Grantee: State of Louisiana

Grant: B-06-DG-22-0002

January 1, 2012 thru March 31, 2012 Performance Report





Grant Number:

B-06-DG-22-0002

Grantee Name: State of Louisiana

Grant Amount: \$4,200,000,000.00

Estimated PI/RL Funds: \$45,945,594.89

Total Budget: \$4,245,945,594.89

Disasters:

Declaration Number

No Disasters Found

Narratives

Disaster Damage:

Hurricanes Katrina and Rita's legacy to coastal Louisiana was an unprecedented wake of death, destruction and devastation. Taken together, 1,464 people lost their lives, more than 200,000 homes and 18,000 businesses were destroyed and billions of dollars in property was impacted. Hurricane Katrina approached New Orleans and the Louisiana-Mississippi state border on August 29, 2005 at a Category 5 level, and the fifth-strongest ever recorded hurricane. Before reaching land it was downgraded to a Category 3, but caused massive destruction and severe damage up to 76 miles east of the storm's center. Orleans, Plaquemines, and St. Bernard Parishes suffered widespread flooding as a result of storm surge overtopping or breaching area levees. Along the north shore of Lake Pontchartrain, up to six feet of water inundated the cities of Mandeville and Slidell. The City of New Orleans was under a mandatory evacuation for more than a month. Less than a month later on September 24, Hurricane Rita, the second strongest ever to enter the Gulf of Mexico came ashore, also as a Category 3, and flooded the coastal areas of southwestern Louisiana in the area around Lake Charles, impacting nearly a half million households. Hurricane Katrina will most likely be categorized as the third deadliest and the costilest storm in U. S. history. While hurricane Rita exacted a lower death toll, taken together, these storms wrought catastrophic destruction on the Louisiana coastal areas, exacting an enormous toll on the material, financial and emotional resources of hundred's of thousands of Louisianans.

While the impact was wide-spread and indiscriminate of income and social status, the impact of the hurricanes on the poor was particularly devastating, especially in Orleans Parish where the U.S. Census in 2000 reports only a 46.5% homeownership rate (compared to 67.9% in the State), a median household income of \$27,133 (compared to \$32,566 in the State), and a poverty rate of 27.9% (compared to a state rate of 19.6%). In contrast, while Calcasieu, Cameron, Plaquemines and St. Bernard Parishes sustained major damage, they had higher homeownership rates (ranging between 71% and 85%), higher median incomes (ranging between \$34,000 and \$38,000) and lower poverty rates (12% to 18%). The concentration and number or persons in extreme poverty neighborhoods exacerbated the negative impact on the poor principally in New Orleans. According to the Brookings Institution (October 2005), one out of every four neighborhoods in the city of New Orleans was classified as an "extreme-poverty" neighborhood, with at least 40% of its residents living below the federal poverty threshold. These 47 neighborhoods were home to nearly 100,000 residents and had an average household income which lagged the City's by over \$17,000. The Congressional Research Service (CRS) calculates that the poverty rate in the flooded and damaged areas in the State of Louisiana was 21.4%, confirming the widespread sentiment that high poverty neighborhoods were disproportionately flooded (CRS, November 4, 2005). The social impacts were also greater for those most vulnerable before the storms. These individuals were less connected to the workforce, had educational disadvantages, were elderly or disabled, or were children. Nearly 90,000 persons aged 65 and older were likely displaced by the storms, many of whom lived alone and had at least one disability. Displaced aged persons also were poor (an estimated1

Disaster Damage:

5%) and one quarter lacked vehicles. The child poverty rate in the areas affected by the hurricanes was over 30% (CRS, November 4, 2005). The fragility of the most affected populations places a greater burden on the federal, state and local resources available for recovery efforts. The poor standing of the impacted population before the hurricanes severely stretches Louisiana's state and local resources, making the need for federal assistance even more critical.

Recovery Needs:

Coastal Louisiana struggles two years after the hurricanes. The population Orleans Parish which was 455,000 in June 2005 had fallen to an estimated 223,388 in March 2007. Plaquemines Parish has lost an estimated 16% of its population while St. Bernard went 65,000 people to 15,514, a 77% loss. [All figures used here are U. S. Census estimates.] By comparison, St. Tammany parish north of Lake Pontchartrain and out of the direct path of the storms, gained 25,000 people. East Baton Rouge Parish had an influx of nearly 36,000 people. Louisiana citizens were displaced all over the state and country with over 90,000 in Texas and significant numbers in Mississippi, Georgia and Florida. In total,

06/12/2007 Contract End Date:

Obligation Date:

Grant Status: Active Award Date: 06/07/2007

Review by HUD: Reviewed and Approved

QPR Contact: Laurie Brown



approximately 210,000 FEMA applicants from Louisiana were at out-of-state mailing addresses. Job losses peaked at round 220,000 in October 2005. Currently there are 77,000 fewer people employed on the New Orleans MSA when compared to June 2005, despite increased demand for construction labor. In respect to businesses damaged by the hurricanes, 62,000 of 81,000 have reopened since the hurricanes hit, a reduction of over 25%. The gross state product declined nearly \$7.4 billion dollars in the one year period of June 2005 to 2006. Only 18% of the public schools and 21% of the child care centers in New Orleans have reopened, and three of ten New Orleans pre-storm hospitals have reopened. Sixty three (63) water systems statewide were storm damaged to the point that they have been deactivated or closed altogether. In New Orleans only 60% of the electric and 41% of the gas pre-storm customers were using these services. Bus rider ship was at 49% of the pre-storm level and 59% of the daily air line seats in and out of the Louis Armstrong Airport were being filled. The famed New Orleans streets cars, known worldwide, were not operational. Over 165,000 submitted applications for homeowner assistance to the Road Home program and nearly 40,000 have received funding by the end of July 2007. Affordable housing in New Orleans is virtually non-existent with over 35 % of the City's rental units either destroyed or severely damaged by Katrina. Four of the City's largest public housing complexes are scheduled to be demolished, rather than being rebuilt or replaced, furthering hampering New Orleans residents ability to return. Debris left in the wake of the storm amounts to staggering quantities: 22 million tons [or enough to fill the Superdome more than 13 times]; 350,000 flooded or abandoned vehicles; 60,000 damaged vessels; nearly 1.5 million units of white goods [refrigerators/freezers, washers/dryers, stoves, AC units, etc.] Estimates are available for the City of New Orleans regarding the impact of Hurricane Katrina on housing occupied by low to moderate income residents which are defined as those below 80% of the average median income (AMI). Those estimates produced by the Greater New Orleans Community Development Center show that 65% of the owner occupied units that are damaged or destroyed belonged to low to moderate income families. Low to moderate income families rented 89% of the rental units that were damaged or destroyed. An estimated total of 119,770 owner occupied and rental units serving the low to moderate income population, or 88.7%, were damaged or destroyed. Not only did the hurricanes greatly affect the availability of housing, it also affected the capacity of the non-profit infrastructure as well as the private home building industry to address th

Recovery Needs:

e needs arising from this crisis. Prior to the storms of 2005, the non-profit sector accounted for 5.6% of the State's total workforce, a substantial force on the State's economy. A large percent of those jobs fell within the State&rsquos metropolitan statistical areas, and 55% of all non-profit jobs are in the health care industry. The fact that 70% of these jobs were located in the parishes most devastated by the hurricanes call into question the state&rsquos capacity to offer critical services related not only to housing, but also to the areas of health care, social services, education and nearly more.

Public Comment:

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$4,639,824,904.80
Total Budget	\$53,163,540.83	\$4,245,640,835.59
Total Obligated	\$47,464,717.22	\$4,133,632,355.49
Total Funds Drawdown	\$38,100,590.48	\$3,734,071,457.25
Program Funds Drawdown	\$38,100,590.48	\$3,734,066,097.25
Program Income Drawdown	\$0.00	\$5,360.00
Program Income Received	\$4,204,255.47	\$45,738,157.38
Total Funds Expended	\$37,290,651.31	\$3,734,728,103.03
Match Contributed	\$0.00	\$0.00



Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		63.17%
Overall Benefit Percentage (Actual)		61.11%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$636,891,839.23	\$0.00
Limit on Admin/Planning	\$849,189,118.98	\$29,435,968.65
Limit on State Admin	\$212,297,279.74	\$24,542,509.87

Progress Toward Activity Type Targets

Progress Toward National Objective Targets

Overall Progress Narrative:

Activity for the 1st quarter of 2012.

Project Summary

Program Funds DrawdownProject Funds BudgetedProgram Funds Drawdown0001, Acadia Parish Revitalization\$0.00\$5,100.00\$0.000002, Housing for Renters - Multi-family\$13,796,290.94\$581,046,000.00\$488,260,703.870002P, Allen Parish Revitalization-Parish\$0.00\$33,251.00\$0.000002S, Allen Parish Revitalization-State\$0.00\$27,837.50\$0.000006P, Beauregard Parish Revitalization-Parish\$0.00\$62,183.33\$0.000006S, Beauregard Parish Revitalization-State\$0.00\$16,655.00\$0.000010P, Calcasieu Parish Revitalization-State\$0.00\$16,655.00\$0.000010S, Calcasieu Parish Revitalization-State\$0.00\$16,655.36\$0.000012, Cameron Parish Revitalization-Parish\$0.00\$150.92\$0.000012P, Cameron Parish Revitalization-Parish\$0.00\$150.92\$0.000012S, Cameron Parish Revitalization-State\$0.00\$150.92\$0.000012P, Cameron Parish Revitalization-Parish\$0.00\$150.92\$0.000012P, Cameron Parish Revitalization-Parish\$0.00\$150.92\$0.000012S, Cameron Parish Revitalization\$0.00\$150.92\$0.000012S, Cameron Parish Revitalization\$0.00\$0.00\$0.000017, East Baton Rouge Parish Revitalization\$0.00\$0.00\$0.000019, East Feliciana Parish Revitalization-Parish\$0.00\$0.00\$0.000019, East Feliciana Parish Revitalization-Parish\$0.00\$0.00\$0.00	Project #, Project Title	This Report Period	To Dat	e
0002, Housing for Renters - Multi-family \$13,796,290.94 \$581,046,000.00 \$488,260,703.87 0002P, Allen Parish Revitalization-Parish \$0.00 \$33,251.00 \$0.00 0002S, Allen Parish Revitalization-State \$0.00 \$27,837.50 \$0.00 0003, Housing for Renters - Single Family \$16,085,255.22 \$445,755,250.00 \$243,792,809.38 0006P, Beauregard Parish Revitalization-Parish \$0.00 \$62,183.33 \$0.00 0010P, Calcasieu Parish Revitalization-State \$0.00 \$16,655.00 \$0.00 0010P, Calcasieu Parish Revitalization-Parish \$0.00 \$883,482.00 \$0.00 0010P, Calcasieu Parish Revitalization-State \$0.00 \$35,455.36 \$0.00 0010S, Calcasieu Parish Revitalization-State \$0.00 \$35,455.36 \$0.00 0012P, Cameron Parish Revitalization Parish \$0.00 \$150.92 \$0.00 0012P, Cameron Parish Revitalization-Parish \$0.00 \$150.92 \$0.00 0012P, Cameron Parish Revitalization Parish \$0.00 \$10.00 \$0.00 0012P, Cameron Parish Revitalization-State \$0.00 \$10.00 \$0.00		0		•
0002P, Allen Parish Revitalization-Parish\$0.00\$33,251.00\$0.000002S, Allen Parish Revitalization-State\$0.00\$27,837.50\$0.000003, Housing for Renters - Single Family\$16,085,255.22\$445,755,250.00\$243,792,809.380006P, Beauregard Parish Revitalization-Parish\$0.00\$62,183.33\$0.000006S, Beauregard Parish Revitalization-Parish\$0.00\$16,55.00\$0.000010P, Calcasieu Parish Revitalization-Parish\$0.00\$1863,482.00\$0.000010S, Calcasieu Parish Revitalization-State\$0.00\$35,455.36\$0.000012, Cameron Parish Revitalization-Parish\$0.00\$150.92\$0.000012P, Cameron Parish Revitalization-Parish\$0.00\$150.92\$0.000012P, Cameron Parish Revitalization-State\$0.00\$150.92\$0.000012P, Cameron Parish Revitalization-State\$0.00\$150.92\$0.000017, East Baton Rouge Parish Revitalization\$0.00\$25,064.93\$0.000019, East Feliciana Parish Revitalization\$0.00\$0.00\$0.00	0001, Acadia Parish Revitalization	\$0.00	\$5,100.00	\$0.00
0002S, Allen Parish Revitalization-State\$0.00\$27,837.50\$0.000003, Housing for Renters - Single Family\$16,085,255.22\$445,755,250.00\$243,792,809.380006P, Beauregard Parish Revitalization-Parish\$0.00\$62,183.33\$0.000006S, Beauregard Parish Revitalization-State\$0.00\$1,655.00\$0.000010P, Calcasieu Parish Revitalization-Parish\$0.00\$883,482.00\$0.000010S, Calcasieu Parish Revitalization-State\$0.00\$35,455.36\$0.000012, Cameron Parish Revitalization-Parish\$0.00\$150.92\$0.000012P, Cameron Parish Revitalization-Parish\$0.00\$150.92\$0.000012S, Cameron Parish Revitalization-State\$0.00\$0.00\$0.000012P, Cameron Parish Revitalization-State\$0.00\$0.00\$0.000012P, Cameron Parish Revitalization-State\$0.00\$0.00\$0.000012P, Cameron Parish Revitalization-State\$0.00\$0.00\$0.000012P, Cameron Parish Revitalization-State\$0.00\$0.00\$0.000012S, Cameron Parish Revitalization\$0.00\$150.92\$0.000017, East Baton Rouge Parish Revitalization\$0.00\$25,064.93\$0.000019, East Feliciana Parish Revitalization\$0.00\$0.00\$0.00	0002, Housing for Renters - Multi-family	\$13,796,290.94	\$581,046,000.00	\$488,260,703.87
0003, Housing for Renters - Single Family \$16,085,255.22 \$445,755,250.00 \$243,792,809.38 0006P, Beauregard Parish Revitalization-Parish \$0.00 \$62,183.33 \$0.00 0006S, Beauregard Parish Revitalization-State \$0.00 \$1,655.00 \$0.00 0010P, Calcasieu Parish Revitalization-Parish \$0.00 \$883,482.00 \$0.00 0010S, Calcasieu Parish Revitalization-State \$0.00 \$35,455.36 \$0.00 0012, Cameron Parish Revitalization \$0.00 \$150.92 \$0.00 0012P, Cameron Parish Revitalization-Parish \$0.00 \$150.92 \$0.00 0012, Cameron Parish Revitalization-Parish \$0.00 \$150.92 \$0.00 0012P, Cameron Parish Revitalization-Parish \$0.00 \$0.00 \$0.00 0012P, Cameron Parish Revitalization-Parish \$0.00 \$0.00 \$0.00 0012S, Cameron Parish Revitalization-Parish \$0.00 \$0.00 \$0.00 0017, East Baton Rouge Parish Revitalization \$0.00 \$25,064.93 \$0.00 0019, East Feliciana Parish Revitalization \$0.00 \$0.00 \$0.00	0002P, Allen Parish Revitalization-Parish	\$0.00	\$33,251.00	\$0.00
0006P, Beauregard Parish Revitalization-Parish\$0.00\$62,183.33\$0.000006S, Beauregard Parish Revitalization-State\$0.00\$1,655.00\$0.000010P, Calcasieu Parish Revitalization-Parish\$0.00\$883,482.00\$0.000010S, Calcasieu Parish Revitalization-State\$0.00\$35,455.36\$0.000012, Cameron Parish Revitalization-Parish\$0.00\$150.92\$0.000012P, Cameron Parish Revitalization-Parish\$0.00\$150.92\$0.000012S, Cameron Parish Revitalization-Parish\$0.00\$150.92\$0.000012S, Cameron Parish Revitalization-State\$0.00\$150.92\$0.000017, East Baton Rouge Parish Revitalization\$0.00\$25,064.93\$0.000019, East Feliciana Parish Revitalization\$0.00\$0.00\$0.00	0002S, Allen Parish Revitalization-State	\$0.00	\$27,837.50	\$0.00
0006S, Beauregard Parish Revitalization-State\$0.00\$1,655.00\$0.000010P, Calcasieu Parish Revitalization-Parish\$0.00\$883,482.00\$0.000010S, Calcasieu Parish Revitalization-State\$0.00\$35,455.36\$0.000012, Cameron Parish Revitalization\$0.00\$150.92\$0.000012P, Cameron Parish Revitalization-Parish\$0.00\$0.00\$0.000012P, Cameron Parish Revitalization-Parish\$0.00\$0.00\$0.000012S, Cameron Parish Revitalization-State\$0.00\$150.92\$0.000017, East Baton Rouge Parish Revitalization\$0.00\$25,064.93\$0.000019, East Feliciana Parish Revitalization\$0.00\$0.00\$0.00	0003, Housing for Renters - Single Family	\$16,085,255.22	\$445,755,250.00	\$243,792,809.38
0010P, Calcasieu Parish Revitalization-Parish\$0.00\$883,482.00\$0.000010S, Calcasieu Parish Revitalization-State\$0.00\$35,455.36\$0.000012, Cameron Parish Revitalization\$0.00\$150.92\$0.000012P, Cameron Parish Revitalization-Parish\$0.00\$0.00\$0.000012S, Cameron Parish Revitalization-State\$0.00\$150.92\$0.000012S, Cameron Parish Revitalization-State\$0.00\$150.92\$0.000017, East Baton Rouge Parish Revitalization\$0.00\$25,064.93\$0.000019, East Feliciana Parish Revitalization\$0.00\$0.00\$0.00	0006P, Beauregard Parish Revitalization-Parish	\$0.00	\$62,183.33	\$0.00
0010S, Calcasieu Parish Revitalization-State\$0.00\$35,455.36\$0.000012, Cameron Parish Revitalization\$0.00\$150.92\$0.000012P, Cameron Parish Revitalization-Parish\$0.00\$0.00\$0.000012S, Cameron Parish Revitalization-State\$0.00\$150.92\$0.000017, East Baton Rouge Parish Revitalization\$0.00\$25,064.93\$0.000019, East Feliciana Parish Revitalization\$0.00\$0.00\$0.00	0006S, Beauregard Parish Revitalization-State	\$0.00	\$1,655.00	\$0.00
0012, Cameron Parish Revitalization\$0.00\$150.92\$0.000012P, Cameron Parish Revitalization-Parish\$0.00\$0.00\$0.000012S, Cameron Parish Revitalization-State\$0.00\$150.92\$0.000017, East Baton Rouge Parish Revitalization\$0.00\$25,064.93\$0.000019, East Feliciana Parish Revitalization\$0.00\$0.00\$0.00	0010P, Calcasieu Parish Revitalization-Parish	\$0.00	\$883,482.00	\$0.00
0012P, Cameron Parish Revitalization-Parish\$0.00\$0.000012S, Cameron Parish Revitalization-State\$0.00\$150.92\$0.000017, East Baton Rouge Parish Revitalization\$0.00\$25,064.93\$0.000019, East Feliciana Parish Revitalization\$0.00\$0.00\$0.00	0010S, Calcasieu Parish Revitalization-State	\$0.00	\$35,455.36	\$0.00
0012S, Cameron Parish Revitalization-State\$0.00\$150.92\$0.000017, East Baton Rouge Parish Revitalization\$0.00\$25,064.93\$0.000019, East Feliciana Parish Revitalization\$0.00\$0.00\$0.00	0012, Cameron Parish Revitalization	\$0.00	\$150.92	\$0.00
0017, East Baton Rouge Parish Revitalization \$0.00 \$25,064.93 \$0.00 0019, East Feliciana Parish Revitalization \$0.00 \$0.00 \$0.00	0012P, Cameron Parish Revitalization-Parish	\$0.00	\$0.00	\$0.00
0019, East Feliciana Parish Revitalization\$0.00\$0.00\$0.00	0012S, Cameron Parish Revitalization-State	\$0.00	\$150.92	\$0.00
	0017, East Baton Rouge Parish Revitalization	\$0.00	\$25,064.93	\$0.00
0019, East Feliciana Parish Revitalization-Parish \$0.00 \$0.00 \$0.00	0019, East Feliciana Parish Revitalization	\$0.00	\$0.00	\$0.00
	0019, East Feliciana Parish Revitalization-Parish	\$0.00	\$0.00	\$0.00



0024 Infrastructure Long Term Community Decovery	¢4.000.040.40	\$100 OFC CCC 00	¢40 000 714 70
0021, Infrastructure - Long Term Community Recovery	\$4,088,912.40 \$4,130,131.92	\$109,956,666.00	\$40,330,711.78
0022, Infrastructure - Local Government 0023P, Iberia Parish Revitalization-Parish	\$0.00	\$39,657,000.00 \$133,110.00	\$5,671,130.30 \$0.00
0023S, Iberia Parish Revitalization-State	\$0.00	\$133,110.00	\$0.00
0024, Iberville Parish Revitalization	\$0.00	\$0.00	\$0.00
0026, Jefferson Davis Parish Revitalization	\$0.00	\$105,985.32	\$0.00
0026P, Jefferson Parish Revitalization-Parish	\$0.00	\$28,405.00	\$0.00
0026S, Jefferson Parish Revitalization-State	\$0.00	\$3,717,582.51	\$0.00
0027, Jefferson Davis Parish Revitalization	\$0.00	\$105,985.32	\$0.00
0027P, Jefferson Parish Revitalization-Parish	\$0.00	\$28,405.00	\$0.00
0027S, Jefferson Parish Revitalization-State	\$0.00	\$3,717,582.51	\$0.00
0028, Lafayette Parish Revitalization	\$0.00	\$6,800.00	\$0.00
0029P, Lafourche Parish Revitalization-Parish	\$0.00	\$47,600.00	\$0.00
0029S, Lafourche Parish Revitalization-State	\$0.00	\$100.00	\$0.00
0032, Livingston Parish Revitalization	\$0.00	\$7,349.00	\$0.00
0032P, Livingston Parish Revitalization-Parish	\$0.00	\$7,650.00	\$0.00
0032S, Livingston Parish Revitalization-State	\$0.00	\$7,349.00	\$0.00
0036, Orleans Parish Revitalization	\$0.00	\$24,228,934.81	\$0.00
0036P, Orleans Parish Revitalization-Parish	\$0.00	\$5,129,494.00	\$0.00
0036S, Orleans Parish Revitalization-State	\$0.00	\$24,228,934.81	\$0.00
0038, Plaquemines Parish Revitalization	\$0.00	\$948,001.94	\$0.00
0038P, Plaquemines Parish Revitalization-Parish	\$0.00	\$0.00	\$0.00
0038S, Plaquemines Parish Revitalization-State	\$0.00	\$948,001.94	\$0.00
0040, Public Services	\$0.00	\$25,980,000.00	\$0.00
0044, St. Bernard Parish Revitalization	\$0.00	\$2,944,323.59	\$0.00
0045, St. Charles Parish Revitalization	\$0.00	\$45,370.00	\$0.00
0046, St. Helena Parish Revitalization	\$0.00	\$6,600.00	\$0.00
0049, St. Landry Parish Revitalization	\$0.00	\$12,007.23	\$0.00
0050, St. Martin Parish Revitalization	\$0.00	\$15,722.94	\$0.00
0051, St. Mary Parish Revitalization	\$0.00	\$23,225.00	\$0.00
0052P, St. Tammany Parish Revitalization-Parish	\$0.00	\$1,690,962.20	\$0.00
0052S, St. Tammany Parish Revitalization-State	\$0.00	\$19,729.59	\$0.00
0053, Tangipahoa Parish Revitalization	\$0.00	\$7,225.00	\$0.00
0055P, Terrebonne Parish Revitalization-Parish	\$0.00	\$113,699.00	\$0.00
0055S, Terrebonne Parish Revitalization-State	\$0.00	\$742.87	\$0.00
0057P, Vermilion Parish Revitalization-Parish	\$0.00	\$230,050.00	\$0.00
0057S, Vermilion Parish Revitalization-State	\$0.00	\$241.76	\$0.00
0058P, Vernon Parish Revitalization-Parish	\$0.00	\$8,153.85	\$0.00
0058S, Vernon Parish Revitalization-State	\$0.00	\$1,767.00	\$0.00
0059, Washington Parish Revitalization	\$0.00	\$43,106.17	\$0.00



0059P, Washington Parish Revitalization - Parish	\$0.00	\$43,106.17	\$0.00
0059S, Washington Parish Revitalization - State	\$0.00	\$0.00	\$0.00
0065, Homeowner Programs	\$0.00	\$2,956,361,750.00	\$2,956,010,741.92
0066, Piggyback PIA	\$0.00	\$2,546,022.36	\$0.00
0099, Administrative Costs	\$0.00	\$41,200,000.00	\$0.00
BCKT, Bucket Project	\$0.00	\$0.00	\$0.00



Activities

Grantee Activity Number: Activity Title:

Acadia Parish Revitalization Acadia Parish Revitalization

Responsible Organization:

Acadia Parish Police Jury

Activitiy Category:	Activity Status:
Planning	Planned
Project Number:	Project Title:
0001	Acadia Parish Revitalization
Projected Start Date:	Projected End Date:
06/01/2011	05/31/2016
Benefit Type: Area ()	Completed Activity Actual End Date:

National Objective: Urgent Need

Overall

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$5,100.00
Total Budget	\$5,100.00	\$5,100.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$5,100.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Location Description:

Acadia Parish

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Allen Parish Revitalization-Parish Allen Parish Revitalization-Parish

Activitiy Category: Planning	Activity Status: Planned
Project Number:	Project Title:
0002P	Allen Parish Revitalization-Parish
Projected Start Date:	Projected End Date:
06/01/2011	05/31/2016
Benefit Type: Area ()	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Urgent Need	Allen Parish Police Jury

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$53,261.00
Total Budget	\$33,251.00	\$53,261.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$33,251.00
Total Funds Expended	\$0.00	\$0.00
Allen Parish Police Jury	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Location Description:

Allen Parish

Activity Progress Narrative:

This activity is currently serving as a place mark for the program income (PI) received until the CDBG eligible activities are determined contractually between the State of Louisiana and the individual parishes where the PI is generated as a result of the sale of Road Home Program purchased homes. The national objective and activity type will be added in advance of PI disbursement.

>No Allen Parish homes purchased by the State via the Road Home Program were sold this quarter. 2 homes were purchased in an earlier quarter and not reported to the State until this quarter. 13 homes have been sold to date in this parish. Laurie Brown

Data Manager

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Allen Parish Revitalization-State Allen Parish Revitalization-State

Activitiy Category:	Activity Status:
Planning	Planned
Project Number:	Project Title:
0002S	Allen Parish Revitalization-State
Projected Start Date:	Projected End Date:
06/01/2011	05/31/2016
Benefit Type: Area()	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Urgent Need	Allen Parish Police Jury

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$27,837.50
Total Budget	\$27,837.50	\$27,837.50
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$27,837.50
Total Funds Expended	\$0.00	\$0.00
Allen Parish Police Jury	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Location Description:

Allen Parish

Activity Progress Narrative:

This activity is currently serving as a place mark for the program income (PI) received until the CDBG eligible activities are determined contractually between the State of Louisiana and the individual parishes where the PI is generated as a result of the sale of Road Home Program purchased homes. The national objective and activity type will be added in advance of PI disbursement.

>No Allen Parish homes purchased by the State via the Road Home Program were sold this quarter. 2 homes were purchased in an earlier quarter and not reported to the State until this quarter. 13 homes have been sold to date in this parish. Laurie Brown

Data Manager

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Beauregard Parish Revitalization-Parish Beauregard Parish Revitalization-Parish

Activitiy Category:	Activity Status:	
Planning	Planned	
Project Number:	Project Title:	
0006P	Beauregard Parish Revitalizatior	n-Parish
Projected Start Date:	Projected End Date:	
06/01/2011	05/31/2016	
Benefit Type: Area ()	Completed Activity Actual I	End Date:
National Objective:	Responsible Organization:	
Urgent Need	Beauregard Parish Police Jury	
Overall	Jan 1 thru Mar 31, 2012	To Date
Overall Total Projected Budget from All Sources	Jan 1 thru Mar 31, 2012 N/A	To Date \$65,308.33
Total Projected Budget from All Sources	N/A	\$65,308.33
Total Projected Budget from All Sources Total Budget	N/A \$62,183.33	\$65,308.33 \$65,308.33
Total Projected Budget from All Sources Total Budget Total Obligated	N/A \$62,183.33 \$0.00	\$65,308.33 \$65,308.33 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A \$62,183.33 \$0.00 \$0.00	\$65,308.33 \$65,308.33 \$0.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$62,183.33 \$0.00 \$0.00 \$0.00	\$65,308.33 \$65,308.33 \$0.00 \$0.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$62,183.33 \$0.00 \$0.00 \$0.00 \$0.00	\$65,308.33 \$65,308.33 \$0.00 \$0.00 \$0.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	N/A \$62,183.33 \$0.00 \$0.00 \$0.00 \$0.00 \$1,955.00	\$65,308.33 \$65,308.33 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$64,138.33

Activity Description:

Location Description:

Beauregard Parish

Activity Progress Narrative:

This activity is currently serving as a place mark for the program income (PI) received until the CDBG eligible activities are determined contractually between the State of Louisiana and the individual parishes where the PI is generated as a result of the sale of Road Home Program purchased homes. The national objective and activity type will be added in advance of PI disbursement.

>One Beauregard Parish home was purchased by the State via the Road Home Program was sold this quarter, resulting in \$1,955 in program income, which remained with the parish. 12 homes have been sold to date in this parish. Laurie Brown

Data Manager

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Beauregard Parish Revitalization-State Beauregard Parish Revitalization-State

Activitiy Category:	Activity Status:	
Planning		
Project Number:	Project Title:	_
0006S	Beauregard Parish Revitalization-	State
Projected Start Date:	Projected End Date:	
06/01/2011	05/31/2016	
Benefit Type: Area ()	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
Urgent Need	Beauregard Parish Police Jury	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,655.00
Total Budget	\$1,655.00	\$1,655.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$1,655.00
Total Funds Expended	\$0.00	\$0.00
Beauregard Parish Police Jury	\$0.00	\$0.00

Match Contributed

Activity Description:

Location Description:

Beauregard Parish

Activity Progress Narrative:

This activity is currently serving as a place mark for the program income (PI) received until the CDBG eligible activities are determined contractually between the State of Louisiana and the individual parishes where the PI is generated as a result of the sale of Road Home Program purchased homes. The national objective and activity type will be added in advance of PI disbursement.

\$0.00

>One Beauregard Parish home was purchased by the State via the Road Home Program was sold this quarter, resulting in \$1,955 in program income, which remained with the parish. 12 homes have been sold to date in this parish. Laurie Brown

Data Manager

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

\$0.00



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Calcasieu Parish Revitalization-Parish Calcasieu Parish Revitalization-Parish

Activitiy Category:	Activity Status:	
Planning	Planned	
Project Number:	Project Title:	
0010P	Calcasieu Parish Revitalization-Parish	
Projected Start Date:	Projected End Date:	
06/01/2011	05/31/2016	
Benefit Type: Area()	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
Urgent Need	Calcasieu Parish Police Jury	
Overall	Jan 1 thru Mar 31, 2012	To Date
Overall	Jan 1 thitu wat 51, 2012	TO Date
Total Projected Budget from All Sources	N/A	\$897,452.00
Total Projected Budget from All Sources	N/A	\$897,452.00
Total Projected Budget from All Sources Total Budget	N/A \$883,482.00	\$897,452.00 \$897,452.00
Total Projected Budget from All Sources Total Budget Total Obligated	N/A \$883,482.00 \$0.00	\$897,452.00 \$897,452.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A \$883,482.00 \$0.00 \$0.00	\$897,452.00 \$897,452.00 \$0.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$883,482.00 \$0.00 \$0.00 \$0.00	\$897,452.00 \$897,452.00 \$0.00 \$0.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$883,482.00 \$0.00 \$0.00 \$0.00 \$0.00	\$897,452.00 \$897,452.00 \$0.00 \$0.00 \$0.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	N/A \$883,482.00 \$0.00 \$0.00 \$0.00 \$0.00 \$9,520.00	\$897,452.00 \$897,452.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$893,002.00

Activity Description:

Location Description:

Calcasieu Parish

Activity Progress Narrative:

This activity is currently serving as a place mark for the program income (PI) received until the CDBG eligible activities are determined contractually between the State of Louisiana and the individual parishes where the PI is generated as a result of the sale of Road Home Program purchased homes. The national objective and activity type will be added in advance of PI disbursement.

4 Calcasieu Parish homes purchased by the State via the Road Home Program were sold this quarter, resulting in a total of \$9,520 in program income. 27 more homes which were not previously reported to the State as having been sold were reported this quarter. 115 homes have been sold to date in this parish. An additional, \$100 in PI was returned to the State this quarter, making the total PI for Calcasieu Parish \$9,620 for the quarter. The receipt was not created until April, 2012, so the \$100 is not showing in this QPR.

Laurie Brown Data Manager



Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Calcasieu Parish Revitalization-State Calcasieu Parish Revitalization-State

Activitiy Category:	Activity Status:	
Planning	Planned	
Project Number:	Project Title:	
0010S	Calcasieu Parish Revitalization-State	
Projected Start Date:	Projected End Date:	
06/01/2011	05/31/2016	
Benefit Type: Area ()	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
Urgent Need	Calcasieu Parish Police Jury	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,268.12
Total Budget	\$35,455.36	\$1,268.12
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$200.00	\$897.80

Match Contributed

Total Funds Expended

Calcasieu Parish Police Jury

Activity Description:

Location Description:

Calcasieu Parish

Activity Progress Narrative:

This activity is currently serving as a place mark for the program income (PI) received until the CDBG eligible activities are determined contractually between the State of Louisiana and the individual parishes where the PI is generated as a result of the sale of Road Home Program purchased homes. The national objective and activity type will be added in advance of PI disbursement.

\$0.00

\$0.00

\$0.00

4 Calcasieu Parish homes purchased by the State via the Road Home Program were sold this quarter, resulting in a total of \$9,520 in program income. 27 more homes which were not previously reported to the State as having been sold, were reported this quarter. 115 homes have been sold to date in this parish. An additional, \$100 in PI was returned to the State this quarter, making the total PI for Calcasieu Parish \$9,620 for the quarter. The receipt was not created until April, 2012, so the \$100 is not showing in this QPR.

Laurie Brown Data Manager \$0.00

\$0.00

\$0.00



Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Cameron Parish Revitalization Cameron Parish Revitalization

Activitiy Category:	Activity Status:	
Planning	Planned	
Project Number:	Project Title:	
0012S	Cameron Parish Revitalization-S	state
Projected Start Date:	Projected End Date:	
06/01/2011	05/31/2016	
Benefit Type: Area()	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
Urgent Need	Cameron Parish Police Jury	
Overall	Jan 1 thru Mar 31, 2012	To Date
Overall Total Projected Budget from All Sources	Jan 1 thru Mar 31, 2012 N/A	To Date \$150.92
Total Projected Budget from All Sources	N/A	\$150.92
Total Projected Budget from All Sources Total Budget	N/A \$150.92	\$150.92 \$150.92
Total Projected Budget from All Sources Total Budget Total Obligated	N/A \$150.92 \$0.00	\$150.92 \$150.92 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A \$150.92 \$0.00 \$0.00	\$150.92 \$150.92 \$0.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$150.92 \$0.00 \$0.00 \$0.00	\$150.92 \$150.92 \$0.00 \$0.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$150.92 \$0.00 \$0.00 \$0.00 \$0.00	\$150.92 \$150.92 \$0.00 \$0.00 \$0.00 \$0.00

Match Contributed

Activity Description:

Location Description:

Cameron Parish

Activity Progress Narrative:

This activity is currently serving as a place mark for the program income (PI) received until the CDBG eligible activities are determined contractually between the State of Louisiana and the individual parishes where the PI is generated as a result of the sale of Road Home Program purchased homes. The national objective and activity type will be added in advance of PI disbursement.

\$0.00

No Cameron Parish homes purchased by the State via the Road Home Program were sold this quarter. 125 homes have been sold to date in this parish. The titles on a number of these homes were transfered to the parish. Laurie Brown

Data Manager

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

\$0.00



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



East Baton Rouge Parish Revitalization East Baton Rouge Parish Revitalization

Activitiy Category:	Activity Status:	
Planning	Planned	
Project Number:	Project Title:	
0017	East Baton Rouge Parish Revitalization	
Projected Start Date:	Projected End Date:	
06/01/2011	05/31/2016	
Benefit Type: Area ()	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
Urgent Need	East Baton Rouge Parish	
Overall	Jan 1 thru Mar 31, 2012	To Date
Overall Total Projected Budget from All Sources	Jan 1 thru Mar 31, 2012 N/A	To Date \$25,064.93
Total Projected Budget from All Sources	N/A	\$25,064.93
Total Projected Budget from All Sources Total Budget	N/A \$25,064.93	\$25,064.93 \$25,064.93
Total Projected Budget from All Sources Total Budget Total Obligated	N/A \$25,064.93 \$0.00	\$25,064.93 \$25,064.93 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A \$25,064.93 \$0.00 \$0.00	\$25,064.93 \$25,064.93 \$0.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$25,064.93 \$0.00 \$0.00 \$0.00	\$25,064.93 \$25,064.93 \$0.00 \$0.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$25,064.93 \$0.00 \$0.00 \$0.00 \$0.00	\$25,064.93 \$25,064.93 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	N/A \$25,064.93 \$0.00 \$0.00 \$0.00 \$0.00 \$7,214.93	\$25,064.93 \$25,064.93 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$25,064.93

Activity Description:

Location Description:

East Baton Rouge Parish

Activity Progress Narrative:

This activity is currently serving as a place mark for the program income (PI) received until the CDBG eligible activities are determined contractually between the State of Louisiana and the individual parishes where the PI is generated as a result of the sale of Road Home Program purchased homes. The national objective and activity type will be added in advance of PI disbursement.

1 East Baton Rouge Parish home purchased by the State via the Road Home Program was sold this quarter, resulting in a total of \$7,214.93 in program income. 2 homes have been sold to date in this parish.

Laurie Brown Data Manager

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Env Contract (H2NV) Env Contract (H2NV)

Activitiy Category:	Activity Status:	
Planning	Under Way	
Project Number:	Project Title:	
0021	Infrastructure - Long Term Community Recovery	
Projected Start Date:	Projected End Date:	
05/09/2010	05/08/2013	
Benefit Type: Area ()	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
N/A	Environ International Corp.	
Overall	Jan 1 thru Mar 31, 2012	To Date
Overall Total Projected Budget from All Sources	Jan 1 thru Mar 31, 2012 N/A	To Date \$1,500,000.00
Total Projected Budget from All Sources	N/A	\$1,500,000.00
Total Projected Budget from All Sources Total Budget	N/A \$0.00	\$1,500,000.00 \$1,500,000.00
Total Projected Budget from All Sources Total Budget Total Obligated	N/A \$0.00 \$0.00	\$1,500,000.00 \$1,500,000.00 \$1,500,000.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A \$0.00 \$0.00 \$11,879.51	\$1,500,000.00 \$1,500,000.00 \$1,500,000.00 \$1,234,990.40
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$0.00 \$0.00 \$11,879.51 \$11,879.51	\$1,500,000.00 \$1,500,000.00 \$1,500,000.00 \$1,234,990.40 \$1,234,990.40
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$0.00 \$0.00 \$11,879.51 \$11,879.51 \$0.00	\$1,500,000.00 \$1,500,000.00 \$1,500,000.00 \$1,234,990.40 \$1,234,990.40 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	N/A \$0.00 \$0.00 \$11,879.51 \$11,879.51 \$0.00 \$0.00	\$1,500,000.00 \$1,500,000.00 \$1,500,000.00 \$1,234,990.40 \$1,234,990.40 \$0.00 \$0.00

Activity Description:

As prescribed by program rules, the State must adhere to HUD's regulations with respect to oversight of compliance with environmental statutes and authorities. The State has developed comprehensive procedures to ensure compliance with HUD's CDBG program regulations for each funded project. The State will verify that each project that requires it has been environmentally cleared prior to any construction activity. In order to ensure that this responsibility is fulfilled, the services of an environmental studies. These evaluations will be engaged to evaluate and provide written analysis for a broad range of environmental studies. These evaluations will follow applicable laws and regulations, which may include the National Environmental Protection Act (NEPA) environmental review procedures relating to "HUD-CDBG" activities, and/or other local, state or federal environmental laws. Environ will be responsible for the environmental review of Louisiana Land Trust properties, Small Rental properties and Infrastructure activities to determine that all environmental issues are cleared before any work commences on any activity. These will be handled through the Environmental Section of the OCD-DRU through the use of work orders and regular updates that are sent by Environ.

Location Description:

Katrina and Rita affected parishes.

Activity Progress Narrative:

Continuing activities include environmental review of asbestos inspections on nearly 1000 properties in Orleans parish for the Small Rental Program; Chinese Dry Wall inspections across south Louisiana; Delgado Community College Maintenance and Warehouse Building; Southern University Blue Light Security System; Southern University Health and PE Building Renovation and McNeese State University & Andash Demolition of Burton Resident Hall. In addition, work continues on Boothville Elementary School Renovations, Jefferson Parish&rsquos Marrero Wastewater Treatment Plant Emergency Generator and the South Terrebonne High School Elevator project. Work continues on English Turn and West Bank Sewerage project in Plaquemines



parish; Parks and Recreation Improvement &ndash English Turn and District 7 in Plaquemines parish and the Old Arabi Planning and Streetscape Improvements project in St. Bernard parish.

On-going work includes the Plaquemines Parish Oyster Processing Facility. St. Tammany parish has Ben Thomas Road Sewer Improvements; St. Bernard parish includes Palmisano Street Drainage Improvements, as well as the Plaquemines Parish Consolidated Parish Government Complex. Environmental reviews are also continuing in Allen parish for their Channel Restoration; Lafourche parish Government Complex Renovations in Thibodaux; Jean Lafitte Fisheries Market in Jefferson parish; South Plaquemines United Fisheries Cooperative; Orleans Parish Recovery School Board &ndash Sherwood Elementary School Reconstruction; St. Bernard parish Seafood Market; the Broad-Washington Intersection Streetscape in Orleans parish and the City of New Orleans Streetscape Aggregate Projects.

Completed activities include the Washington and S. Broad Redevelopment project &ndash part of the O. C. Haley commercial Revitalization project in Orleans parish; Hunter&rsquos Field and Amphitheater Project in New Orleans; St. Roch Market in New Orleans; South Market District Sidewalk Improvements in New Orleans LA; Public Facilities Environmental Testing and Remediation Project &ndash Coroner&rsquos Office in Orleans parish; Reno Hills Sewer Collection in St. Tammany parish; French Branch Channel Improvements and the Sanchez Center in Orleans parish. Ann Herring Program Manager

225 219-9600

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number:	H2HP - Prov LMI	vidence Community Ho	ousing-Laf Proj-
Activity Title:	H2HP - Prov LMI	vidence Community Ho	ousing-Laf Proj-
Activitiy Category:		Activity Status:	
Homeownership Assistance to low- and modera	ate-income	Under Way	
Project Number:		Project Title:	
0003		Housing for Renters - Single Far	nily
Projected Start Date:		Projected End Date:	
05/01/2010		04/30/2015	
Benefit Type: Direct(HouseHold)		Completed Activity Actual I	End Date:
National Objective:		Responsible Organization:	
Low/Mod		Providence Community Housing	
Overall		Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources		N/A	\$1,250,000.00
Total Budget		\$0.00	\$1,250,000.00
Total Obligated		\$0.00	\$1,250,000.00
Total Funds Drawdown		\$0.00	\$0.00
Program Funds Drawdown		\$0.00	\$0.00
Program Income Drawdown		\$0.00	\$0.00
Program Income Received		\$0.00	\$0.00
Total Funds Expended		\$0.00	\$0.00

Activity Description:

Match Contributed

Second mortgage program to assist LMI homebuyers in the purchase of single family home in the Lafitte Project.

\$0.00

Location Description:

Orleans Parish

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

\$0.00



27

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number:	H2HP - Providence Community Ho UN	ousing-Laf Proj-
Activity Title:	H2HP - Providence Community Ho UN	ousing-Laf Proj-
	A attack Status	
Activitiy Category:	Activity Status:	
Homeownership Assistance (with waiver only)	Under Way	
Project Number:	Project Title:	
0003	Housing for Renters - Single Fan	nily
Projected Start Date:	Projected End Date:	
05/01/2010	04/30/2015	
Benefit Type: Direct(HouseHold)	Completed Activity Actual E	nd Date:
National Objective:	Responsible Organization:	
Urgent Need	Providence Community Housing	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,250,000.00
Total Budget	\$0.00	\$1,250,000.00
Total Obligated	\$0.00	\$1,250,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00

\$0.00

Activity Description:

Match Contributed

Second mortgage program to assist homebuyers in the purchase of single family home in the Lafitte Project.

Location Description:

Orleans Parish

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

\$0.00



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



H2HP-Plaquemines Parish New Development - LMI H2HP-Plaquemines Parish New Development - LMI

	Activitiy	Category:
--	-----------	-----------

Homeownership Assistance to low- and moderate-income

Project Number:

0003

Projected Start Date:

03/31/2011

Benefit Type: Direct (HouseHold)

National Objective: Low/Mod

Activity Status: Under Way Project Title: Housing for Renters - Single Family Projected End Date: 03/30/2014 Completed Activity Actual End Date:

Responsible Organization:

United Way for the Greater New Orleans Area

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$3,349,000.00
Total Budget	\$0.00	\$3,349,000.00
Total Obligated	\$0.00	\$3,349,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This Program is to aid first time homebuyers in the purchase of a newly built homes in a new development located near the community center in Plaquemines Parish. This is a ground-up development starting with infrastructure with funding sources from other Parish funding and private funding.

Location Description:

Plaquemines Parish

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



H2HP-Plaquemines Parish New Development - UN H2HP-Plaquemines Parish New Development - UN

Activitiy Category:	Activity Status:	
Homeownership Assistance (with waiver only)	Under Way	
Project Number:	Project Title:	
0003	Housing for Renters - Single Family	
Projected Start Date:	Projected End Date:	
03/31/2011	03/30/2014	
Benefit Type: Direct (HouseHold)	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
Urgent Need	United Way for the Greater New Orleans Area	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$3,199,000.00
Total Budget	\$0.00	\$3,199,000.00
Total Obligated	\$0.00	\$3,199,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This Program is to aid first time homebuyers in the purchase of a newly built homes in a new development located near the community center in Plaquemines Parish. This is a ground-up development starting with infrastructure with funding sources from other Parish funding and private funding.

Location Description:

Plaquemines Parish

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



H36I - Orleans Parish Revitalization-Parish H36I - Orleans Parish Revitalization-Parish

Activitiy Category:	Activity Status:	
Planning	Planned	
Project Number:	Project Title:	
0036P	orleans Parish Revitalization-Parish	
Projected Start Date:	Projected End Date:	
07/01/2011	06/30/2012	
Benefit Type: Area ()	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
Urgent Need	Orleans Parish	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$9,317,839.02
Total Budget	\$5,129,494.00	\$9,317,839.02
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$2,844,205.60	\$7,973,699.60
Total Funds Expended	\$0.00	\$0.00
Orleans Parish	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Location Description:

Orleans Parish

Activity Progress Narrative:

This activity is currently serving as a place mark for the program income (PI) received until the CDBG eligible activities are determined contractually between the State of Louisiana and the individual parishes where the PI is generated as a result of the sale of Road Home Program purchased homes. The national objective and activity type will be added in advance of PI disbursement.

180 Orleans Parish homes purchased by the State via the Road Home Program were sold this quarter, resulting in a total of \$2,844,205.60 in program income. 566 more homes which were not previously reported to the State as having been sold were reported this quarter. 2,050 homes have been sold to date in this parish. The titles on a number of these homes were transfered to the parish.

Laurie Brown >Data Manager





Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



H36I - Orleans Parish Revitalization-State H36I - Orleans Parish Revitalization-State

Activitiy Category: Planning Project Number: 0036S Projected Start Date: 07/01/2011	Activity Status: Planned Project Title: Orleans Parish Revitalization-St Projected End Date: 06/30/2012	Planned Project Title: Orleans Parish Revitalization-State Projected End Date:		
Benefit Type: Area ()		Completed Activity Actual End Date:		
National Objective: Urgent Need	Responsible Organization: Orleans Parish	Responsible Organization: Orleans Parish		
Overall Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received Total Funds Expended	Jan 1 thru Mar 31, 2012 N/A \$23,885,934.46 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	To Date \$24,010,058.19 \$24,010,058.19 \$0.00 \$0.00 \$0.00 \$0.00 \$24,010,058.19 \$0.00		
Match Contributed	\$0.00	\$0.00		

Activity Description:

Location Description:

Orleans Parish

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Activity Title:

HNR2 - 1PEOPLES - LMI Non-Profit Rebuild - Peoples Community Sub. -LMI

Activitiy Category:	Activity Status:		
Rehabilitation/reconstruction of residential structures	Planned		
Project Number:	Project Title:		
0003	Housing for Renters - Single Far	nily	
Projected Start Date:	Projected End Date:		
09/01/2011	08/31/2012		
Benefit Type: Direct (HouseHold)	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
Low/Mod	Peoples Community Subsidiary, Inc.		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$326,554.79	
Total Budget	\$0.00	\$326,554.79	
Total Obligated	\$0.00	\$375,538.00	
Total Funds Drawdown	\$0.00	\$0.00	
Program Funds Drawdown	\$0.00	\$0.00	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$0.00	\$0.00	
Peoples Community Subsidiary, Inc.	\$0.00	\$0.00	
Match Contributed	\$0.00	\$0.00	

Activity Description:

This activity is the result of an amendment that transfers \$6,000,000 from the Small Rental Program to the Non-Profit Rebuilding Pilot Program (NRPP). These funds will be used to complete the current activities of the NRPP program. The administration of these additional funds will be directly under OCD/DRU through Peoples Community Subsidiary. The Louisiana Housing Finance Agency will close out the original grant funds under its administration, returning any remaining funds to be administered by OCD/DRU.

Location Description:

Plaquemines Parish

Activity Progress Narrative:

Of the 4 applicants enrolled in the program, we show (0) closings during Q1-2012. Project delivery costs were used for the purposes of payroll and staffing and benefits. Total of (0) properties have been 100% cleared by the inspector. In addition, project delivery costs were used for the purposes of building rental and utilities for those employees working on the grant; in addition to project costs. Maureen Harrington

Compliance Specialist >(225) 219-9600





Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Activitiy Category:
Rehabilitation/reconstruction of residential structures
Project Number:
0003
Projected Start Date:
09/01/2011
Benefit Type: Direct (HouseHold)
National Objective:
Urgent Need
Overall
Total Projected Budget from All Sources
Total Budget
Total Obligated
Total Funds Drawdown
Program Funds Drawdown
Program Income Drawdown
Program Income Received

Activity Status: Planned Project Title: Housing for Renters - Single Family Projected End Date: 08/31/2012 Completed Activity Actual End Date:

Responsible Organization:

Peoples Community Subsidiary, Inc.

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$326,554.78
Total Budget	\$0.00	\$326,554.78
Total Obligated	\$0.00	\$375,538.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Peoples Community Subsidiary, Inc.	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity is the result of an amendment that transfers \$6,000,000 from the Small Rental Program to the Non-Profit Rebuilding Pilot Program (NRPP). These funds will be used to complete the current activities of the NRPP program. The administration of these additional funds will be directly under OCD/DRU through Peoples Community Subsidiary. The Louisiana Housing Finance Agency will close out the original grant funds under its administration, returning any remaining funds to be administered by OCD/DRU.

Location Description:

Plaquemines Parish

Activity Progress Narrative:

See Activity Narrative for HNR2 - 1PEOPLES - LMI.

Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Activitiy Category:	Α
Rehabilitation/reconstruction of residential structures	PI
Project Number:	Р
0003	Н
Projected Start Date:	P
09/01/2011	08
Benefit Type: Direct(HouseHold)	C
National Objective:	R
Low/Mod	Ui
Overall	Ja
Total Projected Budget from All Sources	N
Total Budget	\$0
Total Obligated	\$0
Total Funds Drawdown	\$0
Program Funds Drawdown	\$0
	.

Activity Status: Planned Project Title: Housing for Renters - Single Family Projected End Date: 08/31/2012 Completed Activity Actual End Date:

Responsible Organization:

Jnited Way for the Greater New Orleans Area

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$335,918.00
Total Budget	\$0.00	\$335,918.00
Total Obligated	\$0.00	\$386,305.50
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
United Way for the Greater New Orleans Area	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity is the result of an amendment that transfers \$6,000,000 from the Small Rental Program to the Non-Profit Rebuilding Pilot Program (NRPP). These funds will be used to complete the current activities of the NRPP program. The administration of these additional funds will be directly under OCD/DRU through the United Way of Southeast Louisiana. The Louisiana Housing Finance Agency will close out the original grant funds under its administration, returning any remaining funds to be administered by OCD/DRU.

Location Description:

Orleans Parish

Activity Progress Narrative:

Of the 8 applicants enrolled in the program, we show (0) closings during Q1-2012. Project delivery costs were used for the purposes of payroll and staffing and benefits. Total of (0) properties have been 100% cleared by the inspector. In addition, project delivery costs were used for the purposes of building rental and utilities for those employees working on the grant; in addition to project costs.

Maureen Harrington

>Compliance Specialist

>(225) 219-9600



Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Activitiy Category:
Rehabilitation/reconstruction of residential structures
Project Number:
0003
Projected Start Date:
09/01/2011
Benefit Type: Direct(HouseHold)
National Objective:
Urgent Need
Overall
Total Projected Budget from All Sources
Total Budget
Total Obligated
Total Funds Drawdown
Program Funds Drawdown
Program Income Drawdown
Program Income Received

Activity Status: Planned Project Title: Housing for Renters - Single Family Projected End Date: 08/31/2012 Completed Activity Actual End Date:

Responsible Organization:

United Way for the Greater New Orleans Area

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$335,918.00
Total Budget	\$0.00	\$335,918.00
Total Obligated	\$0.00	\$386,305.50
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
United Way for the Greater New Orleans Area	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity is the result of an amendment that transfers \$6,000,000 from the Small Rental Program to the Non-Profit Rebuilding Pilot Program (NRPP). These funds will be used to complete the current activities of the NRPP program. The administration of these additional funds will be directly under OCD/DRU through the United Way of Southeast Louisiana. The Louisiana Housing Finance Agency will close out the original grant funds under its administration, returning any remaining funds to be administered by OCD/DRU.

Location Description:

Orleans Parish

Activity Progress Narrative:

See Activity Narrative for HNR2 - 2UWOSELA - LMI.

Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Activitiy Category:	Activity Status:		
Rehabilitation/reconstruction of residential structures	Planned		
Project Number:	Project Title:		
0003	Housing for Renters - Single Family		
Projected Start Date:	Projected End Date:		
09/01/2011	08/31/2012		
Benefit Type: Direct(HouseHold)	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
Low/Mod	Preservation Alliance of New Orleans DBA Preservation		
Overell	lon 1 thru Mar 21 2012 To Date		

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$604,549.00
Total Budget	\$0.00	\$604,549.00
Total Obligated	\$0.00	\$695,231.50
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Preservation Alliance of New Orleans DBA Preservation	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity is the result of an amendment that transfers \$6,000,000 from the Small Rental Program to the Non-Profit Rebuilding Pilot Program (NRPP). These funds will be used to complete the current activities of the NRPP program. The administration of these additional funds will be directly under OCD/DRU through the Preservation Alliance of New Orleans, Inc. The Louisiana Housing Finance Agency will close out the original grant funds under its administration, returning any remaining funds to be administered by OCD/DRU.

Location Description:

Orleans Parish

Activity Progress Narrative:

Of the 9 applicants enrolled in the program, we show (2) closings during Q1-2012. Project delivery costs were used for the purposes of payroll and staffing and benefits. Total of (0) properties have been 100% cleared by the inspector during this quarter. In addition, project delivery costs were used for the purposes of building rental and utilities for those employees working on the grant. Maureen Harrington >Compliance Specialist >(225) 219-9600

Accomplishments Performance Measures



Cumulative Actual Total / Expected Total



2

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	2	2/19
# of Singlefamily Units	2	2/19

Beneficiaries Performance Measures

	This Report Period			Cumula	Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total L	Total Low/Mod%	
# of Households	2	0	2	2/0	0/19	2/19	100.00	
# Owner Households	2	0	2	2/0	0/19	2/19	100.00	

Activity Locations

Address	City	County	State	Zip	Status / Accept
2770 Jonquil St	New Orleans		Louisiana	70122-6024	Match / Y
3742-3744 Bruxelles St.	New Orleans		Louisiana	70125-	Match / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



of residential structures

Activitiy Category:
Rehabilitation/reconstruction

Project Number:

0003

Projected Start Date:

09/01/2011

Benefit Type: Direct (HouseHold)

National Objective:

Urgent Need

Activity Status: Planned Project Title: Housing for Renters - Single Family Projected End Date: 08/31/2012

Completed Activity Actual End Date:

Responsible Organization:

Preservation Alliance of New Orleans DBA Preservation

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$604,549.00
Total Budget	\$0.00	\$604,549.00
Total Obligated	\$0.00	\$695,231.50
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Preservation Alliance of New Orleans DBA Preservation	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity is the result of an amendment that transfers \$6,000,000 from the Small Rental Program to the Non-Profit Rebuilding Pilot Program (NRPP). These funds will be used to complete the current activities of the NRPP program. The administration of these additional funds will be directly under OCD/DRU through the Preservation Alliance of New Orleans, Inc. The Louisiana Housing Finance Agency will close out the original grant funds under its administration, returning any remaining funds to be administered by OCD/DRU.

Location Description:

Orleans Parish

Activity Progress Narrative:

See Activity Narrative for HNR2 - 3PAONO - LMI.

Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of residential structures	Planned	
Project Number:	Project Title:	
0003	Housing for Renters - Single Fai	mily
Projected Start Date:	Projected End Date:	
09/01/2011	08/31/2012	
Benefit Type: Direct (HouseHold)	Completed Activity Actual	End Date:
National Objective:	Responsible Organization:	
Low/Mod	St. Bernard Project	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$671,869.66
Total Budget	\$0.00	\$671,869.66
Total Obligated	\$0.00	\$772,650.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
St. Bernard Project	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity is the result of an amendment that transfers \$6,000,000 from the Small Rental Program to the Non-Profit Rebuilding Pilot Program (NRPP). These funds will be used to complete the current activities of the NRPP program. The administration of these additional funds will be directly under OCD/DRU through St. Bernard Project. The Louisiana Housing Finance Agency will close out the original grant funds under its administration, returning any remaining funds to be administered by OCD/DRU.

Location Description:

Orleans Parish

Activity Progress Narrative:

Of the 17 applicants enrolled in the program, we show (5) closings during Q1-2012. Project delivery costs were used for the purposes of payroll and staffing and benefits. Total of (0) properties have been 100% cleared by the inspector. In addition, project delivery costs were used for the purposes of building rental and utilities for those employees working on the grant. Maureen Harrington >Compliance Specialist

>(225) 219-9600

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	5	5/18



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	5	5/18
# of Singlefamily Units	5	5/18

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Lov	w/Mod%
# of Households	4	1	5	4/0	1/18	5/18	100.00
# Owner Households	4	1	5	4/0	1/18	5/18	100.00

Activity Locations

Address	City	County	State	Zip	Status / Accept
4642 Tulip St	New Orleans		Louisiana	70126-4250	Match / Y
9225 Nelson St	New Orleans		Louisiana	70118-1643	Match / Y
1014 Josephine St	New Orleans		Louisiana	70130-5010	Match / Y
9933 E Rockton Cir	New Orleans		Louisiana	70127-2231	Match / Y
2781 Bay St	New Orleans		Louisiana	70122-5901	Match / Y

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Activitiy Category:	Activity Status:		
Rehabilitation/reconstruction of residential structures	Planned		
Project Number:	Project Title:		
0003	Housing for Renters - Single Fami	ly	
Projected Start Date:	Projected End Date:		
09/01/2011	08/31/2012		
Benefit Type: Direct(HouseHold)	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
Urgent Need	St. Bernard Project		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$671,869.66	
Total Budget	\$0.00	\$671,869.66	
Total Obligated	\$0.00	\$772,650.00	
Total Funds Drawdown	\$0.00	\$0.00	
Program Funds Drawdown	\$0.00	\$0.00	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$0.00	\$0.00	
St. Bernard Project	\$0.00	\$0.00	

Match Contributed

Activity Description:

This activity is the result of an amendment that transfers \$6,000,000 from the Small Rental Program to the Non-Profit Rebuilding Pilot Program (NRPP). These funds will be used to complete the current activities of the NRPP program. The administration of these additional funds will be directly under OCD/DRU through St. Bernard Project. The Louisiana Housing Finance Agency will close out the original grant funds under its administration, returning any remaining funds to be administered by OCD/DRU.

\$0.00

Location Description:

Orleans Parish

Activity Progress Narrative:

See Activity Narrative for HNR2 - 4BERNARD - LMI.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

\$0.00



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Activity Title:

HNR2 - 8RAPIDES Non-Profit Rebuild - Rapides Station Community Min

Activitiy Category:	Activity Status:			
Rehabilitation/reconstruction of residential structures	Planned			
Project Number:	Project Title:			
0003	Housing for Renters - Single Family			
Projected Start Date:	Projected End Date:			
09/01/2011	08/31/2012			
Benefit Type: Direct(HouseHold)	Completed Activity Actual End Date:			
National Objective:	Responsible Organization:			
Low/Mod	Rapides Station Community Ministries			
Overall	Jan 1 thru Mar 31, 2012	To Date		
Total Projected Budget from All Sources	N/A	\$1,283,522.46		
Total Budget	\$0.00	\$1,283,522.46		
Total Obligated	\$0.00	\$1,476,051.00		
Total Funds Drawdown	\$53,267.50	\$53,267.50		
Program Funds Drawdown	\$53,267.50	\$53,267.50		
Program Income Drawdown	\$0.00	\$0.00		
Program Income Received	\$0.00	\$0.00		
Total Funds Expended	\$53,267.50	\$53,267.50		
Rapides Station Community Ministries	\$53,267.50	\$53,267.50		
Match Contributed	\$0.00	\$0.00		

Activity Description:

This activity is the result of an amendment that transfers \$6,000,000 from the Small Rental Program to the Non-Profit Rebuilding Pilot Program (NRPP). These funds will be used to complete the current activities of the NRPP program. The administration of these additional funds will be directly under OCD/DRU through the Rapides Station Community Ministries. The Louisiana Housing Finance Agency will close out the original grant funds under its administration, returning any remaining funds to be administered by OCD/DRU.

Location Description:

Calcasieu, Cameron, Washington, and St. Tammany Parishes

Activity Progress Narrative:

Of the 13 applicants enrolled in the program, we show (2) closings during Q1-2012. Project delivery costs were used for the purposes of payroll and staffing and benefits. Total of (0) property has been 100% cleared by the inspector. In addition, project delivery costs were used for the purposes of building rental and utilities for those employees working on the grant; in addition to project costs. Maureen Harrington >Compliance Specialist

>(225) 219-9600



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	2	2/13
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	2	2/13
# of Singlefamily Units	2	2/13

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	2	0	2	2/0	0/13	2/13	100.00
# Owner Households	2	0	2	2/0	0/13	2/13	100.00

Activity Locations

Address	City	County	State	Zip	Status / Accept
29362 Rouville Rd	Lacombe		Louisiana	70445-3828	Match / Y
309 Knight St	Franklinton		Louisiana	70438-1315	Match / Y

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Activity Title:

Infrastructure - Local Government

Responsible Organization:

City of New Orleans - K/R

Completed Activity Actual End Date:

Activity Status:

Under Way

01/12/2014

Project Title:

Projected End Date:

Activitiy	Category:
-----------	-----------

Econ. development or recovery activity that creates/retains jobs

Project Number:

0022

Projected Start Date:

01/12/2011

Benefit Type: Area ()

National Objective: Urgent Need

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$4,254,298.00
Total Budget	(\$3,939,147.00)	\$4,254,298.00
Total Obligated	\$4,254,298.00	\$2,876,229.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of New Orleans - K/R	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This project will make substantial infrastructure improvements at the entry-way to the NASA-Michoud Assembly Facility, while adding new enhancements that will make the area more competitive in the eyes of prospective business tenants. Specifically, the project involves design and construction of the following elements: 1. Provision of 2.2 miles of landscaping along Old Gentilly Road (from I-510 to Chef Menteur Highway); 2. Improvement of storm drains and replacement of concrete panels along sections of Old Gentilly Road; 3. Installation of lighting along Old Gentilly Road; and 4. Asphalt cold planing and concrete overlay portions of Old Gentilly Road.

Location Description:

Old Gentilly Highway between Chef Menteur and I-610

Activity Progress Narrative:

Funds were obligated as this activity was moved from the 1st Katrina/Rita grant due to a budget amendment. Joseph Rossman >Community Development Specialist >(225) 219-9600

Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Activity Title: I2OC - 00022 Nunez Community College Fine Arts Building

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of public facilities	Under Way
Project Number:	Project Title:
0022	Infrastructure - Local Government
Projected Start Date:	Projected End Date:
07/01/2012	02/25/2013
Benefit Type: Area()	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Urgent Need	Louisiana Office of Facility Planning and Control

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$750,000.00
Total Budget	\$750,000.00	\$750,000.00
Total Obligated	\$750,000.00	\$750,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Louisiana Office of Facility Planning and Control	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This project provides CDBG Infrastructure funding under the LGEI to meet the expected shortfall of FEMA funds to build the Fine Arts Center of Nunez Community College in St. Bernard Parish. The Fine Arts Building would be 23,000 square feet 2 story brick veneer building on a slab and would house classroom functions pertaining to early childhood development, Liberal Arts, General Studies and Childhood Education Departments. This building would include classrooms, cafe, stage and staff offices.

Location Description:

209 West Magnolia Drive Chalmette, LA 70043

Activity Progress Narrative:

Funds obligated this quarter due to activity being moved from the 1st Katrina/Rita grant to make funds available for an Action Plan Amendment in the 1st grant. Joseph Rossman >Community Development Specialist >(225) 219-9600

Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Activity Title:

I2OC - 00024 Nicholls State University - Stopher Gymnasium-HVAC

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Under Way	
Project Number:	Project Title:	
0022	Infrastructure - Local Government	
Projected Start Date:	Projected End Date:	
08/01/2012	11/21/2016	
Benefit Type: Area ()	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
Urgent Need	Louisiana Office of Facility Planning and Control	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$300,000.00
Total Budget	\$300,000.00	\$300,000.00
Total Obligated	\$300,000.00	\$300,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Louisiana Office of Facility Planning and Control	\$0.00	\$0.00

Match Contributed

Activity Description:

Implementation of this project will allow the Nicholls State University's Stopher Gymnasium to provide residents shelter during future storm events by replacing the multiple components of the aged mechanical equipment with modern energy efficient state of the art technology and enable the gymnasium to function independently of other campus buildings.

\$0.00

Location Description:

220 Acadia Drive, Thibodaux, LA 70301

Activity Progress Narrative:

Funds obligated this quarter due to activity being moved from the 1st Katrina/Rita grant to make funds available for an Action Plan Amendment in the 1st grant. Joseph Rossman >Community Development Specialist >(225) 219-9600

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

\$0.00



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



I2OC - 00031 - LMI Construction Lending - LMI

Activitiy Category:	Activity Status:	
Construction of new housing	Under Way	
Project Number:	Project Title:	
0022	Infrastructure - Local Government	
Projected Start Date:	Projected End Date:	
06/22/2011	06/22/2014	
Benefit Type: Direct (HouseHold)	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
Low/Mod	New Orleans Redevelopment Authority	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$2,880,000.00
Total Budget	\$1,696,350.00	\$2,880,000.00
Total Obligated	\$1,696,350.00	\$2,880,000.00
Total Funds Drawdown	\$240,402.26	\$240,402.26
Program Funds Drawdown	\$240,402.26	\$240,402.26
	ψ2+0,+02.20	φ <u>2</u> 10,10 <u>2</u> .20
Program Income Drawdown	\$0.00	\$0.00
Program Income Drawdown Program Income Received	. ,	. ,
-	\$0.00	\$0.00
Program Income Received	\$0.00 \$0.00	\$0.00 \$0.00

Activity Description:

This project provides construction loan financing to non-profit developers to construct homes in the Pontchartrain Park and Gentilly Woods neighborhoods, as well as grant fund (gap financing) for Gentilly Woods' homebuyers, and delivery costs for NORA. This activity funds homeowners who qualify as low-to-moderate income.

Location Description:

Properties scattered throughout the Gentilly and Pontchartrain Park neighborhoods, New Orleans, LA 70126

Activity Progress Narrative:

Additional funds obligated this quarter due to a budget amendment. Joseph Rossman >Community Development Specialist >(225) 219-9600 Construction and Admin. Desirae Williams >Infrastructure Analyst >(225) 219-9600

Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



I2OC - 00031 - UN Construction Lending - Urgent Need

Activitiy Category:	Activity Status:	
Construction of new housing	Planned	
Project Number:	Project Title:	
0022	Infrastructure - Local Government	
Projected Start Date:	Projected End Date:	
06/22/2011	06/22/2014	
Benefit Type: Direct (HouseHold)	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
Urgent Need	New Orleans Redevelopment Authority	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	(\$1,183,650.00)	\$0.00
Total Obligated	(\$1,183,650.00)	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
New Orleans Redevelopment Authority	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This project provides construction loan financing to non-profit developers to construct homes in the Pontchartrain Park and Gentilly Woods neighborhoods, as well as grant fund (gap financing) for Gentilly Woods' homebuyers, and delivery costs for NORA. This activity funds homeowners who qualify for a first mortgage and are not low-to-moderate income.

Location Description:

Properties scattered throughout the Gentilly and Pontchartrain Park neighborhoods, New Orleans, LA 70126

Activity Progress Narrative:

Funds de-obligated down to zero due to a national objective re-classification for this activity that brings all funds for now to I2OC - 00031 - LMI. Joseph Rossman >Community Development Specialist >(225) 219-9600

Accomplishments Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



I2OC - 00033 GOHSEP/HMGP Pilot Reconstruction

Activitiy Category:	Activity Status:		
Clearance and Demolition	Under Way		
Project Number:	Project Title:		
0022	Infrastructure - Local Government		
Projected Start Date:	Projected End Date:		
11/01/2010	10/31/2015		
Benefit Type: Direct (HouseHold)	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
Urgent Need	Louisiana Governor's Office of Homeland Security and		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Total Projected Budget from All Sources			
Total Trojected Budget from An oburies	N/A	\$7,000,000.00	
Total Budget	N/A (\$1,000,000.00)	\$7,000,000.00 \$7,000,000.00	
Total Budget	(\$1,000,000.00)	\$7,000,000.00	
Total Budget Total Obligated	(\$1,000,000.00) (\$1,000,000.00)	\$7,000,000.00 \$7,000,000.00	
Total Budget Total Obligated Total Funds Drawdown	(\$1,000,000.00) (\$1,000,000.00) \$0.00	\$7,000,000.00 \$7,000,000.00 \$0.00	
Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	(\$1,000,000.00) (\$1,000,000.00) \$0.00 \$0.00	\$7,000,000.00 \$7,000,000.00 \$0.00 \$0.00	

Match Contributed

Activity Description:

The Governor's Office of Homeland Security and Emergency Preparedness will be utilizing CDBG funding to fund the GOHSEP's Hazard Mitigation Grant Program. This funding will be utilized to carry out the agency's Pilot Reconstruction program. This program will provide funding to eligible homeowners for expenses incurred in reconstructing their homes to meet Advisory Base Flood Elevations (ABFE) or to meet adopted Base Flood Elevations (BFE) if no ABFE exists.

\$0.00

\$0.00

Location Description:

Multi-parish: Calcasieu, Jefferson, Lafayette, Lafourche, Orleans, Plaquemines, and St. Tammany

Activity Progress Narrative:

Funds de-obligated due to budget amendment that moved funds to another activity. Joseph Rossman >Community Development Specialist >(225) 219-9600

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Louisiana Governor's Office of Homeland Security and

\$0.00

\$0.00

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Activity Title: I2OC - 00038 Medical Office Building

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Under Way	
Project Number:	Project Title:	
0022	Infrastructure - Local Government	
Projected Start Date:	Projected End Date:	
04/15/2011	06/02/2012	
Benefit Type: Area()	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
Urgent Need	St. Bernard Parish	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$5,000,000.00
Total Budget	\$0.00	\$5,000,000.00
Total Obligated	\$0.00	\$5,000,000.00
Total Funds Drawdown	\$1,555,976.50	\$1,885,962.06
Program Funds Drawdown	\$1,555,976.50	\$1,885,962.06
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,555,976.50	\$1,885,962.06
St. Bernard Parish	\$1,555,976.50	\$1,885,962.06
Match Contributed	\$0.00	\$0.00

Activity Description:

This project will help finance the Medical Office Building, which is being built along with the hospital for St. Bernard Parish in Chalmette, LA. The Medical Office Building will be approximately 62,400 square feet and will accommodate administrative space for the Hospital, physician offices, labs and will be used for other related purposes.

Location Description:

Chalmette, St. Bernard Parish

Activity Progress Narrative:

Construction and Admin. R.M. Jackson >Compliance Analyst >(225) 219-9600

Accomplishments Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
State Funds	\$5,314,301.00
Total Other Funding Sources	\$0.00





Grantee Activity Number: Activity Title:

I2OC - 00039 Pres. Resource Center - Operation Comeback Phase 2

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of residential structures	Under Way	
Project Number:	Project Title:	
0022	Infrastructure - Local Governmer	nt
Projected Start Date:	Projected End Date:	
05/12/2011	05/12/2014	
Benefit Type: Direct(HouseHold)	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
Slums and Blight	Preservation Alliance of New Orleans DBA Preservation	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$2,000,000.00
Total Budget	\$0.00	\$2,000,000.00
Total Obligated	\$0.00	\$2,000,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This project supports the rehabilitation of vacant substandard housing units located in the New Marigny historic district in the St. Roch neighborhood and the Lower Ninth Ward in the Holy Cross neighborhood in Orleans Parish.

Location Description:

1312 Arts St., 1338-40 Arts St., 5115 Dauphine St., 1414 Franklin Ave., 405 St. Maurice St., 429-31 St. Maurice St., 1509 St. Roch AVe., 603 Tricou St., 615-17 Tricou St., 623-25 Tricou St. (New Orleans, 70117)

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



I2OC - 00041 Non-LLT Slab Removal

Activitiy Category:	Activity Status:	
Clearance and Demolition	Under Way	
Project Number:	Project Title:	
0022	Infrastructure - Local Government	
Projected Start Date:	Projected End Date:	
07/20/2011	06/30/2017	
Benefit Type:	Completed Activity Actual Er	d Date:
Area ()		
National Objective:	Responsible Organization:	
Slums and Blight	Louisiana Land Trust	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$10,000,000.00
Total Budget	\$0.00	\$10,000,000.00
Total Obligated	\$0.00	\$10,000,000.00
Total Funds Drawdown	\$2,286,114.16	\$3,472,577.98
Program Funds Drawdown	\$2,286,114.16	\$3,472,577.98
	* • ••	¢0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Drawdown Program Income Received	\$0.00 \$0.00	\$0.00 \$0.00
-		•
Program Income Received	\$0.00	\$0.00

Activity Description:

This project removes residential home slabs and/or flatwork remaining after FEMA funded structure demolition and restores the sites (filling and grading property). This project is part of an overall program of St. Bernard and Orleans Parishes with slab removal. The proposed estimate of slabs that can be removed from St. Bernard Parish is 1602 and from 350 from Orleans Parish, bringing the total to 1952 properties.

Location Description:

Area wide (St. Bernard Parish, Orleans Parish), LA

Activity Progress Narrative:

Demolition and Admin. R.M. Jackson >Compliance Analyst >(225) 219-9600

Accomplishments Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



I2OC - 00043 South Terrebonne High School Elevator Installation

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Under Way	
Project Number:	Project Title:	
0022	Infrastructure - Local Government	
Projected Start Date:	Projected End Date:	
08/01/2012	08/23/2016	
Benefit Type: Area()	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
Urgent Need	Terrebonne Parish School Board	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$300,000.00
Total Budget	\$0.00	\$300,000.00
Total Obligated	\$0.00	\$300,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Installation of elevator at South Terrebonne High School.

Location Description:

3879 Highway 24, Bourg, LA 70343

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



I2OC-PD-Public Facility I2OC-PD-Public Facility

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Under Way	
Project Number:	Project Title:	
0022	Infrastructure - Local Government	
Projected Start Date:	Projected End Date:	
11/14/2011	11/14/2016	
Benefit Type: Area ()	Completed Activity Actual E	ind Date:
National Objective:	Responsible Organization:	
Urgent Need	Hunt, Guillot, & Associates, LLC	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$125,046.00
Total Budget	\$14,982.00	\$125,046.00
Total Obligated	\$14,982.00	\$289,982.00
Total Funds Drawdown	\$28,070.50	\$46,875.50
Program Funds Drawdown	\$28,070.50	\$46,875.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received		# 0.00
	\$0.00	\$0.00
Total Funds Expended	\$0.00 \$46,954.00	\$0.00 \$71,503.00

Match Contributed

Activity Description:

This activity is Program Delivery charges for the rough rice loading facility in Jefferson Davis Parish, the Katrina Memorial Exhibit in Orleans Parish, and the Jefferson Performing Arts Center in Jefferson Parish.

\$0.00

\$0.00


Location Description:

Lacassine Rough Rice Loading Facility, Jefferson Davis Parish: Lacassine Industrial Park, Lacassine, LA 70650; Katrina Memorial Exhibit, New Orleans; Jefferson Parish Parkway. Jefferson Performing Arts Center.

Activity Progress Narrative:

Additional funds obligated this quarter up to the budgeted amount. Joseph Rossman >Community Development Specialist >(225) 219-9600 Program Delivery. Jeremy Meiske >Infrastructure Analyst >(225) 219-9600

New Orleans Federal Alliance (NOFA) dba Algiers



\$0.00

\$0.00



Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number:

I2OC-PD-Economic Development or Recovery Activity I2OC-PD-Economic Development or Recovery Activity

Activity Title:

Activitiy Category:

Econ. development or recovery activity that creates/retains jobs

Project Number:

0022

Projected Start Date:

11/14/2011

Benefit Type:

National Objective: Urgent Need Activity Status: Under Way Project Title: Infrastructure - Local Government Projected End Date: 06/29/2014 Completed Activity Actual End Date:

Responsible Organization:

New Orleans Federal Alliance (NOFA)

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$375,018.00
Total Budget	\$375,018.00	\$375,018.00
Total Obligated	\$375,018.00	\$375,018.00
Total Funds Drawdown	\$685.00	\$685.00
Program Funds Drawdown	\$685.00	\$685.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$685.00	\$685.00
New Orleans Federal Alliance (NOFA) dba Algiers	\$685.00	\$685.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity is Program Delivery for ILOC - 00047.

Location Description:

Orleans and Jefferson Parishes

Activity Progress Narrative:

Program Delivery. Jeremy Meiske >Infrastructure Analyst >(225) 219-9600

Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



I2OC - Budget for Projects Not Yet Approved I2OC - Budget for Projects Not Yet Approved

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of public facilities	Planned
Project Number:	Project Title:
0022	Infrastructure - Local Government
Projected Start Date:	Projected End Date:
06/30/2008	06/30/2013
Benefit Type: ()	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	Office of Community Development (OCD), Disaster

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$2,441,241.00
Total Budget	\$2,986,447.00	\$2,441,241.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Office of Community Development (OCD), Disaster	Recovery\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity holds funds for various activities for Local Government Infrastructure that do not yet have have approved applications. Funds are set up for this purpose and will be broken out into individual activities as they are approved.

Location Description:

Disaster-impacted parishes.

Activity Progress Narrative:

Funds obligated this quarter as funds moved from the 1st grant of Katrina/Rita due to an Action Plan Amendment. Joseph Rossman >Community Development Specialist >(225) 219-9600

81

Accomplishments Performance Measures





No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



I2PD - Infrastructure Program Delivery - Admin I2PD - Infrastructure Program Delivery - Admin

Activitiy Category:	Activity Status:	
Administration	Under Way	
Project Number:	Project Title:	
0021	Infrastructure - Long Term Comm	unity Recovery
Projected Start Date:	Projected End Date:	
10/01/2008	06/29/2014	
Benefit Type:	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
N/A	Hunt, Guillot, & Associates, LLC	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$30,692,359.00
Total Budget	\$0.00	\$30,692,359.00
Total Obligated	\$0.00	\$30,692,359.00
Total Funds Drawdown	\$1,463,666.79	\$22,052,141.65
Program Funds Drawdown	\$1,463,666.79	\$22,052,141.65
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,463,380.51	\$22,052,141.65
Environ International Corp.	\$49,489.31	\$530,552.97
Fishman, Haygood, Phelps	\$0.00	\$56,170.46
Hunt, Guillot, & Associates, LLC	\$1,415,878.52	\$13,906,954.09
Louisiana Solutions, LLC	(\$2,603.48)	\$7,557,193.68
Venyu Solutions Inc.	\$616.16	\$1,270.45
Match Contributed	\$0.00	\$0.00

Activity Description:

These funds will be used to assist Infrastructure program applicants in development their projects and complying with CDBG regulations throughout implementation. Funds will be used to provide assistance to applicants in all Disaster Recovery Infrastructure programs, including the following: Ratepayer Mitigation, Long Term Community Recovery, Primary and Secondary Education Infrastructure, and Fisheries Infrastructure. Efforts under this activity will include project development, bidding, pre-constuction, construction, and closeout. Project closeout is to include assistance with preparation and submittal of the final wage report and project closeout package, which includes the preparation of financial reports, the clearing of any liens and finalizing outstanding payment requests.

Location Description:

Disaster affected parishes.

Activity Progress Narrative:

Prior year returns were added for 4th quarter 2011 - \$226.28 and 1st quarter 2012 - \$2,377.20. Total expended this quarter was \$1,466,043.99. Total expended was off by \$60 in the 1st quarter of 2011. Correction was made this quarter. Laurie Brown Data Manager 972 977-0468



The majority of the Infrastructure Program Delivery funds pay for the services of two contractors involved in application through project closeout activities. These activities include application preparation, application amendments, and providing assistance to grantees in the areas of project development, record keeping, financial management, citizen participation, procurement, residential anti-displacement, Section 504, fair housing, equal employment opportunity, Section 3, labor compliance, disclosure reporting, and property acquisition.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Iberia Parish Revitalization-Parish Iberia Parish Revitalization-Parish

Activitiv Cotogony	Activity Statuce	
Activitiy Category:	Activity Status:	
Planning	Planned	
Project Number:	Project Title:	
0023P	Iberia Parish Revitalization-Parish	
Projected Start Date:	Projected End Date:	
06/01/2011	05/31/2016	
Benefit Type: Area()	Completed Activity Actual I	End Date:
National Objective:	Responsible Organization:	
Urgent Need	Iberia Parish	
Overall	Jan 1 thru Mar 31, 2012	To Date
Overall Total Projected Budget from All Sources	Jan 1 thru Mar 31, 2012 N/A	To Date \$163,508.65
Total Projected Budget from All Sources	N/A	\$163,508.65
Total Projected Budget from All Sources Total Budget	N/A \$133,110.00	\$163,508.65 \$163,508.65
Total Projected Budget from All Sources Total Budget Total Obligated	N/A \$133,110.00 \$0.00	\$163,508.65 \$163,508.65 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A \$133,110.00 \$0.00 \$0.00	\$163,508.65 \$163,508.65 \$0.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$133,110.00 \$0.00 \$0.00 \$0.00	\$163,508.65 \$163,508.65 \$0.00 \$0.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$133,110.00 \$0.00 \$0.00 \$0.00 \$0.00	\$163,508.65 \$163,508.65 \$0.00 \$0.00 \$0.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	N/A \$133,110.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$163,508.65 \$163,508.65 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$132,810.00

Activity Description:

Location Description:

Iberia Parish

Activity Progress Narrative:

This activity is currently serving as a place mark for the program income (PI) received until the CDBG eligible activities are determined contractually between the State of Louisiana and the individual parishes where the PI is generated as a result of the sale of Road Home Program purchased homes. The national objective and activity type will be added in advance of PI disbursement.

No Iberia Parish homes purchased by the State via the Road Home Program were sold this quarter. 3 homes purchased in an earlier quarter were reported to the State this quarter and a \$300 adjustment was made to PI previously reported in excess of \$300. 19 homes have been sold to date in this parish.

Laurie Brown >Data Manager

Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources





Iberia Parish Revitalization-State Iberia Parish Revitalization-State

Activitiy Category:	Activity Status:	
Planning	Planned	
Project Number:	Project Title:	
0023S	Iberia Parish Revitalization-State	9
Projected Start Date:	Projected End Date:	
06/01/2011	05/31/2016	
Benefit Type: Area ()	Completed Activity Actual I	End Date:
National Objective:	Responsible Organization:	
Urgent Need	Iberia Parish	
Overall	Jan 1 thru Mar 31, 2012	To Date
Overall Total Projected Budget from All Sources	Jan 1 thru Mar 31, 2012 N/A	To Date \$2,850.00
Total Projected Budget from All Sources	N/A	\$2,850.00
Total Projected Budget from All Sources Total Budget	N/A \$2,500.00	\$2,850.00 \$2,850.00
Total Projected Budget from All Sources Total Budget Total Obligated	N/A \$2,500.00 \$0.00	\$2,850.00 \$2,850.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A \$2,500.00 \$0.00 \$0.00	\$2,850.00 \$2,850.00 \$0.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$2,500.00 \$0.00 \$0.00 \$0.00	\$2,850.00 \$2,850.00 \$0.00 \$0.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$2,500.00 \$0.00 \$0.00 \$0.00 \$0.00	\$2,850.00 \$2,850.00 \$0.00 \$0.00 \$0.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	N/A \$2,500.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$2,850.00 \$2,850.00 \$0.00 \$0.00 \$0.00 \$0.00 \$2,500.00

Activity Description:

Location Description:

Iberia Parish

Activity Progress Narrative:

This activity is currently serving as a place mark for the program income (PI) received until the CDBG eligible activities are determined contractually between the State of Louisiana and the individual parishes where the PI is generated as a result of the sale of Road Home Program purchased homes. The national objective and activity type will be added in advance of PI disbursement.

No Iberia Parish homes purchased by the State via the Road Home Program were sold this quarter. 3 homes purchased in an earlier quarter were reported to the State this quarter and a \$300 adjustment was made to PI previously reported at the parish level in excess of \$300. 19 homes have been sold to date in this parish. Laurie Brown

>Data Manager

Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



ILT2 - 00156L Neighborhood Commercial Investment Program -LMI

Activitiy Category: Econ. development or recovery activity that creates/retains jobs Project Number: 0021 Projected Start Date: 12/02/2009	Activity Status: Under Way Project Title: Infrastructure - Long Term Comm Projected End Date: 12/02/2012	nunity Recovery
Benefit Type: Area ()	Completed Activity Actual End Date:	
National Objective: Low/Mod	Responsible Organization: City of New Orleans - K/R	
Overall Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received Total Funds Expended	Jan 1 thru Mar 31, 2012 N/A \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	To Date \$10,731,639.50 \$10,731,639.50 \$2,270,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This project will revitalize and sustain disaster damaged neighborhood commercial businesses by positioning them as catalysts for broader economic redevelopment throughout the City. This goal will be accomplished by the Energy Efficiency Improvements Grants subprogram.

Location Description:

New Orleans

Activity Progress Narrative:

Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
State Funds	\$1,125,000.00
Total Other Funding Sources	\$0.00



ILT2 - 00156S Neighborhood Commercial Investment Program -S&B

Activitiy Category: Econ. development or recovery activity that creates/retains jobs Project Number: 0021 Projected Start Date: 12/02/2009 Benefit Type: Area ()	Activity Status: Under Way Project Title: Infrastructure - Long Term Comr Projected End Date: 12/02/2012 Completed Activity Actual E	
National Objective: Slums and Blight	Responsible Organization: City of New Orleans - K/R	
Overall Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received Total Funds Expended	Jan 1 thru Mar 31, 2012 N/A \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	To Date \$10,731,639.50 \$10,731,639.50 \$22,730,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This project will revitalize and sustain disaster damaged neighborhood commercial businesses by positioning them as catalysts for broader economic redevelopment throughout the City. This goal will be accomplished by the Strategic Asset Investment Program, Two-percent Commercial Loans, Capital Acquisition Loans, and Facade Improvement Grants subprograms.

Location Description:

New Orleans

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

	This Report I	Period	C	Cumulative Actual T	otal / Expected		
Lo	w	Mod	Total	Low	Mod	Total	Low/Mod%



0

0

0/0

0/0

\$0.00

Activity Locations


No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other	Funding	Sources
-------	---------	---------

Amount \$11,375,000.00 State Funds **Total Other Funding Sources**





ILT2 - 00237 Water Well Site #2 Improvements

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

0021

Projected Start Date:

01/29/2010

Benefit Type: Area ()

National Objective: Low/Mod

Activity Status:
Under Way
Project Title:
Infrastructure - Long Term Community Recovery
Projected End Date:

12/31/2012

Completed Activity Actual End Date:

Responsible Organization:

Village of Sun

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$59,047.02
Total Budget	\$0.00	\$59,047.02
Total Obligated	\$0.00	\$59,047.02
Total Funds Drawdown	\$6,275.80	\$55,704.00
Program Funds Drawdown	\$6,275.80	\$55,704.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$6,275.80	\$55,704.00
Village of Sun	\$6,275.80	\$55,704.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Generator, enclosure, and treatment equipment for a water well.

Location Description:

Village of Sun, P.O. Box 818 Sun, LA 70463

Activity Progress Narrative:

Admin. In process of closing out project. R.M. Jackson >Compliance Analyst >(225) 219-9600

Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



ILT2 - 00242 Bridge Replacement - Phase III

Activity Status:

Under Way

08/10/2013

Project Title:

Projected End Date:

Responsible Organization:

Vermilion Parish Police Jury

Infrastructure - Long Term Community Recovery

Completed Activity Actual End Date:

Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0021

Projected Start Date:

04/19/2011

Benefit Type: Area ()

National Objective: Urgent Need

Jan 1 thru Mar 31, 2012	To Date
N/A	\$575,982.75
(\$228,210.25)	\$575,982.75
(\$228,210.25)	\$575,689.75
\$455,004.32	\$521,269.57
\$455,004.32	\$521,269.57
\$0.00	\$0.00
\$0.00	\$0.00
\$455,004.32	\$521,269.57
\$455,004.32	\$521,269.57
\$0.00	\$0.00
	N/A (\$228,210.25) (\$228,210.25) \$455,004.32 \$455,004.32 \$0.00 \$0.00 \$455,004.32 \$455,004.32

Activity Description:

This project funds a survey, study, plans and specifications to construct a new, longer spanning bridge. Also funded are the approach spans and side drains to these (2) bridges.

Location Description:

Holly Road Bridge at Vincent Canal and Community Road Bridge at Unnamed Canal, Vermilion Parish

Activity Progress Narrative:

Construction and Design and Admin. Alberta Pate >Infrastructure Analyst >(225) 219-9600

Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



ILT2 - 00247 Sewerage Improvements

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

0021

Projected Start Date:

12/31/2012

Benefit Type: Area ()

National Objective: Urgent Need

Activity Status:
Under Way
Project Title:
Infrastructure - Long Term Community Recovery
Projected End Date:
06/14/2013
Completed Activity Actual End Date:

Responsible Organization:

Plaquemines Parish

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$7,000,000.00
Total Budget	\$0.00	\$7,000,000.00
Total Obligated	\$0.00	\$7,000,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction of lift stations, treatment facility, etc.

Location Description:

The community of English Turn on the East Bank of the parish, from Stolthaven Refinery along LA Highway 3137 to the English Turn Cemetery, Zip Code 70040. The area south of Belle Chasse, along LA Highway 23 from the community of Idlewild to the Le Reussite, Zip Code 70037.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



ILT2 - 00253 Master Drainage Plan

Activitiy Category:	Activity Status:	
Planning	Under Way	
5	,	
Project Number:	Project Title:	
0021	Infrastructure - Long Term Community Recovery	
Projected Start Date:	Projected End Date:	
10/26/2010	10/14/2018	
Benefit Type: Area()	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
N/A	Calcasieu Parish Police Jury	
Overall	Jan 1 thru Mar 31, 2012	To Date
Overall Total Projected Budget from All Sources	Jan 1 thru Mar 31, 2012 N/A	To Date \$3,674,390.00
Total Projected Budget from All Sources	N/A	\$3,674,390.00
Total Projected Budget from All Sources Total Budget	N/A \$0.00	\$3,674,390.00 \$3,674,390.00
Total Projected Budget from All Sources Total Budget Total Obligated	N/A \$0.00 \$0.00	\$3,674,390.00 \$3,674,390.00 \$3,674,390.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A \$0.00 \$0.00 \$500,199.39	\$3,674,390.00 \$3,674,390.00 \$3,674,390.00 \$3,553,468.38
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$0.00 \$500,199.39 \$500,199.39	\$3,674,390.00 \$3,674,390.00 \$3,674,390.00 \$3,553,468.38 \$3,553,468.38
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$0.00 \$500,199.39 \$500,199.39 \$0.00	\$3,674,390.00 \$3,674,390.00 \$3,674,390.00 \$3,553,468.38 \$3,553,468.38 \$0.00

Activity Description:

Create comprehensive plan to identify critical areas that require immediate drainage improvements & prioritize future drainage projects.

Location Description:

Calcasieu Parish

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/0
# of Linear miles of Public	0	0/0
# of cable feet of public utility	0	0/0



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



ILT2 - 00254 VA Corridor Acquisition & Redevelopment

Activitiy Category:	Activity Status:		
Acquisition - general	Under Way		
Project Number:	Project Title:		
0021	Infrastructure - Long Term Community Recovery		
Projected Start Date:	Projected End Date:		
09/17/2007	09/16/2017		
Benefit Type: Area()	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
Slums and Blight	City of New Orleans - K/R		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$1,150,000.00	
Total Budget	\$0.00	\$1,150,000.00	
Total Obligated	\$0.00	\$1,150,000.00	
Total Funds Drawdown	\$0.00	\$0.00	
Program Funds Drawdown	\$0.00	\$0.00	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$0.00	\$0.00	
Match Contributed	\$0.00	\$0.00	

Activity Description:

This project enables an acquisition program whereby it will acquire one or more parcels of blighted, derelict or underutilized land for commercial development and to remove the blighted conditions. This acquisition program allows NORA to use the funding for demolition and/or disposition.

Location Description:

Tulane/Gravier and Treme/Lafitte Neighborhoods bounded by Broad Street, Orleans Avenue, Claiborne Avenue, and I-10, New Orleans, LA 70112

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



ILT2 - 00259 Sewer Consolidation - Dravo

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

0021

Projected Start Date: 10/11/2010

Benefit Type: Area ()

National Objective: Urgent Need

Overall

Total Projected Budget from All Sources
Total Budget
Total Obligated
Total Funds Drawdown
Program Funds Drawdown
Program Income Drawdown
Program Income Received
Total Funds Expended
St. Bernard Parish
Match Contributed

Activity Status:

Under Way
Project Title:
Infrastructure - Long Term Community Recovery
Projected End Date:
12/31/2014
Completed Activity Actual End Date:

Responsible Organization:

St. Bernard Parish

J	Jan 1 thru Mar 31, 2012	To Date
Ν	N/A	\$3,000,000.00
\$	60.00	\$3,000,000.00
\$	60.00	\$3,000,000.00
\$	61,651,886.59	\$2,913,137.78
\$	51,651,886.59	\$2,913,137.78
\$	60.00	\$0.00
\$	60.00	\$0.00
\$	61,651,886.59	\$2,913,137.78
\$	61,651,886.59	\$2,913,137.78
\$	0.00	\$0.00

Activity Description:

Reconstruction of a water treatment plant.

Location Description:

4098 Jean Lafitte Pky, Chalmette, LA 70043-1026

Activity Progress Narrative:

Admin and Construction and Planning. R.M. Jackson >Compliance Analyst >(225) 219-9600

Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
State Funds	\$1,395,025.21
Total Other Funding Sources	\$0.00





ILT2 - 00262 St. Roch Pool & Park Improvements

Activitiy Category:	Activity Status:		
	-		
Rehabilitation/reconstruction of public facilities	Under Way		
Project Number:	Project Title:		
0021	Infrastructure - Long Term Community Recovery		
Projected Start Date:	Projected End Date:		
05/31/2012	06/23/2014		
Benefit Type: Area ()	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
Low/Mod	City of New Orleans - K/R		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$556,353.00	
Total Budget	\$556,353.00	\$556,353.00	
Total Obligated	\$556,353.00	\$556,353.00	
Total Funds Drawdown	\$0.00	\$0.00	
Program Funds Drawdown	\$0.00	\$0.00	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$0.00	\$0.00	
City of New Orleans - K/R	\$0.00	\$0.00	
Match Contributed	\$0.00	\$0.00	

Activity Description:

This project funds the construction of renovations and enhancements to St. Roch Park, including the pool, green space, pathway, basketball court, baseball fields and a concession building.

Location Description:

1800 St. Roch Avenue, New Orleans, LA 70117

Activity Progress Narrative:

Funds obligated this quarter. Joseph Rossman >Community Development Specialist >(225) 219-9600

Accomplishments Performance Measures



No Beneficiaries Performance Measures found.


Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
State Funds	\$184,743.00
Total Other Funding Sources	\$0.00





ILT2 - 00263 Norwood Thompson Playground

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of a public improvement	Under Way	
Project Number:	Project Title:	
0021	Infrastructure - Long Term Community Recovery	
Projected Start Date:	Projected End Date:	
07/20/2011	07/20/2014	
Benefit Type: Area()	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
Low/Mod	City of New Orleans - K/R	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$661,874.00
Total Budget	\$0.00	\$661,874.00
Total Obligated	\$0.00	\$661,874.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00

Activity Description:

Match Contributed

This project renovates the Norwood Thompson Playground in the Gert Town Neighborhood of New Orleans, repairing the damage done by Hurricane Katrina.

\$0.00

Location Description:

7200 Forshey Street, New Orleans, LA 70118

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

\$0.00



Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



ILT2 - 00269	
Di Benedetto Playgroun	C

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of a public improvement	Under Way	
Project Number:	Project Title:	
0021	Infrastructure - Long Term Com	munity Recovery
Projected Start Date:	Projected End Date:	
08/31/2011	08/31/2014	
Benefit Type: Area ()	Completed Activity Actual	End Date:
National Objective:	Responsible Organization:	
Slums and Blight	City of New Orleans - K/R	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$265,700.00
Total Budget	\$0.00	\$265,700.00
Total Obligated	\$0.00	\$265,700.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00

\$0.00

Match Contributed

Activity Description:

This activity funds the design, construction and repairs to the Di Benedetto Playground.

Location Description:

4700 Papania Street, New Orleans, LA 70127

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

\$0.00



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources





ILT2 - 00273 Iberville Infrastructure Redevelopment

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of a public improvement	Under Way	
Project Number:	Project Title:	
0021	Infrastructure - Long Term Commu	unity Recovery
Projected Start Date:	Projected End Date:	
11/29/2011	11/29/2014	
Benefit Type: Area()	Completed Activity Actual En	nd Date:
National Objective:	Responsible Organization:	
Low/Mod	City of New Orleans - K/R	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$10,000,000.00
Total Budget	\$10,000,000.00	\$10,000,000.00
Total Obligated	\$10,000,000.00	\$10,000,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of New Orleans - K/R	\$0.00	\$0.00

Activity Description:

Match Contributed

This project involves the demolition of approximately 8,935 linear feet of roadways and utilities and the installation of new concrete street, utilities, drainage infrastructure, curbs, sidewalks, streetlights, plantings/landscaping, and tree preservation.

\$0.00

Location Description:

Treme, North Villere, Bienville, Marais, Conti Streets within the proejct area of the Iberville Housing Development, as well as the perimeter streets of Iberville, North Robertson, St. Louis, and Crozat, New Orleans, LA 70112

Activity Progress Narrative:

Funds obligated this quarter. Joseph Rossman >Community Development Specialist >(225) 219-9600

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

\$0.00



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



ILT2 - 00275 Iberville Soft Second Mortgage

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of residential structures	Under Way	
Project Number:	Project Title:	
0021	Infrastructure - Long Term Commu	nity Recovery
Projected Start Date:	Projected End Date:	
12/19/2011	12/19/2014	
Benefit Type: Direct(HouseHold)	Completed Activity Actual En	d Date:
National Objective:	Responsible Organization:	
Low/Mod	City of New Orleans - K/R	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$2,000,000.00
Total Budget	\$2,000,000.00	\$2,000,000.00
Total Obligated	\$2,000,000.00	\$2,000,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of New Orleans - K/R	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This project implements a Soft Second Mortgage Program for homebuyers in the Iberville target area. The Iberville Soft-Second Mortgage Program will strategically promote homeownership opportunities for low to moderate and mid-income individuals and families who are buying their first homes in the Iberville Redevelopment Target area.

Location Description:

Area bounded by Broad Street to the north, Rampart Street to the south, St. Bernard Avenue to the east and Tulane Avenue to the west, New Orleans, LA 70112

Activity Progress Narrative:

Funds were obligated this quarter. Joseph Rossman >Community Development Specialist >(225) 219-9600

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



ILT2 - Budget for Orleans Parish Proj. in Rev. ILT2 - Budget for Orleans Parish Proj. in Rev.

Activitiy Category:	Activity Status:	
Administration	Planned	
Project Number:	Project Title:	
0021	Infrastructure - Long Term Commu	unity Recovery
Projected Start Date:	Projected End Date:	
09/17/2007	09/16/2017	
Benefit Type:	Completed Activity Actual Er	nd Date:
()		
National Objective:	Responsible Organization:	
N/A	City of New Orleans - K/R	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,130,791.88
Total Budget	(\$2,196,453.00)	\$1,130,791.88
Total Obligated	(\$2,196,453.00)	\$1,381,084.88
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of New Orleans - K/R	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity holds funds for Orleans Parish for Long Term Community Recovery. Funds are obligated for this purpose and will be broken out into individual activities as they are approved.

Location Description:

City of New Orleans

Activity Progress Narrative:

Funds de-obligated this quarter as applications are approved and are broken out into their respective activities. Joseph Rossman >Community Development Specialist >(225) 219-9600

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



ILT2 - Budget for Plaquemines Parish Proj. in Rev. ILT2 - Budget for Plaquemines Parish Proj. in Rev.

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Planned	
Project Number:	Project Title:	
0021	Infrastructure - Long Term Commu	inity Recovery
Projected Start Date:	Projected End Date:	
06/30/2008	06/30/2013	
Benefit Type:	Completed Activity Actual Er	d Date:
()		
National Objective:	Responsible Organization:	
Low/Mod	Plaquemines Parish	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,989,999.83
Total Budget	\$0.00	\$1,989,999.83
Total Obligated	\$0.00	\$1,989,999.83
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00

Activity Description:

This activity holds funds for Plaquemines Parish for Long Term Community Recovery. Funds are obligated for this purpose and will be broken out into individual activities as they are approved.

Location Description:

Plaquemines Parish

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



ILT2 - Budget for St. Bernard Parish Proj. in Rev. ILT2 - Budget for St. Bernard Parish Proj. in Rev.

Activitiy Category:	Activity Status:	
Planning	Planned	
Project Number:	Project Title:	
0021	Infrastructure - Long Term Com	munity Recovery
Projected Start Date:	Projected End Date:	
06/05/2008	06/04/2018	
Benefit Type:	Completed Activity Actual I	End Date:
Area ()		
National Objective:	Responsible Organization:	
N/A	St. Bernard Parish	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$478,210.25
Total Budget	\$228,210.25	\$478,210.25
Total Obligated	\$228,210.25	\$228,210.25
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity holds funds for St. Bernard Parish for Long Term Community Recovery. Funds are obligated for this purpose and will be broken out into individual activities as they are approved.

Location Description:

St. Bernard Parish

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Jefferson Davis Parish Revitalization Jefferson Davis Parish Revitalization

Activitiy Category:	Activity Status:	
Planning	Planned	
Project Number:	Project Title:	
0027	Jefferson Davis Parish Revitaliz	ation
Projected Start Date:	Projected End Date:	
06/01/2011	05/31/2016	
Benefit Type: Area ()	Completed Activity Actual	End Date:
National Objective:	Responsible Organization:	
Urgent Need	Jefferson Davis Parish Police Ju	iry
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$110,235.32
Total Budget	\$105,985.32	\$110,235.32

l otal Budget	\$105,985.32	\$110,235.32
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$14,105.95	\$105,985.32
Total Funds Expended	\$0.00	\$0.00
Jefferson Davis Parish Police Jury	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Location Description:

Jefferson Davis

Activity Progress Narrative:

This activity is currently serving as a place mark for the program income (PI) received until the CDBG eligible activities are determined contractually between the State of Louisiana and the individual parishes where the PI is generated as a result of the sale of Road Home Program purchased homes. The national objective and activity type will be added in advance of PI disbursement.

1 Jefferson Davis Parish home purchased by the State via the Road Home Program was sold this quarter, resulting in a total of \$13,605.95 in program income. 16 homes have been sold to date in this parish.

Laurie Brown

>Data Manager

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Jefferson Parish Revitalization-Parish Jefferson Parish Revitalization-Parish

A stiniting Optomore	A stimitus Otaturas	
Activitiy Category:	Activity Status:	
Planning	Planned	
Project Number:	Project Title:	
0026P	Jefferson Parish Revitalization-F	Parish
Projected Start Date:	Projected End Date:	
06/01/2011	05/31/2016	
Benefit Type: Area ()	Completed Activity Actual I	End Date:
National Objective:	Responsible Organization:	
Urgent Need	Jefferson Parish	
Overall	Jan 1 thru Mar 31, 2012	To Date
Overall Total Projected Budget from All Sources	Jan 1 thru Mar 31, 2012 N/A	To Date \$0.00
•••••		
Total Projected Budget from All Sources	N/A	\$0.00
Total Projected Budget from All Sources Total Budget	N/A \$28,405.00	\$0.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated	N/A \$28,405.00 \$0.00	\$0.00 \$0.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A \$28,405.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$28,405.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$28,405.00 \$0.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	N/A \$28,405.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00

Activity Description:

Location Description:

Jefferson Parish

Activity Progress Narrative:

This activity is currently serving as a place mark for the program income (PI) received until the CDBG eligible activities are determined contractually between the State of Louisiana and the individual parishes where the PI is generated as a result of the sale of Road Home Program purchased homes. The national objective and activity type will be added in advance of PI disbursement.

No Jefferson Parish homes purchased by the State via the Road Home Program were sold this quarter. 49 homes purchased in an earlier quarter were reported to the State this quarter. 168 homes have been sold to date in this parish. The titles on a number of these homes were transfered to the parish.

Laurie Brown >Data Manager

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Jefferson Parish Revitalization-State Jefferson Parish Revitalization-State

Activitiy Category:	Activity Status:	
Planning	Planned	
Project Number:	Project Title:	
0026S	Jefferson Parish Revitalization-St	ate
Projected Start Date:	Projected End Date:	
06/01/2011	05/31/2016	
Benefit Type:	Completed Activity Actual E	nd Date:
Area ()		
National Objective:	Responsible Organization:	
Urgent Need	Jefferson Parish	
Overall	Jan 1 thru Mar 31, 2012	To Date
Overall Total Projected Budget from All Sources	Jan 1 thru Mar 31, 2012 N/A	To Date \$3,853,180.12
Total Projected Budget from All Sources	N/A	\$3,853,180.12
Total Projected Budget from All Sources Total Budget	N/A \$3,717,582.51	\$3,853,180.12 \$3,853,180.12
Total Projected Budget from All Sources Total Budget Total Obligated	N/A \$3,717,582.51 \$0.00	\$3,853,180.12 \$3,853,180.12 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A \$3,717,582.51 \$0.00 \$0.00	\$3,853,180.12 \$3,853,180.12 \$0.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$3,717,582.51 \$0.00 \$0.00 \$0.00	\$3,853,180.12 \$3,853,180.12 \$0.00 \$0.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$3,717,582.51 \$0.00 \$0.00 \$0.00 \$0.00	\$3,853,180.12 \$3,853,180.12 \$0.00 \$0.00 \$0.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	N/A \$3,717,582.51 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$3,853,180.12 \$3,853,180.12 \$0.00 \$0.00 \$0.00 \$0.00 \$3,761,792.51

Activity Description:

Location Description:

Jefferson Parish

Activity Progress Narrative:

This activity is currently serving as a place mark for the program income (PI) received until the CDBG eligible activities are determined contractually between the State of Louisiana and the individual parishes where the PI is generated as a result of the sale of Road Home Program purchased homes. The national objective and activity type will be added in advance of PI disbursement.

No Jefferson Parish homes purchased by the State via the Road Home Program were sold this quarter. 49 homes purchased in an earlier quarter were reported to the State this quarter. 168 homes have been sold to date in this parish. The titles on a number of these homes were transfered to the parish.

Laurie Brown >Data Manager

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Lafayette Parish Revitalization Lafayette Parish Revitalization

Activitiy Category:	Activity Status:
Planning	Planned
Project Number:	Project Title:
0028	Lafayette Parish Revitalization
Projected Start Date:	Projected End Date:
06/01/2011	05/31/2016
Benefit Type: Area()	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Urgent Need	Lafayette Consolidated Government

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$6,800.00
Total Budget	\$6,800.00	\$6,800.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$6,800.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Location Description:

Lafayette Parish

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.





No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Lafourche Parish Revitalization-Parish Lafourche Parish Revitalization-Parish

Activitiy Category:	Activity Status:	
Planning	Planned	
Project Number:	Project Title:	
0029P	Lafourche Parish Revitalization-	Parish
Projected Start Date:	Projected End Date:	
06/01/2011	05/31/2016	
Benefit Type: Area ()	Completed Activity Actual	End Date:
National Objective:	Responsible Organization:	
Urgent Need	Lafourche Parish	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$47,600.00
Total Budget	\$47,600.00	\$47,600.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$47,600.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Location Description:

Lafourche Parish

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Lafourche Parish Revitalization-State Lafourche Parish Revitalization-State

Activitiy Category: Planning Project Number: 0029S Projected Start Date: 06/01/2011	Activity Status: Planned Project Title: Lafourche Parish Revitalization-State Projected End Date: 05/31/2016	
Benefit Type: Area()	Completed Activity Actual	End Date:
National Objective: Urgent Need	Responsible Organization: Lafourche Parish	
Overall Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received Total Funds Expended	Jan 1 thru Mar 31, 2012 N/A \$100.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	To Date \$100.00 \$0.00 \$0.00 \$0.00 \$0.00 \$100.00 \$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Location Description:

Lafourche Parish

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Livingston Parish Revitalization-Parish Livingston Parish Revitalization-Parish

Activitiy Category:	Activity Status:	
Planning	Planned	
Project Number:	Project Title:	
0032P	Livingston Parish Revitalization-P	arish
Projected Start Date:	Projected End Date:	
06/01/2011	05/31/2016	
Benefit Type: Area ()	Completed Activity Actual E	nd Date:
National Objective:	Responsible Organization:	
Urgent Need	Livingston Parish	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$14,999.00
Total Budget	\$7,650.00	\$14,999.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$14,999.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Location Description:

Livingston Parish

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Livingston Parish Revitalization-State Livingston Parish Revitalization-State

Activitiy Category: Planning Project Number: 0032S Projected Start Date: 06/01/2011 Benefit Type: Area ()	Activity Status: Planned Project Title: Livingston Parish Revitalization-State Projected End Date: 05/31/2016 Completed Activity Actual End Date:	
National Objective: Urgent Need	Responsible Organization: Livingston Parish	
Overall Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received Total Funds Expended	Jan 1 thru Mar 31, 2012 N/A \$7,349.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	To Date \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Location Description:

Livingston Parish

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Piggyback - (H2XC-AS) Piggyback-Additional Extended Affordability Subsid

Activitiy Category:	Activity Status:	
Relocation payments and assistance	Under Way	
Project Number:	Project Title:	
0002	Housing for Renters - Multi-family	
Projected Start Date:	Projected End Date:	
01/01/2010	12/31/2013	
Benefit Type: Direct (HouseHold)	Completed Activity Actual Er	nd Date:
National Objective:	Responsible Organization:	
Low/Mod	Reliance-Carondelet Residential A	ssociates LP
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$727,698.48
Total Budget	\$249,412.48	\$727,698.48
Total Obligated	\$1,172,412.48	\$1,249,412.48
Total Funds Drawdown	\$131,720.00	\$175,660.00
Program Funds Drawdown	\$131,720.00	\$175,660.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$131,720.00	\$175,660.00
1026 Constance, LLC	\$0.00	\$0.00
Classic Construction of New Orleans Constance Lofts, LLC	\$0.00	\$0.00
Crescent Club New Orleans I, LLC	\$0.00	\$0.00
LGD Rental II LLC	\$0.00	\$0.00
Reliance-Carondelet Residential Associates LP	\$0.00	\$5,724.00
Terrebonne Revitalization Co. II LLC Barataria Station Apts.	\$127,328.00	\$127,328.00
The Muses, LTD 1	\$0.00	\$0.00
The Preserve New Orleans I, LLC	\$4,392.00	\$42,608.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The Additional Extended Affordability Subsidy (AEAS) is a program implemented (at the request of HUD) to provide a declining subsidy to tenants occupying units initially held at 80% AMI income/rents in order to meet the requirement that 51% of all units be available at or below 80% income/rent. In the first year after the increase in rent, the program would pay 100% of the difference between the tenant&rsquos 30% of income and the rent. The subsidy will decline by one-third each year as long as the tenant remains in the unit. Once the tenant vacates the unit, no further subsidy will be paid for that unit.

Location Description:

Orleans Parish

Activity Progress Narrative:



Obligations were decreased due to more accurate numbers being provided on individual project budgets. Laurie Brown >Data Manager >972 977-0468 The above charges are for continuing payments for Additional Extended Affordability. Thomas LaTour >Program Manager >(225) 219-9600 The demographics reported this quarter for The Preserve are associated with funds paid this quarter for tenants as of the end of the 4th quarter of 2011. Scott Andrews >Compliance Specialist >(225)219-9600

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total Lo	w/Mod%
# of Households	0	9	9	0/0	49/386	49/386	100.00
# Renter Households	0	9	9	0/0	49/386	49/386	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources





Piggyback - 200 Carondelet (H2XC-13) 200 Carondelet

Activitiy Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

0002

Projected Start Date:

05/16/2007

Benefit Type: Direct (HouseHold)

National Objective:

Low/Mod

Activity Status: Under Way Project Title: Housing for Renters - Multi-family Projected End Date: 05/16/2037 Completed Activity Actual End Date:

Responsible Organization:

Reliance-Carondolet Associates One, LP

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$26,500,000.00
Total Budget	\$0.00	\$26,500,000.00
Total Obligated	\$0.00	\$26,500,000.00
Total Funds Drawdown	\$0.00	\$26,500,000.00
Program Funds Drawdown	\$0.00	\$26,500,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$26,500,000.00
Reliance-Carondelet Associates One, LP	\$0.00	\$26,500,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

A 190 unit mixed-income (60% Market rate, 40% affordable) acquisition/rehab in the central business district of New Orleans was the first LIHTC-CDBG Piggyback development to close. The CDBG loan of \$26,500,000 is part of \$70,000,000 in total development costs and closed May 16, 2007. The Grand Opening ceremony held March 20th 2009.

Location Description:

200 Carondelet New Orleans, LA 70130

Activity Progress Narrative:

As a prior period correction, one property and units added this quarter since construction was completed the 1st quarter of 2009 for this activity. Joseph Rossman >Community Development Specialist >(225) 219-9600

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	1	1/1



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	189	189/189
# of Multifamily Units	189	189/189

	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total Lo	w/Mod%
# of Households	0	0	0	38/38	41/38	177/189	44.63
# Renter Households	0	0	0	38/38	41/38	177/189	44.63

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Piggyback - Acadian Village (H2XC-GO20) **Acadian Village**

Activitiy Category:	Activity Status:	
Affordable Rental Housing (KRW and Ike Grants Only)	Under Way	
Project Number:	Project Title:	
0002	Housing for Renters - Multi-fam	ily
Projected Start Date:	Projected End Date:	
03/15/2011	03/15/2041	
Benefit Type: Direct(HouseHold)	Completed Activity Actual	End Date:
National Objective:	Responsible Organization:	
Low/Mod	Manchester Court, LLC	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$4,705,0
Total Budget	\$0.00	\$4,705,0
Total Obligated	\$0.00	\$4,705,0
Total Funds Drawdown	\$0.00	\$3,818,1
Program Funds Drawdown	\$0.00	\$3,818,1
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funda Expanded	¢0.00	¢2 010 1

\$3,818,106.27 \$0.00 \$0.00 **Total Funds Expended** \$3,818,106.27 \$0.00 Manchester Court, LLC \$0.00 \$3,818,106.27 **Match Contributed** \$0.00 \$0.00

Activity Description:

72 unit mixed-income development in Maurice, LA. Closed on gap financing in March of 2011. Expected completion by December of 2011.

Location Description:

Vermilion Parish

Activity Progress Narrative:

As a prior period correction, one property and address added this quarter since construction was completed the 4th quarter of 2011 for this activity. Joseph Rossman >Community Development Specialist >(225) 219-9600

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	1	1/1
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
	141	

To Date

\$4,705,000.00 \$4,705,000.00 \$4,705,000.00 \$3,818,106.27



# of Housing Units	0	72/72
# of Multifamily Units	0	72/72

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	50/15	0/35	72/72	69.44
# Renter Households	0	0	0	50/15	0/35	72/72	69.44

Activity Locations

Address	City	County	State	Zip	Status / Accept
9613 Maurice Ave	Maurice		Louisiana	70555-3256	Match / Y

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Piggyback - Belmont Village (H2XC-67) Summit Belmont Village

Activitiy Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

0002

Projected Start Date:

04/27/2009

Benefit Type: Direct (HouseHold)

National Objective: Low/Mod

Activity Status: Under Way Project Title: Housing for Renters - Multi-family Projected End Date: 04/27/2039 Completed Activity Actual End Date:

Responsible Organization:

Summit Belmont Village Apartments, Ltd.

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$5,818,269.00
, ,		.,,,
Total Budget	\$0.00	\$5,818,269.00
Total Obligated	\$0.00	\$5,818,269.00
Total Funds Drawdown	\$0.00	\$5,448,847.90
Program Funds Drawdown	\$0.00	\$5,448,847.90
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$5,448,847.90
Summit Belmont Village Apartments, Ltd.	\$0.00	\$5,448,847.90
Match Contributed	\$0.00	\$0.00

Activity Description:

OCD closed the twenty-fifth Piggyback deal, Belmont Village, on April 27th, 2009. This mixed-income development is located in Gretna and accounts for \$5,818,269 in CDBG funding. It is an acquisition/rehab and will develop 204 units.

Location Description:

Jefferson Parish

Activity Progress Narrative:

As a prior period correction, units added this quarter since construction was completed the 3rd quarter of 2010 for this activity. Joseph Rossman >Community Development Specialist >(225) 219-9600

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1
	This Report Period	Cumulative Actual Total / Expected
	Total	Total



# of Housing Units	4	204/204
# of Multifamily Units	4	204/204

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	41/41	64/64	200/204	52.50
# Renter Households	0	0	0	41/41	64/64	200/204	52.50

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Piggyback - Blue Plate Lofts Blue Plate Lofts

Activitiy Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

0002

Projected Start Date:

03/22/2011

Benefit Type: Direct (HouseHold)

National Objective: Low/Mod

Activity Status: Under Way Project Title: Housing for Renters - Multi-family Projected End Date: 03/22/2041 Completed Activity Actual End Date:

Responsible Organization:

Blue Plate Lofts LLC

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$9,000,000.00
Total Budget	\$0.00	\$9,000,000.00
Total Obligated	\$0.00	\$9,000,000.00
Total Funds Drawdown	\$2,565,422.59	\$3,465,422.59
Program Funds Drawdown	\$2,565,422.59	\$3,465,422.59
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$2,565,422.59	\$3,465,422.59
Blue Plate Lofts LLC	\$2,565,422.59	\$3,465,422.59
Match Contributed	\$0.00	\$0.00

Activity Description:

72 unit mixed-income rehab of historic property.

Location Description:

Orleans Parish

Activity Progress Narrative:

Construction was completed February 2012. Thomas LaTour >Program Manager >(225) 219-9600

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	1	1/1
# of buildings (non-residential)	0	0/0



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	72	72/72
# of Multifamily Units	72	72/72

		This Report Period		Cumula	Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/15	0/35	0/72	0
# of Persons	0	0	0	0/0	0/0	0/0	0
# Renter Households	0	0	0	0/15	0/35	0/72	0

Activity Locations

Address	City	County	State	Zip	Status / Accept
1315 S Jefferson Davis Pkwy	New Orleans		Louisiana	70125-1727	Match / Y

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Piggyback - BW Cooper I (H2XC-24) **BW Cooper I**

Activitiy Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

0002

Projected Start Date:

05/30/2006

Benefit Type: Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:
Under Way
Project Title:
Housing for Renters - Multi-family
Projected End Date:
05/30/2045
Completed Activity Actual End Date:
Responsible Organization:

BW Cooper I, LLC

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$27,000,000.00
Total Budget	\$0.00	\$27,000,000.00
Total Obligated	\$0.00	\$27,000,000.00
Total Funds Drawdown	\$0.00	\$23,180,000.00
Program Funds Drawdown	\$0.00	\$23,180,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$23,180,000.00
BW Cooper I, LLC	\$0.00	\$23,180,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

410 unit redevelopment of the BW Cooper public housing complex.

Location Description:

Orleans Parish

Activity Progress Narrative:

This activity is under construction, and the estimated completion date is April 2012. Thomas LaTour >Program Manager >(225) 219-9600

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/277



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Piggyback - CJ Peete III (H2XC-25) **Activity Title: CJ** Peete **Activitiy Category: Activity Status:** Affordable Rental Housing (KRW and Ike Grants Only) Under Way **Project Number: Project Title:** 0002 Housing for Renters - Multi-family **Projected End Date: Projected Start Date:** 12/30/2008 12/30/2038 **Completed Activity Actual End Date: Benefit Type:** Direct (HouseHold) National Objective: **Responsible Organization:** Low/Mod CJ Peete I LLC **Overall** Jan 1 thru Mar 31, 2012 To Date **Total Projected Budget from All Sources** \$26,721,920.00 N/A **Total Budget** \$0.00 \$26,721,920.00 **Total Obligated** \$0.00 \$27,000,000.00 **Total Funds Drawdown** \$1,189,937.48 \$26,721,920.00 **Program Funds Drawdown** \$1,189,937.48 \$26,721,920.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$1,189,937.48 \$26,721,920.00 CJ Peete I, LLC \$1,189,937.48 \$26,721,920.00 Match Contributed \$0.00 \$0.00

Activity Description:

The OCD closed the twenty-fourth Piggyback deal, CJ Peete, on December 30th, 2008. This mixed-income development is located in New Orleans and accounts for \$27,000,000 in CDBG funding. It is new construction and will develop 460 units.

Location Description:

Orleans Parish

Activity Progress Narrative:

Construction was completed December 2010. Thomas LaTour >Program Manager >(225) 219-9600 As a prior period correction 1 unit added this quarter since construction was completed the 4th quarter of 2010 for this activity. Joseph Rossman >Community Development Specialist >(225) 219-9600

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	1	460/460
# of Multifamily Units	1	460/460

	٦	This Report Period		Cumula	Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total L	ow/Mod%
# of Households	0	0	0	157/157	180/180	459/460	73.42
# Renter Households	0	0	0	157/157	180/180	459/460	73.42

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Piggyback - Cottages at the PC (H2XC-GO45) Cottages at the PC

Activitiy Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

0002

Projected Start Date:

10/19/2010

Benefit Type: Direct (HouseHold)

National Objective: Low/Mod

Activity Status: Under Way Project Title: Housing for Renters - Multi-family Projected End Date: 10/19/2040 Completed Activity Actual End Date:

Responsible Organization:

Cottages at the Power Center Development Co, LP

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$17,875,000.00
Total Budget	\$0.00	\$17,875,000.00
Total Obligated	\$0.00	\$17,875,000.00
Total Funds Drawdown	\$0.00	\$16,981,250.00
Program Funds Drawdown	\$0.00	\$16,981,250.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$16,981,250.00
Cottages at the Power Center Development Co, LP	\$0.00	\$16,981,250.00
Match Contributed	\$0.00	\$0.00

Activity Description:

125 unit single family home development in Lake Charles.

Location Description:

Calcasieu Parish

Activity Progress Narrative:

As a prior period correction, one property, units, and address added this quarter since construction was completed the 4th quarter of 2011 for this activity. Joseph Rossman >Community Development Specialist >(225) 219-9600 Demographics - 100% reporting - 125 units fully rented. Scott Andrews >Compliance Specialist >(225)219-9600

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	1	1/1



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	10	125/125
# of Multifamily Units	10	125/125

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Lo	w/Mod%
# of Households	0	0	10	55/25	35/62	125/125	72.00
# Renter Households	0	0	10	55/25	35/62	125/125	72.00

Activity Locations

Address	City	County	State	Zip	Status / Accept
3614 E Prien Lake Rd	Lake Charles		Louisiana	70615-5410	Match / Y

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Piggyback - Cypress Manor I Apts. (H2XC-12) Cypress Manor

Activitiy Category: Affordable Rental Housing (KRW and Ike Grants Only) Project Number: 0002	Activity Status: Under Way Project Title: Housing for Renters - Multi-family		
Projected Start Date: 08/07/2008	Projected End Date: 08/07/2038		
Benefit Type: Direct (HouseHold)	Completed Activity Actual I	End Date:	
National Objective:	Responsible Organization:		
Low/Mod	Cypress Manor I, LP		
Overall Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received Total Funds Expended Cypress Manor I, LP	Jan 1 thru Mar 31, 2012 N/A \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	To Date \$984,526.00 \$984,526.00 \$984,526.00 \$984,526.00 \$0.00 \$0.00 \$984,526.00 \$984,526.00	
Match Contributed	\$0.00	\$0.00	

Activity Description:

The OCD closed the seventeenth Piggyback deal, Cypress Manor, on Aug 7th, 2008. This 100% affordable development is located in New Orleans and accounts for \$991,000 in CDBG funding. It is new construction and located on Stroelitz St. Cypress Manor will develop 51 units. OCD will fund upon completion.

Location Description:

Orleans Parish

Activity Progress Narrative:

As a prior period correction, one unit added this quarter since construction was completed the 4th quarter of 2009 for this activity.

Joseph Rossman >Community Development Specialist >(225) 219-9600

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	1	51/51
# of Multifamily Units	1	51/51

	This Report Period			Cumulative Actual Total / Expected			
	Low Mod Total		Total	Total Low Mod		Total Low/Mod%	
# of Households	0	0	0	12/11	38/40	50/51	100.00
# Renter Households	0	0	0	12/11	38/40	50/51	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number:

Piggyback - Dogwood Place Subdivision(H2XC-GO64)

Housing for Renters - Multi-family

Responsible Organization:

Dogwood Place Subdivision, LP

Completed Activity Actual End Date:

Projected End Date:

Activity Title:

Dogwood Place Subdivision

Activity Status:

Under Way

05/03/2041

Project Title:

Activitiy	Category:
-----------	-----------

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

0002

Projected Start Date:

05/03/2011

Benefit Type: Direct (HouseHold)

National Objective:

Low/Mod

O second l		T. D. (
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,372,215.00
Total Budget	\$0.00	\$1,372,215.00
Total Obligated	\$0.00	\$1,372,215.00
Total Funds Drawdown	\$0.00	\$1,303,604.25
Program Funds Drawdown	\$0.00	\$1,303,604.25
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,303,604.25
Dogwood Place Subdivision, LP	\$0.00	\$1,303,604.25
Match Contributed	\$0.00	\$0.00

Activity Description:

60 unit affordable multi-family development in South West Louisiana.

Location Description:

Calcasieu Parish

Activity Progress Narrative:

As a prior period correction, one property and address as well as units added this guarter since construction was completed the 4th quarter of 2011 for this activity. Joseph Rossman >Community Development Specialist >(225) 219-9600 Demographics - 100% reporting - 60 units fully rented. Scott Andrews >Compliance Specialist >(225)219-9600

Accomplishments Performance Measures

This Report Period Total

Cumulative Actual Total / Expected Total



1/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	60	60/60
# of Multifamily Units	60	60/60

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	60	0	60	60/12	0/48	60/60	100.00
# Renter Households	60	0	60	60/12	0/48	60/60	100.00

Activity Locations

Address	City	County	State	Zip	Status / Accept
324 Lambert Ave	Iowa		Louisiana	70647-7150	Match / Y

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Piggyback - GCHP Esplanade (H2XC-) GCHP Esplanade

Activitiy Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

0002

Projected Start Date:

05/30/2006

Benefit Type: Direct (HouseHold)

National Objective: Low/Mod

Activity Status: Planned Project Title: Housing for Renters - Multi-family Projected End Date: 05/29/2036 Completed Activity Actual End Date:

Responsible Organization:

Gulf Coast Housing Partnership - Esplanade, LLC

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$3,278,143.00
Total Budget	\$0.00	\$3,278,143.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

42 unit development with 20 homeless units.

Location Description:

Orleans Parish

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Piggyback - GCHP-MLK Gulf Coast Housing Partnership-Martin Luther King

Activitiy Category:	Activity Status:	
Affordable Rental Housing (KRW and Ike Grants Only)	Under Way	
Project Number:	Project Title:	
0002	Housing for Renters - Multi-famil	у
Projected Start Date:	Projected End Date:	
03/31/2011	03/31/2041	
Benefit Type: Direct (HouseHold)	Completed Activity Actual E	End Date:
National Objective:	Responsible Organization:	
Low/Mod	Gulf Coast Housing Partnership	- Martin Luther King, LLC
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$8,101,036.00
Total Budget	\$0.00	\$8,101,036.00
Total Obligated	\$0.00	\$8,101,036.00
Total Funds Drawdown	\$0.00	\$1,321,922.60
Program Funds Drawdown	\$0.00	\$1,321,922.60
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,321,922.60
Gulf Coast Housing Partnership - Martin Luther King, LLC	\$0.00	\$1,321,922.60

\$0.00

Match Contributed

Activity Description:

70 unit multi-family development in New Orleans, LA.

Location Description:

Orleans Parish

Activity Progress Narrative:

This activity is under construction, and the estimated completion date is June 2012. Thomas LaTour >Program Manager >(225) 219-9600

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

\$0.00





No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Piggyback - Georgetown Manor (H2XC-GO62) Georgetown Manor

Activitiy Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

0002

Projected Start Date:

04/26/2010

Benefit Type: Direct (HouseHold)

National Objective: Low/Mod

Activity Status: Under Way Project Title: Housing for Renters - Multi-family Projected End Date: 04/26/2040 Completed Activity Actual End Date:

Responsible Organization:

Georgetown Manor LP

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$9,396,580.00
Total Budget	\$0.00	\$9,396,580.00
Total Obligated	\$0.00	\$9,396,580.00
Total Funds Drawdown	\$0.00	\$8,809,219.74
Program Funds Drawdown	\$0.00	\$8,809,219.74
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$8,809,219.74
Georgetown Manor, LP	\$0.00	\$8,809,219.74
Match Contributed	\$0.00	\$0.00

Activity Description:

122 unit rehab in New Orleans, La.

Location Description:

Orleans Parish

Activity Progress Narrative:

As a prior period correction, units added this quarter since construction was completed the 2nd quarter of 2010 for this activity. Joseph Rossman >Community Development Specialist >(225) 219-9600 Demographics - 100% reporting - 122 units fully rented. Scott Andrews >Compliance Specialist >(225)219-9600

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	8	122/122
# of Multifamily Units	8	122/122

	This Report Period			Cumulative	Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Lo	w/Mod%	
# of Households	0	0	8	27/25	29/38	122/122	45.90	
# Renter Households	0	0	8	27/25	29/38	122/122	45.90	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Piggyback - Havens of Abbeville (H2XC-GO38) Piggyback - Havens of Abbeville

Activitiy Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

0002

Projected Start Date: 03/28/2011

Benefit Type: Direct (HouseHold)

National Objective: Low/Mod

Activity Status:
Under Way
Project Title:
Housing for Renters - Multi-family
Projected End Date:
03/28/2041
Completed Activity Actual End Date:

Responsible Organization:

GS Abbeville SR, LLC

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$4,837,000.00
Total Budget	\$0.00	\$4,837,000.00
Total Obligated	\$0.00	\$4,837,000.00
Total Funds Drawdown	\$157,521.54	\$4,092,772.55
Program Funds Drawdown	\$157,521.54	\$4,092,772.55
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$157,521.54	\$4,092,772.55
GS Abbeville SR, LLC	\$157,521.54	\$4,092,772.55
Match Contributed	\$0.00	\$0.00

Activity Description:

72 unit multi-family complex in Abbeville, LA.

Location Description:

Vermilion Parish

Activity Progress Narrative:

Construction was completed December 2011. Thomas LaTour >Program Manager >(225) 219-9600 As a prior period correction, one property, address and units added this quarter since construction was completed the 4th quarter of 2011 for this activity. Joseph Rossman >Community Development Specialist >(225) 219-9600

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	1	1/1



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	72	72/72
# of Multifamily Units	72	72/72

	This Report Period		Cumulative	Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/	Mod%
# of Households	0	0	0	0/11	0/39	0/72	0
# Renter Households	0	0	0	0/11	0/39	0/72	0

Activity Locations

Address	City	County	State	Zip	Status / Accept
2800 Rodeo Rd	Abbeville		Louisiana	70510-4120	Match / Y

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Piggyback - Havens of Lake Charles (H2XC-GO34) **Piggyback - Havens of Lake Charles**

Activitiy Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

0002

Projected Start Date: 03/28/2011

Benefit Type: Direct (HouseHold)

National Objective: Low/Mod

Activity Status:
Under Way
Project Title:
Housing for Renters - Multi-family
Projected End Date:
03/28/2041
Completed Activity Actual End Date:

Responsible Organization:

GS Lake Charles SR, LLC

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$4,922,599.00
Total Budget	\$0.00	\$4,922,599.00
Total Obligated	\$0.00	\$4,922,599.00
Total Funds Drawdown	\$1,058,622.74	\$4,060,073.63
Program Funds Drawdown	\$1,058,622.74	\$4,060,073.63
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,058,622.74	\$4,060,073.63
GS Lake Charles SR, LLC	\$1,058,622.74	\$4,060,073.63
Match Contributed	\$0.00	\$0.00

Activity Description:

72 unit multi-family development in Lake Charles, LA.

Location Description:

Calcasieu Parish

Activity Progress Narrative:

Construction was completed March 2012. Thomas LaTour >Program Manager >(225) 219-9600

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected		
	Total	Total		
# of Properties	1	1/1		
	This Report Period	Cumulative Actual Total / Expected		

Total

Total



# of Housing Units	72	72/72
# of Multifamily Units	72	72/72

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/	Mod%
# of Households	0	0	0	0/11	0/39	0/72	0
# Renter Households	0	0	0	0/11	0/39	0/72	0

Activity Locations

Address	City	County	State	Zip	Status / Accept
2331 Power Center Parkway	Lake Charles		Louisiana	70607-	No Match / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Piggyback - Indiana Homes (H2XC-61) Indiana Homes

Activitiy Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

0002

Projected Start Date:

03/12/2010

Benefit Type: Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:
Under Way
Project Title:
Housing for Renters - Multi-family
Projected End Date:
03/12/2040
Completed Activity Actual End Date:

Responsible Organization:

Indiana Partners, LP

Overall Total Projected Budget from All Sources	Jan 1 thru Mar 31, 2012 N/A	To Date \$2,226,057.00
Total Budget	\$0.00	\$2,226,057.00
Total Obligated Total Funds Drawdown	\$0.00 \$0.00	\$2,226,057.00 \$0.00
Program Funds Drawdown Program Income Drawdown	\$0.00 \$0.00	\$0.00 \$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended Indiana Partners, LP	\$0.00 \$0.00	\$0.00 \$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The OCD closed the twenty-second Piggyback deal, Indiana Homes, on November 3, 2008. This 100% affordable development is located in New Orleans and accounts for \$2,226,057 in CDBG funding. It is new construction and will develop 60 units.

Location Description:

Orleans Parish

Activity Progress Narrative:

As a prior period correction, units added this quarter since construction was completed the 4th quarter of 2010 for this activity. Joseph Rossman >Community Development Specialist

>(225) 219-9600

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	41	60/60
# of Multifamily Units	41	60/60

	This Report Period			Cumulative	Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Lo	w/Mod%	
# of Households	0	0	0	15/12	4/48	19/60	100.00	
# Renter Households	0	0	0	15/12	4/48	19/60	100.00	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Piggyback - Jefferson Davis Apts. (H2XC-09) Jefferson Davis

Activitiy Category: Affordable Rental Housing (KRW and Ike Grants Only) Project Number: 0002 Projected Start Date: 12/26/2007	Activity Status: Under Way Project Title: Housing for Renters - Multi-family Projected End Date: 12/26/2037		
Benefit Type: Direct (HouseHold)	Completed Activity Actual	End Date:	
National Objective: Low/Mod	Responsible Organization: 750 Jeff Davis, LLC		
Overall Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received Total Funds Expended	Jan 1 thru Mar 31, 2012 N/A \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	To Date \$1,338,576.00 \$1,338,576.00 \$1,338,576.00 \$68,128.00 \$68,128.00 \$0.00 \$0.00 \$68,128.00	
Match Contributed	\$0.00	\$0.00	

Activity Description:

The OCD closed the thirteenth Piggyback deal, Jefferson Davis Apartments, on December 26th, 2007. This 100% affordable development is located in New Orleans and accounts for \$1,338,567 in CDBG funding. It is new construction and located on South Jefferson Davis Parkway. Jefferson Davis will develop 72 units. OCD will be funding PBRA only. A Grand Opening ceremony was held March 10, 2009. The project is now know as The Meridian.

Location Description:

750 S. Jefferson Davis Parkway, New Orleans, LA

Activity Progress Narrative:

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1
	This Report Period	Cumulative Actual Total / Expected
	Total	Total



# of Housing Units	0	72/72
# of Multifamily Units	0	72/72

	This Report Period		Cumula	Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total L	ow/Mod%
# of Households	0	0	0	15/16	57/56	72/72	100.00
# Renter Households	0	0	0	15/16	57/56	72/72	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Piggyback - Lafitte Offsite Rehab Piggyback - Lafitte Offsite Rehab

Activitiy Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

0002

Projected Start Date:

12/28/2011

Benefit Type: Direct (HouseHold)

National Objective: Low/Mod

Activity Status: Planned Project Title: Housing for Renters - Multi-family Projected End Date: 12/28/2041 Completed Activity Actual End Date:

Responsible Organization:

Lafitte Redevelopment Blocks 5-8 LLC

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$2,153,459.00
Total Budget	\$0.00	\$2,153,459.00
Total Obligated	\$0.00	\$2,153,459.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Location Description:

Orleans Parish

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Piggyback - Lafitte Phase I (H2XC-30) Lafitte Redevelopment Phase I

Activitiy Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

0002

Projected Start Date:

08/26/2009

Benefit Type: Direct (HouseHold)

National Objective: Low/Mod

Activity Status: Under Way Project Title: Housing for Renters - Multi-family Projected End Date: 08/25/2059 Completed Activity Actual End Date:

Responsible Organization:

Lafitte Redevelopment Blocks 1-3 LLC

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$6,659,251.00
Total Budget	\$0.00	\$6,659,251.00
Total Obligated	\$0.00	\$6,659,251.00
Total Funds Drawdown	\$0.00	\$6,315,872.19
Program Funds Drawdown	\$0.00	\$6,315,872.19
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$6,315,872.19
Match Contributed	\$0.00	\$0.00

Activity Description:

The OCD closed the twenty-ninth Piggyback deal, Lafitte Phase I, on Aug 26th, 2009. This mixed-income development is located in New Orleans and accounts for \$27,000,000 in CDBG funding. It is new construction and will develop 460 units.

Location Description:

Orleans Parish

Activity Progress Narrative:

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	191/191
# of Multifamily Units	0	191/191



	This Report Period		Cumulativ	Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total L	ow/Mod%
# of Households	0	0	0	0/74	0/117	0/191	0
# Renter Households	0	0	0	0/74	0/117	0/191	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Piggyback - Lafitte Phase II Lafitte Redevelopment Phase II

Activitiy Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

0002

Projected Start Date:

03/24/2011

Benefit Type: Direct (HouseHold)

National Objective: Low/Mod

Activity Status: Planned Project Title: Housing for Renters - Multi-family Projected End Date: 03/24/2041 Completed Activity Actual End Date:

Responsible Organization:

Lafitte Redevelopment Blocks 5-8 LLC

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$16,144,321.00
Total Budget	\$0.00	\$16,144,321.00
Total Obligated	\$0.00	\$16,144,321.00
Total Funds Drawdown	\$0.00	\$15,337,104.95
Program Funds Drawdown	\$0.00	\$15,337,104.95
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$15,337,104.95
Lafitte Redevelopment Blocks 5-8 LLC	\$0.00	\$15,337,104.95
Match Contributed	\$0.00	\$0.00

Activity Description:

Phase II of the Laffite public housing redevelopment.

Location Description:

Orleans Parish

Activity Progress Narrative:

As a prior period correction, one property and address as well as units were added this quarter since construction was completed the 4th quarter of 2011 for this activity. Joseph Rossman >Community Development Specialist >(225) 219-9600

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	1	1/1
	This Report Period	Cumulative Actual Total / Expected

Total

175

Total



# of Housing Units	203	203/203
# of Multifamily Units	203	203/203

No Beneficiaries Performance Measures found.

Activity Locations						
Address	City	County	State	Zip	Status / Accept	
600 N Galvez St	New Orleans		Louisiana	70119-5012	Match / Y	
Other Funding Sources Budgeted - Detail No Other Match Funding Sources Found						
Other Funding Sources					Amount	
No Other Funding Sources Found					Amount	
Total Other Funding Sources						





Piggyback - Lakeside Apts. (H2XC-07) Norfolk Point - Lakeside Apts.

Activitiy Category: Affordable Rental Housing (KRW and Ike Grants Only) Project Number: 0002 Projected Start Date: 07/24/2007	Activity Status: Under Way Project Title: Housing for Renters - Multi-family Projected End Date: 07/24/2037	
Benefit Type: Direct(HouseHold)	Completed Activity Actual En	d Date:
National Objective:	Responsible Organization:	
Low/Mod	Norfolk Point, LLC	
Overall Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received Total Funds Expended Norfolk Point, LLC	Jan 1 thru Mar 31, 2012 N/A \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	To Date \$22,000,000.00 \$22,000,000.00 \$22,000,000.00 \$22,000,000.00 \$0.00 \$0.00 \$22,000,000.00 \$22,000,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Lakeside Apartments are located in St. Tammany Parish. This development represent the first project closed on the North Shore. Lakeside Apartments, a 250 unit mixed-income development with \$39,000,000 in total development costs, utilized \$22,000,000 in CDBG funding. Construction was completed on 6/23/09.

Location Description:

Oak Harbor Blvd. Slidell, LA

Activity Progress Narrative:

As a prior period correction, one unit added this quarter since construction was completed the 2nd quarter of 2009 for this activity. Joseph Rossman

>Community Development Specialist >(225) 219-9600

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	1	250/250
# of Multifamily Units	1	250/250

	This Report Period			Cumula	Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total L	ow/Mod%	
# of Households	0	0	0	52/50	77/50	249/250	51.81	
# Renter Households	0	0	0	52/50	77/50	249/250	51.81	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Piggyback - Magnolia Park (H2XC-GO19) Magnolia Park

Activitiy Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

0002

Projected Start Date:

03/01/2011

Benefit Type: Direct (HouseHold)

National Objective: Low/Mod

Activity Status: Under Way Project Title: Housing for Renters - Multi-family Projected End Date: 03/01/2041 Completed Activity Actual End Date:

Responsible Organization:

Westfield Court, LLC

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$4,745,000.00
Total Budget	\$0.00	\$4,745,000.00
Total Obligated	\$0.00	\$4,745,000.00
Total Funds Drawdown	\$0.00	\$4,255,062.63
Program Funds Drawdown	\$0.00	\$4,255,062.63
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$4,255,062.63
Westfield Court, LLC	\$0.00	\$4,255,062.63
Match Contributed	\$0.00	\$0.00

Activity Description:

72 unit multi family development in St. Bernard Parish.

Location Description:

St. Bernard Parish

Activity Progress Narrative:

As a prior period correction, one property, address and units added this quarter since construction was completed the 4th quarter of 2011 for this activity. Joseph Rossman >Community Development Specialist >(225) 219-9600 Demographics - 40% reporting - 29 of 72 units rented. Scott Andrews >Compliance Specialist >(225)219-9600

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	1	1/1



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	72	72/72
# of Multifamily Units	72	72/72

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Lo	w/Mod%
# of Households	20	0	29	20/15	0/35	29/72	68.97
# Renter Households	20	0	29	20/15	0/35	29/72	68.97

Activity Locations

Address	City	County	State	Zip	Status / Accept
4000 Rose St	Chalmette		Louisiana	70043-2071	Match / Y

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Piggyback - Monet Acres Estates II (H2XC-44) Monet Acres Estates II

Activitiy Category:	Activity Status:	
Affordable Rental Housing (KRW and Ike Grants Only)	Under Way	
Project Number:	Project Title:	
0002	Housing for Renters - Multi-fami	ly
Projected Start Date:	Projected End Date:	
04/01/2008	04/01/2038	
Benefit Type: Direct (HouseHold)	Completed Activity Actual	End Date:
National Objective:	Responsible Organization:	
Low/Mod	Monet Acres LP II	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$4,580,000.00
Total Budget	\$0.00	\$4,580,000.00
Total Obligated	\$0.00	\$4,580,000.00
Total Funds Drawdown	\$0.00	\$4,351,000.00
Program Funds Drawdown	\$0.00	\$4,351,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$4,351,000.00
Monet Acres, LP II	\$0.00	\$4,351,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The OCD closed the sixteenth Piggyback deal, Monet II, on July 15th, 2008. This mixed-income development is located in Sulphur and accounts for \$4,580,000 in CDBG funding. It is new construction and located on Old Spanish Trail near S. Beglis Parkway. Monet II will develop 60 units.

Location Description:

Calcasieu Parish

Activity Progress Narrative:

As a prior period correction, one unit added this quarter since construction was completed the 2nd quarter of 2010 for this activity. Joseph Rossman >Community Development Specialist

>(225) 219-9600 Demographics - 100% reporting - 60 units fully rented. Scott Andrews >Compliance Specialist >(225)219-9600

Accomplishments Performance Measures

This Report Period Total

Cumulative Actual Total / Expected Total



0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	1	60/60
# of Multifamily Units	1	60/60

Beneficiaries Performance Measures

	This Report Period		Cumulat	Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total L	ow/Mod%
# of Households	0	1	1	19/12	13/12	60/60	53.33
# Renter Households	0	1	1	19/12	13/12	60/60	53.33

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Piggyback - New Covington (H2XC-GO48) **New Covington**

Activitiy Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

0002

Projected Start Date: 05/20/2010

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status: Under Way **Project Title:** Housing for Renters - Multi-family **Projected End Date:** 05/20/2040 **Completed Activity Actual End Date:**

Responsible Organization:

New Covington Apartments, LP

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$8,730,000.00
Total Budget	\$0.00	\$8,730,000.00
Total Obligated	\$0.00	\$8,730,000.00
Total Funds Drawdown	\$1,098,422.26	\$8,046,568.94
Program Funds Drawdown	\$1,098,422.26	\$8,046,568.94
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,098,422.26	\$8,046,568.94
New Covington Apartments, LP	\$1,098,422.26	\$8,046,568.94
Match Contributed	\$0.00	\$0.00

Activity Description:

94 unit mixed-income development in Covington, LA.

Location Description:

St. Tammany Parish

Activity Progress Narrative:

Construction was completed July 2011. Thomas LaTour >Program Manager >(225) 219-9600

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1
	This Report Period	Cumulative Actual Total / Expected

Total

Total



# of Housing Units	0	94/94
# of Multifamily Units	0	94/94

	This Report Period		Cumula	Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total L	.ow/Mod%
# of Households	0	0	0	40/5	25/60	94/94	69.15
# Renter Households	0	0	0	40/5	25/60	94/94	69.15

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Piggyback - Nine 27 (H2XC-40) 1026 Constance - Nine 27

Activitiy Category: Affordable Rental Housing (KRW and Ike Grants Only)
Project Number:
0002
Projected Start Date:
12/21/2007
Benefit Type: Direct(HouseHold)
National Objective:
Low/Mod
Overall
Total Projected Budget from All Sources
Total Budget
Total Obligated

Activity Status: Under Way Project Title: Housing for Renters - Multi-family Projected End Date: 12/21/2037 Completed Activity Actual End Date:

Responsible Organization:

1026 Constance, LLC

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$12,206,740.52
Total Budget	(\$249,412.48)	\$12,206,740.52
Total Obligated	(\$249,412.48)	\$12,206,740.52
Total Funds Drawdown	\$0.00	\$12,206,740.52
Program Funds Drawdown	\$0.00	\$12,206,740.52
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$12,206,740.52
Match Contributed	\$0.00	\$0.00

Activity Description:

The OCD closed the twelth Piggyback deal, Nine 27, on December 21st, 2007. This mixed income development is located in New Orleans and accounts for \$12,456,153 in CDBG funding. It is new construction and located on Constance and Poeyfare Streets. Nine 27 will develop 76 units. The project was completed 6/15/09.

Location Description:

1026 Constance, New Orleans, LA 931 Poeyfare, New Orleans, LA

Activity Progress Narrative:

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	76/76



0

76/76

Beneficiaries Performance Measures

	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total Lo	w/Mod%
# of Households	0	0	0	15/16	24/0	76/76	51.32
# Renter Households	0	0	0	15/16	24/0	76/76	51.32

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources





Activitiy Category:	Activity Status:	
Affordable Rental Housing (KRW and Ike Grants Only)	Under Way	
Project Number:	Project Title:	
0002	Housing for Renters - Multi-family	
Projected Start Date:	Projected End Date:	
03/28/2008	03/28/2038	
Benefit Type: Direct(HouseHold)	Completed Activity Actual En	d Date:
National Objective:	Responsible Organization:	
Low/Mod	Oak Villa, LP	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$850,005.00
Total Budget	\$0.00	\$850,005.00
Total Obligated	\$0.00	\$850,005.00
Total Funds Drawdown	\$0.00	\$850,005.00
Program Funds Drawdown	\$0.00	\$850,005.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$850,005.00
Oak Villa, LP	\$0.00	\$850,005.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The OCD closed the fourteenth Piggyback deal, Oak Villa, on March 31st, 2008. This 100% affordable development is located in New Orleans and accounts for \$924,430 in CDBG funding. It is new construction and located on Texas Drive at Memorial Parkway. Oak Villa will develop 80 units. The project was completed on 6/1/09. The OCD is awaiting final cost certification before making any disbursements.

Location Description:

3680 Texas Drive at Memorial Pkwy, New Orleans

Activity Progress Narrative:

As a prior period correction, units added this quarter since construction was completed the 2nd quarter of 2009 for this activity. Joseph Rossman >Community Development Specialist >(225) 219-9600

	This Report Period	Cumulative Actual Total / Expected		
	Total	Total		
# of Properties	0	1/1		



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	50	80/80
# of Multifamily Units	50	80/80

	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total Lo	w/Mod%
# of Households	0	0	0	1/16	29/64	30/80	100.00
# Renter Households	0	0	0	1/16	29/64	30/80	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Piggyback - Old Morrison Homes (H2XC-63) Old Morrison Homes

Activitiy Category: Affordable Rental Housing (KRW and Ike Grants Only) Project Number: 0002 Projected Start Date: 02/25/2010 Benefit Type: Direct (HouseHold) National Objective: Low/Mod

Activity Status: Under Way Project Title: Housing for Renters - Multi-family Projected End Date: 02/25/2040 Completed Activity Actual End Date:

Responsible Organization:

Old Morrison Partners, LP

Overall Total Projected Budget from All Sources	Jan 1 thru Mar 31, 2012 N/A	To Date \$1,432,640.00
Total Budget	\$0.00	\$1,432,640.00
Total Obligated	\$0.00	\$1,432,640.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Old Morrison Partners, LP	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

38 scattered site single family rental homes.

Location Description:

Orleans Parish

Activity Progress Narrative:

As a prior period correction, one unit added this quarter since construction was completed the 1st quarter of 2011 for this activity. Joseph Rossman >Community Development Specialist >(225) 219-9600

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	38/38
	This Report Period	Cumulative Actual Total / Expected

189

Total

Total



# of Housing Units	1	38/38
# of Singlefamily Units	1	38/38

	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total Lo	w/Mod%
# of Households	0	0	0	13/8	24/30	37/38	100.00
# Renter Households	0	0	0	13/8	24/30	37/38	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Piggyback - Orleans Place (H2XC-64) Orleans Place

Activitiy Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

0002

Projected Start Date:

03/12/2010

Benefit Type: Direct (HouseHold)

National Objective: Low/Mod

Activity Status: Under Way Project Title: Housing for Renters - Multi-family Projected End Date: 03/12/2040 Completed Activity Actual End Date:

Responsible Organization:

Maumas Partners, LP

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$2,859,650.00
Total Budget	\$0.00	\$2,859,650.00
Total Obligated	\$0.00	\$2,859,650.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Maumas Partners, LP	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

60 single family rentals.

Location Description:

Orleans Parish

Activity Progress Narrative:

As a prior period correction, one property and unit added this quarter since construction was completed the 4th quarter of 2010 for this activity. Joseph Rossman >Community Development Specialist >(225) 219-9600

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	1	1/1
	This Report Period	Cumulative Actual Total / Expected
	Total	Total



# of Housing Units	1	60/60
# of Multifamily Units	1	60/60

	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total Lo	w/Mod%
# of Households	0	0	0	47/12	12/48	59/60	100.00
# Renter Households	0	0	0	47/12	12/48	59/60	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Piggyback - Palmetto Greens (H2XC-GO32) Palmetto Greens - Paisley Court

Activitiy Category: Affordable Rental Housing (KRW and Ike Grants Only) Project Number: 0002 Projected Start Date:	Activity Status: Under Way Project Title: Housing for Renters - Multi-family Projected End Date:	
07/10/2009	07/10/2039	
Benefit Type: Direct(HouseHold)	Completed Activity Actual En	d Date:
National Objective:	Responsible Organization:	
Low/Mod	Paisley Court LLC	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$11,260,958.00
Total Budget	\$0.00	\$11,260,958.00
Total Obligated	\$0.00	\$11,260,958.00
Total Funds Drawdown	\$0.00	\$11,260,958.00
Program Funds Drawdown	\$0.00	\$11,260,958.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$11,260,958.00
Paisley Court, LLC	\$0.00	\$11,260,958.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The OCD closed the twenty-eight Piggyback deal, Palmetto Greens, on July 10th, 2009. This mixed-income development is located in Covington and accounts for \$11,260,958 in CDBG funding. It is new construction of 144 units.

Location Description:

St. Tammany

Activity Progress Narrative:

As a prior period correction, units added this quarter since construction was completed the 2nd quarter of 2010 for this activity. Joseph Rossman >Community Development Specialist >(225) 219-9600

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1
	This Report Period	Cumulative Actual Total / Expected
	Total	Total



# of Housing Units	37	144/144
# of Multifamily Units	37	144/144

	T	nis Report Period	l .	Cumulative	Actual Total /	Expected	
	Low	Mod	Total	Low	Mod	Total Lo	w/Mod%
# of Households	0	0	0	21/30	41/56	107/144	57.94
# Renter Households	0	0	0	21/30	41/56	107/144	57.94

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Activity Status:

Under Way

03/15/2041

Project Title:

Housing for Renters - Multi-family

Responsible Organization:

Completed Activity Actual End Date:

Projected End Date:

Activitiy Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

0002

Projected Start Date:

03/15/2011

Benefit Type: Direct (HouseHold)

National Objective:

C

Low/Mod	Aberdeen Court, LLC	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$4,725,525.00
Total Budget	\$0.00	\$4,725,525.00
Total Obligated	\$0.00	\$4,725,525.00
Total Funds Drawdown	\$0.00	\$3,823,851.17
Program Funds Drawdown	\$0.00	\$3,823,851.17
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,823,851.17
Aberdeen Court, LLC	\$0.00	\$3,823,851.17
Match Contributed	\$0.00	\$0.00

Activity Description:

72 unit multi-family rental complex in St. Bernard Parish.

Location Description:

St. Bernard Parish

Activity Progress Narrative:

As a prior period correction, one property, address and units added this quarter since construction was completed the 4th quarter of 2011 for this activity. Joseph Rossman >Community Development Specialist >(225) 219-9600 Demographics - 81% reporting - 58 of 72 units rented. Scott Andrews >Compliance Specialist >(225)219-9600

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	1	1/1



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	72	72/72
# of Multifamily Units	72	72/72

	This	Report Period		Cumulative	Actual Total / Ex	xpected	
	Low	Mod	Total	Low	Mod	Total Lov	w/Mod%
# of Households	37	0	58	37/15	0/35	58/72	63.79
# Renter Households	37	0	58	37/15	0/35	58/72	63.79

Activity Locations

Address	City	County	State	Zip	Status / Accept
8120 W Judge Perez Dr	Chalmette		Louisiana	70043-1679	Match / Y

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Piggyback - Program Delivery (H2XC) Piggyback Program Delivery and Unbudgeted Projects

Activitiy Category:	Activity Status:	
Administration	Under Way	
Project Number:	Project Title:	
0002	Housing for Renters - Multi-family	
Projected Start Date:	Projected End Date:	
05/30/2006	05/30/2045	
Benefit Type:	Completed Activity Actual Er	nd Date:
National Objective:	Responsible Organization:	
N/A	Hunt, Guillot, & Associates, LLC	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$4,519,981.58
Total Budget	\$0.00	\$4,519,981.58
Total Obligated	\$3,741,868.22	\$9,741,868.22
Total Funds Drawdown	\$140,524.30	\$2,490,368.22
Program Funds Drawdown	\$140,524.30	\$2,490,368.22
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$143,212.23	\$2,499,057.27
Hunt, Guillot, & Associates, LLC	\$535,118.21	\$2,002,630.19
Hunter Law Firm, LLC DBA/Fairfield Title Insurance, LLC	\$0.00	\$0.00
Quadel Consulting Corp.	\$0.00	\$2,649.00
The Compass Group, LLC	(\$392,410.66)	\$493,195.95
Voyager Fleet Systems Inc.	\$483.45	\$533.82
Zinsel Glass and Mirror LLC DBA Capital Glass and Mirror,	\$21.23	\$48.31
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity is a bucket for all unbudgeted Piggyback projects and administrative costs.

HUD approved the release of funds for the Low-income Housing Tax Credits (LIHTC)/Community Development Block Grant (CDBG) Piggyback Program; outlined in Action Plan One, Amendment 4; on December 8, 2006, to combine the resources of Gulf Opportunity Zone Tax Credits (GO Zone), CDBG Piggyback funding, available HOME funds, Section 8 housing vouchers, and leveraged private investments to generate between 18,000 and 33,000 new or restored rental units. The program will support the development of mixed income communities and ensure the restoration of rental housing in the most heavily affected parishes. HUD approved Action Plan Two, Amendment 4, on November 9, 2007, which reallocated a portion of the funds from this program to the Homeowners Assistance Program. The State plans on submitting Action Plan Two, Amendment 17, to request \$9 million from the Small Rental Program for the purpose of funding the Sugar Hill Crossing Project in St. James Parish.

The total number of Piggyback projects now stands at 57 with CDBG funds allocated to assist in the development of approximately 7,726 units.

Location Description:

Katrina/Rita affected parishes.



Activity Progress Narrative:

All program delivery costs were payable to two vendors this quarter, Compass Group and HGA & Associates. Compass provides financial support as well as legal support through their subcontractor Jones Walker. HGA provides support for compliance with Davis Bacon payroll review. Thomas LaTour >Program Manager >(225) 219-9600 The total expended this quarter was \$143,212.25. HGA = \$89,453.50 and Compass = \$53,758.75. Corrections were made across all vendors. The difference between expended and disbursed is \$8,689.07, which is the amount of contract retainage as of 3/31/2012. Laurie Brown Data Manager

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Piggyback - Riverview (H2XC-GO22) Riverview

Activitiy Category:	Activity Status:	
Affordable Rental Housing (KRW and Ike Grants Only)	Planned	
Project Number:	Project Title:	
0002	Housing for Renters - Multi-family	
Projected Start Date:	Projected End Date:	
03/15/2011	03/15/2041	
Benefit Type: Direct (HouseHold)	Completed Activity Actual E	nd Date:
National Objective:	Responsible Organization:	
Low/Mod	Newhaven Court, LLC	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$4,726,526.00
Total Budget	\$0.00	\$4,726,526.00
Total Obligated	\$0.00	\$4,726,526.00
Total Funds Drawdown	\$0.00	\$3,679,109.53
Program Funds Drawdown	\$0.00	\$3,679,109.53
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,679,109.53
Newhaven Court, LLC	\$0.00	\$3,679,109.53
Match Contributed	\$0.00	\$0.00

Activity Description:

72 unit multi-family rental development in St. Bernard Parish.

Location Description:

St. Bernard

Activity Progress Narrative:

As a prior period correction, one property, address and units added this quarter since construction was completed the 4th quarter of 2011 for this activity. Joseph Rossman >Community Development Specialist >(225) 219-9600 Demographics - 18% reporting - 13 of 72 units rented. Scott Andrews >Compliance Specialist >(225)219-9600

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	1	1/1



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	72	72/72
# of Multifamily Units	72	72/72

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Lov	w/Mod%
# of Households	9	0	13	9/15	0/35	13/72	69.23
# Renter Households	9	0	13	9/15	0/35	13/72	69.23

Activity Locations

Address	City	County	State	Zip	Status / Accept
8250 W Saint Bernard Hwy	Chalmette		Louisiana	70043-4021	Match / Y

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Piggyback - St. Bernard I (H2XC-26) St. Bernard - Columbia Citi Res

Activitiy Category:
Affordable Rental Housing (KRW and Ike Grants Only)
Project Number:
0002
Projected Start Date:
12/08/2008
Benefit Type: Direct(HouseHold)
National Objective:
Low/Mod
• • •
Overall
T () D) () D) () AND
Total Projected Budget from All Sources
Total Projected Budget from All Sources
, ,
Total Budget

Activity Status: Under Way **Project Title:** Housing for Renters - Multi-family **Projected End Date:** 12/08/2038 **Completed Activity Actual End Date:**

Responsible Organization:

St. Bernard I, LLC

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$26,181,567.00
Total Budget	\$0.00	\$26,181,567.00
Total Obligated	\$0.00	\$27,000,000.00
Total Funds Drawdown	\$0.00	\$25,651,000.01
Program Funds Drawdown	\$0.00	\$25,651,000.01
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$25,651,000.01
St. Bernard I, LLC	\$0.00	\$25,651,000.01
Match Contributed	\$0.00	\$0.00

Activity Description:

The OCD closed the twenty-third Piggyback deal, St. Bernard, on December 8th, 2008. This mixed-income development is located in New Orleans and accounts for \$27,000,000 in CDBG funding. It is new construction and will develop 466 units.

Location Description:

Orleans Parish

Activity Progress Narrative:

Demographics - 100% reporting - 466 units fully rented. Scott Andrews >Compliance Specialist >(225)219-9600

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1
	This Report Period	Cumulative Actual Total / Expected
	Total	Total



# of Housing Units	0	466/466
# of Multifamily Units	0	466/466

	This Report Period			Cumula	Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total L	.ow/Mod%	
# of Households	3	0	5	90/150	214/160	466/466	65.24	
# Renter Households	3	0	5	90/150	214/160	466/466	65.24	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number:

Piggyback - St. Michael's Senior Housing(H2XC-

Housing for Renters - Multi-family

Projected End Date:

16)

Activity Title:

St. Michael's Senior Housing

Activity Status:

Under Way

Project Title:

Activitiy	Category:
-----------	-----------

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

0002

Projected Start Date:

03/26/2010

Benefit Type: Direct (HouseHold)

National Objective:

Low/Mod

03/26/2040 **Completed Activity Actual End Date: Responsible Organization:** St. Michael Senior Housing 2006, LP **Overall** Jan 1 thru Mar 31, 2012 **To Date Total Projected Budget from All Sources** N/A \$2,971,136.00 \$0.00 **Total Budget** \$2,971,136.00 **Total Obligated** \$0.00 \$3,085,000.00 **Total Funds Drawdown** \$0.00 \$0.00 **Program Funds Drawdown** \$0.00 \$0.00

· · · j · · · · · · · · · · · · · · · · · · ·	+	+
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Sixty unit 100% affordable seniors project on Tulane Avenue in New Orleans.

Location Description:

Orleans Parish

Activity Progress Narrative:

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	60/60



0

60/60

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Lo	w/Mod%
# of Households	0	0	0	60/3	0/57	60/60	100.00
# Renter Households	0	0	0	60/3	0/57	60/60	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Piggyback - Sugar Hill Crossings (H2XC-GO35) Sugar Hill Crossing

Activitiy Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

0002

Projected Start Date: 05/30/2006

Benefit Type: Direct (HouseHold)

National Objective: Low/Mod

Under Way **Project Title:** Housing for Renters - Multi-family **Projected End Date:** 05/29/2036

Activity Status:

Completed Activity Actual End Date:

Responsible Organization:

Sugar Hill Crossing, LLC

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$9,192,490.00
Total Budget	\$0.00	\$9,192,490.00
Total Obligated	\$0.00	\$9,192,490.00
Total Funds Drawdown	\$7,262,083.44	\$8,732,865.50
Program Funds Drawdown	\$7,262,083.44	\$8,732,865.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$7,262,083.44	\$8,732,865.50
Sugar Hill Crossing, LLC	\$7,262,083.44	\$8,732,865.50
Match Contributed	\$0.00	\$0.00

Activity Description:

100 unit multi-family rental complex.

Location Description:

St. James Parish

Activity Progress Narrative:

Construction was completed December 2011. Thomas LaTour >Program Manager >(225) 219-9600 As a prior period correction, one property, address and units added this quarter since construction was completed the 4th quarter of 2011 for this activity. Joseph Rossman >Community Development Specialist >(225) 219-9600

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	1	1/1



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	100	100/100
# of Multifamily Units	100	100/100

No Beneficiaries Performance Measures found.

Activity Locations					
Address	City	County	State	Zip	Status / Accept
10441 Highway 70	St James		Louisiana	70086-7675	Match / Y
Other Funding Sources Bu	Idgeted - Detail				
No Other Match Funding Sou	rces Found				
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					



Grantee Activity Number:

Piggyback - Sulphur Retirement Community (H2XC-48) Sulphur Retirement Community

Activity Status:

Under Way

Activity Title:

Activitiy Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

0002

Projected Start Date:

10/12/2007

Benefit Type: Direct (HouseHold)

National Objective:

Low/Mod

	Project Title:
	Housing for Renters - Multi-family
e:	Projected End Date:
	10/12/2037
	Completed Activity Actual End Date:
	Responsible Organization:
	Sulphur Retirement Community, LLC

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$819,232.00
Total Budget	\$0.00	\$819,232.00
Total Obligated	\$0.00	\$819,232.00
Total Funds Drawdown	\$0.00	\$819,232.00
Program Funds Drawdown	\$0.00	\$819,232.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$819,232.00
Sulphur Retirement Community, LLC	\$0.00	\$819,232.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The OCD closed the eight Piggyback deal, Sulphur Retirement Community, on October 12th, 2007. This 100% affordable, new construction development is located in South West Louisiana's Calcasieu Parish. It accounts for \$954,000 in CDBG funding. Sulphur will develop 60 units. OCD will fund upon completion. The project opened for occupancy in March, 2009.

Location Description:

503 Cypress St., Sulphur, LA

Activity Progress Narrative:

As a prior period correction, units added this quarter since construction was completed the 1st quarter of 2009 for this activity. Joseph Rossman >Community Development Specialist >(225) 219-9600

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	31	60/60
# of Multifamily Units	31	60/60

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Lo	w/Mod%
# of Households	0	0	0	13/12	16/48	29/60	100.00
# Renter Households	0	0	0	13/12	16/48	29/60	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Piggyback - The Meadows (H2XC-37) The Meadows

Activitiy Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

0002

Projected Start Date:

08/12/2008

Benefit Type: Direct (HouseHold)

National Objective:

Low/Mod

Activity Status: Under Way Project Title: Housing for Renters - Multi-family Projected End Date: 08/12/2038 Completed Activity Actual End Date:

Responsible Organization:

Emergency Management Assistance Compact Partners

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$19,116,061.00
Total Budget	\$0.00	\$19,116,061.00
Total Obligated	\$0.00	\$19,116,060.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Emergency Management Assistance Compact Partners	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The OCD closed the eighteenth Piggyback deal, The Meadows, on Aug 12th, 2008. This mixed-income development is located in Lake Charles and accounts for \$19,116,061 in CDBG funding. It is new construction and located on E. McNeese and 5th Avenue. The Meadows will develop 180 units. Construction suspended pending resolution of CDBG loan currently in default.

Location Description:

Calcasieu Parish

Activity Progress Narrative:

As a prior period correction, one property and address and remaining units were added this quarter since construction was completed the 4th quarter of 2011 for this activity. Joseph Rossman

>Community Development Specialist >(225) 219-9600

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	1	1/1



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	175	180/180
# of Multifamily Units	175	180/180

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Lov	w/Mod%
# of Households	0	0	0	4/72	0/10	5/180	80.00
# Renter Households	0	0	0	4/72	0/10	5/180	80.00

Activity Locations

Address	City	County	State	Zip	Status / Accept
2096 E McNeese St	Lake Charles		Louisiana	70607-4830	Match / Y

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Under Way

05/29/2039

Project Title:

Housing for Renters - Multi-family

Responsible Organization:

Completed Activity Actual End Date:

Projected End Date:

The Muses, LTD. 1

Activity Status:

Activitiy Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

0002

Projected Start Date:

05/29/2009

Benefit Type: Direct (HouseHold)

National Objective:

Low/Mod

Overall Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	Jan 1 thru Mar 31, 2012 N/A \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	To Date \$25,741,662.00 \$25,741,662.00 \$25,741,662.00 \$25,741,662.00 \$25,741,662.00 \$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00 \$25,741,662.00
The Muses, LTD 1	\$0.00	\$25,741,662.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The OCD closed the twenty-seventh Piggyback deal, The Muses I, on May 29th, 2009. This mixed-income development is located in New Orleans and accounts for \$25,741,662 in CDBG funding. It is new construction of 211 units.

Location Description:

Orleans Parish

Activity Progress Narrative:

As a prior period correction, one unit added this quarter since construction was completed the 4th quarter of 2010 for this activity.

Joseph Rossman >Community Development Specialist >(225) 219-9600

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
	211	



# of Housing Units	1	211/211
# of Multifamily Units	1	211/211

	This Report Period			Cumula	Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total I	_ow/Mod%	
# of Households	0	0	0	76/76	1/0	210/211	36.67	
# Renter Households	0	0	0	76/76	1/0	210/211	36.67	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Activitiy Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

0002

Projected Start Date:

04/28/2010

Benefit Type: Direct (HouseHold)

National Objective: Low/Mod

Activity Status: Under Way Project Title: Housing for Renters - Multi-family Projected End Date: 04/28/2040 Completed Activity Actual End Date:

Responsible Organization:

The Muses II, LP

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$7,410,284.00
Total Budget	\$0.00	\$7,410,284.00
Total Obligated	\$0.00	\$7,410,284.00
Total Funds Drawdown	\$0.00	\$6,804,378.88
Program Funds Drawdown	\$0.00	\$6,804,378.88
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$6,804,378.88
Match Contributed	\$0.00	\$0.00

Activity Description:

52 unit multi-family complex in New Orleans.

Location Description:

Orleans Parish.

Activity Progress Narrative:

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	1/1
	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	52/52
# of Multifamily Units	0	52/52



	This Report Period			Cumulative Actual Total / Expected			
	Low	Low Mod Total		Low	Mod	Total Lo	w/Mod%
# of Households	0	0	0	14/11	14/16	52/52	53.85
# Renter Households	0	0	0	14/11	14/16	52/52	53.85

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Piggyback - The Preserve (H2XC-10) The Preserve

Activitiy Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

0002

Projected Start Date:

05/22/2007

Benefit Type: Direct (HouseHold)

National Objective:

Low/Mod

Activity Status: Under Way Project Title: Housing for Renters - Multi-family Projected End Date: 05/22/2037 Completed Activity Actual End Date:

Responsible Organization:

The Preserve New Orleans I, LLC

Overall Total Projected Budget from All Sources	Jan 1 thru Mar 31, 2012 N/A	To Date \$15,950,000.00
Total Budget	\$0.00	\$15,950,000.00
Total Obligated	\$0.00	\$15,950,000.00
Total Funds Drawdown	\$0.00	\$15,950,000.00
Program Funds Drawdown	\$0.00	\$15,950,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$15,950,000.00
The Preserve New Orleans I, LLC	\$0.00	\$15,950,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The OCD closed the third Piggyback deal, The Preserve on May 24th. This mixed income development, is located in New Orleans and accounts for \$15,950,000 in CDBG funding. It is new construction and located on Tulane Avenue. The Preserve will account for 183 total units. Ground-breaking ceremonies were held in New Orleans on August 24th 2007 for The Preserve development. The Grand Opening ceremony was held Mar 10, 2009.

Location Description:

4301 Tulane Ave New Orleans, LA 70119

Activity Progress Narrative:

As a prior period correction, one property added this quarter since construction was completed the 1st quarter of 2009 for this activity. Joseph Rossman

>Community Development Specialist >(225) 219-9600

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	1	1/1



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	183/183
# of Multifamily Units	0	183/183

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	38/37	56/37	181/183	51.93
# Renter Households	0	0	0	38/37	56/37	181/183	51.93

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources





Piggyback - The Woodlands (H2XC-GO21) The Woodlands

Activitiy Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

0002

Projected Start Date:

03/15/2011

Benefit Type: Direct (HouseHold)

National Objective: Low/Mod

Activity Status: Under Way Project Title: Housing for Renters - Multi-family Projected End Date: 03/15/2041 Completed Activity Actual End Date:

Responsible Organization:

Coventry Court, LLC

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$4,726,526.00
Total Budget	\$0.00	\$4,726,526.00
Total Obligated	\$0.00	\$4,726,526.00
Total Funds Drawdown	\$0.00	\$3,780,889.13
Program Funds Drawdown	\$0.00	\$3,780,889.13
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,780,889.13
Coventry Court, LLC	\$0.00	\$3,780,889.13
Match Contributed	\$0.00	\$0.00

Activity Description:

72 unit multi-family complex in St. Bernard Parish.

Location Description:

St. Bernard

Activity Progress Narrative:

As a prior period correction, one property, address and units added this quarter since construction was completed the 4th quarter of 2011 for this activity. Joseph Rossman >Community Development Specialist >(225) 219-9600

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	1	1/1
	This Report Period	Cumulative Actual Total / Expected
	Total	Total



# of Housing Units	72	72/72
# of Multifamily Units	72	72/72

Beneficiaries Performance Measures

	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total Low/	Mod%
# of Households	0	0	0	0/15	0/35	0/72	0
# Renter Households	0	0	0	0/15	0/35	0/72	0

Activity Locations

Address	City	County	State	Zip	Status / Accept
7901 Patricia St	Chalmette		Louisiana	70043-1659	Match / Y

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources





Piggyback - Tiffany Apts. (H2XC-06) **Dunbar Meadow - Tiffany Apts.**

Activitiy Category:	Activity Statu
Affordable Rental Housing (KRW and Ike Grants Only)	Under Way
Project Number:	Project Title:
0002	Housing for Re
Projected Start Date:	Projected En
06/26/2007	06/26/2037
Benefit Type: Direct (HouseHold)	Completed A
National Objective:	Responsible
Low/Mod	Dunbar Meado
Overall	Jan 1 thru M
Total Projected Budget from All Sources	N/A
Total Budget	\$0.00
Total Obligated	\$0.00
Total Funds Drawdown	\$0.00
Program Funds Drawdown	\$0.00
Program Income Drawdown	\$0.00
Program Income Received	\$0.00
Total Funds Expended	\$0.00

tus:): enters - Multi-family nd Date: Activity Actual End Date:

e Organization:

ow LLC

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$19,600,000.00
Total Budget	\$0.00	\$19,600,000.00
Total Obligated	\$0.00	\$19,600,000.00
Total Funds Drawdown	\$0.00	\$19,600,000.00
Program Funds Drawdown	\$0.00	\$19,600,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$19,600,000.00
Dunbar Meadow, LLC	\$0.00	\$19,600,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Tiffany Apartments, located in Abbeville in Vermilion Parish, is the first South-West Louisiana Piggyback development closed to aid in the recovery of the Hurricane Rita affected area. Tiffany, a 250 unit mixed-income development with \$42,000,000 in total development costs, utilized \$19,600,000 in CDBG gap financing. One hundred fifty units (60% of total) will be at market rate with the remaining 100 units being set aside for income levels ranging from 30%-60% of area median income. Thirteen of the 100 low/mod units will be reserved for permanent supportive housing. A Grand Opening Ceremony was held Mar 19, 2009. Sec 504 units will be verified next quarter. The project is now known as Stone Bridge Apartments.

Location Description:

Rodeo Road Abbeville, LA

Activity Progress Narrative:

As a prior period correction, one property added this quarter since construction was completed the 1st quarter of 2009 for this activity. Joseph Rossman >Community Development Specialist >(225) 219-9600

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	1	1/1



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	250/250
# of Multifamily Units	0	250/250

Beneficiaries Performance Measures

	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total Lo	w/Mod%
# of Households	0	0	0	55/50	71/50	249/250	50.60
# Renter Households	0	0	0	55/50	71/50	249/250	50.60

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Piggyback - Villas of Lake Charles (H2XC-GO36) Villas of Lake Charles

Activitiy Category: Affordable Rental Housing (KRW and Ike Grants Only) Project Number:

0002

Projected Start Date: 03/28/2011

Benefit Type: Direct (HouseHold)

National Objective: Low/Mod

.

Activity Status:
Under Way
Project Title:
Housing for Renters - Multi-family
Projected End Date:
03/28/2041
Completed Activity Actual End Date:

Responsible Organization:

GS Lake Charles FAM, LLC

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$6,152,435.00
Total Budget	\$0.00	\$6,152,435.00
Total Obligated	\$0.00	\$6,152,435.00
Total Funds Drawdown	\$192,036.59	\$5,072,831.89
Program Funds Drawdown	\$192,036.59	\$5,072,831.89
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$192,036.59	\$5,072,831.89
GS Lake Charles FAM, LLC	\$192,036.59	\$5,072,831.89
Match Contributed	\$0.00	\$0.00

Activity Description:

72 unit multi-income complex in Lake Charles.

Location Description:

Calcasieu Parish

Activity Progress Narrative:

Construction was completed December 2011. Thomas LaTour >Program Manager >(225) 219-9600 As a prior period correction, one property and address as well as units added this quarter since construction was completed the 4th quarter of 2011 for this activity. Joseph Rossman >Community Development Specialist >(225) 219-9600 Demographics - 28% reporting - 20 of 72 units rented. Scott Andrews >Compliance Specialist >(225)219-9600



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	1	1/1
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	72	72/72
# of Multifamily Units	72	72/72

Beneficiaries Performance Measures

	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total Lov	w/Mod%
# of Households	8	0	20	8/19	0/24	20/72	40.00
# Renter Households	8	0	20	8/19	0/24	20/72	40.00

Activity Locations

Address	City	County	State	Zip	Status / Accept
2331 Power Center Pkwy	Lake Charles		Louisiana	70607-	No Match / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Piggyback PIA Piggyback PIA

Activitiy Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

0066

Projected Start Date:

04/01/2010

Benefit Type: Direct (HouseHold)

National Objective: Low/Mod

Activity Status: Planned Project Title: Piggyback PIA Projected End Date: 03/31/2040 Completed Activity Actual End Date:

Responsible Organization:

Office of Community Development (OCD), Disaster

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$518,100.71
Total Budget	\$2,546,022.36	\$518,100.71
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$1,000,000.00	\$2,546,022.36
Total Funds Expended	\$0.00	\$0.00
Office of Community Development (OCD), Disaster Re	covery\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity contains repaid Piggyback loans to be used for future Piggyback projects.

Location Description:

Activity Progress Narrative:

PI received this quarter from the Villas at Lake Forest also known as the Muses Project.(H2XC-GO36) Laurie Brown Data Manager

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Plaquemines Parish Revitalization-Parish Plaquemines Parish Revitalization-Parish

Activitiy Category:	Activity Status:		
Planning	Planned		
Project Number:	Project Title:		
0038P	Plaquemines Parish Revitalizati	on-Parish	
Projected Start Date:	Projected End Date:		
06/01/2011	05/31/2016		
Benefit Type:	Completed Activity Actual	End Date:	
Area()			
National Objective:	Responsible Organization:		
Urgent Need	Plaquemines Parish		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$0.00	
Total Budget	\$0.00	\$0.00	
Total Obligated	\$0.00	\$0.00	
Total Funds Drawdown	\$0.00	\$0.00	
Program Funds Drawdown	\$0.00	\$0.00	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$0.00	\$0.00	
Match Contributed	\$0.00	\$0.00	

Activity Description:

Location Description:

Plaquemines Parish

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Plaquemines Parish Revitalization-State Plaquemines Parish Revitalization-State

Activitiy Category:	Activity Status:		
Planning	Planned		
Project Number:	Project Title:		
0038S	Plaquemines Parish Revitalization	on-State	
Projected Start Date:	Projected End Date:		
06/01/2011	05/31/2016		
Benefit Type: Area ()	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
Urgent Need	Plaquemines Parish		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Overall Total Projected Budget from All Sources	Jan 1 thru Mar 31, 2012 N/A	To Date \$962,075.82	
Total Projected Budget from All Sources	N/A	\$962,075.82	
Total Projected Budget from All Sources Total Budget	N/A \$948,001.94	\$962,075.82 \$962,075.82	
Total Projected Budget from All Sources Total Budget Total Obligated	N/A \$948,001.94 \$0.00	\$962,075.82 \$962,075.82 \$0.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A \$948,001.94 \$0.00 \$0.00	\$962,075.82 \$962,075.82 \$0.00 \$0.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$948,001.94 \$0.00 \$0.00 \$0.00	\$962,075.82 \$962,075.82 \$0.00 \$0.00 \$0.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$948,001.94 \$0.00 \$0.00 \$0.00 \$0.00	\$962,075.82 \$962,075.82 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	N/A \$948,001.94 \$0.00 \$0.00 \$0.00 \$0.00 \$33,480.37	\$962,075.82 \$962,075.82 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$931,734.87	

Activity Description:

Location Description:

Plaquemines Parish

Activity Progress Narrative:

This activity is currently serving as a place mark for the program income (PI) received until the CDBG eligible activities are determined contractually between the State of Louisiana and the individual parishes where the PI is generated as a result of the sale of Road Home Program purchased homes. The national objective and activity type will be added in advance of PI disbursement.

No Plaquemines Parish homes purchased by the State, via the Road Home Program, were sold this quarter. 239 homes have been sold to date in this parish.

Laurie Brown

>Data Manager

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Road Home - LMI (H2OO) Road Home - LMI (H2OO)

Activitiy Category:

Payment for compensation and incentives (Louisiana only)

Project Number:

0065

Projected Start Date:

05/30/2006

Benefit Type: Direct (HouseHold)

National Objective:

Low/Mod

Activity Status: Under Way Project Title: Homeowner Programs Projected End Date: 05/30/2016 Completed Activity Actual End Date:

Responsible Organization:

ICF International Emergency Management, LLC

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,524,422,025.70
Total Budget	\$0.00	\$1,524,422,025.70
Total Obligated	\$0.00	\$1,524,421,936.19
Total Funds Drawdown	\$0.00	\$1,524,245,655.67
Program Funds Drawdown	\$0.00	\$1,524,243,011.58
Program Income Drawdown	\$0.00	\$2,644.09
Program Income Received	\$0.00	\$2,644.09
Total Funds Expended	\$0.00	\$1,524,243,011.58
Match Contributed	\$0.00	\$0.00

Activity Description:

The Road Home Homeowner Assistance program provides financial compensation and advisory services will be available for homeowners who wish to select from one of the three following options: 1. Repair/Rebuild - financial incentives to repair or reconstruct on the same site; 2. Sell and Relocate within the state - purchase of the home by the program in exchange for an agreement to resettle in Louisiana; or 3. Sell and Relocate out of the state - voluntary sale of the home with no expectation of resettlement in the state. The allocation for this program represents uses an estimated 51% benefit to low and moderate income citizens. This estimate is based on first and second quarter data which differs from the Road Home registry data. The registry data showed 76.2% of the 107,713 registrants earned at or below \$50,000. Since the registry did not collect data on household size, it is impossible to estimate the number of low income households. This allocation amount and estimated performance will be continually modified as data on the actual applicants is collected.

Location Description:

The program will serve homeowners in at least 17 permanent and mobile homeowner assistance centers in disaster affected parishes and other areas in and out of state where concentrations of displaced citizens are located.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Parcels acquired voluntarily	0	0/0



0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	4542/0

Beneficiaries Performance Measures

	This	s Report Period		Cumulat	ive Actual Total	/ Expected	
	Low	Mod	Total	Low	Mod	Total Lo	w/Mod%
# of Households	0	0	0	0/0	6405/23895	6405/23895	100.00
# of Persons	0	0	0	0/0	33466/0	33466/0	100.00
# Owner Households	0	0	0	0/0	6405/23895	6405/23895	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
State Funds	\$204,875,000.00
Total Other Funding Sources	\$0.00

Community Development Systems Disaster Recovery Grant Reporting System (DRGR)



Road Home - UN (H2OO) Road Home - UN (H2OO)

Activitiy Category:

Payment for compensation and incentives (Louisiana only)

Project Number:

0065

Projected Start Date:

05/30/2006

Benefit Type: Direct (HouseHold)

National Objective:

Urgent Need

Activity Status: Under Way Project Title: Homeowner Programs Projected End Date: 05/30/2016 Completed Activity Actual End Date:

Responsible Organization:

ICF International Emergency Management, LLC

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,431,939,724.30
Total Budget	\$0.00	\$1,431,939,724.30
Total Obligated	\$0.00	\$1,431,939,724.30
Total Funds Drawdown	\$0.00	\$1,431,770,446.25
Program Funds Drawdown	\$0.00	\$1,431,767,730.34
Program Income Drawdown	\$0.00	\$2,715.91
Program Income Received	\$0.00	\$2,715.91
Total Funds Expended	\$0.00	\$1,431,767,730.35
Match Contributed	\$0.00	\$0.00

Activity Description:

The Road Home Homeowner Assistance program provides financial compensation and advisory services will be available for homeowners who wish to select from one of the three following options: 1. Repair/Rebuild ¿ financial incentives to repair or reconstruct on the same site; 2. Sell and Relocate within the state ¿ purchase of the home by the program in exchange for an agreement to resettle in Louisiana; or 3. Sell and Relocate out of the state ¿ voluntary sale of the home with no expectation of resettlement in the state. The allocation for this program represents uses an estimated 55% benefit to low and moderate income citizens and 45% to benefit those who do not meet the LMI category. This estimate is based on first and second quarter data which differs from the Road Home registry data. The registry data showed 76.2% of the 107,713 registrants earned at or below \$50,000. Since the registry did not collect data on household size, it is impossible to estimate the number of low income households. This allocation amount and estimated performance will be continually modified as data on the actual applicants is collected.

Location Description:

The program will serve homeowners in at least 17 permanent and mobile homeowner assistance centers in disaster affected parishes and other areas in and out of state where concentrations of displaced citizens are located.

Activity Progress Narrative:





Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	8806/0

Beneficiaries Performance Measures

	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total Lov	v/Mod%
# of Households	0	0	0	0/0	0/0	7281/19647	0.00
# Owner Households	0	0	0	0/0	0/0	7281/19647	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
State Funds	\$167,625,000.00
Total Other Funding Sources	\$0.00



Small Rental (H2RP) Small Rental (H2RP)

Activitiy Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

0003

Projected Start Date: 05/30/2006

Benefit Type: Direct (HouseHold)

National Objective: Low/Mod

...

Activity Status:

Under Way **Project Title:** Housing for Renters - Single Family **Projected End Date:** 05/30/2016 **Completed Activity Actual End Date:**

Responsible Organization:

ACS State and Local Solutions

Over	all	Jan 1 thru Mar 31, 2012	To Date
Total	Projected Budget from All Sources	N/A	\$430,557,250.00
Total	Budget	\$0.00	\$430,557,250.00
	Obligated	\$27,232,951.00	\$430,557,250.00
Total	Funds Drawdown	\$16,031,987.72	\$243,634,541.88
	ogram Funds Drawdown	\$16,031,987.72	\$243,634,541.88
	ogram Income Drawdown	\$0.00	\$0.00
•	am Income Received	\$0.00	\$0.00
Total	Funds Expended	\$15,719,846.29	\$244,287,858.60
	ACS State and Local Solutions	\$2,302,914.69	\$46,852,087.90
	AT&T Computer Sciences Corporation	\$3.66	\$10.53
	AT&T Global Network Services LLC AT&T Corp.	\$0.00	\$40.00
	AT&T Mobility II LLC DBA AT&T Mobility	\$3,184.46	\$47,218.51
	Atlassian Pty Ltd.	\$0.00	\$1,600.00
	Bayou Title Inc.	\$6,530,347.26	\$6,530,347.26
	Beau Box Property Management LLC	\$570.00	\$826.50
	Bellsouth Telecommunications Inc. DBA AT&T Louisiana	\$0.00	\$527.76
	Benjamin C. Foret	\$0.00	\$96.00
	Blue Streak Technologies LLC	\$0.00	\$48,000.00
	Brent A Rideau	\$48.00	\$48.00
	Central Parking System of Louisiana Inc.	\$0.00	\$2,619.53
	CGI Technologies and Solutions	\$1,537,849.87	\$8,850,260.62
	Cintas Corporation #2	\$1,064.31	\$7,680.57
	Citrix Systems Inc. and Subsidiaries	\$0.00	\$24,740.23
	Crockett's Security Guard Service, Inc.	\$3,285.20	\$10,781.57
	Dell Marketing LP State & Local Governments	\$0.00	\$69,418.00
	Don J. Wallace	\$72.00	\$72.00
	Dwayne Washington	\$0.00	\$27.00
	EAN Holdings, LLC DBA Enterprise Rent A Car	\$51.00	\$242.76



Eddie Guidry	\$0.00	\$1,160.60
Elijah Jenkins Jr.	\$0.00	\$776.60
Embarcadero Technologies	\$0.00	\$1,381.20
EMC Corporation	\$0.00	\$135,692.93
Environ International Corp.	\$30,748.13	\$1,148,238.95
Environmental Systems Research Institute Inc.	\$0.00	\$1,358.46
FGS Building Venture LLC	\$65,771.52	\$482,324.48
First American Title Insurance Company of Louisiana	\$5,082,595.39	\$177,479,440.51
Global Data Systems Inc.	\$3,654.08	\$8,743.84
Housing & Development Services, Inc.	\$18,139.65	\$879,247.95
ICF International Emergency Management, LLC	\$0.00	\$0.00
James E. Delatte Sr.	\$0.00	\$1,286.20
James Green	\$0.00	\$776.40
JAT Bureau of Protective Services & Management Inc.	\$0.00	\$8,314.53
Jeffrey Ray Ponder	\$0.00	\$1,862.40
Kade Babin	\$0.00	\$335.40
Kevin Robinson	\$198.00	\$990.00
Louisiana Office of Telecommunications Management	\$14,735.64	\$172,447.32
Mark Roberts	\$0.00	\$2,216.40
Metastorm Inc.	\$0.00	\$19,303.56
MIE Properties - LA LLC	\$0.00	\$443.04
Mythics, Inc.	\$0.00	\$13,081.20
O'neill J. Vappie III	\$441.00	\$2,966.40
Office Furniture World Inc.	\$0.00	\$5,782.00
Office of Community Development (OCD), Disaster Recove	ry\$135.75	\$36,485.98
Office of Computing Services	\$488.55	\$6,316.52
Open Text, Inc.	\$0.00	\$29,297.74
Rachel Hurd	\$36.00	\$36.00
Richard L. Decuir Jr.	\$0.00	\$3,167.20
River Parish Security	\$33.00	\$264.00
Secure Data Solutions Inc.	\$0.00	\$3,297.07
SHI International Inc.	\$43,837.22	\$330,897.01
Shred It Dallas-New Orleans	\$0.00	\$67.50
Solarwinds Inc. Solarwinds Worldwide LLC	\$0.00	\$558.40
Specialty Sales & Service Inc. DBA Absolute Document	\$0.00	\$3,173.63
Stormsource LLC Storm Source Software	\$0.00	\$2,078.00
Tejuanya R. Evans	\$0.00	\$48.00
The Hon Company C/O Frost-Barber Inc.	\$0.00	\$7,232.92
Troy Gibson	\$135.00	\$1,971.20
University of New Orleans Lakefront	\$0.00	\$274,136.63



Venyu Solutions Inc.	\$65,318.97	\$498,345.29
VM Ware Inc.	\$8,304.01	\$8,304.01
W. W. Grainger	\$0.00	\$251.52
Worley Catastrophe Response	\$90.00	\$207,284.00
Xerox Corp.	\$5,793.93	\$46,478.87
Zoho Corp.	\$0.00	\$13,352.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Before the disaster, a large portion of very low income working families resided in single-family homes, "doubles" and small, multi-family buildings that were owned and operated by small-scale landlords. A sizeable number of these properties were underinsured or uninsured and no longer available for occupancy. The State proposes to provide financial assistance to small rental property owners through Action Plan 2 so that they may effectively return an estimated 10,206 affordable and ready to be occupied units to the rental housing market. A portion of the funds (\$40 million) is set aside as a pilot program to assist in the creation of homeownership opportunities for renters and will be administered by the Louisiana Housing Finance Agency. The primary purposes of this incentive program is to enable small-scale rental properties to return to the market while limiting the amount of debt (and therefore debt service) required for the properties, so that the owners will be able to charge affordable rents. The program will, on a competitive basis, offer incentives in the form of forgivable loans to qualified owners who agree to offer apartments at affordable rents to be occupied by lower income households. Subsidies will be provided on a sliding scale, with the minimum subsidy provided for units made available at affordable market rents to be occupied (rents affordable to household with incomes at or below 80% of median) and maximum amount of subsidy going to units affordable to families with incomes at or below 50% of AMI.

In addition to funding incentives for providing affordable units in small rental properties, the program will, where practical, make funds available to improve building design and make properties less susceptible to damage from natural events. In general, higher per unit amounts will be available to property owners who agree to offer lower rents to reflect the lower amount of rental income these properties will receive. The assistance will be offered as deferred payment loans at zero percent interest, due only upon resale of the property or failure to comply with the agreed-upon restrictions on rents and household incomes. The program will, on a competitive basis, provide zero interest gap financing to restore units that are rented at affordable rates. Higher funding amounts up to \$100,000 per unit are available to qualified landlords who agree to offer lower rents, with the maximum amount of subsidy going for larger rental units where rents are affordable for families with incomes at or below 50% area median income.

Additional performance measures include: Total # units in the activity: proposed 10,206 # affordable units: proposed 7,655 Minimum # years that affordability restrictions apply: 10 # assisted units occupied by elderly households: proposed 850 # units subsidized with project based rental assistance: proposed 340 # units made lead safe: proposed low-income 1531 proposed mod-income 1021 # units meeting Sec. 504 accessibility standards: proposed 850 # people served below 30% of AMI: TBD Expenditures on affordable rental housing under 2nd appropriation: TBD Expenditures in New Orleans Metro area under 2nd appropriation: TBD

Location Description:

Disaster affected parishes.

Activity Progress Narrative:

\$48 was re-assigned this quarter from OCD/DRU to Brent Rideau for an amount that was expended in the 1st quarter of 2011. This amount was mistakenly entered in the wrong responsible organization and is corrected this quarter.

Joseph Rossman

>Community Development Specialist

>(225) 219-9600

Prior year returns were added to First American total for 3rd quarter 2011 - 2212,403.63 and 4th quarter 2011 - 226,635.00. Amount paid to First American this quarter was 5,321,634.02. Contract retainage as of 3/31/2012 = 553,775.61. The Expended Total contains this amount, but it has not been drawn from the DRGR System.

Laurie Brown

>Data Manager

>972 977-0468

There are 4,909 total current/Active awardees meeting basic eligibility requirements for competition. The number represents the total in rounds 1, 2, 2.1, and 2.2. Since the close of all rounds, \$446,012,450 in federal funds has been committed to 4,770 applicants, with the average project award being \$93,504. Of the 4,770, there are 2,112 still moving toward closing.

235



As of the end of March 2012, \$323,284,789 has been disbursed on Rental. There are 346 Current/Active Owner Occupied awards with 287 closings held, resulting in a total of \$19,532,385 awarded for 287 units. This guarter:

>Total Number of units in this activity = 113. This includes 94 MOD and 19 UN. The minimum number of years of applicable affordability restrictions is 10 years.

>

>Construction Management Initiative Option

>Due to the feedback received from applicants and public officials, Small Rental developed a new path to which current SR applicants can complete their affordable units and bring on line faster. The Initiative Program is an alternative for current small rental applicants to choose from. The state will assign a builder and make disbursements to the builder as construction progresses. An outreach was held in Calcasieu parish and Orleans Parish with over a 650 applicant showing. The deadline for contractors to respond to the Request for Proposal was on August 28th. The RFP contractor awardees were posted on the LaPac web site as well as the SRPP website on 18th of September. Both deadlines were met.

Of the total population of Current/Active awardees, 444 applicants are being processed through the Construction Management Initiative Option. By definition and according to policy, these applicants passed and fulfilled requirements of the Incentive Program. This population will be extracted from the Incentive population, and moved to Initiative upon signing and returning Commitment letters.

New Contractor Data

>The month of December 2011 marked the kick-off of new contractor evaluations; proposal discussions and BAFO review. Intent to Award Contract to The Shaw Group was signed by the Commissioner. Contract with OCR was signed as of February 1st, 2012. Small Rental reached all timelines for selection, BAFO, and contract negotiations. Transition process is finalized; all data feeds were completed for Small Rental closings as of February 10th, 2012. Scheduling for inspections and closings has resumed.

Appeals

>There have been 5,596 appeals received, and 3,987 have had issue determinations completed and resolved. Staff continues to process files for the Uniform Relocation Act assistance program for Rounds 1, 2, 2.1, and 2.2. Melanie Thomas

>CDBG Compliance Specialist

>(225) 219-9600

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	94	4210/6106
# of Singlefamily Units	94	4210/6106

Beneficiaries Performance Measures

	This Report Period		Cumula	Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total L	.ow/Mod%
# of Households	71	9	94	71/0	3803/5496	4210/6106	92.02
# Renter Households	71	9	94	71/0	3803/5496	4210/6106	92.02

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found



Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources





St. Bernard Parish Revitalization St. Bernard Parish Revitalization

Activitiy Category:	Activity Status:	
Planning	Planned	
Project Number:	Project Title:	
0044	St. Bernard Parish Revitalization	1
Projected Start Date:	Projected End Date:	
06/01/2011	05/31/2016	
Benefit Type: Area()	Completed Activity Actual I	End Date:
National Objective:	Responsible Organization:	
Urgent Need	St. Bernard Parish	
Overall	Jan 1 thru Mar 31, 2012	To Date
Overall Total Projected Budget from All Sources	Jan 1 thru Mar 31, 2012 N/A	To Date \$3,272,333.68
	· · · · · · · · · · · · · · · · · · ·	
Total Projected Budget from All Sources	N/A	\$3,272,333.68
Total Projected Budget from All Sources Total Budget	N/A \$2,944,323.59	\$3,272,333.68 \$3,272,333.68
Total Projected Budget from All Sources Total Budget Total Obligated	N/A \$2,944,323.59 \$0.00	\$3,272,333.68 \$3,272,333.68 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A \$2,944,323.59 \$0.00 \$0.00	\$3,272,333.68 \$3,272,333.68 \$0.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$2,944,323.59 \$0.00 \$0.00 \$0.00	\$3,272,333.68 \$3,272,333.68 \$0.00 \$0.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$2,944,323.59 \$0.00 \$0.00 \$0.00 \$0.00	\$3,272,333.68 \$3,272,333.68 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	N/A \$2,944,323.59 \$0.00 \$0.00 \$0.00 \$0.00 \$278,796.23	\$3,272,333.68 \$3,272,333.68 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$2,927,173.59

Activity Description:

Location Description:

St. Bernard Parish

Activity Progress Narrative:

This activity is currently serving as a place mark for the program income (PI) received until the CDBG eligible activities are determined contractually between the State of Louisiana and the individual parishes where the PI is generated as a result of the sale of Road Home Program purchased homes. The national objective and activity type will be added in advance of PI disbursement.

221 St. Bernard Parish homes purchased by the State via the Road Home Program were sold this quarter, resulting in a total of \$24,312.36 in program income. 1,688 homes have been sold to date in this parish.

Laurie Brown >Data Manager

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



St. Charles Parish Revitalization St. Charles Parish Revitalization

\$0.00

Activities October	Activity Status		
Activitiy Category:	Activity Status:		
Planning	Planned		
Project Number:	Project Title:		
0045	St. Charles Parish Revitalization		
Projected Start Date:	Projected End Date:		
06/01/2011	05/31/2016		
Benefit Type: Area ()	Completed Activity Actual En	d Date:	
National Objective:	Responsible Organization:		
Urgent Need	St. Charles Parish		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$44,285.00	
Total Budget	\$45,370.00	\$44,285.00	
Total Obligated	\$0.00	\$0.00	
Total Funds Drawdown	\$0.00	\$0.00	
Program Funds Drawdown	\$0.00	\$0.00	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$41,530.00	
Total Funds Expended	\$0.00	\$0.00	

Match Contributed

Activity Description:

Location Description:

St. Charles Parish

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

\$0.00



Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



St. Helena Parish Revitalization St. Helena Parish Revitalization

Activitiy Category:	Activity Status:
Planning	Planned
Project Number:	Project Title:
0046	St. Helena Parish Revitalization
Projected Start Date:	Projected End Date:
06/01/2011	05/31/2016
Benefit Type: Area ()	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Urgent Need	St. Helena Parish Police Jury

Overall Jan 1 thru Mar 31, 2012 To Date **Total Projected Budget from All Sources** N/A \$6,600.00 **Total Budget** \$6,600.00 \$6,600.00 **Total Obligated** \$0.00 \$0.00 **Total Funds Drawdown** \$0.00 \$0.00 **Program Funds Drawdown** \$0.00 \$0.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$6,600.00 **Total Funds Expended** \$0.00 \$0.00 St. Helena Parish Police Jury \$0.00 \$0.00 \$0.00 Match Contributed \$0.00

Activity Description:

Location Description:

St. Helena Parish

Activity Progress Narrative:

This activity is currently serving as a place mark for the program income (PI) received until the CDBG eligible activities are determined contractually between the State of Louisiana and the individual parishes where the PI is generated as a result of the sale of Road Home Program purchased homes. The national objective and activity type will be added in advance of PI disbursement.

>No St. Helena Parish homes purchased by the State via the Road Home Program were sold this quarter. 1 home was purchased in an earlier quarter and not reported to the State until this quarter. 2 homes have been sold to date in this parish. Laurie Brown

Data Manager

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



St. Landry Parish Revitalization St. Landry Parish Revitalization

Activitiy Category:	Activity Status:		
Planning	Planned		
Project Number:	Project Title:		
0049	St. Landry Parish Revitalization		
Projected Start Date:	Projected End Date:		
06/01/2011	05/31/2016		
Benefit Type: Area()	Completed Activity Actual I	End Date:	
National Objective:	Responsible Organization:		
Urgent Need	St. Landry Parish		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$12,010.23	
Total Budget	\$12,007.23	\$12,010.23	
Total Obligated	\$0.00	\$0.00	
Total Funds Drawdown	\$0.00	\$0.00	
Program Funds Drawdown	\$0.00	\$0.00	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$12,007.23	
Total Funds Expended	\$0.00	\$0.00	

St. Landry Parish

Match Contributed

Activity Description:

Location Description:

St. Landry Parish

Activity Progress Narrative:

This activity is currently serving as a place mark for the program income (PI) received until the CDBG eligible activities are determined contractually between the State of Louisiana and the individual parishes where the PI is generated as a result of the sale of Road Home Program purchased homes. The national objective and activity type will be added in advance of PI disbursement.

\$0.00

\$0.00

One St. Landry Parish home purchased by the State, via the Road Home Program, was sold this quarter. 7 homes have been sold to date in this parish.

Laurie Brown

>Data Manager

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

\$0.00

\$0.00



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



St. Martin Parish Revitalization St. Martin Parish Revitalization

Activitiy Category:	Activity Status:		
Planning	Planned		
Project Number:	Project Title:		
0050	St. Martin Parish Revitalization Projected End Date:		
Projected Start Date:			
06/01/2011	05/31/2016		
Benefit Type:	Completed Activity Actual End Date:		
Area ()			
National Objective:	Responsible Organization:		
Urgent Need	St. Martin Parish		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Overall Total Projected Budget from All Sources	Jan 1 thru Mar 31, 2012 N/A	To Date \$15,722.94	
Total Projected Budget from All Sources	N/A	\$15,722.94	
Total Projected Budget from All Sources Total Budget	N/A \$15,722.94	\$15,722.94 \$15,722.94	
Total Projected Budget from All Sources Total Budget Total Obligated	N/A \$15,722.94 \$0.00	\$15,722.94 \$15,722.94 \$0.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A \$15,722.94 \$0.00 \$0.00	\$15,722.94 \$15,722.94 \$0.00 \$0.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$15,722.94 \$0.00 \$0.00 \$0.00	\$15,722.94 \$15,722.94 \$0.00 \$0.00 \$0.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$15,722.94 \$0.00 \$0.00 \$0.00 \$0.00	\$15,722.94 \$15,722.94 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	

Activity Description:

Location Description:

St. Martin Parish

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



St. Mary Parish Revitalization St. Mary Parish Revitalization

Activitiy Category:	Activity Status:		
Planning	Planned		
Project Number:	Project Title:		
0051	-		
	St. Mary Parish Revitalization		
Projected Start Date:	Projected End Date:		
06/01/2011	05/31/2016	05/31/2016	
Benefit Type:	Completed Activity Actual	Completed Activity Actual End Date:	
Area ()			
National Objective:	Responsible Organization:		
Urgent Need	St. Mary Parish		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$23,225.00	
Total Budget	\$23,225.00	\$23,225.00	
Total Obligated	\$0.00	\$0.00	
Total Funds Drawdown	\$0.00	\$0.00	
Program Funds Drawdown	\$0.00	\$0.00	
Program Income Drawdown	\$0.00	\$0.00	
· · · · · · · · · · · · · · · · · · ·			
Program Income Received	\$0.00	\$23,225.00	
-	\$0.00 \$0.00	\$23,225.00 \$0.00	

Activity Description:

Location Description:

St. Mary Parish

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



St. Tammany Parish Revitalization-Parish St. Tammany Parish Revitalization-Parish

Activitiy Category:	Activity Status:		
Planning	Planned		
Project Number:	Project Title:		
0052P	St. Tammany Parish Revitalization-Parish		
Projected Start Date:	Projected End Date:	Projected End Date:	
06/01/2011	05/31/2016	-	
Benefit Type: Area()	Completed Activity Actual I	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:		
Urgent Need	St. Tammany Parish		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Overall Total Projected Budget from All Sources	Jan 1 thru Mar 31, 2012 N/A	To Date \$1,786,175.10	
Total Projected Budget from All Sources	N/A	\$1,786,175.10	
Total Projected Budget from All Sources Total Budget	N/A \$1,690,962.20	\$1,786,175.10 \$1,786,175.10	
Total Projected Budget from All Sources Total Budget Total Obligated	N/A \$1,690,962.20 \$0.00	\$1,786,175.10 \$1,786,175.10 \$0.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A \$1,690,962.20 \$0.00 \$0.00	\$1,786,175.10 \$1,786,175.10 \$0.00 \$0.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$1,690,962.20 \$0.00 \$0.00 \$0.00	\$1,786,175.10 \$1,786,175.10 \$0.00 \$0.00 \$0.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$1,690,962.20 \$0.00 \$0.00 \$0.00 \$0.00	\$1,786,175.10 \$1,786,175.10 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	N/A \$1,690,962.20 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$1,786,175.10 \$1,786,175.10 \$0.00 \$0.00 \$0.00 \$0.00 \$1,690,962.20	

Activity Description:

Location Description:

St. Tammany Parish

Activity Progress Narrative:

This activity is currently serving as a place mark for the program income (PI) received until the CDBG eligible activities are determined contractually between the State of Louisiana and the individual parishes where the PI is generated as a result of the sale of Road Home Program purchased homes. The national objective and activity type will be added in advance of PI disbursement.

No St. Tammany Parish homes purchased by the State via the Road Home Program were sold this quarter. 18 more homes which were not previously reported to the State as having been sold, were reported this quarter. 156 homes have been sold to date in this parish. An additional, \$581.97 in PI was returned to the State this quarter, making the total PI for St. Tammany Parish for the quarter.

Laurie Brown Data Manager



Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



St. Tammany Parish Revitalization-State St. Tammany Parish Revitalization-State

Activitiy Category:	Activity Status:	
Planning	Planned	
Project Number:	Project Title:	
0052\$	St. Tammany Parish Revitalization-State	
Projected Start Date:	Projected End Date:	
06/01/2011	05/31/2016	
Benefit Type: Area ()	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
Urgent Need	St. Tammany Parish	
Overall	Jan 1 thru Mar 31, 2012	To Date
Overall Total Projected Budget from All Sources	Jan 1 thru Mar 31, 2012 N/A	To Date \$12,636.19
- · · · · · ·		
Total Projected Budget from All Sources	N/A	\$12,636.19
Total Projected Budget from All Sources Total Budget	N/A \$19,729.59	\$12,636.19 \$12,636.19
Total Projected Budget from All Sources Total Budget Total Obligated	N/A \$19,729.59 \$0.00	\$12,636.19 \$12,636.19 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A \$19,729.59 \$0.00 \$0.00	\$12,636.19 \$12,636.19 \$0.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$19,729.59 \$0.00 \$0.00 \$0.00	\$12,636.19 \$12,636.19 \$0.00 \$0.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$19,729.59 \$0.00 \$0.00 \$0.00 \$0.00	\$12,636.19 \$12,636.19 \$0.00 \$0.00 \$0.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	N/A \$19,729.59 \$0.00 \$0.00 \$0.00 \$0.00 \$581.97	\$12,636.19 \$12,636.19 \$0.00 \$0.00 \$0.00 \$0.00 \$12,474.59

Activity Description:

Location Description:

St. Tammany Parish

Activity Progress Narrative:

This activity is currently serving as a place mark for the program income (PI) received until the CDBG eligible activities are determined contractually between the State of Louisiana and the individual parishes where the PI is generated as a result of the sale of Road Home Program purchased homes. The national objective and activity type will be added in advance of PI disbursement.

No St. Tammany Parish homes purchased by the State via the Road Home Program were sold this quarter. 18 more homes which were not previously reported to the State as having been sold, were reported this quarter. 156 homes have been sold to date in this parish. An additional, \$581.97 in PI was returned to the State this quarter, making the total PI for St. Tammany Parish for the quarter.

Laurie Brown Data Manager



Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Tangipahoa Parish Revitalization Tangipahoa Parish Revitalization

Activitiy Category:	Activity Status:		
Planning	Planned		
Project Number:	Project Title:		
0053	Tangipahoa Parish Revitalization		
Projected Start Date:	Projected End Date:		
06/01/2011	05/31/2016		
Benefit Type: Area()	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
Urgent Need	Tangipahoa Parish		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Overall Total Projected Budget from All Sources	Jan 1 thru Mar 31, 2012 N/A	To Date \$9,435.00	
Total Projected Budget from All Sources	N/A	\$9,435.00	
Total Projected Budget from All Sources Total Budget	N/A \$7,225.00	\$9,435.00 \$9,435.00	
Total Projected Budget from All Sources Total Budget Total Obligated	N/A \$7,225.00 \$0.00	\$9,435.00 \$9,435.00 \$0.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A \$7,225.00 \$0.00 \$0.00	\$9,435.00 \$9,435.00 \$0.00 \$0.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$7,225.00 \$0.00 \$0.00 \$0.00	\$9,435.00 \$9,435.00 \$0.00 \$0.00 \$0.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$7,225.00 \$0.00 \$0.00 \$0.00 \$0.00	\$9,435.00 \$9,435.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	N/A \$7,225.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$9,435.00 \$9,435.00 \$0.00 \$0.00 \$0.00 \$0.00 \$7,225.00	

Activity Description:

Location Description:

Tangipahoa Parish

Activity Progress Narrative:

This activity is currently serving as a place mark for the program income (PI) received until the CDBG eligible activities are determined contractually between the State of Louisiana and the individual parishes where the PI is generated as a result of the sale of Road Home Program purchased homes. The national objective and activity type will be added in advance of PI disbursement.

>No Tangipahoa Parish homes purchased by the State via the Road Home Program were sold this quarter. 1 home was purchased in an earlier quarter and not reported to the State until this quarter. 5 homes have been sold to date in this parish. Laurie Brown

>Data Manager

Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Terrebonne Parish Revitalization-Parish Terrebonne Parish Revitalization-Parish

Activitiy Category:	Activity Status:		
Planning	Planned		
Project Number:	Project Title:		
0055P	Terrebonne Parish Revitalization-Parish		
Projected Start Date:	Projected End Date:		
06/01/2011	05/31/2016		
Benefit Type: Area()	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
Urgent Need	Terrebonne Parish		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$138,244.00	
Total Budget	\$113,699.00	\$138,244.00	
Total Budget Total Obligated	\$113,699.00 \$0.00	\$138,244.00 \$0.00	
-			
Total Obligated	\$0.00	\$0.00	
Total Obligated Total Funds Drawdown	\$0.00 \$0.00	\$0.00 \$0.00	
Total Obligated Total Funds Drawdown Program Funds Drawdown	\$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00	
Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	\$0.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00	
Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$113,699.00	

Activity Description:

Location Description:

Terrebonne Parish

Activity Progress Narrative:

This activity is currently serving as a place mark for the program income (PI) received until the CDBG eligible activities are determined contractually between the State of Louisiana and the individual parishes where the PI is generated as a result of the sale of Road Home Program purchased homes. The national objective and activity type will be added in advance of PI disbursement.

>No Terrebonne Parish homes purchased by the State via the Road Home Program were sold this quarter. 22 homes were purchased in an earlier quarter and not reported to the State until this quarter. 49 homes have been sold to date in this parish. Laurie Brown

>Data Manager

Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Terrebonne Parish Revitalization-State Terrebonne Parish Revitalization-State

Activitiv Cotogony	Activity Statuce		
Activitiy Category:	Activity Status:		
Planning	Planned		
Project Number:	Project Title:		
0055S	Terrebonne Parish Revitalization-State		
Projected Start Date:	Projected End Date:		
06/01/2011	05/31/2016		
Benefit Type: Area()	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
Urgent Need	Terrebonne Parish		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$742.87	
Total Budget	\$742.87	\$742.87	
Total Obligated	\$0.00	\$0.00	
Total Funds Drawdown	\$0.00	\$0.00	
Program Funds Drawdown	\$0.00	\$0.00	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$78.57	\$742.87	
Total Funds Expended	\$0.00	\$0.00	

Activity Description:

Location Description:

Terrebonne Parish

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Vermilion Parish Revitalization-Parish Vermilion Parish Revitalization-Parish

Activitiy Category:	Activity Status:		
Planning	Planned		
Project Number:	Project Title:		
0057P	Vermilion Parish Revitalization-Parish		
Projected Start Date:	Projected End Date:		
06/01/2011	05/31/2016		
Benefit Type: Area()	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
Urgent Need	Vermilion Parish Police Jury		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Overall Total Projected Budget from All Sources	Jan 1 thru Mar 31, 2012 N/A	To Date \$236,055.00	
•••••			
Total Projected Budget from All Sources	N/A	\$236,055.00	
Total Projected Budget from All Sources Total Budget	N/A \$230,050.00	\$236,055.00 \$236,055.00	
Total Projected Budget from All Sources Total Budget Total Obligated	N/A \$230,050.00 \$0.00	\$236,055.00 \$236,055.00 \$0.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A \$230,050.00 \$0.00 \$0.00	\$236,055.00 \$236,055.00 \$0.00 \$0.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$230,050.00 \$0.00 \$0.00 \$0.00	\$236,055.00 \$236,055.00 \$0.00 \$0.00 \$0.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$230,050.00 \$0.00 \$0.00 \$0.00 \$0.00	\$236,055.00 \$236,055.00 \$0.00 \$0.00 \$0.00 \$0.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	N/A \$230,050.00 \$0.00 \$0.00 \$0.00 \$0.00 \$4,055.00	\$236,055.00 \$236,055.00 \$0.00 \$0.00 \$0.00 \$0.00 \$234,105.00	

Activity Description:

Location Description:

Vermilion Parish

Activity Progress Narrative:

This activity is currently serving as a place mark for the program income (PI) received until the CDBG eligible activities are determined contractually between the State of Louisiana and the individual parishes where the PI is generated as a result of the sale of Road Home Program purchased homes. The national objective and activity type will be added in advance of PI disbursement.

2 Vermilion Parish homes purchased by the State via the Road Home Program were sold this quarter, resulting in a total of \$4,055 in program income. 1 more home which was not previously reported to the State as having been sold was reported this quarter. 56 homes have been sold to date in this parish. Laurie Brown

>Data Manager

Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Vermilion Parish Revitalization-State Vermilion Parish Revitalization-State

Activitiy Category:	Activity Status:		
Planning	Planned		
Project Number:	Project Title:		
0057S	Vermilion Parish Revitalization-State		
Projected Start Date:	Projected End Date:		
06/01/2011	05/31/2016		
Benefit Type: Area()	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
Urgent Need	Vermilion Parish Police Jury		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Overall Total Projected Budget from All Sources	Jan 1 thru Mar 31, 2012 N/A	To Date \$241.76	
Total Projected Budget from All Sources	N/A	\$241.76	
Total Projected Budget from All Sources Total Budget	N/A \$241.76	\$241.76 \$241.76	
Total Projected Budget from All Sources Total Budget Total Obligated	N/A \$241.76 \$0.00	\$241.76 \$241.76 \$0.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A \$241.76 \$0.00 \$0.00	\$241.76 \$241.76 \$0.00 \$0.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$241.76 \$0.00 \$0.00 \$0.00	\$241.76 \$241.76 \$0.00 \$0.00 \$0.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$241.76 \$0.00 \$0.00 \$0.00 \$0.00	\$241.76 \$241.76 \$0.00 \$0.00 \$0.00 \$0.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	N/A \$241.76 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$241.76 \$241.76 \$0.00 \$0.00 \$0.00 \$0.00 \$241.76	

Activity Description:

Location Description:

Vermilion Parish

Activity Progress Narrative:

This activity is currently serving as a place mark for the program income (PI) received until the CDBG eligible activities are determined contractually between the State of Louisiana and the individual parishes where the PI is generated as a result of the sale of Road Home Program purchased homes. The national objective and activity type will be added in advance of PI disbursement.

2 Vermilion Parish homes purchased by the State via the Road Home Program were sold this quarter, resulting in a total of \$4,055 in program income. 1 more home which was not previously reported to the State as having been sold was reported this quarter. 56 homes have been sold to date in this parish. Laurie Brown

>Data Manager

Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Vernon Parish Revitalization-Parish Vernon Parish Revitalization-Parish

Activitiy Category:	Activity Status:		
Planning	Planned		
Project Number:	Project Title:		
0058P	Vernon Parish Revitalization-Parish		
Projected Start Date:	Projected End Date:		
06/01/2011	05/31/2016		
Benefit Type: Area ()	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
Urgent Need	Vernon Parish Police Jury		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$8,153.85	
Total Budget	\$8,153.85	\$8,153.85	
Total Obligated	\$0.00	\$0.00	
Total Funds Drawdown	\$0.00	\$0.00	
Program Funds Drawdown	\$0.00	\$0.00	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$8,153.85	
Total Funds Expended	\$0.00	\$0.00	

Activity Description:

Location Description:

Vernon Parish

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Vernon Parish Revitalization-State Vernon Parish Revitalization-State

Astivitive Cotomorry	A attivity Status		
Activitiy Category:	Activity Status:		
Planning	Planned		
Project Number:	Project Title:		
0058S	Vernon Parish Revitalization-State		
Projected Start Date:	Projected End Date:		
06/01/2011	05/31/2016		
Benefit Type: Area()	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
Urgent Need	Vernon Parish Police Jury		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$1,767.00	
Total Budget	\$1,767.00	\$1,767.00	
Total Obligated	\$0.00	\$0.00	
Total Funds Drawdown	\$0.00	\$0.00	
Program Funds Drawdown	\$0.00	\$0.00	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$1,767.00	

Match Contributed \$0.00

\$0.00

Activity Description:

Total Funds Expended

Location Description:

Vernon Parish

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

\$0.00

\$0.00



Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Washington Parish Revitalization - Parish Washington Parish Revitalization - Parish

Activitiy Category:	Activity Status:		
Planning	Planned		
Project Number:	Project Title:		
0059P	Washington Parish Revitalization - Parish		
Projected Start Date:	Projected End Date:		
06/01/2011	05/31/2016		
Benefit Type:	Completed Activity Actual	End Date:	
Area()			
National Objective:	Responsible Organization:		
Urgent Need	Washington Parish		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$50,768.02	
Total Budget	\$43,106.17	\$50,768.02	
Total Obligated	\$0.00	\$0.00	
Total Funds Drawdown	\$0.00	\$0.00	
Program Funds Drawdown	\$0.00	\$0.00	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$8,861.85	\$50,768.02	
Total Funds Expended	\$0.00	\$0.00	
Washington Parish	\$0.00	\$0.00	
Match Contributed	\$0.00	\$0.00	

Activity Description:

Location Description:

Washington Parish

Activity Progress Narrative:

This activity is currently serving as a place mark for the program income (PI) received until the CDBG eligible activities are determined contractually between the State of Louisiana and the individual parishes where the PI is generated as a result of the sale of Road Home Program purchased homes. The national objective and activity type will be added in advance of PI disbursement.

1 Washington Parish home purchased by the State via the Road Home Program was sold this quarter, resulting in a total of \$8,861.85 in program income. 3 more homes which were not previously reported to the State as having been sold were reported this quarter. 13 homes have been sold to date in this parish. Laurie Brown

>Data Manager

Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources





Washington Parish Revitalization - State Washington Parish Revitalization - State

Activitiy Category:	Activity Status:		
Planning	Planned		
Project Number:	Project Title:		
0059S	Washington Parish Revitalization - State		
Projected Start Date:	Projected End Date:		
06/01/2011	05/31/2016		
Benefit Type:	Completed Activity Actual End Date:		
Area ()			
National Objective:	Responsible Organization:		
Urgent Need	Washington Parish		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$1,200.00	
Total Budget	\$0.00	\$1,200.00	
Total Obligated	\$0.00	\$0.00	
Total Funds Drawdown	\$0.00	\$0.00	
Program Funds Drawdown	\$0.00	\$0.00	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$1,200.00	\$1,200.00	
Total Funds Expended	\$0.00	\$0.00	
Washington Parish	\$0.00	\$0.00	
Match Contributed	\$0.00	\$0.00	

Activity Description:

Location Description:

Washington Parish

Activity Progress Narrative:

This activity is currently serving as a place mark for the program income (PI) received until the CDBG eligible activities are determined contractually between the State of Louisiana and the individual parishes where the PI is generated as a result of the sale of Road Home Program purchased homes. The national objective and activity type will be added in advance of PI disbursement.

1 Washington Parish home purchased by the State via the Road Home Program was sold this quarter, resulting in a total of \$8,861.85 in program income. 3 more homes which were not previously reported to the State as having been sold were reported this quarter. 13 homes have been sold to date in this parish. Laurie Brown

>Data Manager

Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Louisiana	-	Not Validated / N
Other Funding Sources Bud No Other Match Funding Sour	•				
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					

Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	18	121
Monitoring Visits	0	0
Audit Visits	0	0
Technical Assistance Visits	20	170
Monitoring/Technical Assistance Visits	0	0
Report/Letter Issued	0	1

