Grantee: Louisiana

Grant: B-08-DI-22-0001

April 1, 2015 thru June 30, 2015 Performance Report



Grant Number: B-08-DI-22-0001

Grantee Name: Louisiana

Grant Award Amount: \$1,093,212,571.00

LOCCS Authorized Amount: \$1,093,212,571.00

Total Budget: \$1,120,897,047.30

Disasters:

Declaration Number

FEMA-1792-DR-LA

Narratives

Disaster Damage:

Hurricane Gustav caused major wind and flood damage throughout the state, from the southern coastal parishes through central and north Louisiana. Two weeks later Hurricane Ike hit sending tidal surges across the States southern coastal communities. Ike exceeded storm surge caused by hurricanes Rita and Katrina. More than 1.9 million Louisiana residents were forced to evacuate for hurricanes Gustav and Ike. Many of these residents were unable to return to their homes and jobs for a number of days and a large number of residents whose homes remain unlivable continue to need short-term shelter and longer-term transitional housing. The State was forced to evacuate 30,000 critical transportation-need residents, including 10,400 medical evacuations, which is the largest medical evacuation in U.S. history. The State was also left with 1.5 million cubic yards of debris from Hurricane Gustav along federal and state highways. Approximately 150,000 to 300,000 homes experienced some level of damage in the storm; more than 12,000 homes were flooded. Preliminary estimates show that approximately \$2 to 7 billion in residential property loss was incurred. Even homes built to the Federal Emergency Management Agencies Advisory Base Flood Elevations flooded as a result of this storm. The state also estimates more than \$1 billion in public infrastructure damage. The state has spent more than \$400 million in emergency response and immediate recovery activities. Fifty-three of the States 64 parishes were included in the Presidents disaster declaration for individual assistance; all 64 were declared for public assistance. The two storms caused tremendous damage, which, in turn, left most communities without electricity for days, and many for weeks. More than 120,000 homes received some damage.

Obligation Date:

Contract End Date:

Estimated PI/RL Funds:

04/27/2009

Grant Status:

\$27,684,476.30

Active

Recovery Needs:

A large percentage of the States educational facilities received damage from the storm. Preliminary estimates indicate that there was at least \$100 to \$150 million in damages to the primary (including pre-K) and secondary education facilities. While most of these repairs will be covered through FEMAs public assistance program, certain repairs or necessary rebuilds may be deemed ineligible through FEMAs program. Hurricanes Gustav and Ike impacted many of the States port facilities resulting in large economic losses to the State and exposing the nation to large and significant economic impacts if long term disruptions were to occur from hurricane impacts as much of the Nations oil and gas, commodity and cargo traffic flows through south Louisiana facilities. While oil and gas enter the Nation through facilities in south Louisiana, many more commodities that are vital to the upper Midwest, and north and central Louisiana flow down the Mississippi River and are maintained at specific temperatures at port warehouse facilities along the Mississippi River before becoming exports. These raw products in turn employ thousands of Louisianans and create millions of dollars in economic value.

While the majority of public infrastructure repairs will be covered by FEMA programs, it is known from experience with the 2005

Award Date: 04/27/2009

Review by HUD: Original - In Progress

QPR Contact: No QPR Contact Found



storms that there are certain costs of repair including improvements or rebuilding will be deemed ineligible for FEMA funding. Preliminary cost estimates for the repair of Federal Highway Administration (FHWA) eligible roads and bridges sustained as a result of Hurricane Gustav total \$127 million. Federal-aid highway damage estimates are about \$119 million. While funding to address these damages is authorized under current law, the backlog associated with these needs may prevent the restoration or threaten the integrity of this critical law, the backlog associated with these needs may prevent the restoration or threaten the integrity of this critical infrastructure. To repair this critical infrastructure, \$119 million would be needed for Louisiana (Gustav - \$53 million; Ike - \$66 million) through the Federal Highway Administrations Emergency Relief program.

Preliminary estimates indicate approximately \$1.7 billion in uninsured housing losses, with over half of that amount likely being homeowners. Hurricanes Katrina and Rita have taught us that repair costs generally outstrip insurance proceeds. Initial damage models based on flood and wind damage vary widely, but have a midpoint between \$3 and 4 billion dollars. Half of this damage may be uninsured losses due to uninsured and underinsured properties.

With losses of housing stock concentrated in certain communities, Louisiana could have up to \$1.5 billion in uncompensated housing losses. Of this, the State will need to design programs in concert with local communities to rebuild and make up this loss. The State will develop the programs in concert with local communities to rebuild and make up this loss.

Based of the 2007 Summary of Agriculture and Natural Resources by the LSU Agriculture Center and NMFS Revenue Data, the seafood industries experienced nearly \$250 million in revenue loss as a result of the two storms. Even prior to hurricanes Gustav and Ike, Louisianas fisheries were struggling to recover from more than \$528 million in losses resulting from hurricanes Katrina and Rita in 2005. Hurricanes Gustav and Ike moved across the central Gulf of Mexico through some of the Nations most valuable and productive fishing grounds at the start of the States most valuable shrimp season.

Overall Total Projected Budget from All Sources Total Budget	This Report Period N/A (\$781,579.31)	To Date \$1,107,814,917.78 \$1,107,814,917.78
Total Obligated	(\$1,207,924.74)	\$1,097,988,893.43
Total Funds Drawdown	\$34,071,550.58	\$744,787,674.46
Program Funds Drawdown	\$34,054,567.66	\$740,757,077.59
Program Income Drawdown	\$16,982.92	\$4,030,596.87
Program Income Received	\$0.00	\$27,833,225.66
Total Funds Expended	\$34,071,550.58	\$745,227,798.09
Match Contributed	\$0.00	\$454,782.02

Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		47.35%
Overall Benefit Percentage (Actual)		50.63%
Minimum Non-Federal Match	\$0.00	\$454,782.02
Limit on Public Services	\$163,981,885.65	\$27,817,992.76
Limit on Admin/Planning	\$54,660,628.55	\$48,348,620.42
Limit on State Admin	\$0.00	\$28,306,255.16

Progress Toward Activity Type Targets

Activity Type	Target	Actual
Affordable Rental Housing	\$122,439,807.95	\$122,140,051.46

Progress Toward National Objective Targets

National Objective

Low/Mod

Target \$546,606,285.50 \$486,733,469.12

Actual



Overall Progress Narrative:

Quarter 2: April 1, 2015 - June 30, 2015

In quarter two, both the state and parish run programs and projects for the Louisiana Office of Community Development, Disaster Recovery Unit continue to make significant progress. Total expenditures reached nearly 68% during the quarter. Nearly \$14 million was expended in the state run programs, with a total of over \$34 million expended overall. Over 250 close out packets have been received that are being routed through the internal process. State staff also have continued to process draw requests at a rapid pace, assuring that expenditures match project completion percentages as closely as possible. As projects and programs are closed out, management will continue to assess needs and reallocate remaining funds to existing programs or new initiatives. The Outreach representatives, along with project managers, continue to maintain an aggressive technical assistance and premonitoring schedule.

State Programs

State-run programs continue to expend funds at a steady rate, with several programs nearing completion. A number of programs continue to expend funds at a steady rate, exceeded \$1 million in expenditures this quarter, including the \$50 million State Affordable Rental Program, the \$24 million Parish Affordable Rental Program, the \$80 million Economic Development Growth and Infrastructure Program, the \$35 million Municipalities Infrastructure Program (MIP) and the \$54.8 million Economic Revitalization Program. The Interop Program, the Recovery Public Service Program and the Innovation Loan and Grant Program are at or near completion and will be closed out by the end of this calendar year.

Parish, Municipal and Non-Profit Assistance

With parish amendments resulting in alternate projects being moved up to priority status due to under-expenditures or acquiring other funding sources, there are now 430 active parish infrastructure projects, representing \$539,260,366, with \$336,127,271 expended.

OCD-DRU is aggressively pursuing close-out reports for submittal within 120 days of completion of the project as is stipulated in the performance tracker as a reasonable turnaround from completion. A total of 257 Gustav/Ike project close-outs have been received between infrastructure, economic development, planning & housing, of which 140 are currently in routing for sign-off within OCD-DRUs internal process; 67 have received conditional approval (pending receipt of the A-133 or clearance of corrective action from the Compliance & Monitoring Unit); and 55 have received final close-out letters. Twenty-six (26) were received during the second quarter 2015.

As a result of the close-out process, it is precipitating grantees to determine use of unexpended funds in completed projects in ascertaining the final project cost. OCD-DRU has modified its Budget Summary Form and process to allow grantees to accrue funds in escrow that may ultimately be used to cover other project change orders that increase project budgets or alternate projects for which sufficient funds were not available at the time priority projects were identified. It is enabling OCD-DRU to track these funds that ultimately may be de-obligated as the CEA (Cooperative Endeavor Agreement) is closed out.

OCD-DRU uses E-Blasts to send to all grantees regarding compliance or procedural guidance. During the second quarter E-blasts were issued as follows: (1) April 28, 2015 regarding on Guidance on Site Specific Environmental Requirements relative to 24CFR 58.6; (2) May 11, 2015 providing guidance on Deadlines for Requests for Payments in order to close-out the states FY2015 and Updates on the CDBG Administrative Manual, Version 3.5; (3) May 15, 2015 requesting information & events listing on the 10thAnniversary of Katrina/Rita; and (4) May 27, 2015 a reminder to all grantees – Katrina/Rita, Gustav/Ike and Isaac - regarding DOB (Duplication of Benefit) Compliance as advised in OCD-DRUS October 13, 2014 and that unless copies were received or a date specific for adoption by the local governing board, the grantee would be deemed to be in non-compliance.





The Outreach Team worked in conjunction with the Audit Unit to begin the process of identifying appropriate grantees and securing DOB Policies from all grantees.

Project Summary

Project #, Project Title	This Report Period	Тс	Date
	Program Funds Drawdown	Project Fund Budgete	•
3080, Planning and Grant Administration	\$1,635,354.88	\$55,636,234.00	\$27,998,024.00
3081, Allocation to Parishes	\$20,456,970.60	\$562,526,122.00	\$323,097,382.79
3082, Affordable Rental Housing Program	\$4,633,485.78	\$118,573,215.00	\$109,756,298.74
3083, Agriculture	\$12,582.43	\$58,808,336.94	\$58,615,482.19
3084, Fishery Recovery and Fishery Infrastructure Program	\$1,083,515.15	\$33,816,799.05	\$28,296,325.83
3085, Coastal Communities Recovery Program	\$0.00	\$30,398,297.00	\$8,418,022.28
3086, Municipalities Infrastructure Program	\$1,521,792.15	\$35,000,000.00	\$24,937,697.05
3087, Economic Revitalization	\$1,704,479.58	\$67,263,620.01	\$55,446,372.58
3088, Pilot Comprehensive Resiliency Program	\$235,290.67	\$13,300,000.00	\$10,426,622.80
3089, Nonprofit Homeowner Rehab Program	\$0.00	\$0.00	\$0.00
3090, Interoperable Communications	\$0.00	\$17,099,040.00	\$17,074,657.14
3091, Recovery Public Services Program	\$0.00	\$20,000,000.00	\$19,845,472.07
3092, Economic Development and Growth Infrastructure	\$2,771,096.42	\$80,000,000.00	\$56,844,720.12
9998, Allocation Pending HUD Approval	\$0.00	\$0.00	\$0.00
9999, Restricted Balance	\$0.00	\$0.00	\$0.00
S383-Ag, Program Income-Agriculture	\$0.00	\$27,595,969.45	\$0.00
S383-Piggyback, Program Income-Piggyback	\$0.00	\$88,506.85	\$0.00



Activities

Project # / Title: 3080 / Planning and Grant Administration

Grantee Activity Number:17GIPL9101 - Planning - East Baton RougeActivity Title:East Baton Rouge - Planning - 17GIPL9101

Activitiy Category: Activity Status: Planning Under Way **Project Number: Project Title:** 3080 Planning and Grant Administration **Projected End Date: Projected Start Date:** 06/30/2014 12/31/2016 **Completed Activity Actual End Date: Benefit Type:** Area Benefit (Census) National Objective: **Responsible Organization:** N/A East Baton Rouge Redevelopment Authority

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$284,050.00
Total Budget	\$0.00	\$284,050.00
Total Obligated	\$0.00	\$284,050.00
Total Funds Drawdown	\$164,821.36	\$164,821.36
Program Funds Drawdown	\$164,821.36	\$164,821.36
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$164,821.36	\$164,821.36
East Baton Rouge Parish	\$0.00	\$0.00
East Baton Rouge Redevelopment Authority	\$164,821.36	\$164,821.36
Match Contributed	\$0.00	\$0.00

Activity Description:

Location Description:

East Baton Rouge Parish

Activity Progress Narrative:

Expenses related to the master planning of the old Entergy site on Government Street and surrounding areas of Mid-City. As of November 30, 2014, approximately 80% of the master planning has been completed. A design charrette was held the week of December 8-12, 2014. Final plan is due to the RDA by March 2015.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures No Beneficiaries Performance Measures found.

Activity Locations No Activity Locations found.

Other Funding Sources Budgeted - Detail No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources





65GIPL9102 - Zachary Taylor Parkway Zachary Taylor Parkway - 65GIPL9102

Activitiy Category:	Activity Status:
Planning	Under Way
Project Number:	Project Title:
3080	Planning and Grant Administration
Projected Start Date:	Projected End Date:
10/01/2011	12/31/2016
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
N/A	Zachary Taylor Parkway Commission

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$300,000.00
Total Budget	\$0.00	\$300,000.00
Total Obligated	\$0.00	\$300,000.00
Total Funds Drawdown	\$108,324.88	\$108,324.88
Program Funds Drawdown	\$108,324.88	\$108,324.88
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$108,324.88	\$108,324.88
Zachary Taylor Parkway Commission	\$108,324.88	\$108,324.88
Match Contributed	\$0.00	\$0.00

Activity Description:

The project will have 6 specific items regarding the Zachary Taylor Parkway - designating the parkway as a hurricane evacuation route, preparing to meet future regional needs, indentifying safety issues, improving and updating existing communications, growing support among populations, and management of the grant award.

Location Description:

Across Ayoyelles, East Feliciana, Pointe Coupee, Rapides, St. Helena, Tangipahoa, Washington, and West Feliciana Parishes

Activity Progress Narrative:

Continued review and revising of existing documents related to economic shifts, policy shifts and traffic updates. Further developments of new elements including vision documents, corridor management plans, disaster preparedness plans, marketing and communications components and safety components. Public outreach to involve additional stakeholders has also continued.

- As of May 1, Roughly 40% of this project is complete. There are 4 major Tasks outlined:
- I: Reviewing Revising Existing Data: 62.9% complete
- II: Incorporating New Elements to Existing Plan: 36.6% complete
- III: Stakeholder and Public Outreach: 46.4% complete
- IV: Reports: 0% complete

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



66GIAD1001 - State Level Admin State Level Admin - 66GIAD1001

Activitiy Category:	Activity Status:
Administration	Under Way
Project Number:	Project Title:
3080	Planning and Grant Administration
Projected Start Date:	Projected End Date:
03/19/2009	12/31/2019
Benefit Type: N/A	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
N/A	Office of Community Development (OCD), Disaster

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$49,960,104.00
Total Budget	\$0.00	\$49,960,104.00
Total Obligated	\$0.00	\$49,960,104.00
Total Funds Drawdown	\$1,345,995.68	\$25,222,512.09
Program Funds Drawdown	\$1,345,995.68	\$25,222,512.09
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,345,995.68	\$25,128,063.28
Louisiana Recovery Authority	\$0.00	\$4,241,828.99
Office of Community Development (OCD), Disaster	\$1,345,995.68	\$20,886,234.29
Match Contributed	\$0.00	\$0.00

Activity Description:

Supports the administrative work conducted to implement disaster recovery projects funded with these resources. This includes technical assistance as well as general administrative costs.

Location Description:

Baton Rouge, Louisiana

Activity Progress Narrative:

In quarter two, both the state and parish run programs and projects for the Louisiana Office of Community Development, Disaster Recovery Unit continue to make significant progress. Total expenditures reached nearly 68% during the quarter. Nearly \$14 million was expended in the state run programs, with a total of over \$34 million expended overall. Over 250 close out packets have been received that are being routed through the internal process. State staff also have continued to process draw requests at a rapid pace, assuring that expenditures match project completion percentages as closely as possible. As projects and programs are closed out, management will continue to assess needs and reallocate remaining funds to existing programs or new initiatives. The Outreach representatives, along with project managers, continue to maintain an aggressive technical assistance and pre-monitoring schedule.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures No Beneficiaries Performance Measures found.

Activity Locations No Activity Locations found.

Other Funding Sources Budgeted - Detail No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



66GIPL9102 - NIMSAT - UL Lafayette UL Lafayette - NIMSAT - 66GIPL9102

Activitiy Category:	Activity Status:
Planning	Under Way
Project Number:	Project Title:
3080	Planning and Grant Administration
Projected Start Date:	Projected End Date:
07/31/2013	12/31/2015
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
N/A	University of Louisiana Lafayette

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$300,000.00
Total Budget	\$0.00	\$300,000.00
Total Obligated	\$0.00	\$300,000.00
Total Funds Drawdown	\$16,212.96	\$299,997.55
Program Funds Drawdown	\$16,212.96	\$299,997.55
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$16,212.96	\$299,997.55
University of Louisiana Lafayette	\$16,212.96	\$299,997.55
Match Contributed	\$0.00	\$0.00

Activity Description:

The National Incident Management Systems and Advanced Technologies (NIMSAT) Institute at the University of Louisiana at Lafayette seeks to develop a web-based information sharing platform that facilitates collaboration and coordination between the public and private sector during emergencies, and within the private sector between big businesses and small businesses to facilitate emergency management mentorship for small businesses to improve their overall disaster resilience.

Location Description:

Statewide

Activity Progress Narrative:

During January and February, this emergency management initiative for businesses in target areas focused upon the collection of survey responses to assess value of the program. Additionally, outreach staff promoted the information-sharing portal at the annual GOHSEP Conference and conferred with stakeholders to further improve the value of the platform for businesses. In February, the NIMSAT Institute attended IDCE to further discuss successful strategies towards strengthening public-private partnerships for greater resilience. Outreach continued to gain visibility on successes of the mentorship program. During this period, 4 new participants expressed interest in the program and 101 new businesses joined the information-sharing platform. During March the pilot program focused on gathering information from participants and pushing the survey out to measure effectiveness of this emergency management for business continuity planning in parishes affected by Hurricanes Gustav and Ike. Through the development team, an area was created on the portal where businesses



can post their success stories from participation in the program. Follow up interviews with mentorship participants were conducted and assessment forms were distributed. Additionally, efforts were made to identify participants that signed agreements and, if not, encouraged them to do so and maintain records of activities to improve preparedness. During March, 20 new businesses joined the information-sharing portal.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources Amount

Project # / Title: 3081 / Allocation to Parishes

Grantee Activity Number:01PARA2303 - Estherwood Sewer - AcadiaActivity Title:Acadia - Estherwood Sewer - 01PARA2303

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of public facilities	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
03/08/2011	12/31/2015
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Urgent Need	Acadia Parish Police Jury

Overall

Apr 1 thru Jun 30, 2015 To Date



Total Projected Budget from All Sources	N/A	\$102,132.00
Total Budget	\$0.00	\$102,132.00
Total Obligated	\$0.00	\$102,132.00
Total Funds Drawdown	\$2,368.74	\$102,132.00
Program Funds Drawdown	\$2,368.74	\$102,132.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$2,368.74	\$87,547.72
Acadia Parish Police Jury	\$2,368.74	\$87,547.72
Match Contributed	\$0.00	\$0.00

Activity Description:

The proposed project consists of the installation of a permanent generator at the Village's main pump station. This will allow the Village's sewerage collection system to continuously function during prolonged power outages.

Location Description:

Estherwood, La. - Acadia

Activity Progress Narrative:

Drawdown in this quarter is for grant consulting services consisting of financials (preparing/processing request for payments, updating invoice tracker, general ledgers, and project amendments) as well as preparing project closeout documents.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census N	Beneficiaries - Area Benefit Census Method	
	Low Mod	Total	Low/Mod
# of Persons	255 104	830	43.25
LMI%:			43.25

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found



Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



01PARA3205-APPJ Airport Hanger-Acadia Acadia-APPJ Airport Hanger-01PARA3205

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of public facilities	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
08/31/2011	02/12/2017
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Urgent Need	Acadia Parish Police Jury

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$590,194.00
Total Budget	\$0.00	\$590,194.00
Total Obligated	\$0.00	\$590,194.00
Total Funds Drawdown	\$173,738.96	\$313,774.45
Program Funds Drawdown	\$173,738.96	\$313,774.45
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$173,738.96	\$313,774.45
Acadia Parish Police Jury	\$173,738.96	\$313,774.45
Match Contributed	\$0.00	\$0.00

Activity Description:

The purpose of this project is to construct a new airport hanger in Morse, La to maximize benefits to the community.

Location Description:

Morse, La. - Acadia

Activity Progress Narrative:

Drawdown during this quarter is for Professional Engineering Services, and includes the Contractor's Application for Payment.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census Method			
	Low	Mod	Total	Low/Mod
# of Persons	7122	4583	27143	43.12
LMI%:				43.12

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



03PAAD1001 - Ascension Admin Alloc to Ascension (PAAD)

Activitiy Category:	Activity Status:
Administration	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
03/19/2009	03/19/2019
Benefit Type: N/A	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
N/A	Ascension Parish Government

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$96,064.00
Total Budget	\$0.00	\$96,064.00
Total Obligated	\$0.00	\$96,064.00
Total Funds Drawdown	\$16,762.10	\$54,404.40
Program Funds Drawdown	\$16,762.10	\$54,404.40
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$16,762.10	\$54,404.40
Ascension Parish Government	\$16,762.10	\$54,404.40
Match Contributed	\$0.00	\$0.00

Activity Description:

Administrative activities to adminster parish grant allocation

Location Description:

Ascension Parish, LA

Activity Progress Narrative:

The drawdown for this period includes Project Management fees for Fresh Architecture Consulting, RFP advertisement to Gonzales Weekly, and Project Management RFP Advertisement to Capital City Press, Donaldsonville Chief and the Gonzales Weekly.

Accomplishments Performance Measures

No Accomplishments Performance Measures





Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number:

03PARA3201-Lamar Dixon Hardening-Ascension

Activity Title:

Ascension-Lamar Dixon Hardening-03PARA3201

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of public facilities	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
07/01/2013	02/25/2017
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Urgent Need	Ascension Parish Government

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$4,497,976.55
Total Budget	\$0.00	\$4,497,976.55
Total Obligated	\$0.00	\$4,497,976.55
Total Funds Drawdown	\$42,072.35	\$317,777.82
Program Funds Drawdown	\$42,072.35	\$317,777.82
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$42,072.35	\$317,777.82
Ascension Parish Government	\$42,072.35	\$317,777.82
Match Contributed	\$0.00	\$0.00

Activity Description:

The Lamar Dixon Expo Center is a 247.5 Acre property with existing multi-use facilities located just off interstate 10 near Gonzales, LA. The purpose of the Expo Center is to provide the community with a multi-use events facility. This project focuses on the 4-H Building specifically – enclosing the facility, installing insulation, energy efficient light fixture, light sensors, upgrading the restrooms and the addition of HVAC systems in order to expand and diversify the number, type and frequency of events as a publicly owned facility.

Location Description:

9039 South Saint Landry Avenue, Gonzales , LA 70737-8044

Activity Progress Narrative:

This project is currently 45 percent complete. Drawdown for this quarter includes architect charges (including construction documents, schematic design, and design development) for Grace and Hebert Architecture, and advertising charges for Gonzales Weekly, Deville Chief and The Advocate.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census Method			
	Low	Mod	Total	Low/Mod
# of Persons	10390	9856	59429	34.07
LMI%:				34.07

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Activity Title:

03PARA3203-Lemann Center-Ascension Ascension-Lemann Center-03PARA3203

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of public facilities	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
06/01/2011	12/31/2016
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	Ascension Parish Government

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$26,985.57
Total Budget	(\$173,014.43)	\$26,985.57
Total Obligated	(\$173,014.43)	\$26,985.57
Total Funds Drawdown	\$0.00	\$26,985.57
Program Funds Drawdown	\$0.00	\$26,985.57
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$26,985.57
Ascension Parish Government	\$0.00	\$26,985.57
Match Contributed	\$0.00	\$0.00

Activity Description:

The purpose of this project is to make improvements to the Lemann Center in Donaldsonville, La.

Location Description:

Donaldsonville, La. - Ascension

Activity Progress Narrative:

Activity in the QPR as a result of obligation/deobligation of funds. No expenditures in this quarter.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



Beneficiaries Performance Measures

	Beneficiaries - Are	Beneficiaries - Area Benefit Census Method		
	Low	Mod	Total	Low/Mod
# of Persons	3486	1127	7445	61.96
LMI%:				61.96

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Activity Title:

03PARA3204-DPW Improvements-Ascension Ascension-DPW Improvements-03PARA3204

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of public facilities	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
01/03/2012	05/31/2016
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	Ascension Parish Government

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$548,270.06
Total Budget	\$34.00	\$548,270.06
Total Obligated	\$34.00	\$548,270.06
Total Funds Drawdown	\$48,312.56	\$506,308.47
Program Funds Drawdown	\$48,312.56	\$506,308.47
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$48,312.56	\$506,308.47
Ascension Parish Government	\$48,312.56	\$506,308.47
Match Contributed	\$0.00	\$0.00

Activity Description:

This project consists of construction of new Donaldsonville DPW offices and equipment storage on land which the city of Donaldsonville currently owns.

Location Description:

Donaldsonville, La. - Ascension

Activity Progress Narrative:

The project is currently 85 percent complete. The drawdown request includes recording fees and charges for LA Contracting for construction services.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1





Beneficiaries Performance Measures

	Beneficiari	Beneficiaries - Area Benefit Census Method		
	Low	Mod	Total	Low/Mod
# of Persons	436	411	1560	54.29
LMI%:				54.29

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



03PARA3205-Sorrento Comm Ctr-Ascension Ascension-Sorrento Comm Ctr-03PARA3205

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of public facilities	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
08/01/2011	02/13/2016
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	Ascension Parish Government

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$654,792.08
Total Budget	\$0.00	\$654,792.08
Total Obligated	\$0.00	\$654,792.08
Total Funds Drawdown	\$86,518.10	\$183,539.66
Program Funds Drawdown	\$86,518.10	\$183,539.66
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$86,518.10	\$183,539.66
Ascension Parish Government	\$86,518.10	\$183,539.66
Match Contributed	\$0.00	\$0.00

Activity Description:

The purpose of the project is to build, maintain and operate a new and appropriate facility in the town of Sorrento that the town can use.

Location Description:

Sorrento, La. - Ascension

Activity Progress Narrative:

The project is currently 60 percent complete. The drawdown during this quarter was by Blount General Contractors for construction, and by Gulf South Engineering and Testing for construction monitoring, testing and inspection.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



Beneficiaries Performance Measures

	Beneficiari	Beneficiaries - Area Benefit Census Method		
	Low	Mod	Total	Low/Mod
# of Persons	240	77	539	58.81
LMI%:				58.81

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



03PARA9201 - WB Drain Study - Ascension Ascension WB Drain Study - 03PARA9201

Activitiy Category:	Activity Status:
Planning	Completed
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
06/01/2010	05/09/2013
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
N/A	Ascension Parish Government

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$277,489.03
Total Budget	\$0.00	\$277,489.03
Total Obligated	(\$0.02)	\$277,489.03
Total Funds Drawdown	\$0.00	\$277,489.03
Program Funds Drawdown	\$0.00	\$277,489.03
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$277,489.03
Ascension Parish Government	\$0.00	\$277,489.03
Match Contributed	\$0.00	\$5,987.94

Activity Description:

To perform a comprehensive study on the West Bank of the parish to make improvments to improve the quality of drainage and flood control.

Location Description:

Ascension Parish, LA

Activity Progress Narrative:

Activity in the QPR as a result of obligation/deobligation of funds. No expenditures in this quarter.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF	0	277487/30000



Beneficiaries Performance Measures

	Beneficiari	Beneficiaries - Area Benefit Census Method		
	Low	Mod	Total	Low/Mod
# of Persons	16536	12319	75982	37.98
LMI%:				37.98

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number:

Activity Title:

04PARA2304-Water Line Improvements-Assumption Assumption-Water Line Improvements-04PARA2304

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of public facilities	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
12/31/2013	03/10/2016
Benefit Type: Area Benefit (Survey)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	Assumption Parish

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,012,000.00
Total Budget	\$0.00	\$1,012,000.00
Total Obligated	\$0.00	\$1,012,000.00
Total Funds Drawdown	\$98,088.79	\$148,338.79
Program Funds Drawdown	\$98,088.79	\$148,338.79
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$98,088.79	\$148,338.79
Assumption Parish	\$98,088.79	\$148,338.79
Match Contributed	\$0.00	\$0.00

Activity Description:

Three target areas have been identified for waterline improvements: Belle River, Belle Rose and Paincourtville. Improvements to the water system will enhance public safety by connecting to fire hydrants, which currently cannot connect to the existing undersized water lines. Broken lines will also be repaired in the target areas resulting in inceased efficiency of delivery, maintenaince of the correct water pressure, and reduced water line leakages. These action will reduce the cost of property insurance for the residents in the trageted areas.

Location Description:

4813 Highway 1Napoleonville, LA 70390

Activity Progress Narrative:

Project is continuing and should be completed by end of the year. Drawdown during this quarter is for Construction Services from LA Contractors for project work.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey Method			
	Low	Mod	Total	Low/Mod
# of Persons	136	95	820	28.17
Activity Locations				
No Activity Locations found.				
Other Funding Sources Budgeted - Detail				
No Other Match Funding Sources Found				
Other Funding Sources				Amount
No Other Funding Sources Found				
Total Other Funding Sources				



04PARA2306-Bertrand Sewer-Assumption Assumption-Bertrand Sewer-04PARA2306

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of public facilities	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
07/01/2012	07/16/2019
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Urgent Need	Assumption Parish

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,655,677.25
Total Budget	\$322,677.25	\$1,655,677.25
Total Obligated	\$322,677.25	\$1,655,677.25
Total Funds Drawdown	\$16,385.00	\$215,821.00
Program Funds Drawdown	\$16,385.00	\$215,821.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$16,385.00	\$215,821.00
Assumption Parish	\$16,385.00	\$215,821.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The purpose of this project is to make improvements to the sewer systems on Bertrand, Jacob, and Charles.

Location Description:

Plattenville, La.

Activity Progress Narrative:

Drawdown during this quarter is for engineering services from C.J. Savoie for completed design and specification for this project. Notice to Proceed is forthcoming.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Ce	Beneficiaries - Area Benefit Census Method		
	Low Mod	Total	Low/Mod	
# of Persons	387 170	1232	45.21	
LMI%:			45.21	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number:

Activity Title:

04PARA3204-Critical Infrastructure Gen-Assumption Assumption-Critical Infrastructure Gen-04PARA3204

Activitiy Category:	Activity Status
Rehabilitation/reconstruction of public facilities	Under Way
Project Number:	Project Title:
3081	Allocation to Par
Projected Start Date:	Projected End
11/30/2013	03/31/2016
Benefit Type: Area Benefit (Census)	Completed Ac
National Objective:	Responsible (

Urgent Need

Activity Status: Under Way Project Title: Allocation to Parishes Projected End Date: 03/31/2016 Completed Activity Actual End Date:

Responsible Organization: Assumption Parish

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$533,600.00
Total Budget	\$0.00	\$533,600.00
Total Obligated	\$0.00	\$533,600.00
Total Funds Drawdown	\$319,114.26	\$420,400.01
Program Funds Drawdown	\$319,114.26	\$420,400.01
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$319,114.26	\$420,400.01
Assumption Parish	\$319,114.26	\$420,400.01
Match Contributed	\$0.00	\$0.00

Activity Description:

Generators will be installed at the Parish School Board headquarters, and at 5 Fire Districts, to support emergency recovery and resiliency efforts.

The Critical Infrastructure generator project will not only improve the existing recovery efforts, but it will put the Parish in a much better position in advance of future major storms. The project will enhance and support the Parish's recovery, resiliency and revitalization goals by upgrading its public facilities, improving the health of the neighborhoods and the quality of life for its residents, and advancing economic development. These generators will support and enhance the critical needs of the Fire Departments and Assumption Parish School Board by expediting their emergency services operations and school board operations to resume operations immediately after major disaster events. As a result, the parish's economy can rebound quickly, without an interruption of productivity. Another added benefit is that parish resources will be used to address immediate impacts to specific areas without having to address the public safety and school board operations. The target area will become cleaner and healthier to current and future residents ensuring neighborhood stability.

Location Description:

4801 Hwy 308 (various locations) Napoleonville, LA 70390



Activity Progress Narrative:

The project is almost complete; only one of the six Generators is waiting on Gas Service to be installed. Drawdown during this quarter is for construction services from Sealevel Construction, and includes installing gas service.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/6

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census Method			
	Low	Mod	Total	Low/Mod
# of Persons	3665	1993	13445	42.08
LMI%:				42.08

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources





Grantee Activity Number:

04PARA3402-Parish-wide Drainage-Assumption

Activity Title:

Assumption-Parish-wide Drainage-04PARA3402

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of public facilities	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
01/03/2012	10/08/2016
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	Assumption Parish

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,684,294.00
Total Budget	\$0.00	\$1,684,294.00
Total Obligated	\$0.00	\$1,684,294.00
Total Funds Drawdown	\$22,750.00	\$146,200.00
Program Funds Drawdown	\$22,750.00	\$146,200.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$22,750.00	\$146,200.00
Assumption Parish	\$22,750.00	\$146,200.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The purpose of this project is to improve the drainage system in Napoleonville and Cancienne.

Location Description:

Napoleonville and Cancienne, La. - Assumption

Activity Progress Narrative:

Project is under review by Pan American and should be out to bid shortly; project should begin late summer. Drawdown during this quarter is for engineering services from GEC.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



	Beneficiaries - Area	Beneficiaries - Area Benefit Census Method		
	Low	Mod	Total	Low/Mod
# of Persons	560	263	1644	50.06
LMI%:				50.06

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



05PARA3429-Luke Martin-Avoyelles Avoyelles-Luke Martin-05PARA3429

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of public facilities	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
07/01/2012	01/16/2016
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Urgent Need	Avoyelles Parish Police Jury

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$764,896.00
Total Budget	\$0.00	\$764,896.00
Total Obligated	\$0.00	\$764,896.00
Total Funds Drawdown	\$1,793.00	\$175,698.81
Program Funds Drawdown	\$1,793.00	\$175,698.81
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,793.00	\$175,698.81
Avoyelles Parish Police Jury	\$1,793.00	\$175,698.81
Match Contributed	\$0.00	\$0.00

Activity Description:

This project consists of drainage improvements to Turner Canal, beginning at its intersection with La. Hwy. 115, thence extending a distance of approximately 2.8 miles in a southerly direction. The project also includes drainage improvements to an un-named tributary of Turner Canal, beginning at its intersection with Turner Canal, thence extending a distance of approximately 2,600' in an easterly direction to the corporate limits of the City of Bunkie. This project will increase the hydraulic capacity of the Canal. The probability of flooding in the area will be significantly reduced.

Location Description:

Bunkie, La. - Avoyelles Parish

Activity Progress Narrative:

Drawdown during this quarter is for grant consulting services including Right of Way Consulting Services.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



	Beneficiari	Beneficiaries - Area Benefit Census Method		
	Low	Mod	Total	Low/Mod
# of Persons	127	116	1222	19.89
LMI%:				58.21

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



05PARA3430-Drainage Hwy 114-Avoyelles Avoyelles-Drainage Hwy 114-05PARA3430

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of public facilities	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
10/01/2012	12/31/2016
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Urgent Need	Avoyelles Parish Police Jury

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,242,055.00
Total Budget	\$0.00	\$1,242,055.00
Total Obligated	\$0.00	\$1,242,055.00
Total Funds Drawdown	\$18,963.75	\$314,730.80
Program Funds Drawdown	\$18,963.75	\$314,730.80
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$18,963.75	\$314,730.80
Avoyelles Parish Police Jury	\$18,963.75	\$314,730.80
Match Contributed	\$0.00	\$0.00

Activity Description:

The purpose is this project is to alleviate flooding in the Village of Hessmer and the Town of Mansura.

Location Description:

Hessmer & Mansura, Louisiana-Avoyelles Parish

Activity Progress Narrative:

Drawdown for this quarter is for grant consulting services and Right of Way Consulting Services.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



	Beneficiaries - Area Benefit Censu	Beneficiaries - Area Benefit Census Method	
	Low Mod	Total	Low/Mod
# of Persons	5777 3671	22902	41.25
LMI%:			41.25

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Activity Title:

05PARA3431 - Bayou Choctaw - Avoyelles Avoyelles - Bayou Choctaw - 05PARA3431

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of public facilities	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
11/01/2011	01/12/2017
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Urgent Need	Avoyelles Parish Police Jury

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,500,000.00
Total Budget	\$0.00	\$1,500,000.00
Total Obligated	\$0.00	\$1,500,000.00
Total Funds Drawdown	\$83,412.06	\$813,884.89
Program Funds Drawdown	\$83,412.06	\$813,884.89
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$83,412.06	\$813,884.89
Avoyelles Parish Police Jury	\$83,412.06	\$813,884.89
Match Contributed	\$0.00	\$0.00

Activity Description:

Bayou Choctaw The purpose of this portion of the project is to alleviate flooding in the communities of Fifth Ward, Hickory Hill, and Moncla.

La. Highway 1191 The purpose of this portion of the project is to alleviate flooding in the community of Hickory Hill.

Little River Road

The purpose of this portion of the project is to improve vehicular access on Little River Road to allow ingress and egress from the Little River Road area during rain events such as that which occurred during Hurricane Gustav.

Location Description:

Marksville, La. - Avoyelles

Activity Progress Narrative:

Drawdown during this quarter is for professional engineering services consisting of basic services, project representation services and right of way consulting services. This also includes the construction contractor's application for payment.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census Method			
	Low	Mod	Total	Low/Mod
# of Persons	3561	2313	14026	41.88

LMI%:	41.88

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



06PARA2901-First St. School-Beauregard Beauregard-First St. School-06PARA2901

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of public facilities	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
06/01/2011	08/29/2016
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Urgent Need	Beauregard Parish Police Jury

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$200,000.00
Total Budget	\$0.00	\$200,000.00
Total Obligated	\$0.00	\$200,000.00
Total Funds Drawdown	\$82,018.50	\$113,327.30
Program Funds Drawdown	\$82,018.50	\$113,327.30
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$82,018.50	\$113,327.30
Beauregard Parish Police Jury	\$82,018.50	\$113,327.30
Match Contributed	\$0.00	\$0.00

Activity Description:

Revitalization of the City of Deridder's historic First St. School will consist of work intended to restore the school's two south wings for use for college/adult education classes and other community related services.

Location Description:

Deridder, La. - Beauregard

Activity Progress Narrative:

Drawdown during this quarter is for project delivery services by GNF Management Company, Inc. as well as construction work by Sam Istre Construction, Inc.

	This Report Period Cumulative Actual Total / Ex	
	Total	Total
# of Public Facilities	0	0/1



	Beneficiarie	Beneficiaries - Area Benefit Census Method		
	Low	Mod	Total	Low/Mod
# of Persons	2390	1394	9017	41.97
LMI%:				41.97

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number:

06PARA3201-Ragley Community Center-Beauregard Beauregard-Ragley Community Center-06PARA3201

Activitiy Category:
Rehabilitation/reconstruction of public facilities

Project Number: 3081 Projected Start Date:

Activity Title:

06/01/2011

Benefit Type: Area Benefit (Census)

National Objective: Urgent Need Activity Status: Under Way Project Title: Allocation to Parishes Projected End Date: 03/24/2017 Completed Activity Actual End Date:

Responsible Organization: Beauregard Parish Police Jury

Overall Total Projected Budget from All Sources	Apr 1 thru Jun 30, 2015 N/A	To Date \$205,744.00
Total Budget	\$1,210.00	\$205,744.00
Total Obligated	\$1,210.00	\$205,744.00
Total Funds Drawdown	\$64,308.54	\$194,003.54
Program Funds Drawdown	\$64,308.54	\$194,003.54
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$64,308.54	\$194,003.54
Beauregard Parish Police Jury	\$64,308.54	\$194,003.54
Match Contributed	\$0.00	\$0.00

Activity Description:

Revitalization of the Ragley area of Beauregard Parish is proposed through the construction of a new community center to service the residents in that area as well as hurricane evacuees travelling north on US Hwy 171.

Location Description:

Ragley, La. - Beauregard

Activity Progress Narrative:

Drawdown during this quarter consisted of construction services rendered by Pat Williams Construction, LLC., project delivery services rendered by GNF Management Company, Inc., and architectural services by H. Curtis Vincent Steven D. Shows Architects.

Accomplishments Performance Measures

This Report Period Total Cumulative Actual Total / Expected Total



	Beneficiaries - Area Benefit Census Method			
	Low	Mod	Total	Low/Mod
# of Persons	1159	1293	6543	37.48
LMI%:				37.48

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources





Grantee Activity Number:

Activity Title:

Activitiy Category:

Construction/reconstruction of streets

Project Number:

3081

Projected Start Date: 12/03/2013

Benefit Type: Area Benefit (Census)

National Objective:

Urgent Need

10PARA2101-Elevate Lightning St. Bridge-Calcasieu Calcasieu-Elevate Lightning St. Bridge-10PARA2101

Activity Status: Under Way Project Title: Allocation to Parishes Projected End Date: 02/08/2016 Completed Activity Actual End Date:

Responsible Organization: Calcasieu Parish Police Jury

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$538,072.00
Total Budget	\$0.00	\$538,072.00
Total Obligated	\$0.00	\$538,072.00
Total Funds Drawdown	\$3,119.16	\$32,940.22
Program Funds Drawdown	\$3,119.16	\$32,940.22
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$3,119.16	\$32,940.22
Calcasieu Parish Police Jury	\$3,119.16	\$32,940.22
Match Contributed	\$0.00	\$0.00

Activity Description:

This project involves the reconstruction of the Lightning Street Bridge to adjust the elevation. The existing bridge spans approximately 76 feet and consists of precast concrete deck panels, precast concrete pile caps with timber pile substructure. The timber piles are in poor condition with substantial physical deterioration. Proposed improvements consists of the demolition of the existing bridge in its entirety and replacement with a new bridge structure consisting of drilled concrete shaft piling with precast concrete caps, deck panels and guardrail. The existing concrete revetment under the bridge will be replaced with new cast in place revetment. An existing water main attached to the existing bridge will be replaced with a new water main to be attached to the new bridge structure. The new bridge superstructure (caps, deck and guardrail) will be located above the 100 year base flood elevation as established by FEMA Flood Studies for the City of Sulphur incorporated area. Street approaches for the bridge will be rebuilt/raised to accommodate the new higher bridge.

Location Description:

Lightning Street, Sulphur, LA

Activity Progress Narrative:

Drawdown is for project delivery services for this period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/76

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census Method			k
	Low	Mod	Total	Low/Mod
# of Persons	4204	3221	20118	36.91
LMI%:				36.91

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



10PARA2301 - Westlake Sewer - Calcasieu Calcasieu - Westlake Sewer - 10PARA2301

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of public facilities	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
06/01/2011	12/31/2016
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	Calcasieu Parish Police Jury

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$291,600.00
Total Budget	\$0.00	\$291,600.00
Total Obligated	\$0.00	\$291,600.00
Total Funds Drawdown	\$1,601.60	\$27,851.20
Program Funds Drawdown	\$1,601.60	\$27,851.20
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,601.60	\$27,851.20
Calcasieu Parish Police Jury	\$1,601.60	\$27,851.20
Match Contributed	\$0.00	\$0.00

Activity Description:

The purpose of this project is to relocate the sewer lift station currently located at 2317 Westwood Road to 921 John Stine Road.

Location Description:

Westlake, La. - Calcasieu

Activity Progress Narrative:

Drawdown is for project delivery services for this period.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1





	Beneficiaries -	Beneficiaries - Area Benefit Census Method			
	Low	Mod	Total	Low/Mod	
# of Persons	6	7	23	56.52	
LMI%:				56.52	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



10PARA2501 - Iowa Fire Truck - Calcasieu Calcasieu - Iowa Fire Truck - 10PARA2501

Activitiy Category:	Activity Status:
Acquisition, construction, reconstruction of public facilities	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
10/30/2010	03/30/2012
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Urgent Need	Calcasieu Parish Police Jury

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$267,097.00
Total Budget	(\$3.00)	\$267,097.00
Total Obligated	(\$3.00)	\$267,097.00
Total Funds Drawdown	\$0.00	\$267,097.00
Program Funds Drawdown	\$0.00	\$267,097.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$267,097.00
Calcasieu Parish Police Jury	\$0.00	\$267,097.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition of a new fire truck for the Town of Iowa

Location Description:

Town of Iowa, Calcasieu Parish, LA

Activity Progress Narrative:

Activity in the QPR as a result of obligation/deobligation of funds. No expenditures in this quarter.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	1/1



	Beneficiaries - Area Benefit Census Method			
	Low	Mod	Total	Low/Mod
# of Persons	845	439	2648	48.49
LMI%:				48.49

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Activity Title:

10PARA2601-Flood Alert System-Calcasieu Calcasieu-Flood Alert System-10PARA2601

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of public facilities	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
03/01/2012	12/31/2016
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Urgent Need	Calcasieu Parish Police Jury

Overall Total Projected Budget from All Sources	Apr 1 thru Jun 30, 2015 N/A	To Date \$370,000.00
Total Budget	\$0.00	\$370,000.00
Total Obligated	\$0.00	\$370,000.00
Total Funds Drawdown	\$259,670.00	\$273,170.00
Program Funds Drawdown	\$259,670.00	\$273,170.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$259,670.00	\$273,170.00
Calcasieu Parish Police Jury	\$259,670.00	\$273,170.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The purpose of the project is for the purchase of a flood alert system to be installed throughout the parish.

Location Description:

1015 Pithon Street, Lake Charles, LA 70602

Activity Progress Narrative:

Drawdown is for project delivery services for this period and reimbursement for purchase of equipment (rain gauges).

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



	Beneficiaries - Area Benefit Census Method			
	Low	Mod	Total	Low/Mod
# of Persons	13829	11113	66291	37.63
LMI%:				37.63

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number:

10PARA3201-Generators/Public Facilities-Calcasieu Calcasieu-Generators/Public Facilities-10PARA3201

Activity Title:

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number: 3081

Projected Start Date: 03/01/2012

Benefit Type: Area Benefit (Census)

National Objective: Urgent Need Activity Status: Under Way Project Title: Allocation to Parishes Projected End Date: 12/31/2016 Completed Activity Actual End Date:

Responsible Organization: Calcasieu Parish Police Jury

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$183,400.00
Total Budget	\$0.00	\$183,400.00
Total Obligated	\$0.00	\$183,400.00
Total Funds Drawdown	\$138,284.58	\$151,153.08
Program Funds Drawdown	\$138,284.58	\$151,153.08
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$138,284.58	\$151,153.08
Calcasieu Parish Police Jury	\$138,284.58	\$151,153.08
Match Contributed	\$0.00	\$0.00

Activity Description:

The purpose of this project is for the purchase and installation of permanent auxiliary power generators and switch gears at three parish owned facilities within the Parish.

Location Description:

Lake Charles and Westlake, La. - Calcasieu

Activity Progress Narrative:

Distribution during this quarter was for payment to KJ Development for project supervision, permits and fees, clean up / haul off, concrete, electrical work, earthwork, and exterior improvements.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1

Beneficiaries Performance Measures

	Beneficiaries - A	Area Benefit Cei	nsus Methoo	k
	Low	Mod	Total	Low/Mod
# of Persons	22347	15370	98551	38.27

Activity Locations

LMI%:

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources Amount

38.27



Grantee Activity Number:

10PARA3204-Gen for Public Facilities 2-Calcasieu

Activity Title:

Calcasieu-Gen for Public Facilities 2-10PARA3204

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of public facilities	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
11/30/2013	07/20/2016
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Urgent Need	Calcasieu Parish Police Jury

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$349,276.63
Total Budget	\$144,976.63	\$349,276.63
Total Obligated	\$144,976.63	\$349,276.63
Total Funds Drawdown	\$0.00	\$38,646.00
Program Funds Drawdown	\$0.00	\$38,646.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$38,646.00
Calcasieu Parish Police Jury	\$0.00	\$38,646.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction includes the installation of permanent auxiliary power generators at the various locations throughout the Parish.

Site 1 - Ward 4 Fire Department – 15 kW Diesel Generator with Weatherproof Enclosure

Site 2 - Iowa Community Center – 175 kW Diesel Generator with Weatherproof Enclosure

Site 3 - Iowa Fire Department – 45 kW Diesel Generator with Weatherproof Enclosure

Site 4 - Gravity Drainage District 8 (Ward 1) - 40 kW Diesel Generator with Weatherproof Enclosure

Site 5 - Managan Recreation Center - 400 kW/500 kW Diesel Generator with Weatherproof Enclosure

Location Description:

Managan Multi-Purpose Building, Iowa Community Center, Iowa Fire District, Ward Four Fire Department, and Gravity Drainage District No. 8 of Ward One

Activity Progress Narrative:

Activity in the QPR as a result of obligation/deobligation of funds. No expenditures in this quarter.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/5

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census Method		l	
	Low	Mod	Total	Low/Mod
# of Persons	20955	16407	101011	36.99
LMI%:				36.99

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



10PARA3209-Retrofit Bay Doors-Calcasieu Calcasieu-Retrofit Bay Doors-10PARA3209

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of public facilities	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
09/30/2013	12/31/2015
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Urgent Need	Calcasieu Parish Police Jury

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$9,605.00
Total Budget	(\$282,420.00)	\$9,605.00
Total Obligated	(\$282,420.00)	\$9,605.00
Total Funds Drawdown	\$0.00	\$9,605.00
Program Funds Drawdown	\$0.00	\$9,605.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$9,605.00
Calcasieu Parish Police Jury	\$0.00	\$9,605.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The Parish completed extensive research with all of the Fire Districts located within the unincorporated areas of the Parish to determine the need for new wind rated bay doors. The need is tremendous. The total list of bay doors needed is sixty five. The current budget for the project will only allow for the installation of ten of the sixty five bay doors. The list of doors requested was reviewed and prioritized. The current budget for the project will allow for the installation of new bay doors at the following locations:

- 1738 Sutherland Road 2 doors
- 1000 Topsy Road 2 doors
- 134 Fire House Road 3 doors
- 2888 Cardinal Lane 2 doors
- 5599 Hwy 14 East 2 doors
- 2991 Gauthier Road 6 doors
- 9253 Gulf Hwy 2 doors
- 789 W Houston River Road 4 doors
- 1786 Hwy 90 2 doors
- 3495 Hecker 4 doors

All bay doors at each station will be replaced to ensure the entire facility is secure from wind and water damage.

Location Description:

1015 Pithon Street, Lake Charles, LA 70602

Activity Progress Narrative:

Activity in the QPR as a result of obligation/deobligation of funds. No expenditures in this quarter.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/10

Beneficiaries Performance Measures

	Beneficiaries - A	Area Benefit Ce	nsus Methoo	
	Low	Mod	Total	Low/Mod
# of Persons	22347	15370	98551	38.27
LMI%:				38.27

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



10PARA3211-Animal Services-Calcasieu Calcasieu-Animal Services-10PARA3211

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of public facilities	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
09/01/2011	05/01/2017
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Urgent Need	Calcasieu Parish Police Jury

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$10,850.00
Total Budget	(\$306,650.00)	\$10,850.00
Total Obligated	(\$306,650.00)	\$10,850.00
Total Funds Drawdown	\$0.00	\$10,850.00
Program Funds Drawdown	\$0.00	\$10,850.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$10,850.00
Calcasieu Parish Police Jury	\$0.00	\$10,850.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The purpose of the project is for the hardening of the Parish Animal Services Facility. In order to provide protection to the animals housed at the Animal Services Facility during Hurricane Gustav, parish employees were required to relocate the animals to alternate facilities. The hardening of this facility will provide the necessary protection required to safely accommodate the animals and Parish staff required to care for the animals during future storm events.

Location Description:

5500-A Swift Plant Road, Lake Charles, La. - Calcasieu

Activity Progress Narrative:

Activity in the QPR as a result of obligation/deobligation of funds. No expenditures in this quarter.

Accomplishments Performance Measures

This Report Period

Total

Cumulative Actual Total / Expected

Total



	Beneficiaries - Area Benefit Census	Beneficiaries - Area Benefit Census Method	
	Low Mod	Total	Low/Mod
# of Persons	14630 9768	63048	38.70
LMI%:			38.7

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources





Grantee Activity Number: Activity Title:

12PARA1201 - FTHB - Cameron Cameron - FTHB - 12PARA1201

Activitiy Category:

Homeownership Assistance to low- and moderate-income

Project Number:

3081

Projected Start Date: 03/19/2009

Benefit Type: Direct Benefit (Households)

National Objective: Low/Mod

Activity Status: Under Way Project Title: Allocation to Parishes Projected End Date: 12/01/2015 Completed Activity Actual End Date:

Responsible Organization: Cameron Parish Police Jury

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$2,000,000.00
Total Budget	\$0.00	\$2,000,000.00
Total Obligated	\$0.00	\$2,000,000.00
Total Funds Drawdown	\$166,787.86	\$1,097,955.37
Program Funds Drawdown	\$166,787.86	\$1,097,955.37
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$166,787.86	\$1,109,591.20
Cameron Parish Police Jury	\$166,787.86	\$1,109,591.20
Match Contributed	\$0.00	\$0.00

Activity Description:

To provide first time homebuyer assistance within Cameron Parish.


Location Description:

Cameron Parish, LA

Activity Progress Narrative:

FTHB program offering two (2) types of assistance to eligible homebuyers up to 120% AMI. There are two (2) that offer a Soft-Second Mortgage w/zero interest and zero payments. In addition the borrower may receive Closing Cost assistance up to \$10,000 or 9% of the sales price, whichever is less. Option #1 provides a possible maximum allowable award of \$75,000 for the purchase of newly constructed properties and Option #2 provides up to \$25,000 for the purchase of existing properties.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	2	8/0





	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	2	0/0	7/0	12/0	58.33	
# Owner Households	0	0	2	0/0	7/0	12/0	58.33	
Activity Locations								
Address		City	County	s	itate	Zip	Status / Accept	

143 Joe Rutherford Rd	Creole	Louisiana		Not Validated / N
904 E Creole Hwy	Creole	Louisiana	70632	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



12PARA2103-Road and Bridge Improv III-Cameron

Activity Title:

Cameron-Road and Bridge Improv III-12PARA2103

Activitiy Category:	Activity Status:
Construction/reconstruction of streets	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
10/30/2013	06/30/2016
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Urgent Need	Cameron Parish Police Jury

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$12,218,728.00
Total Budget	\$0.00	\$12,218,728.00
Total Obligated	\$0.00	\$12,218,728.00
Total Funds Drawdown	\$1,113,272.50	\$10,441,821.34
Program Funds Drawdown	\$1,113,272.50	\$10,441,821.34
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,113,272.50	\$10,441,821.34
Cameron Parish Police Jury	\$1,113,272.50	\$10,441,821.34
Match Contributed	\$0.00	\$0.00

Activity Description:

Location Description:

Various Parish Roads, Cameron Parish, LA

Activity Progress Narrative:

Phase III Road Improvements - Full application dated 3/21/2013; Application approved 3/27/2013; ERR Exemption Certificate dated 3/28/2013; ERR Cleared on 6/21/13; Lonnie G. Harper & Associates procured as engineer; Road Construction is 87 percent complete; Bridge Construction is 100 percent complete.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/213710



	Beneficiaries - Area	Beneficiaries - Area Benefit Census Method		
	Low	Mod	Total	Low/Mod
# of Persons	1400	1402	6357	44.08
LMI%:				44.08

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number:

Activity Title:

Activitiy Category:

Planning

Project Number: 3081

Projected Start Date: 11/15/2014

Benefit Type: Area Benefit (Census)

National Objective: N/A

12PARA9103-Access to Monkey Island Phase I-Cameron Cameron-Access to Monkey Island Phase I-12PARA9103

Activity Status: Under Way Project Title: Allocation to Parishes Projected End Date: 12/31/2015 Completed Activity Actual End Date:

Responsible Organization: Cameron Parish Police Jury

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$150,000.00
Total Budget	\$0.00	\$150,000.00
Total Obligated	\$0.00	\$150,000.00
Total Funds Drawdown	\$42,341.50	\$131,852.00
Program Funds Drawdown	\$42,341.50	\$131,852.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$42,341.50	\$131,852.00
Cameron Parish Police Jury	\$42,341.50	\$131,852.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The purpose of a Stage 0 Study is to reach a decision regarding this project's feasibility. The basic steps for completing this Stage 0 study are:

Develop preliminary purpose and need of the bridge/roadway; and Identify initial project concept to address the need; and Conduct preliminary environmental review with regard to natural and human environment; and Develop preliminary scope and cost estimate; and Identify expected funding sources.

Location Description:

Cameron Parish

Activity Progress Narrative:

Phase I Access to Monkey Island Study - Application dated 8/14/14; DRU approved application 8/29/14; ERR Certification of Exemption for HUD Funded Projects dated 9/3/14; RFP issued and proposal submitted 10/6/14; Sigma Consulting Group awarded project and contract dated 10/27/14; Stage 0 Feasibility Study 100 percent complete.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Activity Title:

13PARA3401 - Elm Slough - Catahoula Catahoula - Elm Slough- 13PARA3401

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of public facilities	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
08/01/2011	01/27/2017
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Urgent Need	Catahoula Parish Police Jury

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$849,427.00
Total Budget	\$0.00	\$849,427.00
Total Obligated	\$0.00	\$849,427.00
Total Funds Drawdown	\$7,500.00	\$167,234.63
Program Funds Drawdown	\$7,500.00	\$167,234.63
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$7,500.00	\$167,234.63
Catahoula Parish Police Jury	\$7,500.00	\$167,234.63
Match Contributed	\$0.00	\$0.00

Activity Description:

This project consists of improving inadequate drainage structure, clearing of fallen trees, grubbing of roots and stumps, and removing accumulated storm debris.

Location Description:

Harrisonburg, La. - Catahoula

Activity Progress Narrative:

Drawdown during this period is for Professional Engineering Services.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



	Beneficiari	es - Area Benefit	Census Metho	b
	Low	Mod	Total	Low/Mod
# of Persons	848	850	3525	48.17
LMI%:				48.17

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



13PARA3402 - Sicily Island - Catahoula Catahoula - Sicily Island - 13PARA3402

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of public facilities	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
08/01/2011	01/12/2017
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	Catahoula Parish Police Jury

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$389,940.00
Total Budget	\$0.00	\$389,940.00
Total Obligated	\$0.00	\$389,940.00
Total Funds Drawdown	\$660.50	\$82,226.68
Program Funds Drawdown	\$660.50	\$82,226.68
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$660.50	\$82,226.68
Catahoula Parish Police Jury	\$660.50	\$82,226.68
Match Contributed	\$0.00	\$0.00

Activity Description:

This project consists of replacing inadequate drainage structures found within Hooter Bayou. The channel shall be reshaped, smoothed, and improved to provide adequate hydraulic capacity along approximately 20,000 LF of the Hooter Bayou segment and 4,000 LF of an unnamed drainage channel beginning in the South part of town near the Sicily Island School.

Location Description:

Sicily Island, La. - Catahoula

Activity Progress Narrative:

Drawdown during this quarter is for grant consulting services consisting of financials - preparing/processing request for payments, updating invoice tracker, management control cards, invoicing.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



	Beneficiarie	Beneficiaries - Area Benefit Census Method		
	Low	Mod	Total	Low/Mod
# of Persons	200	79	467	59.74
LMI%:				59.74

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



13PARA3407 - Deville Drive - Catahoula Catahoula - Deville Drive - 13PARA3407

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of public facilities	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
08/01/2011	07/01/2016
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	Catahoula Parish Police Jury

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$91,557.00
Total Budget	\$0.00	\$91,557.00
Total Obligated	\$0.00	\$91,557.00
Total Funds Drawdown	\$6,286.80	\$83,176.55
Program Funds Drawdown	\$6,286.80	\$83,176.55
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$6,286.80	\$83,176.55
Catahoula Parish Police Jury	\$6,286.80	\$83,176.55
Match Contributed	\$0.00	\$0.00

Activity Description:

This project consists of channel reshaping, clearing of fallen trees, grubbing of roots and stumps, removing accumulated storm debris, and installing approximately 150 LF of 24" diameter culverts to allow for drainage. The channel shall be reshaped, smoothed, and improved to provide adequate hydraulic capacity along approximately 4,000 LF (4.6 acres) of waterway.

Location Description:

Jonesville, La. - Catahoula

Activity Progress Narrative:

Drawdown during this quarter is for Professional Engineering Services and the Contractor's Application for Payment.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



	Beneficiari	Beneficiaries - Area Benefit Census Method		
	Low	Mod	Total	Low/Mod
# of Persons	955	367	2358	56.06
LMI%:				56.06

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number:

15PARA2301-New Water Treatment Plant-Concordia Concordia-New Water Treatment Plant-15PARA2301

Activity Title:

Rehabilitation/reconstruction of public facilities

Project Number: 3081

Projected Start Date: 01/24/2012

Benefit Type: Area Benefit (Census)

National Objective: Low/Mod Activity Status: Under Way Project Title: Allocation to Parishes Projected End Date: 01/25/2016 Completed Activity Actual End Date:

Responsible Organization: Concordia Parish Police Jury

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$282,933.00
Total Budget	\$0.00	\$282,933.00
Total Obligated	\$0.00	\$282,933.00
Total Funds Drawdown	\$38,266.00	\$78,236.00
Program Funds Drawdown	\$38,266.00	\$78,236.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$38,266.00	\$78,236.00
Concordia Parish Police Jury	\$38,266.00	\$78,236.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The purpose of the project is to construct a new water treatment plant to use the Mississippi Alluvial Aquifier. This will provide the citizens and businesses with clean water and a steady pressure to provide effective fire protection.

Location Description:

400 Kennedy Drive, Ferriday, LA 71334 - Concordia

Activity Progress Narrative:

Distribution in this quarter is for treatment plant installation, plant piping, and administrative services.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



	Beneficiari	Beneficiaries - Area Benefit Census Method		
	Low	Mod	Total	Low/Mod
# of Persons	1714	593	3490	66.10
LMI%:				66.1

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



17PAAD1001 - EBR Admin Alloc for EBR (PAAD)

Activitiy Category:	Activity Status:
Administration	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
01/01/2010	12/31/2016
Benefit Type: N/A	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
N/A	East Baton Rouge Parish

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$171,503.00
Total Budget	\$0.00	\$171,503.00
Total Obligated	\$0.00	\$171,503.00
Total Funds Drawdown	\$1,588.99	\$130,679.46
Program Funds Drawdown	\$1,588.99	\$130,679.46
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,588.99	\$130,859.46
East Baton Rouge Parish	\$1,588.99	\$130,859.46
Match Contributed	\$0.00	\$0.00

Activity Description:

Administrative activites for East Baton Rouge Parish.

Location Description:

East Baton Rouge Parish

Activity Progress Narrative:

Distribution during this quarter was for administrative costs associated with administering grant activities, including salary and fringes for the City Parish Finance and Mayor's Office Divisions (time sheet summaries, time sheets, checks register, and other documentation for fringe charges).

Accomplishments Performance Measures





No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



17PARA1502 - Rental Rehab PD - EBR EBR - Rental Rehab PD - 17PARA1502

Activitiy Category:	Activity Status:
Affordable Rental Housing	Completed
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
01/01/2011	12/31/2012
Benefit Type: Direct Benefit (Households)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	East Baton Rouge Parish

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$27,875.97
Total Budget	\$0.00	\$27,875.97
Total Obligated	(\$0.03)	\$27,875.97
Total Funds Drawdown	\$0.00	\$27,875.97
Program Funds Drawdown	\$0.00	\$27,875.97
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$27,875.97
East Baton Rouge Parish	\$0.00	\$27,875.97
Match Contributed	\$0.00	\$0.00

Activity Description:

Rental Rehab Program - Parish is using part of its regular parish allocation to supplement the Rental Rehab Program as part of its Affordable Rental Housing allocation

Location Description:

Across East Baton Rouge Parish, LA

Activity Progress Narrative:

Activity in the QPR as a result of obligation/deobligation of funds. No expenditures in the quarter.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

		This Report Period		Cumula	Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/0	0
# Renter Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



17PARA2102-Amelia Earhart-Sally Ride-EBR EBR-Amelia Earhart-Sally Ride-17PARA2102

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of public facilities	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
12/29/2012	09/23/2015
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	East Baton Rouge Parish

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,522,000.00
Total Budget	\$0.00	\$1,522,000.00
Total Obligated	\$0.00	\$1,522,000.00
Total Funds Drawdown	\$237,443.27	\$425,485.81
Program Funds Drawdown	\$237,443.27	\$425,485.81
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$237,443.27	\$425,485.81
East Baton Rouge Parish	\$237,443.27	\$425,485.81
Match Contributed	\$0.00	\$0.00

Activity Description:

The purpose of this project is to repair bridges on Amelia Earhart and Sally Ride.

Location Description:

Baton Rouge, La. - East Baton Rouge

Activity Progress Narrative:

The drawdown this quarter includes recordation fees to the Clerk of Court, preconstruction work by Cecil Gassiott, LLC, testing lab services by Professional Services Industries, and bridge repair including clearing & grubbing, demolition and removal of obstructions, partial removal of bridge, channel excavation, installation of concrete piles and mobilization.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



	Beneficiarie	Beneficiaries - Area Benefit Census Method		
	Low	Mod	Total	Low/Mod
# of Persons	974	126	1316	83.59
LMI%:				83.59

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Activity Title:

17PARA3203-O'Brien House-EBR EBR-O'Brien House-17PARA3203

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of public facilities	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
08/01/2011	12/15/2015
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Urgent Need	East Baton Rouge Parish

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$458,333.00
Total Budget	\$0.00	\$458,333.00
Total Obligated	\$0.00	\$458,333.00
Total Funds Drawdown	\$56,206.75	\$405,811.18
Program Funds Drawdown	\$56,206.75	\$405,811.18
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$56,206.75	\$405,811.18
East Baton Rouge Parish	\$56,206.75	\$405,811.18
Match Contributed	\$0.00	\$0.00

Activity Description:

This project entails the renovation of an existing O'Brien House structure for the purpose of housing homeless individuals in need of shelter whilereceiving substance use disorder services.

Location Description:

Baton Rouge, La. - East Baton Rouge

Activity Progress Narrative:

Drawdown during this quarter is for direct expenses of construction costs as well as project delivery costs for OCD's salaries.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



	Beneficiaries	Beneficiaries - Area Benefit Census Method		
	Low	Mod	Total	Low/Mod
# of Persons	109813	64652	398290	43.80
LMI%:				43.8

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Activity Title:

17PARA3204-Salvation Army-EBR EBR-Salvation Army-17PARA3204

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of public facilities	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
09/01/2011	03/29/2016
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	East Baton Rouge Parish

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$508,333.00
Total Budget	\$0.00	\$508,333.00
Total Obligated	\$0.00	\$508,333.00
Total Funds Drawdown	\$733.87	\$5,360.39
Program Funds Drawdown	\$733.87	\$5,360.39
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$733.87	\$5,360.39
East Baton Rouge Parish	\$733.87	\$5,360.39
Match Contributed	\$0.00	\$0.00

Activity Description:

The purpose of this project is to construct a new 50-bed facility for the homeless that will replace an existing 20-bed facility.

Location Description:

Baton Rouge, La. - East Baton Rouge

Activity Progress Narrative:

Drawdown during this quarter is for project delivery costs.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



	Beneficiaries - Area Benefit Census Method			
	Low	Mod	Total	Low/Mod
# of Persons	295	307	1164	51.72
LMI%:				51.72

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Activity Title:

17PARA7002 - ED L&G - EBR EBR - ED L&G - 17PARA7002

Activitiy Category:
Capacity building for nonprofit or public entities
Project Number:
3081
Projected Start Date:
01/01/2011
Benefit Type: Area Benefit (Survey)
National Objectives

National Objective: Low/Mod Activity Status: Under Way Project Title: Allocation to Parishes Projected End Date: 12/31/2016 Completed Activity Actual End Date:

Responsible Organization: East Baton Rouge Parish

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$4,250,000.00
Total Budget	\$0.00	\$4,250,000.00
Total Obligated	\$0.00	\$4,250,000.00
Total Funds Drawdown	\$19,517.85	\$714,685.89
Program Funds Drawdown	\$19,517.85	\$714,685.89
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$19,517.85	\$714,685.89
East Baton Rouge Parish	\$19,517.85	\$714,685.89
Match Contributed	\$0.00	\$0.00

Activity Description:

The East Baton Rouge Parish Small Business Recovery Loan Program is being created to provide disaster recovery and assistance to small businesses and to catalyze economic development in neighborhoods directly impacted by Hurricane Gustav. The assistance may be in the form of loans for working capital, capital improvements, and equipment financing, and the provision of pre-financing and post-financing technical assistance to applicants. The program is designed to provide assistance to small businesses that are currently located in or will open in an area suffering from the long-term effects of hurricane Gustav and will consider requests for financial assistance from business owners that were either directly impacted by Hurricane Gustav or that established businesses post-Hurricane Gustav in designated recovery districts. Included in priority loans would be business owners who believe their businesses can be reopened or expanded and have been unable to secure financing from conventional sources.

Location Description:

Across East Baton Rouge Parish, LA

Activity Progress Narrative:

This project is active and ongoing. Distribution during this quarter is for direct cost from La Small Business Development Center / Southern University which includes cost for administrative salaries / fringes, and for TruFund Financial program delivery.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Non-business Organizations	0	64/50

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number:

18PARA3401-DOTD Drainage Improvements-East Carroll East Carroll-DOTD Drainage Improvements-18PARA3401

Activity Title:

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number: 3081 Projected Start Date: 04/30/2015

Benefit Type: Area Benefit (Survey)

National Objective:

Activity Status: Under Way Project Title: Allocation to Parishes Projected End Date: 12/31/2015 Completed Activity Actual End Date:

Responsible Organization: East Carroll Parish Police Jury

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$230,000.00
Total Budget	\$0.00	\$230,000.00
Total Obligated	\$0.00	\$230,000.00
Total Funds Drawdown	\$4,043.00	\$7,306.00
Program Funds Drawdown	\$4,043.00	\$7,306.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$4,043.00	\$7,306.00
East Carroll Parish Police Jury	\$4,043.00	\$7,306.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The proposed improvements are designed to mitigate flooding around the Town of Lake Providence. The project improvements will ensure increased flow during storm events, relieve the Town of flooding, and help to ensure the health and safety of the residents.

Construction includes clearing, de-snagging, removal of structures and obstructions, channel excavation and widening, and removal and replacement of culverts within L- 25A Canal.

Location Description:

Town of Lake Providence, Lake Providence, LA 71254

Activity Progress Narrative:

ERR is complete. Plans and specs have been received from LDOTD and comments issued.





Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



20PARA3409-Morgan Road-Evangeline Evangeline-Morgan Road-20PARA3409

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of public facilities	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
02/28/2012	01/13/2016
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Urgent Need	Evangeline Parish Police Jury

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$77,179.00
Total Budget	\$0.00	\$77,179.00
Total Obligated	\$0.00	\$77,179.00
Total Funds Drawdown	\$7,525.90	\$62,607.28
Program Funds Drawdown	\$7,525.90	\$62,607.28
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$7,525.90	\$62,607.28
Evangeline Parish Police Jury	\$7,525.90	\$62,607.28
Match Contributed	\$0.00	\$0.00

Activity Description:

The Morgan Road Bridge Project will consist of removal of an existing 36 inch corrugated metal pipe and replacing it with a properly sized new structure. The objective is to ensure adequate flow designed to eliminate erosion. Replacing the existing structure with a new structure that is properly sized and designed, will eliminate or significantly reduce erosion during future storm events.

Location Description:

Pine Prairie, La. - Evangeline

Activity Progress Narrative:

Drawdown during this quarter is for Professional Engineering Services consisting of Basic Engineering (100% Complete); also includes the Contractor's Application for Payment and grant consulting services.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



	Beneficiario	Beneficiaries - Area Benefit Census Method		
	Low	Mod	Total	Low/Mod
# of Persons	265	114	771	49.16
LMI%:				49.16

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number:

20PARA3602-Crooked Creek Pavillion-Evangeline

Activity Title:

Evangeline-Crooked Creek Pavillion-20PARA3602

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of public facilities	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
08/30/2012	12/30/2015
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	Evangeline Parish Police Jury

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$293,555.00
Total Budget	\$0.00	\$293,555.00
Total Obligated	\$0.00	\$293,555.00
Total Funds Drawdown	\$3,155.50	\$293,555.00
Program Funds Drawdown	\$3,155.50	\$293,555.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$3,155.50	\$293,555.00
Evangeline Parish Police Jury	\$3,155.50	\$293,555.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The Crooked Creek Pavilion project will include the construction of a building approximately 2,000 sq.ft. adjacent to the existing pavilion at the Crooked Creek Recreational Facility, as well as, make improvements to the existing pavilion to harden and stabilize the structure that was weakened by the excessive winds from Hurricane Gustav. The project will involve adding amenities such as handicap accessible restrooms and meeting area. The objective of the project is to improve the pavilion at the Crooked Creek Recreational Facility in order to be used year-round for regional group meetings and as a staging area during disasters.

Location Description:

1300 Sandy Beach Drive, Ville Platte, LA 70586

Activity Progress Narrative:

Drawdown during this quarter is for grant consulting services consisting of financials (preparing/processing requests for payments, updating invoice tracker and management control cards, reviewing invoices and project budgets, review of payrolls, project amendment, and preparing closeout documents).

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - A	Beneficiaries - Area Benefit Census Method			
	Low	Mod	Total	Low/Mod	
# of Persons	12278	5216	33705	51.90	
LMI%:				51.9	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



21PARA3202 - Public Works Ctr - Franklin Franklin - Public Work Ctr - 21PARA3202

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of public facilities	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
08/01/2011	12/31/2015
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Urgent Need	Franklin Parish Police Jury

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$938,120.00
Total Budget	\$0.00	\$938,120.00
Total Obligated	\$0.00	\$938,120.00
Total Funds Drawdown	\$1,500.00	\$931,074.51
Program Funds Drawdown	\$1,500.00	\$931,074.51
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,500.00	\$931,074.51
Franklin Parish Police Jury	\$1,500.00	\$931,074.51
Match Contributed	\$0.00	\$0.00

Activity Description:

This project consists of constructing a new 3,000 sf Public Works Center for the Franklin Parish Police Jury. The metal framed building shall house the Parish's Public Works Director staff. Included are site work, drainage, parking, fencing, land acquisition and ancillary work for a functioning Public Works Center.

Location Description:

Winnsboro, La. - Franklin

Activity Progress Narrative:

Distribution during this quarter is for final construction plans, specifications, and cost estimate, completed hydraulic study of stormwater runoff and drainage around the property, permits obtained, and construction completed.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



	Beneficiaries	Beneficiaries - Area Benefit Census Method			
	Low	Mod	Total	Low/Mod	
# of Persons	3751	2325	13605	44.66	
LMI%:				44.66	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



21PARA3403 - Bayou Macon - Franklin Franklin - Bayou Macon - 21PARA3403

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of public facilities	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
01/23/2011	04/29/2016
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Urgent Need	Franklin Parish Police Jury

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$864,884.00
Total Budget	\$0.00	\$864,884.00
Total Obligated	\$0.00	\$864,884.00
Total Funds Drawdown	\$44,206.50	\$815,934.61
Program Funds Drawdown	\$44,206.50	\$815,934.61
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$44,206.50	\$815,934.61
Franklin Parish Police Jury	\$44,206.50	\$815,934.61
Match Contributed	\$0.00	\$0.00

Activity Description:

This project consists of replacing a deficient/damaged major drainage structure and gate, to a restored sound, functional facility. The existing structure was severely damaged and degraded due to approximately 14" of rainfall that fell during the lke-Gustav event. The objective is to restore and improve the hydraulic and structural capacity of the Bayou Macon Cut Off No.2 drainage structure. The expected results are a restored and improved drainage structure that will adequately drain Bayou Macon Cut Off No.2 which is an oxbow lake, and drain the drainage basin of 22 miles along Hurricane Bayou. An improved access to the structure shall allow better operation and maintenance.

Location Description:

Baou Macon, Franklin Parish, LA

Activity Progress Narrative:

Drawdown during this quarter is for Grant Consulting Services, Professional Engineering Services for Project Inspection (98% Complete) and Basic Engineering Services (100% Complete), as well as the Contractor's Application for Payment.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census Method			
	Low	Mod	Total	Low/Mod
# of Persons	2050	1203	7268	44.76

Activity Locations

LMI%:

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources Amount

44.76



Grantee Activity Number: Activity Title:

21PARA3404 - Boggy Bayou - Franklin Franklin - Boggy Bayou - 21PARA3404

Activitiy Category:	Act
Rehabilitation/reconstruction of public facilities	Und
Project Number:	Pro
3081	Allo
Projected Start Date:	Pro
08/01/2011	02/2
Benefit Type: Area Benefit (Census)	Cor
National Objective:	Res
Low/Mod	Frar

Activity Status: Under Way Project Title: Allocation to Parishes Projected End Date: 02/22/2016 Completed Activity Actual End Date:

Responsible Organization: Franklin Parish Police Jury

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$698,540.00
Total Budget	\$0.00	\$698,540.00
Total Obligated	\$0.00	\$698,540.00
Total Funds Drawdown	\$16,498.00	\$136,521.62
Program Funds Drawdown	\$16,498.00	\$136,521.62
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$16,498.00	\$136,521.62
Franklin Parish Police Jury	\$16,498.00	\$136,521.62
Match Contributed	\$0.00	\$0.00

Activity Description:

This project consists of rechanneling, reshaping, and restoring approximately 7.6 miles of channel.

Location Description:

Winnsboro, La. - Franklin

Activity Progress Narrative:

Drawdown during this quarter is for Grant Consulting Services and Professional Engineering Services consisting of Wetland Det./Delin. (100% Complete).

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



	Beneficiarie	Beneficiaries - Area Benefit Census Method		
	Low	Mod	Total	Low/Mod
# of Persons	3396	1633	8844	56.86
LMI%:				56.86

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Activity Title:

23PARA1101-Found Repair-Iberia-UN UN-Iberia-Found Repair-23PARA1101

Activitiy Category: Rehabilitation/reconstruction of residential structures Project Number:

3081

Projected Start Date: 01/01/2011

Benefit Type: Direct Benefit (Households)

National Objective: Urgent Need

Activity Status: Under Way Project Title: Allocation to Parishes Projected End Date: 07/01/2016 Completed Activity Actual End Date:

Responsible Organization: Iberia Parish

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$4,263,135.31
Total Budget	(\$561,418.35)	\$4,263,135.31
Total Obligated	(\$561,418.35)	\$4,203,135.31
Total Funds Drawdown	\$43,546.00	\$4,203,135.31
Program Funds Drawdown	\$43,546.00	\$4,203,135.31
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$43,546.00	\$4,203,135.31
Iberia Parish	\$43,546.00	\$4,203,135.31
Match Contributed	\$0.00	\$0.00

Activity Description:

Foundation Repair

Location Description:

Throughouot Iberia Parish, LA

Activity Progress Narrative:

Funds expended in 2nd quarter were for construction cost.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	1	45/100
# of Singlefamily Units	1	45/100



		This Report Period		Cumula	Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	1	7/0	18/100	45/100	55.56	
# Owner Households	0	0	1	7/0	18/100	45/100	55.56	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Activity Title:

23PARA1102-Found Repair-Iberia-LM LM-Iberia-Found Repair-23PARA1102

Activitiy Category: Rehabilitation/reconstruction of residential structures Project Number: 3081 Projected Start Date: 01/01/2011 Benefit Type:

Direct Benefit (Households)

National Objective: Low/Mod

Activity Status: Under Way Project Title: Allocation to Parishes Projected End Date: 12/31/2016 Completed Activity Actual End Date:

Responsible Organization: Iberia Parish

Overall	Apr 1 thru Jun 30, 2015 N/A	To Date \$996,418.69
Total Projected Budget from All Sources Total Budget	\$556,418.69	\$996,418.69 \$996,418.69
Total Obligated	\$556,418.69	\$1,056,418.69
Total Funds Drawdown	\$2,248.00	\$58,628.00
Program Funds Drawdown	\$2,248.00	\$58,628.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$2,248.00	\$58,628.00
Iberia Parish	\$2,248.00	\$58,628.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Foundation Repair

Location Description:

Throughout Iberia Parish

Activity Progress Narrative:

Funds expended in 2nd quarter were for construction cost.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	1	3/50
# of Singlefamily Units	1	3/50



	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	1	2/50	0/0	3/50	66.67
# Owner Households	0	0	1	2/50	0/0	3/50	66.67

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



23PARA1301 - Comp UN - Iberia Iberia - Comp UN - 23PARA1301

Activitiy Category:	Activity Status:
Compensation for disaster-related losses (Louisiana and	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
01/01/2011	09/30/2013
Benefit Type: N/A	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Urgent Need	Iberia Parish

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,162,918.34
Total Budget	(\$53,030.00)	\$1,162,918.34
Total Obligated	(\$53,030.00)	\$1,162,918.34
Total Funds Drawdown	\$0.00	\$1,162,918.34
Program Funds Drawdown	\$0.00	\$1,162,918.34
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,162,918.34
Iberia Parish	\$0.00	\$1,162,918.34
Match Contributed	\$0.00	\$0.00

Activity Description:

Provides up to \$40,000 to eligible applicants in order to assist with unmet needs resulting from damages caused by Hurricanes Gustav and/or Ike as an incentive to remain residents of the Parish. Funding recipients will be required to sign a covenant agreeing to occupy the home and maintain proper insurance for 3 years. The award is calculated as the total cost of elevation project less funds received from other sources (intended to compensate individuals for their out of pocket expenses). The program is limited to individuals that have already completed the elevation project or obtained a permit to complete the work by 2/1/11 with priority given to LMI households.

Location Description:

Across Iberia Parish, LA

Activity Progress Narrative:

Activity in the QPR as a result of obligation/deobligation of funds. No expenditures in the quarter.

Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



23PARA3401-Bayou Du Portage-Iberia Iberia-Bayou Du Portage-23PARA3401

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Under Way	
Project Number:	Project Title:	
3081	Allocation to Parishes	
Projected Start Date:	Projected End Date:	
10/01/2012	09/15/2015	
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
Urgent Need	Iberia Parish	

Overall	Apr 1 thrus Jun 20, 2015	To Date
Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$2,000,000.00
Total Budget	\$0.00	\$2,000,000.00
Total Obligated	\$0.00	\$2,000,000.00
Total Funds Drawdown	\$376,450.25	\$608,036.88
Program Funds Drawdown	\$376,450.25	\$608,036.88
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$376,450.25	\$608,036.88
Iberia Parish	\$376,450.25	\$608,036.88
Match Contributed	\$0.00	\$0.00

Activity Description:

The proposed improvements for this project are to excavate the channel to dimensions capable of handling a 5-year storm, remove the built-up sediment at the mouth of the Bayou, and construct a sediment trap at the mouth of the Bayou.

Location Description:

Bayou Du Portagelberia & St. Martin Parishes, LA

Activity Progress Narrative:

Bayou du Portage Drainage Improvements Project - Intergovernmental Agreement with St. Martin Parish dated 4/5/11; Full application dated 6/13/11; Application approved 8/3/11; ERR Exemption Certificate submitted 8/6/11; Authority to Use Grant Funds dated 11/13/13; Phase I Bids received by St. Martin Parish on 9/11/14; Phase I Construction Costs to be paid 50 percent by each Parish; Construction is 84 percent complete.

Accomplishments Performance Measures

This Report Period

Total

Cumulative Actual Total / Expected Total



	Beneficiaries - Area Benefit Census N	Beneficiaries - Area Benefit Census Method	
	Low Mod	Total	Low/Mod
# of Persons	26677 13973 8	6083	47.22
LMI%:			47.22

Activity Locations


No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources





Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of residential structures	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
06/01/2010	12/01/2015
Benefit Type: Direct Benefit (Households)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	Iberville Parish

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$50,000.00
Total Budget	\$0.00	\$50,000.00
Total Obligated	\$0.00	\$50,000.00
Total Funds Drawdown	\$6,885.00	\$6,885.00
Program Funds Drawdown	\$6,885.00	\$6,885.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$6,885.00	\$6,885.00
Iberville Parish	\$6,885.00	\$6,885.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Create housing program in Iberville Parish (Unicorporate), LA to assist low/mod residents with house assistance, varying from simple home repairs, homeowner rehabilitation, and possibly replacement housing. Teh assistance will have the objective to return individuals to decent, safe and sanitary conditions.

Iberville Parish is the third most impacted parish in the state, enduring considerable flooding to homes. Pending details on the specific applicants and uses of the program funds, OCD-DRU has estimated the percentage that will be spent on mitigation activities. OCD-DRU utilized data from Katrina and Rita and assumed that the ratio of mitigation activities to total costs would be similar. To date LA has expended over \$8.5 billion for the Road Home program; additionally \$850 million dedicated to mitigation activities (\$750 through HMGP and \$100M through CDBG) for a total of approximately \$9.4 billion. The dollars that have (or will) go towards mitigation activities include the aforementioned \$850 million plus \$879 million that have gone to Road Home elevations plus \$880 million that have gone towards relocating Road Home applicants (this does NOT include the cost of demolition and transference of those properties to local governments) for a total of \$2.6 billion. This amounts to a total of 28% of the total homeowner program costs that have or will go towards mitigation activities. To be conservative, OCD-DRU rounded to 25% for Gustav/lke programs.

Location Description:

Iberville Parish (Unincorporated), LA

Activity Progress Narrative:

Funds expended were for the completion of minor repairs on 2 homes for low income homeowners.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	2	2/160
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	2	2/160
# of Singlefamily Units	2	2/160

Beneficiaries Performance Measures

	This Report Period		Cumula	Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	2	0	2	2/0	0/160	2/160	100.00
# Owner Households	2	0	2	2/0	0/160	2/160	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of residential structures	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
06/01/2010	12/01/2015
Benefit Type: Direct Benefit (Households)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	Iberville Parish

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$436,800.00
Total Budget	\$0.00	\$436,800.00
Total Obligated	\$0.00	\$436,800.00
Total Funds Drawdown	\$35,347.00	\$137,754.00
Program Funds Drawdown	\$35,347.00	\$137,754.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$35,347.00	\$137,754.00
Iberville Parish	\$35,347.00	\$137,754.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Create housing program in White Castle, Iberville Parish, LA to assist low/mod residents with house assistance, varying from simple home repairs, homeowner rehabilitation, and possibly replacement housing. Teh assistance will have the objective to return individuals to decent, safe and sanitary conditions.

At this time we do not have detailed information on the parish housing programs, so to estimate the percentage that will be spent on mitigation activities we utilized data from Katrina and Rita and assumed that the ratio of mitigation activities to total costs would be similar. To date we have expended over \$8.512 billion for the Road Home program; additionally we will spend an additional \$850 million on mitigation activities (\$750 through HMGP and \$100M through CDBG) for a total of approximately \$9.362 billion. The dollars that have (or will) go towards mitigation activities include the aforementioned \$850 million plus \$879 million that have gone to Road Home elevations plus \$880 million that have gone towards relocating Road Home applicants (this does NOT include the cost of demolition and transference of those properties to local governments) for a total of \$2.609 billion. This amounts to a total of 28% of the total homeowner program costs that have or will go towards mitigation activities. We rounded 28% down to an even 25% just to be conservative.

Location Description:

White Castle, Iberville Parish, LA

Activity Progress Narrative:

Funds expended were for the completion of minor repairs on 1 homes for low income homeowners.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	1	7/125
Activity funds eligible for DREF	8836	39778/362394
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	1	9/125

1

Beneficiaries Performance Measures

	т	This Report Period		Cumula	Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	1	0	1	7/0	2/125	9/125	100.00
# Owner Households	1	0	1	7/0	2/125	9/125	100.00

Activity Locations

of Singlefamily Units

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources Amount

9/125



Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of residential structures	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
06/01/2010	12/31/2016
Benefit Type: Direct Benefit (Households)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	Iberville Parish

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$523,681.00
Total Budget	\$0.00	\$523,681.00
Total Obligated	\$0.00	\$523,681.00
Total Funds Drawdown	\$12,195.00	\$237,775.00
Program Funds Drawdown	\$12,195.00	\$237,775.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$12,195.00	\$237,775.00
Iberville Parish	\$12,195.00	\$237,775.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Create housing program in Maringouin, Iberville Parish, LA to assist low/mod residents with house assistance, varying from simple home repairs, homeowner rehabilitation, and possibly replacement housing. The assistance will have the objective to return individuals to decent, safe and sanitary conditions.

Pending details on the specific applicants and uses of the program funds, OCD-DRU has estimated the percentage that will be spent on mitigation activities. OCD-DRU utilized data from Katrina and Rita and assumed that the ratio of mitigation activities to total costs would be similar. To date LA has expended over \$8.5 billion for the Road Home program; additionally \$850 million dedicated to mitigation activities (\$750 through HMGP and \$100M through CDBG) for a total of approximately \$9.4 billion. The dollars that have (or will) go towards mitigation activities include the aforementioned \$850 million plus \$879 million that have gone to Road Home elevations plus \$880 million that have gone towards relocating Road Home applicants (this does NOT include the cost of demolition and transference of those properties to local governments) for a total of \$2.6 billion. This amounts to a total of 28% of the total homeowner program costs that have or will go towards mitigation activities. To be conservative, OCD-DRU rounded to 25% for Gustav/lke programs.

Location Description:

Maringouin, Iberville Parish, LA

Activity Progress Narrative:

Funds expended in the 2nd quarter were for construction cost but the construction wasn't completed on those properties in the 2nd quarter.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	46/45
Activity funds eligible for DREF	3048	67340/130921
	This Report Period	Cumulative Actual Total / Expected

Total	Total
0	15/45
0	15/45

Beneficiaries Performance Measures

	This Report Period		Cumula	Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	12/0	3/45	15/45	100.00
# Owner Households	0	0	0	12/0	3/45	15/45	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



24PARA1501 - Aff House - Iberville Iberville - Aff House - 24PARA1501

Activitiy Category:	Activity Status:
Affordable Rental Housing	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
01/01/2011	04/03/2016
Benefit Type: Direct Benefit (Households)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	Iberville Parish

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,500,000.00
Total Budget	\$0.00	\$1,500,000.00
Total Obligated	\$0.00	\$1,500,000.00
Total Funds Drawdown	\$59,209.18	\$59,209.18
Program Funds Drawdown	\$59,209.18	\$59,209.18
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$59,209.18	\$59,209.18
City of Baker	\$0.00	\$0.00
Iberville Parish	\$59,209.18	\$59,209.18
Match Contributed	\$0.00	\$0.00

Activity Description:

These are funds going to supplement the Iberville Parish Affordable Housign Set - Aside - DRGR Activity 24RHPP1500

Location Description:

Across Iberville Parish, LA

Activity Progress Narrative:

Construction costs and project delivery. Lease ups are in progress.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0
Activity funds eligible for DREF	14802	14802/0



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0

	This Report Period		Cumula	Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/0	0
# Renter Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number:

24PARA2305-St. Gabriel Sewer Expansion-Iberville

Activity Title:

Iberville-St. Gabriel Sewer Expansion-24PARA2305

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of public facilities	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
04/05/2013	10/29/2016
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Urgent Need	Iberville Parish

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,504,415.00
Total Budget	\$0.00	\$1,504,415.00
Total Obligated	\$0.00	\$1,504,415.00
Total Funds Drawdown	\$18,025.06	\$181,987.93
Program Funds Drawdown	\$18,025.06	\$181,987.93
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$18,025.06	\$181,987.93
Iberville Parish	\$18,025.06	\$181,987.93
Match Contributed	\$0.00	\$0.00

Activity Description:

During Hurricanes Gustav and Ike, the Sunshine WWTP became nonoperational, however the plant continued to receive wastewater from those drainage basins that still had electrical service for pump stations or had direct gravity flow connection to the treatment plant. As flow reached the plant on the front end, it continued to be routed through the treatment plant, although much of the equipment was inoperative and still discharged out the backend of the plant into Bayou Paul. The effluent was being discharged into the coulee that was at that time suffering from backwater flooding. The circumstances of continued discharge of sewage combined with backwater flooding resulted in sewage effluent being spread over the flooded topography. The situation did not improve until the swamps drained down thereby allowing Bayou Paul to also drain. The construction of a new pump station and force main to discharge directly into the Mississippi River will provide a solution to the unsanitary situation that existed when flooding of the Bayou Paul basin occurs, by rerouting sewage effluent to the Mississippi River.

Location Description:

1697 Besson Lane St. Gabriel, LA

Activity Progress Narrative:

Drawdown in this quarter is for legal services provided by Nedi A. Morgan, servitude acquisition by Travis Warthen, consulting services by Manchac Consulting Group, and engineering services provided by Pan American Engineers.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census Method			t l
	Low	Mod	Total	Low/Mod
# of Persons	773	3 417	2510	47.41
LMI%:				47.41

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found

Total Other Funding Sources



24PARA2308 - White Castle - Iberville Iberville - White Castle - 24PARA2308

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of public facilities	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
05/05/2011	09/21/2015
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	Iberville Parish

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$158,622.04
Total Budget	(\$138.96)	\$158,622.04
Total Obligated	(\$138.96)	\$158,622.04
Total Funds Drawdown	\$0.00	\$139,680.92
Program Funds Drawdown	\$0.00	\$139,680.92
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$139,680.92
Iberville Parish	\$0.00	\$139,680.92
Match Contributed	\$0.00	\$0.00

Activity Description:

Nature of this Project:

The purpose of this project is to provide standby emergency power for critical services in the Town of White Castle. The critical services covered here will be a Fire Station, Police Station, and a Community Center for the Town. Description of Problem:

During time of inclement weather conditions, the Town of White Castle loses power throughout the Town. When this happens, the residents of the Town may require more services such as shelter and rescue as normal. This normally happens when hurricanes, tornadoes, or severe thunderstorms hit the area causing downed power lines and loss of power. Because the Town is limited in generator capacity, keeping critical services up during power outages allows for better resource management.

Location Description:

White Castle, Iberville Parish, LA

Activity Progress Narrative:

Activity in the QPR as a result of obligation/deobligation of funds. No expenditures in this quarter.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/3

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census Method			
	Low	Mod	Total	Low/Mod
# of Persons	715	373	1941	56.05

Activity	Locations	

LMI%:

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources Amount

56.05



Grantee Activity Number:

24PARA2312-Gross Tete Generators 2-Iberville

Activity Title:

Iberville-Gross Tete Generators 2-24PARA2312

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of public facilities	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
09/01/2011	09/30/2015
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Urgent Need	Iberville Parish

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$224,776.00
Total Budget	\$0.00	\$224,776.00
Total Obligated	\$0.00	\$224,776.00
Total Funds Drawdown	\$30,411.58	\$224,776.00
Program Funds Drawdown	\$30,411.58	\$224,776.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$30,411.58	\$224,776.00
Iberville Parish	\$30,411.58	\$224,776.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The purpose of the project is for the purchase and installation of permanent auxiliary power generators and switch gears at seven (7) sewer lift stations in the Village of Grosse Tete, which lost functionality during the storm.

Location Description:

Gross Tete, La. - Iberville

Activity Progress Narrative:

Distribution during this quarter was for lane startups, application services, implementation services (project compliance, updated project files and financial records, prepared / submitted request for payment, reviewed project budget vs expenditures, etc.), closeout services (completion of record drawings, closeout reports).

Accomplishments Performance Measures

This Report Period

Total

Cumulative Actual Total / Expected Total



	Beneficiaries - Area Benefit Census Method			
	Low	Mod	Total	Low/Mod
# of Persons	164	114	657	42.31
LMI%:				42.31

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources





Grantee Activity Number: Activity Title:

24PARA2401 - Hospital - Iberville Iberville - Hospital - 24PARA2401

Activitiy Category:	Activity Status:
Capacity building for nonprofit or public entities	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
08/31/2011	12/31/2015
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Urgent Need	Iberville Parish

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$21,212,653.83
Total Budget	\$139,001.83	\$21,212,653.83
Total Obligated	\$139,001.83	\$21,212,653.83
Total Funds Drawdown	\$232,134.24	\$21,182,666.60
Program Funds Drawdown	\$232,134.24	\$21,182,666.60
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$232,134.24	\$21,182,666.60
Iberville Parish	\$232,134.24	\$21,182,666.60
Match Contributed	\$0.00	\$0.00

Activity Description:

Development and construction of a new hospital for the residents of Iberville Parish and the surrounding areas. The Iberville Parish Government is undertaking this project in a phased approach (i.e. Early Stage Architectural Study, Hospital Planning Study, etc.) to ensure the best possible assessments and decisions are made regarding the future construction of the new hospital.

Location Description:

Iberville Parish, LA

Activity Progress Narrative:

Drawdown in this quarter is for design services provided by provided by Grace & Hebert, engineering services provided by Pan American Engineers, and services provided by Lincoln Builders, as well as signage and equipment.

Accomplishments Performance Measures

No Accomplishments Performance Measures



	Beneficiaries	Beneficiaries - Area Benefit Census Method		
	Low	Mod	Total	Low/Mod
# of Persons	7276	4475	27523	42.70
LMI%:				42.7

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found **Total Other Funding Sources**



24PARA3407-Price Street Drainage-Iberville Iberville-Price Street Drainage-24PARA3407

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of public facilities	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
05/31/2014	02/25/2016
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Urgent Need	Iberville Parish

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,319,861.34
Total Budget	\$38,315.38	\$1,319,861.34
Total Obligated	\$0.00	\$1,319,861.34
Total Funds Drawdown	\$125,589.53	\$125,589.53
Program Funds Drawdown	\$125,589.53	\$125,589.53
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$125,589.53	\$125,589.53
Iberville Parish	\$125,589.53	\$125,589.53
Match Contributed	\$0.00	\$0.00

Activity Description:

During Hurricane Gustav/Ike, the areas near the Price Street Drainage Canal were inundated with storm surges causing overflow, bank erosion and bank collapse due to high velocity floodwaters, and slow conveyance of the water out of the drainage area for relief. The erosion is an ongoing problem and is causing channel instability and encroachment onto adjacent properties. Installation of revetment will increase flow, decrease ditch erosion by adding side slope stability and reduce frequent maintenance as well as protect the area against future storm events and disasters. The proposed improvements are designed to eliminate flow restrictions along and adjacent to the impact area.

Location Description:

Price Street, Plaquemine, LA 70765

Activity Progress Narrative:

Drawdown in this quarter is for design services, topographic surveying, geotechnical analysis, wetland delineation, COE wetland permitting, and hydraulic impact study provided by CBI Environmental and Infrastructure, Inc., as well as for application and implementation services provided by Pan American Engineers.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

	Beneficiaries - Area	Beneficiaries - Area Benefit Census Method		
	Low	Mod	Total	Low/Mod
# of Persons	1592	516	4623	45.60
LMI%:				45.6

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



24PARA3601-Bayou Pigeon-Iberville Iberville-Bayou Pigeon-24PARA3601

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of public facilities	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
12/31/2013	02/25/2016
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Urgent Need	Iberville Parish

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$235,810.11
Total Budget	\$0.00	\$235,810.11
Total Obligated	\$0.00	\$235,810.11
Total Funds Drawdown	\$146,633.10	\$235,810.11
Program Funds Drawdown	\$146,633.10	\$235,810.11
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$146,633.10	\$235,810.11
Iberville Parish	\$146,633.10	\$235,810.11
Match Contributed	\$0.00	\$0.00

Activity Description:

The construction of a new public boat launch will address the failures that occurred during previous hurricanes by:

1. Provide additional parking for emergency personnel as well as additional parking for commercial and industrial users.

Provide additional boat launch to increase the capacity for the launching and recovery of boats and fishing vessels.
 Provide for shorter waiting periods and quicker response time for boat launching during search and rescue efforts for missing boaters, water accidents and hurricanes.

The new public boat landing will provide the source of a much needed additional access point to the waterways of Iberville parish. This will provide adequate capacity to ensure residents, fisherman, oil field personnel, and local, state and federal emergency personnel access local waterways.

Location Description:

Hwy 75, Bayou Pigeon Community

Activity Progress Narrative:

Distribution during this quarter was for additional sheet piles, crushed stone surfacing, treated wood pier, site lighting, entrance sign, prefabricated picnic grill, and a picnic unit with concrete pad.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

	Beneficiaries - A	Beneficiaries - Area Benefit Census Method		
	Low	Mod	Total	Low/Mod
# of Persons	6617	4065	25514	41.87
LMI%:				41.87

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



26PARA2101-Grand Isle-Jefferson Jefferson-Grand Isle-26PARA2101

Activitiy Category:	Activity Status:
Construction/reconstruction of streets	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
10/01/2011	01/14/2016
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Urgent Need	Jefferson Parish

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$2,915,892.00
Total Budget	\$0.00	\$2,915,892.00
Total Obligated	\$0.00	\$2,915,892.00
Total Funds Drawdown	\$657.30	\$2,856,241.48
Program Funds Drawdown	\$657.30	\$2,856,241.48
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$657.30	\$2,856,241.48
Jefferson Parish	\$657.30	\$2,856,241.48
Match Contributed	\$0.00	\$0.00

Activity Description:

The purpose of this project is to repair and resurface, with hot mix asphalt (HMA), approximately 17.7 miles of roadway contained by the 109 locally owned and maintained streets for the Town of Grand Isle.

Location Description:

Grand Isle, La. - Jefferson

Activity Progress Narrative:

Drawdown in this quarter is for T. Baker Smith for engineering services provided during the implementation Phase of the project.

Accomplishments Performance Measures

	This Report Period Cumulative Actual Total	
	Total	Total
# of Linear feet of Public	0	0/88783



	Beneficiaries - A	Beneficiaries - Area Benefit Census Method		
	Low	Mod	Total	Low/Mod
# of Persons	339	321	1529	43.17
LMI%:				43.17

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



26PARA2301-Kenner Hanson-Jefferson Jefferson-Kenner Hanson-26PARA2301

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of public facilities	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
03/30/2012	08/26/2018
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	Jefferson Parish

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$809,634.00
Total Budget	\$0.00	\$809,634.00
Total Obligated	\$0.00	\$809,634.00
Total Funds Drawdown	\$14,033.08	\$128,435.97
Program Funds Drawdown	\$14,033.08	\$128,435.97
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$14,033.08	\$128,435.97
Jefferson Parish	\$14,033.08	\$128,435.97
Match Contributed	\$0.00	\$0.00

Activity Description:

The purpose of this project is to install a sewer lift station in Kenner, La.

Location Description:

Kenner, La. - Jefferson

Activity Progress Narrative:

Distribution during this quarter was for agency coordination and permitting as well as project engineering and design services provided by HEI / HGA.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/2



	Beneficiari	Beneficiaries - Area Benefit Census Method		
	Low	Mod	Total	Low/Mod
# of Persons	658	360	1525	66.75
LMI%:				66.75

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



26PARA2303-Eastbank Wastewater-Jefferson Jefferson-Eastbank Wastewater-26PARA2303

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of public facilities	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
06/01/2011	06/12/2018
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Urgent Need	Jefferson Parish

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$4,047,735.54
Total Budget	\$0.00	\$4,047,735.54
Total Obligated	\$0.00	\$4,047,735.54
Total Funds Drawdown	\$2,388.00	\$385,280.85
Program Funds Drawdown	\$2,388.00	\$385,280.85
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$2,388.00	\$385,280.85
Jefferson Parish	\$2,388.00	\$385,280.85
Match Contributed	\$0.00	\$0.00

Activity Description:

The Jefferson Parish Council proposes to purchase and install a back-up power generation system at the East Bank Waste Water Treatment Plant in Jefferson, LA. The purchase and installation of the system will allow for the continued operation of the Plant in the event of a power outage such as that experienced during Hurricane Gustav.

Location Description:

Jefferson, La.

Activity Progress Narrative:

Drawdown in this quarter is for grant management services rendered during the implementation phase by HGA.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



	Beneficiar	Beneficiaries - Area Benefit Census Method		
	Low	Mod	Total	Low/Mod
# of Persons	45868	39327	256746	33.18
LMI%:				33.18

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number:

26PARA3202-Jean Lafitte Auditorium-Jefferson

Activity Title:

Jefferson-Jean Lafitte Auditorium-26PARA3202

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of public facilities	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
09/30/2011	01/24/2016
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Urgent Need	Jefferson Parish

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$5,714,661.74
Total Budget	\$0.00	\$5,714,661.74
Total Obligated	\$0.00	\$5,714,661.74
Total Funds Drawdown	\$1,003,677.55	\$4,024,974.88
Program Funds Drawdown	\$1,003,677.55	\$4,024,974.88
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,003,677.55	\$4,024,974.88
Jefferson Parish	\$1,003,677.55	\$4,024,974.88
Match Contributed	\$0.00	\$0.00

Activity Description:

The purpose of this project is to reconstruct a new multipurpose Auditorium on the same site.

Location Description:

Jean Lafitte, La. - Jefferson

Activity Progress Narrative:

Distribution during this quarter was for project delivery and grant management services rendered during the implementation phase by HGA, construction services by Pete Vicari, and engineering services by Meyer Engineers.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



	Beneficiaries - Area Benefit Census Method		d	
	Low	Mod	Total	Low/Mod
# of Persons	541	411	2136	44.57
LMI%:				44.57

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



26PARA3423-Jean Lafitte/Vicinity-Jefferson Jefferson-Jean Lafitte/Vicinity-26PARA342

Activitiy Category:	Activity Status:
Construction/reconstruction of water/sewer lines or systems	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
05/30/2012	11/27/2016
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Urgent Need	Jefferson Parish

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$7,954,449.58
Total Budget	\$0.00	\$7,954,449.58
Total Obligated	\$0.00	\$7,954,449.58
Total Funds Drawdown	\$684,312.56	\$3,266,043.39
Program Funds Drawdown	\$684,312.56	\$3,266,043.39
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$684,312.56	\$3,266,043.39
Jefferson Parish	\$684,312.56	\$3,266,043.39
Match Contributed	\$0.00	\$0.00

Activity Description:

The purpose of the project is to provide subsurface and enhanced drainage in the Town of Jean Lafitte, Barataria, and Crown Point. The project will be broken down into six (6) sub-projects. These sub-projects include Crown Point Drainage Improvements, LA45 Phase I Drainage Improvements, LA45 Phase II Drainage Improvements, LA45 Phase II Drainage Improvements, LA45 Phase II Drainage Improvements, and Perkins Street Drainage Improvements.

Location Description:

Lafitte, Lower Lafitte, Orleans Way Street, LA 45, Perkins Street Jean Lafitte, La. - Jefferson

Activity Progress Narrative:

Drawdown in this quarter is for services rendered during the construction phase by Command Construction, architectural/engineering services rendered during the construction phase by Meyer Engineers, grant management and project delivery services provided in the implementation phase by HGA, and construction work completed on the Northwest Streets portion of the project by Hard Rock Construction.

Accomplishments Performance Measures

This Report Period

Total

Cumulative Actual Total / Expected Total



	Beneficiaries - Area Benefit Census Method			
	Low	Mod	Total	Low/Mod
# of Persons	541	411	2136	44.57
LMI%:				44.57

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources





26PARA3424-Willowbrook Drive-Jefferson Jefferson-Willowbrook Drive-26PARA3424

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of public facilities	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
03/01/2012	05/31/2016
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Urgent Need	Jefferson Parish

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$730,838.00
Total Budget	\$0.00	\$730,838.00
Total Obligated	\$0.00	\$730,838.00
Total Funds Drawdown	\$35,694.64	\$729,488.00
Program Funds Drawdown	\$35,694.64	\$729,488.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$35,694.64	\$729,488.00
Jefferson Parish	\$35,694.64	\$729,488.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The purpose of the project is to install a larger subsurface drainage system that will increase the conveyance of stormwater runoff to a Jefferson Parish pumping station, allowing for an improved drainage infrastructure that can handle increased stormwater capacity such as that that occurred during Hurricanes Katrina and Gustav.

Location Description:

All area between Lapalco Boulevard, Wall Boulevard, Mt. Laurel Drive, and Willowbrook Drive.

Activity Progress Narrative:

Drawdown in this quarter was for retainage to Thigpen Construction, which was being held until Phase I Construction completion and certification of clear lien & privilege.





Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1

Beneficiaries Performance Measures

	Beneficiarie	Beneficiaries - Area Benefit Census Method		
	Low	Mod	Total	Low/Mod
# of Persons	90739	70007	425722	37.76

Activity Locations

LMI%:

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources Amount

37.76



Grantee Activity Number:

27PARA2301-Lake Arthur Water-Jefferson Davis

Activity Title:

Jefferson Davis-Lake Arthur Water-27PARA2301

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of public facilities	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
09/15/2012	12/31/2015
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Urgent Need	Jefferson Davis Parish Police Jury

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$86,640.00
Total Budget	\$13,640.00	\$86,640.00
Total Obligated	\$13,640.00	\$86,640.00
Total Funds Drawdown	\$4,012.00	\$75,747.56
Program Funds Drawdown	\$4,012.00	\$75,747.56
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$4,012.00	\$75,747.56
Jefferson Davis Parish Police Jury	\$4,012.00	\$75,747.56
Match Contributed	\$0.00	\$0.00

Activity Description:

The purpose of this project is for generators for Lake Arthur Water.

Location Description:

Lake Arthur, La. - Jefferson Davis

Activity Progress Narrative:

Drawdown in this quarter is for inspection services, grant consulting services consisting of financials (preparing/processing request for payments, invoice tracker, management control cards, bank statements), as well as preparing project amendment, attending preconstruction conference, and payroll reviews.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected	
	Total	Total	
# of Public Facilities	0	0/1	



	Beneficiaries	Beneficiaries - Area Benefit Census Method		
	Low	Mod	Total	Low/Mod
# of Persons	852	425	2957	43.19
LMI%:				43.19

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number:

27PARA3201-Fenton Generator-Jefferson Davis

Activity Title:

Jefferson Davis-Fenton Generator-27PARA3201

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of public facilities	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
07/01/2013	09/09/2015
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	Jefferson Davis Parish Police Jury

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$44,856.00
Total Budget	\$6,160.00	\$44,856.00
Total Obligated	\$6,160.00	\$44,856.00
Total Funds Drawdown	\$30,399.50	\$37,496.50
Program Funds Drawdown	\$30,399.50	\$37,496.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$30,399.50	\$37,496.50
Jefferson Davis Parish Police Jury	\$30,399.50	\$37,496.50
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction will involve the placement of a reinforced

concrete pad to support a 10 KW diesel powered generator; electrical wiring and controls to connect generator to the Fenton Maintenance Facility electrical service panel. The 10 KW diesel powered generator is equipped with an attached fuel tank to operate the generator.

Location Description:

920 Third Avenue, Fenton, LA 70640

Activity Progress Narrative:

Drawdown in this quarter is for grant consulting services, the Contractor's Application for Payment, and inspection services (100% Complete).

Accomplishments Performance Measures



Cumulative Actual Total / Expected Total



	Beneficiaries - Area Benefit Census Method			
	Low	Mod	Total	Low/Mod
# of Persons	140	72	385	55.06
LMI%:				55.06

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



29PARA3202-Golden Meadow Comm Ctr-Lafourche Lafourche-Golden Meadow Comm Ctr-29PARA3202

Activity Title:

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date: 12/31/2013

Benefit Type: Area Benefit (Census)

National Objective:

Urgent Need

Activity Status: Under Way Project Title: Allocation to Parishes Projected End Date: 04/18/2017 Completed Activity Actual End Date:

Responsible Organization: Lafourche Parish Council

Overall Total Projected Budget from All Sources	Apr 1 thru Jun 30, 2015 N/A	To Date \$580,000.00
Total Budget	\$0.00	\$580,000.00
Total Obligated	\$0.00	\$580,000.00
Total Funds Drawdown	\$22,345.00	\$91,384.40
Program Funds Drawdown	\$22,345.00	\$91,384.40
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$22,345.00	\$91,384.40
Lafourche Parish Council	\$22,345.00	\$91,384.40
Match Contributed	\$0.00	\$0.00

Activity Description:

The Lafourche Parish Government, in collaboration with the Town of Golden Meadow, is requesting \$580,000.00 in CDBG Disaster Recovery funding to cover the design and construction costs to expand emergency vehicle parking and enhance municipal emergency operations at the Golden Meadow Multi-Purpose Town Hall and Community Center. The proposed project will consist of:

Construction of an expanded concrete parking area with emergency outdoor lighting for mobilizing multi-agency and first responder vehicles, and

Construction of an approximately 50' x 80' s. f. building to consolidate on-site storage of emergency operating equipment and disaster recovery supplies including operating equipment, portable pumps, generators, and sand bags.

Prior to Hurricanes Gustav and Ike, the Town of Golden Meadow operated its municipal services from a single 1,200 s. f. building, which was damaged during the storms resulting in a failure to function by local officials to immediately mobilize emergency response operations within the community. In November 2010, a new 6,000 S.F. Town Hall including an "Emergency Operations Center" was completed utilizing \$1.8 million in grant and loan assistance from the U. S. Department of Agriculture. The newly constructed Multi-Purpose Center and Town Hall houses most of the city's offices and serves as a critical link for emergency coordination and communication between the Town of Golden Meadow and both parish and state Offices of Emergency Preparedness and Homeland Security during emergency disaster declarations.

The Multi-Purpose Center currently lacks a concrete parking area capable of accommodating parking for emergency vehicles as well as a centralized facility where emergency operating equipment and supplies can be safely stored in preparation and response to future disaster events.



The design and construction of the improvements will be built in conformity with the Louisiana Uniform Construction Codes, ADA handicapped accessibility, and local ordinances and building codes. Upon completion of the project, the improvements will be owned and operated by the Town of Golden Meadow.

Location Description:

107 Jervis Drive, Golden Meadow, La. 70357

Activity Progress Narrative:

Drawdown in this quarter is for services rendered during the Implementation Phase of the project by HGA and during the Construction Phase of the project by M&H Builders.

Accomplishments Performance Measures

	This Report Period Cumulative Actual Total	
	Total	Total
# of Public Facilities	0	0/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census Method			
	Low	Mod	Total	Low/Mod
# of Persons	644	383	2131	48.19
LMI%:				48.19

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources





29PARA3204-Raceland Ag Center-Lafourche Lafourche-Raceland Ag Center-29PARA3204

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of public facilities	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
09/01/2012	07/01/2016
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Urgent Need	Lafourche Parish Council

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,575,525.75
Total Budget	\$0.00	\$1,575,525.75
Total Obligated	\$0.00	\$1,680,750.00
Total Funds Drawdown	\$82,396.01	\$1,575,525.75
Program Funds Drawdown	\$82,396.01	\$1,575,525.75
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$82,396.01	\$1,575,525.75
Lafourche Parish Council	\$82,396.01	\$1,575,525.75
Match Contributed	\$0.00	\$0.00

Activity Description:

The Lafourche Parish Government is requesting \$1,680,670.00 in CDBG-Disaster Recovery funding needed to cover the costs to improve the facility capacity of the Raceland Ag Center for the planning, sheltering, loading, and evacuation of cattle and other livestock during hurricane storm events.

Location Description:

Raceland, La. - Lafourche

Activity Progress Narrative:

Project Delivery activities include Grant Management Services rendered by HGA during the Implementation and Close-Out Phases, and Project Management Services rendered by Picciola during the Closeout Phase. Public Facilities and Improvement activities include Engineering Services provided by WGF during the Closeout Phase, and services provided during the Construction Phase by M&H Builders. This project has completed construction including punch list items and has a clear lien.


Accomplishments Performance Measures

This Report Period

Total

Cumulative Actual Total / Expected

Total





	Beneficiari	Beneficiaries - Area Benefit Census Method		
	Low	Mod	Total	Low/Mod
# of Persons	29	75	290	35.86
LMI%:				41.26

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Activity Title:

29PARA3205-Locport Comm and Rec Center-Lafourche Lafourche-Lockport Comm and Rec Center-29PARA3205

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of public facilities	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
12/01/2013	12/31/2016
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	Lafourche Parish Council

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$2,625,736.00
Total Budget	\$0.00	\$2,625,736.00
Total Obligated	\$0.00	\$2,625,736.00
Total Funds Drawdown	\$60,611.48	\$94,361.48
Program Funds Drawdown	\$60,611.48	\$94,361.48
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$60,611.48	\$94,361.48
Lafourche Parish Council	\$60,611.48	\$94,361.48
Match Contributed	\$0.00	\$0.00

Activity Description:

The parish is proposing the construction of a new multi-purpose community and recreation center in the Town of Lockport, located in the southern portion of Lafourche Parish, Louisiana.

Location Description:

Town of Lockport - Lafourche

Activity Progress Narrative:

Project Delivery activities include Cultural Resource Survey Services performed by SURA and Professional Services by Picciola. Public Facilities and Improvements activities includes Design for Engineering Services (schematic design) rendered for the Gymnasium portion of the project by Duplantis.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



	Beneficiaries - Area Benefit Census Method			
	Low	Mod	Total	Low/Mod
# of Persons	730	306	2616	39.60
LMI%:				39.6

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



29PARA3305-Lockport/Company Canal-Lafourche

Activity Title:

Lafourche-Lockport/Company Canal-29PARA3305

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of public facilities	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
06/01/2011	03/10/2017
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Urgent Need	Lafourche Parish Council

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,256,455.00
Total Budget	\$0.00	\$1,256,455.00
Total Obligated	\$0.00	\$1,256,455.00
Total Funds Drawdown	\$65,742.88	\$279,431.41
Program Funds Drawdown	\$65,742.88	\$279,431.41
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$65,742.88	\$279,431.41
Lafourche Parish Council	\$65,742.88	\$279,431.41
Match Contributed	\$0.00	\$0.00

Activity Description:

The purpose of this project is to cover the cost to construct the Lockport/Company Canal South Bank Levee Lift. The project involves increasing the elevation and providing armoring of a section of levee along the south bank of the Company Canal Levee in Lockport.

Location Description:

Lockport, La. - Lafourche

Activity Progress Narrative:

Project Delivery Activities include Grant Management Services rendered during the Implementation Phase by HGA. Public Facilities and Improvements Activities include Engineering Services provided (including site visits, review of pre-construction surveys and serving as daily project representative) and expenses incurred during the Construction Phase by T. Baker Smith, as well as services provided during the Construction Phase by Beverly Construction.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method		d
Mod	Total	Low/Mod
306	2616	39.60

Activity Locations

LMI%:

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources Amount

52



29PARA3403 - Westside Drain - Lafourche Lafourche- Westside Drain - 29PARA3403

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of public facilities	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
09/29/2011	05/01/2016
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	Lafourche Parish Council

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,858,821.00
Total Budget	\$0.00	\$1,858,821.00
Total Obligated	\$0.00	\$1,858,821.00
Total Funds Drawdown	\$18,254.80	\$267,214.82
Program Funds Drawdown	\$18,254.80	\$267,214.82
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$18,254.80	\$267,214.82
Lafourche Parish Council	\$18,254.80	\$267,214.82
Match Contributed	\$0.00	\$0.00

Activity Description:

The purpose of this project is to construct improvements to the existing subsurface and open ditch drainage infrastructure, commonly referred to as the Westside Drainage System.

Location Description:

Thibodeaux, La. - Lafourche

Activity Progress Narrative:

Drawdown during this quarter was for executed permit obtained by T. Baker Smith, and appraisal services for 14 parcels performed by Argot, Derbes, Graham.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



	Beneficiaries - Area Benefit Census Method			b
	Low	Mod	Total	Low/Mod
# of Persons	1286	386	2390	69.96
LMI%:				69.96

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Activity Title:

29PARA3405 - Pump Stn - Lafourche Lafourche - Pump Stn - 29PARA3405

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of public facilities	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
01/01/2011	12/31/2015
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Urgent Need	Lafourche Parish Council

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$3,358,780.00
Total Budget	\$0.00	\$3,358,780.00
Total Obligated	\$0.00	\$3,358,780.00
Total Funds Drawdown	\$94,036.67	\$3,326,836.81
Program Funds Drawdown	\$94,036.67	\$3,326,836.81
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$94,036.67	\$3,326,836.81
Lafourche Parish Council	\$94,036.67	\$3,326,836.81
Match Contributed	\$0.00	\$0.00

Activity Description:

The Lafourche Parish Government is requesting \$2,345,000.00 to construct improvements to the District 1 and District 2 of District 12 Pump Stations. The planned improvements include the following:District 1 of District 12 Pump Station.

Location Description:

Raceland, La. - Lafourche

Activity Progress Narrative:

Distribution in this quarter is for project management services rendered during the Construction and Closeout Phase of the project by PEEC, Inc. and for Volute final retainage and clear lien certification for 100 percent construction.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/2



	Beneficiaries - Are	a Benefit C	Census Method	
	Low	Mod	Total	Low/Mod
# of Persons	2128	1493	9724	37.24
LMI%:				37.24

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Activity Title:

Activitiy Category:
Rehabilitation/reconstruction of a public improvement
Project Number:
3081
Projected Start Date:
10/01/2010
Benefit Type: Area Benefit (Census)
National Objective:

Urgent Need

Activity Status: Under Way Project Title: Allocation to Parishes Projected End Date: 12/12/2012 Completed Activity Actual End Date:

Responsible Organization: LaSalle Parish Police Jury

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$64,932.00
Total Budget	\$0.00	\$64,932.00
Total Obligated	\$0.00	\$64,932.00
Total Funds Drawdown	\$2,986.00	\$62,110.50
Program Funds Drawdown	\$2,986.00	\$62,110.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$2,986.00	\$62,110.50
LaSalle Parish Police Jury	\$2,986.00	\$62,110.50
Match Contributed	\$0.00	\$0.00

Activity Description:

Supplying generator for public building

Location Description:

La Salle Parish, LA

Activity Progress Narrative:

Project is complete; distribution in this quarter was for project delivery costs including compiling and reviewing files, attending monitoring, monitoring reply and submitting closeout documents.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	1/1



	Beneficiaries - Area	Beneficiaries - Area Benefit Census Method		
	Low	Mod	Total	Low/Mod
# of Persons	1205	831	5678	35.86
LMI%:				35.86

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Activity Title:

30PARA2601 - Rescue Unit - La Salle La Salle - Rescue Unit - 30PARA2601

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of public facilities	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
05/04/2010	06/29/2012
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Urgent Need	LaSalle Parish Police Jury

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$84,806.00
Total Budget	\$0.00	\$84,806.00
Total Obligated	\$0.00	\$84,806.00
Total Funds Drawdown	\$5,806.00	\$84,806.00
Program Funds Drawdown	\$5,806.00	\$84,806.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$5,806.00	\$84,806.00
LaSalle Parish Police Jury	\$5,806.00	\$84,806.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Buying of Rescue Unit for Fire Department

Location Description:

La Salle Parish, LA

Activity Progress Narrative:

Project is complete; distribution in this quarter was for project delivery costs including compiling and reviewing files, attending monitoring, monitoring reply and submitting closeout documents.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	1/1



	Beneficiari	Beneficiaries - Area Benefit Census Method		
	Low	Mod	Total	Low/Mod
# of Persons	462	266	1550	46.97
LMI%:				46.97

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



32PARA2101 - Spring Ranch Rd - Livingston Livingston - Spring Ranch Rd - 32PARA2101

Activitiy Category:	Activity Status:
Construction/reconstruction of streets	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
01/01/2011	12/31/2016
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Urgent Need	Livingston Parish Council

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$3,329,868.00
Total Budget	\$0.00	\$3,329,868.00
Total Obligated	\$0.00	\$3,329,868.00
Total Funds Drawdown	\$8,378.25	\$1,016,688.32
Program Funds Drawdown	\$8,378.25	\$1,016,688.32
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$8,378.25	\$1,016,688.32
Livingston Parish Council	\$8,378.25	\$1,016,688.32
Match Contributed	\$0.00	\$0.00

Activity Description:

This project consist of the improving and widening of Spring Ranch Rd. in Livingston Parish.

Location Description:

Livingston, La.

Activity Progress Narrative:

Drawdown during this quarter is for project delivery services, and for engineering services for construction testing.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear miles of Public	0	0/5



	Beneficiaries - Area Benefit Census Method			
	Low	Mod	Total	Low/Mod
# of Persons	1269	1190	6538	37.61
				07.04
LMI%:				37.61

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



32PARA2601 - Comm Tower - Livingston Livingston - Comm Tower - 32PARA2601

Activitiy Category:	Activity Status:
Acquisition, construction, reconstruction of public facilities	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
01/01/2011	09/15/2015
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Urgent Need	Livingston Parish Council

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$3,032,162.00
Total Budget	\$0.00	\$3,032,162.00
Total Obligated	\$0.00	\$3,032,162.00
Total Funds Drawdown	\$75,241.73	\$389,550.73
Program Funds Drawdown	\$75,241.73	\$389,550.73
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$75,241.73	\$389,550.73
Livingston Parish Council	\$75,241.73	\$389,550.73
Match Contributed	\$0.00	\$0.00

Activity Description:

The project/activity is to construct a communications tower for Livingston Parish that will include Parish operations, the sheriff, 12 fire parish operations, 7 municipal governments, 911 and room for the Governor's Office of Homeland Security. Lower tower space between 200 and 350 feet would be available to lease to private interests, such as cell phone companies. The proposed communications tower is expected to be at elevation of 800 feet to 1,000 feet depending on the design and specified area of coverage. It will be constructed on land already owned by the parish adjacent to the sheriff's training facility.

Location Description:

Livingston Parish, Louisiana

Activity Progress Narrative:

Drawdown during this quarter is for environmental services from ELOS Environmental, consultant project delivery fees, abstract services, and engineering services (including two radio studies).

Accomplishments Performance Measures

This Report Period

Total

Cumulative Actual Total / Expected Total



	Beneficiari	Beneficiaries - Area Benefit Census Method		
	Low	Mod	Total	Low/Mod
# of Persons	102	50	386	39.38
LMI%:				39.38

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



33PARA3401-Airport Drainage Project-Madison

Activity Title:

Activitiv Cotogony

Madison-Airport Drainage Project-33PARA3401

Activity Category:
Construction/reconstruction of water/sewer lines or systems
Project Number:
3081
Projected Start Date:

12/01/2013

Benefit Type: Area Benefit (Census)

National Objective: Low/Mod Activity Status: Under Way Project Title: Allocation to Parishes Projected End Date: 09/29/2015 Completed Activity Actual End Date:

Responsible Organization: Madison Parish Police Jury

Overall Total Projected Budget from All Sources	Apr 1 thru Jun 30, 2015 N/A	To Date \$150,000.00
Total Budget	\$0.00	\$150,000.00
Total Obligated	\$0.00	\$150,000.00
Total Funds Drawdown	\$3,187.50	\$29,027.50
Program Funds Drawdown	\$3,187.50	\$29,027.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$3,187.50	\$29,027.50
Madison Parish Police Jury	\$3,187.50	\$29,027.50
Match Contributed	\$0.00	\$0.00

Activity Description:

The primary focus of this project is the berm/plug/levee to be placed across the old, original, Southward route of Cypress Bayou, to prevent flood waters from traveling the original channel and flooding the airport. An earthen berm/plug/levee, will be constructed at the confluence of the re-routed channel, which runs Eastward and the original channel, which runs Southward. Stone riprap will be placed on the inside surface of the berm, to prevent the channel current from scouring the newly placed berm.

Location Description:

175 VTR - Airport Road, Tallulah, LA 71282

Activity Progress Narrative:

Environmental/Special Conditions clearance is 100 percent complete, Engineering is 65 percent complete, and survey is 100 percent complete. A file management system was created to include all required project set-up forms. Plans have been submitted to Louisiana Solutions for review. Engineer is working on 404 Permit. There has been a meeting with the Corp of Engineers on wetland revisions. Bid package was developed.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/18000

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census Method			
	Low	Mod	Total	Low/Mod
# of Persons	3904	1793	8554	66.60

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources Amount

66.6



37PARA3404-C/Monroe Pumping Station-Ouachita

Activity Title:

Ouachita-C/Monroe Pumping Station-37PARA3404

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of public facilities	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
09/01/2011	10/13/2015
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	Ouachita Parish Police Jury

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,546,197.00
Total Budget	\$0.00	\$1,546,197.00
Total Obligated	\$0.00	\$1,546,197.00
Total Funds Drawdown	\$608,181.43	\$1,049,922.21
Program Funds Drawdown	\$608,181.43	\$1,049,922.21
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$608,181.43	\$1,049,922.21
Ouachita Parish Police Jury	\$608,181.43	\$1,049,922.21
Match Contributed	\$0.00	\$0.00

Activity Description:

This project will assist the City of Monroe in Hurricane Recovery efforts by conducting various upgrades to the existing stormwater pumping stations to assist the city drainage during high volume rain events. These improvements will consist of installing new pumps and motors with control equipment, as well as the installation of SCADA equipment and systems for continuous monitoring along with modifications of existing SCADA server, repair of existing generators which are currently inoperable due to inundation by floodwaters, and the purchase and installation of three generators for backup power during periods of power failure.

Location Description:

Monroe, La. - Ouachita

Activity Progress Narrative:

Drawdown in this quarter is from the Public Facilities and Improvements Budget for Womack and Sons Construction Group.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1

Beneficiaries Performance Measures

	Beneficiaries - A	rea Benefit Cei	nsus Methoo	1
	Low	Mod	Total	Low/Mod
# of Persons	19160	7398	49379	53.78

Activity Locations

LMI%:

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources Amount

53.78



39PARA1101 - House Rehab LMI - Pointe Coupee

Activity Title:

Point Coupee - House Rehab LMI - 39PARA1101

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of residential structures	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
06/01/2010	12/01/2015
Benefit Type: Direct Benefit (Households)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	Pointe Coupee Parish Police Jury

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,780,196.85
Total Budget	\$0.00	\$1,780,196.85
Total Obligated	\$0.00	\$1,780,196.85
Total Funds Drawdown	\$18,999.00	\$854,343.22
Program Funds Drawdown	\$18,999.00	\$854,343.22
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$18,999.00	\$854,343.22
Pointe Coupee Parish Police Jury	\$18,999.00	\$854,343.22
Match Contributed	\$0.00	\$0.00

Activity Description:

Create housing program in Pointe Coupee, LA to assist low/mod residents with house assistance, primarily through roof repair and weatherization against future disasters. The assistance will have the objective to return individuals to decent, safe and sanitary conditions. It is estimated that 25% of the costs will go towards indivdual mitigation measures.

Location Description:

Throughout Pointe Coupee Parish, LA

Activity Progress Narrative:

Funds expended were for the completion of minor repairs on 3 homes for low income homeowners.

Accomplishments Performance Measures

This Report Period

Total

Cumulative Actual Total / Expected Total



# of Properties	3	88/178
Activity funds eligible for DREF	4749	193195/44562

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	3	93/178
# of Singlefamily Units	3	93/178

	٦	This Report Peri	iod	Cumula	tive Actual Tota	I / Expected	
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	3	0	3	69/0	23/178	93/178	98.92
# Owner Households	3	0	3	69/0	23/178	93/178	98.92

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



39PARA2301 - New Roads Sewer - Pointe Coupee

Activity Title:

Pointe Coupee - New Roads Sewer - 39PARA2301

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of public facilities	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
06/01/2011	11/03/2015
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	Pointe Coupee Parish Police Jury

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,255,961.00
Total Budget	\$0.00	\$1,255,961.00
Total Obligated	\$0.00	\$1,255,961.00
Total Funds Drawdown	\$78,626.97	\$1,117,773.57
Program Funds Drawdown	\$78,626.97	\$1,117,773.57
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$78,626.97	\$1,117,773.57
Pointe Coupee Parish Police Jury	\$78,626.97	\$1,117,773.57
Match Contributed	\$0.00	\$0.00

Activity Description:

Purchase and installation of permanent natural gas driven backup pumps for sewer lift stations throughout the City of New Roads and completion of mechanical and electrical repairs to the City's oxidation pond. During Hurricane Gustav the Parish was without power for eleven (11) days.

Location Description:

New Roads, Pointe Coupee Parish, LA

Activity Progress Narrative:

Distribution during this quarter was for basic design services, property boundary survey, and construction site visits performed by SJB Group, as well as construction completed by Wharton-Smith Inc.

Accomplishments Performance Measures

This Report Period

Total

Cumulative Actual Total / Expected Total



	Beneficiaries - Area Benefit Census Method			
	Low	Mod	Total	Low/Mod
# of Persons	1387	444	2800	65.39
LMI%:				65.39

Activity Locations

No Activity Locations found.


Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources







39PARA2501 - Comm Equip - Pointe Coupee Pointe Coupee - Comm Equip - 39PARA2501

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of public facilities	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
05/15/2011	12/14/2016
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	Pointe Coupee Parish Police Jury

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$2,087,269.00
Total Budget	\$0.00	\$2,087,269.00
Total Obligated	\$0.00	\$2,087,269.00
Total Funds Drawdown	\$49,405.75	\$2,044,116.77
Program Funds Drawdown	\$49,405.75	\$2,044,116.77
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$49,405.75	\$2,044,116.77
Pointe Coupee Parish Police Jury	\$49,405.75	\$2,044,116.77
Match Contributed	\$0.00	\$0.00

Activity Description:

To construct and upgrade the parish-wide communication system. The current 800MHz system will provide for the addition of two repeaters, one in the north, in Innis, Louisiana and one in Livonia, Louisiana. The repeaters would be placed in the suitable locations and mounted on one preexisting tower and one newly constructed tower. The addition of these two repeaters will provide the coverage and redundancy needed to ensure effective operations of vital infrastructure.

The project will provide the parish with upgraded consoles at the Pointe Coupee Parish Sheriff's office (PCPSO) allowing them to also operate on the 700MHz system installed by the Louisiana State Police. The improvements will also include upgrades to current software and hardware allowing the PCPSO to provide dispatch capabilities on both the 700 MHz and 800 MHz systems. The two frequencies and multiple tower repeaters will provide the Parish with increase capabilities to maintain radio communications during a catastrophic event.

Location Description:

Across Pointe Coupee Parish, LA

Activity Progress Narrative:

All equipment installations are now complete.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	1/1

Beneficiaries Performance Measures

	Beneficiaries -	Area Benefit Cer	isus Method	l i i i i i i i i i i i i i i i i i i i
	Low	Mod	Total	Low/Mod
# of Persons	7906	3942	22424	52.84

LMI%:	52.84
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



39PARA3401 - Parish-wide Drainage - Pointe Coupee Pointe Coupee - Parish-wide Drainage -39PARA3401

Activitiy Category:

Activity Title:

Construction/reconstruction of water/sewer lines or systems

Project Number: 3081 Projected Start Date: 08/31/2013

Benefit Type: Area Benefit (Census)

National Objective: Low/Mod

Activity Status: Under Way Project Title: Allocation to Parishes Projected End Date: 02/18/2017 Completed Activity Actual End Date:

Responsible Organization: Pointe Coupee Parish Police Jury

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$6,301,099.00
Total Budget	\$0.00	\$6,301,099.00
Total Obligated	\$0.00	\$6,301,099.00
Total Funds Drawdown	\$28,177.56	\$880,134.42
Program Funds Drawdown	\$28,177.56	\$880,134.42
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$28,177.56	\$880,134.42
Pointe Coupee Parish Police Jury	\$28,177.56	\$880,134.42
Match Contributed	\$0.00	\$0.00

Activity Description:

The 15 identified and prioritized projects are as follows:

- 1. Fisher Bayou
- 2. Johnson Canal Pumping Station
- 3. Delta Place Drainage
- 4. Stumpy Bayou
- 5. 7970 & 8854 Island Road
- 6. Lighthouse Canal Bulkhead
- 7. Pecan Acres Subdivision
- 8. Richey and St. Paul Streets
- 9. Frisco Ridge Subdivision
- 10. Portage Canal Slides and Drop pipes
- 11. Louisiana Highway 411 Drainage
- 12. Louisiana Highway 78 Drainage 13. Evelina Street at Railroad
- 14. Canezaro Road Relief
- 15. Waterloo Subdivision (Cook's Landing)

Location Description:

176



Multiple Locations in Pointe Coupee Parish

Activity Progress Narrative:

Drawdown during this quarter was for permitting and design work completed.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/247522

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census Method			
	Low	Mod	Total	Low/Mod
# of Persons	6307	3455	19019	51.33
LMI%:				51.33

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



40PARA3301-North Bank-Rapides Rapides-North Bank-40PARA3301

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of public facilities	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
10/01/2011	03/29/2017
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Urgent Need	Rapides Parish Police Jury

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,079,137.00
Total Budget	\$0.00	\$1,079,137.00
Total Obligated	\$0.00	\$1,079,137.00
Total Funds Drawdown	\$6,675.00	\$160,614.50
Program Funds Drawdown	\$6,675.00	\$160,614.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$6,675.00	\$160,614.50
Rapides Parish Police Jury	\$6,675.00	\$160,614.50
Match Contributed	\$0.00	\$0.00

Activity Description:

The purpose of this project is to construct a Landside Sand Seepage Berm on the 19th Levee District on the North Bank of the Red River.

Location Description:

Rapides Parish

Activity Progress Narrative:

Drawdown during this quarter is for Professional Engineering Services.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



	Beneficiaries - Area Benefit Census Method			
	Low	Mod	Total	Low/Mod
# of Persons	873	835	6212	27.50
LMI%:				27.5

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



40PARA3302-Levee N Bank-Rapides Rapides-Levee N Bank-40PARA3302

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of public facilities	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
06/01/2011	12/15/2015
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Urgent Need	Rapides Parish Police Jury

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$835,023.00
Total Budget	\$0.00	\$835,023.00
Total Obligated	\$0.00	\$835,023.00
Total Funds Drawdown	\$22,445.00	\$818,891.50
Program Funds Drawdown	\$22,445.00	\$818,891.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$22,445.00	\$818,891.50
Rapides Parish Police Jury	\$22,445.00	\$818,891.50
Match Contributed	\$0.00	\$0.00

Activity Description:

Rainfall events following Hurricane Gustav created excessive rainfall which resulted in sand boils and sinkholes in the North Bank Levee. This rainfall and damages caused decertification of levees.

Location Description:

Rapides Parish, LA

Activity Progress Narrative:

Drawdown during this quarter is for Professional Services, including topographic surveying and engineering computation related to levee reaches 1-4.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	1/1



	Beneficiaries - Area Benefit Census Meth	Beneficiaries - Area Benefit Census Method	
	Low Mod Tota	l Low/Mod	
# of Persons	6119 4230 2760	5 37.49	
LMI%:		37.49	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Activity Title:

40PARA3303-S Bank Levee-Rapides Rapides-S Bank Levee-Rapides

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of public facilities	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
03/10/2011	01/13/2016
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Urgent Need	Rapides Parish Police Jury

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$7,378,682.00
Total Budget	\$0.00	\$7,378,682.00
Total Obligated	\$0.00	\$7,378,682.00
Total Funds Drawdown	\$562,647.84	\$6,016,029.63
Program Funds Drawdown	\$562,647.84	\$6,016,029.63
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$562,647.84	\$6,016,029.63
Rapides Parish Police Jury	\$562,647.84	\$6,016,029.63
Match Contributed	\$0.00	\$0.00

Activity Description:

Rainfall events following Hurricane Gustav created excessive rainfall which resulted in sand boils and sinkholes in the South Bank Levee. This rainfall and damages caused decertification of levees.

Location Description:

Rapides Parish, LA

Activity Progress Narrative:

Drawdown during this quarter is for the contractor's application for payment, professional engineering services, and for grant consulting services.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



	Beneficiaries - Area Benefit Census Meth	Beneficiaries - Area Benefit Census Method	
	Low Mod Tota	l Low/Mod	
# of Persons	6119 4230 2760	5 37.49	
LMI%:		37.49	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



40PARA3304 -Pineville Utility - Rapides Rapides - Pineville Utility - 40PARA3304

Activitiy Category:	Activity Status:
Dike/dam/stream-river bank repairs	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
08/31/2011	04/13/2016
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Urgent Need	Rapides Parish Police Jury

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$5,756,800.00
Total Budget	\$0.00	\$5,756,800.00
Total Obligated	\$0.00	\$5,756,800.00
Total Funds Drawdown	\$254,342.85	\$3,137,966.59
Program Funds Drawdown	\$254,342.85	\$3,137,966.59
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$254,342.85	\$3,137,966.59
Rapides Parish Police Jury	\$254,342.85	\$3,137,966.59
Match Contributed	\$0.00	\$0.00

Activity Description:

The purpose of this project is to make improvements to the levee in Pineville, La.

Location Description:

Pineville, La. - Rapides

Activity Progress Narrative:

Distribution in this quarter is for Right of Way Consulting Services, the Construction Contractor's Application for Payment, Grant Consulting Services, and Professional Engineering Services.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



	Beneficiaries - Area Benefit Census Method	
	Low Mod Total L	.ow/Mod
# of Persons	6275 4431 28475	37.60
LMI%:		37.6

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



40PARA3305 - Spanish Bayou - Rapides Rapides - Spanish Bayou - 40PARA3305

Activitiy Category:	Activity Status:
Dike/dam/stream-river bank repairs	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
06/30/2011	12/11/2015
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Urgent Need	Rapides Parish Police Jury

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,230,900.00
Total Budget	\$0.00	\$1,230,900.00
Total Obligated	\$0.00	\$1,230,900.00
Total Funds Drawdown	\$48,419.28	\$929,147.50
Program Funds Drawdown	\$48,419.28	\$929,147.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$48,419.28	\$929,147.50
Rapides Parish Police Jury	\$48,419.28	\$929,147.50
Match Contributed	\$0.00	\$0.00

Activity Description:

The purpose of the project is to replace flood gates at Spanish Bayou and replacement of outfall structure at Huffman Creek.

Location Description:

Huffman Creek/Spanish Bayou - Rapides

Activity Progress Narrative:

Distribution in this quarter is for the contractor's request for payment, grant consulting services, and professional engineering services.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



	Beneficiaries - Area Benefit Census Meth	bd
	Low Mod Tota	l Low/Mod
# of Persons	6119 4230 2760	5 37.49
LMI%:		37.49

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: **Activity Title:**

46PARA1101 - Rehab - St. Helena St. Helena - Rehab - 46PARA1101

Activitiy Category:	Α
Rehabilitation/reconstruction of residential structures	Ur
Project Number:	P
3081	AI
Projected Start Date:	Рг
05/17/2010	12
Benefit Type: Direct Benefit (Households)	C
National Objective:	R
Low/Mod	St

ctivity Status: Inder Way Project Title: Ilocation to Parishes **Projected End Date:** 2/31/2015 **Completed Activity Actual End Date:**

Responsible Organization: St. Helena Parish Police Jury

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$800,000.00
Total Budget	\$0.00	\$800,000.00
Total Obligated	\$0.00	\$800,000.00
Total Funds Drawdown	\$11,788.00	\$784,291.57
Program Funds Drawdown	\$11,788.00	\$784,291.57
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$11,788.00	\$784,291.57
St. Helena Parish Police Jury	\$11,788.00	\$784,291.57
Match Contributed	\$0.00	\$0.00

Activity Description:

This is a minor repair program in St. Helena Parish, LA that will concentrate efforts on roof repairs or replacements, along with repair of exterior damage to windows and emergency repairs impacting health and safety. The project will concentrate on owner-occupied households that meet LMI standards.

Location Description:

Throughout St. Helena Parish, LA

Activity Progress Narrative:

Funds expended were for the completion of minor repairs on 1 homes for low income homeowners.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	1	87/85



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	1	115/85
# of Singlefamily Units	1	115/85

		This Report Per	iod	Cumula	tive Actual Tota	I / Expected	
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	1	0	1	78/0	22/85	115/85	86.96
# Owner Households	1	0	1	78/0	22/85	115/85	86.96

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number:

46PARA3401-Drainage/Flood Imprv/Bridges-St. Helena St. Helena-Drainage/Flood Imprv/Bridges-46PARA3401

Activitiy Category:

Activity Title:

Construction/reconstruction of water/sewer lines or systems

Project Number: 3081 Projected Start Date: 09/01/2011

Benefit Type: Area Benefit (Census)

National Objective: Low/Mod Activity Status: Under Way Project Title: Allocation to Parishes Projected End Date: 12/18/2015 Completed Activity Actual End Date:

Responsible Organization: St. Helena Parish Police Jury

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,785,220.00
Total Budget	\$0.00	\$1,785,220.00
Total Obligated	\$0.00	\$1,785,220.00
Total Funds Drawdown	\$110,978.93	\$1,607,246.94
Program Funds Drawdown	\$110,978.93	\$1,607,246.94
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$110,978.93	\$1,607,246.94
St. Helena Parish Police Jury	\$110,978.93	\$1,607,246.94
Match Contributed	\$0.00	\$0.00

Activity Description:

This project consists of making improvements to 8 bridges in the area.

Location Description:

Various location throughout St. Helena Parish:Hornsby Road Bridge, Sibley Road Bridge, Willie Redden Road Bridge, David Allen RoadBridge, and Carrier Road Bridge

Activity Progress Narrative:

Drawdown in this quarter is for project delivery costs provided by Providence Technical Services on the St. Helena Bridge Replacement Project, as well as engineering work by Pontchartrain Engineering and construction by Guinn Construction.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/2280



	Beneficiarie	Beneficiaries - Area Benefit Census Method		b
	Low	Mod	Total	Low/Mod
# of Persons	2353	1110	5786	59.85
LMI%:				59.85

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Activity Title:

47PARA2301-Waterline-St. James St. James-Waterline-47PARA2301

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of public facilities	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
06/01/2011	03/31/2016
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Urgent Need	St. James Parish

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$3,020,000.00
Total Budget	\$0.00	\$3,020,000.00
Total Obligated	\$0.00	\$3,020,000.00
Total Funds Drawdown	\$204,734.50	\$2,993,448.39
Program Funds Drawdown	\$204,734.50	\$2,993,448.39
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$204,734.50	\$2,993,448.39
St. James Parish	\$204,734.50	\$2,993,448.39
Match Contributed	\$0.00	\$0.00

Activity Description:

The purpose of this project is to install a waterline under the Mississippi River connection.

Location Description:

St. James Parish

Activity Progress Narrative:

Drawdown for this quarter includes services from BLD, Services, LLC., and Professional Engineering and Environmental Consultants, Inc., for work associated with the construction of the installation of the pipeline for the Waterline Under the Mississippi River Project.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



	Beneficiaries	Beneficiaries - Area Benefit Census Method		ł
	Low	Mod	Total	Low/Mod
# of Persons	2344	1336	8423	43.69
LMI%:				43.69

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of residential structures	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
06/01/2010	07/01/2016
Benefit Type: Direct Benefit (Households)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	St. John the Baptist Parish

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$2,024,240.00
Total Budget	\$0.00	\$2,024,240.00
Total Obligated	\$0.00	\$2,024,240.00
Total Funds Drawdown	\$24,417.10	\$1,486,617.35
Program Funds Drawdown	\$24,417.10	\$1,486,617.35
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$24,417.10	\$1,486,617.35
St. John the Baptist Parish	\$24,417.10	\$1,486,617.35
Match Contributed	\$0.00	\$0.00

Activity Description:

This program is designed for the purpose of providing incentive and resources for individual homeowners to repair or rebuild their damaged properties for the purpose of retaining community value and avoiding blight. The program includes elevation and mitigation incentives to assist homeowners rebuild safer, smarter, and stronger. The program includes incentives for green building and energy efficiency. Eligible home repairs could include installation of storm windows, storm doors, storm shutters, etc. It is expected that these home improvements will keep homeowners' properties up to the minimum levels of health and safety during the hurricane season. Through the use of 100% of these funds, the properties assisted will be able to fare better in future storm related disasters. All the properties served by this activity are residential.

Location Description:

Throughout St. John the Baptist Parish, LA

Activity Progress Narrative:

Funds expended in 2nd quarter were for project delivery.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	139/40
Activity funds eligible for DREF	6104	371652/12406

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	139/40
# of Singlefamily Units	0	139/40

Beneficiaries Performance Measures

	This Report Period		Cumula	Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	139/0	0/40	139/40	100.00
# Owner Households	0	0	0	139/0	0/40	139/40	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



48PARA9101 - Land Plan - St. John St. John - Land Plan - 48PARA9101

Activitiy Category:	Activity Status:
Planning	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
06/01/2010	12/31/2015
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
N/A	St. John the Baptist Parish

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$399,552.17
Total Budget	\$0.00	\$399,552.17
Total Obligated	\$0.00	\$399,552.17
Total Funds Drawdown	\$26,475.00	\$397,040.99
Program Funds Drawdown	\$26,475.00	\$397,040.99
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$26,475.00	\$397,040.99
St. John the Baptist Parish	\$26,475.00	\$397,040.99
Match Contributed	\$0.00	\$0.00

Activity Description:

To further enhance the parish's land use plan to prepare for future disasters.

Location Description:

St. John the Baptist Parish, LA

Activity Progress Narrative:

Drawdown during this qarter includes planning services by UNO including project management and public meetings, review and update of economic development, parks and recreation, storm water management, flood plain management and zoning elements.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF	26475	397040/48059



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of residential structures	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
06/01/2010	12/31/2015
Benefit Type: Direct Benefit (Households)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	St. Landry Parish

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$933,725.36
Total Budget	\$16,793.36	\$933,725.36
Total Obligated	\$16,793.36	\$933,725.36
Total Funds Drawdown	\$63,372.00	\$907,872.30
Program Funds Drawdown	\$63,372.00	\$907,872.30
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$63,372.00	\$907,872.30
St. Landry Parish	\$63,372.00	\$907,872.30
Match Contributed	\$0.00	\$0.00

Activity Description:

Create housing program in Operlousas, St. Landry Parish, LA to assist low/mod residents with house assistance, varying from simple home repairs, homeowner rehabilitation, and possibly replacement housing. Teh assistance will have the objective to return individuals to decent, safe and sanitary conditions.

Pending details on the specific applicants and uses of the program funds, OCD-DRU has estimated the percentage that will be spent on mitigation activities. OCD-DRU utilized data from Katrina and Rita and assumed that the ratio of mitigation activities to total costs would be similar. To date LA has expended over \$8.5 billion for the Road Home program; additionally \$850 million dedicated to mitigation activities (\$750 through HMGP and \$100M through CDBG) for a total of approximately \$9.4 billion. The dollars that have (or will) go towards mitigation activities include the aforementioned \$850 million plus \$879 million that have gone to Road Home elevations plus \$880 million that have gone towards relocating Road Home applicants (this does NOT include the cost of demolition and transference of those properties to local governments) for a total of \$2.6 billion. This amounts to a total of 28% of the total homeowner program costs that have or will go towards mitigation activities. To be conservative, OCD-DRU rounded to 25% for Gustav/lke programs.

Location Description:

Opelousas, St. Landry Parish, LA

Activity Progress Narrative:

Funds expended were for the completion of minor repairs on 4 homes for low income homeowners.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	4	38/100
Activity funds eligible for DREF	15843	226967/18750
	This Report Period	Cumulative Actual Total / Expected
	Total	Total

# of Housing Units	4	38/100
# of Singlefamily Units	4	38/100

Beneficiaries Performance Measures

	This Report Period		Cumulat	Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	4	0	4	22/0	16/100	38/100	100.00
# Owner Households	4	0	4	22/0	16/100	38/100	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



49PARA1102- House Rehab UN -Opelousas Opelousas - House Rehab UN - 49PARA1102

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of residential structures	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
06/01/2010	12/31/2016
Benefit Type: Direct Benefit (Households)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Urgent Need	St. Landry Parish

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$47,274.64
Total Budget	(\$719,657.36)	\$47,274.64
Total Obligated	(\$719,657.36)	\$47,274.64
Total Funds Drawdown	\$5,820.00	\$19,585.00
Program Funds Drawdown	\$5,820.00	\$19,585.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$5,820.00	\$19,585.00
St. Landry Parish	\$5,820.00	\$19,585.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Create housing program in Opelousas, St. Landry Parish, LA to assist low/mod residents with house assistance, varying from simple home repairs, homeowner rehabilitation, and possibly replacement housing. The assistance will have the objective to return individuals to decent, safe and sanitary conditions.

Pending details on the specific applicants and uses of the program funds, OCD-DRU has estimated the percentage that will be spent on mitigation activities. OCD-DRU utilized data from Katrina and Rita and assumed that the ratio of mitigation activities to total costs would be similar. To date LA has expended over \$8.5 billion for the Road Home program; additionally \$850 million dedicated to mitigation activities (\$750 through HMGP and \$100M through CDBG) for a total of approximately \$9.4 billion. The dollars that have (or will) go towards mitigation activities include the aforementioned \$850 million plus \$879 million that have gone to Road Home elevations plus \$880 million that have gone towards relocating Road Home applicants (this does NOT include the cost of demolition and transference of those properties to local governments) for a total of \$2.6 billion. This amounts to a total of 28% of the total homeowner program costs that have or will go towards mitigation activities. To be conservative, OCD-DRU rounded to 25% for Gustav/lke programs.

Location Description:

Opelousas, St. Landry Parish, LA

Activity Progress Narrative:

All funds expended in the 2nd quarter were for project delivery expenses.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/100
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/100
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	1/100

Beneficiaries Performance Measures

	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	1/100	0.00
# Renter Households	0	0	0	0/0	0/0	1/100	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources





49PARA2101-Park Ave. Bridge-St. Landry St. Landry-Park Ave. Bridge-49PARA2101

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of public facilities	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
10/31/2012	12/31/2015
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	St. Landry Parish

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$969,290.49
Total Budget	\$0.00	\$969,290.49
Total Obligated	\$0.00	\$969,290.49
Total Funds Drawdown	\$43,852.19	\$969,290.49
Program Funds Drawdown	\$43,852.19	\$969,290.49
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$43,852.19	\$969,290.49
St. Landry Parish	\$43,852.19	\$969,290.49
Match Contributed	\$0.00	\$0.00

Activity Description:

The proposed project includes the replacement of the Park Avenue Bridge with a new thirty-two (32') foot wide bridge and completing the remaining channel lining under and adjacent to the bridge. The specific work will include the removal of the existing bridge and wood piles and construct a new pre-cast concrete bridge with pre-cast concrete piles at the same location.

Location Description:

Opelousas, La. - St. Landry

Activity Progress Narrative:

Opelousas Bridge Replacement Project - Full application for Park Avenue Bridge dated 6/29/11; Application approved 6/13/11; ERR Exemption Certificate dated 7/15/11; Morgan Goudeau & Associates procured as engineer, ERR for Park; Avenue Bridge cleared 10/13/11; plans and specifications approved 4/5/12; construction of Park Avenue Bridge is 100 percent complete, Project Amendment No. 3 to include the Burr Street Bridge was approved on 1/17/13; Construction of Burr Street Bridge is 100 percent complete; Closeout documents dated 5/12/15.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census Method			
	Low	Mod	Total	Low/Mod
# of Persons	11293	3167	21519	67.20

- 1	LMI%:	
	WI %o	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources Amount

67.2



Grantee Activity Number:

49PARA3204-Hazard Mitigation Match-St. Landry

Activity Title:

St. Landry-Hazard Mitigation Match-49PARA3204

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of public facilities	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
12/01/2013	12/31/2016
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	St. Landry Parish

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$415,623.00
Total Budget	\$0.00	\$415,623.00
Total Obligated	\$0.00	\$415,623.00
Total Funds Drawdown	\$29,687.50	\$143,180.65
Program Funds Drawdown	\$29,687.50	\$143,180.65
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$29,687.50	\$143,180.65
St. Landry Parish	\$29,687.50	\$143,180.65
Match Contributed	\$0.00	\$0.00

Activity Description:

Flooding and high wind related problems (i.e. power outages, downed trees, damaged roofs, broken windows, etc.) existed throughout the Parish. These problems identified numerous failures and the St. Landry Parish Government has been awarded \$1,037,566.00 of federal financial assistance under the FEMA Hazard Mitigation Grant Program (HMGP) to retrofit twenty-six (26) critical facilities in the Parish. The HMGP Program requires a local financial match of twenty-five percent and St. Landry Parish Government desires to utilize CDBG funds under this PIRP Program for this match.

Location Description:

118 S. Court Street Opelousas, LA 70570

Activity Progress Narrative:

Full application dated 2/13/13; Application approved 2/21/13; ERR Exemption Certificate pending; GSE Associates, LLC procured as engineer, ERR cleared 5/24/13; plans and specifications approved 12/11/13; Bids received 2/13/14; construction is underway - 49 percent complete.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

	Beneficiaries	Beneficiaries - Area Benefit Census Method		
	Low Mod			
# of Persons	23848	12240	69239	52.12

Activity Locations

LMI%:

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources Amount

52.12





49PARA3401-Parish Drainage-St. Landry St. Landry-Parish Drainage-49PARA3401

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of public facilities	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
07/31/2013	07/01/2016
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Urgent Need	St. Landry Parish

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$4,388,992.00
Total Budget	\$0.00	\$4,388,992.00
Total Obligated	\$0.00	\$4,388,992.00
Total Funds Drawdown	\$130,434.81	\$3,351,749.94
Program Funds Drawdown	\$130,434.81	\$3,351,749.94
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$130,434.81	\$3,351,749.94
St. Landry Parish	\$130,434.81	\$3,351,749.94
Match Contributed	\$0.00	\$0.00

Activity Description:

This project consist of various types of work to address the failure of the drainage systems throughout portions of the unincorporated areas and in several incorporated areas of St. Landry Parish.

Location Description:

Various Locations St. Landry Parish, LA

Activity Progress Narrative:

Full application dated 11/1/12; Application approved 12/11/12; ERR cleared 3/14/13; Morgan Goudeau & Associates procured as engineer, Project subdivided into seven (7) areas; Area 1 bids received 9/10/13; Area 2 bids received 2/13/14; Area 3 bids received 11/16/13. Area 4 bids received 1/15/14; Area 5 bids received 1/29/14; Area 6 bids received 2/20/14; Area 7 bids received 4/15/14; Area 1 construction is 100 percent complete; Area 2 construction is 97 percent complete; Area 3 construction is 100 percent complete; Area 5 construction is 100 percent complete; Area 6 construction is 100 percent complete; Area 7 is 95 percent complete.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1

Beneficiaries Performance Measures

	Beneficiari	Beneficiaries - Area Benefit Census Method		
	Low	Mod	Total	Low/Mod
# of Persons	0	0	30605	0.00
LMI%:				49.67

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources





50PARA3402-Bayou De Portage-St. Martin St. Martin-Bayou De Portage-50PARA3402

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of public facilities	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
10/31/2012	09/30/2016
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Urgent Need	St. Martin Parish

Overall Total Projected Budget from All Sources	Apr 1 thru Jun 30, 2015 N/A	To Date \$3,000,000.00
Total Budget	\$0.00	\$3,000,000.00
Total Obligated Total Funds Drawdown	\$0.00 \$264,033.80	\$3,000,000.00 \$719,690.69
Program Funds Drawdown Program Income Drawdown	\$264,033.80 \$0.00	\$719,690.69 \$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended St. Martin Parish	\$264,033.80 \$264,033.80	\$719,690.69 \$719,690.69
Match Contributed	\$0.00	\$0.00

Activity Description:

The proposed improvements for this project are to excavate the channel to dimensions capable of handling a 5-year storm, remove the built-up sediment at the mouth of the Bayou, and construct a sediment trap at the mouth of the Bayou.

Location Description:

Bayou Du Portage, Iberia & St. Martin Parishes, LA

Activity Progress Narrative:

Intergovernmental Agreement with Iberia Parish dated 4/5/11; Full application dated 6/13/11; Application approved 8/3/11; ERR Exemption Certificate submitted 8/8/11; Sellers & Associates procured as engineer, project subdivided into Phase I and Phase II; Phase I Spoil Disposal Site Agreement executed 10/1/13; ERR for Phase I cleared 11/13/13; plans and specifications for Phase I submitted 11/27/13; Phase I bids received on 9/11/14; Phase I Construction Costs to be paid 50 percent by each Parish & construction is 66 percent complete.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1

Beneficiaries Performance Measures

	Beneficiarie	Beneficiaries - Area Benefit Census Method		
	Low	Mod	Total	Low/Mod
# of Persons	16462	8562	52879	47.32

Activity Locations

LMI%:

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources Amount

47.32





Grantee Activity Number: Activity Title:

51PARA1101 - Rehab - St. Mary St. Mary - Rehab - 51PARA1101

Activitiy Category:
Rehabilitation/reconstruction of residential structures
Project Number:
3081
Projected Start Date:
01/01/2011
Benefit Type: Direct Benefit (Households)

National Objective: Low/Mod

Activity Status: Under Way **Project Title:** Allocation to Parishes **Projected End Date:** 12/31/2016 **Completed Activity Actual End Date:**

Responsible Organization: St. Mary Parish

Overall Total Projected Budget from All Sources	Apr 1 thru Jun 30, 2015 N/A	To Date \$2,731,250.00
Total Budget	\$0.00	\$2,731,250.00 \$2,731,250.00
Total Obligated	\$0.00	\$2,731,250.00
Total Funds Drawdown	\$35,947.50	\$364,155.61
Program Funds Drawdown	\$35,947.50	\$364,155.61
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$35,947.50	\$364,155.61
St. Mary Parish	\$35,947.50	\$364,155.61
Match Contributed	\$0.00	\$0.00

Activity Description:

Owner occupied housing rehabilitation throughout the parish.

Location Description:

Across St. Mary Parish, LA

Activity Progress Narrative:

Funds expended in 2nd quarter were for construction cost.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	4	14/270
	This Report Period	Cumulative Actual Total / Expected

Total

Total



# of Housing Units	4	14/270
# of Singlefamily Units	4	14/270

	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	4	7/0	3/270	14/270	71.43
# Owner Households	0	0	4	7/0	3/270	14/270	71.43

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number:

51PARA2303-Patterson Sewer Improvements-St. Mary St. Mary-Patterson Sewer Improvements-51PARA2303

Activity Title:

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number: 3081 Projected Start Date: 11/30/2013

Benefit Type: Area Benefit (Census)

National Objective:

Activity Status: Under Way Project Title: Allocation to Parishes Projected End Date: 12/31/2015 Completed Activity Actual End Date:

Responsible Organization: St. Mary Parish

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$366,500.00
Total Budget	\$0.00	\$366,500.00
Total Obligated	\$0.00	\$366,500.00
Total Funds Drawdown	\$4,065.26	\$362,861.67
Program Funds Drawdown	\$4,065.26	\$362,861.67
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$4,065.26	\$362,861.67
St. Mary Parish	\$4,065.26	\$362,861.67
Match Contributed	\$0.00	\$0.00

Activity Description:

The project entails installing approximately 680 linear feet of new 8-inch gravity sewer lines, the replacement of sewer services under roadway and associated items of work and the replacement of concrete roadway pavement. This line is central to a larger area. Improvements to the gravity sewer line would allow for proper function of the system.

Location Description:

Martin Luther King Street, Patterson, LA 70392

Activity Progress Narrative:

Final inspection has been conducted and project has been accepted as substantially complete.

Accomplishments Performance Measures

This Report Period

Total

Cumulative Actual Total / Expected Total



	Beneficiaries - Area Benefit Census Method			
	Low	Mod	Total	Low/Mod
# of Persons	1324	674	3662	54.56
LMI%:				54.56

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number:

51PARA3301-Yellow Bayou/Hanson Canal-St. Mary

Activity Title:

St. Mary-Yellow Bayou/Hanson Canal-51PARA3301

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of public facilities	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
01/01/2013	02/13/2016
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	St. Mary Parish

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$6,000,000.00
Total Budget	\$0.00	\$6,000,000.00
Total Obligated	\$0.00	\$6,000,000.00
Total Funds Drawdown	\$849,679.75	\$2,712,823.46
Program Funds Drawdown	\$849,679.75	\$2,712,823.46
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$849,679.75	\$2,712,823.46
St. Mary Parish	\$849,679.75	\$2,712,823.46
Match Contributed	\$0.00	\$0.00

Activity Description:

The

project involves the addition of floodgates at each location and improvements to existing levees. These improvements also addresses the needs outlined in the Parish's mitigation plans for adequete evacuation routes during future floods or hurricanes.

Location Description:

Franklin, La. - St. Mary

Activity Progress Narrative:

Study and Report Phase, Drainage Impact Study, Permitting (USACE & CZM) are complete, Geotechnical Investigation and Topo/Hydrographic Surveys are more than 75 percent complete, the Preliminary Design Phase the Final Design Phase are all complete and plans have been submitted for review and approval. The Environmental Review is complete and was submitted to the State DRU Office on June 19, 2013. Project has been advertised and bids were accepted on April 17, 2014. Contract was awarded, pre-construction conference held and construction has begun - nearly 40 percent complete.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1

Beneficiaries Performance Measures

	Beneficiari	Beneficiaries - Area Benefit Census Method		
	Low	Mod	Total	Low/Mod
# of Persons	1214	260	2302	64.03
LMI%:				64.03

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number:

51PARA3303-Morgan City Levee Improv-St. Mary

Activity Title:

St. Mary-Morgan City Levee Improv-51PARA3303

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of other non-residential	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
02/28/2014	02/01/2016
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	St. Mary Parish

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$2,501,947.00
Total Budget	\$0.00	\$2,501,947.00
Total Obligated	\$0.00	\$2,501,947.00
Total Funds Drawdown	\$29,148.57	\$334,015.92
Program Funds Drawdown	\$29,148.57	\$334,015.92
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$29,148.57	\$334,015.92
St. Mary Parish	\$29,148.57	\$334,015.92
Match Contributed	\$0.00	\$0.00

Activity Description:

It includes funds to address levee enlargement and construction will consist of compacted earthen embankment, aggregate access roadway, seeding, fertilizing, etc. Also included in this project are improvements to Pump Station #8. The work to be performed at pump station #8 will be required because the levee crosses the pump station discharge piping and separates the suction basin from the discharge basin. When the levee is enlarged/widened it will be required to stabilize the levee slopes on each side to prevent sloughing into the suction and discharge basins. Stabilization will be accomplished by using stone/rip-rap, sheet piling and/or lengthening the discharge pipes. The pump station access walkway also ties into the existing levee so it may require relocation to accommodate the levee enlargement.

Location Description:

Hwy 90 E, Morgan City, LA 70380

Activity Progress Narrative:

Environmental Review is complete and was submitted to the State DRU Office on October 11, 2013. Topographic Surveys, Geotechnical Field Sampling and Lab Testing are continuing. Permitting and mitigation are in progress and Preliminary Design has been completed and final design is approximately 35 percent complete.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census Method		d	
	Low	Mod	Total	Low/Mod
# of Persons	76	12	201	43.78
LMI%:				43.78

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number:

52PARA2601-Communications Tower-St. Tammany St. Tammany-Communications Tower-52PARA2601

Activity Title:

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date: 03/26/2013

Benefit Type: Area Benefit (Census)

National Objective:

Urgent Need

Activity Status: Under Way Project Title: Allocation to Parishes Projected End Date: 12/31/2016 Completed Activity Actual End Date:

Responsible Organization: St. Tammany Parish Government

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$2,775,037.00
Total Budget	\$0.00	\$2,775,037.00
Total Obligated	\$0.00	\$2,775,037.00
Total Funds Drawdown	\$1,670,450.52	\$1,984,745.97
Program Funds Drawdown	\$1,670,450.52	\$1,984,745.97
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,670,450.52	\$1,984,745.97
St. Tammany Parish Government	\$1,670,450.52	\$1,984,745.97
Match Contributed	\$0.00	\$0.00

Activity Description:

The 450 foot communications tower will be constructed of hot-dipped galvanized solid steel rods to eliminate internal corrosion. Any evidence of corrosion can be easily identified and corrected during routine inspections, without the use of specialized metallurgy equipment. The radio tower is designed to support a minimum of four 8-ft microwave antennas, to be located between the levels of 300 and 350 feet. Three microwave antennas, repeaters and supporting equipment are needed at this time to support the 14 fire protection districts, Sheriffs' Offices, 7 municipal Police Departments, 2 EMS (ambulance services) and STPG Office of Homeland Security and Emergency Preparedness. The planned space allocation of one more microwave antenna will support long-term network expansion.

The tower will incorporate state-of-the-art lightning surge and electrical grounding protection systems designed to protect sensitive communications equipment from transient damage.

Location Description:

31078 Hwy 36, Lacombe, LA 70445

Activity Progress Narrative:

Daley Tower has completed ground work for the tower. Clear lien and priviledge certificate has been received and retainage has been requested. Upon shipment of equipment, Motorola has fulfilled the first payment milestone per



contract.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census Method		t k	
	Low	Mod	Total	Low/Mod
# of Persons	19268	16704	125951	28.56
LMI%:				28.56

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources





53PARA1101 - Minor Rehab - Tangipahoa Tangipahoa - Minor Rehab - 53PARA1101

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of residential structures	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
08/30/2010	09/15/2015
Benefit Type: Direct Benefit (Households)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	Tangipahoa Parish

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$450,000.00
Total Budget	\$0.00	\$450,000.00
Total Obligated	\$0.00	\$450,000.00
Total Funds Drawdown	\$7,761.70	\$330,254.88
Program Funds Drawdown	\$7,761.70	\$330,254.88
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$7,761.70	\$330,254.88
Tangipahoa Parish	\$7,761.70	\$330,254.88
Match Contributed	\$0.00	\$0.00

Activity Description:

To assist home owners with minor rehab repairs from damages resulting from Hurricane Gustav

Location Description:

Across Tangipahoa Parish, LA

Activity Progress Narrative:

Funds expended were for the completion of minor repairs on 4 homes for low income homeowners.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	4	22/80
	This Report Period	Cumulative Actual Total / Expected
	Total	Total



# of Housing Units	4	22/80
# of Singlefamily Units	4	22/80

	Thi	s Report Period		Cumulative	Actual Total / E	xpected	
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	4	0	4	17/0	5/80	22/80	100.00
# Owner Households	4	0	4	17/0	5/80	22/80	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



53PARA2101 - Club Deluxe Rd - Tangipahoa Tangipahoa - Club Deluxe Rd - 53PARA2101

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of public facilities	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
01/01/2011	10/31/2016
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Urgent Need	Tangipahoa Parish

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$4,900,010.00
Total Budget	\$0.00	\$4,900,010.00
Total Obligated	\$0.00	\$4,900,010.00
Total Funds Drawdown	\$291,969.00	\$1,702,942.37
Program Funds Drawdown	\$291,969.00	\$1,702,942.37
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$291,969.00	\$1,702,942.37
Tangipahoa Parish	\$291,969.00	\$1,702,942.37
Match Contributed	\$0.00	\$0.00

Activity Description:

The Tangipahoa Parish Council is proposing to make improvements to Club Deluxe Road, south of Hammond, Louisiana.

Location Description:

Amite, La. - Tangipahoa

Activity Progress Narrative:

Drawdown for this quarter includes Professional Services provided by SJB during the Acquisition Phase for the sale of Parcels 1-1, 1-5, 2-2, 3-3, 4-5, 4-6. (Recording fees will be requested at a later date when actual fees are known.)

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



	Beneficiarie	Beneficiaries - Area Benefit Census Method			
	Low	Mod	Total	Low/Mod	
# of Persons	8170	5438	35603	38.22	
LMI%:				38.22	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



55PAAD1001 - Terrebonne Admin Alloc to Terrebonne (PAAD)

Activitiy Category:	Activity Status:
Administration	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
03/19/2009	12/31/2015
Benefit Type: N/A	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
N/A	Terrebonne Parish

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$616,351.00
Total Budget	\$0.00	\$616,351.00
Total Obligated	\$0.00	\$616,351.00
Total Funds Drawdown	\$46,906.90	\$472,047.91
Program Funds Drawdown	\$46,906.90	\$472,047.91
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$46,906.90	\$472,047.91
Terrebonne Parish	\$46,906.90	\$472,047.91
Match Contributed	\$0.00	\$0.00

Activity Description:

Administrative activities for running parish's grant allocation.

Location Description:

Terrebonne Parish

Activity Progress Narrative:

Administrative costs including payroll, supplies, postage, legal fees, and temporary staff costs.

Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Activity Title:

55PARA1301 - FTHB - Terrebonne Terrebonne - FTHB - 55PARA1301

Activitiy Category:

Homeownership Assistance to low- and moderate-income

Project Number:

3081

Projected Start Date: 01/01/2010

Benefit Type: Direct Benefit (Households)

National Objective: Low/Mod Activity Status: Under Way Project Title: Allocation to Parishes Projected End Date: 07/01/2016 Completed Activity Actual End Date:

Responsible Organization: Terrebonne Parish

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$3,890,000.00
Total Budget	\$0.00	\$3,890,000.00
Total Obligated	\$0.00	\$3,890,000.00
Total Funds Drawdown	\$199,203.98	\$3,702,822.19
Program Funds Drawdown	\$199,203.98	\$3,702,822.19
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$199,203.98	\$3,702,822.19
Terrebonne Parish	\$199,203.98	\$3,702,822.19
Match Contributed	\$0.00	\$0.00

Activity Description:

To provide assistance to first-time low/mod homeowners in Terrebonne Parish, LA

Location Description:

Across Terrebonne Parish, LA

Activity Progress Narrative:

FTHBP providing for down payment assistance of up to \$35,000 and closing cost assistance not to exceed \$10,000. Property must be a single family residence and purchase price not to exceed \$220,000. Homebuyers are required to invest a minimal contribution of at least 1% of the loan amount or \$1,000, whichever is greater.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	5	143/130
# of Singlefamily Units	5	143/130



	This	This Report Period		Cumulativ	Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	1	4	5	32/0	109/130	143/130	98.60
# Owner Households	1	4	5	32/0	109/130	143/130	98.60

Activity Locations

Address	City	County	State	Zip	Status / Accept
1610 Rio Vista Ave	Houma		Louisiana	70363	Not Validated / N
289 J. Patrick Drive	Houma		Louisiana	70364	Not Validated / N
421 Lake Cresent Circle	Houma		Louisiana	70360	Not Validated / N
607 Paris Lane	Houma		Louisiana	70363	Not Validated / N
1350 Dr. Beatrous Rd	Theriot		Louisiana	70397	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Activity Title:

55PARA1302 - Home Buyout - Terrebonne Terrebonne - Home Buyout - 55PARA1302

Activitiy Category:	Activity Status:
Acquisition - buyout of residential properties	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
06/01/2010	10/04/2015
Benefit Type: Direct Benefit (Households)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Slums and Blight	Terrebonne Parish

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$4,604,625.00
Total Budget	\$0.00	\$4,604,625.00
Total Obligated	\$0.00	\$4,604,625.00
Total Funds Drawdown	\$250,205.56	\$4,112,971.26
Program Funds Drawdown	\$250,205.56	\$4,112,971.26
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$250,205.56	\$4,112,971.26
Terrebonne Parish	\$250,205.56	\$4,112,971.26
Match Contributed	\$0.00	\$0.00

Activity Description:

To provide buyout assistance to homeowners who live in areas that are constantly flooding in Terrebonne Parish, LA

Location Description:

Throughout Terrebonne Parish, LA

Activity Progress Narrative:

Purchase of one property and project delivery costs.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	1	15/188
Activity funds eligible for DREF	62551	1984350/3980



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	1	22/188
# of Singlefamily Units	1	22/188

	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	1	0/0	0/188	15/188	0.00
# Owner Households	0	0	1	0/0	0/188	15/188	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



55PARA1701 - Neighbor Revit - Terrebonne Terrebonne - Neighbor - Revit - 55PARA1701

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of public facilities	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
01/01/2012	03/24/2016
Benefit Type: Direct Benefit (Households)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	Terrebonne Parish

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$160,972.00
Total Budget	\$0.00	\$160,972.00
Total Obligated	\$0.00	\$160,972.00
Total Funds Drawdown	\$6,811.42	\$48,046.01
Program Funds Drawdown	\$6,811.42	\$48,046.01
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$6,811.42	\$48,046.01
Terrebonne Parish	\$6,811.42	\$48,046.01
Match Contributed	\$0.00	\$0.00

Activity Description:

Provide for neighborhood revitalization throughout the parish by clearing or destroying residential units affected by Gustav and/or lke that have a negative impact on the community and leave land that can be returned to commerce.

Location Description:

Across Terrebonne Parish, LA

Activity Progress Narrative:

Funds expended for program delivery.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	2/10
# of Singlefamily Units	0	2/10



		This Report Per	iod	Cumula	tive Actual Tota	I / Expected	
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	1/0	0/10	2/10	50.00
# Owner Households	0	0	0	1/0	0/10	2/10	50.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



55PARA2301-TGMC Waterworks-Terrebonne Terrebonne-TGMC Waterworks-55PARA2301

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of public facilities	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
05/31/2011	07/01/2016
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Urgent Need	Terrebonne Parish

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$980,000.00
Total Budget	\$0.00	\$980,000.00
Total Obligated	\$0.00	\$980,000.00
Total Funds Drawdown	\$135,027.28	\$877,760.34
Program Funds Drawdown	\$135,027.28	\$877,760.34
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$135,027.28	\$877,760.34
Terrebonne Parish	\$135,027.28	\$877,760.34
Match Contributed	\$0.00	\$0.00

Activity Description:

The project is the installation of mainline water valves in order to isolate the existing water main serving the Terrebonne General Medical Center(TGMC).

Location Description:

Houma, La. - Terrebonne

Activity Progress Narrative:

Drawdown during this quarter includes payments for engineering fees by Consolidated Waterworks.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



	Beneficiar	Beneficiaries - Area Benefit Census Method		
	Low	/ Mod	Total	Low/Mod
# of Persons	1684	558	4736	47.34
LMI%:				51.08

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



55PARA2302-Gray Facility-Terrebonne Terrebonne-Gray Facility-55PARA2302

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of public facilities	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
06/03/2011	10/13/2015
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	Terrebonne Parish

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$2,655,420.48
Total Budget	\$0.00	\$2,655,420.48
Total Obligated	\$0.00	\$2,655,420.48
Total Funds Drawdown	\$509,190.78	\$509,190.78
Program Funds Drawdown	\$509,190.78	\$509,190.78
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$509,190.78	\$509,190.78
Terrebonne Parish	\$509,190.78	\$509,190.78
Match Contributed	\$0.00	\$0.00

Activity Description:

The proposed project primarily serves as a sewerage function, and to protect from contaminated environmental conditions from improperly maintained sewerage systems.

Location Description:

Gray, La. - Terrebonne

Activity Progress Narrative:

Drawdown in this quarter is for construction work performed by LA Contracting Enterprise, LLC.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



	Beneficiari	Beneficiaries - Area Benefit Census Method		
	Low	Mod	Total	Low/Mod
# of Persons	843	509	2613	51.74
LMI%:				51.74

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



55PARA3201-Juvenile Facility-Terrebonne Terrebonne-Juvenile Facility-55PARA3201

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of public facilities	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
06/01/2011	01/16/2016
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Urgent Need	Terrebonne Parish

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$10,265,108.20
Total Budget	\$0.00	\$10,265,108.20
Total Obligated	\$0.00	\$10,265,108.20
Total Funds Drawdown	\$2,159,242.33	\$5,657,363.73
Program Funds Drawdown	\$2,159,242.33	\$5,657,363.73
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$2,159,242.33	\$5,657,363.73
Terrebonne Parish	\$2,159,242.33	\$5,657,363.73
Match Contributed	\$0.00	\$0.00

Activity Description:

The purpose of the project is to construct a new Juvenile Detention Facility that will provide for continuous operation that will not impose on other Governmental Functions during time of emergency.

Location Description:

Terrebonne Parish

Activity Progress Narrative:

Drawdown during this quarter is for construction work completed by Thompson Construction and for services performed by Duplantis Design Group during the Construction Phase.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



	Beneficiaries - Area Be	Beneficiaries - Area Benefit Census Method	
	Low	Mod Tota	al Low/Mod
# of Persons	9362 6	6120 3692	6 41.93
LMI%:			41.93
LIVII 70.			41.93

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



55PARA3203-DPW Admin Bldg-Terrebonne Terrebonne-DPW Admin Bldg-55PARA3203

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of public facilities	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
12/31/2013	04/15/2018
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Urgent Need	Terrebonne Parish

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$5,540,340.66
Total Budget	\$0.00	\$5,540,340.66
Total Obligated	\$0.00	\$5,540,340.66
Total Funds Drawdown	\$967,620.48	\$1,731,102.13
Program Funds Drawdown	\$967,620.48	\$1,731,102.13
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$967,620.48	\$1,731,102.13
Terrebonne Parish	\$967,620.48	\$1,731,102.13
Match Contributed	\$0.00	\$0.00

Activity Description:

Terrebonne Parish proposes to construct a new Public Works Facility that will provide for continuous operation that will not impose on other Governmental Functions during times of emergency. The proposed location will reside in the Northern part of Terrebonne Parish with proximity to Highway 24/90 corridor, therefore having a higher flood elevation.

Location Description:

Promixity to Highway 24/90 Corridor, Gray, LA 70359

Activity Progress Narrative:

Drawdown during this quarter is for work completed by Duplantis Design Group, including Basis Services (Preliminary Design, Final Design, Bidding Phase, Construction Administration and Reimbursable Expenses) and Additional Services (Davis/Bacon/Section 3 Coordination); it also includes construction work completed by B.E.T. Construction.

Accomplishments Performance Measures

This Report Period

Total

Cumulative Actual Total / Expected

Total



	Beneficiaries - Area Benefit Census Method			
	Low	Mod	Total	Low/Mod
# of Persons	194	311	1094	46.16
LMI%:				40.85

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



55PARA3301 - Levee - Terrebonne Terrebonne - Levee - 55PARA3301

Activitiy Category:	Activity Status:
Dike/dam/stream-river bank repairs	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
06/01/2010	03/16/2018
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Urgent Need	Terrebonne Parish

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$19,799,947.00
Total Budget	\$0.00	\$19,799,947.00
Total Obligated	\$0.00	\$19,799,947.00
Total Funds Drawdown	\$3,840.00	\$371,889.34
Program Funds Drawdown	\$3,840.00	\$371,889.34
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$3,840.00	\$371,889.34
Terrebonne Parish	\$3,840.00	\$371,889.34
Match Contributed	\$0.00	\$0.00

Activity Description:

Provides for drainage and flood protection for residents and their homes of Theriot in Terrebonne Parish The specific purpose of each of this project is to reduce the risk of flooding in the newly protected areas. This will be accomplished either through raising levee elevations, improving pumping capacity, or some combination of the two. Raising levee elevations improves the protection of the areas against storm surge and tidal inundation. Improved pumping capacity reduces the risk of flooding from rainfall within the levees.

Through analysis of the beneficiary area; parcels, addresses and aerial imagery were loaded into a map document. Addresses were selected using the study areas and were queried for property types – public, commercial, and residential. The parcel layer for this study was queried to locate adjudicated properties and aerial imagery was used to examine the adjudicated properties for the presence of a structure.

The results of the study showed that 98% of the structures within the benefitting area are residential.

Location Description:

Terrebonne Parish, LA

Activity Progress Narrative:

Drawdown during this quarter is for engineering services completed by Providence/GSE, including Basic Services - Final Design, and Additional Services - Drainage Impact Study, Servitude Acquisition and Plat Preparation.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear miles of Public	0	0/5
Activity funds eligible for DREF	3840	371886/11774

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census Method		d d	
	Low	Mod	Total	Low/Mod
# of Persons	1104	541	3787	43.44
LMI%:				43.44

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources





55PARA3303 - Suzie Canal N - Terrebonne Terrebonne - Suzie Canal N - 55PARA3303

Activitiy Category:	Activity Status:
Dike/dam/stream-river bank repairs	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
08/17/2011	12/31/2016
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	Terrebonne Parish

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$6,079,002.00
Total Budget	\$0.00	\$6,079,002.00
Total Obligated	\$0.00	\$6,079,002.00
Total Funds Drawdown	\$112,298.89	\$411,608.17
Program Funds Drawdown	\$112,298.89	\$411,608.17
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$112,298.89	\$411,608.17
Terrebonne Parish	\$112,298.89	\$411,608.17
Match Contributed	\$0.00	\$0.00

Activity Description:

The proposed project is to construct approximately 13,000 linear feet of levee and necessary appurtenances to provide forced drainage and tidal/tropical storm flood protection between northern boundary of Cane Break subdivision to the community of Bobtown.

Location Description:

Bobtown, La. - Terrebonne

Activity Progress Narrative:

Drawdown during this quarter is for engineering services rendered by Providence/GSE, including Basic Services (Final Design) and Additional Services (Geotechnical Investigation, Geotechnical Coordination, Preparation, and Permitting and EV Assessment).

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1
# of Linear feet of Public	0	0/13000



	Beneficiaries - Area Benefit Census Method			
	Low	Mod	Total	Low/Mod
# of Persons	349	174	871	60.05
LMI%:				60.05

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



55PARA3305 - Ash North Levee - Terrebonne Terrebonne - Ash North Levee - 55PARA3305

Activitiy Category:	Activity Status:
Dike/dam/stream-river bank repairs	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
04/21/2011	04/12/2016
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Urgent Need	Terrebonne Parish

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$3,050,409.40
Total Budget	\$0.00	\$3,050,409.40
Total Obligated	\$0.00	\$3,050,409.40
Total Funds Drawdown	\$253,581.31	\$2,634,981.54
Program Funds Drawdown	\$253,581.31	\$2,634,981.54
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$253,581.31	\$2,634,981.54
Terrebonne Parish	\$253,581.31	\$2,634,981.54
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction of approximatley 5,940 linear feet of earthen levee to a crown elevation of +8.0' to provide maximum flood protection.

Location Description:

East Houma Surge Levee to Ashland Landfill Road, Houma, Terrebonne Parish, LA

Activity Progress Narrative:

Distribution during this quarter was for Construction Administration and Additional Services (Survey Subcontractor, Geotechnical Subcontractor, Resident Project Representation and Reimbursable Expenses) provided by CB&I, and for construction work completed by Phylway.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/5940



	Beneficiaries - Area Benefit Census Method		l i	
	Low	Mod	Total	Low/Mod
# of Persons	0	56	508	11.02
LMI%:				61.38

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



55PARA3306 - Levee - Terrebonne Terrebonne - Levee - 55PARA3306

Activitiy Category:	Activity Status:
Dike/dam/stream-river bank repairs	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
06/01/2010	12/15/2016
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	Terrebonne Parish

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$14,320,768.00
Total Budget	\$0.00	\$14,320,768.00
Total Obligated	\$0.00	\$14,320,768.00
Total Funds Drawdown	\$1,608,395.67	\$4,379,388.23
Program Funds Drawdown	\$1,608,395.67	\$4,379,388.23
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,608,395.67	\$4,379,388.23
Terrebonne Parish	\$1,608,395.67	\$4,379,388.23
Match Contributed	\$0.00	\$0.00

Activity Description:

Provides for drainage and flood protection for residents and their homes of Ward 7 in Terrebonne Parish

The specific purpose of each of this project is to reduce the risk of flooding in the newly protected areas. This will be accomplished either through raising levee elevations, improving pumping capacity, or some combination of the two. Raising levee elevations improves the protection of the areas against storm surge and tidal inundation. Improved pumping capacity reduces the risk of flooding from rainfall within the levees.

The parish of Terrebonne has compiled further analysis of this activity. Through analysis of the HUD study area; parcels, addresses and aerial imagery were loaded into a map document. Addresses were selected using the HUD study areas and were queried for property types – public, commercial, and residential. The parcel layer for this study was queried to located adjudicated properties and aerial imagery was used to examine the adjudicated properties for the presence of a structure. The results of the study showed that 98.4% of the structures within the benefitting area are residential.

Location Description:

Terrebonne Parish, LA

Activity Progress Narrative:

Drawdown during this quarter is for recordation and legal fees, construction work completed by Apeck Construction and Ceres Environmental, and Basic Services (Construction Administration) and Additional Services (Resident Project Representation and reimbursable expenses) provided by CBI.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear miles of Public	0	0/16
Activity funds eligible for DREF	1608395	3714302/1352

Beneficiaries Performance Measures

	Beneficiarie	Beneficiaries - Area Benefit Census Method		
	Low	Mod	Total	Low/Mod
# of Persons	1127	906	4870	41.75
LMI%:				41.75

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



55PARA3308 - Levee - Terrebonne Terrebonne - Levee - 55PARA3308

Activitiy Category:	Activity Status:
Dike/dam/stream-river bank repairs	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
06/01/2010	02/13/2018
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Urgent Need	Terrebonne Parish

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$8,006,930.00
Total Budget	\$0.00	\$8,006,930.00
Total Obligated	\$0.00	\$8,006,930.00
Total Funds Drawdown	\$5,328.74	\$678,428.94
Program Funds Drawdown	\$5,328.74	\$678,428.94
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$5,328.74	\$678,428.94
Terrebonne Parish	\$5,328.74	\$678,428.94
Match Contributed	\$0.00	\$0.00

Activity Description:

Provides for drainage and flood protection for residents and their homes of Ashland in Terrebonne Parish The specific purpose of each of this project is to reduce the risk of flooding in the newly protected areas. This will be accomplished either through raising levee elevations, improving pumping capacity, or some combination of the two. Raising levee elevations improves the protection of the areas against storm surge and tidal inundation. Improved pumping capacity reduces the risk of flooding from rainfall within the levees.

Through analysis of the beneficiary area; parcels, addresses and aerial imagery were loaded into a map document. Addresses were selected using the HUD study areas and were queried for property types – public, commercial, and residential. The parcel layer for this study was queried to located adjudicated properties and aerial imagery was used to examine the adjudicated properties for the presence of a structure.

The results of the study showed that 96.8% of the structures within the benefitting area are residential.

Location Description:

Terrebonne Parish, LA

Activity Progress Narrative:

Drawdown during this quarter is for Additional Services (Permitting and Environmental Design) and Basic Services (Final Design) provided by T. Baker Smith.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear miles of Public	0	0/2
Activity funds eligible for DREF	5328	678426/70333

Beneficiaries Performance Measures

	Beneficiaries	s - Area Benefit Cei	nsus Method	1
	Low	Mod	Total	Low/Mod
# of Persons	17946	11630	72143	41.00
LMI%:				41
LIVII /0.				41

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources Amount

.....



Grantee Activity Number:

Activity Title:

55PARA3402-Shrimper's Row Pump Station-Terrebonne Terrebonne-Shrimper's Row Pump Station-55PARA3402

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of public facilities	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
06/01/2011	12/31/2015
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Urgent Need	Terrebonne Parish

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$4,591,114.37
Total Budget	\$0.00	\$4,591,114.37
Total Obligated	\$0.00	\$4,591,114.37
Total Funds Drawdown	\$5,454.00	\$4,282,652.71
Program Funds Drawdown	\$5,454.00	\$4,282,652.71
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$5,454.00	\$4,282,652.71
Terrebonne Parish	\$5,454.00	\$4,282,652.71
Match Contributed	\$0.00	\$0.00

Activity Description:

The proposed target area will protect 425 Acres of the Shrimper's Row forced drainage system consisting of 238 residential properties from floodwater along the western side of the levee, including those living in the community of Dulac along Shrimper' Row.

Location Description:

Dulac, La. - Terrebonne

Activity Progress Narrative:

Drawdown during this quarter is for recordation fees for contract, and for engineering services rendered by Providence/GSE including Basic Services (Construction) and Additional Services (Project Representative, Record Drawings/Operational Phase, CDBG Application and Grant Management, and Reimbursable Expenses).



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1

Beneficiaries Performance Measures

	Beneficiarie	es - Area Benefit	Census Method	k
	Low	Mod	Total	Low/Mod
# of Persons	9362	6120	36926	41.93

Activity Locations

LMI%:

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources Amount

41.93



55PARA3403 - Baroid Pump - Terrebonne Terrebonne - Baroid Pump - 55PARA3403

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of public facilities	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
01/30/2011	12/31/2015
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	Terrebonne Parish

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$4,946,469.48
Total Budget	\$0.00	\$4,946,469.48
Total Obligated	\$0.00	\$4,946,469.48
Total Funds Drawdown	\$244,351.89	\$4,877,006.12
Program Funds Drawdown	\$244,351.89	\$4,877,006.12
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$244,351.89	\$4,877,006.12
Terrebonne Parish	\$244,351.89	\$4,877,006.12
Match Contributed	\$0.00	\$0.00

Activity Description:

The purpose of this project is to replace an existing pump station and improve the outfall canal.

Location Description:

Houma, La. - Terrebonne

Activity Progress Narrative:

Drawdown during this quarter is for environmental assessments performed by Environ, work completed by DQSI, and legal work performed by Courtney Alcock.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



	Beneficiaries	Beneficiaries - Area Benefit Census Method			
	Low	Mod	Total	Low/Mod	
# of Persons	6475	2859	17386	53.69	
LMI%:				53.69	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



55PARA3702-Parkwood Place-Terrebonne Terrebonne-Parkwood Place-55PARA3702

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of public facilities	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
10/11/2011	07/01/2016
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Urgent Need	Terrebonne Parish

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$3,100,000.00
Total Budget	\$0.00	\$3,100,000.00
Total Obligated	\$0.00	\$3,100,000.00
Total Funds Drawdown	\$8,034.26	\$2,800,750.43
Program Funds Drawdown	\$8,034.26	\$2,800,750.43
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$8,034.26	\$2,800,750.43
Terrebonne Parish	\$8,034.26	\$2,800,750.43
Match Contributed	\$0.00	\$0.00

Activity Description:

This project is to construct streets (with associated drainage and other amenities), water, and sewer as a subsidy for a new 144-lot residential subdivision, Parkwood Place, located in East Houma on 43.89 acres.

Location Description:

Houma, La. - Terrebonne

Activity Progress Narrative:

Drawdown during this quarter includes legal fees as well as Professional Program Design and Management services rendered by Waggoner, including Project Development and Pre-Construction & Construction phases.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



	Beneficiar	Beneficiaries - Area Benefit Census Method		
	Low	/ Mod	Total	Low/Mod
# of Persons	1684	558	4736	47.34
LMI%:				51.08

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



57PARA1102-Found Repair-Vermilion-LMI LMI-Vermilion-Found Repair-57PARA1102

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of residential structures	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
01/01/2010	12/31/2016
Benefit Type: Direct Benefit (Households)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	Vermilion Parish Police Jury

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$121,300.00
Total Budget	\$0.00	\$121,300.00
Total Obligated	\$0.00	\$100,000.00
Total Funds Drawdown	\$42,520.00	\$91,920.00
Program Funds Drawdown	\$42,520.00	\$91,920.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$42,520.00	\$91,920.00
Vermilion Parish Police Jury	\$42,520.00	\$91,920.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Foundation Repair Program-

100% of the funds of this activity will go towards providing assistance for elevation of residential properties in Vermilion Parish. Vermilion Parish is located on the coast of Louisiana and many parts are especially prone to storm surge and flooding when a storm related disaster hits on or near the state's coast. Elevation provides a means to mitigate future flooding potential of residential properties. Under the "Disaster Recovery Enhancement Fund Activity Eligibility Guidance" provided by HUD and dated June 22, 2010, elevation costs are specifically listed as an eligible activity for DREF consideration as this activity is considered an Individual Mitigation Measure.

Location Description:

Across Vermilion Parish, LA

Activity Progress Narrative:

All funds expended in the 2nd quarter were for project delivery expenses.

Accomplishments Performance Measures

This Report Period

Cumulative Actual Total / Expected Total



0

0/10

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/10
# of Singlefamily Units	0	0/10

Beneficiaries Performance Measures

	This Report Period		Cumula	Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/10	0/0	0/10	0
# Owner Households	0	0	0	0/10	0/0	0/10	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



57PARA1301 - Comp - Vermilion Vermilion - Comp - 57PARA1301

Activitiy Category:	Activity Status:
Compensation for disaster-related losses (Louisiana and	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
01/01/2011	12/31/2015
Benefit Type: N/A	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Urgent Need	Vermilion Parish Police Jury

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$2,004,206.50
Total Budget	\$0.00	\$2,004,206.50
Total Obligated	\$0.00	\$2,004,206.50
Total Funds Drawdown	\$15,040.00	\$1,986,227.68
Program Funds Drawdown	\$15,040.00	\$1,986,227.68
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$15,040.00	\$1,986,227.68
Vermilion Parish Police Jury	\$15,040.00	\$1,986,227.68
Vermilion Parish School Board	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Provides up to \$60,000 to eligible applicants in order to assist with unmet needs resulting from damages caused by Hurricanes Gustav and/or lke as an incentive to remain residents of the Parish. Funding recipients will be required to sign a covenant agreeing to occupy the home and maintain proper insurance for 3 years. The award is calculated as the total cost of elevation/mitigation project less funds received from other sources (intended to compensate individuals for their out of pocket expenses). The program is limited to individuals that elevated their homes or constructed floodwalls around their homes following Gustav/lke with priority given to LMI households.

Location Description:

Across Vermilion Parish, LA

Activity Progress Narrative:

All funds expended in the 2nd quarter were for project delivery expenses.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources





Grantee Activity Number:

57PARA2101 - Parish Bridge Replacements -Vermilion Vermilion - Parish Bridge Replacements -57PARA2101

Activitiy Category: Rehabilitation/reconstruction of public facilities Project Number:

3081

Projected Start Date: 12/30/2014

Activity Title:

Benefit Type: Area Benefit (Census)

National Objective: Urgent Need Activity Status: Under Way Project Title: Allocation to Parishes Projected End Date: 04/30/2016 Completed Activity Actual End Date:

Responsible Organization: Vermilion Parish Police Jury

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$2,086,684.89
Total Budget	\$0.00	\$2,086,684.89
Total Obligated	\$0.00	\$2,086,684.89
Total Funds Drawdown	\$89,092.74	\$92,092.74
Program Funds Drawdown	\$89,092.74	\$92,092.74
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$89,092.74	\$92,092.74
Vermilion Parish Police Jury	\$89,092.74	\$92,092.74
Match Contributed	\$0.00	\$0.00

Activity Description:

This project proposes to replace the following bridges which are considered weak links in the parish road system: Raoul Road Bridge Oliver Road Bridge Ovey Road Bridge Preston Road Bridge South Airport Road Bridge Semmens Road Bridge Gene Road Bridge

Location Description:

Various Locations

Activity Progress Narrative:

Application submitted 5/14/14; DRU approved application 7/23/14; ERR approved, authority to Use Grant Funds dated 11/21/14; Project Amendment No. 1 approved 3/20/15; Plans & Specifications submitted to Pan American Engineers 5/7/15.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

	Beneficiarie	Beneficiaries - Area Benefit Census Method		
	Low	Mod	Total	Low/Mod
# of Persons	14063	8614	53037	42.76
LMI%:				42.76

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number:

63PARA3404-Hardwood Solitude Turner-West Feliciana West Feliciana-Hardwood Solitude Turner-63PARA3404

Activitiy Category:

Activity Title:

Construction/reconstruction of water/sewer lines or systems

Project Number: 3081 Projected Start Date: 07/23/2013

Benefit Type: Area Benefit (Census)

National Objective:

Low/Mod

Activity Status: Under Way Project Title: Allocation to Parishes Projected End Date: 12/31/2016 Completed Activity Actual End Date:

Responsible Organization: West Feliciana Parish Police Jury

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$729,545.00
Total Budget	\$0.00	\$729,545.00
Total Obligated	\$0.00	\$729,545.00
Total Funds Drawdown	\$0.00	\$97,696.25
Program Funds Drawdown	\$0.00	\$97,696.25
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$97,696.25
West Feliciana Parish Police Jury	\$0.00	\$97,696.25
Match Contributed	\$0.00	\$0.00

Activity Description:

Phase Two will use the balance of funds, within the Target area, to further reduce flooding conditions. These improvements will consist of removal of drainage obstructions within the sub water sheds of the area. Engineering budgets indicate that as many as one hundred and eighty seven culverts can be replaced, improvement to internal drainage within Hardwood and Turner Subdivisions as well as re-direction and improvement for some open ditches. These improvements are constant and in support of Phase One national objective as outlined by application.

Location Description:

Hardwood-Solitude-Turner, W.Feliciana, LA 70775

Activity Progress Narrative:

\$4,043.00 was drawn on voucher 281109; voucher is currently being revised.

Drawdown during this quarter is for coordination and review of plans and specifications prior to submission of approval by Pan American Engineering for bidding.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/9350

Beneficiaries Performance Measures

	Beneficiarie	Beneficiaries - Area Benefit Census Method		
	Low	Mod	Total	Low/Mod
# of Persons	2251	1060	7718	42.90

LMI%:

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources Amount

42.9





68PARA3601-Zachary Youth Park-Zachary Zachary-Zachary Youth Park-68PARA3601

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of public facilities	Under Way
Project Number:	Project Title:
3081	Allocation to Parishes
Projected Start Date:	Projected End Date:
08/15/2013	12/31/2015
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Urgent Need	City of Zachary

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,413,986.00
Total Budget	\$0.00	\$1,413,986.00
Total Obligated	\$0.00	\$1,413,986.00
Total Funds Drawdown	\$11,261.36	\$1,413,986.00
Program Funds Drawdown	\$11,261.36	\$1,413,986.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$11,261.36	\$1,413,986.00
City of Zachary	\$11,261.36	\$1,413,986.00
Match Contributed	\$0.00	\$0.00

Activity Description:

• Replacement of existing roadways and the addition of a new parking area with concrete surfaces which includes site security lighting

Improved site drainage applications that reduce standing water and runoff time

• Removal of unnecessary trees, foliage/ vegetative matter which contributes to both falling and/or airborne debris hazards during severe weather conditions

Location Description:

1650 Hwy 64 (Mt Pleasant Road) Zahcary, LA 70791

Activity Progress Narrative:

The Zachary Youth Park Project is now 100 percent complete with Certificate of Substantial Completion having been issued and all punch lists having been completed satisfactorily. The former construction site is now open for full public use. The site was officially dedicated with a Ribbon Cutting event held on Tuesday, December 9th, 2014. A copy of the EBR Parish Clerk of Court's clear Lien Certificate was filed on 3-6-15. Additional site work aesthetics continue to be developed in the area of the roundabout to include: additional paver placement, memorial statue addition, flag poles arrangement and the addition of greenery. These additional improvements are the sole responsibility of the City of Zachary.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census Method			
	Low	Mod	Total	Low/Mod
# of Persons	2142	1607	11331	33.09

LMI%:	33.09
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number:

69PARA2301-Lift Station Improvements-Lake Charles Lake Charles-Lift Station Improvements

Activity Title:

Activitiy Category:

Construction/reconstruction of water lift stations

Project Number:

3081

Projected Start Date: 09/28/2013

Benefit Type: Area Benefit (Census)

National Objective: Urgent Need

Activity Status: Under Way Project Title: Allocation to Parishes Projected End Date: 10/24/2015 Completed Activity Actual End Date:

Responsible Organization: City of Lake Charles

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,848,189.00
Total Budget	\$0.00	\$1,848,189.00
Total Obligated	\$0.00	\$1,848,189.00
Total Funds Drawdown	\$1,751,374.47	\$1,836,537.32
Program Funds Drawdown	\$1,751,374.47	\$1,836,537.32
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,751,374.47	\$1,836,537.32
City of Lake Charles	\$1,751,374.47	\$1,836,537.32
Match Contributed	\$0.00	\$0.00

Activity Description:

The project involves the mechanical improvements of new dry-pit submersible pumps along with elevating control panels and switchgear above flood levels at eight (8) different wastewater pump stations. Description of

Location Description:

326 Pujo Street, Lake Charles, LA 70601

Activity Progress Narrative:

Drawdown during this quarter is for engineering services related project delivery services and contractor request for payment.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



	Beneficiaries - Area Benefit Census Method			
	Low	Mod	Total	Low/Mod
# of Persons	20832	11160	68210	46.90
LMI%:				46.9

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources Amount

Project # / Title: 3082 / Affordable Rental Housing Program

Grantee Activity Number:	24RHPS1501 - Windsor Court
Activity Title:	Windsor Court (RHPS)
Activitiy Category:	Activity Status:
Affordable Rental Housing	Under Way
Project Number:	Project Title:
3082	Affordable Rental Housing Program
Projected Start Date:	Projected End Date:
10/01/2011	12/31/2015
Benefit Type: Direct Benefit (Households)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	Iberville Parish

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2015 N/A **To Date** \$1,000,000.00



Total Budget	\$0.00	\$1,000,000.00
Total Obligated	\$0.00	\$1,000,000.00
Total Funds Drawdown	\$380,572.08	\$1,000,000.00
Program Funds Drawdown	\$380,572.08	\$1,000,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$380,572.08	\$1,000,000.00
City of Lake Charles	\$0.00	\$0.00
Iberville Parish	\$380,572.08	\$1,000,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

These are funds going to supplement the Iberville Parish Affordable Housign Set - Aside - DRGR Activity 24RHPP1500

Location Description:

Across Iberville Parish, LA

Activity Progress Narrative:

Funds disbursed were for remaining hard costs, and some soft costs.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0
Activity funds eligible for DREF	95143	249999/0
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0

Beneficiaries Performance Measures

	This Report Period		Cumula	Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/0	0
# Renter Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found



Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



27RHPS1501 - Cyrus Homes Cyrus Homes (RHPS)

Activitiy Category:	Activity Status:
Affordable Rental Housing	Under Way
Project Number:	Project Title:
3082	Affordable Rental Housing Program
Projected Start Date:	Projected End Date:
09/09/2013	12/31/2015
Benefit Type: Direct Benefit (Households)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	Cyrus Homes, LP

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$3,200,000.00
Total Budget	\$0.00	\$3,200,000.00
Total Obligated	\$0.00	\$3,200,000.00
Total Funds Drawdown	\$517,239.22	\$2,788,493.00
Program Funds Drawdown	\$517,239.22	\$2,788,493.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$517,239.22	\$2,788,493.00
Cyrus Homes, LP	\$517,239.22	\$2,788,493.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This is a affordable housing project being developed in Jennings, LA (Jefferson Davis Parish) that is expected to consist of 32 units.

Location Description:

939 McKinley St., Jennings, LA

Activity Progress Narrative:

Funds were used for hard costs, property is about 80% complete.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1
Activity funds eligible for DREF	129309	697122/80000





	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/32
# of Multifamily Units	0	0/32

	This Report Period		Cumula	Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/32	0/32	0
# Renter Households	0	0	0	0/0	0/32	0/32	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



29RHPP1500 - Lafourche Housing Authority Top 5 - Lafourche Housing Authority (RHPP)

Activitiy Category:	Activity Status:
Affordable Rental Housing	Under Way
Project Number:	Project Title:
3082	Affordable Rental Housing Program
Projected Start Date:	Projected End Date:
03/19/2009	12/31/2015
Benefit Type: Direct Benefit (Households)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	Lafourche Parish Council

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,816,452.65
Total Budget	\$0.00	\$1,816,452.65
Total Obligated	\$0.00	\$1,816,452.65
Total Funds Drawdown	\$10,600.25	\$1,709,233.10
Program Funds Drawdown	\$10,600.25	\$1,709,233.10
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$10,600.25	\$1,909,542.35
Lafourche Parish Council	\$10,600.25	\$1,909,542.35
Match Contributed	\$0.00	\$0.00

Activity Description:

The state is required to spend at least 10.6 percent (\$46,520,525 of the first allocation) of the entire allocation on affordable rental housing activities. Fifty percent of this dedicated portion shall be allocated to the five most damaged parishes, in proportion to their damages, for eligible programs to be administered by the parish. The remaining 50 percent will be administered by the state for implementation of affordable rental housing projects. The top 5 impacted parishes will have the option of establishing their own affordable rental housing programs or using their portion of the affordable rental housing allocation to participate in the state-implemented program.

Location Description:

Lafourche Housing Authority 500 block of Greenville Street Raceland, La

Activity Progress Narrative:

Used for reimbursement of soft costs associated with the initial project implementation.

Accomplishments Performance Measures

This Report Period

Total

Cumulative Actual Total / Expected Total



# of Properties	0	1/1
Activity funds eligible for DREF	2650	333629/75000

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	7/7
# of Multifamily Units	0	0/7
# of Singlefamily Units	0	7/0

	т	his Report Period	l	Cumulative	Actual Total / E	xpected	
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	7/0	0/7	7/7	100.00
# Renter Households	0	0	0	7/0	0/7	7/7	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



29RHPP1501 - Lafourche Arc Top 5 - Lafourche Arc (RHPP)

Activitiy Category:	Activity Status:
Affordable Rental Housing	Under Way
Project Number:	Project Title:
3082	Affordable Rental Housing Program
Projected Start Date:	Projected End Date:
03/01/2013	03/01/2016
Benefit Type: Direct Benefit (Households)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	Lafourche Parish Council

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,183,547.35
Total Budget	\$0.00	\$1,183,547.35
Total Obligated	\$0.00	\$1,183,547.35
Total Funds Drawdown	\$5,578.00	\$1,172,137.89
Program Funds Drawdown	\$5,578.00	\$1,172,137.89
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$5,578.00	\$971,828.64
Lafourche Parish Council	\$5,578.00	\$971,828.64
Match Contributed	\$0.00	\$0.00

Activity Description:

Affordable Housing in Lafourche Parish, LA

Location Description:

Lafourche Arc 109 Westover Drive Thibodaux, La

Activity Progress Narrative:

Used for reimbursement of soft costs associated with the initial project implementation.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1
Activity funds eligible for DREF	1394	242955/29583



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/5
# of Multifamily Units	0	0/5

	т	This Report Peri	iod	Cumula	tive Actual Tota	I / Expected	
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/5	0/5	0
# Renter Households	0	0	0	0/0	0/5	0/5	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



36RHML1601 - Esplanade Esplanade - 36RHML1601

Activitiy Category:	Activity Status:
Affordable Rental Housing	Under Way
Project Number:	Project Title:
3082	Affordable Rental Housing Program
Projected Start Date:	Projected End Date:
01/01/2014	12/31/2016
Benefit Type: Direct Benefit (Households)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	GCHP-Esplanade LLC

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,749,104.03
Total Budget	\$0.00	\$1,749,104.03
Total Obligated	\$0.00	\$1,749,104.03
Total Funds Drawdown	\$1,395,249.74	\$1,395,249.74
Program Funds Drawdown	\$1,395,249.74	\$1,395,249.74
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,395,249.74	\$1,395,249.74
GCHP-Esplanade LLC	\$1,395,249.74	\$1,395,249.74
Match Contributed	\$0.00	\$0.00

Activity Description:

40 unit rehab (100% affordable) in New Orleans with 20 units set-aside for people experiencing homelessness.

Location Description:

3525 Esplanade Ave., New Orleans, LA 70119

Activity Progress Narrative:

The Esplanade project loan closed on August 11, 2014 and occupancy to begin in July 2015.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1
	This Report Period	Cumulative Actual Total / Expected
	Total	Total



# of Housing Units	0	0/40
# of Multifamily Units	0	0/40

	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/40	0/0	0/40	0
# Renter Households	0	0	0	0/40	0/0	0/40	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



55RHPP1503 - Bayou Cane Top 5 - Bayou Cane (RHPP)

Activitiy Category:	Activity Status:
Affordable Rental Housing	Under Way
Project Number:	Project Title:
3082	Affordable Rental Housing Program
Projected Start Date:	Projected End Date:
03/19/2009	03/19/2019
Benefit Type: Direct Benefit (Households)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	Terrebonne Parish

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$6,040,000.00
Total Budget	\$0.00	\$6,040,000.00
Total Obligated	\$0.00	\$6,040,000.00
Total Funds Drawdown	\$1,575,759.65	\$4,598,438.80
Program Funds Drawdown	\$1,575,759.65	\$4,598,438.80
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,575,759.65	\$4,598,438.80
Terrebonne Parish	\$1,575,759.65	\$4,598,438.80
Match Contributed	\$0.00	\$0.00

Activity Description:

The state is required to spend at least 10.6 percent (\$46,520,525 of the first allocation) of the entire allocation on affordable rental housing activities. Fifty percent of this dedicated portion shall be allocated to the five most damaged parishes, in proportion to their damages, for eligible programs to be administered by the parish. The remaining 50 percent will be administered by the state for implementation of affordable rental housing projects. The top 5 impacted parishes will have the option of establishing their own affordable rental housing programs or using their portion of the affordable rental housing allocation to participate in the state-implemented program.

Location Description:

Terrebonne Parish

Activity Progress Narrative:

Property is under construction, funds were used for hard development costs.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1



	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/50	0/82	0
# Renter Households	0	0	0	0/0	0/50	0/82	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



57RHPS1501 - James A. Herod Apts 2 James A. Herod Apartments 2 (RHPS)

Activitiy Category:	Activity Status:
Affordable Rental Housing	Under Way
Project Number:	Project Title:
3082	Affordable Rental Housing Program
Projected Start Date:	Projected End Date:
07/01/2010	12/31/2015
Benefit Type: Direct Benefit (Households)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	James A. Herod Apartments, Inc.

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,764,123.00
Total Budget	\$0.00	\$1,764,123.00
Total Obligated	\$0.00	\$1,764,123.00
Total Funds Drawdown	\$654,691.68	\$1,675,916.85
Program Funds Drawdown	\$654,691.68	\$1,675,916.85
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$654,691.68	\$1,675,916.85
James A. Herod Apartments, Inc.	\$654,691.68	\$1,675,916.85
Match Contributed	\$0.00	\$0.00

Activity Description:

James A. Herod Apartments 2 housing development in Vermilion Parish

Location Description:

Vermilion Parish

Activity Progress Narrative:

Project was funded up to the 95% of award. Costs are associated with final construction and lease up.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1
Activity funds eligible for DREF	163672	418978/44103



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	5/21
# of Multifamily Units	0	5/21

	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	2/0	3/21	5/21	100.00
# Renter Households	0	0	0	2/0	3/21	5/21	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



65RHML1604 - Options Foundation Options Foundation (RHML)

Activitiy Category:	Activity Status:
Affordable Rental Housing	Under Way
Project Number:	Project Title:
3082	Affordable Rental Housing Program
Projected Start Date:	Projected End Date:
09/10/2013	09/09/2016
Benefit Type: Direct Benefit (Households)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	Options Foundation, Inc.

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$500,000.00
Total Budget	\$0.00	\$500,000.00
Total Obligated	\$0.00	\$500,000.00
Total Funds Drawdown	\$76,671.32	\$482,216.04
Program Funds Drawdown	\$76,671.32	\$482,216.04
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$76,671.32	\$368,712.79
Options Foundation, Inc.	\$76,671.32	\$368,712.79
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used for the operational costs incurred by two facilities, Villa Care and Options for Ascension ensuring the facilities will remain open to provide housing and services to disabled homeless and mentally impaired.

Location Description:

Villa Care, 2624 Toulon Ave.BRLA and Options for Ascension, 101 Memorial Dr. Donaldsonville, LA

Activity Progress Narrative:

Funds for extending operations of Options Foundation. Waiting for final DR invoice payment and approval to Beginning closeout 7/2015.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0



	This Report Period		Cumula	Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	24/0	24/0	49/0	97.96
# Renter Households	0	0	0	24/0	24/0	49/0	97.96

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



65RHPS1501 - Compass Group 65RHPS1501 - Compass Group

Activitiy Category: Affordable Rental Housing Project Number: 3082 Projected Start Date: 01/01/2010

Benefit Type: Direct Benefit (Households)

National Objective: Low/Mod Activity Status: Under Way Project Title: Affordable Rental Housing Program Projected End Date: 12/31/2016 Completed Activity Actual End Date:

Responsible Organization: The Compass Group, LLC

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$219,115.00
Total Budget	(\$48,600.00)	\$219,115.00
Total Obligated	(\$48,600.00)	\$219,115.00
Total Funds Drawdown	\$7,336.64	\$103,579.53
Program Funds Drawdown	\$7,336.64	\$103,579.53
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$7,336.64	\$103,579.53
The Compass Group, LLC	\$7,336.64	\$103,579.53
Match Contributed	\$0.00	\$0.00

Activity Description:

This is for project delivery costs for the State - Affordable Rental (ARP) program.

Location Description:

Across Louisiana

Activity Progress Narrative:

Consultant work for ARP. SLR review's and cost certifications.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0
Activity funds eligible for DREF	1834	25894/0



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0

	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/0	0
# Renter Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



65RHPS1502 - Pan American Pan American - 65RHPS1502

Activitiy Category: Affordable Rental Housing Project Number: 3082 Projected Start Date: 05/14/2015 Benefit Type: Direct Benefit (Households)

National Objective: Low/Mod Activity Status: Under Way Project Title: Affordable Rental Housing Program Projected End Date: 12/31/2016 Completed Activity Actual End Date:

Responsible Organization: Pan American Engineers Inc

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$48,600.00
Total Budget	\$48,600.00	\$48,600.00
Total Obligated	\$48,600.00	\$48,600.00
Total Funds Drawdown	\$760.00	\$760.00
Program Funds Drawdown	\$760.00	\$760.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$760.00	\$760.00
Pan American Engineers Inc	\$760.00	\$760.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This is for project delivery costs for the State - Affordable Rental (ARP) program.

Location Description:

Across Louisiana

Activity Progress Narrative:

Consultant to review ARP Davis-Bacon.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0
Activity funds eligible for DREF	190	190/0



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

		This Report Period		Cumula	Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/0	0
# Renter Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



65RPGS1501 - Compass Group 65RPGS1501 - Compass Group

Activitiy Category:	Activity Status:
Affordable Rental Housing	Under Way
Project Number:	Project Title:
3082	Affordable Rental Housing Program
Projected Start Date:	Projected End Date:
01/01/2010	12/31/2015
Benefit Type: Direct Benefit (Households)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	The Compass Group, LLC

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$243,451.00
Total Budget	\$0.00	\$243,451.00
Total Obligated	\$0.00	\$243,451.00
Total Funds Drawdown	\$9,027.20	\$40,970.00
Program Funds Drawdown	\$9,027.20	\$40,970.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$9,027.20	\$40,970.00
The Compass Group, LLC	\$9,027.20	\$40,970.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This is for program delivery for the Gustav/Ike Piggyback program.

Location Description:

Throughout the state.

Activity Progress Narrative:

Program Delivery for consulting fees for financial analysis of G/I Piggyback transactions.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0
Activity funds eligible for DREF	2256	10751/0



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

		This Report Period		Cumula	Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/0	0
# Renter Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources Amount

Project # / Title: 3083 / Agriculture

Grantee Activity Number:	65ADAF1000 - Agriculture Admin
Activity Title:	Agriculture Admin - 65ADAF1000

Activitiy Category:	Activity Status:
Administration	Under Way
Project Number:	Project Title:
3083	Agriculture
Projected Start Date:	Projected End Date:
03/19/2009	03/19/2022
Benefit Type: N/A	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
N/A	Louisiana Department of Agriculture and Forestry

Overall

Apr 1 thru Jun 30, 2015 To Date



Total Projected Budget from All Sources	N/A	\$908,870.00
Total Budget	\$0.00	\$908,870.00
Total Obligated	\$0.00	\$908,870.00
Total Funds Drawdown	\$12,582.43	\$716,015.25
Program Funds Drawdown	\$12,582.43	\$716,015.25
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$12,582.43	\$716,015.25
Louisiana Department of Agriculture and Forestry	\$12,582.43	\$716,015.25
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds needed by the Louisiana Department of Agriculture to run program.

Location Description:

Baton Rouge, LA

Activity Progress Narrative:

Administration for Ag. Revitalization programs - Supervised LAFA personnel. Preparation and payment of draw request. Processed payroll for draws. Posted deposits.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: 3084 / Fishery Recovery and Fishery Infrastructure Program

Grantee Activity Number:

04FSCC3501 - Boat Launch



Activity Title:

Bayou Beouf Boat Launch (FSCC)

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of public facilities	Under Way
Project Number:	Project Title:
3084	Fishery Recovery and Fishery Infrastructure Program
Projected Start Date:	Projected End Date:
06/30/2010	06/30/2017
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Urgent Need	Assumption Parish

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$200,000.00
Total Budget	\$0.00	\$200,000.00
Total Obligated	\$0.00	\$200,000.00
Total Funds Drawdown	\$91,314.50	\$113,064.50
Program Funds Drawdown	\$91,314.50	\$113,064.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$91,314.50	\$113,064.50
Assumption Parish	\$91,314.50	\$113,064.50
Office of Community Development (OCD), Disaster	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Bayou Beouf Boat Launch

Location Description:

Assumption Parish

Activity Progress Narrative:

Drawdown during this quarter is for construction services provided by Low Land Construction, contract filing in the Clerk of Court, and engineering services from CJ Savoie. Project is under construction and should be completed by fall of this year.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1
# of Non-business Organizations	0	0/0



	Beneficiaries - Are	ea Benefit Ce	nsus Methoo	I
	Low	Mod	Total	Low/Mod
# of Persons	6555	3311	23190	42.54
LMI%:				42.54

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



12FSCC3501 - Commercial Fishing Facility Cameron Commercial Fishing Facility (FSCC)

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of public facilities	Under Way
Project Number:	Project Title:
3084	Fishery Recovery and Fishery Infrastructure Program
Projected Start Date:	Projected End Date:
06/30/2010	06/30/2017
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Urgent Need	Office of Community Development (OCD), Disaster

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$900,000.00
Total Budget	\$0.00	\$900,000.00
Total Obligated	\$0.00	\$900,000.00
Total Funds Drawdown	\$463,557.92	\$463,557.92
Program Funds Drawdown	\$463,557.92	\$463,557.92
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$463,557.92	\$463,557.92
Cameron Parish Police Jury	\$463,557.92	\$463,557.92
Office of Community Development (OCD), Disaster	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Cameron Commercial Fishing Facility

Location Description:

Cameron Parish

Activity Progress Narrative:

Cameron Fisheries Phase II Project - Full application dated 12/16/11; Application approved 1/3/12; Construction Contract dated 5/27/14; Notice to Proceed issued 6/18/14; Construction Underway, project is 81 percent complete.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/0
# of Non-business Organizations	0	0/0



	Beneficiarie	Beneficiaries - Area Benefit Census Method		
	Low	Mod	Total	Low/Mod
# of Persons	2316	2081	9926	44.30
LMI%:				44.3

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Activity Title:

26FSCC3502 - Fish Market LaFitte Fish Market (FSCC)

Activitiy Category:

Econ. development or recovery activity that creates/retains

Project Number:

3084

Projected Start Date: 06/30/2010

Benefit Type: Direct Benefit (Persons)

National Objective: Urgent Need

Activity Status: Under Way Project Title: Fishery Recovery and Fishery Infrastructure Program Projected End Date: 06/30/2017 Completed Activity Actual End Date:

Responsible Organization: Jefferson Parish

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$300,000.00
Total Budget	\$0.00	\$300,000.00
Total Obligated	\$0.00	\$300,000.00
Total Funds Drawdown	\$131,295.19	\$131,295.19
Program Funds Drawdown	\$131,295.19	\$131,295.19
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$131,295.19	\$131,295.19
Jefferson Parish	\$131,295.19	\$131,295.19
Office of Community Development (OCD), Disaster	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Fish Market

Location Description:

LaFitte

Activity Progress Narrative:

Drawdown during this quarter is for construction work performed by Vicari, as well as facility planning and control.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	0	0/0
# of Businesses	0	0/0



	This	Report Period		Cumulative	Actual Total / Ex	cpected	
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



50FSCC3501 - Boat Launch St. Martin Boat Launch (FSCC)

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of public facilities	Under Way
Project Number:	Project Title:
3084	Fishery Recovery and Fishery Infrastructure Program
Projected Start Date:	Projected End Date:
06/30/2010	06/30/2017
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Urgent Need	St. Martin Parish

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$125,000.00
Total Budget	\$0.00	\$125,000.00
Total Obligated	\$0.00	\$125,000.00
Total Funds Drawdown	\$8,271.50	\$125,000.00
Program Funds Drawdown	\$8,271.50	\$125,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$8,271.50	\$125,000.00
Office of Community Development (OCD), Disaster	\$0.00	\$0.00
St. Martin Parish	\$8,271.50	\$125,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Boat Launch

Location Description:

St. Martin Parish

Activity Progress Narrative:

Catahoula Boat Launch Project - Full application dated 8/6/12; Revised submitted 9/13/12; Application approved 9/21/12; ERR Exemption Certificate submitted 9/28/12; Sellers & Associates procured as engineer, ERR approved 12/27/12; engineering plans and specifications approved 7/15/13; bids received 6/16/14; construction is 100 percent complete; Close-out documents submitted 3/11/15.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



0

Beneficiaries Performance Measures

	Beneficiaries	Beneficiaries - Area Benefit Census Method		
	Low	Mod	Total	Low/Mod
# of Persons	15534	7996	47792	49.23
LMI%:				49.23

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



65FVMS9101 - Vessel Monitoring - LDWF LDWF - Vessel Monitoring - 65FVMS9101

Activitiy Category:	Activity Status:
Planning	Under Way
Project Number:	Project Title:
3084	Fishery Recovery and Fishery Infrastructure Program
Projected Start Date:	Projected End Date:
06/01/2012	09/30/2015
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
N/A	Louisiana Department of Wildlife and Fisheries

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,796,975.00
Total Budget	\$0.00	\$1,796,975.00
Total Obligated	\$0.00	\$1,796,975.00
Total Funds Drawdown	\$389,076.04	\$936,440.07
Program Funds Drawdown	\$389,076.04	\$936,440.07
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$389,076.04	\$936,440.07
Louisiana Department of Wildlife and Fisheries	\$389,076.04	\$936,440.07
Match Contributed	\$0.00	\$0.00

Activity Description:

The VMS project has a procured contractor installing and monitoring Vessel Monitoring Systems on fishermen boats. The VMS units track the when and where catches are made on the public oyster grounds. The data collected will be used to develop a plan on how to better manage Louisiana's public oyster resource.

Location Description:

Throughout Louisiana

Activity Progress Narrative:

LDWF Staff continued to work from an administrative capacity to resolve issues with invoicing and data transfer. LDWF staff continue to review various uses and analyses of the data.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Plans or Planning Products	0	0/1



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found **Total Other Funding Sources**

Amount

Project # / Title: 3086 / Municipalities Infrastructure Program

Grantee Activity Number:	19MIPL2301-Sewer Rehab-Clinton
Activity Title:	Clinton-Sewer Rehab-19MIPL2301
Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of public facilities	Under Way
Project Number:	Project Title:
3086	Municipalities Infrastructure Program
Projected Start Date:	Projected End Date:
04/01/2011	12/31/2016
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:

Low/Mod

Town of Clinton

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,996,635.30
Total Budget	\$0.00	\$1,996,635.30
Total Obligated	\$0.00	\$1,996,635.30
Total Funds Drawdown	\$12,694.35	\$140,564.69
Program Funds Drawdown	\$12,694.35	\$140,564.69



Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$12,694.35	\$140,564.69
Town of Clinton	\$12,694.35	\$140,564.69
Match Contributed	\$0.00	\$0.00

Activity Description:

The proposed project would bring the system back up to fully operable condition by replacing unrepairable system components or making repairs to equipment that is salvageable at the damaged lift station. They will also replace the damaged pumps. Additionally, they will strengthen the stations so that they are unlikely to experience damage from falling trees or flying debris.

Location Description:

Clinton, La.

Activity Progress Narrative:

This drawdown was for engineering work completed according to the amended scope of work, which includes additional work added to Phase I, and combined Phase II and Phase III into one phase (Phase II).

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census Method			
	Low	Mod	Total	Low/Mod
# of Persons	575	282	1431	59.89

LMI%: 59.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources







23MIPL3401-Armenco Drainage-New Iberia New Iberia-Armenco Drainage-23MIPL3401

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of public facilities	Under Way
Project Number:	Project Title:
3086	Municipalities Infrastructure Program
Projected Start Date:	Projected End Date:
12/01/2011	12/31/2016
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	City of New Iberia

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$2,000,000.00
Total Budget	\$0.00	\$2,000,000.00
Total Obligated	\$0.00	\$2,000,000.00
Total Funds Drawdown	\$715,711.00	\$861,868.50
Program Funds Drawdown	\$715,711.00	\$861,868.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$715,711.00	\$861,868.50
City of New Iberia	\$715,711.00	\$861,868.50
Match Contributed	\$0.00	\$0.00

Activity Description:

The purpose of this project is for the construction of a new piping system to convey all or part of the stormwater from the West End area of New Iberia to a new outfall at the Bayou Teche.

Location Description:

New Iberia, La.

Activity Progress Narrative:

Armenco Canal: 01/20/11 DRU approved application; 10/05/11 DRU cleared original project environmentally; 09/04/12 DRU approved Project Amendment No. 1 to change the project originally approved to an alternative project; 02/04/13 DRU cleared alternative project environmentally; 09/16/14 DRU approved engineering plans and specifications; 11/12/14 bids received by City; Construction underway project is 21 percent complete.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



	Beneficiaries - Area Benefit Census Method		k	
	Low	Mod	Total	Low/Mod
# of Persons	7147	3236	17869	58.11
LMI%:				58.11

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Activity Title:

26MIPL2501- Police Operations-Gretna Gretna-Police Operations-26MIPL2501

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of public facilities	Under Way
Project Number:	Project Title:
3086	Municipalities Infrastructure Program
Projected Start Date:	Projected End Date:
01/01/2012	12/31/2016
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	City of Gretna

Overall Total Projected Budget from All Sources	Apr 1 thru Jun 30, 2015 N/A	To Date \$1,800,000.00
Total Budget	\$0.00	\$1,800,000.00
Total Obligated	\$0.00	\$1,800,000.00
Total Funds Drawdown	\$785,406.80	\$1,260,555.00
Program Funds Drawdown	\$785,406.80	\$1,260,555.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$785,406.80	\$1,260,555.00
City of Gretna	\$785,406.80	\$1,260,555.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The purpose of this project is for hardening to protect its critical infrastructure, from a technology component aspect as well as a human component aspect.

Location Description:

Gretna, La.

Activity Progress Narrative:

Distribution during this quarter was for sitework, plumbing, electrical, rebar, masonry, rough carpentry, concrete and structural steel work, door and frames, drywall, elevators, as well as architectural services.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



	Beneficiaries - Area Benefit Census Method		ł	
	Low	Mod	Total	Low/Mod
# of Persons	0	0	2538	0.00
LMI%:				55.91

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



27MIPS2301-Sewer Rehab-Elton Elton-Sewer Rehab-27MIPS2301

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of public facilities	Completed
Project Number:	Project Title:
3086	Municipalities Infrastructure Program
Projected Start Date:	Projected End Date:
04/30/2011	01/06/2014
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	Town of Elton

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$404,359.30
Total Budget	(\$1,325.70)	\$404,359.30
Total Obligated	(\$1,325.70)	\$404,359.30
Total Funds Drawdown	\$0.00	\$404,359.30
Program Funds Drawdown	\$0.00	\$404,359.30
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$404,359.30
Town of Elton	\$0.00	\$404,359.30
Match Contributed	\$0.00	\$0.00

Activity Description:

This project will consist of approximately 20 service line repairs on Town property, 20 main line point repairs, 40 manhole repairs and sealing of manhole walls.

Location Description:

Elton, La.

Activity Progress Narrative:

Activity in the QPR as a result of obligation/deobligation of funds. No expenditures in this quarter.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	1/1



	Beneficiaries - Area Benefit Census Method			
	Low	Mod	Total	Low/Mod
# of Persons	399	238	1237	51.50
LMI%:				51.5

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number:

Activity Title:

29MIPC2301-Sewerage Improvements-Golden Meadow Golden Meadow-Sewerage Improvements-29MIPC2301

Activitiy Category:	Activity Stat
Rehabilitation/reconstruction of public facilities	Under Way
Project Number:	Project Title
3086	Municipalities I
Projected Start Date:	Projected En
05/01/2012	12/31/2016
Benefit Type: Area Benefit (Census)	Completed A
National Objective:	Responsible
Low/Mod	Town of Golder

Activity Status: Under Way Project Title: Municipalities Infrastructure Program Projected End Date: 12/31/2016 Completed Activity Actual End Date:

Responsible Organization: Town of Golden Meadow

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,959,400.00
Total Budget	\$0.00	\$1,959,400.00
Total Obligated	\$0.00	\$1,959,400.00
Total Funds Drawdown	\$7,980.00	\$133,036.12
Program Funds Drawdown	\$7,980.00	\$133,036.12
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$7,980.00	\$133,036.12
Town of Golden Meadow	\$7,980.00	\$133,036.12
Match Contributed	\$0.00	\$0.00

Activity Description:

This project consist of the extension of the existing sewer collectionand treatment systems serving the northern section of the Town of Golden Meadow.

Location Description:

Golden Meadow, LA 70357

Activity Progress Narrative:

The town is nearing completion of the title and appraisal work for the valuation of servitudes. There are approximately 66 property owners from whom we must obtain servitudes. Title work is about 95 percent complete with remaining work clarification of discrepancies and updates for property that has changed hands. Appraisal work is about 90 percent complete with remaining work including appraisals for several remaining sites undergoing corrections. Representatives continue to meet with property owners as title and appraisal work advances.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census Method			
	Low	Mod	Total	Low/Mod
# of Persons	1085	631	3386	50.68

Activity Locations

LMI%:

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources Amount

50.68



Grantee Activity Number:

49MIPS2303-Water System Improv-Washington

Activity Title:

Washington-Water System Improv-49MIPS2303

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of public facilities	Completed
Project Number:	Project Title:
3086	Municipalities Infrastructure Program
Projected Start Date:	Projected End Date:
04/30/2011	01/02/2014
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	Town of Washington

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$539,916.00
Total Budget	(\$167,454.00)	\$539,916.00
Total Obligated	(\$167,454.00)	\$539,916.00
Total Funds Drawdown	\$0.00	\$539,916.00
Program Funds Drawdown	\$0.00	\$539,916.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$539,916.00
Town of Washington	\$0.00	\$539,916.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project will consists of installation of a new 700 gpm water well with associated piping, valves, and electrical equipment and installation of new backup generator.

Location Description:

Washington, La.

Activity Progress Narrative:

Activity in the QPR as a result of obligation/deobligation of funds. No expenditures in this quarter.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



	Beneficiari	Beneficiaries - Area Benefit Census Method		
	Low	Mod	Total	Low/Mod
# of Persons	585	122	1073	65.89
LMI%:				65.89

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



57MIPL2301-Sewer System Generator-Kaplan Kaplan-Sewer System Generator-57MIPL2301

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of public facilities	Completed
Project Number:	Project Title:
3086	Municipalities Infrastructure Program
Projected Start Date:	Projected End Date:
09/01/2011	12/18/2013
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	City of Kaplan

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$97,889.44
Total Budget	(\$10.56)	\$97,889.44
Total Obligated	(\$10.56)	\$97,889.44
Total Funds Drawdown	\$0.00	\$97,889.44
Program Funds Drawdown	\$0.00	\$97,889.44
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$97,889.44
City of Kaplan	\$0.00	\$97,889.44
Match Contributed	\$0.00	\$0.00

Activity Description:

The proposed project is to install one permanently installed generator at the Cit's main sewer lift station located on Trahan Ave.

Location Description:

Kaplan, La.

Activity Progress Narrative:

Activity in the QPR as a result of obligation/deobligation of funds. No expenditures in this quarter.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	1/1



	Beneficiaries	Beneficiaries - Area Benefit Census Method		
	Low	Mod	Total	Low/Mod
# of Persons	1719	853	4982	51.63
LMI%:				51.63

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



58MIPS2301-Generators-Hornbeck Hornbeck-Generators-58MIPS2301

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of public facilities	Completed
Project Number:	Project Title:
3086	Municipalities Infrastructure Program
Projected Start Date:	Projected End Date:
06/01/2011	03/13/2013
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Urgent Need	Town of Hornbeck

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$143,923.32
Total Budget	(\$76.68)	\$143,923.32
Total Obligated	(\$76.68)	\$143,923.32
Total Funds Drawdown	\$0.00	\$143,923.32
Program Funds Drawdown	\$0.00	\$143,923.32
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$143,923.32
Town of Hornbeck	\$0.00	\$143,923.32
Match Contributed	\$0.00	\$0.00

Activity Description:

The purpose of this project is for generators for the Hornbeck Town Hall and the Hornbeck Water Treatment Plant.

Location Description:

Hornbeck, La.

Activity Progress Narrative:

Activity in the QPR as a result of obligation/deobligation of funds. No expenditures in this quarter.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	1/1



	Beneficiaries - Area Benefit Census Method			
	Low	Mod	Total	Low/Mod
# of Persons	114	89	477	42.56
LMI%:				42.56

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources Amount

Project # / Title: 3087 / Economic Revitalization

Grantee Activity Number:	10DRLG2901 - SOWELA
Activity Title:	SOWELA - 10DRLG2901

Activitiy Category:	Activity Status:
Construction of buildings for the general conduct of	Under Way
Project Number:	Project Title:
3087	Economic Revitalization
Projected Start Date:	Projected End Date:
04/01/2013	12/31/2018
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Urgent Need	LCTCS Facilities Corporation

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2015 N/A **To Date** \$4,848,511.00



Total Budget	\$0.00	\$4,848,511.00
Total Obligated	\$0.00	\$4,848,511.00
Total Funds Drawdown	\$1,112,451.17	\$2,880,666.83
Program Funds Drawdown	\$1,112,451.17	\$2,880,666.83
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,112,451.17	\$2,880,666.83
LCTCS Facilities Corporation	\$1,112,451.17	\$2,880,666.83
Match Contributed	\$0.00	\$0.00

Activity Description:

To provide for construction of the Workforce Training facility at SOWELA Technical Community College - partially funded by this activity and funds within the Katrina/Rita grants

Location Description:

Lake Charles, LA

Activity Progress Narrative:

Expenditures this quarter were for costs related to construction and Project Management.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

	Beneficiarie	Beneficiaries - Area Benefit Census Method		t k
	Low	Mod	Total	Low/Mod
# of Persons	112204	69657	417641	43.54
LMI%:				43.54

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



31DRLG7001 - LA Tech Business Expansion LA Tech Business Expansion - 31DRLG7001

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of public facilities	Planned
Project Number:	Project Title:
3087	Economic Revitalization
Projected Start Date:	Projected End Date:
01/01/2015	12/31/2017
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Urgent Need	Louisiana Tech University

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$2,120,000.00
Total Budget	(\$1,000,000.00)	\$2,120,000.00
Total Obligated	(\$1,000,000.00)	\$2,120,000.00
Total Funds Drawdown	\$7,805.00	\$7,805.00
Program Funds Drawdown	\$7,805.00	\$7,805.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$7,805.00	\$7,805.00
Louisiana Tech University	\$7,805.00	\$7,805.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The addition to the Louisiana Tech University College of Business will enable the College and the University as a whole to expand our efforts to meet urgent workforce needs in key occupational and industry sectors in the coming years by increasing education attainment and skill levels of our regionsl workforce serving those key sectors. Meeting these urgent needs will create significant employment opportunities for a wide variety of jobs at varying skill levels helping to reduce out-migration, raise regional wage and earnings levels, relieve poverty and reduce unemployment.

Location Description:

Louisiana Tech University in Ruston, LA

Activity Progress Narrative:

Expenditures this quarter were for costs related to Project Delivery.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



36DINW7002 - Urban Strategies Urban Strategies (DINW)

Activitiy Category:	Activity Status:
Public services	Under Way
Project Number:	Project Title:
3087	Economic Revitalization
Projected Start Date:	Projected End Date:
01/01/2012	06/30/2016
Benefit Type: Direct Benefit (Persons)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	Urban Strategies

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,000,000.00
Total Budget	\$0.00	\$1,000,000.00
Total Obligated	\$0.00	\$1,000,000.00
Total Funds Drawdown	\$32,379.61	\$839,039.54
Program Funds Drawdown	\$32,379.61	\$839,039.54
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$32,379.61	\$839,039.54
Urban Strategies	\$32,379.61	\$839,039.54
Match Contributed	\$0.00	\$0.00

Activity Description:

Training classes offered to individuals in the areas of construction, healthcare, food industry, and customer service.

Location Description:

Courses to be offered at various training locations depending on the training provider. All training to take place in Orleans Parish.

Activity Progress Narrative:

Medical Assistant Training and Industrial Maintenance commenced this quarter. Currently 18 participants are enrolled for the Medical Assistant training and 13 are enrolled for Industrial Maintenance. The Medical Assistant training will end in September and Industrial Maintenance will end in January 2016. Electrical training 1 and 2 completed in May with 7 graduates. Carpentry 1 and 2 completed with 3 graduates. 1 participant from the HVAC training was placed in employment and 1 participant from Carpentry 1 and 2 was placed in employment.

Accomplishments Performance Measures



	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	10	10	0/0	94/0	98/85	95.92

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



36DRLG7003 - Harmony House Harmony House - 36DRLG7003

Activitiy Category:	Activity Status:
Public services	Under Way
Project Number:	Project Title:
3087	Economic Revitalization
Projected Start Date:	Projected End Date:
01/01/2015	12/31/2016
Benefit Type: Direct Benefit (Persons)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	Treme Community Education Program, Inc

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$280,000.00
Total Budget	\$0.00	\$280,000.00
Total Obligated	(\$280,000.00)	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Treme Community Education Program, Inc	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

To improve and enhance our participants' general health shall take place through a host of activities such as good eating habits ass presented and instructed by the Louisiana State Agriculture Department and the New Orleans Council On Aging. We conduct frequent low impact exercise sessions in-house, and we provide board games, handcrafts, jewelry making, ceramics and other related arts and crafts to enhance and promote good eye-hand coordination skills, memory exercises, and other motor skills. Participations will be instructed and assisted in tracing his or her own family genealogy, we will have professional genealogist to instruct on the various phases and steps of family tree searching, we will also engage in a host of field activities to help in this project.

Location Description:

Harmony House Senior Center in New Orleans, Orleans Parish

Activity Progress Narrative:

In QPR due to deobligation of funds. No expenditures this quarter.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

	This	Report Period		Cumulative	Actual Total / Ex	pected	
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	0/0	0/39	0/39	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Activity Title:

40DRLG7001 - Bayou Boeuf Canal Bayou Bouef Diversion Canal (DRLG)

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

3087

Projected Start Date: 12/31/2011

Benefit Type: Area Benefit (Census)

National Objective: Urgent Need

Activity Status: Under Way Project Title: Economic Revitalization Projected End Date: 06/30/2016 Completed Activity Actual End Date:

Responsible Organization: Rapides Parish Police Jury

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$700,000.00
Total Budget	\$0.00	\$700,000.00
Total Obligated	\$0.00	\$700,000.00
Total Funds Drawdown	\$2,000.00	\$563,208.06
Program Funds Drawdown	\$2,000.00	\$563,208.06
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$2,000.00	\$563,208.06
Rapides Parish Police Jury	\$2,000.00	\$563,208.06
Match Contributed	\$0.00	\$0.00

Activity Description:

Bayou Boeuf Diversion Canal Improvements

Location Description:

Rapides Parish

Activity Progress Narrative:

Expenditures this quarter were for grant consulting services consisting of financial, preparing and processing request for payments, updating invoice tracker, management of control cards, input of data in Peachtree accounting system and file management.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/4



	Beneficiarie	Beneficiaries - Area Benefit Census Method			
	Low	Mod	Total	Low/Mod	
# of Persons	31488	19988	120829	42.60	
LMI%:				42.6	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Activity Title:

65DINV7310 - SCP Loan - LMI SCP Loan - LMI (DINV)

Activitiy Category:

Econ. development or recovery activity that creates/retains

Project Number:

3087

Projected Start Date: 12/31/2010

Benefit Type: Direct Benefit (Persons)

National Objective:

Low/Mod

Activity Status: Under Way Project Title: Economic Revitalization Projected End Date: 12/31/2015 Completed Activity Actual End Date:

Responsible Organization: South Central Planning & Development Commission

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$250,000.00
Total Budget	(\$744,351.96)	\$250,000.00
Total Obligated	(\$744,351.96)	\$250,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
South Central Planning & Development Commission	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Loans to small and start-up business

Location Description:

Lafourche, St. Charles, St. John the Baptist, and Terrebonne Parishes

Activity Progress Narrative:

In QPR due to deobligation of funds. No expenditures this quarter.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Businesses	0	0/6



	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/6	0/6	0
# of Permanent Jobs Retained	0	0	0	0/0	0/0	0/0	0

	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Persons	0	0	0	0/0	0/6	0/6	0	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Activity Title:

65DINV7310 - SCP Loan - UN SCP Loan - UN (DINV)

Activitiy Category:

Econ. development or recovery activity that creates/retains

Project Number:

3087

Projected Start Date: 01/01/2011

Benefit Type: Direct Benefit (Persons)

National Objective: Urgent Need Activity Status: Under Way Project Title: Economic Revitalization Projected End Date: 12/31/2015 Completed Activity Actual End Date:

Responsible Organization: South Central Planning & Development Commission

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$3,250,000.00
Total Budget	\$744,351.96	\$3,250,000.00
Total Obligated	\$744,351.96	\$3,250,000.00
Total Funds Drawdown	\$431,649.38	\$2,937,297.42
Program Funds Drawdown	\$431,649.38	\$2,937,297.42
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$431,649.38	\$2,946,297.42
South Central Planning & Development Commission	\$431,649.38	\$2,946,297.42
Match Contributed	\$0.00	\$0.00

Activity Description:

See 65DINV7310 - SCP Loan - LMI

Location Description:

See 65DINV7310 - SCP Loan - LMI

Activity Progress Narrative:

Expenditures this quarter were for loans to three small businesses and expenses related to program delivery.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Businesses	3	12/6



	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/6	0
# of Permanent Jobs Retained	0	0	0	0/0	0/0	0/0	0

	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Persons	0	0	0	0/0	0/0	0/6	0	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



65DINV7311 - CENLA TA - LMI CENLA Technical Assistance - LMI (DINV)

Activitiy Category: Public services Project Number: 3087 Projected Start Date: 12/31/2010 Benefit Type: Direct Benefit (Persons)

National Objective: Low/Mod Activity Status: Under Way Project Title: Economic Revitalization Projected End Date: 12/31/2015 Completed Activity Actual End Date:

Responsible Organization: Cenla Advantage Partnership

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$136,884.49
Total Budget	(\$80,345.07)	\$136,884.49
Total Obligated	(\$80,345.07)	\$136,884.49
Total Funds Drawdown	\$1,858.43	\$128,462.94
Program Funds Drawdown	\$1,858.43	\$128,462.94
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,858.43	\$128,462.94
Cenla Advantage Partnership	\$1,858.43	\$128,462.94
Match Contributed	\$0.00	\$0.00

Activity Description:

Technical Assistance to entrepreneurs in Rapides Parish

Location Description:

Rapides Parish

Activity Progress Narrative:

Activity is in closeout process. Expenditures this quarter include remaining program delivery costs.

Accomplishments Performance Measures



	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	0/0	86/464	86/464	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



65DINV7311 - CENLA TA - UN CENLA Technical Assistance - UN (DINV)

Activitiy Category: Public services Project Number:

3087

Projected Start Date: 01/01/2011

Benefit Type: Direct Benefit (Persons)

National Objective: Urgent Need Activity Status: Under Way Project Title: Economic Revitalization Projected End Date: 12/31/2015 Completed Activity Actual End Date:

Responsible Organization: Cenla Advantage Partnership

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$833,115.51
Total Budget	\$80,345.07	\$833,115.51
Total Obligated	\$80,345.07	\$833,115.51
Total Funds Drawdown	\$26,018.05	\$778,788.49
Program Funds Drawdown	\$26,018.05	\$778,788.49
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$26,018.05	\$778,788.49
Cenla Advantage Partnership	\$26,018.05	\$778,788.49
Match Contributed	\$0.00	\$0.00

Activity Description:

See 40DINV7301 - CENLA TA - LMI

Location Description:

See 40DINV7301 - CENLA TA - LMI

Activity Progress Narrative:

Activity is in closeout process. Expenditures this quarter include remaining program delivery costs.

Accomplishments Performance Measures



		This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	3/0	0/464	500/464	0.60

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



65DINV7316 - GNO, Inc. TA - UN GNO, Inc. TA - UN (DINV)

Activitiy Category:	Activity Status:
Public services	Under Way
Project Number:	Project Title:
3087	Economic Revitalization
Projected Start Date:	Projected End Date:
02/01/2013	12/31/2015
Benefit Type: Direct Benefit (Persons)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Urgent Need	Greater New Orleans Development Foundation

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$84,328.84
Total Budget	(\$155,671.16)	\$84,328.84
Total Obligated	(\$155,671.16)	\$84,328.84
Total Funds Drawdown	\$7,060.20	\$84,328.84
Program Funds Drawdown	\$7,060.20	\$84,328.84
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$7,060.20	\$84,328.84
Greater New Orleans Development Foundation	\$7,060.20	\$84,328.84
Match Contributed	\$0.00	\$0.00

Activity Description:

Technical Assistance to small businesses and entrepreneurs.

Location Description:

GNO Development Foundation proposes to service the following parishes: Acadia, Allen, Beauregard, Calcasieu, Cameron, Iberia, Jefferson, Jefferson Davis, Lafourche, Orleans, Plaquemines, St. Bernard, St. Charles, St. John, St. Mary, St. Tammany, Tangipahoa, Terrebonne, Vermilion or Washington.

Activity Progress Narrative:

Activity is in closeout process. Expenditures this quarter include remaining program delivery costs.

Accomplishments Performance Measures



	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	0/0	2/0	5/55	40.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



65DINV7317 - HOPE TA - LMI HOPE TA - LMI (DINV)

Activitiy Category:	Activity Status:
Public services	Completed
Project Number:	Project Title:
3087	Economic Revitalization
Projected Start Date:	Projected End Date:
02/01/2011	04/01/2015
Benefit Type:	Completed Activity Actual End Date:
Direct Benefit (Persons)	06/10/2015
National Objective:	Responsible Organization:
Low/Mod	Operation HOPE, Inc.

Overall Total Projected Budget from All Sources	Apr 1 thru Jun 30, 2015 N/A	To Date \$588,000.00
Total Budget	\$0.00	\$588,000.00
Total Obligated	\$0.00	\$588,000.00
Total Funds Drawdown	\$18,370.72	\$588,000.00
Program Funds Drawdown	\$18,370.72	\$588,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$18,370.72	\$588,000.00
Operation HOPE, Inc.	\$18,370.72	\$588,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Technical Assistance to small businesses and entrepreneurs.

Location Description:

Operation Hope proposes to service the following parishes: Acadia, Allen, Beauregard, Calcasieu, Cameron, Iberia, Jefferson, Jefferson Davis, Lafourche, Orleans, Plaquemines, St. Bernard, St. Charles, St. John, St. Mary, St. Tammany, Tangipahoa, Terrebonne, Vermilion or Washington.

Activity Progress Narrative:

Activity is in closeout process. Expenditures this quarter include remaining program delivery costs.

Accomplishments Performance Measures



	т	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	0/0	642/1110	642/2220	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



65DINV7319 - GWN TA - LMI GWN TA - LMI (DINV)

Activitiy Category:	Activity Status:
Public services	Under Way
Project Number:	Project Title:
3087	Economic Revitalization
Projected Start Date:	Projected End Date:
02/02/2011	12/31/2015
Benefit Type: Direct Benefit (Persons)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	Good Work Network

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$400,000.00
Total Budget	\$0.00	\$400,000.00
Total Obligated	\$0.00	\$400,000.00
Total Funds Drawdown	\$41,485.31	\$397,435.56
Program Funds Drawdown	\$41,485.31	\$397,435.56
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$41,485.31	\$397,435.56
Good Work Network	\$41,485.31	\$397,435.56
Match Contributed	\$0.00	\$0.00

Activity Description:

Technical Assistance to small businesses and entrepreneurs.

Location Description:

Good Work Network proposes to service the following parishes: Acadia, Allen, Beauregard, Calcasieu, Cameron, Iberia, Jefferson, Jefferson Davis, Lafourche, Orleans, Plaquemines, St. Bernard, St. Charles, St. John, St. Mary, St. Tammany, Tangipahoa, Terrebonne, Vermilion or Washington.

Activity Progress Narrative:

Activity is in closeout process. Expenditures this quarter include remaining program delivery costs.

Accomplishments Performance Measures



	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	0/0	61/278	68/555	89.71

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



65DINV7320 - JEDCO Loan - UN JEDCO Loan - UN (DINV)

Activitiy Category:

Econ. development or recovery activity that creates/retains

Project Number:

3087

Projected Start Date: 10/01/2013

Benefit Type: Direct Benefit (Persons)

National Objective: Urgent Need

Activity Status: Under Way Project Title: Economic Revitalization Projected End Date: 01/31/2028 Completed Activity Actual End Date:

Responsible Organization: Jefferson Parish Economic Development Commission

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$450,000.00
Total Budget	\$0.00	\$450,000.00
Total Obligated	\$0.00	\$450,000.00
Total Funds Drawdown	\$567.58	\$370,268.83
Program Funds Drawdown	\$567.58	\$370,268.83
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$567.58	\$370,268.83
Jefferson Parish Economic Development Commission	\$567.58	\$370,268.83
Match Contributed	\$0.00	\$0.00

Activity Description:

JEDCO will provide low interest loans to small businesses in hurricane affected area of Jefferson parish.

Location Description:

Jefferson Parish

Activity Progress Narrative:

Activity is in closeout process. Expenditures this quarter include remaining program delivery costs.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measu	ires						
1	This Report	Period		Cumulative Actual	Total / Expected	l	
Lov	w	Mod	Total	Low	Mod	Total	Low/Mod%

340



# of Permanent Jobs Created	0	0	0	0/0	54/0	60/4	90.00
-----------------------------	---	---	---	-----	------	------	-------

	This Report Period			Cumulative	Actual Total / Ex	kpected
	Low	Mod	Total	Low	Mod	Total Low/Mod
# of Persons	0	0	0	0/0	50/0	56/4 89.29

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



65DRLG7001 - McNeese Meat Packing McNeese Meat Packing (DRLG)

Activitiy Category:	Activity Status:
Econ. development or recovery activity that creates/retains	Under Way
Project Number:	Project Title:
3087	Economic Revitalization
Projected Start Date:	Projected End Date:
05/31/2011	12/31/2015
Benefit Type: Direct Benefit (Persons)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	McNeese State University Foundation

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$890,000.00
Total Budget	\$0.00	\$890,000.00
Total Obligated	\$0.00	\$890,000.00
Total Funds Drawdown	\$0.00	\$864,189.76
Program Funds Drawdown	\$0.00	\$864,189.76
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$864,189.76
McNeese State University Foundation	\$0.00	\$864,189.76
Match Contributed	\$0.00	\$0.00

Activity Description:

McNeese will acquire the old SWLA Meat Harvest and Processing technical Training and Business Development Center, in order to train agriculture students.

Location Description:

The Facility is located in Lacassine, LA in Jefferson Davis Parish. The facility will focus on economic revitilization in the five parish area of Allen, Beauregard, Calcasieu, Cameron, and Jefferson Davis. 30.246649,-93.021369

Activity Progress Narrative:

In QPR to report Performance Measures. No expenditures this quarter

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Businesses	0	6/0



	Th	This Report Period		Cumulative	Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	3	3	3/0	5/6	8/11	100.00
# of Permanent Jobs Retained	0	0	0	3/0	0/0	3/0	100.00

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Lo	w/Mod
# of Persons	0	3	3	5/0	6/0	11/0	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



65DRLG9201-PEIP-18th Judicial District 18th Judicial District-PEIP-65DRLG9201

Activitiy Category:	Activity Status:
Public services	Under Way
Project Number:	Project Title:
3087	Economic Revitalization
Projected Start Date:	Projected End Date:
09/11/2012	09/12/2015
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	18th Judicial District

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$300,000.00
Total Budget	\$0.00	\$300,000.00
Total Obligated	\$0.00	\$300,000.00
Total Funds Drawdown	\$22,834.13	\$278,096.37
Program Funds Drawdown	\$22,834.13	\$278,096.37
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$22,834.13	\$278,096.37
18th Judicial District	\$22,834.13	\$278,096.37
Match Contributed	\$0.00	\$0.00

Activity Description:

The Prosecutor's Early Intervention program targets children who are at risk for delinquency, violent crimes, and substances abuse.

Location Description:

West Baton Rouge, Pointe Coupee, and Iberville Parishes

Activity Progress Narrative:

Work with families of those children who have shown to have truancy or behavioral issues at schools in the 18th JD. Set up individual meetings and/or counseling to create a plan to improve the attendance and behavior at school. Case managers also find the resources in the local in communities to assist the children with their needs.

Accomplishments Performance Measures



	Beneficiaries - /	Area Benefit Ce	nsus Method	I
	Low	Mod	Total	Low/Mod
# of Persons	21534	12736	73415	46.68
LMI%:				46.68

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources Amount

Project # / Title: 3088 / Pilot Comprehensive Resiliency Program

Grantee Activity Number:	17PCCE1031 - Code Enforce - EBR				
Activity Title:	EBR - Code Enforce - 17PCCE1031				
Activitiy Category:	Activity Status:				
Code enforcement	Under Way				
Project Number:	Project Title:				
3088	Pilot Comprehensive Resiliency Program				
Projected Start Date:	Projected End Date:				
01/01/2011	05/01/2016				
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:				
National Objective:	Responsible Organization:				
Urgent Need	East Baton Rouge Parish				

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$332,363.00
Total Budget	\$0.00	\$332,363.00
Total Obligated	\$0.00	\$332,363.00
Total Funds Drawdown	\$17,688.43	\$262,028.63
Program Funds Drawdown	\$17,688.43	\$262,028.63
Program Income Drawdown	\$0.00	\$0.00



Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$17,688.43	\$262,028.63
East Baton Rouge Parish	\$17,688.43	\$262,028.63
Match Contributed	\$0.00	\$0.00

Activity Description:

The grantee will be using the grant funds to pay for/supplement the salary, benefits, and training costs of new code enforcement personnel.

Location Description:

East Baton Rouge Parish, LA

Activity Progress Narrative:

Salary and benefits for 2 code enforcement officers.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of People Trained	0	2/17
Activity funds eligible for DREF	4422	248759/19387

Beneficiaries Performance Measures

	Beneficiarie	Beneficiaries - Area Benefit Census Method			
	Low	Mod	Total	Low/Mod	
# of Persons	109813	64652	398290	43.80	
LMI%:				43.8	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



17PCCE1037 - Baker - Comp Resil Comp Resil - Baker - 17PCCE1037

Activitiy Category:	Activity Status:
Code enforcement	Under Way
Project Number:	Project Title:
3088	Pilot Comprehensive Resiliency Program
Projected Start Date:	Projected End Date:
01/01/2011	05/01/2016
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Urgent Need	City of Baker

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$47,070.00
Total Budget	\$0.00	\$47,070.00
Total Obligated	\$0.00	\$47,070.00
Total Funds Drawdown	\$2,538.00	\$39,492.00
Program Funds Drawdown	\$2,538.00	\$39,492.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$2,538.00	\$40,524.00
City of Baker	\$2,538.00	\$40,524.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The grantee will be using the grant funds to pay for/supplement the salary, benefits, and training costs of new code enforcement personnel.

Location Description:

City of Baker, East Baton Rouge Parish, LA

Activity Progress Narrative:

Salary and benefits for 1 code enforcement officer.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of People Trained	0	1/1
Activity funds eligible for DREF	634	38620/46500





	This	Report Period		Cumulative	e Actual Total / E	Expected	
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Cases opened	0	0	0	0/0	0/0	0/1	0.00
# of Cases closed	0	0	0	0/0	0/0	0/1	0.00

	Beneficiaries - A	Beneficiaries - Area Benefit Census Method			
	Low	Mod	Total	Low/Mod	
# of Persons	3623	3062	13446	49.72	
LMI%:				49.72	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources





36PCPL1041 - Comp Resil - NORA NORA - Comp Resil - 36PCPL1041

Activitiy Category:	Activity Status:
Planning	Under Way
Project Number:	Project Title:
3088	Pilot Comprehensive Resiliency Program
Projected Start Date:	Projected End Date:
12/31/2013	09/30/2015
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
N/A	New Orleans Redevelopment Authority

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$462,955.00
Total Budget	\$0.00	\$462,955.00
Total Obligated	\$0.00	\$462,955.00
Total Funds Drawdown	\$60,078.69	\$282,076.51
Program Funds Drawdown	\$60,078.69	\$282,076.51
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$60,078.69	\$282,076.51
New Orleans Redevelopment Authority	\$60,078.69	\$282,076.51
Match Contributed	\$0.00	\$0.00

Activity Description:

The activities of the Program are expected to assist in the execution of the Resiliency Program, which is designed to provide comprehensive non-structural recovery to Louisiana's most at-risk communities.

Location Description:

Orleans Parish

Activity Progress Narrative:

Worked on development of implementation strategies for green infrastructure projects.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Plans or Planning Products	0	0/1



	Beneficiaries - Area Benefit Census Method			k
	Low	Mod	Total	Low/Mod
# of Persons	175621	79523	467013	54.63
LMI%:				54.63

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



36PCPL1045 - Comp Resil - GNO, Inc II GNO, Inc II - Comp Resil - 36PCPL1045

Activitiy Category:	Activity Status:
Planning	Under Way
Project Number:	Project Title:
3088	Pilot Comprehensive Resiliency Program
Projected Start Date:	Projected End Date:
06/30/2014	09/30/2015
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
N/A	Greater New Orleans Development Foundation

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$325,520.00
Total Budget	\$0.00	\$325,520.00
Total Obligated	\$0.00	\$325,520.00
Total Funds Drawdown	\$42,697.69	\$62,228.59
Program Funds Drawdown	\$42,697.69	\$62,228.59
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$42,697.69	\$62,228.59
Greater New Orleans Development Foundation	\$42,697.69	\$62,228.59
Orleans Parish	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The purpose of the Water Management Strategy is to mitigate the risk of damage to people and property due to flooding, while concurrently maximizing the economic and social benefit created by investments in water-related infrastructure. In producing an Integrated Water Management Strategy, GNO, Inc. will focus on the issues of storm water, ground water, flood control, and subsidence management, while increasing economic growth, environmental quality, and public health and safety, by engaging in innovative, sustainable development planning actualized, in part, in the form of the WMS.

An important part of this project is the identification, creation, and costing of the preliminary designs for 3 distinct pilot projects. These 3 projects will delineate the guidelines, principles, and theories for introduction into the real world. They will be executed through the study of many tools that are available to the region. These tools include, but are not limited to: pervious pavement, rainfall capture basins, detention ponds, retention ponds, rain gardens, infiltration basins, bio-retention filtration systems, limited use of hardscape canals, pumping stations, natural waterways, existing drainage infrastructure, public spaces and parks, greenways, and vacant properties.

Location Description:

New Orleans, La

Activity Progress Narrative:



Conducted outerach for GNO water plan adoption strategy.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



40PCPL1004 - Comp Resil - Alexandria Alexandria - Comp Resil - 40PCPL1004

Activitiy Category:	Activity Status:
Planning	Under Way
Project Number:	Project Title:
3088	Pilot Comprehensive Resiliency Program
Projected Start Date:	Projected End Date:
06/01/2010	12/30/2015
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
N/A	City of Alexandria

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$567,000.00
Total Budget	\$0.00	\$567,000.00
Total Obligated	\$0.00	\$567,000.00
Total Funds Drawdown	\$1,139.34	\$567,000.00
Program Funds Drawdown	\$1,139.34	\$567,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,139.34	\$567,000.00
City of Alexandria	\$1,139.34	\$567,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

An update of Alexandria's eighteen-year-old Comprehensive Development Strategy and the creation of a Unified Development Code

Location Description:

City of Alexandria, LA

Activity Progress Narrative:

Revisions and adoption of comprehensive plan.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF	284	566143/56700



	Beneficiaries - Area Benefit Census Method			k
	Low	Mod	Total	Low/Mod
# of Persons	14650	7437	44745	49.36
LMI%:				49.36

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



48PCPL1003 - Comp Resil - St.. John St. John - Comp Resil - 48 PCPL1003

Activitiy Category:	Activity Status:
Planning	Under Way
Project Number:	Project Title:
3088	Pilot Comprehensive Resiliency Program
Projected Start Date:	Projected End Date:
06/01/2010	12/30/2015
Benefit Type: N/A	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
N/A	St. John the Baptist Parish

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$174,326.00
Total Budget	\$0.00	\$174,326.00
Total Obligated	\$0.00	\$174,326.00
Total Funds Drawdown	\$11,050.97	\$174,326.00
Program Funds Drawdown	\$11,050.97	\$174,326.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$11,050.97	\$174,326.00
St. John the Baptist Parish	\$11,050.97	\$174,326.00
Match Contributed	\$0.00	\$0.00

Activity Description:

A rewrite of the existing zoning ordinance and subdivision regulations so that they conform to the comprehensive plan goals and policies as well as focusing on providing legal mechanisms to make sure future development is discouraged in areas identified as hazard or storm related impact zones

Location Description:

St. John the Baptist Parish

Activity Progress Narrative:

Final revisions to zoning ordinance.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF	2762	166036/17432



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



49PCPL1044 - Comp Resil - Sunset Sunset - Comp Resil - 49PCPL1044

Activitiy Category: Planning Project Number: 3088 Projected Start Date: 06/30/2014 Benefit Type:

Area Benefit (Census)

National Objective: N/A Activity Status: Under Way Project Title: Pilot Comprehensive Resiliency Program Projected End Date: 09/30/2015 Completed Activity Actual End Date:

Responsible Organization: Town of Sunset

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$220,000.00
Total Budget	\$0.00	\$220,000.00
Total Obligated	\$0.00	\$220,000.00
Total Funds Drawdown	\$43,345.25	\$146,280.25
Program Funds Drawdown	\$43,345.25	\$146,280.25
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$43,345.25	\$146,280.25
Town of Sunset	\$43,345.25	\$146,280.25
Match Contributed	\$0.00	\$0.00

Activity Description:

Development of Comprehensive Land Use Plan

Location Description:

Sunset, La. - St. Landry Parish

Activity Progress Narrative:

Drafting of comprehensive plan.

Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources





52PCCE1035 - Code Enforce - Slidell Slidell- Code Enforce - 52PCCE1035

Activitiy Category:	Activity Status:
Code enforcement	Under Way
Project Number:	Project Title:
3088	Pilot Comprehensive Resiliency Program
Projected Start Date:	Projected End Date:
01/01/2011	05/01/2016
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Urgent Need	City of Slidell

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$65,222.00
Total Budget	\$0.00	\$65,222.00
Total Obligated	\$0.00	\$65,222.00
Total Funds Drawdown	\$10,290.31	\$58,289.28
Program Funds Drawdown	\$10,290.31	\$58,289.28
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$10,290.31	\$58,289.28
City of Slidell	\$10,290.31	\$58,289.28
Match Contributed	\$0.00	\$0.00

Activity Description:

The grantee will be using the grant funds to pay for/supplement the salary, benefits, and training costs of new code enforcement personnel.

Location Description:

City of Slidell, St. Tammany Parish, LA

Activity Progress Narrative:

Salary and benefits for 1 code enforcement officer.

	This Report Period	Cumulative Actual Total / Expected		
	Total	Total		
# of People Trained	0	2/4		
Activity funds eligible for DREF	2572	50570/324872		



	Beneficiaries - Area Benefit Census Method			
	Low	Mod	Total	Low/Mod
# of Persons	4456	3850	25226	32.93
LMI%:				32.93

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



65PCPL1008 - Comp Resil - Global Green Global Green - Comp Resil - 65PCPL1008

Activitiy Category:	Activity Status:
Planning	Under Way
Project Number:	Project Title:
3088	Pilot Comprehensive Resiliency Program
Projected Start Date:	Projected End Date:
06/01/2010	12/30/2015
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
N/A	Global Green, USA

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$150,080.00
Total Budget	\$0.00	\$150,080.00
Total Obligated	\$0.00	\$150,080.00
Total Funds Drawdown	\$46,461.99	\$149,706.80
Program Funds Drawdown	\$46,461.99	\$149,706.80
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$46,461.99	\$165,579.57
Global Green, USA	\$46,461.99	\$165,579.57
Match Contributed	\$0.00	\$0.00

Activity Description:

Devlopment of a plan to market Louisiana's wetlands in existing and emerging voluntary carbon offset/ecological value marketplace to facilitate emerging revenue opportunities, enhance local and national public education, and support for coastal protection and restoration

Location Description:

St. Bernard, Terrebonne, Plaquemine, and and Lafourche Parishes

Activity Progress Narrative:

Drafted carbon protocol along with landowner outreach.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF	11615	130730/15008





Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census Method			
	Low	Mod	Total	Low/Mod
# of Persons	69082	47025	283816	40.91
LMI%:				40.91

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources Amount

Project # / Title: 3092 / Economic Development and Growth Infrastructure

Grantee Activity Number:	10BEDI2901 - SOWELA - PD
Activity Title:	SOWELA - PD - 10BEDI2901

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of public facilities	Under Way
Project Number:	Project Title:
3092	Economic Development and Growth Infrastructure
Projected Start Date:	Projected End Date:
07/01/2011	07/30/2017
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Urgent Need	Pan American Engineers Inc

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2015 N/A **To Date** \$1,057,169.75



Total Budget	\$85,554.75	\$1,057,169.75
Total Obligated	\$85,554.75	\$885,554.75
Total Funds Drawdown	\$113,235.00	\$885,554.75
Program Funds Drawdown	\$113,235.00	\$885,554.75
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$113,235.00	\$885,554.75
Louisiana Solutions, LLC	\$0.00	\$772,319.75
Pan American Engineers Inc	\$113,235.00	\$113,235.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity is for project delivery to Louisiana Solutions for the SOWELA project funded under 29DRLG2901 and 29WDRG2901.

Location Description:

Calcasieu Parish, LA

Activity Progress Narrative:

Distribution during this quarter was for grant management services.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/0
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	Beneficiaries	Beneficiaries - Area Benefit Census Method		
	Low	Mod	Total	Low/Mod
# of Persons	44528	29366	179026	41.28
LMI%:				41.28

Activity Locations

No Activity Locations found.



Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Activity Title:

10BEDI7301 - Chennault Chennault Airport (BEDI)

Activitiy Category: Rehabilitation/reconstruction of public facilities Project Number: 3092 Projected Start Date:

01/01/2012

Benefit Type: Area Benefit (Census)

National Objective: Urgent Need Activity Status: Under Way Project Title: Economic Development and Growth Infrastructure Projected End Date: 09/30/2015 Completed Activity Actual End Date:

Responsible Organization: Chennault International Airport Authority

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$14,216,530.25
Total Budget	\$537,521.00	\$14,216,530.25
Total Obligated	\$537,521.00	\$14,537,521.00
Total Funds Drawdown	\$1,878,197.71	\$14,140,902.21
Program Funds Drawdown	\$1,878,197.71	\$14,140,902.21
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,878,197.71	\$14,140,902.21
Chennault International Airport Authority	\$1,878,197.71	\$14,024,063.21
Louisiana Solutions, LLC	\$0.00	\$116,839.00
Office of Community Development (OCD), Disaster	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rennovation of Hangar 3 at Chennault International Airport

Location Description:

Chennault International Airport

Activity Progress Narrative:

Distribution during this quarter was for Hangar H - construction layout, mobilization, sitework and demo, tarmac paving, megadoor erection, furnish and install class I unframed CCA treated pole 30 foot per plan detail/foundation including concrete removal, saw cut concrete to a minimum depth of 4", and removal and replacement of concrete 4" deep in accordance with plans and specifications. It also includes millwork, wood doors, finish hardware, fire extinguisher, plumbing and bathroom construction, site utilities, BAF units, metal building erection– hangar, metal building erection-annex, flooring, overhead coiling door, glass and glazing, acoustical/drywall, flooring, painting, sprinkler, HVAC, lightning protection, electrical, and fencing.





Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method		
al Low/Mod		
95 38.33		
£		

LMI%:	38.33
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



17BEDI7201 - Mathernes Market Mathernes Market - 17BEDI7201

Activitiy Category:	Activity Status:
Econ. development or recovery activity that creates/retains	Under Way
Project Number:	Project Title:
3092	Economic Development and Growth Infrastructure
Projected Start Date:	Projected End Date:
07/09/2014	05/10/2028
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	Mathernes Market, LLC

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$750,000.00
Total Budget	\$0.00	\$750,000.00
Total Obligated	\$0.00	\$750,000.00
Total Funds Drawdown	\$0.00	\$750,000.00
Program Funds Drawdown	\$0.00	\$750,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$750,000.00
Mathernes Market, LLC	\$0.00	\$750,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Equipment Purchase and Installation for a new Matherne's Market to be located at 440 Third Street, Baton Rouge, Louisiana 70802.

Location Description:

East Baton Rouge Parish

Activity Progress Narrative:

In QPR to report Performance Measures. No expenditures this quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	1	fotal Lo	w/Mod%
# of Permanent Jobs Created	0	6	6	0/0	6/11		6/20	55.00
			Bene	ficiaries - Area I	Benefit Censu	s Method	ł	
				Low	Mod	Total	Low/Mod	
# of Persons				0	0	1661	0.00	
LMI%:							67.55	
LMI%:							67.55	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



17BEDI9201 - LSU Computer Science LSU Computer Science - 17BEDI9201

Activitiy Category:	Activity Status:
Public services	Under Way
Project Number:	Project Title:
3092	Economic Development and Growth Infrastructure
Projected Start Date:	Projected End Date:
01/01/2015	12/31/2016
Benefit Type: Direct Benefit (Persons)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	Louisiana State University

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$2,593,106.65
Total Budget	\$0.00	\$2,593,106.65
Total Obligated	\$0.00	\$2,593,106.65
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Louisiana State University	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

To meet the projected enrollment increases in Computer Science, over the course of this project, LSU will hire four new faculty, four teaching assistants and three staff members to maintain and enhance the quality standards of the Computer Science program.

Location Description:

Louisiana State University, College of Engineering, Baton Rouge, LA, East Baton Rouge Parish

Activity Progress Narrative:

In QPR to report Performance Measures. No expenditures this quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	12	39	0/0	18/107	56/107	32.14

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



58BEDI7201 - Fort Polk - Vernon Vernon - Fort Polk - 58BEDI7201

Activitiy Category:

Econ. development or recovery activity that creates/retains

Project Number:

3092

Projected Start Date:

10/01/2012

Benefit Type: Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way **Project Title:** Economic Development and Growth Infrastructure **Projected End Date:** 06/30/2016 **Completed Activity Actual End Date:**

Responsible Organization: Vernon Parish Police Jury

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$13,696,628.20
Total Budget	\$668,958.00	\$13,696,628.20
Total Obligated	\$668,958.00	\$13,417,291.00
Total Funds Drawdown	\$779,663.71	\$1,252,191.91
Program Funds Drawdown	\$779,663.71	\$1,252,191.91
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$779,663.71	\$1,252,191.91
Louisiana Solutions, LLC	\$0.00	\$374,685.20
Vernon Parish Police Jury	\$779,663.71	\$877,506.71
Match Contributed	\$0.00	\$0.00

Activity Description:

This CDBG project is to provide infrastructure in Vernon Parish to incentivize and stimulate private development of housing and commercial activity between the City ofLeesvilleandFortPolk. It is CDBG-eligible as a public facilities project according to §24 CFR 570.201(c) and is classified as HUD Matrix Codes 03J, Water/Sewer Improvements and 03K, Street Improvements.

Location Description:

Fort Polk, near Leesville, LA in Vernon Parish

Activity Progress Narrative:

Distribution during this quarter is for grant management services rendered by PanAmerican Engineers, as well as work completed by Womack and Sons Construction Group, including mobilization, furnish and install water mains, service lines, gate valves, pressure air release valves, test point assembly, tapping sleeves, concrete thrust blocks, joint restraints, PE/PVC adapters, and fire hydrants, horizontal directional drilling for water mains, remove and replace aggregate surfacing, traffic maintenance, and utility supplies.





Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	0	0/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/0	0
# of Permanent Jobs Retained	0	0	0	0/0	0/0	0/0	0

	Beneficiaries - Area Benefit Census Method			
	Low	Mod	Total	Low/Mod
# of Persons	1912	1026	6282	46.77
LMI%:				46.77

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources Amount

Project # / Title: S383-Ag / Program Income-Agriculture

Grantee Activity Number:	10WBDI2901 - SOWELA Acquisition
Activity Title:	SOWELA Acquisition - 10WBDI2901

Activitiy Category: Acquisition, construction, reconstruction of public facilities Project Number: S383-Ag Projected Start Date: 04/01/2013 Benefit Type: Activity Status: Under Way Project Title: Program Income-Agriculture Projected End Date: 12/31/2018 Completed Activity Actual End Date:



Area Benefit (Census)

National Objective:

Urgent Need

Program Income Account:

La G/I Agriculture Program Income Account

Responsible Organization:

LCTCS Facilities Corporation

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$16,982.92
Total Budget	\$0.00	\$16,982.92
Total Obligated	\$0.00	\$16,982.92
Total Funds Drawdown	\$16,982.92	\$16,982.92
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$16,982.92	\$16,982.92
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$16,982.92	\$663,371.79
LCTCS Facilities Corporation	\$16,982.92	\$663,371.79
Louisiana Department of Agriculture and Forestry	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

To provide for acquisition of the land for the new Workforce Training facility at SOWELA Technical Community College

Location Description:

Lake Charles, LA

Activity Progress Narrative:

Reimbursement on expenses incurred by SOWELA Technical Community College for survey, appraisal, title, property taxes Other expenses on this project will be requested from WBDI 2902, DRLG and Katrina/ Rita Workforce Recovery Program Grants 1 and 2.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected	
	Total	Total	
# of Properties	0	0/0	

Beneficiaries Performance Measures

	Beneficiarie	Beneficiaries - Area Benefit Census Method			
	Low	Mod	Total	Low/Mod	
# of Persons	112204	69657	417641	43.54	



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources Amount

43.54

Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	0	2438
Monitoring Visits	0	23
Audit Visits	0	5
Technical Assistance Visits	0	3605
Monitoring/Technical Assistance Visits	0	0
Report/Letter Issued	0	4

374

