Grantee: State of Louisiana

Grant: B-08-DG-22-0003

April 1, 2012 thru June 30, 2012 Performance Report



Grant Number: B-08-DG-22-0003	Obligation Date:	Award Date: 01/15/2008
Grantee Name: State of Louisiana	Contract End Date:	Review by HUD: Submitted - Await for Review
Grant Amount: \$3,000,000,000.00	Grant Status: Active	QPR Contact: Laurie Brown

Total Budget: \$3,000,588,478.48

\$588,478.48

Disasters:

Declaration Number

Estimated PI/RL Funds:

FEMA-DR-1603-LA FEMA-DR-1607-LA


Narratives

Disaster Damage:

Hurricane Katrina struck Louisiana&rsquos coast on August 29, 2005, claiming the lives of 1,464 Louisiana residents. Hurricane Rita followed three weeks later on September 24, 2005. The storms initially evacuated and displaced 1.3 million Louisianans and destroyed more than 200,000 homes, 10 hospitals and 200 square miles of Louisiana marshland. The storms also destroyed 40 schools, damaged 835 schools and flooded more than 16,000 businesses. About 178,000 jobs were lost in the New Orleans area alone. Louisiana was hit with the costliest disaster in US history followed three weeks later by the 3rd costliest disaster resulting in estimated property losses totaling more than \$100 billion.

Recovery Needs:

Coastal Louisiana sees progress and hard work ahead three years after the hurricanes. Estimates are available for the City of New Orleans regarding the impact of Hurricane Katrina on housing occupied by low to moderate income residents which are defined as those below 80% of the average median income (AMI). Those estimates produced by the Greater New Orleans Community Development Center show that 65% of the owner occupied units that are damaged or destroyed belonged to low to moderate income families. Low to moderate income families rented 89% of the rental units that were damaged or destroyed. An estimated total of 119,770 owner occupied and rental units serving the low to moderate income population, or 88.7%, were damaged or destroyed. Recovery will take time, but thanks in large part to federal funding through the CDBG program, progress in South Louisiana is evident. In the New Orleans metropolitan area, some signs of recovery are that roughly 87% of pre-storm populations and 76% of all public and private school enrollments had returned by summer 2008. The population of coastal Louisiana as a whole has rebounded since 2005 with only four parishes other than New Orleans still below their 2005 population estimates. Jefferson and Plaquemines Parishes have both seen major progress with 98% and 95% population recovery respectively, but Cameron and St. Bernard Parishes continue to lag behind other parishes with only 89% and 44% population recovery respectively. The demographics of the Greater New Orleans area continue to shift geographically as families and businesses continue to return or relocate into areas that were less impacted by flooding. St. Tammany Parish, already a rapidly growing Parish before the hurricanes, now has many more households, sales tax revenues, and higher home values than it did before Katrina. The overall progress in the population, economic, and housing recovery has continued to trend in a positive direction, though the pace of all three has slowed and even stagnated this past year. The post-Katrina housing market and over all economy surged for the first two years, but slowed and showed trends of stabilizing in 2007. Despite increased demand for construction labor, the New Orleans metropolitan statistical area is still down over 75,000 jobs from pre-Katrina levels. However, this represents a rebound from the all time low of 178,000 lost jobs. The New Orleans MSA is also still has about 3,000 fewer employers as it did prior to the hurricanes. So far, 2008 has showed less job creation, household rates have increased slowly, and home renovations and demolitions are half of what they were last year, but the trends continue to be positive. As a final point, New Orleans still has many challenges ahead as indicated by other numbers and trends. In the coming years the Crescent City may be straddled with 65,000 blighted or empty properties, quickly rising rents, now 46% higher than pre-Katrina, and wages not able to keep pace. In addition, the labor market for the service and construction sectors remains tight, while public service infrastructure remains thin. With more engaged citizens, businessmen, and government leaders, South Louisiana should be able to complete the hard work necessary to over come many of the challenges that the city faces. New Orleans will be able to build a more robust economy and a better protected city. As we move past year three of our recovery, we anticipate further progress thanks in large part to the resources provided and programs designed through the Community Development Block Grant funding.





Overall Total Projected Budget from All Sources	This Report Period N/A	To Date \$2,828,252,651.25
Total Budget	\$235,307.85	\$2,828,252,651.25
Total Obligated	\$235,307.85	\$2,827,869,857.61
Total Funds Drawdown	\$27,108,120.58	\$2,731,941,695.28
Program Funds Drawdown	\$27,026,695.86	\$2,731,447,595.77
Program Income Drawdown	\$81,424.72	\$494,099.51
Program Income Received	\$98.37	\$685,049.48
Total Funds Expended	\$22,447,474.72	\$2,731,910,403.21
Match Contributed	\$0.00	\$20,695.13

Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		55.42%
Overall Benefit Percentage (Actual)		55.94%
Minimum Non-Federal Match	\$0.00	\$20,695.13
Limit on Public Services	\$0.00	\$217,939.20
Limit on Admin/Planning	\$0.00	\$314,339,207.29
Limit on State Admin	\$0.00	\$314,339,207.29

Progress Toward Activity Type Targets

Progress Toward National Objective Targets

Overall Progress Narrative:

Update for 2nd quarter of 2012.

Project Summary

Project #, Project Title	This Report Period	To Da	ate
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
000, Parish Revitalization	\$0.00	\$0.00	\$0.00
0036S, Orleans Parish Revitalization-State	\$0.00	\$235,307.85	\$111,217.13
0065, Homeowner Programs	\$27,026,695.86	\$2,828,335,728.86	\$2,731,336,378.64



9999, Restricted Balance



Activities

Grantee Activity Number: Beacon of Hope - LMI (H3OO) **Activity Title:** Beacon of Hope - LMI (H3OO)

Activitiy Category:	Activity Status:
Public services	Under Way
Project Number:	Project Title:
0065	Homeowner Programs
Projected Start Date:	Projected End Date:
03/01/2011	02/29/2012
Benefit Type: Direct Benefit (Households)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	Katrina Reconstruction Resrc Ctr Inc - Beacon of Hope

Overall

Overall	Apr 1 thru Jun 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$108,408.09
Total Budget	\$0.00	\$108,408.09
Total Obligated	\$0.00	\$108,408.09
Total Funds Drawdown	\$0.00	\$94,803.55
Program Funds Drawdown	\$0.00	\$94,803.55
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$94,803.55
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds to investigate option 1 Road Home applicant properties who have not fulfilled covenant requirements.

Location Description:

Orleans Parish

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.





Beneficiaries Performance Measures

	This Report Period		Cumulative Actual Total / Expected		Expected		
	Low	Mod	Total	Low	Mod	Total Lo	w/Mod%
# of Households	0	0	0	0/0	435/435	435/435	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Beacon of Hope - UN (H3OO) Beacon of Hope - UN (H3OO)

Activitiy Category:	Activity Status:
Public services	Under Way
Project Number:	Project Title:
0065	Homeowner Programs
Projected Start Date:	Projected End Date:
03/01/2011	02/29/2012
Benefit Type: Direct Benefit (Households)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Urgent Need	Katrina Reconstruction Resrc Ctr Inc - Beacon of Hope
Querell	Apr 1 thru Jun 20, 2012 To Data

Overall	Apr 1 thru Jun 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$140,805.91
Total Budget	\$0.00	\$140,805.91
Total Obligated	\$0.00	\$140,805.91
Total Funds Drawdown	\$0.00	\$123,135.65
Program Funds Drawdown	\$0.00	\$123,135.65
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$123,135.65
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds to investigate option 1 Road Home applicant properties who have not fulfilled covenant requirements.

Location Description:

Orleans Parish

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total Lov	w/Mod%
# of Households	0	0	0	0/0	0/0	565/565	0.00



Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Chinese Drywall - Rehab S&B (H3CW) Chinese Drywall - Rehab S&B (H3CW)

Activitiy Category:
Rehabilitation/reconstruction of residential structures
Project Number:
0065
Projected Start Date:
01/20/2011
Benefit Type: Direct Benefit (Households)
National Objective:
Slums and Blight
Overall
Total Projected Budget from All Sources
Total Budget
Total Obligated
•

Activity Status: Under Way Project Title: Homeowner Programs Projected End Date: 05/09/2013 Completed Activity Actual End Date:

Responsible Organization:

Environ International Corp.

Overall	Apr 1 thru Jun 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$2,000,000.00
Total Budget	\$0.00	\$2,000,000.00
Total Obligated	\$0.00	\$2,000,000.00
Total Funds Drawdown	\$396.00	\$58,742.62
Program Funds Drawdown	\$396.00	\$58,742.62
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$396.00	\$58,742.62
Environ International Corp.	\$396.00	\$58,742.62
Mir, Fox, & Rodriguez	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used to assist Road Home applicants who have contaminated drywall in their homes once a nationally recognized testing and remediation protocol is approved.

Location Description:

Hurricane Katrina and Rita impacted parishes.

Activity Progress Narrative:

Expenditures reflect program delivery costs for the quarter.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	27/28
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	28/28



0

28/28

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low Mod Total		Total	Low Mod		Total Low/Mod%	
# of Households	0	0	0	0/0	19/20	28/28	67.86
# Owner Households	0	0	0	0/0	19/20	28/28	67.86

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Chinese Drywall - Reloc Admin (H3CW) Chinese Drywall - Reloc Admin (H3CW)

Activitiy Category:	Activity Status:				
Administration	Under Way				
Project Number:	Project Title:				
0065	Homeowner Programs				
Projected Start Date:	Projected End Date:				
07/01/2010	06/30/2013				
Benefit Type: N/A	Completed Activity Actual I	End Date:			
National Objective:	Responsible Organization:				
N/A	Mir, Fox, & Rodriguez				
Overall	Apr 1 thru Jun 30, 2012	To Date			
Overall Total Projected Budget from All Sources	Apr 1 thru Jun 30, 2012 N/A	To Date \$41,662.50			
	· · · · · · · · · · · · · · · · · · ·				
Total Projected Budget from All Sources	N/A	\$41,662.50			
Total Projected Budget from All Sources Total Budget	N/A \$0.00	\$41,662.50 \$41,662.50			
Total Projected Budget from All Sources Total Budget Total Obligated	N/A \$0.00 \$0.00	\$41,662.50 \$41,662.50 \$41,662.50			
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A \$0.00 \$0.00 \$1,388.76	\$41,662.50 \$41,662.50 \$41,662.50 \$36,107.54			
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$0.00 \$0.00 \$1,388.76 \$1,388.76	\$41,662.50 \$41,662.50 \$41,662.50 \$36,107.54 \$36,107.54			
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$0.00 \$0.00 \$1,388.76 \$1,388.76 \$0.00	\$41,662.50 \$41,662.50 \$36,107.54 \$36,107.54 \$0.00			
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	N/A \$0.00 \$0.00 \$1,388.76 \$1,388.76 \$0.00 \$0.00	\$41,662.50 \$41,662.50 \$36,107.54 \$36,107.54 \$0.00 \$0.00			

Activity Description:

Location Description:

Activity Progress Narrative:

MFR continues to work with the families who have contaminated drywall and are utilizing the rental assistance through STARS. MFR continues to assess assistance for families as they progress in their remediation process. We are also still working with Rebuilding Together New Orleans a local non-profit as well as a church group in the lower 9thward in assisting their RH option families who have contaminated drywall .

Adrienne Duncan Disaster Analyst 504.556.9798

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Chinese Drywall - Reloc LM (H3CW) Chinese Drywall - Reloc LM (H3CW)

Activitiy Category:	Activity Status:				
Relocation payments and assistance	Under Way				
Project Number:	Project Title:				
0065	Homeowner Programs				
Projected Start Date:	Projected End Date:				
07/01/2010	06/30/2013				
Benefit Type: Direct Benefit (Households)	Completed Activity Actual End Date:				
National Objective:	Responsible Organization:				
Low/Mod	Mir, Fox, & Rodriguez				
Overall	Apr 1 thru Jun 30, 2012	To Date			
Total Projected Budget from All Sources	N/A	\$1,458,337.50			
Total Budget	\$0.00	\$1,458,337.50			
Total Obligated	\$0.00	\$1,458,337.50			
Total Funds Drawdown	\$55,903.64	\$546,964.08			
Program Funds Drawdown	\$55,903.64	\$546,964.08			
Program Income Drawdown	\$0.00	\$0.00			
Program Income Received	\$0.00	\$0.00			
Total Funds Expended	\$47,538.56	\$538,653.20			
Mir, Fox, & Rodriguez	\$47,538.56	\$538,653.20			

Activity Description:

Providing relocation assistance to those Road Home applicants impacted by the installation of Chinese drywall after hurricanes Katrina and Rita.

Location Description:

Hurricane Katrina and Rita impacted parishes.

Activity Progress Narrative:

See Activity Narrative for Chinese Drywall - Reloc Admin (H3CW).

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

	This Report Period		Cumulative Actual Total / Exped		I / Expected	
	Low	Mod	Total	Low	Mod	Total Low/Mod%
# of Households	8	7	15	26/0	39/0	65/0 100.00



7

65/0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources





Chinese Drywall - Reloc UN (H3CW) Chinese Drywall - Reloc UN (H3CW)

Activitiy Category:	Activity Status:				
Relocation payments and assistance	Under Way				
Project Number:	Project Title:				
0065	Homeowner Programs				
Projected Start Date:	Projected End Date:				
07/01/2010	06/30/2013				
Benefit Type: Direct Benefit (Households)	Completed Activity Actual End Date:				
National Objective:	Responsible Organization:				
Urgent Need	Mir, Fox, & Rodriguez				
Overall	Apr 1 thru Jun 30, 2012	To Date			
Total Projected Budget from All Sources	N/A	\$1,500,000.00			
Total Budget	\$0.00	\$1,500,000.00			
Total Obligated	\$0.00	\$1,500,000.00			
Total Funds Drawdown	\$32,126.00	\$272,285.73			
Program Funds Drawdown	\$32,126.00	\$272,285.73			
Program Income Drawdown	\$0.00	\$0.00			
Program Income Received	\$0.00	\$0.00			
Total Funds Expended	\$40,491.08	\$280,336.25			
Mir, Fox, & Rodriguez	\$40,491.08	\$280,336.25			
Match Contributed	\$0.00	\$20,695.13			

Activity Description:

Providing relocation assistance to those Road Home applicants impacted by the installation of Chinese drywall after hurricanes Katrina and Rita.

Location Description:

Hurricane Katrina and Rita impacted parishes.

Activity Progress Narrative:

See Activity Narrative for Chinese Drywall - Reloc Admin (H3CW).

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low	/Mod%
# of Households	0	0	11	0/0	0/0	41/0	0.00



# Owner Households	0	0	11	0/0	0/0	41/0	0.00
Activity Locations							
No Activity Locations four	nd.						
Other Funding Sources	Budgeted -	Detail					
No Other Match Funding S	Sources Four	d					
Other Funding Sources						Am	ount
No Other Funding Sources Found							



Total Other Funding Sources

H36S - Orleans Parish Revitalization - PD eGrants System for Orleans Parish

Activitiy Category: Disposition Project Number: 0036S Projected Start Date:	Activity Status: Under Way Project Title: Orleans Parish Revitalization-State Projected End Date:			
07/01/2011 Benefit Type:	06/30/2012 Completed Activity Actual End Date:			
National Objective: Urgent Need	Responsible Organization: STR Grants, LLC			
Overall Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received Total Funds Expended	Apr 1 thru Jun 30, 2012 N/A \$235,307.85 \$235,307.85 \$75,573.72 \$0.00 \$75,573.72 \$0.00 \$0.00	To Date \$252,651.25 \$235,307.85 \$186,790.85 \$111,217.13 \$75,573.72 \$252,651.25 \$0.00		
Match Contributed	\$0.00	\$0.00		

Activity Description:

Creating a computing system to maintain Orleans Parish Road Home Option 2 & 3 properties.

Location Description:

Orleans Parish

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Road Home - LMI (H3OO) Road Home - LMI (H3OO)

Activitiy Category:

Payment for compensation and incentives (Louisiana only)

Project Number:

0065

Projected Start Date:

05/30/2006

Benefit Type: Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status: Under Way Project Title: Homeowner Programs Projected End Date: 05/30/2016 Completed Activity Actual End Date:

Responsible Organization:

HGI Catastrope Service, LLC

Overall	Apr 1 thru Jun 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,384,082,016.80
Total Budget	\$0.00	\$1,384,082,016.80
Total Obligated	\$0.00	\$1,384,082,016.80
Total Funds Drawdown	\$7,997,357.12	\$1,351,678,531.51
Program Funds Drawdown	\$7,997,357.12	\$1,351,678,526.31
Program Income Drawdown	\$0.00	\$5.20
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$7,817,564.65	\$1,350,397,482.59
First American Title Insurance Company of Louisiana	(\$334,089.01)	(\$5,763,919.77)
HGI Catastrope Service, LLC	\$8,151,653.66	\$348,426,450.91
ICF International Emergency Management, LLC	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The Road Home Homeowner Assistance program provides financial compensation and advisory services will be available for homeowners who wish to select from one of the three following options: 1. Repair/Rebuild - financial incentives to repair or reconstruct on the same site; 2. Sell and Relocate within the state - purchase of the home by the program in exchange for an agreement to resettle in Louisiana; or 3. Sell and Relocate out of the state - voluntary sale of the home with no expectation of resettlement in the state. The allocation for this program represents uses an estimated 55% benefit to low and moderate income citizens. This estimate is based on first and second quarter data which differs from the Road Home registry data. The registry data showed 76.2% of the 107,713 registrants earned at or below \$50,000. Since the registry did not collect data on household size, it is impossible to estimate the number of low income households. This allocation amount and estimated performance will be continually modified as data on the actual applicants is collected. The amount allocated to LMI includes \$8,229,915 of Road Home start up costs that funded program design, the Road Home Registry call center and other start up costs.

Location Description:

The program will serve homeowners in at least 17 permanent and mobile homeowner assistance centers in disaster affected parishes and other areas in and out of state where concentrations of displaced citizens are located.

Activity Progress Narrative:

By the end of the second quarter of 2012, 166,109 applicants from the 229,432 received Road Home applications had been through the first appointment process to discuss disaster grant options. Currently, 130,116 of these applicants have been determined to be eligible for a Road Home grant. No home owners are appealing ineligibility as of 6/30/2012. Of those eligible,



129,888 have been awarded some type of a Road Home grant. Of those awarded a grant amount, one is appealing the award amount. The total amount disbursed by the Office of Community Development Disaster Recovery Unit (OCD-DRU) for closings occurring as of 6/30/2012 was \$8,890,983,606.84. The low-to-moderate income families in Louisiana are receiving \$4,805,907,722.13 or 54 % of this amount. The homeowners receiving grants in the New Orleans Metro Area total 101,119 and are receiving a total of \$7,667,831,198.19. -calculations done on data in the eGrants Reporting Database Laurie Brown Data Manager 972 977-0468

972 977-0468

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

		This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total I	_ow/Mod%	
# of Households	0	61	61	0/0	5204/5000	5204/5000	100.00	
# of Persons	0	0	0	0/0	5243/0	5243/0	100.00	
# Owner Households	0	61	61	0/0	5204/5000	5204/5000	100.00	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found

Total Other Funding Sources



Road Home - PD (H3OO) Road Home - PD (H3OO)

Activitiy Category:	Activity Status:	
Administration	Under Way	
Project Number:	Project Title:	
0065	Homeowner Programs	
Projected Start Date:	Projected End Date:	
05/30/2006	05/30/2016	
Benefit Type:	Completed Activity Actual E	nd Date:
N/A		
National Objective:	Responsible Organization:	
N/A	ICF International Emergency Man	agement, LLC
Overall	Apr 1 thru Jun 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$328,000,000.00
Total Budget	\$0.00	\$328,000,000.00
Total Obligated	\$0.00	\$328,000,000.00
Total Funds Drawdown	\$7,016,310.73	\$314,303,099.75
Program Funds Drawdown Program Income Drawdown	\$7,010,459.73 \$5,851.00	\$314,048,632.71 \$254,467.04
Program Income Received	\$98.37	\$268,344.68
Total Funds Expended	\$6,061,368.64	\$315,396,698.29
Armstrong Relocation Co., LLC	\$0.00	\$9,425.00
AT&T Computer Sciences Corporation	\$1.64	\$740.55
AT&T Global Network Services LLC AT&T Corp.	\$219.90	\$763.68
AT&T Mobility II LLC DBA AT&T Mobility	\$3,955.89	\$50,716.30
Atlassian Pty Ltd.	\$2,280.00	\$7,272.00
Atmosphere Movers Inc.	\$0.00	\$3,500.40
Beau Box Property Management LLC	\$0.00	\$1,366.00
Bellsouth Telecommunications Inc. DBA AT&T Louisiana	\$0.00	\$791.64
Benjamin C. Foret	\$0.00	\$144.00
Blue Streak Technologies LLC	\$0.00	\$72,000.00
Brent A Rideau	\$0.00	\$72.00
Brookwood Properties LLC DBA The Storage Center	\$679.20	\$19,191.20
Carleton, Dunlap, Olinde, Moore & Bohman, LLC	\$0.00	\$128,859.41
Central Parking System of Louisiana Inc.	\$0.00	\$2,739.53
CGI Technologies and Solutions	\$1,123,836.16	\$15,364,255.41
Christovich & Kearney LLP	\$0.00	\$6,328.86
Cintas Corporation #2	\$1,540.01	\$12,974.28
Crockett's Security Guard Service, Inc.	\$4,393.00	\$21,239.24
Cure, Knaak & Bell	\$0.00	\$0.00
Dell Marketing LP State & Local Governments	\$0.00	\$179,047.68



Don J. Wallace	\$0.00	\$144.00
Dunlap Fiore, LLC	\$87,780.31	\$839,780.06
Dwayne Washington	\$0.00	\$54.00
EAN Holdings, LLC DBA Enterprise Rent A Car	\$67.58	\$169.58
East Skelly LLC	\$0.00	\$0.00
Eddie Guidry	\$0.00	\$1,741.40
Elijah Jenkins Jr.	\$0.00	\$1,165.40
Embarcadero Technologies	\$0.00	\$2,071.80
EMC Corporation	\$0.00	\$203,539.41
Environmental Systems Research Institute Inc.	\$2,388.00	\$4,425.70
Federal Express Corp.	\$0.00	\$10.15
FGS Building Venture LLC	\$65,771.52	\$855,029.76
First American Title Insurance Company of Louisiana	\$0.00	\$50,896.11
Francioni Builders, Inc.	\$0.00	\$0.00
Frilot, Partridge, Kohnke & Clements, LLC	\$73,056.40	\$610,563.94
Garrison, Yount, Forte & Mulcahy, LLC	\$0.00	\$0.00
Global Data Systems Inc.	\$0.00	\$12,478.43
HGI Catastrope Service, LLC	\$3,476,654.78	\$56,411,617.75
ICF International Emergency Management, LLC	\$0.00	(\$2,439.68)
InCircuit Development Corp.	\$0.00	\$0.00
James E. Delatte Sr.	\$0.00	\$1,928.80
James Green	\$0.00	\$1,165.60
JAT Bureau of Protective Services & Management Inc.	\$0.00	\$19,665.85
Jeffrey Ray Ponder	\$0.00	\$2,793.60
Kade Babin	\$0.00	\$503.60
Kevin Robinson	\$0.00	\$1,980.00
LexisNexis Risk Data Management, Inc.	\$2,302.60	\$21,353.90
Louisiana Office of Telecommunications Management	\$0.00	\$84,827.86
Mark Roberts	\$0.00	\$3,325.60
Metastorm Inc.	\$0.00	\$28,955.34
MIE Properties - LA LLC	\$29,260.00	\$381,044.56
Mythics, Inc.	\$0.00	\$19,621.81
O'neill J. Vappie III	\$0.00	\$5,865.60
Office Furniture World Inc.	\$0.00	\$12,845.00
Office of Community Development (OCD), Disaster Recover	ry\$18,438.88	\$229,154,169.12
Office of Computing Services	\$429.91	\$56,250.31
Open Text, Inc.	\$0.00	\$43,946.60
Pictometry International Corp.	\$0.00	\$4,590.06
Preston Law Firm, LLC	\$0.00	\$0.00
Proofpoint Inc.	\$0.00	\$0.00



	Rachel Hurd	\$0.00	\$72.00
	Reed Elsevier Inc. DBA Lexis-Nexis	\$0.00	\$0.00
	Richard L. Decuir Jr.	\$0.00	\$4,750.80
	River Parish Security	\$0.00	\$341.00
	Secure Data Solutions Inc.	\$0.00	\$4,647.69
	Shaw Environmental, Inc.	\$553,475.58	\$2,214,414.77
	SHI International Inc.	\$0.00	\$551,906.95
	Shows, Cali, Berthelot & Walsh, LLP	\$10,092.35	\$110,765.95
	Shred It Dallas-New Orleans	\$0.00	\$3,659.31
	Solarwinds Inc. Solarwinds Worldwide LLC	\$0.00	\$837.60
	Specialty Sales & Service Inc. DBA Absolute Document	\$0.00	\$6,023.03
	STR Grants, LLC	\$559,147.95	\$6,251,008.28
	Tejuanya R. Evans	\$0.00	\$72.00
	The Hon Company C/O Frost-Barber Inc.	\$0.00	\$106,174.38
	Troy Gibson	\$0.00	\$3,768.80
	U.S. Postmaster No. 1 Main Office Window Services	\$0.00	\$0.00
	Usry, Weeks & Matthews APLC	\$0.00	\$0.00
	Venyu Solutions Inc.	\$40,142.26	\$1,280,768.73
	VM Ware Inc.	\$0.00	\$11,007.63
	Voyager Fleet Systems Inc.	\$0.00	\$1,355.36
	W. W. Grainger	\$0.00	\$754.56
	Watt, Tieder, Hoffar & Fitzgerald, LLP	\$0.00	\$25,142.55
	Worley Catastrophe Response	\$0.00	\$3,750.00
	Xerox Corp.	\$5,454.72	\$77,940.70
	Zoho Corp.	\$0.00	\$20,028.00
Match	n Contributed	\$0.00	\$0.00

Activity Description:

Road Home program delivery costs.

Location Description:

Baton Rouge, LA

Activity Progress Narrative:

Program delivery costs for the Road Home Program.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Road Home - S&B (H3OO) Road Home - S&B (H3OO)

Activitiy Category:	Activity Status:		
Disposition	Under Way		
Project Number:	Project Title:		
0065	Homeowner Programs		
Projected Start Date:	Projected End Date:		
05/30/2006	06/30/2017		
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
Slums and Blight	Louisiana Land Trust		
Overall			
Overall	Apr 1 thru Jun 30, 2012	To Date	
Total Projected Budget from All Sources	Apr 1 thru Jun 30, 2012 N/A	To Date \$216,000,000.00	
- · · · · ·			
Total Projected Budget from All Sources	N/A	\$216,000,000.00	
Total Projected Budget from All Sources Total Budget	N/A \$0.00	\$216,000,000.00 \$216,000,000.00	
Total Projected Budget from All Sources Total Budget Total Obligated	N/A \$0.00 \$0.00	\$216,000,000.00 \$216,000,000.00 \$216,000,000.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A \$0.00 \$0.00 \$3,919,220.81	\$216,000,000.00 \$216,000,000.00 \$216,000,000.00 \$190,034,450.30	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$0.00 \$3,919,220.81 \$3,919,220.81	\$216,000,000.00 \$216,000,000.00 \$216,000,000.00 \$190,034,450.30 \$189,883,923.01	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$0.00 \$3,919,220.81 \$3,919,220.81 \$0.00	\$216,000,000.00 \$216,000,000.00 \$216,000,000.00 \$190,034,450.30 \$189,883,923.01 \$150,527.29	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	N/A \$0.00 \$3,919,220.81 \$3,919,220.81 \$0.00 \$0.00	\$216,000,000.00 \$216,000,000.00 \$216,000,000.00 \$190,034,450.30 \$189,883,923.01 \$150,527.29 \$150,527.29	

Activity Description:

This funding is being expended to maintain single family homes falling in the option 2 and 3 categories of the Road Home Program.

Location Description:

Hurricane effected parishes.

Activity Progress Narrative:

The net total number of Road Home option 2 and 3 properties sold or returned to the parishes this quarter was 1,326. The program income received for the sale of these homes is being reported in Grant 2 under each parish as a parish revitalization activity. Funding for this activity is used to maintain option 2 and 3 single family homes purchased by the State via the Road Home Program. This is the 15th quarter funds have been expended to maintain these homes. Reduced expended by amount of returns from prior quarters: >1st QTR 2011 - \$514,040; 3rd QTR 2011 - \$5,820; \$288,061.18; \$421,589.82 These returns are Orleans Parish PI funds used to pay the LLT back for advancing NORA funds to maintain Road Home option 2&3 properties. Laurie Brown Data Manager 225 342-1951



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	1329	6092/10613
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	1329	6092/10613
# of Singlefamily Units	1329	6092/10613

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census Method			
	Low	Mod	Total Low/	/Mod%
# of Households	0	0	0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Road Home - UN (H3OO) Road Home - UN (H3OO)

Activitiy	Category:
-----------	-----------

Payment for compensation and incentives (Louisiana only)

Project Number:

0065

Projected Start Date:

05/30/2006

Benefit Type: Direct Benefit (Households)

National Objective:

Urgent Need

Activity Status: Under Way Project Title: Homeowner Programs Projected End Date: 05/30/2016 Completed Activity Actual End Date:

Responsible Organization:

HGI Catastrope Service, LLC

Overall	Apr 1 thru Jun 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$894,668,769.20
Total Budget	\$0.00	\$894,668,769.20
Total Obligated	\$0.00	\$894,303,318.96
Total Funds Drawdown	\$8,009,843.80	\$874,606,783.70
Program Funds Drawdown	\$8,009,843.80	\$874,593,257.44
Program Income Drawdown	\$0.00	\$13,526.26
Program Income Received	\$0.00	\$13,526.26
Total Funds Expended	\$7,841,841.98	\$878,382,786.52
First American Title Insurance Company of Louisiana	(\$401,824.99)	(\$5,368,379.23)
HGI Catastrope Service, LLC	\$8,243,666.97	\$192,138,085.80
ICF International Emergency Management, LLC	\$0.00	\$691,613,079.95
Office of Community Development (OCD), Disaster Recov	very\$0.00	\$1,007,734,951.45
Match Contributed	\$0.00	\$0.00

Activity Description:

The Road Home Homeowner Assistance program provides financial compensation and advisory services will be available for homeowners who wish to select from one of the three following options: 1. Repair/Rebuild ¿ financial incentives to repair or reconstruct on the same site; 2. Sell and Relocate within the state ¿ purchase of the home by the program in exchange for an agreement to resettle in Louisiana; or 3. Sell and Relocate out of the state ¿ voluntary sale of the home with no expectation of resettlement in the state. The allocation for this program represents uses an estimated 55% benefit to low and moderate income citizens. This estimate is based on first and second quarter data which differs from the Road Home registry data. The registry data showed 76.2% of the 107,713 registrants earned at or below \$50,000. Since the registry did not collect data on household size, it is impossible to estimate the number of low income households. This allocation amount and estimated performance will be continually modified as data on the actual applicants is collected. The amount allocated to LMI includes \$8,229,915 of Road Home start up costs that funded program design, the Road Home Registry call center and other start up costs.

Location Description:

The program will serve homeowners in at least 17 permanent and mobile homeowner assistance centers in disaster affected parishes and other areas in and out of state where concentrations of displaced citizens are located.

Activity Progress Narrative:

See Activity Narrative for Road Home - LMI (H3OO).



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Parcels acquired voluntarily	0	0/0
Total acquisition compensation to	0	0/0

Beneficiaries Performance Measures

		This Report Period		Cumula	Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total I	_ow/Mod%
# of Households	0	0	58	0/0	0/0	6467/7000	0.00
# of Persons	0	0	0	0/0	0/0	2902/0	0.00
# Owner Households	0	0	58	0/0	0/0	6467/7000	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources Amount

Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	0	39
Monitoring Visits	0	0
Audit Visits	0	0
Technical Assistance Visits	0	2
Monitoring/Technical Assistance Visits	0	0
Report/Letter Issued	0	1

