Grantee: State of Louisiana

Grant: B-08-DG-22-0003

October 1, 2011 thru December 31, 2011 Performance Report



Grant Number: Obligation Date: Award Date:

B-08-DG-22-0003 01/15/2008

Grantee Name: Contract End Date: Review by HUD:

State of Louisiana Reviewed and Approved

Grant Amount: Grant Status: QPR Contact: \$3.000.000.000.000 Active Laurie Brown

Estimated PI/RL Funds:

\$433,056.59

Total Budget:

\$3,000,433,056.59

Disasters:

Declaration Number

FEMA-DR-1603-LA FEMA-DR-1607-LA

Narratives

Disaster Damage:

Hurricane Katrina struck Louisiana&rsquos coast on August 29, 2005, claiming the lives of 1,464 Louisiana residents. Hurricane Rita followed three weeks later on September 24, 2005. The storms initially evacuated and displaced 1.3 million Louisianans and destroyed more than 200,000 homes, 10 hospitals and 200 square miles of Louisiana marshland. The storms also destroyed 40 schools, damaged 835 schools and flooded more than 16,000 businesses. About 178,000 jobs were lost in the New Orleans area alone. Louisiana was hit with the costliest disaster in US history followed three weeks later by the 3rd costliest disaster resulting in estimated property losses totaling more than \$100 billion.

Recovery Needs:

Coastal Louisiana sees progress and hard work ahead three years after the hurricanes. Estimates are available for the City of New Orleans regarding the impact of Hurricane Katrina on housing occupied by low to moderate income residents which are defined as those below 80% of the average median income (AMI). Those estimates produced by the Greater New Orleans Community Development Center show that 65% of the owner occupied units that are damaged or destroyed belonged to low to moderate income families. Low to moderate income families rented 89% of the rental units that were damaged or destroyed. An estimated total of 119,770 owner occupied and rental units serving the low to moderate income population, or 88.7%, were damaged or destroyed. Recovery will take time, but thanks in large part to federal funding through the CDBG program, progress in South Louisiana is evident. In the New Orleans metropolitan area, some signs of recovery are that roughly 87% of pre-storm populations and 76% of all public and private school enrollments had returned by summer 2008. The population of coastal Louisiana as a whole has rebounded since 2005 with only four parishes other than New Orleans still below their 2005 population estimates. Jefferson and Plaquemines Parishes have both seen major progress with 98% and 95% population recovery respectively, but Cameron and St. Bernard Parishes continue to lag behind other parishes with only 89% and 44% population recovery respectively. The demographics of the Greater New Orleans area continue to shift geographically as families and businesses continue to return or relocate into areas that were less impacted by flooding. St. Tammany Parish, already a rapidly growing Parish before the hurricanes, now has many more households, sales tax revenues, and higher home values than it did before Katrina. The overall progress in the population, economic, and housing recovery has continued to trend in a positive direction, though the pace of all three has slowed and even stagnated this past year. The post-Katrina housing market and over all economy surged for the first two years, but slowed and showed trends of stabilizing in 2007. Despite increased demand for construction labor, the New Orleans metropolitan statistical area is still down over 75,000 jobs from pre-Katrina levels. However, this represents a rebound from the all time low of 178,000 lost jobs. The New Orleans MSA is also still has about 3,000 fewer employers as it did prior to the hurricanes. So far, 2008 has showed less job creation, household rates have increased slowly, and home renovations and demolitions are half of what they were last year, but the trends continue to be positive. As a final point, New Orleans still has many challenges ahead as indicated by other numbers and trends. In the coming years the Crescent City may be straddled with 65,000 blighted or empty properties, quickly rising rents, now 46% higher than pre-Katrina, and wages not able to keep pace. In addition, the labor market for the service and construction sectors remains tight, while public service infrastructure remains thin. With more engaged citizens, businessmen, and government leaders, South Louisiana should be able to complete the hard work necessary to over come many of the challenges that the city faces. New Orleans will be able to build a more robust economy and a better protected city. As we move past year three of our recovery, we anticipate further progress thanks in larg



Recovery Needs:

e part to the resources provided and programs designed through the Community Development Block Grant funding.

Public Comment:

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$2,828,000,000.00
Total Budget	\$164,668.56	\$2,828,000,000.00
Total Obligated	(\$200,781.68)	\$2,799,799,218.32
Total Funds Drawdown	\$63,184,782.22	\$2,669,732,560.59
Program Funds Drawdown	\$63,052,048.70	\$2,669,321,112.03
Program Income Drawdown	\$132,733.52	\$411,448.56
Program Income Received	\$64,943.55	\$455,197.99
Total Funds Expended	\$61,801,745.11	\$2,675,407,045.90
Match Contributed	\$0.00	\$20,695.13

Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		55.43%
Overall Benefit Percentage (Actual)		56.29%
Minimum Non-Federal Match	\$0.00	\$20,695.13
Limit on Public Services	\$0.00	\$167,537.09
Limit on Admin/Planning	\$0.00	\$298,394,835.65
Limit on State Admin	\$0.00	\$298.394.835.65

Progress Toward Activity Type Targets

Progress Toward National Objective Targets

Overall Progress Narrative:

Activity occuring during the 4th quarter of 2011.

Project Summary

Project #, Project Title

This Report Period

Program Funds
Drawdown

To Date

Project Funds
Project Funds
Drawdown

Budgeted
Drawdown



\$0.00 \$0.00 000, Parish Revitalization \$0.00 \$63,052,048.70 \$2,800,328,684.18 \$2,669,321,112.03

0065, Homeowner Programs



Activities

Grantee Activity Number: Beacon of Hope - LMI (H3OO) **Activity Title:** Beacon of Hope - LMI (H3OO)

Activitiy Category: Activity Status:

Public services **Under Way**

Project Number: Project Title:

0065 Homeowner Programs **Projected Start Date: Projected End Date:**

03/01/2011 02/29/2012

Completed Activity Actual End Date: Benefit Type: Direct (HouseHold)

National Objective: Responsible Organization:

Low/Mod Katrina Reconstruction Resrc Ctr Inc - Beacon of Hope

Overall	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$108,408.09
Total Budget	\$0.00	\$108,408.09
Total Obligated	\$0.00	\$108,408.09
Total Funds Drawdown	\$14,501.66	\$72,878.64
Program Funds Drawdown	\$14,501.66	\$72,878.64
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$14,501.66	\$72,878.64
Katrina Reconstruction Resrc Ctr Inc - Beacon of	Hope Resrc\$14,501.66	\$72,878.64
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds to investigate option 1 Road Home applicant properties who have not fulfilled covenant requirements.

Location Description:

Orleans Parish

Activity Progress Narrative:

Beacon of Hope (BOH) was given information on 1,000 Road Home Option 1 grant recipients that are past their three year covenant compliance period. BOH aimed to identify obstacles that have prevented these individuals from returning to their prestorm properties and work with them, in conjunction with a network of non-profit and community organizations, to locate additional resources that may assist in their recovery efforts.

BOH completed field reviews of each property in their inventory. Of the 1,000 properties visited, 172 were determined to be occupied, 44 labeled as having repairs completed but unoccupied, 201 were identified as being in progress, 399 were uninhabitable structures, and 184 were vacant lots.

BOH was able to make contact with either the homeowner or someone with knowledge of the homeowner on 700 files. In addition, BOH has referred 302 homeowners to various non-profit/community organizations for further assistance.



Going forward, BOH continues its attempts to contact those grant recipients they have not yet been able to reach and is working with homeowners they have been able to contact in regards to taking the steps needed to address the rebuilding of the property and covenant compliance.

Ted Guillot Housing Specialist 225-219-9600

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

		This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	435/435	435/435	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Beacon of Hope - UN (H3OO)
Activity Title: Beacon of Hope - UN (H3OO)

Activity Category: Activity Status:

Public services Under Way

Project Number: Project Title:

0065 Homeowner Programs

Projected Start Date: Projected End Date:

03/01/2011 02/29/2012

Benefit Type: Completed Activity Actual End Date:

Direct (HouseHold)

National Objective: Responsible Organization:

Urgent Need Katrina Reconstruction Resrc Ctr Inc - Beacon of Hope

Overall	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$140,805.91
Total Budget	\$0.00	\$140,805.91
Total Obligated	\$0.00	\$140,805.91
Total Funds Drawdown	\$18,835.49	\$94,658.45
Program Funds Drawdown	\$18,835.49	\$94,658.45
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$18,835.49	\$94,658.45
Katrina Reconstruction Resrc Ctr Inc - Beacon of	Hope Resrc\$18,835.49	\$94,658.45
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds to investigate option 1 Road Home applicant properties who have not fulfilled covenant requirements.

This Papert Period

Location Description:

Orleans Parish

Activity Progress Narrative:

See Activity Narrative for Beacon of Hope - LMI (H3OO).

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

		This Report Feriod			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total I	_ow/Mod%
# of Households	0	0	0	0/0	0/0	565/565	0.00



Cumulative Actual Total / Expected

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found
Total Other Funding Sources



Grantee Activity Number: Cameron Parish Revitalization (AR10)
Activity Title: Cameron Parish Revitalization (AR10)

Activity Category: Activity Status:

Administration Planned

Project Number: Project Title:

000 Parish Revitalization

Projected Start Date: Projected End Date:

01/01/2009 01/01/2012

Benefit Type: Completed Activity Actual End Date:

()

National Objective: Responsible Organization:

N/A Cameron Parish Police Jury

Overall	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity is currently serving as a place mark for the program income (PI) received until the CDBG eligible activities are determined contractually between the State of Louisiana and the individual parishes where the PI is generated as a result of the sale of RH Program purchased homes. The national objective and separate activity types will be added in advance of PI disbursement.

Moved to K/R Grant 2 as the PI generated will be expended on infrastructure projects and this type of expenditures cannot occur under Grant 3.

Location Description:

Cameron Parish

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Chinese Drywall - Rehab S&B (H3CW)
Activity Title: Chinese Drywall - Rehab S&B (H3CW)

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

0065

Projected Start Date:

01/20/2011

Benefit Type: Direct (HouseHold)

National Objective:

Slums and Blight

Activity Status:

Under Way

Project Title:

Homeowner Programs

Projected End Date:

05/09/2013

Completed Activity Actual End Date:

Responsible Organization:

Environ International Corp.

Overall	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$2,000,000.00
Total Budget	\$0.00	\$2,000,000.00
Total Obligated	\$0.00	\$2,000,000.00
Total Funds Drawdown	\$1,610.34	\$57,950.62
Program Funds Drawdown	\$1,610.34	\$57,950.62
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,610.34	\$57,950.62
Environ International Corp.	\$1,610.34	\$57,950.62
Mir, Fox, & Rodriguez	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used to assist Road Home applicants who have contaminated drywall in their homes once a nationally recognized testing and remediation protocol is approved.

Location Description:

Hurricane Katrina and Rita impacted parishes.

Activity Progress Narrative:

We continue to work with the families who have contaminated drywall and are working with a group in the lower 9thward of New Orleans to begin testing and then rental assistance. In addition, we are working with those families who are currently in Rapid Re-housing Program, also known as STARS, with contaminated drywall on their progress with remediation. We are working with Rebuilding Together New Orleans and have begun to assist their option one families who need assistance.

Adrienne Duncan Disaster Recovery Analyst 504.556.9798

Accomplishments Performance Measures

This Report Period
Total

Cumulative Actual Total / Expected
Total



of Properties 0 27/28

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	28/28
# of Singlefamily Units	0	28/28

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected						
	Low Mod Total		Total	Low Mod		Total Low/Mod%				
# of Households	0	0	0	0/0	19/20	28/28	67.86			
# Owner Households	0	0	0	0/0	19/20	28/28	67.86			

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Chinese Drywall - Reloc Admin (H3CW)
Activity Title: Chinese Drywall - Reloc Admin (H3CW)

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

0065 Homeowner Programs

Projected Start Date: Projected End Date:

07/01/2010 06/30/2012

Benefit Type: Completed Activity Actual End Date:

Responsible Organization:

()

N/A Mir, Fox, & Rodriguez

Overall Oct 1 thru Dec 31, 2011 To Date **Total Projected Budget from All Sources** \$41,662.50 N/A **Total Budget** \$0.00 \$41,662.50 **Total Obligated** \$0.00 \$41,662.50 **Total Funds Drawdown** \$4,166.25 \$30,552.50 **Program Funds Drawdown** \$4,166.25 \$30,552.50 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$2,777.50 \$30,552.50

Match Contributed \$0.00 \$0.00

\$2,777.50

Activity Description:

Mir, Fox, & Rodriguez

National Objective:

Location Description:

Activity Progress Narrative:

See activity narrative for Chinese Drywall - Rehab S&B (H3CW).

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



\$30,552.50

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found
Total Other Funding Sources



Grantee Activity Number: Chinese Drywall - Reloc LM (H3CW)
Activity Title: Chinese Drywall - Reloc LM (H3CW)

Activity Category: Activity Status:

Relocation payments and assistance Under Way

Project Number: Project Title:

0065 Homeowner Programs

Projected Start Date: Projected End Date:

07/01/2010 06/30/2012

Benefit Type: Completed Activity Actual End Date:

Responsible Organization:

Direct (HouseHold)

Low/Mod Mir, Fox, & Rodriguez

Overall Oct 1 thru Dec 31, 2011 To Date **Total Projected Budget from All Sources** \$1,458,337.50 N/A **Total Budget** \$0.00 \$1,458,337.50 \$0.00 **Total Obligated** \$1,458,337.50 **Total Funds Drawdown** \$77,606.04 \$392,956.47 **Program Funds Drawdown** \$77,606.04 \$392,956.47 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$60,899.10 \$394,919.59 \$60,899.10 \$394,919.59 Mir, Fox, & Rodriguez

Match Contributed \$0.00

Activity Description:

National Objective:

Providing relocation assistance to those Road Home applicants impacted by the installation of Chinese drywall after hurricanes Katrina and Rita.

Location Description:

Hurricane Katrina and Rita impacted parishes.

Activity Progress Narrative:

See activity narrative for Chinese Drywall - Rehab S&B (H3CW).

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

	Thi	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total Low	/Mod%
# of Households	5	8	13	10/0	25/0	35/0	100.00



Owner Households 5 8 13 10/0 25/0 35/0 100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Chinese Drywall - Reloc UN (H3CW)
Activity Title: Chinese Drywall - Reloc UN (H3CW)

Activity Category: Activity Status:

Relocation payments and assistance Under Way

Project Number: Project Title:

0065 Homeowner Programs

Projected Start Date: Projected End Date:

07/01/2010 06/30/2012

Benefit Type: Completed Activity Actual End Date:

Direct (HouseHold)

National Objective: Responsible Organization:

Urgent Need Mir, Fox, & Rodriguez

Overall Oct 1 thru Dec 31, 2011 To Date **Total Projected Budget from All Sources** \$1,500,000.00 N/A **Total Budget** \$0.00 \$1,500,000.00 \$0.00 **Total Obligated** \$1,500,000.00 **Total Funds Drawdown** \$42,638.02 \$169,743.39 **Program Funds Drawdown** \$42,638.02 \$169,743.39 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$33,929.57 \$139,978.03 Mir, Fox, & Rodriguez \$33,929.57 \$139,978.03 **Match Contributed** \$0.00 \$20,695.13

Activity Description:

Providing relocation assistance to those Road Home applicants impacted by the installation of Chinese drywall after hurricanes Katrina and Rita.

Location Description:

Hurricane Katrina and Rita impacted parishes.

Activity Progress Narrative:

See activity narrative for Chinese Drywall - Rehab S&B (H3CW).

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

		This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total I	_ow/Mod%
# of Households	0	0	10	0/0	0/0	19/0	0.00



Owner Households 0 0 10 0/0 0/0 19/0 0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Road Home - LMI (H3OO)
Activity Title: Road Home - LMI (H3OO)

Activitiy Category:

Payment for compensation and incentives (Louisiana only)

Project Number:

0065

Projected Start Date:

05/30/2006

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Homeowner Programs

Projected End Date:

05/30/2016

Completed Activity Actual End Date:

Responsible Organization:

HGI Catastrope Service, LLC

Overall	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$1,384,082,016.80
Total Budget	\$0.00	\$1,384,082,016.80
Total Obligated	(\$9,000,000.00)	\$1,384,083,001.13
Total Funds Drawdown	\$20,813,034.81	\$1,334,448,242.08
Program Funds Drawdown	\$20,813,034.81	\$1,334,448,236.88
Program Income Drawdown	\$0.00	\$5.20
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$20,133,320.59	\$1,333,433,493.30
First American Title Insurance Company of Louisiana	(\$248,160.64)	(\$5,063,291.96)
HGI Catastrope Service, LLC	\$20,381,481.23	\$330,761,833.81
ICF International Emergency Management, LLC	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The Road Home Homeowner Assistance program provides financial compensation and advisory services will be available for homeowners who wish to select from one of the three following options: 1. Repair/Rebuild - financial incentives to repair or reconstruct on the same site; 2. Sell and Relocate within the state - purchase of the home by the program in exchange for an agreement to resettle in Louisiana; or 3. Sell and Relocate out of the state - voluntary sale of the home with no expectation of resettlement in the state. The allocation for this program represents uses an estimated 55% benefit to low and moderate income citizens. This estimate is based on first and second quarter data which differs from the Road Home registry data. The registry data showed 76.2% of the 107,713 registrants earned at or below \$50,000. Since the registry did not collect data on household size, it is impossible to estimate the number of low income households. This allocation amount and estimated performance will be continually modified as data on the actual applicants is collected. The amount allocated to LMI includes \$8,229,915 of Road Home start up costs that funded program design, the Road Home Registry call center and other start up costs.

Location Description:

The program will serve homeowners in at least 17 permanent and mobile homeowner assistance centers in disaster affected parishes and other areas in and out of state where concentrations of displaced citizens are located.

Activity Progress Narrative:

By the end of the third quarter of 2011, 166,107 applicants from the 229,430 received Road Home applications had been through the first appointment process to discuss disaster grant options. Currently, 130,038 of these applicants were determined to be eligible for a Road Home grant. There is 1 homeowner appealing ineligibility. Of those eligible, 129,643 have



been awarded some type of a Road Home grant. Of those awarded a grant amount, 1 is appealing the award amount. The total amount disbursed by the Office of Community Development Disaster Recovery Unit (OCD-DRU) for closings occurring as of 12/31/2011 was \$8,853,371,967.31. The low-to-moderate income families in Louisiana are receiving \$4,787,596,230.29 or 54 % of this amount. The homeowners receiving grants in the New Orleans Metro Area total 100,904 and are receiving a total of \$7,636,156,476.39. -calculations done on data in the eGrants Reporting Database

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Lo	ow/Mod%
# of Households	0	218	218	0/0	5089/5000	5089/5000	100.00
# of Persons	0	0	0	0/0	5243/0	5243/0	100.00
# Owner Households	0	218	218	0/0	5089/5000	5089/5000	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Road Home - PD (H3OO)
Activity Title: Road Home - PD (H3OO)

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

0065 Homeowner Programs

Projected Start Date: Projected End Date:

05/30/2006 05/30/2016

Benefit Type: Completed Activity Actual End Date:

()

National Objective: Responsible Organization:

N/A ICF International Emergency Management, LLC

Overall	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$328,000,000.00
Total Budget	\$799,218.32	\$328,000,000.00
Total Obligated	\$8,799,218.32	\$300,000,000.00
Total Funds Drawdown	\$8,550,778.18	\$298,364,283.15
Program Funds Drawdown	\$8,467,942.26	\$298,116,823.59
Program Income Drawdown	\$82,835.92	\$247,459.56
Program Income Received	\$14,976.20	\$262,396.04
Total Funds Expended	\$9,032,187.65	\$299,639,741.51
Armstrong Relocation Co., LLC	\$9,425.00	\$9,425.00
AT&T Computer Sciences Corporation	\$329.85	\$409.06
AT&T Global Network Services LLC AT&T Corp.	\$0.00	\$543.78
AT&T Mobility II LLC DBA AT&T Mobility	\$5,773.90	\$42,375.66
Atlassian Pty Ltd.	\$0.00	\$4,992.00
Atmosphere Movers Inc.	\$0.00	\$3,500.40
Beau Box Property Management LLC	\$0.00	\$616.00
Bellsouth Telecommunications Inc. DBA AT&T Louisi	ana \$0.00	\$791.64
Benjamin C. Foret	\$0.00	\$144.00
Blue Streak Technologies LLC	\$0.00	\$72,000.00
Brent A Rideau	\$0.00	\$72.00
Brookwood Properties LLC DBA The Storage Center	\$2,336.00	\$16,724.00
Carleton, Dunlap, Olinde, Moore & Bohman, LLC	\$0.00	\$128,859.41
Central Parking System of Louisiana Inc.	\$0.00	\$2,739.53
CGI Technologies and Solutions	\$1,124,697.98	\$12,031,117.79
Cintas Corporation #2	\$2,453.03	\$9,892.79
Crockett's Security Guard Service, Inc.	\$5,123.59	\$11,713.10
Cure, Knaak & Bell	\$0.00	\$0.00
Dell Marketing LP State & Local Governments	\$0.00	\$179,047.68
Dunlap Fiore, LLC	\$241,249.46	\$611,096.21



Dwayne Washington	\$0.00	\$54.00
EAN Holdings, LLC DBA Enterprise Rent A Car	\$0.00	\$102.00
East Skelly LLC	\$0.00	\$0.00
Eddie Guidry	\$0.00	\$1,741.40
Elijah Jenkins Jr.	\$0.00	\$1,165.40
Embarcadero Technologies	\$0.00	\$2,071.80
EMC Corporation	\$0.00	\$203,539.41
Environmental Systems Research Institute Inc.	\$0.00	\$2,037.70
Federal Express Corp.	\$0.00	\$10.15
FGS Building Venture LLC	\$131,543.04	\$690,600.96
First American Title Insurance Company of Louisiana	\$50,896.11	\$50,896.11
Francioni Builders, Inc.	\$0.00	\$0.00
Frilot, Partridge, Kohnke & Clements, LLC	\$949.74	\$467,950.12
Garrison, Yount, Forte & Mulcahy, LLC	\$0.00	\$0.00
Global Data Systems Inc.	\$0.00	\$7,634.64
HGI Catastrope Service, LLC	\$6,073,518.53	\$47,561,180.00
ICF International Emergency Management, LLC	\$0.00	(\$2,439.68)
InCircuit Development Corp.	\$0.00	\$0.00
James E. Delatte Sr.	\$0.00	\$1,928.80
James Green	\$0.00	\$1,165.60
JAT Bureau of Protective Services & Management Inc.	\$0.00	\$19,665.85
Jeffrey Ray Ponder	\$0.00	\$2,793.60
Kade Babin	\$0.00	\$503.60
Kevin Robinson	\$846.00	\$1,584.00
LexisNexis Risk Data Management, Inc.	\$2,660.10	\$17,074.40
Louisiana Office of Telecommunications Management	\$0.00	\$63,374.10
Mark Roberts	\$0.00	\$3,325.60
Metastorm Inc.	\$0.00	\$28,955.34
MIE Properties - LA LLC	\$58,520.00	\$307,894.56
Mythics, Inc.	\$0.00	\$19,621.81
O'neill J. Vappie III	\$1,992.00	\$4,983.60
Office Furniture World Inc.	\$0.00	\$12,845.00
Office of Community Development (OCD), Disaster Recover	y\$30,853.43	\$229,135,488.46
Office of Computing Services	\$3,518.94	\$54,722.06
Open Text, Inc.	\$0.00	\$43,946.60
Preston Law Firm, LLC	\$0.00	\$0.00
Proofpoint Inc.	\$0.00	\$0.00
Reed Elsevier Inc. DBA Lexis-Nexis	\$0.00	\$0.00
Richard L. Decuir Jr.	\$0.00	\$4,750.80
River Parish Security	\$66.00	\$308.00



	Secure Data Solutions Inc.	\$0.00	\$4,647.69
	Shaw Environmental, Inc.	\$728,560.60	\$1,412,037.35
	SHI International Inc.	\$4,165.62	\$493,797.13
	Shows, Cali, Berthelot & Walsh, LLP	\$23,020.64	\$88,612.41
	Shred It Dallas-New Orleans	\$0.00	\$3,659.31
	Solarwinds Inc. Solarwinds Worldwide LLC	\$0.00	\$837.60
	Specialty Sales & Service Inc. DBA Absolute Document	\$395.00	\$6,023.03
	STR Grants, LLC	\$284,466.24	\$4,466,112.21
	Tejuanya R. Evans	\$0.00	\$72.00
	The Hon Company C/O Frost-Barber Inc.	\$95,325.00	\$106,174.38
	Troy Gibson	\$1,170.00	\$3,498.80
	U.S. Postmaster No. 1 Main Office Window Services	\$0.00	\$0.00
	Usry, Weeks & Matthews APLC	\$0.00	\$0.00
	Venyu Solutions Inc.	\$142,497.69	\$1,107,121.60
	Voyager Fleet Systems Inc.	\$0.00	\$1,355.36
	W. W. Grainger	\$0.00	\$754.56
	Watt, Tieder, Hoffar & Fitzgerald, LLP	\$684.00	\$25,142.55
	Worley Catastrophe Response	\$0.00	\$3,750.00
	Xerox Corp.	\$5,150.16	\$58,581.69
	Zoho Corp.	\$0.00	\$20,028.00
Matc	h Contributed	\$0.00	\$0.00

Activity Description:

Program Development Costs.

Location Description:

Baton Rouge, LA

Activity Progress Narrative:

See Activity Narrative for Road Home - LMI (H3OO). Funds used for the delivery of the Road Home Program. Interest from Housing Revolving Loan Fund recorded. Laurie Brown Data Manager

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found
Total Other Funding Sources



Grantee Activity Number: Road Home - S&B (H3OO)
Activity Title: Road Home - S&B (H3OO)

Activity Category: Activity Status:

Disposition Under Way

Project Number: Project Title:

0065 Homeowner Programs

Projected Start Date: Projected End Date:

05/30/2006 06/30/2017

Benefit Type: Completed Activity Actual End Date:

Area ()

National Objective: Responsible Organization:

Slums and Blight Louisiana Land Trust

Overall Oct 1 thru Dec 31, 2011 To Date **Total Projected Budget from All Sources** \$216,000,000.00 N/A **Total Budget** \$0.00 \$216,000,000.00 **Total Obligated** \$0.00 \$216,000,000.00 **Total Funds Drawdown** \$6,917,787.28 \$179,882,882.10 **Program Funds Drawdown** \$6,867,889.68 \$179,732,424.56 **Program Income Drawdown** \$49,897.60 \$150,457.54 **Program Income Received** \$150,527.29 \$49,967.35 **Total Funds Expended** \$6,917,787.28 \$181,011,843.16 Louisiana Land Trust \$6,917,787.28 \$181,011,843.16

Match Contributed \$0.00 \$0.00

Activity Description:

This funding is being expended to maintain single family homes falling in the option 2 and 3 categories of the Road Home Program.

Location Description:

Hurricane effected parishes.

Activity Progress Narrative:

The Louisiana Land Trust sent a check in the amount of \$49,897.60. The money was collected from prorated taxes that were paid to the Parish and the Parish sent the money to LLT.

The total number of option 2 and 3 properties sold by the parishes this quarter was 545. The number of properties entered above reflects the total number of option 2 and 3 properties sold to date.

Funds expended to maintain option 2 and 3 single family homes purchased by the State via the Road Home Program. This is the 13th quarter funds have been expended to maintain these homes.

Laurie Brown

Data Manager

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Properties 545 3508/10613



This Report Period Cumulative Actual Total / Expected Total Total # of Housing Units 545 3508/10613 # of Singlefamily Units 545 3508/10613

Beneficiaries Performance Measures

		This Report Period		Cumula	Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total I	_ow/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found **Total Other Funding Sources**



Grantee Activity Number: Road Home - UN (H3OO) **Activity Title:** Road Home - UN (H3OO)

Activitiy Category:

Payment for compensation and incentives (Louisiana only)

Project Number:

0065

Projected Start Date:

05/30/2006

Benefit Type:

Direct (HouseHold)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Homeowner Programs

Projected End Date:

05/30/2016

Completed Activity Actual End Date:

Responsible Organization:

HGI Catastrope Service, LLC

Overall	Oct 1 thru Dec 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$894,668,769.20
Total Budget	(\$634,549.76)	\$894,668,769.20
Total Obligated	\$0.00	\$894,467,003.19
Total Funds Drawdown	\$26,743,824.15	\$856,218,413.19
Program Funds Drawdown	\$26,743,824.15	\$856,204,886.93
Program Income Drawdown	\$0.00	\$13,526.26
Program Income Received	\$0.00	\$13,526.26
Total Funds Expended	\$25,585,895.93	\$860,531,030.10
First American Title Insurance Company of Louisiana	(\$907,647.54)	(\$3,888,179.14)
HGI Catastrope Service, LLC	\$26,493,543.47	\$172,806,129.29
ICF International Emergency Management, LLC	\$0.00	\$691,613,079.95
Office of Community Development (OCD), Disaster Recov	very\$0.00	\$1,007,734,951.45
Match Contributed	\$0.00	\$0.00

Activity Description:

The Road Home Homeowner Assistance program provides financial compensation and advisory services will be available for homeowners who wish to select from one of the three following options: 1. Repair/Rebuild ¿ financial incentives to repair or reconstruct on the same site; 2. Sell and Relocate within the state ¿ purchase of the home by the program in exchange for an agreement to resettle in Louisiana; or 3. Sell and Relocate out of the state ¿ voluntary sale of the home with no expectation of resettlement in the state. The allocation for this program represents uses an estimated 55% benefit to low and moderate income citizens. This estimate is based on first and second quarter data which differs from the Road Home registry data. The registry data showed 76.2% of the 107,713 registrants earned at or below \$50,000. Since the registry did not collect data on household size, it is impossible to estimate the number of low income households. This allocation amount and estimated performance will be continually modified as data on the actual applicants is collected. The amount allocated to LMI includes \$8,229,915 of Road Home start up costs that funded program design, the Road Home Registry call center and other start up costs.

Location Description:

The program will serve homeowners in at least 17 permanent and mobile homeowner assistance centers in disaster affected parishes and other areas in and out of state where concentrations of displaced citizens are located.

Activity Progress Narrative:

See Activity Narrative for Road Home - LMI (H3OO).



Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Lo	w/Mod%
# of Households	0	0	171	0/0	0/0	6338/7000	0.00
# of Persons	0	0	0	0/0	0/0	2902/0	0.00
# Owner Households	0	0	171	0/0	0/0	6338/7000	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	2	39
Monitoring Visits	0	0
Audit Visits	0	0
Technical Assistance Visits	0	2
Monitoring/Technical Assistance Visits	0	0
Report/Letter Issued	0	1

