Grantee: State of Louisiana

Grant: B-06-DG-22-0001

January 1, 2012 thru March 31, 2012 Performance Report





# Grant Number:

B-06-DG-22-0001

Grantee Name: State of Louisiana

Grant Amount: \$6,210,000,000.00

Estimated PI/RL Funds: \$3,200,592.16

Total Budget: \$6,213,200,592.16

# **Disasters:**

#### **Declaration Number**

No Disasters Found

## **Narratives**

#### **Disaster Damage:**

Hurricanes Katrina and Rita's legacy to coastal Louisiana was an unprecedented wake of death. destruction and devastation. Taken together. 1,464 people lost their lives, more than 200,000 homes and 18,000 businesses were destroyed and billions of dollars in property was impacted. Hurricane Katrina approached New Orleans and the Louisiana-Mississippi state border on August 29, 2005 at a Category 5 level. and the fifth-strongest ever recorded hurricane. Before reaching land it was downgraded to a Category 3, but caused massive destruction and severe damage up to 76 miles east of the storm&rsquos center. Orleans, Plaquemines, and St. Bernard Parishes suffered widespread flooding as a result of storm surge overtopping or breaching area levees. Along the north shore of Lake Pontchartrain, up to six feet of water inundated the cities of Mandeville and Slidell. The City of New Orleans was under a mandatory evacuation for more than a month. Less than a month later on September 24. Hurricane Rita, the second strongest ever to enter the Gulf of Mexico came ashore, also as a Category 3, and flooded the coastal areas of southwestern Louisiana in the area around Lake Charles, impacting nearly a half million households. Hurricane Katrina will most likely be categorized as the third deadliest and the costliest storm in U.S. history. While hurricane Rita exacted a lower death toll, taken together, these storms wrought catastrophic destruction on the Louisiana coastal areas, exacting an enormous toll on the material, financial and emotional resources of hundred&rsquos of thousands of Louisianans. While the impact was wide-spread and indiscriminate of income and social status, the impact of the hurricanes on the poor was particularly devastating, especially in Orleans Parish where the U.S. Census in 2000 reports only a 46.5% homeownership rate (compared to 67.9% in the State), a median household income of \$27,133 (compared to \$32,566 in the State), and a poverty rate of 27.9% (compared to a state rate of 19.6%). In contrast, while Calcasieu, Cameron, Plaquemines and St. Bernard Parishes sustained major damage, they had higher homeownership rates (ranging between 71% and 85%), higher median incomes (ranging between \$34,000 and \$38,000) and lower poverty rates (12% to 18%). The concentration and number or persons in extreme poverty neighborhoods exacerbated the negative impact on the poor principally in New Orleans. According to the Brookings Institution (October 2005), one out of every four neighborhoods in the city of New Orleans was classified as an &ldquoextremepoverty&rdquo neighborhood, with at least 40% of its residents living below the federal poverty threshold. These 47 neighborhoods were home to nearly 100,000 residents and had an average household income which lagged the City&rsquos by over \$17,000. The Congressional Research Service (CRS) calculates that the poverty rate in the flooded and damaged areas in the State of Louisiana was 21.4%, confirming the widespread sentiment that high poverty neighborhoods were disproportionately flooded (CRS, November 4, 2005). The social impacts were also greater for those most vulnerable before the storms. These individuals were less connected to the workforce, had educational disadvantages, were elderly or disabled, or were children. Nearly 90,000 persons aged 65 and older were likely displaced by the storms, many of whom lived alone and had at least one disability. Displaced aged persons also we

#### **Disaster Damage:**

re poor (an estimated 15%) and one quarter lacked vehicles. The child poverty rate in the areas affected by the hurricanes was over 30% (CRS, November 4, 2005). The fragility of the most affected populations places a greater burden on the federal, state and local resources available for recovery efforts. The poor standing of the impacted population before the hurricanes severely stretches Louisiana&rsquos state and local resources, making the need for federal assistance even more critical.

#### **Recovery Needs:**

The current and projected financial impact on Louisiana from Hurricanes Katrina and Rita has reached into the tens of billions of dollars, according to estimates from a number of groups, think tanks and government agencies. Given the extensiveness of the damage, there is a great deal of uncertainty regarding estimates of the impact on property, on governments and on the economy. The variation in the estimates of different organizations creates a greater challenge for the State in assessing its needs and the resources necessary to address those needs. For example, according to preliminary estimates from the Louisiana Recovery Authority (LRA), the Governor&rsquos State-wide coordinating

Obligation Date: 05/16/2006

**Contract End Date:** 

Grant Status: Active Award Date: 05/09/2006

Review by HUD: Reviewed and Approved

**QPR Contact:** Laurie Brown



body for all recovery efforts, the 2005 hurricanes had an impact of \$75 - \$100 billion on property and infrastructure and \$15 - \$20 billion in temporary relief services. However, the Federal Emergency Management Agency (FEMA) projects an \$18 - \$25 billion impact on property and infrastructure. For the State&rsquos economy, the LRA states that the storms are expected to inflict from \$50 - \$70 billion in losses to Louisiana&rsquos economy (defined as nominal Gross State Product) and cause \$8 - \$10 billion in lost state and local revenue over the next five years. On the other hand, the Louisiana Legislative Fiscal Office projects a \$40 - \$60 billion impact on the economy and a \$4 - \$8 billion in lost revenues. Even before the hurricanes, the State was in a precarious situation, with many unmet needs in the areas of infrastructure, education, economic investment, health care and social services. The impact of the storms on the executive budget and on state revenues makes it even more difficult to deal with the critical needs caused by the hurricanes without substantial assistance from the federal government. According to FEMA, the total number of applicants for FEMA assistance related to hurricanes Katrina and Rita was 1.89 million as of January 10, 2006. These applicants have received individual level assistance such as clothing, food, and temporary housing as described below. Additional resources are needed for the estimated 900 families or 2,700 people that have exhausted the subsidized hotel room assistance as of February 7, 2006.

#### **Public Comment:**

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$8,091,412,466.87
Total Budget	\$12,563,616.89	\$6,209,980,055.80
Total Obligated	\$84,777,404.07	\$6,192,660,206.11
Total Funds Drawdown	\$48,977,888.12	\$5,454,482,899.49
Program Funds Drawdown	\$48,977,888.12	\$5,448,736,396.27
Program Income Drawdown	\$0.00	\$5,746,503.22
Program Income Received	\$76,772.81	\$3,200,592.16
Total Funds Expended	\$49,578,870.26	\$5,453,166,243.67
Match Contributed	\$0.00	(\$1,425,000,000.00)

# **Progress Toward Required Numeric Targets**

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		56.64%
Overall Benefit Percentage (Actual)		57.33%
Minimum Non-Federal Match	\$0.00	(\$1,425,000,000.00)
Limit on Public Services	\$931,980,088.82	\$96,252,465.12
Limit on Admin/Planning	\$1,242,640,118.43	\$127,011,363.42
Limit on State Admin	\$310,660,029.61	\$91,682,060.14

**Progress Toward Activity Type Targets** 

# **Progress Toward National Objective Targets**

# **Overall Progress Narrative:**

Activity for the 1st quarter of 2012.





# **Project Summary**

Project #, Project Title	This Report Period	To Da	ate
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
0002, Housing for Renters - Multi-family	\$0.00	\$0.00	\$0.00
0003, Housing for Renters	\$2,650,954.86	\$261,300,000.00	\$246,925,362.91
0004, First Time Homebuyers	\$1,160,397.26	\$40,000,000.00	\$33,234,830.09
0005, Soft Seconds	\$1,364,093.20	\$75,000,000.00	\$1,364,093.20
0007, Restoration HomelessSupport	\$2,513,291.56	\$25,900,000.00	\$19,149,329.54
0009, Other Housing Activities	\$133,435.38	\$36,940,000.00	\$21,872,821.22
0010, Environmental Clearance	\$0.00	\$5,283,475.00	\$5,244,266.81
0021, Infrastructure - Long Term Community Recovery	\$22,294,574.20	\$621,393,334.00	\$290,670,504.18
0022, Infrastructure - Local Government	\$4,296,374.25	\$133,040,731.00	\$75,511,710.96
0023, Privately Owned Utilities	\$0.00	\$200,000,000.00	\$200,000,000.00
0024, Infrastructure - Primary and Secondary Education	\$2,466,962.34	\$243,750,000.00	\$131,915,696.91
0025, Infrastructure - Fisheries Assistance	\$475,489.79	\$28,750,000.00	\$8,275,469.00
0030, Economic Development	\$4,321,865.26	\$322,555,663.00	\$281,262,851.53
0031, Economic Development Revolving Loan Fund	\$0.00	\$187,959.82	\$0.00
0040, Public Services	\$4,394,478.17	\$46,750,000.00	\$25,647,634.29
0065, Homeowner Programs	\$0.00	\$4,020,702,394.84	\$4,019,532,779.68
0091, Planning	\$145,348.47	\$15,500,000.00	\$13,678,959.16
0092, Technical Assistance	\$13,905.94	\$1,420,000.00	\$572,988.36
0099, Administrative Costs	\$2,746,717.44	\$131,837,000.00	\$73,877,098.43
BCKT, Bucket Project	\$0.00	\$0.00	\$0.00



# **Activities**

#### **Grantee Activity Number:** Admin (SAAD) **Activity Title:** Admin (SAAD)

Activitiy Category: Administration **Project Number:** 0099 **Projected Start Date:** 05/09/2006 **Benefit Type:** ()

National Objective: N/A

#### **Overall**

**Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received Total Funds Expended** ACL Services LTD ACL Software Allfax Specialties Inc. American Planning Association **Applied Language Solutions** Associated Time Instruments Co. AT&T Computer Sciences Corporation AT&T Mobility II LLC DBA AT&T Mobility Beau Box Property Management LLC **Bellsouth Communication Systems LLC** Brian K. Sennett Jr. Business Cards Tommorow "BCT" Call One Inc. Capital City Press The Advocate Cellco Partnership, DBA Verizon Wireless Central Parking System of Louisiana Inc. CGI Technologies and Solutions Chevron USA Civigenics Inc. DBA Secon

# **Activity Status:** Under Way **Project Title:** Administrative Costs **Projected End Date:** 05/09/2016 **Completed Activity Actual End Date:**

**Responsible Organization:** Office of Community Development (OCD), Disaster

lan 4 three Mar 24, 0040	To Data
Jan 1 thru Mar 31, 2012 N/A	<b>To Date</b>
	\$131,837,000.00
\$0.00	\$131,837,000.00
\$31,447,282.45 \$2,746,747,44	\$131,837,000.00 \$72,877,008,42
\$2,746,717.44	\$73,877,098.43
\$2,746,717.44 \$0.00	\$73,877,098.43
\$0.00	\$0.00
\$0.00	\$0.00
\$2,739,163.59	\$73,931,424.97
\$0.00	\$4,389.00
\$0.00	\$472.76
\$0.00	\$645.00
\$0.00	\$325.84
\$0.00	\$64.00
\$824.30	\$11,609.92
\$6,876.05	\$96,584.59
\$30.00	\$305.00
\$0.00	\$1,056.05
\$0.00	\$180.00
\$0.00	\$28.00
\$0.00	\$1,236.18
\$94.64	\$3,424.77
\$131.67	\$232.23
\$0.00	\$3,079.51
\$295,576.48	\$789,468.42
\$551.34	\$9,861.48
\$56.00	\$1,176.00



Clerk U.S. District Court Eastern District of Louisiana	\$0.00	\$22.50
Com-Net Services Inc.	\$0.00	\$72,000.52
Comet Press Newspapers Inc., DBA Daily Comet	\$0.00	\$72.90
Commercial Design Interiors LLC	\$0.00	\$43,500.00
Contract Furniture Group LLC	\$0.00	\$1,106.43
Council of State Community Development Agencies	\$0.00	\$19,423.57
Covalent Logic, LLC	\$0.00	\$1,050.00
Crockett's Security Guard Service, Inc.	\$205.31	\$673.80
Dell Marketing LP State & Local Governments	\$1,424.92	\$31,031.55
EAN Holdings, LLC DBA Enterprise Rent A Car	\$0.00	\$1,140.74
East Skelly LLC	\$0.00	\$81,383.77
Education Research & Information Services Inc.	\$0.00	\$2,000.00
Enterprise Holdings Inc. EAN Services, LLC	\$0.00	\$344.05
Environmental Systems Research Institute Inc.	\$0.00	\$27,811.36
Exxon Mobil Corp.	\$136.20	\$3,691.83
Federal Express Corp.	\$1,063.65	\$26,581.79
FGS Building Venture LLC	\$0.00	\$0.00
Frost-Barber Inc.	\$0.00	\$11,185.00
FuelTrac Inc.	\$211.44	\$511.28
Gannett River States Pub. Corp. DBA The Times, DBA Daily	\$0.00	\$3,122.55
Gannett River States Publishing Co. DBA Gannett	\$0.00	\$584.00
Global Data Systems Inc.	\$0.00	\$1,111.30
Gordon, Arata, Mccollam, Duplantis & Eagan, LLP	\$19,691.00	\$257,859.28
Gregory C. Rigamer & Assoc. Inc.	\$0.00	\$30,240.00
Hazel R. Bowser	\$0.00	\$210.00
Housing & Development Services, Inc.	\$0.00	\$229,554.97
Hunt, Guillot, & Associates, LLC	(\$21.12)	\$1,732,685.02
International Consulting Acquisition Co/STA Consulting	\$178,340.00	\$819,550.00
International Right of Way Association	\$0.00	\$1,510.00
Konica Minolta Business Solutions USA Inc.	\$459.04	\$2,765.49
KPMG LLP	\$0.00	\$2,188,754.60
LA Electric Co.	\$0.00	\$8,184.75
Lamar Construction & Development LLC	\$0.00	\$5,200.00
Laporte, Sehrt, Romig, & Hand, APAC	\$0.00	\$25,000.00
Louisiana Attorney Disciplinary Board	\$0.00	\$1,292.50
Louisiana Department of Culture, Recreation and Tourism	\$0.00	\$61,030.20
Louisiana Municipal Association	\$0.00	\$570.35
Louisiana Office of Telecommunications Management	(\$213,525.85)	\$74,650.65
Louisiana Solutions, LLC	(\$1,545.93)	\$1,976,950.69
Louisiana State Bar Association	\$0.00	\$1,100.00



Louisiana Weekly Publishing Co., DBA The Louisiana	\$0.00	\$397.95
Louisiana Workforce Commission	\$6,782.45	\$27,949.67
Mac Paper Converters Inc.	\$0.00	\$412.03
Michael Business Machines Corp.	\$0.00	\$290.00
National Center for Housing Management	\$0.00	\$1,950.00
National Council for Community Development	\$0.00	\$1,560.00
O'neill J. Vappie III	\$0.00	\$2,010.00
Office Facilities Corporation Division of Administration Office	\$15,607.47	\$77,286.15
Office of Community Development (OCD), Disaster Recover	y\$2,064,922.61	\$51,751,953.39
Office of Computing Services	\$26.25	\$419,899.26
Police Jury Association of Louisiana	\$0.00	\$483.33
Postlethwaite & Netterville	\$0.00	\$63,660.00
Quadel Consulting Corp.	\$0.00	\$504,810.71
Reznick Group P. C.	\$161,821.50	\$7,197,809.50
Safeguard Business Systems	\$0.00	\$98.13
Salvaggio & Teal LTD Salvaggio, Teal & Associates	\$0.00	\$1,777,917.50
Sharp Electronics Corp. Government Sales	\$957.30	\$39,323.07
Shaw Environmental & Infrastructure Inc. (HMGP)	\$178,705.59	\$2,891,538.60
Shearman Company, LLC DBA American Press	\$0.00	\$597.00
SHI International Inc.	\$0.00	\$8,150.42
Signature Destination Management, LLC	\$0.00	\$120.00
Standard Parking Corporation Heal Garage	\$595.47	\$2,850.56
Steffes, Vingiello & McKenzie	\$0.00	\$3,553.71
Technical Assistance Collaborative Inc. (DRU)	\$13,731.74	\$85,225.74
Tele-Communication Inc.	\$0.00	\$410.46
Tembua, Inc.	\$0.00	\$2,391.83
The Hon Company C/O Frost-Barber Inc.	\$0.00	\$11,280.49
The Houma Courier Newspaper Corp.	\$0.00	\$679.58
The Risk Management Association	\$0.00	\$312.00
The St. Tammany Farmer	\$0.00	\$305.07
The Times-Picayune, LLC	\$320.42	\$3,062.28
Tone Commander Systems Inc.	\$0.00	\$783.82
Troy Gibson	\$0.00	\$1,650.00
U.S. Courts AO-Pacer Service Center	\$0.00	\$32.24
Unisource Worldwide, Inc.	\$975.00	\$15,490.24
Valassis Direct Mail Inc. One Targeting Centre	\$0.00	\$10,250.00
Venyu Solutions Inc.	\$400.52	\$825.81
Verizon Wireless Services LLC	\$0.00	\$32.62
Voyager Fleet Systems Inc.	\$0.00	\$1,979.01
West Publishing Group	\$3,217.29	\$28,781.64



Westaff (USA) Inc.	\$0.00	\$6,482.48
Western Economic Services LLC	\$0.00	\$307,559.98
Xerox Corp.	\$520.84	\$9,538.02
Zinsel Glass and Mirror LLC DBA Capital Glass and Mirror,	\$0.00	\$134.49
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

Supports the administrative work conducted to implement disaster recovery projects funded with these resources. This includes technical assistance as well as general administrative costs.

## **Location Description:**

Office of Community Development (OCD)

#### **Activity Progress Narrative:**

Corrections made on line items above entered incorrectly during the 3rd quarter of 2011. Total expended during the 3rd quarter of 2011 should have been \$4,134,463.74.

Prior period return for LA Solutions entered this quarter in the amount of \$1,545.93 and OCD return of \$434.70. Laurie Brown

Data Manager

The Disaster Recovery Unit (DRU) of the Office of Community Development (OCD), Division of Administration (DOA), was created in the aftermath of the 2005 hurricanes Katrina and Rita. The DRU administers the CDBG Disaster Recovery funds approved by Congress on December 23, 2005; June 30, 2007; and January 15, 2008. Personnel were hired from around the United States, as well as within Louisiana, with experience in all aspects of CDBG programs. Managers and staff were retained in the areas of homeownership housing; multifamily, rental, and supportive housing; infrastructure; economic development; policy and reporting; legal; finance and auditing.

Experienced employees of the OCD-CDBG Program provide training as needed to newly hired. In addition, the OCD continues to supply CDBG training in partnership with the Council of State Community Development Agencies. The DOA&rsquos resources are available to augment the DRU with expertise in budgeting, accounting, contract review, and legal matters. The DRU is in close contact with the Louisiana Legislative Auditors, although the last contract (Agreed Upon Procedures) the DRU had with the Legislative Auditor Recovery Assistance Services (RAS) expired June 30, 2010. This contract was for RAS to review contractor invoices. RAS elected not to extend the services. The Division of Administration is currently conducting internal audits of the OCD/DRU.

At the close of this quarter, the OCD-DRUhad 5 student workers, 96 full-time, 3 part-time.In July 2010, the DRU was authorized for 89 unclassified TO (table of organization) positions. Last year the Division froze 3 of the 89 positions bringing the TO count to 86. There are an additional 9 classified positions and 7 Non-TO positions. The administrative budget is used to fund salaries and related benefits, travel expenses, operating supplies and services, professional services, and inter-agency transfers. As the OCD-DRU further develops and implements program monitoring plans this quarter, travel expenses remain steady. The state follows the State Procurement Code. All sub-recipients are required to follow Title 24 Part 84 and Part 85. Monitoring plans are still being developed for the new disaster recovery activities funded under this program. Kimberly H. Jupiter

Executive Administrative Assistant

# **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

## **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



# **Other Funding Sources Budgeted - Detail**

# No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



# Grantee Activity Number: Activity Title:

# Admin Technical Assistance - (SATA) Admin Technical Assistance - (SATA)

Activitiy Category:	Activity Status:
Administration	Under Way
Project Number:	Project Title:
0092	Technical Assistance
Projected Start Date:	Projected End Date:
05/30/2006	05/30/2045
Benefit Type: ()	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
N/A	Office of Community Development (OCD), Disaster

#### **Overall** Jan 1 thru Mar 31, 2012 **To Date Total Projected Budget from All Sources** \$1,420,000.00 N/A **Total Budget** \$0.00 \$1,420,000.00 **Total Obligated** \$498,506.07 \$1,420,000.00 **Total Funds Drawdown** \$13,905.94 \$572,988.36 **Program Funds Drawdown** \$13,905.94 \$572,988.36 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$13,905.94 \$572,988.36 \$11.22 AT&T Computer Sciences Corporation \$0.00 \$265,560.59 Louisiana Services Network Data Consortium \$4,182.34 Office of Community Development (OCD), Disaster Recovery \$0.00 \$21,493.93 Southeast Louisiana Flood Protection Authority East \$285,922.62 \$9,723.60 Match Contributed \$0.00 \$0.00

## **Activity Description:**

Provides funding for technical assistance to the Office of Community Development for the administration of the disaster recover program.

## **Location Description:**

State technical assistance.

## **Activity Progress Narrative:**

The LSNDC Statewide Administrators have been engaged in mandatory reporting for HUD, related to Shelter Plus Care APR, the Statewide HUD HPRP-QRP, AHAR, and the Point-in-Time Survey and data collection, as well as the 100,000 Homes Vulnerability Index since the first of the year. The status of the trainings, publishing of our website, have only slightly progressed since December 2011. We have identified some of the training needs via a cursory assessment, but feel a more structured inventory of training is warranted to complete our goals of training system-wide to maximize the data quality of the migrated systems and their providers. We are attempting to finalize those elements of training and their costs currently, in order to obligate via invoices from our vendors prior to June 30, 2012. The actual training and final implementation may extend past June 30, 2012, but we will expense the identified and accumulated costs by that prior agreed upon date. Nicole Sweazy Program Manager

225 219-9600



The Southeast Louisiana Flood Protection Authority is working on a Residual Risk Compartmentalization Study, the Development of "I-Wall" Gap Analysis and Fortification of the New Orleans East Land Bridge Studies. >Alberta Pate >Infrastructure Analyst >225 219-9600

# **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

## **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

#### No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



# Bldg Code - LMI (HBCE) Bldg Code - LMI (HBCE)

Activitiy Category:	Activity Status:	
Code enforcement	Under Way	
Project Number:	Project Title:	
0009	Other Housing Activities	
Projected Start Date:	Projected End Date:	
01/01/2007	03/31/2012	
Benefit Type:	Completed Activity Actual End Date:	
Area()	09/30/2009	
National Objective:	Responsible Organization:	
Low/Mod	Louisiana Department of Public Safety	
Overall	Jan 1 thru Mar 31, 2012	To Date

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$6,183,103.79
Total Budget	(\$120,485.10)	\$6,183,103.79
Total Obligated	(\$120,485.10)	\$6,183,103.79
Total Funds Drawdown	\$0.00	\$6,183,103.79
Program Funds Drawdown	\$0.00	\$6,183,103.79
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	(\$120,485.10)	\$6,183,103.79
Louisiana Department of Public Safety	(\$120,485.10)	\$6,183,103.79
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

Without special assistance being provided to local governments, it is expected that a major impediment to housing development will be the lack of building, electrical and plumbing inspectors and permit processing staff. In addition, architects and builders will need inspectors and plan reviewers to help communities adapt to the new State Uniform Construction Code and to interpret the latest available advisory base flood elevations. Therefore, the State has budgeted \$13,090,000 for the hiring and training of such staff for local government over a number of years, based on the numbers of damaged/destroyed units in each parish. It is expected that this amount will fund at least 70 field inspectors and plan reviewers, as well as a limited number of support staff. The State will also support the expansion of code enforcement capacity by sponsoring additional training opportunities for inspectors, engineers and architects. While building code enforcement by local authorities will be supported by permitting and inspection fees in the long run, this initial CDBG funding is necessary to immediately expand enforcement capacity to expedite the construction of safer and stronger homes where the storm impact was most concentrated. Until the activity is started, the exact number of buildings and housing units that are brought up to code is unknown.

#### **Location Description:**

Orleans Parish.

#### **Activity Progress Narrative:**

Nothing was expended on this activity this quarter. The amount above is reflective of errors made in the amounts loaded on QPRs beginning 10/1/2008, 4/1/2009, and 7/1/2009. Laurie Brown Data Manager 972 977-0468



# **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Plans Reviewed	0	2110/1405
# of Building Inspections	0	13016/7946
# of Electrical Inspections	0	13248/9812
# of People Trained	0	38/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0

## **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

# No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found

**Total Other Funding Sources** 



# Bldg Code - LP (HBCE) Bldg Code - LP (HBCE)

Activitiy Category:	Activity Status:		
Public services	Planned		
Project Number:	Project Title:		
0009	Other Housing Activities		
Projected Start Date:	Projected End Date:		
05/01/2011	04/30/2013		
Benefit Type: Area()	Completed Activity Actual E	nd Date:	
National Objective:	Responsible Organization:		
Slums and Blight	Lafourche Parish		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$300,000.00	
Total Budget	(\$9,168.85)	\$300,000.00	
Total Obligated	\$0.00	\$0.00	
Total Funds Drawdown	\$0.00	\$0.00	
Program Funds Drawdown	\$0.00	\$0.00	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$0.00	\$0.00	
Match Contributed	\$0.00	\$0.00	

#### **Activity Description:**

Funds will be used to train and pay the salaries and benefits of three new Code Enforcement employees in Lafourche Parish for two years.

#### **Location Description:**

Lafourche Parish

**Activity Progress Narrative:** 

#### **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

#### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



# **Other Funding Sources Budgeted - Detail**

# No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



# Bldg Code - SB (HBCE) Bldg Code - SB (HBCE)

Activitiy Category:	Activity Status:
Code enforcement	Under Way
Project Number:	Project Title:
0009	Other Housing Activities
Projected Start Date:	Projected End Date:
01/01/2007	03/31/2012
Benefit Type:	Completed Activity Actual End Date:
Area()	09/30/2009
National Objective:	Responsible Organization:
Slums and Blight	Louisiana Department of Public Safety

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$9,746,896.21
Total Budget	\$129,653.95	\$9,746,896.21
Total Obligated	\$129,653.95	\$9,746,896.21
Total Funds Drawdown	\$0.00	\$9,737,727.36
Program Funds Drawdown	\$0.00	\$9,737,727.36
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$594,881.83	\$10,908,884.81
Louisiana Department of Public Safety	\$594,881.83	\$10,908,884.81
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

See Bldg Code-SB (HBCE) Activity Description.

#### **Location Description:**

Eleven parishes most impacted by Hurricanes Katrina and Rita: Orleans; Jefferson; St. Bernard; St. Tammany; Calcasieu; Plaquemines; Vermillion; Terrebonne; Cameron; Washington; and Iberia.

#### **Activity Progress Narrative:**

Nothing was expended on this activity this quarter. The amount above is reflective of errors made in the amounts loaded on QPRs beginning 10/1/2008, 4/1/2009, and 7/1/2009. Laurie Brown Data Manager 972 977-0468

## **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Plans Reviewed	0	3699/1149
# of Building Inspections	0	24479/6501
# of Electrical Inspections	0	17611/8028



# of Mechanical Inspections	0	7664/2968
# of Plumbing Inspections	0	12907/7780
# of People Trained	0	558/92

# **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# Other Funding Sources Budgeted - Detail No Other Match Funding Sources Found

#### C

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Activity Title: Bridge Loan - (EBLP) Bridge Loan - (EBLP)

#### Activitiy Category:

#### Econ. development or recovery activity that creates/retains jobs

Project Number:

0030

#### **Projected Start Date:**

09/15/2006

#### Benefit Type: Area ( )

#### National Objective: Urgent Need

Activity Status: Under Way Project Title: Economic Development Projected End Date: 12/31/2012 Completed Activity Actual End Date:

#### **Responsible Organization:**

LPFA LA Hurricane Small Bus

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$6,563,641.00
Total Budget	\$0.00	\$6,563,641.00
Total Obligated	\$0.00	\$6,563,641.00
Total Funds Drawdown	\$0.00	\$6,131,331.48
Program Funds Drawdown	\$0.00	\$6,131,331.48
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$2,810,643.69
Total Funds Expended	\$0.00	\$6,131,331.48
LPFA LA Hurricane Small Bus	\$0.00	\$6,131,331.48
Office of Community Development (OCD), Dis	saster Recovery\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

This program provided temporary six-month working capital loan guarantees to owners of small businesses with less than 100 employees. There were three different releases of bridge loan funds. Each release varied slightly in how it was administered. The first bridge loan program was for \$10 million, the second totaled \$30 million and the last installment totaled \$55 million. The Bridge Loan program had no leverage requirement; therefore, information on the amount of private funds generated by the businesses is unavailable. The number of businesses reported could include businesses that have more than one bridge loan.

## **Location Description:**

In Hurricanes Katrina and Rita affected parishes.

## **Activity Progress Narrative:**

As of March 31, 2012, the State of Louisiana has paid out \$4,985,160.81 in defaulted bridge loans. The state has collected back \$2,786,029.42. The amount collected back is 55.8% of the amount paid out. To date 77 businesses have defaulted on their bridge loans. They were subtracted out of the total businesses assisted. Harlan Smith Economic Development Specialist 225-219-9600

## **Accomplishments Performance Measures**

**This Report Period** 

Total

Cumulative Actual Total / Expected Total



## **Beneficiaries Performance Measures**

## No Beneficiaries Performance Measures found.

Activity Locations Address	City	County	<b>State</b> Louisiana	Zip	Status / Accept Not Validated / N
Other Funding Sources Budgeted No Other Match Funding Sources Fou					
Other Funding Sources No Other Funding Sources Found Total Other Funding Sources					Amount





# Capacity Grant - LMI (HCAP) Capacity Grant - LMI (HCAP)

Activitiy Category:	Activity Status:	
Public services	Under Way	
Project Number:	Project Title:	
0009	Other Housing Activities	
Projected Start Date:	Projected End Date:	
12/13/2006	05/11/2013	
Benefit Type: Direct ( HouseHold )	Completed Activity Actual	End Date:
National Objective:	Responsible Organization:	
Low/Mod	ACORN Housing Corp.	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,552,500.00
Total Budget	\$0.00	\$1,552,500.00
Total Obligated	\$0.00	\$1,552,500.00
Total Funds Drawdown	\$0.00	\$1,207,750.17
Program Funds Drawdown	\$0.00	\$1,207,750.17
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,381,980.11
ACORN Housing Corp.	\$0.00	\$1,207,250.04
Southeast Louisiana Legal Services Corp.	\$0.00	\$174,730.07
Match Contributed	\$0.00	\$0.00

#### Match Contributed

#### **Activity Description:**

The State developed a program to strengthen community-based nonprofits and/or faith-based institutions already providing housing recovery services through the investment of \$2,070,000 of CDBG funds in their activities. The funds will be used to provide housing counseling and outreach to homeowners accessing assistance under the Road Home homeowner assistance program, as well as those homeowners who have not yet completed a Road Home application. This CDBG funded activity will also be utilized for limited legal services to assist mostly low-income clients seeking assistance from the Road Home homeowner assistance program. Services to be provided shall be on a state-wide as-needed basis. Outreach and Housing Counseling assistance may be provided on a limited basis to displaced homeowners living out &ndashof &ndashstate. A single non-profit organization will be selected through an RFP process to provide coordination and administrative oversight in the delivery of the legal services through that organization as well as through other qualified non-profit organizations. The successful proposer may either subcontract services through other non-profit organizations to be approved by the State or the proposer may be a consortium of non-profits with a single designated principal organization for contracting and management purposes. For the housing counseling services, the mechanism for making these services available will be through the use of a prime contractor that would be responsible for identifying and assembling a geographically diverse group of nonprofit partners who collectively could provide these services. The selected contractor would be required to provide the variety of assistance that is needed for the preparation of a Road Home application. This includes transportation needs for displaced homeowners in the rural area parishes of the state so that homeowners with transportation challenges can attend required entrance and closing interviews at the Homeowner Assistance Center. In addition, support and application assistance to individuals in the form of language translation for individuals that have language barriers as is many times the case with applicants who are native Spanish, Vietnamese and French language users. Literacy support for individuals with low literacy levels that will experience challenges in understanding program requirements and associated paperwork is necessary. Support for persons with physical disabilities that may hinder them from completing the application process must be provided. Lastly, general support and guidance to the elderly in completing their application is essential for them to achieve maximum benefit under the program. The assistance provided under this section may also include helping clients gather all supporting documents required to complete an application from any relevant source agencies. Provision of document fee support is an allowable expense up to a certain





limit. The performance measures on which we would like to report are as follows: # of Households Assisted (Face to Face Counseling) - LMI expected - 1,815 # of Households Assisted (Call Center) - LMI expected - 619

#### **Location Description:**

Disaster affected parishes

#### **Activity Progress Narrative:**

Closeout and final payment were delayed due to SLLS billing and invoicing issues. A third party forensic accountant was hired by the OCD-DRU to reconcile SLLS invoicing and billing issue. Additionally, the third party was also hired to recommend a final payment amount based on its independent review. Based on the recommendations of the third party review, the OCD-DRU issued a final payment request and recommendation letter to SLLS on April 30, 2010. Consequently, SLLS disputed the final payment received by the OCD-DRU and issued a public records request to review all communications and records pertaining to the OCD-DRU final payment received from SLLS by the Project Manager since the public records request. To date, this activity has not been officially closed out. There are no new updates to report since the May, 2010 public records request. All matters pertaining to the SLLS contract have been turned over to the OCD-DRU Executive Counsel. Belinda Kennedy Program Manager

225 219-9600

## **Accomplishments Performance Measures**

#### No Accomplishments Performance Measures found.

#### **Beneficiaries Performance Measures**

	This Report Period		Cumulative Actual Total / Expe		xpected		
	Low	Mod	Total	Low	Mod	Total Low/I	Mod%
# of Households	0	0	0	0/0	0/0	0/0	0

#### **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

#### No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



# Capacity Grant - UN (HCAP) Capacity Grant - UN (HCAP)

A stinitin Ostanomu	A attribut Otation	
Activitiy Category:	Activity Status:	
Public services	Under Way	
Project Number:	Project Title:	
0009	Other Housing Activities	
Projected Start Date:	Projected End Date:	
12/13/2006	05/11/2013	
Benefit Type: Direct ( Person )	Completed Activity Actual I	End Date:
National Objective:	Responsible Organization:	
Urgent Need	ACORN Housing Corp.	
Overall	Jan 1 thru Mar 31, 2012	To Date
Overall Total Projected Budget from All Sources	<b>Jan 1 thru Mar 31, 2012</b> N/A	<b>To Date</b> \$517,500.00
	-	
Total Projected Budget from All Sources	N/A	\$517,500.00
Total Projected Budget from All Sources Total Budget	N/A \$0.00	\$517,500.00 \$517,500.00
Total Projected Budget from All Sources Total Budget Total Obligated	N/A \$0.00 \$0.00	\$517,500.00 \$517,500.00 \$517,500.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A \$0.00 \$0.00 \$0.00	\$517,500.00 \$517,500.00 \$517,500.00 \$344,340.03
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$0.00 \$0.00 \$0.00 \$0.00	\$517,500.00 \$517,500.00 \$517,500.00 \$344,340.03 \$344,340.03
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$517,500.00 \$517,500.00 \$517,500.00 \$344,340.03 \$344,340.03 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	N/A \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$517,500.00 \$517,500.00 \$517,500.00 \$344,340.03 \$344,340.03 \$0.00 \$0.00

## **Activity Description:**

The State developed a program to strengthen community-based nonprofits and/or faith-based institutions already providing housing recovery services through the investment of \$2,070,000 of CDBG funds in their activities. The funds will be used to provide housing counseling and outreach to homeowners accessing assistance under the Road Home homeowner assistance program, as well as those homeowners who have not yet completed a Road Home application. This CDBG funded activity will also be utilized for limited legal services to assist mostly low-income clients seeking assistance from the Road Home homeowner assistance program. Services to be provided shall be on a state-wide as-needed basis. Outreach and Housing Counseling assistance may be provided on a limited basis to displaced homeowners living out &ndashof &ndashstate. A single non-profit organization will be selected through an RFP process to provide coordination and administrative oversight in the delivery of the legal services through that organization as well as through other gualified non-profit organizations. The successful proposer may either subcontract services through other non-profit organizations to be approved by the State or the proposer may be a consortium of non-profits with a single designated principal organization for contracting and management purposes. For the housing counseling services, the mechanism for making these services available will be through the use of a prime contractor that would be responsible for identifying and assembling a geographically diverse group of nonprofit partners who collectively could provide these services. The selected contractor would be required to provide the variety of assistance that is needed for the preparation of a Road Home application. This includes transportation needs for displaced homeowners in the rural area parishes of the state so that homeowners with transportation challenges can attend required entrance and closing interviews at the Homeowner Assistance Center. In addition, support and application assistance to individuals in the form of language translation for individuals that have language barriers as is many times the case with applicants who are native Spanish, Vietnamese and French language users. Literacy support for individuals with low literacy levels that will experience challenges in understanding program requirements and associated paperwork is necessary. Support for persons with physical disabilities that may hinder them from completing the application process must be provided. Lastly, general support and guidance to the elderly in completing their application is essential for them to achieve maximum benefit under the program. The assistance provided under this section may also include helping clients gather all supporting documents required to complete an application from any relevant source agencies. Provision of document fee support is an allowable expense up to a certain limit. The performance measures on which we would like to report are as follows: # of Households Assisted (Face to Face Counseling) - Urgent Need expected - 605; # of Households Assisted (Call Center) - Urgent Need expected - 206



#### **Location Description:**

See Capacity Grant - LMI (HCAP) Location Description.

# **Activity Progress Narrative:**

See Activity Narrative for Capacity Grant - LMI (HCAP).

## **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

## **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

## No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Activity Title:

```
Devt Fund - (HDEV)
Devt Fund - (HDEV)
```

Activitiy Category:	Activit
Acquisition of property for replacement housing	Under \
Project Number:	Projec
0009	Other H
Projected Start Date:	Projec
03/01/2007	12/31/2
Benefit Type: Area()	Comp
National Objective:	Respo
Low/Mod	Local Ir

# ctivity Status: nder Way Project Title: Other Housing Activities rojected End Date: 2/31/2012 completed Activity Actual End Date:

#### **Responsible Organization:**

Local Initiatives Support Corporation

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$16,570,000.00
Total Budget	\$0.00	\$16,570,000.00
Total Obligated	\$0.00	\$16,080,000.00
Total Funds Drawdown	\$133,435.38	\$2,487,706.98
Program Funds Drawdown	\$133,435.38	\$2,487,706.98
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$133,435.38	\$2,487,706.98
Enterprise Community Partners, Inc.	\$133,435.38	\$198,366.38
Local Initiatives Support Corporation	\$0.00	\$2,289,340.60
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

The Housing Development Loan Fund would provide seed funding for a contractor or state agency to establish one or more loan funds that offer acquisition and predevelopment financing on flexible terms to developers of the most critically needed housing. Providing early, high-risk capital will be a powerful incentive for developers to build mixed-income housing in the communities that lost the most housing. Loans would be made to nonprofit and for-profit developers of new rental and singlefamily housing that is affordable to families with incomes that are below the area median, with a strong preference for welldesigned residential communities and infill housing developments that also include families with incomes higher than the area median. The Housing Development Loan Fund would be operated by a state agency or an experienced community development loan fund manager. A total of \$16,570,000 in CDBG funds, including fund management costs, will be invested as ¿top loss¿ capital in order to leverage an estimated \$30 million in additional lending capital. As two priorities, the loan fund would target developers participating in the rental assistance programs described in the previous section, as well as developers of mixed-income for-sale housing. As projects close their construction financing, the acquisition/predevelopment loans would be repaid and the lending capital would become available for additional investments. In a three-year period, it is expected that the funds will recycle two to three times. This program is scheduled to close 40 loans. During this guarter 1 loan was received, reviewed and completed. As currently planned, the Housing Development Loan Fund would be operated on a contractual basis by one or more qualified financial institutions that are experienced in providing early-stage, high-risk property acquisition and predevelopment loans, as an incentive for developers to rebuild existing housing or build new housing at different price points, including affordable homes and rental units. These types of loans are typically not offered by conventional lenders, but instead by the numerous so-called "community development loan funds" across the country. These loan funds are able to take higher risks in lending by attracting risk-tolerant capital and guarantees from foundations and socially motivated investors. The goal should be to lend the funds at 0% and to subordinate these loans to the private capital in order to provide a strong incentive for developers and to leverage private capital. Many such funds receive some of their capital as grants from the Community Development Financial Institutions (CDFI) Fund of the Department of Treasury. Congress specifically directed the states receiving supplemental CDBG funding should consider the use of up to \$20 million to fund recovery activities of two organizations that are experienced in operating such loan funds: Enterprise Community Partners, Inc., and Local Initiatives



Support Corporation.

## **Location Description:**

Disaster affected parishes

#### **Activity Progress Narrative:**

This program is combined contractually with the Housing Land Assembly Operations (HLAS) program. They are collectively known as the Enterprise Louisiana Loan Fund. In the early months of this program the number of total applications received was lower than anticipated due to several factors, including the timing of tax credit awards not coinciding with the availability of the loan-fund resources and requests for loans being less than the minimum dollar amount established for the program. The contractors administering this program, Enterprise and LISC, identified and worked to refine the program and increase the number of applicants. Local staffs members continue to work on the potential LLF restructure.

#### First Quarter of 2012

LISC and Enterprise continues to work very closely with Wil Jacobs of the State of Louisiana. LISC contract expired December 31, 2011 and Enterprise contract expires December 31, 2012.

LISC has approximately \$498,238 committed to the Fortune Project that is expected to be drawn down during the 1stquarter of 2012. Afterwards, there should not be any further commitments made during the current fund. Another \$2.6 million in loans repaid to LISC will be received through 2012. By the terms of the agreement, those loans will be reinvested by LISC. Loan repayments from Broadmoor and the Fortune Project will be used to fund additional phases of those projects.

Enterprise closed a \$50k Early Predevelopment loan to Alembic Development Company. The loan is to fund a scattered site development project to rehab 18 units at 80% LMI or below. The Maturity date of the loan is 1/12/2013.

## **Accomplishments Performance Measures**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Properties	1	12/40
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0

#### **Beneficiaries Performance Measures**

		This Report Per	riod	Cumula	tive Actual Tota	I / Expected	
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0
# Renter Households	0	0	0	0/0	0/0	0/0	0

## **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

#### No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



# Economic Development RLF Economic Development RLF

#### Activitiy Category:

Econ. development or recovery activity that creates/retains jobs

Project Number: 0031

# Projected Start Date:

01/01/1999

Benefit Type: Area ( )

National Objective: Urgent Need Activity Status: Planned Project Title: Economic Development Revolving Loan Fund Projected End Date: 01/01/1999

**Completed Activity Actual End Date:** 

# **Responsible Organization:**

Office of Community Development (OCD), Disaster

Overall Total Projected Budget from All Sources	Jan 1 thru Mar 31, 2012 N/A	<b>To Date</b> \$382,702.43
Total Budget	\$39,627.05	\$382,702.43 \$382,702.43
Total Obligated	\$0.00	\$148,332.77
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$76,772.81	\$264,732.63
Total Funds Expended	\$0.00	\$0.00
Office of Community Development (OCD), Disaster	Recovery\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

# **Activity Description:**

# **Location Description:**

# Activity Progress Narrative:

No revolving loan funds have been drawn from this activity. The drawn amount above is the result of an error that must be corrected by HUD. Laurie Brown Data Manager

# **Accomplishments Performance Measures**

## No Accomplishments Performance Measures found.



# **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

## Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



# Grantee Activity Number: Activity Title:

# EINK1001 - JEDCO Loan - LMI JEDCO Innovation Fund LMI Loans (EINK)

#### Activitiy Category:

Econ. development or recovery activity that creates/retains jobs

Project Number:

0030

**Projected Start Date:** 

02/01/2011

Benefit Type: Direct ( Person )

#### National Objective: Low/Mod

Activity Status: Under Way Project Title: Economic Development Projected End Date: 01/31/2028

# Completed Activity Actual End Date:

#### **Responsible Organization:**

Jefferson Parish Economic Development Commission

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,000,000.00
Total Budget	\$0.00	\$1,000,000.00
Total Obligated	\$0.00	\$1,000,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## Activity Description:

JEDCO anticipates making an average of 20 loans in the approximate amount of \$94,928.00. Based on past experience, they estimate that about 15 loans will be for equipment and / or inventory and 5 loans for acquisition of land and building. The total term for the equipment / inventory loans will range from five years to ten years, depending upon the useful life of the assets to be acquired. Real estate loans will have a maximum term of fifteen years.

Due to limited resources, JEDCO will not entertain construction loans under the ILTAP program, due to the extensive documentation requirements of the Davis Bacon Act.

## **Location Description:**

Jefferson Parish

**Activity Progress Narrative:** 

# **Accomplishments Performance Measures**

## No Accomplishments Performance Measures found.



# **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

## Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



# Grantee Activity Number: Activity Title:

# EINK1001 - JEDCO Loan - UN JEDCO UN Loans (EINK)

#### Activitiy Category:

Econ. development or recovery activity that creates/retains jobs

Project Number:

0030

#### **Projected Start Date:**

02/01/2011

Benefit Type: Direct ( Person )

#### National Objective: Urgent Need

Activity Status: Under Way Project Title: Economic Development Projected End Date: 01/31/2028

**Completed Activity Actual End Date:** 

#### **Responsible Organization:**

Jefferson Parish Economic Development Commission

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,000,000.00
Total Budget	\$0.00	\$1,000,000.00
Total Obligated	\$0.00	\$1,000,000.00
Total Funds Drawdown	\$7,914.70	\$7,914.70
Program Funds Drawdown	\$7,914.70	\$7,914.70
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$7,914.70	\$7,914.70
Jefferson Parish Economic Development Commission	\$7,914.70	\$7,914.70
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

See EINK1001 JEDCO Loan - LMI

#### **Location Description:**

Jefferson Parish

## **Activity Progress Narrative:**

Met and worked with potential clients, created required ILPAT scorecard, updated accounting/procurement procedures, reviewed LMI forms, made presentations to bankers, prepared RFP.

# **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

## **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



# **Other Funding Sources Budgeted - Detail**

# No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



# EINK1003 - Good Work Network TA - LMI Good Work Network LMI TA (EINK)

Activitiy Category:	Activity Status:	
Public services	Under Way	
Project Number:	Project Title:	
0030	Economic Development	
Projected Start Date:	Projected End Date:	
02/01/2011	01/31/2013	
Benefit Type: Direct(Person)	Completed Activity Actual I	End Date:
National Objective:	Responsible Organization:	
Low/Mod	Good Work Network	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$250,000.00
		¢050.000.00
Total Budget	\$0.00	\$250,000.00
Total Budget Total Obligated	\$0.00 \$0.00	\$250,000.00 \$250,000.00
-		. ,
Total Obligated	\$0.00	\$250,000.00
Total Obligated Total Funds Drawdown	\$0.00 \$0.00	\$250,000.00 \$0.00
Total Obligated Total Funds Drawdown Program Funds Drawdown	\$0.00 \$0.00 \$0.00	\$250,000.00 \$0.00 \$0.00
Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	\$0.00 \$0.00 \$0.00 \$0.00	\$250,000.00 \$0.00 \$0.00 \$0.00

#### **Activity Description:**

In accordance with its mission, Good Work Network will continue to focus its service on low-income and disadvantaged micro entrepreneurs in the greater New Orleans area. Community based, owner operated businesses such as day care providers, small contractors, janitorial services, sitting services, etc. need help in developing sound business infrastructures that utilize best practices so that they can stabilize their businesses. The success of these businesses is essential to the creation of a strong middle class, particularly in the African American community. GWN is a trusted business resource among this group.

#### **Location Description:**

Jefferson, Orleans, Plaquemines, St. Bernard, St. John the Baptist and St. Tammany

#### **Activity Progress Narrative:**

## **Accomplishments Performance Measures**

#### No Accomplishments Performance Measures found.



# **Beneficiaries Performance Measures**

	This	Report Period		Cumulative	Actual Total / Ex	<b>kpected</b>	
	Low	Mod	Total	Low	Mod	Total Low/	Mod%
# of Persons	0	0	0	0/0	0/0	0/0	0

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

# No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources





# Grantee Activity Number: Activity Title:

# EINK1003 - Good Work Network TA - UN Good Work Network UN TA (EINK)

Activitiy Category:	Activity Status:	
Public services	Under Way	
Project Number:	Project Title:	
0030	Economic Development	
Projected Start Date:	Projected End Date:	
02/01/2011	01/31/2013	
Benefit Type: Direct(Person)	Completed Activity Actual E	nd Date:
National Objective:	Responsible Organization:	
Urgent Need	Good Work Network	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$250,000.00
Total Budget	\$0.00	\$250,000.00
Total Obligated	\$0.00	\$250,000.00
Total Funds Drawdown	\$1,965.56	\$1,965.56
Program Funds Drawdown	\$1,965.56	\$1,965.56
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,965.56	\$1,965.56
Good Work Network	\$1,965.56	\$1,965.56
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

See EINK1003 - Good Work Network TA - LMI

#### **Location Description:**

See EINK1003 - Good Work Network TA - LMI

#### **Activity Progress Narrative:**

Provided Technical Assistance to 9 clients thru the OCD program for this reporting period. Good Work Network held a Quickbooks training which 5 clients attended and >received a copy of quickbooks. Also, Entreprenuership training was held with an attendance of 20 clients.

## **Accomplishments Performance Measures**

#### No Accomplishments Performance Measures found.

#### **Beneficiaries Performance Measures**

Low Mod Total I	Low Mod	Total Low/Mod%



0

0

0/0

0/0

# **Activity Locations**

No Activity Locations found.

# Other Funding Sources Budgeted - Detail

# No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



# EINK1004 - Idea Village TA - LMI Idea Village LMI TA (EINK)

Activitiy Category:	Activity Status:	
Public services	Under Way	
Project Number:	Project Title:	
0030	Economic Development	
Projected Start Date:	Projected End Date:	
02/01/2011	01/31/2013	
Benefit Type: Direct(Person)	Completed Activity Actual I	End Date:
National Objective:	Responsible Organization:	
Low/Mod	The Idea Village	
Overall	Jan 1 thru Mar 31, 2012	To Date
Overall Total Projected Budget from All Sources	<b>Jan 1 thru Mar 31, 2012</b> N/A	<b>To Date</b> \$200,000.00
Total Projected Budget from All Sources	N/A	\$200,000.00
Total Projected Budget from All Sources Total Budget	N/A \$0.00	\$200,000.00 \$200,000.00
Total Projected Budget from All Sources Total Budget Total Obligated	N/A \$0.00 \$0.00	\$200,000.00 \$200,000.00 \$250,000.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A \$0.00 \$0.00 \$73,803.35	\$200,000.00 \$200,000.00 \$250,000.00 \$106,706.57
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$0.00 \$0.00 \$73,803.35 \$73,803.35	\$200,000.00 \$200,000.00 \$250,000.00 \$106,706.57 \$106,706.57
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$0.00 \$73,803.35 \$73,803.35 \$0.00	\$200,000.00 \$200,000.00 \$250,000.00 \$106,706.57 \$106,706.57 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	N/A \$0.00 \$73,803.35 \$73,803.35 \$0.00 \$0.00	\$200,000.00 \$200,000.00 \$250,000.00 \$106,706.57 \$106,706.57 \$0.00 \$0.00

# Activity Description:

The Idea Village has created 3 key programs to provide direct technical assistance to entrepreneurs and small businesses. Idea Village staff conduct outreach and provide technical assistance through the following programs: IDEAcorps, IDEAbank and the Idea Village Entrepreneur Challenge.

## **Location Description:**

New Orleans MSA: Orleans, St. Bernard, Plaquemines, Jefferson, St. Charles, St, John and St. Tammany parishes

## **Activity Progress Narrative:**

#### From Idea Village:

Village entrepreneurs-in-residence continued to meet with each IVEC accelerator client on a weekly basis to work towards milestones and goals outlined at the beginning of the program. In addition to one-on-one technical assistance meetings, the EIRs and other Idea Village staff members facilitated bi-weekly peer review sessions with the IVEC accelerator entrepreneurs. The third and final speed pitch event was held at The Idea Village on January 11th. EIRs are also providing technical assistance to entrepreneurs outside of the IVEC accelerator program who are preparing for pitch opportunities during NOEW. The IDEAinstitute public workshop sessions hosted in January included: Mastering Social Media (1/4), Creating a Winning Culture (1/11), HR Panel: Hiring, Firing and, Managing People (1/19), and The Price is Right: Pricing Your Product or Service (1/25). The program schedule for the New Orleans Entrepreneur Week, including all of the public track workshops and seminars, was solidified. The Idea Village hosted the NOEW "Halftime Event" at Jones Walker to give partners and sponsors an update on NOEW as well as elevate the progress and needs of the IVEC accelerator entrepreneurs. A blended Cornell-Berkeley IDEAcorps team worked with Dukky, an IVEC accelerator client, on a one week consulting engagement. In addition, the IDEAcorps MBA tems participating in NOEW were matched with their entrepreneurs. Entrepreneurs also began to be





selected to participate in the various pitches throughout NOEW. McGee's Apparel, a school uniform retailer owned by Marsha McGee is the newest tenant of the EIC, moved into the EIC on January 1st. We anxiously await an occupational license from the City of New Orleans in order to announce a Grand Opening.

### **Accomplishments Performance Measures**

#### No Accomplishments Performance Measures found.

#### **Beneficiaries Performance Measures**

	This Report Period		<b>Cumulative Actual Total / Expected</b>				
	Low	Mod	Total	Low	Mod	Total Lo	w/Mod%
# of Persons	45	0	45	401/0	0/0	401/0	100.00

#### **Activity Locations**

No Activity Locations found.

#### **Other Funding Sources Budgeted - Detail**

#### No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



### EINK1004 - Idea Village TA - UN Innovation Fund Idea Village UN TA (EINK)

Activitiy Category:	Activity Status:		
Public services	Under Way		
Project Number:	Project Title:		
0030	Economic Development		
Projected Start Date:	Projected End Date:		
02/01/2011	01/31/2013		
Benefit Type: Direct ( Person )	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
Urgent Need	The Idea Village		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$300,000.00	
Total Budget	\$0.00	\$300,000.00	
Total Obligated	\$0.00	\$250,000.00	
Total Funds Drawdown	\$149,272.58	\$226,046.98	
Program Funds Drawdown	\$149,272.58	\$226,046.98	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$149,272.58	\$226,046.98	
The Idea Village	\$149,272.58	\$226,046.98	
Match Contributed	\$0.00	\$0.00	

#### **Activity Description:**

See EINK1004 - Idea Village TA - LMI

#### **Location Description:**

See EINK1004 - Idea Village TA - LMI

#### **Activity Progress Narrative:**

#### From Idea Village:

Village entrepreneurs-in-residence continued to meet with each IVEC accelerator client on a weekly basis to work towards milestones and goals outlined at the beginning of the program. In addition to one-on-one technical assistance meetings, the EIRs and other Idea Village staff members facilitated bi-weekly peer review sessions with the IVEC accelerator entrepreneurs. The third and final speed pitch event was held at The Idea Village on January 11th. EIRs are also providing technical assistance to entrepreneurs outside of the IVEC accelerator program who are preparing for pitch opportunities during NOEW. The IDEAinstitute public workshop sessions hosted in January included: Mastering Social Media (1/4), Creating a Winning Culture (1/11), HR Panel: Hiring, Firing and, Managing People (1/19), and The Price is Right: Pricing Your Product or Service (1/25). The program schedule for the New Orleans Entrepreneur Week, including all of the public track workshops and seminars, was solidified. The Idea Village hosted the NOEW "Halftime Event" at Jones Walker to give partners and sponsors an update on NOEW as well as elevate the progress and needs of the IVEC accelerator entrepreneurs. A blended Cornell-Berkeley IDEAcorps team worked with Dukky, an IVEC accelerator client, on a one week consulting engagement. In addition, the IDEAcorps MBA tems participating in NOEW were matched with their entrepreneurs. Entrepreneurs also began to be selected to participate in the various pitches throughout NOEW. McGee's Apparel, a school uniform retailer owned by Marsha McGee is the newest tenant of the EIC, moved into the EIC on January 1st. We anxiously await an occupational license from the City of New Orleans in order to announce a Grand Opening.



### **Accomplishments Performance Measures**

### No Accomplishments Performance Measures found.

#### **Beneficiaries Performance Measures**

	This Report Period			Cumulative	Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total Lov	w/Mod%
# of Persons	0	0	95	0/0	0/0	816/0	0.00
Activity Locations							
No Activity Locations found	d.						
Other Funding Sources E	Budgeted	- Detail					
No Other Match Funding So	ources Fou	und					
Other Funding Sources						An	nount
No Other Funding Sources Found							
Total Other Funding Sources							



### EINK1005 - Operation Hope TA - LMI Operation Hope LMI TA (EINK)

Activitiy Category:	Activity Status:		
Public services	Under Way		
Project Number:	Project Title:		
0030	Economic Development		
Projected Start Date:	Projected End Date:		
02/01/2011	01/31/2013		
Benefit Type: Direct(Person)	Completed Activity Actual Er	nd Date:	
National Objective:	Responsible Organization:		
Low/Mod	Operation HOPE, Inc.		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Overall Total Projected Budget from All Sources	<b>Jan 1 thru Mar 31, 2012</b> N/A	<b>To Date</b> \$250,000.00	
Total Projected Budget from All Sources	N/A	\$250,000.00	
Total Projected Budget from All Sources Total Budget	N/A \$0.00	\$250,000.00 \$250,000.00	
Total Projected Budget from All Sources Total Budget Total Obligated	N/A \$0.00 \$0.00	\$250,000.00 \$250,000.00 \$250,000.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A \$0.00 \$0.00 \$0.00	\$250,000.00 \$250,000.00 \$250,000.00 \$0.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$0.00 \$0.00 \$0.00 \$0.00	\$250,000.00 \$250,000.00 \$250,000.00 \$0.00 \$0.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$250,000.00 \$250,000.00 \$250,000.00 \$0.00 \$0.00 \$0.00	

#### **Activity Description:**

Operation HOPE plans to provide free technical assistance to small businesses, non-profits and entrepreneurs via one-on-one coaching sessions, seminars and workshops plus access and training at a Computer Empowerment Center. HOPE will primarily serve "mom and pop" shops with less than five employees. These micro-businesses are critical to the local economy and many are located in the neighborhoods most affected by the Hurricanes.

#### **Location Description:**

**Orleans Parish** 

#### **Activity Progress Narrative:**

#### **Accomplishments Performance Measures**

#### No Accomplishments Performance Measures found.



### **Beneficiaries Performance Measures**

	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total Low/	Mod%
# of Persons	0	0	0	0/0	0/0	0/0	0

### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

### No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



### EINK1005 - Operation Hope TA - UN Operation Hope UN TA (EINK)

Activitiy Category:	Activity Status:		
Public services	Under Way		
Project Number:	Project Title:		
0030	Economic Development		
Projected Start Date:	Projected End Date:		
02/01/2011	01/31/2013		
<b>Benefit Type:</b> Direct(Person)	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
Urgent Need	Operation HOPE, Inc.		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$250,000.00	
Total Budget	\$0.00	\$250,000.00	
Total Obligated	\$0.00	\$250,000.00	
		<b>.</b>	
Total Funds Drawdown	\$18,638.21	\$18,638.21	
Total Funds Drawdown Program Funds Drawdown	\$18,638.21 \$18,638.21	\$18,638.21 \$18,638.21	
Program Funds Drawdown	\$18,638.21	\$18,638.21	
Program Funds Drawdown Program Income Drawdown	\$18,638.21 \$0.00	\$18,638.21 \$0.00	

**Match Contributed** 

#### **Activity Description:**

See EINK1005 Operation Hope TA - LMI

#### **Location Description:**

See EINK1005 Operation Hope TA - LMI

#### **Activity Progress Narrative:**

#### From Operation Hope:

Feb-2011: Operation HOPE kicked off the Innovation program in February 2011. In order to spread the word about its new services, the HOPE team attended and distributed information at SUNO's Financial Literacy Event, the weekly United Non-Profit Meeting, Senator Cynthia Willard lewis' Small Business Event, and the Isaiah Institute Black History Seminar. AT the United Non-profit of New Orleans Meeting, HOPE lead a workshop on how to create a basic marketing plan, financial projection and marketing plan. Clients started reaching out to HOPE and scheduling one-one sessions.

\$0.00

>Mar-2011: In an effort to continue its marketing efforts, the Operation HOPE team attended the financial empowerment for women Workshop at Southern University. HOPE distributed information and flyers at a table during the event. Additionally, HOPE advertised its services in the Times Picayune and sent out announcements about its services to its 300+ person email database using MailChimp (new email marketing tool). Clients continued to reach out to HOPE for one-on-one coaching sessions related to Business Plan Development, Marketing and more.

>Apr-2011: Operation HOPE offered th ree small business seminars in April. Pheobe Brown, from Money Management International provided a Credit Repair Seminar. Stephaney Bolden, from Accion Iouisiana, provided a seminar on "How to Prepare to Meet with a lender" and volunteer Bi II Groome presented a seminar on "Strategies & Disciplines for Sales." HOPE advertised all of t hese events in the Times Picayune Money Calendar and also via its email database. The number of client coaching sessions increased in April and help was offered on Business Plans, Marketing Plans, Financial Projections, Online

\$0.00



Marketing and more. HOPE staff appeared on WWL-TV's morning news show and discusses its technology coaching services. >May-2011: Operation HOPE presented two small business seminars in May. HOPE staff presented on Email Marketing 101. Nora, from the Funding Seed, presented a workshop on Grant Writing 101. Both seminars attracted large audiences. HOP continued its outreach efforts with ads in the Times Picayune and appearances at the Beacon light Walk A Thon, meeting with HANO, and Email Blasts. HOPE continued its one-on-one coaching with clients.

>Jun-2011: In June, HOPE kicked off its free 12 week entrepreneurial class. HOPE hosted an overview workshop called "How to Start a Small Business" for interested participants, evaluated applications,

>and selected 30 students. The class met twice in June. One-on-one coaching sessions increased substantially in June and we saw a numebr of new clients reach out to us after reading about us in the Times Picayune and/or hearing about servces through other clients.

>Jul-2011: In July, Operation HOPE hosted a seminar called "How to Use Facebook to Market Your Business." Additionally, HOPE continued its weekly Entrepreneurship classes and provided small business coaching classes at the Estates via a collaboration with HANO. One-on-one coaching sessions were held for many clients in which business plans, marketing plans, websites, and f inancial projectison were created . HOPE also helped a client assemble an application for a loan. HOPE also marketed its activities and services via the Times Picayune, its email database, at the White House Summit on Urban Entrepreurship at Xavier University and at an appearance on Citizens Together Public Access TV show.

#### **Accomplishments Performance Measures**

#### No Accomplishments Performance Measures found.

#### **Beneficiaries Performance Measures**

	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total Low	//Mod%
# of Persons	0	0	209	0/0	0/0	209/0	0.00

#### **Activity Locations**

No Activity Locations found.

#### **Other Funding Sources Budgeted - Detail**

#### No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



## EINK1006 - ASI Loan - LMI ASI LMI Loans (EINK)

#### Activitiy Category:

Econ. development or recovery activity that creates/retains jobs

Project Number:

0030

**Projected Start Date:** 

02/01/2011

Benefit Type: Direct ( Person )

#### National Objective: Low/Mod

### Activity Status: Under Way Project Title: Economic Development Projected End Date: 01/31/2028 Completed Activity Actual End Date:

#### **Responsible Organization:**

ASI Federal Credit Union

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,000,000.00
Total Budget	\$0.00	\$1,000,000.00
Total Obligated	\$0.00	\$1,000,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Loans to disadvantaged businesses in New Orleans

#### **Location Description:**

Focus will be on the St. Claude Commercial Corridor of New Orleans

#### **Activity Progress Narrative:**

### **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

#### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## **Other Funding Sources Budgeted - Detail**

### No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



## EINK1006 - ASI Loan - UN ASI UN Loans (EINK)

#### Activitiy Category:

Econ. development or recovery activity that creates/retains jobs

Project Number:

0030

### **Projected Start Date:**

02/01/2011

Benefit Type: Direct ( Person )

#### National Objective: Urgent Need

Activity Status: Under Way Project Title: Economic Development Projected End Date: 01/31/2028 Completed Activity Actual End Date:

#### **Responsible Organization:**

ASI Federal Credit Union

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,000,000.00
Total Budget	\$0.00	\$1,000,000.00
Total Obligated	\$0.00	\$1,000,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

See EINK1006 - ASI Loan - LMI

#### **Location Description:**

See EINK1006 - ASI Loan - LMI

#### **Activity Progress Narrative:**

#### **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

#### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## **Other Funding Sources Budgeted - Detail**

### No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



### EINK1007 - NO BioInnovation Loan - LMI NO BioInnovation LMI Loans (EINK)

#### Activitiy Category:

Econ. development or recovery activity that creates/retains jobs

Project Number:

0030

#### **Projected Start Date:**

02/01/2011

Benefit Type: Direct ( Person )

#### National Objective: Low/Mod

Activity Status: Under Way Project Title: Economic Development Projected End Date: 01/31/2028 Completed Activity Actual End Date:

#### **Responsible Organization:**

New Orleans BioInnovation Center, Inc.

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,000,000.00
Total Budget	\$0.00	\$1,000,000.00
Total Obligated	\$0.00	\$1,000,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

The NOBIC Innovation loan and technical assistance program will spur innovation driven economic development by linking market information, specialized talent, academic and institutional resources to technology startup ventures that normally don&rsquot have access to such resources, thus increasing their chances for business success. The accompanying access to innovation loan funding will aid these small ventures in realizing initial technology development milestones, which in turn can catalyze their economic growth and job creation trajectory.

#### **Location Description:**

**Orleans Parish** 

#### **Activity Progress Narrative:**

### **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.



### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

#### Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



# EINK1007 - NO BioInnovation Loan - UN NO BioInnovation UN Loans (EINK)

#### Activitiy Category:

Econ. development or recovery activity that creates/retains jobs

Project Number:

0030

#### **Projected Start Date:**

02/01/2011

Benefit Type: Direct ( Person )

#### National Objective: Urgent Need

Activity Status: Under Way Project Title: Economic Development Projected End Date: 01/31/2028 Completed Activity Actual End Date:

#### **Responsible Organization:**

New Orleans BioInnovation Center, Inc.

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,000,000.00
Total Budget	\$0.00	\$1,000,000.00
Total Obligated	\$0.00	\$1,000,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

See EINK1007 - NO BioInnovation Loan - LMI

#### **Location Description:**

See EINK1007 - NO BioInnovation Loan - LMI

#### **Activity Progress Narrative:**

#### **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

#### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## **Other Funding Sources Budgeted - Detail**

### No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



### EINK1008 - NO BioInnovation TA - LMI NO BioInnovation LMI TA (EINK)

Activitiy Category:	Activity Status:		
Public services	Under Way		
Project Number:	Project Title:		
0030	Economic Development		
Projected Start Date:	Projected End Date:		
02/01/2011	01/31/2013		
<b>Benefit Type:</b> Direct(Person)	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
Low/Mod	New Orleans BioInnovation Cen	ter, Inc.	
Overall	Jan 1 thru Mar 31, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$250,000.00	
Total Budget	\$0.00	\$250,000.00	
Total Obligated	\$0.00	\$250,000.00	
Total Funds Drawdown	\$0.00	\$0.00	
Program Funds Drawdown	\$0.00	\$0.00	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	

	<b>40.00</b>	<b>\$0.00</b>
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

The NOBIC Innovation loan and technical assistance program will spur innovation driven economic development by linking market information, specialized talent, academic and institutional resources to technology startup ventures that normally don&rsquot have access to such resources, thus increasing their chances for business success. The accompanying access to innovation loan funding will aid these small ventures in realizing initial technology development milestones, which in turn can catalyze their economic growth and job creation trajectory.

#### **Location Description:**

Orleans Parish

#### **Activity Progress Narrative:**

### **Accomplishments Performance Measures**

#### No Accomplishments Performance Measures found.



### **Beneficiaries Performance Measures**

	This Report Period		Cumulative Actual Total / Expected		kpected		
	Low	Mod	Total	Low	Mod	Total Low/	Mod%
# of Persons	0	0	0	0/0	0/0	0/0	0

### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

### No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



# EINK1008 - NO BioInnovation TA - UN NO BioInnovation UN TA

Activitiy Category:	Activity Status:
Public services	Under Way
Project Number:	Project Title:
0030	Economic Development
Projected Start Date:	Projected End Date:
02/01/2011	01/31/2013
Benefit Type: Direct ( Person )	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Urgent Need	New Orleans BioInnovation Center, Inc.
Overall	Jan 1 thru Mar 31, 2012 To Date

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$250,000.00
Total Budget	\$0.00	\$250,000.00
Total Obligated	\$0.00	\$250,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

See EINK1008 - NO BioInnovation TA - LMI

#### **Location Description:**

See EINK1008 - NO BioInnovation TA - LMI

#### **Activity Progress Narrative:**

### **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

#### **Beneficiaries Performance Measures**

	This Report Period		<b>Cumulative Actual Total / Expected</b>		kpected		
	Low	Mod	Total	Low	Mod	Total Low/	Mod%
# of Persons	0	0	0	0/0	0/0	0/0	0



## **Other Funding Sources Budgeted - Detail**

### No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



Enhancement (EDUC) Enhancement (EDUC)

**Activity Status:** 

Under Way

06/30/2012

**Project Title:** 

Economic Development Projected End Date:

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Louisiana Board of Regents

#### Activitiy Category:

Econ. development or recovery activity that creates/retains jobs

Project Number:

0030

**Projected Start Date:** 

01/03/2007

Benefit Type: Area ( )

## National Objective:

Urgent Need

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$28,500,000.00
Total Budget	\$0.00	\$28,500,000.00
Total Obligated	\$0.00	\$28,500,000.00
Total Funds Drawdown	\$11,999.68	\$26,211,009.34
Program Funds Drawdown	\$11,999.68	\$26,211,009.34
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$11,999.68	\$26,211,009.34
Louisiana Board of Regents	\$11,999.68	\$26,211,009.34
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

HUD approved the release of funds for the Research Commercialization and Educational Enhancement Program; outlined in OCD's Action Plan One, Amendment 5; on January 3, 2007, to provide funding to retain and rebuild the research and educational capacity of the affected areas by developing a strategic plan and a pilot program based on the strategic plan. Eligible applicants would be limited to institutions of higher education in southeastern Louisiana. Action Plan One Amendment 5 declares eligible applicants are limited to institutions of higher education in the southeastern Louisiana: Baptist Theological Seminary, Delgado Community College, Dillard University, LSU Agricultural Center (hurricane-impacted facilities), LSU Health Sciences Center-New Orleans, Louisiana Universities Marine Consortium, Loyola University New Orleans, McNeese State University, Nunez Community College, Our Lady of Holy Cross College, Southern University-New Orleans, Sowela Technical Community College, Tulane Health Sciences Center, Tulane University, University of New Orleans, and Xavier University of Louisiana.

#### **Location Description:**

Disaster affected parishes.

#### **Activity Progress Narrative:**

Funds were expended this quarter for administration at the Louisiana Board of Regents. Tina Powell >Compliance Specialist >(225) 219-9600



### **Accomplishments Performance Measures**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of buildings (non-residential)	0	0/0
# of Businesses	0	47/47

### **Beneficiaries Performance Measures**

	This I	Report Period		Cumulative	Actual Total /	Expected	
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	110058/110058	0.00
# of Permanent Jobs Retained	0	0	0	0/0	0/0	3109/3109	0.00

### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

### No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found

Total Other Funding Sources



### EPRO - Small Firm Projects PROP Projects

#### Activitiy Category:

Econ. development or recovery activity that creates/retains jobs **Project Number:** 0030 **Projected Start Date:** 06/30/2010

# Benefit Type:

National Objective: Low/Mod Activity Status: Planned Project Title: Economic Development Projected End Date: 06/30/2017 Completed Activity Actual End Date:

#### **Responsible Organization:**

Office of Community Development (OCD), Disaster

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$9,299,059.74
Total Budget	(\$3,000,000.00)	\$9,299,059.74
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Bucket

#### **Location Description:**

Bucket

**Activity Progress Narrative:** 

#### **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

#### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## **Other Funding Sources Budgeted - Detail**

### No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



### **EPRO1001 - The Healing Center** The Healing Center (EPRO)

Under Way **Project Title:** 

05/01/2018

**Activity Status:** 

**Economic Development** 

**Projected End Date:** 

**Responsible Organization:** 

**Completed Activity Actual End Date:** 

#### **Activitiy Category:**

Rehabilitation/reconstruction of other non-residential structures

**Project Number:** 

0030

**Projected Start Date:** 

05/26/2010

**Benefit Type:** Area ()

#### National Objective: Slume and Blight

Slums and Blight	Leverage Lender, LLC		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$3,500,000.00	
Total Budget	\$0.00	\$3,500,000.00	
Total Obligated	\$0.00	\$3,500,000.00	
Total Funds Drawdown	\$0.00	\$3,500,000.00	
Program Funds Drawdown	\$0.00	\$689,356.31	
Program Income Drawdown	\$0.00	\$2,810,643.69	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$0.00	\$3,500,000.00	
Match Contributed	\$0.00	\$0.00	

### **Activity Description:**

This project aims to:

1. Kick start the Revitilization of the Rampart/St. Claude Corridor, attracting locals, residents of the region and tourists to the downtown corridor along the Mississippi River - Total 5 year implact \$70mm to \$125mm and expand local tax base by \$61mm to \$110mm - Henry and Associates Feasibility and Economic Analysis. 60 to 1 return on every Federal Dollar invested. 2. Incubating approximately 40 start up businesses, including 20 arts and crafts kiosks, 10 Complimentary and Alternative Healing Offices, Food Corp, Woman's Center, Spiritual Center, Community Theater, Community Assembly Space, Woodshed Music Room, Organic Restaurant, Coffee Bar, Juice Bar, Street University, Yoga Studios, Environmental Office, 5 Retail Stores, Hydroponic Garden, Child Care, Woman's Infants and Children Facility, and Police Substation. Thses uses were responsive to the results from 250 households surveyed in the surrounding neighborhoods and the Center is now preleaseed. 3. Create 200 permanent jobs and 50 construction jobs for the \$10mm facility.

4. Diversify New Orleans Economy and promote Entrepreneurship by building on one of the fastest growing industries in the world, Complimentary and Alternative Healing Products and Services.

5. Eliminate blight by restoring the largest privately owned historic building along the corridor.

6. The first phase was to rause \$300,000 in donations to renovate the first floor of the former Universal Furniture Building and to relocate thereto the New Orleans Fifth District Police Station from the temporary trailer facilities which they occupied since Katrina. The 2nd phase provided facilities for 56 local artists to exhibit as part of Prospect 1.

#### **Location Description:**

Corner of St. Claude and St. Roch in the Upper Ninth Ward of New Orleans, Louisiana.

#### **Activity Progress Narrative:**



### **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	0	2/1
# of Businesses	0	21/40

#### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

#### No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



### EPRO1002 - Hyatt Hotel Hyatt Hotel (EPRO)

**Activity Status:** 

Under Way

06/30/2017

**Project Title:** 

**Economic Development** 

**Projected End Date:** 

Guitar Partners, LLC

**Responsible Organization:** 

**Completed Activity Actual End Date:** 

#### **Activitiy Category:**

#### Econ. development or recovery activity that creates/retains jobs

**Project Number:** 

0030

#### **Projected Start Date:**

06/30/2010

#### **Benefit Type:** Direct (Person)

#### National Objective: Low/Mod

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,000,000.00
Total Budget	\$0.00	\$1,000,000.00
Total Obligated	\$0.00	\$1,000,000.00
Total Funds Drawdown	\$790,452.19	\$1,000,000.00
Program Funds Drawdown	\$790,452.19	\$1,000,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$790,452.19	\$1,000,000.00
CWI-HRI FQ Hotel Property LLC (Guitar Partners, LLC)	\$790,452.19	\$1,000,000.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

PROP funds will be utilized exclusively to acquire the furniture, fixtures and equipment associated with the Project which is located in the Canal Street (Downtown) target area as defined in the Unified New Orleans Plan ("UNOP") and Canal Street Vision & Development Plans. The project is also located in a CDFI (Community Development Financial Institution) Target Area. The Project will create 38 new permanent jobs for low to moderate income persons.

#### **Location Description:**

Canal St and Bourbon St New Orleans, Louisiana

#### **Activity Progress Narrative:**

Construction/renovation ongoing. Project is approximately 56% complete.

### **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	0	1/0



### **Beneficiaries Performance Measures**

	This Re	eport Period		Cumulative Act	ual Total / Expe	ected	
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	73/38	0/0	88/38	82.95
	This Ren	ort Period		Cumulative Actu	al Total / Expect	ed	

	This Report Period		Cumulative Actual Total / Expected					
	Low	Mod	Total	Low	Mod	Total Lov	w/Mod%	
# of Persons	0	0	0	73/0	0/0	88/0	82.95	


### **Activity Locations**

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

## No Other Match Funding Sources Found

Other Funding Sources	Amount
LIHTC (GO Zone)	\$4,000,000.00
Private Funds	\$55,474,156.00
Total Other Funding Sources	\$0.00





### EPRO1003 - Jacquet Construction Jacquet Construction (EPRO)

#### Econ. development or recovery activity that creates/retains jobs

Project Number:

0030

#### **Projected Start Date:**

01/01/2011

#### Benefit Type: Direct ( Person )

#### National Objective: Low/Mod

Activity Status:
Under Way
Project Title:
Economic Development
Projected End Date:
01/01/2016
Completed Activity Actual End Date:

#### **Responsible Organization:**

ARC Investments

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$800,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### Activity Description:

Jacquet Construction will finish interior work to allow committed retail tenants to move into space. Work to include: HVAC, electrical, walls, tiling, and toilet installation.

### **Location Description:**

9511 Chef Menteur New Orleans, LA

**Activity Progress Narrative:** 

### **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



### **Other Funding Sources Budgeted - Detail**

### No Other Match Funding Sources Found

**Other Funding Sources** 

Private Funds

Total Other Funding Sources

Amount

\$2,000,000.00

\$0.00



#### Activitiy Category:

Rehabilitation/reconstruction of other non-residential structures

Project Number:

0030

**Projected Start Date:** 

06/30/2010

Benefit Type: Area ( )

#### National Objective: Slums and Blight

Activity Status: Under Way Project Title: Economic Development Projected End Date: 06/30/2017 Completed Activity Actual End Date:

#### **Responsible Organization:**

St. Thomas Community Health Center, Inc.

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$2,000,000.00
Total Budget	\$0.00	\$2,000,000.00
Total Obligated	\$0.00	\$2,000,000.00
Total Funds Drawdown	\$169,894.00	\$2,000,000.00
Program Funds Drawdown	\$169,894.00	\$2,000,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$169,894.00	\$2,000,000.00
St. Thomas Community Health Center, Inc.	\$169,894.00	\$2,000,000.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

St. Thomas Community Health Center ("St. Thomas CHC") is a New Orleans based comprehensive non-profit health care provider, designated as a U.S. Public Health Service ("PHS") section 330-funded Federally Qualified Health Center ("FQHC") with the single mission of serving low-income, uninsured and underinsured target population of Orleans Parish. Approximately 75% of St. Thomas CHC patients are uninsured. St, Thomas CHC currently operated two clincal sites located in the Lower Garden District Neighborhood of New Orleans. All three sites are located in census tract number 22071008200, a highly distressed low-income community census tract as defined by the U.S. Census Bureau. St. Thomas CHC proposes to expand and dramatically improve its vital health care service capacity through a capital building project acquisition, historic restoration and renovation to include 10,212 additional square feet located at 1936-1938 Magazine Street ("Magazine St. Project"). one-half block from its existing clinic location.

#### **Location Description:**

2 locations in the Lower Garden District Neighborhood of New Orleans, Louisiana.

#### **Activity Progress Narrative:**

Renovation to expand capacity of existing Community Health Center capacity; committed to hiring low to mid-income employees within next three years, and to improve community neighborhood regeneration through increases and improvement to health care availability and delivery and facilities. Rennovation completed 12/26/2011.

### **Accomplishments Performance Measures**

#### This Report Period

Total

Cumulative Actual Total / Expected Total



# of buildings (non-residential)	1	3/1
# of Non-business Organizations	1	3/1

### **Beneficiaries Performance Measures** No Beneficiaries Performance Measures found.

### **Activity Locations**

No Activity Locations found.

## Other Funding Sources Budgeted - Detail No Other Match Funding Sources Found

Other Funding Sources	Amount
Community Development Block Grant	\$850,000.00
LIHTC (GO Zone)	\$1,200,000.00
Private Funds	\$2,504,398.00
Total Other Funding Sources	\$0.00



### **EPRO1005 - Carver Theatre Carver Theater (EPRO)**

Activitiy	Category
-----------	----------

#### Econ. development or recovery activity that creates/retains jobs

**Project Number:** 

0030

#### **Projected Start Date:**

10/31/2010

**Benefit Type:** Direct (Person)

#### National Objective: Low/Mod

**Activity Status:** Under Way **Project Title: Economic Development Projected End Date:** 12/31/2013 **Completed Activity Actual End Date: Responsible Organization:** 

Carver Theatre, LLC

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$2,250,000.00
Total Budget	\$0.00	\$2,250,000.00
Total Obligated	\$0.00	\$1,250,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Rennovation of the Carver Theatre. The project will create construction jobs during the rennovation, as well as permanent jobs for theatre employes upon re-opening.

#### **Location Description:**

2101 Orleans Ave, New Olreans, Louisiana

### **Activity Progress Narrative:**

### **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Other Funding Sources Budgeted - Detail No Other Match Funding Sources Found

#### **Other Funding Sources**

Private Funds

Total Other Funding Sources

Amount

\$13,750,000.00

\$0.00



### EPRO1006 - WWII Museum WWII Museum (PROP)

#### Activitiy Category:

#### $\ensuremath{\mathsf{Econ.}}$ development or recovery activity that creates/retains jobs

Project Number:

0030

### **Projected Start Date:**

12/31/2010

#### Benefit Type: Direct ( Person )

#### National Objective: Low/Mod

### Activity Status: Under Way

Project Title: Economic Development Projected End Date:

12/31/2013

## Completed Activity Actual End Date:

#### Responsible Organization:

The National WWII Museum

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$5,000,000.00
Total Budget	\$0.00	\$5,000,000.00
Total Obligated	\$5,000,000.00	\$5,000,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Requesting funds to help with a \$60 million expansion called the campaigns pavilion that is part of a \$300 million master plan.

### **Location Description:**

945 Magazine St. New Orleans, Louisiana

### **Activity Progress Narrative:**

### **Accomplishments Performance Measures**

#### No Accomplishments Performance Measures found.

### **Beneficiaries Performance Measures**

	Th	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/19	0/0	0/29	0



	This Report Period		Cumulative	xpected			
	Low	Mod	Total	Low	Mod	Total Low/I	Mod%
# of Persons	0	0	0	0/0	0/0	0/0	0

## **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

### No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources





### EPRO1008 - Kimble Development Kimble Development (EPRO)

Activitiy Category:	Activity Status:			
Econ. development or recovery activity that creates/retains jobs	Under Way			
Project Number:	Project Title:			
0030	Economic Development			
Projected Start Date:	Projected End Date:			
07/01/2011	06/30/2013			
Benefit Type: Direct(Person)	Completed Activity Actual End Date:			
National Objective:	Responsible Organization:			
Low/Mod	Kimble Development, LLC			
Overall	Jan 1 thru Mar 31, 2012	To Date		
Total Projected Budget from All Sources	N/A	\$1,400,000.00		
Total Budget	\$0.00	\$1,400,000.00		
Total Obligated	\$0.00	\$0.00		
Total Funds Drawdown	\$0.00	\$0.00		
Program Funds Drawdown	\$0.00	\$0.00		
Program Income Drawdown	\$0.00	\$0.00		
Program Income Received	\$0.00	\$0.00		
Total Funds Expended	\$0.00	\$0.00		
Match Contributed	\$0.00	\$0.00		

#### **Activity Description:**

Our plan is to renovate and revitalize our shopping center "St. Mary Plaza" located in Bayou Vista in St. Mary Parish, Louisiana. With this renovation, we will be able to attract a major grocery retailer that will improve the local market and create more jobs. The completion of this project will allow local residents to travel less and shop within the area more often and reduce the amount of travel required for common daily shopping needs. Aside from creating jobs and reducing travel for shopping, this major grocery retailer will attract more customers to the tenants that are currently occupying the shopping center. This project will increase sales and revenue for other local businesses and improve the economic development.

#### **Location Description:**

St Mary Parish, LA

#### **Activity Progress Narrative:**

#### **Accomplishments Performance Measures**

#### No Accomplishments Performance Measures found.



No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

### Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



## EPRO1010 - Community Green Community Green (EPRO)

### Activitiy Category:

#### Rehabilitation/reconstruction of other non-residential structures

Project Number:

0030

#### **Projected Start Date:**

07/01/2011

#### Benefit Type: Area ( )

### National Objective: Slums and Blight

Activity Status: Under Way Project Title: Economic Development Projected End Date: 06/30/2013 Completed Activity Actual End Date:

## **Responsible Organization:**

NOLA Community Development, LLC

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,000,000.00
Total Budget	\$0.00	\$1,000,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## Activity Description:

Green Coast Enterprises, along with its partners, is undertaking a transformative redevelopment that will create a Community Green at the intersection of Washington Avenue and South Broad Street in New Orleans. The project will serve as a model for sustainable neighborhood redevelopment: we will build smarter structures that respond to local hazards, and create places that encourage healthier living. This is a true triple-bottom-line project &ndash it includes the environmentally-sound redevelopment of several buildings, increased access to medical services for the surrounding community, office space for non-profits and social innovators, and considerable value for investors.

## **Location Description:**

Washington and Broad, New Orleans, LA 29.9508903175592 -90.1008497178555

## Activity Progress Narrative:

## **Accomplishments Performance Measures**

## No Accomplishments Performance Measures found.



No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

### Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



EPRO1012 - VOA Volunteers of America (EPRO)

### Activitiy Category:

Econ. development or recovery activity that creates/retains jobs

Project Number:

0030

**Projected Start Date:** 

07/01/2011

Benefit Type: Direct ( Person )

#### National Objective: Low/Mod

Activity Status: Planned Project Title: Economic Development Projected End Date: 06/30/2013 Completed Activity Actual End Date:

### **Responsible Organization:**

Volunteers of America Greater New Orleans, Inc

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$2,500,000.00
Total Budget	\$0.00	\$2,500,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

VOGANO proposes to establish a fresh/healthy food production facility that would provide affordably priced hot meals, box lunches, and catering services to a broad range of customers including non-profit service providers, schools, offices and employers in the central core of New Orleans.

## **Location Description:**

Centennial Cotton Press Building New Orleans, LA

**Activity Progress Narrative:** 

## **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

## **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## **Other Funding Sources Budgeted - Detail**

## No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



## EPRO1014 - Joy Theater Joy Theater (EPRO)

**Activity Status:** 

Under Way

12/31/2012

**Project Title:** 

**Economic Development** 

**Projected End Date:** 

**Responsible Organization:** 

NOLA Theater District, LLC

**Completed Activity Actual End Date:** 

### Activitiy Category:

#### Rehabilitation/reconstruction of other non-residential structures

Project Number:

0030

#### **Projected Start Date:**

11/01/2011

#### Benefit Type: Area ( )

#### National Objective: Slums and Blight

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$3,000,000.00
Total Budget	\$3,000,000.00	\$3,000,000.00
Total Obligated	\$3,000,000.00	\$3,000,000.00
Total Funds Drawdown	\$3,000,000.00	\$3,000,000.00
Program Funds Drawdown	\$3,000,000.00	\$3,000,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$3,000,000.00	\$3,000,000.00
Joy Theater, LLC	\$3,000,000.00	\$3,000,000.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

Funding to restore the historic, but vacant and blighted, Joy Theater, located on Canal St in downtown New Orleans, cattycorner from the Saenger Theatre. The Joy will be restored to commerce as a 1200-person venue for live entertainment, trade shows, and other special programming.

## **Location Description:**

29.954749,-90.07405 1111 Tulane Ave New Orleans, LA 70112

## **Activity Progress Narrative:**

The theater opened in late 2011 and continues to host performances. All of our staff is currently part time working only in preparation of specific shows and during the shows.

## **Accomplishments Performance Measures**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of buildings (non-residential)	1	1/1



No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources





Activitiy Category:	Activity Status:	
Homeownership Assistance (with waiver only)	Under Way	
Project Number:	Project Title:	
0004	First Time Homebuyers	
Projected Start Date:	Projected End Date:	
12/01/2008	06/30/2012	
Benefit Type: Direct ( HouseHold )	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
Urgent Need	Finance Authority of New Orlear	IS
Overall	Jan 1 thru Mar 31, 2012	To Date
Overall Total Projected Budget from All Sources	<b>Jan 1 thru Mar 31, 2012</b> N/A	<b>To Date</b> \$1,153,688.63
Total Projected Budget from All Sources Total Budget Total Obligated	N/A \$0.00 \$0.00	\$1,153,688.63
Total Projected Budget from All Sources Total Budget	N/A \$0.00	\$1,153,688.63 \$1,153,688.63
Total Projected Budget from All Sources Total Budget Total Obligated	N/A \$0.00 \$0.00	\$1,153,688.63 \$1,153,688.63 \$2,053,688.63
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A \$0.00 \$0.00 \$0.00	\$1,153,688.63 \$1,153,688.63 \$2,053,688.63 \$251,951.95
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$0.00 \$0.00 \$0.00 \$0.00	\$1,153,688.63 \$1,153,688.63 \$2,053,688.63 \$251,951.95 \$251,951.95
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$1,153,688.63 \$1,153,688.63 \$2,053,688.63 \$251,951.95 \$251,951.95 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	N/A \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$1,153,688.63 \$1,153,688.63 \$2,053,688.63 \$251,951.95 \$251,951.95 \$0.00 \$0.00

### **Activity Description:**

HUD approved the release of funds for the First Time Homebuyer Pilot Program; outlined in Action Plan One, Amendment 4; on December 12, 2006 to assist low to middle income borrowers in the acquisition of single family, owner occupied property in the 13 Katrina and Rita affected parishes. The FANO (Finance Authority of New Orleans) has been contracted to administer the funds for Orleans Parish. Their program offers up to \$65,000,000 on a soft second mortgage to a low to middle income borrower for the acquisition of a single family, owner occupied property in one of the City's designated disaster zones. The LHFA (Louisiana Housing Finance Agency) is contracted to administer the remaining eleven parishes and their use of the funds is in an interest rate buy down and is also used in conjunction with Mortgage Revenue Bonds (MRB).

#### **Location Description:**

**Orleans** Parish

#### **Activity Progress Narrative:**

This reduction in funds expended is a prior period return for the 1st quarter of 2011, when there was an overpayment in a prior quarter to the Finance Authority of New Orleans.

Joseph Rossman >Community Development Specialist

>(225) 219-9600



## **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0

## **Beneficiaries Performance Measures**

	This	s Report Period		Cumulative	Actual Total / E	xpected	
	Low	Mod	Total	Low	Mod	Total Low/	Mod%
# of Households	0	0	0	0/0	0/0	0/0	0

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

## No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



HFHP - FANO - LMI HFHP - FANO - LMI

#### **Activitiy Category:**

Homeownership Assistance to low- and moderate-income

Project Number:

0004

**Projected Start Date:** 

03/01/2008

Benefit Type: Direct ( HouseHold )

# National Objective:

Low/Mod

Activity Status: Under Way Project Title: First Time Homebuyers Projected End Date: 06/30/2012 Completed Activity Actual End Date:

#### **Responsible Organization:**

Finance Authority of New Orleans

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$17,217,905.57
Total Budget	\$0.00	\$17,217,905.57
Total Obligated	\$0.00	\$17,217,905.57
Total Funds Drawdown	\$0.00	\$16,595,328.98
Program Funds Drawdown	\$0.00	\$16,595,328.98
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$16,617,528.98
Finance Authority of New Orleans	\$0.00	\$16,617,528.98
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

HUD approved the release of funds for the First Time Homebuyer Pilot Program; outlined in Action Plan One, Amendment 4; on December 12, 2006 to assist low to middle income borrowers in the acquisition of single family, owner occupied property in the 13 Katrina and Rita affected parishes. The FANO (Finance Authority of New Orleans) has been contracted to administer the funds for both Orleans and St. Bernard Parishes. Their program offers up to \$65,000,000 on a soft second mortgage to a low to middle income borrower for the acquisition of a single family, owner occupied property in one of the City&rsquos designated disaster zones. The LHFA (Louisiana Housing Finance Agency) is contracted to administer the remaining eleven parishes and their use of the funds is in an interest rate buy down and is also used in conjunction with Mortgage Revenue Bonds (MRB).

### **Location Description:**

**Orleans** Parish

### **Activity Progress Narrative:**

## **Accomplishments Performance Measures**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Housing Units	0	242/186
# of Singlefamily Units	0	0/0



	-	This Report Per	iod	Cumula	tive Actual Tota	I / Expected	
	Low	Mod	Total	Low	Mod	Total L	.ow/Mod%
# of Households	0	0	0	0/0	242/186	242/186	100.00
# Owner Households	0	0	0	0/0	242/186	242/186	100.00

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

## No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



HFHP - FANO - UN HFHP - FANO - UN

#### Activitiy Category:

Homeownership Assistance to low- and moderate-income

Project Number:

0004

**Projected Start Date:** 

03/01/2008

Benefit Type: Direct ( HouseHold )

## National Objective:

Urgent Need

Activity Status: Under Way Project Title: First Time Homebuyers Projected End Date: 06/30/2012 Completed Activity Actual End Date:

#### **Responsible Organization:**

Finance Authority of New Orleans

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$10,017,427.67
Total Budget	\$0.00	\$10,017,427.67
Total Obligated	\$0.00	\$10,017,427.67
Total Funds Drawdown	\$0.00	\$9,609,676.28
Program Funds Drawdown	\$0.00	\$9,609,676.28
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$9,623,776.28
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

HUD approved the release of funds for the First Time Homebuyer Pilot Program; outlined in Action Plan One, Amendment 4; on December 12, 2006 to assist low to middle income borrowers in the acquisition of single family, owner occupied property in the 13 Katrina and Rita affected parishes. The FANO (Finance Authority of New Orleans) has been contracted to administer the funds for both Orleans and St. Bernard Parishes. Their program offers up to \$65,000,000 on a soft second mortgage to a low to middle income borrower for the acquisition of a single family, owner occupied property in one of the City&rsquos designated disaster zones. The LHFA (Louisiana Housing Finance Agency) is contracted to administer the remaining eleven parishes and their use of the funds is in an interest rate buy down and is also used in conjunction with Mortgage Revenue Bonds (MRB).

### **Location Description:**

**Orleans** Parish

### **Activity Progress Narrative:**

## **Accomplishments Performance Measures**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Housing Units	0	151/179
# of Singlefamily Units	0	151/179



	This Report Period		Cumula	Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total L	_ow/Mod%
# of Households	0	0	0	0/0	0/0	151/179	0.00
# Owner Households	0	0	0	0/0	0/0	151/179	0.00

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

## No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



### **Grantee Activity Number:**

## HFHP - Housing Authority of Jefferson Parish -

**HFHP - Housing Authority of Jefferson Parish** 

LMI

## **Activity Title:**

## **Activitiy Category:**

Homeownership Assistance to low- and moderat

### **Project Number:**

0004

## **Projected Start Date:**

08/01/2010

#### **Benefit Type:** Direct (HouseHold)

### National Objective:

Low/Mod

#### 0

te-income	Under Way
	Project Title:
	First Time Homebuyers
	Projected End Date:
	07/30/2013
	Completed Activity Actual End Date:
	Responsible Organization:

**Activity Status:** 

Housing Authority of Jefferson Parish

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,360,000.00
Total Budget	\$0.00	\$1,360,000.00
Total Obligated	\$0.00	\$1,360,000.00
Total Funds Drawdown	\$109,807.47	\$266,240.78
Program Funds Drawdown	\$109,807.47	\$266,240.78
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$109,807.47	\$266,240.78
Housing Authority of Jefferson Parish	\$109,807.47	\$266,240.78
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

HUD approved the release of funds for the First Time Homebuyer Pilot Program; outlined in Action Plan One, Amendment 4; on December 12, 2006 to assist low to middle income borrowers in the acquisition of single family, owner occupied property in the 13 Katrina and Rita affected parishes. The FANO (Finance Authority of New Orleans) has been contracted to administer the funds for both Orleans and St. Bernard Parishes. Their program offers up to \$65,000,000 on a soft second mortgage to a low to middle income borrower for the acquisition of a single family, owner occupied property in one of the City&rsquos designated disaster zones. The LHFA (Louisiana Housing Finance Agency) is contracted to administer the remaining eleven parishes and their use of the funds is in an interest rate buy down and is also used in conjunction with Mortgage Revenue Bonds (MRB).

### **Location Description:**

Jefferson Parish

## **Activity Progress Narrative:**

Two (2) loans closed in Jefferson Parish. Danny Dragg >Housing Specialist >(225) 219-9600



## **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	2	5/25
# of Singlefamily Units	2	5/25

## **Beneficiaries Performance Measures**

	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total Lo	w/Mod%
# of Households	2	0	2	5/0	0/25	5/25	100.00
# Owner Households	2	0	2	5/0	0/25	5/25	100.00

## **Activity Locations**

Address	City	County	State	Zip	Status / Accept
2112 Dupont Circle	Gretna		Louisiana	70056-	Match / N
5087 Rochester Dr	Marrero		Louisiana	70072-5559	Match / Y

## **Other Funding Sources Budgeted - Detail**

## No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



## HFHP - LHFA - Admin HFHP - LHFA - Admin

## Activitiy Category:

Administration **Project Number:**0004

Projected Start Date: 09/02/2008

Benefit Type: Direct ( HouseHold )

National Objective: N/A

## Activity Status: Under Way Project Title: First Time Homebuyers Projected End Date: 08/31/2012

**Completed Activity Actual End Date:** 

### **Responsible Organization:**

Louisiana Housing Finance Agency

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$316,065.50
Total Budget	\$316,065.50	\$316,065.50
Total Obligated	\$316,064.00	\$316,064.00
Total Funds Drawdown	\$311,911.02	\$311,911.02
Program Funds Drawdown	\$311,911.02	\$311,911.02
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$311,911.02	\$311,911.02
Louisiana Housing Finance Agency	\$311,911.02	\$4,717,857.49
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

See Activity Description for HFHP - LHFA - UN.

### **Location Description:**

Multi Parish

### **Activity Progress Narrative:**

See Activity Narrative for HFHP - LHFA - LMI.

## **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

## **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## **Other Funding Sources Budgeted - Detail**

## No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



HFHP - LHFA - LMI HFHP - LHFA - LMI

#### **Activitiy Category:**

#### Homeownership Assistance to low- and moderate-income

**Project Number:** 

0004

Projected Start Date: 09/02/2008

Benefit Type: Direct ( HouseHold )

#### National Objective: Low/Mod

Activity Status: Under Way Project Title: First Time Homebuyers Projected End Date: 08/31/2012

#### **Completed Activity Actual End Date:**

#### **Responsible Organization:**

Louisiana Housing Finance Agency

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$4,807,625.99
Total Budget	(\$312,373.01)	\$4,807,625.99
Total Obligated	(\$312,373.01)	\$4,807,626.99
Total Funds Drawdown	\$232,990.77	\$4,405,946.47
Program Funds Drawdown	\$232,990.77	\$4,405,946.47
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$232,990.77	\$4,405,946.47
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

See Activity Description for HFHP - LHFA - UN.

### **Location Description:**

Multi Parish

### **Activity Progress Narrative:**

Three (3) loans closed in Calcasieu Parish. Danny Dragg >Housing Specialist >(225) 219-9600

## **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	3	40/51
# of Singlefamily Units	3	40/51



	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total Lo	w/Mod%
# of Households	1	2	3	3/0	37/51	40/51	100.00
# Owner Households	1	2	3	3/0	37/51	40/51	100.00

## **Activity Locations**

Address	City	County	State	Zip	Status / Accept
2528 Saint Joseph St	Sulphur		Louisiana	70663-6256	Match / Y
4522 Summerdale St	Lake Charles		Louisiana	70605-5335	Match / Y
2417 Oak Park Blvd	Lake Charles		Louisiana	70601-7972	Match / Y

# Other Funding Sources Budgeted - Detail

## No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



HFHP - LHFA - UN HFHP - LHFA - UN

#### **Activitiy Category:**

Homeownership Assistance to low- and moderate-income

**Project Number:** 

0004

**Projected Start Date:** 

09/02/2008

Benefit Type: Direct ( HouseHold )

## National Objective:

Urgent Need

Activity Status: Under Way Project Title: First Time Homebuyers Projected End Date: 08/31/2012 Completed Activity Actual End Date:

#### **Responsible Organization:**

Louisiana Housing Finance Agency

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,027,286.64
Total Budget	(\$3,692.52)	\$1,027,286.64
Total Obligated	(\$3,692.49)	\$1,027,285.64
Total Funds Drawdown	\$0.00	\$1,027,285.61
Program Funds Drawdown	\$0.00	\$1,027,285.61
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,027,285.61
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

HUD approved the release of funds for the First Time Homebuyer Pilot Program; outlined in Action Plan One, Amendment 4; on December 12, 2006 to assist low to middle income borrowers in the acquisition of single family, owner occupied property in the 13 Katrina and Rita affected parishes. The FANO (Finance Authority of New Orleans) has been contracted to administer the funds for both Orleans and St. Bernard Parishes. Their program offers up to \$65,000,000 on a soft second mortgage to a low to middle income borrower for the acquisition of a single family, owner occupied property in one of the City&rsquos designated disaster zones. The LHFA (Louisiana Housing Finance Agency) is contracted to administer the remaining eleven parishes and their use of the funds is in an interest rate buy down and is also used in conjunction with Mortgage Revenue Bonds (MRB).

### **Location Description:**

Multi Parish

### **Activity Progress Narrative:**

## **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	38/49
# of Singlefamily Units	0	38/49



	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total Lov	v/Mod%
# of Households	0	0	0	0/0	0/49	38/49	0.00
# Owner Households	0	0	0	0/0	0/49	38/49	0.00

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

## No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



## HFHP - St. Bernard Home Mortgage Authority - LMI HFHP - St. Bernard Home Mortgage Authority - LMI

#### Activitiy Category:

Homeownership Assistance to low- and moderate-income

Project Number:

0004

**Projected Start Date:** 

01/01/2011

Benefit Type: Direct ( HouseHold )

# National Objective:

Low/Mod

Activity Status: Under Way Project Title: First Time Homebuyers Projected End Date: 12/31/2013 Completed Activity Actual End Date:

#### **Responsible Organization:**

St. Bernard Parish Home Mortgage Authority

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,628,383.64
Total Budget	\$0.00	\$1,628,383.64
Total Obligated	\$0.00	\$1,628,383.64
Total Funds Drawdown	\$185,311.00	\$317,022.00
Program Funds Drawdown	\$185,311.00	\$317,022.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$185,311.00	\$317,022.00
St. Bernard Parish Home Mortgage Authority	\$185,311.00	\$317,022.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

HUD approved the release of funds for the First Time Homebuyer Pilot Program; outlined in Action Plan One, Amendment 4; on December 12, 2006 to assist low to middle income borrowers in the acquisition of single family, owner occupied property in the 13 Katrina and Rita affected parishes. The FANO (Finance Authority of New Orleans) has been contracted to administer the funds for both Orleans and St. Bernard Parishes. Their program offers up to \$65,000,000 on a soft second mortgage to a low to middle income borrower for the acquisition of a single family, owner occupied property in one of the City&rsquos designated disaster zones. The LHFA (Louisiana Housing Finance Agency) is contracted to administer the remaining eleven parishes and their use of the funds is in an interest rate buy down and is also used in conjunction with Mortgage Revenue Bonds (MRB).

## **Location Description:**

St. Bernard Parish

## **Activity Progress Narrative:**

19 loans closed in St. Bernard Parish in the 1st quarter of 2012. Danny Dragg >Housing Specialist >(225) 219-9600 5 additional loans that closed in the 4th quarter of 2011 are reporting their addresses and units this quarter, due to a reporting error last quarter that only included the race/ethnicities. One individual reported with those 5 loans will be moved from LMI to UN, due to lack of accurate data from the 4th quarter 2011. Joseph Rossman >Community Development Specialist >(225) 219-9600



## **Accomplishments Performance Measures**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Housing Units	11	13/44
# of Singlefamily Units	11	13/44

### **Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Lo	w/Mod%
# of Households	0	7	7	0/0	13/44	13/44	100.00
# Owner Households	0	7	7	0/0	13/44	13/44	100.00

# **Activity Locations**

Address	City	County	State	Zip	Status / Accept
2220 Pecan Dr	Chalmette		Louisiana	70043-5408	Match / Y
3621 Dauterive Dr	Chalmette		Louisiana	70043-1401	Match / Y
8609 Livingston Ave	Chalmette		Louisiana	70043-4433	Match / Y
2116 N River Park Dr	Chalmette		Louisiana	70092-3642	Match / Y
2516 Buffon St	Chalmette		Louisiana	70043-5118	Match / Y
2617 Volpe Dr	Chalmette		Louisiana	70043-3752	Match / Y
413 Perrin Dr	Arabi		Louisiana	70032-1848	Match / Y
105 Nutria Dr	Arabi		Louisiana	70032-2141	Match / Y
3009 Maureen Ln	Meraux		Louisiana	70075-2320	Match / Y
908 Rowley Blvd	Arabi		Louisiana	70032-2007	Match / Y
3208 Van Cleave Dr	Meraux		Louisiana	70075-8014	Match / Y

## **Other Funding Sources Budgeted - Detail**

## No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



## HFHP - St. Bernard Home Mortgage Authority - UN HFHP - St. Bernard Home Mortgage Authority - UN

Activitiy Category:	Activity Status:			
Homeownership Assistance (with waiver only)	Under Way			
Project Number:	Project Title:			
0004	First Time Homebuyers			
Projected Start Date:	Projected End Date:			
01/01/2011	12/31/2013			
<b>Benefit Type:</b> Direct(HouseHold)	Completed Activity Actual	End Date:		
National Objective:	Responsible Organization:			
Urgent Need	St. Bernard Parish Home Mortga	age Authority		
Overall	Jan 1 thru Mar 31, 2012	To Date		
Total Projected Budget from All Sources	N/A	\$1,571,616.36		
Total Budget	\$0.00	\$1,571,616.36		
Total Obligated	\$0.00	\$1,571,616.36		
Total Funds Drawdown	\$320,377.00	\$449,467.00		
	<b>#000 077 00</b>	<b>•</b> • • • • • • • • • • • • • • • • • •		

Total Fullus Diawuowii	φ320,377.00	\$ <del>449,407.00</del>
Program Funds Drawdown	\$320,377.00	\$449,467.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$320,377.00	\$449,467.00
St. Bernard Parish Home Mortgage Authority	\$320,377.00	\$449,467.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

HUD approved the release of funds for the First Time Homebuyer Pilot Program; outlined in Action Plan One, Amendment 4; on December 12, 2006 to assist low to middle income borrowers in the acquisition of single family, owner occupied property in the 13 Katrina and Rita affected parishes. The FANO (Finance Authority of New Orleans) has been contracted to administer the funds for both Orleans and St. Bernard Parishes. Their program offers up to \$65,000,000 on a soft second mortgage to a low to middle income borrower for the acquisition of a single family, owner occupied property in one of the City&rsquos designated disaster zones. The LHFA (Louisiana Housing Finance Agency) is contracted to administer the remaining eleven parishes and their use of the funds is in an interest rate buy down and is also used in conjunction with Mortgage Revenue Bonds (MRB).

### **Location Description:**

St. Bernard Parish

### **Activity Progress Narrative:**

See Activity Narrative for HFHP - St. Bernard Parish Home Mortgage Authority - LMI.

## **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	13	17/43
# of Singlefamily Units	13	17/43



	This Report Period			<b>Cumulative Actual Total / Expected</b>			
	Low	Mod	Total	Low	Mod	Total Lov	v/Mod%
# of Households	0	0	12	0/0	0/43	17/43	0.00
# Owner Households	0	0	12	0/0	0/43	17/43	0.00

## **Activity Locations**

Address	City	County	State	Zip	Status / Accept
8537 Patricia St	Chalmette		Louisiana	70043-1633	Match / Y
3014 Fenelon St	Chalmette		Louisiana	70043-3111	Match / Y
3104 Fable St	Meraux		Louisiana	70075-2365	Match / Y
2029 Judy Dr	Meraux		Louisiana	70075-2544	Match / Y
3909 Plaza Dr	Chalmette		Louisiana	70043-1454	Match / Y
8332 Fairfax Dr	Chalmette		Louisiana	70043-1114	Match / Y
2421-2423 Octavia Street	Chalmette		Louisiana	70043-	Match / N
1901 Magistrate St	Chalmette		Louisiana	70043-2700	Match / Y
3605 Gallo Dr	Chalmette		Louisiana	70043-1525	Match / Y
4613 Genie St	Meraux		Louisiana	70075-2368	Match / Y
3708 Charles Dr	Chalmette		Louisiana	70043-1520	Match / Y
3509 Karen Dr	Chalmette		Louisiana	70043-2509	Match / Y
3305 Rosetta Dr	Chalmette		Louisiana	70043-2340	Match / Y

# Other Funding Sources Budgeted - Detail No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources Amount



97



## HMLS - Esplanade HMLS - Esplanade

#### Activitiy Category:

#### Affordable Rental Housing (KRW and Ike Grants Only)

**Project Number:** 

0007

## Projected Start Date:

01/01/1999

#### Benefit Type: Direct ( HouseHold )

#### National Objective: Low/Mod

Activity Status: Planned Project Title: Restoration HomelessSupport Projected End Date: 01/01/1999 Completed Activity Actual End Date:

### **Responsible Organization:**

Gulf Coast Housing Partnership - Esplanade, LLC

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,573,508.64
Total Budget	\$0.00	\$1,573,508.64
Total Obligated	\$0.00	\$1,573,508.64
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

## **Location Description:**

**Activity Progress Narrative:** 

## **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

## **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.





## **Other Funding Sources Budgeted - Detail**

## No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



## HMLS - Homelessness - S8HA HMLS - Homelessness - Permanent Supportive Housing

Activitiy Category:	Activity Status:		
Public services	Under Way		
Project Number:	Project Title:		
0007	Restoration HomelessSupport		
Projected Start Date:	Projected End Date:		
03/01/2011	04/30/2012		
Benefit Type: Direct ( HouseHold )	Completed Activity Actual End Date:		
National Objective:	<b>Responsible Organization:</b>		
Low/Mod	Quadel Consulting Corp.		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Overall Total Projected Budget from All Sources	<b>Jan 1 thru Mar 31, 2012</b> N/A	<b>To Date</b> \$1,048,761.24	
Total Projected Budget from All Sources	N/A	\$1,048,761.24	
Total Projected Budget from All Sources Total Budget	N/A \$0.00	\$1,048,761.24 \$1,048,761.24	
Total Projected Budget from All Sources Total Budget Total Obligated	N/A \$0.00 \$0.00	\$1,048,761.24 \$1,048,761.24 \$1,048,761.24	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A \$0.00 \$0.00 \$0.00	\$1,048,761.24 \$1,048,761.24 \$1,048,761.24 \$1,048,761.24	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$0.00 \$0.00 \$0.00 \$0.00	\$1,048,761.24 \$1,048,761.24 \$1,048,761.24 \$1,048,761.24 \$1,048,761.24	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$1,048,761.24 \$1,048,761.24 \$1,048,761.24 \$1,048,761.24 \$1,048,761.24 \$0.00	

## **Activity Description:**

Funding will be used to support the planning and development of permanent supportive housing units for the project based voucher program.

#### **Location Description:**

Gulf Opportunity Zone.

### **Activity Progress Narrative:**

## **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

## **Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected		ed	
Lo	ow	Mod	Total	Low	Mod	Total Low/Mod%	



0

0

5312/3000

## **Activity Locations**

No Activity Locations found.

# Other Funding Sources Budgeted - Detail

## No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources





## HMLS - Homelessness Original Program HMLS - Homelessness Original Program

Activitiy Category:	Activity Status:			
Public services	Under Way			
Project Number:	Project Title:			
0007	Restoration HomelessSupport			
Projected Start Date:	Projected End Date:			
05/30/2006	05/31/2012	-		
Benefit Type: Direct(HouseHold)	Completed Activity Actual End Date:			
National Objective:	Responsible Organization:			
Low/Mod	Louisiana Department of Social Services			
Overall	Jan 1 thru Mar 31, 2012	To Date		
Overall Total Projected Budget from All Sources	Jan 1 thru Mar 31, 2012 N/A	<b>To Date</b> \$12,777,730.12		
Total Projected Budget from All Sources	N/A	\$12,777,730.12		
Total Projected Budget from All Sources Total Budget	N/A \$0.00	\$12,777,730.12 \$12,777,730.12		
Total Projected Budget from All Sources Total Budget Total Obligated	N/A \$0.00 \$0.00	\$12,777,730.12 \$12,777,730.12 \$12,777,730.12		
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A \$0.00 \$0.00 \$0.00	\$12,777,730.12 \$12,777,730.12 \$12,777,730.12 \$12,777,730.12		
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$0.00 \$0.00 \$0.00 \$0.00	\$12,777,730.12 \$12,777,730.12 \$12,777,730.12 \$12,777,730.12 \$12,777,730.12		
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$12,777,730.12 \$12,777,730.12 \$12,777,730.12 \$12,777,730.12 \$12,777,730.12 \$12,777,730.12 \$0.00		

## **Activity Description:**

In hurricane-impacted areas, many organizations serving the homeless lost facilities, housing capacity, shelter beds, and staff. Thirty-six shelters sustained considerable damage, and capacity to house up to 1,759 homeless individuals (i.e., 1,759 residential &ldguobeds&rdguo operated by &ldguoContinuum of Care&rdguo organizations serving the homeless) was lost. After the hurricane there were reports that an increased number of persons were living on the streets or in parks, cars, and abandoned or uninhabitable buildings in the impacted areas. Many of these persons were not homeless prior to the storms. The proposed \$25.9 million will support the State&rsquos goal to immediately restore and expand capacity in hurricane impacted areas and provide permanent supportive housing and assistance for persons and families who are homeless and persons atrisk of becoming homeless who are low wage workers, unemployed, victims of domestic violence, low-income seniors, and/or low-income persons with any type of substantial disability (including physical or sensory disability, cognitive disability, chronic health problems, mental illness, or addictive disorders). The proposal allows for funding to be prioritized as follows: The highest priority for the use of these funds will be to repair and restore shelter capacity, transitional housing and permanent supportive housing that existed prior to Hurricanes Katrina and Rita. The cost of restoring this capacity is estimated to be \$3 to \$5 million. Priority for these funds will be given to members of the Continuums of Care. Non-member organizations may apply for funding but should document pre-storm homeless efforts in the community and indicate a commitment to coordinating with the local Continuums of Care upon receipt of these funds. A second priority will be the acquisition and rehabilitation of new permanent supportive housing and services by non-profits in the hurricane-affected areas. This priority also includes the option of funding rental assistance (i.e., &ldquobridge funding&rdquo) linked to permanent supportive housing. The prioritization of non-profits is based on the understanding that some non-profit groups working with homeless and at-risk populations will not have the capacity to apply for tax credits and supportive services funds through the &ldguopiggyback&rdguo program. This program plans to create 550 beds for the low income individuals needing temporary shelter, provide assistance to 2,400 low income households, and assist 2,400 homeless.

## **Location Description:**

Disaster affected parishes.



## **Accomplishments Performance Measures**

### No Accomplishments Performance Measures found.

### **Beneficiaries Performance Measures**

		This Report Period			<b>Cumulative Actual Total / Expected</b>		
	Low	Mod	Total	Low	Mod	Total L	_ow/Mod%
# of Households	0	0	0	8267/2000	0/0	8267/2000	100.00
# of Persons	0	0	0	0/0	0/0	0/0	0

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

### No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



HMLS - McCaleb HMLS - McCaleb

#### **Activitiy Category:**

Affordable Rental Housing (KRW and Ike Grants Only)

**Project Number:** 

0007

Projected Start Date:

06/17/2011

Benefit Type: Direct ( HouseHold )

#### National Objective: Low/Mod

Activity Status: Under Way Project Title: Restoration HomelessSupport Projected End Date: 06/17/2046 Completed Activity Actual End Date:

#### **Responsible Organization:**

McCaleb Supportive Housing, LLC

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$5,300,000.00
Total Budget	\$0.00	\$5,300,000.00
Total Obligated	\$0.00	\$5,300,000.00
Total Funds Drawdown	\$836,767.53	\$1,622,838.18
Program Funds Drawdown	\$836,767.53	\$1,622,838.18
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$836,767.53	\$1,622,838.18
McCaleb Supportive Housing, LLC	\$836,767.53	\$1,622,838.18
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

McCaleb Supportive Housing is a 43 unit new construction that will be 100% affordable. It will set-aside 21 units for homeless individuals. Construction began in June, 2011, and the anticipated construction completion date is July, 2012.

### **Location Description:**

1220 South Robertson Street, New Orleans, LA 70113 - Orleans Parish

## **Activity Progress Narrative:**

This activity is under construction, and the estimated completion date is July 2012. Thomas LaTour >Program Manager >(225) 219-9600

## **Accomplishments Performance Measures**

### No Accomplishments Performance Measures found.



No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

### Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



HMLS - Tula HMLS - Homelessness - 2222 Tulane

#### Activitiy Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

0007

Projected Start Date:

06/01/2010

Benefit Type: Direct ( HouseHold )

# National Objective:

Low/Mod

Activity Status: Under Way Project Title: Restoration HomelessSupport Projected End Date: 05/31/2013 Completed Activity Actual End Date:

### **Responsible Organization:**

2222 Tulane Apartments, LLC

Overall	<b>Jan 1 thru Mar 31, 2012</b> N/A	<b>To Date</b> \$3,700,000.00
Total Projected Budget from All Sources Total Budget	\$0.00	\$3,700,000.00 \$3,700,000.00
Total Obligated Total Funds Drawdown	\$0.00 \$1,676,524.03	\$3,700,000.00 \$3,700,000.00
Program Funds Drawdown	\$1,676,524.03	\$3,700,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received Total Funds Expended	\$0.00 \$1,676,524.03	\$0.00 \$3,700,000.00
2222 Tulane Apartments, LLC	\$1,676,524.03	\$3,700,000.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

The Katrina/Rita Homelessness component of the 2222 Tulane Project is a 29 unit new construction that will include 29 projected low income units. Construction is projected to complete in March, 2012.

## **Location Description:**

2222 Tulane Ave, New Orleans, LA

## **Activity Progress Narrative:**

This activity is under construction, and is estimated to complete in April 2012. Thomas LaTour >Program Manager >(225) 219-9600

## **Accomplishments Performance Measures**

## No Accomplishments Performance Measures found.



No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

### Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Activitiy Category:
Rehabilitation/reconstruction of residential structures
Project Number:
0003
Projected Start Date:
09/01/2009
<b>Benefit Type:</b> Direct(HouseHold)
National Objective:
Low/Mod
Overall
Total Projected Budget from All Sources
Total Budget
Total Obligated
Total Funds Drawdown
Program Funds Drawdown
Program Income Drawdown

Activity Status: Under Way Project Title: Housing for Renters Projected End Date: 05/31/2012 Completed Activity Actual End Date:

#### **Responsible Organization:**

Louisiana Housing Finance Agency

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$3,221,213.20
Total Budget	\$0.00	\$3,221,213.20
Total Obligated	\$0.00	\$3,221,213.20
Total Funds Drawdown	\$49,143.11	\$1,467,199.42
Program Funds Drawdown	\$49,143.11	\$1,467,199.42
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$49,143.11	\$1,467,199.42
Louisiana Housing Finance Agency	\$49,143.11	\$1,467,199.42
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

A large number of homeowners, whether Road Home participants or not, have faced difficulty in securing sufficient resources to fully rebuild their homes. The Road Home program has provided many homeowners with significant funding to complete this process. Unfortunately, due to increased costs of construction, materials and labor, these funds have often fallen short. Additionally, a number of homeowners have fallen victim to corrupt contractors that have taken these resources, leaving their homes unfinished and their financing need unmet. The State will initially allocate \$20 million to develop the Nonprofit Rebuilding Pilot Program to help homeowners get back into their homes - including both participants and non-participants in the Road Home program.

### **Location Description:**

**Orleans** Parish

## **Activity Progress Narrative:**

Of the 24 applicants enrolled in the program, we show (0) closings during Q1-2012. Project delivery costs were used for the purposes of payroll and staffing and benefits. Total of (0) properties have been 100% cleared by the inspector during this quarter. In addition, project delivery costs were used for the purposes of building rental and utilities for those employees working on the grant; Project Costs on hold due to ERR. Maureen Harrington

>Compliance Specialist >(225) 219-9600



### **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	23/28
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	23/28
# of Singlefamily Units	0	23/28

### **Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low Mod Total Low Mo		Mod	Total Lo	w/Mod%		
# of Households	0	0	0	21/0	2/28	23/28	100.00
# Owner Households	0	0	0	21/0	2/28	23/28	100.00

### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

### No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



### Activitiy Category: Rehabilitation/reconstruction of residential structures Project Number:

0003

Projected Start Date: 09/01/2009

Benefit Type: Direct ( HouseHold )

#### National Objective: Low/Mod

Activity Status: Under Way Project Title: Housing for Renters Projected End Date: 08/01/2012 Completed Activity Actual End Date:

#### **Responsible Organization:**

Louisiana Housing Finance Agency

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$3,058,359.70
Total Budget	\$0.00	\$3,058,359.70
Total Obligated	\$0.00	\$3,058,359.70
Total Funds Drawdown	\$324,167.52	\$1,301,072.01
Program Funds Drawdown	\$324,167.52	\$1,301,072.01
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$323,140.89	\$1,301,072.01
Louisiana Housing Finance Agency	\$323,140.89	\$1,301,072.01
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

See Activity Description for HNRP - 1RTNO.

#### **Location Description:**

**Orleans** Parish


### **Activity Progress Narrative:**

Total expended this quarter was \$324,167.52. The expended amount above reflects corrections from the 4th quarter of 2011 and the 2nd quarter of 2010. Laurie Brown Data Manager Of the 20 applicants enrolled in the program, we show (0) closings during Q1-2012. Project delivery costs were used for the purposes of payroll and staffing and benefits. Total of (0) properties have been 100% cleared by the inspector. In addition, project delivery costs were used for the purposes of building rental and utilities for those employees working on the grant; Project Costs on hold due to ERR. Maureen Harrington >Compliance Specialist >(225) 219-9600 Accomplishments Performance Measures

**This Report Period** 

Total

Cumulative Actual Total / Expected Total





0

18/16

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Housing Units	0	18/16
# of Singlefamily Units	0	18/16

### **Beneficiaries Performance Measures**

	This Report Period			<b>Cumulative Actual Total / Expected</b>			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	11/0	7/16	18/16	100.00
# Owner Households	0	0	0	11/0	7/16	18/16	100.00

### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

### No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources Amount



111



### HNRP - 2UWOGNA - SB Non-Profit Rebuild - United Way of New Orleans -S

Activitiy Category:	Activity Status:						
Rehabilitation/reconstruction of residential structures	Under Way						
Project Number:	Project Title:						
0003	Housing for Renters Projected End Date:						
Projected Start Date:							
09/01/2009	08/01/2012						
Benefit Type: Direct(HouseHold)	Completed Activity Actual E	End Date:					
National Objective:	Responsible Organization:						
Slums and Blight	Louisiana Housing Finance Agency						
Overall	Jan 1 thru Mar 31, 2012	To Date					
Total Projected Budget from All Sources	N/A	\$82,823.32					
Total Budget	\$0.00	\$82,823.32					
Total Obligated	\$0.00	\$82,823.32					
Total Funds Drawdown	\$0.00	\$0.00					
Program Funds Drawdown	\$0.00	\$0.00					
Program Income Drawdown	\$0.00	\$0.00					
Program Income Received	\$0.00	\$0.00					
Total Funds Expended	\$0.00	\$0.00					
Match Contributed	\$0.00	\$0.00					

### **Activity Description:**

See Activity Description for HNRP - 1RTNO.

#### **Location Description:**

**Orleans** Parish

#### **Activity Progress Narrative:**

### **Accomplishments Performance Measures**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Properties	0	1/1
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/1



0

### **Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low Mod Total		Total	Low	Mod	Total Lov	v/Mod%
# of Households	0	0	0	0/0	0/0	1/1	0.00
# Owner Households	0	0	0	0/0	0/0	1/1	0.00

### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

### No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources





### HNRP - 3BROADMOOR Non-Profit Rebuild - Broadmoor Development Corp.

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of residential structures	Under Way	
Project Number:	Project Title:	
0003	Housing for Renters	
Projected Start Date:	Projected End Date:	
09/01/2009	05/31/2012	
Benefit Type: Direct(HouseHold)	Completed Activity Actual I	End Date:
National Objective:	Responsible Organization:	
Low/Mod	Louisiana Housing Finance Ager	су
Overall	Jan 1 thru Mar 31, 2012	To Date
Overall Total Projected Budget from All Sources	<b>Jan 1 thru Mar 31, 2012</b> N/A	<b>To Date</b> \$896,630.41
Total Projected Budget from All Sources	N/A	\$896,630.41
Total Projected Budget from All Sources Total Budget	N/A \$0.00	\$896,630.41 \$896,630.41
Total Projected Budget from All Sources Total Budget Total Obligated	N/A \$0.00 \$0.00	\$896,630.41 \$896,630.41 \$896,630.41
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A \$0.00 \$0.00 \$168,003.23	\$896,630.41 \$896,630.41 \$896,630.41 \$389,673.43
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$0.00 \$0.00 \$168,003.23 \$168,003.23	\$896,630.41 \$896,630.41 \$896,630.41 \$389,673.43 \$389,673.43
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$0.00 \$168,003.23 \$168,003.23 \$0.00	\$896,630.41 \$896,630.41 \$896,630.41 \$389,673.43 \$389,673.43 \$0.00

**Match Contributed** 

#### **Activity Description:**

See Activity Description for HNRP - 1RTNO.

#### **Location Description:**

**Orleans Parish** 

#### **Activity Progress Narrative:**

Of the 8 applicants enrolled in the program, we show (0) closings during Q1-2012. Project delivery costs were used for the purposes of payroll and staffing and benefits. Total of (0) properties have been 100% cleared by the inspector. In addition, project delivery costs were used for the purposes of building rental and utilities for those employees working on the grant; Project Costs on hold due to ERR. Maureen Harrington >Compliance Specialist

\$0.00

>(225) 219-9600

### **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	7/7

\$0.00



	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Housing Units	0	8/7
# of Singlefamily Units	0	8/7

### **Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	7/0	1/7	8/7	100.00
# Owner Households	0	0	0	7/0	1/7	8/7	100.00

### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

### No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources





#### Activitiy Category:

Rehabilitation/reconstruction of residential structures

**Project Number:** 

0003

Projected Start Date: 09/01/2009

Benefit Type:

Direct (HouseHold)

#### National Objective: Low/Mod

Activity Status: Under Way Project Title: Housing for Renters Projected End Date: 05/31/2012

Completed Activity Actual End Date:

#### **Responsible Organization:**

Louisiana Housing Finance Agency

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$3,021,137.82
Total Budget	\$0.00	\$3,021,137.82
Total Obligated	\$0.00	\$3,021,137.82
Total Funds Drawdown	\$176,426.07	\$751,103.33
Program Funds Drawdown	\$176,426.07	\$751,103.33
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$176,426.07	\$751,103.33
Louisiana Housing Finance Agency	\$176,426.07	\$751,103.33
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

See Activity Description for HNRP - 1RTNO.

### **Location Description:**

Orleans and St. Bernard Parishes

### **Activity Progress Narrative:**

Of the 23 applicants enrolled in the program, we show (1) closing during Q1-2012. Project delivery costs were used for the purposes of payroll and staffing and benefits. Total of (0) properties have been 100% cleared by the inspector. In addition, project delivery costs were used for the purposes of building rental and utilities for those employees working on the grant; Project Costs on hold due to ERR. Maureen Harrington >Compliance Specialist

>(225) 219-9600

### **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	1	19/22



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	1	19/22
# of Singlefamily Units	1	19/22

### **Beneficiaries Performance Measures**

	This	Report Period		Cumulative	Actual Total / E	xpected	
	Low	Mod	Total	Low	Mod	Total Lo	w/Mod%
# of Households	0	1	1	9/0	10/22	19/22	100.00
# Owner Households	0	1	1	9/0	10/22	19/22	100.00

# **Activity Locations**

Address	City	County	State	Zip	Status / Accept
3317 4th St	New Orleans		Louisiana	70125-3807	Match / Y

### **Other Funding Sources Budgeted - Detail**

### No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



#### Activitiy Category:

Rehabilitation/reconstruction of residential structures

**Project Number:** 

0003

Projected Start Date: 09/01/2009

Benefit Type:

Direct (HouseHold)

#### National Objective: Low/Mod

Activity Status: Under Way Project Title: Housing for Renters Projected End Date: 05/31/2012 Completed Activity Actual End Date:

#### **Responsible Organization:**

Louisiana Housing Finance Agency

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$917,680.00
Total Budget	\$0.00	\$917,680.00
Total Obligated	\$0.00	\$917,680.00
Total Funds Drawdown	\$159,052.32	\$696,180.06
Program Funds Drawdown	\$159,052.32	\$696,180.06
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$159,052.32	\$696,180.06
Louisiana Housing Finance Agency	\$159,052.32	\$696,180.06
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

See Activity Description for HNRP - 1RTNO.

#### **Location Description:**

**Orleans** Parish

### **Activity Progress Narrative:**

Of the 9 applicants enrolled in the program, we show (0) closings during Q1-2012. Project delivery costs were used for the purposes of payroll and staffing and benefits. Total of (0) properties have been 100% cleared by the inspector. In addition, project delivery costs were used for the purposes of building rental and utilities for those employees working on the grant; Project Costs on hold due to ERR. Maureen Harrington >Compliance Specialist

>(225) 219-9600

### **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	8/10



	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Housing Units	0	8/10
# of Singlefamily Units	0	8/10

### **Beneficiaries Performance Measures**

	This	Report Period		Cumulative	Actual Total / Ex	xpected	
	Low	Mod	Total	Low	Mod	Total Lo	w/Mod%
# of Households	0	0	0	7/0	1/10	8/10	100.00
# Owner Households	0	0	0	7/0	1/10	8/10	100.00

### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

### No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources





### HNRP - 6CATHOLIC CHARIT Non-Profit Rebuild - Catholic Charities

### Activitiy Category:

#### Rehabilitation/reconstruction of residential structures

**Project Number:** 

0003

# Projected Start Date:

09/01/2009

Benefit Type: Direct ( HouseHold )

#### National Objective: Low/Mod

### Activity Status: Under Way Project Title: Housing for Renters Projected End Date: 05/31/2012

### Completed Activity Actual End Date:

### **Responsible Organization:**

Louisiana Housing Finance Agency

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,080,000.00
Total Budget	\$0.00	\$1,080,000.00
Total Obligated	\$0.00	\$1,080,000.00
Total Funds Drawdown	\$129,699.55	\$493,998.55
Program Funds Drawdown	\$129,699.55	\$493,998.55
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$129,699.55	\$493,998.55
Louisiana Housing Finance Agency	\$129,699.55	\$493,998.55
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

See Activity Description for HNRP - 1RTNO.

### **Location Description:**

**Orleans** Parish

### **Activity Progress Narrative:**

Of the 9 applicants enrolled in the program, we show (0) closings during Q1-2012. Project delivery costs were used for the purposes of payroll and staffing and benefits. Total of (0) properties have been 100% cleared by the inspector. In addition, project delivery costs were used for the purposes of building rental and utilities for those employees working on the grant; Project Costs on hold due to ERR. Maureen Harrington >Compliance Specialist

>(225) 219-9600

### **Accomplishments Performance Measures**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Properties	0	8/8



	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Housing Units	0	8/8
# of Singlefamily Units	0	8/8

### **Beneficiaries Performance Measures**

	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total Lo	w/Mod%
# of Households	0	0	0	5/0	3/8	8/8	100.00
# Owner Households	0	0	0	5/0	3/8	8/8	100.00

### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

### No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



### HNRP - 7NENA Non-Profit Rebuild - Neighborhood Empowerment Ntwk

#### **Activitiy Category: Activity Status:** Rehabilitation/reconstruction of residential structures Under Way **Project Number: Project Title:** 0003 Housing for Renters **Projected Start Date: Projected End Date:** 09/01/2009 05/31/2012 **Benefit Type: Completed Activity Actual End Date:** Direct (HouseHold) National Objective: **Responsible Organization:** Low/Mod Louisiana Housing Finance Agency **Overall** Jan 1 thru Mar 31, 2012 **To Date Total Projected Budget from All Sources** N/A \$2,614,317.94 **Total Budget** \$0.00 \$2,614,317.94 **Total Obligated** \$0.00 \$2,614,317.94 **Total Funds Drawdown** \$5,044.90 \$250,977.30 **Program Funds Drawdown** \$5,044.90 \$250,977.30 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** (\$1,710.12) \$250,977.30 Louisiana Housing Finance Agency \$250,977.30 (\$1,710.12)

\$0.00

**Match Contributed** 

#### **Activity Description:**

See Activity Description for HNRP - 1RTNO.

#### **Location Description:**

**Orleans Parish** 

#### **Activity Progress Narrative:**

\$6,755.02 was mistakenly charged 4th quarter of 2011 to this activity, and needs to be charged to HNRP - Admin. The expended amount above includes a withdrawn voucher and will be corrected in the State's financial system. Joseph Rossman

>Community Development Specialist

>(225) 219-9600

Of the 12 applicants enrolled in the program, we show (0) closings during Q1-2012. Project delivery costs were used for the purposes of payroll and staffing and benefits. Total of (0) properties have been 100% cleared by the inspector. In addition, project delivery costs were used for the purposes of building rental and utilities for those employees working on the grant; Project Costs on hold due to ERR.

Maureen Harrington >Compliance Specialist >(225) 219-9600



\$0.00

### **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	12/13
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	12/13
# of Singlefamily Units	0	12/13

### **Beneficiaries Performance Measures**

	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total Lo	w/Mod%
# of Households	0	0	0	12/0	0/13	12/13	100.00
# Owner Households	0	0	0	12/0	0/13	12/13	100.00

### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

### No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources





### HNRP - 8RAPIDES Non-Profit Rebuild - Rapides Station Community Min

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of residential structures	Under Way	
Project Number:	Project Title:	
0003	Housing for Renters	
Projected Start Date:	Projected End Date:	
09/01/2009	05/31/2012	
Benefit Type: Direct ( HouseHold )	Completed Activity Actual Er	nd Date:
National Objective:	Responsible Organization:	
Low/Mod	Louisiana Housing Finance Agenc	у
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$3,099,834.77
Total Budget	\$0.00	\$3,099,834.77
Total Obligated	\$0.00	\$1,884,282.00
Total Funds Drawdown	\$271,415.86	\$1,811,858.30
Program Funds Drawdown	\$271,415.86	\$1,811,858.30
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$271,415.86	\$1,811,858.30
Louisiana Housing Finance Agency	\$271,415.86	\$1,811,858.30

**Match Contributed** 

#### **Activity Description:**

See Activity Description for HNRP - 1RTNO.

#### **Location Description:**

Calcasieu, Cameron, St. Tammany, and Washington Parishes

#### **Activity Progress Narrative:**

Of the 31 applicants enrolled in the program, we show (0) closings during Q1-2012. Project delivery costs were used for the purposes of payroll and staffing and benefits. Total of (1) property has been 100% cleared by the inspector. In addition, project delivery costs were used for the purposes of building rental and utilities for those employees working on the grant; in addition to project costs that were specifically approved by Ann Herring, our environmental officer, to move forward. Maureen Harrington >Compliance Specialist >(225) 219-9600

\$0.00

### **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	16/26

\$0.00



	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Housing Units	0	16/26
# of Singlefamily Units	0	16/26

### **Beneficiaries Performance Measures**

	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total Lo	w/Mod%
# of Households	0	0	0	12/0	4/26	16/26	100.00
# Owner Households	0	0	0	12/0	4/26	16/26	100.00

### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

### No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



Activitiy Category:	Activity Status:	
Administration	Under Way	
Project Number:	Project Title:	
0003	Housing for Renters	
Projected Start Date:	Projected End Date:	
08/11/2009	08/11/2012	
Benefit Type:	Completed Activity Actual	End Date:
National Objective:	Responsible Organization:	
N/A	Louisiana Housing Finance Age	ncy
Overall	Jan 1 thru Mar 31, 2012	To Date
Overall Total Projected Budget from All Sources	<b>Jan 1 thru Mar 31, 2012</b> N/A	<b>To Date</b> \$2,000,000.00
Total Projected Budget from All Sources	N/A	\$2,000,000.00
Total Projected Budget from All Sources Total Budget	N/A \$0.00	\$2,000,000.00 \$2,000,000.00
Total Projected Budget from All Sources Total Budget Total Obligated	N/A \$0.00 \$0.00	\$2,000,000.00 \$2,000,000.00 \$2,000,000.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A \$0.00 \$0.00 \$72,462.98	\$2,000,000.00 \$2,000,000.00 \$2,000,000.00 \$1,360,623.85
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$0.00 \$0.00 \$72,462.98 \$72,462.98	\$2,000,000.00 \$2,000,000.00 \$2,000,000.00 \$1,360,623.85 \$1,360,623.85
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$0.00 \$0.00 \$72,462.98 \$72,462.98 \$0.00	\$2,000,000.00 \$2,000,000.00 \$2,000,000.00 \$1,360,623.85 \$1,360,623.85 \$0.00

#### Match Contributed

#### **Activity Description:**

This activity provides for the administration of the Non-profit Rebuilding program by the Louisiana Housing Finance Agency (LHFA).

\$0.00

#### **Location Description:**

N/A

#### **Activity Progress Narrative:**

\$6,755.02 was mistakenly charged to HNRP - 7NENA, and \$3,031.56 was mistakenly charged to HNRP - 2UWOGNA - L in the 4th quarter of 2011 for a total of \$9,786.58. This amount is being correctly charged to this activity this quarter. The expended amount above includes re-assigned vouchers and will be corrected in the State's financial system. Joseph Rossman

>Community Development Specialist

>(225) 219-9600

Currently there are 142 applicants participating in the program. A combination of project delivery costs along with administrative costs was used for the purposes of title searches, environmental, and abatement. A total of 91 homes have cleared 100% inspection.

Maureen Harrington >Compliance Specialist

>(225) 219-9600



\$0.00

### **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

### No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



#### Activitiy Category:

Rehabilitation/reconstruction of residential structures

**Project Number:** 

0003

Projected Start Date: 08/11/2009

06/11/2009

Benefit Type: Direct ( HouseHold )

#### National Objective: Low/Mod

Activity Status: Under Way Project Title: Housing for Renters Projected End Date: 08/11/2012 Completed Activity Actual End Date:

#### **Responsible Organization:**

Louisiana Housing Finance Agency

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$8,002.84
Total Budget	\$0.00	\$8,002.84
Total Obligated	\$0.00	\$1,223,555.61
Total Funds Drawdown	\$0.00	\$8,002.36
Program Funds Drawdown	\$0.00	\$8,002.36
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$8,002.36
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

See Activity Description for HNRP - 1RTNO.

#### **Location Description:**

Hurricane Katrina/Rita affected parishes.

### **Activity Progress Narrative:**

### **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0



### **Beneficiaries Performance Measures**

	This Report Period		Cumula	Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0
# Owner Households	0	0	0	0/0	0/0	0/0	0

### **Activity Locations**

No Activity Locations found.

### Other Funding Sources Budgeted - Detail No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources Amount

Community Development Systems Disaster Recovery Grant Reporting System (DRGR)



### HPSR - 1PEOPLES Plaquemines Rental Housing - Peoples Community Sta

#### Activitiy Category:

Rehabilitation/reconstruction of residential structures

#### Project Number:

0003

Projected Start Date: 08/11/2009

Benefit Type: Direct ( HouseHold )

#### National Objective: Low/Mod

Activity Status: Under Way Project Title: Housing for Renters Projected End Date: 08/11/2012 Completed Activity Actual End Date:

#### **Responsible Organization:**

Louisiana Housing Finance Agency

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,730,196.90
Total Budget	\$730,196.90	\$1,730,196.90
Total Obligated	\$730,196.90	\$1,730,196.90
Total Funds Drawdown	\$288,335.46	\$1,061,804.44
Program Funds Drawdown	\$288,335.46	\$1,061,804.44
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$288,335.46	\$1,069,079.11
Louisiana Housing Finance Agency	\$288,335.46	\$1,069,079.11
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

See Activity Description for HPSR - LFRC.

### **Location Description:**

**Plaquemines Parish** 

#### **Activity Progress Narrative:**

Additional funds obligated this quarter due to a budget amendment. Joseph Rossman >Community Development Specialist >(225) 219-9600 Of the 6 applicants enrolled in the program, we show (0) closings during Q1-2012. Project delivery costs were used for the purposes of payroll and staffing and benefits. Total of (0) properties have been 100% cleared by the inspector. In addition, project delivery costs were used for the purposes of building rental and utilities for those employees working on the grant; in addition to project costs. Maureen Harrington >Compliance Specialist >(225) 219-9600



### **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	6/6
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	6/6
# of Singlefamily Units	0	6/6

### **Beneficiaries Performance Measures**

	This Report Period			<b>Cumulative Actual Total / Expected</b>				
	Low	Mod	Total	Low	Mod	Total Lov	w/Mod%	
# of Households	0	0	0	3/0	2/6	6/6	83.33	
# Renter Households	0	0	0	3/0	2/6	6/6	83.33	

### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

### No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources





### Activitiy Category: Rehabilitation/reconstruction of residential structures Project Number: 0003 Projected Start Date: 08/11/2009 Benefit Type: Direct ( HouseHold ) National Objective: Low/Mod

Activity Status: Under Way Project Title: Housing for Renters Projected End Date: 08/11/2012 Completed Activity Actual End Date:

#### **Responsible Organization:**

Louisiana Housing Finance Agency

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,852,196.90
Total Budget	\$730,196.90	\$1,852,196.90
Total Obligated	\$730,196.90	\$1,852,196.90
Total Funds Drawdown	\$135,056.58	\$803,947.80
Program Funds Drawdown	\$135,056.58	\$803,947.80
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$131,177.59	\$800,715.80
Louisiana Housing Finance Agency	\$131,177.59	\$800,715.80
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

See Activity Description for HPSR - LFRC.

#### **Location Description:**

**Plaquemines Parish** 

### **Activity Progress Narrative:**

\$646.99 was mistakenly charged 4th quarter of 2011 to this activity, and needs to be charged to HPSR - Admin. The expended amount above includes a withdrawn voucher and will be corrected in the State's financial system. Additional funds were obligated this quarter due to a budget amendment.

Joseph Rossman

>Community Development Specialist

>(225) 219-9600

Of the 8 applicants enrolled in the program, we show (0) closings during Q1-2012. Project delivery costs were used for the purposes of payroll and staffing and benefits. Total of (0) properties have been 100% cleared by the inspector. In addition, project delivery costs were used for the purposes of building rental and utilities for those employees working on the grant; in addition to project costs.

Maureen Harrington >Compliance Specialist >(225) 219-9600 Total expended this quarter = \$131,824.58. Laurie Brown Data Manager



### **Accomplishments Performance Measures**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Properties	0	8/8
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	8/8
# of Singlefamily Units	0	8/8

### **Beneficiaries Performance Measures**

	This Report Period			Cumula	ative Actual Tota	I / Expected	
	Low	Mod	Total	Low	Mod	Total L	.ow/Mod%
# of Households	0	0	0	8/0	0/8	8/8	100.00
# Renter Households	0	0	0	8/0	0/8	8/8	100.00

### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

### No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



Activitiy Category:	Activity Status:	
Administration	Under Way	
Project Number:	Project Title:	
0003	Housing for Renters	
Projected Start Date:	Projected End Date:	
08/11/2009	08/11/2012	
Benefit Type: ( )	Completed Activity Actual B	End Date:
National Objective:	Responsible Organization:	
N/A	Louisiana Housing Finance Ager	псу
Overall	Jan 1 thru Mar 31, 2012	To Date
Overall Total Projected Budget from All Sources	<b>Jan 1 thru Mar 31, 2012</b> N/A	<b>To Date</b> \$400,000.00
Total Projected Budget from All Sources	N/A	\$400,000.00
Total Projected Budget from All Sources Total Budget	N/A \$0.00	\$400,000.00 \$400,000.00
Total Projected Budget from All Sources Total Budget Total Obligated	N/A \$0.00 \$0.00	\$400,000.00 \$400,000.00 \$400,000.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A \$0.00 \$0.00 \$16,550.00	\$400,000.00 \$400,000.00 \$400,000.00 \$211,583.97
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$0.00 \$0.00 \$16,550.00 \$16,550.00	\$400,000.00 \$400,000.00 \$400,000.00 \$211,583.97 \$211,583.97
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$0.00 \$16,550.00 \$16,550.00 \$0.00	\$400,000.00 \$400,000.00 \$400,000.00 \$211,583.97 \$211,583.97 \$0.00

Match Contributed

#### **Activity Description:**

This activity provides funding for the administration of the Plaquemines Rental Housing program by the Louisiana Housing Finance Agency.

\$0.00

#### **Location Description:**

N/A

### **Activity Progress Narrative:**

\$646.99 was mistakenly charged 4th quarter of 2011 to HPSR - 2UWOGNA, and needs to be charged to HPSR - Admin. The expended amount above includes a re-assigned voucher and will be corrected in the State's financial system.

Joseph Rossman >Community Development Specialist >(225) 219-9600 Currently there are 14 applicants participating in the program, a combination of project delivery costs along with administrative costs was used for the purposes of title searches, environmental, and abatement. A total of 11 homes have been cleared at 100% inspection. Maureen Harrington

Compliance Specialist
 (225) 219-9600
 Total expended this quarter = \$7450.



\$0.00

### **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

### No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



### HPSR - LFRC Plaquemines Rental Housing (HPSR) - LA Family Reco

Activitiy Category:	Activity Status:	
Affordable Rental Housing (KRW and Ike Grants Only)	Under Way	
Project Number:	Project Title:	
0003	Housing for Renters	
Projected Start Date:	Projected End Date:	
08/11/2009	08/11/2012	
Benefit Type: Direct(HouseHold)	Completed Activity Actual	End Date:
National Objective:	Responsible Organization:	
Low/Mod	Plaquemines Parish	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$17,606.20
Total Budget	(\$1,467,668.47)	\$17,606.20
Total Obligated	(\$1,467,668.47)	\$10,331.53
Total Funds Drawdown	\$0.00	\$17,606.20
Program Funds Drawdown	\$0.00	\$17,606.20
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$10,331.53
Plaquemines Parish	\$0.00	\$10,331.53

# Activity Description:

**Match Contributed** 

In order to balance the lack of affordable rental housing demand in Plaquemines Parish with the urgent need for current homeowners, this program would allow the conversion of a portion of the parish&rsquos Small Rental Property Program (SRPP) allocation to be used as a CDBG homeowner rehabilitation program. This homeowner rehabilitation funding would be limited to Plaquemines Parish&rsquos SRPP allocation and governed by the CDBG rehab program guidelines. The use of Federal disaster recovery program CDBG funds will require the homeowner rehabilitation program to be subject to additional requirements not generally applicable to standard SRPP Awards. For example, unless expressly allowed by the United States Department of HUD, owners&rsquo may not be able to receive funds until they have cleared Federal environmental review and have demonstrated that they will be using Lead Safe Work practices, including securing a Lead Certified contractor. Funds may also be subject to &ldquoduplication of benefit&rdquo tests &ndash unless determined otherwise by the Federal authorities. Consequently funding could be limited in amount depending on the amount of other funding the owner had received to support his rehabilitation &ndash e.g. Insurance Proceeds, SBA loans etc. In situations where the homeowner must temporarily relocate during construction, URA requirements will be enforced.

\$0.00

### **Location Description:**

**Plaquemines Parish** 

### **Activity Progress Narrative:**

Funds de-obligated down to the amount expended for the activity due to a budget amendment. Joseph Rossman >Community Development Specialist >(225) 219-9600 \$0.00



### **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures** No Beneficiaries Performance Measures found.

Activity Locations No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

### No Other Match Funding Sources Found

**Other Funding Sources** 

No Other Funding Sources Found Total Other Funding Sources



### HSSD - Orleans Soft Seconds - LMI HSSD - Orleans Soft Seconds - LMI

### Activitiy Category:

Homeownership Assistance to low- and moderate-income

**Project Number:** 

0005

# Projected Start Date:

01/01/2011

Benefit Type: Direct ( HouseHold )

#### National Objective: Low/Mod

Activity Status: Under Way Project Title: Soft Seconds Projected End Date: 12/31/2012 Completed Activity Actual End Date:

### **Responsible Organization:**

City of New Orleans - K/R

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$36,300,000.00
Total Budget	\$0.00	\$36,300,000.00
Total Obligated	\$11,362,500.00	\$37,500,000.00
Total Funds Drawdown	\$1,211,257.00	\$1,211,257.00
Program Funds Drawdown	\$1,211,257.00	\$1,211,257.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,452,487.91	\$1,452,487.91
Bayou Title Inc.	\$568,406.80	\$568,406.80
Canal Title Agency Inc.	\$0.00	\$0.00
City of New Orleans - K/R	\$0.00	\$0.00
Delta Title Corporation	\$48,691.62	\$48,691.62
James A. Mounger APLC	\$194,950.14	\$194,950.14
Select Title LLC	\$73,302.87	\$73,302.87
Silverstein Title Agency LLC	\$193,843.38	\$193,843.38
Southern Title Inc.	\$257,793.10	\$257,793.10
Title Management Group Inc.	\$50,500.00	\$50,500.00
True Title of Metairie LLC	\$65,000.00	\$65,000.00
Winters Title Agency, Inc.	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

This program will be funded with \$75M from unallocated Small Rental Program (SRP) funds for the purpose of promoting homeownership and to expand housing opportunities for existing LMI renter households (those earning less than 80% of the area median income), using the supply of Louisiana Land Trust (LLT) Properties. By targeting financial support to the redevelopment of these properties selected by the local governments, this program will also promote neighborhood revitalization in critical areas throughout the Louisiana Gulf Coast. Funding for this initiative will be subject to the guiding principles of the SRP. Specifically, all funding will be restricted to four unit properties and to restoring property that received severe or major damage through Hurricanes Rita or Katrina in the 13 Parishes suffering the most severe damage to their rental housing stocks. The process is designed to work as follows. Parish government officials will be asked to select a pool of LLT parcels to be targeted for re-development as first time homebuyer properties. These properties will be grouped together in clusters whenever possible in order to take advantage of economies of scale and to ensure that their development will have a



significant positive impact on the area. The selected properties and commitments for any necessary CDBG subsidies will be offered through a competitive process to qualified developers, including nonprofit and for-profit organizations, that are able to provide a finished property that meets the Program's quality standards and is affordable to the pool on income eligible buyers. Upon completion, the properties will be sold at a market price set at the full cost of development, but the actual cost to the qualified first time homebuyers will be significantly less. The difference or gap will be provided in the form of a no interest, soft second mortgage to the purchaser. The amount of the soft second loan will be scaled to ensure that the actual cost of purchasing the property is affordable to eligible buyers taking into consideration prevailing interest rates, construction and operating costs, and industry standards for affordability, such as 30% of income for housing costs. Funding for an LLT rental property would range from \$10,000 to \$100,000. This soft second loan will be forgiven over time for the period the purchaser remains in the home. However, the program will be structured to provide recapture of benefits in the event of sale. For instance, if the new homeowner sells the property before their soft second loan is completely forgiven, the outstanding principal or a portion of this principal will be due on sale depending on whether the owner has realized a gain over this initial investment, i.e. his equity and the amount of the first mortgage that he took on in order to purchase the property. Purchasers will be selected based on a lottery system. The Parish government may elect to provide priorities to select groups of eligible purchasers, e.g. uniformed workers. Where appropriate, Parish governments may also elect to select a pool of LLT properties to be developed as affordable rental housing, including rent to own developments. Again, any properties developed through an LLT rental initiative would also have to meet the basic requirements previously stated.

#### **Location Description:**

13 most disaster affected parishes.

### **Activity Progress Narrative:**

The City of New Orleans has been under contract two years with the first year being under the old administration. The new mayor and his staff have really made headway with this program. The program is a soft second mortgage program designed to assist low to moderate income homebuyers up to 120% AMI. The first five years are unforgivable and the remaining five years has a tiered payoff. No interest or payment is made unless the contract is not fulfilled. The program is beginning to made great progress with approximately 20 closings per month. The funds from this program are wired directly to the closing agents to avoid any delays. Policies and procedures are more complicated because of this fact and the City of New Orleans must watch closely to make sure the program runs as designed. The program is designed to wire the funds directly to the closing agents. These agents have scheduled the closings three weeks out and funds will be wired to these agents 5 days before cheduled closings. There could be a 5-6 day lag time from when the funds are wired to when the closing occurs. The City of New Orleans is to provide the State of Louisiana a loan closing report at the beginning of each month. This report will show every loan that has been submitted to the State. In this event, the City of New Orleans will send the State a negative draw request. Danny Dragg

>Housing Specialist >(225) 219-9600

### **Accomplishments Performance Measures**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Housing Units	15	15/400
# of Singlefamily Units	15	15/400

### **Beneficiaries Performance Measures**

	This Report Period			Cumula	Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total L	ow/Mod%
# of Households	0	15	15	0/0	15/400	15/400	100.00
# Owner Households	0	15	15	0/0	15/400	15/400	100.00

### **Activity Locations**

Address	City	County	State	Zip	Status / Accept



4885 Sierra Madre Dr	New Orleans	Louisiana	70127-3726	Match / Y
3738 Clermont Dr	New Orleans	Louisiana	70122-4737	Match / Y
7081 Whitmore PI	New Orleans	Louisiana	70128-2667	Match / Y
2640 Hyman Pl	New Orleans	Louisiana	70131-3666	Match / Y
872 Lemoyne St	New Orleans	Louisiana	70124-2728	Match / Y
4525 Eastview Dr	New Orleans	Louisiana	70126-4517	Match / Y
2360 Odin St	New Orleans	Louisiana	70122-5267	Match / Y
8530-32 Bill Street	New Orleans	Louisiana	70127-	Match / N
5110 Press Dr	New Orleans	Louisiana	70126-3406	Match / Y
7321 Mayo Blvd	New Orleans	Louisiana	70126-2041	Match / Y
1639 Flanders St	New Orleans	Louisiana	70114-3214	Match / Y
7800 Sandpiper Dr	New Orleans	Louisiana	70128-1410	Match / Y
2300 Valentine Ct	New Orleans	Louisiana	70114-3446	Match / Y
7340 Primrose Dr	New Orleans	Louisiana	70126-2028	Match / Y
5837 Oxford Pl	New Orleans	Louisiana	70131-3915	Match / Y

### **Other Funding Sources Budgeted - Detail**

### No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



### HSSD - Orleans Soft Seconds - UN HSSD - Orleans Soft Seconds - UN

Activitiy Category:	Activity Status:		
Homeownership Assistance (with waiver only)	Under Way		
Project Number:	Project Title:		
0005	Soft Seconds		
Projected Start Date:	Projected End Date:		
01/01/2011	12/31/2012		
Benefit Type: Direct(HouseHold)	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
Urgent Need	City of New Orleans - K/R		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$36,300,000.00	
Total Budget	\$0.00 \$11,262,500,00	\$36,300,000.00	
Total Obligated Total Funds Drawdown	\$11,362,500.00 \$152,836.20	\$37,500,000.00 \$152,836.20	
Program Funds Drawdown	\$152,836.20	\$152,836.20	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$152,836.20	\$152,836.20	
Canal Title Agency Inc.	\$0.00	\$0.00	
City of New Orleans - K/R	\$0.00	\$0.00	
Delta Title Corporation	\$0.00	\$0.00	
James A. Mounger APLC	\$0.00	\$0.00	
Select Title LLC	\$0.00	\$0.00	
Silverstein Title Agency LLC	\$0.00	\$0.00	
Southern Title Inc.	\$25,000.00	\$25,000.00	
Title Management Group Inc.	\$68,336.20	\$68,336.20	
True Title of Metairie LLC	\$0.00	\$0.00	
Winters Title Agency, Inc.	\$59,500.00	\$59,500.00	
Match Contributed	\$0.00	\$0.00	

### **Activity Description:**

This program will be funded with \$75M from unallocated Small Rental Program (SRP) funds for the purpose of promoting homeownership and to expand housing opportunities for existing LMI renter households (those earning less than 80% of the area median income), using the supply of Louisiana Land Trust (LLT) Properties. By targeting financial support to the redevelopment of these properties selected by the local governments, this program will also promote neighborhood revitalization in critical areas throughout the Louisiana Gulf Coast. Funding for this initiative will be subject to the guiding principles of the SRP. Specifically, all funding will be restricted to four unit properties and to restoring property that received severe or major damage through Hurricanes Rita or Katrina in the 13 Parishes suffering the most severe damage to their rental housing stocks. The process is designed to work as follows. Parish government officials will be asked to select a pool of LLT parcels to be targeted for re-development as first time homebuyer properties. These properties will be grouped together in clusters whenever possible in order to take advantage of economies of scale and to ensure that their development will have a significant positive impact on the area. The selected properties and commitments for any necessary CDBG subsidies will be offered through a competitive process to qualified developers, including nonprofit and for-profit organizations, that are able to



provide a finished property that meets the Program's quality standards and is affordable to the pool on income eligible buyers. Upon completion, the properties will be sold at a market price set at the full cost of development, but the actual cost to the qualified first time homebuyers will be significantly less. The difference or gap will be provided in the form of a no interest, soft second mortgage to the purchaser. The amount of the soft second loan will be scaled to ensure that the actual cost of purchasing the property is affordable to eligible buyers taking into consideration prevailing interest rates, construction and operating costs, and industry standards for affordability, such as 30% of income for housing costs. Funding for an LLT rental property would range from \$10,000 to \$100,000. This soft second loan will be forgiven over time for the period the purchaser remains in the home. However, the program will be structured to provide recapture of benefits in the event of sale. For instance, if the new homeowner sells the property before their soft second loan is completely forgiven, the outstanding principal or a portion of this principal will be due on sale depending on whether the owner has realized a gain over this initial investment, i.e. his equity and the amount of the first mortgage that he took on in order to purchase the property. Purchasers will be selected based on a lottery system. The Parish government may elect to provide priorities to select groups of eligible purchasers, e.g. uniformed workers. Where appropriate, Parish governments may also elect to select a pool of LLT properties to be developed as affordable rental housing, including rent to own developments. Again, any properties developed through an LLT rental initiative would also have to meet the basic requirements previously stated.

#### **Location Description:**

13 most disaster affected parishes

### **Activity Progress Narrative:**

See Activity Narrative for HSSD - Soft Seconds - LMI. Danny Dragg >Housing Specialist >(225) 219-9600

### **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	3	3/400
# of Singlefamily Units	3	3/400

# of Singlefamily Units

### **Beneficiaries Performance Measures**

	г	This Report Period		Cumula	Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total L	.ow/Mod%
# of Households	0	0	3	0/0	0/0	3/400	0.00
# Owner Households	0	0	3	0/0	0/0	3/400	0.00

### **Activity Locations**

Address	City	County	State	Zip	Status / Accept
5633 Durbridge Dr	New Orleans		Louisiana	70131-3829	Match / Y
217 N Salcedo St	New Orleans		Louisiana	70119-5433	Match / Y
5323 Venus St	New Orleans		Louisiana	70122-5160	Match / Y

### **Other Funding Sources Budgeted - Detail**

### **No Other Match Funding Sources Found**



#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources





IEDU - 00001 Shwarz Alternative School

Activitiy Category:	Activity Status:		
Rehabilitation/reconstruction of public facilities	Under Way		
Project Number:	Project Title:		
0024	Infrastructure - Primary and Secondary Education		
Projected Start Date:	Projected End Date:		
04/02/2009	08/07/2015		
Benefit Type: Area()	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
Low/Mod	Louisiana Department of Education		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$276,166.85	
Total Budget	\$0.00	\$276,166.85	
Total Obligated	\$0.00	\$276,166.85	
Total Funds Drawdown	\$0.00	\$276,166.85	
Program Funds Drawdown	\$0.00	\$276,166.85	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$0.00	\$276,166.85	
Match Contributed	\$0.00	\$0.00	

#### **Activity Description:**

This project seeks to restore this school back to its pre-Katrina condition by completing repairs and replacements. This will be facilitated by (among other repairs and replacements) roof repairs, window pane/glazing replacement, mold remediation, ceiling and wall damage repair and repainting, AC unit and HVAC unit replacement for an IT room, boiler repair and HW pump replacement, as well as stairwell and door replacement and repairs.

#### **Location Description:**

709 Park Blvd. New Orleans, LA 70114

#### **Activity Progress Narrative:**

### **Accomplishments Performance Measures**

#### No Accomplishments Performance Measures found.

144



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

### Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



# IEDU - 00022 Ext. Window Repl. at Schreiver & West Park Elemen.

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Under Way	
Project Number:	Project Title:	
0024	Infrastructure - Primary and Secor	ndary Education
Projected Start Date:	Projected End Date:	
09/28/2009	07/30/2012	
Benefit Type:	Completed Activity Actual End Date:	
Area ()		
National Objective:	Responsible Organization:	
Urgent Need	Terrebonne Parish School Board	
O second la		T. D.(
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$916,690.00
Total Budget	\$0.00	\$916,690.00
Total Obligated	\$0.00	\$916,690.00
Total Funds Drawdown	\$0.00	\$916,690.00
Program Funds Drawdown	\$0.00	\$916,690.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$916,690.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

This project replaces the windows at West Park and Schreiver Elementary Schools with hurricane-rated windows, as these schools will be used as shelters during a future disaster.

#### **Location Description:**

West Park Elementary, 7073 Park Avenue, Houma, LA 70364; Schreiver Elementary School, 2052 West Main Street, Schriever, LA 70395

#### **Activity Progress Narrative:**

## **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/2



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources	Amount
Private Funds	\$130,120.00
Total Other Funding Sources	\$0.00

Community Development Systems Disaster Recovery Grant Reporting System (DRGR)



IEDU - 00044 Craig Elementary School

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Under Way	
Project Number:	Project Title:	
0024	Infrastructure - Primary and Secon	dary Education
Projected Start Date:	Projected End Date:	
10/24/2008	07/01/2013	
Benefit Type: Area()	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
Low/Mod	Louisiana Department of Education	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$14,692,683.32
Total Budget	\$0.00	\$14,692,683.32
Total Obligated	\$0.00	\$14,692,683.32
Total Funds Drawdown	\$0.00	\$14,692,683.32
Program Funds Drawdown	\$0.00	\$14,692,683.32
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$14,692,683.32
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

This project seeks to return Craig Elementary to an operational status and help alleviate that burden on other schools in the City of New Orleans. Extensive work will be completed in several phases. The first stage is selective demolition and remediation of compromised areas of the structure. Secondly, renovation will be undertaken for the public facility in such areas as replacement and/or repair of the roof, windows, restrooms, concrete slab, a new kitchen, among other things. Finally, under public services, funding will be provided for a folding performance stage, modern kitchen equipment, and stackable washer/driers.

#### **Location Description:**

1423 St. Phillip St., New Orleans, LA 70116

#### **Activity Progress Narrative:**

# **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

### Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Under Way	
Project Number:	Project Title:	
0024	Infrastructure - Primary and Secor	ndary Education
Projected Start Date:	Projected End Date:	
10/30/2008	12/31/2012	
Benefit Type: Area ()	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
Low/Mod	Orleans Parish School Board	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$3,000,000.00
Total Budget	\$0.00	\$3,000,000.00
Total Obligated	\$0.00	\$3,000,000.00
Total Funds Drawdown	\$0.00	\$3,000,000.00
Program Funds Drawdown	\$0.00	\$3,000,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,000,000.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

This project will fund interior and exterior renovations to the buildings of the Mahalia Jackson Early Childhood and Family Learning Center, including installation of a reflected ceiling; new floors, walls, and fixtures; site work for new concrete curbs and walkways, asphalt paving, and new metal fencing and gates; repairs to existing roofs and exterior paint; replacing all systems components, such as HVAC, plumbing, electrical, and fire sprinkler systems. New construction for this project will include a greenhouse, an exterior elevator and bridge, a new basketball court, playground equipment, and a new laundry facility.

#### **Location Description:**

2101 Freret Street, New Orleans, LA 70113

#### **Activity Progress Narrative:**

## **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

## No Other Match Funding Sources Found

Other Funding Sources	Amount
Community Development Block Grant	\$5,500,000.00
FEMA Public Assistance	\$6,249,867.82
Private Funds	\$3,492,574.00
Total Other Funding Sources	\$0.00



IEDU - 00050 LeBlanc Elementary School

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Under Way	
Project Number:	Project Title:	
0024	Infrastructure - Primary and Secor	ndary Education
Projected Start Date:	Projected End Date:	
03/12/2009	09/30/2012	
Benefit Type: Area()	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
Urgent Need	Vermilion Parish School Board	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$2,501,357.59
Total Budget	\$0.00	\$2,501,357.59
Total Obligated	\$0.00	\$2,501,357.59
Total Funds Drawdown	\$50,000.00	\$2,471,803.88
Program Funds Drawdown	\$50,000.00	\$2,471,803.88
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$50,000.00	\$2,471,803.88
Vermilion Parish School Board	\$50,000.00	\$2,471,803.88
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

This project constructs a new elementary school to serve the needs of the relocated residents of Vermilion Parish, LeBlanc Elementary. This 103,000 sq. ft. facility will include classrooms, administrative offices, a library, a fine arts area, mini-gym with stage, cafeteria, and support spaces.

#### **Location Description:**

4511 East Louisiana Highway 338, Abbeville, LA 70510

#### **Activity Progress Narrative:**

Construction. Alberta Pate >Infrastructure Analyst >(225) 219-9600

## **Accomplishments Performance Measures**

No Beneficiaries Performance Measures found.


# **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

## No Other Match Funding Sources Found

Other Funding Sources	Amount
FEMA Public Assistance	\$6,203,608.39
Private Funds	\$2,823,372.61
Total Other Funding Sources	\$0.00





Activity Status:		
Under Way		
Project Title:		
Infrastructure - Primary and Sec	ondary Education	
Projected End Date:		
08/30/2012		
Completed Activity Actual I	Completed Activity Actual End Date:	
Responsible Organization:		
St. Bernard Parish School Board		
lan 1 thru Mar 21, 2012	To Date	
N/A	\$17,631,275.77	
\$0.00	\$17,631,275.77	
\$0.00	\$17,631,275.77	
\$0.00	\$17,009,824.66	
\$0.00	\$17,009,824.66	
\$0.00	\$0.00	
Ŧ		
\$0.00	\$0.00	
	\$0.00 \$17,009,824.66	
\$0.00		
	Under Way Project Title: Infrastructure - Primary and Sec Projected End Date: 08/30/2012 Completed Activity Actual B Responsible Organization: St. Bernard Parish School Board Jan 1 thru Mar 31, 2012 N/A \$0.00 \$0.00 \$0.00	

#### **Activity Description:**

This project will include a parking area addition, street access and a 88,390 sq. ft. structure, along with many of the supporting frameworks, such as mechanical, electrical, and plumbing systems. This cultural arts center will provide a library, theater, lecture hall, dance, music and other cultural arts activities for the two campuses of Chalmette High School and create additional cultural arts educational opportunities for students and faculty. Additionally, this project provides library services for the St. Bernard Parish community.

#### **Location Description:**

1101 E. Judge Perez Drive, Chalmette, LA 70043

#### **Activity Progress Narrative:**

## **Accomplishments Performance Measures**

	This Report Period Cumulative Actual Total / Ex	
	Total	Total
# of Public Facilities	0	0/1



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

## No Other Match Funding Sources Found

Other Funding Sources	Amount
FEMA Public Assistance	\$9,000,000.00
Private Funds	\$4,800,000.00
Total Other Funding Sources	\$0.00



IEDU - 00056 Emergency Generator Project

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Under Way	
Project Number:	Project Title:	
0024	Infrastructure - Primary and Secor	dary Education
Projected Start Date:	Projected End Date:	
09/28/2010	09/23/2012	
Benefit Type: Area()	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
Urgent Need	Lafourche Parish School Board	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$98,231.00
Total Budget	\$0.00	\$98,231.00
Total Obligated	\$0.00	\$98,231.00
Total Funds Drawdown	\$40,866.38	\$63,030.23
Program Funds Drawdown	\$40,866.38	\$63,030.23
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$40,866.38	\$63,030.23
Lafourche Parish School Board	\$40,866.38	\$63,030.23
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

This project uses CDBG funds to purchase a 205 KW generator to be permanently installed at the central School Board office of Lafourche Parish. The central office, because of its hardened structure against wind damage, serves as an excellent disaster recovery center.

#### **Location Description:**

805 East 7th Street, Thibodaux, LA 70301

#### **Activity Progress Narrative:**

Construction and Design. Alberta Pate >Infrastructure Analyst >(225) 219-9600

## **Accomplishments Performance Measures**

No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources	Amount
Private Funds	\$86,388.00
Total Other Funding Sources	\$0.00

Community Development Systems Disaster Recovery Grant Reporting System (DRGR)



IEDU - 00057 Head Start Facility Improvements

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Under Way	
Project Number:	Project Title:	
0024	Infrastructure - Primary and Secon	dary Education
Projected Start Date:	Projected End Date:	
09/15/2010	11/14/2013	
Benefit Type: Area()	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
Low/Mod	Plaquemines Parish School Board	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$607,039.03
Total Budget	\$0.00	\$607,039.03
Total Obligated	\$0.00	\$607,039.03
Total Funds Drawdown	\$3,906.00	\$57,397.00
Program Funds Drawdown	\$3,906.00	\$57,397.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$3,906.00	\$57,397.00
Plaquemines Parish School Board	\$3,906.00	\$57,397.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

This project provides the Head Start Facility in Belle Chasse with an improved, medium duty driveway, sidewalks and drainage features as needed for student and staff access. The funding from this grant will complement and complete the work on the Head Start Facility in Belle Chasse. This is a LMI-Limited Clientele project, as the students served will be low to moderate income.

#### **Location Description:**

539 F. Edward Hebert Boulevard, Belle Chasse, LA 70039

#### **Activity Progress Narrative:**

Design. Alberta Pate >Infrastructure Analyst >(225) 219-9600

## **Accomplishments Performance Measures**

No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

### Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



IEDU - 00058 Woodland Office Building Elevator

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Under Way	
Project Number:	Project Title:	
0024	Infrastructure - Primary and Secor	ndary Education
Projected Start Date:	Projected End Date:	
07/12/2010	02/20/2013	
Benefit Type: Area()	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
Low/Mod	Plaquemines Parish School Board	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$491,482.00
Total Budget	\$0.00	\$491,482.00
Total Obligated	\$0.00	\$491,482.00
Total Funds Drawdown	\$54,671.97	\$192,807.72
Program Funds Drawdown	\$54,671.97	\$192,807.72
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$54,671.97	\$192,807.72
Plaquemines Parish School Board	\$54,671.97	\$192,807.72
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

The purpose of this project is to provide the Plaquemines Parish School Board Woodland Office Building with a turnkey ADA compliant vertical transportation system that is necessary to link office areas and facilities on the upper level with those located on the first floor of the building. Additionally, this project is required to attain the necessary code compliance for the intended use of the replacement facility.

#### **Location Description:**

1484 Woodland Highway, Belle Chasse, LA 70039

#### **Activity Progress Narrative:**

Construction and Design. Alberta Pate >Infrastructure Analyst >(225) 219-9600

## **Accomplishments Performance Measures**

No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

### Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



IEDU - 00059 Luling Elementary School Land Lab

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Under Way	
Project Number:	Project Title:	
0024	Infrastructure - Primary and Seco	ndary Education
Projected Start Date:	Projected End Date:	
09/03/2010	09/03/2013	
Benefit Type: Area()	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
Slums and Blight	St. Charles Parish School Board	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$934,827.00
Total Budget	\$0.00	\$934,827.00
Total Obligated	\$0.00	\$934,827.00
Total Funds Drawdown	\$14,746.86	\$41,691.36
Program Funds Drawdown	\$14,746.86	\$41,691.36
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$14,746.86	\$41,691.36
St. Charles Parish School Board	\$14,746.86	\$41,691.36
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

This project will fund the design and construction of a new permanent building [approximately thirty-five hundred (3500) square feet] to house the St. Charles Luling Elementary School Land Lab and replace the portable structure that was severely damaged by Hurricane Katrina.

#### **Location Description:**

904 Sugarhouse Road, Luling, LA 70070

#### **Activity Progress Narrative:**

Design. Alberta Pate >Infrastructure Analyst >(225) 219-9600

## **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources	Amount
FEMA Public Assistance	\$19,528.00
Total Other Funding Sources	\$0.00



Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Under Way	
Project Number:	Project Title:	
0024	Infrastructure - Primary and Secon	dary Education
Projected Start Date:	Projected End Date:	
11/04/2009	01/30/2013	
Benefit Type:	Completed Activity Actual End Date:	
Area ()		
National Objective:	Responsible Organization:	
Urgent Need	St. Bernard Parish School Board	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$2,922,150.00
Total Budget	\$0.00	\$2,922,150.00
Total Obligated	\$0.00	\$2,922,150.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed		

#### **Activity Description:**

This project includes repairs to the concrete (home side) and steel framed (visitor's side) of the existing football stadium; repairs to the concrete baseball stadium; and repairs to the girls' softball facilities. The renovated stadiums will provide expanded physical educational and athletic opportunities for the expanded student population at the consolidated Chalmette High School. In addition, the renovated stadiums will offer expanded public event services for the St. Bernard Parish community.

#### **Location Description:**

1101 E. Judge Perez Drive, Chalmette, LA 70043

#### **Activity Progress Narrative:**

# **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

## No Other Match Funding Sources Found

Other Funding Sources	Amount
FEMA Public Assistance	\$201,604.00
Private Funds	\$124,642.00
Total Other Funding Sources	\$0.00



IEDU - 00062 South Plaquemines High School Access Bridge

#### Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0024

**Projected Start Date:** 

07/06/2010

Benefit Type: Area ( )

#### National Objective: Urgent Need

Activity Status: Under Way Project Title: Infrastructure - Primary and Secondary Education Projected End Date: 09/16/2012 Completed Activity Actual End Date:

#### **Responsible Organization:**

Plaquemines Parish School Board

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,081,158.00
Total Budget	\$231,457.80	\$1,081,158.00
Total Obligated	\$231,457.80	\$1,081,158.00
Total Funds Drawdown	\$225.00	\$81,817.00
Program Funds Drawdown	\$225.00	\$81,817.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$225.00	\$81,817.00
Plaquemines Parish School Board	\$225.00	\$81,817.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

This project will enable construction of an access bridge from Highway 23 over a drainage canal to the new South Plaquemines High School campus. The construction of this access bridge to the campus will accommodate the increased number of students and teachers as well as provide additional access for emergency vehicles to the campus.

## **Location Description:**

34158 Highway 11, Buras, LA 70041

## **Activity Progress Narrative:**

Additional funds were obligated this quarter due to a budget amendment. Joseph Rossman >Community Development Specialist >(225) 219-9600 Construction. Alberta Pate >Infrastructure Analyst >(225) 219-9600

# **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources





IEDU - 00064 Phoenix High School Access Bridge

#### Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0024

**Projected Start Date:** 

07/06/2010

Benefit Type: Area ( )

#### National Objective: Low/Mod

Activity Status: Under Way Project Title: Infrastructure - Primary and Secondary Education Projected End Date: 11/14/2013 Completed Activity Actual End Date:

#### **Responsible Organization:**

Plaquemines Parish School Board

Overall Total Projected Budget from All Sources	<b>Jan 1 thru Mar 31, 2012</b> N/A	<b>To Date</b> \$734,233.59
Total Budget	\$0.00	\$734,233.59
Total Obligated	\$0.00	\$734,233.59
Total Funds Drawdown	\$3,650.00	\$63,891.48
Program Funds Drawdown	\$3,650.00	\$63,891.48
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$3,650.00	\$63,891.48
Plaquemines Parish School Board	\$3,650.00	\$63,891.48
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

This project enables the construction of an access bridge from Highway 39 over a drainage canal to the new Phoenix High School campus. The construction of the access bridge to the campus will accommodate the increased number of students and teachers as well as provide additional access for emergency vehicles to the campus.

## **Location Description:**

13073 Highway 15, Braithwaite, LA 70040

## **Activity Progress Narrative:**

Construction. Alberta Pate >Infrastructure Analyst >(225) 219-9600

# **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

### Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



# IEDU - 00065 Live Oak Elementary (2)

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Under Way	
Project Number:	Project Title:	
0024	Infrastructure - Primary and Secor	ndary Education
Projected Start Date:	Projected End Date:	
09/29/2009	09/29/2012	
Benefit Type:	Completed Activity Actual End Date:	
Area ()		
National Objective:	Responsible Organization:	
Low/Mod	Louisiana Department of Education	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,344,783.00
Total Budget	\$260,000.00	\$1,344,783.00
Total Obligated	\$260,000.00	\$1,344,783.00
Total Funds Drawdown	\$74,565.04	\$1,081,682.55
Program Funds Drawdown	\$74,565.04	\$1,081,682.55
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$74,565.04	\$1,081,682.55
Louisiana Department of Education	\$74,565.04	\$1,081,682.55
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

This project continues the repairs and restoration of Live Oak Elementary and brings it back to its pre-Katrina condition.

#### **Location Description:**

3128 Constance Street, New Orleans, LA 70115

#### **Activity Progress Narrative:**

Construction. Alberta Pate >Infrastructure Analyst >(225) 219-9600

## **Accomplishments Performance Measures**





No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources	Amount
Private Funds	\$76,154.00
Total Other Funding Sources	\$0.00





# IEDU - 00067 Salmen High School

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Under Way	
Project Number:	Project Title:	
0024	Infrastructure - Primary and Seco	ondary Education
Projected Start Date:	Projected End Date:	
07/06/2010	12/30/2012	
Benefit Type:	Completed Activity Actual End Date:	
Area()		
National Objective:	Responsible Organization:	
Slums and Blight	St. Tammany Parish School Board	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$8,843,820.00
Total Budget	\$205,839.00	\$8,843,820.00
Total Obligated	\$205,839.00	\$8,843,820.00
Total Funds Drawdown	\$205,839.00	\$8,843,820.00
Program Funds Drawdown	\$205,839.00	\$8,843,820.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
		<b>#</b> 0.040.000.00
Total Funds Expended	\$205,839.00	\$8,843,820.00
St. Tammany Parish School Board	\$205,839.00 \$205,839.00	\$8,843,820.00 \$8,843,820.00

#### **Activity Description:**

This project funds FEMA ineligble costs in connection with reconstruction of Salmen High School and Field House/Weight Room in Slidell, Louisiana.

#### **Location Description:**

300 Spartan Drive, Slidell, LA 70458

#### **Activity Progress Narrative:**

Additional funds were obligated this quarter due to a budget amendment. Joseph Rossman >Community Development Specialist >(225) 219-9600 Construction. Alberta Pate >Infrastructure Analyst >(225) 219-9600

#### **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources	Amount
FEMA Public Assistance	\$46,538,861.00
Private Funds	\$2,485,742.00
Total Other Funding Sources	\$0.00

Community Development Systems Disaster Recovery Grant Reporting System (DRGR)



IEDU - 00068 Madisonville Elementary Portable Classrooms

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Under Way	
Project Number:	Project Title:	
0024	Infrastructure - Primary and Secondary Education	
Projected Start Date:	Projected End Date:	
03/25/2010	12/30/2012	
Benefit Type: Area()	Completed Activity Actual I	End Date:
National Objective:	Responsible Organization:	
Urgent Need	St. Tammany Parish School Boa	rd
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,592,223.00
Total Budget	\$0.00	\$1,592,223.00
Total Obligated	\$0.00	\$1,592,223.00
Total Funds Drawdown	\$0.00	\$1,592,223.00
Program Funds Drawdown	\$0.00	\$1,592,223.00
Program Income Drawdown	\$0.00	\$0.00

\$0.00

\$0.00

\$0.00

#### **Location Description:**

**Activity Description:** 

**Program Income Received** 

**Total Funds Expended** 

**Match Contributed** 

C. S. Owens Road, Madisonville, LA

#### **Activity Progress Narrative:**

#### **Accomplishments Performance Measures**

placement in Madisonville, Louisiana. This project funds FEMA-ineligible costs.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1

This project reimburses for seven dual portable buildings, a restroom and administrative portable buildings on land for

\$0.00

\$0.00

\$1,592,223.00



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

### Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



IEDU - 00070 Belle Chasse Primary School Renovations

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Under Way	
Project Number:	Project Title:	
0024	Infrastructure - Primary and Secondary Education	
Projected Start Date:	Projected End Date:	
10/12/2010	11/24/2013	
Benefit Type: Area()	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
Urgent Need	Plaquemines Parish School Board	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$383,937.00
Total Budget	\$0.00	\$383,937.00
Total Obligated	\$0.00	\$383,937.00
Total Funds Drawdown	\$22,959.56	\$106,255.89
Program Funds Drawdown	\$22,959.56	\$106,255.89
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$22,959.56	\$106,255.89
Plaquemines Parish School Board	\$22,959.56	\$106,255.89
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

This project provides the Belle Chasse Primary School essential repairs needed to maintain educational and public health standards by utilizing CDBG funding for FEMA-ineligible structure improvements. The funding will help in attaining compliance with physical accessibility, state and local building codes, public health codes, and fire prevention codes.

#### **Location Description:**

539 F. Edward Hebert Boulevard, Belle Chasse, LA 70037

#### **Activity Progress Narrative:**

Construction and Design. Alberta Pate >Infrastructure Analyst >(225) 219-9600

## **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

### Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



IEDU - 00071 Belle Chase High School Renovations

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Under Way	
Project Number:	Project Title:	
0024	Infrastructure - Primary and Secondary Education	
Projected Start Date:	Projected End Date:	
10/21/2010	12/23/2013	
Benefit Type: Area()	Completed Activity Actual En	d Date:
National Objective:	Responsible Organization:	
Urgent Need	Plaquemines Parish School Board	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$3,834,521.99
Total Budget	\$0.00	\$3,834,521.99
Total Obligated	\$0.00	\$3,834,521.99
Total Funds Drawdown	\$27,843.04	\$345,641.61
Program Funds Drawdown	\$27,843.04	\$345,641.61
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$27,843.04	\$345,641.61
Plaquemines Parish School Board	\$27,843.04	\$345,641.61
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

This project provides the Belle Chasse High School essential repairs needed to maintain educational and public health standards by utilizing CDBG funding for FEMA-ineligible structure improvements. The funding will help in attaining compliance with physical accessibility and the Americans with Disability Act (ADA).

#### **Location Description:**

539 F. Edward Hebert Boulevard, Belle Chasse, LA 70037

#### **Activity Progress Narrative:**

Construction and Design. Alberta Pate >Infrastructure Analyst >(225) 219-9600

## **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

### Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



# IEDU - 00076 South Plaquemines Elementary School Enhancements

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Planned	
Project Number:	Project Title:	
0024	Infrastructure - Primary and Secondary Education	
Projected Start Date:	Projected End Date:	
06/01/2012	03/23/2014	
Benefit Type: Area()	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
Low/Mod	Plaquemines Parish School Board	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$663,416.00
Total Budget	\$0.00	\$663,416.00
Total Obligated	\$0.00	\$663,416.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

This project provides CDBG funding for FEMA-ineligible site improvements, such as roadways, parking, and drainage for South Plaquemines Elementary School.

### **Location Description:**

309 Civic Drive, Port Sulphur, LA 70083

#### **Activity Progress Narrative:**

# **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

# **Beneficiaries Performance Measures**

## No Beneficiaries Performance Measures found.



# No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

# No Other Match Funding Sources Found

Other Funding Sources	Amount
FEMA Public Assistance	\$286,983.00
Total Other Funding Sources	\$0.00



IEDU - 00077 New Administration Building

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Under Way	
Project Number:	Project Title:	
0024	Infrastructure - Primary and Secor	dary Education
Projected Start Date:	Projected End Date:	
05/24/2010	05/24/2013	
Benefit Type: Area()	Completed Activity Actual Er	nd Date:
National Objective:	Responsible Organization:	
Slums and Blight	Jefferson Parish School Board	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$4,813,724.00
Total Budget	\$0.00	\$4,813,724.00
Total Obligated	\$0.00	\$4,813,724.00
Total Funds Drawdown	\$415,786.45	\$1,872,308.34
Program Funds Drawdown	\$415,786.45	\$1,872,308.34
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$415,786.45	\$1,872,308.34
Jefferson Parish School Board	\$415,786.45	\$1,872,308.34
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

This project replaces the structure that was severely damaged by Hurricane Katrina. The new administration building will be a single building (approx. 77,000 sq. ft.) with a low rise multistory office wing and a board room which will also contain the professional development center and the television studio.

#### **Location Description:**

501 Manhatten Blvd., Harvey, LA 70058

#### **Activity Progress Narrative:**

Construction. Alberta Pate >Infrastructure Analyst >(225) 219-9600

### **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources	Amount
FEMA Public Assistance	\$18,614,927.00
Private Funds	\$3,109,780.00
Total Other Funding Sources	\$0.00

Community Development Systems Disaster Recovery Grant Reporting System (DRGR)



Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Under Way	
Project Number:	Project Title:	
0024	Infrastructure - Primary and Seco	ondary Education
Projected Start Date:	Projected End Date:	
12/22/2010	12/30/2012	
Benefit Type: Area ( )	Completed Activity Actual E	ind Date:
National Objective:	Responsible Organization:	
Low/Mod	Plaquemines Parish School Boar	d
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,535,073.00
Total Budget	\$0.00	\$1,535,073.00
Total Obligated	\$0.00	\$1,535,073.00
Total Funds Drawdown	\$69,493.09	\$91,040.28
Program Funds Drawdown	\$69,493.09	\$91,040.28
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$69,493.09	\$91,040.28
Plaquemines Parish School Board	\$69,493.09	\$91,040.28
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

This project provides the new Phoenix High School (PK-12) facility with essential infrastructure and site improvements that are necessary to accommodate the additional needs of the school facility, and maintain educational and health standards. This project provides CDBG funding for roadways, parking and utilities that were not covered by FEMA eligible funds.

#### **Location Description:**

13073 Highway 15, Braithwaite, LA 70040

#### **Activity Progress Narrative:**

Design. Alberta Pate >Infrastructure Analyst >(225) 219-9600

### **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources	Amount
FEMA Public Assistance	\$550,921.00
Total Other Funding Sources	\$0.00

Community Development Systems Disaster Recovery Grant Reporting System (DRGR)



# IEDU - 00083 Grand Lake High School Career & Technology Center

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Under Way	
Project Number:	Project Title:	
0024	Infrastructure - Primary and Sec	ondary Education
Projected Start Date:	Projected End Date:	
10/01/2010	10/08/2013	
Benefit Type:	Completed Activity Actual I	End Date:
Area ()		
National Objective:	Responsible Organization:	
Urgent Need	Cameron Parish School Board	
Overall	Jan 1 thru Mar 31, 2012	To Date
Overall Total Projected Budget from All Sources	<b>Jan 1 thru Mar 31, 2012</b> N/A	<b>To Date</b> \$1,748,600.00
	· ·	
Total Projected Budget from All Sources	N/A	\$1,748,600.00
Total Projected Budget from All Sources Total Budget	N/A \$0.00	\$1,748,600.00 \$1,748,600.00
Total Projected Budget from All Sources Total Budget Total Obligated	N/A \$0.00 \$0.00	\$1,748,600.00 \$1,748,600.00 \$1,748,600.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A \$0.00 \$0.00 \$511,175.24	\$1,748,600.00 \$1,748,600.00 \$1,748,600.00 \$1,188,355.57
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$0.00 \$511,175.24 \$511,175.24	\$1,748,600.00 \$1,748,600.00 \$1,748,600.00 \$1,188,355.57 \$1,188,355.57
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$0.00 \$511,175.24 \$511,175.24 \$0.00	\$1,748,600.00 \$1,748,600.00 \$1,748,600.00 \$1,188,355.57 \$1,188,355.57 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	N/A \$0.00 \$511,175.24 \$511,175.24 \$0.00 \$0.00	\$1,748,600.00 \$1,748,600.00 \$1,748,600.00 \$1,188,355.57 \$1,188,355.57 \$0.00 \$0.00

### **Activity Description:**

This project consists of construction of a new addition to the Career and Technology Center at Grand Lake High School to include an Agriscience Shop and Classroom, a Family and Consumer Science Lab, a Business lab, and boys' and girls' restrooms. Construction of the new Grand Lake High School Career and Technology Center Addition is vital to the restoration of critical educational facilities and opportunities for the students in the service delivery area of this facility.

### **Location Description:**

1039 Highway 384, Cameron, LA 70631

#### **Activity Progress Narrative:**

Construction. Alberta Pate >Infrastructure Analyst >(225) 219-9600

## **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

#### Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



IEDU - 00084 N. Transportation Facility Demolition and Reconst.

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Under Way	
Project Number:	Project Title:	
0024	Infrastructure - Primary and Secon	dary Education
Projected Start Date:	Projected End Date:	
09/02/2010	01/02/2014	
Benefit Type: Area()	Completed Activity Actual En	id Date:
National Objective:	Responsible Organization:	
Urgent Need	Plaquemines Parish School Board	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,849,862.00
Total Budget	\$0.00	\$1,849,862.00
Total Obligated	\$0.00	\$1,849,862.00
Total Funds Drawdown	\$5,913.00	\$135,862.50
Program Funds Drawdown	\$5,913.00	\$135,862.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$5,913.00	\$135,862.50
Plaquemines Parish School Board	\$5,913.00	\$135,862.50
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

This project will accomplish the demolition and construction of the North Transportation Facility in Belle Chasse, LA to meet the demands of the northern part of Plaquemines Parish and planned decrease in the size of the school facilities in the southern part of the parish. The North Transportation Facility is of such structural integrity that the ability to maintain operational efficiency requires the School Board to demolish the existing facility and reconstruct a larger, modernized structure on the site.

#### **Location Description:**

506 F. Edward Hebert Boulevard, Belle Chasse, LA 70037

#### **Activity Progress Narrative:**

Design. Alberta Pate >Infrastructure Analyst >(225) 219-9600

### **Accomplishments Performance Measures**

No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

#### Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Under Way	
Project Number:	Project Title:	
0024	Infrastructure - Primary and Secor	dary Education
Projected Start Date:	Projected End Date:	
10/01/2010	09/09/2012	
Benefit Type: Area()	Completed Activity Actual Er	id Date:
National Objective:	Responsible Organization:	
Urgent Need	Cameron Parish School Board	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$3,188,451.00
Total Budget	\$0.00	\$3,188,451.00
Total Obligated	\$0.00	\$3,188,451.00
Total Funds Drawdown	\$117,046.55	\$481,700.25
Program Funds Drawdown	\$117,046.55	\$481,700.25
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$117,046.55	\$481,700.25
Cameron Parish School Board	\$117,046.55	\$481,700.25
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

This track facility and softball field enhancements project is vital to the community because of the existing overcrowded condition, and excessive wear and tear of the facility poses a serious and immediate threat to the health and welfare of the students attending the school. Construction of the new track facility and softball field enhancements is vital to the restoration of critical educational facilities and opportunities for the students in the service delivery area of this facility.

#### **Location Description:**

1039 Highway 384, Grand Lake, LA 70631

#### **Activity Progress Narrative:**

Construction and Design. Alberta Pate >Infrastructure Analyst >(225) 219-9600

### **Accomplishments Performance Measures**

No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

#### Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



# IEDU - 00092 Grand Lake H.S. Renov., Generators & Landscaping

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Under Way	
Project Number:	Project Title:	
0024	Infrastructure - Primary and Secor	ndary Education
Projected Start Date:	Projected End Date:	
09/22/2010	09/22/2013	
Benefit Type: Area()	Completed Activity Actual Er	nd Date:
National Objective:	Responsible Organization:	
Urgent Need	Cameron Parish School Board	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$4,117,293.00
Total Budget	\$0.00	\$4,117,293.00
Total Obligated	\$0.00	\$4,117,293.00
Total Funds Drawdown	\$216,632.58	\$639,215.33
Program Funds Drawdown	\$216,632.58	\$639,215.33
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$216,632.58	\$639,215.33
Cameron Parish School Board	\$216,632.58	\$639,215.33
Match Contributed	\$0.00	\$0.00

### Activity Description:

The Grand Lake High School project will consist of renovations of the Old Gym, Old Cafeteria, Older Wing, installation of two new emergency generators and platform, campus landscaping and a playground. This project is vital to the community because providing a safe and secure educational facility will benefit the health and welfare of the students attending the school. This project is also part of a larger project located at Grand Lake High School.

#### **Location Description:**

1039 Highway 384, Grand Lake, LA 70631

#### **Activity Progress Narrative:**

Construction and Design. Alberta Pate >Infrastructure Analyst >(225) 219-9600

## **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources	Amount
FEMA Public Assistance	\$135,815.40
Total Other Funding Sources	\$0.00



Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Under Way	
Project Number:	Project Title:	
0024	Infrastructure - Primary and Sec	ondary Education
Projected Start Date:	Projected End Date:	
07/01/2012	12/29/2014	
Benefit Type: Area ( )	Completed Activity Actual I	End Date:
National Objective:	Responsible Organization:	
Urgent Need	Vermilion Parish School Board	
Overall	Jan 1 thru Mar 31, 2012	To Date
Overall	Jan 1 Unu war 51, 2012	
Total Projected Budget from All Sources	N/A	\$6,720,100.41
	-	
Total Projected Budget from All Sources	N/A	\$6,720,100.41
Total Projected Budget from All Sources Total Budget	N/A \$0.00	\$6,720,100.41 \$6,720,100.41
Total Projected Budget from All Sources Total Budget Total Obligated	N/A \$0.00 \$0.00	\$6,720,100.41 \$6,720,100.41 \$6,720,100.41
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A \$0.00 \$0.00 \$0.00	\$6,720,100.41 \$6,720,100.41 \$6,720,100.41 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$0.00 \$0.00 \$0.00 \$0.00	\$6,720,100.41 \$6,720,100.41 \$6,720,100.41 \$0.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$6,720,100.41 \$6,720,100.41 \$6,720,100.41 \$0.00 \$0.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	N/A \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$6,720,100.41 \$6,720,100.41 \$6,720,100.41 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00

#### **Activity Description:**

This project will provide additional space for sixth through eighth grade students at the North Vermilion Middle School Campus.

#### **Location Description:**

11609 LA Highway 699, Maurice, LA 70555

#### **Activity Progress Narrative:**

### **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



# **Other Funding Sources Budgeted - Detail**

# No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



IEDU - 00094 Madisonville Jr. High School Addition

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of public facilities	Under Way
Project Number:	Project Title:
0024	Infrastructure - Primary and Secondary Education
Projected Start Date:	Projected End Date:
10/21/2010	11/24/2012
Benefit Type: Area()	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Urgent Need	St. Tammany Parish School Board
Overall	lan 1 thru Mar 31, 2012 To Date

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$4,792,733.00
Total Budget	\$672,273.00	\$4,792,733.00
Total Obligated	\$672,273.00	\$4,792,733.00
Total Funds Drawdown	\$46,632.50	\$230,711.16
Program Funds Drawdown	\$46,632.50	\$230,711.16
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$46,632.50	\$230,711.16
St. Tammany Parish School Board	\$46,632.50	\$230,711.16
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

This project uses CDBG funds to construct classroom additions to Madisonville Junior High School, accommodating the projected needs for space at the school.

#### **Location Description:**

106 Cedar Street, Madisonville, LA 70447

#### **Activity Progress Narrative:**

Additional funds were obligated this quarter due to a budget amendment. Joseph Rossman >Community Development Specialist >(225) 219-9600 Construction. Alberta Pate >Infrastructure Analyst >(225) 219-9600

#### **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

#### Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



IEDU - 00095 Audrey Memorial High School Generator

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Under Way	
Project Number:	Project Title:	
0024	Infrastructure - Primary and Secondary Education	
Projected Start Date:	Projected End Date:	
09/15/2010	10/06/2012	
Benefit Type: Area ( )	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
Urgent Need	Cameron Parish School Board	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$199,520.00
Total Budget	\$0.00	\$199,520.00
Total Obligated	\$0.00	\$199,520.00
Total Funds Drawdown	\$13,200.00	\$13,200.00
Program Funds Drawdown	\$13,200.00	\$13,200.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$13,200.00	\$13,200.00
Cameron Parish School Board	\$13,200.00	\$13,200.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

This CDBG-Disaster Recovery project provides FEMA-ineligible funds to consist of the installation of a 500kW generator at the Audrey Memorial site to provide emergency electrical power in a loss of power event to the future Cameron Parish School Board food service and supplies storage buildings. Additionally, the project will provide site-wide landscaping at the Audrey Memorial site. This project is vital to the community because it is designed to mitigate damages and interruptions associated with power outages in the event of natural disasters.

#### **Location Description:**

3151 Trosclair Road, Cameron, LA 70631

#### **Activity Progress Narrative:**

Design. Alberta Pate >Infrastructure Analyst >(225) 219-9600

### **Accomplishments Performance Measures**

No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources	Amount
FEMA Public Assistance	\$2,276,254.21
Total Other Funding Sources	\$0.00





# IEDU - 00096 South Cameron High School Fieldhouse, Greenhouse

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Under Way	
Project Number:	Project Title:	
0024	Infrastructure - Primary and Secondary Education	
Projected Start Date:	Projected End Date:	
09/10/2010	05/03/2013	
Benefit Type: Area()	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
Urgent Need	Cameron Parish School Board	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,750,923.32
Total Budget	\$0.00	\$1,750,923.32
Total Obligated	\$0.00	\$1,750,923.32
Total Funds Drawdown	\$14,240.30	\$14,240.30
Program Funds Drawdown	\$14,240.30	\$14,240.30
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$14,240.30	\$14,240.30
Cameron Parish School Board	\$14,240.30	\$14,240.30
Match Contributed	\$0.00	\$0.00

### Activity Description:

This FEMA-ineligible project consists of design and construction of an athletic fieldhouse dressing facility. This project also includes the design and construction of a 1600 SF institutional grade greenhouse, a code approved Pre-K enclosed playground. Additionally, landscaping is proposed around the entire campus and at Cameron Parish School Board Administration Building. The school currently serves students in grades Pre-K through 12th. This project is designed to provide ample additional space for student activities, involving both educational and athletic opportunities and improved safety for the students in the event of natural disasters.

### **Location Description:**

753 Oak Grove Hwy, Grand Chenier, LA 70543; 510 Marshall Street, Cameron, LA 70634

#### **Activity Progress Narrative:**

Construction. Alberta Pate >Infrastructure Analyst >(225) 219-9600



### **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

## **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

### **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

# No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



# IEDU - 00097 Johnson Bayou H. S. Generator, Playground, Landsc.

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Under Way	
Project Number:	Project Title:	
0024	Infrastructure - Primary and Secondary Education	
Projected Start Date:	Projected End Date:	
09/10/2010	06/08/2013	
Benefit Type: Area()	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
Urgent Need	Cameron Parish School Board	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$700,000.00
Total Budget	\$0.00	\$700,000.00
Total Obligated	\$0.00	\$700,000.00
Total Funds Drawdown	\$10,125.00	\$10,125.00
Program Funds Drawdown	\$10,125.00	\$10,125.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$10,125.00	\$10,125.00
Cameron Parish School Board	\$10,125.00	\$10,125.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

This FEMA-ineligible project consists of providing an elevated emergency generator, approximately 750kW, to serve the entire school, design and construction of a code approved Pre-K playground, and the addition of native landscaping on the campus. This project is vital to the recovery of the community and will benefit the students by allowing the ability to have key staff perform necessary duties and functions in case of emergencies, emphasizing safety and activities for the children, and restoring critical educational facilities and opportunities for the students in the service delivery area of this facility.

### **Location Description:**

6304 Gulf Beach Hwy, Cameron, LA 700631

#### **Activity Progress Narrative:**

Construction. Alberta Pate >Infrastructure Analyst >(225) 219-9600

### **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

### No Other Match Funding Sources Found

Other Funding Sources FEMA Public Assistance Total Other Funding Sources Amount \$3,009,380.79 \$0.00



Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Under Way	
Project Number:	Project Title:	
0024	Infrastructure - Primary and Sec	ondary Education
Projected Start Date:	Projected End Date:	
09/21/2010	08/06/2012	
Benefit Type:	<b>Completed Activity Actual I</b>	End Date:
Area ()		
National Objective:	Responsible Organization:	
Urgent Need	Cameron Parish School Board	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,350,000.00
Total Budget	\$0.00	\$1,350,000.00
Total Obligated	\$0.00	\$1,350,000.00
Total Funds Drawdown	\$84,558.75	\$84,558.75
Program Funds Drawdown	\$84,558.75	\$84,558.75
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$84,558.75	\$84,558.75
Cameron Parish School Board	\$84,558.75	\$84,558.75
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

This FEMA-ineligible project consists of providing four (4) generators with automatic transfer switches on four (4) separate platforms to serve the entire campus, climate control upgrades to old fan coil units, construction of a code approved Pre-K playground, and landscaping to Hackberry High School campus. This project is designed to mitigate damages and issues associated with power outages and to increase student safety in the event of natural disasters.

#### **Location Description:**

1390 School Street, Hackberry, LA 70645

#### **Activity Progress Narrative:**

Design. Alberta Pate >Infrastructure Analyst >(225) 219-9600

### **Accomplishments Performance Measures**

No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

#### Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Activitiy Category: Rehabilitation/reconstruction of public facilities Project Number: 0024 Projected Start Date:	Activity Status: Under Way Project Title: Infrastructure - Primary and Secondary Education Projected End Date:	
06/01/2012	08/30/2012	
Benefit Type: Area()	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
Urgent Need	St. Bernard Parish School Board	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$3,876,183.23
Total Budget	\$0.00 \$0.00	\$3,876,183.23
Total Obligated Total Funds Drawdown	\$0.00 \$0.00	\$3,876,183.23 \$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

The goal of the St. Bernard Parish School Board is to restore the educational system as quickly as possible in order to return residents to the parish by providing a safe and modern facility. The proposed scope of work will include: (1) Construction of a 39,871 S.F. Football Field House; (2) Construction of 10,827 S.F. Baseball Field; and (3) Construction of four tennis courts. The football and baseball field houses will provide expanded physical educational and athletic opportunities for the expanded student population at the consolidated Chalmette High School. In addition, the field houses will offer expended public event services for the St. Bernard Parish Community.

#### **Location Description:**

E. Judge Perez Drive, Chalmette, LA 70043

#### **Activity Progress Narrative:**

# **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.


# **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

### No Other Match Funding Sources Found

Other Funding Sources	Amount
HMGP	\$3,500,000.00
Private Funds	\$5,239,340.77
Total Other Funding Sources	\$0.00





IEDU - 00100 Belle Chasse Primary School Enhancements

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Under Way	
Project Number:	Project Title:	
0024	Infrastructure - Primary and Secor	dary Education
Projected Start Date:	Projected End Date:	
10/12/2010	09/16/2012	
Benefit Type: Area()	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
Urgent Need	Plaquemines Parish School Board	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$4,158,140.00
Total Budget	(\$231,699.00)	\$4,158,140.00
Total Obligated	(\$231,699.00)	\$4,158,140.00
Total Funds Drawdown	\$116,866.37	\$768,876.37
Program Funds Drawdown	\$116,866.37	\$768,876.37
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$116,866.37	\$768,876.37
Plaquemines Parish School Board	\$116,866.37	\$768,876.37
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

The purpose of this project is to provide the Belle Chasse Primary School with essential infrastructure and site preparation needed to facilitate the new Pre-K through Grade 1 facility and maintain educational and health standards at the existing primary school. This project would include site preparation to include clearing and grading, elevation and drainage, and construction of a sewer treatment plant, extension of utilities to the facility, driveway, parking, sidewalks, site lighting, covered areas, playground equipment, and landscaping.

#### **Location Description:**

539 F. Edward Hebert Boulevard, Belle Chasse, LA 70037

#### **Activity Progress Narrative:**

Funds were de-obligated this quarter due to a budget amendment. Joseph Rossman >Community Development Specialist >(225) 219-9600 Construction and Design. Alberta Pate >Infrastructure Analyst >(225) 219-9600





### **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

### **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

# No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



IEDU - 00103 Pupil Appraisal Center

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Under Way	
Project Number:	Project Title:	
0024	Infrastructure - Primary and Secondary Education	
Projected Start Date:	Projected End Date:	
11/08/2010	07/16/2013	
Benefit Type: Area()	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
Urgent Need	St. Tammany Parish School Board	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,896,340.00
Total Budget	(\$1,401,160.00)	\$1,896,340.00
Total Obligated	(\$1,401,160.00)	\$1,896,340.00
Total Funds Drawdown	\$121,019.66	\$202,484.54
Program Funds Drawdown	\$121,019.66	\$202,484.54
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$85,587.27	\$202,484.54
St. Tammany Parish School Board	\$85,587.27	\$202,484.54
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

This project proposes to reconsolidate the programs proivded by the St. Tammany Parish School Board in one new facility located on School Board property adjacent to Mayfield Elementary School on U.S. Hwy. 190 west of Slidell, Louisiana. The facilities are planned to duplicate the prior space used for this service but adds code upgrades for corridors, hallways, restroom facilities and parking. These programs of pupil appraisal include special education, homebound teachers, visual impairment, assistive technology, occupational therapy, and hearing impairment programs.

#### **Location Description:**

318 Highway 190 West, Slidell, LA 70458

#### **Activity Progress Narrative:**

Funds were de-obligated this quarter due to a budget amendment. Joseph Rossman >Community Development Specialist >(225) 219-9600

### **Accomplishments Performance Measures**

No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

#### Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



IEDU - 00104 Brock Elementary School Classroom Addition

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of public facilities	Under Way
Project Number:	Project Title:
0024	Infrastructure - Primary and Secondary Education
Projected Start Date:	Projected End Date:
01/01/2012	07/14/2013
Benefit Type: Area()	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Urgent Need	St. Tammany Parish School Board

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$2,288,450.00
Total Budget	\$569,069.00	\$2,288,450.00
Total Obligated	\$569,069.00	\$2,288,450.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
St. Tammany Parish School Board	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

This project constructs an addition to Brock Elementary School in Slidell, Louisiana at an elevation above the Advisory Base Flood Elevation for this area. It will be constructed to Historical Structure Standards, the Louisiana Building Code, Life Safety Standards and designed for long term low maintenance.

#### **Location Description:**

259 Brakefield Street, Slidell, LA 70458

#### **Activity Progress Narrative:**

Additional funds were obligated this quarter due to a budget amendment. Joseph Rossman >Community Development Specialist >(225) 219-9600

### **Accomplishments Performance Measures**

No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources	Amount
Private Funds	\$107,064.00
Total Other Funding Sources	\$0.00

Community Development Systems Disaster Recovery Grant Reporting System (DRGR)



IEDU - 00106 Renewal of "Sprung Buildings" Lease

Activitiy Category:	Activity Status:	
Public services	Under Way	
Project Number:	Project Title:	
0024	Infrastructure - Primary and Secondary Education	
Projected Start Date:	Projected End Date:	
03/23/2011	07/14/2018	
Benefit Type: Area()	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
Urgent Need	Plaquemines Parish School Board	
Overall	Jan 1 thru Mar 31, 2012	To Date
Overall Total Projected Budget from All Sources	<b>Jan 1 thru Mar 31, 2012</b> N/A	<b>To Date</b> \$1,080,000.00
- · · · · ·		
Total Projected Budget from All Sources	N/A	\$1,080,000.00
Total Projected Budget from All Sources Total Budget	N/A \$0.00	\$1,080,000.00 \$1,080,000.00
Total Projected Budget from All Sources Total Budget Total Obligated	N/A \$0.00 \$0.00	\$1,080,000.00 \$1,080,000.00 \$1,080,000.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A \$0.00 \$0.00 \$225,000.00	\$1,080,000.00 \$1,080,000.00 \$1,080,000.00 \$270,000.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$0.00 \$0.00 \$225,000.00 \$225,000.00	\$1,080,000.00 \$1,080,000.00 \$1,080,000.00 \$270,000.00 \$270,000.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$0.00 \$225,000.00 \$225,000.00 \$0.00	\$1,080,000.00 \$1,080,000.00 \$1,080,000.00 \$270,000.00 \$270,000.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	N/A \$0.00 \$225,000.00 \$225,000.00 \$0.00 \$0.00	\$1,080,000.00 \$1,080,000.00 \$1,080,000.00 \$270,000.00 \$270,000.00 \$0.00 \$0.00

#### **Activity Description:**

This project provides funding for the two (2) year lease renewal of two (2) "sprung buildings" at the site of the temporary South Plaquemines High School and Phoenix High School. These buildings were erected at the site of the temporary schools, serving a multi-purpose function by providing a large, enclosed gathering space with air conditioned environment for use by Plaquemines Parish School Board, its students, staff and the residents of the communities. The purpose of this project is to provide necessary public services to the affected areas by providing an enclosed gathering space for a variety of community and educational needs.

#### **Location Description:**

South Plaquemines High School (Temp. Location) 309 Civic Drive, Port Sulphur, LA 70083 and Phoenix High School 13073 Highway 15, Braithwaite, LA 70040

#### **Activity Progress Narrative:**

Construction. Alberta Pate >Infrastructure Analyst >(225) 219-9600

#### **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected	
	Total	Total	
# of Public Facilities	0	0/2	



No Beneficiaries Performance Measures found.

# Activity Locations

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

## No Other Match Funding Sources Found

#### Other Funding Sources No Other Funding Sources Found

Total Other Funding Sources



IEDU - 00107 Alice Harte Elementary School

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Under Way	
Project Number:	Project Title:	
0024	Infrastructure - Primary and Secondary Education	
Projected Start Date:	Projected End Date:	
03/23/2011	12/15/2018	
Benefit Type:	Completed Activity Actual End Date:	
Area ( )		
National Objective:	Responsible Organization:	
Low/Mod	Orleans Parish School Board	
Querell	lan 4 (hav Mar 04, 0040	To Data
	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$18,229,554.00
Total Budget	\$0.00	\$18,229,554.00
Total Obligated	\$0.00	\$18,229,554.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

This project constructs a new public school facility for Alice Harte Elementary School. CDBG Disaster funding is being requested for the construction of a new 110,000 square foot facility, in accordance with specifications set forth in the Master Facilities Plan adopted by the Orleans Parish School Board. Alice Harte is identified in the Master Plan as a Phase I school project. The design will be based on standards and guidelines for school sites (new and remodeled buildings) as outlined in the Master Plan. All new schools within the master plan will be built to LEED Silver standards, and fully ADA compliant, consisting of over thirty (30) classrooms, with four (4) classrooms dedicated to Special Education.

#### **Location Description:**

5300 Berkley Drive New Orleans, LA 70131

#### **Activity Progress Narrative:**

### **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found


Other Funding Sources

FEMA Public Assistance

**Total Other Funding Sources** 

Amount \$5,357,882.00

\$0.00





IEDU - 00108 Sherwood Forest Elementary School

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Under Way	
Project Number:	Project Title:	
0024	Infrastructure - Primary and Secor	ndary Education
Projected Start Date:	Projected End Date:	
10/31/2012	07/21/2014	
Benefit Type: Area ( )	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
Low/Mod	Louisiana Department of Education	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$24,929,051.00
Total Budget	(\$260,000.00)	\$24,929,051.00
Total Obligated	(\$260,000.00)	\$24,929,051.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

This project constructs the Sherwood Forest Elementary School in New Orleans East. This facility will be apporoximately 110,000 sq. ft, located on 3.5 to 4.5 acres of land owned by the Recovery School District. The building standards will be based on the adopted School Facilities Master Plan for New Orleans Parish, and will minimize damages caused by future storms and flooding.

218

#### **Location Description:**

4801 Maid Marion Drive New Orleans, LA 70128

#### **Activity Progress Narrative:**

### **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.


# **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources	Amount
FEMA Public Assistance	\$2,677,850.00
Total Other Funding Sources	\$0.00





# IEDU - Budget for Orleans Parish Projects in Rev. IEDU - Budget for Orleans Parish Projects in Rev.

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Planned	
Project Number:	Project Title:	
0024	Infrastructure - Primary and Secor	ndary Education
Projected Start Date:	Projected End Date:	
09/22/2008	09/21/2018	
Benefit Type:	Completed Activity Actual Er	nd Date:
Area ()		
National Objective:	Responsible Organization:	
Low/Mod	Orleans Parish	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$69,991.50
Total Budget	\$0.00	\$69,991.50
Total Obligated	\$0.00	\$69,991.50
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

This activity holds funds for Education projects not yet approved.

#### **Location Description:**

**Orleans** Parish

**Activity Progress Narrative:** 

### **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



# **Other Funding Sources Budgeted - Detail**

### No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



# IEDU - Budget for Plaquemines Parish Proj. in Rev. IEDU - Budget for Plaquemines Parish Proj. in Rev.

Activitiy Category:	Activity Status:
Planning	Planned
Project Number:	Project Title:
0024	Infrastructure - Primary and Secondary Education
Projected Start Date:	Projected End Date:
10/01/2009	09/30/2012
Benefit Type: Area ()	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
N/A	Plaquemines Parish School Board
Overall Total Projected Budget from All Sources	Jan 1 thru Mar 31, 2012         To Date           N/A         \$241.39

Total Projected Budget from All Sources	N/A	\$241.39
Total Budget	\$241.20	\$241.39
Total Obligated	\$241.20	\$241.39
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Plaquemines Parish School Board	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

This activity holds funds for Plaquemines Parish for Primary and Secondary Education. Funds are obligated for this purpose and will be broken out into individual activities as they are approved.

### **Location Description:**

**Plaquemines Parish** 

### **Activity Progress Narrative:**

Funds were obligated this quarter up to the remaining funds for Plaquemines Parish Schools as activities are approved and funds are assigned according to budget amendments. Joseph Rossman >Community Development Specialist >(225) 219-9600

### **Accomplishments Performance Measures**

No Beneficiaries Performance Measures found.

### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

### Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



# IEDU - Budget for Projects Not Yet Approved IEDU - Budget for Projects Not Yet Approved

Activitiy Category:	Activity Status:	
Planning	Planned	
Project Number:	Project Title:	
0024	Infrastructure - Primary and Secondary Education	
Projected Start Date:	Projected End Date:	
05/20/2008	01/01/2013	
Benefit Type: Area()	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
N/A	Louisiana Department of Educat	ion
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$26,702.36
Total Budget	(\$3,750,000.36)	\$26,702.36
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

\$0.00

\$0.00

\$0.00

# Match Contributed

#### **Activity Description:**

**Program Income Received** 

**Total Funds Expended** 

This project holds funds for Primary and Secondary Education projects not yet approved by OCD/DRU.

#### **Location Description:**

Louisiana disaster-impacted parishes

#### **Activity Progress Narrative:**

### **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

\$0.00

\$0.00

\$0.00



# **Other Funding Sources Budgeted - Detail**

### No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



# IEDU - Budget for Tangipahoa Parish Proj. in Rev. IEDU - Budget for Tangipahoa Parish Proj. in Rev.

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Planned	
Project Number:	Project Title:	
0024	Infrastructure - Primary and Seco	ndary Education
Projected Start Date:	Projected End Date:	
06/09/2008	06/08/2014	
Benefit Type: Area ()	Completed Activity Actual E	nd Date:
National Objective:	Responsible Organization:	
Low/Mod	Tangipahoa Parish	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$45,021.20
Total Budget	\$0.00	\$45,021.20
Total Obligated	\$0.00	\$45,021.20
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

This activity holds funds for Tangipahoa Parish Education projects not yet approved.

### **Location Description:**

Tangipahoa Parish

### **Activity Progress Narrative:**

### **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



# **Other Funding Sources Budgeted - Detail**

### No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number:	IEDU -Budget for Lafourche Paris Rev.	h Projects in
Activity Title:	IEDU -Budget for Lafourche Parish Projects in Rev.	
Activitiv Cotogory	Activity Statuce	
Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Under Way	
Project Number:	Project Title:	
0024	Infrastructure - Primary and Secondary Education	
Projected Start Date:	Projected End Date:	
06/17/2008	06/16/2018	
Benefit Type: Area()	Completed Activity Actual	End Date:
National Objective:	Responsible Organization:	
Low/Mod	Lafourche Parish School Board	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$0.20
Total Budget	\$0.00	\$0.20
Total Obligated	\$0.00	\$0.20
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00

\$0.00

#### Match Contributed

#### **Activity Description:**

This activity holds funds for Lafourche Parish Education projects not yet approved.

### **Location Description:**

Disaster affected parishes

### **Activity Progress Narrative:**

### **Accomplishments Performance Measures**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Public Facilities	0	0/0
# of Non-business Organizations	0	0/0

\$0.00



No Beneficiaries Performance Measures found.

### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

### No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



IFIS - 00002

Grantee Activity Number: Activity Title:

# **Delcambre Fisheries**

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Under Way	
Project Number:	Project Title:	
0025	Infrastructure - Fisheries Assistand	ce
Projected Start Date:	Projected End Date:	
02/02/2009	07/18/2012	
Benefit Type: Area()	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
Urgent Need	Twin Parish Port Commission	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$2,200,000.00
Total Budget	\$0.00	\$2,200,000.00
Total Obligated	\$0.00	\$2,200,000.00
Total Funds Drawdown	\$131,707.20	\$319,714.40
Program Funds Drawdown	\$131,707.20	\$319,714.40
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$131,707.20	\$319,714.40
Twin Parish Port Commission	\$131,707.20	\$319,714.40
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

This fisheries project develops a staging area for commercial dockside sales and constructs a new boat launch and fishing/observation pier.

### **Location Description:**

Railroad Street, Delcambre, LA

### **Activity Progress Narrative:**

Construction and Design. Alberta Pate >Infrastructure Analyst >(225) 219-9600

### **Accomplishments Performance Measures**

No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources	Amount
Private Funds	\$615,677.00
Total Other Funding Sources	\$0.00

Community Development Systems Disaster Recovery Grant Reporting System (DRGR)



IFIS - 00005 Houma Marina Safe Harbor

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of a public improvement	Planned	
Project Number:	Project Title:	
0025	Infrastructure - Fisheries Assistant	ce
Projected Start Date:	Projected End Date:	
02/25/2010	03/09/2013	
Benefit Type: Area()	Completed Activity Actual Er	nd Date:
National Objective:	Responsible Organization:	
Urgent Need	Terrebonne Parish	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$220,000.00
Total Budget	\$0.00	\$220,000.00
Total Obligated	\$0.00	\$220,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00

#### **Activity Description:**

This fisheries project will consist of installing mooring piles in Bayou Terrebonne and on either side of the Gulf Coast Intracoastal Waterway. Additionally, this project will construct an ADA accessible fishing pier for use by the non-boating public.

#### **Location Description:**

Hwy 27, at Gulf Coast Intracoastal Waterway, Houma, LA 70361

### **Activity Progress Narrative:**

### **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



# **Other Funding Sources Budgeted - Detail**

### No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



IFIS - 00006 Jesse Fontenot Boat Launch

Activitiy Category:	Activity Status:		
Rehabilitation/reconstruction of public facilities	Under Way		
Project Number:	Project Title:		
0025	Infrastructure - Fisheries Assistance		
Projected Start Date:	Projected End Date:		
02/25/2010	05/19/2013		
Benefit Type: Area()	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
Urgent Need	St. Mary Parish		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$746,750.00	
Total Budget	\$0.00	\$746,750.00	
Total Obligated	\$0.00	\$746,750.00	
Total Funds Drawdown	\$220,672.65	\$673,591.80	
Program Funds Drawdown	\$220,672.65	\$673,591.80	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$220,672.65	\$673,591.80	
St. Mary Parish	\$220,672.65	\$673,591.80	
Match Contributed	\$0.00	\$0.00	

### **Activity Description:**

This project involves the repair and construction of protective peninsular and wharves, installation of mooring piers, walkways, new road access, pump out station, as well as sewer, water, electrical hookups, and a parking area.

#### **Location Description:**

Texaco Bateman Ln., Berwick, LA 70342

#### **Activity Progress Narrative:**

Construction. Alberta Pate >Infrastructure Analyst >(225) 219-9600

### **Accomplishments Performance Measures**

No Beneficiaries Performance Measures found.


# **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources	Amount
Private Funds	\$101,500.00
Total Other Funding Sources	\$0.00





IFIS - 00007 City Park Lagoon Fishing Pier

Activitiy Category:	
---------------------	--

Rehabilitation/reconstruction of a public improvement

Project Number:

0025

Projected Start Date:

07/06/2009

Benefit Type: Area ( )

#### National Objective: Low/Mod

### Under Way Project Title:

**Activity Status:** 

Infrastructure - Fisheries Assistance

### Projected End Date:

09/30/2012

#### **Completed Activity Actual End Date:**

### **Responsible Organization:**

New Orleans City Park Improvement Association

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$375,000.00
Total Budget	\$0.00	\$375,000.00
Total Obligated	\$0.00	\$375,000.00
Total Funds Drawdown	\$0.00	\$322,011.00
Program Funds Drawdown	\$0.00	\$322,011.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$322,011.00
New Orleans City Park Improvement Association	\$0.00	\$141,360.30
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Construction of a T-shaped observation and fishing pier, boardwalk walkway, and a parking lot with 12 spaces.

### **Location Description:**

N.O. City Park Lagoon Fishing Pier along Macaroni Drive.

### Activity Progress Narrative:

### **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

### No Other Match Funding Sources Found

Other Funding Sources	Amount
Private Funds	\$42,000.00
Total Other Funding Sources	\$0.00



IFIS - 00009

**Oyster Conveyors** 

#### Activitiy Category:

### Rehabilitation/reconstruction of a public improvement

Project Number:

0025

# Projected Start Date:

02/25/2010

#### Benefit Type: Area ( )

#### National Objective: Urgent Need

Under Way	
Project Title	<b>;</b> :
Infrastructure	- Fisheries Assistance
Projected E	nd Date:
09/21/2013	
Completed	Activity Actual End Date:

### **Responsible Organization:**

Plaquemines Parish

**Activity Status:** 

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,100,000.00
Total Budget	\$0.00	\$1,100,000.00
Total Obligated	\$0.00	\$1,100,000.00
Total Funds Drawdown	\$0.00	\$85,648.32
Program Funds Drawdown	\$0.00	\$85,648.32
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$85,648.32
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

This project consists of engineering and installation of 16 oyster unloading conveyors, 4 each at 4 parish-owned boat harbors.

### **Location Description:**

Buras Boat Harbor, 172 Buras Boat Harbor Road: Empire Boat Harbor, 33373 LA Hwy 23: Venice Boat Harbor, 138 Tiger Pass Road: Pointe a la Hache Boat Harbor, 134 Beshel Road

### **Activity Progress Narrative:**

### **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



# **Other Funding Sources Budgeted - Detail**

### No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



**IFIS - 00013 Rosethorne Park Improvements** 

Activitiy Category:	Activity Status:		
Rehabilitation/reconstruction of a public improvement	Under Way		
Project Number:	Project Title:		
0025	Infrastructure - Fisheries Assistance		
Projected Start Date:	Projected End Date:		
10/18/2010	10/30/2012		
Benefit Type: Area ()	Completed Activity Actual	End Date:	
National Objective:	Responsible Organization:		
Urgent Need	Jefferson Parish		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$300,00	
Total Budget	\$0.00	\$300,00	
Total Obligated	\$0.00	\$300,00	
Total Funds Drawdown	\$0.00	\$35,487	
Program Funds Drawdown	\$0.00	\$35,487	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$0.00	\$35,487	

#### **Match Contributed**

#### **Activity Description:**

This project involves the construction of a boat launch ramp, demolition and removal of one courtesy dock, and construction of a fishing pier.

\$0.00

#### **Location Description:**

Rosethorne Park 865, Jean Lafitte Blvd. Lafitte, LA 70067

### **Activity Progress Narrative:**

### **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

**To Date** \$300,000.00 \$300,000.00 \$300,000.00 \$35,487.27 \$35,487.27 \$0.00 \$0.00 \$35,487.27

\$0.00



# **Other Funding Sources Budgeted - Detail**

### No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



Activitiy Category:	Activity Status:		
Rehabilitation/reconstruction of public facilities	Under Way		
Project Number:	Project Title:		
0025	Infrastructure - Fisheries Assistance		
Projected Start Date:	Projected End Date:		
06/16/2009	11/30/2012		
Benefit Type:	Completed Activity Actual End Date:		
Area ( )			
National Objective:	Responsible Organization:		
Urgent Need	Plaquemines Parish		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$1,441,961.00	
Total Budget	\$0.00	\$1,441,961.00	
Total Obligated	\$0.00	\$1,441,961.00	
Total Funds Drawdown	\$49,486.94	\$1,310,410.52	
Program Funds Drawdown	\$49,486.94	\$1,310,410.52	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$49,486.94	\$1,310,410.52	
Plaquemines Parish	\$49,486.94	\$1,310,410.52	
Match Contributed	\$0.00	\$0.00	

### **Activity Description:**

This project involves the construction of one (1) shipyard on parish-owned property to the north of the existing parish-owned Venice Boat Harbor facility, which would serve commercial and recreational fishermen. This planned shipyard would include a boat launch ramp, a travel lift slip, a marine travel lift, vessel repair stations, yard lighting, an electrical supply station, and potable water stations.

#### **Location Description:**

138 Tiger Pass Road, Venice, LA 70091

#### **Activity Progress Narrative:**

Construction. Alberta Pate >Infrastructure Analyst >(225) 219-9600

### **Accomplishments Performance Measures**

No Beneficiaries Performance Measures found.

### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

### Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Activitiy Category:	Activity Status:		
Rehabilitation/reconstruction of public facilities	Under Way		
Project Number:	Project Title:		
0025	Infrastructure - Fisheries Assistance		
Projected Start Date:	Projected End Date:		
03/02/2012	03/02/2015		
Benefit Type:	Completed Activity Actual End Date:		
Area()			
National Objective:	Responsible Organization:		
Urgent Need	Foundation for Louisiana		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Overall Total Projected Budget from All Sources	<b>Jan 1 thru Mar 31, 2012</b> N/A	<b>To Date</b> \$1,100,000.00	
Total Projected Budget from All Sources	N/A	\$1,100,000.00	
Total Projected Budget from All Sources Total Budget	N/A \$0.00	\$1,100,000.00 \$1,100,000.00	
Total Projected Budget from All Sources Total Budget Total Obligated	N/A \$0.00 \$0.00	\$1,100,000.00 \$1,100,000.00 \$1,100,000.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A \$0.00 \$0.00 \$0.00	\$1,100,000.00 \$1,100,000.00 \$1,100,000.00 \$0.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$0.00 \$0.00 \$0.00 \$0.00	\$1,100,000.00 \$1,100,000.00 \$1,100,000.00 \$0.00 \$0.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$1,100,000.00 \$1,100,000.00 \$1,100,000.00 \$0.00 \$0.00 \$0.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	N/A \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$1,100,000.00 \$1,100,000.00 \$1,100,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	

#### **Activity Description:**

This project acquires property and constructs a seafood processing facility, and also includes site improvements, deck and wharf reconstruction, and a wastewater treatment system. Additionally equipment will acquired to move seafood from boats to shipping and storage containers.

#### **Location Description:**

Lake Lane Hackberry, LA 70631

### **Activity Progress Narrative:**

### **Accomplishments Performance Measures**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Housing Units	0	0/0

### **Beneficiaries Performance Measures**

	This Report Period		C	Cumulative Actual Total / Expected		ected	
Low	v N	Mod -	Total	Low	Mod	Total Low/Mod%	



# of Households	0	0	0	0/0	0/0	0/0	0

### **Activity Locations**

No Activity Locations found.

# Other Funding Sources Budgeted - Detail

# No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



### IFIS - 00025 The HUB Orleans

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Under Way	
Project Number:	Project Title:	
0025	Infrastructure - Fisheries Assista	nce
Projected Start Date:	Projected End Date:	
01/27/2012	04/03/2013	
Benefit Type:	Completed Activity Actual I	End Date:
Area()		
National Objective:	Responsible Organization:	
Urgent Need	Vietnamese Commercial Fishern	nan's Union
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,000,000.00
Total Budget	\$1,000,000.00	\$1,000,000.00
Total Obligated	\$1,000,000.00	\$1,000,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Vietnamese Commercial Fisherman's Union	\$0.00	\$0.00
Match Contributed		

### **Activity Description:**

This project consists of the acquisition and renovations of an existing of an existing 119,742 sq. ft. warehouse and office space on a 12 acre site located in the Michoud Industrial Complex in Eastern New Orleans. The proposed project will develop a major fishery infrastructure (the HUB) in Orleans Parish that can be utilized by members of the Vietnamese-American Commercial Fisherman's Union (VACFU), and by any interested shrimpers. The project will provide long-term economic benefits for members and help sustain the shrimping industry in the region.

#### **Location Description:**

4277-4301 Poche Court West, New Orleans, LA 70129

### **Activity Progress Narrative:**

Funds were obligated this quarter. Joseph Rossman >Community Development Specialist >(225) 219-9600

### **Accomplishments Performance Measures**

No Beneficiaries Performance Measures found.

### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

### Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



IFIS - Admin Fisheries Startup & Consulting Fees

Activitiy Category:	Activity Status:	
Planning	Under Way	
Project Number:	Project Title:	
0025	Infrastructure - Fisheries Assistance	ce
Projected Start Date:	Projected End Date:	
05/06/2008	05/08/2013	
Benefit Type:	Completed Activity Actual En	d Date:
Area ( )		
National Objective:	Responsible Organization:	
N/A	Charles Pistis	
Overall	Ion 1 thru Mar 21, 2012	To Date
Total Projected Budget from All Sources	Jan 1 thru Mar 31, 2012 N/A	\$30,296.19
Total Budget	\$0.00	\$30,296.19
-	ψ0.00	ψ30,290.19
Total Obligated	\$0.00	\$30 296 19
Total Obligated Total Funds Drawdown	\$0.00 \$0.00	\$30,296.19 \$30,296.19
5	+ · · · ·	
Total Funds Drawdown	\$0.00	\$30,296.19
Total Funds Drawdown Program Funds Drawdown	\$0.00 \$0.00	\$30,296.19 \$30,296.19
Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	\$0.00 \$0.00 \$0.00	\$30,296.19 \$30,296.19 \$0.00
Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	\$0.00 \$0.00 \$0.00 \$0.00	\$30,296.19 \$30,296.19 \$0.00 \$0.00

### **Activity Description:**

Consultation fees paid to nation-wide fisheries experts brought to Louisiana to evaluate program proposals.

#### **Location Description:**

Planning for all state-wide Fisheries projects, generally for coastal parishes.

### **Activity Progress Narrative:**

### **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



# **Other Funding Sources Budgeted - Detail**

### No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



# IFIS - Budget of Projects Not Yet Approved IFIS - Budget of Projects Not Yet Approved

Activitiy Category:	Activity Status:	
Planning	Under Way	
Project Number:	Project Title:	
0025	Infrastructure - Fisheries Assista	ance
Projected Start Date:	Projected End Date:	
06/30/2008	06/30/2013	
Benefit Type: Area()	Completed Activity Actual	End Date:
National Objective:	Responsible Organization:	
Low/Mod	Office of Community Developme	ent (OCD), Disaster
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$0.81
Total Budget	(\$1,000,000.00)	\$0.81
Total Obligated	(\$1,000,000.00)	\$0.00

	Total Budget	(\$1,000,000.00)	φ0.01
	Total Obligated	(\$1,000,000.00)	\$0.00
	Total Funds Drawdown	\$0.00	\$0.00
	Program Funds Drawdown	\$0.00	\$0.00
	Program Income Drawdown	\$0.00	\$0.00
	Program Income Received	\$0.00	\$0.00
	Total Funds Expended	\$0.00	\$0.00
	Office of Community Development (OCD), Dis	saster Recovery\$0.00	\$0.00
I	Match Contributed	\$0.00	\$0.00

### **Activity Description:**

This activity holds funds for Fisheries Projects not yet approved.

### **Location Description:**

Louisiana Coastal Fisheries

### **Activity Progress Narrative:**

Funds de-obligated this quarter as approved budgetary amounts are set up as individual Fisheries activities. Joseph Rossman >Community Development Specialist >(225) 219-9600

### **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

### Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number:	IFIS - PD		
Activity Title:	IFIS - PD		
Activitiy Category:		Activity Status:	
Rehabilitation/reconstruction of a public impre	ovement	Under Way	
Project Number:		Project Title:	
0025		Infrastructure - Fisheries Assista	ance
Projected Start Date:		Projected End Date:	
10/05/2011		10/05/2014	
<b>Benefit Type:</b> Area()		Completed Activity Actual	End Date:
National Objective:		Responsible Organization:	
Jrgent Need		Hunt, Guillot, & Associates, LLC	;
Overall		Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources		N/A	\$1,000,000.00
Total Budget		\$0.00	\$1,000,000.00
Total Obligated		\$0.00	\$1,000,000.00
Total Funds Drawdown		\$73,623.00	\$165,109.00
Program Funds Drawdown		\$73,623.00	\$165,109.00
Program Income Drawdown		\$0.00	\$0.00
Program Income Received		\$0.00	\$0.00
Total Funds Expended		\$73,623.00	\$165,109.00
Hunt, Guillot, & Associates, LLC		\$73,623.00	\$165,109.00
Match Contributed		\$0.00	\$0.00

### **Activity Description:**

Hunt Guillot program delivery charges for Fisheries programs.

### **Location Description:**

N/A

### **Activity Progress Narrative:**

Program Delivery. Jeremy Meiske >Infrastructure Analyst >(225) 219-9600

### **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

#### Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



ILOC - 00002
NRCS - Match Program

### Activitiy Category:

#### Rehabilitation/reconstruction of a public improvement

Project Number:

0022

# Projected Start Date:

05/27/2008

#### Benefit Type: Area ( )

#### National Objective: Urgent Need

# Activity Status: Under Way Project Title: Infrastructure - Local Government Projected End Date: 12/31/2018 Completed Activity Actual End Date:

#### **Responsible Organization:**

St. Tammany Parish

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,187,730.75
Total Budget	\$0.00	\$1,187,730.75
Total Obligated	\$0.00	\$1,187,730.75
Total Funds Drawdown	\$0.00	\$774,167.32
Program Funds Drawdown	\$0.00	\$774,167.32
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$774,167.32
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

This project removes storm debris from various waterways throughout St. Tammany Parish.

## **Location Description:**

St. Tammany Parish: parish-wide

## **Activity Progress Narrative:**

## **Accomplishments Performance Measures**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Linear feet of Public Improvement	0	0/0
# of Linear miles of Public	0	0/0



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources	Amount
Private Funds	\$13,536,192.25
Total Other Funding Sources	\$0.00





Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Under Way	
Project Number:	Project Title:	
0022	Infrastructure - Local Government	
Projected Start Date:	Projected End Date:	
10/30/2008	10/30/2019	
Benefit Type: Area()	Completed Activity Actual Er	nd Date:
National Objective:	Responsible Organization:	
Urgent Need	Orleans Parish	
Overall	Jan 1 thru Mar 31, 2012	To Date
Overall Total Projected Budget from All Sources	<b>Jan 1 thru Mar 31, 2012</b> N/A	<b>To Date</b> \$4,500,000.00
	•	
Total Projected Budget from All Sources	N/A	\$4,500,000.00
Total Projected Budget from All Sources Total Budget	N/A \$0.00	\$4,500,000.00 \$4,500,000.00
Total Projected Budget from All Sources Total Budget Total Obligated	N/A \$0.00 \$0.00	\$4,500,000.00 \$4,500,000.00 \$4,500,000.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A \$0.00 \$0.00 \$0.00	\$4,500,000.00 \$4,500,000.00 \$4,500,000.00 \$3,664,124.91
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$0.00 \$0.00 \$0.00 \$0.00	\$4,500,000.00 \$4,500,000.00 \$4,500,000.00 \$3,664,124.91 \$3,664,124.91
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$4,500,000.00 \$4,500,000.00 \$3,664,124.91 \$3,664,124.91 \$0.00

#### **Activity Description:**

This project will fund interior and exterior renovations to buildings A,B, C & D including installation of a reflected ceiling; and new construction of additional facilities such as a greenhouse, an exterior elevator and bridge, basketball court and playground equipment in four areas, and a new laundry facility for Mahalia Jackson Education Facility.

#### **Location Description:**

2101 Freret Street, New Orleans, LA 70113

#### **Activity Progress Narrative:**

### **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/7



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

## No Other Match Funding Sources Found

Other Funding Sources	Amount
Community Development Block Grant	\$4,000,000.00
FEMA Public Assistance	\$3,737,293.00
Private Funds	\$3,408,067.00
Total Other Funding Sources	\$0.00



ILOC - 00004 Sewerage & Water Board Utilities Improvement

#### Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

0022

#### **Projected Start Date:**

02/09/2010

#### Benefit Type: Area ( )

#### National Objective: Urgent Need

# Activity Status: Under Way Project Title: Infrastructure - Local Government Projected End Date: 02/09/2013 Completed Activity Actual End Date:

#### **Responsible Organization:**

Sewerage and Water Board of New Orleans

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$15,000,000.00
Total Budget	\$0.00	\$15,000,000.00
Total Obligated	\$0.00	\$15,000,000.00
Total Funds Drawdown	\$13,808.71	\$14,737,623.76
Program Funds Drawdown	\$13,808.71	\$14,737,623.76
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$13,808.71	\$14,737,623.76
Sewerage and Water Board of New Orleans	\$13,808.71	\$14,737,623.76
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

This project will involve the assessment and repair and/or replacement of sanitary sewer piping and manholes, water mains, and major storm drainage piping and other related items owned and operated by the Sewerage and Water Board as needed in the public right of way at various locations within the project limits of the South Louisiana Submerged Roads Program.

## **Location Description:**

East Bank of New Orleans, 70112

## **Activity Progress Narrative:**

Construction. Desirae Williams >Infrastructure Analyst >(225) 219-9600

# **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

#### Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



ILOC - 00006 Master Plan and Associated Studies

Activitiy Category:	Activity Status:	
Planning	Under Way	
Project Number:	Project Title:	
0022	Infrastructure - Local Governme	nt
Projected Start Date:	Projected End Date:	
02/09/2010	02/09/2013	
Benefit Type: Area()	Completed Activity Actual	End Date:
National Objective:	<b>Responsible Organization:</b>	
N/A	Greater New Orleans Bioscience Economic Development	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	Ν/Δ	\$2,450,000,00

overall		TO Duto
Total Projected Budget from All Sources	N/A	\$2,450,000.00
Total Budget	\$0.00	\$2,450,000.00
Total Obligated	\$0.00	\$2,450,000.00
Total Funds Drawdown	\$425,345.00	\$2,212,116.00
Program Funds Drawdown	\$425,345.00	\$2,212,116.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$425,345.00	\$2,212,116.00
Greater New Orleans Bioscience Economic Development	\$425,345.00	\$2,212,116.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

This project facilitates the programatic and physical development of GNOBEDD and promotes growth and Biosciences.

#### **Location Description:**

New Orleans (Zip code 70112)

#### **Activity Progress Narrative:**

Planning. Desirae Williams >Infrastructure Analyst >(225) 219-9600

## **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

#### Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Under Way	
Project Number:	Project Title:	
0022	Infrastructure - Local Government	
Projected Start Date:	Projected End Date:	
10/21/2010	02/28/2015	
Benefit Type: Area ( )	Completed Activity Actual Er	nd Date:
National Objective:	Responsible Organization:	
Low/Mod	Audubon Nature Institute	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$2,250,000.00
Total Budget	\$0.00	\$2,250,000.00
Total Obligated	\$0.00	\$2,250,000.00
Total Funds Drawdown	\$64,856.50	\$851,256.99
Program Funds Drawdown	\$64,856.50	\$851,256.99
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$64,856.50	\$851,256.99
Audubon Nature Institute	\$64,856.50	\$1,031,907.69
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

This project repairs the damages suffered to the upper and lower Bienville Street Wharves, in Woldenberg Riverfront Park as a result of damages resulting from Hurricane Katrina.

#### **Location Description:**

#1 Canal Street, New Orleans, LA 70130

#### **Activity Progress Narrative:**

Design. Alberta Pate >Infrastructure Analyst >(225) 219-9600

## **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

#### Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



ILOC - 00013 University of New Orleans - University Center

Activitiy Category:
Rehabilitation/reconstruction of public facilities
Project Number:
0022
Projected Start Date:
07/13/2009
Benefit Type: Area ( )
National Objective:
Urgent Need
Overall

Activity Status: Under Way Project Title: Infrastructure - Local Government Projected End Date: 06/30/2014

# Completed Activity Actual End Date:

#### **Responsible Organization:**

Louisiana Office of Facility Planning and Control

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$2,404,027.00
Total Budget	\$0.00	\$2,404,027.00
Total Obligated	\$0.00	\$2,404,027.00
Total Funds Drawdown	\$316,989.09	\$496,726.39
Program Funds Drawdown	\$316,989.09	\$496,726.39
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$316,989.09	\$496,726.39
Louisiana Office of Facility Planning and Control	\$316,989.09	\$496,726.39
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

This project renovates administrative office and meeting spaces.

#### **Location Description:**

2000 Lakeshore Dr., New Orleans, LA 70148

### **Activity Progress Narrative:**

Construction and Design. Alberta Pate >Infrastructure Analyst >(225) 219-9600

## **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

#### Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



# ILOC - 00014B Pres. Resource Cntr. - Oper. Comeback - Pub. Fac.

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Under Way	
Project Number:	Project Title:	
0022	Infrastructure - Local Governmen	t
Projected Start Date:	Projected End Date:	
03/08/2010	12/31/2014	
Benefit Type: Area()	Completed Activity Actual E	nd Date:
National Objective:	Responsible Organization:	
Slums and Blight	New Orleans Redevelopment Authority	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$610,263.30
Total Budget	\$0.00	\$610,263.30
Total Obligated	\$0.00	\$610,263.30
Total Funds Drawdown	\$29,734.54	\$450,101.89
Program Funds Drawdown	\$29,734.54	\$450,101.89
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$29,734.54	\$450,101.89
Total Tunus Expended	φ <b>2</b> 0,7 0 110 1	
New Orleans Redevelopment Authority	\$29,734.54	\$450,101.89

#### **Activity Description:**

This project centers on the historic preservation of 1 public facility to be used by a neighborhood community center. This project was chosen with an eye toward revitalizing the residential areas and rebuilding the neighborhood community. The community center will be utilized by the neighborhood and provide education on sustainable housing methods/practices as well as hosting other activities.

## **Location Description:**

5200 Dauphine St., New Orleans, LA 70117

## **Activity Progress Narrative:**

Construction and Admin. R.M. Jackson >Compliance Analyst >(225) 219-9600

## **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

# No Other Match Funding Sources Found

Other Funding Sources	Amount
Private Funds	\$214,634.74
Total Other Funding Sources	\$0.00



Activitiy Category:	Activity Status:	
Planning	Under Way	
Project Number:	Project Title:	
0022	Infrastructure - Local Governme	nt
Projected Start Date:	Projected End Date:	
10/06/2010	11/15/2012	
Benefit Type: Area()	Completed Activity Actual I	End Date:
National Objective:	Responsible Organization:	
N/A	Southeast Louisiana Flood Protection Authority East	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$900,000.00
Total Budget	\$0.00	\$900,000.00
Total Obligated	\$0.00	\$900,000.00
Total Funds Drawdown	\$43,527.80	\$187,229.20
Program Funds Drawdown	\$43,527.80	\$187,229.20
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$43,527.80	\$187,229.20
Southeast Louisiana Flood Protection Authority East	\$43,527.80	\$187,229.20
	• • • • •	•

### **Activity Description:**

**Match Contributed** 

This activity conducts planning and study activities related to flood protection for several risk-prone areas in St. Charles, Jefferson, and Orleans Parishes.

\$0.00

#### **Location Description:**

This area covers several areas in St. Charles, Jefferson, and Orleans Parishes.

#### **Activity Progress Narrative:**

Planning. Alberta Pate >Infrastructure Analyst >(225) 219-9600

## **Accomplishments Performance Measures**

#### No Accomplishments Performance Measures found.

\$0.00



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

#### Other Funding Sources No Other Funding Sources Found Total Other Funding Sources





# ILOC - 00018 Louisiana Superdome

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Under Way	
Project Number:	Project Title:	
0022	Infrastructure - Local Governme	nt
Projected Start Date:	Projected End Date:	
01/01/2010	01/01/2013	
Benefit Type: Area()	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
Slums and Blight	Louisiana Stadium & Exposition District	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$51,321,670.00
Total Budget	\$0.00	\$51,321,670.00
Total Obligated	\$0.00	\$40,000,000.00
Total Funds Drawdown	\$0.00	\$40,000,000.00
Program Funds Drawdown	\$0.00	\$40,000,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$40,000,000.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Complete renovation and selected upgrades to the LA Superdome.

#### **Location Description:**

Sugar Bowl Drive New Orleans, LA 70112

#### **Activity Progress Narrative:**

## **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

## **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

# No Other Match Funding Sources Found

Other Funding Sources	Amount
FEMA Public Assistance	\$87,716,034.14
Private Funds	\$15,519,510.10
Total Other Funding Sources	\$0.00



ILOC - 00019 NORA Blight Removal Program

#### Activitiy Category:

Econ. development or recovery activity that creates/retains jobs

Project Number:

0022

#### **Projected Start Date:**

08/13/2010

#### Benefit Type: Area ( )

#### National Objective: Slums and Blight

## Activity Status:

Under Way **Project Title:** Infrastructure - Local Government **Projected End Date:** 

08/13/2013

#### Completed Activity Actual End Date:

#### **Responsible Organization:**

New Orleans Redevelopment Authority

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$2,120,000.00
Total Budget	\$0.00	\$2,120,000.00
Total Obligated	\$0.00	\$2,120,000.00
Total Funds Drawdown	\$742,110.30	\$1,424,958.78
Program Funds Drawdown	\$742,110.30	\$1,424,958.78
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$742,110.30	\$1,424,958.78
New Orleans Redevelopment Authority	\$742,110.30	\$1,424,958.78
Match Contributed	\$0.00	\$0.00

## Activity Description:

The disaster recovery CDBG funds will be used by the New Orleans Redevelopment Authority (NORA) as gap financing for the construction of a new mixed-use building at 1409 Oretha Castle Haley Boulevard. This project, in partnership with the non-profit developer Gulf Coast Housing Partnership, will construct an 83,000 square foot building, including 20,000 square feet of commercial space for NORA offices and three retailers and 63,000 square for a 70 unit multi-family housing development for low-moderate income seniors age 55 and over.

## **Location Description:**

1409 Oretha Castle Haley Blvd., New Orleans, LA 70113

## **Activity Progress Narrative:**

Construction. Desirae Williams >Infrastructure Analyst >(225) 219-9600

## **Accomplishments Performance Measures**

No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

## No Other Match Funding Sources Found

Other Funding Sources	Amount
Community Development Block Grant	\$8,181,036.00
Private Funds	\$8,468,595.00
Total Other Funding Sources	\$0.00

Community Development Systems Disaster Recovery Grant Reporting System (DRGR)



# ILOC - 00020 Delgado Comm. Coll. Maintenance & Warehouse Bldng.

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Under Way	
Project Number:	Project Title:	
0022	Infrastructure - Local Governme	nt
Projected Start Date:	Projected End Date:	
10/06/2010	08/26/2012	
Benefit Type: Area()	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
Urgent Need	Louisiana Office of Facility Planning and Control	
Overall	Jan 1 thru Mar 31, 2012	To Date
Overall Total Projected Budget from All Sources	<b>Jan 1 thru Mar 31, 2012</b> N/A	<b>To Date</b> \$3,000,000.00
Total Projected Budget from All Sources Total Budget Total Obligated	N/A	\$3,000,000.00
Total Projected Budget from All Sources Total Budget	N/A \$0.00	\$3,000,000.00 \$3,000,000.00
Total Projected Budget from All Sources Total Budget Total Obligated	N/A \$0.00 \$0.00	\$3,000,000.00 \$3,000,000.00 \$3,000,000.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A \$0.00 \$0.00 \$34,019.85	\$3,000,000.00 \$3,000,000.00 \$3,000,000.00 \$34,019.85
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$0.00 \$34,019.85 \$34,019.85	\$3,000,000.00 \$3,000,000.00 \$3,000,000.00 \$34,019.85 \$34,019.85
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$0.00 \$34,019.85 \$34,019.85 \$0.00	\$3,000,000.00 \$3,000,000.00 \$3,000,000.00 \$34,019.85 \$34,019.85 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	N/A \$0.00 \$34,019.85 \$34,019.85 \$0.00 \$0.00	\$3,000,000.00 \$3,000,000.00 \$3,000,000.00 \$34,019.85 \$34,019.85 \$0.00 \$0.00

#### **Activity Description:**

Build a new maintenance/warehouse building which will house the entire Maintenance Dept., Grounds Crew, and Property Control for Delgado Community College.

#### **Location Description:**

615 City Park Avenue, New Orleans, LA 70119

#### **Activity Progress Narrative:**

Design. Alberta Pate >Infrastructure Analyst >(225) 219-9600

## **Accomplishments Performance Measures**

No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources	Amount
FEMA Public Assistance	\$1,001,300.00
Total Other Funding Sources	\$0.00





# ILOC - 00027 Woldenberg Riverfront Park-Splash Pad, Playground

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Under Way	
Project Number:	Project Title:	
0022	Infrastructure - Local Governme	nt
Projected Start Date:	Projected End Date:	
10/06/2010	02/28/2015	
Benefit Type: Area()	Completed Activity Actual I	End Date:
National Objective:	Responsible Organization:	
Low/Mod	Audubon Nature Institute	
Overall	Jan 1 thru Mar 31, 2012	To Date
Overall Total Projected Budget from All Sources	<b>Jan 1 thru Mar 31, 2012</b> N/A	<b>To Date</b> \$1,469,000.00
Total Projected Budget from All Sources	N/A	\$1,469,000.00
Total Projected Budget from All Sources Total Budget	N/A \$0.00	\$1,469,000.00 \$1,469,000.00
Total Projected Budget from All Sources Total Budget Total Obligated	N/A \$0.00 \$0.00	\$1,469,000.00 \$1,469,000.00 \$1,469,000.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A \$0.00 \$0.00 \$19,906.98	\$1,469,000.00 \$1,469,000.00 \$1,469,000.00 \$96,256.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$0.00 \$19,906.98 \$19,906.98	\$1,469,000.00 \$1,469,000.00 \$1,469,000.00 \$96,256.00 \$96,256.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$0.00 \$19,906.98 \$19,906.98 \$0.00	\$1,469,000.00 \$1,469,000.00 \$1,469,000.00 \$96,256.00 \$96,256.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	N/A \$0.00 \$0.00 \$19,906.98 \$19,906.98 \$0.00 \$0.00	\$1,469,000.00 \$1,469,000.00 \$1,469,000.00 \$96,256.00 \$96,256.00 \$0.00 \$0.00

## Activity Description:

This project consists of improvements to Woldenberg Riverfront Park to provide for a themed playground and an interactive water feature at the entrance of the Audubon aquarium. Also included in this project are a landscaping project and moonwalk site improvements.

## **Location Description:**

#1 Canal Street, New Orleans, 70130

#### **Activity Progress Narrative:**

Design. Alberta Pate >Infrastructure Analyst >(225) 219-9600

## **Accomplishments Performance Measures**

No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

### Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



# ILOC - 00028 Woldenberg Riverfront Park -Plaza Peimeter Repairs

Activitiy Category: Rehabilitation/reconstruction of public facilities Project Number: 0022 Projected Start Date: 10/06/2010 Benefit Type:	Activity Status: Planned Project Title: Infrastructure - Local Governme Projected End Date: 02/28/2015 Completed Activity Actual	
Area ( ) National Objective:	Responsible Organization: Audubon Nature Institute	
Overall Total Projected Budget from All Sources	Jan 1 thru Mar 31, 2012 N/A \$0.00	<b>To Date</b> \$516,000.00 \$516,000.00
Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	\$0.00 \$0.00 \$0.00 \$0.00	\$516,000.00 \$516,000.00 \$0.00 \$0.00
Program Income Drawdown Program Income Received Total Funds Expended	\$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

This project completes repairs and improvements to plaza perimeter, wayfaring signage, public restrooms, and general restoration throughout Woldenberg Riverfront Park.

#### **Location Description:**

#1 Canal Street, New Orleans, 70130

#### **Activity Progress Narrative:**

## **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



# **Other Funding Sources Budgeted - Detail**

# No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



# ILOC - 00029 Woldenberg Riverfront Park - Sculpture Restoration

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Under Way	
Project Number:	Project Title:	
0022	Infrastructure - Local Government	
Projected Start Date:	Projected End Date:	
10/06/2010	02/28/2015	
Benefit Type:	Completed Activity Actual End Date:	
Area ()		
National Objective:	Responsible Organization:	
Low/Mod	Audubon Nature Institute	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$265,000.00
Total Budget	\$0.00	\$265,000.00
Total Obligated	\$0.00	\$265,000.00
Total Funds Drawdown	\$0.00	\$155,968.10
Program Funds Drawdown	\$0.00	\$155,968.10
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$155,968.10
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

This project completes repairs and reconditions of sculptures and monuments located in Woldenberg Riverfront Park.

#### **Location Description:**

#1 Canal Street, New Orleans, LA 70130

**Activity Progress Narrative:** 

## **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



# **Other Funding Sources Budgeted - Detail**

# No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



# ILOC - 00032 Greater New Orleans Community Health Connection

Activitiy Category:	Activity Status:	
Public services	Under Way	
Project Number:	Project Title:	
0022	Infrastructure - Local Government	
Projected Start Date:	Projected End Date:	
12/17/2010	12/17/2013	
Benefit Type: Area()	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
Low/Mod	Louisiana Department of Health and Hospitals	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$32,500,000.00
Total Budget	\$0.00	\$32,500,000.00
Total Obligated	\$0.00	\$32,500,000.00
Total Funds Drawdown	\$2,606,075.48	\$3,731,550.33
Program Funds Drawdown	\$2,606,075.48	\$3,731,550.33
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$2,606,075.48	\$3,731,550.33
Louisiana Department of Health and Hospitals	\$2,606,075.48	\$3,731,550.33

#### Match Contributed

### **Activity Description:**

The Greater New Orleans Community Health Connection (GNOCHC) is a new Medicaid Section 1115 Waiver Demonstration program to provide primary and behavioral health care services to low-income, uninsured adults in the Greater New Orleans area between October 1, 2010 and Deember 31, 2013. This program is an outgrowth of a three-year Primary Care Access and Stabilization Grant (PCASG) that ended in September 2010. This program (GNOCHC) will transition PCASG providers to a financially sustainability model that incorporates Medicaid, LaCHIP, and other payor sources as the revenue base by January 1, 2014, when a majority of low-income uninsured adults will have health care coverage either through Medicaid or the State Health Benefits Exchange as mandated by the federal health care reform Affordable Care Act (ACA).

\$0.00

#### **Location Description:**

Greater New Orleans area, including Orleans, St. Bernard, Plaquemines, and Jefferson Parishes

## **Activity Progress Narrative:**

Public Service. Desirae Williams >Infrastructure Analyst >(225) 219-9600 \$0.00



## **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

## **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

## No Other Match Funding Sources Found

Other Funding Sources	Amount
Community Development Block Grant	\$15,657,000.00
Private Funds	\$54,774,086.00
Total Other Funding Sources	\$0.00



Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Under Way	
Project Number:	Project Title:	
0022	Infrastructure - Local Government	
Projected Start Date:	Projected End Date:	
10/27/2011	10/27/2014	
Benefit Type: Area()	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
Urgent Need	Louisiana Office of Facility Planning and Control	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$108,215.00
Total Budget	\$108 215 00	\$108 215 00

Total Budget	\$108,215.00	\$108,215.00
Total Obligated	\$108,215.00	\$108,215.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Louisiana Office of Facility Planning and Control	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

This project complements FEMA funds that are being used to repair the plaster ceiling and the damaged ceiling tile of the Earl K. Long Gymnasium on the University of Louisiana at Lafayette campus. These CDBG funds will be used to extend the ceiling replacement to the remaining ceiling tiles for aesthetic and acoustical purposes of the two story, 33,000 square foot gymnasium.

#### **Location Description:**

500 East St. Mary Blvd. Lafayette LA 70504

#### **Activity Progress Narrative:**

Funds obligated this quarter. Joseph Rossman >Community Development Specialist >(225) 219-9600

## **Accomplishments Performance Measures**

No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources	Amount
FEMA Public Assistance	\$13,540.22
Total Other Funding Sources	\$0.00



# ILOC - Budget for Orleans Parish Projects in Rev. ILOC - Budget for Orleans Parish Projects in Rev.

Activitiy Category:	Activity Status:	
Planning	Under Way	
Project Number:	Project Title:	
0022	Infrastructure - Local Government	
Projected Start Date:	Projected End Date:	
01/01/2010	01/01/2015	
Benefit Type: Area()	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
N/A	City of New Orleans - K/R	
Overall	Jan 1 thru Mar 31, 2012	To Date
Overall Total Projected Budget from All Sources	<b>Jan 1 thru Mar 31, 2012</b> N/A	<b>To Date</b> \$7,733,955.00
Total Projected Budget from All Sources	N/A	\$7,733,955.00
Total Projected Budget from All Sources Total Budget	N/A \$6,981,449.00	\$7,733,955.00 \$7,733,955.00
Total Projected Budget from All Sources Total Budget Total Obligated	N/A \$6,981,449.00 \$6,747,494.00	\$7,733,955.00 \$7,733,955.00 \$7,500,000.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A \$6,981,449.00 \$6,747,494.00 \$0.00	\$7,733,955.00 \$7,733,955.00 \$7,500,000.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$6,981,449.00 \$6,747,494.00 \$0.00 \$0.00	\$7,733,955.00 \$7,733,955.00 \$7,500,000.00 \$0.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$6,981,449.00 \$6,747,494.00 \$0.00 \$0.00 \$0.00	\$7,733,955.00 \$7,733,955.00 \$7,500,000.00 \$0.00 \$0.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	N/A \$6,981,449.00 \$6,747,494.00 \$0.00 \$0.00 \$0.00 \$0.00	\$7,733,955.00 \$7,733,955.00 \$7,500,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00

#### **Activity Description:**

This activity holds funds for Orleans Parish for Local Government Infrastructure. Funds are obligated for this purpose and will be broken out into individual activities as they are approved.

#### **Location Description:**

**Orleans Parish** 

#### **Activity Progress Narrative:**

Funds obligated and activity budget increased as activities from the 1st Katrina/Rita grant were moved to the 2nd grant to facilitate an upcoming action plan amendment. Joseph Rossman >Community Development Specialist >(225) 219-9600

## **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

#### Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



# ILOC - Budget for Projects Not Yet Approved ILOC - Budget for Projects Not Yet Approved

Activitiy Category:	Activity Status:	
Planning	Planned	
Project Number:	Project Title:	
0022	Infrastructure - Local Government	
Projected Start Date:	Projected End Date:	
09/30/2011	09/30/2014	
Benefit Type: Area ( )	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
N/A	Office of Community Development (OCD), Disaster	
Overall	Jan 1 thru Mar 31, 2012 To Date	

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,514,593.00
Total Budget	\$5,414,133.90	\$1,514,593.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

This activity holds the funds for activities not yet approved for Local Government Infrastructure projects.

#### **Location Description:**

Katrina/Rita impacted parishes of Louisiana

#### **Activity Progress Narrative:**

# **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

## **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



### **Other Funding Sources Budgeted - Detail**

### No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



### ILOC -Budget for Lafayette Parish Projects in Rev. ILOC -Budget for Lafayette Parish Projects in Rev.

Activitiy Category:	Activity Status:		
Rehabilitation/reconstruction of public facilities	Planned		
Project Number:	Project Title:		
0022	Infrastructure - Local Government		
Projected Start Date:	Projected End Date:		
06/30/2008	06/30/2013		
Benefit Type: ()	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
Low/Mod	Lafayette Consolidated Government		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$146,579.00	
Total Budget	(\$108,215.00)	\$146,579.00	
Total Obligated	(\$108,215.00)	\$146,579.00	
Total Funds Drawdown	\$0.00	\$0.00	
Program Funds Drawdown	\$0.00	\$0.00	
Program Income Drawdown	\$0.00	\$0.00	

\$0.00

\$0.00

\$0.00

\$0.00

#### **Location Description:**

**Activity Description:** 

**Program Income Received** 

Lafayette Consolidated Government

**Total Funds Expended** 

**Match Contributed** 

Lafayette Parish

#### **Activity Progress Narrative:**

Funds were de-obligated this quarter as an activity had an approved application and funds were set up for that activity. Joseph Rossman >Community Development Specialist >(225) 219-9600

This activity holds funds for Lafayette Parish for Local Government Infrastructure. Funds are obligated for this purpose and will

#### **Accomplishments Performance Measures**

be broken out into individual activities as they are approved.

#### No Accomplishments Performance Measures found.

\$0.00

\$0.00

\$0.00

\$0.00



No Beneficiaries Performance Measures found.

### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

#### Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Activitiy Category:	Activity Status:		
Planning	Under Way		
Project Number:	Project Title:		
0021	Infrastructure - Long Term Commu	unity Recovery	
Projected Start Date:	Projected End Date:		
05/23/2008	09/16/2017		
Benefit Type:	Completed Activity Actual End Date:		
Area ()			
National Objective:	Responsible Organization:		
N/A	City of New Orleans - K/R		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$2,750,000.00	
Total Budget	A	\$2,750,000.00	
i otal Budget	\$0.00	$\psi 2, 100,000.00$	
Total Obligated	\$0.00 \$0.00	\$2,750,000.00	
-	+		
Total Obligated	\$0.00	\$2,750,000.00	
Total Obligated Total Funds Drawdown	\$0.00 \$33,048.75	\$2,750,000.00 \$2,729,531.19	
Total Obligated Total Funds Drawdown Program Funds Drawdown	\$0.00 \$33,048.75 \$33,048.75	\$2,750,000.00 \$2,729,531.19 \$2,729,531.19	
Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	\$0.00 \$33,048.75 \$33,048.75 \$0.00	\$2,750,000.00 \$2,729,531.19 \$2,729,531.19 \$0.00	
Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	\$0.00 \$33,048.75 \$33,048.75 \$0.00 \$0.00	\$2,750,000.00 \$2,729,531.19 \$2,729,531.19 \$0.00 \$0.00	

#### **Activity Description:**

The funding provided the City of New Orleans with a consultant to help with the framing of the City's Master Plan and Comprehensive Zoning Ordiance Update.

#### **Location Description:**

1300 Poydras St. New Orleans, LA 70112.

#### **Activity Progress Narrative:**

Planning and Admin and Admin and Code Enforcement. R.M. Jackson >Compliance Analyst >(225) 219-9600

### **Accomplishments Performance Measures**

#### No Accomplishments Performance Measures found.



No Beneficiaries Performance Measures found.

### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

#### Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Activitiy Category:	Activity Status:		
Planning	Under Way		
Project Number:	Project Title:		
0021	Infrastructure - Long Term Commu	unity Recovery	
Projected Start Date:	Projected End Date:		
05/23/2008	09/16/2017		
Benefit Type: Area ( )	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
N/A	City of New Orleans - K/R		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$2,000,000.00	
Total Budget	\$0.00	\$2,000,000.00	
Total Obligated	\$0.00	\$2,000,000.00	
Total Funds Drawdown	\$0.00	\$1,800,699.50	
Program Funds Drawdown	\$0.00	\$1,800,699.50	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$0.00	\$1,800,699.50	
City of New Orleans - K/R	\$0.00	\$1,800,699.50	
Match Contributed	\$0.00	\$0.00	

#### **Activity Description:**

The project funded an evaluation of the existing surface and street sub-surface drainage system maintained by the New Orleans Department of Public Works, which also included the development of a drainage system hydraulic computer model.

#### **Location Description:**

1300 Poydras St. New Orleans, LA 70112

### **Activity Progress Narrative:**

Construction and Admin and Planning. Construction implementation. R.M. Jackson >Compliance Analyst >(225) 219-9600

### **Accomplishments Performance Measures**

#### No Accomplishments Performance Measures found.



### No Beneficiaries Performance Measures found.

Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Louisiana	-	Not Validated / N
Other Funding Sources Budg					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					

Community Development Systems Disaster Recovery Grant Reporting System (DRGR)



ILTR - 00003

### Lafitte Greenway

#### Activitiy Category:

#### Rehabilitation/reconstruction of a public improvement

Project Number:

0021

Projected Start Date: 03/25/2009

Benefit Type: Area ( )

National Objective: Low/Mod

#### **Overall**

Overall
Total Projected Budget from All Sources
Total Budget
Total Obligated
Total Funds Drawdown
Program Funds Drawdown
Program Income Drawdown
Program Income Received
Total Funds Expended
City of New Orleans - K/R
Match Contributed

Activity Status: Under Way Project Title: Infrastructure - Long Term Community Recovery Projected End Date: 06/02/2014

**Completed Activity Actual End Date:** 

#### **Responsible Organization:**

City of New Orleans - K/R

<b>Jan 1 thru Mar 31, 2012</b> N/A	<b>To Date</b> \$7,600,000.00
\$0.00	\$7,600,000.00
\$0.00	\$7,600,000.00
\$127,558.83	\$846,878.96
\$127,558.83	\$846,878.96
\$0.00	\$0.00
\$0.00	\$0.00
\$127,558.83	\$845,949.26
\$127,558.83	\$845,949.26
\$0.00	\$0.00

#### **Activity Description:**

Bike/pedestrian trail and greenway/cultural corridor

#### **Location Description:**

Lafitte Greenway, New Orleans, LA 70112

#### **Activity Progress Narrative:**

Planning and Design and Admin. R.M. Jackson >Compliance Analyst >(225) 219-9600

### **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.



No Beneficiaries Performance Measures found.

### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources	Amount
Private Funds	\$485,000.00
Total Other Funding Sources	\$0.00



### ILTR - 00005 Cameron Square West Annex Building/Police Jury Adm

Activitiy Category: Construction of buildings for the general conduct of government Project Number: 0021 Projected Start Date:	Activity Status: Under Way Project Title: Infrastructure - Long Term Comm Projected End Date:	unity Recovery
11/10/2008	06/03/2018	
Benefit Type: Area()	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
Urgent Need	Cameron Parish Police Jury	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$6,464,964.00
Total Budget	\$0.00	\$6,464,964.00
Total Obligated	\$0.00	\$6,464,964.00
Total Funds Drawdown	\$444,538.44	\$4,879,637.42
Program Funds Drawdown	\$444,538.44	\$4,879,637.42
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$444,538.44	\$4,879,637.42
Louisiana Office of Facility Planning and Control	\$444,538.44	\$4,879,637.42
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

The project funded the design and construction of a new office building for Cameron Parish Police Jury officials.

### **Location Description:**

Smith Circle, Cameron, LA 70631

### **Activity Progress Narrative:**

Construction and Admin. Alberta Pate >Infrastructure Analyst >(225) 219-9600

### **Accomplishments Performance Measures**

#### No Accomplishments Performance Measures found.



No Beneficiaries Performance Measures found.

### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

#### Other Funding Sources No Other Funding Sources Found Total Other Funding Sources





ILTR - 00006 St. Roch Pathway - New Orleans

\$0.00

\$0.00

\$0.00

\$0.00

Activitiy Category:	Activity Status:		
Rehabilitation/reconstruction of a public improvement	Under Way		
Project Number:	Project Title:		
0021	Infrastructure - Long Term Community Recovery		
Projected Start Date:	Projected End Date:		
06/03/2008	09/16/2017		
Benefit Type: Area()	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
Low/Mod	City of New Orleans - K/R		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$69,128.00	
Total Budget	\$0.00	\$69,128.00	
Total Obligated	\$0.00	\$69,128.00	
Total Funds Drawdown	\$0.00	\$69,128.00	
Program Funds Drawdown	\$0.00	\$69,128.00	
Program Income Drawdown	\$0.00	\$0.00	

#### **Activity Description:**

**Program Income Received** 

City of New Orleans - K/R

**Total Funds Expended** 

**Match Contributed** 

The project created a new six-block walking path through the center of the neutral ground on St. Roch Avenue.

#### **Location Description:**

St. Roch Avenue from Marais to N. Roman Street, New Orleans, LA 70117

#### **Activity Progress Narrative:**

Admin. In process of closing out activity. R.M. Jackson >Compliance Analyst >(225) 219-9600

### **Accomplishments Performance Measures**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Linear feet of Public Improvement	0	1584/2112

\$0.00

\$0.00

\$69,128.00

\$69,128.00



No Beneficiaries Performance Measures found.

### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

### No Other Match Funding Sources Found

Other Funding Sources	Amount
Private Funds	\$50,000.00
Total Other Funding Sources	\$0.00





ILTR - 00007 Robert E. Lee Landscaping NO1005

Activitiy Category:	Activity Status:		
Rehabilitation/reconstruction of a public improvement	Under Way		
Project Number:	Project Title:		
0021	Infrastructure - Long Term Community Recovery		
Projected Start Date:	Projected End Date:		
08/27/2008	09/16/2017		
Benefit Type: Area ()	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
Slums and Blight	City of New Orleans - K/R		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$167,111.96	
Total Budget	\$0.00	\$167,111.96	
Total Obligated	\$0.00	\$167,111.96	
Total Funds Drawdown	\$0.00	\$167,111.96	
Program Funds Drawdown	\$0.00	\$167,111.96	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$0.00	\$167,111.96	
City of New Orleans - K/R	\$0.00	\$167,111.96	
Match Contributed	\$0.00	\$0.00	

#### **Activity Description:**

The project re-landscaped the neutral ground along 1.9 miles of Robert E. Lee Blvd., removing 57 existing trees and grinding their stumps, planting 196 new trees and shrubs and making electrical repairs to the homeowner's association sign.

#### **Location Description:**

Robert E. Lee Blvd from Wisner to Pontchartrain Blvd, New Orleans, LA 70124

#### **Activity Progress Narrative:**

Admin. In process of closing out activity. R.M. Jackson >Compliance Analyst >(225) 219-9600

#### **Accomplishments Performance Measures**

#### No Accomplishments Performance Measures found.



### No Beneficiaries Performance Measures found.

Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Louisiana	-	Not Validated / N
Other Funding Sources Budg					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					

Community Development Systems Disaster Recovery Grant Reporting System (DRGR)



ILTR - 00008 Hunters Field and Amphitheater

Planned

### Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0021

Projected Start Date: 06/03/2008

Benefit Type: Area ( )

#### National Objective: Low/Mod

# Completed Activity Actual End Date:

**Projected End Date:** 

**Activity Status:** 

**Project Title:** 

09/16/2017

#### **Responsible Organization:**

Infrastructure - Long Term Community Recovery

City of New Orleans - K/R

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$900,000.00
Total Budget	\$0.00	\$900,000.00
Total Obligated	\$0.00	\$900,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Improvements to Park and Amphitheater.

#### **Location Description:**

1600 N. Claiborne Avenue, New Orleans, LA 70116.

### **Activity Progress Narrative:**

### **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



### **Other Funding Sources Budgeted - Detail**

### No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources





ILTR - 00009 Freret Streetscape - New Orleans

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of a public improvement	Under Way	
Project Number:	Project Title:	
0021	Infrastructure - Long Term Commu	inity Recovery
Projected Start Date:	Projected End Date:	
06/03/2008	09/16/2017	
Benefit Type: Area()	Completed Activity Actual En	d Date:
National Objective:	Responsible Organization:	
Low/Mod	City of New Orleans - K/R	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$500,000.00
Total Budget	\$0.00	\$500,000.00
Total Obligated	\$0.00	\$500,000.00
Total Funds Drawdown	\$0.00	\$43,328.00
Program Funds Drawdown	\$0.00	\$43,328.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$43,328.00

City of New Orleans - K/R\$0.00Match Contributed\$0.00

#### **Activity Description:**

The funding will help in the design of improved sidewalks, driveways, signage and landscaping, as well as materials testing and laboratory services by Kenall, Inc.

#### **Location Description:**

Freret Street, New Orleans, LA 70115

Due to the inability to accurately capture the project beneficiaries through census tracts and block groups, the following information is given that will reveal the project to be LMI. The percentages represent a portion of the block group that is included in the project area:

10000-1; 5.56% 10100-1; 81.96% 10100-2; 0.60% 10200-1; 6.56% 10200-2; 50.29% 10200-3; 59.18% 10200-4; 100% 10200-5; 92.3% 10900-1; 100% 10900-2; 21.08% 10900-3; 25.82% 10900-4; 100% 11100-1; 95.96% 11100-2; 100% 11100-3; 75.32% 11700-1; 96.03% 11700-2; 0.74% 11700-4; 22.33% 11900-1; 62.95% 11900-2; 48.77% 11900-3: 1.96%

#### **Activity Progress Narrative:**

Admin. Construction implementation on-going. R.M. Jackson >Compliance Analyst >(225) 219-9600

### **Accomplishments Performance Measures**

This Report Period

Total

Cumulative Actual Total / Expected Total

\$43,328.00

\$0.00



No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

### No Other Match Funding Sources Found

## Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources





ILTR - 00010 Harrison Avenue Streetscape NO1014

**Activity Status:** 

Under Way

09/16/2017

**Project Title:** 

**Projected End Date:** 

**Responsible Organization:** 

City of New Orleans - K/R

Infrastructure - Long Term Community Recovery

**Completed Activity Actual End Date:** 

#### **Activitiy Category:**

Rehabilitation/reconstruction of a public improvement

**Project Number:** 

0021

**Projected Start Date:** 

06/03/2008

**Benefit Type:** Area ()

National Objective: Slums and Blight

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$4,000,000.00
Total Budget	\$0.00	\$4,000,000.00
Total Obligated	\$0.00	\$4,000,000.00
Total Funds Drawdown	\$0.00	\$279,867.00
Program Funds Drawdown	\$0.00	\$279,867.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$279,867.00
City of New Orleans - K/R	\$0.00	\$279,867.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

The funding will help in the design of improved sidewalks, driveways, signage and landscaping.

#### **Location Description:**

West End Blvd. to Orleans Avenue, New Orleans, LA 70124

### **Activity Progress Narrative:**

Admin and Construction. Bidding pre-construction bids opened 04/04/2012. R.M. Jackson >Compliance Analyst >(225) 219-9600

### **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/8773



### No Beneficiaries Performance Measures found.

Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Louisiana	-	Not Validated / N
Other Funding Sources Budg No Other Match Funding Source					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					



ILTR - 00011 Methodist Hospital Planning NO1015

Activitiy Category:	Activity Status:		
Planning	Under Way		
Project Number:	Project Title:		
0021	Infrastructure - Long Term Community Recovery		
Projected Start Date:	Projected End Date:		
02/26/2009	09/16/2017		
Benefit Type:	Completed Activity Actual E	nd Date:	
Area ()			
National Objective:	Responsible Organization:		
N/A	City of New Orleans - K/R		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Overall Total Projected Budget from All Sources	<b>Jan 1 thru Mar 31, 2012</b> N/A	<b>To Date</b> \$608,800.00	
Total Projected Budget from All Sources	N/A	\$608,800.00	
Total Projected Budget from All Sources Total Budget	N/A \$0.00	\$608,800.00 \$608,800.00	
Total Projected Budget from All Sources Total Budget Total Obligated	N/A \$0.00 \$0.00	\$608,800.00 \$608,800.00 \$608,800.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A \$0.00 \$0.00 \$0.00	\$608,800.00 \$608,800.00 \$608,800.00 \$608,800.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$0.00 \$0.00 \$0.00 \$0.00	\$608,800.00 \$608,800.00 \$608,800.00 \$608,800.00 \$608,800.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$608,800.00 \$608,800.00 \$608,800.00 \$608,800.00 \$608,800.00 \$0.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	N/A \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$608,800.00 \$608,800.00 \$608,800.00 \$608,800.00 \$608,800.00 \$0.00 \$0.00	

#### **Activity Description:**

The project funded the due diligence research necessary for the City of New Orleans and the New Orleans Redevelopment Authority to validate acquisition of the former Methodist Hospital.

#### **Location Description:**

5620 Read Blvd., New Orleans, LA 70127

#### **Activity Progress Narrative:**

#### **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

#### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



### **Other Funding Sources Budgeted - Detail**

### No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



ILTR - 00012 Lower 9th Ward Streetscaping - New Orleans

Infrastructure - Long Term Community Recovery

**Completed Activity Actual End Date:** 

**Activity Status:** 

Under Way

09/16/2017

**Project Title:** 

**Projected End Date:** 

**Responsible Organization:** 

City of New Orleans - K/R

#### Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0021

Projected Start Date: 06/03/2008

Benefit Type:

Area ()

#### National Objective: Low/Mod

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,900,000.00
Total Budget	\$0.00	\$1,900,000.00
Total Obligated	\$0.00	\$1,900,000.00
Total Funds Drawdown	\$2,850.00	\$139,468.00
Program Funds Drawdown	\$2,850.00	\$139,468.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$2,850.00	\$139,468.00
City of New Orleans - K/R	\$2,850.00	\$139,468.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

The funding will help in the design of improved sidewalks, driveways, signage and landscaping.

#### **Location Description:**

Lower Ninth Ward, New Orleans, LA 70117

#### **Activity Progress Narrative:**

Admin and Planning. R.M. Jackson >Compliance Analyst >(225) 219-9600

### **Accomplishments Performance Measures**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Linear feet of Public Improvement	0	0/5094



No Beneficiaries Performance Measures found.

### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



ILTR - 00013 Bayou Road Streetscaping - New Orleans

**Projected End Date:** 

Infrastructure - Long Term Community Recovery

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

**Activity Status:** 

Under Way

09/16/2017

**Project Title:** 

#### Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0021

Projected Start Date:

06/03/2008

Benefit Type: Area ( )

#### National Objective: Low/Mod

Low/Mod	City of New Orleans - K/R	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$700,000.00
Total Budget	\$0.00	\$700,000.00
Total Obligated	\$0.00	\$700,000.00
Total Funds Drawdown	\$0.00	\$47,036.00
Program Funds Drawdown	\$0.00	\$47,036.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$47,036.00
City of New Orleans - K/R	\$0.00	\$47,036.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

The funding will help in the design of improved sidewalks, driveways, signage and landscaping.

### **Location Description:**

Bayou Road, New Orleans, LA

#### **Activity Progress Narrative:**

Admin and Planning. R.M. Jackson >Compliance Analyst >(225) 219-9600

### **Accomplishments Performance Measures**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Linear feet of Public Improvement	0	0/1207



### No Beneficiaries Performance Measures found.

Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Louisiana	-	Not Validated / N
Other Funding Sources Budg No Other Match Funding Source					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					



ILTR - 00015 **Alcee Fortier Streetscaping Project - New Orleans** 

Infrastructure - Long Term Community Recovery

**Completed Activity Actual End Date:** 

**Activity Status:** 

Under Way

09/16/2017

**Project Title:** 

**Projected End Date:** 

**Responsible Organization:** 

City of New Orleans - K/R

### **Activitiy Category:**

Rehabilitation/reconstruction of a public improvement

**Project Number:** 

0021

**Projected Start Date:** 

06/03/2008

**Benefit Type:** Area ()

#### National Objective: Low/Mod

Overall	

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$500,000.00
Total Budget	\$0.00	\$500,000.00
Total Obligated	\$0.00	\$500,000.00
Total Funds Drawdown	\$0.00	\$36,228.00
Program Funds Drawdown	\$0.00	\$36,228.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$36,228.00
City of New Orleans - K/R	\$0.00	\$36,228.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

The funding will help in the design of improved sidewalks, driveways, signage and landscaping.

### **Location Description:**

Alcee Fortier from Chef Menteur to Michoud Lagoon, New Orleans, LA 70129

### **Activity Progress Narrative:**

Admin and Planning. R.M. Jackson >Compliance Analyst >(225) 219-9600

### **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.



### No Beneficiaries Performance Measures found.

Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Louisiana	-	Not Validated / N
Other Funding Sources Budg					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					

Community Development Systems Disaster Recovery Grant Reporting System (DRGR)



ILTR - 00016 **General Meyer Streetscaping - New Orleans** 

Infrastructure - Long Term Community Recovery

**Completed Activity Actual End Date:** 

**Activity Status:** 

Under Way

09/16/2017

**Project Title:** 

**Projected End Date:** 

**Responsible Organization:** 

City of New Orleans - K/R

### **Activitiy Category:**

Rehabilitation/reconstruction of a public improvement

**Project Number:** 

0021

**Projected Start Date:** 06/03/2008

**Benefit Type:** Area ()

#### N L

National	Objective:
_ow/Mod	

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$584,906.37
Total Budget	\$0.00	\$584,906.37
Total Obligated	\$0.00	\$584,906.37
Total Funds Drawdown	\$0.00	\$77,758.00
Program Funds Drawdown	\$0.00	\$77,758.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$77,758.00
City of New Orleans - K/R	\$0.00	\$77,758.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

The funding will help in the design of improved sidewalks, driveways, signage and landscaping.

#### **Location Description:**

General Meyer, Hendee to Odeon Streets, New Orleans, LA 70114

### **Activity Progress Narrative:**

Admin and Planning. R.M. Jackson >Compliance Analyst >(225) 219-9600

### **Accomplishments Performance Measures**

### No Accomplishments Performance Measures found.





### No Beneficiaries Performance Measures found.

Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Louisiana	-	Not Validated / N
Other Funding Sources Budg					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					

Community Development Systems Disaster Recovery Grant Reporting System (DRGR)



### ILTR - 00017 Broad and Lafitte Streetscape Project -New Orleans

Activitiy Category:	Activity Status:		
Rehabilitation/reconstruction of a public improvement	Under Way		
Project Number:	Project Title:		
0021	Infrastructure - Long Term Commu	inity Recovery	
Projected Start Date:	Projected End Date:		
06/03/2008	09/16/2017		
Benefit Type:	Completed Activity Actual En	d Date:	
Area()			
National Objective:	Responsible Organization:		
Low/Mod	City of New Orleans - K/R		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$600,000.00	
Total Budget	\$0.00	\$600,000.00	
Total Obligated	\$0.00	\$600,000.00	
Total Funds Drawdown	\$0.00	\$53,364.00	
Program Funds Drawdown	\$0.00	\$53,364.00	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$0.00	\$53,364.00	
City of New Orleans - K/R	\$0.00	\$53,364.00	
Match Contributed	\$0.00	\$0.00	

### **Activity Description:**

The funding will help in the design of improved sidewalks, driveways, signage and landscaping.

#### **Location Description:**

Broad Street from Bienville Street to Orleans Avenue, New Orleans, LA 70119

#### **Activity Progress Narrative:**

Admin and Planning and Design. R.M. Jackson >Compliance Analyst >(225) 219-9600

### **Accomplishments Performance Measures**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Linear feet of Public Improvement	0	0/3620



No Beneficiaries Performance Measures found.

Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Louisiana	-	Not Validated / N
Other Funding Sources Budget No Other Match Funding Sources					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					



ILTR - 00018 Broadmoor Streetscape Project NO1023

**Projected End Date:** 

**Responsible Organization:** 

City of New Orleans - K/R

Infrastructure - Long Term Community Recovery

**Completed Activity Actual End Date:** 

**Activity Status:** 

Under Way

05/03/2014

**Project Title:** 

#### Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0021

Projected Start Date: 06/03/2008

Benefit Type:

Area ()

#### National Objective: Low/Mod

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$381,439.00
Total Budget	\$0.00	\$381,439.00
Total Obligated	\$0.00	\$381,439.00
Total Funds Drawdown	\$0.00	\$21,985.00
Program Funds Drawdown	\$0.00	\$21,985.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$21,985.00
City of New Orleans - K/R	\$0.00	\$21,985.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

The funding will help in the design of improved sidewalks, driveways, signage and landscaping.

#### **Location Description:**

General Pershing Street from Broad to S. Miro Street, New Orleans, LA 70125

### **Activity Progress Narrative:**

Admin and Planning. R.M. Jackson >Compliance Analyst >(225) 219-9600

### **Accomplishments Performance Measures**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Linear feet of Public Improvement	0	0/1997



### No Beneficiaries Performance Measures found.

Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Louisiana	-	Not Validated / N
Other Funding Sources Budg No Other Match Funding Source					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					



ILTR - 00019 Carrollton Avenue Streetscape - New Orleans

**Activity Status:** 

Under Way

**Project Title:** 

#### Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0021

Projected Start Date: 06/03/2008

Benefit Type: Area ( )

#### National Objective: Low/Mod

Infrastructure - Long Term Community Recovery
Projected End Date:
09/16/2017
Completed Activity Actual End Date:

#### **Responsible Organization:**

City of New Orleans - K/R

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$500,000.00
Total Budget	\$0.00	\$500,000.00
Total Obligated	\$0.00	\$500,000.00
Total Funds Drawdown	\$0.00	\$5,000.00
Program Funds Drawdown	\$0.00	\$5,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$5,000.00
City of New Orleans - K/R	\$0.00	\$5,000.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

The funding will help in the design of improved sidewalks, driveways, signage and landscaping.

#### **Location Description:**

Carrollton Avenue from Stroelitz to I-10 underpass, New Orleans, LA 70125

### **Activity Progress Narrative:**

Admin and Planning and Design. R.M. Jackson >Compliance Analyst >(225) 219-9600

### **Accomplishments Performance Measures**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Linear feet of Public Improvement	0	0/1534



#### No Beneficiaries Performance Measures found.

Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Louisiana	-	Not Validated / N
Other Funding Sources Budg No Other Match Funding Source					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					



Activitiy Category:	Activity Status:		
Rehabilitation/reconstruction of a public improvement	Under Way		
Project Number:	Project Title:		
0021	Infrastructure - Long Term Com	munity Recovery	
Projected Start Date:	Projected End Date:		
06/03/2008	06/03/2014		
Benefit Type: Area()	Completed Activity Actual	End Date:	
National Objective:	Responsible Organization:		
Slums and Blight	City of New Orleans - K/R		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$700,000.00	
Total Budget	\$0.00	\$700,000.00	
Total Obligated	\$0.00	\$700,000.00	
Total Funds Drawdown	\$0.00	\$96,892.00	
Program Funds Drawdown	\$0.00	\$96,892.00	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$0.00	\$96,892.00	
City of New Orleans - K/R	\$0.00	\$96,892.00	

Match Contributed

#### **Activity Description:**

The funding will help in the design of improved sidewalks, driveways, signage and landscaping.

#### **Location Description:**

Gentilly Avenue, New Orleans, LA 70122

#### **Activity Progress Narrative:**

Admin and Planning and Construction. R.M. Jackson >Compliance Analyst >(225) 219-9600

## **Accomplishments Performance Measures**

#### No Accomplishments Performance Measures found.

\$0.00

\$0.00



# No Beneficiaries Performance Measures found.

Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Louisiana	-	Not Validated / N
Other Funding Sources Budg					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					

Community Development Systems Disaster Recovery Grant Reporting System (DRGR)



# ILTR - 00021 Oretha Castle Haley Streetscaping Project-NewOrlea

Activitiy Category:	Activity Status:		
Rehabilitation/reconstruction of a public improvement	Under Way		
Project Number:	Project Title:		
0021	Infrastructure - Long Term Community Recovery		
Projected Start Date:	Projected End Date:		
06/03/2008	06/03/2014		
Benefit Type:	Completed Activity Actual Er	nd Date:	
Area()			
National Objective:	Responsible Organization:		
Low/Mod	City of New Orleans - K/R		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$965,000.00	
Total Budget	\$0.00	\$965,000.00	
Total Obligated	\$0.00	\$965,000.00	
Total Funds Drawdown	\$0.00	\$31,159.00	
Program Funds Drawdown	\$0.00	\$31,159.00	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$0.00	\$31,159.00	
City of New Orleans - K/R	\$0.00	\$31,159.00	
Match Contributed	\$0.00	\$0.00	

## Activity Description:

The funding will help in the design of improved sidewalks, driveways, signage and landscaping.

#### **Location Description:**

Oretha Castle Haley Blvd. from Calliope Street to Martin Luther King Blvd., New Orleans, LA 70113

#### **Activity Progress Narrative:**

Admin and Planning and Design. R.M. Jackson >Compliance Analyst >(225) 219-9600

## **Accomplishments Performance Measures**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Linear feet of Public Improvement	0	0/2932



No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

## No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Infrastructure - Long Term Community Recovery

**Completed Activity Actual End Date:** 

**Activity Status:** 

Under Way

08/31/2012

**Project Title:** 

**Projected End Date:** 

**Responsible Organization:** 

City of New Orleans - K/R

#### Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0021

Projected Start Date:

09/01/2009

Benefit Type: Area ( )

#### National Objective: Slums and Blight

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$500,000.00
Total Budget	\$0.00	\$500,000.00
Total Obligated	\$0.00	\$500,000.00
Total Funds Drawdown	\$0.00	\$39,923.00
Program Funds Drawdown	\$0.00	\$39,923.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$39,923.00
City of New Orleans - K/R	\$0.00	\$39,923.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

The funding will help in the design of improved sidewalks, driveways, signage and landscaping.

## **Location Description:**

Robert E. Lee Blvd., New Orleans, LA 70122

## **Activity Progress Narrative:**

Admin and Planning and Design. R.M. Jackson >Compliance Analyst >(225) 219-9600

## **Accomplishments Performance Measures**

## No Accomplishments Performance Measures found.



## No Beneficiaries Performance Measures found.

Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Louisiana	-	Not Validated / N
Other Funding Sources Budg					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					

Community Development Systems Disaster Recovery Grant Reporting System (DRGR)



# ILTR - 00024 South Claiborne Streetscape Project - New Orleans

Activitiy Category:	Activity Status:		
Rehabilitation/reconstruction of a public improvement	Under Way		
Project Number:	Project Title:		
0021	Infrastructure - Long Term Comn	nunity Recovery	
Projected Start Date:	Projected End Date:		
06/03/2008	09/16/2017		
Benefit Type: Area ()	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
Low/Mod	City of New Orleans - K/R		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$2,174,840.31	
Total Budget	\$0.00	\$2,174,840.31	
Total Obligated	\$0.00	\$2,174,840.31	
Total Funds Drawdown	\$0.00	\$183,859.00	
Program Funds Drawdown	\$0.00	\$183,859.00	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$0.00	\$183,859.00	
City of New Orleans - K/R	\$0.00	\$183,859.00	
Match Contributed	\$0.00	\$0.00	

## Activity Description:

The funding will help in the design of improved sidewalks, driveways, signage and landscaping.

#### **Location Description:**

S. Claiborne Avenue from Napolean to MLK Blvd, New Orleans, LA 70125

#### **Activity Progress Narrative:**

Admin and Planning and Construction. R.M. Jackson >Compliance Analyst >(225) 219-9600

## **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/12772



No Beneficiaries Performance Measures found.

Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Louisiana	-	Not Validated / N
Other Funding Sources Budge No Other Match Funding Source					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					



Activitiy Category:
Rehabilitation/reconstruction of a public improvement
Project Number:
0021
Projected Start Date:
06/03/2008
Benefit Type:
Area ( )
National Objective:
Low/Mod
Quart
Overall
Total Projected Budget from All Sources
Total Budget
Total Obligated
Total Funds Drawdown

Activity Status: Under Way Project Title: Infrastructure - Long Term Community Recovery Projected End Date: 09/16/2017 Completed Activity Actual End Date:

#### **Responsible Organization:**

City of New Orleans - K/R

Overall Total Projected Budget from All Sources	<b>Jan 1 thru Mar 31, 2012</b> N/A	<b>To Date</b> \$600,000.00
Total Budget	\$0.00	\$600,000.00
Total Obligated	\$0.00	\$600,000.00
Total Funds Drawdown	\$0.00	\$50,700.91
Program Funds Drawdown	\$0.00	\$50,700.91
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$50,700.91
City of New Orleans - K/R	\$0.00	\$50,700.91
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

The funding will help in the design of improved sidewalks, driveways, signage and landscaping.

#### **Location Description:**

St. Bernard Avenue from N. Claiborne to N. Miro, New Orleans, LA 70116

#### **Activity Progress Narrative:**

Admin and Planning and Design. R.M. Jackson >Compliance Analyst >(225) 219-9600

#### **Accomplishments Performance Measures**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Linear feet of Public Improvement	0	0/4678



No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



# ILTR - 00026 Tulane & Jefferson Davis Parkway Streetscape Proje

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of a public improvement	Under Way	
Project Number:	Project Title:	
0021	Infrastructure - Long Term Comm	unity Recovery
Projected Start Date:	Projected End Date:	
06/03/2008	09/16/2017	
Benefit Type:	Completed Activity Actual E	nd Date:
Area()		
National Objective:	<b>Responsible Organization:</b>	
Low/Mod	City of New Orleans - K/R	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$300,000.00
Total Budget	\$0.00	\$300,000.00
Total Obligated	\$0.00	\$300,000.00
Total Funds Drawdown	\$0.00	\$27,100.00
Program Funds Drawdown	\$0.00	\$27,100.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$27,100.00
City of New Orleans - K/R	\$0.00	\$27,100.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

The funding will help in the design of improved sidewalks, driveways, signage and landscaping.

#### **Location Description:**

Tulane Avenue, New Orleans, LA 70119

#### **Activity Progress Narrative:**

Admin and Planning and Construction. R.M. Jackson >Compliance Analyst >(225) 219-9600

## **Accomplishments Performance Measures**

#### No Accomplishments Performance Measures found.



# No Beneficiaries Performance Measures found.

Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Louisiana	-	Not Validated / N
Other Funding Sources Budg					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					

Community Development Systems Disaster Recovery Grant Reporting System (DRGR)



# ILTR - 00029 Behrman Park Facility Improvements Project-NewOrle

#### **Activitiy Category: Activity Status:** Rehabilitation/reconstruction of a public improvement Under Way **Project Number: Project Title:** 0021 Infrastructure - Long Term Community Recovery **Projected End Date: Projected Start Date:** 06/03/2008 06/02/2014 **Benefit Type: Completed Activity Actual End Date:** Area () National Objective: **Responsible Organization:** Low/Mod City of New Orleans - K/R **Overall** Jan 1 thru Mar 31, 2012 **To Date Total Projected Budget from All Sources** N/A \$1,296,432.00 **Total Budget** \$0.00 \$1,296,432.00 **Total Obligated** \$0.00 \$1,296,432.00 **Total Funds Drawdown** \$39,200.34 \$664,908.05 **Program Funds Drawdown** \$39,200.34 \$664,908.05 Program Income Drawdown \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$39,300.34 \$665,008.05 City of New Orleans - K/R \$39,300.34 \$665,008.05 **Match Contributed** \$0.00 \$0.00

## **Activity Description:**

The project funded improvements to Behrman Park in New Orleans.

#### **Location Description:**

Behrman Park, New Orleans, LA 70114

#### **Activity Progress Narrative:**

Construction. Bethany Fields >Compliance Specialist >(225) 219-9600

## **Accomplishments Performance Measures**

#### No Accomplishments Performance Measures found.



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources	Amount
Private Funds	\$1,081,787.00
Total Other Funding Sources	\$0.00





ILTR - 00030 St. Anthony Pathway Project NO1037

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of a public improvement	Under Way	
Project Number:	Project Title:	
0021	Infrastructure - Long Term Commu	nity Recovery
Projected Start Date:	Projected End Date:	
06/03/2008	05/30/2014	
Benefit Type: Area()	Completed Activity Actual En	d Date:
National Objective:	Responsible Organization:	
Slums and Blight	City of New Orleans - K/R	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$609,660.25
Total Budget	\$0.00	\$609,660.25
Total Obligated	\$0.00	\$609,660.25
Total Funds Drawdown	\$0.00	\$37,190.00
Program Funds Drawdown	\$0.00	\$37,190.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	<b>1</b> 000	\$37,190.00
	\$0.00	<i>\\</i> 01,100.00

# Match Contributed

#### **Activity Description:**

The project will provide a continuous walking path between the University of New Orleans and I-610, which will allow for pedestrian travel through the Gentilly neighborhood.

\$0.00

#### **Location Description:**

Gentilly, New Orleans, LA 70112

#### **Activity Progress Narrative:**

Admin and Planning and Construction. R.M. Jackson >Compliance Analyst >(225) 219-9600

## **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	8/2838

\$0.00



#### No Beneficiaries Performance Measures found.

Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Louisiana	-	Not Validated / N
Other Funding Sources Budg No Other Match Funding Source					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					



Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of a public improvement	Under Way	
Project Number:	Project Title:	
0021	Infrastructure - Long Term Com	munity Recovery
Projected Start Date:	Projected End Date:	
03/20/2009	06/11/2012	
Benefit Type:	Completed Activity Actual	End Date:
Area ( )		
National Objective:	Responsible Organization:	
Urgent Need	Vermilion Parish Police Jury	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,038,377.68
Total Budget	\$0.00	\$1,038,377.68
Total Obligated	\$0.00	\$1,038,530.00
Total Funds Drawdown	\$0.00	\$1,037,358.48
Program Funds Drawdown	\$0.00	\$1,037,358.48
Program Funds Drawdown Program Income Drawdown	\$0.00 \$0.00	\$1,037,358.48 \$0.00
-		
Program Income Drawdown	\$0.00	\$0.00

#### **Activity Description:**

The project funded the replacement of Holly Road Bridge and Community Road Bridge in Vermilion Parish.

#### **Location Description:**

Sweet Bay Road Bridge, Community Road Bridge and Cuz Road Bridge, Vermilion Parish, LA

#### **Activity Progress Narrative:**

#### **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

#### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



# **Other Funding Sources Budgeted - Detail**

# No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



# ILTR - 00038 Delcambre Redevelopment Project-Fisheries Infrastr

Activitiy Category: Rehabilitation/reconstruction of public facilities Project Number: 0021 Projected Start Date:	Activity Status: Under Way Project Title: Infrastructure - Long Term Comm Projected End Date:	nunity Recovery	
01/27/2009 Benefit Type:	06/02/2018 Completed Activity Actual End Date:		
Area() <b>National Objective:</b> Urgent Need	<b>Responsible Organization:</b> Iberia Parish		
Overall Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received Total Funds Expended	Jan 1 thru Mar 31, 2012 N/A \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	<b>To Date</b> \$615,677.00 \$615,677.00 \$305,762.47 \$305,762.47 \$0.00 \$0.00 \$305,762.47	
Match Contributed	\$0.00	\$0.00	

## **Activity Description:**

The project funded the acquisition of 13.2 acres of property along the Delcambre Canal and construction of a new public boat launch and fishing pier.

#### **Location Description:**

300 Iberia St., Suite 400, Iberia, LA 70560

#### **Activity Progress Narrative:**

## **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

## **Beneficiaries Performance Measures**

#### No Beneficiaries Performance Measures found.



# Other Funding Sources Budgeted - Detail

# No Other Match Funding Sources Found

#### Other Funding Sources

Private Funds Total Other Funding Sources Amount

\$2,200,000.00

\$0.00



ILTR - 00039 Reinventing the Crescent-Downriver Park

Activitiy Category:	Activity Status:		
Rehabilitation/reconstruction of public facilities	Under Way		
Project Number:	Project Title:		
0021	Infrastructure - Long Term Commu	unity Recovery	
Projected Start Date:	Projected End Date:		
09/25/2008	12/31/2014		
Benefit Type: Area()	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
Low/Mod	City of New Orleans - K/R		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$30,000,000.00	
Total Budget	\$0.00	\$30,000,000.00	
Total Obligated	\$0.00	\$30,000,000.00	
Total Funds Drawdown	\$1,866,468.15	\$14,939,359.10	
Program Funds Drawdown	\$1,866,468.15	\$14,939,359.10	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$1,866,468.15	\$14,939,359.10	
City of New Orleans - K/R	\$1,866,468.15	\$14,939,359.10	
Match Contributed	\$0.00	\$0.00	

#### **Activity Description:**

The funding is part of the Downriver Park renovation project, which will provide places for recreation, civic gathering, cultural amenities and natural habitat.

#### **Location Description:**

Moonwalk in the French Quarter to Mazant St., New Orleans, LA 70117

#### **Activity Progress Narrative:**

Admin and Construction. R.M. Jackson >Compliance Analyst >(225) 219-9600

## **Accomplishments Performance Measures**

#### No Accomplishments Performance Measures found.



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

#### Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



ILTR - 00040 Code Enforcement Positions Project

Activitiy Category:	Activity Status:		
Planning	Under Way		
Project Number:	Project Title:		
0021	Infrastructure - Long Term Commu	inity Recovery	
Projected Start Date:	Projected End Date:		
09/25/2008	06/13/2014		
Benefit Type: Area ()	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
N/A	City of New Orleans - K/R		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$1,643,926.00	
Total Budget	\$0.00	\$1,643,926.00	
Total Obligated	\$0.00	\$1,643,926.00	
Total Funds Drawdown	\$63,608.86	\$450,562.95	
Program Funds Drawdown	\$63,608.86	\$450,562.95	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$63,608.86	\$450,562.95	
City of New Orleans - K/R	\$63,608.86	\$450,562.95	
Match Contributed	\$0.00	\$0.00	

#### **Activity Description:**

The funding will allow the hire of employees needed to implement recovery efforts.

#### **Location Description:**

1300 Perdido Street, New Orleans, LA 70112

#### **Activity Progress Narrative:**

Admin. R.M. Jackson >Compliance Analyst >(225) 219-9600

#### **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

#### Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Activitiy Category:	Activity Status:		
Construction/reconstruction of streets	Under Way		
Project Number:	Project Title:		
0021	Infrastructure - Long Term Comm	unity Recovery	
Projected Start Date:	Projected End Date:		
10/06/2008	12/31/2012		
Benefit Type: Area()	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
Low/Mod	City of New Orleans - K/R		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$954,755.81	
Total Budget	\$0.00	\$954,755.81	
Total Obligated	\$0.00	\$954,755.81	
Total Funds Drawdown	\$0.00	\$683,512.65	
Program Funds Drawdown	\$0.00	\$683,512.65	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$0.00	\$683,512.65	
City of New Orleans - K/R	\$0.00	\$683,512.65	
Match Contributed	\$0.00	\$0.00	

#### **Activity Description:**

The project funded the design and construction of roadway improvements.

#### **Location Description:**

St. Roch Avenue, New Orleans, LA 70117

#### **Activity Progress Narrative:**

Admin and Construction. R.M. Jackson >Compliance Analyst >(225) 219-9600

## **Accomplishments Performance Measures**

#### No Accomplishments Performance Measures found.



# No Beneficiaries Performance Measures found.

Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Louisiana	-	Not Validated / N
Other Funding Sources Budg					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					

Community Development Systems Disaster Recovery Grant Reporting System (DRGR)



Infrastructure - Long Term Community Recovery

**Completed Activity Actual End Date:** 

**Activity Status:** 

**Project Title:** 

09/16/2017

**Projected End Date:** 

**Responsible Organization:** 

Planned

Activitiy	Category:
-----------	-----------

Homeownership Assistance to low- and moderate-income

Project Number:

0021

**Projected Start Date:** 

09/25/2008

Benefit Type: Direct ( HouseHold )

#### National Objective: Low/Mod

Low/Mod	City of New Orleans - K/R	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$7,864,525.92
Total Budget	\$0.00	\$7,864,525.92
Total Obligated	\$0.00	\$8,000,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

Offers eligible borrowers a second mortgage loan, at concessionary interest rates and terms, to purchase, rehabilitate, or purchase and rehabilitate single family, 1-2 unit properties.

## **Location Description:**

**Orleans Parish** 

**Activity Progress Narrative:** 

## **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

## **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



# **Other Funding Sources Budgeted - Detail**

# No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



ILTR - 00044RB - UN ILTR - 00044RB - UN

Activitiy Category:	Activity Status:		
Homeownership Assistance (with waiver only)	Planned		
Project Number:	Project Title:		
0021	Infrastructure - Long Term Community Recovery		
Projected Start Date:	Projected End Date:		
09/25/2008	09/16/2017		
Benefit Type: Direct(HouseHold)	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
Urgent Need	City of New Orleans - K/R		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$6,611,598.99	
Total Budget	\$0.00	\$6,611,598.99	
Total Obligated	\$0.00	\$7,000,000.00	
Total Funds Drawdown	\$0.00	\$0.00	
Program Funds Drawdown	\$0.00	\$0.00	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	

#### Match Contributed

**Total Funds Expended** 

#### **Activity Description:**

Offers eligible borrowers a second mortgage loan, at concessionary interest rates and terms, to purchase, rehabilitate, or purchase and rehabilitate single family, 1-2 unit properties

\$0.00

\$0.00

#### **Location Description:**

**Orleans Parish** 

**Activity Progress Narrative:** 

#### **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

#### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

\$0.00

\$0.00



# **Other Funding Sources Budgeted - Detail**

# No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources





Infrastructure - Long Term Community Recovery

**Completed Activity Actual End Date:** 

**Activity Status:** 

Under Way

09/16/2017

**Project Title:** 

**Projected End Date:** 

**Responsible Organization:** 

City of New Orleans - K/R

Activitiy	Category:
-----------	-----------

Homeownership Assistance to low- and moderate-income

**Project Number:** 

0021

**Projected Start Date:** 

09/25/2008

**Benefit Type:** Direct (HouseHold)

#### National Objective: Low/Mod

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,616,391.12
Total Budget	\$0.00	\$1,616,391.12
Total Obligated	\$0.00	\$5,000,000.00
Total Funds Drawdown	\$0.00	\$1,464,635.00
Program Funds Drawdown	\$0.00	\$1,464,635.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$49,312.16	\$1,513,947.16
City of New Orleans - K/R	\$49,312.16	\$1,513,947.16
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

Offers eligible borrowers a second mortgage loan, at concessionary interest rates and terms, to purchase, rehabilitate, or purchase and rehabilitate single family, 1-2 unit properties.

## **Location Description:**

**Orleans Parish** 

## **Activity Progress Narrative:**

Admin. Danny Dragg >Housing Specialist >(225) 219-9600

## **Accomplishments Performance Measures**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Housing Units	0	22/86
# of Singlefamily Units	0	22/86



	٦	This Report Period		Cumula	Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total L	ow/Mod%
# of Households	0	0	0	4/0	18/86	22/86	100.00
# Owner Households	0	0	0	4/0	18/86	22/86	100.00

# **Activity Locations**

No Activity Locations found.

# Other Funding Sources Budgeted - Detail No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



Activitiy Category:	Activity Status:		
Administration	Planned		
Project Number:	Project Title:		
0021	Infrastructure - Long Term Community Recovery		
Projected Start Date:	Projected End Date:		
09/25/2008	09/16/2017		
Benefit Type:	Completed Activity Actual End Date:		
()			
National Objective:	Responsible Organization:		
N/A	City of New Orleans - K/R		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$93,294.52	
Total Budget	\$0.00	\$93,294.52	
Total Obligated	\$0.00	\$500,000.00	
Total Funds Drawdown	\$49,312.16	\$49,312.16	
Program Funds Drawdown	\$49,312.16	\$49,312.16	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$0.00	\$0.00	
Match Contributed	\$0.00	\$0.00	

#### **Activity Description:**

This activity provides administrative funding for costs associated with managing the Soft Seconds Program.

#### **Location Description:**

**Orleans Parish** 

#### **Activity Progress Narrative:**

## **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

#### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



# **Other Funding Sources Budgeted - Detail**

# No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources





# ILTR - 00045 Community Services Team Public Service Positions

Activitiy Category:	Activity Status:		
Planning	Under Way		
Project Number:	Project Title:		
0021	Infrastructure - Long Term Community Recovery		
Projected Start Date:	Projected End Date:		
09/12/2008	09/16/2017		
Benefit Type: Area ()	Completed Activity Actual I	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:		
N/A	City of New Orleans - K/R		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Overall Total Projected Budget from All Sources	<b>Jan 1 thru Mar 31, 2012</b> N/A	<b>To Date</b> \$301,624.43	
Total Projected Budget from All Sources	N/A	\$301,624.43	
Total Projected Budget from All Sources Total Budget	N/A \$0.00	\$301,624.43 \$301,624.43	
Total Projected Budget from All Sources Total Budget Total Obligated	N/A \$0.00 \$0.00	\$301,624.43 \$301,624.43 \$301,624.43	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A \$0.00 \$0.00 \$0.00	\$301,624.43 \$301,624.43 \$301,624.43 \$301,624.43	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$0.00 \$0.00 \$0.00 \$0.00	\$301,624.43 \$301,624.43 \$301,624.43 \$301,624.43 \$301,624.43	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$301,624.43 \$301,624.43 \$301,624.43 \$301,624.43 \$301,624.43 \$301,624.43 \$0.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	N/A \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$301,624.43 \$301,624.43 \$301,624.43 \$301,624.43 \$301,624.43 \$0.00 \$0.00	

## Activity Description:

The funding will allow the hire of employees needed to implement recovery efforts - 8 full time Community Services Team positions.

#### **Location Description:**

1300 Perdido Street, New Orleans, LA 70112

#### **Activity Progress Narrative:**

Admin. R.M. Jackson >Compliance Analyst >(225) 219-9600

## **Accomplishments Performance Measures**

#### No Accomplishments Performance Measures found.

No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

#### **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

#### Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



## ILTR - 00046 Program Administration Costs

Activitiy Category:	Activity Status:		
Planning	Under Way		
Project Number:	Project Title:		
0021	Infrastructure - Long Term Commi	unity Recovery	
Projected Start Date:	Projected End Date:		
10/01/2008	06/30/2014		
Benefit Type: Area ( )	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
N/A	City of New Orleans - K/R		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$9,852,440.00	
Total Budget	\$0.00	\$9,852,440.00	
Total Obligated	\$0.00	\$9,852,440.00	
Total Funds Drawdown	\$1,060,197.82	\$5,055,485.50	
Program Funds Drawdown	\$1,060,197.82	\$5,055,485.50	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$1,060,197.82	\$5,055,485.50	
City of New Orleans - K/R	\$1,060,197.82	\$5,055,485.50	
Match Contributed	\$0.00	\$0.00	

#### **Activity Description:**

The funding will allow the hire of employees needed to implement recovery efforts. This project funds 11 full time positions in the areas of policy and legal analysis, purchasing, and program administration to work 100 percent on CDBG activities.

#### **Location Description:**

1300 Perdido Street, New Orleans, LA 70112

#### **Activity Progress Narrative:**

Admin. R.M. Jackson >Compliance Analyst >(225) 219-9600

#### **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

#### **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

#### Other Funding Sources No Other Funding Sources Found Total Other Funding Sources





## ILTR - 00047 New Orleans East Streetscape Improvements Project

Activitiy Category:	Activity Status:		
Rehabilitation/reconstruction of a public improvement	Under Way		
Project Number:	Project Title:		
0021	Infrastructure - Long Term Comr	nunity Recovery	
Projected Start Date:	Projected End Date:		
03/24/2009	12/31/2012		
Benefit Type: Area()	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
Low/Mod	City of New Orleans - K/R		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$3,000,000.00	
Total Budget	\$0.00	\$3,000,000.00	
Total Obligated	\$0.00	\$3,000,000.00	
Total Funds Drawdown	\$0.00	\$246,571.00	
Program Funds Drawdown	\$0.00	\$246,571.00	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$0.00	\$246,571.00	
City of New Orleans - K/R	\$0.00	\$246,571.00	
Match Contributed	\$0.00	\$0.00	

#### **Activity Description:**

The funding will help in the design of improved sidewalks, driveways, signage and landscaping.

#### **Location Description:**

Read, Dwyer, Wright, Bundy, and Lake Forest Streets, New Orleans, LA 70127

Due to the inability to accurately capture the project beneficiaries through census tracts and block groups, the following information is given that will reveal the project to be LMI. The percentages represent a portion of the block group that is included in the project area:

1722-1; 69.66% 1722-2; 0.21% 1723-1; 31.54% 1723-2; 12.12% 1723-3; 9.45% 1723-4; 43.02% 1728-1; 45.50% 1728-2; 20.44% 1728-3; 16.64% 1732-1; 40.77% 1732-2; 8.26% 1732-5; 25.57% 1735-1; 62.68% 1736-1; 91.71% 1736-2; 99.32% 1739-1; 0.03% 1739-2; 49.21%

#### **Activity Progress Narrative:**

Admin and Planning and Construction. R.M. Jackson >Compliance Analyst >(225) 219-9600



#### **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

#### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

#### **Activity Locations**

No Activity Locations found.

#### **Other Funding Sources Budgeted - Detail**

## No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



## ILTR - 00048 City Planning Commission Positions Project

Activitiv Cotogory	Activity Status		
Activitiy Category:	Activity Status:		
Planning	Under Way		
Project Number:	Project Title:		
0021	Infrastructure - Long Term Comm	nunity Recovery	
Projected Start Date:	Projected End Date:		
12/02/2008	12/05/2018		
Benefit Type: Area ( )	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
N/A	City of New Orleans - K/R		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$915,807.00	
Total Budget	\$0.00	\$915,807.00	
Total Obligated	\$0.00	\$915,807.00	
Total Funds Drawdown	\$13,549.69	\$332,344.01	
Program Funds Drawdown	\$13,549.69	\$332,344.01	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$13,549.69	\$332,344.01	
City of New Orleans - K/R	\$13,549.69	\$332,344.01	
Match Contributed	\$0.00	\$0.00	

#### **Activity Description:**

The funding will allow the hire of additional Staff for City Planning Commission.

#### **Location Description:**

1300 Perdido Street, New Orleans, LA 70112

#### **Activity Progress Narrative:**

Admin. R.M. Jackson >Compliance Analyst >(225) 219-9600

#### **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

#### **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

#### Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



## ILTR - 00051 City Park Festival and Restoration Complex NO1078

Activitiy Category:	Activity Status:		
Rehabilitation/reconstruction of a public improvement	Under Way		
Project Number:	Project Title:		
0021	Infrastructure - Long Term Comr	nunity Recovery	
Projected Start Date:	Projected End Date:		
12/18/2008	05/31/2012		
Benefit Type: Area()	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
Low/Mod	City of New Orleans - K/R		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$4,000,000.00	
Total Budget	\$0.00	\$4,000,000.00	
Total Obligated	\$0.00	\$4,000,000.00	
Total Funds Drawdown	\$524,048.50	\$819,306.12	
Program Funds Drawdown	\$524,048.50	\$819,306.12	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$524,048.50	\$819,306.12	
City of New Orleans - K/R	\$524,048.50	\$819,306.12	
Match Contributed	\$0.00	\$0.00	

#### **Activity Description:**

Demolition/construction of 4 soccer fields, construct multi-purpose path, install electrical distribution system, construct parking lot, picnic shelter and restroom.

#### **Location Description:**

1 Palm Drive, New Orleans, LA 70124

#### **Activity Progress Narrative:**

Construction. Bethany Fields >Compliance Specialist >(225) 219-9600

#### **Accomplishments Performance Measures**

No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

#### **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

#### Other Funding Sources No Other Funding Sources Found Total Other Funding Sources





## ILTR - 00052 Holy Cross Street Improvements Project-NewOrleans

Activitiy Category:	Activity Status:		
Construction/reconstruction of streets	Under Way		
Project Number:	Project Title:		
0021	Infrastructure - Long Term Community Recovery		
Projected Start Date:	Projected End Date:		
02/26/2009	09/16/2017		
Benefit Type: Area ( )	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
Low/Mod	City of New Orleans - K/R		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$2,147,754.59	
Total Budget	\$0.00	\$2,147,754.59	
Total Obligated	\$0.00	\$2,147,754.59	
Total Funds Drawdown	\$0.00	\$610,534.46	
Program Funds Drawdown	\$0.00	\$610,534.46	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$0.00	\$610,534.46	
City of New Orleans - K/R	\$0.00	\$610,534.46	
Match Contributed	\$0.00	\$0.00	

#### **Activity Description:**

design and construction of roadway enhancements that may include: sidewalks, driveways, lighting all necessary modifications/improvements to sewer, water and drainage; minor curb, gutter, sidewalk, street surface, and other improvements where rehabilitation and/or transition to adjacent improvements are necessary

#### **Location Description:**

Holy Cross, New Orleans, LA 70117

#### **Activity Progress Narrative:**

Admin and Construction. R.M. Jackson >Compliance Analyst >(225) 219-9600

#### **Accomplishments Performance Measures**

No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

#### **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

#### Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Activitiy Category:	Activity Status:		
Public services	Under Way		
Project Number:	Project Title:		
0021	Infrastructure - Long Term Comr	nunity Recovery	
Projected Start Date:	Projected End Date:		
02/26/2009	09/30/2012		
Benefit Type: Area ( )	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
Slums and Blight	City of New Orleans - K/R		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$395,000.00	
Total Budget	\$0.00	\$395,000.00	
Total Obligated	\$0.00	\$395,000.00	
Total Funds Drawdown	\$10,642.50	\$244,777.50	
Program Funds Drawdown	\$10,642.50	\$244,777.50	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$10,642.50	\$244,777.50	
City of New Orleans - K/R	\$10,642.50	\$244,777.50	
Match Contributed	\$0.00	\$0.00	

#### **Activity Description:**

The funding will be used to lease commercial space that will provide a temporary library in the Gentilly neighborhood of New Orleans, within walking distance of the damaged Norman Mayer Library.

#### **Location Description:**

2077 Canton Street, New Orleans, LA 70126

#### **Activity Progress Narrative:**

Public Service. Desirae Williams >Infrastructure Analyst >(225) 219-9600

#### **Accomplishments Performance Measures**

No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

#### **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

#### Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



ILTR - 00054 Interim Nuisance Abatement Program

Activitiy Category:	Activity Status:		
Administration	Under Way		
Project Number:	Project Title:		
0021	Infrastructure - Long Term Comm	unity Recovery	
Projected Start Date:	Projected End Date:		
04/22/2009	02/26/2013		
Benefit Type:	Completed Activity Actual Er	nd Date:	
Area()			
National Objective:	Responsible Organization:		
Low/Mod	City of New Orleans - K/R		
Outrall	land three Man 24, 0040	To Doto	
Overall	Jan 1 thru Mar 31, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$3,000,000.00	
Total Budget	\$0.00	\$3,000,000.00	
Total Obligated	\$0.00	\$3,000,000.00	
Total Funds Drawdown	\$115,990.93	\$1,445,666.18	
Program Funds Drawdown	\$115,990.93	\$1,445,666.18	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$115,990.93	\$1,445,666.18	
City of New Orleans - K/R	\$115,990.93	\$1,445,666.18	
Match Contributed		\$0.00	

#### **Activity Description:**

Interim assistance activity intended to alleviate an emergency condition of slum and blight on vacant lots within the City of New Orleans that threatens the public health and safety in post-Katrina New Orleans. This activity also funds four positions to coordinate and monitor this activity for the city.

#### **Location Description:**

1300 Perdido Street, New Orleans, LA 70112

#### **Activity Progress Narrative:**

Public Service. Desirae Williams >Infrastructure Analyst >(225) 219-9600

#### **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

#### **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

#### Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



## ILTR - 00055 Lakefront Streetscape Enhancement & Imp-Calcasieu

Activitiy Category:	Activity Status:		
Rehabilitation/reconstruction of a public improvement	Under Way		
Project Number:	Project Title:		
0021	Infrastructure - Long Term Com	munity Recovery	
Projected Start Date:	Projected End Date:		
10/30/2008	06/13/2012		
Benefit Type: Area ( )	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
Slums and Blight	Calcasieu Parish Police Jury		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$5,357,748.00	
Total Budget	\$0.00	\$5,357,748.00	
Total Obligated	\$0.00	\$5,357,748.00	
Total Funds Drawdown	\$0.00	\$4,144,666.55	
Program Funds Drawdown	\$0.00	\$4,144,666.55	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$0.00	\$4,144,666.55	
Match Contributed	\$0.00	\$0.00	

#### **Activity Description:**

Demolition of 65,000 sf. pavers & infrastructure improvements. Construct new lakefront streetscape enhancements to replace improvements & infrastructure destroyed/severely damaged by Hurricane Rita. Includes multi-use promenade, 5 cultural plazas, main gateway, fountain equip.; 18,000 sf. of shrubs & 10,000 sf. of sod.

#### **Location Description:**

Lakefront Civic Center Area, Lake Charles, LA 70602

#### **Activity Progress Narrative:**

#### **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources	Amount
Private Funds	\$6,661,987.20
Total Other Funding Sources	\$0.00





## ILTR - 00056 Mahalia Jackson Early Childhood Family Learning Ct

Activitiy Category:	Activity Status:		
Rehabilitation/reconstruction of public facilities	Under Way		
Project Number:	Project Title:		
0021	Infrastructure - Long Term Comn	nunity Recovery	
Projected Start Date:	Projected End Date:		
04/21/2009	12/31/2012		
		ind Date:	
Benefit Type: Area ()	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
Low/Mod	City of New Orleans - K/R		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$1,000,000.00	
Total Budget	\$0.00	\$1,000,000.00	
Total Obligated	\$0.00	\$1,000,000.00	
Total Funds Drawdown	\$0.00	\$1,000,000.00	
Program Funds Drawdown	\$0.00	\$1,000,000.00	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$0.00	\$1,000,000.00	
City of New Orleans - K/R	\$0.00	\$1,000,000.00	
Match Contributed	\$0.00	\$0.00	

#### **Activity Description:**

Building a School

#### **Location Description:**

2101 Freret Street, New Orleans, LA 70113

#### **Activity Progress Narrative:**

Admin and Construction. R.M. Jackson >Compliance Analyst >(225) 219-9600

#### **Accomplishments Performance Measures**



#### No Beneficiaries Performance Measures found.

Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Louisiana	-	Not Validated / N
Other Funding Sources Budg No Other Match Funding Source					
Other Funding Sources					Amount
Private Funds				\$1	7,242,442.00
Total Other Funding Sources					\$0.00





## ILTR - 00058 N. Claiborne Avenue Streetscape Project New Orlean

Activitiy Category: Rehabilitation/reconstruction of a public improvement	Activity Status: Under Way		
Project Number:	Project Title:		
0021	Infrastructure - Long Term Community Recovery		
Projected Start Date:	Projected End Date:		
01/23/2009	09/16/2017		
Benefit Type: Area()	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
Low/Mod	City of New Orleans - K/R		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$300,000.00	
Total Budget	\$0.00	\$300,000.00	
Total Obligated	\$0.00	\$300,000.00	
Total Funds Drawdown	\$0.00	\$39,563.00	
Program Funds Drawdown	\$0.00	\$39,563.00	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$0.00	\$39,563.00	
City of New Orleans - K/R	\$0.00	\$39,563.00	
Match Contributed	\$0.00	\$0.00	

#### **Activity Description:**

The funding will help in the design of improved sidewalks, driveways, signage and landscaping.

#### **Location Description:**

N.Claiborne Avenue between Esplanade and St. Anthony, New Orleans, LA 70116

#### **Activity Progress Narrative:**

Admin and Planning and Design. R.M. Jackson >Compliance Analyst >(225) 219-9600

#### **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/5513
# of Linear miles of Public	0	0/0
# of cable feet of public utility	0	0/0



No Beneficiaries Performance Measures found.

#### **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

#### No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of a public improvement	Under Way	
Project Number:	Project Title:	
0021	Infrastructure - Long Term Commu	inity Recovery
Projected Start Date:	Projected End Date:	
12/15/2008	06/02/2012	
Benefit Type: Area()	Completed Activity Actual En	id Date:
National Objective:	Responsible Organization:	
Slums and Blight	St. Bernard Parish	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$11,000,000.00
Total Budget	\$0.00	\$11,000,000.00
Total Obligated	\$0.00	\$11,000,000.00
Total Funds Drawdown	\$1,822,225.47	\$8,650,022.62
Program Funds Drawdown	\$1,822,225.47	\$8,650,022.62
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,822,225.47	\$8,650,022.62
St. Bernard Parish	\$1,822,225.47	\$8,650,022.62
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Reconstruct and expand Val Reiss Park consisting of roads, utilities, parking, sports fields, concessions, restrooms, playgrounds, trails, and multi-purpose building to be more in line with the new pattern of land use expected of St. Bernard due to population shifts after the storm.

#### **Location Description:**

1101 Magistrate St., Chalmette, LA 70043

#### **Activity Progress Narrative:**

Admin and Construction. R.M. Jackson >Compliance Analyst >(225) 219-9600

#### **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

#### **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

#### Other Funding Sources No Other Funding Sources Found Total Other Funding Sources





## ILTR - 00060 Lower Ninth Ward Land Acquisition Project NO1041

Activitiy Category:	Activity Status:	
Acquisition - general	Under Way	
Project Number:	Project Title:	
0021	Infrastructure - Long Term Comm	unity Recovery
Projected Start Date:	Projected End Date:	
12/15/2008	09/16/2017	
Benefit Type: Area()	Completed Activity Actual E	nd Date:
National Objective:	Responsible Organization:	
Slums and Blight	City of New Orleans - K/R	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$600,000.00
Total Budget	\$0.00	\$600,000.00
Total Obligated	\$0.00	\$600,000.00
Total Funds Drawdown	\$122,943.64	\$211,625.19
Program Funds Drawdown	\$122,943.64	\$211,625.19
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$122,943.64	\$211,625.19
City of New Orleans - K/R	\$122,943.64	\$211,625.19
Match Contributed	\$0.00	\$0.00

#### Activity Description:

Land Acquistion to make way for a fire station and community services center.

#### **Location Description:**

Block between Derbigny, Flood, N. Roman, and Caffin Streets, Lower Ninth Ward, New Orleans, LA 70117

#### **Activity Progress Narrative:**

Acquisition. Desirae Williams >Infrastructure Analyst >(225) 219-9600

#### **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

#### **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

#### Other Funding Sources No Other Funding Sources Found Total Other Funding Sources





Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of a public improvement	Under Way	
Project Number:	Project Title:	
0021	Infrastructure - Long Term Commu	inity Recovery
Projected Start Date:	Projected End Date:	
09/22/2009	09/21/2012	
Benefit Type:	Completed Activity Actual En	d Date:
Area ()		
National Objective:	Responsible Organization:	
Slums and Blight	City of Slidell	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$560,285.00
Total Budget	\$0.00	\$560,285.00
Total Obligated	\$0.00	\$560,285.00
Total Funds Drawdown	\$0.00	\$560,284.66
Program Funds Drawdown	\$0.00	\$560,284.66
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$560,284.66
City of Slidell	\$0.00	\$560,284.66
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Infrastructure Improvements for Summit Project, water and sewer, drainage canals and structures, roadway, clearing and grading, bridge, paving, curbs, signage, pavement markings, and conduits for future electrical, cable, phone, and irrigation facilities to support the mixed-use development of the UNO research and technology park, retail space, entertainment venues, and residential and commercial office spaces.

#### **Location Description:**

Intersection of Interstate -10 and U.S. Highway 190, Slidell, LA, 70458

#### **Activity Progress Narrative:**

Admin. R.M. Jackson >Compliance Analyst >(225) 219-9600

#### **Accomplishments Performance Measures**

No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

#### **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding SourcesAmountPrivate Funds\$26,450,000.00Total Other Funding Sources\$0.00



ILTR - 00065 Eastbank Water Treatment Plant

#### Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

0021

**Projected Start Date:** 

04/21/2009

Benefit Type: Area ( )

#### National Objective: Urgent Need

Under Way
Project Title:
Infrastructure - Long Term Community Recovery

Projected End Date: 09/30/2012

Activity Status:

Completed Activity Actual End Date:

#### **Responsible Organization:**

St. Charles Parish

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,052,948.00
Total Budget	\$0.00	\$1,052,948.00
Total Obligated	\$0.00	\$1,052,948.00
Total Funds Drawdown	\$0.00	\$1,052,948.00
Program Funds Drawdown	\$0.00	\$1,052,948.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,052,948.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

The project funded the services of an engineering firm during the design and construction of a water treatment plant on the East Bank of St. Charles Parish.

#### **Location Description:**

14924 River Road, New Sarpy, LA 70078

#### Activity Progress Narrative:

#### **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

#### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## **Other Funding Sources Budgeted - Detail**

## No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources





## ILTR - 00067 Comprehensive Master Plan

Activitiy Category:	Activity Status:	
Planning	Under Way	
Project Number:	Project Title:	
0021	Infrastructure - Long Term Comm	unity Recovery
Projected Start Date:	Projected End Date:	
01/12/2009	07/17/2018	
Benefit Type:	Completed Activity Actual Er	nd Date:
Area ()		
National Objective:	Responsible Organization:	
N/A	Plaquemines Parish	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,000,000.00
Total Budget	\$0.00	\$1,000,000.00
Total Obligated	\$0.00	\$1,000,000.00
Total Funds Drawdown	\$0.00	\$609,177.20
Program Funds Drawdown	\$0.00	\$609,177.20
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$609,177.20
Plaquemines Parish	\$0.00	\$609,177.20

#### **Activity Description:**

Master Plan (Land use, zoning, drainage, transportation) is an activity designed to determine parish needs; set long-term goals and short-term objectives; evaluate the progress in the implementation of strategies in accomplishing these goals and objectives; and carry out management, coordination, and monitoring of activities necessary for effective planning implementation, but excluding the costs necessary to implement such plans.

#### **Location Description:**

8056 Hwy. 23, Belle Chasse, LA 70037

#### **Activity Progress Narrative:**

Admin. R.M. Jackson >Compliance Analyst >(225) 219-9600

#### **Accomplishments Performance Measures**

### No Beneficiaries Performance Measures found.

Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Louisiana	-	Not Validated / N
Other Funding Sources Budg					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					



## ILTR - 00068 City of Gretna Emergency Sewer Generator Lift Stat

Activitiy Category:	Activity Status:	
Construction/reconstruction of water/sewer lines or systems	Under Way	
Project Number:	Project Title:	
0021	Infrastructure - Long Term Comm	nunity Recovery
Projected Start Date:	Projected End Date:	
10/06/2008	10/30/2012	
Benefit Type: Area()	Completed Activity Actual E	nd Date:
National Objective:	Responsible Organization:	
Low/Mod	Jefferson Parish	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$532,000.00
Total Budget	\$0.00	\$532,000.00
Total Obligated	\$0.00	\$532,000.00
Total Funds Drawdown	\$93,480.00	\$532,000.00
Program Funds Drawdown	\$93,480.00	\$532,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$93,480.00	\$532,000.00
Jefferson Parish	\$93,480.00	\$532,000.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

The project funded the purchase and installation of a new 500kW generator, automatic switchgear, and 480 volt generator connection plug.

#### **Location Description:**

Chilo and Hancock Streets, Gretna, LA 70053

#### **Activity Progress Narrative:**

Construction. Alberta Pate >Infrastructure Analyst >(225) 219-9600

#### **Accomplishments Performance Measures**

No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

#### **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

#### Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



**ILTR - 00070 City of Kenner Sewer Lift Station** 

Under Way

10/30/2012

**Project Title:** 

**Projected End Date:** 

**Responsible Organization:** 

Infrastructure - Long Term Community Recovery

**Completed Activity Actual End Date:** 

**Activity Status:** 

Activitiy C	ategory:
-------------	----------

Construction/reconstruction of water/sewer lines or systems

**Project Number:** 

0021

**Projected Start Date:** 

03/18/2009

**Benefit Type:** Area ()

# National Objective:

	Responsible organization.	
Low/Mod	Jefferson Parish	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$500,000.00
Total Budget	\$0.00	\$500,000.00
Total Obligated	\$0.00	\$500,000.00
Total Funds Drawdown	\$0.00	\$142,579.58
Program Funds Drawdown	\$0.00	\$142,579.58
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$142.579.58

**Match Contributed** 

#### **Activity Description:**

Improvements to lift station including: installation of 135 KW generator, 3 new flood suction pumps with control panel, piping and electrical service. Rehabilitate existing structure.

\$0.00

#### **Location Description:**

2100 3rd Street, Kenner, LA 70062

**Activity Progress Narrative:** 

#### **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

#### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

\$0.00



No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

## No Other Match Funding Sources Found

Other Funding Sources	Amount
Private Funds	\$87,350.00
Total Other Funding Sources	\$0.00



ILTR - 00071 Town of Jean Lafitte Drainage Improvements

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of a public improvement	Under Way	
Project Number:	Project Title:	
0021	Infrastructure - Long Term Community Recovery	
Projected Start Date:	Projected End Date:	
10/06/2008	02/19/2018	
Benefit Type:	Completed Activity Actual End Date:	
Area()		
National Objective:	Responsible Organization:	
Slums and Blight	Jefferson Parish	
O		To Data
Overall	Jan 1 thru Mar 31, 2012	To Date
Overall Total Projected Budget from All Sources	<b>Jan 1 thru Mar 31, 2012</b> N/A	\$1,038,620.00
Total Projected Budget from All Sources	N/A	\$1,038,620.00
Total Projected Budget from All Sources Total Budget	N/A \$0.00	\$1,038,620.00 \$1,038,620.00
Total Projected Budget from All Sources Total Budget Total Obligated	N/A \$0.00 \$0.00	\$1,038,620.00 \$1,038,620.00 \$1,038,620.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A \$0.00 \$0.00 \$0.00	\$1,038,620.00 \$1,038,620.00 \$1,038,620.00 \$1,034,113.79
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$0.00 \$0.00 \$0.00 \$0.00	\$1,038,620.00 \$1,038,620.00 \$1,038,620.00 \$1,034,113.79 \$1,034,113.79
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$1,038,620.00 \$1,038,620.00 \$1,038,620.00 \$1,034,113.79 \$1,034,113.79 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	N/A \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$1,038,620.00 \$1,038,620.00 \$1,038,620.00 \$1,034,113.79 \$1,034,113.79 \$0.00 \$0.00

#### **Activity Description:**

Drainage Improvements: convert semi-open ditches to subsurface.

#### **Location Description:**

Jefferson Parish-Town of Jean Lafitte

#### **Activity Progress Narrative:**

#### **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

#### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

Other Funding Sources	Amount
Private Funds	\$9,700.00
Total Other Funding Sources	\$0.00



# ILTR - 00074 Westwego No. 1 Pump Station Draniage Improvements

**Projected End Date:** 

**Responsible Organization:** 

Infrastructure - Long Term Community Recovery

**Completed Activity Actual End Date:** 

**Activity Status:** 

**Project Title:** 

03/30/2013

Jefferson Parish

Planned

Activitiy	Category:
-----------	-----------

Construction/reconstruction of water/sewer lines or systems

#### Project Number:

0021

Projected Start Date: 09/28/2009

#### Benefit Type: Area ( )

National Objective: Low/Mod

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,274,919.00
Total Budget	\$0.00	\$1,274,919.00
Total Obligated	\$0.00	\$1,274,919.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

# Activity Description:

Drainage Improvements

### **Location Description:**

11th Street, Westwego, LA 70094

**Activity Progress Narrative:** 

# **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

# **Beneficiaries Performance Measures**

### No Beneficiaries Performance Measures found.



# No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

Other Funding Sources	Amount
Private Funds	\$684,174.00
Total Other Funding Sources	\$0.00



# ILTR - 00076 Wall Boulevard (Willowbrook Dr.) Drainage Improvem

Activitiy Category: Rehabilitation/reconstruction of public facilities Project Number: 0021 Projected Start Date: 07/01/2012 Benefit Type: Area ( )	Activity Status: Under Way Project Title: Infrastructure - Long Term Com Projected End Date: 06/04/2013 Completed Activity Actual	
National Objective: Slums and Blight	<b>Responsible Organization:</b> Jefferson Parish	
Overall Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received Total Funds Expended	Jan 1 thru Mar 31, 2012 N/A \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	<b>To Date</b> \$508,412.00 \$508,412.00 \$508,412.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Drainage Improvements; construction of subsurface drainages, pipes, street cuts, driveway replacements, utility adjustments, street restoration.

#### **Location Description:**

Wall Boulevard (Willowbrook Dr.), Jefferson Parish

#### **Activity Progress Narrative:**

### **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



# Activity Locations

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

Other Funding Sources	Amount
Community Development Block Grant	\$775,838.00
Private Funds	\$1,200,000.00
Total Other Funding Sources	\$0.00





ILTR - 00077 Lancaster Drive Drainage Improvements

**Projected End Date:** 

**Responsible Organization:** 

Infrastructure - Long Term Community Recovery

**Completed Activity Actual End Date:** 

**Activity Status:** 

**Project Title:** 

02/19/2018

Jefferson Parish

Planned

Activitiy	Category:
-----------	-----------

Rehabilitation/reconstruction of a public improvement

Project Number:

0021

Projected Start Date:

10/06/2008

Benefit Type: Area ( )

#### National Objective: Low/Mod

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,380,431.00
Total Budget	\$0.00	\$1,380,431.00
Total Obligated	\$0.00	\$1,380,431.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

# **Activity Description:**

Install new subsurface drainline; remove & replace concrete street, curbs, gutters & driveway aprons.

### **Location Description:**

Wedmore Drive, Marrero, LA 70072

### **Activity Progress Narrative:**

### **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



No Activity Locations found.

# Other Funding Sources Budgeted - Detail

Other Funding Sources	Amount
Private Funds	\$575,291.00
Total Other Funding Sources	\$0.00



# ILTR - 00078 Town of Grand Isle- Road and Drainage Improvements

Activitiy Category:	Activity Status:	
Construction/reconstruction of streets	Under Way	
Project Number:	Project Title:	
0021	Infrastructure - Long Term Com	munity Recovery
Projected Start Date:	Projected End Date:	
07/01/2009	10/30/2012	
Benefit Type: Area ( )	Completed Activity Actual I	End Date:
National Objective:	Responsible Organization:	
Slums and Blight	Jefferson Parish	
Overall	Jan 1 thru Mar 31, 2012	To Date
Overall Total Projected Budget from All Sources	<b>Jan 1 thru Mar 31, 2012</b> N/A	<b>To Date</b> \$2,445,335.00
Total Projected Budget from All Sources	N/A	\$2,445,335.00
Total Projected Budget from All Sources Total Budget	N/A \$0.00	\$2,445,335.00 \$2,445,335.00
Total Projected Budget from All Sources Total Budget Total Obligated	N/A \$0.00 \$0.00	\$2,445,335.00 \$2,445,335.00 \$2,445,335.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A \$0.00 \$0.00 \$180.00	\$2,445,335.00 \$2,445,335.00 \$2,445,335.00 \$2,294,376.43
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$0.00 \$0.00 \$180.00 \$180.00	\$2,445,335.00 \$2,445,335.00 \$2,445,335.00 \$2,294,376.43 \$2,294,376.43
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$0.00 \$180.00 \$180.00 \$180.00 \$0.00	\$2,445,335.00 \$2,445,335.00 \$2,445,335.00 \$2,294,376.43 \$2,294,376.43 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	N/A \$0.00 \$0.00 \$180.00 \$180.00 \$0.00 \$0.00	\$2,445,335.00 \$2,445,335.00 \$2,445,335.00 \$2,294,376.43 \$2,294,376.43 \$0.00 \$0.00

### **Activity Description:**

Remove existing asphalt from 2 roads & add proper sand & limestone base to elevate 12-18" to prevent flooding; resurface

#### **Location Description:**

Grand Isle, LA, 70358

#### **Activity Progress Narrative:**

Design. Alberta Pate >Infrastructure Analyst >(225) 219-9600

### **Accomplishments Performance Measures**

#### No Accomplishments Performance Measures found.



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

#### Other Funding Sources No Other Funding Sources Found Total Other Funding Sources

Amount





ILTR - 00079 **City of Kenner Sewer Lift Station** 

#### **Activitiy Category:**

Construction/reconstruction of water/sewer lines or syste

**Project Number:** 

0021

**Projected Start Date:** 07/17/2009

**Benefit Type:** Area ()

#### National Objective: **Urgent Need**

0	 	

	Activity Status:	
ems	Under Way	
	Project Title:	

Infrastructure - Long Term Community Recovery **Projected End Date:** 07/16/2012

**Completed Activity Actual End Date:** 

#### **Responsible Organization:**

Jefferson Parish

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$2,088,375.00
Total Budget	\$0.00	\$2,088,375.00
Total Obligated	\$0.00	\$2,088,375.00
Total Funds Drawdown	\$0.00	\$600,491.20
Program Funds Drawdown	\$0.00	\$600,491.20
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$600,491.20
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Backup Generator, two new submersible pumps, rehabilitate concrete well.

#### **Location Description:**

Intersection of 24th and Delaware St., Kenner, LA 70065

### **Activity Progress Narrative:**

### **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

Other Funding Sources	Amount
Private Funds	\$224,819.00
Total Other Funding Sources	\$0.00



ILTR - 00082 City of Kenner Lift Station

#### Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

0021

Projected Start Date: 07/06/2009

Benefit Type: Area ( )

#### National Objective: Low/Mod

#### **Responsible Organization:**

Jefferson Parish

**Activity Status:** 

Planned

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,278,000.00
Total Budget	\$0.00	\$1,278,000.00
Total Obligated	\$0.00	\$1,278,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

New submersible station & backup generator that will operate during flooding.

#### **Location Description:**

Intersection of 27th and Salem St., Kenner, LA 70065

### **Activity Progress Narrative:**

### **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Non-business Organizations	0	0/0



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

Other Funding Sources	Amount
Private Funds	\$238,000.00
Total Other Funding Sources	\$0.00



### ILTR - 00083 City of Gretna Emergency Generators- Sewer Lift St

Activitiy Category:	Activity Status:	
Construction/reconstruction of water/sewer lines or systems	Under Way	
Project Number:	Project Title:	
0021	Infrastructure - Long Term Community Recovery	
Projected Start Date:	Projected End Date:	
05/05/2009	05/04/2012	
Benefit Type: Area()	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
Low/Mod	Jefferson Parish	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$212,410.00
Total Budget	\$0.00	\$212,410.00
Total Obligated	\$0.00	\$212,410.00
Total Funds Drawdown	\$90,194.50	\$212,410.00
Program Funds Drawdown	\$90,194.50	\$212,410.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$90,194.50	\$212,410.00
Jefferson Parish	\$90,194.50	\$212,410.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

4 portable generators, generator connection plugs, concrete pads at all 11 lift stations.

#### **Location Description:**

Lift Station #2 Intersection Oconnor and Solon Streets; Lift Station #3 intersection Stumpf and New England Ct.; Lift Station #4 intersection Smithway Dr. and Gretna Blvd.; Lift Station #5 intersection Smithway and Marie Dr.; Lift Station #6 intersection Marie Dr. and Gretna Blvd.; Lift Station #8 Mason St. between Maple St. and Cedar Ln.; Lift Station #9 intersection 35th St. and Claire Ave.; Lift Station #10 intersection 31st St. and Claire Ave.; Lift Station #11 intersection 25th St. and Rose Dr.; Lift Station #12 intersection 23rd St. and Newton St.; Lift Station #13 intersection Ocean Ave at the Railroad; Gretna, LA 70053

#### **Activity Progress Narrative:**

Construction. Alberta Pate >Infrastructure Analyst >(225) 219-9600

### **Accomplishments Performance Measures**

#### No Accomplishments Performance Measures found.



	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total Low/	Mod%
# of Households	0	0	0	0/0	0/0	0/0	0

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

### No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources

Amount





# ILTR - 00084 City of Gretna Wastewater Treatment Plant New Gene

Activitiy Category: Construction/reconstruction of water/sewer lines or systems Project Number: 0021 Projected Start Date: 04/21/2009	Activity Status: Under Way Project Title: Infrastructure - Long Term Community Recovery Projected End Date: 10/30/2012	
Benefit Type: Area ()	Completed Activity Actual End Date:	
National Objective: Low/Mod	<b>Responsible Organization:</b> Jefferson Parish	
Overall Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received Total Funds Expended	Jan 1 thru Mar 31, 2012 N/A \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	<b>To Date</b> \$527,000.00 \$527,000.00 \$455,050.00 \$455,050.00 \$0.00 \$0.00 \$455,050.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

1000 KW generator, double wall fuel tank, and concrete slab for the tank.

#### **Location Description:**

1101 Burmaster St., Gretna, LA 70053

#### **Activity Progress Narrative:**

### **Accomplishments Performance Measures**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of buildings (non-residential)	0	0/0
# of Businesses	0	0/0
# of Non-business Organizations	0	0/0



No Beneficiaries Performance Measures found.

### **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

# No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources Amount



# ILTR - 00085 Public Greenspace Tree Replacement and Restoration

#### Activitiy Category:

Rehabilitation/reconstruction of a public improvement

#### Project Number:

0021

Projected Start Date: 02/26/2009

Benefit Type: Area ( )

National Objective: Slums and Blight

#### Overall

Total Projected Budget from All Sources
Total Budget
Total Obligated
Total Funds Drawdown
Program Funds Drawdown
Program Income Drawdown
Program Income Received
Total Funds Expended
City of New Orleans - K/R
Match Contributed

# Activity Description:

Plant trees and grass

### **Location Description:**

Streets throughout Orleans Parish

### **Activity Progress Narrative:**

Construction. Bethany Fields >Compliance Specialist >(225) 219-9600

# **Accomplishments Performance Measures**

#### No Accomplishments Performance Measures found.

Activity Status: Under Way Project Title: Infrastructure - Long Term Community Recovery Projected End Date: 09/16/2017 Completed Activity Actual End Date:

#### **Responsible Organization:**

City of New Orleans - K/R

Jan 1 thru Mar 31, 2012	To Date
N/A	\$750,000.00
\$0.00	\$750,000.00
\$0.00	\$750,000.00
\$15,939.68	\$749,967.69
\$15,939.68	\$749,967.69
\$0.00	\$0.00
\$0.00	\$0.00
\$15,939.68	\$749,967.69
\$15,939.68	\$749,967.69
\$0.00	\$0.00



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

#### Other Funding Sources No Other Funding Sources Found Total Other Funding Sources

Amount



Activitiy Category:	Activity Status:	
Acquisition - general	Under Way	
Project Number:	Project Title:	
0021	Infrastructure - Long Term Commu	unity Recovery
Projected Start Date:	Projected End Date:	
01/12/2009	09/30/2012	
Benefit Type:	Completed Activity Actual End Date:	
Area ()		
National Objective:	Responsible Organization:	
Low/Mod	City of New Orleans - K/R	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$4,300,000.00
Total Budget	\$0.00	\$4,300,000.00
Total Obligated	\$0.00	\$4,300,000.00
Total Funds Drawdown	\$0.00	\$4,300,000.00
Program Funds Drawdown	\$0.00	\$4,300,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$4,300,000.00
City of New Orleans - K/R	\$0.00	\$4,300,000.00

#### **Activity Description:**

Purchased by the New Orleans Redevelopment Authority with \$4.3 million from the state, the decaying shopping center either will be rehabilitated or torn down, depending on market conditions and interest from potential clients.

#### **Location Description:**

4335 Chef Menteur Highway, New Orleans, LA 70126

#### **Activity Progress Narrative:**

#### **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	0	1/1



# No Beneficiaries Performance Measures found.

# **Activity Locations**

Address 4335 Chef Menteur Highway	<b>City</b> New Orleans	County	<b>State</b> Louisiana	<b>Zip</b> 70126-	Status / Accept Match / N
1000 one wented rightay	New Oneans		Louisiana	10120	
Other Funding Sources Budgeted	- Detail				
No Other Match Funding Sources For	und				
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					





**ILTR - 00088 Saenger Theater Renewal Project** 

Activitiy Category:	Activity Status:	
Econ. development or recovery activity that creates/retains jobs	Under Way	
Project Number:	Project Title:	
0021	Infrastructure - Long Term Com	munity Recovery
Projected Start Date:	Projected End Date:	
10/31/2008	09/17/2017	
Benefit Type: Area()	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
Slums and Blight	City of New Orleans - K/R	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$13,156,421.9
Total Budget	\$0.00	\$13,156,421.9
Total Obligated	\$0.00	\$13,156,421.9
Total Funds Drawdown	\$0.00	\$13,156,421.9
Program Funds Drawdown	\$0.00	\$13,156,421.9
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$13,156,421.9

#### **Match Contributed**

#### **Activity Description:**

This project helps to fund renovation and expansion of the Saenger Theater and is expected to generate jobs and strengthen the economy, thereby boosting population growth.

\$0.00

#### **Location Description:**

143 N. Rampart Street, New Orleans, LA 70112

#### **Activity Progress Narrative:**

#### **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

#### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

To Date \$13,156,421.97 \$13,156,421.97 \$13,156,421.97 \$13,156,421.97 \$13,156,421.97

\$0.00

\$13,156,421.97



# Other Funding Sources Budgeted - Detail

# No Other Match Funding Sources Found

#### Other Funding Sources

Private Funds

**Total Other Funding Sources** 

Amount

\$23,827,466.00

\$0.00



# ILTR - 00092 Communications Tower

Activitiy Category:	Activity Status:	
Public services	Under Way	
Project Number:	Project Title:	
0021	Infrastructure - Long Term Com	munity Recovery
Projected Start Date:	Projected End Date:	
05/12/2009	10/25/2012	
Benefit Type: Area ()	Completed Activity Actual End Date:	
National Objective:	<b>Responsible Organization:</b>	
Urgent Need	Washington Parish	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$953,584.00
Total Budget	\$0.00	\$953,584.00
Total Obligated	\$0.00	\$953,584.00
Total Funds Drawdown	\$241,356.84	\$318,418.14
Program Funds Drawdown	\$241,356.84	\$318,418.14
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$241,356.84	\$318,418.14
Washington Parish	\$241,356.84	\$318,418.14
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Constuct a Communications Tower to link (4) parishes in Homeland Security Region #9 with State Homeland Security to prevent communication failures during future storms.

#### **Location Description:**

54100 Dollar Rd., Franklinton, LA 70438

### **Activity Progress Narrative:**

Construction and Design. Alberta Pate >Infrastructure Analyst >(225) 219-9600

# **Accomplishments Performance Measures**

### No Accomplishments Performance Measures found.



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources	Amount
Private Funds	\$129,358.00
Total Other Funding Sources	\$0.00

Community Development Systems Disaster Recovery Grant Reporting System (DRGR)



# ILTR - 00095 City of Covington Watewater SCADA Monitoring/Contr

#### Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

#### Project Number:

0021

# Projected Start Date:

07/30/2009

#### Benefit Type: Area ( )

National Objective: Urgent Need

#### Overall

Total Projected Budget from All Sources	N/A
Total Budget	\$0.00
Total Obligated	\$0.00
Total Funds Drawdown	\$0.00
Program Funds Drawdown	\$0.00
Program Income Drawdown	\$0.00
Program Income Received	\$0.00
Total Funds Expended	\$0.00
City of Covington	\$0.00
Match Contributed	\$0.00

# **Activity Description:**

SCADA monitoring and contol system

### **Location Description:**

609 North Columbia St., Covington, LA 70434

### **Activity Progress Narrative:**

Admin. R.M. Jackson >Compliance Analyst >(225) 219-9600

# **Accomplishments Performance Measures**

#### No Accomplishments Performance Measures found.

# Activity Status: Under Way Project Title: Infrastructure - Long Term Community Recovery Projected End Date: 12/31/2012 Completed Activity Actual End Date: Responsible Organization: City of Covington

Jan 1	thru Mar 31, 2012	To Date
N/A		\$226,071.73
\$0.00		\$226,071.73
\$0.00		\$226,071.73
\$0.00		\$226,071.73
\$0.00		\$226,071.73
\$0.00		\$0.00
\$0.00		\$0.00
\$0.00		\$226,071.73
\$0.00		\$226,071.73
\$0.00		\$0.00





No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

#### Other Funding Sources No Other Funding Sources Found Total Other Funding Sources

Amount



# ILTR - 00097 East Jefferson General Hospital Replacement Switch

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Under Way	
Project Number:	Project Title:	
0021	Infrastructure - Long Term Commu	unity Recovery
Projected Start Date:	Projected End Date:	
06/26/2009	06/25/2012	
Benefit Type: Area()	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
Urgent Need	Jefferson Parish	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$2,775,000.00
Total Budget	\$0.00	\$2,775,000.00
Total Obligated	\$0.00	\$2,775,000.00
Total Funds Drawdown	\$0.00	\$491,228.22
Program Funds Drawdown	\$0.00	\$491,228.22
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$491,228.22
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Replacement of the switch gear and generator control cabinet in an elevated structure to prevent loss of power for critical lifesafety equip. during future storms.

#### **Location Description:**

East Jefferson General Hospital.

#### **Activity Progress Narrative:**

### **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

### **Beneficiaries Performance Measures**

#### No Beneficiaries Performance Measures found.



No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

Other Funding Sources	Amount
Private Funds	\$225,000.00
Total Other Funding Sources	\$0.00





ILTR - 00099 Water Treatment Plant Improvements

#### Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

0021

Projected Start Date: 11/10/2009

Benefit Type: Area ( )

National Objective: Urgent Need

#### **Overall**

Total Projected Budget from All Sources
Total Budget
Total Obligated
Total Funds Drawdown
Program Funds Drawdown
Program Income Drawdown
Program Income Received
Total Funds Expended
St. Bernard Parish
Match Contributed

# Activity Status:

Under Way

Project Title: Infrastructure - Long Term Community Recovery Projected End Date: 08/12/2013

**Completed Activity Actual End Date:** 

#### **Responsible Organization:**

St. Bernard Parish

Jan 1 thru Mar 31, 2012	To Date
N/A	\$30,000,000.00
\$0.00	\$30,000,000.00
\$0.00	\$30,000,000.00
\$1,177,922.15	\$5,829,941.85
\$1,177,922.15	\$5,829,941.85
\$0.00	\$0.00
\$0.00	\$0.00
\$1,177,922.15	\$5,829,941.85
\$1,177,922.15	\$5,829,941.85
\$0.00	\$0.00

### **Activity Description:**

Water Treatment Plant and pump station

#### **Location Description:**

1111 East St. Bernard Highway, Chalmette, LA 70043

### **Activity Progress Narrative:**

Admin and Construction. R.M. Jackson >Compliance Analyst >(225) 219-9600

# **Accomplishments Performance Measures**

### No Accomplishments Performance Measures found.



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

#### Other Funding Sources No Other Funding Sources Found Total Other Funding Sources

Amount



ILTR - 00100 Comiskey Park New Orleans

#### Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0021

Projected Start Date: 07/13/2009

Benefit Type: Area ( )

National Objective: Low/Mod

Under Way
Project Title:
Infrastructure - Long Term Community Recovery

Activity Status:

**Projected End Date:** 

07/12/2012

**Completed Activity Actual End Date:** 

#### **Responsible Organization:**

City of New Orleans - K/R

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$500,000.00
Total Budget	\$0.00	\$500,000.00
Total Obligated	\$0.00	\$500,000.00
Total Funds Drawdown	\$308,427.69	\$337,840.34
Program Funds Drawdown	\$308,427.69	\$337,840.34
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$308,427.69	\$337,840.34
City of New Orleans - K/R	\$308,427.69	\$337,840.34
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

New Playground and Improvements to sports fields.

#### **Location Description:**

500 S. Jefferson Davis Parkway, New Orleans, LA 70119

### **Activity Progress Narrative:**

Construction. Bethany Fields >Compliance Specialist >(225) 219-9600

### **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

Other Funding Sources	Amount
Private Funds	\$216,121.00
Total Other Funding Sources	\$0.00





ILTR - 00102 **Press Drive Landscape Project New Orleans** 

Activitiy Category:
Rehabilitation/reconstruction of a public improvement
Project Number:
0021
Projected Start Date:
11/06/2008
Benefit Type:
Area ()
National Objective:
Low/Mod
Overall
Total Projected Budget from All Sources

Activity Status:	
Planned	
Project Title:	
Infrastructure - Long Term Com	munity Recovery
Projected End Date:	
11/06/2018	
<b>Completed Activity Actual</b>	End Date:
Responsible Organization:	
City of New Orleans - K/R	
City of New Orleans - Nit	
Jan 1 thru Mar 31, 2012	To Date
N/A	\$245,996.10
\$0.00	\$245,996.10
\$0.00	\$245,996.10
<b>*</b> • • • •	<b>A A A A</b>

Total Projected Budget from All Sources	N/A	\$245,996.10
Total Budget	\$0.00	\$245,996.10
Total Obligated	\$0.00	\$245,996.10
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

# **Activity Description:**

Replanting in Pontchartrain Park and Gentilly Woods

#### **Location Description:**

Press Drive, New Orleans, LA 70126

#### **Activity Progress Narrative:**

### **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



# **Other Funding Sources Budgeted - Detail**

# No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources Amount



# ILTR - 00104 Carrollton Intersection Improvements Project NO106

Activitiy Category:	Activity Status:		
Construction/reconstruction of streets	Under Way		
Project Number:	Project Title:		
0021	Infrastructure - Long Term Community Recovery		
Projected Start Date:	Projected End Date:		
11/26/2008	12/31/2014		
Benefit Type: Area()	Completed Activity Actual	End Date:	
National Objective:	Responsible Organization:		
Low/Mod	City of New Orleans - K/R		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Overall Total Projected Budget from All Sources	<b>Jan 1 thru Mar 31, 2012</b> N/A	<b>To Date</b> \$1,500,000.00	
Total Projected Budget from All Sources	N/A	\$1,500,000.00	
Total Projected Budget from All Sources Total Budget	N/A \$0.00	\$1,500,000.00 \$1,500,000.00	
Total Projected Budget from All Sources Total Budget Total Obligated	N/A \$0.00 \$0.00	\$1,500,000.00 \$1,500,000.00 \$1,500,000.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A \$0.00 \$0.00 \$0.00	\$1,500,000.00 \$1,500,000.00 \$1,500,000.00 \$15,000.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$0.00 \$0.00 \$0.00 \$0.00	\$1,500,000.00 \$1,500,000.00 \$1,500,000.00 \$15,000.00 \$15,000.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$1,500,000.00 \$1,500,000.00 \$1,500,000.00 \$15,000.00 \$15,000.00 \$0.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	N/A \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$1,500,000.00 \$1,500,000.00 \$1,500,000.00 \$15,000.00 \$15,000.00 \$0.00 \$0.00	

### **Activity Description:**

The project will fund a topographic survey of the project area - the Carrollton Avenue off of Interstate 10 - and improvements will be made to the sidewalks, medians, vehicle lanes, traffic signals and landscaping as needed.

#### **Location Description:**

Carrollton Ave. at I-10, New Orleans, LA 70118, 70119, 70125

#### **Activity Progress Narrative:**

Admin and Planning and Design. R.M. Jackson >Compliance Analyst >(225) 219-9600

### **Accomplishments Performance Measures**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Linear miles of Public	0	0/0

432



No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

## No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



## ILTR - 00112 California Avenue and Canal 2 Culvert Replacement

#### Activitiy Category:

Rehabilitation/reconstruction of a public improvement

#### Project Number:

0021

Projected Start Date: 06/26/2009

Benefit Type: Area ( )

National Objective: Slums and Blight Activity Status: Under Way Project Title: Infrastructure - Long Term Community Recovery Projected End Date: 06/25/2012 Completed Activity Actual End Date:

### **Responsible Organization:**

Jefferson Parish

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,310,032.00
Total Budget	\$0.00	\$1,310,032.00
Total Obligated	\$0.00	\$1,310,032.00
Total Funds Drawdown	\$437,866.51	\$744,367.33
Program Funds Drawdown	\$437,866.51	\$744,367.33
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$437,866.51	\$744,367.33
Jefferson Parish	\$437,866.51	\$744,367.33
Match Contributed	\$0.00	\$0.00

## Activity Description:

Street improvements to improve water surface elevation

## **Location Description:**

California Ave. & Canal #2, Metairie, LA 70001

#### **Activity Progress Narrative:**

Construction and Design. Alberta Pate >Infrastructure Analyst >(225) 219-9600

## **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

Disaster Recovery Grant Reporting System (DRGR)



No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

#### Other Funding Sources No Other Funding Sources Found Total Other Funding Sources





## ILTR - 00113 Jefferson ED Commission (JEDCO) Technology Incubat

Activitiy Category:	Activity Status:		
Rehabilitation/reconstruction of public facilities	Under Way		
Project Number:	Project Title:		
0021	Infrastructure - Long Term Comm	unity Recovery	
Projected Start Date:	Projected End Date:		
06/04/2009	10/30/2012		
Benefit Type: Area()	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
Urgent Need	Jefferson Parish		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$2,000,000.00	
Total Budget	\$0.00	\$2,000,000.00	
Total Obligated	\$0.00	\$2,000,000.00	
Total Funds Drawdown	\$7,023.49	\$1,702,192.51	
Program Funds Drawdown	\$7,023.49	\$1,702,192.51	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$7,023.49	\$1,702,192.51	
Jefferson Parish	\$7,023.49	\$1,702,192.51	
Match Contributed	\$0.00	\$0.00	

## **Activity Description:**

The project funded the construction of a new economic incubation facility to encourage growth of new businesses & high wage jobs - technology in areas of maritime design, bio-tech, digital media & film industries.

### **Location Description:**

Churchhill Parkway & Nicole Drive, Avondale, LA 70094

#### **Activity Progress Narrative:**

Construction. Alberta Pate >Infrastructure Analyst >(225) 219-9600

## **Accomplishments Performance Measures**

No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

#### Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Activitiy Category:	Activity Status:		
Rehabilitation/reconstruction of public facilities	Under Way		
Project Number:	Project Title:		
0021	Infrastructure - Long Term Comm	unity Recovery	
Projected Start Date:	Projected End Date:		
02/27/2009	12/31/2014		
Benefit Type: Area()	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
Urgent Need	St. Bernard Parish		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$41,000,000.00	
Total Budget	\$0.00	\$41,000,000.00	
Total Obligated	\$0.00	\$41,000,000.00	
Total Funds Drawdown	\$0.00	\$40,999,369.42	
Program Funds Drawdown	\$0.00	\$40,999,369.42	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$0.00	\$41,000,000.00	
St. Bernard Parish	\$0.00	\$41,000,000.00	
Match Contributed	\$0.00	\$0.00	

#### **Activity Description:**

The project involved design and construction of a 40-bed acute care hospital and medical office building to serve St. Bernard Parish, since the only hospital in the area was closed after storm damage.

#### **Location Description:**

8201 West Judge Perez Drive Chalmette, LA 70043

#### **Activity Progress Narrative:**

Admin and Construction and Planning. R.M. Jackson >Compliance Analyst >(225) 219-9600

## **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1
# of Non-business Organizations	0	0/0



No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

## No Other Match Funding Sources Found

Other Funding Sources	Amount
Community Development Block Grant	\$5,000,000.00
Private Funds	\$40,437,240.00
Total Other Funding Sources	\$0.00



## ILTR - 00116 City of Abbeville Drainage Improvement on Franks A

Activitiy Category:	Activity Status:		
Rehabilitation/reconstruction of a public improvement	Under Way		
Project Number:	Project Title:		
0021	Infrastructure - Long Term Comm	unity Recovery	
Projected Start Date:	Projected End Date:		
03/20/2009	06/02/2018		
Benefit Type: Area ( )	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
Low/Mod	Vermilion Parish Police Jury		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$674,156.00	
Total Budget	\$0.00	\$674,156.00	
Total Obligated	\$0.00	\$674,156.00	
Total Funds Drawdown	\$94,936.62	\$497,120.15	
Program Funds Drawdown	\$94,936.62	\$497,120.15	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$94,936.62	\$497,120.15	
Vermilion Parish Police Jury	\$94,936.62	\$497,120.15	
Match Contributed	\$0.00	\$0.00	

## **Activity Description:**

The project funded drainage improvements on Franks Alley in Abbeville in Vermilion Parish.

#### **Location Description:**

Dearfield Rd., Daniels Rd., Diplomat St., Stumpf Blvd., Harvey, LA 70058

#### **Activity Progress Narrative:**

Construction and Design. Alberta Pate >Infrastructure Analyst >(225) 219-9600

## **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

#### Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



## ILTR - 00117 The Summit Development, Water and Sewer Utilities,

Activitiy Category:	Activity Status:		
Rehabilitation/reconstruction of a public improvement	Under Way		
Project Number:	Project Title:		
0021	Infrastructure - Long Term Community Recovery		
Projected Start Date:	Projected End Date:		
12/10/2008	12/10/2018		
Benefit Type: Area()	Completed Activity Actual E	End Date:	
National Objective:	Responsible Organization:		
Slums and Blight	St. Tammany Parish		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$2,000,000.00	
Total Budget	\$0.00	\$2,000,000.00	
Total Obligated	\$0.00	\$2,000,000.00	
Total Funds Drawdown	\$0.00	\$2,000,000.00	
Program Funds Drawdown	\$0.00	\$2,000,000.00	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$0.00	\$2,000,000.00	
St. Tammany Parish	\$0.00	\$2,000,000.00	
Match Contributed	\$0.00	\$0.00	

## Activity Description:

Infrastructure Improvements for Summit Project, water and sewer, drainage canals and structures, roadway, clearing and grading, bridge, paving, curbs, signage, pavement markings, and conduits for future electrical, cable, phone, and irrigation facilities to support the mixed-use development of the UNO research and technology park, retail space, entertainment venues, and residential and commercial office spaces.

#### **Location Description:**

Intersection of Interstate -10 and U.S. Highway 190, Slidell, LA, 70458

#### **Activity Progress Narrative:**

Admin. R.M. Jackson >Compliance Analyst >(225) 219-9600

## **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources	Amount
Private Funds	\$560,728.00
Total Other Funding Sources	\$0.00

Community Development Systems Disaster Recovery Grant Reporting System (DRGR)



ILTR - 00119 Restoration of Old Post Office- Beauregard Parish

### Activitiy Category:

Construction of buildings for the general conduct of government

Project Number:

0021

**Projected Start Date:** 09/25/2009

Benefit Type: Area ( )

National Objective: Urgent Need

Activity	Status:
/ ۸ م م م م	

Under Way

Project Title: Infrastructure - Long Term Community Recovery Projected End Date: 06/12/2012

**Completed Activity Actual End Date:** 

#### **Responsible Organization:**

Beauregard Parish Police Jury

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$631,769.00
Total Budget	\$0.00	\$631,769.00
Total Obligated	\$0.00	\$631,769.00
Total Funds Drawdown	\$181,770.14	\$486,919.99
Program Funds Drawdown	\$181,770.14	\$486,919.99
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$181,770.14	\$486,919.99
Beauregard Parish Police Jury	\$181,770.14	\$486,919.99
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Renovation of old post office for government use

#### **Location Description:**

West First Street, Hwy. 171, DeRidder, LA

#### **Activity Progress Narrative:**

Construction and Design. Alberta Pate >Infrastructure Analyst >(225) 219-9600

## **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

#### Other Funding Sources No Other Funding Sources Found Total Other Funding Sources





ILTR - 00120 Maplewood Subsurface Drainage Improvements

Activitiy Category:	Activity Status:		
Rehabilitation/reconstruction of a public improvement	Under Way		
Project Number:	Project Title:		
0021	Infrastructure - Long Term Commu	inity Recovery	
Projected Start Date:	Projected End Date:		
08/12/2009	08/11/2012		
Benefit Type: Area()	Completed Activity Actual En	d Date:	
National Objective:	Responsible Organization:		
Low/Mod	Jefferson Parish		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$3,006,815.00	
Total Budget	\$0.00	\$3,006,815.00	
Total Obligated	\$0.00	\$3,006,815.00	
Total Funds Drawdown	\$1,231,011.80	\$2,212,822.93	
Program Funds Drawdown	\$1,231,011.80	\$2,212,822.93	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$1,231,011.80	\$2,212,822.93	
Jefferson Parish	\$1,231,011.80	\$2,212,822.93	
Match Contributed	\$0.00	\$0.00	

#### **Activity Description:**

Install subsurface drainage lines to keep drainage system for 14 streets functional during heavy rains & storms by increasing capacity.

#### **Location Description:**

Maplewood Drive, Harvey, LA 70058

#### **Activity Progress Narrative:**

Construction. Alberta Pate >Infrastructure Analyst >(225) 219-9600

## **Accomplishments Performance Measures**



	This Report Period		Cumulative Actual Total / Expected		xpected		
	Low	Mod	Total	Low	Mod	Total Low/I	Mod%
# of Households	0	0	0	0/0	0/0	0/0	0

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

## No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



## ILTR - 00121 East and West Livingston Place Drainage Improvemen

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of a public improvement	Under Way	
Project Number:	Project Title:	
0021	Infrastructure - Long Term Community Recovery	
Projected Start Date:	Projected End Date:	
08/14/2009	08/13/2012	
Benefit Type: Area ( )	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
Slums and Blight	Jefferson Parish	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$2,000,000.00
Total Budget	\$0.00	\$2,000,000.00
Total Obligated	\$0.00	\$2,000,000.00
Total Funds Drawdown	\$111,247.94	\$111,247.94
Program Funds Drawdown	\$111,247.94	\$111,247.94
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$111,247.94	\$111,247.94
Jefferson Parish	\$111,247.94	\$111,247.94
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

Install 2300 LF of subsurface drainage line to increase drainage capacity & control storm water. Resurface street.

## **Location Description:**

East & West Livingston between Metairie Rd & Loumar Ave. Metairie, LA 70005

#### **Activity Progress Narrative:**

Construction. Alberta Pate >Infrastructure Analyst >(225) 219-9600

## **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

Match Sources Private Funds Subtotal Match Sources

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources Amount \$220,000.00



## ILTR - 00122 Veteran's Administration Medical Center Land Acqui

Activitive Octoberry	A stinity Status	
Activitiy Category:	Activity Status:	
Acquisition - general	Under Way	
Project Number:	Project Title:	
0021	Infrastructure - Long Term Comn	nunity Recovery
Projected Start Date:	Projected End Date:	
03/11/2009	06/20/2014	
Benefit Type: Area ( )	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
Urgent Need	City of New Orleans - K/R	
Overall	Jan 1 thru Mar 31, 2012	To Date
Overall Total Projected Budget from All Sources	<b>Jan 1 thru Mar 31, 2012</b> N/A	<b>To Date</b> \$72,500,000.00
Total Projected Budget from All Sources	N/A	\$72,500,000.00
Total Projected Budget from All Sources Total Budget	N/A \$0.00	\$72,500,000.00 \$72,500,000.00
Total Projected Budget from All Sources Total Budget Total Obligated	N/A \$0.00 \$0.00	\$72,500,000.00 \$72,500,000.00 \$72,500,000.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A \$0.00 \$0.00 \$1,948,691.71	\$72,500,000.00 \$72,500,000.00 \$72,500,000.00 \$52,783,909.93
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$0.00 \$0.00 \$1,948,691.71 \$1,948,691.71	\$72,500,000.00 \$72,500,000.00 \$72,500,000.00 \$52,783,909.93 \$52,783,909.93
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$0.00 \$0.00 \$1,948,691.71 \$1,948,691.71 \$0.00	\$72,500,000.00 \$72,500,000.00 \$72,500,000.00 \$52,783,909.93 \$52,783,909.93 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	N/A \$0.00 \$1,948,691.71 \$1,948,691.71 \$0.00 \$0.00	\$72,500,000.00 \$72,500,000.00 \$72,500,000.00 \$52,783,909.93 \$52,783,909.93 \$0.00 \$0.00

## **Activity Description:**

This project provides for the funding for the acquisition of land and relocation of property on the site of the new VA hospital in New Orleans.

#### **Location Description:**

Block bounded by Tulane Avenue, Galvez Street and S. Rocheblave Street, New Orleans, LA 70119

## **Activity Progress Narrative:**

Relocation and Construction and Demolition. Desirae Williams >Infrastructure Analyst >(225) 219-9600

## **Accomplishments Performance Measures**

No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

#### Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of a public improvement	Under Way	
Project Number:	Project Title:	
0021	Infrastructure - Long Term Com	munity Recovery
Projected Start Date:	Projected End Date:	
03/20/2009	06/02/2018	
Benefit Type: Area ()	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
Urgent Need	Vermilion Parish Police Jury	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$2,572,895.42
Total Budget	\$0.00	\$2,572,895.42
Total Obligated	\$0.00	\$2,573,047.00
Total Funds Drawdown	\$0.00	\$2,571,687.46
Program Funds Drawdown	\$0.00	\$2,571,687.46
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,571,687.46
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

The project funded the replacement of Holly Road Bridge and Community Road Bridge in Vermilion Parish.

#### **Location Description:**

Alpha Road Bridge @ Kinney Coulee; Amerada Road Bridge @ Unnamed Coulee; Bluebonnet Road Bridge @ Grand Marais Bayou; Cleo Road Bridge @ Baton Coulee; Lloyd Road Bridge @Unnamed Coulee; Pioneer Road Bridge @ Baton Coulee; Prairie Road Bridge @ Seventh Ward Canal

#### **Activity Progress Narrative:**

## **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

#### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## **Other Funding Sources Budgeted - Detail**

## No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



## ILTR - 00131 Town of Gueydan Draniage Improvements to Pump.Stat

Activitiy Category: Rehabilitation/reconstruction of a public improvement Project Number: 0021 Projected Start Date: 03/20/2009	Activity Status: Under Way Project Title: Infrastructure - Long Term Community Recovery Projected End Date: 06/02/2018	
Benefit Type: Area()	Completed Activity Actual End Date:	
National Objective: Urgent Need	<b>Responsible Organization:</b> Vermilion Parish Police Jury	
Overall Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received Total Funds Expended	Jan 1 thru Mar 31, 2012 N/A \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	<b>To Date</b> \$168,539.00 \$168,539.00 \$16,392.00 \$16,392.00 \$0.00 \$0.00 \$16,392.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

The project funded a comprehensive study of and subsequent improvements to the drainage system in Gueydan in Vermilion Parish.

#### **Location Description:**

Town of Gueydan Protection Levee Area, LA 70542

#### Activity Progress Narrative:

## **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

## **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## **Other Funding Sources Budgeted - Detail**

## No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources





ILTR - 00132 Norman Mayer Library Project

#### **Activitiy Category: Activity Status:** Rehabilitation/reconstruction of public facilities Under Way **Project Number: Project Title:** 0021 Infrastructure - Long Term Community Recovery **Projected Start Date: Projected End Date:** 08/14/2009 08/13/2012 **Completed Activity Actual End Date: Benefit Type:** Area () National Objective: **Responsible Organization:** Low/Mod City of New Orleans - K/R Overall Jan 1 thru Mar 31, 2012 To Date To To To

Total Projected Budget from All Sources	N/A	\$3,707,114.00
Total Budget	\$0.00	\$3,707,114.00
Total Obligated	\$0.86	\$3,707,114.00
Total Funds Drawdown	\$259,795.45	\$3,281,531.74
Program Funds Drawdown	\$259,795.45	\$3,281,531.74
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$259,795.45	\$3,281,531.74
City of New Orleans - K/R	\$259,795.45	\$3,281,531.74
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

The project funded construction of a new library in place of the damaged one.

#### **Location Description:**

2098 Foy Street, (Gentilly) New Orleans, La. 70122

#### **Activity Progress Narrative:**

Remaining funds obligated up to the full amount of the budgeted activity. Joseph Rossman >Community Development Specialist >(225) 219-9600 Construction. Bethany Fields >Compliance Specialist >(225) 219-9600

#### **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.


## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

## No Other Match Funding Sources Found

Other Funding Sources	Amount
FEMA Public Assistance	\$1,879,704.00
Private Funds	\$644,550.00
Total Other Funding Sources	\$0.00





ILTR - 00133 New Orleans East Regional Library Project

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Under Way	
Project Number:	Project Title:	
0021	Infrastructure - Long Term Community Recovery	
Projected Start Date:	Projected End Date:	
07/13/2009	07/12/2012	
Benefit Type: Area ()	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
Slums and Blight	City of New Orleans - K/R	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$5,237,377.00
Total Budget	\$0.00	\$5,237,377.00
Total Obligated	\$0.20	\$5,237,377.00
Total Funds Drawdown	\$276,932.00	\$3,706,301.85
Program Funds Drawdown	\$276,932.00	\$3,706,301.85
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$276,932.00	\$3,706,301.85
City of New Orleans - K/R	\$276,932.00	\$3,706,301.85
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

The project funded construction of a new library in place of the damaged one.

#### **Location Description:**

5641 Read Blvd. New Orleans, LA 70127

#### **Activity Progress Narrative:**

Remaining funds obligated up to the budgeted amount of the activity. Joseph Rossman >Community Development Specialist >(225) 219-9600 Construction. Bethany Fields >Compliance Specialist >(225) 219-9600

## **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

## No Other Match Funding Sources Found

Other Funding Sources	Amount
FEMA Public Assistance	\$2,876,400.00
Private Funds	\$299,610.00
Total Other Funding Sources	\$0.00



## ILTR - 00135 Rehab./Recon. Public Improvement - Jefferson -SB

Activitiy Category: Rehabilitation/reconstruction of a public improvement Project Number:	Activity Status: Under Way Project Title:	
0021	Infrastructure - Long Term Community Recovery	
Projected Start Date:	Projected End Date:	
07/28/2009	07/27/2012	
Benefit Type: Area()	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
Slums and Blight	Jefferson Parish	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$3,412,693.00
Total Budget	\$0.00	\$3,412,693.00
Total Obligated	\$0.00	\$3,412,693.00
Total Funds Drawdown	\$880,438.97	\$1,064,458.97
Program Funds Drawdown	\$880,438.97	\$1,064,458.97
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
0	φ0.00	
Total Funds Expended	\$880,438.97	\$1,064,458.97
-	<b>T</b>	\$1,064,458.97 \$1,064,458.97

## Activity Description:

Install 1300 LF of steel sheet piling & concrete canal bottom to widen canal & increase flow to stabilize candal banks & mitigate flooding during storms.

#### **Location Description:**

Gulizo Canal & Ames Blvd., Marrero, LA 70072

## **Activity Progress Narrative:**

Construction. Alberta Pate >Infrastructure Analyst >(225) 219-9600

## **Accomplishments Performance Measures**

No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

#### Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



ILTR - 00136 Hillings Ditch/Sauve road Drainage

**Activity Status:** 

Under Way

07/16/2012

\$0.00

**Project Title:** 

**Projected End Date:** 

Infrastructure - Long Term Community Recovery

**Completed Activity Actual End Date:** 

Activitiy C	Category:
-------------	-----------

Construction/reconstruction of water/sewer lines or systems

**Project Number:** 

0021

**Projected Start Date:** 

07/17/2009

**Benefit Type:** Area ()

#### Nation Slums a

/ 10d ( )		
National Objective:	Responsible Organization:	
Slums and Blight	Jefferson Parish	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$3,095,846.00
Total Budget	\$0.00	\$3,095,846.00
Total Obligated	\$0.00	\$3,095,846.00
Total Funds Drawdown	\$0.00	\$185,722.00
Program Funds Drawdown	\$0.00	\$185,722.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$185,722.00

#### **Match Contributed**

#### **Activity Description:**

Construct new pumping station & install backup generator to mitigate flooding during storms.

#### **Location Description:**

Hillings Ditch & Dart St., Destin & Jefferson Hwy, River Ridge, LA 70123

## **Activity Progress Narrative:**

## **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

## **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

\$0.00



# No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

## No Other Match Funding Sources Found

#### **Other Funding Sources**

Private Funds Total Other Funding Sources Amount

\$4,901,959.00

\$0.00



## ILTR - 00137 Bunche Village Neighborhood Drainage Improvements

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of a public improvement	Under Way	
Project Number:	Project Title:	
0021	Infrastructure - Long Term Comm	unity Recovery
Projected Start Date:	Projected End Date:	
07/28/2009	07/27/2012	
Benefit Type: Area ()	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
Low/Mod	Jefferson Parish	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$2,000,000.00
Total Budget	\$0.00	\$2,000,000.00
Total Obligated	\$0.00	\$2,000,000.00
Total Funds Drawdown	\$3,246.10	\$146,870.22
Program Funds Drawdown	\$3,246.10	\$146,870.22
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$3,246.10	\$146,870.22
Jefferson Parish	\$3,246.10	\$146,870.22
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

Design & install subsurface drainage system to replace substandard system & increase drainage capacity to mitigate flooding during storms.

#### **Location Description:**

Mistletoe St., Ivy St., S. Lester Ave., Little Farms Rd., Metairie, LA 70003

## **Activity Progress Narrative:**

Design. Alberta Pate >Infrastructure Analyst >(225) 219-9600

## **Accomplishments Performance Measures**

	Th	is Report Period		Cumulative	e Actual Total / E	Expected	
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/0	0

**Activity Locations** 

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

## No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



ILTR - 00138 St. Roch Market New Orleans

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Planned	
Project Number:	Project Title:	
0021	Infrastructure - Long Term Comm	unity Recovery
Projected Start Date:	Projected End Date:	
05/29/2012	12/31/2014	
Benefit Type: Area()	Completed Activity Actual Er	nd Date:
National Objective:	Responsible Organization:	
Low/Mod	City of New Orleans - K/R	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$2,219,740.00
Total Budget	\$0.00	\$2,219,740.00
Total Obligated	\$0.00	\$2,219,740.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00

#### Match Contributed

#### **Activity Description:**

Improvements to market, will provide access to and economic benefit from food to the neighborhood; supplements and enhances FEMA repairs.

\$0.00

#### **Location Description:**

2381 St. Claude Avenue, NO, LA 70117

#### **Activity Progress Narrative:**

#### **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

\$0.00



No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

## No Other Match Funding Sources Found

Other Funding Sources	Amount
FEMA Public Assistance	\$930,223.00
Total Other Funding Sources	\$0.00



## ILTR - 00139 Napoleon, Broad&Fountainbleau Intersection Design

Activitiy Category:	Activity Status:		
Construction/reconstruction of streets	Under Way		
Project Number:	Project Title:		
0021	Infrastructure - Long Term Comr	nunitv Recoverv	
Projected Start Date:	Projected End Date:	,,	
06/02/2009	12/31/2012		
Benefit Type: Area ( )	Completed Activity Actual I	End Date:	
National Objective:	Responsible Organization:		
Low/Mod	City of New Orleans - K/R		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Overall Total Projected Budget from All Sources	<b>Jan 1 thru Mar 31, 2012</b> N/A	<b>To Date</b> \$250,000.00	
Total Projected Budget from All Sources	N/A	\$250,000.00	
Total Projected Budget from All Sources Total Budget	N/A \$0.00	\$250,000.00 \$250,000.00	
Total Projected Budget from All Sources Total Budget Total Obligated	N/A \$0.00 \$0.00	\$250,000.00 \$250,000.00 \$250,000.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A \$0.00 \$0.00 \$0.00	\$250,000.00 \$250,000.00 \$250,000.00 \$43,416.50	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$0.00 \$0.00 \$0.00 \$0.00	\$250,000.00 \$250,000.00 \$250,000.00 \$43,416.50 \$43,416.50	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$250,000.00 \$250,000.00 \$250,000.00 \$43,416.50 \$43,416.50 \$0.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	N/A \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$250,000.00 \$250,000.00 \$250,000.00 \$43,416.50 \$43,416.50 \$0.00 \$0.00	

## **Activity Description:**

Drainage and streetscape plan to benefit Broadmoor.

#### **Location Description:**

Corner of Napoleon Ave, Broad St. & Fountainbleu Dr., New Orleans, LA 70125

#### **Activity Progress Narrative:**

Admin and Planning and Design. R.M. Jackson >Compliance Analyst >(225) 219-9600

## **Accomplishments Performance Measures**



# No Beneficiaries Performance Measures found.

Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Louisiana	-	Not Validated / N
Other Funding Sources Budg					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					

Community Development Systems Disaster Recovery Grant Reporting System (DRGR)



ILTR - 00140 Tulane University Community Health Center

Activitiy Category:	Activity Status:						
Rehabilitation/reconstruction of public facilities	Under Way						
Project Number:	Project Title:						
0021	Infrastructure - Long Term Community Recovery			Infrastructure - Long Term Community Recovery			
Projected Start Date:	Projected End Date:						
03/30/2009	09/16/2017						
Benefit Type:	Completed Activity Actual End Date:						
Area()							
National Objective:	Responsible Organization:						
Low/Mod	City of New Orleans - K/R						
Overall	Jan 1 thru Mar 31, 2012	To Date					
Total Projected Budget from All Sources	N/A	\$2,000,000.00					
Total Budget	\$0.00	\$2,000,000.00					
Total Obligated	\$0.00	\$2,000,000.00					
Total Funds Drawdown	\$0.00	\$898,455.00					
Program Funds Drawdown	\$0.00	\$898,455.00					
Program Income Drawdown	\$0.00	\$0.00					
Program Income Received	\$0.00	\$0.00					
Total Funds Expended	\$0.00	\$898,455.00					
Match Contributed	\$0.00	\$0.00					

#### **Activity Description:**

Construct health care facility to benefit Treme neighborhood.

#### **Location Description:**

711 North Broad Street, New Orleans, LA 70119

#### **Activity Progress Narrative:**

# **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

# **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



# **Other Funding Sources Budgeted - Detail**

# No Other Match Funding Sources Found

Other Funding Sources

Private Funds

Total Other Funding Sources

Amount

\$2,193,400.00

\$0.00



ILTR - 00141 Joe Brown Park Improvements NO1007

\$0.00

\$0.00

\$0.00

\$0.00

Activitiy Category:	Activity Status:		
Rehabilitation/reconstruction of a public improvement	Under Way		
Project Number:	Project Title:		
0021	Infrastructure - Long Term Community Recovery		
Projected Start Date:	Projected End Date:		
02/26/2009	09/16/2017		
Benefit Type: Area ( )	Completed Activity Actual	End Date:	
National Objective:	<b>Responsible Organization:</b>		
Low/Mod	City of New Orleans - K/R		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$3,000,000.00	
Total Budget	\$0.00	\$3,000,000.00	
Total Obligated	\$0.00	\$4,000,000.00	
Total Funds Drawdown	\$0.00	\$135,676.35	
Program Funds Drawdown	\$0.00	\$135,676.35	

The project funded improvements to the park facilities, including the creation of a multi-use field and a new parking lot.

**Activity Description:** 

#### **Location Description:**

5601 Read Boulevard New Orleans, La. 70127

#### **Activity Progress Narrative:**

**Program Income Drawdown** 

**Program Income Received** 

**Total Funds Expended** 

**Match Contributed** 

#### **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

\$0.00

\$0.00

\$0.00

\$135,676.35



# **Other Funding Sources Budgeted - Detail**

# No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



Activitiy Category:	Activity Status:		
Planning	Under Way		
Project Number:	Project Title:		
0021	Infrastructure - Long Term Community Recovery		
Projected Start Date:	Projected End Date:		
04/28/2009	05/18/2018		
Benefit Type: Area ( )	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
N/A	Lafourche Parish		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$750,000.00	
Total Budget	\$0.00	\$750,000.00	
Total Obligated	\$0.00	\$750,000.00	
Total Funds Drawdown	\$59,140.16	\$659,907.30	
Program Funds Drawdown	\$59,140.16	\$659,907.30	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$59,140.16	\$659,907.30	
Lafourche Parish	\$59,140.16	\$659,907.30	
Match Contributed	\$0.00	\$0.00	

#### **Activity Description:**

Develop master plan to provide logical, long-term plan to identify & prioritize needs for drainage, flood & storm water control for the area.

#### **Location Description:**

P.O. Drawer 5548 Thibodaux, LA 70302

### **Activity Progress Narrative:**

Planning. Alberta Pate >Infrastructure Analyst >(225) 219-9600

# **Accomplishments Performance Measures**

No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

#### Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



# ILTR - 00143 Tidewater Drainage Infrastructure (Tidewater Road)

Activitiy Category:	Activity Status:		
Construction/reconstruction of streets	Under Way		
Project Number:	Project Title:		
0021	Infrastructure - Long Term Community Recovery		
Projected Start Date:	Projected End Date:		
12/28/2009	07/17/2018		
Benefit Type: Area()	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
Urgent Need	Plaquemines Parish		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Overall Total Projected Budget from All Sources	<b>Jan 1 thru Mar 31, 2012</b> N/A	<b>To Date</b> \$17,739,220.00	
Total Projected Budget from All Sources	N/A	\$17,739,220.00	
Total Projected Budget from All Sources Total Budget	N/A \$0.00	\$17,739,220.00 \$17,739,220.00	
Total Projected Budget from All Sources Total Budget Total Obligated	N/A \$0.00 \$0.00	\$17,739,220.00 \$17,739,220.00 \$17,739,220.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A \$0.00 \$0.00 \$0.00	\$17,739,220.00 \$17,739,220.00 \$17,739,220.00 \$804,892.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$0.00 \$0.00 \$0.00 \$0.00	\$17,739,220.00 \$17,739,220.00 \$17,739,220.00 \$804,892.00 \$804,892.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$17,739,220.00 \$17,739,220.00 \$17,739,220.00 \$804,892.00 \$804,892.00 \$804,892.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	N/A \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$17,739,220.00 \$17,739,220.00 \$17,739,220.00 \$804,892.00 \$804,892.00 \$0.00 \$0.00	

### **Activity Description:**

The project funded the evaluation of and improvements to Tidewater Road, a major traffic artery for fishermen in Plaquemines Parish.

#### **Location Description:**

Tidewater Road, Venice, LA 70091

### **Activity Progress Narrative:**

Admin and Planning and Construction. Construction starts June, 2012. R.M. Jackson >Compliance Analyst >(225) 219-9600

# **Accomplishments Performance Measures**

# No Beneficiaries Performance Measures found.

Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Louisiana	-	Not Validated / N
Other Funding Sources Budg					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					

Community Development Systems Disaster Recovery Grant Reporting System (DRGR)



# ILTR - 00144 Rebuilding a Network Community Centers-Constructio

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Under Way	
Project Number:	Project Title:	
0021	Infrastructure - Long Term Community Recovery	
Projected Start Date:	Projected End Date:	
07/17/2009	12/31/2012	
Benefit Type: Area()	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
Urgent Need	Plaquemines Parish	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$2,500,000.00
Total Budget	\$0.00	\$2,500,000.00
Total Obligated	\$0.00	\$2,500,000.00
Total Funds Drawdown	\$0.00	\$2,397,776.82
Program Funds Drawdown	\$0.00	\$2,397,776.82
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,397,776.82
Plaquemines Parish	\$0.00	\$2,397,776.82
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

The project funded the construction of four parking lots for four community centers in Plaquemines Parish.

#### **Location Description:**

15535 Highway 39, Davant, LA 70040; 36342 Highway 11, Buras, LA 70041 ; 278 Circle Drive, Port Sulphur, LA 70083 ; Highway 23 & Powell Lane, Boothville, LA 70041

### **Activity Progress Narrative:**

Admin. In process of closing out activity. R.M. Jackson >Compliance Analyst >(225) 219-9600

### **Accomplishments Performance Measures**

No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

#### Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



# ILTR - 00145 Rehab FBO Apron at Harry P. Williams Memorial Airp

Activitiy Category: Rehabilitation/reconstruction of public facilities Project Number: 0021 Projected Start Date: 08/25/2009	Activity Status: Under Way Project Title: Infrastructure - Long Term Community Recovery Projected End Date: 08/30/2012		
Benefit Type: Area ()	Completed Activity Actual End Date:		
National Objective: Urgent Need	Responsible Organization: St. Mary Parish		
Overall Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received Total Funds Expended	Jan 1 thru Mar 31, 2012 N/A \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	<b>To Date</b> \$701,966.00 \$701,966.00 \$701,966.00 \$671,717.00 \$671,717.00 \$0.00 \$0.00 \$671,717.00	
Match Contributed	\$0.00	\$0.00	

#### **Activity Description:**

Rehabilitate deteriorated portions of airport slab

#### **Location Description:**

Harry P. Williams Memorial Airport, Patterson, LA 70358

**Activity Progress Narrative:** 

# **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

# **Beneficiaries Performance Measures**

### No Beneficiaries Performance Measures found.



# **Other Funding Sources Budgeted - Detail**

# No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



ILTR - 00146 Pontchartrain Park Historic, Municipal Golf Course

#### **Activitiy Category: Activity Status:** Rehabilitation/reconstruction of a public improvement Under Way **Project Number: Project Title:** 0021 Infrastructure - Long Term Community Recovery **Projected End Date: Projected Start Date:** 05/13/2009 05/12/2012 **Completed Activity Actual End Date: Benefit Type:** Area () National Objective: **Responsible Organization:** Low/Mod City of New Orleans - K/R **Overall** Jan 1 thru Mar 31, 2012 To Date **Total Projected Budget from All Sources** \$3,000,000.00 N/A **Total Budget** \$0.00 \$3,000,000.00 **Total Obligated** \$0.00 \$3,000,000.00 **Total Funds Drawdown** \$392,602.67 \$3,000,000.00 **Program Funds Drawdown** \$392,602.67 \$3,000,000.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$392,602.67 \$3,000,000.00 \$3,000,000.00 City of New Orleans - K/R \$392,602.67 Match Contributed \$0.00 \$0.00

#### **Activity Description:**

The project will repair and improve facilities at the historic Pontchartrain Park Golf Course and First Tee facility in New Orleans.

#### **Location Description:**

4992 Hayne Boulevard, New Orleans, La. 70126

#### **Activity Progress Narrative:**

Construction. Bethany Fields >Compliance Specialist >(225) 219-9600

### **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources	Amount
Private Funds	\$4,492,000.00
Total Other Funding Sources	\$0.00



# ILTR - 00147 Napoleon Freret Roadway Improvements Clara/Jena St

Activitiy Category:	Activity Status:		
Construction/reconstruction of streets	Under Way		
Project Number:	Project Title:		
0021	Infrastructure - Long Term Community Recovery		
Projected Start Date:	Projected End Date:		
05/01/2009	12/31/2012		
Benefit Type:	Completed Activity Actual End Date:		
Area ()			
National Objective:	Responsible Organization:		
Low/Mod	City of New Orleans - K/R		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$855,300.00	
Total Budget	\$0.00	\$855,300.00	
Total Obligated	\$0.00	\$855,300.00	
Total Funds Drawdown	\$278,425.82	\$500,148.72	
Program Funds Drawdown	\$278,425.82	\$500,148.72	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Program Income Received Total Funds Expended	\$0.00 \$278,425.82	\$0.00 \$500,148.72	
-	<b>T</b> =		

### **Activity Description:**

Improvements to road to benefit area around Oschner-Baptist Hospital

### **Location Description:**

Clara St., from Napolean Ave. to Cadiz Street, and Jena St. from South Claiborne Ave. to Clara St, New Orleans, LA 70115

#### **Activity Progress Narrative:**

Admin and Construction. R.M. Jackson >Compliance Analyst >(225) 219-9600

# **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

#### Other Funding Sources No Other Funding Sources Found Total Other Funding Sources





# ILTR - 00152 Oretha C. Haley Commercial Corridor Revitalization

#### Activitiy Category:

Rehabilitation/reconstruction of a public improvement

#### Project Number:

0021

Projected Start Date: 10/05/2009

Benefit Type: Area ( )

National Objective: Low/Mod

#### **Overall**

Total Projected Budget from All Sources
Total Budget
Total Obligated
Total Funds Drawdown
Program Funds Drawdown
Program Income Drawdown
Program Income Received
Total Funds Expended

#### Match Contributed

### **Activity Description:**

Streetscape to benefit OCHaley area

#### **Location Description:**

1349 Poydras Street New Orleans, LA 70112

**Activity Progress Narrative:** 

# **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

### **Beneficiaries Performance Measures**

# No Beneficiaries Performance Measures found.

Activity Status: Under Way Project Title: Infrastructure - Long Term Community Recovery Projected End Date: 10/04/2012

Completed Activity Actual End Date:

#### **Responsible Organization:**

City of New Orleans - K/R

	Jan 1 thru Mar 31, 2012	To Date
rces	N/A	\$2,600,000.00
	\$600,000.00	\$2,600,000.00
	\$600,000.00	\$2,600,000.00
	\$0.00	\$217,762.96
	\$0.00	\$217,762.96
	\$0.00	\$0.00
	\$0.00	\$0.00
	\$0.00	\$217,762.96
	\$0.00	\$0.00



# **Other Funding Sources Budgeted - Detail**

# No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



ILTR - 00153 Town of Erath New Fire Station

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Under Way	
Project Number:	Project Title:	
0021	Infrastructure - Long Term Commu	unity Recovery
Projected Start Date:	Projected End Date:	
05/04/2009	12/30/2012	
Benefit Type: Area()	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
Urgent Need	Vermilion Parish Police Jury	
Overall Total Projected Budget from All Sources	<b>Jan 1 thru Mar 31, 2012</b> N/A	<b>To Date</b> \$909,868.00
Total Budget	\$0.00	\$909,868.00
Total Obligated	\$0.00	\$909,868.00
Total Funds Drawdown	\$52,023.49	\$907,139.58
Program Funds Drawdown	\$52,023.49	\$907,139.58
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$52,023.49	\$907,139.58
Vermilion Parish Police Jury	\$52,023.49	\$907,139.58
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

The project funded the construction of a new, elevated fire station in Erath in Vermilion Parish.

#### **Location Description:**

501 Veteran's Memorial Drive, Erath, LA

#### **Activity Progress Narrative:**

Admin. Alberta Pate >Infrastructure Analyst >(225) 219-9600

### **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

#### Other Funding Sources No Other Funding Sources Found Total Other Funding Sources





Activitiy Category:	Activity Status:	
Public services	Under Way	
Project Number:	Project Title:	
0021	Infrastructure - Long Term Community Recovery	
Projected Start Date:	Projected End Date:	
04/06/2009	09/30/2012	
Benefit Type: Area ( )	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
Slums and Blight	City of New Orleans - K/R	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$250,000.00
Total Budget	\$0.00	\$250,000.00
Total Obligated	\$0.00	\$250,000.00
Total Funds Drawdown	\$0.00	\$249,961.80
Program Funds Drawdown	\$0.00	\$249,961.80
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$249,961.80
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

The project provided landscaping samples, technical assistance and other incentives for landowners to purchase adjacent Lot Next Door properties.

#### **Location Description:**

1300 Perdido Street New Orleans, LA 70112

#### **Activity Progress Narrative:**

### **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



# **Other Funding Sources Budgeted - Detail**

# No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



ILTR - 00157 Jefferson-unincorporated St. Peter's Ditch Drainag

#### **Activitiy Category: Activity Status:** Rehabilitation/reconstruction of a public improvement Planned **Project Number: Project Title:** 0021 Infrastructure - Long Term Community Recovery **Projected End Date: Projected Start Date:** 06/16/2009 06/15/2012 **Completed Activity Actual End Date: Benefit Type:** Area () National Objective: **Responsible Organization:** Slums and Blight Jefferson Parish **Overall** Jan 1 thru Mar 31, 2012 **Total Projected Budget from All Sources** N/A **Total Budget** \$0.00 **Total Obligated** \$0.00 **Total Funds Drawdown** \$0.00 **Program Funds Drawdown** \$0.00 **Program Income Drawdown** \$0.00

#### Match Contributed

#### **Activity Description:**

**Program Income Received** 

**Total Funds Expended** 

Improvements to drainage

#### **Location Description:**

W. Metairie Ave. & Canal #5, Cross Canal, Earhart Expwy, Jefferson , LA 70123

#### **Activity Progress Narrative:**

#### **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

\$0.00

\$0.00

\$0.00

To Date

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$6,200,000.00

\$6,200,000.00

\$6,200,000.00



No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

# No Other Match Funding Sources Found

Other Funding Sources	Amount
Private Funds	\$640,000.00
Total Other Funding Sources	\$0.00





**ILTR - 00158 Bridge Replacement Project** 

#### **Activitiy Category:**

Rehabilitation/reconstruction of a public improveme

**Project Number:** 

0021

**Projected Start Date:** 08/20/2009

**Benefit Type:** Area ()

National Objective: **Urgent Need** 

#### (

ent	Under Way
	Project Title:
	Infrastructure - Long Term Community Recovery
	Projected End Date:
	09/06/2013
	Completed Activity Actual End Date:

**Activity Status:** 

#### **Responsible Organization:**

Iberia Parish

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,560,416.00
Total Budget	\$0.00	\$1,560,416.00
Total Obligated	\$0.00	\$1,560,416.00
Total Funds Drawdown	\$365,313.35	\$1,198,879.37
Program Funds Drawdown	\$365,313.35	\$1,198,879.37
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$365,313.35	\$1,198,879.37
Iberia Parish	\$365,313.35	\$1,198,879.37
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

The project funded the replacement of Hazard Road Bridge and Port Road Bridge in Iberia Parish.

### **Location Description:**

300 Iberia St., Suite 400, Iberia, LA 70560

### **Activity Progress Narrative:**

Construction and Design. Alberta Pate >Infrastructure Analyst >(225) 219-9600

# **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

#### Other Funding Sources No Other Funding Sources Found Total Other Funding Sources





ILTR - 00159 Cameron Sheriff's Office & New Correctional Facili

Activitiy Category: Construction of buildings for the general conduct of government Project Number:	Activity Status: Under Way Project Title:	
0021	Infrastructure - Long Term Commu	unity Recovery
Projected Start Date:	Projected End Date:	
08/07/2009	06/03/2018	
Benefit Type: Area()	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
Urgent Need	Cameron Parish Police Jury	
Overall Total Projected Budget from All Sources	<b>Jan 1 thru Mar 31, 2012</b> N/A	<b>To Date</b> \$10,197,425.00
Total Budget	\$0.00	\$10,197,425.00
Total Obligated	\$0.00	\$10,197,425.00
Total Funds Drawdown	\$0.00	\$470,323.03
Program Funds Drawdown	\$0.00	\$470,323.03
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$470,323.03
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

The project funded the design and construction of a new office for the sheriff and a new correctional facility in Cameron Parish.

#### **Location Description:**

122A Recreation Lane, Cameron, LA 70631

#### **Activity Progress Narrative:**

#### **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



# **Other Funding Sources Budgeted - Detail**

# No Other Match Funding Sources Found

**Other Funding Sources** 

Private Funds

Total Other Funding Sources

Amount

\$3,556,000.00

\$0.00



# ILTR - 00160 Pump Station Quiet Rooms

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Under Way	
Project Number:	Project Title:	
0021	Infrastructure - Long Term Commu	unity Recovery
Projected Start Date:	Projected End Date:	
02/03/2010	07/17/2018	
Benefit Type: Area()	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
Urgent Need	Plaquemines Parish	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$2,665,914.08
Total Budget	\$0.00	\$2,665,914.08
Total Obligated	\$0.00	\$2,665,914.08
Total Funds Drawdown	\$146,163.20	\$211,828.63
Program Funds Drawdown	\$146,163.20	\$211,828.63
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$146,163.20	\$211,828.63
Plaquemines Parish	\$146,163.20	\$211,828.63
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Improve safety for pump workers

#### **Location Description:**

8056 Highway 23, Suite 200 Belle Chasse, LA 70037

#### **Activity Progress Narrative:**

Admin and Planning and Design. Construction starts 3rd quarter 2012. R.M. Jackson >Compliance Analyst >(225) 219-9600

### **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

#### Other Funding Sources No Other Funding Sources Found Total Other Funding Sources





ILTR - 00163 Algiers Regional Library Project

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Under Way	
Project Number:	Project Title:	
0021	Infrastructure - Long Term Community Recovery	
Projected Start Date:	Projected End Date:	
07/16/2009	07/15/2012	
Benefit Type: Area()	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
Slums and Blight	City of New Orleans - K/R	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$4,704,740.00
Total Budget	\$0.00	\$4,704,740.00
Total Obligated	(\$0.14)	\$4,704,740.00
Total Funds Drawdown	\$637,917.44	\$2,252,488.45
Program Funds Drawdown	\$637,917.44	\$2,252,488.45
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$637,917.44	\$2,252,488.45
City of New Orleans - K/R	\$637,917.44	\$2,252,488.45
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Construction of a new library to benefit Algiers

#### **Location Description:**

3014 Holiday Drive, New Orleans, LA 70131

#### **Activity Progress Narrative:**

Funds de-obligated down to the amount budgeted for the activity. Joseph Rossman >Community Development Specialist >(225) 219-9600 Construction. Bethany Fields >Compliance Specialist >(225) 219-9600

### **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

# No Other Match Funding Sources Found

Other Funding Sources	Amount
FEMA Public Assistance	\$985,376.00
Private Funds	\$3,149,726.00
Total Other Funding Sources	\$0.00





ILTR - 00164 Robert E. Smith Library Project

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Under Way	
Project Number:	Project Title:	
0021	Infrastructure - Long Term Commu	inity Recovery
Projected Start Date:	Projected End Date:	
07/16/2009	07/15/2012	
Benefit Type:	Completed Activity Actual En	d Date:
Area()		
National Objective:	Responsible Organization:	
Slums and Blight	City of New Orleans - K/R	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$2,213,850.00
Total Budget	\$0.00	\$2,213,850.00
Total Obligated	(\$0.49)	\$2,213,850.00
Total Funds Drawdown	\$11,654.42	\$1,498,893.69
Program Funds Drawdown	\$11,654.42	\$1,498,893.69
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$11,654.42	\$1,498,893.69
City of New Orleans - K/R	\$11,654.42	\$1,498,893.69
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Construction of a new library to benefit Lakeview neighborhood

#### **Location Description:**

6301 Canal Blvd. New Orleans, LA 70124

#### **Activity Progress Narrative:**

Funds de-obligated down to the budgeted amount of the activity. Joseph Rossman >Community Development Specialist >(225) 219-9600 Construction. Bethany Fields >Compliance Specialist >(225) 219-9600

### **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

# No Other Match Funding Sources Found

Other Funding Sources	Amount
FEMA Public Assistance	\$1,824,409.00
Private Funds	\$714,217.00
Total Other Funding Sources	\$0.00



ILTR - 00165 Administration Cost - Jefferson Parish

Activitiy Category:	Activity Status:	
Administration	Under Way	
Project Number:	Project Title:	
0021	Infrastructure - Long Term Community Recovery	
Projected Start Date:	Projected End Date:	
01/04/2012	01/03/2017	
Benefit Type: ()	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
N/A	Jefferson Parish	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$267,966.00
Total Budget	\$0.00	\$267,966.00
Total Obligated	\$0.00	\$267,966.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Pay administrative costs.

#### **Location Description:**

1221 Elmwood Park Building, Suite 601 New Orleans, LA

#### **Activity Progress Narrative:**

# **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

# **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



# **Other Funding Sources Budgeted - Detail**

# No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources





# ILTR - 00167A Methodist Hospital Acquisition

Activitiy Category:	Activity Status:		
Acquisition - general	Under Way		
	,		
Project Number:	Project Title:		
0021	Infrastructure - Long Term Community Recovery		
Projected Start Date:	Projected End Date:		
05/15/2009	12/31/2016		
Benefit Type: Area()	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
Urgent Need	City of New Orleans - K/R		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$16,593,720.52	
Total Budget	(\$23,497,881.00)	\$16,593,720.52	
Total Obligated	(\$23,497,881.00)	\$16,593,720.20	
Total Funds Drawdown	\$91,601.20	\$16,593,720.52	
Program Funds Drawdown	\$91,601.20	\$16,593,720.52	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$0.00	\$16,502,119.32	
City of New Orleans - K/R	\$0.00	\$16,502,119.32	
Match Contributed	\$0.00	\$0.00	

#### **Activity Description:**

The funding provided for the acquisition of Methodist Hospital, Lakeland Hospital and the Surgical Center in New Orleans, all a part of the Methodist Hospital Campus.

#### **Location Description:**

5620 Read Boulevard New Orleans, La.

# **Activity Progress Narrative:**

Funds were de-obligated this quarter due to the activity being broken out into three different activities based on eligible activity and according to a budget amendment. Joseph Rossman >Community Development Specialist >(225) 219-9600

# **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

#### Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



ILTR - 00167B Methodist Hospital Planning/Primary Facility

Activitiy Category:	Activity Status:		
Planning	Under Way		
Project Number:	Project Title:		
0021	Infrastructure - Long Term Community Recovery		
Projected Start Date:	Projected End Date:		
05/15/2009	12/31/2016		
Benefit Type: Area()	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
Urgent Need	City of New Orleans - K/R		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$30,467,012.53	
Total Budget	\$26,483,057.85	\$30,467,012.53	
Total Obligated	\$26,483,057.85	\$30,467,012.85	
Total Funds Drawdown	\$619,850.26	\$897,093.63	
Program Funds Drawdown	\$619,850.26	\$897,093.63	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$201,457.69	\$201,457.69	
City of New Orleans - K/R	\$201,457.69	\$201,457.69	
Match Contributed	\$0.00	\$0.00	

#### **Activity Description:**

This activity is Phase II (Methodist Hospital Campus Master Planning and Programming, Feasibility Assessment, Staffing, and Professional Services), Phase IV (Design and construction of a Primary Care and Inpatient Facility on the Methodist Hospital Campus), and Phase V (Development of an Inpatient Facility on the Methodist Hospital Campus) of the Methodist Hospital project.

#### **Location Description:**

5620 Read Boulevard New Orleans, La.

#### **Activity Progress Narrative:**

Funds were obligated this quarter due to an activity being broken out into different eligible activities and according to a budget amendment. Joseph Rossman >Community Development Specialist >(225) 219-9600 Planning. Bethany Fields >Compliance Specialist >(225) 219-9600



# **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

# **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

# No Other Match Funding Sources Found

Other Funding Sources	Amount
Private Funds	\$3,748,450.00
Total Other Funding Sources	\$0.00



Activitiy Category:	Activity Status:		
Public services	Under Way		
Project Number:	Project Title:		
0021	Infrastructure - Long Term Community Recovery		
Projected Start Date:	Projected End Date:		
05/15/2009	12/31/2016		
Benefit Type: Area()	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
Urgent Need	City of New Orleans - K/R		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Overall Total Projected Budget from All Sources	<b>Jan 1 thru Mar 31, 2012</b> N/A	<b>To Date</b> \$2,742,000.00	
Total Projected Budget from All Sources	N/A	\$2,742,000.00	
Total Projected Budget from All Sources Total Budget	N/A \$2,742,000.00	\$2,742,000.00 \$2,742,000.00	
Total Projected Budget from All Sources Total Budget Total Obligated	N/A \$2,742,000.00 \$2,742,000.00	\$2,742,000.00 \$2,742,000.00 \$2,742,000.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A \$2,742,000.00 \$2,742,000.00 \$254,020.22	\$2,742,000.00 \$2,742,000.00 \$2,742,000.00 \$396,440.70	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$2,742,000.00 \$2,742,000.00 \$254,020.22 \$254,020.22	\$2,742,000.00 \$2,742,000.00 \$2,742,000.00 \$396,440.70 \$396,440.70	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$2,742,000.00 \$254,020.22 \$254,020.22 \$0.00	\$2,742,000.00 \$2,742,000.00 \$2,742,000.00 \$396,440.70 \$396,440.70 \$0.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	N/A \$2,742,000.00 \$2,742,000.00 \$254,020.22 \$254,020.22 \$0.00 \$0.00	\$2,742,000.00 \$2,742,000.00 \$2,742,000.00 \$396,440.70 \$396,440.70 \$0.00 \$0.00	

#### **Activity Description:**

This activity is Phase III - creation and operation for one year of Temporary Urgent Care Facility located at 5640 Read Boulevard immediately adjacent to the Methodist Hospital Campus.

#### **Location Description:**

5640 Read Boulevard New Orleans, La.

# **Activity Progress Narrative:**

See Activity Narrative for ILTR - 00167B. Joseph Rossman >Community Development Specialist >(225) 219-9600 Public Service. Bethany Fields >Compliance Specialist >(225) 219-9600

# **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources	Amount
Private Funds	\$291,550.00
Total Other Funding Sources	\$0.00

Community Development Systems Disaster Recovery Grant Reporting System (DRGR)



ILTR - 00169 Replacement & Upgrade Curbs and Sidewalks

#### Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0021

Projected Start Date:

12/23/2009

Benefit Type: Area ( )

National Objective: Slums and Blight Activity Status: Under Way Project Title: Infrastructure - Long Term Community Recovery Projected End Date: 07/17/2018 Completed Activity Actual End Date:

#### **Responsible Organization:**

Plaquemines Parish

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$953,183.09
Total Budget	\$0.00	\$953,183.09
Total Obligated	\$0.00	\$953,183.09
Total Funds Drawdown	\$0.00	\$44,745.09
Program Funds Drawdown	\$0.00	\$44,745.09
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$44,745.09
Plaquemines Parish	\$0.00	\$44,745.09
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Repair to curbs and sidewalks to benefit three communities.

#### **Location Description:**

8056 Highway 23, Suite 200 Belle Chasse, LA 70037

#### **Activity Progress Narrative:**

Admin and Construction. R.M. Jackson >Compliance Analyst >(225) 219-9600

# **Accomplishments Performance Measures**



# No Beneficiaries Performance Measures found.

Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Louisiana	-	Not Validated / N
Other Funding Sources Budg					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					

Community Development Systems Disaster Recovery Grant Reporting System (DRGR)



ILTR - 00173 Revitalization of Old Arabi

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of a public improvement	Under Way	
Project Number:	Project Title:	
0021	Infrastructure - Long Term Community Recovery	
Projected Start Date:	Projected End Date:	
11/01/2011	06/04/2018	
Benefit Type:	Completed Activity Actual End Date:	
Area()		
National Objective:	Responsible Organization:	
Urgent Need	St. Bernard Parish	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$3,199,030.00
Total Budget	\$0.00	\$3,199,030.00
Total Obligated	\$0.00	\$3,199,030.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

The intent of this project is to provide a revitalization plan for the continued recovery and redevelopment of Old Arabi and to proceed with improvement projects identified in the St. Bernard Parish Planning report.

#### **Location Description:**

St. Claude Avenue commercial corrdior and Friscoville Street in St. Bernard Parish, LA, 70043

#### **Activity Progress Narrative:**

#### **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

#### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



# **Other Funding Sources Budgeted - Detail**

# No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources





ILTR - 00174 Strategic Demolition for Economic Recovery

Activitiy Category:	Activity Status:		
Clearance and Demolition	Under Way		
Project Number:	Project Title:		
0021	Infrastructure - Long Term Community Recovery		
Projected Start Date:	Projected End Date:		
08/24/2009	08/23/2012		
Benefit Type:	Completed Activity Actual End Date:		
Area ( )			
National Objective:	Responsible Organization:		
Low/Mod	City of New Orleans - K/R		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$9,125,000.00	
Total Budget	\$0.00	\$9,125,000.00	
Total Obligated	\$0.00	\$9,125,000.00	
Total Funds Drawdown	\$946,459.28	\$3,256,686.18	
Program Funds Drawdown	\$946,459.28	\$3,256,686.18	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$946,459.28	\$3,256,686.18	
City of New Orleans - K/R	\$946,459.28	\$3,256,686.18	
Match Contributed	\$0.00	\$0.00	

#### **Activity Description:**

Demolish vacant commercial property for blight removal.

#### **Location Description:**

1300 Perdido Street New Orleans, LA 70112

#### **Activity Progress Narrative:**

Demolition. Desirae Williams >Infrastructure Analyst >(225) 219-9600

# **Accomplishments Performance Measures**





No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

#### Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



# ILTR - 00175 Planning - Livingston Parish

Activitiy Category:	Activity Status:		
Planning	Under Way		
Project Number:			
0021	Project Title:		
	Infrastructure - Long Term Community Recovery		
Projected Start Date:	Projected End Date:		
10/23/2009	12/30/2012		
Benefit Type: Area ()	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
N/A	Livingston Parish		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$491,376.00	
Total Budget	\$0.00	\$491,376.00	
Total Obligated	\$0.00	\$491,376.00	
Total Obligated Total Funds Drawdown	\$0.00 \$46,485.21	\$491,376.00 \$51,910.21	
	+		
Total Funds Drawdown	\$46,485.21	\$51,910.21	
Total Funds Drawdown Program Funds Drawdown	\$46,485.21 \$46,485.21	\$51,910.21 \$51,910.21	
Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	\$46,485.21 \$46,485.21 \$0.00	\$51,910.21 \$51,910.21 \$0.00	
Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	\$46,485.21 \$46,485.21 \$0.00 \$0.00	\$51,910.21 \$51,910.21 \$0.00 \$0.00	

# **Activity Description:**

Planning

#### **Location Description:**

P.O. Box 427 Livingston, LA 70754

#### **Activity Progress Narrative:**

Planning. Alberta Pate >Infrastructure Analyst >(225) 219-9600

# **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

#### Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



ILTR - 00177 Theater District Acquisition Project NO1108

Activitiy Category:	Activity Status:		
Acquisition - general	Under Way		
Project Number:	Project Title:		
0021	Infrastructure - Long Term Community Recovery		
Projected Start Date:	Projected End Date:		
07/13/2009	07/12/2012		
Benefit Type: Area ( )	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
Slums and Blight	City of New Orleans - K/R		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Overall			
Total Projected Budget from All Sources	N/A	\$1,843,578.03	
		\$1,843,578.03 \$1,843,578.03	
Total Projected Budget from All Sources	N/A		
Total Projected Budget from All Sources Total Budget	N/A (\$156,421.97)	\$1,843,578.03	
Total Projected Budget from All Sources Total Budget Total Obligated	N/A (\$156,421.97) (\$156,421.97)	\$1,843,578.03 \$1,843,578.03	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A (\$156,421.97) (\$156,421.97) \$0.00	\$1,843,578.03 \$1,843,578.03 \$1,843,578.03	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A (\$156,421.97) (\$156,421.97) \$0.00 \$0.00	\$1,843,578.03 \$1,843,578.03 \$1,843,578.03 \$1,843,578.03	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A (\$156,421.97) (\$156,421.97) \$0.00 \$0.00 \$0.00	\$1,843,578.03 \$1,843,578.03 \$1,843,578.03 \$1,843,578.03 \$0.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	N/A (\$156,421.97) (\$156,421.97) \$0.00 \$0.00 \$0.00 \$0.00	\$1,843,578.03 \$1,843,578.03 \$1,843,578.03 \$1,843,578.03 \$0.00 \$0.00	

#### **Activity Description:**

The funding provided for the purchase of a four-story building on Canal St., centrally located in New Orleans' theater district, to expand the Saenger Theatre and lease to other commercial businesses.

#### **Location Description:**

1101 Canal Street New Orleans, La.

#### **Activity Progress Narrative:**

Funds de-obligated due to a budget amendment down to the amount expended for the activity. Joseph Rossman >Community Development Specialist >(225) 219-9600

#### **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

#### Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



# ILTR - 00184 Emergency Generator Belle Chasse Highway Reibursem

Activitiy Category: Rehabilitation/reconstruction of public facilities Project Number: 0021 Projected Start Date: 07/28/2009	Activity Status: Under Way Project Title: Infrastructure - Long Term Community Recover Projected End Date: 10/30/2012	
Benefit Type: Area ()	Completed Activity Actual End Date:	
National Objective: Urgent Need	<b>Responsible Organization:</b> Jefferson Parish	
Overall Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received Total Funds Expended	Jan 1 thru Mar 31, 2012 N/A \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	<b>To Date</b> \$435,354.48 \$435,354.48 \$435,354.48 \$435,354.48 \$435,354.48 \$0.00 \$0.00 \$435,354.48
Match Contributed	\$0.00	\$0.00

# **Activity Description:**

The project funded the acquisition of an emergency generator at OHS's Belle Chasse facility in Gretna.

#### **Location Description:**

2500 Belle Chasse Highway, Gretna, LA 70053

#### **Activity Progress Narrative:**

# **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	1/1



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources	Amount
Private Funds	\$163,529.00
Total Other Funding Sources	\$0.00

Community Development Systems Disaster Recovery Grant Reporting System (DRGR)



ILTR - 00188 Pontchartrain Park Recreation Improvements

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Under Way	
Project Number:	Project Title:	
0021	Infrastructure - Long Term Commu	inity Recovery
Projected Start Date:	Projected End Date:	
07/13/2009	06/30/2015	
Benefit Type: Area()	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
Low/Mod	City of New Orleans - K/R	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$500,000.00
Total Budget	\$0.00	\$500,000.00
Total Obligated	\$0.00	\$500,000.00
Total Funds Drawdown	\$19,012.45	\$31,687.41
Program Funds Drawdown	\$19,012.45	\$31,687.41
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$19,012.45	\$31,687.41
City of New Orleans - K/R	\$19,012.45	\$31,687.41
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

This project involves design and construction of a new Little League softball field in Pontchartrain Park in New Orleans.

#### **Location Description:**

4992 Hayne Blvd. New Orleans, La.70126

#### **Activity Progress Narrative:**

Construction. Bethany Fields >Compliance Specialist >(225) 219-9600

#### **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

#### Other Funding Sources No Other Funding Sources Found Total Other Funding Sources





# ILTR - 00189 Broad/Washington Streetscape Project - New Orleans

#### **Activitiy Category: Activity Status:** Rehabilitation/reconstruction of a public improvement Under Way **Project Number: Project Title:** 0021 Infrastructure - Long Term Community Recovery **Projected End Date: Projected Start Date:** 07/06/2009 07/05/2012 **Benefit Type: Completed Activity Actual End Date:** Area () National Objective: **Responsible Organization:** Low/Mod City of New Orleans - K/R **Overall** Jan 1 thru Mar 31, 2012 **To Date Total Projected Budget from All Sources** N/A \$200,000.00 **Total Budget** \$0.00 \$200,000.00 **Total Obligated** \$0.00 \$200,000.00 **Total Funds Drawdown** \$0.00 \$11,720.00 **Program Funds Drawdown** \$0.00 \$11,720.00 Program Income Drawdown \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$11,720.00 City of New Orleans - K/R \$0.00 \$11,720.00 **Match Contributed** \$0.00 \$0.00

# **Activity Description:**

Streetscape and amenities to neighborhood

#### **Location Description:**

1300 Perdido Street New Orleans, LA 70112

#### **Activity Progress Narrative:**

Admin and Planning and Design. R.M. Jackson >Compliance Analyst >(225) 219-9600

# **Accomplishments Performance Measures**





# No Beneficiaries Performance Measures found.

Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Louisiana	-	Not Validated / N
Other Funding Sources Budg					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					

Community Development Systems Disaster Recovery Grant Reporting System (DRGR)



# ILTR - 00190 DBE Support Services Project

Activitive Cotogony	Activity Status	
Activitiy Category:	Activity Status:	
Public services	Under Way	
Project Number:	Project Title: Infrastructure - Long Term Community Recovery	
0021		
Projected Start Date:	Projected End Date:	
07/30/2009	07/29/2012	
Benefit Type: Area()	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
Slums and Blight	City of New Orleans - K/R	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$104,000.00
Total Budget	\$0.00	\$104,000.00
Total Obligated	\$0.00	\$104,000.00
Total Funds Drawdown	\$0.00	\$24,907.55
Program Funds Drawdown	\$0.00	\$24,907.55
		<b>.</b>
Program Income Drawdown	\$0.00	\$0.00
Program Income Drawdown Program Income Received	\$0.00 \$0.00	\$0.00 \$0.00
•	•	<b>,</b>

#### **Activity Description:**

Assistance to small businesses by funding the Program Assistant/Staff Augmentation services currently under contract.

#### **Location Description:**

1300 Perdido Street New Orleans, LA 70112

#### **Activity Progress Narrative:**

# **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

# **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



# **Other Funding Sources Budgeted - Detail**

# No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources





ILTR - 00197 Oakwood Terrace Subdivision Streets

Activitiy Category:	Activity Status:	
Construction/reconstruction of streets	Under Way	
Project Number:	Project Title:	
0021	Infrastructure - Long Term Comm	unity Recovery
Projected Start Date:	Projected End Date:	
12/23/2009	08/30/2012	
Benefit Type:	Completed Activity Actual End Date:	
Area ()		
National Objective:	Responsible Organization:	
Low/Mod	East Baton Rouge Parish	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,123,145.00
Total Budget	\$0.00	\$1,123,145.00
Total Obligated	\$0.00	\$1,123,145.00
Total Funds Drawdown	\$0.00	\$1,123,145.00
Program Funds Drawdown	\$0.00	\$1,123,145.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,123,145.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

The project funded the construction of streets & other Infrastructure for new subdivision for 60 units of L/M housing.

#### **Location Description:**

Intersection/Mickens Rd/Joor Rd/Greenwell Street, Baton Rouge, LA 70811

#### **Activity Progress Narrative:**

# **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

#### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



# No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

# No Other Match Funding Sources Found

**Other Funding Sources** 

Private Funds

**Total Other Funding Sources** 

Amount

\$9,650,960.00

\$0.00



ILTR - 00202 Michoud Front Door Roadway

**Activity Status:** 

Under Way

01/12/2014

**Project Title:** 

**Projected End Date:** 

**Responsible Organization:** 

City of New Orleans - K/R

Infrastructure - Long Term Community Recovery

**Completed Activity Actual End Date:** 

#### Activitiy Category:

Econ. development or recovery activity that creates/retains jobs

Project Number:

0021

**Projected Start Date:** 

01/12/2011

Benefit Type: Area ( )

#### National Objective: Urgent Need

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$2,000,000.00
Total Budget	\$353,763.00	\$2,000,000.00
Total Obligated	\$353,763.00	\$2,000,000.00
Total Funds Drawdown	\$60,440.00	\$60,440.00
Program Funds Drawdown	\$60,440.00	\$60,440.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$60,440.00	\$60,440.00
City of New Orleans - K/R	\$60,440.00	\$60,440.00
Match Contributed	\$0.00	\$0.00

# **Activity Description:**


This project will make substantial infrastructure improvements at the entry-way to the NASA-Michoud Assembly Facility. This project involves design and construction of lanscaping, storm drains, installation of solar lighting, and asphalt cold planing and overlay of portions of Old Gentilly Road, as well as expanded roadway improvements from I-510 to Chef Menteur Highway. This activity is part of a much larger project that includes funds from Local Government for the Michoud Facility.

# **Location Description:**

Old Gentilly Highway between Chef Menteur and I-510

# **Activity Progress Narrative:**

Additional funds were obligated this quarter due to a budget amendment. Joseph Rossman >Community Development Specialist >(225) 219-9600 Admin and Planning and Design. R.M. Jackson >Compliance Analyst >(225) 219-9600





# **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

# **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

# No Other Match Funding Sources Found

Other Funding Sources	Amount
Community Development Block Grant	\$4,258,298.00
Total Other Funding Sources	\$0.00

#### Community Development Systems Disaster Recovery Grant Reporting System (DRGR)



**ILTR - 00208 Reno Hills Area Sewer Collection System** 

**Projected End Date:** 

St. Tammany Parish

**Responsible Organization:** 

Infrastructure - Long Term Community Recovery

**Completed Activity Actual End Date:** 

**Activity Status:** 

Under Way

05/14/2013

**Project Title:** 

#### **Activitiy Category:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:** 

0021

**Projected Start Date:** 

12/21/2009

**Benefit Type:** Area ()

National Objective: Slums and Blight

#### (

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$2,200,000.00
Total Budget	\$0.00	\$2,200,000.00
Total Obligated	\$0.00	\$2,200,000.00
Total Funds Drawdown	\$74,700.00	\$74,700.00
Program Funds Drawdown	\$74,700.00	\$74,700.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$74,700.00	\$74,700.00
St. Tammany Parish	\$74,700.00	\$74,700.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Collection and transportation of sewerage

#### **Location Description:**

Area bounded by Florida, Albert, LaBarre and Wilkerson Streets, Mandeville, LA 70448

#### **Activity Progress Narrative:**

Admin and Planning and Design. R.M. Jackson >Compliance Analyst >(225) 219-9600

# **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

#### Other Funding Sources No Other Funding Sources Found Total Other Funding Sources





ILTR - 00211 **Cameron Loop Dredging Project** 

Under Way

**Project Title:** 

Infrastructure - Long Term Community Recovery

To Date

**Activity Status:** 

#### **Activitiy Category:**

Rehabilitation/reconstruction of a public improvement

**Project Number:** 

0021

**Projected Start D** 12/16/2009

**Benefit Type:** Area ()

National Objectiv Urgent Need

#### **Overall**

Date:	Projected End Date:	
	06/03/2018	
	Completed Activity Actual	End Date:
ve:	Responsible Organization:	
	Cameron Parish Police Jury	
	Jan 1 thru Mar 31, 2012	To Date

Total Projected Budget from All Sources	N/A	\$9,533,672.80
Total Budget	\$0.00	\$9,533,672.80
Total Obligated	\$0.00	\$9,533,672.80
Total Funds Drawdown	\$3,584.86	\$9,432,127.15
Program Funds Drawdown	\$3,584.86	\$9,432,127.15
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$3,584.86	\$9,432,127.15
Cameron Parish Police Jury	\$3,584.86	\$9,432,127.15
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Clear sediment from commercial waterways

#### **Location Description:**

Monkey Island Loop (south of Hwy. 82 in Cameron, LA adjacent to the Calcasieu Ship Channel) 70631

# **Activity Progress Narrative:**

Design. Alberta Pate >Infrastructure Analyst >(225) 219-9600

# **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources	Amount
Private Funds	\$9,356,026.00
Total Other Funding Sources	\$0.00



ILTR - 00212 **Abita River Sub Basin Detention Pond** 

**To Date** \$1,615,217.00 \$1,615,217.00 \$1,615,217.00 \$529,682.10 \$529,682.10 \$0.00 \$0.00

\$529,682.10

\$529,682.10

\$0.00

Activitiy Category:	Activity Status:		
Rehabilitation/reconstruction of a public improvement	Planned		
Project Number:	Project Title:		
0021	Infrastructure - Long Term Community Recovery		
Projected Start Date:	Projected End Date:		
12/22/2009	09/01/2012		
Benefit Type: Area()	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
Slums and Blight	St. Tammany Parish		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$1,615,217.00	
Total Budget	\$0.00	\$1,615,217.00	
Total Obligated	\$0.00	\$1,615,217.00	
Total Funds Drawdown	\$0.00	\$529,682.10	
Program Funds Drawdown	\$0.00	\$529,682.10	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	

Match Contributed

St. Tammany Parish

**Total Funds Expended** 

#### **Activity Description:**

Construction of detention pond to reduce flooding potential and protect up to 300 homes from the current computer models of a 100-year flood event.

\$0.00

\$0.00

\$0.00

#### **Location Description:**

Harrison Avenue/Singing River Subdivision (Marigold Street) Abita Springs, LA 70420

#### **Activity Progress Narrative:**

Admin and Construction. R.M. Jackson >Compliance Analyst >(225) 219-9600

# **Accomplishments Performance Measures**



# No Beneficiaries Performance Measures found.

Activity Locations							
Address	City	County	State	Zip	Status / Accept		
			Louisiana	-	Not Validated / N		
Other Funding Sources Budgeted - Detail No Other Match Funding Sources Found							
Other Funding Sources					Amount		
Private Funds					\$703,000.00		
Total Other Funding Sources					\$0.00		

Community Development Systems Disaster Recovery Grant Reporting System (DRGR)



ILTR - 00213 Bayou Chinchuba Detention Pond

Activitiy Category:	Activity Status:		
Rehabilitation/reconstruction of a public improvement	Under Way		
Project Number:	Project Title:		
0021	Infrastructure - Long Term Community Recovery		
Projected Start Date:	Projected End Date:		
12/22/2009	02/03/2013		
Benefit Type: Area()	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
Slums and Blight	St. Tammany Parish		
Overall Total Projected Budget from All Sources	Jan 1 thru Mar 31, 2012 N/A	<b>To Date</b> \$3,903,893.00	
Total Budget	\$0.00	\$3,903,893.00	
Total Obligated	\$0.00	\$3,903,893.00	
Total Funds Drawdown	\$819,642.19	\$1,863,676.39	
Program Funds Drawdown	\$819,642.19	\$1,863,676.39	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$819,642.19	\$1,863,676.39	
St. Tammany Parish	\$819,642.19	\$1,863,676.39	
Match Contributed	\$0.00	\$0.00	

#### **Activity Description:**

Construction of detention pond to delay/detain storm flow, usually in headwaters, to be most effective and allow downstream flows to decrease (run off) to lower levels, and thus decrease the potential of flooding.

#### **Location Description:**

land east of Hwy 59 where it crosses Bayou Chinchuba, Mandeville, LA 70471/70448

#### **Activity Progress Narrative:**

Admin and Construction. R.M. Jackson >Compliance Analyst >(225) 219-9600

#### **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources	Amount
Private Funds	\$402,644.00
Total Other Funding Sources	\$0.00



ILTR - 00214 Cypress Bayou Intermediate Detention Pond

## Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0021

**Projected Start Date:** 

12/22/2009

Benefit Type: Area ( )

#### National Objective: Slums and Blight

Activity Status:
Planned
Project Title:
Infrastructure - Long Term Community Recovery
Projected End Date:
03/30/2014
Completed Activity Actual End Date:

#### **Responsible Organization:**

St. Tammany Parish

Overall Total Projected Budget from All Sources	<b>Jan 1 thru Mar 31, 2012</b> N/A	<b>To Date</b> \$6,540,797.00
Total Budget	\$0.00	\$6,540,797.00
Total Obligated	\$0.00	\$6,540,797.00
Total Funds Drawdown	\$0.00	\$2,242,700.20
Program Funds Drawdown	\$0.00	\$2,242,700.20
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,242,700.20
St. Tammany Parish	\$0.00	\$2,242,700.20
Match Contributed	\$0.00	\$0.00

# **Activity Description:**

Construction of detention pond to delay/detain storm flow, usually in headwaters, to be most effective and allow downstream flows to decrease (run off) to lower levels, and thus decrease the potential of flooding.

# **Location Description:**

Cypress Bayou near I-12 and Brittney Drive, Lacombe, LA 70445

# **Activity Progress Narrative:**

Admin and Construction. R.M. Jackson >Compliance Analyst >(225) 219-9600

# **Accomplishments Performance Measures**



# No Beneficiaries Performance Measures found.

Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Louisiana	-	Not Validated / N
Other Funding Sources Budg No Other Match Funding Source					
Other Funding Sources					Amount
Private Funds					\$649,767.00
Total Other Funding Sources					\$0.00



ILTR - 00215 French Branch Channel Improvements

#### Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0021

Projected Start Date:

12/22/2009

Benefit Type: Area ( )

#### National Objective: Slums and Blight

Activity Status:
Planned
Project Title:
Infrastructure - Long Term Community Recovery
Projected End Date:
06/11/2018
Completed Activity Actual End Date:

#### **Responsible Organization:**

St. Tammany Parish

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$893,085.00
Total Budget	\$0.00	\$893,085.00
Total Obligated	\$0.00	\$893,085.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

# **Activity Description:**

Expansion of detention pond

# **Location Description:**

near Rosemeadow Drive in Meadowlake Subdivision, Slidell, LA 70460

#### **Activity Progress Narrative:**

# **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

# **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



# Other Funding Sources Budgeted - Detail

# No Other Match Funding Sources Found

Other Funding Sources	Amount
Private Funds	\$1,160,164.00
Total Other Funding Sources	\$0.00



# ILTR - 00217 LaBarre Street Detention Pond and Drainage Improve

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of a public improvement	Under Way	
Project Number:	Project Title:	
0021	Infrastructure - Long Term Comm	unity Recovery
Projected Start Date:	Projected End Date:	
12/22/2009	06/11/2018	
Benefit Type: Area()	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
Slums and Blight	St. Tammany Parish	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$6,074,160.00
Total Budget	\$0.00	\$6,074,160.00
Total Obligated	\$0.00	\$6,074,160.00
Total Funds Drawdown	\$0.00	\$588,042.17
Program Funds Drawdown	\$0.00	\$588,042.17
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$588,042.17
St. Tammany Parish	\$0.00	\$588,042.17
Match Contributed	\$0.00	\$0.00

# **Activity Description:**

Drainage pond construction.

# **Location Description:**

This project covers the area along LaBarre Street and the adjoining streets comprising the drainage area in the unincorporated area just north of the city limits of Mandeville, LA

# **Activity Progress Narrative:**

Admin and Planning and Design. R.M. Jackson >Compliance Analyst >(225) 219-9600

# **Accomplishments Performance Measures**

# No Beneficiaries Performance Measures found.

Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Louisiana	-	Not Validated / N
Other Funding Sources Budg No Other Match Funding Source					
Other Funding Sources					Amount
Private Funds					\$657,103.00
Total Other Funding Sources					\$0.00



Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Under Way	
Project Number:	Project Title:	
0021	Infrastructure - Long Term Community Recovery	
Projected Start Date:	Projected End Date:	
10/13/2009	07/30/2012	
Benefit Type: Area()	Completed Activity Actual Er	nd Date:
National Objective:	Responsible Organization:	
Urgent Need	Jefferson Davis Parish Police Jury	,
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$561,572.00
Total Budget	\$0.00	\$561,572.00
Total Obligated	\$0.00	\$561,572.00
Total Funds Drawdown	\$0.00	\$557,377.04
Program Funds Drawdown	\$0.00	\$557,377.04
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$557,377.04

\$0.00

#### Match Contributed

#### **Activity Description:**

Repair to building and construction of addition (bathrooms, kitchen, generator)

#### **Location Description:**

304 North State Street Jennings, LA 70546

#### **Activity Progress Narrative:**

#### **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

# **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

\$0.00



# **Other Funding Sources Budgeted - Detail**

# No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources





ILTR - 00223 Consolidated Parish Government Complex

Infrastructure - Long Term Community Recovery

**Completed Activity Actual End Date:** 

**Activity Status:** 

Under Way

07/17/2018

**Project Title:** 

**Projected End Date:** 

**Plaquemines Parish** 

**Responsible Organization:** 

## Activitiy Category:

Construction of buildings for the general conduct of government

Project Number:

0021

Projected Start Date:

07/27/2010

Benefit Type: Area ( )

#### National Objective: Urgent Need

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$4,500,000.00
Total Budget	\$0.00	\$4,500,000.00
Total Obligated	\$0.00	\$4,500,000.00
Total Funds Drawdown	\$0.00	\$15,000.00
Program Funds Drawdown	\$0.00	\$15,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$15,000.00
Plaquemines Parish	\$0.00	\$15,000.00
Match Contributed	\$0.00	\$0.00

# **Activity Description:**

Construction of an administrative office to house Plaquemines Parish Government operations.

#### **Location Description:**

479 F. Edward Hebert Blvd., Belle Chasse, LA 70037

# **Activity Progress Narrative:**

Admin. R.M. Jackson >Compliance Analyst >(225) 219-9600

# **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

#### Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



# ILTR - 00226 Comprehensive Master Plan

Activitiy Category:	Activity Status:	
	•	
Planning	Under Way	
Project Number:	Project Title:	
0021	Infrastructure - Long Term Community Recovery	
Projected Start Date:	Projected End Date:	
11/10/2009	08/03/2018	
Benefit Type:	Completed Activity Actual End Date:	
Area ( )		
National Objective:	Responsible Organization:	
N/A	Village of Folsom	
Overall	Jan 1 thru Mar 31, 2012	To Date
• • • • • • • •	•••••••••••••••••••••••	
Total Projected Budget from All Sources	N/A	\$62,426.03
Total Projected Budget from All Sources Total Budget	N/A \$0.00	\$62,426.03 \$62,426.03
		. ,
Total Budget	\$0.00	\$62,426.03
Total Budget Total Obligated	\$0.00 \$0.00	\$62,426.03 \$62,426.03
Total Budget Total Obligated Total Funds Drawdown	\$0.00 \$0.00 \$0.00	\$62,426.03 \$62,426.03 \$62,400.00
Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	\$0.00 \$0.00 \$0.00 \$0.00	\$62,426.03 \$62,426.03 \$62,400.00 \$62,400.00
Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$62,426.03 \$62,426.03 \$62,400.00 \$62,400.00 \$0.00
Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$62,426.03 \$62,426.03 \$62,400.00 \$62,400.00 \$0.00 \$0.00
Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received Total Funds Expended	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$62,426.03 \$62,426.03 \$62,400.00 \$62,400.00 \$0.00 \$0.00 \$62,400.00

#### **Activity Description:**

Master Plan focusing on Smart Growth that is consistent with the Louisiana Speaks Regional Plan to foster economic growth, make efficient use of taxpayer dollars, maximize the use of existing infrastructure, and protect the Village's environmentally sensitive areas and offer a range of quality housing opportunities for all citizens of the Village of Folsom.

#### **Location Description:**

82378 June Street, Folsom, LA 70437

# **Activity Progress Narrative:**

Admin. In process of closing out activity. R.M. Jackson >Compliance Analyst >(225) 219-9600

# **Accomplishments Performance Measures**





# No Beneficiaries Performance Measures found.

Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Louisiana	-	Not Validated / N
Other Funding Sources Budg					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					

Community Development Systems Disaster Recovery Grant Reporting System (DRGR)



# ILTR - 00228 Dredge & Clear Lakeshore Dr. Boat Ramp at Jackson

Activitiy Category: Rehabilitation/reconstruction of a public improvement Project Number: 0021 Projected Start Date: 12/22/2009 Benefit Type:	Activity Status: Planned Project Title: Infrastructure - Long Term Com Projected End Date: 05/14/2013 Completed Activity Actual I	
Area() National Objective: Urgent Need	<b>Responsible Organization:</b> City of Mandeville	
Overall Total Projected Budget from All Sources	<b>Jan 1 thru Mar 31, 2012</b> N/A	<b>To Date</b> \$270,870.84
Total Budget Total Obligated Total Funds Drawdown	\$0.00 \$0.00 \$0.00	\$270,870.84 \$270,870.84 \$0.00
Program Funds Drawdown Program Income Drawdown Program Income Bessived	\$0.00 \$0.00 \$0.00	\$0.00 \$0.00
Program Income Received Total Funds Expended	\$0.00 \$0.00	\$0.00 \$0.00
Match Contributed	\$0.00	\$0.00

# **Activity Description:**

Clear sediment and build retaining wall

#### **Location Description:**

3101 East Causeway Approach Mandeville, LA 70448

**Activity Progress Narrative:** 

# **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

# **Beneficiaries Performance Measures**

### No Beneficiaries Performance Measures found.



No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

# No Other Match Funding Sources Found

Other Funding Sources	Amount
Private Funds	\$15,000.00
Total Other Funding Sources	\$0.00



# Activitiy Category:

Construction of buildings for the general conduct of government

Project Number:

0021

Projected Start Date: 11/19/2009

Benefit Type: Area ( )

National Objective: Urgent Need

Activity Status:	
Under Way	

**Project Title:** 

Infrastructure - Long Term Community Recovery **Projected End Date:** 

11/14/2012

**Completed Activity Actual End Date:** 

#### **Responsible Organization:**

Acadia Parish Police Jury

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$631,769.00
Total Budget	\$0.00	\$631,769.00
Total Obligated	\$0.00	\$631,769.00
Total Funds Drawdown	\$218,607.41	\$357,543.11
Program Funds Drawdown	\$218,607.41	\$357,543.11
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$218,607.41	\$357,543.11
Acadia Parish Police Jury	\$218,607.41	\$357,543.11
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Construction of building for government use

#### **Location Description:**

Crowley, LA

# **Activity Progress Narrative:**

Construction. Alberta Pate >Infrastructure Analyst >(225) 219-9600

# **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

#### Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



ILTR - 00230 Consolidated Warehouse Facility

Activitiy Category:	Activity Status:		
Rehabilitation/reconstruction of public facilities	Under Way		
Project Number:	Project Title:		
0021	Infrastructure - Long Term Commu	unity Recovery	
Projected Start Date:	Projected End Date:		
09/28/2010	07/17/2018		
Benefit Type: Area()	Completed Activity Actual End Date:		
National Objective:	<b>Responsible Organization:</b>		
Urgent Need	Plaquemines Parish		
Overall Total Projected Budget from All Sources	<b>Jan 1 thru Mar 31, 2012</b> N/A	<b>To Date</b> \$600,000.00	
Total Budget	\$0.00	\$600,000.00	
Total Obligated	\$0.00	\$600,000.00	
Total Funds Drawdown	\$341,869.50	\$389,175.16	
Program Funds Drawdown	\$341,869.50	\$389,175.16	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$341,869.50	\$389,175.16	
Plaquemines Parish	\$341,869.50	\$389,175.16	
Match Contributed	\$0.00	\$0.00	

### **Activity Description:**

Engineering and construction of a warehouse to store equipment necessary for emergency response.

#### **Location Description:**

206 Pump Station Rd., Belle Chasse, LA 70037

#### **Activity Progress Narrative:**

Admin and Construction. R.M. Jackson >Compliance Analyst >(225) 219-9600

#### **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

#### Other Funding Sources No Other Funding Sources Found Total Other Funding Sources





# **ILTR - 00233** Add'I Gas&Water Systms Cut Off Valves Installation

**Activity Status:** 

#### **Activitiy Category:**

Construction/reconstruction of water/sewer lines

#### **Project Number:**

0021

**Projected Start Date:** 01/13/2010

**Benefit Type:** Area ()

National Objective: **Urgent Need** 

es or systems	Under Way
	Project Title:
	Infrastructure - Long Term Community Recovery
	Projected End Date:
	08/19/2012
	Completed Activity Actual End Date:
	Responsible Organization:
	Town of Abita Springs

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$92,110.43
Total Budget	\$0.00	\$92,110.43
Total Obligated	\$0.00	\$92,110.43
Total Funds Drawdown	\$11,459.90	\$11,459.90
Program Funds Drawdown	\$11,459.90	\$11,459.90
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$11,459.90	\$11,459.90
Town of Abita Springs	\$11,459.90	\$11,459.90
Match Contributed	\$0.00	\$0.00

# **Activity Description:**

Installing gas/water cutoff valves to increase safety while repairs are made.

# **Location Description:**

Town of Abita Springs

#### **Activity Progress Narrative:**

Admin. R.M. Jackson >Compliance Analyst >(225) 219-9600

# **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

#### Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



# ILTR - 00235 Southwest LA Entrepreneurial Economic Devl. Center

Activitiy Category:	Activity Status:		
Rehabilitation/reconstruction of public facilities	Under Way		
Project Number:	Project Title:		
0021	Infrastructure - Long Term Community Recovery		
Projected Start Date:	Projected End Date:		
12/23/2009	06/30/2013		
Benefit Type: Area()	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
Urgent Need	Calcasieu Parish Police Jury		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$7,000,000.00	
Total Budget	\$0.00	\$7,000,000.00	
Total Obligated	\$0.00	\$7,000,000.00	
Total Funds Drawdown	\$1,990,080.90	\$4,112,583.81	
Program Funds Drawdown	\$1,990,080.90	\$4,112,583.81	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$1,990,080.90	\$4,112,583.81	
Calcasieu Parish Police Jury	\$1,990,080.90	\$4,112,583.81	
Match Contributed	\$0.00	\$0.00	

# **Activity Description:**

Economic Development (Infrastructure improvements and building construction)

#### **Location Description:**

McNeese State University Campus, Lake Charles, LA 70602

#### **Activity Progress Narrative:**

Construction. Alberta Pate >Infrastructure Analyst >(225) 219-9600

# **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding SourcesAmountPrivate Funds\$6,000,000.00Total Other Funding Sources\$0.00





ILTR - 00238 Program Management and Monitoring

Activitiy Category:	Activity Status:	
Administration	Under Way	
Project Number:	Project Title:	
0021	Infrastructure - Long Term Community Recovery	
Projected Start Date:	Projected End Date:	
02/18/2010	09/16/2017	
Benefit Type:	Completed Activity Actual End Date:	
Area ()		
National Objective:	Responsible Organization:	
N/A	City of New Orleans - K/R	
Querrell	lan 4 (hay Mar 24, 0040	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$9,788,814.00
Total Budget	\$0.00	\$9,788,814.00
Total Obligated	\$0.00	\$9,788,814.00
Total Funds Drawdown	\$297,561.53	\$3,102,208.23
Program Funds Drawdown	\$297,561.53	\$3,102,208.23
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$297,561.53	\$3,102,208.23
City of New Orleans - K/R	\$297,561.53	\$3,102,208.23
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

The funding will allow the hire of employees needed to implement recovery efforts.

#### **Location Description:**

1300 Perdido Street New Orleans, LA 70112

#### **Activity Progress Narrative:**

Admin and Planning. R.M. Jackson >Compliance Analyst >(225) 219-9600

# **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

#### Other Funding Sources No Other Funding Sources Found Total Other Funding Sources





ILTR - 00240 Sanchez Center

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Under Way	
Project Number:	Project Title:	
0021	Infrastructure - Long Term Com	munity Recovery
Projected Start Date:	Projected End Date:	
01/01/2013	09/16/2017	
Benefit Type:	Completed Activity Actual End Date:	
Area ( )		
National Objective:	Responsible Organization:	
Low/Mod	City of New Orleans - K/R	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$3,300,000.00
Total Budget	\$0.00	\$3,300,000.00
Total Obligated	\$0.00	\$2,300,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

This project includes the design and construction of a community center in the Lower Ninth Ward neighborhood. The CDBG element of the project will rehabilitate the pool in the community center.

#### **Location Description:**

1616 Caffin Avenue New Olreans, LA 70117

### **Activity Progress Narrative:**

### **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

#### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



No Activity Locations found.

# Other Funding Sources Budgeted - Detail

# No Other Match Funding Sources Found

Other Funding Sources

Private Funds

Total Other Funding Sources

Amount

\$12,588,095.00

\$0.00



# ILTR - 00241 Tangipahoa Parish Library

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Under Way	
Project Number:	Project Title:	
0021	Infrastructure - Long Term Comm	unity Recovery
Projected Start Date:	Projected End Date:	
06/29/2010	07/30/2012	
Benefit Type: Area ( )	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
Low/Mod	Tangipahoa Parish	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,551,093.00
Total Budget	\$0.00	\$1,551,093.00
Total Obligated	\$0.00	\$1,551,093.00
Total Funds Drawdown	\$611,657.25	\$1,551,093.00
Program Funds Drawdown	\$611,657.25	\$1,551,093.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$611,657.25	\$1,551,093.00
Tangipahoa Parish	\$611,657.25	\$1,551,093.00
Match Contributed	\$0.00	\$0.00

568

#### **Activity Description:**

Construct new library

#### **Location Description:**

downtown Amite, LA 70422

### **Activity Progress Narrative:**

Construction. Alberta Pate >Infrastructure Analyst >(225) 219-9600

# **Accomplishments Performance Measures**





No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources	Amount
Private Funds	\$3,472,885.00
Total Other Funding Sources	\$0.00



ILTR - 00248 Public Greenspace Tree Replacement Phase II

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of a public improvement	Under Way	
Project Number:	Project Title:	
0021	Infrastructure - Long Term Community Recovery	
Projected Start Date:	Projected End Date:	
08/16/2010	08/16/2013	
Benefit Type:	Completed Activity Actual End Date:	
Area ( )		
National Objective:	Responsible Organization:	
Urgent Need	City of New Orleans - K/R	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,250,000.00
Total Budget	\$0.00	\$1,250,000.00
Total Obligated	\$0.00	\$1,250,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

This project will fund the planting of approximately 1,520 trees, turf refurbishment, arboreal care for 212 trees, 19,200 square feet of walking path restoration and ornamental planting beds consisting of 4,471 shrubs and 41,188 ground covers along the neutral grounds and rights-of-way of strategic corridors and in parks throughout the City of New Orleans.

#### **Location Description:**

Alcee Fortier Blvd. (Canal to Dwyer); Almonaster Blvd. (Franklin to Law); Bundy Rd. (I-10 to Chef Menteur); Canal Street (Claiborne to Carrollton); Carrollton Avenue (Claiborne to Orleans Avenue); Desaix Boulevard (Moss to Gentilly); Earhart Boulevard (Hamilton St. to Broadway); Esplanade Avenue (from Rampart to Mrio); Jefferson Avenue (Claiborne to Tonti); Higgans Boulevard (Almonaster to Alvar); Holiday Drive (Gen. DeGaulle to Gen. Meyer); Mayo Dr. (I-10 to Dwyer); Orleans Avenue (City Park Avenue to Claiborne); Pontchartrain Park Golf Course; Poydras Street (from S. Peters Street to the I-10 overpass), New Orleans, LA

#### **Activity Progress Narrative:**

# **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

### Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



ILTR - 00250 Twin Oaks Drainage Project

#### Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0021

**Projected Start Date:** 08/11/2010

Benefit Type: Area ( )

National Objective: Urgent Need

nent	Under Way
	Project Title:
	Infrastructure - Long Term Community Recovery
	Projected End Date:
	02/13/2014
	Completed Activity Actual End Date:

**Activity Status:** 

#### **Responsible Organization:**

Lafourche Parish

0		T. D. (
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,549,238.00
Total Budget	\$0.00	\$1,549,238.00
Total Obligated	\$0.00	\$1,549,238.00
Total Funds Drawdown	\$31,882.25	\$113,828.25
Program Funds Drawdown	\$31,882.25	\$113,828.25
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$31,882.25	\$113,828.25
Lafourche Parish	\$31,882.25	\$113,828.25
Match Contributed	\$0.00	\$0.00

# **Activity Description:**

Construction of approximately 1,260 L.F of sub-surface storm water drainage system & associated catch basins.

#### **Location Description:**

Twin Oaks Subdivision, Raceland, LA 70394

# **Activity Progress Narrative:**

Design. Alberta Pate >Infrastructure Analyst >(225) 219-9600

# **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

#### Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



# ILTR - 00256 Central City Library

Activitiy Category:	Activity Status:	
Public services	Under Way	
Project Number:	Project Title:	
0021	Infrastructure - Long Term Community Recovery	
Projected Start Date:	Projected End Date:	
09/21/2010	09/25/2012	
Benefit Type: Area()	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
Low/Mod	City of New Orleans - K/R	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$250,000.00
Total Budget	\$0.00	\$250,000.00
Total Obligated	\$0.00	\$250,000.00
Total Funds Drawdown	\$0.00	\$41,036.39
Program Funds Drawdown	\$0.00	\$41,036.39
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$41,036.39
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

This project will fund the operations costs and purchase books, equipment and furnishings for a neighborhood/storefront library in Central City, New Orleans.

#### **Location Description:**

2405 Jackson Avenue New Orleans, LA 70113

### **Activity Progress Narrative:**

# **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

# **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



# **Other Funding Sources Budgeted - Detail**

# No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



# ILTR - 00257 **High Hope Road Area**

# **Activitiy Category:**

Rehabilitation/reconstruction of a public improvement

**Project Number:** 

0021

**Projected Start Date:** 

11/04/2010

**Benefit Type:** Area ()

National Objective: **Urgent Need** 

#### (

Activity Status:	
Under Way	
Project Title:	

Infrastructure - Long Term Community Recovery

**Projected End Date:** 

07/22/2013

**Completed Activity Actual End Date:** 

#### **Responsible Organization:**

Calcasieu Parish Police Jury

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$2,021,358.00
Total Budget	\$0.00	\$2,021,358.00
Total Obligated	\$0.00	\$2,021,358.00
Total Funds Drawdown	\$109,010.60	\$109,010.60
Program Funds Drawdown	\$109,010.60	\$109,010.60
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$109,010.60	\$109,010.60
Calcasieu Parish Police Jury	\$109,010.60	\$109,010.60
Match Contributed	\$0.00	\$0.00

# **Activity Description:**

Construct new outfall to divert waters to Houston River.

# **Location Description:**

Sulphur, LA 70663

# **Activity Progress Narrative:**

Construction. Alberta Pate >Infrastructure Analyst >(225) 219-9600

# **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources	Amount
Private Funds	\$1,528,642.00
Total Other Funding Sources	\$0.00

Community Development Systems Disaster Recovery Grant Reporting System (DRGR)



Grantee Activity Number: Activity Title:

### ILTR - 00260 Street Light Repairs

Activitiy Category:	Activity Status:	
Construction/reconstruction of streets	Under Way	
Project Number:	Project Title:	
0021	Infrastructure - Long Term Community Recovery	
Projected Start Date:	Projected End Date:	
12/23/2010	12/31/2012	
Benefit Type:	Completed Activity Actual End Date:	
Area ()		
National Objective:	Responsible Organization:	
Low/Mod	City of New Orleans - K/R	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$12,000,000.00
Total Budget	\$0.00	\$12,000,000.00
Total Obligated	\$0.00	\$4,000,000.00
Total Funds Drawdown	\$38,356.30	\$3,999,798.09
Program Funds Drawdown	\$38,356.30	\$3,999,798.09
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$33,084.02	\$3,999,798.09
City of New Orleans - K/R	\$33,084.02	\$3,999,798.09
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

This project reimburses the City of New Orleans for repairs and replacements of wirings and light fixtures for the streetlights spread throughout the city.

#### **Location Description:**

New Orleans, citywide

#### **Activity Progress Narrative:**

Admin and Construction. R.M. Jackson >Compliance Analyst >(225) 219-9600

### **Accomplishments Performance Measures**

#### No Accomplishments Performance Measures found.



No Beneficiaries Performance Measures found.

### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

#### Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



### ILTR - 00261 University Medical Center (UMC)House Moving/Dry-In

Activitiy Category:	Activity Status:	
Clearance and Demolition	Under Way	
Project Number:	Project Title:	
0021	Infrastructure - Long Term Community Recovery	
Projected Start Date:	Projected End Date:	
05/11/2011	05/11/2014	
Benefit Type: Area()	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
Low/Mod	City of New Orleans - K/R	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$581,450.00
Total Budget	\$0.00	\$581,450.00
Total Obligated	\$0.00	\$581,450.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

This project removes ten (10) historically significant residential structures from the University Medical Center (UMC) project site footprint; Relocate the residential structures to available lots located throughout the City; Perform "dry-in" construction activities, which will include construction of new foundations, placement of new roofs and securing the structures to eliminate the potential for vandalism and facilitate dry storage until the rehabilitation of the structure may begin.

### **Location Description:**

University Medical Center project site footprint bounded by Canal Street, Tulane Avenue, South Claiborne Avenue, and South Galvez Street

#### **Activity Progress Narrative:**

### **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/10

580



	This	Report Period		Cumulative	Actual Total / Ex	xpected	
	Low	Mod	Total	Low	Mod	Total Low/I	Mod%
# of Households	0	0	0	0/0	0/0	0/0	0

### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

### No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



### ILTR - 00267 NORA D-CDBG Administration and Project Delivery

Activitiy Category:	Activity Status:	
Administration	Under Way	
Project Number:	Project Title:	
0021	Infrastructure - Long Term Community Recovery	
Projected Start Date:	Projected End Date:	
08/03/2011	08/03/2014	
Benefit Type:	Completed Activity Actual End Date:	
()		
National Objective:	Responsible Organization:	
N/A	City of New Orleans - K/R	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$2,487,500.00
Total Budget	\$0.00	\$2,487,500.00
Total Obligated	\$0.00	\$2,487,500.00
Total Funds Drawdown	\$98,048.95	\$410,919.35
Program Funds Drawdown	\$98,048.95	\$410,919.35
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$98,048.95	\$410,919.35
City of New Orleans - K/R	\$98,048.95	\$410,919.35
Match Contributed	\$0.00	\$0.00

### Activity Description:

This project covers costs of the New Orleans Redevelopment Authority (NORA) for project designs, implementation, staff time and administrative costs associated with administration of the Disaster CDBG funding and delivery.

#### **Location Description:**

1340 Poydras Street, New Orleans, LA 70112

#### **Activity Progress Narrative:**

Admin. Desirae Williams >Infrastructure Analyst >(225) 219-9600

### **Accomplishments Performance Measures**

#### No Accomplishments Performance Measures found.

No Beneficiaries Performance Measures found.

### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

#### Other Funding Sources No Other Funding Sources Found Total Other Funding Sources





Grantee Activity Number: Activity Title: ILTR - 00270 Gentilly Woods Shopping Center

Under Way

09/16/2017

**Project Title:** 

**Projected End Date:** 

**Responsible Organization:** 

City of New Orleans - K/R

Infrastructure - Long Term Community Recovery

**Completed Activity Actual End Date:** 

**Activity Status:** 

#### Activitiy Category:

Econ. development or recovery activity that creates/retains jobs **Project Number:** 0021 **Projected Start Date:** 

Projected Start Date:

09/17/2007

Benefit Type: Area ( )

#### National Objective: Low/Mod

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,800,000.00
Total Budget	\$0.00	\$1,800,000.00
Total Obligated	\$0.00	\$1,800,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

This project funds the redevelopment of the Gentilly Woods Shopping Center in New Orleans, LA.

#### **Location Description:**

4335 Chef Menteur Highway, New Orleans, LA 70126

### Activity Progress Narrative:

### **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



### **Other Funding Sources Budgeted - Detail**

### No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources





Activitiy Category:	Activity Status:	
Clearance and Demolition	Under Way	
Project Number:	Project Title:	
0021	Infrastructure - Long Term Community Recovery	
Projected Start Date:	Projected End Date:	
10/21/2011	10/20/2014	
Benefit Type:	Completed Activity Actual End Date:	
Area ()		
National Objective:	Responsible Organization:	
Low/Mod	City of New Orleans - K/R	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$3,408,398.80
Total Budget	\$0.00	\$3,408,398.80
Total Dadget	<b>40:00</b>	$\psi 0, 100, 000.00$
Total Obligated	\$0.00	\$3.408.398.80
Total Obligated Total Funds Drawdown	\$0.00 \$10,357.72	\$3,408,398.80 \$47,255.41
-	+ · · · ·	
Total Funds Drawdown	\$10,357.72	\$47,255.41
Total Funds Drawdown Program Funds Drawdown	\$10,357.72 \$10,357.72	\$47,255.41 \$47,255.41
Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	\$10,357.72 \$10,357.72 \$0.00	\$47,255.41 \$47,255.41 \$0.00
Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	\$10,357.72 \$10,357.72 \$0.00 \$0.00	\$47,255.41 \$47,255.41 \$0.00 \$0.00

#### **Activity Description:**

This project will use funds for environmental testing and contaminant remediation for parks and playgrounds throughout the city of New Orleans, as well as for public facility recovery project with insufficient funding for these purposes.

#### **Location Description:**

Palmer Park, S. Claiborne @ S. Carrollton, New Orleans, LA 70118; Evans Playground, 5100 LaSalle St., New Orleans, LA 70115; Danneel Playground 5501 St. Charles Ave., New Orleans 70115; Taylor Playground 3101 Washington Ave., New Orleans, LA 70125; Burke Playground, 2524 Annunciation St., New Orleans, LA 70130; Annunciation Playground, 800 Race St., New Orleans, LA 70130; Van McMurray Playground, 2000 Phillip St., New Orleans, LA 70113; A.L. Davis Playground, 2600 LaSalle St., New Orleans, LA 70113; Hunterfield Playground, 1600 N. Claiborne Ave., New Orleans, LA 70116; Treme Center Playground, 1400 St. Phillip St., New Orleans, LA 70116; Lemann II Playground, 1600 Lafitte St., New Orleans, LA 70112; Easton Playground 600 N. Lopez St., New Orleans 70119; Stallings Center Playground, 1900 Desire St., New Orleans, LA 70117; Sam Bonart Playground, Forstall & Marias St., New Orleans, LA 70117; Village De L'est Playground, 13512 Granville St., New Orleans, LA 70129

#### **Activity Progress Narrative:**

Construction. Bethany Fields >Compliance Specialist >(225) 219-9600



### **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

## No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



**Grantee Activity Number: Activity Title:** 

**ILTR - 00272 Bodenger Playground Project** 

**Activity Status:** 

Under Way

12/20/2014

**Project Title:** 

**Projected End Date:** 

**Responsible Organization:** 

City of New Orleans - K/R

Infrastructure - Long Term Community Recovery

**Completed Activity Actual End Date:** 

## **Activitiy Category:**

#### Rehabilitation/reconstruction of a public improvement

**Project Number:** 

0021

### **Projected Start Date:**

12/20/2011

#### **Benefit Type:** Area ()

#### National Objective: Low/Mod

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$200,000.00
Total Budget	\$200,000.00	\$200,000.00
Total Obligated	\$200,000.00	\$200,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of New Orleans - K/R	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

This project uses CDBG funds to dispose of ten (10) storm-damaged electrical poles in Bedenger Playground and replace them with high mast lighting.

### **Location Description:**

3000 Memorial Park Drive, New Orleans, LA 70114

### **Activity Progress Narrative:**

Funds were obligated this quarter. Joseph Rossman >Community Development Specialist >(225) 219-9600

### **Accomplishments Performance Measures**

### No Accomplishments Performance Measures found.



No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources	Amount
Private Funds	\$17,264.25
Total Other Funding Sources	\$0.00



Grantee Activity Number: Activity Title:

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of a public improvement	Under Way	
Project Number:	Project Title:	
0021	Infrastructure - Long Term Community Recovery	
Projected Start Date:	Projected End Date:	
12/06/2011	12/06/2014	
Benefit Type: Area()	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
Low/Mod	City of New Orleans - K/R	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$2,918,550.00
Total Budget	\$2,918,550.00	\$2,918,550.00
Total Obligated	\$2,918,550.00	\$2,918,550.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of New Orleans - K/R	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

This project undertakes infrastructure improvements to facilitate the development of the new University Medical Center (UMC). This includes drainage improvements, ATT fiber relocation, sewer improvements, utility connections, and street improvements in the footprint of the UMC.

#### **Location Description:**

UMC footprint bounded by Canal Street, South Claiborne Avenue, Tulane Avenue and South Galvez Street, New Orleans, 70112

#### **Activity Progress Narrative:**

Funds were obligated this quarter. Joseph Rossman >Community Development Specialist >(225) 219-9600

### **Accomplishments Performance Measures**

#### No Accomplishments Performance Measures found.



No Beneficiaries Performance Measures found.

### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

#### Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



### ILTR - Budget for St. Bernard Parish Proj. in Rev. ILTR - Budget for St. Bernard Parish Proj. in Rev

Activitiy Category:	Activity Status:	
Planning	Planned	
Project Number:	Project Title:	
0021	Infrastructure - Long Term Comm	unity Recovery
Projected Start Date:	Projected End Date:	
06/05/2008	06/04/2018	
Benefit Type: Area()	Completed Activity Actual E	nd Date:
National Objective:	Responsible Organization:	
N/A	St. Bernard Parish	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$513,595.48
Total Budget	(\$228,210.25)	\$513,595.48
Total Obligated	(\$228,210.25)	\$513,595.48
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
	<b>A A A A</b>	\$0.00
Program Income Received	\$0.00	φ <b>0.00</b>
Program Income Received Total Funds Expended	\$0.00 \$0.00	\$0.00 \$0.00

#### **Activity Description:**

This activity holds funds for St. Bernard Parish for Long Term Community Recovery. Funds are obligated for this purpose and will be broken out into individual activities as they are approved.

#### **Location Description:**

St. Bernard Parish.

**Activity Progress Narrative:** 

### **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



### **Other Funding Sources Budgeted - Detail**

### No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources





## ILTR - Budget for Vermilion Parish Proj. in Rev. ILTR - Budget for Vermilion Parish Proj. in Rev.

Activitiy Category:	Activity Status:			
Planning	Planned			
Project Number:	Project Title:			
0021	Infrastructure - Long Term Community Recovery			
Projected Start Date:	Projected End Date:			
06/03/2008	06/02/2018			
Benefit Type: Area ()	Completed Activity Actual End Date:			
National Objective:	Responsible Organization:			
N/A	Vermilion Parish Police Jury			
Overall	Jan 1 thru Mar 31, 2012	To Date		
Total Projected Budget from All Sources	N/A	\$234,136.48		
Total Budget	\$228,210.25	\$234,136.48		
Total Obligated	\$228,210.25	\$228,210.25		
Total Funds Drawdown	\$0.00	\$0.00		
Program Funds Drawdown	\$0.00	\$0.00		
Program Income Drawdown	\$0.00	\$0.00		
Program Income Received	\$0.00	\$0.00		
Total Funds Expended	\$0.00	\$0.00		
Match Contributed	\$0.00	\$0.00		

#### **Activity Description:**

This activity holds funds for Vermilion Parish for Long Term Community Recovery. Funds are obligated for this purpose and will be broken out into individual activities as they are approved.

#### **Location Description:**

Vermilion Parish

**Activity Progress Narrative:** 

### **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



### **Other Funding Sources Budgeted - Detail**

### No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources





Grantee Activity Number:	ILTR -Budget for Orleans Parish Projects in Review			
Activity Title:	ILTR -Budget for Orleans Parish Projects in Review			
Activitiy Category:	Activity Status:			
Planning	Planned			
Project Number:	Project Title:			
0021	Infrastructure - Long Term Com	munity Recovery		
Projected Start Date:	Projected End Date:			
09/17/2007	09/16/2017			
Benefit Type: Area()	Completed Activity Actual End Date:			
National Objective:	Responsible Organization:			
N/A	City of New Orleans - K/R			
Overall	Jan 1 thru Mar 31, 2012	To Date		
Total Projected Budget from All Sources	N/A	\$427,875.54		
Total Budget	(\$7,303,406.88)	\$427,875.54		
Total Obligated	\$6,026,274.54	\$8,507,264.39		
Total Funds Drawdown	\$0.00	\$0.00		
Program Funds Drawdown	\$0.00	\$0.00		
Program Income Drawdown	\$0.00	\$0.00		
Program Income Received	\$0.00	\$0.00		
Total Funds Expended	\$0.00	\$0.00		
Match Contributed	\$0.00	\$0.00		

### **Activity Description:**

This activity holds funds for Orleans Parish for Long Term Community Recovery. Funds are obligated for this purpose and will be broken out into individual activities as they are approved.

#### **Location Description:**

**Orleans Parish** 

#### **Activity Progress Narrative:**

### **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.



No Beneficiaries Performance Measures found.

### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

#### Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Activity Title:

Land (HLAS) Land (HLAS)

#### Activitiy Category:

Acquisition of property for replacement housing

Project Number:

0009

**Projected Start Date:** 

03/01/2007

Benefit Type: Area ( )

#### National Objective: Low/Mod

Activity Status: Under Way Project Title: Other Housing Activities Projected End Date: 06/30/2012 Completed Activity Actual End Date:

#### **Responsible Organization:**

Local Initiatives Support Corporation

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$2,070,000.00
Total Budget	\$0.00	\$2,070,000.00
Total Obligated	\$0.00	\$2,070,000.00
Total Funds Drawdown	\$0.00	\$1,912,192.89
Program Funds Drawdown	\$0.00	\$1,912,192.89
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,912,192.89
Enterprise Community Partners, Inc.	\$0.00	\$1,107,886.11
Local Initiatives Support Corporation	\$0.00	\$804,306.78
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

The Land Assembly component of the housing program will serve as an additional way to jump-start development in the communities that lost the most housing as a result of hurricanes Katrina and Rita. This will be done by providing seed money to acquire multiple properties in good locations for replacement housing and package them for sale or grant to maximize further affordable housing development for example, to developers using CDBG-supported LIHTC tax incentives to develop rental housing, to supportive housing developers, to self-help ownership housing developers, etc. This program component will operate only in those jurisdictions where: 1. These activities are requested or supported by local governments; and 2. Local governments have substantially engaged in the planning work required to target areas that are suitable for the development of replacement housing. A total of \$2,070,000 of CDBG funds are budgeted for capital to purchase residential properties as well as operating costs. The capital used to purchase properties will be recycled through sales of properties to developers. As a related activity, properties assembled through buy-out programs, funded through the State's homeowner assistance program, might be offered at below-market costs to developers of affordable or special needs housing. One of the targets of these sales of State-purchased properties would be to encourage the development of mixed income developments that include renters with incomes below 40% of area median income. If such assembled properties were not purchased and developed by affordable developers in accordance with strict income requirements, they still might carry a requirement that a certain percentage of the units developed on CDBG assembled land would be affordable with less stringent income and pricing requirements, but still ensuring that mixed-income developments occur in redevelopment areas. However, the \$2 million Land Assembly fund is fundamentally different from and should not be confused with the buyout provisions of the Homeowner Assistance Program. This budget line item is not intended for purchases of single-family homes. Instead, the intention is to contract out to one or more gualified organizations that can identify suitable sites for housing development in the most distressed parishes and obtain options on them. The State intends, through contractual arrangements, to fund a small team of property acquisition experts who will scout out, analyze and obtain options on suitable sites that are not currently on the open market. These could include surplus properties held by government agencies, nonprofits, churches and businesses. Some might be Brownfield sites that could be cleaned up quickly and at feasible costs. This Land Assembly operation would result in assignable options in the name of the State of Louisiana or some designated quasi-public entity. These options, in turn, would be offered to developers on an



open, competitive basis.

#### **Location Description:**

Disaster affected parishes

#### **Activity Progress Narrative:**

See Activity Narrative forDevt Fund - (HDEV).

### **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	2/40
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0

### **Beneficiaries Performance Measures**

	Th	This Report Period		Cumulative	Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%	
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/0	0	

	Tł	This Report Period		Cumulative Actual Total / Expect		xpected	ected	
	Low	Mod	Total	Low	Mod	Total Low/	Mod%	
# of Households	0	0	0	0/0	0/0	0/0	0	
# Renter Households	0	0	0	0/0	0/0	0/0	0	

### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

#### No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



### Planning (PLAN) Planning (PLAN)

Activitiy Category:	Activity Status:			
Planning	Under Way			
Project Number:	Project Title:			
0091	Planning			
Projected Start Date:	Projected End Date:			
05/09/2006	04/30/2013			
Benefit Type: Area()	Completed Activity Actual End Date:			
National Objective:	Responsible Organization:			
N/A	Office of Community Development (OCD), Disaster			
Overall	Jan 1 thru Mar 31, 2012	To Date		
Total Projected Budget from All Sources	N/A	\$15,500,000.00		
Total Budget	\$0.00	\$15,500,000.00		
Total Obligated	\$0.00	\$15,053,243.95		
Total Funds Drawdown	\$145,348.47	\$13,678,959.16		
Program Funds Drawdown	\$145,348.47	\$13,678,959.16		
Program Income Drawdown	\$0.00	\$0.00		
Program Income Received	\$0.00	\$0.00		
Total Funds Expended	\$145,348.47	\$13,678,959.16		
Calcasieu Parish Police Jury	\$44,972.51	\$174,920.61		
Cameron Parish Police Jury	\$0.00	\$56,613.42		
Gregory C. Rigamer & Assoc. Inc.	\$0.00	\$77,815.10		
Iberia Parish	\$18,284.06	\$102,961.08		
Lafourche Parish	\$0.00	\$47,977.66		
Louisiana Recovery Authority	\$0.00	\$12,164,140.93		
Louisiana State University	\$0.00	\$48,987.88		
Office of Community Development (OCD), Disaster Recov	ery\$0.00	\$435,684.07		
Office of Computing Services	\$0.00	\$847.75		
Tangipahoa Parish	\$35,525.00	\$157,325.00		
Terrebonne Parish	\$38,929.15	\$87,191.43		
University Medical Center Management Corporation	\$7,637.75	\$324,494.23		
Match Contributed	\$0.00	\$0.00		

### **Activity Description:**

In the wake of the devastation wrought by Hurricanes Katrina and Rita, Governor Blanco established the Louisiana Recovery Authority (LRA) to plan the recovery and rebuilding of Louisiana. The LRA was established by Executive Order KBB 2005-63 on October 17, 2005. Due to the unprecedented scale of destruction to southern Louisiana, the Governor determined that a single state agency should coordinate the resources committed by various state, federal, and private entities toward disaster recovery. The LRA coordinates, leverages, and targets these newly committed resources with existing state and federal resources to improve their efficiency and effectiveness and to avoid duplication of efforts. In accord with the scale of the disaster, LRA&rsquos planning responsibilities are broad in scope. The LRA is charged with securing funding and other resources for recovery efforts. The LRA has established priorities and continues to develop strategies for disaster recovery. The LRA leads



long-term community and regional planning efforts and works to ensure transparency and accountability. It also assists coordination of resource allocations as it pertains to issues that may include, but are not limited to the following: 1) economic and workforce development; 2) environmental quality and review; 3) temporary and permanent housing; 4) healthcare; 5) infrastructure and transportation; 6) education; 7) fiscal stability; 8) family services; and 9) law and order.

#### **Location Description:**

Disaster affected parishes.

### Activity Progress Narrative:

Overall, of eleven grantees with a planning capacity grant, three are at 70% complete &ndash New Orleans, Calcasieu and Tangipahoa &ndash with each of the grants significantly having allowed the three parishes to hire competent and qualified planners whose focus has specifically been long term recovery plans and disaster recovery projects. Three currently have vacancies - New Orleans, Lafourche, and Cameron &ndash due to recent resignations and career moves although all three immediately put out advertisements and revised scope of services to reflect both the continuation of planning and specificity for current priorities. Cameron is currently interviewing two candidates. Lafourche just awarded a contract for a consultant to develop is resiliency/sustainability plan and the staff planner to be hired under planning capacity will oversee that effort as well as the completion of the disaster recovery grants. New Orleans, as a result of its reorganization with emphasis on &ldquoplace based planning&rdquo is seeking a candidate with specific skills in that area to support the division&rsquos efforts. Plaquemines just hired a highly skilled planner with extensive experience, through Providence, who has a master in planning, has a FPEM certification, was the disaster assistant coordinator for Lake County, Fla 2007-2012 and whose leadership reflected both the development of assessment portals to be used on-line to determine damage assessments but community training as well.

Both Iberia and Terrebonne continue to work on their long term recovery projects. Terrebonne is concentrating on a recent Tier III change involving both the G/I Parish Grant and the Fisheries Grant to upgrade the Pontoon Bridge Project, which affects the fishing industry in the parish. Iberia continue to work on their GIS system.

Technical assistance/site visits will be made in the 2ndand 3rdquarters to all grantees to preliminarily, conduct a records management review, determine priorities for the remainder of the grants, and to assist in determining how the grantee intends to retain the staff and/or continue the recovery planning and projects to meet the original intent of the grant. Sandra Gunner

### **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

#### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

#### No Other Match Funding Sources Found

Other Funding Sources	Amount
Private Funds	\$5,375,341.00
Total Other Funding Sources	\$0.00



### Grantee Activity Number: Activity Title:

### Rapid Rehousing - AD (HRRP) Rapid Rehousing - AD (HRRP)

\$5,556.24

\$5,556.24

\$0.00

Activitiy Category:	Activity Status:			
Administration	Under Way			
Project Number:	Project Title:			
0003	Housing for Renters			
Projected Start Date:	Projected End Date:			
08/11/2009	08/10/2012			
Benefit Type:	Completed Activity Actual End Date:			
National Objective:	Responsible Organization:			
N/A	Mir, Fox, & Rodriguez			
Overall	Jan 1 thru Mar 31, 2012	To Date		
Total Projected Budget from All Sources	N/A	\$125,000.00		
Total Budget	\$0.00	\$125,000.00		
Total Obligated	\$0.00	\$125,000.00		
Total Funds Drawdown	\$5,556.24	\$46,302.06		
Program Funds Drawdown	\$5,556.24	\$46,302.06		
Program Income Drawdown	\$0.00	\$0.00		
Program Income Received	\$0.00	\$0.00		

# Match Contributed

**Total Funds Expended** 

Mir, Fox, & Rodriguez

#### **Activity Description:**

This activity provides funding for the administration of the Rapid Rehousing program by Mir, Fox, & Rodriguez.

#### **Location Description:**

N/A

#### **Activity Progress Narrative:**

See Activity Narrative for Rapid Rehousing - LMI (HRRP).

#### **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

#### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

\$154,904.20

\$154,904.20

\$0.00



### **Other Funding Sources Budgeted - Detail**

### No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources





### Rapid Rehousing - LMI (HRRP) Rapid Rehousing - LMI (HRRP)

Activitiy Category:	Activity Status:			
Relocation payments and assistance	Under Way			
Project Number:	Project Title:			
0003	Housing for Renters			
Projected Start Date:	Projected End Date:			
08/11/2009	08/10/2012			
Benefit Type: Direct ( HouseHold )	Completed Activity Actual End Date:			
National Objective:	Responsible Organization:			
Low/Mod	Mir, Fox, & Rodriguez			
Overall	Jan 1 thru Mar 31, 2012	To Date		
Total Projected Budget from All Sources	N/A	\$4,875,000.00		
Total Budget	\$0.00	\$4,875,000.00		
Total Obligated	\$0.00	\$4,875,000.00		
Total Funds Drawdown	\$850,041.04	\$4,140,259.59		
Program Funds Drawdown	\$850,041.04	\$4,140,259.59		
Program Income Drawdown	\$0.00	\$0.00		
Program Income Received	\$0.00	\$0.00		
Total Funds Expended	\$744,928.94	\$4,140,259.59		
Housing Authority of New Orleans	(\$112,009.50)	\$541,719.46		
Mir, Fox, & Rodriguez	\$856,938.44	\$3,598,540.13		
Match Contributed	\$0.00	\$0.00		

#### **Activity Description:**

These resources are available to all Louisiana residents impacted by the hurricanes of 2005, and will be available to families earning 80% AMI and below that are treatened with homelessness. Currently, there is \$9 million remaining in the Rapid Re-Housing program. These funds pay for temporary rental assistance, utility connections and other costs under the program in order to protect an individual from the threat of homelessness.

### **Location Description:**

Hurricane Katrina/Rita affected parishes.

### Activity Progress Narrative:

Correct amount paid this quarter to Mir, Fox, & Rodriguez was \$793,151.94. \$48,223 was deleted this quarter due to incorrect expenditure entry on prior quarters - 1st QTR 2010, 2nd QTR 2010, 4th QTR 2010, and 4th QTR 2011. A correction was also made to correct the amounts disbursed to the two responsible orgs. above. Laurie Brown

Data Manager

During this quarter, MFR has continued to process applications for all referrals. MFR will conclude any outstanding intake on any families as all families must be contracted by June 30, 2012 to receive a full year of assistance. The last families transitioned out of Katrina and Rita trailers this quarter concluding the work MFR has done with this population. MFR is also working to transition those families whose assistance with STARS (12 months) has come to an end as they transition out of the program.

Adrienne Duncan Program Manager



### **Accomplishments Performance Measures**

### No Accomplishments Performance Measures found.

### **Beneficiaries Performance Measures**

	This Report Period		Cumula	<b>Cumulative Actual Total / Expected</b>			
	Low	Mod	Total	Low	Mod	Total I	_ow/Mod%
# of Households	0	15	26	688/0	52/0	951/0	77.81
# of Persons	0	0	0	0/0	0/0	0/0	0
# Renter Households	0	15	26	688/0	52/0	951/0	77.81

### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

#### No Other Match Funding Sources Found

#### Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



### Ratepayer Mitigation - LMI (IRMP) Ratepayer Mitigation - LMI (IRMP)

Activitiy Category:	Activity Status:		
Privately owned utilities	Completed		
Project Number:	Project Title:		
0023	Privately Owned Utilities		
Projected Start Date:	Projected End Date:		
02/09/2007	07/01/2012		
Benefit Type:	Completed Activity Actual End Date:		
Area()			
National Objective:	Responsible Organization:		
Low/Mod	Entergy of New Orleans		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$200,000,000.00	
Total Budget	\$0.00	\$200,000,000.00	
Total Obligated	\$0.00	\$200,000,000.00	
Total Funds Drawdown	\$0.00	\$200,000,000.00	
	<b>\$0.00</b>		
Program Funds Drawdown	\$0.00	\$200,000,000.00	
Program Funds Drawdown Program Income Drawdown			
-	\$0.00	\$200,000,000.00	
Program Income Drawdown	\$0.00 \$0.00	\$200,000,000.00 \$0.00	
Program Income Drawdown Program Income Received	\$0.00 \$0.00 \$0.00	\$200,000,000.00 \$0.00 \$0.00	

#### **Activity Description:**

HUD approved the release of funds for the Ratepayer Mitigation Program; outlined in Action Plan One, Amendment 6; on February 9, 2007, to defray gas and electric utility system repair cost in an effort to mitigate rate increases that would otherwise be passed on to the New Orleans gas and electric utility ratepayers. The 118,800 people this program is designed to benefit is 54% of the total New Orleans population.

#### **Location Description:**

Disaster affected parishes

#### **Activity Progress Narrative:**

### **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.



No Beneficiaries Performance Measures found.

### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

#### Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



### Road Home-LMI (HAOO) Road Home-LMI (HAOO)

#### Activitiy Category:

Payment for compensation and incentives (Louisiana only)

**Project Number:** 

0065

**Projected Start Date:** 

05/30/2006

Benefit Type: Direct ( HouseHold )

# National Objective:

Low/Mod

Activity Status: Under Way Project Title: Homeowner Programs Projected End Date: 05/30/2016 Completed Activity Actual End Date:

#### **Responsible Organization:**

ICF International Emergency Management, LLC

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$2,257,741,895.80
Total Budget	\$184,402,301.71	\$2,257,741,895.80
Total Obligated	\$184,402,301.71	\$2,257,741,895.80
Total Funds Drawdown	\$0.00	\$2,257,741,895.80
Program Funds Drawdown	\$0.00	\$2,257,677,309.47
Program Income Drawdown	\$0.00	\$64,586.33
Program Income Received	\$0.00	\$64,586.33
Total Funds Expended	\$0.00	\$2,257,741,895.80
ICF International Emergency Management, LLC	\$0.00	\$2,257,741,895.80
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

The Road Home Homeowner Assistance program provides financial compensation and advisory services will be available for homeowners who wish to select from one of the three following options: 1. Repair/Rebuild financial incentives to repair or reconstruct on the same site; 2. Sell and Relocate within the state purchase of the home by the program in exchange for an agreement to resettle in Louisiana; or 3. Sell and Relocate out of the state voluntary sale of the home with no expectation of resettlement in the state. The allocation for this program represents uses an estimated 55% benefit to low and moderate income citizens. This estimate is based on first and second quarter data which differs from the Road Home registry data. The registry data showed 76.2% of the 107,713 registrants earned at or below \$50,000. Since the registry did not collect data on household size, it is impossible to estimate the number of low income households. This allocation amount and estimated performance will be continually modified as data on the actual applicants is collected. The amount allocated to LMI includes \$8,229,915 of Road Home start up costs that funded program design, the Road Home Registry call center and other start up costs.

### **Location Description:**

The program will serve homeowners in at least 17 permanent and mobile homeowner assistance centers in disaster affected parishes and other areas in and out of state where concentrations of displaced citizens are located.

### **Activity Progress Narrative:**

Beneficiary LMI status changed due to policy changes and incorrect reporting in original applications, therefore, vouchers in earlier quarters had to be re-assigned to this activity from the Road Home-UN (HAOO) activity. This is why the budget and obligated amounts changed. Laurie Brown Data Manager



### **Accomplishments Performance Measures**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Properties	0	8/0
	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Housing Units	0	44362/0

### **Beneficiaries Performance Measures**

	т	This Report Period		Cumula	<b>Cumulative Actual Total / Expected</b>		
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	44362/67500	44362/67500	100.00
# Owner Households	0	0	0	0/0	44362/67500	44362/67500	100.00

### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

### No Other Match Funding Sources Found

Other Funding Sources	Amount
HMGP	\$630,432,448.00
Total Other Funding Sources	\$0.00



### Road Home-UN (HAOO) Road Home-UN (HAOO)

#### Activitiy Category:

Payment for compensation and incentives (Louisiana only)

**Project Number:** 

0065

**Projected Start Date:** 

05/30/2006

Benefit Type: Direct ( HouseHold )

# National Objective:

Urgent Need

### Activity Status:

Under Way **Project Title:** Homeowner Programs **Projected End Date:** 05/30/2016 **Completed Activity Actual End Date:** 

#### **Responsible Organization:**

ICF International Emergency Management, LLC

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,762,960,499.04
Total Budget	(\$184,402,301.71)	\$1,762,960,499.04
Total Obligated	(\$184,402,301.71)	\$1,761,916,099.72
Total Funds Drawdown	\$0.00	\$1,761,916,099.72
Program Funds Drawdown	\$0.00	\$1,761,855,470.21
Program Income Drawdown	\$0.00	\$60,629.51
Program Income Received	\$0.00	\$60,629.51
Total Funds Expended	\$0.00	\$1,761,916,099.72
ICF International Emergency Management, LLC	\$0.00	\$1,761,916,099.72
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

See Road Home-LMI (HAOO) Activity Description.

### **Location Description:**

See Road Home-LMI (HAOO) Location Description.

### **Activity Progress Narrative:**

Beneficiary LMI status changed due to policy changes and incorrect reporting in original applications, therefore, vouchers in earlier quarters had to be re-assigned to the Road Home-LMI (HAOO) activity. This is why the budget and obligated amounts changed. Laurie Brown

Data Manager

### **Accomplishments Performance Measures**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Properties	0	95/0
	This Report Period	Cumulative Actual Total / Expected
	Total	Total



0

60376/0

#### **Beneficiaries Performance Measures**

	This Report Period		Cumula	Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total L	.ow/Mod%
# of Households	0	0	0	0/0	0/0	60376/55500	0.00
# Owner Households	0	0	0	0/0	0/0	60376/55500	0.00

## **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

### No Other Match Funding Sources Found

Other Funding Sources	Amount
HMGP	\$515,808,367.00
Total Other Funding Sources	\$0.00





## Grantee Activity Number: Activity Title:

# Small Loan - Admin (ESLG) Admin for Loan & Grant Programs

Activitiy Category:
Administration
Project Number:
0030
Projected Start Date:
02/09/2007
Benefit Type:
National Objective:

N/A

Activity Status: Under Way Project Title: Economic Development Projected End Date: 06/30/2017

Completed Activity Actual End Date:

#### **Responsible Organization:**

Louisiana Department of Economic Development

Overa	П	Jan 1 thru Mar 31, 2012	To Date
Total P	Projected Budget from All Sources	N/A	\$11,665,367.98
Total B	Budget	\$0.00	\$11,665,367.98
	Dbligated	\$588,232.66	\$12,665,367.64
Total F	unds Drawdown	\$126,365.66	\$10,293,446.53
	gram Funds Drawdown	\$126,365.66	\$10,293,446.53
-	gram Income Drawdown	\$0.00	\$0.00
-	m Income Received	\$0.00	\$0.00
	unds Expended	\$125,697.85	\$10,294,058.47
	American Office Machines, Inc.	\$0.00	\$179.00
ŀ	AT&T Computer Sciences Corporation	\$3.74	\$43.65
ŀ	AT&T Mobility II LLC DBA AT&T Mobility	\$92.23	\$944.13
(	Call One Inc.	\$0.00	\$532.50
C	Cellco Partnership, DBA Verizon Wireless	\$153.57	\$305.31
(	Chevron USA	\$58.79	\$58.79
E	EAN Holdings, LLC DBA Enterprise Rent A Car	(\$54.00)	\$1,159.40
E	East Skelly LLC	\$0.00	\$5,759.14
F	FuelTrac Inc.	\$101.04	\$381.78
ŀ	Help Software Systems Inc. DBA Help Solutions	\$7,386.50	\$20,544.25
L	Louisiana Department of Economic Development	\$0.00	\$10,100,359.81
L	Louisiana Office of Telecommunications Management	\$1,896.67	\$8,219.84
L	Louisiana Solutions, LLC	\$0.00	\$1,279.75
(	Office Facilities Corporation Division of Administration Office	\$8,324.01	\$27,746.67
(	Office of Community Development (OCD), Disaster Recover	y\$103,091.25	\$109,225.83
(	Office of Computing Services	\$4,330.67	\$14,261.87
5	Standard Parking Corporation Heal Garage	\$313.38	\$835.68
ι	Unisource Worldwide, Inc.	\$0.00	\$125.56
١	Verizon Wireless Services LLC	\$0.00	\$1,230.50
١	Voyager Fleet Systems Inc.	\$0.00	\$839.00



Zinsel Glass and Mirror LLC DBA Capital Glass and Mirror,	\$0.00	\$26.01
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

This activity provides funding for the administration of the Small Firm Loan & Grant Programs.

#### **Location Description:**

N/A

#### **Activity Progress Narrative:**

A prior year return on EAN Holdings came in this quarter. It is noted above. Laurie Brown Data Manager All loans have been closed and all loan funds have been disbursed. Monitoring of intermediaries, the Revolving Capital Fund and monthly reporting are funded from this activity.

>Garrett Lieux >Program Manager >225 219-9600

### **Accomplishments Performance Measures**

### No Accomplishments Performance Measures found.

### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

### **No Other Match Funding Sources Found**

**Other Funding Sources** No Other Funding Sources Found

Total Other Funding Sources







## Small Loan - LMI (ESLG) Small Loan - LMI (ESLG)

#### Activitiy Category:

Econ. development or recovery activity that creates/retains jobs

Project Number:

0030

#### **Projected Start Date:**

02/09/2007

Benefit Type: Direct ( Person )

# National Objective:

Low/Mod

#### Activity Status: Under Way

Project Title: Economic Development Projected End Date:

06/30/2012

#### **Completed Activity Actual End Date:**

### **Responsible Organization:**

Louisiana Department of Economic Development

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$88,024,762.22
Total Budget	\$0.00	\$88,024,762.22
Total Obligated	\$0.00	\$88,024,762.22
Total Funds Drawdown	(\$52,500.00)	\$87,972,262.22
Program Funds Drawdown	(\$52,500.00)	\$87,972,262.22
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$61,276.37	\$87,972,262.22
Louisiana Department of Economic Development	\$61,276.37	\$87,972,262.22
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

The Small Firm Recovery Loan and Grant Program is proposed as a program to target assistance to small firms that are deemed to have a chance to survive, contribute to the economy, and maintain and create jobs. Funds would support low-cost loans on flexible terms, small grants to reimburse for tangible losses, and technical assistance to support the firms receiving the financial support, some of which may not qualify for or have received bank and/or Small Business Administration (SBA) loans. Firms assisted would be those expected to survive and pay back the funds if given an opportunity for a loan. Firms will be asked to provide a plan showing how they would use the loans, grants, and technical assistance to survive and move ahead. Louisiana plans to implement a program that is similar to that developed and used in New York after the terrorist attacks on 9/11/2001. Through a Request for Proposals (RFP), Louisiana will seek proposals from nonprofits and community development financial institutions that would be used as intermediaries to provide working capital loans on flexible terms and small grants to reimburse for tangible losses to small firms, including nonprofits, and technical assistance services to companies receiving loans and grants. Results after 9/11 showed that technical assistance linked to the loans and grants was found to be important for the success of the small firms and subsequent repayment of the loans. Among other things, potential contractors seeking to offer assistance to small firms through this program will define in their RFP response information about the amount of funding to be dedicated to the loan category, grant category, or for technical assistance. Firms to be assisted would be those located in the parishes in southeast and southwest Louisiana most affected by hurricanes Katrina and Rita, including but not limited to those with substantial infrastructure damage. This program is planned to close 140 loans, award 2,400 grants, and create or retain 2,400 jobs.

## **Location Description:**

Disaster affected parishes.

### **Activity Progress Narrative:**



\$52,500 in funds were returned this quarter. The correction of \$113,776.37 made last quarter was reversed, as it was done in error.

Measures were revised. The original DRGR System did not separate the reporting of "jobs created" and "jobs retained". These were originally recorded and reported as one number. The number of persons assisted with accompanying race/ethnicity data was not matching the sum of "jobs created" and "jobs retained", therefore, in order to increase the accuracy of the information, the "jobs retained" number was chosen to match the # persons assisted. This was done because the people assisted were done so via employment.

Laurie Brown

Data Manager

### **Accomplishments Performance Measures**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of buildings (non-residential)	0	0/0
# of Businesses	0	3200/3200

### **Beneficiaries Performance Measures**

	This Report Period		Cumulative	Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	-1391	-2780	0/0	0/0	0/0	0
# of Permanent Jobs Retained	0	-1534	-1534	0/0	4027/7490	7490/7490	53.77

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Lo	w/Mod%
# of Persons	0	0	0	0/0	7490/7490	7490/7490	100.00

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

### No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources





## Small Loan - UN (ESLG) Small Loan - UN (ESLG)

#### Activitiy Category:

Econ. development or recovery activity that creates/retains jobs

Project Number:

0030

#### **Projected Start Date:**

02/09/2007

Benefit Type: Direct ( Person )

### National Objective:

Urgent Need

### Activity Status:

Under Way **Project Title:** Economic Development **Projected End Date:** 06/30/2012 **Completed Activity Actual End Date:** 

### **Responsible Organization:**

Louisiana Department of Economic Development

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$66,073,841.80
Total Budget	\$0.00	\$66,073,841.80
Total Obligated	\$0.00	\$66,073,841.80
Total Funds Drawdown	\$0.00	\$68,846,485.49
Program Funds Drawdown	\$0.00	\$66,035,841.80
Program Income Drawdown	\$0.00	\$2,810,643.69
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$66,035,841.80
Louisiana Department of Economic Development	\$0.00	\$66,035,841.80
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

The Small Firm Recovery Loan and Grant Program is proposed as a program to target assistance to small firms that are deemed to have a chance to survive, contribute to the economy, and maintain and create jobs. Funds would support low-cost loans on flexible terms, small grants to reimburse for tangible losses, and technical assistance to support the firms receiving the financial support, some of which may not qualify for or have received bank and/or Small Business Administration (SBA) loans. Firms assisted would be those expected to survive and pay back the funds if given an opportunity for a loan. Firms will be asked to provide a plan showing how they would use the loans, grants, and technical assistance to survive and move ahead. Louisiana plans to implement a program that is similar to that developed and used in New York after the terrorist attacks on 9/11/2001. Through a Request for Proposals (RFP), Louisiana will seek proposals from nonprofits and community development financial institutions that would be used as intermediaries to provide working capital loans on flexible terms and small grants to reimburse for tangible losses to small firms, including nonprofits, and technical assistance services to companies receiving loans and grants. Results after 9/11 showed that technical assistance linked to the loans and grants was found to be important for the success of the small firms and subsequent repayment of the loans. Among other things, potential contractors seeking to offer assistance to small firms through this program will define in their RFP response information about the amount of funding to be dedicated to the loan category, grant category, or for technical assistance. Firms to be assisted would be those located in the parishes in southeast and southwest Louisiana most affected by hurricanes Katrina and Rita, including but not limited to those with substantial infrastructure damage. This program is planned to close 140 loans, award 2,400 grants, and create or retain 2,400 jobs.

### **Location Description:**

Disaster affected parishes.

### **Activity Progress Narrative:**



Measures were revised. The original DRGR System did not separate the reporting of "jobs created" and "jobs retained". These were originally recorded and reported as one number. The number of persons assisted with accompanying race/ethnicity data was not matching the sum of "jobs created" and "jobs retained", therefore, in order to increase the accuracy of the information, the "jobs retained" number was chosen to match the # persons assisted. This was done because the people assisted were done so via employment. Laurie Brown

Data Manager

### **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	0	0/0
# of Businesses	0	1346/1346

### **Beneficiaries Performance Measures**

	This Report Period			Cumulative	<b>Cumulative Actual Total / Expected</b>		
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	-5377	0/0	0/0	0/0	0
# of Permanent Jobs Retained	0	0	-3328	0/0	0/0	7305/7305	0.00

		This Report Period		Cumula	Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total L	.ow/Mod%
# of Persons	0	0	0	0/0	0/0	7305/7305	0.00

### **Activity Locations**

No Activity Locations found.

## Other Funding Sources Budgeted - Detail No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources





## Small Rental (HSRP) Small Rental (HSRP)

#### Activitiy Category:

Affordable Rental Housing (KRW and Ike Grants Only)

**Project Number:** 

0003

Projected Start Date:

05/30/2006

Benefit Type: Direct ( HouseHold )

#### National Objective: Low/Mod

Activity Status: Under Way Project Title: Housing for Renters Projected End Date: 05/29/2013

Completed Activity Actual End Date:

#### **Responsible Organization:**

ICF International Emergency Management, LLC

C	Over	all	Jan 1 thru Mar 31, 2012	To Date
٦	otal	Projected Budget from All Sources	N/A	\$232,300,000.00
٦	otal	Budget	\$0.00	\$232,300,000.00
٦	otal	Obligated	\$0.00	\$232,300,000.00
٦	otal	Funds Drawdown	\$0.00	\$232,113,170.24
		ogram Funds Drawdown	\$0.00	\$232,113,170.24
		ogram Income Drawdown	\$0.00	\$0.00
	-	ram Income Received	\$0.00	\$0.00
T	otal	Funds Expended	(\$36,948.73)	\$232,144,713.75
		ACS State and Local Solutions	\$0.00	\$21,891,011.61
		AT&T Computer Sciences Corporation	\$0.00	\$4.81
		AT&T Global Network Services LLC AT&T Corp.	\$0.00	\$404.62
		AT&T Mobility II LLC DBA AT&T Mobility	\$0.00	\$22,292.73
		Atlassian Pty Ltd.	\$0.00	\$3,456.00
		Atmosphere Movers Inc.	\$0.00	\$28,433.60
		Bayou Title Inc.	\$0.00	\$66,779,030.32
		Beau Box Property Management LLC	\$0.00	\$1,490.00
		Blue Streak Technologies LLC	\$0.00	\$9,600.00
		CGI Technologies and Solutions	\$0.00	\$5,006,360.44
		Dell Marketing LP State & Local Governments	\$0.00	\$77,470.51
		Embarcadero Technologies	\$0.00	\$2,373.48
		Environ International Corp.	\$0.00	\$0.00
		Federal Express Corp.	\$0.00	\$867.85
		FGS Building Venture LLC	\$0.00	\$209,689.54
		First American Title Insurance Company of Louisiana	(\$36,948.73)	\$92,127,485.23
		Gannett River States Pub. Corp. DBA The Times, DBA Daily	\$0.00	\$0.00
		Global Data Systems Inc.	\$0.00	\$49,229.31
		Housing & Development Services, Inc.	\$0.00	\$1,177,637.58
		ICF International Emergency Management, LLC	\$0.00	\$43,680,872.04



	InCircuit Development Corp.	\$0.00	\$750.00
	JAT Bureau of Protective Services & Management Inc.	\$0.00	\$9,699.33
	Louisiana Office of Telecommunications Management	\$0.00	\$14,332.39
	Metastorm Inc.	\$0.00	\$17,717.70
	Office Furniture World Inc.	\$0.00	\$6,770.00
	Office of Community Development (OCD), Disaster Recover	y\$0.00	\$129,150.61
	Office of Computing Services	\$0.00	\$2,033.76
	Proofpoint Inc.	\$0.00	\$13,876.80
	Reed Elsevier Inc. DBA Lexis-Nexis	\$0.00	\$888.07
	River Parish Security	\$0.00	\$77.00
	Secure Data Solutions Inc.	\$0.00	\$2,781.28
	Shaw Environmental, Inc.	\$0.00	\$88,102.32
	SHI International Inc.	\$0.00	\$149,725.90
	Shred It Dallas-New Orleans	\$0.00	\$2,227.66
	Solarwinds Inc. Solarwinds Worldwide LLC	\$0.00	\$1,379.70
	Specialty Sales & Service Inc. DBA Absolute Document	\$0.00	\$833.60
	Venyu Solutions Inc.	\$0.00	\$580,620.98
	Voyager Fleet Systems Inc.	\$0.00	\$903.57
	Worley Catastrophe Response	\$0.00	\$31,113.00
	Xerox Corp.	\$0.00	\$17,576.41
	Zoho Corp.	\$0.00	\$6,444.00
Matcl	n Contributed	\$0.00	\$0.00

### **Activity Description:**

Before the disaster, a large portion of very low income working families resided in single-family homes, &ldquodoubles&rdquo and small, multi-family buildings that were owned and operated by small-scale landlords. Many of these properties were underinsured or uninsured, and no longer available for occupancy. The state proposes to provide up to \$869,000,000 in financial assistance to small rental property owners so that they effectively might return an estimated 18,000 affordable and ready-to-be-occupied units to the rental housing market.

A portion of the funds (\$40 million) is set aside as a pilot program to assist in the creation of homeownership opportunities for renters and will be administered by the Louisiana Housing Finance Agency. The primary purposes of this incentive program is to enable small-scale rental properties to return to the market while limiting the amount of debt (and therefore debt service) required for the properties, so that the owners will be able to charge affordable rents. The program will, on a competitive basis, offer incentives in the form of forgivable loans to qualified owners who agree to offer apartments to be occupied by lower income households at affordable rents. Subsidies will be provided on a sliding scale, and the minimum subsidy will be provided for units made available at affordable market rents to households with incomes at or below 80% of median. The maximum amount of subsidy will go to units affordable to families with incomes at or below 50% of AMI. In addition to funding incentives for providing affordable units in small rental properties, the program will, where practical, make funds available to improve building design and make properties less susceptible to damage from natural events. In general, higher per unit amounts will be available to property owners who agree to offer lower rents to reflect the lower amount of rental income the properties will receive. The assistance will be offered as deferred payment loans at zero percent interest, due only upon resale of the property or failure to comply with the agreed-upon restrictions on rents and household incomes. The program will, on a competitive basis, provide zero interest gap financing to restore units that are rented at affordable rates.

Higher funding amounts, up to \$100,000 per unit are available to qualified landlords who agree to offer lower rents, with the maximum amount of subsidy going for larger rental units where rents are for families with incomes at or below 50% area median income. This program is planned to create 18,000 units - 8,100 Low and 5,400 Moderate income; 13,500 affordable units - 8,100 Low and 5,400 Moderate income; 1,500 assisted units occupied by the low income elderly; 600 units subsidized with project based rental assistance; 4,500 lead safe units; and 1,500 units which meet Sec. 504 accessibility standards.



### **Location Description:**

Disaster affected parishes.

#### **Activity Progress Narrative:**

Negative expenditure is a result of changes made to quarters beginning - 10/1/2009, 1/1/2011, 4/1/2011, and 7/1/2011. Laurie Brown Data Manager 972 977-0468

### **Accomplishments Performance Measures**

This Report Period	<b>Cumulative Actual Total / Expected</b>
Total	Total
0	0/0
This Report Period	Cumulative Actual Total / Expected
Total	Total
0	3387/3387
	Total 0 This Report Period Total

0

## **Beneficiaries Performance Measures**

		This Report Period		Cumula	<b>Cumulative Actual Total / Expected</b>		
	Low	Mod	Total	Low	Mod	Total L	ow/Mod%
# of Households	0	0	0	0/0	2897/2897	3387/3387	85.53
# Renter Households	0	0	0	0/0	2897/2897	3387/3387	85.53

### **Activity Locations**

# of Singlefamily Units

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

### No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found **Total Other Funding Sources** 

Amount

3387/3387





## Small TA - LMI (ETAS) Small TA - LMI (ETAS)

Activitiy Category:	Activity Status:		
Public services	Under Way		
Project Number:	Project Title:		
0030	Economic Development		
Projected Start Date:	Projected End Date:		
09/15/2006	06/30/2010		
<b>Benefit Type:</b> Direct ( Person )	Completed Activity Actual	End Date:	
National Objective:	Responsible Organization:	:	
Low/Mod	Louisiana Department of Econo	mic Development	
Overall	Jan 1 thru Mar 31, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$3,579,247.02	
Total Budget	\$0.00	\$3,579,247.02	
Total Ohliveted	00.00	¢0 675 000 40	

Overall	Jan I thru war 51, 2012	To Date
Total Projected Budget from All Sources	N/A	\$3,579,247.01
Total Budget	\$0.00	\$3,579,247.01
Total Obligated	\$0.00	\$3,675,023.18
Total Funds Drawdown	\$0.00	\$3,579,247.01
Program Funds Drawdown	\$0.00	\$3,579,247.01
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,579,247.01
Louisiana Department of Economic Developm	ment \$0.00	\$3,579,247.01
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Firms to be assisted would be those located in the parishes in southeast and southwest Louisiana most affected by Katrina and Rita, including but not limited to those with substantial infrastructure damage. Because of the impacts of the storms, many firms need assistance in dealing with changed circumstances. Small firms in niche sectors such as fisheries, tourism, or the cultural economy may require unique assistance that can be provided by nonprofits with a proven track record within that sector. Through this program, technical assistance will be provided in areas such as business management, strategic planning, accounting, insurance, marketing, and legal. Similar to a technical assistance program created in New York after 9/11/2001, Louisiana will seek proposals from intermediaries, which would provide some form of technical assistance. The technical assistance may be provided to existing small firms, to entrepreneurs/persons seeking to start a new business to locate within and take advantage of opportunities in the most affected parishes, and/or provided in other ways that help address the unique needs for local/regional business recovery. The contracting agency will retain the right to select all or some of the applicants, reject any or all proposals, select all or fewer than all responding to the RFP as part of a consortia or partnership, allocate funds in any amount depending on the number and quality of the proposals, and negotiate any part(s) of any proposal. Respondent organizations will be encouraged to develop partnerships with other groups to provide a team that might serve a specific geographic area or specific type of company or industry.

### **Location Description:**

Disaster affected parishes.

### **Activity Progress Narrative:**

Still reviewing audits for intermediaries. Garrett Lieux Program Manager



	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Businesses	0	1559/0

### **Beneficiaries Performance Measures**

	This Report Period		Cumulative Actual Total / Expected		xpected		
	Low	Mod	Total	Low	Mod	Total Lo	w/Mod%
# of Persons	0	0	0	0/0	2788/0	2788/0	100.00

### **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

### No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



## Small TA - UN (ETAS) Small TA - UN (ETAS)

Activitiy Category:	Activity Status:	
Public services	Under Way	
Project Number:	Project Title:	
0030	Economic Development	
Projected Start Date:	Projected End Date:	
09/15/2006	06/30/2010	
Benefit Type: Direct ( Person )	Completed Activity Actual	End Date:
National Objective:	Responsible Organization:	
Urgent Need	Louisiana Department of Econor	mic Development
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$6,260,386.94
Total Budget	\$0.00	\$6,260,386.94
Total Obligated	\$0.00	\$6,302,770.16
Total Funds Drawdown	\$0.00	\$6,260,386.94
Program Funds Drawdown	\$0.00	\$6,260,386.94
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$6,260,386.94
Louisiana Department of Economic Development	\$0.00	\$6,260,386.94

#### Match Contributed

#### **Activity Description:**

Firms to be assisted would be those located in the parishes in southeast and southwest Louisiana most affected by Katrina and Rita, including but not limited to those with substantial infrastructure damage. Because of the impacts of the storms, many firms need assistance in dealing with changed circumstances. Small firms in niche sectors such as fisheries, tourism, or the cultural economy may require unique assistance that can be provided by nonprofits with a proven track record within that sector. Through this program, technical assistance will be provided in areas such as business management, strategic planning, accounting, insurance, marketing, and legal. Similar to a technical assistance program created in New York after 9/11/2001, Louisiana will seek proposals from intermediaries, which would provide some form of technical assistance. The technical assistance may be provided to existing small firms, to entrepreneurs/persons seeking to start a new business to locate within and take advantage of opportunities in the most affected parishes, and/or provided in other ways that help address the unique needs for local/regional business recovery. The contracting agency will retain the right to select all or some of the applicants, reject any or all proposals, select all or fewer than all responding to the RFP as part of a consortia or partnership, allocate funds in any amount depending on the number and quality of the proposals, and negotiate any part(s) of any proposal. Respondent organizations will be encouraged to develop partnerships with other groups to provide a team that might serve a specific geographic area or specific type of company or industry.

\$0.00

#### **Location Description:**

Disaster affected parishes.

#### **Activity Progress Narrative:**

Still reviewing audits for intermediaries. Garrett Lieux Program Manager \$0.00



	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of buildings (non-residential)	0	0/0
# of Businesses	0	2355/500

## **Beneficiaries Performance Measures**

	Th	This Report Period		Cumulative	Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/0	0

	This Report Period			Cumulative	Actual Total / E	xpected	
	Low	Mod	Total	Low	Mod	Total Lov	v/Mod%
# of Persons	0	0	0	0/0	0/0	3477/0	0.00

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

### No Other Match Funding Sources Found

**Other Funding Sources** 

No Other Funding Sources Found Total Other Funding Sources



## Support HSG (HSHO) Support HSG (HSHO)

Activitiy Category:	Activity Status:	
Public services	Under Way	
Project Number:	Project Title:	
0040	Public Services	
Projected Start Date:	Projected End Date:	
05/30/2006	12/30/2016	
Benefit Type: Direct ( HouseHold )	Completed Activity Actual	End Date:
National Objective:	Responsible Organization:	
Low/Mod	Louisiana Department of Health	and Hospitals
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$46,750,000.00
Total Budget	\$0.00	\$46,750,000.00
Total Obligated	\$0.00	\$46,750,000.00
Total Funds Drawdown	\$4,394,478.17	\$25,647,634.29
Program Funds Drawdown	\$4,394,478.17	\$25,647,634.29
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$4,394,478.17	\$25,647,634.29
Louisiana Department of Health and Hospitals	\$4,394,478.17	\$25,647,634.29
Match Contributed		

### **Activity Description:**

HUD approved the release of funds for the Supportive Housing Services program; outlined in Action Plan One, Amendment 1; on May 30, 2006, to offer grants for Permanent Supportive Housing (PSH) which are designed to provide flexible, communitybased supportive services for special needs households linked to affordable rental housing units in community-integrated, noninstitutional settings. The Louisiana Department of Health and Hospitals (DHH) will serve as the lead agency for funding, administration, and monitoring of CDBG funds for the Grants. Grants will also be made to sub-recipient Local Lead Agencies designated by DHH and by the Louisiana Department of Social Services (DSS). The Local Lead Agencies will conduct outreach to identify individuals eligible for PSH, develop and maintain waiting lists, enter into agreements with providers of PSH units, pre-screen, prioritize and refer eligible individuals for PSH, and provide the necessary services. This program is planned to assist 3,000 low income people by providing them with new access to a service.

### **Location Description:**

Disaster Affected Parishes.

### **Activity Progress Narrative:**

309 new PSH households received services in 1st Quarter (Jan-March) 2012. This brought the total number of households receiving assistance since the inception of the program to 4523. All of the households served have incomes below 50% AMI. 148 of the 309 households served are female headed households. 161 of the households were served in the New Orleans Metro area. Of the 309 households served, 129 were homeless and 67 individuals were chronically homeless. As of the end of the 1st Quarter 2012, there are a total of 2466 female headed households served and 2808 served in the New Orleans Metro area. Since the beginning of the program 1287 homeless and 595 chronically homeless households have received supportive services.

Eileen Fisher DRU Social Services Unit



	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Public Facilities	0	0/0

## **Beneficiaries Performance Measures**

	This Report Period			<b>Cumulative Actual Total / Expected</b>			
	Low	Mod	Total	Low	Mod	Total L	.ow/Mod%
# of Households	309	0	309	4518/3000	5/0	4523/3000	100.00
# of Persons	0	0	0	0/0	0/0	0/0	0

### **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

### No Other Match Funding Sources Found

**Other Funding Sources** 

No Other Funding Sources Found Total Other Funding Sources



Tourism (ECRT) **Tourism (ECRT)** 

#### **Activitiy Category:**

Tourism (Louisiana and Mississippi only)

**Project Number:** 

0030

**Projected Start Date:** 

09/15/2006

**Benefit Type:** Area ()

#### National Objective: Urgent Need

**Activity Status:** Under Way **Project Title: Economic Development Projected End Date:** 06/13/2008

## **Completed Activity Actual End Date:**

### **Responsible Organization:**

Louisiana Department of Culture, Recreation and Tourism

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$28,500,000.00
Total Budget	\$0.00	\$28,500,000.00
Total Obligated	\$0.00	\$28,500,000.00
Total Funds Drawdown	(\$54,929.50)	\$28,425,065.57
Program Funds Drawdown	(\$54,929.50)	\$28,425,065.57
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	(\$54,929.50)	\$28,425,065.57
Louisiana Department of Culture, Recreation and Tourism	(\$54,929.50)	\$28,425,065.57
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

In 2004, the State of Louisiana hosted 24.6 million visitors, of which 76 percent were from outside of the State. Those 24.6 million visitors spent \$9.9 billion in the State and contributed \$600 million in state and local tax revenues (Source: Travel Industry Association of America). Out-of-state tourists come to Louisiana as a result of marketing and promotion of Louisiana, s many cultural and natural assets, family recreation destinations, and various special events Louisiana hosts each year. South Louisiana is the largest draw for the State¿s tourism and convention business. Prior to the storms, tourism was the second largest industry in the State in terms of employment (Louisiana Office of Tourism), and the cultural economy was the fastest growing industry in the State (Source: Louisiana: Where Culture Means Business, Mt. Auburn Associates, July 31, 2005). The tourism and cultural industries combined sustained 260,000 jobs for Louisiana residents. This funding will be allocated to local tourism agencies and bureaus to promote recovery tourism in their areas. Activities to be funded include advertising and event promotions.

### **Location Description:**

Disaster affected parishes.

## **Activity Progress Narrative:**

This quarter, OCD-DRU recaptured \$54,929.50 in disallowed costs. These funds were returned in the hopes of clearing a open HUD-OIG finding.

Work continues on the close-out process for this program. Close-out packages have been submitted once and returned to the agency for additional information. They are expected back to OCD-DRU within the next 30 days. Once a the close-out package arrives and is approved by staff, the close-out process for this program can begin. It will begin with a conditional close-out, expected to be issued soon. **Tina Powell** 



	This Report Peri	od Cumulative Actual Total / Expected	Expected	
	Total	Total		
# of Total People reached through	1304296	1304296/13042		
# of Posted Advertisements for	68868912	68868912/6888		
# of Distributed Materials	280200	280200/253000		
Total Visitor Spending	950000000	950000000/95		
Number of new visitors attracted	24400000	24400000/2440		
# of events held	41	41/5		

## **Beneficiaries Performance Measures**

	Th	This Report Period		Cumulative	Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	140000/0	0.00

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

### No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



## Workforce (ERWT) Workforce (ERWT)

Activitiy Category:	Activity Status:				
Public services	Under Way				
Project Number:	Project Title:				
0030	Economic Development				
Projected Start Date:	Projected End Date:				
09/15/2006	03/31/2012				
Benefit Type: Direct ( Person )	Completed Activity Actual End Date:				
National Objective:	Responsible Organization:				
Low/Mod	Louisiana Workforce Commission				
Overall	Jan 1 thru Mar 31, 2012	To Date			
Total Projected Budget from All Sources	N/A	\$37,053,635.00			
Total Budget	\$0.00	\$37,053,635.00			
Total Obligated	(\$946,367.64)	\$37,053,632.36			
Total Funds Drawdown	\$78,988.83	\$37,053,632.31			
Program Funds Drawdown	\$78,988.83	\$37,053,632.31			
Program Income Drawdown	\$0.00 \$0.00				
Program Income Received	\$0.00	\$0.00			
Program Income Received Total Funds Expended	\$0.00 \$78,981.19	\$0.00 \$37,053,632.31			
-	• • • • •	•			

### **Activity Description:**

Hurricanes Katrina and Rita dealt a devastating blow to the economic engine in South Louisiana. Approximately 360,000 Louisiana citizens are estimated to have been displaced outside of the State (LRA analysis of population estimates). Some 1.3 Million FEMA applicants were scattered across 50 states by Hurricane Katrina alone (FEMA). It is reported that approximately 18,000 businesses were severely damaged or destroyed, and 220,000 jobs are estimated to have been lost due to the hurricanes (BLS). The loss of jobs from the hurricanes impacted every sector from healthcare and construction to retail and tourism. The Recovery Workforce Training Program (RWTP) will address the loss of jobs and the re-employment of our workforce as a top priority in the recovery of the impacted areas and the long-term recovery of the State¿s overall economy. The program is centered on three inter-related factors critical to the recovery of Louisiana¿s economy: the return of the displaced workforce; the retention of the existing workforce; and a concerted effort to increase skills development for new jobs in sectors related to the immediate and long-term recovery and rebuilding efforts and the future of our economy. This program is planned to train 9,526 people total to be productive members of the workforce. 4,858 will be in the moderate income range.

### **Location Description:**

Disaster-impacted Louisiana parishes.

### **Activity Progress Narrative:**

Waiting for final Admin Draw to clear the Louisiana Office of Contractual Review. Garrett Lieux Program Manager 225 219-9600 \$7.64 was returned in 4th quarter of 2011, but subtracted out of the total expended this quarter. The total expended this quarter was \$78,988.83. Funds de-obligated this quarter via Action Plan Amendment 54. Laurie Brown



	This Report Period	Cumulative Actual Total / Expected		
	Total	Total		
# of Public Facilities	0	0/0		
# of Businesses	0	0/0		
# of Non-business Organizations	0	0/0		

### **Beneficiaries Performance Measures**

	1	This Report Period		Cumula	<b>Cumulative Actual Total / Expected</b>		
	Low	Mod	Total	Low	Mod	Total L	.ow/Mod%
# of Persons	0	0	0	0/0	22673/0	28632/0	79.19

### **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

### No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found

Total Other Funding Sources

# Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	31	181
Monitoring Visits	0	0
Audit Visits	0	2
Technical Assistance Visits	33	277
Monitoring/Technical Assistance Visits	3	3
Report/Letter Issued	0	14



