

Grantee: Louisiana

Grant: B-06-DG-22-0002

April 1, 2022 thru June 30, 2022 Performance Report

Grant Number: B-06-DG-22-0002	Obligation Date: 06/12/2007	Award Date: 06/07/2007
Grantee Name: Louisiana	Contract End Date:	Review by HUD: Original - In Progress
Grant Award Amount: \$4,200,000,000.00	Grant Status: Active	QPR Contact: No QPR Contact Found
LOCCS Authorized Amount: \$4,200,000,000.00	Estimated PI/RL Funds: \$245,077,319.16	
Total Budget: \$4,445,077,319.16		

Disasters:

Declaration Number

FEMA-1603-LA
FEMA-1607-LA

Narratives

Disaster Damage:

Hurricanes Katrina and Rita's legacy to coastal Louisiana was an unprecedented wake of death, destruction and devastation. Taken together, 1,464 people lost their lives, more than 200,000 homes and 18,000 businesses were destroyed and billions of dollars in property was impacted. Hurricane Katrina approached New Orleans and the Louisiana-Mississippi state border on August 29, 2005 at a Category 5 level, and the fifth-strongest ever recorded hurricane. Before reaching land it was downgraded to a Category 3, but caused massive destruction and severe damage up to 76 miles east of the storm's center. Orleans, Plaquemines, and St. Bernard Parishes suffered widespread flooding as a result of storm surge overtopping or breaching area levees. Along the north shore of Lake Pontchartrain, up to six feet of water inundated the cities of Mandeville and Slidell. The City of New Orleans was under a mandatory evacuation for more than a month. Less than a month later on September 24, Hurricane Rita, the second strongest ever to enter the Gulf of Mexico came ashore, also as a Category 3, and flooded the coastal areas of southwestern Louisiana in the area around Lake Charles, impacting nearly a half million households. Hurricane Katrina will most likely be categorized as the third deadliest and the costliest storm in U. S. history. While hurricane Rita exacted a lower death toll, taken together, these storms wrought catastrophic destruction on the Louisiana coastal areas, exacting an enormous toll on the material, financial and emotional resources of hundred's of thousands of Louisianans.

While the impact was wide-spread and indiscriminate of income and social status, the impact of the hurricanes on the poor was particularly devastating, especially in Orleans Parish where the U.S. Census in 2000 reports only a 46.5% homeownership rate (compared to 67.9% in the State), a median household income of \$27,133 (compared to \$32,566 in the State), and a poverty rate of 27.9% (compared to a state rate of 19.6%). In contrast, while Calcasieu, Cameron, Plaquemines and St. Bernard Parishes sustained major damage, they had higher homeownership rates (ranging between 71% and 85%), higher median incomes (ranging between \$34,000 and \$38,000) and lower poverty rates (12% to 18%). The concentration and number of persons in extreme poverty neighborhoods exacerbated the negative impact on the poor principally in New Orleans. According to the Brookings Institution (October 2005), one out of every four neighborhoods in the city of New Orleans was classified as an "extreme-poverty" neighborhood, with at least 40% of its residents living below the federal poverty threshold. These 47 neighborhoods were home to nearly 100,000 residents and had an average household income which lagged the City's by over \$17,000. The Congressional Research Service (CRS) calculates that the poverty rate in the flooded and damaged areas in the State of Louisiana was 21.4%, confirming the widespread sentiment that high poverty neighborhoods were disproportionately flooded (CRS, November 4, 2005). The social impacts were also greater for those most vulnerable before the storms. These individuals were less connected to the workforce, had educational disadvantages, were elderly or disabled, or were children. Nearly 90,000 persons aged 65 and older were likely displaced by the storms, many of whom lived alone and had at least one disability. Displaced aged persons also were poor (an estimated 15%) and one quarter lacked vehicles. The child poverty rate in the areas affected by the hurricanes was over 30% (CRS, November 4, 2005). The fragility of the most affected populations places a greater burden on the federal, state and local resources available for recovery efforts. The poor standing of the impacted population before the hurricanes severely stretches Louisiana's state and local resources, making the need for federal assistance even more critical.

Recovery Needs:

Coastal Louisiana struggles two years after the hurricanes. The population Orleans Parish which was 455,000 in June 2005 had fallen to an estimated 223,388 in March 2007. Plaquemines Parish has lost an estimated 16% of its population while St. Bernard went 65,000 people to 15,514, a 77% loss. [All figures used here are U. S. Census estimates.] By comparison, St. Tammany parish north of Lake Pontchartrain and out of the direct path of the storms, gained 25,000 people. East Baton Rouge Parish had an influx of nearly 36,000 people. Louisiana citizens were displaced all over the state and country with over 90,000 in Texas and significant numbers in Mississippi, Georgia and Florida. In total, approximately 210,000 FEMA



applicants from Louisiana were at out-of-state mailing addresses. Job losses peaked at round 220,000 in October 2005. Currently there are 77,000 fewer people employed on the New Orleans MSA when compared to June 2005, despite increased demand for construction labor. In respect to businesses damaged by the hurricanes, 62,000 of 81,000 have reopened since the hurricanes hit, a reduction of over 25%. The gross state product declined nearly \$7.4 billion dollars in the one year period of June 2005 to 2006. Only 18% of the public schools and 21% of the child care centers in New Orleans have reopened, and three of ten New Orleans pre-storm hospitals have reopened. Sixty three (63) water systems statewide were storm damaged to the point that they have been deactivated or closed altogether. In New Orleans only 60% of the electric and 41% of the gas pre-storm customers were using these services. Bus rider ship was at 49% of the pre-storm level and 59% of the daily air line seats in and out of the Louis Armstrong Airport were being filled. The famed New Orleans streets cars, known worldwide, were not operational. Over 165,000 submitted applications for homeowner assistance to the Road Home program and nearly 40,000 have received funding by the end of July 2007. Affordable housing in New Orleans is virtually non-existent with over 35 % of the City's rental units either destroyed or severely damaged by Katrina. Four of the City's largest public housing complexes are scheduled to be demolished, rather than being rebuilt or replaced, furthering hampering New Orleans residents ability to return. Debris left in the wake of the storm amounts to staggering quantities: 22 million tons [or enough to fill the Superdome more than 13 times]; 350,000 flooded or abandoned vehicles; 60,000 damaged vessels; nearly 1.5 million units of white goods [refrigerators/freezers, washers/dryers, stoves, AC units, etc.] Estimates are available for the City of New Orleans regarding the impact of Hurricane Katrina on housing occupied by low to moderate income residents which are defined as those below 80% of the average median income (AMI). Those estimates produced by the Greater New Orleans Community Development Center show that 65% of the owner occupied units that are damaged or destroyed belonged to low to moderate income families. Low to moderate income families rented 89% of the rental units that were damaged or destroyed. An estimated total of 119,770 owner occupied and rental units serving the low to moderate income population, or 88.7%, were damaged or destroyed. Not only did the hurricanes greatly affect the availability of housing, it also affected the capacity of the non-profit infrastructure as well as the private home building industry to address the needs arising from this crisis. Prior to the storms of 2005, the non-profit sector accounted for 5.6% of the State's total workforce, a substantial force on the State's economy. A large percent of those jobs fell within the State's metropolitan statistical areas, and 55% of all non-profit jobs are in the health care industry. The fact that 70% of these jobs were located in the parishes most devastated by the hurricanes call into question the state's capacity to offer critical services

Public Comment:

Overall	This Report Period	To Date
Total Projected Budget from All Sources	\$5,346,346.06	\$4,415,656,436.15
Total Budget	\$5,346,346.06	\$4,415,656,436.15
Total Obligated	\$18,462,009.42	\$4,405,363,424.08
Total Funds Drawdown	\$12,431,009.47	\$4,292,277,531.68
Program Funds Drawdown	\$1,628,164.46	\$4,159,609,047.70
Program Income Drawdown	\$10,802,845.01	\$132,668,483.98
Program Income Received	(\$576,684.72)	\$221,526,509.61
Total Funds Expended	\$12,487,150.54	\$4,297,139,306.73
HUD Identified Most Impacted and Distressed	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Funds Expended

Overall	This Period	To Date
1026 Constance, LLC	\$ 0.00	\$ 12,206,740.52
Acadia Parish Police Jury	\$ 0.00	\$ 0.00
James Green	\$ 0.00	\$ 776.40
Jefferson Davis Parish Police Jury	\$ 0.00	\$ 2,078,896.32
Jefferson Parish	\$ 0.00	\$ 6,170,516.85
Jeffrey Ray Ponder	\$ 0.00	\$ 1,862.40
Jones, Walker LLP	\$ 0.00	\$ 0.00
Kade Babin	\$ 0.00	\$ 335.40
Kevin Robinson	\$ 0.00	\$ 990.00
LCTCS Facilities Corporation	\$ 0.00	\$ 11,325,933.88
LGD Rental II LLC	\$ 0.00	\$ 26,054,822.00
LHC RO	\$ 0.00	\$ 0.00
Allen Parish Police Jury	-\$ 20,010.00	\$ 0.00
Lafayette Bottle Art Lofts, LLC	\$ 0.00	\$ 4,720,888.64



Lafayette City Parish Consolidated Government	\$ 0.00	\$ 379,524.25
Lafitte Market Rate Rental LLC	\$ 0.00	\$ 15,225,667.86
Lafitte Redevelopment Blocks 1-3 LLC	\$ 0.00	\$ 6,551,441.00
Lafitte Redevelopment Blocks 5-8 LLC	\$ 0.00	\$ 15,662,811.00
Lafitte Treme Oak Place, LLC	\$ 0.00	\$ 1,984,779.00
Lafourche Parish Government	\$ 0.00	\$ 0.00
Levy Gardens Partners 2007, LP	\$ 0.00	\$ 2,654,585.78
LexisNexis Risk Data Management, Inc.	\$ 0.00	\$ 353.50
Livingston Parish Council	\$ 0.00	\$ 0.00
American Office Machines, Inc.	\$ 0.00	\$ 3,636.90
Louisiana Department of Health and Hospitals	\$ 0.00	\$ 41,138,940.09
Louisiana Dept of Justice Attorney General Office	\$ 0.00	\$ 0.00
Louisiana Division of Administration DBA The Department	\$ 0.00	\$ 15,597,251.50
Louisiana Governor's Office of Homeland Security and	\$ 0.00	\$ 2,152,670.11
Louisiana Housing Corporation	\$ 29,878.18	\$ 14,402,301.43
Louisiana Land Trust	\$ 0.00	\$ 11,662,073.42
Louisiana Office of Technology Services	\$ 0.00	\$ 2,011,803.44
Louisiana Solutions, LLC	\$ 0.00	\$ 7,557,193.68
Louisiana State University	\$ 0.00	\$ 727,969.78
MIE Properties - LA LLC	\$ 0.00	\$ 443.04
Andrus Security Co #786	\$ 0.00	\$ 8,229.03
Manchester Court, LLC	\$ 0.00	\$ 4,705,000.00
Mark Roberts	\$ 0.00	\$ 2,216.40
Materials Management Group, Inc.	\$ 0.00	\$ 0.00
Metastorm Inc.	\$ 0.00	\$ 19,303.56
Monet Acres, LP II	\$ 0.00	\$ 4,580,000.00
Mythics, Inc.	\$ 0.00	\$ 38,319.01
Neville Crossing, LLC	\$ 0.00	\$ 27,000,000.00
New Covington Apartments, LP	\$ 0.00	\$ 7,658,916.00
New Koosharem Corp Westaff	\$ 0.00	\$ 0.00
New Orleans City Park Improvement Association	\$ 0.00	\$ 0.00
Atlassian Pty Ltd.	\$ 0.00	\$ 5,320.00
New Orleans Redevelopment Authority	\$ 739,168.09	\$ 30,986,961.94
Newhaven Court, LLC	\$ 0.00	\$ 4,726,526.00
Norfolk Point, LLC	\$ 0.00	\$ 22,000,000.00
O'neill J. Vappie III	\$ 0.00	\$ 2,966.40
Oak Villa, LP	\$ 0.00	\$ 850,005.00
Office Facilities Corporation Division of Administration	\$ 0.00	\$ 3,356.99
Office Furniture World Inc.	\$ 0.00	\$ 5,782.00
Office Telecommunications Mgmt	\$ 0.00	\$ 244,904.69
Office of Community Development (OCD), Disaster	\$ 1,125,630.30	\$ 28,010,698.53
Office of Community Development (OCD), Disaster	\$ 0.00	\$ 2,955,632,369.26
Atmosphere Movers Inc.	\$ 0.00	\$ 0.00
Office of Computing Services	\$ 0.00	\$ 37,272.47
On Iberville Phase I, LLC	\$ 0.00	\$ 12,323,357.00
On Iberville Phase II, LLC	\$ 0.00	\$ 989,660.00
On Iberville Phase III, LLC	\$ 0.00	\$ 1,053,788.22
On Iberville Phase IV, LLC	\$ 0.00	\$ 1,425,000.00
On Iberville Phase VII, LLC	\$ 0.00	\$ 695,421.21
Open Text, Inc.	\$ 0.00	\$ 97,276.61
Orleans Parish	\$ 0.00	\$ 0.00
Orleans Parish School Board	\$ 0.00	\$ 86,744.57
Paisley Court, LLC	\$ 0.00	\$ 11,260,958.00
B.W. Cooper 1B, LLC	\$ 0.00	\$ 2,600,000.00
Pan American Engineers Inc	\$ 16,537.50	\$ 1,996,449.91
Peoples Community Subsidiary, Inc.	\$ 0.00	\$ 95,123.78
Plaquemines Parish Government	\$ 495,688.16	\$ 14,633,319.08

Preservation Alliance of New Orleans DBA Preservation	\$ 0.00	\$ 3,793,682.83
Preservation Housing IV, LLC Walnut Square Apts.	\$ 0.00	\$ 19,494,767.00
Presley Park Development Co., LP	\$ 0.00	\$ 12,500,000.00
Proofpoint Inc.	\$ 0.00	\$ 13,199.50
Providence Community Housing	\$ 0.00	\$ 491,895.00
Providence Technical Services LLC	\$ 0.00	\$ 1,363,427.04
Quadel Consulting Corp.	\$ 0.00	\$ 2,649.00
BW Cooper I, LLC	\$ 0.00	\$ 24,400,000.00
Rachel Hurd	\$ 0.00	\$ 36.00
Ramboll US Corporation	\$ 0.00	\$ 0.00
Rapides Station Community Ministries	\$ 0.00	\$ 1,099,491.47
Reliance-Carondelet Associates One, LP	\$ 0.00	\$ 26,505,724.00
Renoir Acres, LP II	\$ 0.00	\$ 4,420,000.00
Richard L. Decuir Jr.	\$ 0.00	\$ 3,167.20
River Parish Security	\$ 0.00	\$ 396.00
River South Development, LP	\$ 0.00	\$ 233,964.00
SHI International Inc.	\$ 0.00	\$ 547,462.29
STR Grants, LLC	\$ 0.00	\$ 648,991.93
Baker Donelson Bearman	\$ 0.00	\$ 0.00
Secure Data Solutions Inc.	\$ 0.00	\$ 5,283.26
Sewerage and Water Board of New Orleans	\$ 7,367.50	\$ 47,681.52
Shred It Dallas-New Orleans	\$ 0.00	\$ 67.50
Solarwinds Inc. Solarwinds Worldwide LLC	\$ 0.00	\$ 558.40
Specialty Sales & Service Inc. DBA Absolute Document	\$ 0.00	\$ 3,173.63
St. Bernard I, LLC	\$ 0.00	\$ 26,181,567.00
St. Bernard Parish Government	\$ 230,760.46	\$ 17,435,654.06
St. Bernard Project	\$ 0.00	\$ 1,143,442.93
St. Charles Parish	\$ 0.00	\$ 41,530.00
St. Helena Parish Police Jury	\$ 0.00	\$ 0.00
Baldwin Title Company of LA LLC/Artspace	\$ 0.00	\$ 3,464,732.10
St. Landry Parish	\$ 0.00	\$ 0.00
St. Martin Parish	\$ 0.00	\$ 0.00
St. Mary Parish	\$ 0.00	\$ 0.00
St. Michael Senior Housing 2006, LP	\$ 0.00	\$ 2,971,136.00
St. Tammany Parish Government	\$ 0.00	\$ 2,227,054.20
Stanley Convergent Security	\$ 0.00	\$ 0.00
Stormsource LLC Storm Source Software	\$ 0.00	\$ 3,674.00
Sugar Hill Crossing, LLC	\$ 0.00	\$ 9,192,490.00
Sulphur Retirement Community, LLC	\$ 0.00	\$ 819,232.00
Summit Belmont Village Apartments, Ltd.	\$ 0.00	\$ 5,818,269.00
1300 OCH, L.L.C.	\$ 0.00	\$ 0.00
Bayou Title Inc.	\$ 0.00	\$ 99,322,058.71
Tangipahoa Parish	\$ 0.00	\$ 0.00
Tejuanya R. Evans	\$ 0.00	\$ 48.00
Terrebonne Parish	\$ 0.00	\$ 138,244.00
Terrebonne Parish School Board	\$ 0.00	\$ 367,400.00
Terrebonne Revitalization Co. II LLC Barataria Station Apts.	\$ 0.00	\$ 127,328.00
The Baringer Law Firm II LLC	\$ 2,910.00	\$ 32,963.35
The Compass Group, LLC	\$ 136,962.32	\$ 2,669,331.38
The Hon Company C/O Frost-Barber Inc.	\$ 0.00	\$ 7,232.92
The Muses II, LP	\$ 0.00	\$ 6,804,378.88
The Muses, LTD 1	\$ 0.00	\$ 25,741,662.00
Beau Box Property Management LLC	\$ 0.00	\$ 1,061.17
The Preserve New Orleans I, LLC	\$ 0.00	\$ 16,007,141.00
Treme Community Education Program, Inc	\$ 0.00	\$ 280,000.00
Troy Gibson	\$ 0.00	\$ 1,971.20
United Way of Southeast Louisiana.	\$ 0.00	\$ 2,623,924.84

University of New Orleans & Research Technology	\$ 0.00	\$ 0.00
University of New Orleans Lakefront	\$ 0.00	\$ 274,136.63
VM Ware Inc.	\$ 0.00	\$ 8,304.01
Venyu Solutions Inc.	\$ 0.00	\$ 881,857.78
Vermilion Parish Police Jury	\$ 0.00	\$ 840,082.75
Vernon Parish Police Jury	\$ 0.00	\$ 0.00
Beauregard Parish Police Jury	\$ 0.00	\$ 0.00
Village of Sun	\$ 0.00	\$ 55,704.00
Voyager Fleet Systems Inc.	\$ 0.00	\$ 533.82
W. W. Grainger	\$ 0.00	\$ 251.52
Washington Parish	\$ 0.00	\$ 0.00
Westfield Court, LLC	\$ 0.00	\$ 4,745,000.00
Worley Catastrophe Response	\$ 0.00	\$ 233,391.50
Xerox Corp.	\$ 0.00	\$ 100,068.23
Xerox State & Local Solutions, Inc.	\$ 0.00	\$ 321,271.15
Zinsel Glass and Mirror LLC DBA Capital Glass and Mirror,	\$ 0.00	\$ 48.31
Zoho Corp.	\$ 0.00	\$ 13,352.00
Beechgrove Homes, LLC	\$ 0.00	\$ 13,900,000.00
Zoho Corporation	\$ 0.00	\$ 8,097.50
Bellsouth Telecommunications Inc. DBA AT&T Louisiana	\$ 0.00	\$ 527.76
Benjamin C. Foret	\$ 0.00	\$ 96.00
Blue Plate Lofts LLC	\$ 0.00	\$ 8,583,539.00
Blue Streak Technologies LLC	\$ 0.00	\$ 48,000.00
Bonne Terre Village II, LLC	\$ 0.00	\$ 4,998,148.00
Brent A Rideau	\$ 0.00	\$ 48.00
1501 Canal Apartments, LLC	\$ 0.00	\$ 8,808,311.00
Brookwood Properties LLC DBA The Storage Center	\$ 0.00	\$ 1,219.20
CB&I GOVERNMENT SOLUTIONS INC (HMGP)	\$ 0.00	\$ 63,285,763.98
CGI Technologies and Solutions	\$ 0.00	\$ 17,532,346.99
CJ Peete I, LLC	\$ 0.00	\$ 25,061,630.00
Calcasieu Parish Police Jury	\$ 0.00	\$ 4,529,616.73
Cameron Parish Police Jury	\$ 0.00	\$ 650,000.00
Capital One Bank	\$ 0.00	-\$ 586.50
Central Parking System of Louisiana Inc.	\$ 0.00	\$ 2,619.53
Charleston Homes, L.P.	\$ 0.00	\$ 766,036.00
Chateau Carre Apartments, LP	\$ 0.00	\$ 8,730,000.00
750 Jeff Davis, LLC	\$ 5,652.00	\$ 307,396.00
Choctaw Lodge GP, LLC	\$ 0.00	\$ 2,171,670.36
Cintas Corporation #2	\$ 0.00	\$ 15,656.12
Citrix Systems Inc. and Subsidiaries	\$ 0.00	\$ 37,673.90
City of Baker	\$ 0.00	\$ 0.00
City of Gretna	\$ 0.00	\$ 0.00
City of Mandeville	\$ 0.00	\$ 139,341.06
City of New Orleans - K/R	\$ 9,716,606.03	\$ 74,366,152.58
Classic Construction of New Orleans Constance Lofts, LLC	\$ 0.00	\$ 5,396,197.00
Classic Construction of New Orleans Venture II, LLC	\$ 0.00	\$ 695,272.00
Cottages at the Power Center Development Co, LP	\$ 0.00	\$ 17,875,000.00
ACS State and Local Solutions	\$ 0.00	\$ 46,852,087.90
Coventry Court, LLC	\$ 0.00	\$ 4,726,526.00
Crescent Club New Orleans I, LLC	\$ 0.00	\$ 19,600,000.00
Crescent Garden Homes Partners 2007, LP	\$ 0.00	\$ 0.00
Crockett's Security Guard Service, Inc.	\$ 0.00	\$ 25,752.91
Cypress Manor I, LP	\$ 0.00	\$ 984,526.00
Daigle Fisse & Kessenich PLC	\$ 0.00	\$ 881.00
Dell Marketing LP State & Local Governments	\$ 0.00	\$ 97,863.11
Division of Administration Facility Planning	\$ 0.00	\$ 3,407,134.84
Dogwood Place Subdivision, LP	\$ 0.00	\$ 1,372,215.00

Don J. Wallace	\$ 0.00	\$ 72.00
AT&T Computer Sciences Corporation	\$ 0.00	\$ 12.97
Dunbar Meadow, LLC	\$ 0.00	\$ 19,600,000.00
Dwayne Washington	\$ 0.00	\$ 27.00
EAN Holdings, LLC DBA Enterprise Rent A Car	\$ 0.00	\$ 294.12
EMAC Partners 2007 LP	\$ 0.00	\$ 19,116,060.00
EMC Corporation	\$ 0.00	\$ 177,838.09
East Baton Rouge Parish	\$ 0.00	\$ 0.00
Eddie Guidry	\$ 0.00	\$ 1,160.60
Eleven37 Apartments, LLC	\$ 0.00	\$ 9,277,059.00
Elijah Jenkins Jr.	\$ 0.00	\$ 776.60
Embarcadero Technologies	\$ 0.00	\$ 1,381.20
AT&T Global Network Services LLC AT&T Corp.	\$ 0.00	\$ 40.00
England Partners, LP	\$ 0.00	\$ 1,000,000.00
Environ International Corp.	\$ 0.00	\$ 4,188,326.56
Environmental Systems Research Institute Inc.	\$ 0.00	\$ 5,120.46
FBT Community Development Corporation Limited	\$ 0.00	\$ 1,000,000.00
FGS Building Venture LLC	\$ 0.00	\$ 1,121,349.60
FIA Card Services NA DBA Bank of America	\$ 0.00	\$ 104.43
Federal Express Corp.	\$ 0.00	\$ 11.11
First American Title Insurance Company of Louisiana	\$ 0.00	\$ 176,110,134.42
Fishman, Haygood, Phelps	\$ 0.00	\$ 67,857.75
GCHP-Esplanade LLC	\$ 0.00	\$ 1,430,694.97
AT&T Mobility II LLC DBA AT&T Mobility	\$ 0.00	\$ 69,254.57
GLD II Investments LLC	\$ 0.00	\$ 858.76
GS Abbeville SR, LLC	\$ 0.00	\$ 4,648,143.00
GS Lake Charles FAM, LLC	\$ 0.00	\$ 6,119,602.00
GS Lake Charles SR, LLC	\$ 0.00	\$ 4,902,886.00
Georgetown Manor, LP	\$ 0.00	\$ 9,088,962.00
Global Data Systems Inc.	\$ 0.00	\$ 31,662.74
Grand Lake Elderly Housing, LLC	\$ 0.00	\$ 771,240.00
Gulf Coast Housing Partnership - Martin Luther King, LLC	\$ 0.00	\$ 8,035,387.60
H3C, L.L.C.	\$ 0.00	\$ 0.00
HGI Catastrophe Service, LLC	\$ 0.00	\$ 0.00
Aberdeen Court, LLC	\$ 0.00	\$ 4,725,525.00
High School Park Development, LP	\$ 0.00	\$ 1,000,000.00
Housing & Development Services, Inc.	\$ 0.00	\$ 1,270,824.83
Hunt, Guillot, & Associates, LLC	\$ 0.00	\$ 25,478,381.82
Hunter Law Firm, LLC DBA/Fairfield Title Insurance, LLC	\$ 0.00	\$ 0.00
ICF International Emergency Management, LLC	\$ 0.00	\$ 0.00
Iberia Parish	\$ 0.00	\$ 162,240.97
Iberville Parish	\$ 0.00	\$ 0.00
Indiana Partners, LP	\$ 0.00	\$ 2,226,057.00
JAT Bureau of Protective Services & Management Inc.	\$ 0.00	\$ 8,314.53
James E. Delatte Sr.	\$ 0.00	\$ 1,286.20

Progress Toward Required Numeric Targets

Requirement	Target	Projected	Actual
Overall Benefit Percentage	50.00%	63.56%	63.25%
Minimum Non Federal Match	\$.00	\$.00	\$.00
Overall Benefit Amount	\$2,162,399,735.42	\$2,730,175,431.19	\$2,665,140,206.59
Limit on Public Services	\$666,761,597.87	\$55,521,098.22	\$55,162,145.34
Limit on Admin/Planning	\$889,015,463.83	\$120,277,848.32	\$78,321,129.15



Limit on Admin	\$222,253,865.96	\$112,304,266.79	\$70,862,580.90
Most Impacted and Distressed	\$.00	\$.00	\$.00

Overall Progress Narrative:

During the 2022 Q2, a total of \$11.3M in disaster recovery CDBG grant funds were expended on the Housing, Infrastructure, Economic Development, Planning and Technical Assistance Programs designed to assist Louisianans in the recovery from Hurricanes Katrina and Rita.

Approximately 10% of the total \$11.3M went to state administrative costs for 2022 Q2. However, overall administration costs remain well below 2% (at 1.18%). The current state administrative cost is higher than in previous years due to the increase in monitoring and compliance activities, as well as project closeout costs as these activities wind down. Details on project costs, beneficiary data, and performance measures can be found within this document.

Katrina/Rita grant funds totaling \$4,000,000.00 are used to fund NDR (National Disaster Resilience) programs. This money consists of \$3,025,561.85 from Katrina/Rita Grant 1 and \$974,438.15 from Katrina/Rita Grant 2 being used to fund the NDR Gretna Resilience District Kickstart Project in Jefferson parish. These use of funds between different grants has been approved by HUD.

NOTE: For all activities in this QPR with no narratives, there were no expenditures in this quarter.

Project Summary

Project #, Project Title	This Report	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
0001, Acadia Parish Revitalization	\$0.00	\$0.00	\$0.00
0002, Housing for Renters - Multi-family	\$5,652.00	\$587,973,828.61	\$570,688,482.71
00026, Recovery Workforce Training Program	\$0.00	\$11,325,934.00	\$11,325,933.88
0002P, Allen Parish Revitalization-Parish	\$0.00	\$53,261.00	\$0.00
0002S, Allen Parish Revitalization-State	\$0.00	\$27,837.50	\$0.00
0003, Housing for Renters - Single Family	(\$5,593.87)	\$422,621,109.09	\$416,663,849.63
0004, First Time Homebuyer	\$0.00	\$4,620,918.39	\$2,612,416.40
0006, Non-Profit Rebuilding	\$0.00	\$6,000,000.00	\$5,585,823.67
0006P, Beauregard Parish Revitalization-Parish	\$0.00	\$65,008.33	\$0.00
0006S, Beauregard Parish Revitalization-State	\$0.00	\$0.00	\$0.00
0010, Environmental Clearance	\$0.00	\$1,344,237.74	\$1,344,237.74
0010P, Calcasieu Parish Revitalization-Parish	\$0.00	\$939,144.12	\$0.00
0010S, Calcasieu Parish Revitalization-State	\$0.00	\$1,087.23	\$0.00
0012P, Cameron Parish Revitalization-Parish	\$0.00	\$12,750.00	\$0.00
0012S, Cameron Parish Revitalization-State	\$0.00	\$0.00	\$0.00
0017, East Baton Rouge Parish Revitalization	\$0.00	\$0.00	\$0.00
0019, East Feliciana Parish Revitalization-Parish	\$0.00	\$0.00	\$0.00
0021, Infrastructure - Long Term Community Recovery	\$497,587.16	\$110,086,138.53	\$106,658,410.98
0022, Infrastructure - Local Government	\$0.00	\$38,801,270.89	\$33,670,324.53
0023P, Iberia Parish Revitalization-Parish	\$0.00	\$168,183.59	\$0.00
0023S, Iberia Parish Revitalization-State	\$0.00	\$2,500.00	\$0.00
0024, Iberville Parish Revitalization	\$0.00	\$0.00	\$0.00
0026P, Jefferson Parish Revitalization-Parish	\$0.00	\$705,058.50	\$0.00
0026S, Jefferson Parish Revitalization-State	\$0.00	\$4,011,488.12	\$0.00
0027, Jefferson Davis Parish Revitalization	\$0.00	\$110,235.32	\$0.00
0028, Lafayette Parish Revitalization	\$0.00	\$379,524.25	\$0.00
0029P, Lafourche Parish Revitalization-Parish	\$0.00	\$0.00	\$0.00
0029S, Lafourche Parish Revitalization-State	\$0.00	\$0.00	\$0.00
0032P, Livingston Parish Revitalization-Parish	\$0.00	\$0.00	\$0.00
0032S, Livingston Parish Revitalization-State	\$0.00	\$0.00	\$0.00
0036P, Orleans Parish Revitalization-Parish	\$0.00	\$67,482,289.62	\$0.00
0036S, Orleans Parish Revitalization-State	\$0.00	\$45,061,593.55	\$0.00



0038P, Plaquemines Parish Revitalization-Parish	\$0.00	\$0.00	\$0.00
0038S, Plaquemines Parish Revitalization-State	\$0.00	\$1,076,011.26	\$0.00
0040, Public Services	\$0.00	\$26,104,706.77	\$25,921,302.24
0044P, St. Bernard Parish Revitalization - Parish	\$0.00	\$7,928,000.00	\$0.00
0044S, St. Bernard Parish Revitalization - State	\$0.00	\$3,725,365.65	\$0.00
0045, St. Charles Parish Revitalization	\$0.00	\$41,530.00	\$0.00
0046, St. Helena Parish Revitalization	\$0.00	\$0.00	\$0.00
0049, St. Landry Parish Revitalization	\$0.00	\$145.24	\$0.00
0050, St. Martin Parish Revitalization	\$0.00	\$0.00	\$0.00
0051, St. Mary Parish Revitalization	\$0.00	\$0.00	\$0.00
0052P, St. Tammany Parish Revitalization-Parish	\$0.00	\$1,941,263.40	\$0.00
0052S, St. Tammany Parish Revitalization-State	\$0.00	\$12,636.19	\$0.00
0053, Tangipahoa Parish Revitalization	\$0.00	\$0.00	\$0.00
0055P, Terrebonne Parish Revitalization-Parish	\$0.00	\$153,244.39	\$0.00
0055S, Terrebonne Parish Revitalization-State	\$0.00	\$0.00	\$0.00
0057P, Vermilion Parish Revitalization-Parish	\$0.00	\$268,350.00	\$0.00
0057S, Vermilion Parish Revitalization-State	\$0.00	\$1,646.78	\$0.00
0058P, Vernon Parish Revitalization-Parish	\$0.00	\$0.00	\$0.00
0058S, Vernon Parish Revitalization-State	\$0.00	\$0.00	\$0.00
0059P, Washington Parish Revitalization - Parish	\$0.00	\$0.00	\$0.00
0059S, Washington Parish Revitalization - State	\$0.00	\$0.00	\$0.00
0065, Homeowner Programs	\$0.00	\$2,956,367,110.00	\$2,956,010,741.92
0066, Piggyback PIA	\$0.00	\$54,466,795.97	\$2,314,660.00
0088, Road Home Insurance Litigation PIA	\$0.00	\$16,865,382.00	\$0.00
0099, Administrative Costs	\$1,130,519.17	\$66,638,713.49	\$26,812,864.00
3053, LA SAFE	\$0.00	\$974,438.15	\$0.00
3067, LaSafe	\$0.00	\$974,438.15	\$0.00
9999, Restricted Balance	\$0.00	\$0.00	\$0.00
BCKT, Bucket Project	\$0.00	\$0.00	\$0.00

Activities

Project # / 0002 / Housing for Renters - Multi-family



Grantee Activity Number: H2XC-0080 - OCH School Redevelopment

Activity Title: OCH School Redevelopment H2XC-0080

Activity Type:
Affordable Rental Housing

Project Number:
0002

Projected Start Date:
07/25/2019

Benefit Type:
Direct Benefit (Households)

National Objective:
Low/Mod

Program Income Account:
All Other PF Only

Activity Status:
Under Way

Project Title:
Housing for Renters - Multi-family

Projected End Date:
04/29/2023

Completed Activity Actual End Date:

Responsible Organization:
Louisiana Housing Corporation

Overall	Apr 1 thru Jun 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$498,162.00
Total Budget	\$0.00	\$498,162.00
Total Obligated	\$0.00	\$498,162.00
Total Funds Drawdown	\$0.00	\$451,662.71
Program Funds Drawdown	\$0.00	\$451,662.71
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$451,662.71
Louisiana Housing Corporation	\$0.00	\$451,662.71
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Historic rehab of 37 LIHTC - Mixed Income/Affordable housing units. All 37 units are restricted LIHTC units.

Location Description:

2515 N. Robertston St, New Orleans, LA 70119

Activity Progress Narrative:

Changed end date.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/37	
# of Multifamily Units	0		0/37	
# of Singlefamily Units	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/37	0/0	0/37	0
# Renter	0	0	0	0/37	0/0	0/37	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: H2XC-0081 - The Reveal

Activity Title: The Reveal H2XC-0081

Activity Type:

Affordable Rental Housing

Project Number:

0002

Projected Start Date:

07/25/2019

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Program Income Account:

All Other PF Only

Activity Status:

Under Way

Project Title:

Housing for Renters - Multi-family

Projected End Date:

04/29/2023

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Housing Corporation

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2022 **To Date**

\$0.00 \$4,218,900.00

Total Budget

\$0.00 \$4,218,900.00

Total Obligated

\$0.00 \$4,218,900.00

Total Funds Drawdown

\$0.00 \$3,511,115.00

Program Funds Drawdown

\$0.00 \$3,511,115.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$3,511,115.00

Louisiana Housing Corporation

\$0.00 \$3,511,115.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

New Construction of 150LIHTC - Mixed Income/Affordable housing units. All 150 units designated Low-Income Tax Credit Units.

Location Description:

13707 - 13733 Chef Mentour Hwy, New Orleans, LA 70129

Activity Progress Narrative:

Changed end date.

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/150	
# of Multifamily Units	0		0/150	
# of Singlefamily Units	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/150	0/0	0/150	0
# Renter	0	0	0	0/150	0/0	0/150	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: H2XC-0082 1300 OCH
Activity Title: 1300 OCH H2XC-0082

Activity Type:
Affordable Rental Housing
Project Number:
0002
Projected Start Date:
07/25/2019
Benefit Type:
Direct Benefit (Households)
National Objective:
Low/Mod

Activity Status:
Under Way
Project Title:
Housing for Renters - Multi-family
Projected End Date:
04/29/2023
Completed Activity Actual End Date:

Responsible Organization:
Louisiana Housing Corporation

Overall	Apr 1 thru Jun 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$5,000,000.00
Total Budget	\$0.00	\$5,000,000.00
Total Obligated	\$0.00	\$5,000,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Louisiana Housing Corporation	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

New Construction of 100 LIHTC - Mixed Income/Affordable housing units. 40 units designated Low-Income Tax Credit Units, 11 designated for those at or below 80% AMI, and 49 units are unrestricted.

Location Description:

1300 Oretha Castle Haley Blvd, New Orleans, LA 70113

Activity Progress Narrative:

Changed end date.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/100	
# of Multifamily Units	0		0/100	
# of Singlefamily Units	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/51	0/0	0/100	0
# Renter	0	0	0	0/51	0/0	0/100	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: H2XC-0083 - H3C
Activity Title: H3C H2XC-0083

Activity Type:
Affordable Rental Housing

Project Number:
0002

Projected Start Date:
07/25/2019

Benefit Type:
Direct Benefit (Households)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Housing for Renters - Multi-family

Projected End Date:
04/29/2023

Completed Activity Actual End Date:

Responsible Organization:
Louisiana Housing Corporation

Overall	Apr 1 thru Jun 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$5,000,000.00
Total Budget	\$0.00	\$5,000,000.00
Total Obligated	\$0.00	\$5,000,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Louisiana Housing Corporation	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

New Construction of 92 LIHTC - Mixed Income/Affordable housing units. 37 units designated Low-Income Tax Credit Units, 10 designated for those at or below 80% AMI, and 45 units are unrestricted.

Location Description:

1610A Oretha Castle Haley Blvd, New Orleans, LA 70113

Activity Progress Narrative:

Changed end date.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/92	
# of Multifamily Units	0		0/92	
# of Singlefamily Units	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/47	0/0	0/92	0
# Renter	0	0	0	0/47	0/0	0/92	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: H2XC-01 - Piggyback - Blue Plate Lofts

Activity Title: Blue Plate Lofts

Activity Type:
Affordable Rental Housing

Project Number:
0002

Projected Start Date:
03/22/2011

Benefit Type:
Direct Benefit (Households)

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
Housing for Renters - Multi-family

Projected End Date:
06/24/2013

Completed Activity Actual End Date:

Responsible Organization:
Blue Plate Lofts LLC

Overall	Apr 1 thru Jun 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$8,583,539.00
Total Budget	\$0.00	\$8,583,539.00
Total Obligated	\$0.00	\$8,583,539.00
Total Funds Drawdown	\$0.00	\$8,583,539.00
Program Funds Drawdown	\$0.00	\$8,583,539.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$31,414.48	\$283,085.54
Total Funds Expended	\$0.00	\$8,583,539.00
Blue Plate Lofts LLC	\$0.00	\$8,583,539.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00
Other (Private)	\$ 0.00	\$ 0.00

Activity Description:

72 unit mixed-income rehab of historic property. Other Funds consists of First mortgage and Low Income Housing Tax Credits equity, as well as New Orleans LA HOME funds, Historic Tax Credits Equity and Loan.

Location Description:

Orleans Parish

Activity Progress Narrative:

Funds on this activity are fully spent. Program Income was received this quarter.

Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	1/1

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	72/72
# of Multifamily Units	0	72/72

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	16/16	34/34	72/72	69.44
# of Persons	0	0	0	0/0	0/0	0/0	0
# Renter	0	0	0	16/16	34/34	72/72	69.44

Activity Locations

No Activity Locations found.

Other Funding Sources

	Amount
Other (Private)	\$17,347,536.00
Total Other Funding Sources	\$17,347,536.00

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: H2XC-09 - Piggyback - Jefferson Davis Apts.

Activity Title: Jefferson Davis

Activity Type:

Affordable Rental Housing

Project Number:

0002

Projected Start Date:

12/26/2007

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Program Income Account:

All Other PF Only

Activity Status:

Under Way

Project Title:

Housing for Renters - Multi-family

Projected End Date:

06/30/2022

Completed Activity Actual End Date:

Responsible Organization:

750 Jeff Davis, LLC

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2022	To Date
\$0.00	\$1,338,576.00

Total Budget

\$0.00	\$1,338,576.00
--------	----------------

Total Obligated

\$0.00	\$1,338,576.00
--------	----------------

Total Funds Drawdown

\$5,652.00	\$307,396.00
------------	--------------

Program Funds Drawdown

\$5,652.00	\$307,396.00
------------	--------------

Program Income Drawdown

\$0.00	\$0.00
--------	--------

Program Income Received

\$0.00	\$545,875.83
--------	--------------

Total Funds Expended

\$5,652.00	\$307,396.00
------------	--------------

750 Jeff Davis, LLC

\$5,652.00	\$307,396.00
------------	--------------

Most Impacted and Distressed Expended

\$0.00	\$0.00
--------	--------

Other Funds

\$ 0.00	\$ 0.00
---------	---------

Match Funds

\$ 0.00	\$ 0.00
---------	---------

Non-Match Funds

\$ 0.00	\$ 0.00
---------	---------

Other Funds:

Overall

This Period	To Date
\$ 0.00	\$ 0.00

Match Funds

\$ 0.00	\$ 0.00
---------	---------

Activity Description:

The OCD closed the thirteenth Piggyback deal, Jefferson Davis Apartments, on December 26th, 2007. This 100% affordable development is located in New Orleans and accounts for \$1,338,567 in CDBG funding. It is new construction and located on South Jefferson Davis Parkway. Jefferson Davis will develop 72 units. OCD will be funding PBRA only. A Grand Opening ceremony was held March 10, 2009. The project is now know as The Meridian.

Location Description:

750 S. Jefferson Davis Parkway, New Orleans, LA

Activity Progress Narrative:

Expenditures this quarter were for the 750 Jeff Davis - The Meridian Piggyback Rental Assistance project.



Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	1/1
	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	72/72
# of Multifamily Units	0	72/72

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	15/16	57/56	72/72	100.00
# Renter	0	0	0	15/16	57/56	72/72	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: H2XC-33 - Piggyback - Lafitte Treme - Oak Place

Activity Title: Lafitte Treme Oak Place

Activity Type:

Affordable Rental Housing

Project Number:

0002

Projected Start Date:

12/28/2011

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Housing for Renters - Multi-family

Projected End Date:

04/06/2015

Completed Activity Actual End Date:

Responsible Organization:

Lafitte Treme Oak Place, LLC

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2022

To Date

\$0.00

\$1,984,779.00

Total Budget

\$0.00

\$1,984,779.00

Total Obligated

\$0.00

\$1,984,779.00

Total Funds Drawdown

\$0.00

\$1,984,779.00

Program Funds Drawdown

\$0.00

\$1,984,779.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$18,701.00

\$105,927.00

Total Funds Expended

\$0.00

\$1,984,779.00

Lafitte Treme Oak Place, LLC

\$0.00

\$1,984,779.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Deferred Developer Fee

\$ 0.00

\$ 0.00

LIHTC Equity

\$ 0.00

\$ 0.00

Other (Private)

\$ 0.00

\$ 0.00

Activity Description:

Construction completed October 2012. This project is located in New Orleans.

Location Description:

Orleans Parish

Activity Progress Narrative:

Funds on this activity are fully spent. Program Income was received this quarter.

Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	28/1

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	38/38
# of Multifamily Units	0	38/38

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	11/11	27/27	38/38	100.00
# Renter	0	0	0	11/11	27/27	38/38	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

	Amount
Deferred Developer Fee	\$390,094.00
LIHTC Equity	\$10,461,000.00
Other (Private)	\$679,493.00
Total Other Funding Sources	\$11,530,587.00

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: H2XC-41 - Piggyback - Walnut Square Apts, Activity Title: Walnut Square

Activity Type:

Affordable Rental Housing

Project Number:

0002

Projected Start Date:

07/30/2007

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Housing for Renters - Multi-family

Projected End Date:

07/17/2019

Completed Activity Actual End Date:

Responsible Organization:

Preservation Housing IV, LLC Walnut Square Apts.

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2022 To Date

\$0.00 \$19,494,767.00

Total Budget

\$0.00 \$19,494,767.00

Total Obligated

\$0.00 \$19,494,767.00

Total Funds Drawdown

\$0.00 \$19,494,767.00

Program Funds Drawdown

\$0.00 \$19,494,767.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$38,192.00 \$544,025.00

Total Funds Expended

\$0.00 \$19,494,767.00

Preservation Housing IV, LLC Walnut Square Apts.

\$0.00 \$19,494,767.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

Walnut Square Apartments are located in New Orleans East. It represent the first project closed in New Orleans East. Walnut Square's \$19,494,767 CDBG loan was part of the \$37,000,000 in total development costs. OCD will fund upon completion. Construction was completed in July, 2009.

Location Description:

8501 I-10 Service Road New Orleans, LA

Activity Progress Narrative:

Funds on this activity are fully spent. Program Income was received this quarter.



Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	1/1

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	209/209
# of Multifamily Units	0	209/209

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	42/42	65/65	209/209	51.20
# Renter	0	0	0	42/42	65/65	209/209	51.20

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: H2XC-42 - Piggyback - Rivergarden CSII

Activity Title: LGD Rental - River Garden

Activity Type:

Affordable Rental Housing

Project Number:

0002

Projected Start Date:

12/12/2007

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Housing for Renters - Multi-family

Projected End Date:

02/01/2010

Completed Activity Actual End Date:

Responsible Organization:

LGD Rental II LLC

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2022 **To Date**

\$0.00 \$26,054,822.00

Total Budget

\$0.00 \$26,054,822.00

Total Obligated

\$0.00 \$26,054,822.00

Total Funds Drawdown

\$0.00 \$26,054,822.00

Program Funds Drawdown

\$0.00 \$26,054,822.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$60,873.03 \$691,052.24

Total Funds Expended

\$0.00 \$26,054,822.00

LGD Rental II LLC

\$0.00 \$26,054,822.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Local Funds

\$ 0.00

\$ 0.00

Other (Private)

\$ 0.00

\$ 0.00

Activity Description:

The OCD closed the 11th Piggyback deal, Rivergarden CSII, on December 12th, 2007. This mixed income development is located in New Orleans and accounts for \$26054822 in CDBG funding. It is new construction and located on St. Thomas St. Rivergarden will develop 310 units. Other Funds consists of First mortgage and Low Income Housing Tax Credits equity, as well as Housing Authority of New Orleans federal funds and the Industrial Development Board as local funds.

Location Description:

1800, 1900 St. Thomas St., New Orleans, LA 501 Josephine. St, New Orleans, LA Orleans Parish

Activity Progress Narrative:

Funds on this activity are fully spent. Program Income was received this quarter.

Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	1/1

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	310/310
# of Multifamily Units	0	310/310

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	62/62	97/97	310/310	51.29
# Renter	0	0	0	62/62	97/97	310/310	51.29

Activity Locations

No Activity Locations found.

Other Funding Sources

	Amount
Local Funds	\$100,000.00
Other (Private)	\$42,527,000.00
Total Other Funding Sources	\$42,627,000.00

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: H2XC-47 - Piggyback - Marquis Apts. Activity Title: Neville Crossing - The Marquis

Activity Type:

Affordable Rental Housing

Project Number:

0002

Projected Start Date:

12/06/2007

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Housing for Renters - Multi-family

Projected End Date:

02/16/2011

Completed Activity Actual End Date:

Responsible Organization:

Neville Crossing, LLC

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2022

To Date

\$0.00

\$27,000,000.00

Total Budget

\$0.00

\$27,000,000.00

Total Obligated

\$0.00

\$27,000,000.00

Total Funds Drawdown

\$0.00

\$27,000,000.00

Program Funds Drawdown

\$0.00

\$27,000,000.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$27,584.39

\$151,796.53

Total Funds Expended

\$0.00

\$27,000,000.00

Neville Crossing, LLC

\$0.00

\$27,000,000.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

1st Mortgage

\$ 0.00

\$ 0.00

Activity Description:

The OCD closed the tenth Piggyback deal, The Marquis Apartments, on November 11th, 2007. This mixed income development is located in New Orleans and accounts for \$27,000,000 in CDBG funding. It is new construction and located on South Broad Street. The Marquis will develop 250 units. A portion of the 1st Mortgage funds in the Other Funds section is LIHTC Equity funds.

Location Description:

710 S. Broad Street, New Orleans, LA

Activity Progress Narrative:

Funds on this activity are fully spent. Program Income was received this quarter.

Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	1/1

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	250/250
# of Multifamily Units	0	250/250

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	50/50	78/78	249/249	51.41
# Renter	0	0	0	50/50	78/78	249/249	51.41

Activity Locations

No Activity Locations found.

Other Funding Sources

	Amount
1st Mortgage	\$29,057,000.00
Total Other Funding Sources	\$29,057,000.00

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: H2XC-85 - Piggyback - Glen Oaks
Activity Title: Glen Oaks Apartments - Plaquemines (H2XC-85)

Activity Type:
Construction of new housing
Project Number:
0002
Projected Start Date:
06/01/2022
Benefit Type:
Direct Benefit (Households)
National Objective:
Low/Mod

Activity Status:
Under Way
Project Title:
Housing for Renters - Multi-family
Projected End Date:
06/01/2023
Completed Activity Actual End Date:

Responsible Organization:
Louisiana Housing Corporation

Overall	Apr 1 thru Jun 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$262,421.61
Total Budget	\$0.00	\$262,421.61
Total Obligated	\$262,421.61	\$262,421.61
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Louisiana Housing Corporation	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The project will provide funding for multifamily affordable housing development (44 Units) benefiting LMI populations.

Location Description:

9738 LA-38 South, Belle Chase, LA 70037

Activity Progress Narrative:

Corrected status to Underway. Section 3 estimates are in the process of being obtained.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
		Total		Total
Activity funds eligible for DREF		0		0/0
# ELI Households (0-30% AMI)		0		0/0
#Low flow showerheads		0		0/0
#Low flow toilets		0		0/0
# of Elevated Structures		0		0/0
# of Section 3 Labor Hours		0		0/0
# of Targeted Section 3 Labor		0		0/0
# of Total Labor Hours		0		0/0
#Sites re-used		0		0/0
#Units exceeding Energy Star		0		0/0
#Units with bus/rail access		0		0/0
#Units with other green		0		0/0
#Units with solar panels		0		0/0

	This Report Period		Cumulative Actual Total / Expected	
		Total		Total
# of Housing Units		0		0/0
# of Multifamily Units		0		0/0
# of Singlefamily Units		0		0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0
# Owner	0	0	0	0/0	0/0	0/0	0
# Renter	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: H2XC-86 - Piggyback - Glen Oaks
Activity Title: Glen Oaks Apartments - Plaquemines (H2XC-86)

Activity Type:
Construction of new housing
Project Number:
0002
Projected Start Date:
06/01/2022
Benefit Type:
Direct Benefit (Households)
National Objective:
Low/Mod

Activity Status:
Under Way
Project Title:
Housing for Renters - Multi-family
Projected End Date:
06/01/2023
Completed Activity Actual End Date:

Responsible Organization:
Louisiana Housing Corporation

Overall	Apr 1 thru Jun 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$2,000,000.00
Total Budget	\$0.00	\$2,000,000.00
Total Obligated	\$2,000,000.00	\$2,000,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Louisiana Housing Corporation	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The project will provide funding for multifamily affordable housing development (44 Units) benefiting LMI populations.

Location Description:

9738 LA-38 South, Belle Chase, LA 70037

Activity Progress Narrative:

Corrected status to Underway. Section 3 estimates are in the process of being obtained.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
Activity funds eligible for DREF	0		0/0	
# ELI Households (0-30% AMI)	0		0/0	
#Low flow showerheads	0		0/0	
#Low flow toilets	0		0/0	
# of Elevated Structures	0		0/0	
# of Section 3 Labor Hours	0		0/0	
# of Targeted Section 3 Labor	0		0/0	
# of Total Labor Hours	0		0/0	
#Sites re-used	0		0/0	
#Units exceeding Energy Star	0		0/0	
#Units with bus/rail access	0		0/0	
#Units with other green	0		0/0	
#Units with solar panels	0		0/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/0	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0
# Owner	0	0	0	0/0	0/0	0/0	0
# Renter	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: H2XC-GO18 - Piggyback - Parc Place

Activity Title: Parc Place

Activity Type:

Affordable Rental Housing

Project Number:

0002

Projected Start Date:

03/15/2011

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Housing for Renters - Multi-family

Projected End Date:

05/14/2015

Completed Activity Actual End Date:

Responsible Organization:

Aberdeen Court, LLC

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2022 To Date

\$0.00 \$4,725,525.00

Total Budget

\$0.00 \$4,725,525.00

Total Obligated

\$0.00 \$4,725,525.00

Total Funds Drawdown

\$0.00 \$4,725,525.00

Program Funds Drawdown

\$0.00 \$4,725,525.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$20,764.20 \$194,443.55

Total Funds Expended

\$0.00 \$4,725,525.00

Aberdeen Court, LLC

\$0.00 \$4,725,525.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other (Private)

\$ 0.00

\$ 0.00

Activity Description:

72 unit multi-family rental complex in St. Bernard Parish. Other Funds consists of First mortgage and Low Income Housing Tax Credits equity, as well as Legal fee recovery and deferred developer fee.

Location Description:

St. Bernard Parish

Activity Progress Narrative:

Funds on this activity are fully spent. Program Income was received this quarter.

Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	1/1
	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	72/72
# of Multifamily Units	0	72/72

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	38/38	12/12	72/72	69.44
# Renter	0	0	0	38/38	12/12	72/72	69.44

Activity Locations

No Activity Locations found.

Other Funding Sources

	Amount
Other (Private)	\$10,529,845.00
Total Other Funding Sources	\$10,529,845.00

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: H2XC-GO19 - Piggyback - Magnolia Park

Activity Title: Magnolia Park

Activity Type:
Affordable Rental Housing

Project Number:
0002

Projected Start Date:
03/01/2011

Benefit Type:
Direct Benefit (Households)

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
Housing for Renters - Multi-family

Projected End Date:
05/14/2015

Completed Activity Actual End Date:

Responsible Organization:
Westfield Court, LLC

Overall	Apr 1 thru Jun 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$4,745,000.00
Total Budget	\$0.00	\$4,745,000.00
Total Obligated	\$0.00	\$4,745,000.00
Total Funds Drawdown	\$0.00	\$4,745,000.00
Program Funds Drawdown	\$0.00	\$4,745,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$58,591.19	\$405,292.65
Total Funds Expended	\$0.00	\$4,745,000.00
Westfield Court, LLC	\$0.00	\$4,745,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00
Other (Private)	\$ 0.00	\$ 0.00

Activity Description:

72 unit multi family development in St. Bernard Parish. Other Funds consists of First mortgage and Low Income Housing Tax Credits equity, as well as Legal fee recovery and deferred developer fee.

Location Description:

St. Bernard Parish

Activity Progress Narrative:

Funds on this activity are fully spent. Program Income was received this quarter.



Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	1/1

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	72/72
# of Multifamily Units	0	72/72

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	31/31	19/19	72/72	69.44
# Renter	0	0	0	31/31	19/19	72/72	69.44

Activity Locations

No Activity Locations found.

Other Funding Sources

	Amount
Other (Private)	\$11,045,784.00
Total Other Funding Sources	\$11,045,784.00

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: H2XC-GO22 - Piggyback - Riverview

Activity Title: Riverview

Activity Type:
Affordable Rental Housing

Project Number:
0002

Projected Start Date:
03/15/2011

Benefit Type:
Direct Benefit (Households)

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
Housing for Renters - Multi-family

Projected End Date:
05/14/2015

Completed Activity Actual End Date:

Responsible Organization:
Newhaven Court, LLC

Overall	Apr 1 thru Jun 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$4,726,526.00
Total Budget	\$0.00	\$4,726,526.00
Total Obligated	\$0.00	\$4,726,526.00
Total Funds Drawdown	\$0.00	\$4,726,526.00
Program Funds Drawdown	\$0.00	\$4,726,526.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$7,359.96	\$111,943.20
Total Funds Expended	\$0.00	\$4,726,526.00
Newhaven Court, LLC	\$0.00	\$4,726,526.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00
Other (Private)	\$ 0.00	\$ 0.00

Activity Description:

72 unit multi-family rental development in St. Bernard Parish. Other Funds consists of First mortgage and Low Income Housing Tax Credits equity, as well as Legal fee recovery and deferred developer fee.

Location Description:

St. Bernard

Activity Progress Narrative:

Funds on this activity are fully spent. Program Income was received this quarter.



Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	1/1

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	72/72
# of Multifamily Units	0	72/72

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	30/30	22/22	72/72	72.22
# Renter	0	0	0	30/30	22/22	72/72	72.22

Activity Locations

No Activity Locations found.

Other Funding Sources

	Amount
Other (Private)	\$10,871,307.00
Total Other Funding Sources	\$10,871,307.00

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: H2XC-G062 - Piggyback - Georgetown Manor

Activity Title: Georgetown Manor

Activity Type:

Affordable Rental Housing

Project Number:

0002

Projected Start Date:

04/25/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Housing for Renters - Multi-family

Projected End Date:

01/15/2013

Completed Activity Actual End Date:

Responsible Organization:

Georgetown Manor, LP

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2022 To Date

\$0.00 \$9,088,962.00

Total Budget

\$0.00 \$9,088,962.00

Total Obligated

\$0.00 \$9,088,962.00

Total Funds Drawdown

\$0.00 \$9,088,962.00

Program Funds Drawdown

\$0.00 \$9,088,962.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$2,934.00 \$448,297.43

Total Funds Expended

\$0.00 \$9,088,962.00

Georgetown Manor, LP

\$0.00 \$9,088,962.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

122 unit rehab in New Orleans, La.

Location Description:

Orleans Parish

Activity Progress Narrative:

Funds on this activity are fully spent. Program Income was received this quarter.



Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	2/1

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	244/122
# of Multifamily Units	0	244/122

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	52/25	67/38	244/122	48.77
# Renter	0	0	0	52/25	67/38	244/122	48.77

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: Piggyback - Nine 27 (H2XC-40)

Activity Title: 1026 Constance - Nine 27

Activity Type:

Affordable Rental Housing

Project Number:

0002

Projected Start Date:

12/21/2007

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Housing for Renters - Multi-family

Projected End Date:

10/29/2009

Completed Activity Actual End Date:

Responsible Organization:

1026 Constance, LLC

Overall

Total Projected Budget from All Sources

	Apr 1 thru Jun 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$12,206,740.52
Total Budget	\$0.00	\$12,206,740.52
Total Obligated	\$0.00	\$12,206,740.52
Total Funds Drawdown	\$0.00	\$12,206,740.52
Program Funds Drawdown	\$0.00	\$12,206,740.52
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$13,813.53	\$194,363.25
Total Funds Expended	\$0.00	\$12,206,740.52
1026 Constance, LLC	\$0.00	\$12,206,740.52
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Total Budget

Total Obligated

Total Funds Drawdown

Program Funds Drawdown

Program Income Drawdown

Program Income Received

Total Funds Expended

1026 Constance, LLC

Most Impacted and Distressed Expended

Other Funds

Match Funds

Non-Match Funds

Other Funds:

Overall

	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00
Local Funds	\$ 0.00	\$ 0.00
Other (Private)	\$ 0.00	\$ 0.00

Match Funds

Non-Match Funds

Local Funds

Other (Private)

Activity Description:

The OCD closed the twelfth Piggyback deal, Nine 27, on December 21st, 2007. This mixed income development is located in New Orleans and accounts for \$12,456,153 in CDBG funding. It is new construction and located on Constance and Poeyfare Streets. Nine 27 will develop 76 units. The project was completed 6/15/09. Other Funds consists of First mortgage and Low Income Housing Tax Credits equity, and the Industrial Development Board for Local Funds.

Location Description:

1026 Constance, New Orleans, LA 931 Poeyfare, New Orleans, LA

Activity Progress Narrative:

Funds on this activity are fully spent. Program Income was received this quarter.

Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	1/1

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	76/76
# of Multifamily Units	0	76/76

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	15/15	24/24	76/76	51.32
# Renter	0	0	0	15/15	24/24	76/76	51.32

Activity Locations

No Activity Locations found.

Other Funding Sources

	Amount
Local Funds	\$100,000.00
Other (Private)	\$12,202,207.00
Total Other Funding Sources	\$12,302,207.00

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 0002P / Allen Parish Revitalization-Parish



Grantee Activity Number: AR10 - Allen Parish Revitalization-Parish Activity Title: Allen Parish Revitalization-Parish

Activity Type:

Planning

Project Number:

0002P

Projected Start Date:

12/31/1998

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Program Income Account:

Allen Parish Revitalization-Parish PIA

Activity Status:

Cancelled

Project Title:

Allen Parish Revitalization-Parish

Projected End Date:

06/30/2022

Completed Activity Actual End Date:

Responsible Organization:

Allen Parish Police Jury

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2022 **To Date**

\$0.00 \$0.00

Total Budget

(\$53,261.00) \$0.00

Total Obligated

(\$20,010.00) \$0.00

Total Funds Drawdown

\$0.00 \$0.00

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

(\$53,261.00) \$0.00

Total Funds Expended

(\$20,010.00) \$0.00

Allen Parish Police Jury

(\$20,010.00) \$0.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

This activity is a placeholder for parish-held program income for Allen Parish not yet approved for a specific application.

Location Description:

Allen Parish

Activity Progress Narrative:

AR10 - Allen Parish Revitalization-Parish budget reduced to 0 from 53,261.00 and obligation reduced to 0 from 20,010 due to parish did not ask for the activity. Changed status to cancelled.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 0003 / Housing for Renters - Single Family

Grantee Activity Number: H2RP/H2PI - Small Rental Activity Title: Small Rental (H2RP)/(H2PI)

Activity Type:

Affordable Rental Housing

Project Number:

0003

Projected Start Date:

05/30/2006

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing for Renters - Single Family

Projected End Date:

04/30/2023

Completed Activity Actual End Date:

Responsible Organization:

CB&I GOVERNMENT SOLUTIONS INC (HMGP)

Overall

Total Projected Budget from All Sources

Total Budget

Total Obligated

Total Funds Drawdown

Program Funds Drawdown

Program Income Drawdown

Program Income Received

Total Funds Expended

ACS State and Local Solutions

American Office Machines, Inc.

Andrus Security Co #786

AT&T Computer Sciences Corporation

AT&T Global Network Services LLC AT&T Corp.

AT&T Mobility II LLC DBA AT&T Mobility

Atlassian Pty Ltd.

Atmosphere Movers Inc.

Bayou Title Inc.

Beau Box Property Management LLC

Bellsouth Telecommunications Inc. DBA AT&T

Benjamin C. Foret

Blue Streak Technologies LLC

Brent A Rideau

Brookwood Properties LLC DBA The Storage Center

Capital One Bank

Apr 1 thru Jun 30, 2022

To Date

\$0.00

\$422,621,109.09

\$0.00

\$422,621,109.09

\$0.00

\$422,621,109.09

(\$5,593.87)

\$419,264,646.60

(\$5,593.87)

\$416,663,849.63

\$0.00

\$2,600,796.97

(\$386,779.37)

\$7,649,410.04

(\$5,593.87)

\$419,507,415.36

\$0.00

\$46,852,087.90

\$0.00

\$3,636.90

\$0.00

\$8,229.03

\$0.00

\$12.97

\$0.00

\$40.00

\$0.00

\$69,254.57

\$0.00

\$5,320.00

\$0.00

\$0.00

\$0.00

\$99,322,058.71

\$0.00

\$1,061.17

\$0.00

\$527.76

\$0.00

\$96.00

\$0.00

\$48,000.00

\$0.00

\$48.00

\$0.00

\$1,219.20

\$0.00

(\$586.50)



CB&I GOVERNMENT SOLUTIONS INC (HMGP)	\$0.00	\$63,285,763.98
Central Parking System of Louisiana Inc.	\$0.00	\$2,619.53
CGI Technologies and Solutions	\$0.00	\$17,532,346.99
Cintas Corporation #2	\$0.00	\$15,656.12
Citrix Systems Inc. and Subsidiaries	\$0.00	\$37,673.90
Crockett's Security Guard Service, Inc.	\$0.00	\$25,752.91
Daigle Fisse & Kessenich PLC	\$0.00	\$881.00
Dell Marketing LP State & Local Governments	\$0.00	\$97,863.11
Don J. Wallace	\$0.00	\$72.00
Dwayne Washington	\$0.00	\$27.00
EAN Holdings, LLC DBA Enterprise Rent A Car	\$0.00	\$294.12
Eddie Guidry	\$0.00	\$1,160.60
Elijah Jenkins Jr.	\$0.00	\$776.60
Embarcadero Technologies	\$0.00	\$1,381.20
EMC Corporation	\$0.00	\$177,838.09
Environ International Corp.	\$0.00	\$1,323,113.40
Environmental Systems Research Institute Inc.	\$0.00	\$5,120.46
FGS Building Venture LLC	\$0.00	\$1,121,349.60
FIA Card Services NA DBA Bank of America	\$0.00	\$104.43
First American Title Insurance Company of Louisiana	\$0.00	\$176,110,134.42
GLD II Investments LLC	\$0.00	\$0.00
Global Data Systems Inc.	\$0.00	\$31,662.74
HGI Catastrophe Service, LLC	\$0.00	\$0.00
Housing & Development Services, Inc.	\$0.00	\$1,270,824.83
ICF International Emergency Management, LLC	\$0.00	\$0.00
James E. Delatte Sr.	\$0.00	\$1,286.20
James Green	\$0.00	\$776.40
JAT Bureau of Protective Services & Management Inc.	\$0.00	\$8,314.53
Jeffrey Ray Ponder	\$0.00	\$1,862.40
Kade Babin	\$0.00	\$335.40
Kevin Robinson	\$0.00	\$990.00
LexisNexis Risk Data Management, Inc.	\$0.00	\$353.50
Louisiana Dept of Justice Attorney General Office	\$0.00	\$0.00
Louisiana Housing Corporation	\$0.00	\$4,970,351.39
Louisiana Office of Technology Services	\$0.00	\$1,982,372.33
Mark Roberts	\$0.00	\$2,216.40
Materials Management Group, Inc.	\$0.00	\$0.00
Metastorm Inc.	\$0.00	\$19,303.56
MIE Properties - LA LLC	\$0.00	\$443.04



Mythics, Inc.	\$0.00	\$38,319.01
New Koosharem Corp Westaff	\$0.00	\$0.00
O'neill J. Vappie III	\$0.00	\$2,966.40
Office Furniture World Inc.	\$0.00	\$5,782.00
Office of Community Development (OCD), Disaster	(\$8,503.87)	\$941,762.43
Office of Computing Services	\$0.00	\$37,272.47
Office Telecommunications Mgmt	\$0.00	\$243,236.91
Open Text, Inc.	\$0.00	\$97,276.61
Proofpoint Inc.	\$0.00	\$13,199.50
Providence Technical Services LLC	\$0.00	\$1,363,427.04
Rachel Hurd	\$0.00	\$36.00
Richard L. Decuir Jr.	\$0.00	\$3,167.20
River Parish Security	\$0.00	\$396.00
Secure Data Solutions Inc.	\$0.00	\$5,283.26
SHI International Inc.	\$0.00	\$547,462.29
Shred It Dallas-New Orleans	\$0.00	\$67.50
Solarwinds Inc. Solarwinds Worldwide LLC	\$0.00	\$558.40
Specialty Sales & Service Inc. DBA Absolute	\$0.00	\$3,173.63
Stanley Convergent Security	\$0.00	\$0.00
Stormsource LLC Storm Source Software	\$0.00	\$3,674.00
Tejuanya R. Evans	\$0.00	\$48.00
The Baringer Law Firm II LLC	\$2,910.00	\$32,963.35
The Hon Company C/O Frost-Barber Inc.	\$0.00	\$7,232.92
Troy Gibson	\$0.00	\$1,971.20
University of New Orleans & Research Technology	\$0.00	\$0.00
University of New Orleans Lakefront	\$0.00	\$274,136.63
Venyu Solutions Inc.	\$0.00	\$857,238.81
VM Ware Inc.	\$0.00	\$8,304.01
W. W. Grainger	\$0.00	\$251.52
Worley Catastrophe Response	\$0.00	\$233,391.50
Xerox Corp.	\$0.00	\$100,068.23
Xerox State & Local Solutions, Inc.	\$0.00	\$321,271.15
Zoho Corp.	\$0.00	\$13,352.00
Zoho Corporation	\$0.00	\$8,097.50
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00
Other Funds:		
Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00



Activity Description:

Before the disaster, a large portion of very low income working families resided in single-family homes, "doubles" and small, multi-family buildings that were owned and operated by small-scale landlords. A sizeable number of these properties were underinsured or uninsured and no longer available for occupancy. The State proposes to provide financial assistance to small rental property owners through Action Plan 2 so that they may effectively return an estimated 10,206 affordable and ready to be occupied units to the rental housing market. A portion of the funds (\$40 million) is set aside as a pilot program to assist in the creation of homeownership opportunities for renters and will be administered by the Louisiana Housing Finance Agency. The primary purposes of this incentive program is to enable small-scale rental properties to return to the market while limiting the amount of debt (and therefore debt service) required for the properties, so that the owners will be able to charge affordable rents. The program will, on a competitive basis, offer incentives in the form of forgivable loans to qualified owners who agree to offer apartments at affordable rents to be occupied by lower income households. Subsidies will be provided on a sliding scale, with the minimum subsidy provided for units made available at affordable market rents to be occupied (rents affordable to household with incomes at or below 80% of median) and maximum amount of subsidy going to units affordable to families with incomes at or below 50% of AMI.

In addition to funding incentives for providing affordable units in small rental properties, the program will, where practical, make funds available to improve building design and make properties less susceptible to damage from natural events. In general, higher per unit amounts will be available to property owners who agree to offer lower rents to reflect the lower amount of rental income these properties will receive. The assistance will be offered as deferred payment loans at zero percent interest, due only upon resale of the property or failure to comply with the agreed-upon restrictions on rents and household incomes. The program will, on a competitive basis, provide zero interest gap financing to restore units that are rented at affordable rates. Higher funding amounts up to \$100,000 per unit are available to qualified landlords who agree to offer lower rents, with the maximum amount of subsidy going for larger rental units where rents are affordable for families with incomes at or below 50% area median income.

Additional performance measures include: Total # units in the activity: proposed 10,206 # affordable units: proposed 7,655 Minimum # years that affordability restrictions apply: 10 # assisted units occupied by elderly households: proposed 850 # units subsidized with project based rental assistance: proposed 340 # units made lead safe: proposed low-income 1531 proposed mod-income 1021 # units meeting Sec. 504 accessibility standards: proposed 850 # people served below 30% of AMI: TBD Expenditures on affordable rental housing under 2nd appropriation: TBD Expenditures in New Orleans Metro area under 2nd appropriation: TBD

Location Description:

Disaster affected parishes.

Activity Progress Narrative:

Changed end date. Transactions this quarter were for professional services and refunds received on the Small Rental Program. Program Income was received this quarter.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	5220/6106
# of Singlefamily Units	0	5220/6106

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	748/0	3930/5496	5219/6106	89.63
# Renter	0	0	0	748/0	3930/5496	5219/6106	89.63

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 0006 / Non-Profit Rebuilding



Grantee Activity Number: HNR2 - Admin
Activity Title: Non-Profit Rebuilding - (HNR2) - Admin

Activity Type: Administration	Activity Status: Completed
Project Number: 0006	Project Title: Non-Profit Rebuilding
Projected Start Date: 08/31/2011	Projected End Date: 11/04/2019
Benefit Type: N/A	Completed Activity Actual End Date: 11/04/2019
National Objective: N/A	Responsible Organization: Louisiana Housing Corporation

Overall	Apr 1 thru Jun 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$573,019.49
Total Budget	\$0.00	\$573,019.49
Total Obligated	\$0.00	\$573,019.49
Total Funds Drawdown	\$0.00	\$573,019.49
Program Funds Drawdown	\$0.00	\$573,019.49
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$573,019.49
Louisiana Housing Corporation	\$0.00	\$573,019.49
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:
 Remainder of original \$6 million to be used for Non Profit Rebuilding Program.

Location Description:

Activity Progress Narrative:
 Changed end dates and status for closeout.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 0010P / Calcasieu Parish Revitalization-Parish

Grantee Activity Number: AR10 - Calcasieu Parish Revitalization-Parish

Activity Title: Calcasieu Parish Revitalization-Parish

Activity Type:

Planning

Project Number:

0010P

Projected Start Date:

12/31/1998

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Program Income Account:

Calcasieu Parish Revitalization-Parish PIA

Activity Status:

Cancelled

Project Title:

Calcasieu Parish Revitalization-Parish

Projected End Date:

02/28/2023

Completed Activity Actual End Date:

Responsible Organization:

Calcasieu Parish Police Jury

Overall	Apr 1 thru Jun 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$0.00
Total Budget	(\$51,181.75)	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	(\$425.00)	\$0.00
Total Funds Expended	\$0.00	\$0.00
Calcasieu Parish Police Jury	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity is a placeholder for parish-held program income for Calcasieu Parish not yet approved for a specific application.

Location Description:

Calcasieu Parish

Activity Progress Narrative:

AR10 - Calcasieu Parish Revitalization-Parish budget reduced to 0 from 51,181.75 due to parish did not ask for the activity nor have funds been obligated or expended. Changed status to cancelled.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 0021 / Infrastructure - Long Term Community Recovery

Grantee Activity Number: ILT2 - 00223B

Activity Title: Consolidated Parish Government Complex

Activity Type:

Construction of buildings for the general conduct of

Project Number:

0021

Projected Start Date:

10/04/2015

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Program Income Account:

All Other PF Only

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

06/30/2022

Completed Activity Actual End Date:

Responsible Organization:

Plaquemines Parish Government

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2022

To Date

\$0.00

\$1,965,784.41

Total Budget

\$150,000.00

\$1,965,784.41

Total Obligated

\$150,000.00

\$1,965,784.41

Total Funds Drawdown

\$0.00

\$1,670,241.52

Program Funds Drawdown

\$0.00

\$1,670,241.52

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$1,670,241.52

Plaquemines Parish Government

\$0.00

\$1,670,241.52

Most Impacted and Distressed Expended

\$0.00

\$0.00

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

This project involves renovation of the two buildings at the parish's consolidated government complex: the Government Council Building and the District Attorney's Building.

Location Description:

333 F. Edward Hebert, Bldg. 201, Belle Chasse, LA 70037
Plaquemines Parish

Activity Progress Narrative:

ILT2 - 00247 budget and obligation decreased by 150K (from 5,288,687.59 to 5,138,687.59) and ILT2 - 00223B increased from 150K (from 1,815,784.41 to 1,965,784.41) per project amendment #8 and #6.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	0	2/2

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: ILT2 - 00247

Activity Title: Sewerage Improvements

Activity Type:
Construction/reconstruction of water/sewer lines or systems

Project Number:
0021

Projected Start Date:
12/29/2012

Benefit Type:
Area Benefit (Census)

National Objective:
Urgent Need

Program Income Account:
All Other PF Only

Activity Status:
Under Way

Project Title:
Infrastructure - Long Term Community Recovery

Projected End Date:
06/30/2022

Completed Activity Actual End Date:

Responsible Organization:
Plaquemines Parish Government

Overall	Apr 1 thru Jun 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$5,138,687.59
Total Budget	(\$150,000.00)	\$5,138,687.59
Total Obligated	(\$150,000.00)	\$5,138,687.59
Total Funds Drawdown	\$495,688.16	\$3,940,371.31
Program Funds Drawdown	\$495,688.16	\$3,940,371.31
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$495,688.16	\$3,940,371.31
Plaquemines Parish Government	\$495,688.16	\$3,940,371.31
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
Pan American Engineers Inc	Construction/reconstruction of water/sewer lines or systems	0021	ITP2 - 00015	ITP2-Water/Sewer-UN	General Account

Association Description:

The Pan American activity is grants management for the Plaquemines Parish LTCR activity.

Activity Description:

This project consists of the construction of lift stations and treatment facilities, as well as sewage force mains. Approximately 170 right-of-way parcel parcels will be required utilizing Uniform Relocation Assistance by the Plaquemines Parish Government.



Location Description:

The community of English Turn on the East Bank of the parish, from Stolthaven Refinery along LA Highway 3137 to the English Turn Cemetery, Zip Code 70040.
 The area south of Belle Chasse, along LA Highway 23 from the community of Idlewild to the Le Reussite, Zip Code 70037.

Activity Progress Narrative:

ILT2 - 00247 budget and obligation decreased by 150K (from 5,288,687.59 to 5,138,687.59) and ILT2 - 00223B increased from 150K (from 1,815,784.41 to 1,965,784.41) per project amendment #8 and #6. Expenditures this quarter were for construction services incurred by Kass Bros, Inc.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	-21157	30795/0
# of public facilities	0	0/2

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	6079	0.00
LMI%:				48.79

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: ILT2 - 00288

Activity Title: Economic Development Infrastructure Improv. Fund

Activity Type:

Rehabilitation/reconstruction of a public improvement

Project Number:

0021

Projected Start Date:

08/15/2013

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

06/30/2022

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans - K/R

Overall	Apr 1 thru Jun 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$19,031,520.66
Total Budget	\$0.00	\$19,031,520.66
Total Obligated	\$0.00	\$19,031,520.66
Total Funds Drawdown	\$1,899.00	\$18,527,551.64
Program Funds Drawdown	\$1,899.00	\$18,527,551.64
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,899.00	\$18,527,551.64
City of New Orleans - K/R	\$1,899.00	\$18,527,551.64
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Construction of publically-owned infrastructure improvements to incentivize those low/moderate income areas which are recovery-resistant and slow to overcome the long term effects of Hurricanes Katrina and Rita.

Location Description:

Storelitz (Joliet to Dublin), Drexel (Short to S. Genois), Short (Washington to Palm), Forshey (S. Carrollton Ave to Fern), Orpheus Ct. (S. Carrollton Ave to Short), Oleander St. (Short to Burdette), Burdette St. (Oleander to Forshey), S. Tonti St. (Julia to Old Poydras), Magnolia Market Place Streetscape, De Armas (LB Landry to Berhman), Elmira (Park to Newton), Sumner (Mardi Gras to Lawrence, and Lawrence to Newton), Hendee (Mardi Gras to Ptolemy, and Ptolemy to Opelousas), Vespasian Blvd (Lauradale to Wall Blvd, and Wall Blvd to Cobblestone Ln.), Lamarque (LB Landry to Sumner), Georgia St. (Amazon to Gen DeGaulle), Idaho St. (Wabash to Gen DeGaulle), Illinois St. (Gen DeGaulle to Amazon), Laharpe St. (St. Bernard Ave. to N. Claiborne), N. Villere St. (Esplanade Ave to Columbus, and Columbus to Annette), N. Robertson (Esplanade Ave to Columbus, and Columbus to St. Bernard), Reynes St. (St. Claude Ave. to Douglas), Alabo St. (Charters to Port), Charters (Alabo to Caffin), Caffin (Charters to St. Claude), South Galvez Street (Jackson Ave to Toledano), Jackson Avenue (S. Claiborne to Tchoupitoulas), Old Poydras St. (S. Dorgenois to S. Galvez), Montegut (St. Calude to Urquhart), Urquhart (Montegut to Clouet), Feliciana (St. Claude to N. Villere), Marias (Montegut to Feliciana), Davey



(Harrison to Milton), Encampment (Milton to Sere), Senate (Davey to Paris), and Cadillac (Sere to Harrison)

Activity Progress Narrative:

Expenditures this quarter were for work completed by Waggoner Engineering for St. Claude Drainage.

Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Linear feet of Public	0	51519/78525

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	175621	79523	467013	54.63

LMI%:	54.63
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: ILT2 - 00296

Activity Title: Port Sulphur Library

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

0021

Projected Start Date:

02/27/2017

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

03/30/2022

Completed Activity Actual End Date:

03/30/2022

Responsible Organization:

Plaquemines Parish Government

Overall	Apr 1 thru Jun 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$3,050,712.69
Total Budget	\$0.00	\$3,050,712.69
Total Obligated	\$0.00	\$3,050,712.69
Total Funds Drawdown	\$0.00	\$3,050,712.69
Program Funds Drawdown	\$0.00	\$3,050,712.69
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,050,712.69
Plaquemines Parish Government	\$0.00	\$3,050,712.69
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00
Local Funds	\$ 0.00	\$ 0.00

Activity Description:

The Plaquemines Parish Government will be using CDBG funds to construct a new library in Port Sulphur, LA on the site where the former library stood at 138 Civic Drive. The former library building was a two story wood frame building located on a lot directly behind the Port Sulphur Fire Station. The building was closed since Katrina and was eventually demolished using FEMA funds obligated under Project Worksheet 2490. The proposed reconstruction on the Library site will be contingent upon HUD technical assistance which involves a covenant placed at the "Council of Aging" site (27419 Hwy 23) that will prohibit any future rebuilding or development that is not a floodplain or wetland restoration activity. This covenant allows for the square footage of the new proposed Library be limited to the sum of the footprints and building dimensions of the "old library" and the "Council on Aging" pre-storm structures, which is 7230 square feet.

The proposed new Library will serve the west side of the Parish, with design use directed at children, by offering carefully maintained collections of fiction and nonfiction books, audiobooks, DVDs, popular magazines and newspapers as well. The new library will also provide an assortment of online services, like e-books, e-audiobooks and magazines. In addition to the free resources, the Library will be able to serve as a host site for community events of all ages.



The proposed new building will be elevated approximately 15 feet above grade as ultimately derived by the ground levels required in the FEMA P-550 standards. To meet FEMA's Base Flood Elevation requirements, this new Library will be elevated above grade with fire exit stairs and an Americans with Disabilities Act (ADA) elevator Lobby located at the ground level under the elevated building.

Both exterior and interior materials have been chosen so that the finished building will be both durable and aesthetically pleasing. The building will be designed to meet current wind load requirements including all of the windows which will be specified to meet wind load requirements of this region.

The new building will be constructed with a concrete foundation, concrete columns and a concrete elevated floor slab with steel framing above the elevated floor slab. The new building will be designed with exterior finish materials that will include brick and cast stone and glazed areas. Sloping standing seam metal hip roofs will be used on the building. The building will have ample fire protection and easily understood ADA exit access ways will be provided for emergency evacuation.

New vehicle drives and a parking lot will be constructed to provide adequate parking for staff and visitors to the Library building. No property acquisition will be required for this project. All work will be performed on Parish owned property. Upon completion of the work, the Parish will continue to maintain the integrity of the proposed.

Location Description:

138 Civic Drive, Port Sulphur La 71301

Activity Progress Narrative:

changed status and end date for closeout

Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of public facilities	0	1/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

	Amount
Local Funds	\$650,000.00
Total Other Funding Sources	\$650,000.00

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 0026P / Jefferson Parish Revitalization-Parish



Grantee Activity Number: 026P - E26P - 00002

Activity Title: Kenner Economic Development Planning Project

Activity Type:

Planning

Project Number:

0026P

Projected Start Date:

12/17/2019

Benefit Type:

Area Benefit (Census)

National Objective:

N/A

Program Income Account:

Jefferson Parish Revitalization-Parish PIA

Activity Status:

Under Way

Project Title:

Jefferson Parish Revitalization-Parish

Projected End Date:

06/30/2022

Completed Activity Actual End Date:

Responsible Organization:

Jefferson Parish

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2022 To Date

\$0.00 \$175,635.76

Total Budget

(\$4,364.24) \$175,635.76

Total Obligated

(\$4,364.24) \$175,635.76

Total Funds Drawdown

\$0.00 \$175,635.76

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$175,635.76

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$175,635.76

Jefferson Parish

\$0.00 \$175,635.76

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

The city is now seeking funds to produce revitalization/redevelopment plans to be used to attract private investment in the form of businesses, merchants, restaurants, entertainment facilities and housing that will bring these areas back to their pre-Katrina levels of vibrancy.

Location Description:

1401 W. Esplanade Avenue, Kenner, LA 70065
421 Williams Blvd, Kenner, LA 70062

Activity Progress Narrative:

026P - E26P - 00002 budget and obligation reduced by 4,364.24 (from 180,000 to 175,635.76).



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census

# of Persons	Low	Mod	Total	Low/Mod%
	33263	33262	66525	100.00

LMI%:	41.05
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 0026S / Jefferson Parish Revitalization-State



Grantee Activity Number: 026S - I26S - 00002

Activity Title: Gretna Comprehensive Plan and Development Code Rev

Activity Type:

Planning

Project Number:

0026S

Projected Start Date:

10/31/2015

Benefit Type:

Area Benefit (Census)

National Objective:

N/A

Program Income Account:

Jefferson Parish Revitalization-State PIA

Activity Status:

Completed

Project Title:

Jefferson Parish Revitalization-State

Projected End Date:

03/24/2020

Completed Activity Actual End Date:

03/24/2020

Responsible Organization:

Jefferson Parish

Overall	Apr 1 thru Jun 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$477,582.00
Total Budget	\$0.00	\$477,582.00
Total Obligated	\$0.00	\$477,582.00
Total Funds Drawdown	\$0.00	\$477,582.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$477,582.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$477,582.00
Jefferson Parish	\$0.00	\$477,582.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This project is centered on the development of a comprehensive plan (the first of its kind) and substantial development code revisions for the City of Gretna. Jefferson Parish will execute a sub-recipient agreement with the City of Gretna for the funds requested in an effort to complete this project. The process of the comprehensive plan will generate community and political commitment for the adoption of a vision that establishes the City's trajectory over the long-term. Both the plan and the revisions will likely address housing, economic development, transportation, zoning, natural disasters, floodplain management, natural resource management, historic preservation and community design issues - all to create opportunities to engage the City's citizens for a more resilient future. With the plan and revisions looking to focus on mitigation efforts, the project will enable the City to articulate future development and growth in a way that supports the needs of the residents, foster commercial activity and embed environmentally conscious attributes within the City's built environment in order to remain competitive within a region whose major focus is resiliency.

Location Description:

Citywide - Gretna City Hall, 740 2nd Street, Gretna, Louisiana 70053



Activity Progress Narrative:

Updated End Date and Performance Measures for closeout and changed status to Completed.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Plans or Planning Products	2	2/2

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 0036P / Orleans Parish Revitalization-Parish



Grantee Activity Number: 036P - E36P - 00002 - Facade Renew 2.0 DC/PD

Activity Title: NORA - Facade Renew 2.0

Activity Type:

Rehabilitation/reconstruction of other non-residential

Project Number:

0036P

Projected Start Date:

11/14/2017

Benefit Type:

Area Benefit (Census)

National Objective:

Slums and Blight

Program Income Account:

Orleans Parish Revitalization-Parish PIA

Activity Status:

Under Way

Project Title:

Orleans Parish Revitalization-Parish

Projected End Date:

03/15/2023

Completed Activity Actual End Date:

Responsible Organization:

New Orleans Redevelopment Authority

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2022	To Date
\$0.00	\$1,942,201.31

Total Budget

\$0.00	\$1,942,201.31
--------	----------------

Total Obligated

\$0.00	\$1,942,201.31
--------	----------------

Total Funds Drawdown

\$0.00	\$683,833.64
--------	--------------

Program Funds Drawdown

\$0.00	\$0.00
--------	--------

Program Income Drawdown

\$0.00	\$683,833.64
--------	--------------

Program Income Received

\$0.00	\$0.00
--------	--------

Total Funds Expended

\$0.00	\$683,833.64
--------	--------------

New Orleans Redevelopment Authority

\$0.00	\$683,833.64
--------	--------------

Most Impacted and Distressed Expended

\$0.00	\$0.00
--------	--------

Other Funds

\$ 0.00	\$ 0.00
---------	---------

Match Funds

\$ 0.00	\$ 0.00
---------	---------

Non-Match Funds

\$ 0.00	\$ 0.00
---------	---------

Other Funds:

Overall

Match Funds

This Period	To Date
\$ 0.00	\$ 0.00

Activity Description:

NORA's Commercial Business Development Grant Program otherwise known as Façade Renew is a two-pronged initiative that supports the revitalization of commercial corridors throughout the City of New Orleans by stimulating public-private investments in high-quality improvements that enhance the appearance of retail storefronts, mitigate economic blight and address non-confirming design standards. All monies are distributed by NORA either as matching façade-improvement grants, not to exceed 75% of the project cost with a maximum amount of \$37,500 or direct place-making corridor grants up to \$600K in total capital investments. A portion of funding is being used to pay for environmental clearances being undertaken by the New Orleans Redevelopment Authority for 17 additional facade improvement projects and 2 additional placemaking projects.

Location Description:

Alcee Fortier Boulevard, Basin Street, North Broad Street, and St. Bernard Avenue

Activity Progress Narrative:



Changed end date.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	0	13/4

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 036P - E36P - 00005

Activity Title: Consolidated Commercial Corridors Revitalization

Activity Type:

Rehabilitation/reconstruction of other non-residential

Project Number:

0036P

Projected Start Date:

04/16/2018

Benefit Type:

Area Benefit (Survey)

National Objective:

Slums and Blight

Program Income Account:

Orleans Parish Revitalization-Parish PIA

Activity Status:

Under Way

Project Title:

Orleans Parish Revitalization-Parish

Projected End Date:

06/30/2022

Completed Activity Actual End Date:**Responsible Organization:**

City of New Orleans - K/R

Overall	Apr 1 thru Jun 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$1,220,508.16
Total Budget	\$200.00	\$1,220,508.16
Total Obligated	\$200.00	\$1,220,508.16
Total Funds Drawdown	\$50,000.00	\$320,508.16
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$50,000.00	\$320,508.16
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$50,000.00	\$320,508.16
City of New Orleans - K/R	\$50,000.00	\$320,508.16
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00
Other (Federal)	\$ 0.00	\$ 0.00

Activity Description:

This grant application proposes to combine 3 current Commercial Gap Finance Programs to provide financial assistance to private developers (non- and/or for-profits) that are rehabilitating or redeveloping commercial properties along 3 targeted areas. Those areas include Gentilly Blvd, St Claude Ave, and OC Haley Blvd.

Location Description:

City of New Orleans, Orleans Parish

Activity Progress Narrative:

036P - E36P - 00005 budget and obligation increased by 200 (from 1,220,308.16 to 1,220,508.16) due to CNO amended Consolidated Commercial Corridors application to increase the budget on Amendment # 3. There was a Program Income voucher approved this quarter.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	2	2/2
# of Businesses	0	0/0
# of Elevated Structures	0	0/0
# of Non-business	0	0/0
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

	Amount
Other (Federal)	\$1,135,509.71
Total Other Funding Sources	\$1,135,509.71

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 036P - H36P - 00001 - Admin - NORA Land Assembly

Activity Title: H36P - 00001 - Admin - NORA Land Assembly

Activity Type:

Administration

Project Number:

0036P

Projected Start Date:

09/30/2011

Benefit Type:

N/A

National Objective:

N/A

Program Income Account:

Orleans Parish Revitalization-Parish PIA

Activity Status:

Under Way

Project Title:

Orleans Parish Revitalization-Parish

Projected End Date:

06/30/2022

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans - K/R

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2022 To Date

\$0.00 \$3,836,353.43

Total Budget

\$1,944,002.06 \$3,836,353.43

Total Obligated

\$1,944,002.06 \$3,836,353.43

Total Funds Drawdown

\$1,944,002.06 \$3,836,353.43

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$1,944,002.06 \$3,836,353.43

Program Income Received

\$0.00 \$1,851,271.16

Total Funds Expended

\$1,944,002.06 \$3,836,353.43

City of New Orleans - K/R

\$1,944,002.06 \$3,836,353.43

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

Admin costs for disposition of properties in Orleans Parish

Location Description:

Orleans Parish

Activity Progress Narrative:

Increase budget and obligation by \$1,944,002.06. Budget went from \$1,892,351.37 to \$3,836,353.43 to process old draws sent in by CNO. There were 36 Program Income vouchers approved this quarter.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None

Grantee Activity Number: 036P - H36P - 00001 - NORA Land Assembly Activity Title: H36P - 00001 - NORA Land Assembly

Activity Type:

Disposition

Project Number:

0036P

Projected Start Date:

09/30/2011

Benefit Type:

Direct Benefit (Households)

National Objective:

Urgent Need

Program Income Account:

Orleans Parish Revitalization-Parish PIA

Activity Status:

Under Way

Project Title:

Orleans Parish Revitalization-Parish

Projected End Date:

06/30/2022

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans - K/R

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2022 To Date

\$0.00 \$35,922,135.47

Total Budget

(\$1,944,002.06) \$35,922,135.47

Total Obligated

\$7,043,103.30 \$26,513,885.95

Total Funds Drawdown

\$7,590,185.94 \$26,513,885.95

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$7,590,185.94 \$26,513,885.95

Program Income Received

\$0.00 \$56,690,269.17

Total Funds Expended

\$7,590,185.94 \$26,513,885.95

City of New Orleans - K/R

\$7,590,185.94 \$9,023,111.84

New Orleans Redevelopment Authority

\$0.00 \$17,490,774.11

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
City of New Orleans - K/R	Administration	0036P	036P - H36P - 00001 - Admin - NORA Land Assembly	H36P - 00001 - Admin - NORA Land Assembly	Orleans Parish Revitalization-Parish PIA

Association Description:

The following activity is the Admin portion of the H36P - 00001 - NORA Land Assembly project.

Activity Description:

This activity is funded with funds generated from the sale of Road Home option 2&3 properties. The funds are used to maintain, redevelop and dispose of the properties transferred to Orleans Parish by the Louisiana Land



Trust.

Location Description:

Orleans Parish

Activity Progress Narrative:

Decrease budget by \$1,944,002.06 and move to H36P - 00001 - Admin - NORA Land Assembly to pay old draws sent in by CNO. Budget went from \$37,866,137.53 to \$35,922,135.47. Increase obligation by \$7,043,103.30 to pay for old draws for this activity sent in by CNO. Obligation went from \$19,470,782.65 to \$26,513,885.95. There were 36 Program Income vouchers approved this quarter.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	-81	973/3084

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/3084	0
# Owner	0	0	0	0/0	0/0	0/3084	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 036P - H36P - 00002 - Admin - NORA
Activity Title: 036P - 00002 - Admin - NORA

Activity Type:

Administration

Project Number:

0036P

Projected Start Date:

07/08/2015

Benefit Type:

N/A

National Objective:

N/A

Program Income Account:

Orleans Parish Revitalization-Parish PIA

Activity Status:

Under Way

Project Title:

Orleans Parish Revitalization-Parish

Projected End Date:

06/30/2022

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans - K/R

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2022 To Date

\$0.00 \$750,000.00

Total Budget

\$0.00 \$750,000.00

Total Obligated

\$0.00 \$750,000.00

Total Funds Drawdown

\$44,881.55 \$45,627.47

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$44,881.55 \$45,627.47

Program Income Received

\$0.00 \$450,000.00

Total Funds Expended

\$44,881.55 \$45,627.47

City of New Orleans - K/R

\$44,881.55 \$45,627.47

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

This project will provide the resources for NORA to carry out its redevelopment objectives in targeted Katrina-damaged areas and to stabilize the areas surrounding new disaster-funded public investments. NORA will target for acquisition blighted properties, abandoned/unoccupied structures, and properties critical to larger development projects.

Location Description:

1409 Oretha Castle Haley Blvd

Activity Progress Narrative:

There were 10 Program Income vouchers approved this quarter.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 036P - H36P - 00002 - NORA
Activity Title: H36P - 00002 - NORA - Disposition

Activity Type:

Disposition

Project Number:

0036P

Projected Start Date:

07/08/2015

Benefit Type:

Direct Benefit (Households)

National Objective:

Urgent Need

Program Income Account:

Orleans Parish Revitalization-Parish PIA

Activity Status:

Under Way

Project Title:

Orleans Parish Revitalization-Parish

Projected End Date:

06/30/2022

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans - K/R

Overall	Apr 1 thru Jun 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$325,000.00
Total Budget	\$0.00	\$325,000.00
Total Obligated	\$0.00	\$325,000.00
Total Funds Drawdown	\$17.70	\$247,132.70
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$17.70	\$247,132.70
Program Income Received	\$0.00	\$650,000.00
Total Funds Expended	\$17.70	\$247,132.70
City of New Orleans - K/R	\$17.70	\$247,132.70
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This project will provide the resources for NORA to carry out its redevelopment objectives in targeted Katrina-damaged areas and to stabilize the areas surrounding new disaster-funded public investments. NORA will target for acquisition blighted properties, abandoned/unoccupied structures, and properties critical to larger development projects.

Location Description:

1409 Oretha Castle Haley Blvd

Activity Progress Narrative:

There were 4 Program Income vouchers approved this quarter totaling \$3,642.70, but the net total for the quarter is \$17.70 due to a voucher revision done on 6/29/2022 to # 590750 for \$3,625.00 which removed this amount from activity 036P - H36P - 00002 - NORA and placed it in 036P - I36P - 00006 - SB.



Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	1/0

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	1/0	1/0	100.00
# Owner	0	0	0	0/0	1/0	1/0	100.00
# Renter	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 036P - H36P - 00003

Activity Title: H36P - 00003

Activity Type:

Rehabilitation/reconstruction of residential structures

Project Number:

0036P

Projected Start Date:

11/30/2017

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Program Income Account:

Orleans Parish Revitalization-Parish PIA

Activity Status:

Under Way

Project Title:

Orleans Parish Revitalization-Parish

Projected End Date:

06/30/2022

Completed Activity Actual End Date:**Responsible Organization:**

New Orleans Redevelopment Authority

Overall**Total Projected Budget from All Sources****Apr 1 thru Jun 30, 2022****To Date**

\$0.00

\$10,580,500.00

Total Budget

\$0.00

\$10,580,500.00

Total Obligated

\$0.00

\$10,580,500.00

Total Funds Drawdown

\$737,586.37

\$4,540,114.83

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$737,586.37

\$4,540,114.83

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$737,586.37

\$4,540,114.83

New Orleans Redevelopment Authority

\$737,586.37

\$4,540,114.83

Most Impacted and Distressed Expended

\$0.00

\$0.00

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

Potential homebuyers are referred to NORU to apply for OHIP down payment assistance (DPA) and NORU is responsible for evaluating every potential buyer's income eligibility to ensure it does not exceed the established limits. NORU will also review first mortgage commitments to confirm that front and back-end ratios are within NORU approved ranges. The front and back-end ratios help NORU ensure that qualified homebuyers are evaluated equally and that the buyer is not entering into a potentially unstable financial situation. NORU also uses pre-established ratios to ensure that the borrower's affordability is maximized, thereby avoiding the chances of over-subsidizing buyers and thus decreasing the program's impact.

Location Description:

Lower Ninth Ward, Hoffman Triangle, 7th Ward, Hollygrove, Gentilly Woods, Read Boulevard, Fillmore, St. Bernard

Activity Progress Narrative:

There were 8 Program Income vouchers approved this quarter.

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
		Total		Total
Activity funds eligible for DREF		0		0/0
#Additional Attic/Roof		0		0/0
#Clothes washers replaced		0		0/0
#Dishwashers replaced		0		0/0
#Efficient AC added/replaced		0		0/0
# ELI Households (0-30% AMI)		0		0/0
#Energy Star Replacement		0		0/0
#High efficiency heating plants		0		0/0
#Light fixtures (outdoors)		0		0/0
#Light Fixtures (indoors)		0		0/0
#Low flow showerheads		0		0/0
#Low flow toilets		0		0/0
# of Elevated Structures		0		0/0
# of Properties		13		38/42
# of Section 3 Labor Hours		0		0/0
# of Substantially Rehabilitated		0		0/0
# of Targeted Section 3 Labor		0		0/0
# of Total Labor Hours		0		0/0
#Refrigerators replaced		0		0/0
#Replaced hot water heaters		0		0/0
#Replaced thermostats		0		0/0
#Sites re-used		0		0/0
#Units deconstructed		0		0/0
#Units exceeding Energy Star		0		0/0
#Units with bus/rail access		0		0/0
#Units with other green		0		0/0
#Units with solar panels		0		0/0

	This Report Period		Cumulative Actual Total / Expected	
		Total		Total
# of Housing Units		-8		38/42
# of Multifamily Units		0		0/0
# of Singlefamily Units		-8		38/42

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/28	2/56	2/84	100.00
# Owner	0	0	0	0/28	0/56	0/84	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found



Activity Supporting Documents:

None



Grantee Activity Number: 036P - I36P - 00003

Activity Title: NORA D-CDBG Administration and Project Delivery

Activity Type:

Administration

Activity Status:

Under Way

Project Number:

0036P

Project Title:

Orleans Parish Revitalization-Parish

Projected Start Date:

08/02/2011

Projected End Date:

06/30/2022

Benefit Type:

N/A

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

City of New Orleans - K/R

Program Income Account:

Orleans Parish Revitalization-Parish PIA

Overall	Apr 1 thru Jun 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$1,582,543.80
Total Budget	\$359,899.80	\$1,582,543.80
Total Obligated	\$359,899.80	\$1,582,543.80
Total Funds Drawdown	\$54,639.46	\$1,206,077.48
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$54,639.46	\$1,206,077.48
Program Income Received	\$0.00	\$707,599.60
Total Funds Expended	\$54,639.46	\$1,206,077.48
City of New Orleans - K/R	\$54,639.46	\$1,206,077.48
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity funds project delivery and administrative cost that have been and will be incurred by the City of New Orleans' subrecipient New Orleans Redevelopment Authority. This activity is associated with the ILTR - 00267 activity in the Katrina/Rita grant 1 Action Plan, and extends the work being accomplished there.

Location Description:

1409 O. C. Haley Blvd. New Orleans, LA 70113

Activity Progress Narrative:

036P - I36P - 00003 budget and obligation increased by 359,899.80 (from 1,222,644.00 to 1,582,543.80) by program income funds received from NORA. There were 6 Program Income vouchers approved this quarter.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None

Grantee Activity Number: 036P - I36P - 00006 - SB
Activity Title: I36P - 00006 - SB

Activity Type:

Rehabilitation/reconstruction of residential structures

Project Number:

0036P

Projected Start Date:

07/08/2015

Benefit Type:

Direct Benefit (Households)

National Objective:

Slums and Blight

Program Income Account:

Orleans Parish Revitalization-Parish PIA

Activity Status:

Under Way

Project Title:

Orleans Parish Revitalization-Parish

Projected End Date:

06/30/2022

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans - K/R

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2022 To Date

\$0.00 \$3,925,000.00

Total Budget

\$0.00 \$3,925,000.00

Total Obligated

\$0.00 \$3,925,000.00

Total Funds Drawdown

\$30,980.32 \$3,385,211.00

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$30,980.32 \$3,385,211.00

Program Income Received

\$0.00 \$3,900,000.00

Total Funds Expended

\$30,980.32 \$3,385,211.00

City of New Orleans - K/R

\$30,980.32 \$3,385,211.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

This project will provide the resources for NORA to carry out its redevelopment objectives in targeted Katrina-damaged areas and to stabilize the areas surrounding new disaster-funded public investments. NORA will target for acquisition blighted properties, abandoned/unoccupied structures, and properties critical to larger development projects.

Location Description:

1409 Oretha Castle Haley Blvd

Activity Progress Narrative:

There were 9 Program Income vouchers approved this quarter.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		40/0	
# of Singlefamily Units	0		40/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	40/0	40/0	100.00
# Owner	0	0	0	0/0	40/0	40/0	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 0036S / Orleans Parish Revitalization-State

Grantee Activity Number: 036S - E36S - 00002 - SB - Façade Renew 2.0 Algiers Expansio

Activity Title: E36S - 00002 - SB - Façade Renew 2.0 Algiers Expansion

Activity Type:

Rehabilitation/reconstruction of other non-residential

Project Number:

0036S

Projected Start Date:

04/27/2021

Benefit Type:

Area Benefit (Census)

National Objective:

Slums and Blight

Program Income Account:

Orleans Parish Revitalization-State PIA

Activity Status:

Under Way

Project Title:

Orleans Parish Revitalization-State

Projected End Date:

12/31/2022

Completed Activity Actual End Date:

Responsible Organization:

New Orleans Redevelopment Authority

Overall	Apr 1 thru Jun 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$369,540.21
Total Budget	\$0.00	\$369,540.21
Total Obligated	\$0.00	\$369,540.21
Total Funds Drawdown	\$380.00	\$22,832.50
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$380.00	\$22,832.50
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$380.00	\$22,832.50
New Orleans Redevelopment Authority	\$380.00	\$22,832.50
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Matching façade-improvement grant

Location Description:

Various
NORA's address 1409 OC Haley Blvd New Orleans La 70113

Activity Progress Narrative:

Expenditures this quarter were for professional services for historic consulting.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	0	0/7
# of Businesses	0	0/7
# of Elevated Structures	0	0/0
# of Non-business	0	0/0
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 036S - H36S - 00002 - PD/AD - Construction Lending

Activity Title: H36S - 00002 - PD/AD - Construction Lending

Activity Type:

Administration

Project Number:

0036S

Projected Start Date:

06/30/2014

Benefit Type:

N/A

National Objective:

N/A

Program Income Account:

Orleans Parish Revitalization-State PIA

Activity Status:

Under Way

Project Title:

Orleans Parish Revitalization-State

Projected End Date:

06/30/2022

Completed Activity Actual End Date:

Responsible Organization:

New Orleans Redevelopment Authority

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2022 **To Date**

\$0.00 \$633,000.00

Total Budget

\$0.00 \$633,000.00

Total Obligated

\$0.00 \$633,000.00

Total Funds Drawdown

\$1,201.72 \$632,833.59

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$1,201.72 \$632,833.59

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$1,201.72 \$632,833.59

New Orleans Redevelopment Authority

\$1,201.72 \$632,833.59

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

This activity is for administrative costs for H36S - 00002 -SB-Construction Lending.

Location Description:

Orleans Parish

Activity Progress Narrative:

Expenditures this quarter were for Construction Lending.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 036S - I36S - 00005
Activity Title: Turbine Replacement (T7) Project

Activity Type:
 Construction/reconstruction of water/sewer lines or systems

Project Number:
 0036S

Projected Start Date:
 09/30/2020

Benefit Type:
 Area Benefit (Census)

National Objective:
 Low/Mod

Program Income Account:
 Orleans Parish Revitalization-State PIA

Activity Status:
 Under Way

Project Title:
 Orleans Parish Revitalization-State

Projected End Date:
 01/30/2023

Completed Activity Actual End Date:

Responsible Organization:
 Sewerage and Water Board of New Orleans

Overall	Apr 1 thru Jun 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$13,100,000.00
Total Budget	\$0.00	\$13,100,000.00
Total Obligated	\$0.00	\$13,100,000.00
Total Funds Drawdown	\$7,367.50	\$47,681.52
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$7,367.50	\$47,681.52
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$7,367.50	\$47,681.52
Sewerage and Water Board of New Orleans	\$7,367.50	\$47,681.52
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity is necessary for the construction of a turbine for the City of New Orleans.

Location Description:

625 St. Joseph St. New Orleans, Louisiana 70130

Activity Progress Narrative:

Expenditures this quarter were for professional services rendered for grant management related to Sewer and Water Board of New Orleans Turbine 7 project.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF	0	0/0
# of Linear feet of Public	0	0/0
# of Linear miles of Public	0	0/0
# of public facilities	0	0/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	135640	228415	364055	100.00

LMI%:	
-------	--

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 036S - Orleans Parish Revitalization-State

Activity Title: Orleans Parish Revitalization-State

Activity Type:

Disposition

Project Number:

0036S

Projected Start Date:

12/31/1998

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Program Income Account:

Orleans Parish Revitalization-State PIA

Activity Status:

Under Way

Project Title:

Orleans Parish Revitalization-State

Projected End Date:

06/30/2022

Completed Activity Actual End Date:

Responsible Organization:

Orleans Parish

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2022 To Date

\$0.00 \$361,968.34

Total Budget

\$0.00 \$361,968.34

Total Obligated

\$0.00 \$0.00

Total Funds Drawdown

\$0.00 \$0.00

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

(\$412,197.13) \$23,543,547.21

Total Funds Expended

\$0.00 \$0.00

Orleans Parish

\$0.00 \$0.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

1

Location Description:

Orleans Parish

Activity Progress Narrative:



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 0038S / Plaquemines Parish Revitalization-State

Grantee Activity Number: 038S - ITI2 - 00010B

Activity Title: ITI2-Public Facilities-LM

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

0038S

Projected Start Date:

01/31/2015

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Program Income Account:

Plaquemines Parish Revitalization-State PIA

Activity Status:

Under Way

Project Title:

Plaquemines Parish Revitalization-State

Projected End Date:

06/29/2022

Completed Activity Actual End Date:**Responsible Organization:**

Pan American Engineers Inc

Overall**Total Projected Budget from All Sources****Apr 1 thru Jun 30, 2022****To Date**

\$0.00

\$181,900.25

Total Budget

\$0.00

\$181,900.25

Total Obligated

\$0.00

\$181,900.25

Total Funds Drawdown

\$1,675.00

\$169,697.56

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$1,675.00

\$169,697.56

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$1,675.00

\$169,697.56

Pan American Engineers Inc

\$1,675.00

\$169,697.56

Most Impacted and Distressed Expended

\$0.00

\$0.00

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

This activity is grants management for Construction/reconstruction of streets, Low-Moderate on behalf of Plaquemines Parish for the Infrastructure Long Term Community Recovery program. The remainder of this budget is in ITP2 - 00010B.

Location Description:

See Location Description for ILTR - 00143.

Activity Progress Narrative:

Expenditures this quarter were for professional services rendered for grant management services related to the Plaquemines Parish Government CDBG-DRU program.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None

Grantee Activity Number: 038S - ITI2 - 00013

Activity Title: ITI2-Government-UN

Activity Type:

Construction of buildings for the general conduct of

Project Number:

0038S

Projected Start Date:

01/31/2015

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Program Income Account:

Plaquemines Parish Revitalization-State PIA

Activity Status:

Under Way

Project Title:

Plaquemines Parish Revitalization-State

Projected End Date:

12/31/2022

Completed Activity Actual End Date:

Responsible Organization:

Pan American Engineers Inc

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2022 To Date

\$0.00 \$119,849.75

Total Budget

\$0.00 \$119,849.75

Total Obligated

\$0.00 \$119,849.75

Total Funds Drawdown

\$6,090.00 \$110,072.25

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$6,090.00 \$110,072.25

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$6,090.00 \$110,072.25

Pan American Engineers Inc

\$6,090.00 \$110,072.25

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

This activity is grants management for Construction of buildings for the general conduct of government, Urgent Need on behalf of Plaquemines Parish for the Infrastructure Long Term Community Recovery program.

Location Description:

See Location Description for ILTR - 00223.

Activity Progress Narrative:

Expenditures this quarter were for professional services rendered for grant management services related to the Plaquemines Parish Government CDBG-DRU program.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census

# of Persons	Low	Mod	Total	Low/Mod%
	0	0	0	0

LMI%:	
-------	--

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 038S - ITI2 - 00015

Activity Title: ITI2-Water/Sewer-UN

Activity Type:

Construction/reconstruction of water/sewer lines or systems

Project Number:

0038S

Projected Start Date:

02/01/2015

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Program Income Account:

Plaquemines Parish Revitalization-State PIA

Activity Status:

Under Way

Project Title:

Plaquemines Parish Revitalization-State

Projected End Date:

12/31/2022

Completed Activity Actual End Date:

Responsible Organization:

Pan American Engineers Inc

Overall

Total Projected Budget from All Sources

	Apr 1 thru Jun 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$112,380.88
Total Budget	\$0.00	\$112,380.88
Total Obligated	\$0.00	\$112,380.88
Total Funds Drawdown	\$4,205.00	\$101,668.13
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$4,205.00	\$101,668.13
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$4,205.00	\$101,668.13
Pan American Engineers Inc	\$4,205.00	\$101,668.13
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Total Budget

Total Obligated

Total Funds Drawdown

Program Funds Drawdown

Program Income Drawdown

Program Income Received

Total Funds Expended

Pan American Engineers Inc

Most Impacted and Distressed Expended

Other Funds

Match Funds

Non-Match Funds

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

This activity is grants management for Construction/reconstruction of water/sewer lines or systems, Urgent Need on behalf of Plaquemines Parish for the Infrastructure Long Term Community Recovery program.

Location Description:

See Location Description for ILT2 - 00247.

Activity Progress Narrative:

Expenditures this quarter were for professional services rendered for grant management services related to the Plaquemines Parish Government CDBG-DRU program.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: IFP2 - 00005
Activity Title: IFP2-Public Improvement-LM

Activity Type:
 Rehabilitation/reconstruction of a public improvement
Project Number:
 0038S
Projected Start Date:
 01/31/2015
Benefit Type:
 N/A
National Objective:
 Low/Mod
Program Income Account:
 Plaquemines Parish Revitalization-State PIA

Activity Status:
 Under Way
Project Title:
 Plaquemines Parish Revitalization-State
Projected End Date:
 06/29/2022
Completed Activity Actual End Date:

Responsible Organization:
 Pan American Engineers Inc

Overall	Apr 1 thru Jun 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$125,257.50
Total Budget	\$0.00	\$125,257.50
Total Obligated	\$0.00	\$125,257.50
Total Funds Drawdown	\$1,522.50	\$114,022.50
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$1,522.50	\$114,022.50
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,522.50	\$114,022.50
Pan American Engineers Inc	\$1,522.50	\$95,391.25
Plaquemines Parish Government	\$0.00	\$18,631.25
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity is grants management for Rehabilitation/reconstruction of public improvements, Low Moderate income on behalf of the Plaquemines Parish Government for the Fisheries program.

Location Description:

See Location Description for IFIS - 00011.

Activity Progress Narrative:

Expenditures this quarter were for professional services rendered for grant management services related to the Plaquemines Parish Government CDBG-DRU Fisheries program.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 0040 / Public Services

Grantee Activity Number: H2HO - Support HSG

Activity Title: Support HSG (H2HO)/(HMPI)

Activity Type:

Public services

Project Number:

0040

Projected Start Date:

05/29/2006

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Program Income Account:

Supportive Housing Services

Activity Status:

Under Way

Project Title:

Public Services

Projected End Date:

06/01/2023

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Department of Health and Hospitals

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2022 **To Date**

\$0.00 \$26,104,706.77

Total Budget

\$0.00 \$26,104,706.77

Total Obligated

\$0.00 \$26,104,706.77

Total Funds Drawdown

\$0.00 \$25,975,704.24

Program Funds Drawdown

\$0.00 \$25,921,302.24

Program Income Drawdown

\$0.00 \$54,402.00

Program Income Received

\$0.00 \$124,706.77

Total Funds Expended

\$0.00 \$25,975,704.24

Louisiana Department of Health and Hospitals

\$0.00 \$25,975,704.24

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

HUD approved the release of funds for the Supportive Housing Services Program; outlined in Action Plan One, Amendment 1; on May 30, 2006, to offer grants for Permanent Supportive Housing (PSH) which are designed to provide flexible, community-based supportive services for special needs households linked to affordable rental housing units in community-integrated, non-institutional settings. The Louisiana Department of Health and Hospitals (DHH) will serve as the lead agency for funding, administration, and monitoring of CDBG funds for the Grants. Grants will also be made to sub-recipient Local Lead Agencies designated by DHH and by the Louisiana Department of Social Services (DSS). The Local Lead Agencies will conduct outreach to identify individuals eligible for PSH, develop and maintain waiting lists, enter into agreements with providers of PSH units, pre-screen, prioritize and refer eligible individuals for PSH, and provide the necessary services. Additional performance measures include: # people served below 30% of FPL TBD Expenditures on affordable rental housing under 2nd appropriation TBD Expenditures in New Orleans Metro area under 2nd appropriation TBD

Location Description:

Disaster Affected Parishes.



Activity Progress Narrative:

Changed end date.

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
		Total		Total
# of Businesses		0		0/0
# of Non-business		0		0/0
# of public facilities		0		0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Cases closed	0	0	0	0/0	0/0	0/0	0
# of Cases opened	0	0	0	0/0	0/0	0/0	0

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	162/1072	0/0	162/1072	100.00
# of Persons	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 0044P / St. Bernard Parish Revitalization - Parish



Grantee Activity Number: 044P - H44P - 00001b
Activity Title: LLT Property Maintenance and Disposition

Activity Type:

Disposition

Activity Status:

Under Way

Project Number:

0044P

Project Title:

St. Bernard Parish Revitalization - Parish

Projected Start Date:

08/23/2015

Projected End Date:

06/30/2022

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

National Objective:

Slums and Blight

Responsible Organization:

St. Bernard Parish Government

Program Income Account:

St. Bernard Parish Revitalization-Parish PIA

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2022 To Date

\$0.00 \$4,100,000.00

Total Budget

\$0.00 \$4,100,000.00

Total Obligated

\$0.00 \$4,100,000.00

Total Funds Drawdown

\$28,927.04 \$3,875,205.46

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$28,927.04 \$3,875,205.46

Program Income Received

\$0.00 \$20,177,883.03

Total Funds Expended

\$28,927.04 \$3,875,205.46

St. Bernard Parish Government

\$28,927.04 \$3,875,205.46

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
St. Bernard Parish Government	Administration	0044P	044P - H44P - 00001a	LLT Property Maintenance and Disposition - Admin	St. Bernard Parish Revitalization-Parish PIA

Association Description:

The following activity is the Admin portion of the St. Bernard Parish LLT Property Maintenance and Disposition project.

Activity Description:

Maintenance and disposition activities for its Parish-held LLT properties in conjunction with the St. Bernard Parish Government/Office of Community Development-Disaster Recovery Unit Cooperative Endeavor Agreement (CEA). This activity includes all tasks as per the CEA for maintenance operations such as mowing



grass, supervision of the maintenance operation, sales of lots, outreach, and all direct management costs involved in that process.

Location Description:

St. Bernard Parish

Activity Progress Narrative:

There were 2 Program Income vouchers approved this quarter.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	-318	316/996

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 044P - I44P - 00004

Activity Title: Parks Program

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

0044P

Projected Start Date:

05/07/2021

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Program Income Account:

St. Bernard Parish Revitalization-Parish PIA

Activity Status:

Under Way

Project Title:

St. Bernard Parish Revitalization - Parish

Projected End Date:

10/15/2022

Completed Activity Actual End Date:

Responsible Organization:

St. Bernard Parish Government

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2022 To Date

\$0.00 \$2,000,000.00

Total Budget

\$0.00 \$2,000,000.00

Total Obligated

\$0.00 \$2,000,000.00

Total Funds Drawdown

\$201,833.42 \$301,392.82

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$201,833.42 \$301,392.82

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$201,833.42 \$301,392.82

St. Bernard Parish Government

\$201,833.42 \$301,392.82

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

The St. Bernard Parish Government proposes to construct, improve and/or rehabilitate nine parks within the Parish utilizing its Parish-held Program Income funds. The purpose of the Parks Program is to promote health and wellness for Parish residents and to further the Parish's recovery efforts from Hurricane Katrina.

Location Description:

Nine parks at various locations throughout Parish to be cleared environmentally (Reunion Drive, Judy Drive, Lena Drive, Angeliqne Drive, Victory Drive, Old Jail by Aycock Barn, Lynx Drive, Karl Street, Benjamin Street).

Activity Progress Narrative:

There were 2 Program Income vouchers approved this quarter.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Non-business	0	0/0
# of public facilities	0	0/9
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 0044S / St. Bernard Parish Revitalization - State



Grantee Activity Number: 044S - H44I - 00001 - SB
Activity Title: St. Bernard Parish DMC - LLT

Activity Type:

Disposition

Project Number:

0044S

Projected Start Date:

07/01/2012

Benefit Type:

N/A

National Objective:

Slums and Blight

Program Income Account:

St. Bernard Parish Revitalization-State PIA

Activity Status:

Under Way

Project Title:

St. Bernard Parish Revitalization - State

Projected End Date:

06/30/2022

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Land Trust

Overall	Apr 1 thru Jun 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$1,240,610.50
Total Budget	(\$9,389.50)	\$1,240,610.50
Total Obligated	(\$9,389.50)	\$1,240,610.50
Total Funds Drawdown	\$0.00	\$1,240,610.50
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$1,240,610.50
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,240,610.50
Louisiana Land Trust	\$0.00	\$1,240,610.50
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Direct management costs for the disposition of Road Home Program option 2 & 3 lots managed by the Louisiana Land Trust in St. Bernard Parish.

Location Description:

St. Bernard Parish.

Activity Progress Narrative:

Budget reduced from 1,250,000 to 1,240,610.50 to the amount disbursed: 1,240,610.50 to remove the Budgeted Funds Available due to the remaining balance of this budeted item will not be used.



Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	0/2496

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 044S - ITI2 - 00003

Activity Title: PAE St. Bernard Food Retailer Initiative and Parks Program

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

0044S

Projected Start Date:

07/31/2018

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Program Income Account:

St. Bernard Parish Revitalization-State PIA

Activity Status:

Under Way

Project Title:

St. Bernard Parish Revitalization - State

Projected End Date:

12/31/2022

Completed Activity Actual End Date:

Responsible Organization:

Pan American Engineers Inc

Overall	Apr 1 thru Jun 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$200,041.25
Total Budget	\$0.00	\$200,041.25
Total Obligated	\$0.00	\$200,041.25
Total Funds Drawdown	\$3,045.00	\$39,580.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$3,045.00	\$39,580.00
Program Income Received	\$0.00	\$209,325.00
Total Funds Expended	\$3,045.00	\$39,580.00
Pan American Engineers Inc	\$3,045.00	\$36,100.00
St. Bernard Parish Government	\$0.00	\$3,480.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The Fresh Food Retailer Initiative is a program designed to incentivize the development of new grocery store in Arabi, which will provide fresh food in underserved areas and create employment opportunities to support neighborhood revitalization. In 2017, Canseco's Market expanded to open its first store in St. Bernard in the Arabi community, which did not have a full service grocery store. The grocery store is applying to receive \$200,000 in the form of a grant for eligible expenses.

Location Description:

6735 St. Claude Ave. Arabi, LA 70032

Activity Progress Narrative:



Expenditures this quarter were for professional services rendered for grant management services for the St. Bernard Parish PI projects.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	0	0	0	0
LMI%:				41.05

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 0057P / Vermilion Parish Revitalization-Parish



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 0066 / Piggyback PIA

Grantee Activity Number: PG27 - Piggyback - 1300 OCH
Activity Title: Piggyback - 1300 OCH (PG27)

Activity Type:
Affordable Rental Housing

Project Number:
0066

Projected Start Date:
11/01/2021

Benefit Type:
Direct Benefit (Households)

National Objective:
Low/Mod

Program Income Account:
Piggyback PIA

Activity Status:
Under Way

Project Title:
Piggyback PIA

Projected End Date:
06/30/2023

Completed Activity Actual End Date:

Responsible Organization:
1300 OCH, L.L.C.

Overall	Apr 1 thru Jun 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$4,006,872.44
Total Budget	\$0.00	\$4,006,872.44
Total Obligated	\$0.00	\$4,006,872.44
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
1300 OCH, L.L.C.	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The goal is build affordable housing for 100% LMI recipients.

Location Description:

Activity Progress Narrative:

Section 3 estimates are in the process of being obtained.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
Activity funds eligible for DREF	0		0/0	
# of Properties	0		0/0	
# of Section 3 Labor Hours	0		0/0	
# of Targeted Section 3 Labor	0		0/0	
# of Total Labor Hours	0		0/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/100	
# of Multifamily Units	0		0/100	
# of Singlefamily Units	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/100	0/0	0/100	0
# Renter	0	0	0	0/100	0/0	0/100	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: PG28 - Piggyback - H3C

Activity Title: Piggyback - H3C (PG28)

Activity Type:

Affordable Rental Housing

Project Number:

0066

Projected Start Date:

11/01/2021

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Program Income Account:

Piggyback PIA

Activity Status:

Under Way

Project Title:

Piggyback PIA

Projected End Date:

06/30/2023

Completed Activity Actual End Date:

Responsible Organization:

H3C, L.L.C.

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2022 To Date

\$0.00 \$1,931,335.00

Total Budget

\$0.00 \$1,931,335.00

Total Obligated

\$0.00 \$1,931,335.00

Total Funds Drawdown

\$0.00 \$0.00

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$0.00

H3C, L.L.C.

\$0.00 \$0.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

The goal is build affordable housing for 100% LMI recipients.

Location Description:

1801 Thalia Street, New Orleans, LA 70113

Activity Progress Narrative:

Section 3 estimates are in the process of being obtained.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
Activity funds eligible for DREF	0		0/0	
# of Properties	0		0/0	
# of Section 3 Labor Hours	0		0/0	
# of Targeted Section 3 Labor	0		0/0	
# of Total Labor Hours	0		0/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/192	
# of Multifamily Units	0		0/192	
# of Singlefamily Units	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/192	0/0	0/192	0
# Renter	0	0	0	0/192	0/0	0/192	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: PG29 - Piggyback - Glen Oaks
Activity Title: Piggyback - Glen Oaks Apartments - Plaquemines (PG29)

Activity Type:
 Construction of new housing
Project Number:
 0066
Projected Start Date:
 06/01/2022
Benefit Type:
 Direct Benefit (Households)
National Objective:
 Low/Mod

Activity Status:
 Under Way
Project Title:
 Piggyback PIA
Projected End Date:
 06/01/2023
Completed Activity Actual End Date:

Responsible Organization:
 Louisiana Housing Corporation

Overall	Apr 1 thru Jun 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$1,886,146.39
Total Budget	\$0.00	\$1,886,146.39
Total Obligated	\$1,886,146.39	\$1,886,146.39
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Louisiana Housing Corporation	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The project will provide funding for multifamily affordable housing development (44 Units) benefiting LMI populations.

Location Description:

9738 LA-38 South, Belle Chase, LA 70037

Activity Progress Narrative:

Corrected status to Underway. Section 3 estimates are in the process of being obtained.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
Activity funds eligible for DREF	0		0/0	
# ELI Households (0-30% AMI)	0		0/0	
#Low flow showerheads	0		0/0	
#Low flow toilets	0		0/0	
# of Elevated Structures	0		0/0	
# of Section 3 Labor Hours	0		0/0	
# of Targeted Section 3 Labor	0		0/0	
# of Total Labor Hours	0		0/0	
#Sites re-used	0		0/0	
#Units exceeding Energy Star	0		0/0	
#Units with bus/rail access	0		0/0	
#Units with other green	0		0/0	
#Units with solar panels	0		0/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/0	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0
# Owner	0	0	0	0/0	0/0	0/0	0
# Renter	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: PGAD - Piggyback - QAP Admin Activity Title: Piggyback - QAP Admin (PGAD)

Activity Type:

Administration

Project Number:

0066

Projected Start Date:

09/29/2013

Benefit Type:

N/A

National Objective:

N/A

Program Income Account:

Piggyback PIA

Activity Status:

Under Way

Project Title:

Piggyback PIA

Projected End Date:

12/29/2023

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Housing Corporation

Overall

Total Projected Budget from All Sources

	Apr 1 thru Jun 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$560,000.00
Total Budget	\$0.00	\$560,000.00
Total Obligated	\$0.00	\$560,000.00
Total Funds Drawdown	\$3,286.26	\$42,454.65
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$3,286.26	\$42,454.65
Program Income Received	\$0.00	\$174,005.33
Total Funds Expended	\$3,286.26	\$42,454.95
Louisiana Housing Corporation	\$3,286.26	\$42,454.95
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Total Budget

Total Obligated

Total Funds Drawdown

Program Funds Drawdown

Program Income Drawdown

Program Income Received

Total Funds Expended

Louisiana Housing Corporation

Most Impacted and Distressed Expended

Other Funds

Match Funds

Non-Match Funds

Other Funds:

Overall

	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Match Funds

Activity Description:

Administration for Piggyback Program Income projects

Location Description:

Disaster-declared parishes, LA

Activity Progress Narrative:

Expenditures this quarter were for salaries and related benefits.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None

Grantee Activity Number: PGPD - Compass - Piggyback Activity Title: Piggyback - Compass - Program Delivery

Activity Type:

Affordable Rental Housing

Project Number:

0066

Projected Start Date:

12/31/1998

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Program Income Account:

Piggyback PIA

Activity Status:

Under Way

Project Title:

Piggyback PIA

Projected End Date:

06/30/2022

Completed Activity Actual End Date:

Responsible Organization:

The Compass Group, LLC

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2022 To Date

\$0.00 \$1,157,716.00

Total Budget

\$0.00 \$1,157,716.00

Total Obligated

\$0.00 \$1,157,716.00

Total Funds Drawdown

\$64,426.25 \$1,023,363.79

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$64,426.25 \$1,023,363.79

Program Income Received

\$0.00 \$8,521,991.45

Total Funds Expended

\$136,962.32 \$1,023,363.79

LHC RO

\$0.00 \$0.00

Office of Community Development (OCD), Disaster

\$0.00 \$265,259.26

The Compass Group, LLC

\$136,962.32 \$758,104.53

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

This activity contains repaid Piggyback loans to be used for future Piggyback projects.

Location Description:

Activity Progress Narrative:

Expenditures this quarter were for professional consulting for support services and there was an adjusting entry from a previous quarter.

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/0	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0
# Renter	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: PGPD - LHC - Piggyback - QAP - Program Delivery

Activity Title: Piggyback - LHC QAP Program Delivery

Activity Type:

Affordable Rental Housing

Project Number:

0066

Projected Start Date:

09/30/2013

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Program Income Account:

Piggyback PIA

Activity Status:

Under Way

Project Title:

Piggyback PIA

Projected End Date:

12/31/2022

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Housing Corporation

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2022	To Date
\$0.00	\$816,512.93

Total Budget

\$0.00	\$816,512.93
--------	--------------

Total Obligated

\$0.00	\$560,000.00
--------	--------------

Total Funds Drawdown

\$26,591.92	\$276,863.67
-------------	--------------

Program Funds Drawdown

\$0.00	\$0.00
--------	--------

Program Income Drawdown

\$26,591.92	\$276,863.67
-------------	--------------

Program Income Received

\$0.00	\$0.00
--------	--------

Total Funds Expended

\$26,591.92	\$287,197.89
-------------	--------------

Jones, Walker LLP

\$0.00	\$0.00
--------	--------

Louisiana Housing Corporation

\$26,591.92	\$287,197.89
-------------	--------------

Most Impacted and Distressed Expended

\$0.00	\$0.00
--------	--------

Other Funds

\$ 0.00	\$ 0.00
---------	---------

Match Funds

\$ 0.00	\$ 0.00
---------	---------

Non-Match Funds

\$ 0.00	\$ 0.00
---------	---------

Other Funds:

Overall

Match Funds

This Period	To Date
\$ 0.00	\$ 0.00

Activity Description:

Program delivery for program income funded Piggyback.

Location Description:

Disaster declared parish in Louisiana

Activity Progress Narrative:

Expenditures this quarter were for salaries and related benefits.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

# of Households	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 0099 / Administrative Costs

Grantee Activity Number: S2AD - Admin PF ONLY

Activity Title: Admin PF ONLY (S2AD)

Activity Type:

Administration

Project Number:

0099

Projected Start Date:

05/08/2006

Benefit Type:

N/A

National Objective:

N/A

Program Income Account:

s2ad - admin pf only

Activity Status:

Under Way

Project Title:

Administrative Costs

Projected End Date:

12/30/2023

Completed Activity Actual End Date:

Responsible Organization:

Office of Community Development (OCD), Disaster

Overall	Apr 1 thru Jun 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$14,647,290.38
Total Budget	\$0.00	\$14,647,290.38
Total Obligated	\$0.00	\$14,647,290.38
Total Funds Drawdown	\$1,130,519.17	\$4,237,087.41
Program Funds Drawdown	\$1,130,519.17	\$4,237,087.41
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,130,519.17	\$4,237,087.41
Office of Community Development (OCD), Disaster	\$1,130,519.17	\$4,237,087.41
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Supports the administrative work conducted to implement disaster recovery projects funded with these resources. This original activity budget and obligation for S2AD - Admin is being zeroed out because there is a DRGR system error with program income that is disallowing program fund availability regarding the DRGR PI GENERAL ACCOUNT. The initial budget and obligation was \$41,200,000. The remaining budget and obligation of \$18,625,017.39 will be used to create a new activity called S2AD - Admin PF ONLY which will be linked to a walled-off program income account that will retain a zero balance at all times so that there will be no issues of PI superceding PF (due to this being a payroll account).

Location Description:

Activity Progress Narrative:

The Disaster Recovery Unit (DRU) of the Office of Community Development (OCD), Division of Administration (DOA), was created in the aftermath of the 2005 hurricanes Katrina and Rita. The DRU administers the CDBG



Disaster Recovery funds approved by Congress on December 23, 2005; June 30, 2007; and January 15, 2008. Personnel were hired from around the United States as well as within Louisiana with experience in all aspects of CDBG programs. Managers and staff were retained in the areas of homeownership housing, multifamily, rental, and supportive housing, infrastructure, economic development, policy and reporting, legal, finance, and auditing.

Experienced employees of the OCD-CDBG Program provide training as needed to the newly hired. In addition, the OCD continues to supply CDBG training in partnership with the Council of State Community Development Agencies. The DOA's resources are available to augment the DRU with expertise in budgeting, accounting, contract review, and legal matters. The DRU is in close contact with the Louisiana Legislative Auditors, although the last contract (Agreed Upon Procedures) the DRU had with the Legislative Auditor Recovery Assistance Services (RAS) expired June 30, 2010. This contract was for RAS to review contractor invoices. RAS elected not to extend the services. The Division of Administration is currently conducting internal audits of the OCD/DRU.

At the close of this quarter, the OCD-DRU had 1 student interns, 93 full-time and 5 part-time employees. In July 2010, the DRU was authorized for a total of 118 positions. In July 2011, the Division of Administration reduced the number of positions to 115. In July of 2012, the Division of Administration once again reduced the number of positions; this time to 113. In October of 2015, the Division of Administration authorized DRU for a total of 127 positions. In June 2018, the Division of Administration authorized an additional 16 positions; bringing the total number of positions to 143. In October of 2018, the Division of Administration re-authorized DRU for a total of 142 positions. In 2021, the Division of Administration authorized an additional 9 positions; bringing the total number of positions to 151. This leaves 58 positions not currently filled. Included in the full-time employee count are 38 positions not in the State's Table of Organization.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: S2PI - Admin

Activity Title: Admin (S2PI) THESE FUNDS NOT AVAILABLE FOR EXPENDITURE - PI DUMMY ACCOUNT

Activity Type:

Administration

Project Number:

0099

Projected Start Date:

01/01/2015

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Administrative Costs

Projected End Date:

07/17/2023

Completed Activity Actual End Date:

Responsible Organization:

Office of Community Development (OCD), Disaster

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2022

To Date

\$0.00

\$29,415,646.52

Total Budget

\$5,000,000.00

\$29,415,646.52

Total Obligated

\$5,000,000.00

\$29,415,646.52

Total Funds Drawdown

\$0.00

\$260,287.85

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$260,287.85

Program Income Received

\$0.00

\$1,631,387.09

Total Funds Expended

\$3,615.00

\$260,287.85

Office of Community Development (OCD), Disaster

\$3,615.00

\$260,287.85

Most Impacted and Distressed Expended

\$0.00

\$0.00

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

Supports the administrative work conducted to implement disaster recovery projects funded with these resources.

Location Description:

Office of Community Development/Disaster Recovery Unit OCD/DRU

Activity Progress Narrative:

This is an adjusting entry from a previous quarter.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	4	882
Monitoring Visits	0	1
Audit Visits	0	0
Technical Assistance Visits	4	881
Monitoring/Technical Assistance Visits	0	0
Report/Letter Issued	0	1