

# Grantee: Louisiana

## Grant: B-18-DP-22-0001

October 1, 2024 thru December 31, 2024

---

**Grant Number:**

B-18-DP-22-0001

**Obligation Date:****Award Date:****Grantee Name:**

Louisiana

**Contract End Date:**

09/16/2032

**Review by HUD:**

Original - In Progress

**Grant Award Amount:**

\$1,213,917,000.00

**Grant Status:**

Active

**QPR Contact:**

Amanda Clark

**LOCCS Authorized Amount:**

\$1,213,917,000.00

**Estimated PI/RL Funds:**

\$0.00

**Total Budget:**

\$1,213,917,000.00

## Disasters:

### Declaration Number

FEMA-4272-TX

FEMA-4263-LA

FEMA-4277-LA

## Narratives

### Mitigation Needs Assessment:

Beginning with Hurricane Katrina's landfall in August 2005, each of Louisiana's 64 parishes has been included in a federal major disaster declaration as a result of a named tropical event. Moreover, the Great Floods of 2016 - two rainfall events six months apart affected wide swaths of the state - causing severe flash and riverine floods. These floods led to major disaster declarations in 56 parishes. These events have left an indelible mark on Louisiana and have exposed new challenges within the state's approach to flood risk reduction.

Since Hurricanes Katrina and Rita, the state has adopted stricter building codes, newer flood maps in some areas, and has formed the Coastal Protection and Restoration Authority (CPRA), which relies on science and engineering to produce, implement, and regularly update the state's Coastal Master Plan. After Hurricane Isaac, with funds provided by HUD's National Disaster Resilience Competition, Louisiana created the Strategic Adaptations for Future Environments Program (LA SAFE) which became a model for engaging citizens in planning for the long-term resilience of their communities.

The Great Floods of 2016 exposed another challenge the state faces: the need to better manage riverine and flash flooding caused by extreme precipitation events. The state identified regional watershed-based flood risk management as a means to systematically address water management and avoid interventions that may unintentionally increase runoff or subsequent flooding on adjacent communities, upstream and downstream.

Soon after, the state began its investigation of this new approach. Per the Bipartisan Budget Act of 2018, Congress allocated \$1,213,917,000 CDBG-MIT funds to the State of Louisiana for the specific purpose of mitigation activities as specified in Public Law 115-123 and FR-6109-N-02.

As the next step in Louisiana's response to its increasingly complex flood risk profile, the state completed its investigation of watershed management and Governor John Bel Edwards charged state agencies with coordinating statewide floodplain management efforts through a watershed-based approach, referred to as the Louisiana Watershed Initiative or LWI.

Building on the efforts and methodologies of both the Coastal Master Plan and LA SAFE, the LWI takes a statewide approach to watershed-based floodplain management to reduce flood risk vulnerabilities through pre-disaster mapping, modeling, and watershed management planning - backed by large-scale investments in projects and programs that directly mitigate risks.

The LWI combines the Coastal Master Plan's focus on data, science and engineering with the community engagement lessons learned through LA SAFE to work across all sectors of government. The state commits to working in partnership with local communities statewide toward an integrated, watershed-based approach to floodplain management that combines physical, biological, ecological, socioeconomic, and policy-based solutions emanating from a comprehensive scientific understanding of the state's hydrologic processes.



Most Impacted and Distressed Areas: Combined, these disasters affected 56 of the state's 64 parishes, with 51 parishes declared eligible for FEMA IA. HUD has identified the 10 most impacted parishes from these two events as Acadia, Ascension, East Baton Rouge, Lafayette, Livingston, Ouachita, St. Tammany, Tangipahoa, Vermilion and Washington.

**Proposed Use of Funds:**

**Program Area No. 1: Local and Regional Watershed Projects and Programs**

As local, regional and state governments and organizations work through the LWI toward regional, watershed-based coordination and as the LWI develops datasets and modeling tools to inform watershed management policy and project mitigation activities (see Program Areas 3 and 4 in this Section for more detail), the LWI will provide funding and assistance to local and regional organizations to implement identified projects and programs with demonstrable and quantifiable mitigation outcomes. These projects and programs may include, but are not limited to, direct physical improvements to the watershed, ecological and waterway restoration projects, code enforcement activities, floodplain/floodway easements, and strategic land acquisitions and other projects that demonstrably enhance the storage and ecosystem capacity of the land and water systems within the state's respective watersheds.

**Program Area No. 2: State Projects and Programs**

Following the Great Floods of 2016, the state identified numerous projects and/or programs that are necessary for immediate implementation of a more comprehensive flood mitigation strategy. In these cases, the state - through the LWI - will award projects, as selected through a non-competitive process for immediate implementation. These projects and programs must align with the LWI's approach to comprehensive statewide and regional watershed management focused on four dimensions: (1) evidence-backed flood control projects, (2) innovative floodplain management, (3) public education and (4) changing development patterns. For activities that use Urgent Need Mitigation as their national objective, the state will demonstrate how projects will result in a measurable and verifiable reduction in the risk of loss of life and property.

**Program Area No. 3: Watershed Monitoring, Mapping and Modeling**

This program addresses the unmet mitigation need for watershed data and modeling, and will enable long-term flood resilience, more targeted flood control project selection and regional coordination along watershed boundaries. This program can also be anticipated to reduce the need for disaster response and enhance such response efforts when deployed, aid in the provision of critical lifelines and enable a demonstrable reduction in flood risk within HUD-MID and LA-MID parishes.

**Program Area No. 4: Watershed Policy, Planning and Local Capacity Assistance**

While different levels of capacity and integration exist in various agencies and regions of the state, these entities are not currently coordinated on a regional watershed basis and their activities and authorities are often circumscribed within the boundaries of a single parish or municipality. State and local agencies, communities, and stakeholders must collaborate, organize, and make decisions on a watershed basis in order to plan for and manage water and flood events effectively.

Through this program, the state will partner with federal, state, local agencies and experts, as well as private industry, to complete an assessment of state, regional, and local programs, as well as to offer technical assistance, educational and capacity building support services to state agencies, local governments, non-profit organizations, planning and development organizations, chambers of commerce, and other public-serving agencies and organizations in order to encourage the alignment of effort across watersheds to promote the LWI's approach to watershed management. This technical assistance will also facilitate the establishment of coalitions among parishes and municipal governments - based on watersheds - to implement regional policies and projects funded through other programs within this grant. For activities that use Urgent Need Mitigation as their national objective, the state will require sub-grantees to demonstrate how their projects will result in a measurable and verifiable reduction in the risk of loss of life and property.

Many existing state, regional and local organizations have limited experience or capacity related to watershed-specific issues, such as floodplain policy development and implementation, or related to analyzing impacts of floodplain policies on local and regional economies, natural and built environments, and wildlife and fisheries. Under this program, the LWI will coordinate extensive public engagement, training, and research, and ultimately, will develop informed and collaborative policies and planning tools. This program area includes three specific elements: technical assistance, development of statewide and regional watershed management plans, and administration.

<b>Overall</b>	<b>This Report Period</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$99,881,860.00	\$1,116,767,244.58
<b>Total Budget</b>	\$99,881,860.00	\$1,116,767,244.58
<b>Total Obligated</b>	\$6,000,000.00	\$947,696,300.02
<b>Total Funds Drawdown</b>	\$16,269,877.74	\$175,323,741.11
<b>Program Funds Drawdown</b>	\$16,269,877.74	\$175,323,741.11
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$16,269,877.74	\$175,964,509.18
<b>HUD Identified Most Impacted and Distressed</b>	\$5,834,703.96	\$44,427,568.20
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00



## Funds Expended

### Overall

### This Period

### To Date

Ascension Parish Government	\$ 1,316,322.57	\$ 4,135,258.77
City of Bunkie	\$ 0.00	\$ 145,679.30
City of Covington	\$ 0.00	\$ 0.00
City of Lake Charles	\$ 0.00	\$ 0.00
City of Leesville	\$ 0.00	\$ 0.00
City of Marksville	\$ 27,725.00	\$ 27,725.00
City of Monroe	\$ 0.00	\$ 0.00
City of Natchitoches	\$ 0.00	\$ 0.00
City of New Iberia	\$ 0.00	\$ 0.00
City of Pineville	\$ 0.00	\$ 478,973.71
City of Scott	\$ 0.00	\$ 0.00
Assumption Parish	\$ 0.00	\$ 0.00
City of Shreveport	\$ 0.00	\$ 0.00
City of Slidell	\$ 76,147.65	\$ 459,240.96
City of St. Martinville	\$ 0.00	\$ 0.00
City of Walker	\$ 129,123.60	\$ 129,123.60
City of West Monroe	\$ 0.00	\$ 0.00
City of Youngsville	\$ 0.00	\$ 0.00
Coushatta Tribe of Louisiana	\$ 0.00	\$ 890,655.56
Division of Administration Facility Planning	\$ 0.00	\$ 2,759,551.43
East Baton Rouge Parish	\$ 368,164.77	\$ 592,075.36
East Baton Rouge Parish MOHSEP	\$ 0.00	\$ 0.00
BOSSIER PARISH POLICE JURY	\$ 0.00	\$ 0.00
East Baton Rouge Recreation and Park Commission (BREC)	\$ 0.00	\$ 0.00
East Feliciana Parish Police Jury	\$ 0.00	\$ 0.00
Evangeline Parish Police Jury	\$ 0.00	\$ 0.00
Franklin Parish Police Jury	\$ 0.00	\$ 0.00
HESSMER VILLAGE OF	\$ 0.00	\$ 62,328.97
Iberville Parish	\$ 114,972.91	\$ 2,414,676.61
KINDER, TOWN OF	\$ 0.00	\$ 0.00
Lafayette City Parish Consolidated Government	\$ 0.00	\$ 0.00
Lafourche Parish Government	\$ 0.00	\$ 1,947,536.83
Livingston Parish Council	\$ 82,355.25	\$ 663,600.36
CITY OF BOSSIER CITY	\$ 0.00	\$ 0.00
Livingston Parish Office of Homeland Security and	\$ 0.00	\$ 0.00
Louisiana Department of Environmental Quality	\$ 0.00	\$ 0.00
Louisiana Department of Transportation and Development	\$ 34,048.80	\$ 1,643,305.27
Morehouse Parish Police Jury	\$ 0.00	\$ 0.00
Natchitoches Parish	\$ 30,464.96	\$ 308,266.50
Office of Community Development (OCD), Disaster	\$ 8,886,813.73	\$ 138,698,932.74
Ouachita Parish Police Jury	\$ 0.00	\$ 1,230,000.00
PONTCHARTRAIN LEVEE DISTRICT	\$ 253,920.60	\$ 1,329,041.73
Pan American Engineers Inc	\$ 0.00	\$ 145,053.75
Pontchartrain Levee District	\$ 0.00	\$ 0.00
CITY OF OAKDALE	\$ 0.00	\$ 0.00
Ramboll US Corporation	\$ 0.00	\$ 7,135.36
St. Charles Parish	\$ 0.00	\$ 0.00
St. Helena Parish	\$ 0.00	\$ 0.00
St. Helena Parish Police Jury	\$ 156,859.50	\$ 253,251.20
St. James Parish	\$ 0.00	\$ 0.00
St. John the Baptist Parish	\$ 0.00	\$ 0.00
St. Landry Parish	\$ 0.00	\$ 0.00
St. Martin Parish	\$ 0.00	\$ 0.00
St. Tammany Parish Government	\$ 0.00	\$ 0.00



TOWN OF ARCADIA	\$ 0.00	\$ 0.00
COLUMBIA, TOWN OF	\$ 70,025.00	\$ 70,025.00
TOWN OF COTTONPORT	\$ 0.00	\$ 0.00
TOWN OF DELHI	\$ 50,000.00	\$ 50,000.00
TOWN OF JONESBORO TOWN HALL	\$ 0.00	\$ 0.00
Tangipahoa Parish	\$ 0.00	\$ 0.00
Town of Ball	\$ 29,481.07	\$ 818,837.10
Town of Church Point	\$ 0.00	\$ 83,000.00
Town of Colfax	\$ 0.00	\$ 0.00
Town of Farmerville	\$ 176,250.00	\$ 176,250.00
Town of Greensburg	\$ 0.00	\$ 0.00
Town of Gueydan	\$ 0.00	\$ 0.00
Calcasieu Parish Police Jury	\$ 0.00	\$ 0.00
Town of Haughton	\$ 47,061.21	\$ 47,061.21
Town of Jonesville	\$ 0.00	\$ 0.00
Town of Mansura	\$ 2,417,832.15	\$ 3,324,256.63
Town of Maringouin	\$ 0.00	\$ 93,500.00
UPPER DELTA SOIL AND WATER CONSERVATION DISTRICT	\$ 204,846.39	\$ 204,846.39
University Lakes LLC	\$ 0.00	\$ 0.00
University Lakes, LLC	\$ 0.00	\$ 6,892,154.78
VILLAGE OF HODGE	\$ 36,500.00	\$ 36,500.00
Vermilion Parish Police Jury	\$ 0.00	\$ 0.00
Village of Clarence	\$ 0.00	\$ 0.00
Cameron Parish Police Jury	\$ 1,358,451.23	\$ 3,592,904.78
Village of Natchez	\$ 0.00	\$ 0.00
West Feliciana Parish Police Jury	\$ 254,298.21	\$ 254,298.21
Winn Parish Police Jury	\$ 0.00	\$ 0.00
City of Alexandria	\$ 148,213.14	\$ 1,358,694.00

## Progress Toward Required Numeric Targets

Requirement	Target	Projected	Actual
<b>Overall Benefit Percentage</b>	50.00%	54.48%	4.38%
<b>Overall Benefit Amount</b>	\$497,705,970.00	\$489,374,964.87	\$43,564,977.64
<b>Limit on Public Services</b>	\$182,087,550.00	\$0.00	\$0.00
<b>Limit on Admin/Planning</b>	\$242,783,400.00	\$218,505,060.00	\$94,423,885.22
<b>Limit on Admin</b>	\$60,695,850.00	\$48,556,680.00	\$3,138,154.74
<b>Most Impacted and Distressed</b>	\$606,958,500.00	\$530,834,725.40	\$44,427,568.20

## Overall Progress Narrative:

### Administration Activity

Implementation of [State Agency Operational Guidance \(OGSA\)](#) continued this quarter with updates on the following recommendations:

- A1 – Develop a simple, accurate depiction of the role and responsibilities of state agencies in relation to flood risk management for use by agencies and stakeholders
  - User Guide updated, excerpts used in Program Management site for use by agencies and firms, publicly accessible User Guide in final review by OCD Communications team.
- A2 – Ensure parish and municipal applicants are aware of the limitations and constraints of funding sources and establish a project proposal review process that facilitates the coordination of funding sources pre-award
  - The Regional Funding Effort kicked off in 2024 engages Watershed Coordinators and Regional Steering Committees to seek project prioritization and aligned federal sources. Workshops on specific grants continue through this year and into 2025.



- 1 – Establish consistent minimum freeboard standards for all state funded or administered nonstructural programs

This and many other elements from the Operational Guidance are being reviewed and assessed for the remaining work needed for full implementation.

The five-agency Working Group met in August, and were provided an overview of remaining implementation. Note – Louisiana now using 2021 IBC including the freeboard requirement (ASCE 24) which the state had previously stricken.

- 2 – Require every nonstructural elevation and acquisition project funded through state agencies to collect a common set of data, using consistent standards
- Work is paused as GOHSEP further defines its project related hereto.

- Recommendation D.2 - Create an inventory, including specific agency uses identified, of potential model uses to ensure all agencies have a thorough understanding of the future utility of the LWI models beyond the LWI program.

Consultant team mobilized to revise framework, discussing it with Watershed Coordinators and others.

- State Watershed Plan Development: State Plan (Phase I) providing framework for advancing watershed-based approach and lays foundation for regional plan is complete. The scope of the State Plan (Phase II) has been the subject of preliminary discussions with the OCD staff, the Working Group, and will be discussed at the State Planning Conference in October.

- Regional Plans:

Watershed Coordinators have participated in several funding workshops and train-the-trainer opportunities to develop a project funding strategy in support of regional priority projects

Watershed Coordinators have been entering project details into the Project Pipeline Tool for future use

They have been focused on project identification as part of plan development – e.g. building region pipeline of projects within their plans.

- Continuing stakeholder engagement with a focus on funding strategies and refining project concepts
- The Regional Steering Committees are also working with LDEQ to obtain long-term funding for operations and maintenance of LWI rain gauges

#### Watershed Projects Grants Program: Local and Regional

- Round 1: Agreements have been finalized for 28 of the 28 Round 1 projects. Several projects have begun construction. All others are working on acquisition process, finalizing Plans and Specs or advertising their RFQ's for A/E services. Two projects are in close-out.

- DSP: Agreements have been finalized for 27 of 27 DSP projects. These projects are developing their H&H models and preliminary design. Two projects, W. Feliciana Parish and St. Charles Parish, have completed the H&H review and are moving forward towards 100% design and getting environmentally cleared for construction.

- Round 2: 39 of 39 agreements finalized. These projects finalizing their procurement process and allowing their design engineers to complete survey and complete their H&H conceptual models in order to move forward with the implementation process.

#### State Projects and Programs

- Large Area Buyouts Program: In 2024 Q4, OCD continued outreach, application and buyout activities for its CDBG-MIT Buyout program. This quarter, twenty properties were transferred to local governments. Program staff continues to review and process applications across all seven targeted areas. There are a number of properties in different phases of demolition. To date, the program has acquired 253 properties that will be converted green space.

- Regional Retention, Detention and Natural Flood Plain Management Program: OCD has approved agreements with six State Projects and Programs applicants. LSU-A is substantially completed and awaiting closeout. Two projects are in construction, LSU Lakes and Cameron. Livingston Parish is awaiting a CORP permit to begin their \$15M dollar project. The remaining applicants are in application and design phase. Livingston has two more projects in application, Tangipahoa has two projects in application and Pontchartrain Levee District has a project in the design phase.

#### Non-Federal Cost Share Assistance Program

- The MIT- HMPG projects are underway for Non Federal Cost Share Assistance. The amount expended was \$1,684,487.34 with Ascension Parish and East Baton Rouge Parish.

#### Watershed Monitoring, Mapping and Modeling

In 2024 Q4, Watershed Monitoring, Mapping and Modeling activities under the MIT program, which

are all planning activities, include:

- Statewide Modeling Program:
  - TO 1: Completed in December 2021
  - TO 2: Completed by 8/31/2024
  - TO 3: to be completed by 9/30/2024
  - TO 4: All Regional Modeling teams have executed TO4.
  - General overall modeling updates.¿
  - All Models have been Calibrated, all but one validated.
  - Model break-outs being used in assessment of Round 2 projects.
  - Design Storms runs being undertaken by modeling teams.

- River and Rain Gauge Enhancement Program:
  - Live gauge data added to the LWI Data Portal, periodically reviewed by LDEQ staff¿
  - Gauges installed at 100 sites (as of 9/18/2024); water quality data collected a 3 locations
  - (MIT funds) ¿Current funding set to be depleted by Oct. 8, 2025.¿The state continues to meet with various agencies and organizations to address the long-term funding for the operation and maintenance of the gauge network (beyond 10/8/2025).Region 5 has taken initiative and is also pursuing O&M funds for gauges.
    - (MIT funds) The state continues to make progress as part the statewide River and Rain Gauge Enhancement program, which includes acquisition, installation and monitoring of rain and river gauges in those currently under-monitored and unmonitored areas, as well as the time and effort related to the operation, monitoring, collection and review of data from the gauges. To this end OCD entered into a \$15,419,380 CEA for six years with DEQ. All of the gauge network sites include both river and rain gauges to collect surface water and precipitation data. Water quality data will also be collected at certain locations. Rainfall and river height data are available immediately upon installation. Discharge, also called streamflow, data is available 12 to 18 months after installation.
      - ¿USGS Current Conditions For selected counties in Louisiana.
      - Or a spatial map for the LWI gauges only

([https://maps.waterdata.usgs.gov/mapper/nwisquery.html?URL=https://waterdata.usgs.gov/la/nwis/current?type=LWI&group\\_key=basin\\_cd&format=sitfile\\_output&sitfile\\_output\\_format=xml&column\\_name=agency\\_cd&column\\_name=site\\_no&column\\_name=station\\_nm&column\\_name=site\\_tp\\_cd&column\\_name=dec\\_lat\\_va&column\\_name=dec\\_long\\_va&column\\_name=agency\\_use\\_cd](https://maps.waterdata.usgs.gov/mapper/nwisquery.html?URL=https://waterdata.usgs.gov/la/nwis/current?type=LWI&group_key=basin_cd&format=sitfile_output&sitfile_output_format=xml&column_name=agency_cd&column_name=site_no&column_name=station_nm&column_name=site_tp_cd&column_name=dec_lat_va&column_name=dec_long_va&column_name=agency_use_cd))

NOTE: For all activities in this QPR with no narratives, there were no expenditures in this quarter.

## Project Summary

Project #, Project Title	This Report	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
3105, State Administration and Planning	\$67,101.30	\$48,556,680.00	\$3,138,154.74
3106, Local and Regional Watershed Projects and	\$3,969,800.79	\$585,666,243.00	\$15,884,696.04
3107, State Infrastructure and Housing	\$7,236,513.25	\$312,757,590.00	\$61,307,794.98
3108, Non-Federal Cost Share Assistance	\$1,684,487.34	\$96,988,107.00	\$3,707,364.87
3109, Watershed Monitoring, Mapping, and Modeling	\$3,078,426.89	\$145,670,040.00	\$87,674,900.40
3110, Watershed Policy, Planning, and Local Capacity	\$233,548.17	\$24,278,340.00	\$3,610,830.08
3111, State Economic Development and Resilience	\$0.00	\$0.00	\$0.00
9999, Restricted Balance	\$0.00	\$0.00	\$0.00

## Activities

**Project # / 3105 / State Administration and Planning**



# Grantee Activity Number: 65MTAD1001

## Activity Title: State Administration

**Activity Type:**

Administration

**Project Number:**

3105

**Projected Start Date:**

09/16/2020

**Benefit Type:**

N/A

**National Objective:**

NA

**Activity Status:**

Under Way

**Project Title:**

State Administration and Planning

**Projected End Date:**

09/16/2032

**Completed Activity Actual End Date:****Responsible Organization:**

Office of Community Development (OCD), Disaster

**Overall****Total Projected Budget from All Sources****Oct 1 thru Dec 31, 2024 To Date**

\$0.00 \$48,556,680.00

**Total Budget**

\$0.00 \$48,556,680.00

**Total Obligated**

\$0.00 \$48,556,680.00

**Total Funds Drawdown**

\$67,101.30 \$3,138,154.74

**Program Funds Drawdown**

\$67,101.30 \$3,138,154.74

**Program Income Drawdown**

\$0.00 \$0.00

**Program Income Received**

\$0.00 \$0.00

**Total Funds Expended**

\$67,101.30 \$3,138,154.74

Office of Community Development (OCD), Disaster

\$67,101.30 \$3,138,154.74

**Most Impacted and Distressed Expended**

\$0.00 \$0.00

**Other Funds**

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

**Other Funds:****Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

**Activity Description:**

This activity funds the costs necessary for the general administration of the LWI, to include but not limited to the state's and subrecipients' time administering programs, compliance, and monitoring of the state's subrecipients, vendors, and other recipients of funding and other costs specified as eligible administrative expenses in 24 CFR 570.206

**Location Description:**

No location to report.

**Activity Progress Narrative:**

Expenditures this quarter were for state administrative expenses of the MIT grant.



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None

**Project # / 3106 / Local and Regional Watershed Projects and Programs**



# Grantee Activity Number: 01MTR17701 - R1

## Activity Title: Church Point Detention and Flood Proofing

**Activity Type:**  
MIT - Public Facilities and Improvements-Non Covered

**Project Number:**  
3106

**Projected Start Date:**  
09/17/2020

**Benefit Type:**  
Area Benefit (Survey)

**National Objective:**  
Low/Mod

**Activity Status:**  
Under Way

**Project Title:**  
Local and Regional Watershed Projects and

**Projected End Date:**  
11/20/2025

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Town of Church Point

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2024</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$2,937,196.00
<b>Total Budget</b>	\$0.00	\$2,937,196.00
<b>Total Obligated</b>	\$0.00	\$2,937,196.00
<b>Total Funds Drawdown</b>	\$0.00	\$83,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$83,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$83,000.00
Town of Church Point	\$0.00	\$83,000.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$83,000.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**  
The project includes the excavation of two detention ponds in church point, to a greater depth and the installation of drainage pipes to the ponds to decrease flooding in the area. Additionally, the current wastewater treatment facility in Church Point will be updated.

**Location Description:**  
Throughout Acadia Parish, LA.

**Activity Progress Narrative:**  
On12/10/2024, updated the activity description to be more detailed. AClark



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# cubic feet of stormwater	0	0/10
# of Elevated Structures	0	0/0
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Survey

	Low	Mod	Total	Low/Mod%
# of Persons	2020	685	4405	61.41

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



## Grantee Activity Number: 02MTR17701 - R1

### Activity Title: Coushatta Casino Resort Wastewater Treatment Plant Floodwall

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3106

**Projected Start Date:**

09/17/2020

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Urgent Need Mitigation

**Activity Status:**

Under Way

**Project Title:**

Local and Regional Watershed Projects and

**Projected End Date:**

12/31/2024

**Completed Activity Actual End Date:**

**Responsible Organization:**

Coushatta Tribe of Louisiana

**Overall**

**Total Projected Budget from All Sources**

<b>Oct 1 thru Dec 31, 2024</b>	<b>To Date</b>
\$0.00	\$1,218,880.00

**Total Budget**

\$0.00	\$1,218,880.00
--------	----------------

**Total Obligated**

\$0.00	\$1,218,880.00
--------	----------------

**Total Funds Drawdown**

\$0.00	\$890,655.56
--------	--------------

**Program Funds Drawdown**

\$0.00	\$890,655.56
--------	--------------

**Program Income Drawdown**

\$0.00	\$0.00
--------	--------

**Program Income Received**

\$0.00	\$0.00
--------	--------

**Total Funds Expended**

\$0.00	\$890,655.56
--------	--------------

Coushatta Tribe of Louisiana

\$0.00	\$890,655.56
--------	--------------

**Most Impacted and Distressed Expended**

\$0.00	\$0.00
--------	--------

**Other Funds**

\$ 0.00	\$ 0.00
---------	---------

Match Funds

\$ 0.00	\$ 0.00
---------	---------

Non-Match Funds

\$ 0.00	\$ 0.00
---------	---------

**Other Funds:**

**Overall**

<b>This Period</b>	<b>To Date</b>
\$ 0.00	\$ 0.00

Match Funds

**Activity Description:**

This activity will construct an elevated floodwall and lift gate around the treatment plant's perimeter.

**Location Description:**

Panther Trail Drive, Kinder, LA 70648

**Activity Progress Narrative:**

On 12/10/2024, updated the activity description to be more detailed. AClark



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	1/1
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

## Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	2215	0.00

LMI%:	31.38
-------	-------

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



# Grantee Activity Number: 03MTR17701 - R1

## Activity Title: Bonadona-Cataldo Drainage Pump

### Activity Type:

MIT - Public Facilities and Improvements-Non Covered

### Project Number:

3106

### Projected Start Date:

09/17/2020

### Benefit Type:

Area Benefit (Census)

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local and Regional Watershed Projects and

### Projected End Date:

12/31/2024

### Completed Activity Actual End Date:

### Responsible Organization:

Ascension Parish Government

Overall	Oct 1 thru Dec 31, 2024	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$1,401,442.00
<b>Total Budget</b>	\$0.00	\$1,401,442.00
<b>Total Obligated</b>	\$0.00	\$1,401,442.00
<b>Total Funds Drawdown</b>	\$0.00	\$999,969.26
<b>Program Funds Drawdown</b>	\$0.00	\$999,969.26
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$999,969.26
Ascension Parish Government	\$0.00	\$999,969.26
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$999,969.26
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

### Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

### Activity Description:

This activity is for the Bonadona/Cataldo subdivision drainage improvements and will target areas of repetitive flooding and bank slope failure of several ditches along various streets in the east Donaldsonville area. Of the nearly 130 drainage elements present in the project, a majority of them will be replaced. The project will include road ditch re-grading, culvert work, catch basin work, as well as driveway replacement, as needed.

### Location Description:

Throughout Ascension Parish, LA.

### Activity Progress Narrative:

On 11/18/2024, updated performance measures from water control structures repaired/replaced to # of linear of feet of Public Improvement in Action Plan; entered performance measures in QPR. AClark On 12/10/2024, updated the activity description to be more detailed. AClark



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Linear feet of Public	3699	3699/3699
# of Section 3 Labor Hours	-2723	1683/0
# of Targeted Section 3 Labor	-68	599/0
# of Total Labor Hours	3179	4821/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

## Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	1955	460	4130	58.47

LMI%:	58.47
-------	-------

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



# Grantee Activity Number: 03MTR17702 - R1

## Activity Title: Bayou Lafourche Pump Project

### Activity Type:

MIT - Public Facilities and Improvements-Non Covered

### Project Number:

3106

### Projected Start Date:

09/17/2020

### Benefit Type:

Area Benefit (Census)

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local and Regional Watershed Projects and

### Projected End Date:

12/31/2024

### Completed Activity Actual End Date:

### Responsible Organization:

Ascension Parish Government

Overall	Oct 1 thru Dec 31, 2024	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$2,066,500.00
<b>Total Budget</b>	\$0.00	\$2,066,500.00
<b>Total Obligated</b>	\$0.00	\$2,066,500.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Ascension Parish Government	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

### Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

### Activity Description:

This activity will alleviate concurrent flooding and road ponding for 70+ acres in West Ascension, by installing two pump stations at proposed wet well locations along LA Hwy 308 and Bayou Lafourche. In addition, two access drives will be constructed at the entrance of each pump. The pumps will reside in wet wells and discharge excess runoff into Bayou Lafourche via sluice gates.

### Location Description:

LA Hwy 308, Donaldsonville, LA 70346

### Activity Progress Narrative:

On 12/10/2024, updated the activity description to be more detailed. AClark



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of pump stations	0	0/2
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

## Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	2750	580	5695	58.47

LMI%:	58.47
-------	-------

## Activity Locations

**No Activity Locations found.**

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None





## Grantee Activity Number: 03MTR97701

### Activity Title: Region 9-Ascension New Mississippi River Pump Station Improvement

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3106

**Projected Start Date:**

01/01/2023

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Urgent Need Mitigation

**Activity Status:**

Under Way

**Project Title:**

Local and Regional Watershed Projects and

**Projected End Date:**

12/31/2029

**Completed Activity Actual End Date:**

**Responsible Organization:**

Ascension Parish Government

**Overall**

**Total Projected Budget from All Sources**

	<b>Oct 1 thru Dec 31, 2024</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$40,000,000.00	\$40,000,000.00
<b>Total Budget</b>	\$40,000,000.00	\$40,000,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Ascension Parish Government	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Total Budget**

**Total Obligated**

**Total Funds Drawdown**

**Program Funds Drawdown**

**Program Income Drawdown**

**Program Income Received**

**Total Funds Expended**

    Ascension Parish Government

**Most Impacted and Distressed Expended**

**Other Funds**

    Match Funds

    Non-Match Funds

**Other Funds:**

**Overall**

Match Funds

	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

The project scope of work includes the design and construction of the New River Stormwater Management Pump Station Project. This includes a 1200 cubic feet per second (cfs) pump station located at the Mississippi River, along with channel enhancements that will connect the station to Bluff Swamp and the upstream section of New River. The pump station aims to effectively manage peak water surface elevations in the region, significantly reducing flooding risks for East Baton Rouge, Iberville, Livingston, and Ascension Parish.

**Location Description:**

In Ascension Parish, LA.



**Activity Progress Narrative:**

On 12/11/2024, added new activity, Region 9-Ascension New Mississippi River Pump Station Improvement, with a budget of \$40,000,000.00 and an obligation of \$0.00. AClark On 12/16/2024, removed zeros in # of structures harden against future flood events and fixed validation error for # of Elevated Structures. AClark

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

**Beneficiaries Performance Measures**

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	6082	0.00

LMI%:	
-------	--

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: 05MTDS7701

## Activity Title: Bunkie East Side Drainage Improvements

### Activity Type:

MIT - Public Facilities and Improvements-Non Covered

### Project Number:

3106

### Projected Start Date:

09/30/2022

### Benefit Type:

Area Benefit (Census)

### National Objective:

Urgent Need Mitigation

### Activity Status:

Under Way

### Project Title:

Local and Regional Watershed Projects and

### Projected End Date:

12/31/2027

### Completed Activity Actual End Date:

### Responsible Organization:

City of Bunkie

Overall	Oct 1 thru Dec 31, 2024	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$3,791,450.00
<b>Total Budget</b>	\$0.00	\$3,791,450.00
<b>Total Obligated</b>	\$0.00	\$3,791,450.00
<b>Total Funds Drawdown</b>	\$0.00	\$75,674.89
<b>Program Funds Drawdown</b>	\$0.00	\$75,674.89
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$75,674.89
City of Bunkie	\$0.00	\$75,674.89
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

### Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

### Activity Description:

The project will include the removal and replacement of the failed and undersized culverts and associated driveways and/or street surfaces in the project area.

### Location Description:

In the City of Bunkie, in Avoyelles Parish, LA.

### Activity Progress Narrative:

On 12/10/2024, updated the activity description to be more detailed. AClark



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Linear feet of Public	0	0/20374
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

## Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	3170	0.00

LMI%:	41.96
-------	-------

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



## Grantee Activity Number: 05MTDS7702

### Activity Title: West Side Drainage Improvements

**Activity Type:**  
MIT - Public Facilities and Improvements-Non Covered

**Project Number:**  
3106

**Projected Start Date:**  
09/30/2022

**Benefit Type:**  
Area Benefit (Census)

**National Objective:**  
Low/Mod

**Activity Status:**  
Under Way

**Project Title:**  
Local and Regional Watershed Projects and

**Projected End Date:**  
12/31/2027

**Completed Activity Actual End Date:**

**Responsible Organization:**  
City of Bunkie

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2024</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$2,795,150.00
<b>Total Budget</b>	\$0.00	\$2,795,150.00
<b>Total Obligated</b>	\$0.00	\$2,795,150.00
<b>Total Funds Drawdown</b>	\$0.00	\$70,004.41
<b>Program Funds Drawdown</b>	\$0.00	\$70,004.41
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$70,004.41
City of Bunkie	\$0.00	\$70,004.41
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**  
Riprap and ditch hardening will be used to mitigate erosion, due to high velocity runoff along the upstream section of the drainage system. A retention basin with a littoral shelf will be constructed, the retention outfall will be improved, and subsurface drainage will be upsized as well.

**Location Description:**  
In the City of Bunkie, in Avoyelles Parish, LA.

**Activity Progress Narrative:**  
On 12/10/2024, updated the activity description to be more detailed. AClark



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Linear feet of Public	0	0/18294
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

## Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	860	530	2570	54.09

LMI%:	54.09
-------	-------

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



# Grantee Activity Number: 05MTR17701 - R1

## Activity Title: Bayou Lacombe

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3106

**Projected Start Date:**

09/17/2020

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Urgent Need Mitigation

**Activity Status:**

Under Way

**Project Title:**

Local and Regional Watershed Projects and

**Projected End Date:**

03/01/2025

**Completed Activity Actual End Date:**

**Responsible Organization:**

Town of Mansura

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2024</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$6,633,200.00
<b>Total Budget</b>	\$0.00	\$6,633,200.00
<b>Total Obligated</b>	\$0.00	\$6,633,200.00
<b>Total Funds Drawdown</b>	\$2,417,832.15	\$3,324,256.63
<b>Program Funds Drawdown</b>	\$2,417,832.15	\$3,324,256.63
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$2,417,832.15	\$3,324,256.63
Town of Mansura	\$2,417,832.15	\$3,324,256.63
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

This project will consist of hardening of Bayou Lacombe (3,500 feet) and selective clearing, snagging and debris removal of about a 3 mile section to remove obstructions from the flow channels.

**Location Description:**

Rabalais St., Mansura, LA 71350

**Activity Progress Narrative:**

Expenditures this quarter were for administrative costs, clearing, snagging, grubbing, and shapping. On 12/10/2024, updated the activity description to be more detailed. AClark



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# linear feet of streams	0	0/0
# of Elevated Structures	0	0/0
# of linear feet of stream	1750	1750/3500
# of Section 3 Labor Hours	0	382/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	2460/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	0	0	4620	0.00

LMI%:	40.69
-------	-------

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None





## Grantee Activity Number: 05MTR27701 - R2

### Activity Title: Bayou Pierite Drainage Improvements

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3106

**Projected Start Date:**

12/21/2023

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Local and Regional Watershed Projects and

**Projected End Date:**

12/20/2029

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Marksville

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2024</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$5,000,000.00
<b>Total Budget</b>	\$0.00	\$5,000,000.00
<b>Total Obligated</b>	\$0.00	\$5,000,000.00
<b>Total Funds Drawdown</b>	\$27,725.00	\$27,725.00
<b>Program Funds Drawdown</b>	\$27,725.00	\$27,725.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$27,725.00	\$27,725.00
City of Marksville	\$27,725.00	\$27,725.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

This activity is for drainage improvements.

**Location Description:**

Tarleton St, Marksville, LA 71351

**Activity Progress Narrative:**

Expenditures this quarter were for additional engineering services for Drainage Study/Report and funding application services.



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	1745	980	5050	53.96

LMI%:	53.96
-------	-------

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



## Grantee Activity Number: 08MTR17701 - R1

### Activity Title: Foxskin Bayou Drainage

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3106

**Projected Start Date:**

09/17/2020

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Urgent Need Mitigation

**Activity Status:**

Under Way

**Project Title:**

Local and Regional Watershed Projects and

**Projected End Date:**

11/30/2025

**Completed Activity Actual End Date:**

**Responsible Organization:**

Town of Haughton

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2024</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$2,274,656.00
<b>Total Budget</b>	\$0.00	\$2,274,656.00
<b>Total Obligated</b>	\$0.00	\$2,274,656.00
<b>Total Funds Drawdown</b>	\$47,061.21	\$47,061.21
<b>Program Funds Drawdown</b>	\$47,061.21	\$47,061.21
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$47,061.21	\$47,061.21
Town of Haughton	\$47,061.21	\$47,061.21
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

This flood risk reduction project will include the construction of channel improvements along Foxshin Bayou, and a stormwater retention pond. The pond will reduce the increased water flow resulting from the channel improvements.

**Location Description:**

West Jackson St to Lincoln Ave, Haughton, LA 71037

**Activity Progress Narrative:**

Expenditures this quarter were for an archaeological survey for an ERR; appraisal services; and for a review of appraisal services. On 12/10/2024, updated the activity description to be more detailed. AClark



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Linear feet of Public	0	0/6605
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

## Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	3105	0.00

LMI%:	42.35
-------	-------

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



## Grantee Activity Number: 08MTR27701 - R2

### Activity Title: Bardot Drainage Basin Improvements

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3106

**Projected Start Date:**

12/21/2023

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Local and Regional Watershed Projects and

**Projected End Date:**

12/20/2029

**Completed Activity Actual End Date:**

**Responsible Organization:**

CITY OF BOSSIER CITY

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2024</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$2,300,000.00
<b>Total Budget</b>	\$0.00	\$2,300,000.00
<b>Total Obligated</b>	\$0.00	\$2,300,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
CITY OF BOSSIER CITY	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

This proposed project would include the purchase of an area located in this drainage basin that has is not developed and create a regional detention area for flood storage. The proposed project will create a 10 acre regional detention pond capable of storing flood waters inside a 60,000 cubic yards of water.

**Location Description:**

Bardot Lane, Bossier City, LA 71111

**Activity Progress Narrative:**

On 12/3/2024, updated block group data; # of persons. AClark On 12/10/2024, updated the activity description to be more detailed. AClark



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	395	85	755	63.58

LMI%:	63.58
-------	-------

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



# Grantee Activity Number: 09MTR17701 - R1

## Activity Title: Ockley Basin Storage

### Activity Type:

MIT - Public Facilities and Improvements-Non Covered

### Project Number:

3106

### Projected Start Date:

09/17/2020

### Benefit Type:

Area Benefit (Census)

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local and Regional Watershed Projects and

### Projected End Date:

12/31/2024

### Completed Activity Actual End Date:

### Responsible Organization:

City of Shreveport

### Overall

#### Total Projected Budget from All Sources

### Oct 1 thru Dec 31, 2024 To Date

\$0.00 \$5,358,784.00

#### Total Budget

\$0.00 \$5,358,784.00

#### Total Obligated

\$0.00 \$5,358,784.00

#### Total Funds Drawdown

\$0.00 \$0.00

##### Program Funds Drawdown

\$0.00 \$0.00

##### Program Income Drawdown

\$0.00 \$0.00

#### Program Income Received

\$0.00 \$0.00

#### Total Funds Expended

\$0.00 \$0.00

City of Shreveport

\$0.00 \$0.00

#### Most Impacted and Distressed Expended

\$0.00 \$0.00

#### Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

### Other Funds:

#### Overall

#### This Period

#### To Date

Match Funds

\$ 0.00

\$ 0.00

### Activity Description:

This activity will re-purpose paved areas and impervious surfaces for added flood storage at the Mansfield Road and Texas Avenue site. The project will include clearing, grading, and earthen work to construct flood storage areas. Control structures will also be constructed to restrict water flow and provide flood water storage. Undersized road and rail culverts will be improved. The project will require acquisition of one property.

### Location Description:

Throughout Shreveport, LA.

### Activity Progress Narrative:

On 12/10/2024, updated the activity description to be more detailed. AClark



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# cubic feet of stormwater	0	0/8360
# of Elevated Structures	0	0/0
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

## Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	570	240	1100	73.64

LMI%:	73.64
-------	-------

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None





# Grantee Activity Number: 11MTDS7701

## Activity Title: Columbia Sherman Lake

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3106

**Projected Start Date:**

09/30/2022

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Local and Regional Watershed Projects and

**Projected End Date:**

12/31/2027

**Completed Activity Actual End Date:**

**Responsible Organization:**

COLUMBIA, TOWN OF

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2024</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$5,830,500.00
<b>Total Budget</b>	\$0.00	\$5,830,500.00
<b>Total Obligated</b>	\$0.00	\$5,830,500.00
<b>Total Funds Drawdown</b>	\$70,025.00	\$70,025.00
<b>Program Funds Drawdown</b>	\$70,025.00	\$70,025.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$70,025.00	\$70,025.00
COLUMBIA, TOWN OF	\$70,025.00	\$70,025.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

This activity is for the expansion of a flood storage area.

**Location Description:**

Throughout Caldwell Parish, LA.

**Activity Progress Narrative:**

Expenditures this quarter were for surveying, H&H study, and design.



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# cubic feet of stormwater	0	0/217800
# of Elevated Structures	0	0/0
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

## Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	525	205	1380	52.90

LMI%:	52.9
-------	------

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



# Grantee Activity Number: 17MTR17202 - R1

## Activity Title: Bayou Duplanier Floodplain Acquisition

**Activity Type:**  
MIT - Buyout of Properties

**Project Number:**  
3106

**Projected Start Date:**  
09/17/2020

**Benefit Type:**  
Area Benefit (Census)

**National Objective:**  
Urgent Need Mitigation

**Activity Status:**  
Under Way

**Project Title:**  
Local and Regional Watershed Projects and

**Projected End Date:**  
03/31/2025

**Completed Activity Actual End Date:**

**Responsible Organization:**  
East Baton Rouge Parish

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2024</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$8,500,000.00
<b>Total Budget</b>	\$0.00	\$8,500,000.00
<b>Total Obligated</b>	\$0.00	\$8,500,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$20,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$20,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$20,000.00
East Baton Rouge Parish	\$0.00	\$20,000.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$20,000.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

Bayou Duplantier R1 Project will acquire land along Bayou Duplantier in order to halt potential development in the area and preserve the floodway and floodplain in its current natural condition. The land purchased will include a deed restriction approved by OCD prohibiting future sale of the land and it remains open as floodplain.

**Location Description:**

7036 Chandler Drive, Baton Rouge, LA 70808

**Activity Progress Narrative:**

On 12/10/2024, updated the activity description to be more detailed. AClark



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of acres green space	0	0/200

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

## Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	72380	0.00

LMI%:	44.18
-------	-------

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



# Grantee Activity Number: 17MTR17701 - R1

## Activity Title: Cypress Bayou Green Infrastructure

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3106

**Projected Start Date:**

09/17/2020

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Local and Regional Watershed Projects and

**Projected End Date:**

05/30/2025

**Completed Activity Actual End Date:**

**Responsible Organization:**

East Baton Rouge Recreation and Park Commission

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2024</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$4,689,805.00
<b>Total Budget</b>	\$0.00	\$4,689,805.00
<b>Total Obligated</b>	\$0.00	\$4,689,805.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
East Baton Rouge Recreation and Park Commission	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

Use Greenwood Park, Comite River Park and Hooper Road Park’s approximately 1,000 acres to create/deepen detention ponds for floodwater storage as well as re-route stormwater from nearby waterways and drainage systems

**Location Description:**

13350 Highway 19, Baton Rouge, LA 70807

**Activity Progress Narrative:**

On 12/10/2024, updated the activity description to be more detailed. AClark



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of acres green infrastructure	0	0/1000
# of Elevated Structures	0	0/0
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

## Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	3880	2010	9895	59.53

LMI%:	59.53
-------	-------

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



## Grantee Activity Number: 24MTR17702 - R1

### Activity Title: White Castle Canal Drainage Improvements Project

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3106

**Projected Start Date:**

09/17/2020

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Urgent Need Mitigation

**Activity Status:**

Under Way

**Project Title:**

Local and Regional Watershed Projects and

**Projected End Date:**

03/01/2025

**Completed Activity Actual End Date:**

**Responsible Organization:**

Iberville Parish

Overall	Oct 1 thru Dec 31, 2024	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$2,564,000.00
<b>Total Budget</b>	\$0.00	\$2,564,000.00
<b>Total Obligated</b>	\$0.00	\$2,564,000.00
<b>Total Funds Drawdown</b>	\$114,972.91	\$2,414,676.61
<b>Program Funds Drawdown</b>	\$114,972.91	\$2,414,676.61
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$114,972.91	\$2,414,676.61
Iberville Parish	\$114,972.91	\$2,414,676.61
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

This project will increase the channel storage capacity of the White Canal and includes the dredging and re-grading of 4.4 miles of the channel bottom and immediate adjoining side slopes. The project also includes the removal of accumulated silt from above the historical channel bottom grade lines.

**Location Description:**

LA Hwy 993 and New Camp Road, White Castle, LA 70788

**Activity Progress Narrative:**

Expenditures this quarter were on Clearing and Grubbing Removal of Structures, Drainage Excavation, Temp Silt Fencing, Temp Signs and Barricades, Mobilization, Built Survey, Flagging Boats, Construction Closeout-Phase, Construction Observation Services, and Project Implementation. On 11/18/2024, updated the performance measure in the Action Plan from # of Linear Miles of Public Improvement to # of Linear Feet of Public Improvement; entered performance measures in the QPR.



AClark On 12/10/2024, updated the activity description to be more detailed. AClark

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Linear feet of Public	23648	23648/23648
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

### Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	0	0	4755	0.00

LMI%:	47.63
-------	-------

### Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None





## Grantee Activity Number: 25MTDS7701

### Activity Title: Village of Hodge Drainage Improvements

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3106

**Projected Start Date:**

09/30/2022

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Urgent Need Mitigation

**Activity Status:**

Under Way

**Project Title:**

Local and Regional Watershed Projects and

**Projected End Date:**

12/31/2027

**Completed Activity Actual End Date:****Responsible Organization:**

VILLAGE OF HODGE

**Overall****Total Projected Budget from All Sources****Oct 1 thru Dec 31, 2024 To Date**

\$0.00 \$1,460,300.00

**Total Budget**

\$0.00 \$1,460,300.00

**Total Obligated**

\$0.00 \$1,460,300.00

**Total Funds Drawdown**

\$36,500.00 \$36,500.00

**Program Funds Drawdown**

\$36,500.00 \$36,500.00

**Program Income Drawdown**

\$0.00 \$0.00

**Program Income Received**

\$0.00 \$0.00

**Total Funds Expended**

\$36,500.00 \$36,500.00

VILLAGE OF HODGE

\$36,500.00 \$36,500.00

**Most Impacted and Distressed Expended**

\$0.00 \$0.00

**Other Funds**

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

**Other Funds:****Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

**Activity Description:**

This project will improve the primary drainage of the Bank/Advance St area by hardening the channel and integrating a common public park. A drainage easement will also be acquired as part of the project.

**Location Description:**

Throughout Jackson Parish, LA.

**Activity Progress Narrative:**

Expenditures this quarter were for reimbursement of a completed H&H which is currently under the second round of review. On 12/10/2024, updated the activity description to be more detailed. AClark

## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Linear feet of Public	0	0/1290
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

## Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	1755	0.00

LMI%:	40.74
-------	-------

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



## Grantee Activity Number: 25MTR27701 - R2

### Activity Title: Town of Jonesboro - Drainage Improvements

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3106

**Projected Start Date:**

12/21/2023

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Local and Regional Watershed Projects and

**Projected End Date:**

12/20/2029

**Completed Activity Actual End Date:**

**Responsible Organization:**

TOWN OF JONESBORO TOWN HALL

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2024</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$1,000,000.00
<b>Total Budget</b>	\$0.00	\$1,000,000.00
<b>Total Obligated</b>	\$1,000,000.00	\$1,000,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
TOWN OF JONESBORO TOWN HALL	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

This activity is for drainage improvements.

**Location Description:**

128 Allen Ave, Jonesboro, LA 71251

**Activity Progress Narrative:**

On 12/30/2024, increased obligation by \$1,000,000.00 (from \$0.00 to \$1,000,000.00) after the CEA was approved. AClark



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	670	180	925	91.89

LMI%:	91.89
-------	-------

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



# Grantee Activity Number: 28MTR17701 - R1

## Activity Title: Coulee Mine East Detention Project

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3106

**Projected Start Date:**

09/17/2020

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Urgent Need Mitigation

**Activity Status:**

Under Way

**Project Title:**

Local and Regional Watershed Projects and

**Projected End Date:**

10/01/2025

**Completed Activity Actual End Date:**

**Responsible Organization:**

Lafayette City Parish Consolidated Government

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2024</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$4,725,000.00
<b>Total Budget</b>	\$0.00	\$4,725,000.00
<b>Total Obligated</b>	\$0.00	\$4,725,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Lafayette City Parish Consolidated Government	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

Acquisition of three parcels of land to form detention ponds and drainage improvements.

**Location Description:**

400 Block of Prejean Rd, Carencro, LA 70520

**Activity Progress Narrative:**

On 12/10/2024, updated the activity description to be more detailed. AClark



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Linear feet of Public	0	0/200
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

## Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	0	0	3475	0.00

LMI%:	38.85
-------	-------

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



## Grantee Activity Number: 29MTDS7701

### Activity Title: Lafourche New Pump Station Construction

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3106

**Projected Start Date:**

09/30/2022

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Urgent Need Mitigation

**Activity Status:**

Under Way

**Project Title:**

Local and Regional Watershed Projects and

**Projected End Date:**

12/31/2027

**Completed Activity Actual End Date:****Responsible Organization:**

Lafourche Parish Government

Overall	Oct 1 thru Dec 31, 2024	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$1,502,900.50
<b>Total Budget</b>	\$0.00	\$1,502,900.50
<b>Total Obligated</b>	\$0.00	\$1,502,900.50
<b>Total Funds Drawdown</b>	\$0.00	\$52,686.83
<b>Program Funds Drawdown</b>	\$0.00	\$52,686.83
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$52,686.83
Lafourche Parish Government	\$0.00	\$52,686.83
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

The proposed project will include the construction of a pump station and reservoir at the rear of the subdivision. The pump station will include 2 vertical lift pumps, and a 0.3-acre reservoir. The proposed project will also include some roadside drainage improvements to allow rain waters to flow to the reservoir and pump station.

**Location Description:**

Throughout Lafourche Parish, LA.

**Activity Progress Narrative:**

On 12/10/2024, updated the activity description to be more detailed. AClark

## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of pump stations	0	0/1
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

## Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	1575	0.00

LMI%:	17.14
-------	-------

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None





# Grantee Activity Number: 29MTR17701 - R1

## Activity Title: Lafourche Emergency Backup Pumps

**Activity Type:**  
MIT - Public Facilities and Improvements-Non Covered

**Project Number:**  
3106

**Projected Start Date:**  
09/17/2020

**Benefit Type:**  
Area Benefit (Census)

**National Objective:**  
Urgent Need Mitigation

**Activity Status:**  
Under Way

**Project Title:**  
Local and Regional Watershed Projects and

**Projected End Date:**  
01/31/2025

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Lafourche Parish Government

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2024</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$1,894,850.00
<b>Total Budget</b>	\$0.00	\$1,894,850.00
<b>Total Obligated</b>	\$0.00	\$1,894,850.00
<b>Total Funds Drawdown</b>	\$0.00	\$1,894,850.00
<b>Program Funds Drawdown</b>	\$0.00	\$1,894,850.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$1,894,850.00
Lafourche Parish Government	\$0.00	\$1,894,850.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

This activity will purchase eight new portable pumps that will serve as emergency back-ups to the existing 168 pumps at 90 stations throughout the parish.

**Location Description:**

Throughout Lafourche Parish, LA.

**Activity Progress Narrative:**

On 12/10/2024, updated the activity description to be more detailed. AClark



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of pump stations	0	9/9
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

## Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	0	0	95430	0.00

LMI%:	37.22
-------	-------

## Activity Locations

**No Activity Locations found.**

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



## Grantee Activity Number: 32MTR27701 - R2

### Activity Title: Taylor Bayou Regional Improvements

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3106

**Projected Start Date:**

12/21/2023

**Benefit Type:**

Area Benefit (Survey)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Local and Regional Watershed Projects and

**Projected End Date:**

12/20/2029

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Walker

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2024</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$8,856,263.00
<b>Total Budget</b>	\$0.00	\$8,856,263.00
<b>Total Obligated</b>	\$0.00	\$8,856,263.00
<b>Total Funds Drawdown</b>	\$129,123.60	\$129,123.60
<b>Program Funds Drawdown</b>	\$129,123.60	\$129,123.60
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$129,123.60	\$129,123.60
City of Walker	\$129,123.60	\$129,123.60
<b>Most Impacted and Distressed Expended</b>	\$129,123.60	\$129,123.60
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

The activity is for drainage improvements, channel improvements, and flood storage.

**Location Description:**

12289 Sutcliff Drive, Walker, LA 70785

**Activity Progress Narrative:**

Expenditures this quarter were for adminstartive costs.



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

## Beneficiaries Performance Measures

**No Beneficiaries Performance Measures found.**

## Activity Locations

**No Activity Locations found.**

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None

## Grantee Activity Number: 32MTR97701

### Activity Title: Region 9-Livingston Lower Amite Dredging Project

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3106

**Projected Start Date:**

01/01/2023

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Local and Regional Watershed Projects and

**Projected End Date:**

09/30/2027

**Completed Activity Actual End Date:**

**Responsible Organization:**

Livingston Parish Council

**Overall**

	<b>Oct 1 thru Dec 31, 2024</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$19,989,900.00	\$19,989,900.00
<b>Total Budget</b>	\$19,989,900.00	\$19,989,900.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Livingston Parish Council	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

This project aims to mitigate riverine flooding within the lower Amite River system, focusing on the segment from Louisiana Highway 22 to its confluence with Lake Maurepas. The area has been adversely impacted by extensive sediment deposition, with accumulations reaching depths of up to 30 feet, critically impairing the river's hydraulic conveyance capacity. The proposed intervention involves systematically removing this sedimentation, thereby enhancing the river's flow dynamics and fortifying its flood management capacity during hydrological events. This initiative is integral to the comprehensive regional flood mitigation strategy. It is projected to decrease the recurrence of localized flooding, contributing to improved safety and resilience for the surrounding communities.

**Location Description:**

Near 27300 LA-22 Springfield, LA Livingston Parish 70462

**Activity Progress Narrative:**



On 12/6/2024, added new activity, Region 9-Livingston Lower Amite Dredging Project, with a budget of \$19,989,900.00 and an obligation of \$0.00. AClark On 12/10/2024, added # of persons to Measures area in DRGR. AClark On 12/12/2024, changed the national objective from Urgent Need Mitigation to LMI; updated the # of persons. AClark On 12/16/2024, fixed validation error for # of Elevated Structures. AClark

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

### Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	2930	4840	9165	84.78

LMI%:	
-------	--

### Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



# Grantee Activity Number: 35MTR17701 - R1

## Activity Title: East Natchitoches Drainage Improvements

**Activity Type:**  
MIT - Public Facilities and Improvements-Non Covered

**Project Number:**  
3106

**Projected Start Date:**  
09/17/2020

**Benefit Type:**  
Area Benefit (Census)

**National Objective:**  
Urgent Need Mitigation

**Activity Status:**  
Under Way

**Project Title:**  
Local and Regional Watershed Projects and

**Projected End Date:**  
11/30/2025

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Natchitoches Parish

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2024</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$4,314,190.00
<b>Total Budget</b>	\$0.00	\$4,314,190.00
<b>Total Obligated</b>	\$0.00	\$4,314,190.00
<b>Total Funds Drawdown</b>	\$30,464.96	\$308,266.50
<b>Program Funds Drawdown</b>	\$30,464.96	\$308,266.50
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$30,464.96	\$308,266.50
Natchitoches Parish	\$30,464.96	\$308,266.50
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

The new 1.02-mile conveyance ditch will connect to the Canal near the east corporate limits of the City of Natchitoches. The trapezoidal design section will have a 15' bottom width with sustainable 3:1 side slopes, transitioning to a 10' diameter pipe north of the highway. The outfall structure at Cane River will consist of 2 each 6' diameter steel pipes under Keyser Avenue with a steel/concrete headwall and velocity control rip rap blanketing.

**Location Description:**

1947-1973 Upper Cane River Road, Natchitoches, LA 71547

**Activity Progress Narrative:**

Expenditures this quarter were for an archaeologist and an appraisal review. On 12/10/2024, updated the activity description to be more detailed. AClark



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# cubic feet of stormwater	0	0/5280
# of Elevated Structures	0	0/0
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

## Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	8840	0.00

LMI%:	38.63
-------	-------

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None





## Grantee Activity Number: 37MTR17701 - R1

### Activity Title: Youngs Bayou Detention Pond

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3106

**Projected Start Date:**

09/17/2020

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Local and Regional Watershed Projects and

**Projected End Date:**

02/01/2025

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Monroe

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2024</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$2,680,050.00
<b>Total Budget</b>	\$0.00	\$2,680,050.00
<b>Total Obligated</b>	\$0.00	\$2,680,050.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
City of Monroe	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

This activity will construct a 60 acre retention pond to reduce flooding in the Lower Youngs Bayou area and allow water to flow unhindered to and from the nearby canals. An excavated embankment will also be placed in an area adjacent to the ponds.

**Location Description:**

512 S. 24th St., Monroe, LA 71201

**Activity Progress Narrative:**

On 12/10/2024, updated the activity description to be more detailed. AClark



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# acres of wetlands created	0	0/60
# of Elevated Structures	0	0/0
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

## Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	3780	1815	8560	65.36

LMI%:	65.36
-------	-------

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



# Grantee Activity Number: 37MTR17702 - R1

## Activity Title: Georgia Street Pump Station Round 1

**Activity Type:**  
MIT - Public Facilities and Improvements-Non Covered

**Project Number:**  
3106

**Projected Start Date:**  
09/17/2020

**Benefit Type:**  
Area Benefit (Census)

**National Objective:**  
Low/Mod

**Activity Status:**  
Under Way

**Project Title:**  
Local and Regional Watershed Projects and

**Projected End Date:**  
09/16/2027

**Completed Activity Actual End Date:**

**Responsible Organization:**  
City of Monroe

Overall	Oct 1 thru Dec 31, 2024	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$500,000.00
<b>Total Budget</b>	\$0.00	\$500,000.00
<b>Total Obligated</b>	\$0.00	\$500,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
City of Monroe	\$0.00	\$0.00
Ouachita Parish Police Jury	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

### Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

### Activity Description:

This activity will build a new Pump Station and Force Main that will create a more effective discharge rate of rainfall and runoff. The Pump Station will be constructed on 1.4-acre property. The pump station will be constructed to house three 22,500 gallons per minute (gpm) pumps powered by diesel engines to ensure operation during power outages.

### Location Description:

2203 Georgia St., Monroe, LA 71202

### Activity Progress Narrative:

On 12/10/2024, updated the activity description to be more detailed. AClark



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of pump stations	0	0/1
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	2315	1355	4730	77.59

LMI%:	77.59
-------	-------

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



# Grantee Activity Number: 37MTR17703 - R1

## Activity Title: Portable Pumps Parish Wide

**Activity Type:**  
MIT - Public Facilities and Improvements-Non Covered

**Project Number:**  
3106

**Projected Start Date:**  
09/17/2020

**Benefit Type:**  
Area Benefit (Census)

**National Objective:**  
Urgent Need Mitigation

**Activity Status:**  
Under Way

**Project Title:**  
Local and Regional Watershed Projects and

**Projected End Date:**  
12/31/2024

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Ouachita Parish Police Jury

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2024</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$1,730,000.00
<b>Total Budget</b>	\$0.00	\$1,730,000.00
<b>Total Obligated</b>	\$0.00	\$1,730,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$1,230,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$1,230,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$1,230,000.00
Ouachita Parish Police Jury	\$0.00	\$1,230,000.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$1,230,000.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

### Other Funds:

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

### Activity Description:

This activity will purchase ten new portable pumps that will serve as emergency back-ups at nine stations throughout the parish. The pumps will be on on stand-by, and will be placed strategically at pump stations on either skids or trailer mounted, so that personnel can quickly deploy the pumps when needed during an emergency storm event.

### Location Description:

301 South Grand #201, Monroe, LA 71201

### Activity Progress Narrative:

On 12/10/2024, updated the activity description to be more detailed. AClark



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of pump stations	0	10/10
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

## Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	334615	0.00

LMI%:	46.84
-------	-------

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



## Grantee Activity Number: 39MTDS7701

### Activity Title: Upper Terrebonne Basin Drainage Improvements

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3106

**Projected Start Date:**

09/30/2022

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Urgent Need Mitigation

**Activity Status:**

Under Way

**Project Title:**

Local and Regional Watershed Projects and

**Projected End Date:**

12/31/2027

**Completed Activity Actual End Date:**

**Responsible Organization:**

UPPER DELTA SOIL AND WATER CONSERVATION

**Overall**

**Total Projected Budget from All Sources**

**Oct 1 thru Dec 31, 2024 To Date**

\$0.00 \$9,503,130.80

**Total Budget**

\$0.00 \$9,503,130.80

**Total Obligated**

\$0.00 \$9,503,130.80

**Total Funds Drawdown**

\$204,846.39 \$204,846.39

**Program Funds Drawdown**

\$204,846.39 \$204,846.39

**Program Income Drawdown**

\$0.00 \$0.00

**Program Income Received**

\$0.00 \$0.00

**Total Funds Expended**

\$204,846.39 \$204,846.39

UPPER DELTA SOIL AND WATER CONSERVATION

\$204,846.39 \$204,846.39

**Most Impacted and Distressed Expended**

\$0.00 \$0.00

**Other Funds**

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

**Other Funds:**

**Overall**

**This Period**

**To Date**

Match Funds

\$ 0.00

\$ 0.00

**Activity Description:**

Rehabilitation and reconstruction of 3 existing weirs and dredging of 22,000 linear feet flood of Bayou Maringouin, resulting in 83,000 cubic yards of dredged material to be placed in no-wetland areas. Clearing and snagging another 1,000 linear feet upstream of Bayou Gross Tete and Bayou Chople and four 6x6 box culverts will be installed at intersection of Bayou Grosse Tete and Bayou Maringouin. No property acquisition needed for this project.

**Location Description:**

Throughout Pointe Coupee Parish, LA.

**Activity Progress Narrative:**

Expenditures this quarter were for engineering services and grant management. On 12/10/2024, updated the activity description to be more detailed. AClark



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Linear feet of Public	0	0/21000
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

## Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	7990	4395	26995	45.88

LMI%:	45.88
-------	-------

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None





# Grantee Activity Number: 40MTR17701 - R1

## Activity Title: Horseshoe Canal Hardening

**Activity Type:**  
MIT - Public Facilities and Improvements-Non Covered

**Project Number:**  
3106

**Projected Start Date:**  
09/17/2020

**Benefit Type:**  
Area Benefit (Census)

**National Objective:**  
Urgent Need Mitigation

**Activity Status:**  
Under Way

**Project Title:**  
Local and Regional Watershed Projects and

**Projected End Date:**  
12/31/2024

**Completed Activity Actual End Date:**

**Responsible Organization:**  
City of Alexandria

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2024</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$1,911,600.00
<b>Total Budget</b>	\$0.00	\$1,911,600.00
<b>Total Obligated</b>	\$0.00	\$1,911,600.00
<b>Total Funds Drawdown</b>	\$148,213.14	\$1,358,694.00
<b>Program Funds Drawdown</b>	\$148,213.14	\$1,358,694.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$148,213.14	\$1,358,694.00
City of Alexandria	\$148,213.14	\$1,358,694.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

### Other Funds:

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

### Activity Description:

This activity is for construction of a reinforced concrete box culvert across US 165 South (Masonic Drive). This drainage structure will be added adjacent to an existing reinforced concrete box culvert in the Horseshoe Canal and provide a 50% increase in drainage capacity, and matching the downstream structure on US 71 (MacArthur Drive). Construction will also include the removal and replacement of concrete head and wing walls, road pavements and guardrails.

### Location Description:

U.S. Hwy. 165 Horseshoe Drainage Canal, Alexandria, LA 71301

### Activity Progress Narrative:

Expenditures this quarter were for removal of paved ditches, trench excavation safety protection, special shoring and bracing, flowable fill, concrete cast-in-place revetment, class A1 Concrete, and reinforced concrete box culverts. On 12/10/2024, updated the activity description to be more



### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
% decrease in affluent	0	50/50
# of Elevated Structures	0	0/0
# of Section 3 Labor Hours	0	1011/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	12293/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

### Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	0	0	11640	0.00

LMI%:	24.7
-------	------

### Activity Locations

No Activity Locations found.

#### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



# Grantee Activity Number: 40MTR17702 - R1

## Activity Title: Chatlin Lake Canal Backwater Overflow Relief Structure

### Activity Type:

MIT - Public Facilities and Improvements-Non Covered

### Project Number:

3106

### Projected Start Date:

09/17/2020

### Benefit Type:

Area Benefit (Census)

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local and Regional Watershed Projects and

### Projected End Date:

12/31/2028

### Completed Activity Actual End Date:

### Responsible Organization:

City of Alexandria

Overall	Oct 1 thru Dec 31, 2024	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$10,000,000.00
<b>Total Budget</b>	\$0.00	\$10,000,000.00
<b>Total Obligated</b>	\$0.00	\$10,000,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
City of Alexandria	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

### Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

### Activity Description:

This activity is for construction of an outfall from Chatlin Lake Canal to the Red River. The project will include the construction of a paved channel from the existing Chatlin Lake Canal to La. Hwy 1; the crossing of La. Hwy 1 with a low height bridge; the addition of another section of paved channel to the levee penetration; and penetration of the levee with outfall culverts with sluice gates to the Red River. The project will also require relocation of existing utilities in the project area, and will require the acquisition of five properties.

### Location Description:

LA Hwy 1, Alexandria, LA 71301

### Activity Progress Narrative:

On 12/10/2024, updated the activity description to be more detailed. AClark



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Linear Feet of Water Lines	0	0/2500
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

## Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	6500	4345	19125	56.71

LMI%:	56.71
-------	-------

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



# Grantee Activity Number: 40MTR17703 - R1

## Activity Title: Huffman Creek Pump Station and Outfall Improvements

### Activity Type:

MIT - Public Facilities and Improvements-Non Covered

### Project Number:

3106

### Projected Start Date:

09/17/2020

### Benefit Type:

Area Benefit (Census)

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local and Regional Watershed Projects and

### Projected End Date:

12/31/2025

### Completed Activity Actual End Date:

### Responsible Organization:

City of Pineville

Overall	Oct 1 thru Dec 31, 2024	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$6,951,450.00
<b>Total Budget</b>	\$0.00	\$6,951,450.00
<b>Total Obligated</b>	\$0.00	\$6,951,450.00
<b>Total Funds Drawdown</b>	\$0.00	\$478,973.71
<b>Program Funds Drawdown</b>	\$0.00	\$478,973.71
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$478,973.71
City of Pineville	\$0.00	\$478,973.71
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

### Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

### Activity Description:

This activity is for the demolition of two pump stations and construction of a new pump station to accommodate two new hydraulic driven pumps with a capacity of 50,000 gallons per minute each. The new pump station will have auxiliary power for controls. The project will include installation of a new 42" diameter discharge header over the levee, and an upstream 1.5+ acre detention pond. The project will require acquisition of 6 vacant tracts.

### Location Description:

Corner of Monnett Street and Baker Street, Pineville, LA 71360

### Activity Progress Narrative:

On 12/10/2024, updated the activity description to be more detailed. AClark



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of pump stations	0	0/2
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

## Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	1520	605	3255	65.28

LMI%:	65.28
-------	-------

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



# Grantee Activity Number: 40MTR17704 - R1

## Activity Title: Town of Ball Drainage Crossing Replacements

**Activity Type:**  
MIT - Public Facilities and Improvements-Non Covered

**Project Number:**  
3106

**Projected Start Date:**  
09/17/2020

**Benefit Type:**  
Area Benefit (Census)

**National Objective:**  
Urgent Need Mitigation

**Activity Status:**  
Under Way

**Project Title:**  
Local and Regional Watershed Projects and

**Projected End Date:**  
03/01/2025

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Town of Ball

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2024</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$4,097,166.00
<b>Total Budget</b>	\$0.00	\$4,097,166.00
<b>Total Obligated</b>	\$0.00	\$4,097,166.00
<b>Total Funds Drawdown</b>	\$29,481.07	\$818,837.10
<b>Program Funds Drawdown</b>	\$29,481.07	\$818,837.10
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$29,481.07	\$818,837.10
Town of Ball	\$29,481.07	\$818,837.10
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

This activity is to reconstruct twelve drainage crossings and one bridge replacement.

**Location Description:**

211 Beeson Drive, Ball, LA 71405

**Activity Progress Narrative:**

Expenditures this quarter were spent completing four of twelve culverts. On 12/10/2024, updated the activity description to be more detailed. AClark



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Section 3 Labor Hours	0	154/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	1592/0
# of water control structures	4	7/12

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

## Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	0	0	5360	0.00

LMI%:	30.13
-------	-------

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None





# Grantee Activity Number: 42MTDS7701

## Activity Title: Salter Street Stormwater Retention

**Activity Type:**  
MIT - Public Facilities and Improvements-Non Covered

**Project Number:**  
3106

**Projected Start Date:**  
09/30/2022

**Benefit Type:**  
Area Benefit (Census)

**National Objective:**  
Urgent Need Mitigation

**Activity Status:**  
Under Way

**Project Title:**  
Local and Regional Watershed Projects and

**Projected End Date:**  
12/31/2027

**Completed Activity Actual End Date:**

**Responsible Organization:**  
TOWN OF DELHI

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2024</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$2,900,992.00
<b>Total Budget</b>	\$0.00	\$2,900,992.00
<b>Total Obligated</b>	\$0.00	\$2,900,992.00
<b>Total Funds Drawdown</b>	\$50,000.00	\$50,000.00
<b>Program Funds Drawdown</b>	\$50,000.00	\$50,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$50,000.00	\$50,000.00
TOWN OF DELHI	\$50,000.00	\$50,000.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

### Other Funds:

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

### Activity Description:

This activity is for drainage improvements.

### Location Description:

In the Town of Delhi, in Richland Parish, LA.

### Activity Progress Narrative:

Expenditures this quarter were for soft costs only.



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# cubic feet of stormwater	0	0/566280
# of Elevated Structures	0	0/0
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

## Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	925	0.00

LMI%:	40
-------	----

## Activity Locations

**No Activity Locations found.**

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



## Grantee Activity Number: 46MTR27702 - R2

### Activity Title: Hano Road Area Retention Pond

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3106

**Projected Start Date:**

12/21/2023

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Local and Regional Watershed Projects and

**Projected End Date:**

12/20/2029

**Completed Activity Actual End Date:**

**Responsible Organization:**

St. Helena Parish Police Jury

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2024</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$3,505,000.00
<b>Total Budget</b>	\$0.00	\$3,505,000.00
<b>Total Obligated</b>	\$0.00	\$3,505,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$96,391.70
<b>Program Funds Drawdown</b>	\$0.00	\$96,391.70
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$96,391.70
St. Helena Parish	\$0.00	\$0.00
St. Helena Parish Police Jury	\$0.00	\$96,391.70
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

Mitigate flooding in St. Helena Parish by increasing stormwater retention in the flood-prone Natalbany and Little Natalbany Creek watershed. Proposed solutions include an 8-12 acre retention pond and consideration of non-structural methods like wetlands conservation, reducing runoff and water elevations near Hano and Leonard Chapel Roads.

**Location Description:**

At the corner of Conservative Way and Hano Road, Independence, LA 70443.

**Activity Progress Narrative:**

On 12/10/2024, updated the activity description to be more detailed. AClark



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	670	390	1220	86.89

LMI%:	86.89
-------	-------

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



## Grantee Activity Number: 47MTR97701

### Activity Title: Region 9-St. James West Shore Connector Levee - Phase 2

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3106

**Projected Start Date:**

01/01/2023

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Urgent Need Mitigation

**Activity Status:**

Under Way

**Project Title:**

Local and Regional Watershed Projects and

**Projected End Date:**

09/30/2027

**Completed Activity Actual End Date:****Responsible Organization:**

St. James Parish

**Overall****Total Projected Budget from All Sources****Oct 1 thru Dec 31, 2024 To Date**

\$10,000,000.00

\$10,000,000.00

**Total Budget**

\$10,000,000.00

\$10,000,000.00

**Total Obligated**

\$0.00

\$0.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

St. James Parish

\$0.00

\$0.00

**Most Impacted and Distressed Expended**

\$0.00

\$0.00

**Other Funds**

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

**Other Funds:****Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

**Activity Description:**

The activity aims to enhance flood risk reduction in St. James Parish, Louisiana, by constructing several key features. These include 4.6 miles of levees, a pump station and drainage structure at the eastern end of the M-2 Canal, environmental water control structures, the L-4 Canal closure structure, and necessary access roads and infrastructure.

**Location Description:**

1379 N Airline Ave near the intersection of 14th Street Gramercy, LA 70052

**Activity Progress Narrative:**

On 12/16/2024, added new activity, Region 9-St. James West Shore Connector Levee - Phase 2, with a budget of \$10,000,000.00 and an obligation of \$0.00. AClark



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

## Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	10075	0.00

LMI%:	
-------	--

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



# Grantee Activity Number: 50MTR17701 - R1

## Activity Title: Cypress Bayou/Coulee LaSalle Drainage Improvements

### Activity Type:

MIT - Public Facilities and Improvements-Non Covered

### Project Number:

3106

### Projected Start Date:

09/17/2020

### Benefit Type:

Area Benefit (Census)

### National Objective:

Urgent Need Mitigation

### Activity Status:

Under Way

### Project Title:

Local and Regional Watershed Projects and

### Projected End Date:

09/01/2026

### Completed Activity Actual End Date:

### Responsible Organization:

St. Martin Parish

Overall	Oct 1 thru Dec 31, 2024	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$1,000,000.00
<b>Total Budget</b>	\$0.00	\$1,000,000.00
<b>Total Obligated</b>	\$0.00	\$1,000,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
St. Martin Parish	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

### Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

### Activity Description:

The activity is for clearance within and along the banks of Cypress Bayou and Coulee LaSalle, and dredging of selected locations where siltation has occurred to enlarge the channel section and increase flow capacity at LA Hwy 182 and extend downstream to Bayou Torture at the Lafayette/St. Martin Parish line. The activity is also fo enlarging Cypress Bayou from LA Hwy 182 to Coulee LaSalle to increase sections capacity and match the improved section upstream, and replacement of the Hughes Road Bridge at Coulee LaSalle.

### Location Description:

1410 Duchamp Rd., St. Martinville, LA 70518

### Activity Progress Narrative:

On 12/10/2024, updated the activity description to be more detailed. AClark



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Linear feet of Public	0	0/4580
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

## Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	9640	0.00

LMI%:	31.95
-------	-------

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None





## Grantee Activity Number: 52MTR27701 - R2

### Activity Title: Bayou Pattasat Flood Mitigation Improvements

**Activity Type:**  
MIT - Public Facilities and Improvements-Non Covered

**Project Number:**  
3106

**Projected Start Date:**  
12/21/2023

**Benefit Type:**  
Area Benefit (Census)

**National Objective:**  
Low/Mod

**Activity Status:**  
Under Way

**Project Title:**  
Local and Regional Watershed Projects and

**Projected End Date:**  
12/20/2029

**Completed Activity Actual End Date:**

**Responsible Organization:**  
City of Slidell

Overall	Oct 1 thru Dec 31, 2024	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$10,572,000.00
<b>Total Budget</b>	\$0.00	\$10,572,000.00
<b>Total Obligated</b>	\$0.00	\$10,572,000.00
<b>Total Funds Drawdown</b>	\$76,147.65	\$76,147.65
<b>Program Funds Drawdown</b>	\$76,147.65	\$76,147.65
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$76,147.65	\$76,147.65
City of Slidell	\$76,147.65	\$76,147.65
<b>Most Impacted and Distressed Expended</b>	\$76,147.65	\$76,147.65
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**  
This activity is for drainage improvements.

**Location Description:**  
At the corner of Carey St and Guzman St., Slidell, LA 70458.

**Activity Progress Narrative:**  
Expenditures this quarter were for partial completion of H&H study. H&H is currently under review.



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	2480	1135	6100	59.26

LMI%:	59.26
-------	-------

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



## Grantee Activity Number: 56MTDS7701

### Activity Title: James Addition Drainage

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3106

**Projected Start Date:**

09/30/2022

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Local and Regional Watershed Projects and

**Projected End Date:**

12/31/2027

**Completed Activity Actual End Date:****Responsible Organization:**

Town of Farmerville

**Overall****Total Projected Budget from All Sources****Oct 1 thru Dec 31, 2024 To Date**

\$0.00 \$1,433,400.00

**Total Budget**

\$0.00 \$1,433,400.00

**Total Obligated**

\$0.00 \$1,433,400.00

**Total Funds Drawdown**

\$58,950.00 \$58,950.00

**Program Funds Drawdown**

\$58,950.00 \$58,950.00

**Program Income Drawdown**

\$0.00 \$0.00

**Program Income Received**

\$0.00 \$0.00

**Total Funds Expended**

\$58,950.00 \$58,950.00

Town of Farmerville

\$58,950.00 \$58,950.00

**Most Impacted and Distressed Expended**

\$0.00 \$0.00

**Other Funds**

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

**Other Funds:****Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

**Activity Description:**

This activity is for drainage improvements.

**Location Description:**

In the Town of Farmerville, in Union Parish, LA.

**Activity Progress Narrative:**

Expenditures this quarter were to cover expenses related to H&H study. The H&H study was submitted for review.

## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# cubic feet of stormwater	0	0/490007
# of Elevated Structures	0	0/0
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	1980	325	3340	69.01

LMI%:	69.01
-------	-------

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



## Grantee Activity Number: 56MTDS7702

### Activity Title: Hwy 33 Ditch Hardening

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3106

**Projected Start Date:**

09/30/2022

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Local and Regional Watershed Projects and

**Projected End Date:**

12/31/2027

**Completed Activity Actual End Date:****Responsible Organization:**

Town of Farmerville

**Overall****Total Projected Budget from All Sources****Oct 1 thru Dec 31, 2024 To Date**

\$0.00 \$2,185,800.00

**Total Budget**

\$0.00 \$2,185,800.00

**Total Obligated**

\$0.00 \$2,185,800.00

**Total Funds Drawdown**

\$58,850.00 \$58,850.00

**Program Funds Drawdown**

\$58,850.00 \$58,850.00

**Program Income Drawdown**

\$0.00 \$0.00

**Program Income Received**

\$0.00 \$0.00

**Total Funds Expended**

\$58,850.00 \$58,850.00

Town of Farmerville

\$58,850.00 \$58,850.00

**Most Impacted and Distressed Expended**

\$0.00 \$0.00

**Other Funds**

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

**Other Funds:****Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

**Activity Description:**

This activity is for drainage improvements.

**Location Description:**

In the Town of Farmerville, in Union Parish, LA.

**Activity Progress Narrative:**

## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# cubic feet of stormwater	0	0/319777
# of Elevated Structures	0	0/0
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

## Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	1730	460	4115	53.22

LMI%:	53.22
-------	-------

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



## Grantee Activity Number: 56MTDS7703

### Activity Title: Gulley Street Drainage

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3106

**Projected Start Date:**

09/30/2022

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Local and Regional Watershed Projects and

**Projected End Date:**

12/31/2027

**Completed Activity Actual End Date:****Responsible Organization:**

Town of Farmerville

**Overall****Total Projected Budget from All Sources****Oct 1 thru Dec 31, 2024 To Date**

\$0.00 \$1,218,400.00

**Total Budget**

\$0.00 \$1,218,400.00

**Total Obligated**

\$0.00 \$1,218,400.00

**Total Funds Drawdown**

\$58,450.00 \$58,450.00

**Program Funds Drawdown**

\$58,450.00 \$58,450.00

**Program Income Drawdown**

\$0.00 \$0.00

**Program Income Received**

\$0.00 \$0.00

**Total Funds Expended**

\$58,450.00 \$58,450.00

Town of Farmerville

\$58,450.00 \$58,450.00

**Most Impacted and Distressed Expended**

\$0.00 \$0.00

**Other Funds**

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

**Other Funds:****Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

**Activity Description:**

This activity is for drainage improvements.

**Location Description:**

In the Town of Farmerville, in Union Parish, LA.

**Activity Progress Narrative:**

Expenditures this quarter were to cover expenses related to H&H study. The H&H study was submitted for review.

## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# cubic feet of stormwater	0	0/512788
# of Elevated Structures	0	0/0
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

## Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	520	70	1005	58.71

LMI%:	58.71
-------	-------

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None





## Grantee Activity Number: 57MTR17701 - R1

### Activity Title: Abbeville Area Vermillion River Bridge Debris Barrier System

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3106

**Projected Start Date:**

09/17/2020

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Urgent Need Mitigation

**Activity Status:**

Under Way

**Project Title:**

Local and Regional Watershed Projects and

**Projected End Date:**

02/28/2025

**Completed Activity Actual End Date:**

**Responsible Organization:**

Vermilion Parish Police Jury

**Overall**

**Total Projected Budget from All Sources**

<b>Oct 1 thru Dec 31, 2024</b>	<b>To Date</b>
\$0.00	\$550,000.00

**Total Budget**

\$0.00	\$550,000.00
--------	--------------

**Total Obligated**

\$0.00	\$550,000.00
--------	--------------

**Total Funds Drawdown**

\$0.00	\$0.00
--------	--------

**Program Funds Drawdown**

\$0.00	\$0.00
--------	--------

**Program Income Drawdown**

\$0.00	\$0.00
--------	--------

**Program Income Received**

\$0.00	\$0.00
--------	--------

**Total Funds Expended**

\$0.00	\$0.00
--------	--------

Vermilion Parish Police Jury

\$0.00	\$0.00
--------	--------

**Most Impacted and Distressed Expended**

\$0.00	\$0.00
--------	--------

**Other Funds**

\$ 0.00	\$ 0.00
---------	---------

Match Funds

\$ 0.00	\$ 0.00
---------	---------

Non-Match Funds

\$ 0.00	\$ 0.00
---------	---------

**Other Funds:**

**Overall**

<b>This Period</b>	<b>To Date</b>
\$ 0.00	\$ 0.00

Match Funds

**Activity Description:**

This activity is for excavation and hauling off built up sediment from under the bridges and associated structures, and installation of debris barriers to prevent vegetative debris in the future from accumulating on or around the pilings and under the bridges.

**Location Description:**

Louisiana Hwy 14, Bypass Bridge, Abbeville, LA 70510

**Activity Progress Narrative:**

On 12/10/2024, updated the activity description to be more detailed. AClark



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Linear feet of Public	0	0/13650
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

## Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	267725	0.00

LMI%:	44.03
-------	-------

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



# Grantee Activity Number: 63MTDS7701

## Activity Title: Jones Vaughn Creek Bridge

### Activity Type:

MIT - Public Facilities and Improvements-Non Covered

### Project Number:

3106

### Projected Start Date:

09/30/2022

### Benefit Type:

Area Benefit (Census)

### National Objective:

Urgent Need Mitigation

### Activity Status:

Under Way

### Project Title:

Local and Regional Watershed Projects and

### Projected End Date:

12/31/2027

### Completed Activity Actual End Date:

### Responsible Organization:

West Feliciana Parish Police Jury

### Overall

#### Total Projected Budget from All Sources

### Oct 1 thru Dec 31, 2024 To Date

\$0.00 \$3,282,226.10

#### Total Budget

\$0.00 \$3,282,226.10

#### Total Obligated

\$0.00 \$3,282,226.10

#### Total Funds Drawdown

\$254,298.21 \$254,298.21

##### Program Funds Drawdown

\$254,298.21 \$254,298.21

##### Program Income Drawdown

\$0.00 \$0.00

#### Program Income Received

\$0.00 \$0.00

#### Total Funds Expended

\$254,298.21 \$254,298.21

West Feliciana Parish Police Jury

\$254,298.21 \$254,298.21

#### Most Impacted and Distressed Expended

\$0.00 \$0.00

#### Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

### Other Funds:

#### Overall

#### This Period

#### To Date

Match Funds

\$ 0.00

\$ 0.00

### Activity Description:

Replacement of the existing Jones Vaughn Creek bridge which is a critical pathway between West and East Feliciana Parishes. In addition to being regularly overtopped by storm events, substantial amounts of debris are carried along the creek as a result. The replacement bridge will maintain the same alignment, but will have a clear span to prevent debris from accumulating.

### Location Description:

Throughout West Feliciana Parish, LA.

### Activity Progress Narrative:

Expenditures this quarter were for work completed on H&H study which has been submitted and approved. On 12/10/2024, updated the activity description to be more detailed. AClark

## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Linear feet of Public	0	0/9384
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

## Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	2265	0.00

LMI%:	17
-------	----

## Activity Locations

**No Activity Locations found.**

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



## Grantee Activity Number: 65MTR27702 - R2

### Activity Title: Little Natalbany Drainage Improvements

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3106

**Projected Start Date:**

12/21/2023

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Local and Regional Watershed Projects and

**Projected End Date:**

12/20/2029

**Completed Activity Actual End Date:**

**Responsible Organization:**

St. Helena Parish Police Jury

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2024</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$5,459,002.00
<b>Total Budget</b>	\$0.00	\$5,459,002.00
<b>Total Obligated</b>	\$0.00	\$5,459,002.00
<b>Total Funds Drawdown</b>	\$156,859.50	\$156,859.50
<b>Program Funds Drawdown</b>	\$156,859.50	\$156,859.50
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$156,859.50	\$156,859.50
St. Helena Parish	\$0.00	\$0.00
St. Helena Parish Police Jury	\$156,859.50	\$156,859.50
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

Stabilize 14,000 linear feet of the Little Natalbany River channel in St. Helena Parish to reduce flooding risk by enhancing drainage capacity.

**Location Description:**

Parish Road 37 and Green Lane, Amite City, LA 70422

**Activity Progress Narrative:**

Expenditures this quarter were for partial completion of H&H study. On 12/10/2024, updated the activity description to be more detailed. AClark



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	4075	2060	10255	59.82

LMI%:	59.82
-------	-------

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



## Grantee Activity Number: 65MTR97701

### Activity Title: Region 9-EBR Bayou Manchac Channel Improvements and Ward Creek Re-alignment

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3106

**Projected Start Date:**

01/01/2023

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Urgent Need Mitigation

**Activity Status:**

Under Way

**Project Title:**

Local and Regional Watershed Projects and

**Projected End Date:**

03/31/2028

**Completed Activity Actual End Date:**

**Responsible Organization:**

East Baton Rouge Parish

**Overall**

**Total Projected Budget from All Sources**

**Oct 1 thru Dec 31, 2024 To Date**

\$29,891,960.00 \$29,891,960.00

**Total Budget**

\$29,891,960.00 \$29,891,960.00

**Total Obligated**

\$0.00 \$0.00

**Total Funds Drawdown**

\$0.00 \$0.00

**Program Funds Drawdown**

\$0.00 \$0.00

**Program Income Drawdown**

\$0.00 \$0.00

**Program Income Received**

\$0.00 \$0.00

**Total Funds Expended**

\$0.00 \$0.00

East Baton Rouge Parish

\$0.00 \$0.00

**Most Impacted and Distressed Expended**

\$0.00 \$0.00

**Other Funds**

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

**Other Funds:**

**Overall**

**This Period**

**To Date**

Match Funds

\$ 0.00

\$ 0.00

**Activity Description:**

Project includes selective sediment removal along Bayou Manchac within these limits to improve the channel slope and cross sections and return it to its original channel conveyance conditions. Project also includes the realignment of Ward Creek by way of the construction of a new streamlined Ward Creek outlet to Bayou Manchac. The proposed realignment includes the construction of approximately 1,900 feet of channel through BREC's Airline Highway Park. Coordination with BREC regarding this improvement is ongoing, and the proposed channel alignment has been incorporated into their Master Plan for the park. Additionally, riprap armoring will be placed along the upstream end of the proposed realignment to protect the bank from erosion. The channel improvements will provide increased conveyance, ensuring water is able to drain adequately out of the watershed.

**Location Description:**

37390 Perkins Road East to 18482 Manchac Point Road, Baton Rouge, La. 70817 The coordinates



provided represent the boundaries of channel improvements that are proposed for Bayou Manchac. Also included in the project scope is the realignment of the downstream portion of Ward Creek, which has coordinates of (30.343925°N, 90.999888°W) to (30.342426°N, 90.994090°W).

**Activity Progress Narrative:**

Added new activity, Region 9-EBR Bayou Manchac Channel Improvements and Ward Creek Re-alignment, with a budget of \$29,891,960.00 and an obligation of \$0.00. AClark On 12/11/2024, added the # of persons to Measures area in the DRGR. AClark On 12/16/2024, fixed validation error for # of Elevated Structures. AClark

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

**Beneficiaries Performance Measures**

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	129275	0.00

LMI%:	30.36
-------	-------

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None

**Project # / 3107 / State Infrastructure and Housing**





# Grantee Activity Number: 06MTRR7701

## Activity Title: Bundick Lake Flood Surcharge Mgt

**Activity Type:**  
MIT - Public Facilities and Improvements-Non Covered

**Project Number:**  
3107

**Projected Start Date:**  
02/01/2021

**Benefit Type:**  
Area Benefit (Census)

**National Objective:**  
Urgent Need Mitigation

**Activity Status:**  
Under Way

**Project Title:**  
State Infrastructure and Housing

**Projected End Date:**  
01/31/2026

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Louisiana Department of Transportation and

Overall	Oct 1 thru Dec 31, 2024	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$12,963,720.00
<b>Total Budget</b>	\$0.00	\$12,963,720.00
<b>Total Obligated</b>	\$0.00	\$12,963,720.00
<b>Total Funds Drawdown</b>	\$11,116.80	\$242,672.51
<b>Program Funds Drawdown</b>	\$11,116.80	\$242,672.51
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$11,116.80	\$242,672.51
Louisiana Department of Transportation and	\$11,116.80	\$237,711.26
Pan American Engineers Inc	\$0.00	\$4,961.25
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

### Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

### Activity Description:

This activity is for spillway modifications to include new drawdown gates.

### Location Description:

Spillway Road, DeRidder, LA 70634

### Activity Progress Narrative:

Expenditures this quarter were for soft costs.



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/1
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

## Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	2885	0.00

LMI%:	38.82
-------	-------

## Activity Locations

**No Activity Locations found.**

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



## Grantee Activity Number: 17MTRR7701

### Activity Title: LSU University Lakes Flood Risk Reduction Project

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3107

**Projected Start Date:**

09/17/2020

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

State Infrastructure and Housing

**Projected End Date:**

07/31/2025

**Completed Activity Actual End Date:****Responsible Organization:**

University Lakes, LLC

**Overall****Total Projected Budget from All Sources****Oct 1 thru Dec 31, 2024 To Date**

\$0.00 \$10,000,000.00

**Total Budget**

\$0.00 \$10,000,000.00

**Total Obligated**

\$0.00 \$10,000,000.00

**Total Funds Drawdown**

\$0.00 \$6,892,154.78

**Program Funds Drawdown**

\$0.00 \$6,892,154.78

**Program Income Drawdown**

\$0.00 \$0.00

**Program Income Received**

\$0.00 \$0.00

**Total Funds Expended**

\$0.00 \$6,892,154.78

University Lakes LLC

\$0.00 \$0.00

University Lakes, LLC

\$0.00 \$6,892,154.78

**Most Impacted and Distressed Expended**

\$0.00 \$6,892,154.78

**Other Funds**

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

**Other Funds:****Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

**Activity Description:**

Clearing lake system of stumps and debris; rebuilding shorelines; construction of a weir to control water flow; and, restoration of bird sanctuary island.

**Location Description:**

901 Stanford Ave., Baton Rouge, LA 70808

**Activity Progress Narrative:**

On 12/10/2024, updated the activity description to be more detailed. AClark

## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Linear feet of Public	0	0/53080
# of Section 3 Labor Hours	0	618/596
# of Targeted Section 3 Labor	0	123/119
# of Total Labor Hours	0	2472/2387

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

## Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	5150	1540	11250	59.47

LMI%:	59.47
-------	-------

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



## Grantee Activity Number: 32MTRR7701

### Activity Title: Livingston Parish Drainage Improvements

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3107

**Projected Start Date:**

09/17/2020

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Urgent Need Mitigation

**Activity Status:**

Under Way

**Project Title:**

State Infrastructure and Housing

**Projected End Date:**

12/30/2026

**Completed Activity Actual End Date:**

**Responsible Organization:**

Livingston Parish Council

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2024</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$15,000,000.00
<b>Total Budget</b>	\$0.00	\$15,000,000.00
<b>Total Obligated</b>	\$0.00	\$15,000,000.00
<b>Total Funds Drawdown</b>	\$82,355.25	\$663,600.36
<b>Program Funds Drawdown</b>	\$82,355.25	\$663,600.36
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$82,355.25	\$663,600.36
Livingston Parish Council	\$82,355.25	\$663,600.36
Livingston Parish Office of Homeland Security and	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$82,355.25	\$663,600.36
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

This activity is for drainage improvements and floodwater inundation reduction.

**Location Description:**

Parish waterways in Livingston Parish, Louisiana.

**Activity Progress Narrative:**

Expenditures this quarter were for professional services, architectural, and engineering services.



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/1
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

## Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	132935	0.00

LMI%:	39.54
-------	-------

## Activity Locations

**No Activity Locations found.**

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: 58MTRR7701

## Activity Title: Anacoco Creek Watershed Improvements

**Activity Type:**  
MIT - Public Facilities and Improvements-Non Covered

**Project Number:**  
3107

**Projected Start Date:**  
02/01/2021

**Benefit Type:**  
Area Benefit (Census)

**National Objective:**  
Urgent Need Mitigation

**Activity Status:**  
Under Way

**Project Title:**  
State Infrastructure and Housing

**Projected End Date:**  
01/31/2026

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Louisiana Department of Transportation and

Overall	Oct 1 thru Dec 31, 2024	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$14,395,800.00
<b>Total Budget</b>	\$0.00	\$14,395,800.00
<b>Total Obligated</b>	\$0.00	\$14,395,800.00
<b>Total Funds Drawdown</b>	\$22,932.00	\$401,063.29
<b>Program Funds Drawdown</b>	\$22,932.00	\$401,063.29
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$22,932.00	\$401,063.29
Louisiana Department of Transportation and	\$22,932.00	\$397,775.79
Pan American Engineers Inc	\$0.00	\$3,287.50
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

### Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

### Activity Description:

This activity is for spillway modifications to include new drawdown gates.

### Location Description:

Spillway Road (Vernon Lake) and 247 Anacoco Lake Rd (Anacoco), Leesville, LA 71446

### Activity Progress Narrative:

Expenditures this quarter were for soft costs.



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/1
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

## Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	0	0	8045	0.00

LMI%:	35.8
-------	------

## Activity Locations

**No Activity Locations found.**

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None





# Grantee Activity Number: 65MTAB7201

## Activity Title: Large Area Buyouts - LMI Area

**Activity Type:**

MIT - Buyout of Properties

**Project Number:**

3107

**Projected Start Date:**

04/01/2021

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

State Infrastructure and Housing

**Projected End Date:**

03/31/2030

**Completed Activity Actual End Date:**

**Responsible Organization:**

Office of Community Development (OCD), Disaster

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2024</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$25,000,000.00
<b>Total Budget</b>	\$0.00	\$25,000,000.00
<b>Total Obligated</b>	\$0.00	\$25,000,000.00
<b>Total Funds Drawdown</b>	\$1,441,687.03	\$18,469,091.62
<b>Program Funds Drawdown</b>	\$1,441,687.03	\$18,469,091.62
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$1,441,687.03	\$18,469,091.62
Office of Community Development (OCD), Disaster	\$1,441,687.03	\$18,469,091.62
<b>Most Impacted and Distressed Expended</b>	\$944,593.34	\$12,100,948.83
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

The Large Area Buyout Program will purchase properties at high risk of future flooding. This activity will be comprised of demolition, clearance, & disposition of properties bought out.

**Location Description:**

In Calcasieu, Lafayette, and Ouachita parishes in Louisiana.

**Activity Progress Narrative:**

Expenditures this quarter were for activities associated with large area buyouts.



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	44/60

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	34/60
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	34/60

## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	2880	1130	6700	59.85

LMI%:	59.85
-------	-------

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



## Grantee Activity Number: 65MTAB7203

### Activity Title: Large Area Buyouts - LMI Direct

#### Activity Type:

MIT - Buyout of Properties

#### Project Number:

3107

#### Projected Start Date:

04/01/2021

#### Benefit Type:

Direct Benefit (Households)

#### National Objective:

Low/Mod

#### Activity Status:

Under Way

#### Project Title:

State Infrastructure and Housing

#### Projected End Date:

03/31/2030

#### Completed Activity Actual End Date:

#### Responsible Organization:

Office of Community Development (OCD), Disaster

#### Overall

#### Total Projected Budget from All Sources

#### Oct 1 thru Dec 31, 2024 To Date

\$0.00 \$16,540,000.00

#### Total Budget

\$0.00 \$16,540,000.00

#### Total Obligated

\$0.00 \$10,000,000.00

#### Total Funds Drawdown

\$717,566.85 \$5,017,526.23

#### Program Funds Drawdown

\$717,566.85 \$5,017,526.23

#### Program Income Drawdown

\$0.00 \$0.00

#### Program Income Received

\$0.00 \$0.00

#### Total Funds Expended

\$717,566.85 \$5,017,526.23

Office of Community Development (OCD), Disaster

\$717,566.85 \$5,017,526.23

#### Most Impacted and Distressed Expended

\$470,149.80 \$3,287,483.18

#### Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

#### Other Funds:

#### Overall

#### This Period

#### To Date

Match Funds

\$ 0.00

\$ 0.00

#### Activity Description:

The Large Area Buyout Program will purchase properties at high risk of future flooding. This activity will be comprised of funds used for buyout of properties.

#### Location Description:

In Livingston, Vermilion, and Washington parishes in Louisiana.

#### Activity Progress Narrative:

Expenditures this quarter were for activities associated with large area buyouts.



## Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# households relocated	0		0/0	
# of Parcels acquired	0		0/0	
# of Properties	4		17/90	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	4		8/90	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	4		8/90	

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	2	1	4	6/60	1/30	8/90	87.50
# Owner	2	1	4	6/60	1/30	8/90	87.50
# Renter	0	0	0	0/0	0/0	0/0	0

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



## Grantee Activity Number: 65MTAB7204

### Activity Title: Large Area Buyouts - LMI Direct Hsg Incentive

**Activity Type:**

MIT - Buyout of Properties

**Project Number:**

3107

**Projected Start Date:**

04/01/2021

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Low/Mod Housing Incentive

**Activity Status:**

Under Way

**Project Title:**

State Infrastructure and Housing

**Projected End Date:**

03/31/2030

**Completed Activity Actual End Date:****Responsible Organization:**

Office of Community Development (OCD), Disaster

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2024</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$10,450,000.00
<b>Total Budget</b>	\$0.00	\$10,450,000.00
<b>Total Obligated</b>	\$0.00	\$10,000,000.00
<b>Total Funds Drawdown</b>	\$244,000.00	\$1,724,321.99
<b>Program Funds Drawdown</b>	\$244,000.00	\$1,724,321.99
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$244,000.00	\$1,724,321.99
Office of Community Development (OCD), Disaster	\$244,000.00	\$1,724,321.99
<b>Most Impacted and Distressed Expended</b>	\$159,868.80	\$1,129,775.77
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

The Large Area Buyout Program will purchase properties at high risk of future flooding. This activity will be comprised of Housing incentives to encourage relocation to areas at lower risk of future flooding.

**Location Description:**

In Livingston, Vermilion, and Washington parishes in Louisiana.

**Activity Progress Narrative:**

Expenditures this quarter were for activities associated with large area buyouts.



## Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# households relocated	0		0/0	
# of Parcels acquired	0		0/0	
# of Properties	3		23/90	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	3		23/90	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	3		23/90	

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	2	1	3	22/60	1/30	23/90	100.00
# Owner	2	1	3	22/60	1/30	23/90	100.00
# Renter	0	0	0	0/0	0/0	0/0	0

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

# Grantee Activity Number: 65MTAB7205

## Activity Title: Large Area Buyouts - UN Direct

**Activity Type:**  
MIT - Buyout of Properties

**Project Number:**  
3107

**Projected Start Date:**  
04/01/2021

**Benefit Type:**  
Direct Benefit (Households)

**National Objective:**  
Urgent Need Mitigation

**Activity Status:**  
Under Way

**Project Title:**  
State Infrastructure and Housing

**Projected End Date:**  
03/31/2030

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Office of Community Development (OCD), Disaster

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2024</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$20,010,000.00
<b>Total Budget</b>	\$0.00	\$20,010,000.00
<b>Total Obligated</b>	\$5,000,000.00	\$15,550,000.00
<b>Total Funds Drawdown</b>	\$2,216,833.49	\$10,513,329.11
<b>Program Funds Drawdown</b>	\$2,216,833.49	\$10,513,329.11
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$2,216,833.49	\$10,513,329.11
Office of Community Development (OCD), Disaster	\$2,216,833.49	\$10,513,329.11
<b>Most Impacted and Distressed Expended</b>	\$1,452,469.30	\$6,793,394.74
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

The Large Area Buyout Program will purchase properties at high risk of future flooding. This activity will be comprised of Housing incentives to encourage relocation to areas at lower risk of future flooding.

**Location Description:**

In Livingston, Vermilion, and Washington parishes in Louisiana.

**Activity Progress Narrative:**

Expenditures this quarter were for activities associated with large area buyouts. On 12/19/2024, increased obligation by \$5,000,000.00 (from \$10,550,000.00 to \$15,550,000.00). AClark



## Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# households relocated	0		0/0	
# of Parcels acquired	0		0/0	
# of Properties	10		77/30	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	10		53/30	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	10		53/30	

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	10	0/0	0/0	53/30	0.00
# Owner	0	0	10	0/0	0/0	53/30	0.00
# Renter	0	0	0	0/0	0/0	0/0	0

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None





## Grantee Activity Number: 65MTAB7206

### Activity Title: Large Area Buyouts - LMI Area Hsg Incentive

**Activity Type:**

MIT - Buyout of Properties

**Project Number:**

3107

**Projected Start Date:**

04/01/2021

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Low/Mod Housing Incentive

**Activity Status:**

Under Way

**Project Title:**

State Infrastructure and Housing

**Projected End Date:**

03/31/2030

**Completed Activity Actual End Date:****Responsible Organization:**

Office of Community Development (OCD), Disaster

**Overall****Total Projected Budget from All Sources****Oct 1 thru Dec 31, 2024 To Date**

\$0.00 \$15,000,000.00

**Total Budget**

\$0.00 \$15,000,000.00

**Total Obligated**

\$0.00 \$15,000,000.00

**Total Funds Drawdown**

\$887,650.00 \$8,550,778.57

**Program Funds Drawdown**

\$887,650.00 \$8,550,778.57

**Program Income Drawdown**

\$0.00 \$0.00

**Program Income Received**

\$0.00 \$0.00

**Total Funds Expended**

\$887,650.00 \$8,550,778.57

Office of Community Development (OCD), Disaster

\$887,650.00 \$8,550,778.57

**Most Impacted and Distressed Expended**

\$581,588.28 \$5,602,470.12

**Other Funds**

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

**Other Funds:****Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

**Activity Description:**

The Large Area Buyout Program will purchase properties at high risk of future flooding. This activity will be comprised of Housing incentives to encourage relocation to areas at lower risk of future flooding.

**Location Description:**

In Calcasieu, Lafayette, and Ouachita parishes in Louisiana.

**Activity Progress Narrative:**

Expenditures this quarter were for activities associated with large area buyouts.

## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	88/400

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	78/400
# of Multifamily Units	0	0/20
# of Singlefamily Units	0	78/380

## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	2880	1130	6700	59.85

LMI%:	59.85
-------	-------

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



## Grantee Activity Number: 65MTRR7701

### Activity Title: Mermentau Basin Inundation Relief Project

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3107

**Projected Start Date:**

03/01/2021

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Urgent Need Mitigation

**Activity Status:**

Under Way

**Project Title:**

State Infrastructure and Housing

**Projected End Date:**

03/31/2025

**Completed Activity Actual End Date:****Responsible Organization:**

Cameron Parish Police Jury

Overall	Oct 1 thru Dec 31, 2024	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$25,400,000.00
<b>Total Budget</b>	\$0.00	\$25,400,000.00
<b>Total Obligated</b>	\$0.00	\$25,000,000.00
<b>Total Funds Drawdown</b>	\$1,358,451.23	\$3,660,129.78
<b>Program Funds Drawdown</b>	\$1,358,451.23	\$3,660,129.78
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$1,358,451.23	\$3,660,129.78
Cameron Parish Police Jury	\$1,358,451.23	\$3,592,904.78
Pan American Engineers Inc	\$0.00	\$67,225.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

This activity focuses on Regional Retention. The goal of this project is to reduce prolonged periods of inundation and alleviate flooding stress in five parishes within Regions 4 and 5 during heavy rainfall, flooding, and disaster events. Specifically, this project aims to mitigate flooding in Cameron and Vermilion Parishes. The type of flooding addressed by this project is riverine or fluvial flooding.

**Location Description:**

In Cameron and Vermilion parishes in Louisiana.

**Activity Progress Narrative:**

Expenditures this quarter were for professional services, architectural, engineering services, and construction for Elements 1 & 2. On 12/10/2024, updated the activity description to be more detailed. AClark

## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/1
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	3081	3081/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

## Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	65315	0.00

LMI%:	40.4
-------	------

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



## Grantee Activity Number: 65MTRR7705

### Activity Title: LA22 Bridge Reconstruction and Drainage Improvements

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3107

**Projected Start Date:**

09/17/2020

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Urgent Need Mitigation

**Activity Status:**

Under Way

**Project Title:**

State Infrastructure and Housing

**Projected End Date:**

12/30/2026

**Completed Activity Actual End Date:****Responsible Organization:**

PONTCHARTRAIN LEVEE DISTRICT

**Overall****Total Projected Budget from All Sources**

	<b>Oct 1 thru Dec 31, 2024</b>	<b>To Date</b>
--	--------------------------------	----------------

\$0.00	\$41,700,000.00
--------	-----------------

**Total Budget**

\$0.00	\$41,700,000.00
--------	-----------------

**Total Obligated**

\$0.00	\$41,700,000.00
--------	-----------------

**Total Funds Drawdown**

\$253,920.60	\$1,329,041.73
--------------	----------------

**Program Funds Drawdown**

\$253,920.60	\$1,329,041.73
--------------	----------------

**Program Income Drawdown**

\$0.00	\$0.00
--------	--------

**Program Income Received**

\$0.00	\$0.00
--------	--------

**Total Funds Expended**

\$253,920.60	\$1,329,041.73
--------------	----------------

PONTCHARTRAIN LEVEE DISTRICT

\$253,920.60	\$1,329,041.73
--------------	----------------

**Most Impacted and Distressed Expended**

\$253,920.60	\$1,329,041.73
--------------	----------------

**Other Funds**

\$ 0.00	\$ 0.00
---------	---------

Match Funds

\$ 0.00	\$ 0.00
---------	---------

Non-Match Funds

\$ 0.00	\$ 0.00
---------	---------

**Other Funds:****Overall****This Period****To Date**

Match Funds

\$ 0.00
---------

\$ 0.00
---------

**Activity Description:**

Construction of two new bridge structures and the excavation of two drainage basins.

**Location Description:**

LA Hwy 22, Saint Amant, LA 70774

**Activity Progress Narrative:**

Expenditures this quarter were for soft costs. On 11/18/2024, added # of persons to performance measures in Action Plan.



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Linear feet of Public	0	0/262100
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

## Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	4410	4330	25360	34.46

LMI%:	34.46
-------	-------

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None

**Project # / 3108 / Non-Federal Cost Share Assistance**



## Grantee Activity Number: 03MTCS7701

### Activity Title: Marvin Braud Pump Station Protection Levee Elevation and Upgrades

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3108

**Projected Start Date:**

09/17/2020

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Urgent Need Mitigation

**Activity Status:**

Under Way

**Project Title:**

Non-Federal Cost Share Assistance

**Projected End Date:**

09/17/2027

**Completed Activity Actual End Date:**

**Responsible Organization:**

Ascension Parish Government

**Overall**

**Total Projected Budget from All Sources**

<b>Oct 1 thru Dec 31, 2024</b>	<b>To Date</b>
\$0.00	\$13,984,218.00

**Total Budget**

\$0.00	\$13,984,218.00
--------	-----------------

**Total Obligated**

\$0.00	\$13,984,218.00
--------	-----------------

**Total Funds Drawdown**

\$1,316,322.57	\$3,135,289.51
----------------	----------------

**Program Funds Drawdown**

\$1,316,322.57	\$3,135,289.51
----------------	----------------

**Program Income Drawdown**

\$0.00	\$0.00
--------	--------

**Program Income Received**

\$0.00	\$0.00
--------	--------

**Total Funds Expended**

\$1,316,322.57	\$3,135,289.51
----------------	----------------

Ascension Parish Government

\$1,316,322.57	\$3,135,289.51
----------------	----------------

**Most Impacted and Distressed Expended**

\$1,316,322.57	\$3,135,289.51
----------------	----------------

**Other Funds**

\$ 0.00	\$ 0.00
---------	---------

Match Funds

\$ 0.00	\$ 0.00
---------	---------

Non-Match Funds

\$ 0.00	\$ 0.00
---------	---------

**Other Funds:**

**Overall**

<b>This Period</b>	<b>To Date</b>
\$ 0.00	\$ 0.00

Match Funds

\$ 0.00	\$ 0.00
---------	---------

**Activity Description:**

This activity is to enhance maintenance capability on the intake side of the pump station and provides frontal protection against storm surges created by tropical storms and hurricanes and also create a tie-in to the levees at the north and south end of the pump station.

**Location Description:**

8300 Highway 3140 Ext, Sorrento, LA, 70778

**Activity Progress Narrative:**

Expenditures for this quarter were for soft costs. On 12/10/2024, updated the activity description to be more detailed. AClark



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Linear feet of Public	0	0/170
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

## Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	103440	0.00

LMI%:	29.63
-------	-------

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None





## Grantee Activity Number: 03MTCS7702

### Activity Title: Conway Bayou Pump Station Upgrade

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3108

**Projected Start Date:**

09/17/2020

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Non-Federal Cost Share Assistance

**Projected End Date:**

09/17/2027

**Completed Activity Actual End Date:****Responsible Organization:**

Ascension Parish Government

**Overall****Total Projected Budget from All Sources****Oct 1 thru Dec 31, 2024 To Date**

\$0.00 \$6,387,759.67

**Total Budget**

\$0.00 \$6,387,759.67

**Total Obligated**

\$0.00 \$6,387,759.67

**Total Funds Drawdown**

\$0.00 \$0.00

**Program Funds Drawdown**

\$0.00 \$0.00

**Program Income Drawdown**

\$0.00 \$0.00

**Program Income Received**

\$0.00 \$0.00

**Total Funds Expended**

\$0.00 \$0.00

Ascension Parish Government

\$0.00 \$0.00

**Most Impacted and Distressed Expended**

\$0.00 \$0.00

**Other Funds**

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

**Other Funds:****Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

**Activity Description:**

This activity will increase the pump station capacity by adding an additional pump to mitigate the risk of flooding to structures.

**Location Description:**

Conway Bayou in Sorrento, LA

**Activity Progress Narrative:**

On 12/10/2024, updated the activity description to be more detailed. AClark



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/2
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

## Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	210	150	635	56.69

LMI%:	56.69
-------	-------

## Activity Locations

**No Activity Locations found.**

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



**Grantee Activity Number: 17MTCS7701**  
**Activity Title: Airline Highway Park Safe Room**

**Activity Type:**  
MIT - Public Facilities and Improvements-Non Covered

**Project Number:**  
3108

**Projected Start Date:**  
09/17/2020

**Benefit Type:**  
Area Benefit (Census)

**National Objective:**  
Urgent Need Mitigation

**Activity Status:**  
Under Way

**Project Title:**  
Non-Federal Cost Share Assistance

**Projected End Date:**  
09/17/2027

**Completed Activity Actual End Date:**

**Responsible Organization:**  
East Baton Rouge Parish

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2024</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$12,894,655.00
<b>Total Budget</b>	\$0.00	\$12,894,655.00
<b>Total Obligated</b>	\$0.00	\$12,894,655.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
East Baton Rouge Parish	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**  
This activity is to design and construct a dual-use, one story, hurricane safe room.

**Location Description:**  
17200 Airline Hwy, Baton Rouge, LA, 70817

**Activity Progress Narrative:**  
On 12/10/2024, updated the activity description to be more detailed. AClark



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/1
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

## Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	11385	0.00

LMI%:	31.88
-------	-------

## Activity Locations

**No Activity Locations found.**

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: 17MTCS7702

## Activity Title: Memorial Sports Complex Safe Room

**Activity Type:**  
MIT - Public Facilities and Improvements-Non Covered

**Project Number:**  
3108

**Projected Start Date:**  
09/17/2020

**Benefit Type:**  
Area Benefit (Census)

**National Objective:**  
Low/Mod

**Activity Status:**  
Under Way

**Project Title:**  
Non-Federal Cost Share Assistance

**Projected End Date:**  
09/17/2027

**Completed Activity Actual End Date:**

**Responsible Organization:**  
East Baton Rouge Parish

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2024</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$11,608,682.00
<b>Total Budget</b>	\$0.00	\$11,608,682.00
<b>Total Obligated</b>	\$0.00	\$11,608,682.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
East Baton Rouge Parish	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**  
This activity is to design and construct a dual-use, one story, hurricane safe room.

**Location Description:**  
1702 Foss Street, Baton Rouge, LA, 70802

**Activity Progress Narrative:**  
On 12/10/2024, updated the activity description to be more detailed. AClark



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/1
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

## Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	1830	720	3670	69.48

LMI%:	69.48
-------	-------

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



## Grantee Activity Number: 17MTCS7703

### Activity Title: Ward Creek Watershed Detention Project

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3108

**Projected Start Date:**

09/17/2020

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Urgent Need Mitigation

**Activity Status:**

Under Way

**Project Title:**

Non-Federal Cost Share Assistance

**Projected End Date:**

09/17/2027

**Completed Activity Actual End Date:****Responsible Organization:**

East Baton Rouge Parish

Overall	Oct 1 thru Dec 31, 2024	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$30,802,100.00
<b>Total Budget</b>	\$0.00	\$30,802,100.00
<b>Total Obligated</b>	\$0.00	\$30,802,100.00
<b>Total Funds Drawdown</b>	\$94,940.74	\$118,940.74
<b>Program Funds Drawdown</b>	\$94,940.74	\$118,940.74
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$94,940.74	\$118,940.74
East Baton Rouge Parish	\$94,940.74	\$118,940.74
<b>Most Impacted and Distressed Expended</b>	\$94,940.74	\$118,940.74
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

The activity will provide approximately 1,271,307 cubic yards of additional storage capacity to East Baton Rouge's currently stressed drainage system. This additional storage will consist of constructing 197 acres of detention at approximately 4 ft. deep throughout the upper reaches of Ward Creek Watershed.

**Location Description:**

17200 Airline Hwy, Baton Rouge, LA, 70817

**Activity Progress Narrative:**

Expenditures for this quarter were for soft costs. On 12/10/2024, updated the activity description to be more detailed. AClark

## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Linear feet of Public	0	0/325
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

## Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	0	0	42560	0.00

LMI%:	27.48
-------	-------

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None





## Grantee Activity Number: 17MTCS7704

### Activity Title: Groom Road Storm System Improvements

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3108

**Projected Start Date:**

09/17/2020

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Non-Federal Cost Share Assistance

**Projected End Date:**

09/17/2027

**Completed Activity Actual End Date:**

**Responsible Organization:**

East Baton Rouge Parish

Overall	Oct 1 thru Dec 31, 2024	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$11,646,500.00
<b>Total Budget</b>	\$0.00	\$11,646,500.00
<b>Total Obligated</b>	\$0.00	\$11,646,500.00
<b>Total Funds Drawdown</b>	\$273,224.03	\$453,134.62
<b>Program Funds Drawdown</b>	\$273,224.03	\$453,134.62
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$273,224.03	\$453,134.62
East Baton Rouge Parish	\$273,224.03	\$453,134.62
<b>Most Impacted and Distressed Expended</b>	\$273,224.03	\$453,134.62
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

The proposed project will consist of removing the existing road, curb and gutter, storm sewer systems and replacing them with upgraded features along the 2,000 feet corridor of Groom Rd. The existing storm sewers on both sides of the street will be replaced with three RCP storm sewers respectively that are 1 foot in diameter larger than the existing. The existing pipes will be replaced with 1,410 feet of 24-inch pipe, 390 feet of 30-inch pipe, 418 feet of 36-inch pipe, 2,700 feet of 42-inch pipe, 1,080 feet of 48-inch pipe, 3,300 feet of 54-inch pipe, and 2,820 feet of 60-inch pipe.

**Location Description:**

On Groom Rd in Baker, in East Baton Rouge Parish, LA.

**Activity Progress Narrative:**

Expenditures for this quarter were for soft costs. On 12/10/2024, updated the activity description to be more detailed. AClark



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Linear feet of Public	0	0/2000
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

## Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	1080	700	2825	63.01

LMI%:	63.01
-------	-------

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



## Grantee Activity Number: 37MTCS7701

### Activity Title: River Styx Pump Station

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3108

**Projected Start Date:**

09/17/2020

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Urgent Need Mitigation

**Activity Status:**

Under Way

**Project Title:**

Non-Federal Cost Share Assistance

**Projected End Date:**

09/17/2027

**Completed Activity Actual End Date:**

**Responsible Organization:**

Ouachita Parish Police Jury

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2024</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$2,452,206.00
<b>Total Budget</b>	\$0.00	\$2,452,206.00
<b>Total Obligated</b>	\$0.00	\$2,452,206.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Ouachita Parish Police Jury	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

Grant funds are being awarded to Ouachita Parish for the mitigation work identified in HMGP application # F12-S38. Ouachita Parish Police Jury will install an automated trash raking system located at the existing River Styx pumping station. This will allow automatic cleaning cycles and remote operation, improving reliability of the station and increasing the safety of working conditions for the operators. The grantee will replace the existing deteriorated steel pipes with high-density polyethylene (HDPE) pipe of equivalent outside diameter to facilitate connection to the existing pump station as well as making improvements to the Supervisory Control and Data Acquisition (SCADA) system.

**Location Description:**

Throughout District C in Ouachita Parish, Louisiana.

**Activity Progress Narrative:**



On 12/10/2024, updated the activity description to be more detailed. AClark

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Linear feet of Public	0	0/1740
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

### Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	0	0	1255	0.00

LMI%:	15.14
-------	-------

### Activity Locations

No Activity Locations found.

#### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



## Grantee Activity Number: 37MTCS7702

### Activity Title: Black Bayou Canal Drainage Improvements

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3108

**Projected Start Date:**

09/17/2020

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Non-Federal Cost Share Assistance

**Projected End Date:**

09/17/2027

**Completed Activity Actual End Date:**

**Responsible Organization:**

Ouachita Parish Police Jury

Overall	Oct 1 thru Dec 31, 2024	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$3,045,385.50
<b>Total Budget</b>	\$0.00	\$3,045,385.50
<b>Total Obligated</b>	\$0.00	\$3,045,385.50
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Ouachita Parish Police Jury	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

Black Bayou Canal Drainage Improvements - Grant funds are being awarded to Ouachita Parish Police Jury for the mitigation work identified in HMGP application F# 0016 S#41. The flood reduction project consists of clearing, re-shaping, widening, and re-establishing the flow line of the natural channel in the lower reach (8,400 feet) of Black Bayou. The channel bank will be armored in order to stabilize slopes and prevent erosion. This project will improve hydraulic efficiency and capacity by allowing storm water to leave the canal system faster, thus reducing the occurrence of backwater flooding

**Location Description:**

North 7th Street Hwy 143, Monroe, LA, 71201

**Activity Progress Narrative:**

On 12/10/2024, updated the activity description to be more detailed. AClark



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Linear feet of Public	0	0/8450
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

## Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	630	190	1225	66.94

LMI%:	66.94
-------	-------

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



## Grantee Activity Number: 37MTCS7703

### Activity Title: Oregon Trail Floodwall

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3108

**Projected Start Date:**

09/17/2020

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Non-Federal Cost Share Assistance

**Projected End Date:**

09/17/2027

**Completed Activity Actual End Date:**

**Responsible Organization:**

Ouachita Parish Police Jury

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2024</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$1,332,200.00
<b>Total Budget</b>	\$0.00	\$1,332,200.00
<b>Total Obligated</b>	\$0.00	\$1,332,200.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Ouachita Parish Police Jury	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

Oregon Trail Pump - Grant funds are being awarded to Ouachita Parish Police Jury for the mitigation work identified in HMGP application # 0013. Ouachita Parish will construct a floodwall that will consist of an approximately 2-foot-high berm topped with 2 feet of corrugated vinyl floodwall, and will be built to an elevation of approximately 70 feet. The entire wall will cover approximately 2,900 linear feet. A drainage ditch with approximate measurements of 5 feet in width and 2 feet in depth will be installed on the western side of the floodwall for water drainage. Four flap gates will be installed on Nutland Road and along the perimeter of the existing East Parkview Levee. This will prevent floodwater from circumventing the existing levee system, but will not change the footprint of the levee.

**Location Description:**

Nutland Road, Monroe, LA 71210

**Activity Progress Narrative:**

On 12/10/2024, updated the activity description to be more detailed. AClark



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Linear feet of Public	0	0/3000
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

## Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	1280	875	3725	57.85

LMI%:	57.85
-------	-------

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None





## Grantee Activity Number: 37MTCS7704

### Activity Title: Georgia Street Pump Station

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3108

**Projected Start Date:**

09/17/2020

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Non-Federal Cost Share Assistance

**Projected End Date:**

09/17/2027

**Completed Activity Actual End Date:**

**Responsible Organization:**

Ouachita Parish Police Jury

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2024</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$2,689,075.00
<b>Total Budget</b>	\$0.00	\$2,689,075.00
<b>Total Obligated</b>	\$0.00	\$2,689,075.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Ouachita Parish Police Jury	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

Georgia Street Pump - Grant funds are being awarded to Ouachita Parish Police Jury for the mitigation work identified in HMGP application # 0014. This work will build a new Pump Station and Force Main that will create a more effective discharge rate of rainfall and runoff.

**Location Description:**

2203 Georgia St., Monroe, LA 71202

**Activity Progress Narrative:**

On 12/10/2024, updated the activity description to be more detailed. AClark



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of pump stations	0	0/1
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

## Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	2315	1355	4730	77.59

LMI%:	77.59
-------	-------

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None

**Project # / 3109 / Watershed Monitoring, Mapping, and Modeling**



## Grantee Activity Number: 66MTMM7501

### Activity Title: Watershed Monitoring, Mapping, and Modeling

**Activity Type:**

MIT - Planning and Capacity Building

**Project Number:**

3109

**Projected Start Date:**

09/17/2020

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

NA

**Activity Status:**

Under Way

**Project Title:**

Watershed Monitoring, Mapping, and Modeling

**Projected End Date:**

09/16/2032

**Completed Activity Actual End Date:**

**Responsible Organization:**

Office of Community Development (OCD), Disaster

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2024</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$145,670,040.00
<b>Total Budget</b>	\$0.00	\$145,670,040.00
<b>Total Obligated</b>	\$0.00	\$102,031,367.00
<b>Total Funds Drawdown</b>	\$3,078,426.89	\$87,674,900.40
<b>Program Funds Drawdown</b>	\$3,078,426.89	\$87,674,900.40
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$3,078,426.89	\$87,674,900.40
Louisiana Department of Environmental Quality	\$0.00	\$0.00
Office of Community Development (OCD), Disaster	\$3,078,426.89	\$87,674,900.40
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

Informed decision-making requires the use of best available scientific data. Consequently, it is imperative for there to be detailed, accurate, dynamic, upgradable, accessible and consistent mapping and modeling that allows the state, regional and local governments and private industry to make smart immediate, intermediate, and long-term decisions related to development, investment in structural and nonstructural infrastructure, land-use decisions, and other public and private mechanisms for investment. This activity funds the acquisition and monitoring of data necessary for and the development of a comprehensive set of hydraulic and hydrologic models for all watersheds within Louisiana.

The data and models developed will enable long-term flood resilience, more targeted flood control project selection and regional coordination along watershed boundaries. Specifically, the data and models will:

- Enable strategic decision-making in flood or disaster preparation and response scenarios based on projected water elevation and inundation. Examples of this include using the H&H models to plan evacuation routes, evacuation or closure of hospitals and medical facilities, and estimate shelter needs based on a given flood scenario;



- Enable the analysis and prioritization of structural and nonstructural flood control projects;
- Illustrate the benefits of implementing policy changes to foster more resilient development;
- Enable resilient infrastructure design;
- Enable businesses and industrial facilities to implement flood-proofing or resilient site design;
- Enable local leaders within a given watershed to work from the same set of hydrologic assumptions, thereby enabling consensus;
- Empower homeowners and residents to understand their flood risk profile under different weather and climate scenarios; and
- Predict runoff and/or drainage impacts to avoid ecosystem disruption by flood control projects or other types of projects.

**Location Description:**

In Acadia, Allen, Ascension, Assumption, Avoyelles, Beauregard, Bienville, Bossier, Caddo, Calcasieu, Caldwell, Cameron, Catahoula, Claiborne, De Soto, East Baton Rouge, East Carroll, East Feliciana, Evangeline, Franklin, Grant, Iberia, Iberville, Jackson, Jefferson Davis, Lafayette, Lafourche, LaSalle, Lincoln, Livingston, Madison, Morehouse, Natchitoches, Ouachita, Pointe Coupee, Rapides, Red River, Richland, Sabine, St. Charles, St. Helena, St. James, St. John the Baptist, St. Landry, St. Martin, St. Tammany, Tangipahoa, Union, Vermilion, Vernon, Washington, Webster, West Baton Rouge, West Carroll, West Feliciana, and Winn parishes in Louisiana.

**Activity Progress Narrative:**

Expenditures this quarter advanced watershed monitoring and mapping for the completion of validated and calibrated models.

**Accomplishments Performance Measures**

	This Report Period Total	Cumulative Actual Total / Expected Total
# of community engagement	0	0/0

**Beneficiaries Performance Measures**

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	912900	534989	3448480	41.99

LMI%:	41.99
-------	-------

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None

**Project # / 3110 / Watershed Policy, Planning, and Local Capacity**

## Grantee Activity Number: 66MTPL7502

### Activity Title: Watershed Policy, Planning and Local Capacity Assistance

**Activity Type:**

MIT - Planning and Capacity Building

**Project Number:**

3110

**Projected Start Date:**

08/01/2022

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

NA

**Activity Status:**

Under Way

**Project Title:**

Watershed Policy, Planning, and Local Capacity

**Projected End Date:**

12/31/2025

**Completed Activity Actual End Date:**

**Responsible Organization:**

Office of Community Development (OCD), Disaster

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2024</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$24,278,340.00
<b>Total Budget</b>	\$0.00	\$24,278,340.00
<b>Total Obligated</b>	\$0.00	\$10,577,928.44
<b>Total Funds Drawdown</b>	\$233,548.17	\$3,610,830.08
<b>Program Funds Drawdown</b>	\$233,548.17	\$3,610,830.08
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$233,548.17	\$3,610,830.08
Office of Community Development (OCD), Disaster	\$233,548.17	\$3,610,830.08
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

A competitive grant program to increase local capability and capacity to support collaborative efforts of parishes and communities within watershed regions to find more effective ways to support and create more proactive approaches flood and water risk management.

**Location Description:**

In Acadia, Allen, Ascension, Assumption, Avoyelles, Beauregard, Bienville, Bossier, Caddo, Calcasieu, Caldwell, Cameron, Catahoula, Claiborne, De Soto, East Baton Rouge, East Carroll, East Feliciana, Evangeline, Franklin, Grant, Iberia, Iberville, Jackson, Jefferson Davis, Lafayette, Lafourche, LaSalle, Lincoln, Livingston, Madison, Morehouse, Natchitoches, Ouachita, Pointe Coupee, Rapides, Red River, Richland, Sabine, St. Charles, St. Helena, St. James, St. John the Baptist, St. Landry, St. Martin, St. Tammany, Tangipahoa, Union, Vermilion, Vernon, Washington, Webster, West Baton Rouge, West Carroll, West Feliciana, and Winn parishes in Louisiana.

**Activity Progress Narrative:**



Expenditures this quarter advanced planning for watershed management and capacity building.

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of community engagement	27	185/288

### Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	912900	534989	3448480	41.99

LMI%:	41.99
-------	-------

### Activity Locations

No Activity Locations found.

#### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

### Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	90	1344
Monitoring Visits	0	0
Audit Visits	0	0
Technical Assistance Visits	90	1344
Monitoring/Technical Assistance Visits	0	0
Report/Letter Issued	0	0

