Grantee: Louisiana

Grant: B-06-DG-22-0001

April 1, 2010 thru June 30, 2010 Performance Report

Grant Number: Obligation Date: Award Date:

B-06-DG-22-0001 05/16/2006 05/09/2006

Grantee Name: Contract End Date: Review by HUD:

Louisiana Reviewed and Approved

Grant Award Amount: Grant Status: QPR Contact: \$6,210,000,000.00 Active Laurie Brown

LOCCS Authorized Amount: Estimated PI/RL Funds:

\$6,210,000,000.00 \$2,935,859.53

\$6,212,935,859.53

Total Budget:

Disasters:

Declaration Number

No Disasters Found

Narratives

Disaster Damage:

Hurricane's Katrina and Rita legacy to coastal Louisiana was an unprecedented wake of death, destruction and devastation. Taken together, 1,464 people lost their lives, more than 200,000 homes and 18,000 businesses were destroyed and billions of dollars in property was impacted. Hurricane Katrina approached New Orleans and the Louisiana-Mississippi state border on August 29, 2005 at a Category 5 level, and the fifth-strongest ever recorded hurricane. Before reaching land it was downgraded to a Category 3, but caused massive destruction and severe damage up to 76 miles east of the storm's center. Orleans, Plaquemines, and St. Bernard Parishes suffered widespread flooding as a result of storm surge overtopping or breaching area levees. Along the north shore of Lake Pontchartrain, up to six feet of water inundated the cities of Mandeville and Slidell. The City of New Orleans was under a mandatory evacuation for more than a month. Less than a month later on September 24, Hurricane Rita, the second strongest ever to enter the Gulf of Mexico came ashore, also as a Category 3, and flooded the coastal areas of southwestern Louisiana in the area around Lake Charles, impacting nearly a half million households. Hurricane Katrina will most likely be categorized as the third deadliest and the costliest storm in U. S. history. While hurricane Rita exacted a lower death toll, taken together, these storms wrought catastrophic destruction on the Louisiana coastal areas, exacting an enormous toll on the material, financial and emotional resources of hundred's of thousands of Louisianans. While the impact was wide-spread and indiscriminate of income and social status, the impact of the hurricanes on the poor was particularly devastating, especially in Orleans Parish where the U.S. Census in 2000 reports only a 46.5% homeownership rate (compared to 67.9% in the State), a median household income of \$27,133 (compared to \$32,566 in the State), and a poverty rate of 27.9% (compared to a state rate of 19.6%). In contrast, while Calcasieu, Cameron, Plaquemines and St. Bernard Parishes sustained major damage, they had higher homeownership rates (ranging between 71% and 85%), higher median incomes (ranging between \$34,000 and \$38,000) and lower poverty rates (12% to 18%). The concentration and number or persons in extreme poverty neighborhoods exacerbated the negative impact on the poor principally in New Orleans. According to the Brookings Institution (October 2005), one out of every four neighborhoods in the city of New Orleans was classified as an "extreme-poverty" neighborhood, with at least 40% of its residents living below the federal poverty threshold. These 47 neighborhoods were home to nearly 100,000 residents and had an average household income which lagged the City's by over \$17,000. The Congressional Research Service (CRS) calculates that the poverty rate in the flooded and damaged areas in the State of Louisiana was 21.4%, confirming the widespread sentiment that high poverty neighborhoods were disproportionately flooded (CRS, November 4, 2005). The social impacts were also greater for those most vulnerable before the storms. These individuals were less connected to the workforce, had educational disadvantages, were elderly or disabled, or were children. Nearly 90,000 persons aged 65 and older were likely displaced by the storms, many of whom lived alone and had at least one disability. Displaced aged persons al

Disaster Damage:

so were poor (an estimated 15%) and one quarter lacked vehicles. The child poverty rate in the areas affected by the hurricanes was over 30% (CRS, November 4, 2005). The fragility of the most affected populations places a greater burden on the federal, state and local resources available for recovery efforts. The poor standing of the impacted population before the hurricanes severely stretches Louisiana's state and local resources, making the need for federal assistance even more critical.

Recovery Needs:

The current and projected financial impact on Louisiana from Hurricanes Katrina and Rita has reached into the tens of billions of dollars, according to estimates from a number of groups, think tanks and government agencies. Given the extensiveness of the damage, there is a great deal of uncertainty regarding estimates of the impact on property, on governments and on the economy. The variation in the estimates of different organizations creates a greater challenge for the State in assessing its needs and the resources necessary to address those needs. For example, according to preliminary estimates from the Louisiana Recovery Authority (LRA), the Governor's State-wide coordinating body for all recovery efforts,



the 2005 hurricanes had an impact of \$75 - \$100 billion on property and infrastructure and \$15 - \$20 billion in temporary relief services. However, the Federal Emergency Management Agency (FEMA) projects an \$18 - \$25 billion impact on property and infrastructure. For the State's economy, the LRA states that the storms are expected to inflict from \$50 - \$70 billion in losses to Louisiana's economy (defined as nominal Gross State Product) and cause \$8 - \$10 billion in lost state and local revenue over the next five years. On the other hand, the Louisiana Legislative Fiscal Office projects a \$40 - \$60 billion impact on the economy and a \$4 - \$8 billion in lost revenues. Even before the hurricanes, the State was in a precarious situation, with many unmet needs in the areas of infrastructure, education, economic investment, health care and social services. The impact of the storms on the executive budget and on state revenues makes it even more difficult to deal with the critical needs caused by the hurricanes without substantial assistance from the federal government. According to FEMA, the total number of applicants for FEMA assistance related to hurricanes Katrina and Rita was 1.89 million as of January 10, 2006. These applicants have received individual level assistance such as clothing, food, and temporary housing as described below. Additional resources are needed for the estimated 900 families or 2,700 people that have exhausted the subsidized hotel room assistance as of February 7, 2006.

Public Comment:

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$8,024,537,641.95
Total Budget	\$0.00	\$6,153,703,410.61
Total Obligated	\$131,284,373.39	\$5,823,758,391.01
Total Funds Drawdown	\$81,289,430.16	\$4,998,090,976.98
Program Funds Drawdown	\$81,289,430.16	\$4,997,965,761.14
Program Income Drawdown	\$0.00	\$125,215.84
Program Income Received	\$46,249.90	\$2,935,859.53
Total Funds Expended	\$80,173,407.50	\$4,998,238,245.81
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	(\$1,425,000,000.00)

Progress Toward Required Numeric Targets

Requirement	Target	Actual
Overall Benefit Percentage (Projected)		52.62%
Overall Benefit Percentage (Actual)		59.97%
Minimum Non-Federal Match	\$0.00	(\$1,425,000,000.00)
Limit on Public Services	\$931,940,378.93	\$0.00
Limit on Admin/Planning	\$1,242,587,171.91	\$82,731,101.03
Limit on Admin	\$310,646,792.98	\$60,156,468.29
Most Impacted and Distressed Threshold (Projected)	\$0.00	\$0.00



Overall Progress Narrative:

Activity for 2nd Quarter of 2010.

Project Summary Project #. Project Title

Project #, Project Title	This Report	To Date		
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown	
0003, Housing for Renters	\$20,048,874.41	\$261,300,000.00	\$232,646,035.86	
0004, First Time Homebuyers	\$1,695,317.27	\$40,000,000.00	\$29,538,336.69	
0005, Soft Seconds	\$0.00	\$75,000,000.00	\$0.00	
0007, Restoration HomelessSupport	\$400,711.99	\$25,900,000.00	\$11,771,457.43	
0009, Other Housing Activities	\$479,023.36	\$37,100,000.00	\$21,434,416.30	
0010, Environmental Clearance	\$787,461.98	\$5,283,475.00	\$5,070,561.62	
0021, Infrastructure - Long Term Community Recovery	\$19,583,229.42	\$988,976,667.00	\$50,527,922.06	
0022, Infrastructure - Local Government	\$4,113,126.43	\$0.00	\$10,665,898.76	
0023, Privately Owned Utilities	\$19,187,407.00	\$200,000,000.00	\$200,000,000.00	
0024, Infrastructure - Primary and Secondary Education	\$2,698,449.26	\$0.00	\$88,952,859.82	
0025, Infrastructure - Fisheries Assistance	\$114,076.12	\$0.00	\$169,112.31	
0030, Economic Development	\$6,735,309.75	\$330,532,465.00	\$258,807,242.67	
0040, Public Services	\$1,801,331.62	\$46,750,000.00	\$5,793,230.16	
0065, Homeowner Programs	\$0.00	\$4,020,577,179.00	\$4,019,532,779.68	
0091, Planning	\$544,048.28	\$15,500,000.00	\$12,250,640.05	
0092, Technical Assistance	\$0.00	\$1,420,000.00	\$95,496.97	
0099, Administrative Costs	\$2,817,448.94	\$148,680,000.00	\$50,408,375.84	
BCKT, Bucket Project	\$0.00	\$0.00	\$0.00	



Activities

Project # / 0003 / Housing for Renters - Single Family

Grantee Activity Number: HNRP - 1RTNO

Activity Title: Non-Profit Rebuild - Rebuilding Together NO

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

0003

Projected Start Date:

09/01/2009

Benefit Type: Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing for Renters - Single Family

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Housing Finance Agency

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$3,221,213.20
Total Budget	\$0.00	\$3,221,213.20
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Louisiana Housing Finance Agency	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Location Description:

Activity Progress Narrative:

Of the four closings during the Q2/2010, there are three African American female head of households and one African American male head of household. All applicants meet the LMI eligibility requirement for the program.



Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Properties 4 4/28

This Report Period Cumulative Actual Total / Expected

 Total
 Total

 # of Housing Units
 0
 0/28

 # of Singlefamily Units
 0
 0/28

Beneficiaries Performance Measures

This Report Period Cumulative Actual Total / Expected

	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	4	0	4	4/0	0/28	4/28	100.00
# Owner Households	4	0	4	4/0	0/28	4/28	100.00

Activity Locations

Address City County State Zip Status / Accept

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: HNRP - 2UWOGNA - L

Activity Title: Non-Profit Rebuild - United Way of New Orleans - L

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

0003

Projected Start Date:

09/01/2009

Benefit Type: Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing for Renters - Single Family

Projected End Date:

08/01/2012

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Housing Finance Agency

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$3,058,359.70
Total Budget	\$0.00	\$3,058,359.70
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$2,004.93	\$2,004.93
Program Funds Drawdown	\$2,004.93	\$2,004.93
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Location Description:

of Properties

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total 0 0/16

This Report Period Cumulative Actual Total / Expected

Total Total



 # of Housing Units
 0
 0/16

 # of Singlefamily Units
 0
 0/16

Beneficiaries Performance Measures

	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/16	0/16	0
# Owner Households	0	0	0	0/0	0/16	0/16	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: HNRP - 4BERNARD

Activity Title: Non-Profit Rebuild - St. Bernard Project

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

0003

Projected Start Date:

09/01/2009

Benefit Type:Direct (HouseHold)

National Objective:

Low/Mod

Overall

Activity Status:

Under Way

Project Title:

Housing for Renters - Single Family

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

To Date

Responsible Organization:

Apr 1 thru Jun 30, 2010

Louisiana Housing Finance Agency

Overall	Apr Tullu Juli 30, 2010	10 Date
Total Projected Budget from All Sources	N/A	\$3,021,137.82
Total Budget	\$0.00	\$3,021,137.82
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$108,093.90	\$108,093.90
Program Funds Drawdown	\$108,093.90	\$108,093.90
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$108,093.90	\$108,093.90
Louisiana Housing Finance Agency	\$108,093.90	\$108,093.90
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Location Description:

of Properties

Activity Progress Narrative:

\$108,093.90 was expended this quarter.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total 0 0/22

This Report Period Cumulative Actual Total / Expected

Total Total



 # of Housing Units
 0
 0/22

 # of Singlefamily Units
 0
 0/22

Beneficiaries Performance Measures

	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/22	0/22	0
# Owner Households	0	0	0	0/0	0/22	0/22	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



HNRP - 5EPISCOPAL Grantee Activity Number:

Non-Profit Rebuild - Diocese of Episcopal Church **Activity Title:**

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

0003

Projected Start Date:

09/01/2009

Benefit Type: Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing for Renters - Single Family

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Housing Finance Agency

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$917,680.00
Total Budget	\$0.00	\$917,680.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$15,741.68	\$15,741.68
Program Funds Drawdown	\$15,741.68	\$15,741.68
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$15,741.68	\$15,741.68
Louisiana Housing Finance Agency	\$15,741.68	\$15,741.68
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Location Description:

Activity Progress Narrative:

\$15,741.68 was expended this quarter.

Accomplishments Performance Measures

Cumulative Actual Total / Expected Total Total # of Properties 0 0/10

This Report Period



This Report Period Cumulative Actual Total / Expected

Total Total

O 0/10

# of Housing Units	0	0/10
# of Singlefamily Units	0	0/10

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	0/0	0/10	0/10	0	
# Owner Households	0	0	0	0/0	0/10	0/10	0	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: HNRP - Admin

Activity Title: Non-Profit Rebuilding - (HNRP) - Admin

Activity Category: Activity Status:

Administration Under Way

Project Number:

Project Title

Project Number: Project Title:

0003 Housing for Renters - Single Family

Projected Start Date: Projected End Date: 08/11/2009 08/11/2012

Benefit Type: Completed Activity Actual End Date:

obligation Type.

National Objective: Responsible Organization:

N/A

Louisiana Housing Finance Agence

I/A Louisiana Housing Finance Agency

Overall Apr 1 thru Jun 30, 2010 **To Date Total Projected Budget from All Sources** N/A \$2,000,000.00 **Total Budget** \$0.00 \$2,000,000.00 **Total Obligated** \$2,000,000.00 \$2,000,000.00 **Total Funds Drawdown** \$149,348.83 \$167,129.42 **Program Funds Drawdown** \$149,348.83 \$167,129.42 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$149,348.83 \$167,129.42 Louisiana Housing Finance Agency \$149,348.83 \$167,129.42

Most Impacted and Distressed Expended \$0.00 \$0.00

Match Contributed \$0.00 \$0.00

Activity Description:

Location Description:

Activity Progress Narrative:

\$149,348.83 was expended this quarter for administration of the non-profit rebuilding projects.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: HNRP - LFRC

Activity Title: Non-Profit Rebuilding - (HNRP) - LA Family Recov.

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

0003

Projected Start Date:

08/11/2009

Benefit Type: Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing for Renters - Single Family

Projected End Date:

08/11/2012

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Housing Finance Agency

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$1,223,555.61
Total Budget	\$0.00	\$1,223,555.61
Total Obligated	\$7,800,000.00	\$18,000,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

A large number of homeowners, whether Road Home participants or not, have faced difficulty in securing sufficient resources to fully rebuild their homes. The Road Home program has provided many homeowners with significant funding to complete this process. Unfortunately, due to increased costs of construction, materials and labor, these funds have often fallen short. Additionally, a number of homeowners have fallen victim to corrupt contractors that have taken these resources, leaving their homes unfinished and their financing need unmet.

The State will initially allocate \$20 million to develop the Nonprofit Rebuilding Pilot Program to help homeowners get back into their homes - including both participants and non-participants in the Road Home program.

Location Description:

Hurricane Katrina/Rita affected parishes.

Activity Progress Narrative:



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: HPSR - 2UWOGNA

Activity Title: Plaquemines Rental Housing - United Way of GNO

Activity Category: Activity Status:

Affordable Rental Housing Under Way

Project Number: Project Title:

0003 Housing for Renters - Single Family

Projected Start Date: Projected End Date:

08/11/2009 08/11/2012

Benefit Type: Completed Activity Actual End Date:

Direct (HouseHold)

Low/Mod United Way for the Greater New Orleans Area

Responsible Organization:

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$1,122,000.00
Total Budget	\$0.00	\$1,122,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
United Way of Southeast Louisiana.	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

National Objective:

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total

of Properties

Total

0
0/8



This Report Period Cumulative Actual Total / Expected Total Total Total Total # of Housing Units 0 0/8 # of Singlefamily Units 0 0/8

Beneficiaries Performance Measures

	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/8	0/8	0
# Renter Households	0	0	0	0/0	0/8	0/8	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: HPSR - Admin

Activity Title: Plaquemines Rental Housing (HPSR) - AD

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

0003 Housing for Renters - Single Family

Projected Start Date: Projected End Date:

08/11/2009 08/11/2012

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

N/A Louisiana Housing Finance Agency

Overall Apr 1 thru Jun 30, 2010 **To Date Total Projected Budget from All Sources** N/A \$400,000.00 **Total Budget** \$0.00 \$400,000.00 **Total Obligated** \$100,000.00 \$100,000.00 **Total Funds Drawdown** \$8,424.99 \$8,424.99 **Program Funds Drawdown** \$8,424.99 \$8,424.99 **Program Income Drawdown** \$0.00 \$0.00 \$0.00 \$0.00

 Program Income Drawdown
 \$0.00
 \$0.00

 Program Income Received
 \$0.00
 \$0.00

 Total Funds Expended
 \$8,424.99
 \$8,424.99

 Louisiana Housing Finance Agency
 \$8,424.99
 \$8,424.99

Most Impacted and Distressed Expended\$0.00\$0.00Match Contributed\$0.00\$0.00

Activity Description:

Location Description:

Activity Progress Narrative:

Funds used to pay Louisiana Housing Finance Agency to administer the program.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: HPSR - LFRC
Activity Title: Plaquemines Rental Housing (HPSR) - LA Family Reco

Activity Category: Activity Status:

Affordable Rental Housing Under Way

Project Number: Project Title:

0003 Housing for Renters - Single Family

Projected Start Date: Projected End Date:

08/11/2009 08/11/2012

Benefit Type: Completed Activity Actual End Date:
Direct (HouseHold)

National Objective: Responsible Organization:

Low/Mod Plaquemines Parish

Apr 1 thru Jun 30, 2010	To Date
N/A	\$1,478,000.00
\$0.00	\$1,478,000.00
\$2,456.22	\$2,456.22
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
	N/A \$0.00 \$2,456.22 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00

Activity Description:

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: Rapid Rehousing - LMI (HRRP)
Activity Title: Rapid Rehousing - LMI (HRRP)

Activitiy Category:

Relocation payments and assistance

Project Number:

0003

Projected Start Date:

08/11/2009

Benefit Type: Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing for Renters - Single Family

Projected End Date:

08/10/2012

Completed Activity Actual End Date:

Responsible Organization:

Mir, Fox, & Rodriguez

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$4,875,000.00
Total Budget	\$0.00	\$4,875,000.00
Total Obligated	\$0.00	\$5,000,000.00
Total Funds Drawdown	\$0.00	\$203,045.50
Program Funds Drawdown	\$0.00	\$203,045.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$24,111.50	\$227,157.00
Housing Authority of New Orleans	\$24,111.50	\$227,157.00
Mir, Fox, & Rodriguez	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

These resources are available to all Louisiana residents impacted by the hurricanes of 2005, and will be available to families earning 80% AMI and below that are treatened with homelessness. Currently, there is \$9 million remaining in the Rapid Re-Housing program. These funds pay for temporary rental assistance, utility connections and other costs under the program in order to protect an individual from the threat of homelessness.

Location Description:

Hurricane Katrina/Rita affected parishes.

Activity Progress Narrative:

During this quarter, the state planned program design for another initiative to provide rental assistance to families displaced by disaster. These efforts included writing and releasing the Request for Proposals, completing the proposal review process, awarding the contract and negotiating contract terms with the contractor. In addition, OCD staff developed plans to transition clients from other housing assistance programs that will end, in order to ensure continuity of care and service to families at risk of homelessness.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	195/0	0.00
# Renter Households	0	0	0	0/0	0/0	195/0	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: Small Rental (HSRP)
Activity Title: Small Rental (HSRP)

Activity Category: Activity Status:

Affordable Rental Housing Under Way

Project Number: Project Title:

0003 Housing for Renters - Single Family

Projected Start Date: Projected End Date:

05/30/2006 05/29/2013

First American Title Insurance Company of Louisiana

Benefit Type: Completed Activity Actual End Date:
Direct (HouseHold)

National Objective: Responsible Organization:

Low/Mod ICF International Emergency Management, LLC

Overall		Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources		N/A	\$232,300,000.00
Total Budget		\$0.00	\$232,300,000.00
Tota	l Obligated	\$0.00	\$232,300,000.00
Tota	l Funds Drawdown	\$20,048,874.41	\$232,442,990.36
Р	rogram Funds Drawdown	\$20,048,874.41	\$232,442,990.36
Р	rogram Income Drawdown	\$0.00	\$0.00
Prog	gram Income Received	\$0.00	\$0.00
Tota	l Funds Expended	\$19,592,370.38	\$232,178,491.05
	ACS State and Local Solutions	\$6,031,840.66	\$21,891,011.61
	AT&T Computer Sciences Corporation	\$2.83	\$4.81
	AT&T Global Network Services LLC AT&T Corp.	\$131.94	\$360.64
	AT&T Mobility II LLC DBA AT&T Mobility	\$5,485.70	\$22,292.73
	Atlassian Pty Ltd.	\$1,728.00	\$3,456.00
	Atmosphere Movers Inc.	\$2,333.60	\$28,433.60
	Bayou Title Inc.	\$0.00	\$66,779,030.32
	Beau Box Property Management LLC	\$140.00	\$1,490.00
	Blue Streak Technologies LLC	\$0.00	\$9,600.00
	CGI Technologies and Solutions	\$847,757.00	\$5,006,360.44
	Dell Marketing LP State & Local Governments	\$49,947.11	\$77,470.51
	Embarcadero Technologies	\$0.00	\$2,373.48
	Environ International Corp.	(\$4,487.50)	\$0.00
	Federal Express Corp.	\$6.76	\$867.85
	FGS Building Venture LLC	\$43,847.68	\$209,689.54



\$12,035,606.44

\$92,212,472.34

Gannett River States Pub. Corp. DBA The Times, DBA	\$0.00	\$0.00
Global Data Systems Inc.	\$0.00	\$49,229.31
Housing & Development Services, Inc.	\$283,231.08	\$1,177,637.58
ICF International Emergency Management, LLC	\$0.00	\$43,680,872.04
InCircuit Development Corp.	\$0.00	\$750.00
JAT Bureau of Protective Services & Management Inc.	\$3,579.23	\$8,482.52
Metastorm Inc.	\$0.00	\$17,717.70
Office Furniture World Inc.	\$1,788.00	\$6,770.00
Office of Community Development (OCD), Disaster	\$0.00	\$129,150.61
Office of Computing Services	\$633.50	\$2,033.76
Office Telecommunications Mgmt	\$8,133.13	\$14,332.39
Proofpoint Inc.	\$0.00	\$13,876.80
Reed Elsevier Inc. DBA Lexis-Nexis	\$0.00	\$888.07
River Parish Security	\$0.00	\$0.00
Secure Data Solutions Inc.	\$0.00	\$2,781.28
Shaw Environmental, Inc.	\$0.00	\$88,102.32
SHI International Inc.	\$41,418.20	\$146,357.87
Shred It Dallas-New Orleans	\$1,579.49	\$2,227.66
Solarwinds Inc. Solarwinds Worldwide LLC	\$0.00	\$1,379.70
Specialty Sales & Service Inc. DBA Absolute	\$593.60	\$593.60
Venyu Solutions Inc.	\$198,362.77	\$536,588.52
Voyager Fleet Systems Inc.	\$903.57	\$903.57
Worley Catastrophe Response	\$31,113.00	\$31,113.00
Xerox Corp.	\$6,694.59	\$15,344.88
Zoho Corp.	\$0.00	\$6,444.00
Impacted and Distressed Expended n Contributed	\$0.00 \$0.00	\$0.00 \$0.00

Activity Description:

Before the disaster, a large portion of very low income working families resided in single-family homes, "doubles" and small, multi-family buildings that were owned and operated by small-scale landlords. Many of these properties were underinsured or uninsured, and no longer available for occupancy. The state proposes to provide up to \$869,000,000 in financial assistance to small rental property owners so that they effectively might return an estimated 18,000 affordable and ready-to-be-occupied units to the rental housing market.

A portion of the funds (\$40 million) is set aside as a pilot program to assist in the creation of homeownership opportunities for renters and will be administered by the Louisiana Housing Finance Agency. The primary purposes of this incentive program is to enable small-scale rental properties to return to the market while limiting the amount of debt (and therefore debt service) required for the properties, so that the owners will be able to charge affordable rents. The program will, on a competitive basis, offer incentives in the form of forgivable loans to qualified owners who agree to offer apartments to be occupied by lower income households at affordable rents.. Subsidies will be provided on a sliding scale, and the minimum subsidy will be provided for units made available at affordable market rents to households with incomes at or below 80% of median. The maximum amount of subsidy will go to units affordable to families with incomes at or below 50% of AMI. In addition to funding incentives for providing affordable units in small rental properties, the program will, where practical, make funds available to improve building design and make properties less susceptible to damage from natural events. In general, higher per unit amounts will be available to property owners who agree to offer lower rents to reflect the lower amount of rental income the properties will receive. The assistance will be offered as deferred payment loans at zero percent interest, due only upon resale of the property or failure to comply with the agreed-upon restrictions on rents and household incomes. The program will, on a competitive basis, provide zero interest gap financing to restore units that are rented at affordable rates.



Higher funding amounts, up to \$100,000 per unit are available to qualified landlords who agree to offer lower rents, with the maximum amount of subsidy going for larger rental units where rents are for families with incomes at or below 50% area median income. This program is planned to create 18,000 units - 8,100 Low and 5,400 Moderate income; 13,500 affordable units - 8,100 Low and 5,400 Moderate income; 1,500 assisted units occupied by the low income elderly; 600 units subsidized with project based rental assistance; 4,500 lead safe units; and 1,500 units which meet Sec. 504 accessibility standards.

Location Description:

Disaster affected parishes.

Activity Progress Narrative:

The Small Rental Property Program design was approved by the LRA and the OCD-DRU December 28, 2006. Program managers began receiving applications for the first of multiple competitive rounds on January 29, 2007, and continued to receive them through March 15, 2007, for the general pool, and March 22, 2007 for the non-profit pool. The end of July 2007 marked the deadline for applicants to return their conditional award packages for Round 1 and the application deadline for Round 2

There are 5,248 total current/Active awardees meeting basic eligibility requirements for competition. The number represents the total in rounds 1, 2 and 2.1. Since the close of all rounds, \$457,848,727 in federal funds has been committed to 4,821 applicants, with the average project award being \$95,000. Of the 4,821, there are 3,455 still moving toward closing. As of the end of June 2010, \$164,033,745 has been disbursed. There are 302 Current/Active Owner Occupied awards out of total rental closings with 238 closings held resulting in a total of \$12,820,360 awarded for 238 units.

This quarter (1st grant): Total number of units in the activity = 400, including 321 MOD and 79 UN. The minimum number of years that affordability restrictions apply -10.

Construction Management Initiative Option

Due to the feedback received from applicants and public officials, Small Rental developed a new path to which current SR applicants can complete their affordable units and bring on line faster. The Initiative Program is an alternative for current small rental applicants to choose from. The state will assign a builder and make disbursements to the builder as construction progresses. An outreach was held in Calcasieu parish and Orleans Parish with over a 650 applicant showing. The deadline for contractors to respond to the Request for Proposal was on August 28th. The RFP contractor awardees were posted on the LaPac web site as well as the SRPP website on 18th of September. Both deadlines were met.

Of the total population of Current/Active awardees, 703 applicants are being processed through the Construction Management Initiative Option. By definition and according to policy, these applicants passed and fulfilled requirements of the Incentive Program. This population will be extracted from the Incentive population, and moved to Initiative upon signing and returning Commitment letters.

New Contractor Data

The month of February 2009 marked the kick-off of new contractor evaluations; proposal discussions and BAFO review. Intent to Award Contract to ACS was signed by Paul Rainwater. Contract with OCR was signed as of April13th, 2009. Small Rental reached all timelines for selection, BAFO, and contract negotiations. Transition process is finalized; all data feeds were completed for Small Rental closings as of May 8th, 2009. Scheduling for inspections and closings has resumed. Appeals

There have been 2,365 appeals received, and 2,345 have had issue determinations completed and resolved. Staff continues to process files for the Uniform Relocation Act assistance program for Rounds 1, 2 and 2.1.

Accomplishments Performance Measures

This Report Period	Cumulative Actual Total / Expected
Total	Total
0	0/0
This Report Period	Cumulative Actual Total / Expected
Total	Total
400	3566/2894
400	3566/2894
	Total 0 This Report Period Total 400

Beneficiaries Performance Measures

	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	216	105	400	2014/0	1062/2572	3566/2894	86.26
# Renter Households	216	105	400	2014/0	1062/2572	3566/2894	86.26

Activity Locations

No Activity Locations found.



Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Project # / 0004 / First Time Homebuyer

Grantee Activity Number: HFHP - FANO - Admin Activity Title: HFHP - FANO - Admin

Activitiy Category:

Homeownership Assistance (with waiver only)

Project Number:

0004

Projected Start Date:

12/01/2008

Benefit Type: Direct (HouseHold)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

First Time Homebuyer

Projected End Date:

12/01/2011

Completed Activity Actual End Date:

Responsible Organization:

Finance Authority of New Orleans

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$2,053,688.63
Total Budget	\$0.00	\$2,053,688.63
Total Obligated	\$2,880,000.00	\$27,880,000.00
Total Funds Drawdown	\$666,494.72	\$975,536.79
Program Funds Drawdown	\$666,494.72	\$975,536.79
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$251,951.95
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

HUD approved the release of funds for the First Time Homebuyer Pilot Program; outlined in Action Plan One, Amendment 4; on December 12, 2006 to assist low to middle income borrowers in the acquisition of single family, owner occupied property in the 13 Katrina and Rita affected parishes. The FANO (Finance Authority of New Orleans) has been contracted to administer the funds for Orleans Parish. Their program offers up to \$65,000,000 on a soft second mortgage to a low to middle income borrower for the acquisition of a single family, owner occupied property in one of the City's designated disaster zones. The LHFA (Louisiana Housing



Finance Agency) is contracted to administer the remaining eleven parishes and their use of the funds is in an interest rate buy down and is also used in conjunction with Mortgage Revenue Bonds (MRB).

Location Description:

Orleans Parish

of Housing Units

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

0 0/0

Beneficiaries Performance Measures

| This Report Period | Cumulative Actual Total / Expected | Low | Mod | Total | Low | Mod | Total | Low/Mod | # of Households | 0 | 0 | 0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0 | 0/0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: HFHP - FANO - LMI
Activity Title: HFHP - FANO - LMI

Activitiy Category:

Homeownership Assistance to low- and moderate-income

Project Number:

0004

Projected Start Date:

03/01/2008

Benefit Type: Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

First Time Homebuyer

Projected End Date:

02/28/2011

Completed Activity Actual End Date:

Responsible Organization:

Finance Authority of New Orleans

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$17,217,905.57
Total Budget	\$0.00	\$17,217,905.57
Total Obligated	\$120,000.00	\$120,000.00
Total Funds Drawdown	\$343,665.05	\$15,202,424.02
Program Funds Drawdown	\$343,665.05	\$15,202,424.02
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$728,597.00	\$15,680,745.09
Finance Authority of New Orleans	\$728,597.00	\$15,680,745.09
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

HUD approved the release of funds for the First Time Homebuyer Pilot Program; outlined in Action Plan One, Amendment 4; on December 12, 2006 to assist low to middle income borrowers in the acquisition of single family, owner occupied property in the 13 Katrina and Rita affected parishes. The FANO (Finance Authority of New Orleans) has been contracted to administer the funds for both Orleans and St. Bernard Parishes. Their program offers up to \$65,000,000 on a soft second mortgage to a low to middle income borrower for the acquisition of a single family, owner occupied property in one of the City's designated disaster zones. The LHFA (Louisiana Housing Finance Agency) is contracted to administer the remaining eleven parishes and their use of the funds is in an interest rate buy down and is also used in conjunction with Mortgage Revenue Bonds (MRB).

Location Description:

Orleans Parish

Activity Progress Narrative:

By June 15, 2010 the Finance Authority has closed 376 loans equating to \$26,365,418.20 of CDBG funds. The Finance Authority's goal is to fill 365 loans in their 3 year contract period which started March 1, 2008.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	11	228/186
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected						
	Low	Mod	Total	Low	Mod	Total	Low/Mod			
# of Households	0	11	11	0/0	228/186	228/186	100.00			
# Owner Households	0	11	11	0/0	228/186	228/186	100.00			

Activity Locations

Address City County State Zip Status / Accept

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: HFHP - FANO - UN
Activity Title: HFHP - FANO - UN

Activitiy Category:

Homeownership Assistance to low- and moderate-income

Project Number:

0004

Projected Start Date:

03/01/2008

Benefit Type: Direct (HouseHold)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

First Time Homebuyer

Projected End Date:

02/28/2011

Completed Activity Actual End Date:

Responsible Organization:

Finance Authority of New Orleans

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$10,017,427.67
Total Budget	\$0.00	\$10,017,427.67
Total Obligated	\$80,000.00	\$80,000.00
Total Funds Drawdown	\$430,512.23	\$9,151,287.51
Program Funds Drawdown	\$430,512.23	\$9,151,287.51
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$712,075.00	\$9,432,851.28
Finance Authority of New Orleans	\$712,075.00	\$9,432,851.28
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

HUD approved the release of funds for the First Time Homebuyer Pilot Program; outlined in Action Plan One, Amendment 4; on December 12, 2006 to assist low to middle income borrowers in the acquisition of single family, owner occupied property in the 13 Katrina and Rita affected parishes. The FANO (Finance Authority of New Orleans) has been contracted to administer the funds for both Orleans and St. Bernard Parishes. Their program offers up to \$65,000,000 on a soft second mortgage to a low to middle income borrower for the acquisition of a single family, owner occupied property in one of the City's designated disaster zones. The LHFA (Louisiana Housing Finance Agency) is contracted to administer the remaining eleven parishes and their use of the funds is in an interest rate buy down and is also used in conjunction with Mortgage Revenue Bonds (MRB).

Location Description:

Orleans Parish

Activity Progress Narrative:

See Activity Narrative for HFHP - FANO - LMI.



Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

12 148/179

12 148/179

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected						
	Low	Mod	Total	Low	Mod	Total	Low/Mod			
# of Households	0	0	12	0/0	0/0	148/179	0.00			
# Owner Households	0	0	12	0/0	0/0	148/179	0.00			

Activity Locations

of Housing Units

of Singlefamily Units

Address City County State Zip Status / Accept

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: HFHP - Housing Authority of Jefferson Parish -

LMI

Activity Title: HFHP - Housing Authority of Jefferson Parish

Activitiy Category:

Homeownership Assistance to low- and moderate-income

Project Number:

0004

Projected Start Date:

08/01/2010

Benefit Type: Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

First Time Homebuyer

Projected End Date:

07/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Housing Authority of Jefferson Parish

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$1,360,000.00
Total Budget	\$0.00	\$1,360,000.00
Total Obligated	\$280,000.00	\$280,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

HUD approved the release of funds for the First Time Homebuyer Pilot Program; outlined in Action Plan One, Amendment 4; on December 12, 2006 to assist low to middle income borrowers in the acquisition of single family, owner occupied property in the 13 Katrina and Rita affected parishes. The FANO (Finance Authority of New Orleans) has been contracted to administer the funds for both Orleans and St. Bernard Parishes. Their program offers up to \$65,000,000 on a soft second mortgage to a low to middle income borrower for the acquisition of a single family, owner occupied property in one of the City's designated disaster zones. The LHFA (Louisiana Housing Finance Agency) is contracted to administer the remaining eleven parishes and their use of the funds is in an interest rate buy down and is also used in conjunction with Mortgage Revenue Bonds (MRB).

Location Description:

Jefferson Parish

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/25
# of Singlefamily Units	0	0/25

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected						
	Low	Mod	Total	Low	Mod	Total	Low/Mod			
# of Households	0	0	0	0/0	0/25	0/25	0			
# Owner Households	0	0	0	0/0	0/25	0/25	0			

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: HFHP - LHFA - LMI
Activity Title: HFHP - LHFA - LMI

Activitiy Category:

Homeownership Assistance to low- and moderate-income

Project Number:

0004

Projected Start Date:

09/02/2008

Benefit Type: Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

First Time Homebuyer

Projected End Date:

08/31/2012

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Housing Finance Agency

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$5,120,000.00
Total Budget	\$0.00	\$5,120,000.00
Total Obligated	\$0.00	\$5,120,000.00
Total Funds Drawdown	\$254,645.27	\$3,342,744.36
Program Funds Drawdown	\$254,645.27	\$3,342,744.36
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$254,645.27	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
Louisiana Housing Finance Agency	Administration	0004	HFHP - LHFA - PD	HFHP - LHFA - PD	General Account
Louisiana Housing Finance Agency	Homeownership Assistance to low- and moderate-income	0004	HFHP - LHFA - UN	HFHP - LHFA - UN	General Account

Association Description:

Associated related activities.

Activity Description:

Location Description:



Activity Progress Narrative:

The loans paid for this quarter were actually closed by LHFA last quarter. Four (4) new loans were closed this quarter, as of Jun 30, for both LMI and UN.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	2	26/51
# of Singlefamily Units	2	26/51

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	2	2	0/0	26/51	26/51	100.00
# Owner Households	0	2	2	0/0	26/51	26/51	100.00

Activity Locations

Address City County State Zip Status / Accept

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: HFHP - LHFA - UN
Activity Title: HFHP - LHFA - UN

Activitiy Category:

Homeownership Assistance to low- and moderate-income

Project Number:

0004

Projected Start Date:

09/02/2008

Benefit Type: Direct (HouseHold)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

First Time Homebuyer

Projected End Date:

08/31/2012

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Housing Finance Agency

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$1,030,978.13
Total Budget	\$0.00	\$1,030,978.13
Total Obligated	\$120,000.00	\$120,000.00
Total Funds Drawdown	\$0.00	\$866,344.01
Program Funds Drawdown	\$0.00	\$866,344.01
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$866,344.01
Louisiana Housing Finance Agency	\$0.00	\$866,344.01
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

HUD approved the release of funds for the First Time Homebuyer Pilot Program; outlined in Action Plan One, Amendment 4; on December 12, 2006 to assist low to middle income borrowers in the acquisition of single family, owner occupied property in the 13 Katrina and Rita affected parishes. The FANO (Finance Authority of New Orleans) has been contracted to administer the funds for both Orleans and St. Bernard Parishes. Their program offers up to \$65,000,000 on a soft second mortgage to a low to middle income borrower for the acquisition of a single family, owner occupied property in one of the City's designated disaster zones. The LHFA (Louisiana Housing Finance Agency) is contracted to administer the remaining eleven parishes and their use of the funds is in an interest rate buy down and is also used in conjunction with Mortgage Revenue Bonds (MRB).

Location Description:

Multi Parish

Activity Progress Narrative:

See Activity Narrative for HFHP - LHFA - LMI.



Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

2 34/49

2 34/49

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected					
	Low	Mod	Total	Low	Mod	Total	Low/Mod		
# of Households	0	0	2	0/0	0/49	34/49	0.00		
# Owner Households	0	0	2	0/0	0/49	34/49	0.00		

Activity Locations

of Housing Units

of Singlefamily Units

Address City County State Zip Status / Accept

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: HFHP - St. Bernard Home Mortgage Authority - LMI

Activity Title: HFHP - St. Bernard Home Mortgage Authority - LMI

Activitiy Category:

Homeownership Assistance to low- and moderate-income

Project Number:

0004

Projected Start Date:

01/01/2011

Benefit Type:Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

First Time Homebuyer

Projected End Date:

12/31/2013

Completed Activity Actual End Date:

Responsible Organization:

St. Bernard Parish Home Mortgage Authority

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$1,628,383.64
Total Budget	\$0.00	\$1,628,383.64
Total Obligated	\$1,628,383.64	\$1,628,383.64
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
St. Bernard Parish Home Mortgage Authority	Homeownership Assistance (with waiver only)	0004	HFHP - St. Bernard Home Mortgage Authority - PD	HFHP - St. Bernard Home Mortgage Authority - PD	General Account
St. Bernard Parish Home Mortgage Authority	Homeownership Assistance (with waiver only)	0004	HFHP - St. Bernard Home Mortgage Authority - UN	HFHP - St. Bernard Home Mortgage Authority - UN	General Account

Activity Description:

HUD approved the release of funds for the First Time Homebuyer Pilot Program; outlined in Action Plan One, Amendment 4; on December 12, 2006 to assist low to middle income borrowers in the acquisition of single family, owner occupied property in the 13 Katrina and Rita affected parishes. The FANO (Finance Authority of New Orleans) has been contracted to administer the funds for both Orleans and St. Bernard Parishes. Their program offers up to \$65,000,000 on a soft second mortgage to a low to middle income borrower for the acquisition of a single family, owner occupied property in one of the City's designated disaster zones. The LHFA (Louisiana Housing Finance Agency) is contracted to administer the remaining eleven parishes and their use of the funds is in an interest rate buy down and is also used in conjunction with Mortgage Revenue Bonds (MRB).

Location Description:



Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/44
# of Singlefamily Units	0	0/44

Beneficiaries Performance Measures

	This Report Feriod			Culliula	Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/44	0/44	0
# Owner Households	0	0	0	0/0	0/44	0/44	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: HFHP - St. Bernard Home Mortgage Authority - UN

Activity Title: HFHP - St. Bernard Home Mortgage Authority - UN

Activitiy Category:

Homeownership Assistance (with waiver only)

Project Number:

0004

Projected Start Date:

01/01/2011

Benefit Type:Direct (HouseHold)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

First Time Homebuyer

Projected End Date:

12/31/2013

Completed Activity Actual End Date:

Responsible Organization:

St. Bernard Parish Home Mortgage Authority

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$1,571,616.36
Total Budget	\$0.00	\$1,571,616.36
Total Obligated	\$160,000.00	\$160,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

HUD approved the release of funds for the First Time Homebuyer Pilot Program; outlined in Action Plan One, Amendment 4; on December 12, 2006 to assist low to middle income borrowers in the acquisition of single family, owner occupied property in the 13 Katrina and Rita affected parishes. The FANO (Finance Authority of New Orleans) has been contracted to administer the funds for both Orleans and St. Bernard Parishes. Their program offers up to \$65,000,000 on a soft second mortgage to a low to middle income borrower for the acquisition of a single family, owner occupied property in one of the City's designated disaster zones. The LHFA (Louisiana Housing Finance Agency) is contracted to administer the remaining eleven parishes and their use of the funds is in an interest rate buy down and is also used in conjunction with Mortgage Revenue Bonds (MRB).

Location Description:

St. Bernard Parish

Activity Progress Narrative:



Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

 Total
 Total

 # of Housing Units
 0
 0/43

 # of Singlefamily Units
 0
 0/43

Beneficiaries Performance Measures

This Report Period Cumulative Actual Total / Expected

	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/43	0/43	0
# Owner Households	0	0	0	0/0	0/43	0/43	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Project # / 0005 / Soft Seconds

Grantee Activity Number: HSSD - Soft Seconds - UN
Activity Title: HSSD - Soft Seconds - UN

Activity Category: Activity Status:

Homeownership Assistance (with waiver only)

Under Way

Project Number: Project Title:

0005 Soft Seconds

Projected Start Date: Projected End Date:

01/01/2011 12/01/2011

Benefit Type: Completed Activity Actual End Date:
Direct (HouseHold)

National Objective: Responsible Organization:

Urgent Need City of New Orleans - K/R

Overall Apr 1 thru Jun 30, 2010 To Date

 Total Projected Budget from All Sources
 N/A
 \$37,500,000.00

 Total Budget
 \$0.00
 \$37,500,000.00

 Total Obligated
 (\$22,725,000.00)
 \$52,275,000.00

Total Funds Drawdown\$0.00\$0.00Program Funds Drawdown\$0.00\$0.00Program Income Drawdown\$0.00\$0.00



Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This program will be funded with \$75M from unallocated Small Rental Program (SRP) funds for the purpose of promoting homeownership and to expand housing opportunities for existing LMI renter households (those earning less than 80% of the area median income), using the supply of Louisiana Land Trust (LLT) Properties. By targeting financial support to the redevelopment of these properties selected by the local governments, this program will also promote neighborhood revitalization in critical areas throughout the Louisiana Gulf Coast. Funding for this initiative will be subject to the guiding principles of the SRP. Specifically, all funding will be restricted to four unit properties and to restoring property that received severe or major damage through Hurricanes Rita or Katrina in the 13 Parishes suffering the most severe damage to their rental housing stocks. The process is designed to work as follows. Parish government officials will be asked to select a pool of LLT parcels to be targeted for re-development as first time homebuyer properties. These properties will be grouped together in clusters whenever possible in order to take advantage of economies of scale and to ensure that their development will have a significant positive impact on the area. The selected properties and commitments for any necessary CDBG subsidies will be offered through a competitive process to qualified developers, including nonprofit and for-profit organizations, that are able to provide a finished property that meets the Program's quality standards and is affordable to the pool on income eligible buyers. Upon completion, the properties will be sold at a market price set at the full cost of development, but the actual cost to the qualified first time homebuyers will be significantly less. The difference or gap will be provided in the form of a no interest, soft second mortgage to the purchaser. The amount of the soft second loan will be scaled to ensure that the actual cost of purchasing the property is affordable to eligible buyers taking into consideration prevailing interest rates, construction and operating costs, and industry standards for affordability, such as 30% of income for housing costs. Funding for an LLT rental property would range from \$10,000 to \$100,000. This soft second loan will be forgiven over time for the period the purchaser remains in the home. However, the program will be structured to provide recapture of benefits in the event of sale. For instance, if the new homeowner sells the property before their soft second loan is completely forgiven, the outstanding principal or a portion of this principal will be due on sale depending on whether the owner has realized a gain over this initial investment, i.e. his equity and the amount of the first mortgage that he took on in order to purchase the property. Purchasers will be selected based on a lottery system. The Parish government may elect to provide priorities to select groups of eligible purchasers, e.g. uniformed workers. Where appropriate, Parish governments may also elect to select a pool of LLT properties to be developed as affordable rental housing, including rent to own developments. Again, any properties developed through an LLT rental initiative would also have to meet the basic requirements previously stated.

Location Description:

13 most disaster affected parishes

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/400
# of Singlefamily Units	0	0/400

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	0/0	0/0	0/400	0	
# Owner Households	0	0	0	0/0	0/0	0/400	0	

Activity Locations

No Activity Locations found.



Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found **Total Other Funding Sources**

Project #/ 0007 / Restoration HomelessSupport

Grantee Activity Number: HMLS - Homelessness Original Program HMLS - Homelessness Original Program Activity Title:

Activitiy Category: Activity Status:

Public services **Under Way**

Project Number: Project Title:

0007 Restoration HomelessSupport **Projected End Date: Projected Start Date:**

05/30/2006 02/28/2012

Benefit Type: Completed Activity Actual End Date: Direct (HouseHold)

National Objective: Responsible Organization:

Low/Mod Louisiana Department of Social Services

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$12,777,730.12
Total Budget	\$0.00	\$12,777,730.12
Total Obligated	\$0.00	\$25,900,000.00
Total Funds Drawdown	\$400,711.99	\$11,771,457.43
Program Funds Drawdown	\$400,711.99	\$11,771,457.43
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$440,040.49	\$11,771,457.43
Louisiana Department of Social Services	\$440,040.49	\$11,771,457.43
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

In hurricane-impacted areas, many organizations serving the homeless lost facilities, housing capacity, shelter beds, and staff. Thirty-six shelters sustained considerable damage, and capacity to house up to 1,759 homeless individuals (i.e., 1,759 residential "beds" operated by "Continuum of Care" organizations serving the homeless) was lost. After the hurricane there were reports that an increased number of persons were living on the streets or in parks, cars, and abandoned or uninhabitable buildings in the impacted areas. Many of these persons were



not homeless prior to the storms. The proposed \$25.9 million will support the State's goal to immediately restore and expand capacity in hurricane impacted areas and provide permanent supportive housing and assistance for persons and families who are homeless and persons at-risk of becoming homeless who are low wage workers, unemployed, victims of domestic violence, low-income seniors, and/or low-income persons with any type of substantial disability (including physical or sensory disability, cognitive disability, chronic health problems, mental illness, or addictive disorders). The proposal allows for funding to be prioritized as follows: The highest priority for the use of these funds will be to repair and restore shelter capacity, transitional housing and permanent supportive housing that existed prior to Hurricanes Katrina and Rita. The cost of restoring this capacity is estimated to be \$3 to \$5 million. Priority for these funds will be given to members of the Continuums of Care. Non-member organizations may apply for funding but should document pre-storm homeless efforts in the community and indicate a commitment to coordinating with the local Continuums of Care upon receipt of these funds. A second priority will be the acquisition and rehabilitation of new permanent supportive housing and services by non-profits in the hurricane-affected areas. This priority also includes the option of funding rental assistance (i.e., "bridge funding") linked to permanent supportive housing. The prioritization of non-profits is based on the understanding that some non-profit groups working with homeless and at-risk populations will not have the capacity to apply for tax credits and supportive services funds through the "piggyback" program. This program plans to create 550 beds for the low income individuals needing temporary shelter, provide assistance to 2,400 low income households, and assist 2,400 homeless.

Location Description:

Disaster affected parishes.

Activity Progress Narrative:

For the quarter, April – June, 2010, 505 households were served with Rapid Re-housing Program funds. This brings the total served since the beginning of the program to 7988. Also, for the quarter, 60 individuals were chronically homeless and 336 of the households were female headed. The Shelter Repair Program placed 0 beds in service this quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

		This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	505	0	505	7988/2000	0/0	7988/2000	100.00
# of Persons	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Project #/ 0009 / Other Housing Activities

Grantee Activity Number: Capacity Grant - LMI (HCAP)
Activity Title: Capacity Grant - LMI (HCAP)

Activity Category: Activity Status:

Public services Under Way

Project Number: Project Title:

0009 Other Housing Activities

Projected Start Date: Projected End Date:



12/13/2006 05/11/2013

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Completed Activity Actual End Date:

Responsible Organization:

ACORN Housing Corp.

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$1,552,500.00
Total Budget	\$0.00	\$1,552,500.00
Total Obligated	\$375,000.00	\$1,552,500.00
Total Funds Drawdown	\$107,491.13	\$1,140,511.23
Program Funds Drawdown	\$107,491.13	\$1,140,511.23
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$174,730.07	\$1,381,980.11
ACORN Housing Corp.	\$0.00	\$1,207,250.04
Southeast Louisiana Legal Services Corp.	\$174,730.07	\$174,730.07
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The State developed a program to strengthen community-based nonprofits and/or faith-based institutions already providing housing recovery services through the investment of \$2,070,000 of CDBG funds in their activities. The funds will be used to provide housing counseling and outreach to homeowners accessing assistance under the Road Home homeowner assistance program, as well as those homeowners who have not yet completed a Road Home application. This CDBG funded activity will also be utilized for limited legal services to assist mostly low-income clients seeking assistance from the Road Home homeowner assistance program. Services to be provided shall be on a state-wide as-needed basis. Outreach and Housing Counseling assistance may be provided on a limited basis to displaced homeowners living out -of -state. A single non-profit organization will be selected through an RFP process to provide coordination and administrative oversight in the delivery of the legal services through that organization as well as through other qualified non-profit organizations. The successful proposer may either subcontract services through other non-profit organizations to be approved by the State or the proposer may be a consortium of non-profits with a single designated principal organization for contracting and management purposes. For the housing counseling services, the mechanism for making these services available will be through the use of a prime contractor that would be responsible for identifying and assembling a geographically diverse group of nonprofit partners who collectively could provide these services. The selected contractor would be required to provide the variety of assistance that is needed for the preparation of a Road Home application. This includes transportation needs for displaced homeowners in the rural area parishes of the state so that homeowners with transportation challenges can attend required entrance and closing interviews at the Homeowner Assistance Center. In addition, support and application assistance to individuals in the form of language translation for individuals that have language barriers as is many times the case with applicants who are native Spanish, Vietnamese and French language users. Literacy support for individuals with low literacy levels that will experience challenges in understanding program requirements and associated paperwork is necessary. Support for persons with physical disabilities that may hinder them from completing the application process must be provided. Lastly, general support and guidance to the elderly in completing their application is essential for them to achieve maximum benefit under the program. The assistance provided under this section may also include helping clients gather all supporting documents required to complete an application from any relevant source agencies. Provision of document fee support is an allowable expense up to a certain limit. The performance measures on which we would like to report are as follows: # of Households Assisted (Face to Face Counseling) - LMI expected - 1,815 # of Households Assisted (Call Center) - LMI expected - 619

Location Description:



Activity Progress Narrative:

It was reported in the 4th Quarter 2009 Report that SLLS billing issues were being reviewed by a contracted Third Party. The third party has drafted a report with their findings, as well as a corresponding payment recommendation based on their review results. The report is currently under OCD-DRU Executive Management review. Contract closeout will commence upon OCD-DRU approval of the final report and final payment recommendation. The timeline for completion of this task has been extended to the third quarter of 2010.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

		This Report Period		Cumula	Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/0	0
# of Persons	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Capacity Grant - UN (HCAP)
Activity Title: Capacity Grant - UN (HCAP)

Activity Category: Activity Status:

Public services Under Way

Project Number: Project Title:

0009 Other Housing Activities

Projected Start Date: Projected End Date:

12/13/2006 05/11/2013

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Urgent Need ACORN Housing Corp.

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$517,500.00
Total Budget	\$0.00	\$517,500.00
Total Obligated	\$0.00	\$517,500.00
Total Funds Drawdown	\$67,238.94	\$411,578.97
Program Funds Drawdown	\$67,238.94	\$411,578.97
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$170,110.09
ACORN Housing Corp.	\$0.00	\$170,110.09
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Direct (Person)

The State developed a program to strengthen community-based nonprofits and/or faith-based institutions already providing housing recovery services through the investment of \$2,070,000 of CDBG funds in their activities. The funds will be used to provide housing counseling and outreach to homeowners accessing assistance under the Road Home homeowner assistance program, as well as those homeowners who have not yet completed a Road Home application. This CDBG funded activity will also be utilized for limited legal services to assist mostly low-income clients seeking assistance from the Road Home homeowner assistance program. Services to be provided shall be on a state-wide as-needed basis. Outreach and Housing Counseling assistance may be provided on a limited basis to displaced homeowners living out -of -state. A single non-profit organization will be selected through an RFP process to provide coordination and administrative oversight in the delivery of the legal services through that organization as well as through other qualified non-profit organizations. The successful proposer may either subcontract services through other non-profit organizations to be approved by the State or the proposer may be a consortium of non-profits with a single designated principal organization for contracting and management purposes. For the housing counseling services, the mechanism for making these services available will be through the use of a prime contractor that would be responsible for identifying and assembling a geographically diverse group of nonprofit partners who collectively could provide these services. The selected contractor would be required to provide the variety of assistance that is needed for the preparation of a Road Home application. This includes transportation needs for displaced homeowners in the rural area parishes of the state so that homeowners with transportation challenges can attend required entrance and closing interviews at the Homeowner Assistance Center. In addition, support and application assistance to individuals in the form of language translation for individuals that have language barriers as is many times the case with applicants who are native Spanish, Vietnamese and French language users. Literacy support for individuals with low literacy levels that will experience challenges in understanding program requirements and associated paperwork is necessary. Support for persons with physical disabilities



that may hinder them from completing the application process must be provided. Lastly, general support and guidance to the elderly in completing their application is essential for them to achieve maximum benefit under the program. The assistance provided under this section may also include helping clients gather all supporting documents required to complete an application from any relevant source agencies. Provision of document fee support is an allowable expense up to a certain limit. The performance measures on which we would like to report are as follows: # of Households Assisted (Face to Face Counseling) - Urgent Need expected - 605; # of Households Assisted (Call Center) - Urgent Need expected - 206

Location Description:

See Capacity Grant - LMI (HCAP) Location Description.

Activity Progress Narrative:

See Activity Narrative for Capacity Grant - LMI (HCAP).

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

		This Report Period		Cumula	Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Persons	0	0	0	0/0	0/0	0/0	0	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Devt Fund - (HDEV)
Activity Title: Devt Fund - (HDEV)

Activitiy Category:

Acquisition of property for replacement housing

Project Number:

0009

Projected Start Date:

03/01/2007

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Other Housing Activities

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

Responsible Organization:

Local Initiatives Support Corporation

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$16,570,000.00
Total Budget	\$0.00	\$16,570,000.00
Total Obligated	\$0.00	\$16,080,000.00
Total Funds Drawdown	\$19,285.57	\$2,311,755.60
Program Funds Drawdown	\$19,285.57	\$2,311,755.60
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$19,285.57	\$2,311,755.60
Enterprise Community Partners, Inc.	\$7,500.00	\$58,681.00
Local Initiatives Support Corporation	\$11,785.57	\$2,253,074.60
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The Housing Development Loan Fund would provide seed funding for a contractor or state agency to establish one or more loan funds that offer acquisition and predevelopment financing on flexible terms to developers of the most critically needed housing. Providing early, high-risk capital will be a powerful incentive for developers to build mixed-income housing in the communities that lost the most housing. Loans would be made to nonprofit and for-profit developers of new rental and singlefamily housing that is affordable to families with incomes that are below the area median, with a strong preference for welldesigned residential communities and infill housing developments that also include families with incomes higher than the area median. The Housing Development Loan Fund would be operated by a state agency or an experienced community development loan fund manager. A total of \$16,570,000 in CDBG funds, including fund management costs, will be invested as ¿top loss¿ capital in order to leverage an estimated \$30 million in additional lending capital. As two priorities, the loan fund would target developers participating in the rental assistance programs described in the previous section, as well as developers of mixed-income for-sale housing. As projects close their construction financing, the acquisition/predevelopment loans would be repaid and the lending capital would become available for additional investments. In a three-year period, it is expected that the funds will recycle two to three times. This program is scheduled to close 40 loans. During this quarter 1 loan was received, reviewed and completed. As currently planned, the Housing Development Loan Fund would be operated on a contractual basis by one or more qualified financial institutions that are experienced in providing early-stage, high-risk property acquisition and predevelopment loans, as an incentive for developers to rebuild existing housing or build new housing at different price points, including affordable homes and rental units. These types of loans are typically not offered by conventional lenders, but instead by the numerous so-called "community development loan funds" across the country. These loan funds are able to take higher risks in lending by



attracting risk-tolerant capital and guarantees from foundations and socially motivated investors. The goal should be to lend the funds at 0% and to subordinate these loans to the private capital in order to provide a strong incentive for developers and to leverage private capital. Many such funds receive some of their capital as grants from the Community Development Financial Institutions (CDFI) Fund of the Department of Treasury. Congress specifically directed the states receiving supplemental CDBG funding should consider the use of up to \$20 million to fund recovery activities of two organizations that are experienced in operating such loan funds: Enterprise Community Partners, Inc., and Local Initiatives Support Corporation.

Location Description:

Disaster affected parishes

Activity Progress Narrative:

This program is combined contractually with the Housing Land Assembly Operations (HLAS) program. They are collectively known as the Enterprise Louisiana Loan Fund. In the early months of this program the number of total applications received was lower than anticipated due to several factors, including the timing of tax credit awards not coinciding with the availability of the loan-fund resources and requests for loans being less than the minimum dollar amount established for the program. The contractors administering this program, Enterprise and LISC, identified and worked to refine the program and increase the number of applicants. March 29, 2010 both LISC and Enterprise 1st Amendments to their contract were approved to extend the contract terms to December 31, 2011 and add Construction Loans were LISC and Enterprise will manage a loan fund capitalized by CDBG funds to make construction loans to non-profit and for-profit developers building and renovating homes. Furthermore, local staff members spent the month of July working on the potential Louisiana Loan Fund (LLF) restructure. Additionally, as the Louisiana Housing Finance Agency (LHFA) Low Income Housing Tax Credit (LIHTC) September 30, 2010 deadline got closer, LISC and Enterprise was actively minding the market for potential deals that may need funding.

By the end of the second quarter of 2010, there were no acquisition/Predevelopment and Early Predevelopment loan applications received. By the end of the second quarter of 2010, there were no acquisition/predevelopment and early predevelopment loans that closed, but 1 close out Acquisition Predevelopment loan for Renewal Homes LP.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	8/40
	This Report Period	Cumulative Actual Total / Expected
	Total	Total

of Housing Units 0 0/0

Beneficiaries Performance Measures

	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/0	0
# Renter Households	0	0	0	0/0	0/0	0/0	0
LMI%:							51.97

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Land (HLAS)
Activity Title: Land (HLAS)

Activitiy Category:

Acquisition of property for replacement housing

Project Number:

0009

Projected Start Date:

03/01/2007

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Other Housing Activities

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

Responsible Organization:

Local Initiatives Support Corporation

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$2,070,000.00
Total Budget	\$0.00	\$2,070,000.00
Total Obligated	\$0.00	\$2,070,000.00
Total Funds Drawdown	\$285,007.72	\$1,649,739.35
Program Funds Drawdown	\$285,007.72	\$1,649,739.35
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$285,007.72	\$1,649,739.35
Enterprise Community Partners, Inc.	\$180,049.72	\$919,999.40
Local Initiatives Support Corporation	\$104,958.00	\$729,739.95
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The Land Assembly component of the housing program will serve as an additional way to jump-start development in the communities that lost the most housing as a result of hurricanes Katrina and Rita. This will be done by providing seed money to acquire multiple properties in good locations for replacement housing and package them for sale or grant to maximize further affordable housing development for example, to developers using CDBG-supported LIHTC tax incentives to develop rental housing, to supportive housing developers, to self-help ownership housing developers, etc. This program component will operate only in those jurisdictions where: 1. These activities are requested or supported by local governments; and 2. Local governments have substantially engaged in the planning work required to target areas that are suitable for the development of replacement housing. A total of \$2,070,000 of CDBG funds are budgeted for capital to purchase residential properties as well as operating costs. The capital used to purchase properties will be recycled through sales of properties to developers. As a related activity, properties assembled through buy-out programs, funded through the State's homeowner assistance program, might be offered at below-market costs to developers of affordable or special needs housing. One of the targets of these sales of State-purchased properties would be to encourage the development of mixed income developments that include renters with incomes below 40% of area median income. If such assembled properties were not purchased and developed by affordable developers in accordance with strict income requirements, they still might carry a requirement that a certain percentage of the units developed on CDBG assembled land would be affordable with less stringent income and pricing requirements, but still ensuring that mixed-income developments occur in redevelopment areas. However, the \$2 million Land Assembly fund is fundamentally different from and should not be confused with the buyout provisions of the Homeowner Assistance Program. This budget line item is not intended for purchases of single-family homes. Instead, the intention is to contract out to one or more qualified organizations that can identify



suitable sites for housing development in the most distressed parishes and obtain options on them. The State intends, through contractual arrangements, to fund a small team of property acquisition experts who will scout out, analyze and obtain options on suitable sites that are not currently on the open market. These could include surplus properties held by government agencies, nonprofits, churches and businesses. Some might be Brownfield sites that could be cleaned up quickly and at feasible costs. This Land Assembly operation would result in assignable options in the name of the State of Louisiana or some designated quasi-public entity. These options, in turn, would be offered to developers on an open, competitive basis.

Location Description:

Disaster affected parishes

Activity Progress Narrative:

See Activity Narrative for Devt Fund - (HDEV).

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Properties 0 2/40

This Report Period Cumulative Actual Total / Expected

Total Total

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/0	0
# Renter Households	0	0	0	0/0	0/0	0/0	0

LMI%: 51.97

Activity Locations

of Housing Units

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Project # / 0010 / Environmental Clearance

Grantee Activity Number: Env Contract (HENV)
Activity Title: Env Contract (HENV)

Activity Category: Activity Status:

Planning Under Way

Project Number: Project Title:

0010 Environmental Clearance

Projected Start Date: Projected End Date:

04/23/2007 05/08/2013

Benefit Type: Completed Activity Actual End Date:

Area ()



National Objective:

Responsible Organization:

N/A

Environ International Corp.

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$5,283,475.00
Total Budget	\$0.00	\$5,283,475.00
Total Obligated	\$1,000,000.00	\$5,283,475.00
Total Funds Drawdown	\$787,461.98	\$5,070,561.62
Program Funds Drawdown	\$787,461.98	\$5,070,561.62
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$725,222.29	\$5,070,561.62
Environ International Corp.	\$725,222.29	\$5,070,561.62
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

As prescribed by program rules, the State must adhere to HUD¿s regulations with respect to oversight of compliance with environmental statutes and authorities. The State has developed comprehensive procedures to ensure compliance with HUD¿s CDBG program regulations for each funded project. The State will verify that each project that requires it has been environmentally cleared prior to any construction activity. In order to ensure that this responsibility is fulfilled, the services of an environmental consulting firm, Environs, will be engaged to evaluate and provide written analysis for a broad range of environmental studies. These evaluations will follow applicable laws and regulations, which may include the National Environmental Protection Act (NEPA) environmental review procedures relating to ¿HUD-CDBG¿ activities, and/or other local, state or federal environmental laws. Once the contract is signed, Environs will be responsible for the environmental review for approximately 2000 state buildings, as well as site-specific review of approximately 2,950 small rental units (from 1-4 units) to determine if historic preservation issues, such as historic structures and archaeological artifacts, are cleared before any new construction or reconstruction begins. These will be handled through the Environmental Section of OCD-DRU through the use of work orders and regular updates that are sent by Environs.

Location Description:

N/A

Activity Progress Narrative:

In the second quarter of 2010, the environmental section began the environmental review on additional LLT properties in Orleans, Jefferson, St. Tammany, Plaquemines and St. Bernard parishes. Work began in Plaquemines parish on the Parks and Recreation Improvements in Port Sulphur and the East Bank Consolidated Services complex. Work began in Orleans parish on the Behrman Park Enhancements; in Lafourche parish for the Twin Oaks Drainage Project, in Tangipahoa parish on the construction of the Amite Library and in St. Bernard Parish on the Seafood Farmer's market.

Work also began on projects in the Primary and Secondary Education Program including the Luling Elementary School Lab in St. Charles parish; the Belle Chasse Warehouse Renovations, the Belle Chasse Warehouse Renovations, the Woodland Central Office Renovations and the Head Start facilities in Plaquemines parish; the Madisonville Junior High Additions in St. Tammany parish and multiple projects at Grand Lake High school in Cameron parish. Fisheries activities included restoring the Cameron Co-op Fisheries Communities in Cameron parish.

Continuing reviews include the Braithwaite to White Ditch Levee Elevation and the Consolidated Parish Government Complex, the Village of Sun activity including replacement of their telemetry system, treatment



units and water well site No. 2 generator. Fisheries activities include the East Houma Surge Protection Levee in Terrebonne Parish and the renovation of the University of New Orleans University Center.

Completed work this quarter include environmental review of LLT properties in Allen parish, Beauregard parish, East Baton Rouge parish, Lafayette parish, Lafourche parish, St. Landry parish, St. Martin parish and Vernon parish. Other completed projects include the City of Gretna WWTP Generator; the Kenner Life Stations #4106 and #4100.; the Town of Grand Isle – La Avenue and Admiral Craik Drive Drainage and Road Improvements; ; the City of Kaplan Electrical System Hardening, Upgrade and Construction; the Washington Parish Communication Tower; the Erath Fire Station; Comisky Park in Orleans parish; the St. Bernard parish Raw Water Pumping Station; the Delcambre Redevelopment project and the Houma Marina.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Project # / 0021 / Infrastructure - Long Term Community Recovery

Grantee Activity Number: ILTR - 00001

Activity Title: CityWide Master Plan and CZO Update NO1003

Activity Category: Activity Status:

Planning Under Way

Project Number: Project Title:

0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

05/23/2008 09/16/2017

Benefit Type: Completed Activity Actual End Date:
Area ()

National Objective: Responsible Organization:

N/A City of New Orleans - K/R

Overall Apr 1 thru Jun 30, 2010 To Date
Total Projected Budget from All Sources N/A \$2,750,000.00

 Total Budget
 \$0.00
 \$2,750,000.00

 Total Obligated
 \$0.00
 \$5,000,000.00



Total Funds Drawdown	\$0.00	\$2,129,400.00
Program Funds Drawdown	\$0.00	\$2,129,400.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,129,400.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The funding provided the City of New Orleans with a consultant to help with the framing of the City's Master Plan and Comprehensive Zoning Ordiance Update.

Location Description:

1300 Poydras St. New Orleans, LA 70112.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: ILTR - 00002

Activity Title: CltyWide Drainage Master Plan NO1004

Activity Category: Activity Status:

Planning Under Way

Project Number: Project Title:

0021 Infrastructure - Long Term Community Recovery

Responsible Organization:

Projected Start Date: Projected End Date:

05/23/2008 09/16/2017

Benefit Type: Completed Activity Actual End Date:

Area ()

N/A City of New Orleans - K/R

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$2,000,000.00
Total Budget	\$0.00	\$2,000,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$642,912.00	\$1,048,844.00
Program Funds Drawdown	\$642,912.00	\$1,048,844.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$642,912.00	\$1,048,844.00
City of New Orleans - K/R	\$642,912.00	\$1,048,844.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

National Objective:

The project funded an evaluation of the existing surface and street sub-surface drainage system maintained by the New Orleans Department of Public Works, which also included the development of a drainage system hydraulic computer model.

Location Description:

1300 Poydras St. New Orleans, LA 70112

Activity Progress Narrative:

Planning.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Plans or Planning Products

0 0/0



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: ILTR - 00009

Activity Title: Freret Streetscape - New Orleans

Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0021

Projected Start Date:

06/03/2008

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

09/16/2017

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans - K/R

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$500,000.00
Total Budget	\$0.00	\$500,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$29,164.00	\$40,828.00
Program Funds Drawdown	\$29,164.00	\$40,828.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$29,164.00	\$40,828.00
City of New Orleans - K/R	\$29,164.00	\$40,828.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The funding will help in the design of improved sidewalks, driveways, signage and landscaping.

Location Description:

Freret Street, New Orleans, LA 70115

Due to the inability to accurately capture the project beneficiaries through census tracts and block groups, the following information is given that will reveal the project to be LMI. The percentages represent a portion of the block group that is included in the project area:

10000-1; 5.56% 10100-1; 81.96% 10100-2; 0.60% 10200-1; 6.56% 10200-2; 50.29% 10200-3; 59.18% 10200-4; 100% 10200-5; 92.3% 10900-1; 100% 10900-2; 21.08% 10900-3; 25.82% 10900-4; 100% 11100-1; 95.96% 11100-2; 100% 11100-3; 75.32% 11700-1; 96.03% 11700-2; 0.74% 11700-4; 22.33% 11900-1; 62.95% 11900-2; 48.77% 11900-3: 1.96%

Activity Progress Narrative:

Design.

Accomplishments Performance Measures

This Report Period

Total

Cumulative Actual Total / Expected **Total**



of Linear feet of Public 0 0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found
Total Other Funding Sources



Grantee Activity Number: ILTR - 00010

Activity Title: Harrison Avenue Streetscape NO1014

Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0021

Projected Start Date:

06/03/2008

Benefit Type:

Area ()

National Objective:

Slums and Blight

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

09/16/2017

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans - K/R

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$4,000,000.00
Total Budget	\$0.00	\$4,000,000.00
Total Obligated	\$4,251,305.00	\$7,217,112.00
Total Funds Drawdown	\$0.00	\$203,867.00
Program Funds Drawdown	\$0.00	\$203,867.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$203,867.00
City of New Orleans - K/R	\$0.00	\$203,867.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The funding will help in the design of improved sidewalks, driveways, signage and landscaping.

Location Description:

West End Blvd. to Orleans Avenue, New Orleans, LA 70124

Activity Progress Narrative:

Additional funds obligated this quarter.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total

of Linear feet of Public

0 0/0



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found
Total Other Funding Sources



ILTR - 00016 **Grantee Activity Number:**

Activity Title: General Meyer Streetscaping - New Orleans

Activity Status: Activitiy Category:

Rehabilitation/reconstruction of a public improvement **Under Way**

Project Number: Project Title: Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

09/16/2017 06/03/2008

Completed Activity Actual End Date: Benefit Type:

Area ()

0021

National Objective: Responsible Organization:

Low/Mod City of New Orleans - K/R

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$584,906.37
Total Budget	\$0.00	\$584,906.37
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$37,879.00	\$67,258.00
Program Funds Drawdown	\$37,879.00	\$67,258.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$37,879.00	\$67,258.00
City of New Orleans - K/R	\$37,879.00	\$67,258.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The funding will help in the design of improved sidewalks, driveways, signage and landscaping.

Location Description:

General Meyer, Hendee to Odeon Streets, New Orleans, LA 70114

Activity Progress Narrative:

Design.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



ILTR - 00024 **Grantee Activity Number:**

Activity Title: South Claiborne Streetscape Project - New

Orleans

Activitiy Category: Activity Status:

Rehabilitation/reconstruction of a public improvement

Project Number: 0021

Projected Start Date:

06/03/2008

Benefit Type:

Area ()

National Objective:

Low/Mod

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

09/16/2017

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans - K/R

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$2,174,840.31
Total Budget	\$0.00	\$2,174,840.31
Total Obligated	(\$420,000.00)	\$19,049,128.00
Total Funds Drawdown	\$0.00	\$153,859.00
Program Funds Drawdown	\$0.00	\$153,859.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$153,859.00
City of New Orleans - K/R	\$0.00	\$153,859.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The funding will help in the design of improved sidewalks, driveways, signage and landscaping.

Location Description:

S. Claiborne Avenue from Napolean to MLK Blvd, New Orleans, LA 70125

Activity Progress Narrative:

Funds were de-obligated this quarter for a now cancelled activity. This activity is recycled, and these obligations presented this quarter are current as of this QPR, and has since been broken out into separate activities.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected Total Total # of Linear feet of Public 0 0/0



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: ILTR - 00026

Activity Title: Tulane & Jefferson Davis Parkway Streetscape

Proje

Activity Category: Activity Status:

Rehabilitation/reconstruction of a public improvement Under Way

Project Number: Project Title:

0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

06/03/2008 09/16/2017

Benefit Type: Completed Activity Actual End Date:

Area ()

National Objective: Responsible Organization:

Low/Mod City of New Orleans - K/R

Apr 1 thru Jun 30, 2010 **To Date Total Projected Budget from All Sources** N/A \$300,000.00 **Total Budget** \$0.00 \$300,000.00 **Total Obligated** \$0.00 \$0.00 **Total Funds Drawdown** \$2,700.00 \$26,800.00 **Program Funds Drawdown** \$2,700.00 \$26,800.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$2,700.00 \$26,800.00 City of New Orleans - K/R \$2,700.00 \$26,800.00 **Most Impacted and Distressed Expended** \$0.00 \$0.00 **Match Contributed** \$0.00 \$0.00

Activity Description:

The funding will help in the design of improved sidewalks, driveways, signage and landscaping.

Location Description:

Tulane Avenue, New Orleans, LA 70119

Activity Progress Narrative:

Design.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Linear feet of Public 0 0/0



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: ILTR - 00029

Activity Title: Behrman Park Facility Improvements Project-

NewOrle

Activity Category: Activity Status:

Rehabilitation/reconstruction of a public improvement Under Way

Project Number: Project Title:

0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

riojected Start Date.

06/03/2008 06/02/2014

Benefit Type: Completed Activity Actual End Date:

Area ()

National Objective: Responsible Organization:

Low/Mod City of New Orleans - K/R

Apr 1 thru Jun 30, 2010 **To Date Total Projected Budget from All Sources** N/A \$1,296,432.00 **Total Budget** \$0.00 \$1,296,432.00 **Total Obligated** \$0.00 \$0.00 **Total Funds Drawdown** \$54,646.86 \$54,646.86 **Program Funds Drawdown** \$54,646.86 \$54,646.86 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$54,646.86 \$54,646.86 City of New Orleans - K/R \$54,646.86 \$54,646.86 **Most Impacted and Distressed Expended** \$0.00 \$0.00 **Match Contributed** \$0.00 \$0.00

Activity Description:

The project funded improvements to Behrman Park in New Orleans.

Location Description:

Behrman Park, New Orleans, LA 70114

Activity Progress Narrative:

Design.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding SourcesAmountPrivate Funds\$1,081,787.00

Total Other Funding Sources \$0.00



Grantee Activity Number: ILTR - 00030

Activity Title: St. Anthony Pathway Project NO1037

Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0021

Projected Start Date:

06/03/2008

Benefit Type:

Area ()

National Objective:

Slums and Blight

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

05/30/2014

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans - K/R

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$609,660.25
Total Budget	\$0.00	\$609,660.25
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$720.00	\$37,110.00
Program Funds Drawdown	\$720.00	\$37,110.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$720.00	\$37,110.00
City of New Orleans - K/R	\$720.00	\$37,110.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project will provide a continuous walking path between the University of New Orleans and I-610, which will allow for pedestrian travel through the Gentilly neighborhood.

Location Description:

Gentilly, New Orleans, LA 70112

Activity Progress Narrative:

Design.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Linear feet of Public 0 0/8



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found
Total Other Funding Sources



Activity Title: Vermilion Police Jury Bridge Replacement Phase I

Activity Category: Activity Status:

Rehabilitation/reconstruction of a public improvement Under Way

Project Number: Project Title:

0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

03/20/2009 06/11/2012

Benefit Type: Completed Activity Actual End Date:

Area ()

National Objective: Responsible Organization:

Urgent Need Vermilion Parish Police Jury

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$1,038,530.00
Total Budget	\$0.00	\$1,038,530.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$25,889.66	\$324,143.79
Program Funds Drawdown	\$25,889.66	\$324,143.79
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$25,889.66	\$324,143.79
Vermilion Parish Police Jury	\$25,889.66	\$324,143.79
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project funded the replacement of Holly Road Bridge and Community Road Bridge in Vermilion Parish.

Location Description:

Sweet Bay Road Bridge, Community Road Bridge and Cuz Road Bridge, Vermilion Parish, LA

Activity Progress Narrative:

Admin and Construction.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Linear feet of Public 0 0/5280



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

Match SourcesAmountPrivate Funds\$200,443.34

Subtotal Match Sources

Other Funding Sources Amount



Activity Title: Town of Delcambre Street Improvements

Activitiy Category:

Construction/reconstruction of streets

Project Number:

0021

Projected Start Date:

04/14/2009

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

05/19/2012

Completed Activity Actual End Date:

Responsible Organization:

Vermilion Parish Police Jury

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$219,222.00
Total Budget	\$0.00	\$219,222.00
Total Obligated	(\$100,138.00)	\$1,797,617.00
Total Funds Drawdown	\$0.00	\$14,164.50
Program Funds Drawdown	\$0.00	\$14,164.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$14,164.50
Vermilion Parish Police Jury	\$0.00	\$14,164.50
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project funded street improvements in the Town of Delcambre in Vermilion Parish.

Location Description:

Town of Delcambre: W. Church Street (N. Pelloat Street to N. Railroad Street); MLK Jr. Drive (Dead End to N. Landry Street); Shoulders along W. Church and N. Railroad Streets; parking area for Town Hall; N. Central Street (W. Main Street to MLK Jr. Drive); N. Saint Peter Street (W. Main Street to Dead End); Marguerite Street (Hwy 14 to W. LeBlanc Street); Lynn Street (Neil Street to 258' East of Neil, N. Marie Street to N. Aucoin Street, 258' East of Neil to N. Marie Street); W. LeBlanc Street (Coteau Road to Laodis Street)

Activity Progress Narrative:

Funds were de-obligated this quarter for a now cancelled activity. This activity is recycled, and these obligations presented this quarter are current as of this QPR, and has since been broken out into separate activities.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total

of Linear feet of Public

Cumulative Actual Total / Expected

Total

0 0/6916



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



ILTR - 00038 Grantee Activity Number:

Activity Title: Delcambre Redevelopment Project-Fisheries

Infrastr

Activitiy Category: Activity Status:

Rehabilitation/reconstruction of public facilities **Under Way**

Project Number: Project Title: Infrastructure - Long Term Community Recovery 0021

Projected Start Date: Projected End Date:

01/27/2009 06/02/2018

Completed Activity Actual End Date: Benefit Type:

Area ()

National Objective: Responsible Organization:

Urgent Need Iberia Parish

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$615,677.00
Total Budget	\$0.00	\$615,677.00
Total Obligated	\$1,560,416.00	\$2,176,093.00
Total Funds Drawdown	\$0.00	\$13,087.63
Program Funds Drawdown	\$0.00	\$13,087.63
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$13,087.63
Iberia Parish	\$0.00	\$13,087.63
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project funded the acquisition of 13.2 acres of property along the Delcambre Canal and construction of a new public boat launch and fishing pier.

Location Description:

300 Iberia St., Suite 400, Iberia, LA 70560

Activity Progress Narrative:

Funds were obligated this quarter for a now cancelled activity. This activity is recycled, and these obligations presented this quarter are current as of this QPR, and has since been broken out into separate activities.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected # of public facilities 0



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

Match SourcesAmountPrivate Funds\$2,200,000.00

Subtotal Match Sources

Other Funding Sources Amount



Activity Title: Reinventing the Crescent-Downriver Park

Infrastructure - Long Term Community Recovery

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities

Under Way

Project Number: Project Title:

Projected Start Date: Projected End Date:

09/25/2008 09/16/2017

Benefit Type: Completed Activity Actual End Date:

Benefit Type: Complete Area ()

National Objective: Responsible Organization:

Low/Mod City of New Orleans - K/R

Overall Apr 1 thru Jun 30, 2010 **To Date Total Projected Budget from All Sources** N/A \$30,000,000.00 **Total Budget** \$0.00 \$30,000,000.00 **Total Obligated** \$0.00 \$0.00 **Total Funds Drawdown** \$668,068,48 \$2,859,467,48 **Program Funds Drawdown** \$668,068.48 \$2,859,467.48 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$668,068.48 \$2,859,467.48 City of New Orleans - K/R \$668,068.48 \$2,859,467.48 **Most Impacted and Distressed Expended** \$0.00 \$0.00 **Match Contributed** \$0.00 \$0.00

Activity Description:

The funding is part of the Downriver Park renovation project, which will provide places for recreation, civic gathering, cultural amenities and natural habitat.

Location Description:

Moonwalk in the French Quarter to Mazant St., New Orleans, LA 70117

Activity Progress Narrative:

Design.

0021

Accomplishments Performance Measures

No Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Activity Title: Code Enforcement Positions Project

Activity Category: Activity Status:

Planning Under Way

Project Number:

Project Title

Project Number: Project Title:

0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

09/25/2008 06/13/2014

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

N/A City of New Orleans - K/R

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$1,643,926.00
Total Budget	\$0.00	\$1,643,926.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$24,313.29	\$143,161.09
Program Funds Drawdown	\$24,313.29	\$143,161.09
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$24,313.29	\$143,161.09
City of New Orleans - K/R	\$24,313.29	\$143,161.09
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Area ()

The funding will allow the hire of employees needed to implement recovery efforts.

Location Description:

1300 Perdido Street, New Orleans, LA 70112

Activity Progress Narrative:

Admin and Code Enforcement.

Accomplishments Performance Measures

No Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Activity Title: Village of Maurice Drainage Improvements

Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0021

Projected Start Date:

02/04/2009

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

06/28/2012

Completed Activity Actual End Date:

Responsible Organization:

Vermilion Parish Police Jury

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$117,977.00
Total Budget	\$0.00	\$117,977.00
Total Obligated	(\$438,443.00)	\$0.00
Total Funds Drawdown	\$11,161.99	\$116,977.00
Program Funds Drawdown	\$11,161.99	\$116,977.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$11,161.99	\$116,977.00
Vermilion Parish Police Jury	\$11,161.99	\$116,977.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project funded studies of and improvements to the drainage areas in Maurice in Vermilion Parish.

Location Description:

Maurice, LA 70555

Activity Progress Narrative:

Construction.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total

of Linear feet of Public

Total

0 0/840



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

Private Funds \$12,563.00

Total Other Funding Sources \$0.00



Activity Title: Construction/Recon. Streets - Orleans - LMI

Activity Category: Activity Status:

Construction/reconstruction of streets

Under Way

Project Number:

Project Title:

0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

10/06/2008 10/05/2014

0/00/2006

Benefit Type: Completed Activity Actual End Date: Area ()

National Objective: Responsible Organization:

Low/Mod City of New Orleans - K/R

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$954,755.81
Total Budget	\$0.00	\$954,755.81
Total Obligated	\$5,949,233.00	\$7,449,233.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of New Orleans - K/R	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project funded the design and construction of roadway improvements.

Location Description:

St. Roch Avenue, New Orleans, LA 70117

Activity Progress Narrative:

Funds were obligated this quarter for a now cancelled activity. This activity is recycled, and these obligations presented this quarter are current as of this QPR, and has since been broken out into separate activities.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total

of Linear feet of Public

0 0/0



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Activity Title: Community Services Team Public Service

Positions

Activity Category: Activity Status:

Planning Under Way

Project Number: Project Title:

0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

09/12/2008 09/16/2017

Benefit Type: Completed Activity Actual End Date:

Area ()

National Objective: Responsible Organization:

N/A City of New Orleans - K/R

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$301,624.43
Total Budget	\$0.00	\$301,624.43
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$48,357.82	\$301,439.57
Program Funds Drawdown	\$48,357.82	\$301,439.57
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$48,357.82	\$301,439.57
City of New Orleans - K/R	\$48,357.82	\$301,439.57
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The funding will allow the hire of employees needed to implement recovery efforts - 8 full time Community Services Team positions.

Location Description:

1300 Perdido Street, New Orleans, LA 70112

Activity Progress Narrative:

Admin.

Accomplishments Performance Measures

No Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Activity Title: Program Administration Costs

Activity Category: Activity Status:

Planning Under Way

Project Number: Project Title:

0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

10/01/2008 06/30/2014

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

N/A City of New Orleans - K/R

Overall Apr 1 thru Jun 30, 2010 **To Date Total Projected Budget from All Sources** N/A \$9,852,440.00 **Total Budget** \$0.00 \$9,852,440.00 **Total Obligated** \$1,526,725.00 \$11,199,382.00 **Total Funds Drawdown** \$645,899.15 \$24,776.57 **Program Funds Drawdown** \$24,776.57 \$645,899.15 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$24,776.57 \$645,899.15 City of New Orleans - K/R \$24,776.57 \$645,899.15 **Most Impacted and Distressed Expended** \$0.00 \$0.00 **Match Contributed** \$0.00 \$0.00

Activity Description:

The funding will allow the hire of employees needed to implement recovery efforts. This project funds 11 full time positions in the areas of policy and legal analysis, purchasing, and program administration to work 100 percent on CDBG activities.

Location Description:

1300 Perdido Street, New Orleans, LA 70112

Activity Progress Narrative:

Admin.

Area ()

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total

of Plans or Planning Products

0 0/0



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



ILTR - 00048 Grantee Activity Number:

City Planning Commission Positions Project Activity Title:

Activitiy Category: Activity Status:

Planning **Under Way Project Number:**

Project Title: Infrastructure - Long Term Community Recovery 0021

Projected Start Date: Projected End Date:

12/02/2008 12/05/2011

Completed Activity Actual End Date: Benefit Type:

Area ()

National Objective: Responsible Organization:

N/A City of New Orleans -K/R

Apr 1 thru Jun 30, 2010 **To Date Total Projected Budget from All Sources** N/A \$915,807.00 **Total Budget** \$0.00 \$915,807.00 **Total Obligated** \$0.00 \$0.00 **Total Funds Drawdown** \$23,700.95 \$23,700.95 **Program Funds Drawdown** \$23,700.95 \$23,700.95 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$23,700.95 \$23,700.95 City of New Orleans - K/R \$23,700.95 \$23,700.95 **Most Impacted and Distressed Expended** \$0.00 \$0.00 **Match Contributed** \$0.00 \$0.00

Activity Description:

The funding will allow the hire of additional Staff for City Planning Commission.

Location Description:

1300 Perdido Street, New Orleans, LA 70112

Activity Progress Narrative:

of Plans or Planning Products

Admin.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected Total **Total** 0 0/0



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Activity Title: Gentilly Temporary Library Project NO1077

Activity Category: Activity Status:

Public services Under Way

Project Number: Project Title:

0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

02/26/2009 02/26/2012

Benefit Type: Completed Activity Actual End Date:

Area ()

National Objective: Responsible Organization:

Slums and Blight City of New Orleans - K/R

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$395,000.00
Total Budget	\$0.00	\$395,000.00
Total Obligated	(\$2,605,000.00)	\$395,000.00
Total Funds Drawdown	\$0.00	\$42,570.00
Program Funds Drawdown	\$0.00	\$42,570.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$42,570.00
City of New Orleans - K/R	\$0.00	\$42,570.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The funding will be used to lease commercial space that will provide a temporary library in the Gentilly neighborhood of New Orleans, within walking distance of the damaged Norman Mayer Library.

Location Description:

2077 Canton Street, New Orleans, LA 70126

Activity Progress Narrative:

Funds were de-obligated this quarter for a now cancelled activity down to the correct amount for this recycled activity. These obligations presented this quarter are current as of this QPR, and has since been broken out into separate activities.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of public facilities

0 0/1



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Activity Title: Lakefront Streetscape Enhancement & Imp-

Calcasieu

Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0021

Projected Start Date:

10/30/2008

Benefit Type:

Area ()

National Objective:

Slums and Blight

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

06/08/2018

Completed Activity Actual End Date:

Responsible Organization:

Calcasieu Parish Police Jury

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$5,357,748.00
Total Budget	\$0.00	\$5,357,748.00
Total Obligated	\$5,126,515.49	\$6,126,515.49
Total Funds Drawdown	\$782,435.91	\$2,829,957.22
Program Funds Drawdown	\$782,435.91	\$2,829,957.22
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$782,435.91	\$2,829,957.22
Calcasieu Parish Police Jury	\$782,435.91	\$2,829,957.22
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Demolition of 65,000 sf. pavers & infrastructure improvements. Construct new lakefront streetscape enhancements to replace improvements & infrastructure destroyed/severely damaged by Hurricane Rita. Includes multi-use promenade, 5 cultural plazas, main gateway, fountain equip.; 18,000 sf. of shrubs & 10,000 sf. of sod.

Location Description:

Lakefront Civic Center Area, Lake Charles, LA 70602

Activity Progress Narrative:

Construction.

of Linear feet of Public

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

0 0/4000



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding SourcesAmountPrivate Funds\$6,661,987.20

Total Other Funding Sources \$0.00



Activity Title: Expand and Enhance Val Reiss Park St. Bernard

Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0021

Projected Start Date:

12/15/2008

Benefit Type:

Area ()

National Objective:

Slums and Blight

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

06/02/2012

Completed Activity Actual End Date:

Responsible Organization:

St. Bernard Parish

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$11,000,000.00
Total Budget	\$0.00	\$11,000,000.00
Total Obligated	(\$34,000,000.00)	\$2,000,000.00
Total Funds Drawdown	\$249,767.63	\$765,066.31
Program Funds Drawdown	\$249,767.63	\$765,066.31
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$186,784.63	\$702,083.31
St. Bernard Parish Government	\$186,784.63	\$702,083.31
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Reconstruct and expand Val Reiss Park consisting of roads, utilities, parking, sports fields, concessions, restrooms, playgrounds, trails, and multi-purpose building to be more in line with the new pattern of land use expected of St. Bernard due to population shifts after the storm.

Location Description:

1101 Magistrate St., Chalmette, LA 70043

Activity Progress Narrative:

Planning and Admin.

Accomplishments Performance Measures

No Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Activity Title: The Summit Development

Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0021

Projected Start Date:

09/22/2009

Benefit Type:

Area ()

National Objective:

Slums and Blight

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

09/21/2012

Completed Activity Actual End Date:

Responsible Organization:

City of Slidell

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$560,285.00
Total Budget	\$0.00	\$560,285.00
Total Obligated	(\$492,663.34)	\$560,284.66
Total Funds Drawdown	\$0.00	\$560,284.66
Program Funds Drawdown	\$0.00	\$560,284.66
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$560,284.66
City of Slidell	\$0.00	\$560,284.66
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Infrastructure Improvements for Summit Project, water and sewer, drainage canals and structures, roadway, clearing and grading, bridge, paving, curbs, signage, pavement markings, and conduits for future electrical, cable, phone, and irrigation facilities to support the mixed-use development of the UNO research and technology park, retail space, entertainment venues, and residential and commercial office spaces.

Location Description:

Intersection of Interstate -10 and U.S. Highway 190, Slidell, LA, 70458

Activity Progress Narrative:

Funds were de-obligated this quarter for a now cancelled activity down to the amount of the current recycled activity. These obligations presented this quarter are current as of this QPR, and has since been broken out into separate activities.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Linear feet of Public 0 0/17163



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

Match SourcesAmountPrivate Funds\$26,450,000.00

Subtotal Match Sources

Other Funding Sources Amount



Activity Title: Comprehensive Master Plan

Activity Category: Activity Status:

Planning Under Way

Project Number:

Project Title

Project Number: Project Title:

0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

01/12/2009 07/17/2018

Benefit Type: Completed Activity Actual End Date: Area ()

National Objective: Responsible Organization:

N/A Plaquemines Parish

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$1,000,000.00
Total Budget	\$0.00	\$1,000,000.00
Total Obligated	\$1,000,000.00	\$1,000,000.00
Total Funds Drawdown	\$122,896.46	\$122,896.46
Program Funds Drawdown	\$122,896.46	\$122,896.46
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$122,896.46	\$122,896.46
Plaquemines Parish Government	\$122,896.46	\$122,896.46
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Master Plan (Land use, zoning, drainage, transportation) is an activity designed to determine parish needs; set long-term goals and short-term objectives; evaluate the progress in the implementation of strategies in accomplishing these goals and objectives; and carry out management, coordination, and monitoring of activities necessary for effective planning implementation, but excluding the costs necessary to implement such plans.

Location Description:

8056 Hwy. 23, Belle Chasse, LA 70037

Activity Progress Narrative:

Planning.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Plans or Planning Products

0 0/0



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Activity Title: City of Gretna Emergency Sewer Generator Lift

Stat

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

0021

Projected Start Date:

10/06/2008

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

02/19/2018

Completed Activity Actual End Date:

Responsible Organization:

Jefferson Parish

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$532,000.00
Total Budget	\$0.00	\$532,000.00
Total Obligated	\$12,718,918.00	\$13,086,918.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Jefferson Parish	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project funded the purchase and installation of a new 500kW generator, automatic switchgear, and 480 volt generator connection plug.

Location Description:

Chilo and Hancock Streets, Gretna, LA 70053

Activity Progress Narrative:

Funds were obligated this quarter for a now cancelled recycled activity. These obligations presented this quarter are current as of this QPR, and has since been broken out into separate activities.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of public facilities

O 0/1



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



ILTR - 00075 Grantee Activity Number:

West Jefferson Medical Center-Patient Room Activity Title:

Infrastructure - Long Term Community Recovery

Windows

Activity Status: Activitiy Category:

Rehabilitation/reconstruction of public facilities Planned

Project Number: Project Title:

Projected Start Date: Projected End Date:

10/06/2008 02/19/2018

Completed Activity Actual End Date: Benefit Type:

Area ()

0021

National Objective: Responsible Organization:

Slums and Blight Jefferson Parish

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$2,775,000.00
Total Budget	\$0.00	\$2,775,000.00
Total Obligated	\$1,125,000.00	\$1,125,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Jefferson Parish	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Replacement of 350 patient room windows w/high strength frames & glazing to meet International Building Codes.

Location Description:

1101 Medical Center Drive, Marrero, LA 70072

Activity Progress Narrative:

Funds were obligated this quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



ILTR - 00078 Grantee Activity Number:

Activity Title: Town of Grand Isle- Road and Drainage

Improvements

Activity Status: Activitiy Category:

Construction/reconstruction of streets **Under Way Project Number: Project Title:**

Infrastructure - Long Term Community Recovery 0021

Projected Start Date: Projected End Date:

06/30/2012

07/01/2009

Benefit Type: Completed Activity Actual End Date:

Area ()

National Objective: Responsible Organization:

Slums and Blight Jefferson Parish

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$2,445,335.00
Total Budget	\$0.00	\$2,445,335.00
Total Obligated	\$2,445,335.00	\$2,445,335.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Jefferson Parish	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Remove existing asphalt from 2 roads & add proper sand & limestone base to elevate 12-18" to prevent flooding; resurface

Location Description:

Grand Isle, LA, 70358

Activity Progress Narrative:

Funds were obligated this quarter.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected Total Total

of Linear feet of Public 0 0/7200



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Activity Title: Public Greenspace Tree Replacement and

Restoration

Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0021

Projected Start Date:

02/26/2009

Benefit Type:

Area ()

National Objective:

Slums and Blight

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

02/26/2012

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans - K/R

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$750,000.00
Total Budget	\$0.00	\$750,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$446,023.26	\$446,023.26
Program Funds Drawdown	\$446,023.26	\$446,023.26
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$446,023.26	\$446,023.26
City of New Orleans - K/R	\$446,023.26	\$446,023.26
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Plant trees and grass

Location Description:

Streets throughout Orleans Parish

Activity Progress Narrative:

Design.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Linear feet of Public 0 0/0



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Activity Title: Gentilly Woods Shopping Center Acquisition

Activity Category: Activity Status:

Acquisition - general Under Way

Project Number: Project Title:

0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

01/12/2009 01/12/2012

Benefit Type: Completed Activity Actual End Date:

Area ()

National Objective: Responsible Organization:

Low/Mod City of New Orleans -K/R

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$4,300,000.00
Total Budget	\$0.00	\$4,300,000.00
Total Obligated	\$0.00	\$38,200,000.00
Total Funds Drawdown	\$0.00	\$4,300,000.00
Program Funds Drawdown	\$0.00	\$4,300,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$4,300,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Purchased by the New Orleans Redevelopment Authority with \$4.3 million from the state, the decaying shopping center either will be rehabilitated or torn down, depending on market conditions and interest from potential clients.

Location Description:

4335 Chef Menteur Highway, New Orleans, LA 70126

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0
# of buildings (non-residential)	0	1/1
# of Parcels acquired	0	0/0



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: ILTR - 00087
Activity Title: 700 MHZ Radios

Activity Category: Activity Status:

Public services Under Way

Project Number: Project Title:

0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

03/03/2009 07/14/2014

Benefit Type: Completed Activity Actual End Date:

Area ()

National Objective: Responsible Organization:

Urgent Need Tangipahoa Parish

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$625,000.00
Total Budget	\$0.00	\$625,000.00
Total Obligated	\$0.00	\$625,000.00
Total Funds Drawdown	\$25,328.16	\$625,000.00
Program Funds Drawdown	\$25,328.16	\$625,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$25,328.16	\$625,000.00
Tangipahoa Parish	\$25,328.16	\$625,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Purchase ~335 radios to allow for total interoperability parish & state-wide & to maintain communications during future storms.

Location Description:

42271 South Morrison Drive, Hammond, LA 70403

Activity Progress Narrative:

Public Service. Activity was completed this quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Activity Title: Housing Counseling and Credit Program

Activitiy Category:

Public services

Project Number:

0021

Projected Start Date:

06/08/2009

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

07/29/2014

Completed Activity Actual End Date:

Responsible Organization:

Apr 1 thru Jun 30, 2010

Washington Parish

Overall

Total Projected Budget from All Sources

Total Budget
Total Obligated

Total Funds Drawdown

Program Funds Drawdown

Program Income Drawdown

Program Income Received Total Funds Expended

Washington Parish

Most Impacted and Distressed Expended

Match Contributed

 N/A
 \$100,000.00

 \$0.00
 \$100,000.00

 \$0.00
 \$100,000.00

 \$22,220.00
 \$22,220.00

 \$22,220.00
 \$22,220.00

To Date

\$22,220.00 \$22,220. \$0.00 \$0.00 \$0.00

\$22,220.00 \$22,220.00 \$22,220.00 \$22,220.00

\$0.00 \$0.00 \$0.00 \$0.00

Activity Description:

Housing and credit counseling program

Location Description:

909 Pearl Street, Franklinton, LA 70438

Activity Progress Narrative:

Public Service.

Accomplishments Performance Measures

No Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



ILTR - 00092 **Grantee Activity Number:**

Activity Title: Communications Tower

Activitiy Category: Activity Status:

Public services **Under Way Project Number: Project Title:**

0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

05/12/2009 10/25/2012

Completed Activity Actual End Date:

Benefit Type:

National Objective: Responsible Organization:

Urgent Need Washington Parish

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$953,584.00
Total Budget	\$0.00	\$953,584.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$8,500.75	\$21,010.75
Program Funds Drawdown	\$8,500.75	\$21,010.75
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$8,500.75	\$21,010.75
Washington Parish	\$8,500.75	\$21,010.75
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Constuct a Communications Tower to link (4) parishes in Homeland Security Region #9 with State Homeland Security to prevent communication failures during future storms.

Location Description:

54100 Dollar Rd., Franklinton, LA 70438

Activity Progress Narrative:

Design.

Area ()

Accomplishments Performance Measures

This Report Period **Cumulative Actual Total / Expected** Total **Total** # of public facilities 0 0/1



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

Private Funds \$129,358.00

Total Other Funding Sources \$0.00



Activity Title: Water Treatment Plant Improvements

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

0021

Projected Start Date:

11/10/2009

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

08/12/2013

Completed Activity Actual End Date:

Responsible Organization:

St. Bernard Parish

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$30,000,000.00
Total Budget	\$0.00	\$30,000,000.00
Total Obligated	\$34,976,854.00	\$34,976,854.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
St. Bernard Parish Government	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Water Treatment Plant and pump station

Location Description:

725 Howard Avenue, New Orleans, LA 70112

Activity Progress Narrative:

Funds were obligated this quarter for a now cancelled recycled activity. This obligation presented this quarter is current as of this QPR, and has since been broken out into separate activities.

Accomplishments Performance Measures

No Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Activity Title: Comiskey Park New Orleans

Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0021

Projected Start Date:

07/13/2009

Benefit Type:

Area ()

National Objective:

Low/Mod

Overall

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

07/12/2012

Completed Activity Actual End Date:

To Date

Responsible Organization:

City of New Orleans - K/R

Apr 1 thru, Jun 30, 2010

Overall	Apr 1 thru Jun 30, 2010	10 Date
Total Projected Budget from All Sources	N/A	\$500,000.00
Total Budget	\$0.00	\$500,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$11,765.06	\$11,765.06
Program Funds Drawdown	\$11,765.06	\$11,765.06
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$11,765.06	\$11,765.06
City of New Orleans - K/R	\$11,765.06	\$11,765.06
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

New Playground and Improvements to sports fields.

Location Description:

500 S. Jefferson Davis Parkway, New Orleans, LA 70119

Activity Progress Narrative:

Design.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total

of Linear feet of Public

Cumulative Actual Total / Expected

Total

0 0/0



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

Match SourcesAmountPrivate Funds\$216,121.00

Subtotal Match Sources

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Activity Title: Fresh Food Retailers Initiative Project NO1081

Activitiy Category:

Rehabilitation/reconstruction of other non-residential

Project Number:

0021

Projected Start Date:

06/30/2009

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Planned

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

06/29/2012

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans - K/R

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$7,000,000.00
Total Budget	\$0.00	\$7,000,000.00
Total Obligated	\$7,000,000.00	\$7,000,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of New Orleans - K/R	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Program to bring underserved areas of New Orleans fresh food

Location Description:

Maplewood Drive, Harvey, LA 70058

Activity Progress Narrative:

Funds were obligated this quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding SourcesAmountPrivate Funds\$7,000,000.00

Total Other Funding Sources \$0.00



Activity Title: St. Bernard Parish Hospital Service District

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities

Under Way

Project Number: Project Title:

0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

rojected start bate.

02/27/2009 02/27/2012

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Urgent Need St. Bernard Parish

Apr 1 thru Jun 30, 2010 **To Date Total Projected Budget from All Sources** N/A \$41,000,000.00 **Total Budget** \$0.00 \$41,000,000.00 **Total Obligated** \$2,000,000.00 \$2,000,000.00 **Total Funds Drawdown** \$428,056.32 \$1,988,952.07 **Program Funds Drawdown** \$428,056.32 \$1,988,952.07 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$428,056.32 \$1,988,952.07 St. Bernard Parish Government \$428,056.32 \$1,988,952.07 \$0.00 **Most Impacted and Distressed Expended** \$0.00 **Match Contributed** \$0.00 \$0.00

Activity Description:

Area ()

The project involved design and construction of a 40-bed acute care hospital and medical office building to serve St. Bernard Parish, since the only hospital in the area was closed after storm damage.

Location Description:

8201 West Judge Perez Drive Chalmette, LA 70043

Activity Progress Narrative:

Planning and Admin.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected
Total Total

of public facilities 0 0/1

of Non-business 0 0/0



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding SourcesAmountCommunity Development Block Grant\$5,000,000.00Private Funds\$40,437,240.00Total Other Funding Sources\$0.00



Activity Title: The Summit Development, Water and Sewer

Utilities,

Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0021

Projected Start Date:

12/10/2008

Benefit Type:

Area ()

National Objective:

Slums and Blight

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

12/10/2011

Completed Activity Actual End Date:

Responsible Organization:

St. Tammany Parish

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$2,000,000.00
Total Budget	\$0.00	\$2,000,000.00
Total Obligated	\$0.00	\$2,000,000.00
Total Funds Drawdown	\$444,007.45	\$1,956,747.49
Program Funds Drawdown	\$444,007.45	\$1,956,747.49
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$444,007.45	\$1,956,747.49
St. Tammany Parish Government	\$444,007.45	\$1,956,747.49
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Infrastructure Improvements for Summit Project, water and sewer, drainage canals and structures, roadway, clearing and grading, bridge, paving, curbs, signage, pavement markings, and conduits for future electrical, cable, phone, and irrigation facilities to support the mixed-use development of the UNO research and technology park, retail space, entertainment venues, and residential and commercial office spaces.

Location Description:

Intersection of Interstate -10 and U.S. Highway 190, Slidell, LA, 70458

Activity Progress Narrative:

Construction.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total

of Linear feet of Public

0 0/17163



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding SourcesAmountPrivate Funds\$560,728.00

Total Other Funding Sources \$0.00



Activity Title: Cameron Road Improvements

Activitiy Category:

Construction/reconstruction of streets

Project Number:

0021

Projected Start Date:

05/13/2009

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

06/03/2018

Completed Activity Actual End Date:

Responsible Organization:

Cameron Parish Police Jury

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$3,426,882.20
Total Budget	\$0.00	\$3,426,882.20
Total Obligated	\$3,800,000.00	\$10,446,000.00
Total Funds Drawdown	\$1,065,756.34	\$1,427,029.12
Program Funds Drawdown	\$1,065,756.34	\$1,427,029.12
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,065,756.34	\$1,427,029.12
Cameron Parish Police Jury	\$1,065,756.34	\$1,427,029.12
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project funded improvements to roads in Cameron Parish.

Location Description:

Hillings Ditch & Dart St., Destin & Jefferson Hwy, River Ridge, LA 70123

Activity Progress Narrative:

Admin, Construction, and Design.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total

of Linear feet of Public

Total

0 0/112016



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found
Total Other Funding Sources



Activity Title: Veteran's Administration Medical Center Land

Acqui

Activity Category: Activity Status:

Acquisition - general Under Way

Project Number: Project Title:

0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

03/11/2009 03/11/2012

Benefit Type: Completed Activity Actual End Date:

Area ()

National Objective: Responsible Organization:

Urgent Need City of New Orleans - K/R

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$72,500,000.00
Total Budget	\$0.00	\$72,500,000.00
Total Obligated	\$0.00	\$75,000,000.00
Total Funds Drawdown	\$8,583,617.78	\$13,350,643.35
Program Funds Drawdown	\$8,583,617.78	\$13,350,643.35
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$8,603,377.75	\$13,350,643.35
City of New Orleans - K/R	\$8,603,377.75	\$13,350,643.35
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This project provides for the funding for the acquisition of land and relocation of property on the site of the new VA hospital in New Orleans.

Location Description:

Block bounded by Tulane Avenue, Galvez Street and S. Rocheblave Street, New Orleans, LA 70119

Activity Progress Narrative:

Relocation.

Accomplishments Performance Measures

No Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Activity Title: Vermilion Police Jury Bridge Replacement-Phase

Ш

Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0021

Projected Start Date:

03/20/2009

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

10/11/2012

Completed Activity Actual End Date:

Responsible Organization:

Vermilion Parish Police Jury

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$2,573,047.00
Total Budget	\$0.00	\$2,573,047.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$256,731.11	\$584,691.00
Program Funds Drawdown	\$256,731.11	\$584,691.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$256,731.11	\$509,514.61
Vermilion Parish Police Jury	\$256,731.11	\$509,514.61
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project funded the replacement of Holly Road Bridge and Community Road Bridge in Vermilion Parish.

Location Description:

Alpha Road Bridge @ Kinney Coulee; Amerada Road Bridge @ Unnamed Coulee; Bluebonnet Road Bridge @ Grand Marais Bayou; Cleo Road Bridge @ Baton Coulee; Lloyd Road Bridge @Unnamed Coulee; Pioneer Road Bridge @ Baton Coulee; Prairie Road Bridge @ Seventh Ward Canal

O

Activity Progress Narrative:

Admin, Construction, and Design.

of Linear feet of Public

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total



0/13440

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Activity Title: Town of Delcambre Elevating Municipal Offices

Activitiy Category:

Construction of buildings for the general conduct of

Project Number:

0021

Projected Start Date:

05/04/2009

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

10/11/2012

Completed Activity Actual End Date:

Responsible Organization:

Vermilion Parish Police Jury

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$454,934.00
Total Budget	\$0.00	\$454,934.00
Total Obligated	\$454,934.00	\$454,934.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Vermilion Parish Police Jury	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Plan improvements to Municipal government offices.

Location Description:

107 North Railroad Street, Delcambre, LA 70528

Activity Progress Narrative:

Funds were obligated this quarter.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of buildings (non-residential)

0 0/1



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Activity Title: Norman Mayer Library Project

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0021

Projected Start Date:

08/14/2009

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

08/13/2012

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans - K/R

Overall Total Projected Budget from All Sources	Apr 1 thru Jun 30, 2010 N/A	To Date \$3,707,113.14
Total Budget	\$0.00	\$3,707,113.14
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$123,898.74	\$270,373.58
Program Funds Drawdown	\$123,898.74	\$270,373.58
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$123,898.74	\$270,373.58
City of New Orleans - K/R	\$123,898.74	\$270,373.58
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project funded construction of a new library in place of the damaged one.

Location Description:

2098 Foy Street, (Gentilly) New Orleans, La. 70122

Activity Progress Narrative:

Design.

Accomplishments Performance Measures

No Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

onion i unumg oodi ooo baagotta botan	
Match Sources	Amount
Private Funds	\$644,550.00
Subtotal Match Sources	\$0.00
Other Funding Sources	Amount
FEMA Public Assistance	\$1,879,704.00
Total Other Funding Sources	\$0.00



Activity Title: New Orleans East Regional Library Project

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0021

Projected Start Date:

07/13/2009

Benefit Type:

Area ()

National Objective:

Slums and Blight

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

07/12/2012

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans - K/R

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$5,237,376.80
Total Budget	\$0.00	\$5,237,376.80
Total Obligated	\$17,750,000.00	\$20,750,000.00
Total Funds Drawdown	\$129,450.48	\$276,168.69
Program Funds Drawdown	\$129,450.48	\$276,168.69
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$129,450.48	\$276,168.69
City of New Orleans - K/R	\$129,450.48	\$276,168.69
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project funded construction of a new library in place of the damaged one.

Location Description:

5641 Read Blvd. New Orleans, LA 70127

Activity Progress Narrative:

Design.

Accomplishments Performance Measures

No Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

onion i unumg oodi ooo baagotta botan	
Match Sources	Amount
Private Funds	\$299,610.00
Subtotal Match Sources	\$0.00
Other Funding Sources	Amount
FEMA Public Assistance	\$2,876,400.00
Total Other Funding Sources	\$0.00



Activity Title: Rehab./Recon. Public Improvement - Jefferson -

SB

Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0021

Projected Start Date:

07/28/2009

Benefit Type:

Area ()

National Objective:

Slums and Blight

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

07/27/2012

Completed Activity Actual End Date:

Responsible Organization:

Jefferson Parish

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$3,412,693.00
Total Budget	\$0.00	\$3,412,693.00
Total Obligated	\$20,236,486.00	\$20,336,486.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Jefferson Parish	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Install 1300 LF of steel sheet piling & concrete canal bottom to widen canal & increase flow to stabilize candal banks & mitigate flooding during storms.

Location Description:

Gulizo Canal & Ames Blvd., Marrero, LA 70072

Activity Progress Narrative:

Funds were obligated this quarter for a now cancelled recycled activity. This obligation presented this quarter is current as of this QPR, and has since been broken out into separate activities.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total

of Linear feet of Public

Total

0 0/1300



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Activity Title: Drainage Master Plan - Lafourche Parish

Activity Category: Activity Status:

Planning Under Way

Project Number: Project Title:

0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

04/28/2009 05/18/2018

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

N/A Lafourche Parish

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$750,000.00
Total Budget	\$0.00	\$750,000.00
Total Obligated	\$750,000.00	\$750,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Lafourche Parish Council	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Area ()

Develop master plan to provide logical, long-term plan to identify & prioritize needs for drainage, flood & storm water control for the area.

Location Description:

P.O. Drawer 5548 Thibodaux, LA 70302

Activity Progress Narrative:

Funds were obligated this quarter.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Plans or Planning Products

0 0/0



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found
Total Other Funding Sources



Activity Title: Tidewater Drainage Infrastructure (Tidewater

Road)

Activity Category: Activity Status:

Construction/reconstruction of streets

Under Way

Project Number:

Project Title:

0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

12/28/2009 07/17/2018

Benefit Type: Completed Activity Actual End Date:

Benefit Type: Area ()

National Objective: Responsible Organization:

Urgent Need Plaquemines Parish

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$17,739,220.00
Total Budget	\$0.00	\$17,739,220.00
Total Obligated	\$17,739,220.00	\$17,739,220.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Plaquemines Parish Government	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project funded the evaluation of and improvements to Tidewater Road, a major traffic artery for fishermen in Plaquemines Parish.

Location Description:

of Linear feet of Public

Tidewater Road, Venice, LA 70091

Activity Progress Narrative:

Funds were obligated this quarter.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

0 0/9000



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Activity Title: Rehab FBO Apron at Harry P. Williams Memorial

Airp

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0021

Projected Start Date:

08/25/2009

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

02/29/2012

Completed Activity Actual End Date:

Responsible Organization:

St. Mary Parish

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$701,966.00
Total Budget	\$0.00	\$701,966.00
Total Obligated	\$701,966.00	\$701,966.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
St. Mary Parish	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitate deteriorated portions of airport slab

Location Description:

Harry P. Williams Memorial Airport, Patterson, LA 70358

Activity Progress Narrative:

Funds were obligated this quarter.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of public facilities

O O/1



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



ILTR - 00146 Grantee Activity Number:

Activity Title: Pontchartrain Park Historic, Municipal Golf Course

Activity Status: Activitiy Category:

Rehabilitation/reconstruction of a public improvement **Under Way**

Project Number: Project Title: Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

05/12/2012 05/13/2009

Completed Activity Actual End Date: Benefit Type:

Area () **National Objective: Responsible Organization:**

Low/Mod City of New Orleans - K/R

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$3,000,000.00
Total Budget	\$0.00	\$3,000,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$1,067,358.29	\$1,266,920.10
Program Funds Drawdown	\$1,067,358.29	\$1,266,920.10
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,067,358.29	\$1,266,920.10
City of New Orleans - K/R	\$1,067,358.29	\$1,266,920.10
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project will repair and improve facilities at the historic Pontchartrain Park Golf Course and First Tee facility in New Orleans.

Location Description:

4992 Hayne Boulevard, New Orleans, La. 70126

Activity Progress Narrative:

Design.

0021

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected Total Total # of Linear feet of Public 0 0/0



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

Match SourcesAmountPrivate Funds\$4,492,000.00

Subtotal Match Sources

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



ILTR - 00149 **Grantee Activity Number:**

Gentilly Roadway Improvement Project NO1033v2 Activity Title:

Infrastructure - Long Term Community Recovery

Activity Status: Activitiy Category:

Construction/reconstruction of streets Planned

Project Number: Project Title:

Projected Start Date: Projected End Date:

07/01/2009 06/30/2012

Completed Activity Actual End Date: Benefit Type:

0021

Area ()

National Objective: Responsible Organization: Slums and Blight City of New Orleans - K/R

Apr 1 thru Jun 30, 2010 **To Date Total Projected Budget from All Sources** N/A \$552,030.57 **Total Budget** \$0.00 \$552,030.57 **Total Obligated** \$452,120.00 \$452,120.00 **Total Funds Drawdown** \$0.00 \$0.00 **Program Funds Drawdown** \$0.00 \$0.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$0.00 City of New Orleans - K/R \$0.00 \$0.00 **Most Impacted and Distressed Expended** \$0.00 \$0.00

\$0.00

Activity Description:

Match Contributed

Streetscape to benefit neighborhood and increase economic revival

Location Description:

Gentilly between Caton and Sere Streets, New Orleans, LA 70122

Activity Progress Narrative:

Funds were obligated this quarter.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected Total **Total** # of Linear feet of Public 0 0/0



\$0.00

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Activity Title: Lot Next Door Incentive Program Management

Activity Category: Activity Status:

Public services Under Way

Project Number: Project Title:

0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

04/06/2009 04/05/2012

Benefit Type: Completed Activity Actual End Date:

Area ()

National Objective: Responsible Organization:

Slums and Blight City of New Orleans - K/R

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$250,000.00
Total Budget	\$0.00	\$250,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$85,553.09	\$85,553.09
Program Funds Drawdown	\$85,553.09	\$85,553.09
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$85,553.09	\$85,553.09
City of New Orleans - K/R	\$85,553.09	\$85,553.09
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project provided landscaping samples, technical assistance and other incentives for landowners to purchase adjacent Lot Next Door properties.

Location Description:

1300 Perdido Street New Orleans, LA 70112

Activity Progress Narrative:

Public Service.

Accomplishments Performance Measures

No Accomplishments Performance Measures



	Th	This Report Period		Cumulative	Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Cases opened	0	0	0	0/0	0/0	0/0	0
# of Cases closed	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found
Total Other Funding Sources



Activity Title: Bridge Replacement Project

Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0021

Projected Start Date:

08/20/2009

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

09/06/2013

Completed Activity Actual End Date:

Responsible Organization:

Iberia Parish

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$1,560,416.00
Total Budget	\$0.00	\$1,560,416.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$19,181.12	\$65,086.25
Program Funds Drawdown	\$19,181.12	\$65,086.25
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$19,181.12	\$65,086.25
Iberia Parish	\$19,181.12	\$65,086.25
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project funded the replacement of Hazard Road Bridge and Port Road Bridge in Iberia Parish.

Location Description:

300 Iberia St., Suite 400, Iberia, LA 70560

Activity Progress Narrative:

Admin and Design.

of Linear feet of Public

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

0 0/2175



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found
Total Other Funding Sources



Activity Title: Pump Station Quiet Rooms

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0021

Projected Start Date:

02/03/2010

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

07/17/2018

Completed Activity Actual End Date:

Responsible Organization:

Plaquemines Parish

Overall Total Projected Budget from All Sources	Apr 1 thru Jun 30, 2010 N/A	To Date \$2,665,914.08
Total Budget	\$0.00	\$2,665,914.08
Total Obligated	(\$665,914.08)	\$2,000,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Plaquemines Parish Government	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Improve safety for pump workers

Location Description:

8056 Highway 23, Suite 200 Belle Chasse, LA 70037

Activity Progress Narrative:

Funds were de-obligated this quarter to prepare for the additional Long Term Community Recovery projects being added. It has since been corrected in a subsequent QPR.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of public facilities 0 0/11



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found
Total Other Funding Sources



Activity Title: Algiers Regional Library Project

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0021

Projected Start Date:

07/16/2009

Benefit Type:

Area ()

National Objective:

Slums and Blight

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

07/15/2012

N/A

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans - K/R

Apr 1 thru Jun 30, 2010

Overall
Total Pro

Total Projected Budget from All Sources

Total Budget
Total Obligated

Total Funds Drawdown

Program Funds Drawdown

Program Income Drawdown

Program Income Received

Total Funds Expended

City of New Orleans - K/R

Most Impacted and Distressed Expended

Match Contributed

\$0.00 \$4,704,740.14 \$0.00 \$3,000,000.00 \$158,346.35 \$344,107.00 \$158,346.35 \$344,107.00 \$0.00 \$0.00

To Date

\$4,704,740.14

\$0.00 \$0.00 \$0.00 \$0.00

\$158,346.35 \$344,107.00 \$158,346.35 \$344,107.00

\$0.00 \$0.00 \$0.00 \$0.00

Activity Description:

Construction of a new library to benefit Algiers

Location Description:

3014 Holiday Drive, New Orleans, LA 70131

Activity Progress Narrative:

Design.

Accomplishments Performance Measures

No Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

Match Sources	Amount
Private Funds	\$0.00
Subtotal Match Sources	\$0.00
Other Funding Sources	Amount
FEMA Public Assistance	\$985,376.00
Total Other Funding Sources	\$0.00



ILTR - 00164 **Grantee Activity Number:**

Activity Title: Robert E. Smith Library Project

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0021

Projected Start Date:

07/16/2009

Benefit Type:

Area ()

National Objective:

Slums and Blight

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

07/15/2012

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans - K/R

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$2,213,850.49
Total Budget	\$0.00	\$2,213,850.49
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$40,566.49	\$83,259.05
Program Funds Drawdown	\$40,566.49	\$83,259.05
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$40,566.49	\$83,259.05
City of New Orleans - K/R	\$40,566.49	\$83,259.05
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction of a new library to benefit Lakeview neighborhood

Location Description:

6301 Canal Blvd. New Orleans, LA 70124

Activity Progress Narrative:

Design.

Accomplishments Performance Measures

No Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

Other I arialing Courses Buagetta Betain	
Match Sources	Amount
Private Funds	\$714,217.00
Subtotal Match Sources	\$0.00
Other Funding Sources	Amount
FEMA Public Assistance	\$1,824,409.00
Total Other Funding Sources	\$0.00



Activity Title: Methodist Hospital Acquisition & Development

Activity Category: Activity Status:

Acquisition - general Under Way

Project Number: Project Title:

0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

07/13/2009 07/12/2012

Benefit Type: Completed Activity Actual End Date:

Area ()

National Objective: Responsible Organization:

Slums and Blight City of New Orleans - K/R

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$40,091,601.20
Total Budget	\$0.00	\$40,091,601.20
Total Obligated	\$40,750,000.00	\$42,750,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of New Orleans - K/R	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The funding provided for the acquisition of Methodist Hospital, Lakeland Hospital and the Surgical Center in New Orleans. Additionally, this project funds three more phases: (1)master planning, programming, and feasibility assessment, (2)development of urgent and primary care services, (3)development of the main hospital facility of the Methodist Hospital. The final two phases are inactive until the first is completed.

Location Description:

5620 Read Boulevard New Orleans, La.

Activity Progress Narrative:

Additional funds were obligated this quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding SourcesAmountPrivate Funds\$990,000.00

Total Other Funding Sources \$0.00



Activity Title: Replacement & Upgrade Curbs and Sidewalks

Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0021

Projected Start Date:

12/23/2009

Benefit Type:

Area ()

National Objective:

Slums and Blight

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

07/17/2018

Completed Activity Actual End Date:

Responsible Organization:

Plaquemines Parish

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$953,183.09
Total Budget	\$0.00	\$953,183.09
Total Obligated	\$953,183.09	\$953,183.09
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Plaquemines Parish Government	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Repair to curbs and sidewalks to benefit three communities.

Location Description:

8056 Highway 23, Suite 200 Belle Chasse, LA 70037

Activity Progress Narrative:

Funds were obligated this quarter.

of Linear feet of Public

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

0 0/8540



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Activity Title: Planning - Livingston Parish

Activity Category: Activity Status:

Planning Planned

Project Number: Project Title:

0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

10/23/2009 04/12/2012

Benefit Type: Completed Activity Actual End Date: Area ()

National Objective: Responsible Organization:

N/A Livingston Parish

Overall Apr 1 thru Jun 30, 2010 **To Date Total Projected Budget from All Sources** N/A \$491,376.00 **Total Budget** \$0.00 \$491,376.00 **Total Obligated** \$491,376.00 \$491,376.00 **Total Funds Drawdown** \$0.00 \$0.00 **Program Funds Drawdown** \$0.00 \$0.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$0.00 Livingston Parish Council \$0.00 \$0.00 **Most Impacted and Distressed Expended** \$0.00 \$0.00

\$0.00

Activity Description:

Match Contributed

Planning

Location Description:

P.O. Box 427 Livingston, LA 70754

Activity Progress Narrative:

Funds were obligated this quarter.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Plans or Planning Products 0 0/0



\$0.00

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found
Total Other Funding Sources



Activity Title: Ochsner Health System Emergency Electric Power

Gen

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0021

Projected Start Date:

06/26/2009

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

07/28/2012

Completed Activity Actual End Date:

Responsible Organization:

Jefferson Parish

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$1,162,130.00
Total Budget	\$0.00	\$1,162,130.00
Total Obligated	(\$163,529.00)	\$5,549,999.78
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Jefferson Parish	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project funded the purchase of three emergency generators at Ochsner Medical Center.

Location Description:

1514 Jefferson Highway, Jefferson LA

Activity Progress Narrative:

Funds were de-obligated this quarter for a now cancelled activity, which has been recycled. This obligation presented this quarter is current as of this QPR, and has since been broken out into separate activities.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total

of public facilities

Total

0 0/1



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Activity Title: Pontchartrain Park Recreation Improvements

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0021

Projected Start Date:

07/13/2009

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

07/12/2012

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans - K/R

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$500,000.00
Total Budget	\$0.00	\$500,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$6,337.48	\$6,337.48
Program Funds Drawdown	\$6,337.48	\$6,337.48
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$6,337.48	\$6,337.48
City of New Orleans - K/R	\$6,337.48	\$6,337.48
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Park improvements including walkways to benefit neighborhood

Location Description:

6520 Congress Drive New Orleans, La.70126

Activity Progress Narrative:

Design.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of public facilities 0 0/0



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



ILTR - 00190 **Grantee Activity Number:**

Activity Title: DBE Support Services Project

Activitiy Category: Activity Status:

Public services **Under Way Project Number:**

Project Title:

0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

07/30/2009 07/29/2012

Benefit Type: Completed Activity Actual End Date:

Area ()

National Objective: Responsible Organization:

Slums and Blight City of New Orleans - K/R

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$104,000.00
Total Budget	\$0.00	\$104,000.00
Total Obligated	\$1,000,000.00	\$1,000,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of New Orleans - K/R	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Assistance to small businesses by funding the Program Assistant/Staff Augmentation services currently under contract.

Location Description:

1300 Perdido Street New Orleans, LA 70112

Activity Progress Narrative:

Funds were obligated this quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



ILTR - 00191 Grantee Activity Number:

Activity Title: Nora Navra Library Acquisition & Construction

Proi

Activity Status: Activitiy Category:

Rehabilitation/reconstruction of public facilities **Under Way**

Project Number: Project Title: Infrastructure - Long Term Community Recovery 0021

Projected Start Date: Projected End Date:

08/06/2012 08/07/2009

Completed Activity Actual End Date: Benefit Type:

Area ()

National Objective: Responsible Organization:

Low/Mod City of New Orleans - K/R

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$3,389,622.34
Total Budget	\$0.00	\$3,389,622.34
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$40,132.21	\$104,130.61
Program Funds Drawdown	\$40,132.21	\$104,130.61
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$40,132.21	\$104,130.61
City of New Orleans - K/R	\$40,132.21	\$104,130.61
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project funded the acquisition of land and construction of a new library in place of the damaged one.

Location Description:

1033 AP Tureaud Avenue, New Orleans, LA 70116

Activity Progress Narrative:

Design.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected Total Total

of Plans or Planning Products 0 0/0



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding SourcesAmountFEMA Public Assistance\$91,744.98Private Funds\$265,664.00Total Other Funding Sources\$0.00



Activity Title: Lafitte Greenway Land Acquisition Project NO1110

Activity Category: Activity Status:

Acquisition - general Under Way

Project Number: Project Title:

0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

08/04/2009 08/03/2012

Benefit Type: Completed Activity Actual End Date:

Area ()

National Objective: Responsible Organization:

Low/Mod City of New Orleans - K/R

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$4,000,000.00
Total Budget	\$0.00	\$4,000,000.00
Total Obligated	(\$4,650,000.00)	\$6,000,000.00
Total Funds Drawdown	\$3,861,648.32	\$3,861,648.32
Program Funds Drawdown	\$3,861,648.32	\$3,861,648.32
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$3,861,648.32	\$3,861,648.32
City of New Orleans - K/R	\$3,861,648.32	\$3,861,648.32
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project acquires 16.5 acres of land that was previously sold by the City and the Alabama Great Southern Railroad Company. This land will enhance the function of the Lafitte Greenway project, a propopsed 3.1 mile bicycle/pedestrian trail and greenway/cultural corridor that connects Armstrong Park with City Park via Bayou St. John and the Marconi Boulevard bike route. Preexisting utilities will be removed and site clearance will be performed.

Location Description:

bounded by St. Louis, N. Dorgenois, Lafitte Street, N. Galvez and N. Claiborne Avenue, New Orleans, LA 70119

Activity Progress Narrative:

Design.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Properties 0 0/1



of Parcels acquired00/0Total acquisition compensation00/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Activity Title: Ben Thomas Road Area Sewer Collection System

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

0021

Projected Start Date:

12/21/2009

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Planned

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

08/22/2013

Completed Activity Actual End Date:

Responsible Organization:

St. Tammany Parish

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$2,130,000.00
Total Budget	\$0.00	\$2,130,000.00
Total Obligated	\$2,130,000.00	\$2,130,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
St. Tammany Parish Government	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Collection and transportation of sewerage

Location Description:

Ben Thomas Road Area, Slidell, LA 70460

Activity Progress Narrative:

Funds were obligated this quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: ILTR - 00211

Activity Title: Cameron Loop Dredging Project

Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0021

Projected Start Date:

12/16/2009

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

06/03/2018

Completed Activity Actual End Date:

Responsible Organization:

Cameron Parish Police Jury

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$9,533,672.80
Total Budget	\$0.00	\$9,533,672.80
Total Obligated	\$8,132,944.00	\$8,132,944.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Cameron Parish Police Jury	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Clear sediment from commercial waterways

Location Description:

Monkey Island Loop (south of Hwy. 82 in Cameron, LA adjacent to the Calcasieu Ship Channel) 70631

Activity Progress Narrative:

Funds were obligated this quarter.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total

of Linear feet of Public

Cumulative Actual Total / Expected

Total

0 0/17424



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

Private Funds \$9,356,026.00

Total Other Funding Sources \$0.00



Grantee Activity Number: ILTR - 00219

Activity Title: Multipurpose Building Renovations & Additions

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0021

Projected Start Date:

10/13/2009

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

12/05/2011

Completed Activity Actual End Date:

Responsible Organization:

Jefferson Davis Parish Police Jury

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$561,572.00
Total Budget	\$0.00	\$561,572.00
Total Obligated	\$511,715.00	\$511,715.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Jefferson Davis Parish Police Jury	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Repair to building and construction of addition (bathrooms, kitchen, generator)

Location Description:

304 North State Street Jennings, LA 70546

Activity Progress Narrative:

Funds were obligated this quarter.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of public facilities 0 0/1



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: ILTR - 00226

Activity Title: Comprehensive Master Plan

Activity Category: Activity Status:

Planning Under Way

Project Number: Project Title:

0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

11/10/2009 08/03/2018

Benefit Type: Completed Activity Actual End Date: Area ()

National Objective: Responsible Organization:

N/A Village of Folsom

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$62,426.03
Total Budget	\$0.00	\$62,426.03
Total Obligated	\$0.00	\$62,426.03
Total Funds Drawdown	\$9,360.00	\$14,352.00
Program Funds Drawdown	\$9,360.00	\$14,352.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$9,360.00	\$14,352.00
Village of Folsom	\$9,360.00	\$14,352.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Master Plan focusing on Smart Growth that is consistent with the Louisiana Speaks Regional Plan to foster economic growth, make efficient use of taxpayer dollars, maximize the use of existing infrastructure, and protect the Village's environmentally sensitive areas and offer a range of quality housing opportunities for all citizens of the Village of Folsom.

Location Description:

of Plans or Planning Products

82378 June Street, Folsom, LA 70437

Activity Progress Narrative:

Planning.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

0



0/0

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



ILTR - 00229 **Grantee Activity Number:**

Acadia Parish Construc. Gov. Build. - UN **Activity Title:**

Activitiy Category:

Construction of buildings for the general conduct of

Project Number:

0021

Projected Start Date:

11/19/2009

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Planned

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

11/14/2012

Completed Activity Actual End Date:

Responsible Organization:

Acadia Parish Police Jury

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$631,769.00
Total Budget	\$0.00	\$631,769.00
Total Obligated	\$631,739.00	\$631,739.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Acadia Parish Police Jury	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction of building for government use

Location Description:

Crowley, LA

Activity Progress Narrative:

Funds were obligated this quarter.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected Total Total # of buildings (non-residential) 0/1 0



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: ILTR - 00235

Activity Title: Southwest LA Entrepreneurial Economic Devl.

Center

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0021

Projected Start Date:

12/23/2009

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

06/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Calcasieu Parish Police Jury

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$7,000,000.00
Total Budget	\$0.00	\$7,000,000.00
Total Obligated	\$7,000,000.00	\$7,000,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Calcasieu Parish Police Jury	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Economic Development (Infrastructure improvements and building construction)

Location Description:

McNeese State University Campus, Lake Charles, LA 70602

Activity Progress Narrative:

Funds were obligated this quarter.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected Total Total # of public facilities 0 0/1



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

Match SourcesAmountPrivate Funds\$6,000,000.00

Subtotal Match Sources

Other Funding Sources Amount



Grantee Activity Number: ILTR - 00248

Activity Title: Public Greenspace Tree Replacement Phase II

Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0021

Projected Start Date:

08/16/2010

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

08/16/2013

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans - K/R

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$1,250,000.00
Total Budget	\$0.00	\$1,250,000.00
Total Obligated	\$0.00	\$2,114,631.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This project will fund the planting of approximately 1,520 trees, turf refurbishment, arboreal care for 212 trees, 19,200 square feet of walking path restoration and ornamental planting beds consisting of 4,471 shrubs and 41,188 ground covers along the neutral grounds and rights-of-way of strategic corridors and in parks throughout the City of New Orleans.

Location Description:

Alcee Fortier Blvd. (Canal to Dwyer); Almonaster Blvd. (Franklin to Law); Bundy Rd. (I-10 to Chef Menteur); Canal Street (Claiborne to Carrollton); Carrollton Avenue (Claiborne to Orleans Avenue); Desaix Boulevard (Moss to Gentilly); Earhart Boulevard (Hamilton St. to Broadway); Esplanade Avenue (from Rampart to Mrio); Jefferson Avenue (Claiborne to Tonti); Higgans Boulevard (Almonaster to Alvar); Holiday Drive (Gen. DeGaulle to Gen. Meyer); Mayo Dr. (I-10 to Dwyer); Orleans Avenue (City Park Avenue to Claiborne); Pontchartrain Park Golf Course; Poydras Street (from S. Peters Street to the I-10 overpass), New Orleans, LA

Activity Progress Narrative:



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: ILTR - 00261

Activity Title: University Medical Center (UMC)House

Moving/Dry-In

Activity Category: Activity Status:

Clearance and Demolition Planned

Project Number: Project Title:

Projected Start Date: Projected End Date:

Projected Start Date. Projected End Date

05/11/2011 05/11/2014

Benefit Type: Completed Activity Actual End Date:

Area ()

0021

National Objective: Responsible Organization:

Low/Mod City of New Orleans - K/R

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$581,450.00
Total Budget	\$0.00	\$581,450.00
Total Obligated	\$0.00	\$1,400,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This project removes twenty-six (26) historically significant residential structures from the University Medical Center (UMC) project site footprint; Relocate the residential structures to available lots located throughout the City; Perform "dry-in" construction activities, which will include construction of new foundations, placement of new roofs and securing the structures to eliminate the potential for vandalism and facilitate dry storage until the rehabilitation of the structure may begin.

Location Description:

University Medical Center project site footprint bounded by Canal Street, Tulane Avenue, South Claiborne Avenue, and South Galvez Street

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

Infrastructure - Long Term Community Recovery

of Properties 0 0/26



This Report Period Cumulative Actual Total / Expected

Total Total

of Housing Units 0 0/26

Beneficiaries Performance Measures

	Ini	s Report Period		Cumulative	Actual Total / Ex	срестеа	
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/0	0

LMI%: 54.63

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: ILTR - 00271

Activity Title: Public Facilities Environ. Testing & Remediation

Activity Category: Activity Status:

Clearance and Demolition

Under Way

Project Number:

Project Title:

Project Number: Project Title:

0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

10/21/2011 10/20/2014

10/20/20

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod City of New Orleans - K/R

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$3,408,389.80
Total Budget	\$0.00	\$3,408,389.80
Total Obligated	\$1,078,407.00	\$4,371,771.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of New Orleans - K/R	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Area ()

This project will use funds for environmental testing and contaminant remediation for parks and playgrounds throughout the city of New Orleans, as well as for public facility recovery project with insufficient funding for these purposes.

Location Description:

Palmer Park, S. Claiborne @ S. Carrollton, New Orleans, LA 70118; Evans Playground, 5100 LaSalle St., New Orleans, LA 70115; Danneel Playground 5501 St. Charles Ave., New Orleans 70115; Taylor Playground 3101 Washington Ave., New Orleans, LA 70125; Burke Playground, 2524 Annunciation St., New Orleans, LA 70130; Annunciation Playground, 800 Race St., New Orleans, LA 70130; Van McMurray Playground, 2000 Phillip St., New Orleans, LA 70113; A.L. Davis Playground, 2600 LaSalle St., New Orleans, LA 70113; Hunterfield Playground, 1600 N. Claiborne Ave., New Orleans, LA 70116; Treme Center Playground, 1400 St. Phillip St., New Orleans, LA 70116; Lemann II Playground, 1600 Lafitte St., New Orleans, LA 70112; Easton Playground 600 N. Lopez St., New Orleans 70119; Stallings Center Playground, 1900 Desire St., New Orleans, LA 70117; Sam Bonart Playground, Forstall & Marias St., New Orleans, LA 70117; Village De L'est Playground, 13512 Granville St., New Orleans, LA 70129

Activity Progress Narrative:

Funds were obligated this quarter for a now cancelled recycled activity. This obligation presented this quarter is current as of this QPR, and has since been broken out into separate activities.



Accomplishments Performance Measures

This Report Period

Total

Cumulative Actual Total / Expected

Total

of Properties 0 0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Project # / 0022 / Infrastructure - Local Government

Grantee Activity Number: ILOC - 00002

Activity Title: NRCS - Match Program

Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0022

Projected Start Date:

05/27/2008

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Local Government

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

Responsible Organization:

St. Tammany Parish

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$1,187,730.75
Total Budget	\$0.00	\$1,187,730.75
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$774,167.32
Program Funds Drawdown	\$0.00	\$774,167.32



Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$774,167.32
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This project removes storm debris from various waterways throughout St. Tammany Parish.

Location Description:

St. Tammany Parish: parish-wide

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/0
# of Linear miles of Public	0	0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding SourcesAmountPrivate Funds\$13,536,192.25Total Other Funding Sources\$0.00



Grantee Activity Number: ILOC - 00004

Activity Title: Sewerage & Water Board Utilities Improvement

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

0022

Projected Start Date:

02/09/2010

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Local Government

Projected End Date:

02/09/2013

Completed Activity Actual End Date:

Responsible Organization:

Sewerage and Water Board of New Orleans

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$15,000,000.00
Total Budget	\$0.00	\$15,000,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$1,840,406.84	\$5,621,660.49
Program Funds Drawdown	\$1,840,406.84	\$5,621,660.49
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,840,406.84	\$5,621,660.49
Sewerage and Water Board of New Orleans	\$1,840,406.84	\$5,621,660.49
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This project will involve the assessment and repair and/or replacement of sanitary sewer piping and manholes, water mains, and major storm drainage piping and other related items owned and operated by the Sewerage and Water Board as needed in the public right of way at various locations within the project limits of the South Louisiana Submerged Roads Program.

Location Description:

East Bank of New Orleans, 70112

Activity Progress Narrative:

\$1,840,406.84 was expended the 2nd quarter of 2010 for construction of Submerged Roads Utilities Improvement Project(s).

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total

of Linear feet of Public

0 0/0



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: ILOC - 00005
Activity Title: The Cove

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0022

Projected Start Date:

07/13/2009

Benefit Type:

Area ()

National Objective:

Slums and Blight

Activity Status:

Under Way

Project Title:

Infrastructure - Local Government

Projected End Date:

05/29/2012

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Office of Facility Planning and Control

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$3,124,718.00
Total Budget	\$0.00	\$3,124,718.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$680,154.29	\$1,220,098.29
Program Funds Drawdown	\$680,154.29	\$1,220,098.29
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$680,154.29	\$1,220,098.29
Division of Administration Facility Planning	\$680,154.29	\$1,220,098.29
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This project will renovate the north and south wings of the University of New Orleans dining facility (known as The Cove), and demolish and reconstruct the central section. The renovated building will be fully restored as well.

Location Description:

2000 Lakeshore Drive, New Orleans, LA 70148

Activity Progress Narrative:

\$680,154.29 was expended the 2nd quarter of 2010 construction of The Cove.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	0/1
# of Non-business	0	0/1



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding SourcesAmountFEMA Public Assistance\$391,350.24Private Funds\$558,449.76Total Other Funding Sources\$0.00



Grantee Activity Number: ILOC - 00006

Activity Title: Master Plan and Associated Studies

Activity Category: Activity Status:

Planning Under Way

Project Number: Project Title:

0022 Infrastructure - Local Government

Projected Start Date: Projected End Date:

02/09/2010 02/09/2013

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

N/A Greater New Orleans Bioscience Economic

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$2,450,000.00
Total Budget	\$0.00	\$2,450,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$515,844.90	\$515,844.90
Program Funds Drawdown	\$515,844.90	\$515,844.90
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$515,844.90	\$515,844.90
Greater New Orleans Bioscience Economic	\$515,844.90	\$515,844.90
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Area ()

This project facilitates the programatic and physical development of GNOBEDD and promotes growth and Biosciences.

Location Description:

New Orleans (Zip code 70112)

Activity Progress Narrative:

\$515,844.90 was expended the 2nd quarter of 2010 for planning for the Master Plan & Associated Studies by the Greater New Orleans Biosciences Economic Development District.

Accomplishments Performance Measures

No Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: ILOC - 00007

Activity Title: SOWELA Acquisition of Existing Modular

Classrooms

Activity Category: Activity Status:

Acquisition - general Under Way

Project Number: Project Title:

0022 Infrastructure - Local Government

Projected Start Date: Projected End Date:

06/19/2009 06/19/2012

Benefit Type: Completed Activity Actual End Date:

Area ()

National Objective: Responsible Organization:

Low/Mod SOWELA Technical Community College

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$550,000.00
Total Budget	\$0.00	\$550,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$538,151.00	\$538,151.00
Program Funds Drawdown	\$538,151.00	\$538,151.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$538,151.00	\$538,151.00
SOWELA Technical Community College	\$538,151.00	\$538,151.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This project acquires 10 modular classrooms (each contains 2 classrooms for total of 20 classrooms) & 1 modular bathroom building for SOWELA Technical College.

Location Description:

3820 Sen. J. Bennett Johnston Avenue, Lake Charles, 70616

Activity Progress Narrative:

\$538,151.00 was expended the 2nd quarter of 2010 for the purchase of 10 modular classroom buildings & 1 modular restroom building. Each classroom building contains 2 classrooms for a total of 20 classrooms. Additionally, the project was completed this quarter.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	11	11/11
Total acquisition compensation	0	0/538151



of Housing Units 0 0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: ILOC - 00014A

Activity Title: Pres. Resource Cntr. - Operation Comeback -

Rehab.

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

0022

Projected Start Date:

03/08/2010

Benefit Type: Direct (HouseHold)

National Objective:

Slums and Blight

Activity Status:

Under Way

Project Title:

Infrastructure - Local Government

Projected End Date:

03/08/2013

Completed Activity Actual End Date:

Responsible Organization:

New Orleans Redevelopment Authority

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$1,039,736.70
Total Budget	\$0.00	\$1,039,736.70
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$520,492.11	\$520,492.11
Program Funds Drawdown	\$520,492.11	\$520,492.11
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$520,492.11	\$520,492.11
New Orleans Redevelopment Authority	\$520,492.11	\$520,492.11
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This project centers on the historic preservation of 5 residential locations. These locations were chosen with an eye toward revitalizing the residential areas and rebuilding the neighborhood community. Typical purchasers of the residential properties under this program are low-moderate income and new to homeownership, and providing these populations with reasonable housing is a good way to begin increasing occupancy in an area where only about 50% of the residents have returned.

Location Description:

603 Forstall St., 5450-52 Dauphine St., 1423 N. Claiborne Ave., 2200-02 St. Philip St., 2404-06 St. Ann St.

Activity Progress Narrative:

\$520,492.11 was expended for the 2nd quarter of 2010 for construction and demolition for Operation Comeback-Home Rehabilitation.

Accomplishments Performance Measures

This Report Period

Total

Cumulative Actual Total / Expected

Total



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



ILOC - 00014B Grantee Activity Number:

Pres. Resource Cntr. - Oper. Comeback - Pub. **Activity Title:**

Fac.

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number: 0022

Projected Start Date:

03/08/2010

Benefit Type:

Area ()

National Objective:

Slums and Blight

Activity Status:

Under Way

Project Title:

Infrastructure - Local Government

Projected End Date:

03/08/2013

Completed Activity Actual End Date:

Responsible Organization:

New Orleans Redevelopment Authority

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$610,263.30
Total Budget	\$0.00	\$610,263.30
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$18,077.29	\$18,077.29
Program Funds Drawdown	\$18,077.29	\$18,077.29
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$18,077.29	\$18,077.29
New Orleans Redevelopment Authority	\$18,077.29	\$18,077.29
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This project centers on the historic preservation of 1 public facility to be used by a neighborhood community center. This project was chosen with an eye toward revitalizing the residential areas and rebuilding the neighborhood community. The community center will be utilized by the neighborhood and provide education on sustainable housing methods/practices as well as hosting other activities.

Location Description:

5200 Dauphine St., New Orleans, LA 70117

Activity Progress Narrative:

\$18,077.29 was expended the 2nd quarter of 2010 for construction and demolition for the Operation Comeback-Public Facility.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected Total Total # of public facilities 0 0/1



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding SourcesAmountPrivate Funds\$214,634.74

Total Other Funding Sources \$0.00



Grantee Activity Number: ILOC - 00017

Activity Title: Abandoned Water Wells

Activity Category: Activity Status:

Clearance and Demolition Under Way

Project Number: Project Title:

0022 Infrastructure - Local Government

Projected Start Date: Projected End Date:

1.0,00.00 = 1.0,00.00 = 1.0

10/12/2010 11/11/2012

Benefit Type: Completed Activity Actual End Date:
Area ()

National Objective: Responsible Organization:

Urgent Need Louisiana Department of Natural Resources

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$360,000.00
Total Budget	\$0.00	\$360,000.00
Total Obligated	(\$15,122,705.60)	\$21,410,627.60
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Louisiana Department of Natural Resources	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This project caps water wells damaged by Katrina and Rita which pose an environmental threat of contamination of the state's aquifers.

Location Description:

Multi-parish: Calcasieu, Cameron, Iberia, Orleans, St. Mary, St. Tammany, and Vermilion

Activity Progress Narrative:

Funds were de-obligated this quarter for a now cancelled activity that is recycled. This obligation presented this quarter is current as of this QPR, and has since been broken out into separate activities.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total

of Properties

O 0/174



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



ILOC - 00028 Grantee Activity Number:

Activity Title: Woldenberg Riverfront Park -Plaza Peimeter

Infrastructure - Local Government

Repairs

Activity Status: Activitiy Category:

Rehabilitation/reconstruction of a public improvement Planned

Project Number: Project Title:

Projected Start Date:

Projected End Date: 09/20/2012

10/06/2010 **Completed Activity Actual End Date:**

Benefit Type: Area ()

0022

National Objective: Responsible Organization:

Low/Mod Audubon Nature Institute

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$516,000.00
Total Budget	\$0.00	\$516,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This project completes repairs and improvements to plaza perimeter, wayfaring signage, public restrooms, and general restoration throughout Woldenberg Riverfront Park.

Location Description:

#1 Canal Street, New Orleans, 70130

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: ILOC - 00032

Activity Title: Greater New Orleans Community Health

Connection

Activity Category: Activity Status:

Public services Under Way

Project Number: Project Title:

0022 Infrastructure - Local Government

Projected Start Date: Projected End Date:

12/17/2010 12/17/2013

enefit Type: Completed Activity Actual End Date:

Benefit Type: Area ()

National Objective: Responsible Organization:

Low/Mod Louisiana Department of Health and Hospitals

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$32,500,000.00
Total Budget	\$0.00	\$32,500,000.00
Total Obligated	\$16,918,593.30	\$18,734,299.15
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Louisiana Department of Health and Hospitals	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The Greater New Orleans Community Health Connection (GNOCHC) is a new Medicaid Section 1115 Waiver Demonstration program to provide primary and behavioral health care services to low-income, uninsured adults in the Greater New Orleans area between October 1, 2010 and Deember 31, 2013. This program is an outgrowth of a three-year Primary Care Access and Stabilization Grant (PCASG) that ended in September 2010. This program (GNOCHC) will transition PCASG providers to a financially sustainability model that incorporates Medicaid, LaCHIP, and other payor sources as the revenue base by January 1, 2014, when a majority of low-income uninsured adults will have health care coverage either through Medicaid or the State Health Benefits Exchange as mandated by the federal health care reform Affordable Care Act (ACA).

Location Description:

Greater New Orleans area, including Orleans, St. Bernard, Plaquemines, and Jefferson Parishes

Activity Progress Narrative:

Funds were obligated this quarter for a now cancelled recycled activity. This obligation presented this quarter is current as of this QPR, and has since been broken out into separate activities.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding SourcesAmountCommunity Development Block Grant\$15,657,000.00Private Funds\$54,774,086.00Total Other Funding Sources\$0.00



Grantee Activity Number: ILOC - Budget for St. Tammany Parish Proj. in Rev.

Activity Title: ILOC - Budget for St. Tammany Parish Proj. in Rev.

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0022

Projected Start Date:

09/15/2006

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Local Government

Projected End Date:

09/14/2016

Completed Activity Actual End Date:

Responsible Organization:

Office of Community Development (OCD), Disaster

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$0.25
Total Budget	\$0.00	\$0.25
Total Obligated	(\$9,451,691.00)	\$13,381,642.25
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Office of Community Development (OCD), Disaster	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Location Description:

Activity Progress Narrative:

Funds were de-obligated this quarter for a now cancelled activity that is also recycled. This obligation presented this quarter is current as of this QPR, and has since been broken out into separate activities.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Project # / 0023 / Privately Owned Utilities

Grantee Activity Number: Ratepayer Mitigation - LMI (IRMP)
Activity Title: Ratepayer Mitigation - LMI (IRMP)

Activity Category: Activity Status:

Privately owned utilities Completed

Project Number: Project Title:

0023 Privately Owned Utilities

Projected Start Date: Projected End Date:

02/09/2007 12/31/2011

Benefit Type: Completed Activity Actual End Date:

Area ()

Overall

National Objective: Responsible Organization:

Low/Mod Entergy of New Orleans

o volui.	7 10 1 11 11 11 11 11 11 11 11 11 11 11 1	
Total Projected Budget from All Sources	N/A	\$200,000,000.00
Total Budget	\$0.00	\$200,000,000.00
Total Obligated	\$0.00	\$200,000,000.00
Total Funds Drawdown	\$19,187,407.00	\$200,000,000.00
Program Funds Drawdown	\$19,187,407.00	\$200,000,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$19,187,407.00	\$200,000,000.00
Entergy of New Orleans	\$19,187,407.00	\$200,000,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Apr 1 thru Jun 30, 2010



To Date

Activity Description:

HUD approved the release of funds for the Ratepayer Mitigation Program; outlined in Action Plan One, Amendment 6; on February 9, 2007, to defray gas and electric utility system repair cost in an effort to mitigate rate increases that would otherwise be passed on to the New Orleans gas and electric utility ratepayers. The 118,800 people this program is designed to benefit is 54% of the total New Orleans population.

Location Description:

Disaster affected parishes

Activity Progress Narrative:

Construction.

Accomplishments Performance Measures

This Report Period

Cumulative Actual Total / Expected

Total

Total

of Linear feet of Public

0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Project # / 0024 / Infrastructure - Primary and Secondary Education

Grantee Activity Number: IEDU - 00020

Activity Title: Lacoste Field House

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities

Under Way

Project Number: Project Title:

0024 Infrastructure - Primary and Secondary Education

Projected Start Date: Projected End Date:

Projected Start Date: Projected E 11/07/2008 05/26/2018

Benefit Type: Completed Activity Actual End Date:

Area ()

National Objective:Responsible Organization:Urgent NeedSt. Bernard Parish School Board



Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$10,260,096.00
Total Budget	\$0.00	\$10,260,096.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$55,929.95	\$9,526,266.90
Program Funds Drawdown	\$55,929.95	\$9,526,266.90
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$55,929.95	\$9,526,266.90
St. Bernard Parish School Board	\$55,929.95	\$9,526,266.90
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This project consolidates the three pre-Katrina public high schools into one school, Chalmette High School. One of the aspects of this project is the building of a field house, which will incorporate an existing pool with expanded gym facilities to accommodate basketball, wrestling, and other sports.

Location Description:

1101 E. Judge Perez Drive, Chalmette, LA 70043

Activity Progress Narrative:

\$55,929.95 was expended the 2nd quarter of 2010 for construction of Chalmette High School Field House.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	0/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding SourcesAmountFEMA Public Assistance\$1,894,017.00Total Other Funding Sources\$0.00



Private Funds \$1,500,000.00

Total Other Funding Sources \$0.00



Grantee Activity Number: IEDU - 00041

Activity Title: William J. Guste Elementary School

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0024

Projected Start Date:

06/13/2008

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure - Primary and Secondary Education

Projected End Date:

08/07/2015

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Department of Education

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$12,012,326.76
Total Budget	\$0.00	\$12,012,326.76
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$28,529.30	\$11,195,599.86
Program Funds Drawdown	\$28,529.30	\$11,195,599.86
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$28,529.30	\$11,195,599.86
Louisiana Department of Education/Recovery School	\$28,529.30	\$11,195,599.86
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This project repairs FEMA ineligible repairs of William J. Guste Elementary School using CDBG funding. This includes replacement of HVAC system, modernization of 2nd floor, walls and ceilings, exterior and interior (courtyard) windows, and installation of modern IT and infrastructure, remodeled kitchen and lavatories, ADA compliance, replacement of doors and hardware, and new chase system for courtyard windows. Additionally, this project will fund science tables, stools, a refrigerator, and peg boards.

Location Description:

2825 Thalia St., New Orleans, LA 70113

Activity Progress Narrative:

\$28,529.30 was expended the 2nd quarter of 2010 for construction of William J. Guste Elementary.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding SourcesAmountFEMA Public Assistance\$923,884.44Private Funds\$55,000.00Total Other Funding Sources\$0.00



Grantee Activity Number: IEDU - 00044

Activity Title: Craig Elementary School

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0024

Projected Start Date:

10/24/2008

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure - Primary and Secondary Education

Projected End Date:

10/24/2011

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Department of Education

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$16,895,634.00
Total Budget	\$0.00	\$16,895,634.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$863,821.93	\$14,625,737.53
Program Funds Drawdown	\$863,821.93	\$14,625,737.53
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$863,821.93	\$14,625,737.53
Louisiana Department of Education/Recovery School	\$863,821.93	\$14,625,737.53
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This project seeks to return Craig Elementary to an operational status and help alleviate that burden on other schools in the City of New Orleans. Extensive work will be completed in several phases. The first stage is selective demolition and remediation of compromised areas of the structure. Secondly, renovation will be undertaken for the public facility in such areas as replacement and/or repair of the roof, windows, restrooms, concrete slab, a new kitchen, among other things. Finally, under public services, funding will be provided for a folding performance stage, modern kitchen equipment, and stackable washer/driers.

Location Description:

1423 St. Phillip St., New Orleans, LA 70116

Activity Progress Narrative:

\$863,821.93 was expended the 2nd quarter of 2010 in construction of Craig Elementary School Improvements.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of public facilities 0 0/1



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: IEDU - 00055

Activity Title: Cultural Arts Center

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities

Under Way

Project Number:

Project Title

Project Number: Project Title:

0024 Infrastructure - Primary and Secondary Education

02/04/2009 01/30/2012

21/04/2000

Benefit Type: Completed Activity Actual End Date: Area ()

Projected End Date:

National Objective: Responsible Organization:

Urgent Need St. Bernard Parish School Board

Overall Apr 1 thru Jun 30, 2010 **To Date Total Projected Budget from All Sources** N/A \$17,631,275.77 **Total Budget** \$0.00 \$17,631,275.77 **Total Obligated** \$16,711,758.00 \$60,708,619.50 **Total Funds Drawdown** \$1,261,373.32 \$1,261,373.32 **Program Funds Drawdown** \$1,261,373.32 \$1,261,373.32 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$1,261,373.32 \$1,261,373.32 St. Bernard Parish School Board \$1,261,373.32 \$1,261,373.32 **Most Impacted and Distressed Expended** \$0.00 \$0.00 **Match Contributed** \$0.00 \$0.00

Ancillary Activities

Projected Start Date:

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
St. Bernard Parish School Board	Rehabilitation/reconstruction of public facilities	0024	IEDU - 00020	Lacoste Field House	General Account
St. Bernard Parish School Board	Rehabilitation/reconstruction of public facilities	0024	IEDU - 00047	Chalmette High School Elevated Walkway and Clinic	General Account
St. Bernard Parish School Board	Rehabilitation/reconstru ction of public facilities	0024	IEDU - 00061	Stadium Renovations - Chalmette High School	General Account
St. Bernard Parish School Board	Rehabilitation/reconstruction of public facilities	0024	IEDU - 00099	Chalmette H.S. Football & Baseball Field Houses	General Account

Association Description:

The associated activities above are all part of the Chalmette High School in St. Bernard Parish.

Activity Description:

This project will include a parking area addition, street access and a 88,390 sq. ft. structure, along with many of



the supporting frameworks, such as mechanical, electrical, and plumbing systems. This cultural arts center will provide a library, theater, lecture hall, dance, music and other cultural arts activities for the two campuses of Chalmette High School and create additional cultural arts educational opportunities for students and faculty. Additionally, this project provides library services for the St. Bernard Parish community.

Location Description:

1101 E. Judge Perez Drive, Chalmette, LA 70043

Activity Progress Narrative:

\$1,261,373.32 was expended the 2nd quarter of 2010 for construction of the Cultural Arts Center.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	0/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
FEMA Public Assistance	\$9,000,000.00
Private Funds	\$4,800,000.00
Total Other Funding Sources	\$0.00



Grantee Activity Number: IEDU - 00060

Activity Title: South Cameron High School Vo-Tech Building

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title:

0024 Infrastructure - Primary and Secondary Education

0024
Projected Start Date:

Projected Start Date: Projected End Date:

10/23/2009 05/16/2014

Benefit Type: Completed Activity Actual End Date:

Area ()

National Objective:Responsible Organization:Urgent NeedCameron Parish School Board

Overall Apr 1 thru Jun 30, 2010 **To Date Total Projected Budget from All Sources** N/A \$1,500,943.00 **Total Budget** \$0.00 \$1,500,943.00 **Total Obligated** \$0.00 \$0.00 **Total Funds Drawdown** \$488,794.76 \$646,660.63 **Program Funds Drawdown** \$488,794.76 \$646,660.63 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$488,794.76 \$646,660.63 Cameron Parish School Board \$488,794.76 \$646,660.63 Most Impacted and Distressed Expended \$0.00 \$0.00 **Match Contributed** \$0.00 \$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
Cameron Parish School Board	Rehabilitation/reconstru ction of public facilities	0024	IEDU - 00096	South Cameron High School Fieldhouse, Greenhouse	General Account

Association Description:

The associated activities involve the rehabilitation of the South Cameron High School facility in Grand Chenier, Cameron Parish.

Activity Description:

This project consists of the construction of the new South Cameron High School Vocational Educational Technical Building in Grand Chenier, Louisiana. The 110' x 58' pre-engineered metal building is approximately 5,105 sq. ft. (gross), and will include a classroom, office, restrooms, vestibule, book room and lab. Additionally, this facility will be ADA accessible.

Location Description:



Activity Progress Narrative:

\$488,794.76 was expended the 2nd quarter of 2010 for construction of the South Cameron High School Vocational Educational Technical Building.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of public facilities

0 0/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: IEDU - 00106

Activity Title: Renewal of "Sprung Buildings" Lease

Activity Category: Activity Status:

Public services Under Way

Project Number:

Project Title

Project Number: Project Title:

0024 Infrastructure - Primary and Secondary Education

Projected Start Date: Projected End Date:

03/23/2011 11/01/2011

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Urgent Need Plaquemines Parish School Board

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$1,080,000.00
Total Budget	\$0.00	\$1,080,000.00
Total Obligated	\$10,027,054.80	\$36,425,171.70
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Plaquemines Parish School Board	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Area ()

This project provides funding for the two (2) year lease renewal of two (2) "sprung buildings" at the site of the temporary South Plaquemines High School and Phoenix High School. These buildings were erected at the site of the temporary schools, serving a multi-purpose function by providing a large, enclosed gathering space with air conditioned environment for use by Plaquemines Parish School Board, its students, staff and the residents of the communities. The purpose of this project is to provide necessary public services to the affected areas by providing an enclosed gathering space for a variety of community and educational needs.

Location Description:

South Plaquemines High School (Temp. Location) 309 Civic Drive, Port Sulphur, LA 70083 and Phoenix High School 13073 Highway 15, Braithwaite, LA 70040

Activity Progress Narrative:

Funds were obligated this quarter for a now cancelled activity. This activity is recycled, and these obligations presented this quarter are current as of this QPR, and has since been broken out into separate activities.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total

of public facilities

Total

0 0/2



of Non-business 0 0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found
Total Other Funding Sources



Grantee Activity Number: IEDU -Budget for Lafourche Parish Projects in Rev.

Activity Title: IEDU -Budget for Lafourche Parish Projects in Rev.

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0024

Projected Start Date:

06/17/2008

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure - Primary and Secondary Education

Projected End Date:

06/16/2018

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Department of Education

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$0.20
Total Budget	\$0.00	\$0.20
Total Obligated	\$40,108,219.20	\$145,700,686.80
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Of the \$595 million now allocated to local emergency government infrastructure, \$200 million is allocated for Primary and Secondary Education Infrastructure. Working with the LRA, the Department of Education will develop needs-based criteria to prioritize the allocation of the funds to the school districts. These funds will flow to the affected school districts through the Office of Community Development. Schools that are repaired or rebuilt shall demonstrate they have taken into account specific educational and repair goals to build back better facilities. In addition, rebuilding plans will address local community planning priorities, including opportunities for shared use of school facilities with other public agencies, such as libraries. The performance measures the State of Louisiana would like to report are as follows: Expected Low Mod Total # of School Districts Benefiting 0/3 0/16 # of Facilities Rehabilitated/Built 0/60 0/100

Location Description:

Disaster affected parishes

Activity Progress Narrative:



Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected
Total Total

of public facilities 0 0/0

of Non-business 0 0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Project # / 0025 / Infrastructure - Fisheries Assistance

Grantee Activity Number: IFIS - 00002

Activity Title: Delcambre Fisheries

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities

Under Way

Project Number:

Project Title:

0025 Infrastructure - Fisheries Assistance

Projected Start Date: Projected End Date:

02/02/2009 07/18/2012

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Urgent Need Twin Parish Port Commission

Overall Apr 1 thru Jun 30, 2010 To Date

 Total Projected Budget from All Sources
 N/A
 \$2,200,000.00

 Total Budget
 \$0.00
 \$2,200,000.00

 Total Obligated
 \$0.00
 \$0.00

 Total Funds Drawdown
 \$35,883.00
 \$60,623.00

 Program Funds Drawdown
 \$35,883.00
 \$60,623.00



Area ()

Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$35,883.00	\$60,623.00
Twin Parish Port District	\$35,883.00	\$60,623.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
Iberia Parish	Rehabilitation/reconstru ction of public facilities	0021	ILTR - 00038	Delcambre Redevelopment Project-Fisheries Infrastr	General Account

Association Description:

This ILTR - 00038 activity funds the acquisition and a portion of construction of the Delcambre Redevelopment Project under IFIS - 00001.

Activity Description:

This fisheries project develops a staging area for commercial dockside sales and constructs a new boat launch and fishing/observation pier.

Location Description:

Railroad Street, Delcambre, LA

Activity Progress Narrative:

\$35,883.00 was expended the 2nd quarter of 2010 for administration and design for Delcambre Fisheries Redevelopment Project.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	0/4

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Amount
\$615,677.00
\$0.00



Grantee Activity Number: IFIS - 00007

Activity Title: City Park Lagoon Fishing Pier

Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0025

Projected Start Date:

07/06/2009

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure - Fisheries Assistance

Projected End Date:

12/15/2011

Completed Activity Actual End Date:

Responsible Organization:

New Orleans City Park Improvement Association

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$375,000.00
Total Budget	\$0.00	\$375,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$78,193.12	\$78,193.12
Program Funds Drawdown	\$78,193.12	\$78,193.12
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$78,193.12	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction of a T-shaped observation and fishing pier, boardwalk walkway, and a parking lot with 12 spaces.

Location Description:

N.O. City Park Lagoon Fishing Pier along Macaroni Drive.

Activity Progress Narrative:

\$78,193.12 was expended the 2nd quarter of 2010 for construction of New Orleans City Park Lagoon Fishing Pier.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Linear feet of Public 0 0/470



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Total Other Funding Sources

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding SourcesAmountPrivate Funds\$42,000.00



\$0.00

Grantee Activity Number: IFIS - 00015

Activity Title: Bourg Company Canal Emergency Mooring Piles

Activity Category: Activity Status:

Rehabilitation/reconstruction of a public improvement

Under Way

Project Number:

Project Title:

Project Number: Project Title:

0025 Infrastructure - Fisheries Assistance

Projected Start Date: Projected End Date:

05/18/2010 03/09/2013

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Urgent Need Terrebonne Parish

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$176,000.00
Total Budget	\$0.00	\$176,000.00
Total Obligated	\$0.00	\$10,000,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Area ()

This proposed project includes installation of safe harbor mooring piles along the banks of Company Canal near Bourg, LA. This project will increase safe harbor capacity near Bourg, LA.

Location Description:

Company Canal and LA Hwy 24, Bourg, LA

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Linear feet of Public 0 0/8250



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding SourcesAmountPrivate Funds\$1,400.00Total Other Funding Sources\$0.00

Project # / 0030 / Economic Development

Grantee Activity Number: Bridge Loan - (EBLP)
Activity Title: Bridge Loan - (EBLP)

Activity Category: Activity Status:

Econ. development or recovery activity that creates/retains

Under Way

Project Number:0030

Project Title:

Economic Development

Projected Start Date: Projected End Date:

09/15/2006 12/31/2012

Benefit Type: Completed Activity Actual End Date:
Area ()

National Objective:Responsible Organization:Urgent NeedLPFA LA Hurricane Small Bus

 Overall
 Apr 1 thru Jun 30, 2010
 To Date

 Total Projected Budget from All Sources
 N/A
 \$6,563,641.00

 Total Budget
 \$0.00
 \$6,563,641.00

 Total Obligated
 (\$9,740,494.00)
 \$7,259,506.00

 Total Funds Drawdown
 \$77,625.37
 \$6,010,037.74

 Program Funds Drawdown
 \$77,625.37
 \$6,010,037.74

 Program Income Drawdown
 \$0.00
 \$0.00

 Program Income Received
 \$46,249.90
 \$2,810,643.69

Total Funds Expended \$77,625.37 \$6,010,037.74



LPFA LA Hurricane Small Bus	\$77,625.37	\$6,010,037.74
Office of Community Development (OCD), Disaster	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This program provided temporary six-month working capital loan guarantees to owners of small businesses with less than 100 employees. There were three different releases of bridge loan funds. Each release varied slightly in how it was administered. The first bridge loan program was for \$10 million, the second totaled \$30 million and the last installment totaled \$55 million. The Bridge Loan program had no leverage requirement; therefore, information on the amount of private funds generated by the businesses is unavailable. The number of businesses reported could include businesses that have more than one bridge loan.

Location Description:

In Hurricanes Katrina and Rita affected parishes.

Activity Progress Narrative:

As of June 30, 2010, the State of Louisiana has paid out \$4,863,111.66 in defaulted bridge loans. The state has collected back \$2,531,590.24. The amount collected back is 52% of the amount paid out.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Businesses	0	866/547

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Enhancement (EDUC)
Activity Title: Enhancement (EDUC)

Activitiy Category:

Econ. development or recovery activity that creates/retains

Project Number:

0030

Projected Start Date:

01/03/2007

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Economic Development

Projected End Date:

06/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Board of Regents

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$28,500,000.00
Total Budget	\$0.00	\$28,500,000.00
Total Obligated	\$0.00	\$28,500,000.00
Total Funds Drawdown	\$2,180,161.78	\$17,724,733.42
Program Funds Drawdown	\$2,180,161.78	\$17,724,733.42
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$2,180,161.78	\$19,121,273.03
Louisiana Board of Regents	\$2,180,161.78	\$19,121,273.03
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

HUD approved the release of funds for the Research Commercialization and Educational Enhancement Program; outlined in OCD's Action Plan One, Amendment 5; on January 3, 2007, to provide funding to retain and rebuild the research and educational capacity of the affected areas by developing a strategic plan and a pilot program based on the strategic plan. Eligible applicants would be limited to institutions of higher education in southeastern Louisiana. Action Plan One Amendment 5 declares eligible applicants are limited to institutions of higher education in the southeastern Louisiana: Baptist Theological Seminary, Delgado Community College, Dillard University, LSU Agricultural Center (hurricane-impacted facilities), LSU Health Sciences Center-New Orleans, Louisiana Universities Marine Consortium, Loyola University New Orleans, McNeese State University, Nunez Community College, Our Lady of Holy Cross College, Southern University-New Orleans, Sowela Technical Community College, Tulane Health Sciences Center, Tulane University, University of New Orleans, and Xavier University of Louisiana.

Location Description:

Disaster affected parishes.

Activity Progress Narrative:

Mid-Term Evaluations

University: Loyola University 10 – John Snyder, PI

Project Name: New Orleans Music, Entertainment and Educational Consortium



University: Dillard University 11 – Kevin McLin, PI

Project Name: Multi-Media Intercollegiate, Interdisciplinary Technological Research

The last two RC/EEP Mid-Term Evaluations were conducted on June 17, 2010 by consulting evaluator James Progris, MM, Professor Emeritus, Department of Music Media and Industry, Music Business and Entertainment Industries at the University of Miami. On June 16 and 17, the Consultant, RC/EEP Manager and Board of Regents (BoR) Special Projects Manager met with the Loyola University Principal Investigator (PI) for the New Orleans Music, Entertainment and Educational Consortium, John Snyder, his staff and sub-contract partners from Dillard, Delgado and the University of New Orleans for the project review. Similarly, the following day, the same parties from the BoR met with the PI (Kevin McLin) and Co-PI (Mark Raymond) of Dillard's project Multi-Media Intercollegiate, Interdisciplinary Technological Research for the Mid-Term review. The eleven written Mid-Term Evaluations have been forwarded to the Office of Community Development

Internal Audit Activities

In addition to reviewing the project requests for reimbursement for the quarter ending March 31, 2010, the RC/EEP Internal Auditor continued work on the Attestation Agreements with Sub-recipients and their sub-contractors. RC/EEP LOGAN Quarterly Report Redesign

On June 9 the RC/EEP Manager conducted a meeting about the redesign of the RC/EEP LOGAN report. Prior to the Interagency Transfer agreement, the six performance indicators were established for the program. It was not until the projects were fully operational that it became apparent that there was a need to clarify and better define the indicators because of the uniqueness of each of the projects and the indicators being difficult to measure.

All projects were instructed to revise the eleven RC/EEP LOGAN Quarterly Reports since the September 1, 2010 inception date through June 30, 2010. The revised reports are due on LOGAN no later than September 17, 2010.

Other Administrative Issues

The RC/EEP Manager directed the projects to submit the Flood Insurance Renewals to her as they became available. They were also reminded that a copy of the renewals should become part of their on-site program file and should include those of the sub-contractors, if applicable.

As a result of a new regulatory interpretation, the requirement for RC/EEP projects to collect LMI forms for students has been lifted. It seems that the HUD classification of the program as "Urgent Need" excludes the necessity for the completion of the forms.

For the second quarter of 2010; 172 articles had been published in or under consideration by peer-reviewed publications; 54346 students recruited or retained in academic positions; 221 faculty recruited or retained in academic/research positions; and 300 technology transfers, disclosures, patents, licenses were applied for or received.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	0	0/0
# of Businesses	0	7/0

Beneficiaries Performance Measures

	Inis Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	5406	0/0	0/0	54535/0	0.00
# of Permanent Jobs	0	0	223	0/0	0/0	1864/0	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: EPRO1004 - St Thomas CHC

Activity Title: St Thomas Community Health Center (EPRO)

Activitiy Category:

Rehabilitation/reconstruction of other non-residential

Project Number:

0030

Projected Start Date:

06/30/2010

Benefit Type:

Area ()

National Objective:

Slums and Blight

Activity Status:

Planned

Project Title:

Economic Development

Projected End Date:

06/30/2017

Completed Activity Actual End Date:

Responsible Organization:

St. Thomas Community Health Center, Inc.

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$2,000,000.00
Total Budget	\$0.00	\$2,000,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
St. Thomas Community Health Center, Inc.	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

St. Thomas Community Health Center ("St. Thomas CHC") is a New Orleans based comprehensive non-profit health care provider, designated as a U.S. Public Health Service ("PHS") section 330-funded Federally Qualified Health Center ("FQHC") with the single mission of serving low-income, uninsured and underinsured target population of Orleans Parish. Approximately 75% of St. Thomas CHC patients are uninsured. St, Thomas CHC currently operated two clincal sites located in the Lower Garden District Neighborhood of New Orleans. All three sites are located in census tract number 22071008200, a highly distressed low-income community census tract as defined by the U.S. Census Bureau. St. Thomas CHC proposes to expand and dramatically improve its vital health care service capacity through a capital building project acquisition, historic restoration and renovation to include 10,212 additional square feet located at 1936-1938 Magazine Street ("Magazine St. Project"). one-half block from its existing clinic location.

Location Description:

 ${\bf 2}\ {\bf locations}\ {\bf in}\ {\bf the}\ {\bf Lower}\ {\bf Garden}\ {\bf District}\ {\bf Neighborhood}\ {\bf of}\ {\bf New}\ {\bf Orleans},\ {\bf Louisiana}.$

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	0	0/1
# of Non-business	0	0/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Community Development Block Grant	\$850,000.00
LIHTC (GO Zone)	\$1,200,000.00
Private Funds	\$2,504,398.00
Total Other Funding Sources	\$0.00



Grantee Activity Number: EPRO1007 - ArtWorks

Activity Title: Louisiana ArtWorks (PROP)

Activitiy Category:

Econ. development or recovery activity that creates/retains

Project Number:

0030

Projected Start Date:

10/31/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Economic Development

Projected End Date:

12/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Louisiana ArtWorks

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$2,250,000.00
Total Budget	\$0.00	\$2,250,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$2,250,000.00	\$2,250,000.00
Program Funds Drawdown	\$2,250,000.00	\$2,250,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Facility serves as a business incubator providing inexpensive studio space and technical assistance to artist-operated small businesses.

Location Description:

725 Howard Avenue New Orleans, LA 70130

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of buildings (non-residential)

0 0/1

of Businesses

0 0/0



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Small Loan - Admin (ESLG)
Activity Title: Admin for Loan & Grant Programs

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

0030 Economic Development
Projected Start Date: Projected End Date:

02/09/2007 06/30/2017

Benefit Type: Completed Activity Actual End Date:

()

Overall

National Objective: Responsible Organization:

N/A Louisiana Department of Economic Development

Apr 1 thru Jun 30, 2010

To Date

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$12,077,134.98
Total Budget	\$0.00	\$12,077,134.98
Total Obligated	\$0.00	\$10,414,205.57
Total Funds Drawdown	\$177,189.36	\$9,477,041.07
Program Funds Drawdown	\$177,189.36	\$9,477,041.07
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$280,508.89	\$9,598,509.35
AT&T Computer Sciences Corporation	\$0.00	\$0.00
AT&T Mobility II LLC DBA AT&T Mobility	\$0.00	\$0.00
EAN Holdings, LLC DBA Enterprise Rent A Car	\$0.00	\$0.00
East Skelly LLC	\$0.00	\$0.00
Louisiana Department of Economic Development	\$280,508.89	\$9,598,509.35
Office of Computing Services	\$0.00	\$0.00
Verizon Wireless Services LLC	\$0.00	\$0.00
Voyager Fleet Systems Inc.	\$0.00	\$0.00
Zinsel Glass and Mirror LLC DBA Capital Glass and	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Location Description:



Activity Progress Narrative:

Administrative costs incurred by Louisiana Economic Development related to the Small Firm Loan and Grant Program.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Small Loan - LMI (ESLG)
Activity Title: Small Loan (ESLG)

Activitiy Category:

Econ. development or recovery activity that creates/retains

Project Number:

0030

Projected Start Date:

02/09/2007

Benefit Type: Direct (Person)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Economic Development

Projected End Date:

06/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Department of Economic Development

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$88,024,762.22
Total Budget	\$0.00	\$88,024,762.22
Total Obligated	\$0.00	\$109,663,677.26
Total Funds Drawdown	\$0.00	\$88,024,762.22
Program Funds Drawdown	\$0.00	\$88,024,762.22
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$88,024,762.22
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The Small Firm Recovery Loan and Grant Program is proposed as a program to target assistance to small firms that are deemed to have a chance to survive, contribute to the economy, and maintain and create jobs. Funds would support low-cost loans on flexible terms, small grants to reimburse for tangible losses, and technical assistance to support the firms receiving the financial support, some of which may not qualify for or have received bank and/or Small Business Administration (SBA) loans. Firms assisted would be those expected to survive and pay back the funds if given an opportunity for a loan. Firms will be asked to provide a plan showing how they would use the loans, grants, and technical assistance to survive and move ahead. Louisiana plans to implement a program that is similar to that developed and used in New York after the terrorist attacks on 9/11/2001. Through a Request for Proposals (RFP), Louisiana will seek proposals from nonprofits and community development financial institutions that would be used as intermediaries to provide working capital loans on flexible terms and small grants to reimburse for tangible losses to small firms, including nonprofits, and technical assistance services to companies receiving loans and grants. Results after 9/11 showed that technical assistance linked to the loans and grants was found to be important for the success of the small firms and subsequent repayment of the loans. Among other things, potential contractors seeking to offer assistance to small firms through this program will define in their RFP response information about the amount of funding to be dedicated to the loan category, grant category, or for technical assistance. Firms to be assisted would be those located in the parishes in southeast and southwest Louisiana most affected by hurricanes Katrina and Rita, including but not limited to those with substantial infrastructure damage. This program is planned to close 140 loans, award 2,400 grants, and create or retain 2,400 jobs.

Location Description:

Disaster affected parishes.



Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	0	0/0
# of Businesses	0	3200/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Ac			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	1391/0	2780/0	50.04
# of Permanent Jobs	0	0	0	0/0	5561/0	9024/0	61.62

		This Report Period		Cumula	Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Persons	0	0	0	0/0	7490/0	7490/0	100.00	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Small Loan - UN (ESLG)
Activity Title: Small Loan - UN (ESLG)

Activitiy Category:

Econ. development or recovery activity that creates/retains

Project Number:

0030

Projected Start Date:

02/09/2007

Benefit Type: Direct (Person)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Economic Development

Projected End Date:

06/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Department of Economic Development

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$66,073,841.80
Total Budget	\$0.00	\$66,073,841.80
Total Obligated	\$0.03	\$87,529,582.17
Total Funds Drawdown	\$0.00	\$66,073,841.80
Program Funds Drawdown	\$0.00	\$66,073,841.80
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$66,073,841.80
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The Small Firm Recovery Loan and Grant Program is proposed as a program to target assistance to small firms that are deemed to have a chance to survive, contribute to the economy, and maintain and create jobs. Funds would support low-cost loans on flexible terms, small grants to reimburse for tangible losses, and technical assistance to support the firms receiving the financial support, some of which may not qualify for or have received bank and/or Small Business Administration (SBA) loans. Firms assisted would be those expected to survive and pay back the funds if given an opportunity for a loan. Firms will be asked to provide a plan showing how they would use the loans, grants, and technical assistance to survive and move ahead. Louisiana plans to implement a program that is similar to that developed and used in New York after the terrorist attacks on 9/11/2001. Through a Request for Proposals (RFP), Louisiana will seek proposals from nonprofits and community development financial institutions that would be used as intermediaries to provide working capital loans on flexible terms and small grants to reimburse for tangible losses to small firms, including nonprofits, and technical assistance services to companies receiving loans and grants. Results after 9/11 showed that technical assistance linked to the loans and grants was found to be important for the success of the small firms and subsequent repayment of the loans. Among other things, potential contractors seeking to offer assistance to small firms through this program will define in their RFP response information about the amount of funding to be dedicated to the loan category, grant category, or for technical assistance. Firms to be assisted would be those located in the parishes in southeast and southwest Louisiana most affected by hurricanes Katrina and Rita, including but not limited to those with substantial infrastructure damage. This program is planned to close 140 loans, award 2,400 grants, and create or retain 2,400 jobs.

Location Description:

Disaster affected parishes.



Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	0	0/0
# of Businesses	0	1346/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod%	
# of Permanent Jobs Created	0	0	0	0/0	0/0	5377/0	0.00	
# of Permanent Jobs	0	0	0	0/0	0/0	10633/0	0.00	

		This Report Period		Cumula	Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Persons	0	0	0	0/0	0/0	7305/0	0.00	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Small TA - LMI (ETAS)
Activity Title: Small TA - LMI (ETAS)

Economic Development

Activity Category: Activity Status:

Public services Under Way

Project Number: Project Title:

0030

Projected Start Date: Projected End Date:

09/15/2006 06/30/2010

Benefit Type: Completed Activity Actual End Date:
Direct (Person)

National Objective: Responsible Organization:

Low/Mod Louisiana Department of Economic Development

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$3,675,023.18
Total Budget	\$0.00	\$3,675,023.18
Total Obligated	\$360,000.00	\$3,856,000.00
Total Funds Drawdown	\$210,256.94	\$3,578,935.96
Program Funds Drawdown	\$210,256.94	\$3,578,935.96
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$292,150.33	\$2,542,623.88
Louisiana Department of Economic Development	\$292,150.33	\$2,542,623.88
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Firms to be assisted would be those located in the parishes in southeast and southwest Louisiana most affected by Katrina and Rita, including but not limited to those with substantial infrastructure damage. Because of the impacts of the storms, many firms need assistance in dealing with changed circumstances. Small firms in niche sectors such as fisheries, tourism, or the cultural economy may require unique assistance that can be provided by nonprofits with a proven track record within that sector. Through this program, technical assistance will be provided in areas such as business management, strategic planning, accounting, insurance, marketing, and legal. Similar to a technical assistance program created in New York after 9/11/2001, Louisiana will seek proposals from intermediaries, which would provide some form of technical assistance. The technical assistance may be provided to existing small firms, to entrepreneurs/persons seeking to start a new business to locate within and take advantage of opportunities in the most affected parishes, and/or provided in other ways that help address the unique needs for local/regional business recovery. The contracting agency will retain the right to select all or some of the applicants, reject any or all proposals, select all or fewer than all responding to the RFP as part of a consortia or partnership, allocate funds in any amount depending on the number and quality of the proposals, and negotiate any part(s) of any proposal. Respondent organizations will be encouraged to develop partnerships with other groups to provide a team that might serve a specific geographic area or specific type of company or industry.

Location Description:

Disaster affected parishes.



Activity Progress Narrative:

During the 2nd quarter, Closeout documents were sent to all intermediaries. Closeout processing has started for those intermediaries who have completed and submitted the requested information. Final Closeout of the TASF program is anticipated during the 3rd quarter of 2010.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

6 1559/0

Beneficiaries Performance Measures

		This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	19	19	0/0	2788/0	2788/0	100.00

Activity Locations

of Businesses

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Small TA - UN (ETAS)
Activity Title: Small TA - UN (ETAS)

Activity Category: Activity Status:

Public services Under Way

Project Number: Project Title:

0030 Economic Development

Projected Start Date: Projected End Date:

09/15/2006 06/30/2010

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Urgent Need Louisiana Department of Economic Development

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$6,302,770.16
Total Budget	\$0.00	\$6,302,770.16
Total Obligated	(\$360,000.00)	\$7,069,000.00
Total Funds Drawdown	\$181,047.76	\$6,226,792.92
Program Funds Drawdown	\$181,047.76	\$6,226,792.92
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$274,892.08	\$7,756,815.54
Louisiana Department of Economic Development	\$274,892.08	\$7,756,815.54
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Direct (Person)

Firms to be assisted would be those located in the parishes in southeast and southwest Louisiana most affected by Katrina and Rita, including but not limited to those with substantial infrastructure damage. Because of the impacts of the storms, many firms need assistance in dealing with changed circumstances. Small firms in niche sectors such as fisheries, tourism, or the cultural economy may require unique assistance that can be provided by nonprofits with a proven track record within that sector. Through this program, technical assistance will be provided in areas such as business management, strategic planning, accounting, insurance, marketing, and legal. Similar to a technical assistance program created in New York after 9/11/2001, Louisiana will seek proposals from intermediaries, which would provide some form of technical assistance. The technical assistance may be provided to existing small firms, to entrepreneurs/persons seeking to start a new business to locate within and take advantage of opportunities in the most affected parishes, and/or provided in other ways that help address the unique needs for local/regional business recovery. The contracting agency will retain the right to select all or some of the applicants, reject any or all proposals, select all or fewer than all responding to the RFP as part of a consortia or partnership, allocate funds in any amount depending on the number and quality of the proposals, and negotiate any part(s) of any proposal. Respondent organizations will be encouraged to develop partnerships with other groups to provide a team that might serve a specific geographic area or specific type of company or industry.

Location Description:

Disaster affected parishes.



Activity Progress Narrative:

See Activity Narrative for Small TA - LMI (ETAS).

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Businesses 15 2355/500

Beneficiaries Performance Measures

This Report Period Cumulative Actual Total / Expected

 Low
 Mod
 Total
 Low
 Mod
 Total
 Low/Mod

 # of Persons
 0
 0
 17
 0/0
 0/0
 3477/0
 0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Workforce (ERWT)
Activity Title: Workforce (ERWT)

Activity Category: Activity Status:

Public services Under Way

Project Number: Project Title:

0030 Economic Development

Projected Start Date: Projected End Date:

09/15/2006 12/31/2011

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Louisiana Workforce Commission

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$38,000,000.00
Total Budget	\$0.00	\$38,000,000.00
Total Obligated	\$0.00	\$38,000,000.00
Total Funds Drawdown	\$1,659,028.54	\$30,941,542.47
Program Funds Drawdown	\$1,659,028.54	\$30,941,542.47
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$2,989,839.64	\$30,941,542.47
Louisiana Workforce Commission	\$2,989,839.64	\$30,941,542.47
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Direct (Person)

Hurricanes Katrina and Rita dealt a devastating blow to the economic engine in South Louisiana. Approximately 360,000 Louisiana citizens are estimated to have been displaced outside of the State (LRA analysis of population estimates). Some 1.3 Million FEMA applicants were scattered across 50 states by Hurricane Katrina alone (FEMA). It is reported that approximately 18,000 businesses were severely damaged or destroyed, and 220,000 jobs are estimated to have been lost due to the hurricanes (BLS). The loss of jobs from the hurricanes impacted every sector from healthcare and construction to retail and tourism. The Recovery Workforce Training Program (RWTP) will address the loss of jobs and the re-employment of our workforce as a top priority in the recovery of the impacted areas and the long-term recovery of the State¿s overall economy. The program is centered on three inter-related factors critical to the recovery of Louisiana¿s economy: the return of the displaced workforce; the retention of the existing workforce; and a concerted effort to increase skills development for new jobs in sectors related to the immediate and long-term recovery and rebuilding efforts and the future of our economy. This program is planned to train 9,526 people total to be productive members of the workforce. 4,858 will be in the moderate income range.

Location Description:

Activity Progress Narrative:

In the second quarter of 2010, one of the subrecipients, LPHI, LTC IV Advanced Manufacturing and LTC IV Construction, announced they no longer wanted to carry out their respective programs. The funds were



consequently de-obligated from those subrecipients and reallocated to ABC, Delgado Transportation, Fletcher, Department of Corrections, and SOWELA, due to their high performance levels. These subrecipients are expected to train more individuals with this increase in funding. The Program Managers performed site monitoring visits on the subrecipients during this quarter. The LWC and OCD continued to work with the subrecipients in order to clear up more HUD OIG findings.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	0/0
# of Businesses	0	0/0
# of Non-business	0	0/0

Beneficiaries Performance Measures

	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	0/0	0/0	0/0	0

Cumulative Actual Total / Expected

This Report Period

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Project # / 0040 / Public Services

Grantee Activity Number: Support HSG (HSHO)
Activity Title: Support HSG (HSHO)

Activity Category:Activity Status:Public servicesUnder WayProject Number:Project Title:0040Public Services

Projected Start Date: Projected End Date:

05/30/2006 12/30/2016

Benefit Type: Completed Activity Actual End Date:
Direct (HouseHold)

National Objective: Responsible Organization:

Low/Mod Louisiana Department of Health and Hospitals

Overall Apr 1 thru Jun 30, 2010 To Date

 Total Projected Budget from All Sources
 N/A
 \$46,750,000.00

 Total Budget
 \$0.00
 \$46,750,000.00



Total Obligated	\$0.00	\$46,750,000.00
Total Funds Drawdown	\$1,801,331.62	\$5,793,230.16
Program Funds Drawdown	\$1,801,331.62	\$5,793,230.16
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,801,331.62	\$6,039,146.25
Louisiana Department of Health and Hospitals	\$1,801,331.62	\$6,039,146.25
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

HUD approved the release of funds for the Supportive Housing Services program; outlined in Action Plan One, Amendment 1; on May 30, 2006, to offer grants for Permanent Supportive Housing (PSH) which are designed to provide flexible, community-based supportive services for special needs households linked to affordable rental housing units in community-integrated, non-institutional settings. The Louisiana Department of Health and Hospitals (DHH) will serve as the lead agency for funding, administration, and monitoring of CDBG funds for the Grants. Grants will also be made to sub-recipient Local Lead Agencies designated by DHH and by the Louisiana Department of Social Services (DSS). The Local Lead Agencies will conduct outreach to identify individuals eligible for PSH, develop and maintain waiting lists, enter into agreements with providers of PSH units, pre-screen, prioritize and refer eligible individuals for PSH, and provide the necessary services. This program is planned to assist 3,000 low income people by providing them with new access to a service.

Location Description:

Disaster Affected Parishes.

Activity Progress Narrative:

For the quarter, April – June, 2010, 387 new PSH households received services. This brought the total number of households receiving assistance since the inception of the program to 1881. All of the households served have incomes below 30% AMI. 189 of the 387 households served are female headed households. 256 of the households were served in the New Orleans Metro area. Of the 387 households served, 128 were homeless and 67 individuals were chronically homeless. As of the end of the 2nd quarter, there are a total of 970 female headed households served and 1328 served in the New Orleans Metro area. Since the beginning of the program 660 homeless and 232 chronically homeless households have received supportive services.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	0/0

Beneficiaries Performance Measures

		This Report Period		Cumula	Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	387	0	387	1883/3000	0/0	1883/3000	100.00
# of Persons	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.



Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Project # / 0091 / Planning

Grantee Activity Number: Planning (PLAN)
Activity Title: Planning (PLAN)

Activity Category: Activity Status:

Planning Under Way

Project Number:0091

Planning

Projected Start Date: Projected End Date:

05/09/2006 04/30/2013

Benefit Type: Completed Activity Actual End Date:

Area ()

National Objective: Responsible Organization:

N/A Office of Community Development (OCD), Disaster

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$15,500,000.00
Total Budget	\$0.00	\$15,500,000.00
Total Obligated	\$0.00	\$15,500,000.00
Total Funds Drawdown	\$544,048.28	\$12,250,640.05
Program Funds Drawdown	\$544,048.28	\$12,250,640.05
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$553,564.60	\$12,465,084.59
Calcasieu Parish Police Jury	\$0.00	\$46,223.21
Gregory C. Rigamer & Assoc. Inc.	\$0.00	\$72,984.00
Iberia Parish	\$0.00	\$0.00
Lafourche Parish Council	\$0.00	\$0.00
Louisiana Recovery Authority	\$553,564.60	\$12,345,877.38
Office of Community Development (OCD), Disaster	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00



In the wake of the devastation wrought by Hurricanes Katrina and Rita, Governor Blanco established the Louisiana Recovery Authority (LRA) to plan the recovery and rebuilding of Louisiana. The LRA was established by Executive Order KBB 2005-63 on October 17, 2005. Due to the unprecedented scale of destruction to southern Louisiana, the Governor determined that a single state agency should coordinate the resources committed by various state, federal, and private entities toward disaster recovery. The LRA coordinates, leverages, and targets these newly committed resources with existing state and federal resources to improve their efficiency and effectiveness and to avoid duplication of efforts. In accord with the scale of the disaster, LRA's planning responsibilities are broad in scope. The LRA is charged with securing funding and other resources for recovery efforts. The LRA has established priorities and continues to develop strategies for disaster recovery. The LRA leads long-term community and regional planning efforts and works to ensure transparency and accountability. It also assists coordination of resource allocations as it pertains to issues that may include, but are not limited to the following: 1) economic and workforce development; 2) environmental quality and review; 3) temporary and permanent housing; 4) healthcare; 5) infrastructure and transportation; 6) education; 7) fiscal stability; 8) family services; and 9) law and order.

Location Description:

Disaster affected parishes.

Activity Progress Narrative:

\$3 million in Planning funds were used to develop the Parish Planning Capacity Program. This program fund planner positions in parishes impacted by hurricanes Katrina and Rita over three years in an effort to establish/ augment parish planning departments and support disaster recovery related activities. Thus far the seven parishes have hired nine planners under the program. One planner hired under the program leads Iberia parish program on mapping and GIS systems and analysis of the DFRIM maps. In Cameron, Calcasieu and Terrebonne parish planners focus activities on the Long Term Community Recovery plan implementations and work closely with state staff on program development and project management.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Total Other Funding Sources

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

Private Funds \$5,375,341.00

Project # / 0099 / Administrative Costs

Grantee Activity Number: Admin (SAAD)
Activity Title: Admin (SAAD)

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

0099 Administrative Costs

Projected Start Date: Projected End Date:

05/09/2006 05/09/2016



\$0.00

Benefit Type:



National Objective:

N/A

Completed Activity Actual End Date:

Responsible Organization:

Office of Community Development (OCD), Disaster

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$131,837,000.00
Total Budget	\$0.00	\$131,837,000.00
Total Obligated	(\$72,774,101.31)	\$75,905,898.69
Total Funds Drawdown	\$2,817,448.94	\$50,408,375.84
Program Funds Drawdown	\$2,817,448.94	\$50,408,375.84
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$2,832,573.30	\$50,054,523.08
ACL Services LTD ACL Software	\$0.00	\$4,389.00
Allfax Specialties Inc.	\$0.00	\$355.30
American Planning Association	\$0.00	\$645.00
Applied Language Solutions	\$0.00	\$325.84
Associated Time Instruments Co.	\$0.00	\$20.00
AT&T Computer Sciences Corporation	\$195.14	\$7,240.40
AT&T Mobility II LLC DBA AT&T Mobility	\$11,283.87	\$31,476.85
Beau Box Property Management LLC	\$100.00	\$260.00
Bellsouth Communication Systems LLC	\$0.00	\$1,056.05
Brian K. Sennett Jr.	\$0.00	\$0.00
Business Cards Tommorow "BCT"	\$0.00	\$0.00
Capital City Press The Advocate	\$499.09	\$1,582.31
CB&I GOVERNMENT SOLUTIONS INC (HMGP)	\$220,220.50	\$347,423.50
Central Parking System of Louisiana Inc.	\$0.00	\$450.00
Chevron USA	\$1,101.53	\$4,905.43
Civigenics Inc. DBA Secon	\$0.00	\$672.00
Clerk U.S. District Court Eastern District of Louisiana	\$0.00	\$0.00
Com-Net Services Inc.	\$0.00	\$64,800.47
Commercial Design Interiors LLC	\$0.00	\$40,672.50
Contract Furniture Group LLC	\$0.00	\$0.00
Council of State Community Development Agencies	\$4,568.57	\$12,893.57
Covalent Logic, LLC	\$0.00	\$0.00
Dell Marketing LP State & Local Governments	\$0.00	\$17,815.98



EAN Holdings, LLC DBA Enterprise Rent A Car	\$0.00	\$0.00
East Skelly LLC	\$6,696.42	\$48,904.86
Education Research & Information Services Inc.	\$0.00	\$2,000.00
Environmental Systems Research Institute Inc.	\$0.00	\$23,811.36
Exxon Mobil Corp.	\$374.01	\$2,057.00
Federal Express Corp.	\$3,766.05	\$18,045.44
FGS Building Venture LLC	\$0.00	\$0.00
Frost-Barber Inc.	\$0.00	\$11,185.00
Gannett River States Pub. Corp. DBA The Times, DBA	\$200.54	\$1,692.37
Gannett River States Publishing Co. DBA Gannett	\$44.00	\$386.00
Global Data Systems Inc.	\$0.00	\$0.00
Gordon, Arata, Mccollam, Duplantis & Eagan, LLP	\$20,780.58	\$124,808.69
Gregory C. Rigamer & Assoc. Inc.	\$0.00	\$30,240.00
Hazel R. Bowser	\$0.00	\$0.00
Housing & Development Services, Inc.	\$10,580.47	\$229,554.97
Hunt, Guillot, & Associates, LLC	(\$381,201.08)	\$1,374,511.54
International Right of Way Association	\$0.00	\$0.00
KPMG LLP	\$278,277.80	\$1,905,759.60
LA Electric Co.	\$8,184.75	\$8,184.75
Lamar Construction & Development LLC	\$0.00	\$5,200.00
Laporte, Sehrt, Romig, & Hand, APAC	\$23,838.99	\$23,838.99
Louisiana Attorney Disciplinary Board	\$0.00	\$352.50
Louisiana Municipal Association	\$0.00	\$186.67
Louisiana Solutions, LLC	\$0.00	\$1,599,005.34
Louisiana State Bar Association	\$0.00	\$300.00
Louisiana Workforce Commission	\$1,027.61	\$4,619.61
Michael Business Machines Corp.	\$174.00	\$290.00
National Center for Housing Management	\$0.00	\$1,950.00
National Council for Community Development	\$1,035.00	\$1,035.00
O'neill J. Vappie III	\$0.00	\$0.00
Office of Community Development (OCD), Disaster	\$1,673,695.43	\$37,382,202.25
Office of Computing Services	\$57,065.28	\$201,357.45
Police Jury Association of Louisiana	\$0.00	\$83.33
Postlethwaite & Netterville	\$0.00	\$63,660.00
Quadel Consulting Corp.	\$0.00	\$0.00
Reznick Group P. C.	\$632,411.50	\$4,847,980.50
Safeguard Business Systems	\$0.00	\$0.00
Salvaggio & Teal LTD Salvaggio, Teal & Associates	\$197,580.00	\$1,264,912.50
Sharp Electronics Corp. Government Sales	\$3,719.50	\$20,999.00



	Shearman Company, LLC DBA American Press	\$73.00	\$315.00
	SHI International Inc.	\$0.00	\$435.52
	Steffes, Vingiello & McKenzie	\$0.00	\$3,553.71
	Technical Assistance Collaborative Inc. (DRU)	\$26,736.74	\$26,736.74
	Tele-Communication Inc.	\$0.00	\$410.46
	Tembua, Inc.	\$286.16	\$1,154.48
	The Hon Company C/O Frost-Barber Inc.	\$0.00	\$11,280.49
	The Houma Courier Newspaper Corp.	\$24.30	\$474.66
	The Risk Management Association	\$0.00	\$312.00
	The St. Tammany Farmer	\$43.50	\$43.50
	The Times-Picayune, LLC	\$194.89	\$1,371.79
	Tone Commander Systems Inc.	\$0.00	\$783.82
	Troy Gibson	\$0.00	\$0.00
	U.S. Courts AO-Pacer Service Center	\$0.00	\$0.00
	Unisource Worldwide, Inc.	\$876.00	\$7,470.73
	Voyager Fleet Systems Inc.	\$56.59	\$880.27
	West Publishing Group	\$1,764.79	\$13,754.13
	Westaff (USA) Inc.	\$0.00	\$6,482.48
	Western Economic Services LLC	\$26,297.78	\$242,936.08
	Xerox Corp.	\$0.00	\$0.00
	Zinsel Glass and Mirror LLC DBA Capital Glass and	\$0.00	\$28.30
	Impacted and Distressed Expended	\$0.00	\$0.00
Matc	h Contributed	\$0.00	\$0.00

Supports the administrative work conducted to implement disaster recovery projects funded with these resources. This includes technical assistance as well as general administrative costs.

Location Description:

Office of Community Development (OCD)

Activity Progress Narrative:

The Disaster Recovery Unit (DRU) of the Office of Community Development (OCD), Division of Administration (DOA), was created in the aftermath of the 2005 hurricanes Katrina and Rita. The DRU administers the CDBG Disaster Recovery funds approved by Congress on December 23, 2005; June 30, 2007; and January 15, 2008. Personnel were hired from around the United States, as well as within Louisiana, with experience in all aspects of CDBG programs. Managers and staff were retained in the areas of homeownership housing; multifamily, rental, and supportive housing; infrastructure; economic development; policy and reporting; legal; and financial and auditing. Experienced employees of the OCD-CDBG Program provide training as needed to newly hired. In addition, the OCD continues to supply CDBG training in partnership with the Council of State Community Development Agencies and ICF International. The DOA's resources are available to augment the DRU with expertise in budgeting, accounting, contract review, and legal matters. The DRU is in close contact with the Louisiana Legislative Auditors, although the last contract (Agreed Upon Procedures) the DRU had with the Legislative Auditor Recovery Assistance Services (RAS) expired June 30, 2010. This contract was for RAS to review contractor invoices. RAS elected not to extend the services.

At the close of this guarter, the OCD-DRU had 76 full-time employees, 4 part-time employees, and 9 student workers. LRA had 21 full-time employees, and 2 Katrina Cottage employees. The DRU received approval in May, 2010, to raise the total number of staff to 89. This does not include the 30 approved LRA positions. The administrative budget is used to fund salaries and related benefits, travel expenses, operating supplies and services, professional services, and inter-agency transfers. As the OCD-DRU further develops and



implements program monitoring plans this quarter, travel expenses remain steady. The state follows the State Procurement Code. All sub-recipients are required to follow Title 24 Part 84 and Part 85. Monitoring plans are still being developed for the new disaster recovery activities funded under this program.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Project # / BCKT / Bucket Project

Grantee Activity Number: Cancelled Activity 1
Activity Title: Cancelled Activity 1

Activity Category: Activity Status:

Planning Cancelled

Project Number:Project Title:BCKTBucket Project

Projected Start Date: Projected End Date:

10/24/2008 05/11/2012

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

N/A Terrebonne Parish

To Date Overall Apr 1 thru Jun 30, 2010 **Total Projected Budget from All Sources** N/A \$0.00 **Total Budget** \$0.00 \$0.00 **Total Obligated** \$78,195.95 \$85,770.00 **Total Funds Drawdown** \$0.00 \$0.00 **Program Funds Drawdown** \$0.00 \$0.00 **Program Income Drawdown** \$0.00 \$0.00



Area ()

Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

HUD approved the release of funds for the Fisheries Assistance Program; outlined in Action Plan One, Amendment 17; on December 20, 2007, to improve and expand public infrastructure critical to the fisheries industry, including but not limited to docks, icehouses, boat launches, and other necessary infrastructure. It will also be available to aid fishermen directly through loans and grants that will be distributed through the Small Firm Loan and Grant Program.

Location Description:

Disaster affected parishes.

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected Total Total # of Properties Ω Ω/Ω

This Report Period Cumulative Actual Total / Expected Total Total # of Housing Units 0 # of Multifamily Units 0 0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	0/0	0/0	0/0	0	
# Renter Households	0	0	0	0/0	0/0	0/0	0	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found **Total Other Funding Sources**

Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	0	8
Monitoring Visits	0	0
Audit Visits	0	5
Technical Assistance Visits	0	3
Monitoring/Technical Assistance Visits	0	0
Report/Letter Issued	0	5

264



