Grantee: Louisiana

Grant: B-13-DS-22-0002

January 1, 2020 thru March 31, 2020 Performance

Grant Number: Obligation Date: Award Date:

B-13-DS-22-0002

Grantee Name: Contract End Date: Review by HUD:

Louisiana Original - In Progress

Grant Award Amount: Grant Status: QPR Contact:

\$92,629,249.00 Active No QPR Contact Found

LOCCS Authorized Amount: Estimated PI/RL Funds:

\$92,629,249.00

Total Budget: \$92,629,249.00

Disasters:

Declaration Number

No Disasters Found

Narratives

Executive Summary:

Louisiana has unique value as a priceless commercial hub and a vital buoy of America's national security interests. The source of this value, our working coast, contains 40 percent of our nation's wetlands, sources 25 percent of its petrochemicals, provides 26 percent of its seafood supply, and handles 20 percent of its waterborne commerce, with 500 million tons of cargo passing through Louisiana's deep-draft ports and navigation channels annually. In addition, our coast is, in itself, a protective barrier. Louisiana has been on the frontlines of an environmental battle for multiple generations. Louisiana's vulnerabilities – land loss, subsidence, and sea level rise – are conditions that will impact all coastal areas in the United States. We need a plan to address the impacts of these vulnerabilities on coastal communities in a systematic way and on a large scale.

Louisiana intends to remain on the cutting edge in developing the next generation of resilient solutions. We have developed the nation's first comprehensive Coastal Master Plan (CMP) specifically tasked with rebuilding and preserving our coast. The CMP is updated every five years. Unfortunately, we know that a "resilience gap" still exists. Even if all the work in the CMP were to be completed, the human piece of the equation is still not being given the attention that is necessary to appropriately reduce risk and vulnerability. That is the problem we set out to solve.

LA SAFE FUND

To that end, we have developed a resilience policy framework called Louisiana's Strategic Adaptations for Future Environments (LA SAFE). Through this resilience policy framework, we have come to accept hard truths: Our coast is disappearing. Land loss is going to get worse before it gets better – as will our exposure to risk. The LA SAFE Fund is our mechanism to work with local communities, exchange best available information, and develop project-based solutions in accordance with the Resettle, Retrofit and Reshape typologies. We believe this is an opportunity to pivot from our long-term recovery efforts of the last decade toward a more resilient future, both for Louisiana and the nation as a whole.

ISLE DE JEAN CHARLES RESETTLEMENT

The Isle de Jean Charles Band of Biloxi-Chitimacha-Choctaw located in coastal Terrebonne Parish, a region that leads the world in land loss, is ideally positioned to develop and test resettlement adaptive methodologies because their need to resettle has become urgent. With the loss of more than 98 percent of the land, however, relocation is inevitable; only 320 acres remain of what was a 22,400-acre Island in 1955.

A new settlement will provide tribal members an opportunity to relocate to disaster resilient and energy efficient housing, while offering the tribe a space to build cultural resilience. A new settlement offers an opportunity for the tribe to rebuild their homes and secure their culture on safe ground.

MID-URN Areas:

Each of the six target areas (Jefferson Parish, Plaquemines Parish, St. John the Baptist Parish, St. Tammany Parish, Coastal Lafourche Parish, Coastal Terrebonne Parish) are located in parishes covered by Hurricane Isaac's Presidential major disaster declaration in 2012. Jefferson, Plaquemines, St. John the Baptist, St. Tammany Parishes

HUD has previously determined these parishes to be "Most Impacted" locations as a result of 2012's Hurricane Isaac.

Coastal Lafourche Parish

Census Tracts 209, 210, 211, 212, 213:These tracts all respectively sustained damage to more than 100 homes, and are therefore eligible as "Most Impacted" areas.



Coastal Terrebonne Parish

Census Tracts 11, 13, 14:These tracts respectively sustained damage to more than 100 homes, and are therefore eligible as "Most Impacted" areas.

Census Tract 12.02:This tract includes the community of Chauvin. It is eligible as a Most Impacted area based on environmental degradation characteristics. Census Tract 12.02 experienced damage to wetlands and barrier islands from Hurricane Isaac, reducing protection from future hurricanes and placing local economies and households in surrounding areas at greater risk.

Key Agencies, Partners, Positions, Personnel:

Key Personnel

Pat Forbes – Executive Director Stacy Koch – Housing Director Kay LeSage – Director of Economic Development & Infrastructure Mathew Sanders – Resilience Policy and Program Administrator Jessica Simms – Policy Analyst

Key Partners

Pan American Engineers (PAE) – PAE brings to the team many years of experience as project and administrative management consultants. The team at PAE works as the lead manager for the LA SAFE and Resettlement Projects under the supervision of the Resilience Policy and Program Administrator.

Chicago Bridge & Iron (CB&I) – CB&I works as one of three parish captains on the LA SAFE project. The role of the parish captain is to oversee two of the six parishes eligible for the LA SAFE program. CB&I is responsible for Plaquemines Parish and Lafourche Parish.

GCR – GCR works as one of three parish captains on the LA SAFE program. The role of the parish captain is to oversee two of the six parishes eligible for the LA SAFE program. GCR is responsible for St. Tammany Parish and Jefferson Parish.

Center for Planning Excellence (CPEX) - CPEX works as one of three parish captains on the LA SAFE program. The role of the parish captain is to oversee two of the six parishes eligible for the LA SAFE program. CPEX is responsible for St. John the Baptist Parish and Terrebonne Parish.

Waggoner & Ball Architects – Waggoner & Ball Architects works as the in-shop design lead for the LA SAFE program. Most, although not all, graphics used for community meetings, workshops, and documents will be designed by the team at Waggoner & Ball.

Concordia, LLC – Concordia is working as the community and outreach engagement lead. The tasks provided are mostly focused on the organization and creation of material used to engage stakeholders during community meetings and workshops. The team at Concordia are well known for their ability to engage residents in an innovative fashion that produces results.

University of New Orleans Center for Hazards Assessment, Response, and Technology (UNO-CHART) – The applied social sciences hazards center housed at the University of New Orleans is providing research, review, and analysis of the project. Specifically, the role of UNO-CHART during this project to is provide valuable input as to how the project can be scaled and replicated in the future.

Lowlander Center – Resettlement of Isle de Jean Charles cultural liaison.

Coastal Protection and Restoration Authority (CPRA) – The CPRA is a valuable partner for the State of Louisiana's NDR program due to the agency's ability to provide the best available data that outlines Louisiana's current and future risk.

Foundation for Louisiana (FFL) – The State's OCD-DRU has entered into a partnership with the FFL because each identified that concurrent work could be performed that would allow for leveraged work, funding and resources. The foundation has extensive partnerships with non-governmental organizations (NGOs) and community leaders across Louisiana's coastal zone of which can be used to perform community engagement that reaches more people. This partnership does not involve any exchanging of funds between OCD and FFL.

Jefferson Parish – The Parish of Jefferson is a partner withthe State of Louisiana due to its unmet needs identified as a result of Hurricane Isaac. Jefferson Parish applied separately during the National Disaster Resilience Competition (NDRC) and failed to receive funding; however, the parish and the state entered into a partnership soon after due to the fact that the LA SAFE program is best served as a regional program that is inclusive of as many parishes as possible.

Overall Total Projected Budget from All Sources	This Report Period N/A	To Date \$92,879,249.00
Total Budget	\$81,000.00	\$92,629,249.00
Total Obligated	\$36,558,460.62	\$85,317,222.79
Total Funds Drawdown	\$1,982,842.58	\$24,374,741.66
Program Funds Drawdown	\$1,982,842.58	\$24,374,741.66
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,980,799.61	\$24,373,145.91
Most Impacted and Distressed Expended	\$0.00	\$0.00



Match Contributed \$0.00

Progress Toward Required Numeric Targets

Requirement	Target	Actual
Overall Benefit Percentage (Projected)		98.26%
Overall Benefit Percentage (Actual)		98.00%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$13,894,387.35	\$0.00
Limit on Admin/Planning	\$18,525,849.80	\$8,507,140.39
Limit on Admin	\$0.00	\$1,988,991.74
Most Impacted and Distressed Threshold (Projected)	\$92.629.249.00	\$0.00

Overall Progress Narrative:

In 2020 Q1, OCD progressed in the development, outreach and implementation of its CDBG-NDR grant activities. For the Resettlement of Isle de Jean Charles, OCD continued engagement and outreach with Island, parish and community stakeholder groups. OCD also continued intake proceedings for prospective program participants. 49 total applications were submitted by the end of Q1, of which 31 households have been determined eligible. On Jan. 16, the Terrebonne Parish Planning Commission conditionally approved plans for the Phase 1 construction of the settlement site. With this approval OCD released an RFP and a developer was chosen for implementing the infrastructure at the resettlement site.

Also, in 2020 Q1, work continued on the NDR grant's second project, LA SAFE. Program and project development activities continued for all 10 of the selected LA SAFE projects. Projects are mostly moving through the design phase.

An additional \$7,750,000.00 funds are not currently listed within NDR's budget. This money consists of \$3,025,561.85 from Katrina/Rita Grant 1 and \$974,438.15 from Katrina/Rita Grant 2 being used to fund the Gretna Resilience District Kickstart Project in Jefferson parish. An additional \$3,500,000.00 from Gustav/Ike Program Income is being used to fund the Emerging Industry Business Incubator at Nicholls State University. Funds from the regular CDBG program, \$250,000.00, is being used to fund the Airline & Main Complete Streets project in St. John the Baptist parish.

Project Summary

Project #, Project Title	This Report	To Date		
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown	
9999, Restricted Balance	\$0.00	\$0.00	\$0.00	
LTC, Long Term Commitments	\$0.00	\$0.00	\$0.00	
NDR-3065, State Admin and Planning - NDR	\$206,074.34	\$4,500,000.00	\$1,988,991.74	
NDR-3066, Isle de Jean Charles Relocation - NDR	\$1,270,665.55	\$48,379,249.00	\$16,956,810.51	
NDR-3067, La Safe Fund - NDR	\$506,102.69	\$39,750,000.00	\$5,428,939.41	
OV, Outcome Values	\$0.00	\$0.00	\$0.00	
SL, Supporting Leverage	\$0.00	\$0.00	\$0.00	



Activities

Project # / NDR-3065 / State Admin and Planning - NDR

Grantee Activity Number: 66NADM1001 - NDR
Activity Title: State Administration

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

NDR-3065 State Admin and Planning - NDR

Projected Start Date: Projected End Date:

12/28/2016 09/30/2022

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

NA Office of Community Development (OCD), Disaster

Overall	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$4,500,000.00
Total Budget	\$0.00	\$4,500,000.00
Total Obligated	\$0.00	\$4,500,000.00
Total Funds Drawdown	\$206,074.34	\$1,988,991.74
Program Funds Drawdown	\$206,074.34	\$1,988,991.74
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$204,031.37	\$1,988,991.74
Office of Community Development (OCD), Disaster	\$204,031.37	\$1,988,991.74
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity is to cover the administrative cost of running the LA SAFE program and the Resettlement of Isle de Jean Charles project.

Location Description:

Baton Rouge, LA

Activity Progress Narrative:

Expenditures this quarter were for state administrative expenses of the NDR grant.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found **Total Other Funding Sources**

Project #/ NDR-3066 / Isle de Jean Charles Relocation - NDR

Grantee Activity Number: 55NISL1201 - NDR

IDJC Acquisition of Real Property Activity Title:

Activitiy Category: Activity Status:

Acquisition - general **Under Way**

Project Number: Project Title:

NDR-3066 Isle de Jean Charles Relocation - NDR

Projected Start Date: Projected End Date:

03/01/2017 09/30/2022

Completed Activity Actual End Date: Benefit Type: Area Benefit (Census)

National Objective: Responsible Organization:

Low/Mod Office of Community Development (OCD), Disaster

Overall	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$12,300,000.00
Total Budget	\$0.00	\$12,300,000.00
Total Obligated	\$0.00	\$12,300,000.00
Total Funds Drawdown	\$3,761.51	\$12,299,976.59
Program Funds Drawdown	\$3,761.51	\$12,299,976.59
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$3,761.51	\$12,299,976.59



Office of Community Development (OCD), Disaster	\$3,761.51	\$12,299,976.59
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

N

The acquisition of a site for relocation is the first major phase in providing a safe, healthy community for those currently residing on Isle de Jean Charles. Sites are being evaluated for their suitability for raising families, rebuilding community, and for having characteristics as similar to their original site as possible. The sites are also being evaluated for the amount of reduced risk they provide compared to current conditions. As a site with reduced risk is being sought, the location should not be extremely far from the original site in order to retain traditional livelihood and cultural practices of the community. All factors of the design and process will help to support and enhance community identity, culture, and safety.

Location Description:

Terrebonne, LA

Activity Progress Narrative:

Expenditures this quarter were related to environmental reviews/permits for the Resettlement site

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1
# of Parcels acquired	0	1/1

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census

41.05

	Low	Mod	Total	Low/Mod
# of Persons	80	20	100	100.00

Activity Locations

LMI%:

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: 55NISL1401 - NDR
Activity Title: IDJC Relocation

Activitiy Category:

Relocation payments and assistance

Project Number:

NDR-3066

Projected Start Date:

03/01/2017

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Isle de Jean Charles Relocation - NDR

Projected End Date:

09/30/2022

Completed Activity Actual End Date:

Responsible Organization:

Office of Community Development (OCD), Disaster

Overall	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$8,000,000.00
Total Budget	\$0.00	\$8,000,000.00
Total Obligated	\$7,279,110.62	\$8,000,000.00
Total Funds Drawdown	\$154,499.35	\$726,604.60
Program Funds Drawdown	\$154,499.35	\$726,604.60
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$154,499.35	\$726,604.60
Office of Community Development (OCD), Disaster	\$154,499.35	\$726,604.60
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Homes will be designed in a way that preserves the integrity and character of Isle de Jean Charles and its residents while ensuring that they are designed using the best practices in resilient building and energy efficiency to date. The community will include a multitude of households that will be energy efficient, ADA accessible, and designed in a way that recognize the tribal identity that is and has been present on the Isle de Jean Charles for generations. In addition to households, the community will also have a community center, green space, and other amenities that seek to enhance and preserve quality of life.

Location Description:

Terrebonne, LA

Activity Progress Narrative:

No APA necessary. Obligation change. Expenditures this quarter were related to ongoing intake and greater resettlement activities related to the Resettlement Program.

Accomplishments Performance Measures

No Accomplishments Performance Measures



	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/28	0/7	0/35	0
# Owner Households	0	0	0	0/28	0/7	0/35	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: 55NISL1402 - NDR

Activity Title: IDJC Optional Relocation Assistance

Activitiy Category:

Relocation payments and assistance

Project Number:

NDR-3066

Projected Start Date:

01/19/2018

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Isle de Jean Charles Relocation - NDR

Projected End Date:

12/31/2020

Completed Activity Actual End Date:

Responsible Organization:

Office of Community Development (OCD), Disaster

Overall	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$1,191,608.00
Total Budget	\$0.00	\$1,191,608.00
Total Obligated	\$0.00	\$1,191,608.00
Total Funds Drawdown	\$98,508.35	\$532,377.70
Program Funds Drawdown	\$98,508.35	\$532,377.70
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$98,508.35	\$532,377.70
Office of Community Development (OCD), Disaster	\$98,508.35	\$532,377.70
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The Isle de Jean Charles Optional Relocation Assistance Program has been designed to provide a bridge for Island residents to move to safe, upland housing units for a duration of time while a new community is planned, designed and developed. Specifically, this program targets populations currently living in substandard units on the Island, but may also be utilized by residents seeking to leave the flood-vulnerable Island prior to the completion of new units within the new, resettled community, or in an emergency situation should the Island be impacted by a significant flooding or other disaster event prior to the completion of new, permanent housing units within the new settlement.

Location Description:

Isle de Jean Charles

Activity Progress Narrative:

Expenditures this quarter included rental assistance and program staff salaries.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	20	0	20	60/10	0/10	60/20	100.00
# Owner Households	20	0	20	60/10	0/10	60/20	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 55NISL3701 - NDR

Activity Title: IDJC Public Facilities and Improvements

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

NDR-3066

Projected Start Date:

03/01/2017

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Isle de Jean Charles Relocation - NDR

Projected End Date:

09/30/2022

Completed Activity Actual End Date:

Responsible Organization:

Office of Community Development (OCD), Disaster

Overall	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$21,472,750.00
Total Budget	\$0.00	\$21,472,750.00
Total Obligated	\$21,189,350.00	\$21,472,750.00
Total Funds Drawdown	\$992,491.01	\$1,069,839.47
Program Funds Drawdown	\$992,491.01	\$1,069,839.47
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$992,491.01	\$1,069,839.47
Office of Community Development (OCD), Disaster	\$992,491.01	\$1,069,839.47
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The site will be designed to be livable and walkable with a focus on providing a high quality of life for all residents. The infrastructure build for the site will have an emphasis on green building and energy efficiency. To the extent that is possible, the material and building of public facilities and infrastructure will implement best practices in Native American design, remaining conscious that this is a community primarily comprised of Native American residents.

A Community Center is planned as part of the development, serving as an anchor and gathering place for the community residents. It is intended to be a point of contact with the land, a place for meetings, and other forms of community gathering. Its design includes temporary residential space that will double as refuge in the event of storms that threaten the existing homes of the community. The community center also incorporates a resilient power system, in the form of solar power and battery energy storage, which will provide a portion of the ongoing electricity needs. The community will be constructed as flexibly as possible so that as functions and uses emerge, the structures and infrastructure will be appropriate for current as well as future needs.

Location Description:

Terrebonne, LA

Activity Progress Narrative:

No APA necessary. Obligation change. Expenditures this quarter were attributable to procurement of engineering and design activities.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

		This Report Period		Cumula	Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	0/25	0/6	0/31	0	
# Owner Households	0	0	0	0/25	0/6	0/31	0	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: 55NISL7001 - NDR

Activity Title: IDJC Economic Development Assistance

Activitiy Category:

Econ. development or recovery activity that creates/retains

Project Number:

NDR-3066

Projected Start Date:

03/01/2017

Benefit Type: Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Isle de Jean Charles Relocation - NDR

Projected End Date:

09/30/2022

Completed Activity Actual End Date:

Responsible Organization:

Office of Community Development (OCD), Disaster

Overall	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$3,052,026.21
Total Budget	\$0.00	\$3,052,026.21
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Office of Community Development (OCD), Disaster	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

In concert with the development of a new community, a new economy must be created for the community that will promotes resourcefulness, sustainability, and innovation. It is the job of the project team to help facilitate and create new and innovative ways to sustain a community with an emphasis on cultural and traditional ways of living off of the land by producing agriculture and hunting and fishing. Successful development of a community economy at the new site will maximize existing economic opportunity, create new economic opportunity, and provide job training and workforce development.

Location Description:

Terrebonne, LA

Activity Progress Narrative:

There were no expenditures this quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: 55NISL9001 - NDR

Activity Title: IDJC Planning and Capacity Building

Activity Category: Activity Status:

Planning Under Way

Project Number: Project Title:

NDR-3066 Isle de Jean Charles Relocation - NDR

Projected Start Date: Projected End Date:

12/28/2016 09/30/2022

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

NA Office of Community Development (OCD), Disaster

Overall	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$2,362,864.79
Total Budget	\$0.00	\$2,362,864.79
Total Obligated	\$0.00	\$2,362,864.79
Total Funds Drawdown	\$21,405.33	\$2,328,012.15
Program Funds Drawdown	\$21,405.33	\$2,328,012.15
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$21,405.33	\$2,326,416.40
Office of Community Development (OCD), Disaster	\$21,405.33	\$2,326,416.40
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Area Benefit (Census)

The State of Louisiana is moving the primarily Native American community of Isle de Jean Charles away from their highly vulnerable location in coastal Terrebonne Parish. This activity will fund the planning services necessary to produce the resettlement of Isle de Jean Charles community.

The development of the best practices for resettlement to a safer location of a specific community – such as that of the tribe – will occur concurrently and interactively (including feedback loops) between the specific Isle de Jean Charles resettlement with the proposed building of general best practices for the resettlement of the class of at risk coastal Louisiana communities which desire to relocate. The intent is to hone many of these generic principles before the next community(ies) request/require resettlement. As resettlement of coastal communities at risk to sea level rise and storm inundation in the lower 48 states has never occurred, the guidance that will be developed will also be proposed to begin identifying the principles important for resettlement of coastal communities throughout the risk zones of all lower-48 coasts of the United States.

Location Description:

Terrebonne Parish

Activity Progress Narrative:

Expenditures this quarter were related to preparation for Program set-up activities.



Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

TotalTotal# of Plans or Planning Products016/2# of community engagement040/3

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod
# of Persons	78	20	98	100.00

LMI%:

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found
Total Other Funding Sources

Project # / NDR-3067 / La Safe Fund - NDR

Grantee Activity Number: 26NSAF6601 - NDR

Activity Title: Gretna Resilience District Kickstart

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title:

NDR-3067 La Safe Fund - NDR

Projected Start Date: Projected End Date:

09/30/2018 09/30/2022

Benefit Type: Completed Activity Actual End Date:

Area Benefit (Census)

National Objective: Responsible Organization:

Low/Mod City of Gretna

 Overall
 Jan 1 thru Mar 31, 2020
 To Date

 Total Projected Budget from All Sources
 N/A
 \$1,900,000.00

 Total Budget
 \$0.00
 \$1,900,000.00

 Total Obligated
 \$1,410,000.00
 \$1,705,000.00



Total Funds Drawdown	\$83,303.50	\$118,412.25
Program Funds Drawdown	\$83,303.50	\$118,412.25
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$83,303.50	\$118,412.25
City of Gretna	\$83,303.50	\$118,412.25
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The Gretna Resilience District Kickstart is an ambitious Resilient Infrastructure and Community Nonstructural Mitigation/Flood Risk Reduction project. LA SAFE funding will address the improvements to the park which include greater stormwater retention, enhanced entryways, pathways and signage, additional seating and pavilions, and the installation of a tiered dock that will connect visitors to the water.

Location Description:

City of Gretna, Louisiana.

Activity Progress Narrative:

No APA necessary. Obligation change. Removed "Pub Facil LMI" from Activity Title leaving only Gretna Resilience District Kickstart. Added 1 Public Facility to Proposed Accomplishments on NDR Action Plan. Expenditures this quarter were attributed to professional services and ongoing design of the implementations to be constructed.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	0/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low Mod Total			
# of Persons	0	5105	8915	57.26

LMI%:	57.26
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found



Other Funding Sources Amount



Grantee Activity Number: 26NSAF6602 - NDR

Activity Title: Louisiana Wetlands Education Center (LWEC)

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

NDR-3067

Projected Start Date:

09/30/2018

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

La Safe Fund - NDR

Projected End Date:

09/30/2022

Completed Activity Actual End Date:

Responsible Organization:

Town of Jean Lafitte

Overall	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$520,000.00
Total Budget	\$20,000.00	\$520,000.00
Total Obligated	\$45,000.00	\$520,000.00
Total Funds Drawdown	\$102,173.81	\$318,857.31
Program Funds Drawdown	\$102,173.81	\$318,857.31
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$102,173.81	\$318,857.31
Town of Jean Lafitte	\$102,173.81	\$318,857.31
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This project provides funding for the "soft costs" associated with the construction of the LWEC, a Public Services/Education project. The LWEC will be located on the west bank of Jefferson Parish in the town of Jean Lafitte, serving as a vital tool in Louisiana's fight to maintain its coastal region and culture. LA SAFE has emphasized the value of educating our coastal population regarding current and future environmental conditions and the effects of flood risk. Through the programming to be provided at this facility, the LWEC will be an education asset serving the citizens of the region with programs geared for all ages. The center will promote preservation, conservation and adaptation related to wetland ecosystems, using its location in the Lafitte area as an outdoor laboratory.

Location Description:

Town of Jean Lafitte, Louisiana.

Activity Progress Narrative:

No APA necessary. Budget funds moving within the same program from Planning (65NSAF9001) to LWEC (26NSAF6602). Expenditures this quarter were for professional services, ongoing design of the implementations to be constructed.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	0/1
# of Non-business	0	0/1

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census

	LOW	WOO	Total	LOW/WOO
# of Persons	0	1260	2835	44.44

L	MI%:	44.44	H
---	------	-------	---

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: 29NSAF4102 - NDR

Activity Title: Resilient Housing Prototype Acq of Prop

Activity Category: Activity Status:

Acquisition of relocation properties Under Way

Project Number: Project Title:

NDR-3067 La Safe Fund - NDR

Projected Start Date: Projected End Date:

09/30/2018 09/30/2022

Benefit Type: Completed Activity Actual End Date:

Benefit Type: N/A

National Objective:

Low/Mod

.

Responsible Organization: Louisiana Housing Corporation

Overall Jan 1 thru Mar 31, 2020 **To Date Total Projected Budget from All Sources** N/A \$7,000,000.00 **Total Budget** \$4,500,000.00 \$7,000,000.00 **Total Obligated** \$6,915,000.00 \$7,000,000.00 **Total Funds Drawdown** \$52,088.29 \$52,088.29 **Program Funds Drawdown** \$52,088.29 \$52,088.29 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$52,088.29 \$52,088.29 Louisiana Housing Corporation \$52,088.29 \$52,088.29 **Most Impacted and Distressed Expended** \$0.00 \$0.00 **Match Contributed** \$0.00 \$0.00

Activity Description:

Location Description:

Activity Progress Narrative:

Funds were granted to Louisiana Housing Corporation this quarter. A NOFA for creation of the resilient affordable housing is complete and the environmental is underway.

Accomplishments Performance Measures

No Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: 29NSAF4602 - NDR

Activity Title: Resilient Housing Prototype C&D

Activity Category: Activity Status:

Clearance and Demolition Under Way

Project Number: Project Title:

NDR-3067 La Safe Fund - NDR

Projected Start Date: Projected End Date:

09/30/2018 09/30/2022

Benefit Type: Completed Activity Actual End Date:

N/A
National Objective: Responsible Organization:

Low/Mod Louisiana Housing Corporation

Overall	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	(\$2,000,000.00)	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Louisiana Housing Corporation	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Location Description:

Activity Progress Narrative:

No APA necessary. Removed funds from Resilient Housing Prototype C and D (29NSAF4602) to Resilient Housing Prototype Acq of Prop (29NSAF4102) until a new eligible activity type of Affordable Rental Housing can be added pending HUD guidance. There were no expenditures this quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: 29NSAF6702 - NDR

Activity Title: Resilient Housing Prototype Buildings

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

NDR-3067

Projected Start Date:

09/30/2018

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Overall

Activity Status:

Under Way

Project Title:

La Safe Fund - NDR

Projected End Date:

09/30/2022

Completed Activity Actual End Date:

To Date

Responsible Organization:

Louisiana Housing Corporation

lan 1 thru Mar 31, 2020

Overall	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	(\$2,500,000.00)	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Louisiana Housing Corporation	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Location Description:

Activity Progress Narrative:

No APA necessary. Removed funds from Resilient Housing Prototype Buildings (29NSAF6702) to Resilient Housing Prototype Acq of Prop (29NSAF4102) until a new eligible activity type of Affordable Rental Housing can be added pending HUD guidance. There were no expenditures this quarter.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected
Total Total

of Housing Units
0 0/40

of Multifamily Units
0 0/40



	This Report Period		Cumula	Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/20	0/20	0/40	0
# Renter Households	0	0	0	0/20	0/20	0/40	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



38NSAF6301 - NDR **Grantee Activity Number:**

Mental Health & Substance Abuse Assistance **Activity Title:**

Completed Activity Actual End Date:

Program

Activitiy Category: Activity Status:

Public services **Under Way Project Number: Project Title:**

NDR-3067 La Safe Fund - NDR

Projected Start Date: Projected End Date:

09/30/2018 09/30/2022

Benefit Type: Area Benefit (Census)

National Objective: Responsible Organization:

Low/Mod Plaquemines Community C.A.R.E. Centers

Overall Jan 1 thru Mar 31, 2020 **To Date Total Projected Budget from All Sources** N/A \$2,000,000.00 **Total Budget** \$81,000.00 \$2,000,000.00 **Total Obligated** \$0.00 \$1,919,000.00 **Total Funds Drawdown** \$166.25 \$40,738.75 **Program Funds Drawdown** \$166.25 \$40,738.75 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$166.25 \$40,738.75 Plaquemines Community C.A.R.E. Centers \$40,738.75 \$166.25 **Most Impacted and Distressed Expended** \$0.00 \$0.00 **Match Contributed** \$0.00 \$0.00

Activity Description:

The Mental Health and Substance Abuse Assistance Program for Plaguemines Parish is a Public Services/Education program as outlined in the LA SAFE Guidelines. Areas projected to experience high future flooding risk are, in many cases, currently experiencing significant environmental, cultural, economic and social challenges. Severe, repetitive flooding events in recent years have devastated many low-lying communities along our coast, especially in Plaquemines Parish. As these events have occurred, populations have already started moving upland, disrupting community cohesion and the coast's broader social fabric. These impacts, compounded with unfavorable future projections, have taken a significant emotional toll. This program will provide case management services for residents struggling with mental health and substance abuse issues. These services will help disadvantaged populations living in at-risk communities work through the emotional impacts of past disaster events and future increased flood risk.

Location Description:

In Southern Plaquemines Parish, Louisiana.

Activity Progress Narrative:

No APA necessary. LA SAFE was not fully budgeted. Remaining budget of \$81,000 was added to 38NSAF6301. Mental health and substance abuse services were provided throughout Plaquemines parish.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod
# of Persons	0	2560	4120	62.14

62.14	+
	62.14

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: 38NSAF6601 - NDR
Activity Title: Harbor of Refuge

Under Way

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities

Project Number: Project Title:

NDR-3067 La Safe Fund - NDR

Projected Start Date: Projected End Date:

09/30/2018 09/30/2022

Benefit Type: Completed Activity Actual End Date:

National Objective:Responsible Organization:Low/ModPlaquemines Parish Government

Overall	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$4,750,000.00
Total Budget	(\$250,000.00)	\$4,750,000.00
Total Obligated	(\$250,000.00)	\$4,645,000.00
Total Funds Drawdown	\$114,133.50	\$197,942.00
Program Funds Drawdown	\$114,133.50	\$197,942.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$114,133.50	\$197,942.00
Plaquemines Parish Government	\$114,133.50	\$197,942.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Area Benefit (Census)

Through this project, the state will fund a harbor of refuge for vessels to shelter in place during disaster events. The parish-operated harbor would incorporate marina amenities, wet-and dry- docking facilities as well as green infrastructure to help manage stormwater.

Location Description:

The Plaquemines Harbor of Refuge project is a Resilient Infrastructure project located in Empire, Louisiana.

Activity Progress Narrative:

No APA necessary. Budget funds moved within the same program from Rehabilitation (38NSAF6601) to Construction (48NSAF4101). Obligation change as well. Removed "Plaquemines" and "Public Facilities LMI" from Activity Title leaving only Harbor of Refuge. Expenditures this quarter were attributed to ongoing design of the implementations to be constructed.

Accomplishments Performance Measures

This Report Period
Total

Cumulative Actual Total / Expected
Total



Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod
# of Persons	0	1770	3005	58.90

LMI%: 58.9

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 48NSAF4101 - NDR

Activity Title: Airline & Main Complete Streets

Activitiy Category:

Construction/reconstruction of streets

Project Number:

NDR-3067

Projected Start Date:

09/30/2018

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

La Safe Fund - NDR

Projected End Date:

09/30/2022

Completed Activity Actual End Date:

Responsible Organization:

St. John the Baptist Parish

Overall	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$6,690,000.00
Total Budget	\$250,000.00	\$6,690,000.00
Total Obligated	\$0.00	\$6,226,000.00
Total Funds Drawdown	\$180,154.05	\$373,580.81
Program Funds Drawdown	\$180,154.05	\$373,580.81
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$180,154.05	\$373,580.81
St. John the Baptist Parish	\$180,154.05	\$373,580.81
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This project is an example of how to plan for a future of heightened flood risk in a low risk area by incorporating stormwater management strategies into public infrastructure projects that also providing residents enhanced transportation options. The proposal suggests a 1.3-mile street improvement on Airline Highway and a 0.3- mile improvement on Main Street. Complete street designs like this one aim to attract reinvestment in commercial corridors, alleviate drainage systems and reduce flooding. Improved safety for pedestrians and cyclists enhance connectivity, aesthetics and urban identity.

Location Description:

The Airline and Main Complete Streets project is a Resilient Infrastructure and Community Nonstructural Mitigation/Flood Risk Reduction project positioned along Airline Highway in LaPlace, Louisiana.

Activity Progress Narrative:

No APA necessary. Obligation change. Removed "Acq of Prop LMI" from Activity Title leaving only Airline & Main Complete Streets. Added number of Linear feet of Public Improvement to Proposed Accomplishments in NDR Action Plan. Expenditures this quarter were attributed to ongoing design of the implementations to be constructed.



Accomplishments Performance Measures

This Report Period
Total

0

Cumulative Actual Total / Expected Total

0/143270

of Linear feet of Public

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod
# of Persons	0	3700	7135	51.86
LMI%:				51.86

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: 52NSAF6601 - NDR

Activity Title: Safe Haven Blue-Green Campus

Under Way

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities

Project Number: Project Title:

NDR-3067 La Safe Fund - NDR

Projected Start Date: Projected End Date:

09/30/2018 09/30/2022

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod St. Tammany Parish Government

Overall	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$5,660,000.00
Total Budget	\$0.00	\$5,660,000.00
Total Obligated	\$0.00	\$5,400,000.00
Total Funds Drawdown	\$10,789.75	\$47,611.00
Program Funds Drawdown	\$10,789.75	\$47,611.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$10,789.75	\$47,611.00
St. Tammany Parish Government	\$10,789.75	\$47,611.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Direct Benefit (Persons)

To achieve the goals laid out in this project, stormwater retention ponds, enhanced entryway features, new pathways and signage, and a pavilion will be built.

Location Description:

The St. Tammany Blue-Green Campus & Trails project is a Community Nonstructural Mitigation/Flood Risk Reduction as well as Resilient Infrastructure project that will enhance detention capabilities in a critical drainage area adjacent to Cane Bayou, protecting campus facilities and surrounding neighborhood residences.

Activity Progress Narrative:

No APA necessary. Removed "St. Tammany" and "& Trails Pub. Facil" from the Activity Title leaving only Safe Haven Blue-Green Campus. Added 1 Public Facility to Proposed Accomplishments on NDR Action Plan. Expenditures this quarter were related to grant management and project delivery services.

Accomplishments Performance Measures

This Report Period
Total

Cumulative Actual Total / Expected
Total



		This Report Period		Cumula	Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	0/450	0/450	0/1000	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



55NSAF4101 - NDR **Grantee Activity Number:**

Activity Title: Opt HO Reloc Morganza Buyouts Acq of Prop LMI

Activity Status: Activitiy Category:

Acquisition of relocation properties **Under Way**

Project Number: Project Title: NDR-3067 La Safe Fund - NDR

Projected Start Date: Projected End Date:

09/30/2018 09/30/2022

Completed Activity Actual End Date: Benefit Type:

National Objective: Responsible Organization:

Low/Mod Terrebonne Parish

Overall	Jan 1 thru Mar 31, 2020	To Date	
Total Projected Budget from All Sources	N/A	\$1,860,600.00	
Total Budget	\$0.00	\$1,860,600.00	
Total Obligated	\$0.00	\$150,000.00	
Total Funds Drawdown	\$2,843.75	\$34,358.75	
Program Funds Drawdown	\$2,843.75	\$34,358.75	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$2,843.75	\$34,358.75	
Terrebonne Parish	\$2,843.75	\$34,358.75	
Most Impacted and Distressed Expended	\$0.00	\$0.00	
Match Contributed	\$0.00	\$0.00	

Activity Description:

Direct Benefit (Households)

Location Description:

In Terrebonne Parish, Louisiana.

Activity Progress Narrative:

No APA necessary. Removed "Assist Perm Residents" from the Activity Title leaving Opt HO Reloc Morganza Buyouts Acq of Prop LMI. Expenditures this quarter were related to Program set-up activities.

Accomplishments Performance Measures

No Accomplishments Performance Measures



	This Report Period			Cumulative Actual Total / Expected					
	Low	Mod	Total	Low	Mod	Total	Low/Mod		
# of Households	0	0	0	0/6	0/6	0/12	0		
# Owner Households	0	0	0	0/6	0/6	0/12	0		

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: 55NSAF4102 - NDR

Activity Title: Living Mitigation Acq of Prop

Activitiy Category: Activity Status:

Acquisition of relocation properties

Project Number: Project Title: NDR-3067 La Safe Fund - NDR **Projected Start Date: Projected End Date:**

09/30/2018 09/30/2022

Completed Activity Actual End Date: Benefit Type: Area Benefit (Census)

Under Way

National Objective: Responsible Organization:

Low/Mod Terrebonne Parish

Overall	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$20,000.00
Total Budget	\$0.00	\$20,000.00
Total Obligated	\$0.00	\$20,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Terrebonne Parish	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The Lake Boudreaux Living Mitigation project is a Resilient Infrastructure and Community Nonstructural Mitigation/Flood Risk Reduction project that will be a model for how certain geographies think through a future with increasing flood risk. This project will operate as one of multiple lines of defense that will work together to protect the people and property of Terrebonne Parish. This project will create over 300 acres of terraces and marshland within the Morganza to the Gulf risk reduction system that will assist in reducing the impacts of storm surge. The terraces also have environmental benefits such as enhancing submerged aquatic vegetation growth, restoring habitats, and trapping suspended sediments generated by wind and wave action.

Location Description:

In Terrebonne Parish, Louisiana.

Activity Progress Narrative:

No APA necessary. Removed "Lake Boudreaux" from the Activity Title only Living Mitigation Acq of Prop. There were no expenditures this quarter.

Accomplishments Performance Measures

This Report Period Total

Cumulative Actual Total / Expected Total



Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod
# of Persons	0	3150	5165	60.99

LMI%: 60.99

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: 55NSAF4103 - NDR

Activity Title: Opt HO Reloc Morganza Buyouts Acq of Prop UN

Activity Category: Activity Status:

Acquisition of relocation properties

Under Way

Project Number:

Project Title:

NDR-3067 La Safe Fund - NDR

Projected Start Date: Projected End Date:

09/30/2018 09/30/2022

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Urgent Need Terrebonne Parish

Overall	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$797,400.00
Total Budget	\$0.00	\$797,400.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Terrebonne Parish	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Direct Benefit (Households)

Location Description:

In Terrebonne Parish, Louisiana.

Activity Progress Narrative:

No APA necessary. Removed "Assist Perm Residents" from the Activity Title leaving Opt HO Reloc Morganza Buyouts Acq of Prop UN. There were no expenditures this quarter.

Accomplishments Performance Measures



	inis Report Period		Cumulative Actual Total / Expected					
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	0/0	0/0	0/3	0	
# Owner Households	0	0	0	0/0	0/0	0/3	0	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: 55NSAF4601 - NDR

Activity Title: Opt HO Reloc Morganza Buyouts C&D LMI

Activity Category: Activity Status:

Clearance and Demolition Under Way

Project Number: Project Title:

NDR-3067 La Safe Fund - NDR

Projected Start Date: Projected End Date:

09/30/2018 09/30/2022

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Terrebonne Parish

Overall	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$14,700.00
Total Budget	\$0.00	\$14,700.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Terrebonne Parish	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Direct Benefit (Households)

Location Description:

In Terrebonne Parish, Louisiana.

Activity Progress Narrative:

No APA necessary. Removed "Assist Perm Residents" from the Activity Ttile and leave Opt HO Reloc Morganza Buyouts C&D LMI. There were no expenditures this quarter.

Accomplishments Performance Measures



		This Report Pe	riod	Cumula	ative Actual Tota	I / Expected	
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/6	0/6	0/12	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: 55NSAF4602 - NDR

Activity Title: Opt HO Reloc Morganza Buyouts C&D UN

Completed Activity Actual End Date:

Responsible Organization:

Activity Category: Activity Status:

Clearance and Demolition Under Way

Project Number:Project Title:NDR-3067La Safe Fund - NDR

Projected Start Date: Projected End Date:

09/30/2018 09/30/2022

Benefit Type:

National Objective:

Direct Benefit (Households)

Urgent Need Terrebonne Parish

Overall	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$6,300.00
Total Budget	\$0.00	\$6,300.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Terrebonne Parish	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Location Description:

In Terrebonne Parish, Louisiana.

Activity Progress Narrative:

No APA necessary. Removed "Assist Perm Residents" from the Activity Title leaving only Opt HO Reloc Morganza Buyouts C&D UN. There were no expenditures this quarter.

Accomplishments Performance Measures



		This Report Pe	riod	Cumula	ative Actual Tota	I / Expected	
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/3	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 55NSAF6601 - NDR

Activity Title: Living Mitigation Public Facilities

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

NDR-3067

Projected Start Date:

09/30/2018

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

La Safe Fund - NDR

Projected End Date:

09/30/2022

Completed Activity Actual End Date:

Responsible Organization:

Terrebonne Parish

Overall	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$3,980,000.00
Total Budget	\$0.00	\$3,980,000.00
Total Obligated	(\$10,000.00)	\$3,675,000.00
Total Funds Drawdown	\$6,036.25	\$55,213.75
Program Funds Drawdown	\$6,036.25	\$55,213.75
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$6,036.25	\$55,213.75
Terrebonne Parish	\$6,036.25	\$55,213.75
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The Lake Boudreaux Living Mitigation project is a Resilient Infrastructure and Community Nonstructural Mitigation/Flood Risk Reduction project that will be a model for how certain geographies think through a future with increasing flood risk. This project will operate as one of multiple lines of defense that will work together to protect the people and property of Terrebonne Parish. This project will create over 300 acres of terraces and marshland within the Morganza to the Gulf risk reduction system that will assist in reducing the impacts of storm surge. The terraces also have environmental benefits such as enhancing submerged aquatic vegetation growth, restoring habitats, and trapping suspended sediments generated by wind and wave action.

Location Description:

In Terrebonne Parish, Louisiana.

Activity Progress Narrative:

No APA necessary. Obligation change. Removed "Lake Boudreaux" from the Activity Title leaving only Living Mitigation Public Facilities. Expenditures this quarter were related to Program set-up and efforts to get architecture and engineering under contract with Parish.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod
# of Persons	0	3150	5165	60.99
LMI%:				60.99

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: 55NSAF6701 - NDR

Activity Title: Opt HO Reloc Morganza Buyouts Buildings LMI

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

NDR-3067

Projected Start Date:

09/30/2018

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

La Safe Fund - NDR

Projected End Date:

09/30/2022

Completed Activity Actual End Date:

Responsible Organization:

Terrebonne Parish

Overall	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$14,700.00
Total Budget	\$0.00	\$14,700.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Terrebonne Parish	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Location Description:

In Terrebonne Parish, Louisiana.

Activity Progress Narrative:

No APA necessary. Removed "Assist Perm Residents" from the Activity Title leaving only Opt HO Reloc Morganza Buyouts Buildings LMI. There were no expenditures this quarter.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/12
# of Singlefamily Units	0	0/12



	This Report Period		Cumula	Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/6	0/6	0/12	0
# Owner Households	0	0	0	0/6	0/6	0/12	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: 55NSAF6702 - NDR

Activity Title: Opt HO Reloc Morganza Buyouts Buildings UN

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

NDR-3067

Projected Start Date:

09/30/2018

Benefit Type:

Direct Benefit (Households)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

La Safe Fund - NDR

Projected End Date:

09/30/2022

Completed Activity Actual End Date:

Responsible Organization:

Terrebonne Parish

Overall	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$6,300.00
Total Budget	\$0.00	\$6,300.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Terrebonne Parish	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Location Description:

In Terrebonne Parish, Louisiana.

Activity Progress Narrative:

No APA necessary. Removed "Assist Perm Residents" from the Activity Title leaving only Opt HO Reloc Morganza Buyouts Buildings UN. There were no expenditures this quarter.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/3
# of Singlefamily Units	0	0/3



	This Report Period		Cumulative	Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/3	0
# Owner Households	0	0	0	0/0	0/0	0/3	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: 55NSAF6801 - NDR

Activity Title: Opt HO Reloc Morganza Buyouts Reloc Pmts LMI

Activity Category: Activity Status:

Relocation payments and assistance

Under Way

Project Number:

Project Title:

NDR-3067 La Safe Fund - NDR

Projected Start Date: Projected End Date:

09/30/2018 09/30/2022

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Terrebonne Parish

Overall	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$210,000.00
Total Budget	\$0.00	\$210,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Terrebonne Parish	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Direct Benefit (Households)

Location Description:

In Terrebonne Parish, Louisiana.

Activity Progress Narrative:

No APA necessary. Removed "Assist Perm Residents" from the Activity Title leaving Opt HO Reloc Morganza Buyouts Reloc Pmts LMI. There were no expenditures this quarter.

Accomplishments Performance Measures



	inis Report Period		Cumulative Actual Total / Expected					
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	0/6	0/6	0/12	0	
# Owner Households	0	0	0	0/6	0/6	0/12	0	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



55NSAF6802 - NDR **Grantee Activity Number:**

Activity Title: Opt HO Reloc Morganza Buyouts Reloc Pmts UN

Activity Status: Activitiy Category:

Relocation payments and assistance **Under Way Project Number: Project Title:**

NDR-3067 La Safe Fund - NDR

Projected Start Date: Projected End Date:

09/30/2018 09/30/2022

Completed Activity Actual End Date: Benefit Type: Direct Benefit (Households)

National Objective: Responsible Organization:

Urgent Need Terrebonne Parish

Overall	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$90,000.00
Total Budget	\$0.00	\$90,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Terrebonne Parish	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Location Description:

In Terrebonne Parish, Louisiana.

Activity Progress Narrative:

No APA necessary. Removed "Assist Perm Residents" from the Activity Title leaving Opt HO Reloc Morganza Buyouts Reloc Pmts UN. There were no expenditures this quarter.

Accomplishments Performance Measures



	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/3	0
# Owner Households	0	0	0	0/0	0/0	0/3	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: 65NSAF9001 - NDR

Activity Title: LA SAFE - Planning and Capacity Building

Activity Category: Activity Status:

Planning Under Way

Project Number:Project Title:NDR-3067La Safe Fund - NDR

Projected Start Date: Projected End Date:

03/01/2017 09/30/2022

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

NA Office of Community Development (OCD), Disaster

Overall Total Projected Budget from All Sources	Jan 1 thru Mar 31, 2020 N/A	To Date \$4,230,000.00
Total Budget	(\$20,000.00)	\$4,230,000.00
Total Obligated	(\$20,000.00)	\$4,230,000.00
Total Funds Drawdown	(\$45,586.46)	\$4,190,136.50
Program Funds Drawdown	(\$45,586.46)	\$4,190,136.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	(\$45,586.46)	\$4,190,136.50
Office of Community Development (OCD), Disaster	(\$45,586.46)	\$4,190,136.50
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Area Benefit (Census)

This activity will facilitate the planning services required for the LA SAFE program. During year one, the LA SAFE program will produce six separate adaptation plans for the qualifying parishes of St. Tammany, Jefferson, Plaquemines, St. John the Baptist, Terrebonne and Lafourche. The planning process will be based around a co-design goal that allows for constant community input and involvement from start to finish. Once the adaptation plans are created, a selection committee will select a handful of pilot projects.

Location Description:

St. Tammany, Jefferson, Plaquemines, St. John the Baptist, Terrebonne and Lafourche Parishes.

Activity Progress Narrative:

No APA necessary. Budget funds moving within the same program from Planning (65NSAF9001) to LWEC (26NSAF6602). During this quarter voucher corrections occurred to reconcile past expenditures.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of community engagement 0 79/34



Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod
# of Persons	0	0	1363	0.00
LMI%:				41.05

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding SourcesAmountL-CDBG\$250,000.00Total Other Funding Sources\$250,000.00

Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	7	22
Monitoring Visits	0	0
Audit Visits	0	0
Technical Assistance Visits	7	22
Monitoring/Technical Assistance Visits	0	0
Report/Letter Issued	0	0

