**Grantee: Louisiana** 

**Grant:** B-08-DI-22-0001

January 1, 2019 thru March 31, 2019 Performance Report



 Grant Number:
 Obligation Date:
 Award Date:

 B-08-DI-22-0001
 04/27/2009
 04/27/2009

Grantee Name: Contract End Date: Review by HUD:

Louisiana Original - In Progress

Grant Award Amount: Grant Status: QPR Contact:

\$1,093,212,571.00 Active No QPR Contact Found

LOCCS Authorized Amount: Estimated PI/RL Funds:

\$1,093,212,571.00 \$35,000,000.00

Disasters:

Total Budget: \$1.128.212.571.00

**Declaration Number** 

FEMA-1792-LA

#### **Narratives**

#### **Disaster Damage:**

Hurricane Gustav caused major wind and flood damage throughout the state, from the southern coastal parishes through central and north Louisiana. Two weeks later Hurricane Ike hit sending tidal surges across the States southern coastal communities. Ike exceeded storm surge caused by hurricanes Rita and Katrina. More than 1.9 million Louisiana residents were forced to evacuate for hurricanes Gustav and Ike. Many of these residents were unable to return to their homes and jobs for a number of days and a large number of residents whose homes remain unlivable continue to need short-term shelter and longer-term transitional housing. The State was forced to evacuate 30,000 critical transportation-need residents, including 10,400 medical evacuations, which is the largest medical evacuation in U.S. history. The State was also left with 1.5 million cubic yards of debris from Hurricane Gustav along federal and state highways. Approximately 150,000 to 300,000 homes experienced some level of damage in the storm; more than 12,000 homes were flooded. Preliminary estimates show that approximately \$2 to 7 billion in residential property loss was incurred. Even homes built to the Federal Emergency Management Agencies Advisory Base Flood Elevations flooded as a result of this storm. The state also estimates more than \$1 billion in public infrastructure damage. The state has spent more than \$400 million in emergency response and immediate recovery activities. Fifty-three of the States 64 parishes were included in the Presidents disaster declaration for individual assistance; all 64 were declared for public assistance. The two storms caused tremendous damage, which, in turn, left most communities without electricity for days, and many for weeks. More than 120,000 homes received some damage.

#### **Recovery Needs:**

A large percentage of the States educational facilities received damage from the storm. Preliminary estimates indicate that there was at least \$100 to \$150 million in damages to the primary (including pre-K) and secondary education facilities. While most of these repairs will be covered through FEMAs public assistance program, certain repairs or necessary rebuilds may be deemed ineligible through FEMAs program. Hurricanes Gustav and Ike impacted many of the States port facilities resulting in large economic losses to the State and exposing the nation to large and significant economic impacts if long term disruptions were to occur from hurricane impacts as much of the Nations oil and gas, commodity and cargo traffic flows through south Louisiana facilities. While oil and gas enter the Nation through facilities in south Louisiana, many more commodities that are vital to the upper Midwest, and north and central Louisiana flow down the Mississippi River and are maintained at specific temperatures at port warehouse facilities along the Mississippi River before becoming exports. These raw products in turn employ thousands of Louisianans and create millions of dollars in economic value.

While the majority of public infrastructure repairs will be covered by FEMA programs, it is known from experience with the 2005



storms that there are certain costs of repair including improvements or rebuilding will be deemed ineligible for FEMA funding. Preliminary cost estimates for the repair of Federal Highway Administration (FHWA) eligible roads and bridges sustained as a result of Hurricane Gustav total \$127 million. Federal-aid highway damage estimates are about \$119 million. While funding to address these damages is authorized under current law, the backlog associated with these needs may prevent the restoration or threaten the integrity of this critical law, the backlog associated with these needs may prevent the restoration or threaten the integrity of this critical infrastructure. To repair this critical infrastructure, \$119 million would be needed for Louisiana (Gustav - \$53 million; Ike - \$66 million) through the Federal Highway Administrations Emergency Relief program.

Preliminary estimates indicate approximately \$1.7 billion in uninsured housing losses, with over half of that amount likely being homeowners. Hurricanes Katrina and Rita have taught us that repair costs generally outstrip insurance proceeds. Initial damage models based on flood and wind damage vary widely, but have a midpoint between \$3 and 4 billion dollars. Half of this damage may be uninsured losses due to uninsured and underinsured properties.

With losses of housing stock concentrated in certain communities, Louisiana could have up to \$1.5 billion in uncompensated housing losses. Of this, the State will need to design programs in concert with local communities to rebuild and make up this loss. The State will develop the programs in concert with local communities to rebuild and make up this loss.

Based of the 2007 Summary of Agriculture and Natural Resources by the LSU Agriculture Center and NMFS Revenue Data, the seafood industries experienced nearly \$250 million in revenue loss as a result of the two storms. Even prior to hurricanes Gustav and Ike, Louisianas fisheries were struggling to recover from more than \$528 million in losses resulting from hurricanes Katrina and Rita in 2005. Hurricanes Gustav and Ike moved across the central Gulf of Mexico through some of the Nations most valuable and productive fishing grounds at the start of the States most valuable shrimp season.

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$1,117,749,533.52
Total Budget	(\$1,840,949.02)	\$1,117,749,533.52
Total Obligated	(\$1,840,949.02)	\$1,104,710,535.57
Total Funds Drawdown	\$15,241,568.24	\$1,004,376,972.55
Program Funds Drawdown	\$14,779,719.66	\$991,919,361.76
Program Income Drawdown	\$461,848.58	\$12,457,610.79
Program Income Received	\$14,389.52	\$32,098,209.60
Total Funds Expended	\$14,295,783.87	\$996,786,986.65
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$454,782.02

# **Progress Toward Required Numeric Targets**

Requirement	Target	Actual
Overall Benefit Percentage (Projected)		54.40%
Overall Benefit Percentage (Actual)		55.44%
Minimum Non-Federal Match	\$0.00	\$454,782.02
Limit on Public Services	\$163,981,885.65	\$0.00
Limit on Admin/Planning	\$54,660,628.55	\$70,418,818.29
Limit on Admin	\$0.00	\$43,356,459.48
Most Impacted and Distressed Threshold (Projected)	\$0.00	\$1,900,000.00

# **Overall Progress Narrative:**

Quarter 1: January 1, 2019 - March 31, 2019



The State of Louisiana, Office of Community Development, Disaster Recovery Unit continued to move both projects and programs to completion. Total expenditures exceeded 90% during the quarter. Although expenditure rates have not significantly increased, the rate of expenditures remained steady from last quarter. Close out of completed projects and programs continues to be a major focus. Program managers continue to work with grantees to reallocate remaining funds from completed projects and programs to existing programs or new initiatives.

As the number of active state-run programs continue to decline, project and program managers are focused on closing out the remaining projects and reallocating funds as programs reach completion.

Parish grantees continue to amend allocation budgets due to projects coming in under budget or acquiring other funding sources and other projects being deemed no longer viable due to permitting or other issues. The budget reallocations are resulting in additional funds for existing projects and alternate projects being moved up to priority status. Among approved parish projects representing over \$562 million in funding, more than \$500 million or 89% has been expended among 56 parish grantees.

Management and close-out staff continue to systematically track project completions and notify grantees that close-outs are due. As of the end of this quarter, 494 G/I activities have been closed with 483 of those in final close-out status and eleven of those conditioned upon final audits. This represents 65% of all G/I activities. Close-out efforts at the local level is also enabling grantees to reallocate funds as needed to existing disaster recovery projects, in particular drainage, sewage and road repair that may require additional mitigation or adjustments once the work needed can be thoroughly assessed.

The OCD-DRU's project managers continue to provide technical assistance as well as convene monthly calls with grantees to ensure that progress is continually being made on projects that have impediments.

# **Project Summary**

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
3080, Planning and Grant Administration	\$623,189.59	\$55,636,234.00	\$41,850,108.33
3081, Allocation to Parishes	\$13,377,363.82	\$562,526,122.00	\$502,726,437.80
3082, Affordable Rental Housing Program	\$160,098.06	\$123,503,300.20	\$117,375,036.02
3083, Agriculture	\$0.00	\$58,808,336.94	\$58,655,888.09
3084, Fishery Recovery and Fishery Infrastructure Program	\$30,480.75	\$33,515,955.94	\$33,339,703.80
3085, Coastal Communities Recovery Program	\$20,036.63	\$30,398,297.00	\$24,267,356.05
3086, Municipalities Infrastructure Program	\$84,455.02	\$35,092,337.80	\$31,630,448.72
3087, Economic Revitalization	\$0.00	\$62,990,234.24	\$63,024,322.95
3088, Pilot Comprehensive Resiliency Program	\$0.00	\$13,030,716.68	\$12,924,438.46
3089, Nonprofit Homeowner Rehab Program	\$0.00	\$0.00	\$0.00
3090, Interoperable Communications	\$0.00	\$17,074,657.14	\$17,074,657.14
3091, Recovery Public Services Program	\$0.00	\$19,845,472.07	\$19,845,472.07
3092, Economic Development and Growth Infrastructure	\$484,095.79	\$80,000,000.00	\$69,205,492.33
9998, Allocation Pending HUD Approval	\$0.00	\$0.00	\$0.00



9999, Restricted Balance	\$0.00	\$0.00	\$0.00
S383-Ag, Program Income-Agriculture	\$0.00	\$30,607,127.67	\$0.00
S383-Parishes, Program Income-Allocation to Parishes	\$0.00	\$0.00	\$0.00
S383-Piggyback, Program Income-Piggyback	\$0.00	\$498,047.36	\$0.00



## **Activities**

Project # / Title: 3080 / Planning and Grant Administration

Grantee Activity Number: 66GIAD1001 - State Level Admin
Activity Title: State Level Admin - 66GIAD1001

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

3080 Planning and Grant Administration

Projected Start Date: Projected End Date:

03/19/2009 12/31/2019

Benefit Type: Completed Activity Actual End Date:

N/A

National Objective: Responsible Organization:

N/A Office of Community Development (OCD), Disaster

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$49,960,104.00
Total Budget	\$0.00	\$49,960,104.00
Total Obligated	\$0.00	\$49,960,104.00
Total Funds Drawdown	\$623,189.59	\$38,472,083.86
Program Funds Drawdown	\$623,189.59	\$38,472,083.86
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$623,189.59	\$38,379,416.93
Louisiana Recovery Authority	\$0.00	\$4,241,828.99
Office of Community Development (OCD), Disaster	\$623,189.59	\$34,137,587.94
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

Supports the administrative work conducted to implement disaster recovery projects funded with these resources. This includes technical assistance as well as general administrative costs.

#### **Location Description:**

Baton Rouge, Louisiana

### **Activity Progress Narrative:**

Funds disbursed for this activity were for administration of the grant.



## **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 

#### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

**Other Funding Sources Amount** 

No Other Funding Sources Found **Total Other Funding Sources** 

**Projected Start Date:** 

Project # / Title: **3081 / Allocation to Parishes** 

**Grantee Activity Number:** 01PARA3202 - Morse Hall - Acadia **Activity Title:** Acadia - Morse Hall - 01PARA3202

**Activitiy Category: Activity Status:** 

Rehabilitation/reconstruction of public facilities Completed

**Project Number: Project Title:** 

3081 Allocation to Parishes **Projected End Date:** 

05/24/2011 11/13/2017

**Completed Activity Actual End Date: Benefit Type:** Area Benefit (Census)

**Responsible Organization: National Objective:** 

Low/Mod Acadia Parish Police Jury

**Overall** Jan 1 thru Mar 31, 2019 To Date **Total Projected Budget from All Sources** N/A \$505,688.30 **Total Budget** \$0.00 \$505,688.30 **Total Obligated** \$0.00 \$505,688.30



Total Funds Drawdown	\$0.00	\$505,688.30
Program Funds Drawdown	\$0.00	\$505,688.30
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$505,688.30
Acadia Parish Police Jury	\$0.00	\$505,688.30
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

The purpose of this project is to construct a new Village Hall in Morse, La.

## **Location Description:**

Morse, La. - Acadia

## **Activity Progress Narrative:**

There were no expenditures in this quarter.

## **Accomplishments Performance Measures**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of public facilities	0	0/1

### **Beneficiaries Performance Measures**

## **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	240	173	763	54.13
I MIO/ -				54.12

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

**Other Funding Sources Amount** 





Grantee Activity Number: 03PARA3201-Lamar Dixon Hardening-Ascension

Activity Title: Ascension-Lamar Dixon Hardening-03PARA3201

**Activitiy Category:** 

Rehabilitation/reconstruction of public facilities

**Project Number:** 

3081

**Projected Start Date:** 

07/01/2013

**Benefit Type:** 

Area Benefit (Census)

**National Objective:** 

**Urgent Need** 

**Activity Status:** 

Completed

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

07/20/2018

**Completed Activity Actual End Date:** 

07/20/2018

**Responsible Organization:** 

Ascension Parish Government

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$4,505,894.55
Total Budget	\$0.00	\$4,505,894.55
Total Obligated	\$0.00	\$4,505,894.55
Total Funds Drawdown	\$0.00	\$4,505,894.55
Program Funds Drawdown	\$0.00	\$4,505,894.55
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$4,505,894.55
Ascension Parish Government	\$0.00	\$4,505,894.55
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

The Lamar Dixon Expo Center is a 247.5 Acre property with existing multi-use facilities located just off interstate 10 near Gonzales, LA. The purpose of the Expo Center is to provide the community with a multi-use events facility. This project focuses on the 4-H Building specifically – enclosing the facility, installing insulation, energy efficient light fixture, light sensors, upgrading the restrooms and the addition of HVAC systems in order to expand and diversify the number, type and frequency of events as a publicly owned facility.

## **Location Description:**

9039 South Saint Landry Avenue, Gonzales, LA 70737-8044

#### **Activity Progress Narrative:**

There were no expenditures in this quarter.



# **Accomplishments Performance Measures**

This Report Period Total **Cumulative Actual Total / Expected** 

Total 0/1

# of public facilities

# of Persons

0

**Beneficiaries Performance Measures** 

**Beneficiaries - Area Benefit Census Method** 

 Low
 Mod
 Total
 Low/Mod

 10390
 9856
 59429
 34.07

LMI%: 34.07

## **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: 03PARA3205-Sorrento Comm Ctr-Ascension
Activity Title: Ascension-Sorrento Comm Ctr-03PARA3205

Completed

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

08/01/2011 01/13/2016

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Ascension Parish Government

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$654,792.08
Total Budget	\$0.00	\$654,792.08
Total Obligated	\$0.00	\$654,792.08
Total Funds Drawdown	\$0.00	\$654,792.08
Program Funds Drawdown	\$0.00	\$654,792.08
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$654,792.08
Ascension Parish Government	\$0.00	\$654,792.08
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Area Benefit (Census)

The purpose of the project is to build, maintain and operate a new and appropriate facility in the town of Sorrento that the town can use.

### **Location Description:**

Sorrento, La. - Ascension

### **Activity Progress Narrative:**

There were no expenditures in this quarter.

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of public facilities

0 0/1



#### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	518	257	1491	51.98

LMI%:	58.81
-------	-------

# **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: 04PARA2302-Parish Sewer-Assumption

Activity Title: Assumption-Parish Sewer

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities

Under Way

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

01/01/2012 12/31/2019

Benefit Type: Completed Activity Actual End Date:

Area Benefit (Census)

National Objective: Responsible Organization:

Low/Mod Assumption Parish

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$898,670.00
Total Budget	\$404,270.00	\$898,670.00
Total Obligated	\$404,270.00	\$898,670.00
Total Funds Drawdown	\$0.00	\$96,110.00
Program Funds Drawdown	\$0.00	\$96,110.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$96,110.00
Assumption Parish	\$0.00	\$96,110.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

The purpose of this project is for parish sewer improvements and the installation of generators.

## **Location Description:**

Napoleonville, La. - Assumption

### **Activity Progress Narrative:**

Funds increased from unobligated within same project thus no APA necessary.

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of public facilities

O 0/1



#### **Beneficiaries - Area Benefit Census Method**

				Low/Mod
# of Persons	3665	1993	13445	42.08

LMI%: 42.08

# **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



Grantee Activity Number: 04PARA2309-Marais Oxidation Pond-Assumption

Activity Title: Assumption-Marais Oxidation Pond-04PARA2309

**Activitiy Category:** 

Construction/reconstruction of water/sewer lines or systems

**Project Number:** 

3081

**Projected Start Date:** 

08/01/2016

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

**Activity Status:** 

**Under Way** 

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

12/31/2019

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

**Assumption Parish** 

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$1,097,448.00
Total Budget	\$178,375.00	\$1,097,448.00
Total Obligated	\$178,375.00	\$1,097,448.00
Total Funds Drawdown	\$0.00	\$97,667.00
Program Funds Drawdown	\$0.00	\$97,667.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$97,667.00
Assumption Parish	\$0.00	\$97,667.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

The project proposes to replace an existing oxidation pond that is located in the midst of a wooded and a residential community with a modern community package plant. The plant will be provided with an emergency generator in order to sustain operations during storm related or other electrical outage events. The plant chosen for the area will be one that is of suitable capacity to handle the existing neighborhood.

### **Location Description:**

149 French Lane, Napoleonville, LA 70390

### **Activity Progress Narrative:**

Funds increased from unobligated within same project thus no APA necessary.



## **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 

### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



Grantee Activity Number: 05PARA3410 - Marksville Legion Dr - Avoyelles

Activity Title: Avoyellse - Marksville Legion Dr - 05PARA3410

**Completed Activity Actual End Date:** 

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

09/15/2011 12/31/2018

Benefit Type:

Area Benefit (Census)

National Objective: Responsible Organization:

Low/Mod Avoyelles Parish Police Jury

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$200,098.01
Total Budget	\$0.00	\$200,098.01
Total Obligated	\$0.00	\$200,098.01
Total Funds Drawdown	\$0.00	\$200,098.01
Program Funds Drawdown	\$0.00	\$200,098.01
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$200,098.01
Avoyelles Parish Police Jury	\$0.00	\$200,098.01
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

The purpose of this project is to alleviate flooding along Legion Drive in the City of Marksville. This project will consist of eliminating flow restrictions and reshaping drainage features as well as installing additional drainage features along Legion Drive.

### **Location Description:**

Marksville, La. - Avoyelles

#### **Activity Progress Narrative:**

There were no expenditures in this quarter.

## **Accomplishments Performance Measures**

This Report Period
Total

Cumulative Actual Total / Expected Total



#### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	2149	742	5216	55.43
LMI%:				55.43

## **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



Grantee Activity Number: 05PARA3429-Luke Martin-Avoyelles
Activity Title: Avoyelles-Luke Martin-05PARA3429

**Activitiy Category:** 

Construction/reconstruction of water/sewer lines or systems

**Project Number:** 

3081

**Projected Start Date:** 

07/01/2012

Benefit Type:

Area Benefit (Census)

**National Objective:** 

Low/Mod

**Activity Status:** 

Completed

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

11/15/2017

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Avoyelles Parish Police Jury

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$579,743.78
Total Budget	\$0.00	\$579,743.78
Total Obligated	\$0.00	\$579,743.78
Total Funds Drawdown	\$0.00	\$579,743.78
Program Funds Drawdown	\$0.00	\$579,743.78
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$579,743.78
Avoyelles Parish Police Jury	\$0.00	\$579,743.78
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

This project consists of drainage improvements to Turner Canal, beginning at its intersection with La. Hwy. 115, thence extending a distance of approximately 2.8 miles in a southerly direction. The project also includes drainage improvements to an un-named tributary of Turner Canal, beginning at its intersection with Turner Canal, thence extending a distance of approximately 2,600' in an easterly direction to the corporate limits of the City of Bunkie. This project will increase the hydraulic capacity of the Canal. The probability of flooding in the area will be significantly reduced.

### **Location Description:**

Bunkie, La. - Avoyelles Parish

### **Activity Progress Narrative:**

There were no expenditures in this quarter.

## **Accomplishments Performance Measures**

This Report Period

Total

Cumulative Actual Total / Expected
Total



# of public facilities 0 0/1
# of Linear miles of Public 0 0/5

## **Beneficiaries Performance Measures**

#### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total L	_ow/Mod
# of Persons	2076	498	4662	55.21

LMI%:	58.21	
-------	-------	--

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



Grantee Activity Number: 05PARA3430-Drainage Hwy 114-Avoyelles
Activity Title: Avoyelles-Drainage Hwy 114-05PARA3430

**Under Way** 

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

10/01/2012 12/31/2018

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Avoyelles Parish Police Jury

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$1,228,603.65
Total Budget	\$0.00	\$1,228,603.65
Total Obligated	\$0.00	\$1,228,603.65
Total Funds Drawdown	\$0.00	\$1,228,603.65
Program Funds Drawdown	\$0.00	\$1,228,603.65
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,228,603.65
Avoyelles Parish Police Jury	\$0.00	\$1,228,603.65
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Area Benefit (Census)

The purpose is this project is to alleviate flooding in the Village of Hessmer and the Town of Mansura.

### **Location Description:**

Hessmer & Mansura, Louisiana-Avoyelles Parish

### **Activity Progress Narrative:**

There were no expenditures in this quarter.

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of public facilities

O 0/1



#### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	5777	3671	22902	41.25
LMI%:				41.25

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: 05PARA3431 - Bayou Choctaw - Avoyelles
Activity Title: Avoyelles - Bayou Choctaw - 05PARA3431

**Under Way** 

Allocation to Parishes

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities

Project Number: Project Title:

3081

Projected Start Date: Projected End Date:

11/01/2011 12/31/2018

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Urgent Need Avoyelles Parish Police Jury

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$1,622,508.40
Total Budget	\$0.00	\$1,622,508.40
Total Obligated	\$0.00	\$1,622,508.40
Total Funds Drawdown	\$0.00	\$1,622,508.40
Program Funds Drawdown	\$0.00	\$1,622,508.40
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,622,508.40
Avoyelles Parish Police Jury	\$0.00	\$1,622,508.40
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Area Benefit (Census)

Bayou Choctaw

The purpose of this portion of the project is to alleviate flooding in the communities of Fifth Ward, Hickory Hill, and Moncla.

La. Highway 1191

The purpose of this portion of the project is to alleviate flooding in the community of Hickory Hill.

Little River Road

The purpose of this portion of the project is to improve vehicular access on Little River Road to allow ingress and egress from the Little River Road area during rain events such as that which occurred during Hurricane Gustav.

### **Location Description:**

Marksville, La. - Avoyelles

### **Activity Progress Narrative:**

There were no expenditures in this quarter.



## **Accomplishments Performance Measures**

This Report Period Total **Cumulative Actual Total / Expected** 

Total 0/1

# of public facilities

# of Persons

0

**Beneficiaries Performance Measures** 

**Beneficiaries - Area Benefit Census Method** 

Low	Mod	Total Lo	ow/Mod
3561	2313	14026	41.88

LMI%: 41.88

## **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: 05PARA3432 - Bunkie Drainage Imp - Avoyelles

Activity Title: Avoyelles - Bunkie Drainage Imp - 05PARA3432

**Activitiy Category:** 

Construction/reconstruction of water/sewer lines or systems

**Project Number:** 

3081

**Projected Start Date:** 

06/30/2018

Benefit Type: Area Benefit (Survey)

National Objective:

Low/Mod

**Activity Status:** 

**Under Way** 

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

06/30/2020

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Avoyelles Parish Police Jury

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$248,500.00
Total Budget	\$0.00	\$248,500.00
Total Obligated	\$0.00	\$248,500.00
Total Funds Drawdown	\$13,350.00	\$33,900.00
Program Funds Drawdown	\$13,350.00	\$33,900.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$13,350.00	\$33,900.00
Avoyelles Parish Police Jury	\$13,350.00	\$33,900.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

The purpose of the project is to alleviate flooding in the City of Bunkie.

#### **Location Description:**

Bunkie, LA 71322

## **Activity Progress Narrative:**

Request for payment # 4 is for Professional Engineering Services consisting of Basic Engineering (60% complete) Permits (90% complete), Wetland Determination/Delineation (100% complete) and consultant.

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of Linear feet of Public 0 0/408



#### **Beneficiaries - Area Benefit Survey Method**

 Low
 Mod
 Total
 Low/Mod

 # of Persons
 1000
 400
 2520
 55.56

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



Grantee Activity Number: 10PARA1602 - Cont Care - Calcasieu Activity Title: Calcasieu - Cont Care - 10PARA1602

**Activitiy Category:** 

Homeownership Assistance to low- and moderate-income

**Project Number:** 

3081

**Projected Start Date:** 

01/01/2012

**Benefit Type:** 

Direct Benefit (Households)

**National Objective:** 

Low/Mod

**Activity Status:** 

Completed

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

09/30/2019

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Calcasieu Parish Police Jury

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$354,449.83
Total Budget	(\$64.54)	\$354,449.83
Total Obligated	(\$64.54)	\$354,449.83
Total Funds Drawdown	\$0.00	\$354,449.83
Program Funds Drawdown	\$0.00	\$354,449.83
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$354,449.83
Calcasieu Parish Police Jury	\$0.00	\$354,449.83
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Provide for a Continuum of Care Program for Calcasieu Parish residents.

#### **Location Description:**

Across Calcasieu Parish, LA

### **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan (end date changed). No expenditures in the quarter Also, funds were moved from Continuum Care, Public Facilities Generators, and Westlake Generators activities to 901 Lakeshore activity within same project thus no APA necessary.

### **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of Housing Units

Cumulative Actual Total / Expected

Total

0
0/0



		This Report Period		Culliula	Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	0/0	0/0	0/0	0	

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: 10PARA2101-Elevate Lightning St. Bridge-

Calcasieu

Activity Title: Calcasieu-Elevate Lightning St. Bridge-

10PARA2101

**Activitiy Category:** 

Construction/reconstruction of streets

**Project Number:** 

3081

**Projected Start Date:** 

12/03/2013

**Benefit Type:** 

Area Benefit (Census)

**National Objective:** 

**Urgent Need** 

**Activity Status:** 

Under Way

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

06/30/2019

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Calcasieu Parish Police Jury

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$538,072.00
Total Budget	\$0.00	\$538,072.00
Total Obligated	\$0.00	\$538,072.00
Total Funds Drawdown	\$0.00	\$538,072.00
Program Funds Drawdown	\$0.00	\$538,072.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$538,072.00
Calcasieu Parish Police Jury	\$0.00	\$538,072.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

This project involves the reconstruction of the Lightning Street Bridge to adjust the elevation. The existing bridge spans approximately 76 feet and consists of precast concrete deck panels, precast concrete pile caps with timber pile substructure. The timber piles are in poor condition with substantial physical deterioration. Proposed improvements consists of the demolition of the existing bridge in its entirety and replacement with a new bridge structure consisting of drilled concrete shaft piling with precast concrete caps, deck panels and guardrail. The existing concrete revetment under the bridge will be replaced with new cast in place revetment. An existing water main attached to the existing bridge will be replaced with a new water main to be attached to the new bridge structure. The new bridge superstructure (caps, deck and guardrail) will be located above the 100 year base flood elevation as established by FEMA Flood Studies for the City of Sulphur incorporated area. Street approaches for the bridge will be rebuilt/raised to accommodate the new higher bridge.

## **Location Description:**

Lightning Street, Sulphur, LA

## **Activity Progress Narrative:**



Change in quarter due to end date update.

## **Accomplishments Performance Measures**

This Report Period
Total

0

**Cumulative Actual Total / Expected** 

Total 0/76

# of Linear feet of Public

#### **Beneficiaries Performance Measures**

**Beneficiaries - Area Benefit Census Method** 

	Low	Mod	Total	Low/Mod
f Persons	4204	3221	20118	36.91

LMI%: 36.91

## **Activity Locations**

# of

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: 10PARA3202 - 901 Lakeshore - Calcasieu

Activity Title: Calcasieu - 901 Lakeshore - 10PARA3202

**Activitiy Category:** 

Rehabilitation/reconstruction of public facilities

**Project Number:** 

3081

**Projected Start Date:** 

04/15/2011

Benefit Type:

Area Benefit (Census)

**National Objective:** 

**Urgent Need** 

**Activity Status:** 

Under Way

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

12/31/2019

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Calcasieu Parish Police Jury

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$1,643,509.24
Total Budget	\$88,332.24	\$1,643,509.24
Total Obligated	\$88,332.24	\$1,643,509.24
Total Funds Drawdown	\$0.00	\$1,540,897.43
Program Funds Drawdown	\$0.00	\$1,540,897.43
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,540,897.43
Calcasieu Parish Police Jury	\$0.00	\$1,540,897.43
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

The Parish is requesting \$1,375,000 of CDBG Disaster Recovery funds for the hardening of the eleven (11) story Parish owned office building located at 901 Lakeshore Drive.

#### **Location Description:**

Lake Charles, La. - Calcasieu

## **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan (end date changed). No expenditures in the quarter Also, funds were moved from Continuum Care, Public Facilities Generators, and Westlake Generators activities to 901 Lakeshore activity within same project thus no APA necessary.

### **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of public facilities

0 0/1



#### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	7252	3956	28630	39.15

# **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: 10PARA3204-Gen for Public Facilities 2-Calcasieu

Activity Title: Calcasieu-Gen for Public Facilities 2-10PARA3204

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

11/30/2013 09/30/2019

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Urgent Need Calcasieu Parish Police Jury

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$435,453.00
Total Budget	(\$1,707.63)	\$435,453.00
Total Obligated	(\$1,707.63)	\$435,453.00
Total Funds Drawdown	\$60,726.30	\$435,453.00
Program Funds Drawdown	\$60,726.30	\$435,453.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$60,726.30	\$435,453.00
Calcasieu Parish Police Jury	\$60,726.30	\$435,453.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Area Benefit (Census)

Construction includes the installation of permanent auxiliary power generators at the various locations throughout the Parish.

Site 1 - Ward 4 Fire Department – 15 kW Diesel Generator with Weatherproof Enclosure

Site 2 - Iowa Community Center - 175 kW Diesel Generator with Weatherproof Enclosure

Site 3 - Iowa Fire Department - 45 kW Diesel Generator with Weatherproof Enclosure

Site 4 - Gravity Drainage District 8 (Ward 1) - 40 kW Diesel Generator with Weatherproof Enclosure

Site 5 - Managan Recreation Center - 400 kW/500 kW Diesel Generator with Weatherproof Enclosure

## **Location Description:**

Managan Multi-Purpose Building, Iowa Community Center, Iowa Fire District, Ward Four Fire Department, and Gravity Drainage District No. 8 of Ward One

#### **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan (end date changed). Also, funds were moved from Continuum Care, Public Facilities Generators, and Westlake Generators activities to 901 Lakeshore activity within



## **Accomplishments Performance Measures**

This Report Period
Total

**Cumulative Actual Total / Expected** 

Total

# of public facilities

# of Persons

0

0/5

#### **Beneficiaries Performance Measures**

**Beneficiaries - Area Benefit Census Method** 

 Low
 Mod
 Total
 Low/Mod

 20955
 16407
 101011
 36.99

LMI%: 36.99

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: 10PARA3206-Sulphur Public Works-Calcasieu Activity Title: Calcasieu-Sulphur Public Works-10PARA3206

Activitiy Category:

Rehabilitation/reconstruction of public facilities

**Project Number:** 

3081

**Projected Start Date:** 

07/15/2011

Benefit Type:

Area Benefit (Census)

**National Objective:** 

**Urgent Need** 

**Activity Status:** 

Completed

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

01/26/2015

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Calcasieu Parish Police Jury

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$268,300.00
Total Budget	\$0.00	\$268,300.00
Total Obligated	\$0.00	\$268,300.00
Total Funds Drawdown	\$0.00	\$268,300.00
Program Funds Drawdown	\$0.00	\$268,300.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$268,300.00
Calcasieu Parish Police Jury	\$0.00	\$268,300.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

The purpose of this project is to increase the capacity of the facility to accommodate the personnel required to remain on site, install additional security measures to ensure personnel and material safety by providing monitoring of the hallways and maintenance yard during and after storm events and construct sanitation improvements to provide appropriate facilities for personnel to utilize during storm events.

### **Location Description:**

Sulphur, La. - Calcasieu

#### **Activity Progress Narrative:**

There were no expenditures in the quarter.

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of public facilities

0 0/1



#### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	4204	3221	20118	36.91

LMI%:	36.91	
LMI%:		36.91

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 10PARA3207-Vinton Water Plant- Calcasieu

Activity Title: Calcasieu-Vinton Water Plant-10PARA3207

Activitiy Category:

Rehabilitation/reconstruction of public facilities

**Project Number:** 

3081

**Projected Start Date:** 

08/01/2011

**Benefit Type:** 

Area Benefit (Census)

**National Objective:** 

Low/Mod

**Activity Status:** 

Completed

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

08/17/2011

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Calcasieu Parish Police Jury

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$2,626.00
Total Budget	\$0.00	\$2,626.00
Total Obligated	\$0.00	\$2,626.00
Total Funds Drawdown	\$0.00	\$2,626.00
Program Funds Drawdown	\$0.00	\$2,626.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,626.00
Calcasieu Parish Police Jury	\$0.00	\$2,626.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

The purpose of this project is to remove existing sheeting and replace with 26 gauge sheeting around the water pump shed, install insulation in the walls and ceiling, replace the door, install a steel canopy to cover water filters and construct a 120 mph wind rated building to be utilized as an equipment shed.

#### **Location Description:**

Vinton, La. - Calcasieu

## **Activity Progress Narrative:**

There were no expenditures in the quarter.

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of public facilities

O 0/1



#### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total I	Low/Mod
# of Persons	1159	700	3287	56.56

56.56

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: 10PARA3209-Retrofit Bay Doors-Calcasieu
Activity Title: Calcasieu-Retrofit Bay Doors-10PARA3209

**Activitiy Category:** 

Rehabilitation/reconstruction of public facilities

**Project Number:** 

3081

**Projected Start Date:** 

09/30/2013

Benefit Type:

Area Benefit (Census)

**National Objective:** 

**Urgent Need** 

**Activity Status:** 

Completed

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

10/02/2015

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Calcasieu Parish Police Jury

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$9,605.00
Total Budget	\$0.00	\$9,605.00
Total Obligated	\$0.00	\$9,605.00
Total Funds Drawdown	\$0.00	\$9,605.00
Program Funds Drawdown	\$0.00	\$9,605.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$9,605.00
Calcasieu Parish Police Jury	\$0.00	\$9,605.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

The Parish completed extensive research with all of the Fire Districts located within the unincorporated areas of the Parish to determine the need for new wind rated bay doors. The need is tremendous. The total list of bay doors needed is sixty five. The current budget for the project will only allow for the installation of ten of the sixty five bay doors. The list of doors requested was reviewed and prioritized. The current budget for the project will allow for the installation of new bay doors at the following locations:

- 1738 Sutherland Road 2 doors
- 1000 Topsy Road 2 doors
- 134 Fire House Road 3 doors
- 2888 Cardinal Lane 2 doors
- 5599 Hwy 14 East 2 doors
- 2991 Gauthier Road 6 doors
- 9253 Gulf Hwy 2 doors
- 789 W Houston River Road 4 doors
- 1786 Hwy 90 2 doors
- 3495 Hecker 4 doors

All bay doors at each station will be replaced to ensure the entire facility is secure from wind and water damage.

#### **Location Description:**

1015 Pithon Street, Lake Charles, LA 70602



## **Activity Progress Narrative:**

Activity in the QPR is a result of a change in the action plan. No expenditures in the quarter.

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected Total Total # of public facilities 0 0/10

## **Beneficiaries Performance Measures**

**Beneficiaries - Area Benefit Census Method** 

Low Mod Total	Low/Mod
# of Persons 22347 15370 98551	38.27

LMI%: 38.27

# **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 10PARA3211-Animal Services-Calcasieu
Activity Title: Calcasieu-Animal Services-10PARA3211

Activitiy Category:

Rehabilitation/reconstruction of public facilities

**Project Number:** 

3081

**Projected Start Date:** 

09/01/2011

Benefit Type:

Area Benefit (Census)

**National Objective:** 

**Urgent Need** 

**Activity Status:** 

Completed

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

12/13/2012

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Calcasieu Parish Police Jury

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$10,850.00
Total Budget	\$0.00	\$10,850.00
Total Obligated	\$0.00	\$10,850.00
Total Funds Drawdown	\$0.00	\$10,850.00
Program Funds Drawdown	\$0.00	\$10,850.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$10,850.00
Calcasieu Parish Police Jury	\$0.00	\$10,850.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

The purpose of the project is for the hardening of the Parish Animal Services Facility. In order to provide protection to the animals housed at the Animal Services Facility during Hurricane Gustav, parish employees were required to relocate the animals to alternate facilities. The hardening of this facility will provide the necessary protection required to safely accommodate the animals and Parish staff required to care for the animals during future storm events.

### **Location Description:**

5500-A Swift Plant Road, Lake Charles, La. - Calcasieu

#### **Activity Progress Narrative:**

There were no expenditures in the quarter.

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of public facilities

0 0/1



#### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	44528	29366	183577	40.25

LMI%: 38.7

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: 10PARA3213-Westlake Generators-Calcasieu Activity Title: Calcasieu-Westlake Generators-10PARA3213

**Activitiy Category:** 

Construction/reconstruction of water lift stations

**Project Number:** 

3081

**Projected Start Date:** 

10/31/2016

**Benefit Type:** 

Area Benefit (Census)

**National Objective:** 

Low/Mod

**Activity Status:** 

**Under Way** 

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

09/30/2019

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Calcasieu Parish Police Jury

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$242,497.76
Total Budget	(\$21,502.24)	\$242,497.76
Total Obligated	(\$21,502.24)	\$242,497.76
Total Funds Drawdown	\$0.00	\$242,497.76
Program Funds Drawdown	\$0.00	\$242,497.76
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$242,497.76
Calcasieu Parish Police Jury	\$0.00	\$242,497.76
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Calcasieu Parish Police Jury is requesting CDBG Disaster Recovery funds for the purchase and installation of two (2) permanent auxiliary power generators for the Louisiana Way Sewer Pump Station and Water Well No. 5 and associated appurtenances. The proposed generators will provide full power to the sewer pump station and water well allowing them to remain fully functional during future power outages.

## **Location Description:**

903 Miller Ave and 1400 1/2 National Dr., Westlake, LA 70669

#### **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan (end date changed). No expenditures in the quarter Also, funds were moved from Continuum Care, Public Facilities Generators, and Westlake Generators activities to 901 Lakeshore activity within same project thus no APA necessary.



## **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 

### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 10PARA3402 - 2 Lift Stns - Calcasieu
Activity Title: Calcasieu - 2 Lift Stns - 10PARA3402

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

01/01/2011 08/17/2011

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Urgent Need Calcasieu Parish Police Jury

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$4,384.00
Total Budget	\$0.00	\$4,384.00
Total Obligated	\$0.00	\$4,384.00
Total Funds Drawdown	\$0.00	\$4,384.00
Program Funds Drawdown	\$0.00	\$4,384.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$4,384.00
Calcasieu Parish Police Jury	\$0.00	\$4,384.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Area Benefit (Census)

The Parish is requesting CDBG Disaster Recovery funds for the elevation of two sewer lift stations within the City of Sulphur. Improvements to the Maplewood Lift Station #2 and the GNB Lift Station will include elevating the lift stations to protect against future storm surges.

### **Location Description:**

Driftwood Lane, Maplewood Drive, Sulfur, La 70665

#### **Activity Progress Narrative:**

There were no expenditures in the quarter.

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of public facilities

O 0/0



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 10PARA3403 - Maple Bridge - Calcasieu

Activity Title: Calcasieu - Maple Bridge - 10PARA3403

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

07/01/2011 12/31/2018

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Urgent Need Calcasieu Parish Police Jury

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$17,856.00
Total Budget	\$0.00	\$17,856.00
Total Obligated	\$0.00	\$17,856.00
Total Funds Drawdown	\$0.00	\$17,856.00
Program Funds Drawdown	\$0.00	\$17,856.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$17,856.00
Calcasieu Parish Police Jury	\$0.00	\$17,856.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Area Benefit (Census)

The purpose of this project is the mitigation of the Maplewood Drive Bridge.

### **Location Description:**

Sulphur, La.

### **Activity Progress Narrative:**

There were no expenditures in the quarter.

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected
Total Total
# of public facilities 0 0/0



#### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	4204	3221	20118	36.91

36.91
ა ა ა ა ა ა ა ა ა ა ა ა ა ა ა ა ა ა ა

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: 12PAAD1001 - Cameron Parish

Activity Title: Admin Alloc to Cameron Parish (PAAD)

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

01/01/2010 12/31/2019

Benefit Type: Completed Activity Actual End Date:

N/A

National Objective: Responsible Organization:

N/A Cameron Parish Police Jury

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$265,741.00
Total Budget	\$0.00	\$265,741.00
Total Obligated	\$0.00	\$265,741.00
Total Funds Drawdown	\$9,516.50	\$216,713.68
Program Funds Drawdown	\$9,516.50	\$216,713.68
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$9,516.50	\$190,702.72
Cameron Parish Police Jury	\$9,516.50	\$190,702.72
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

These funds will be used to pay reasonable administration costs from the parishes related to the execution of disaster recovery community development activities. Program administration costs will include staff and related costs required for overall program management, coordination, monitoring, reporting and evaluation.

#### **Location Description:**

Cameron Parish

### **Activity Progress Narrative:**

Parish Implemented Recovery Program Administrative Services for Contract dated 4/20/2009, Amendment No. 6 dated 10/17/2011.

## **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: 12PARA3202 - Courthouse - Cameron
Activity Title: Cameron - Courthouse - 12PARA3202

**Activitiy Category:** 

Rehabilitation/reconstruction of public facilities

**Project Number:** 

3081

**Projected Start Date:** 

01/31/2011

**Benefit Type:** 

Area Benefit (Census)

**National Objective:** 

**Urgent Need** 

**Activity Status:** 

**Under Way** 

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

12/31/2019

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Cameron Parish Police Jury

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$7,050,000.00
Total Budget	\$0.00	\$7,050,000.00
Total Obligated	\$0.00	\$7,050,000.00
Total Funds Drawdown	\$86,812.04	\$6,241,049.70
Program Funds Drawdown	\$86,812.04	\$6,241,049.70
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$86,812.04	\$6,241,049.70
Cameron Parish Police Jury	\$86,812.04	\$6,241,049.70
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Renovation of parish courthouse.

### **Location Description:**

Cameron Parish, LA

### **Activity Progress Narrative:**

Courthouse Renovations Project. Construction is 93% complete. Action plan changed for end date.

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of public facilities 0 0/1



#### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	1400	1402	6357	44.08

LMI%: 44.08

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: 13PARA3408 - Wallace Lake - Catahoula
Activity Title: Catahoula - Wallace Lake - 13PARA3408

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

08/01/2011 12/31/2018

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Urgent Need Catahoula Parish Police Jury

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$414,483.11
Total Budget	\$0.00	\$414,483.11
Total Obligated	\$0.00	\$414,483.11
Total Funds Drawdown	\$0.00	\$414,483.11
Program Funds Drawdown	\$0.00	\$414,483.11
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$414,483.11
Catahoula Parish Police Jury	\$0.00	\$414,483.11
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Area Benefit (Census)

This project consists of the construction of an adequately sized drainage control structure, which would drain storm water out of Wallace Lake and into Ouachita River. It will involve replacing the existing control structure under Patton Church Road with a new 48" diameter culvert, 36" diameter overflow standpipe, control gates, a walkway, and bedding material.

#### **Location Description:**

Jonesville, La. - Catahoula

### **Activity Progress Narrative:**

There were no expenditures in the quarter.

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of public facilities

0 0/1



#### Beneficiaries - Area Benefit Census Method

	Lov	v Mod	Total	Low/Mod
# of Persons	84	850	3525	48.17
LMI%:				48.17

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: 17PAAD1001 - EBR

Activity Title: Admin Alloc for EBR (PAAD)

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

Projected Start Date: Projected End Date:

01/01/2010 12/31/2019

Benefit Type: Completed Activity Actual End Date:

Allocation to Parishes

National Objective: Responsible Organization:

N/A East Baton Rouge Parish

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$171,502.88
Total Budget	\$0.00	\$171,502.88
Total Obligated	\$0.00	\$171,502.88
Total Funds Drawdown	\$1,904.81	\$161,502.88
Program Funds Drawdown	\$1,904.81	\$161,502.88
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,904.81	\$161,682.88
East Baton Rouge Parish	\$1,904.81	\$161,682.88
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

3081

N/A

Administrative activites for East Baton Rouge Parish.

#### **Location Description:**

East Baton Rouge Parish

### **Activity Progress Narrative:**

This will be the final draw request for C/P's staff payroll. After this request, the balance should be \$10,000 which is set aside for a contract with RDA to use for administration.

## **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: 17PARA1101 - Home Repair - EBR
Activity Title: EBR - Home Repair - 17PARA1101

**Under Way** 

Activity Category: Activity Status:

Rehabilitation/reconstruction of residential structures

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

01/01/2011 04/06/2016

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod East Baton Rouge Parish

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$338,624.50
Total Budget	\$0.00	\$338,624.50
Total Obligated	\$0.00	\$338,624.50
Total Funds Drawdown	\$455.00	\$338,624.50
Program Funds Drawdown	\$455.00	\$338,624.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$455.00	\$338,624.50
East Baton Rouge Parish	\$455.00	\$338,624.50
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Direct Benefit (Households)

To provide home repair to residents of East Baton Rouge Parish who's homes were damaged from Hurricane Gustav.

## **Location Description:**

Throughout East Baton Rouge Parish, LA

### **Activity Progress Narrative:**

Request for program delivery expense payments. Activity maxed out in quarter.

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of Properties 0 28/19



	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Housing Units	0	28/19
# of Singlefamily Units	0	28/19

	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	28/19	0/0	28/19	100.00
# Owner Households	0	0	0	28/19	0/0	28/19	100.00

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 17PARA1203 - GAP Financing PD - EBR
Activity Title: EBR - GAP Financing PD - 17PARA1203

Activity Category: Activity Status:

Affordable Rental Housing Under Way

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

01/01/2011 09/30/2019

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod East Baton Rouge Parish

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$311,601.87
Total Budget	\$0.00	\$311,601.87
Total Obligated	\$0.00	\$201,079.71
Total Funds Drawdown	\$1,200.00	\$171,578.36
Program Funds Drawdown	\$1,200.00	\$171,578.36
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,200.00	\$171,578.36
East Baton Rouge Parish	\$1,200.00	\$171,578.36
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Direct Benefit (Households)

GAP Financing Program - Parish is using part of its regular parish allocation to supplement the GAP Financing Program as part of its Affordable Rental Housing allocation

#### **Location Description:**

Throughout East Baton Rouge Parish, LA

### **Activity Progress Narrative:**

Request for program delivery expenses payments. Also, action plan changed for end date.

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of Properties 0 0/0



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/0	0
# Renter Households	0	0	0	0/0	0/0	0/0	0

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 17PARA1502 - Rental Rehab PD - EBR
Activity Title: EBR - Rental Rehab PD - 17PARA1502

Activity Category: Activity Status:

Affordable Rental Housing Under Way

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

01/01/2011 07/27/2011

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod East Baton Rouge Parish

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$33,790.97
Total Budget	\$0.00	\$33,790.97
Total Obligated	\$0.00	\$33,790.97
Total Funds Drawdown	\$0.00	\$33,790.97
Program Funds Drawdown	\$0.00	\$33,790.97
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$33,790.97
East Baton Rouge Parish	\$0.00	\$33,790.97
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Direct Benefit (Households)

Rental Rehab Program - Parish is using part of its regular parish allocation to supplement the Rental Rehab Program as part of its Affordable Rental Housing allocation

#### **Location Description:**

Across East Baton Rouge Parish, LA

### **Activity Progress Narrative:**

There were no expenditures in the quarter.

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of Properties 0 0/0



	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/0	0
# Renter Households	0	0	0	0/0	0/0	0/0	0

# **Activity Locations**

No Activity Locations found.

# Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 17PARA1701 - Neighborhood Rehab - EBR
Activity Title: EBR - Neighborhood Rehab - 17PARA1701

Allocation to Parishes

Activity Category: Activity Status:

Acquisition - general Under Way

Project Number: Project Title:

Projected Start Date: Projected End Date:

07/01/2011 12/31/2018

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod East Baton Rouge Parish

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$429,272.16
Total Budget	\$0.00	\$429,272.16
Total Obligated	\$0.00	\$429,272.16
Total Funds Drawdown	\$11,098.75	\$428,491.96
Program Funds Drawdown	\$11,098.75	\$428,491.96
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$11,098.75	\$428,491.96
East Baton Rouge Parish	\$11,098.75	\$428,491.96
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

3081

Area Benefit (Census)

The purpose of this activity is to put abandoned properties in disparate neighborhoods back into service to re-establish the communities.

### **Location Description:**

Across East Baton Rouge Parish, LA

### **Activity Progress Narrative:**

Request for program delivery expenses payments.

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of Properties 0 40/50



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	40/50
# of Singlefamily Units	0	40/50

No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 17PARA2101-E Chimes Bridge Repair-EBR
Activity Title: EBR-E Chimes Bridge Repair-17PARA2101

**Under Way** 

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

03/01/2011 12/31/2019

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod East Baton Rouge Parish

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$2,673,247.57
Total Budget	\$11,400.00	\$2,673,247.57
Total Obligated	\$11,400.00	\$2,673,247.57
Total Funds Drawdown	\$14,600.00	\$2,293,583.69
Program Funds Drawdown	\$14,600.00	\$2,293,583.69
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$14,600.00	\$2,293,583.69
East Baton Rouge Parish	\$14,600.00	\$2,293,583.69
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Area Benefit (Census)

The purpose of this project is to construct new bridges on E Chimes, E Garfield, and Taylor St to reduce water backup that caused significant flooding during Hurricane Gustav.

#### **Location Description:**

Baton Rouge, La. - East Baton Rouge

### **Activity Progress Narrative:**

This request is for final engineering services E. Chimes, E. Garfield, and Taylor St. bridges. Also, there were miscellaneous budget changes within the same project thus no APA necessary.

### **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of public facilities 0 0/1



#### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	7177	2046	11759	78.43

LMI%: 78.43

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: 17PARA2102-Amelia Earhart-Sally Ride-EBR Activity Title: EBR-Amelia Earhart-Sally Ride-17PARA2102

**Under Way** 

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

12/29/2012 12/31/2018

Benefit Type: Completed Activity Actual End Date:

Area Benefit (Census)

National Objective: Responsible Organization:

Low/Mod East Baton Rouge Parish

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$1,379,646.99
Total Budget	\$0.00	\$1,379,646.99
Total Obligated	\$0.00	\$1,379,646.99
Total Funds Drawdown	\$0.00	\$1,379,646.99
Program Funds Drawdown	\$0.00	\$1,379,646.99
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,379,646.99
East Baton Rouge Parish	\$0.00	\$1,379,646.99
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

The purpose of this project is to repair bridges on Amelia Earhart and Sally Ride.

### **Location Description:**

Baton Rouge, La. - East Baton Rouge

### **Activity Progress Narrative:**

There were no expenditures in the quarter.

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of public facilities

O O/1



#### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	974	126	1316	83.59

LMI%:				83.59
-------	--	--	--	-------

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: 17PARA2105-Bridge Repair UN Group-EBR
Activity Title: EBR-Bridge Repair UN Group-17PARA2105

**Activitiy Category:** 

Rehabilitation/reconstruction of public facilities

**Project Number:** 

3081

**Projected Start Date:** 

06/28/2013

**Benefit Type:** 

Area Benefit (Census)

**National Objective:** 

**Urgent Need** 

**Activity Status:** 

**Under Way** 

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

06/30/2020

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

East Baton Rouge Parish

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$4,955,655.80
Total Budget	(\$391,492.82)	\$4,955,655.80
Total Obligated	(\$391,492.82)	\$4,955,655.80
Total Funds Drawdown	\$164,784.44	\$4,032,386.88
Program Funds Drawdown	\$164,784.44	\$4,032,386.88
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$164,784.44	\$4,032,386.88
East Baton Rouge Parish	\$164,784.44	\$4,032,386.88
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Fifty-seven (57) bridges in East Baton Rouge Parish are currently rated four (out of 9) or below, a marginally poor to critical condition warranting major rehabilitation to replacement, or closure. Nineteen (19) of these fifty-seven are load rated to 15 tons or below for safety reasons and are not considered adequate for heavy trucks, traffic associated with heavy vehicles utilized by first responders (fire trucks, debris movers...), garbage trucks, or school buses. These bridges are mostly structurally supported by timber. Woodland Ridge at Jones Creek, Cayhanga Parkway at Jones Creek, Claycut Road at Ward Creek, Port Hudson-Pride Road at Little Sandy Creek and Mollylea at Jones Creek are some of the aforementioned bridges. These bridges are considered structurally inadequate to withstand the forces associated with surge waters and riverine flooding from storms such as hurricanes. The possibility of a failure occurring on one or more of these bridges during a future storm event such as a hurricane, would create an unnecessary and dangerous burden on those trying to evacuate or service the area. New bridges will be all concrete and surge resistant and structurally superior to what exist today with new approaches to handle any type of vehicle that may be subject to crossing during an evacuation or emergency situation.

It was also noticed bridges with a timber substructure pile configuration tended to "hang-up" more debris increasing the likelihood of upstream flooding. These bridges have notable hydraulic grade jumps (increase in flood water surface elevation) at the upstream side caused by constrictions in the stream channel at the bridge locations. During intense rainfall events associated with hurricanes, upstream flooding is a real potential threat in these immediate watersheds. Hydraulic capacity of each of these bridges is considered to be inadequate. The bridges are not adequately sized to handle the large amounts of water associated with stream flooding and extreme rainfall. The accumulation of excess water at these undersized structures, immediately after Hurricane Gustav, caused water to back up resulting in significant flooding upstream and downstream of the bridges and



along the roadside ditches. The installation of an adequately sized bridge would prevent this problem from occurring in the event of future floods or hurricanes.

For these structures, it will be necessary to conduct a complete topographic survey, create a comprehensive design study, and prepare plans and specifications to construct a new and functional bridge. These proposed bridge improvements will not only increase the load capacity and safety of each bridge but will also aid the parish in the economic recovery of Hurricane Gustav. Increasing the bridge spans will increase their hydraulic capacity and reduce the upstream impoundment of storm water by allowing it to flow more freely and recede at a much quicker rate during future events of storm and riverine flooding.

### **Location Description:**

9647 Cuyhanga Parkway, Baton Rouge, LA 70815

### **Activity Progress Narrative:**

This request is for retainage payout for Cuyhange Parkway and construction costs for Mollylea and Claycut Rd. bridges. Also, there were miscellaneous budget changes within the same project thus no APA necessary.

## **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	0/5

### **Beneficiaries Performance Measures**

#### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	2919	2938	19453	30.11

LMI%:	30.11	

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 17PARA2106-Bridge Repair,LMI Group II-EBR Activity Title: EBR-Bridge Repair, LMI Group II-17PARA2106

**Activitiy Category:** 

Rehabilitation/reconstruction of public facilities

**Project Number:** 

3081

**Projected Start Date:** 

05/31/2013

Benefit Type:

Area Benefit (Census)

**National Objective:** 

Low/Mod

**Activity Status:** 

**Under Way** 

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

09/30/2020

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

East Baton Rouge Parish

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$7,131,172.77
Total Budget	(\$42,074.74)	\$7,131,172.77
Total Obligated	(\$42,074.74)	\$7,131,172.77
Total Funds Drawdown	\$2,150.00	\$4,615,016.67
Program Funds Drawdown	\$2,150.00	\$4,615,016.67
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$2,150.00	\$4,615,016.67
East Baton Rouge Parish	\$2,150.00	\$4,615,016.67
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

During intense rainfall events associated with hurricanes, upstream flooding is a real potential threat in these immediate watersheds. Hydraulic capacity of each of these bridges is considered to be inadequate. The bridges are not adequately sized to handle the large amounts of water associated with stream flooding and extreme rainfall. The accumulation of excess water at these undersized structures, immediately after Hurricane Gustav, caused water to back up resulting in significant flooding upstream and downstream of the bridges and along the roadside ditches. The installation of an adequately sized bridge would prevent this problem from occurring in the event of future floods or hurricanes. Majority of the areas drained through the channels that pass beneath these bridges are low to moderate income areas (LMI).

### **Location Description:**

East Baton Rouge Parish

#### **Activity Progress Narrative:**

This request is for final payment of the retainage of Silverleaf Ave. bridge. Also, there were miscellaneous budget changes within the same project thus no APA necessary.



### **No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

#### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	26982	17920	112437	39.94

LMI%:	39.94
-------	-------

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: 17PARA2107-Bridge Repair LMI Group 3-EBR Activity Title: EBR-Bridge Repair LMI Group 3-17PARA2107

**Activitiy Category:** 

Rehabilitation/reconstruction of public facilities

**Project Number:** 

3081

**Projected Start Date:** 

10/29/2013

**Benefit Type:** 

Area Benefit (Census)

**National Objective:** 

Low/Mod

**Activity Status:** 

**Under Way** 

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

12/31/2019

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

East Baton Rouge Parish

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$2,648,532.96
Total Budget	\$538,551.81	\$2,648,532.96
Total Obligated	\$538,551.81	\$2,648,532.96
Total Funds Drawdown	\$228,862.44	\$2,101,251.30
Program Funds Drawdown	\$228,862.44	\$2,101,251.30
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$228,862.44	\$2,101,251.30
East Baton Rouge Parish	\$228,862.44	\$2,101,251.30
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Fifty-seven (57) bridges in East Baton Rouge Parish are currently rated four (out of 9) or below, a marginally poor to critical condition warranting major rehabilitation to replacement, or closure. Nineteen (19) of these fifty-seven are load rated to 15 tons or below for safety reasons and are not considered adequate for heavy trucks, traffic associated with heavy vehicles utilized by first responders (fire trucks, debris movers...), garbage trucks, or school buses. These bridges are mostly structurally supported by timber. Claycut at Dawson Creek, Greenwell Street at Roberts Canal and Milldale at Beaver Bayou are some of the aforementioned bridges. These bridges are considered structurally inadequate to withstand the forces associated with surge waters and riverine flooding from storms such as hurricanes. The possibility of a failure occurring on one or more of these bridges during a future storm event such as a hurricane, would create an unnecessary and dangerous burden on those trying to evacuate or service the area. New bridges will be all concrete and surge resistant and structurally superior to what exist today with new approaches to handle any type of vehicle that may be subject to crossing during an evacuation or emergency situation.

It was also noticed bridges with a timber substructure pile configuration tended to "hang-up" more debris increasing the likelihood of upstream flooding. These bridges have notable hydraulic grade jumps (increase in flood water surface elevation) at the upstream side caused by constrictions in the stream channel at the bridge locations. During intense rainfall events associated with hurricanes, upstream flooding is a real potential threat in these immediate watersheds. Hydraulic capacity of each of these bridges is considered to be inadequate. The bridges are not adequately sized to handle the large amounts of water associated with stream flooding and extreme rainfall. The accumulation of excess water at these undersized structures, immediately after Hurricane Gustav, caused water to back up resulting in significant flooding upstream and downstream of the bridges and



along the roadside ditches. The installation of an adequately sized bridge would prevent this problem from occurring in the event of future floods or hurricanes. Majority of the areas drained through the channels that pass beneath these bridges are low to moderate income areas (LMI).

For these structures, it will be necessary to conduct a complete topographic survey, create a comprehensive design study, and prepare plans and specifications to construct a new and functional bridge. These proposed bridge improvements will not only increase the load capacity and safety of each bridge but will also aid the parish in the economic recovery of Hurricane Gustav. Increasing the bridge spans will increase their hydraulic capacity and reduce the upstream impoundment of storm water by allowing it to flow more freely and recede at a much quicker rate during future events of storm and riverine flooding.

The target structures for this project, shown in the attached Project Map, include the geographical areas of these bridges. No acquisitions are expected to be required for these projects. All improvements will be completely within the existing right-of-ways of East Baton Rouge Parish; however temporary construction servitude may be required. East Baton Rouge Parish will retain ownership of the replaced bridges and approach spans and be responsible for the future inspection and maintenance of the proposed replacements. The replacement of this bridge is expected to reduce the cost of maintenance; therefore, no additional funds will be necessary for maintenance following these improvements.

#### **Location Description:**

8232 Greenwell Street, Baton Rouge, LA 70812

### **Activity Progress Narrative:**

This request is for construction costs for Claycut Rd. over Dawson Creek bridge. Also, there were miscellaneous budget changes within the same project thus no APA necessary.

### **Accomplishments Performance Measures**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of public facilities	0	0/3

#### **Beneficiaries Performance Measures**

	Beneficiaries - Area Benefit Census Method			
	Low Mod Total Low/Mod			Low/Mod
# of Persons	21217	16750	106791	35.55

LMI%:	35.55	
LIVII /U.	33.39	

### **Activity Locations**

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found



Other Funding Sources Amount



Grantee Activity Number: 17PARA3201-St Vincent DePaul-EBR
Activity Title: EBR-St Vincent DePaul-17PARA3201

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

07/01/2011 12/31/2018

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod East Baton Rouge Parish

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$534,134.37
Total Budget	\$0.00	\$534,134.37
Total Obligated	\$0.00	\$534,134.37
Total Funds Drawdown	\$0.00	\$534,134.37
Program Funds Drawdown	\$0.00	\$534,134.37
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$534,134.37
East Baton Rouge Parish	\$0.00	\$534,134.37
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Area Benefit (Census)

The purpose of this project is for the construction of a facility for emergency shelter during disaster times.

#### **Location Description:**

Baton Rouge, La. - East Baton Rouge

### **Activity Progress Narrative:**

There were no expenditures in the quarter.

### **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of public facilities

O

O/1



### **Beneficiaries Performance Measures**

#### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	109813	64652	398290	43.80

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



**Grantee Activity Number:** 17PARA3202

Activity Title: RENOVATE 1701 MAIN STREET

**Activitiy Category:** 

Rehabilitation/reconstruction of public facilities

**Project Number:** 

3081

**Projected Start Date:** 

04/01/2019

**Benefit Type:** 

Area Benefit (Census)

**National Objective:** 

Low/Mod

**Activity Status:** 

**Under Way** 

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

07/01/2020

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

East Baton Rouge Parish

Inn 4 thm: Man 24 2040

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$1,309,560.00
Total Budget	\$9,560.00	\$1,309,560.00
Total Obligated	\$9,560.00	\$1,309,560.00
Total Funds Drawdown	\$1,172.50	\$1,172.50
Program Funds Drawdown	\$1,172.50	\$1,172.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,172.50	\$1,172.50
East Baton Rouge Parish	\$1,172.50	\$1,172.50
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Renovation of 1701 Main Street

### **Location Description:**

1701 Main Street Baton Rouge, LA

### **Activity Progress Narrative:**

This request is for final engineering services E. Chimes, E. Garfield, and Taylor St. bridges. Also, there were miscellaneous budget changes within the same project thus no APA necessary.

### **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	0/1
# of Non-business Organizations	0	0/1



### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

# Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



Grantee Activity Number: 17PARA3203-O'Brien House-EBR
Activity Title: EBR-O'Brien House-17PARA3203

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

08/01/2011 12/31/2018

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod East Baton Rouge Parish

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$461,532.01
Total Budget	\$0.00	\$461,532.01
Total Obligated	\$0.00	\$461,532.01
Total Funds Drawdown	\$0.00	\$461,532.01
Program Funds Drawdown	\$0.00	\$461,532.01
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$461,532.01
East Baton Rouge Parish	\$0.00	\$461,532.01
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Area Benefit (Census)

This project entails the renovation of an existing O'Brien House structure for the purpose of housing homeless individuals in need of shelter whilereceiving substance use disorder services.

#### **Location Description:**

Baton Rouge, La. - East Baton Rouge

### **Activity Progress Narrative:**

There were no expenditures in the quarter.

### **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of public facilities

O

O/1



### **Beneficiaries Performance Measures**

#### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	109813	64652	398290	43.80

LMI%: 43.8

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



**Grantee Activity Number:** 17PARA3204-Salvation Army-EBR **EBR-Salvation Army-17PARA3204 Activity Title:** 

**Activitiy Category: Activity Status:** 

Rehabilitation/reconstruction of public facilities **Under Way** 

**Project Number: Project Title:** 

3081 Allocation to Parishes **Projected Start Date: Projected End Date:** 

06/30/2019

09/01/2011

**Completed Activity Actual End Date: Benefit Type:** Area Benefit (Census)

**National Objective: Responsible Organization:** 

Low/Mod East Baton Rouge Parish

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$511,507.01
Total Budget	\$1,000.00	\$511,507.01
Total Obligated	\$1,000.00	\$511,507.01
Total Funds Drawdown	\$0.00	\$510,507.01
Program Funds Drawdown	\$0.00	\$510,507.01
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$510,507.01
East Baton Rouge Parish	\$0.00	\$510,507.01
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

The purpose of this project is to construct a new 50-bed facility for the homeless that will replace an existing 20-bed facility.

### **Location Description:**

Baton Rouge, La. - East Baton Rouge

### **Activity Progress Narrative:**

This request is for final engineering services E. Chimes, E. Garfield, and Taylor St. bridges. Also, there were miscellaneous budget changes within the same project thus no APA necessary.

### **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	0/1



### **Beneficiaries Performance Measures**

#### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	295	307	1164	51.72
LMI%:				51.72

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: 17PARA3601-Smiley Heights-East Baton Rouge

Activity Title: East Baton Rouge-Smiley Heights-17PARA3601

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

01/01/2012 02/28/2012

Benefit Type: Completed Activity Actual End Date:
Area Benefit (Census)

National Objective: Responsible Organization:

Low/Mod East Baton Rouge Parish

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$1,247,052.87
Total Budget	\$2,400.00	\$1,247,052.87
Total Obligated	\$2,400.00	\$1,247,052.87
Total Funds Drawdown	\$535.00	\$1,244,652.87
Program Funds Drawdown	\$535.00	\$1,244,652.87
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$535.00	\$1,505,535.00
East Baton Rouge Parish	\$535.00	\$1,505,535.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

The East Baton Rouge Redevelopment Authority ("RDA"), as part of the disaster recovery initiative, will purchase and develop a 196-acre tract of vacant land commonly referred to as Smiley Heights ("property"); located in a distressed urban community in North Baton Rouge called Melrose East. The development of this property will realize a community-driven strategic vision for a mix of educational institutions, new retail, commercial development, and mixed-income residential units in a green, walkable setting. In addition, the physical and natural conditions of the site lend an opportunity to introduce sustainable approaches to site resource management. Once completed, this project will create educational campuses, thriving commercial areas, successful neighborhood businesses, access to equitable quality jobs, and new affordable and market-rate housing options.

#### **Location Description:**

Smiley Heights Neighborhood, Baton Rouge, LA 70806

### **Activity Progress Narrative:**

This request is for final engineering services E. Chimes, E. Garfield, and Taylor St. bridges. Also, there were miscellaneous budget changes within the same project thus no APA necessary.



This Report Period
Total

**Cumulative Actual Total / Expected** 

Total

# of public facilities

0

1/1

### **Beneficiaries Performance Measures**

**Beneficiaries - Area Benefit Census Method** 

	Low	Mod	Total	Low/Mod
# of Persons	4064	1348	6992	77.40

LMI%: 77.4

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: 17PARA7002 - ED L&G - EBR Activity Title: EBR - ED L&G - 17PARA7002

**Activitiy Category:** 

Capacity building for nonprofit or public entities

**Project Number:** 

3081

**Projected Start Date:** 

01/01/2011

Benefit Type: Area Benefit (Survey)

**National Objective:** 

Low/Mod

**Activity Status:** 

Under Way

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

12/31/2019

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

East Baton Rouge Parish

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$730,969.54
Total Budget	(\$2,069,030.46)	\$730,969.54
Total Obligated	(\$2,069,030.46)	\$730,969.54
Total Funds Drawdown	\$0.00	\$729,969.54
Program Funds Drawdown	\$0.00	\$729,969.54
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$729,969.54
East Baton Rouge Parish	\$0.00	\$729,969.54
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

The East Baton Rouge Parish Small Business Recovery Loan Program is being created to provide disaster recovery and assistance to small businesses and to catalyze economic development in neighborhoods directly impacted by Hurricane Gustav. The assistance may be in the form of loans for working capital, capital improvements, and equipment financing, and the provision of pre-financing and post-financing technical assistance to applicants. The program is designed to provide assistance to small businesses that are currently located in or will open in an area suffering from the long-term effects of hurricane Gustav and will consider requests for financial assistance from business owners that were either directly impacted by Hurricane Gustav or that established businesses post-Hurricane Gustav in designated recovery districts. Included in priority loans would be business owners who believe their businesses can be reopened or expanded and have been unable to secure financing from conventional sources.

### **Location Description:**

Across East Baton Rouge Parish, LA

#### **Activity Progress Narrative:**

EBR Parish amendment reduced this activity budget (no APA necessary).



This Report Period
Total

Cumulative Actual Total / Expected Total

64/50

# of Non-business Organizations

0

### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

### **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: 18PARA3401-DOTD Drainage Improvements-East

**Carroll** 

Activity Title: East Carroll-DOTD Drainage Improvements-

18PARA3401

**Activity Category:** 

Construction/reconstruction of water/sewer lines or systems

**Project Number:** 

3081

**Projected Start Date:** 

04/30/2015

Benefit Type: Area Benefit (Survey)

**National Objective:** 

Low/Mod

**Activity Status:** 

Under Way

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

12/31/2019

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

East Carroll Parish Police Jury

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$267,495.00
Total Budget	\$0.00	\$267,495.00
Total Obligated	\$0.00	\$267,495.00
Total Funds Drawdown	\$33,748.50	\$126,840.48
Program Funds Drawdown	\$33,748.50	\$126,840.48
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$33,748.50	\$126,840.48
East Carroll Parish Police Jury	\$33,748.50	\$126,840.48
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

The proposed improvements are designed to mitigate flooding around the Town of Lake Providence. The project improvements will ensure increased flow during storm events, relieve the Town of flooding, and help to ensure the health and safety of the residents.

Construction includes clearing, de-snagging, removal of structures and obstructions, channel excavation and widening, and removal and replacement of culverts within L- 25A Canal.

### **Location Description:**

Town of Lake Providence, Lake Providence, LA 71254

#### **Activity Progress Narrative:**

Phase I of the project is complete. Phase II is under construction and approximately 59% complete.



**No Accomplishments Performance Measures** 

### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found





**Grantee Activity Number:** 18PARA3403-CDBG Drainage Improvements-East

**Carroll** 

Activity Title: East Carroll-CDBG Drainage Improvements-

18PARA3403

**Activity Category:** 

Construction/reconstruction of water/sewer lines or systems

**Project Number:** 

3081

**Projected Start Date:** 

04/30/2015

**Benefit Type:**Area Benefit (Survey)

**National Objective:** 

Low/Mod

**Activity Status:** 

**Under Way** 

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

09/30/2019

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

East Carroll Parish Police Jury

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$935,812.00
Total Budget	\$0.00	\$935,812.00
Total Obligated	\$0.00	\$935,812.00
Total Funds Drawdown	\$179,151.52	\$818,097.50
Program Funds Drawdown	\$179,151.52	\$818,097.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$179,151.52	\$818,097.50
East Carroll Parish Police Jury	\$179,151.52	\$818,097.50
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

The proposed improvements are designed to mitigate flooding within the Town of Lake Providence. The project improvements will ensure increased flow during rain events, relieve the Town of flooding, and help to ensure the health and safety of the residents.

Construction includes clearing, de-snagging, removal of structures and obstructions, cleaning and replacing culverts, and channel excavation within designated drainageways.

### **Location Description:**

Town of Lake Providence, Lake Providence, LA 71254

#### **Activity Progress Narrative:**

Construction is complete. Project closeout will be forth coming shortly. Also, action plan changed for end date.



### **No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

#### **Beneficiaries - Area Benefit Survey Method**

Low	Mod	Total	Low/Mod
2189	881	4755	64.56

## **Activity Locations**

# of Persons

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



Grantee Activity Number: 19PARA2101 - Road/Drain - E Feliciana
Activity Title: E Feliciana - Road/Drain - 19PARA2101

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Completed

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

09/15/2011 11/05/2014

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod East Feliciana Parish Police Jury

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$2,250,079.96
Total Budget	\$0.00	\$2,250,079.96
Total Obligated	\$0.00	\$2,250,079.96
Total Funds Drawdown	\$0.00	\$2,250,079.96
Program Funds Drawdown	\$0.00	\$2,250,079.96
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,250,079.96
East Feliciana Parish Police Jury	\$0.00	\$2,250,079.96
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Area Benefit (Census)

The East Feliciana Parish Police Jury proposes to repair roads in five (5) targeted areas of the Parish, as well as to address a section of storm-damaged roadway in the incorporated Village of Wilson.

#### **Location Description:**

Clinton, La. - East Feliciana

### **Activity Progress Narrative:**

There were no expenditures in the quarter.

### **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of public facilities

0 0/1



### **Beneficiaries Performance Measures**

#### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	2081	905	5359	55.72

LMI%:	50.06
-------	-------

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: 20PARA3602-Crooked Creek Pavillion-Evangeline

Activity Title: Evangeline-Crooked Creek Pavillion-20PARA3602

**Activitiy Category:** 

Rehabilitation/reconstruction of public facilities

**Project Number:** 

3081

Projected Start Date:

08/30/2012

**Benefit Type:** 

Area Benefit (Census)

**National Objective:** 

Low/Mod

**Activity Status:** 

Completed

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

12/07/2015

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Evangeline Parish Police Jury

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$293,555.00
Total Budget	\$0.00	\$293,555.00
Total Obligated	\$0.00	\$293,555.00
Total Funds Drawdown	\$0.00	\$293,555.00
Program Funds Drawdown	\$0.00	\$293,555.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$293,555.00
Evangeline Parish Police Jury	\$0.00	\$293,555.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

The Crooked Creek Pavilion project will include the construction of a building approximately 2,000 sq.ft. adjacent to the existing pavilion at the Crooked Creek Recreational Facility, as well as, make improvements to the existing pavilion to harden and stabilize the structure that was weakened by the excessive winds from Hurricane Gustav. The project will involve adding amenities such as handicap accessible restrooms and meeting area. The objective of the project is to improve the pavilion at the Crooked Creek Recreational Facility in order to be used year-round for regional group meetings and as a staging area during disasters.

### **Location Description:**

1300 Sandy Beach Drive, Ville Platte, LA 70586

### **Activity Progress Narrative:**



There were no expenditures in the quarter.

### **Accomplishments Performance Measures**

This Report Period
Total

**Cumulative Actual Total / Expected** 

Total

# of public facilities

# of Persons

0

0/1

#### **Beneficiaries Performance Measures**

**Beneficiaries - Area Benefit Census Method** 

Low	Mod	Total	Low/Mod
12278	5216	33705	51.90

LMI%: 51.9

### **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: 23PAAD1001 - Iberia Parish

Activity Title: Admin Alloc to Iberia Parish (PAAD)

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

01/01/2010 12/31/2019

Benefit Type: Completed Activity Actual End Date:

N/A

National Objective: Responsible Organization:

N/A Iberia Parish

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$55,000.00
Total Budget	\$0.00	\$55,000.00
Total Obligated	\$0.00	\$55,000.00
Total Funds Drawdown	\$1,366.50	\$20,423.10
Program Funds Drawdown	\$1,366.50	\$20,423.10
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,366.50	\$20,423.10
Iberia Parish	\$1,366.50	\$20,423.10
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

These funds will be used to pay reasonable administration costs from the parishes related to the execution of disaster recovery community development activities. Program administration costs will include staff and related costs required for overall program management, coordination, monitoring, reporting and evaluation.

#### **Location Description:**

Iberia Parish

### **Activity Progress Narrative:**

The Parish held two citizen participation public hearings, prepared the Recovery Proposal Form for review, adopted the Recovery Proposal Form on September 30, 2009 and submitted it on October 8, 2009 and the LRA approved the Recovery Proposal form on November 23, 2009; provide information to updated timeline templates; Update signature form; Prepare Tier I Budget; Prepared Tier Amendment No. 2, 3 & 4. For RFP No. 5 the Parish responded to Financial Management finding, prepared Amendment No. 5, DOB Policy & Expenditure Report. For RFP No. 6 attended meetings, workshops and performed miscellaneous tasks. For RFP No. 7 prepared Tier Amendment, a Fair Housing Initiative and miscellaneous tasks; For RFP No. 8 prepare the Fair Housing Initiative, Tier I Amendment Nos. 7 and 8 and miscellaneous tasks.



**No Accomplishments Performance Measures** 

### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount





Grantee Activity Number: 23PARA1301 - Comp UN - Iberia
Activity Title: Iberia - Comp UN - 23PARA1301

**Activitiy Category:** 

Compensation for disaster-related losses (Louisiana and

**Project Number:** 

3081

**Projected Start Date:** 

01/01/2011

**Benefit Type:** 

N/A

**National Objective:** 

**Urgent Need** 

**Activity Status:** 

Completed

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

06/05/2017

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Iberia Parish

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$1,101,979.77
Total Budget	\$0.00	\$1,101,979.77
Total Obligated	\$0.00	\$1,101,979.77
Total Funds Drawdown	\$0.00	\$1,101,979.77
Program Funds Drawdown	\$0.00	\$1,101,979.77
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$129,200.00
Iberia Parish	\$0.00	\$129,200.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Provides up to \$40,000 to eligible applicants in order to assist with unmet needs resulting from damages caused by Hurricanes Gustav and/or lke as an incentive to remain residents of the Parish. Funding recipients will be required to sign a covenant agreeing to occupy the home and maintain proper insurance for 3 years. The award is calculated as the total cost of elevation project less funds received from other sources (intended to compensate individuals for their out of pocket expenses). The program is limited to individuals that have already completed the elevation project or obtained a permit to complete the work by 2/1/11 with priority given to LMI households.

### **Location Description:**

Across Iberia Parish, LA

### **Activity Progress Narrative:**

There were no expenditures in the quarter.



**No Accomplishments Performance Measures** 

### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount





Grantee Activity Number: 23PARA1302 - Comp LMI - Iberia
Activity Title: Iberia - Comp LMI - 23PARA1302

**Activitiy Category:** 

Compensation for disaster-related losses (Louisiana and

**Project Number:** 

3081

**Projected Start Date:** 

01/01/2011

**Benefit Type:** 

N/A

**National Objective:** 

Low/Mod

**Activity Status:** 

Completed

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

05/24/2017

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Iberia Parish

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$118,388.57
Total Budget	\$0.00	\$118,388.57
Total Obligated	\$0.00	\$118,388.57
Total Funds Drawdown	\$0.00	\$118,388.57
Program Funds Drawdown	\$0.00	\$118,388.57
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$11,750.00
Iberia Parish	\$0.00	\$11,750.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Provides up to \$40,000 to eligible applicants in order to assist with unmet needs resulting from damages caused by Hurricanes Gustav and/or lke as an incentive to remain residents of the Parish. Funding recipients will be required to sign a covenant agreeing to occupy the home and maintain proper insurance for 3 years. The award is calculated as the total cost of elevation project less funds received from other sources (intended to compensate individuals for their out of pocket expenses). The program is limited to individuals that have already completed the elevation project or obtained a permit to complete the work by 2/1/11 with priority given to LMI households.

### **Location Description:**

Across Iberia Parish, LA

### **Activity Progress Narrative:**

There were no expenditures in the quarter.



**No Accomplishments Performance Measures** 

### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount





Grantee Activity Number: 23PARA3401-Bayou Du Portage-Iberia
Activity Title: Iberia-Bayou Du Portage-23PARA3401

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

10/01/2012 09/30/2020

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Urgent Need Iberia Parish

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$2,000,000.00
Total Budget	\$0.00	\$2,000,000.00
Total Obligated	\$0.00	\$2,000,000.00
Total Funds Drawdown	\$7,760.00	\$784,780.56
Program Funds Drawdown	\$7,760.00	\$784,780.56
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$7,760.00	\$784,780.56
Iberia Parish	\$7,760.00	\$784,780.56
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Area Benefit (Census)

The proposed improvements for this project are to excavate the channel to dimensions capable of handling a 5-year storm, remove the built-up sediment at the mouth of the Bayou, and construct a sediment trap at the mouth of the Bayou.

#### **Location Description:**

Bayou Du Portagelberia & St. Martin Parishes, LA

#### **Activity Progress Narrative:**

Bayou du Portage Drainage Improvements Project - Intergovernmental Agreement with St. Martin Parish dated 4/5/11; Full application dated 6/13/11; Application approved 8/3/11; ERR Exemption Certificate submitted 8/6/11; Authority to Use Grant Funds dated 11/13/13; Phase I Bids received by St. Martin Parish on 9/11/14; Phase I Construction Costs to be paid 50% by each Parish; Phase I construction is 100% complete; Phase I Clear Lien Certificate dated 5/23/16. Also, action plan changed for end date.



This Report Period Total **Cumulative Actual Total / Expected** 

Total

# of public facilities

0

0/1

#### **Beneficiaries Performance Measures**

**Beneficiaries - Area Benefit Census Method** 

	Low	Mod	Total	Low/Mod
# of Persons	26677	13973	86083	47.22

LMI%: 47.22

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: 24PARA2305-St. Gabriel Sewer Expansion-Iberville

Activity Title: Iberville-St. Gabriel Sewer Expansion-24PARA2305

**Activitiy Category:** 

Rehabilitation/reconstruction of public facilities

**Project Number:** 

3081

**Projected Start Date:** 

04/05/2013

Benefit Type:

Area Benefit (Census)

**National Objective:** 

**Urgent Need** 

**Activity Status:** 

Completed

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

12/11/2017

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Iberville Parish

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$1,429,908.05
Total Budget	\$0.00	\$1,429,908.05
Total Obligated	\$0.00	\$1,429,908.05
Total Funds Drawdown	\$0.00	\$1,429,908.05
Program Funds Drawdown	\$0.00	\$1,429,908.05
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,429,908.05
Iberville Parish	\$0.00	\$1,429,908.05
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

During Hurricanes Gustav and Ike, the Sunshine WWTP became nonoperational, however the plant continued to receive wastewater from those drainage basins that still had electrical service for pump stations or had direct gravity flow connection to the treatment plant. As flow reached the plant on the front end, it continued to be routed through the treatment plant, although much of the equipment was inoperative and still discharged out the backend of the plant into Bayou Paul. The effluent was being discharged into the coulee that was at that time suffering from backwater flooding. The circumstances of continued discharge of sewage combined with backwater flooding resulted in sewage effluent being spread over the flooded topography. The situation did not improve until the swamps drained down thereby allowing Bayou Paul to also drain.

The construction of a new pump station and force main to discharge directly into the Mississippi River will provide a solution to the unsanitary situation that existed when flooding of the Bayou Paul basin occurs, by rerouting sewage effluent to the Mississippi River.

#### **Location Description:**

1697 Besson Lane St. Gabriel, LA

### **Activity Progress Narrative:**



There were no expenditures in the quarter.

## **Accomplishments Performance Measures**

This Report Period
Total

**Cumulative Actual Total / Expected** 

Total

# of public facilities

# of Persons

0

0/1

#### **Beneficiaries Performance Measures**

**Beneficiaries - Area Benefit Census Method** 

Low/Mod	Total	Mod	Low
47.41	2510	417	773

### **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: 24PARA2307 - St Gabriel - Iberville
Activity Title: Iberville - St Gabriel - 24PARA2307

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Completed

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

12/01/2010 11/12/2014

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Urgent Need Iberville Parish

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$209,438.55
Total Budget	\$0.00	\$209,438.55
Total Obligated	\$0.00	\$209,438.55
Total Funds Drawdown	\$0.00	\$209,438.55
Program Funds Drawdown	\$0.00	\$209,438.55
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$209,438.55
Iberville Parish	\$0.00	\$209,438.55
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Area Benefit (Census)

#### Nature of Project:

The purpose of this project is to provide standby emergency power for critical services in the City of St. Gabriel. The critical services covered will be three sewer treatment plants.

#### Description of the Problem:

During time of Hurricanes Gustav/Ike, The City of St. Gabriel, experienced widespread loss of electricity. With this loss of electrical power, the City lost its ability to treat raw sewage, posing an immediate threat and harm to the safety and welfare of the citizens of the City of St. Gabriel. There was also a loss in the supply of potable water. Due to the City's loss of critical systems during Hurricane's Gustav/Ike, maintaining critical services during power outages is essential to the health and safety of the community.

### **Location Description:**

St. Gabriel, Iberville Parish, LA

#### **Activity Progress Narrative:**

There were no expenditures in the quarter.



This Report Period Total **Cumulative Actual Total / Expected** 

Total 0/2

# of public facilities

0

#### **Beneficiaries Performance Measures**

**Beneficiaries - Area Benefit Census Method** 

	Low	Mod	Total	Low/Mod
# of Persons	773	417	2510	47.41

LMI%: 47.41

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: 24PARA3406-Alligator Bayou Drainage-Iberville

Activity Title: Iberville-Alligator Bayou Drainage-24PARA3406

Activitiy Category:

Rehabilitation/reconstruction of public facilities

**Project Number:** 

3081

**Projected Start Date:** 

06/30/2014

**Benefit Type:** 

Area Benefit (Census)

**National Objective:** 

**Urgent Need** 

**Activity Status:** 

Under Way

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

09/30/2019

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Iberville Parish

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$2,960,676.48
Total Budget	\$0.00	\$2,960,676.48
Total Obligated	\$0.00	\$2,960,676.48
Total Funds Drawdown	\$155,795.74	\$2,942,950.46
Program Funds Drawdown	\$155,795.74	\$2,942,950.46
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$155,795.74	\$2,942,950.46
Iberville Parish	\$155,795.74	\$2,942,950.46
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

The proposed improvements would consist of erosion protection where Alligator Bayou discharges into Bayou Manchac, demolition of an undersized 8' x 8' box culvert, installation of a double 8' x 8' reinforced concrete box culvert with automatic controlled flood gates and operators, construction of a water access ramp to Alligator Bayou and Bayou Manchac to allow for access for maintenance and clearing of debris from the improvements, and construction of a control tower and related scada communications equipment and auxiliary power generator for operations of scada and automatic gate closure equipment in times of local power outages. The auxiliary power generator would be sized to handle small horsepower motors that drive the gates for lifting and for control panel and scada operation. The generator would be diesel and have a rating of 10 kW.

### **Location Description:**

St. Gabriel, LA

#### **Activity Progress Narrative:**

Wharton-Smith Pay Application #12 in the amount of \$26.695.81for Construction Services; Wharton-Smith Pay Application #13 in the amount of \$120,112.76 (Retainage) for Construction Services; and Wharton-Smith Pay Application #6 in the amount of \$.9.00 (Short Pay) for Construction Services; Pan American Engineers Invoice



## **No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

#### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	773	417	2510	47.41

LMI%: 47.41

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 24PARA3408-Iron Farm Drainage-Iberville
Activity Title: Iberville-Iron Farm Drainage-24PARA3408

**Activitiy Category:** 

Construction/reconstruction of water/sewer lines or systems

**Project Number:** 

3081

**Projected Start Date:** 

03/01/2017

Benefit Type:

Area Benefit (Census)

**National Objective:** 

Low/Mod

**Activity Status:** 

**Under Way** 

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

12/31/2018

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Iberville Parish

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$627,326.00
Total Budget	\$0.00	\$627,326.00
Total Obligated	\$0.00	\$627,326.00
Total Funds Drawdown	\$0.00	\$627,326.00
Program Funds Drawdown	\$0.00	\$627,326.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$627,326.00
Iberville Parish	\$0.00	\$627,326.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

The proposed improvements are designed to mitigate flooding in the City of

Plaquemine similar to what occurred during Hurricane Gustav/Ike. The revetment or slopping will

provide bank stabilization and will ensure increased flow during future storm events, relieving the

City of flooding and erosion, alleviating current maintenance issues, and ensuring the health and safety of the residents. IbervilleParish'sHazard Mitigation Plan (2010) contains flood control as a

high priority and the proposed Project will mitigate localized flooding around the channel.

#### **Location Description:**

Sherwood Drive, Plaquemine, LA 70765

### **Activity Progress Narrative:**

There were no expenditures in the quarter.



**No Accomplishments Performance Measures** 

### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 24PARA3601-Bayou Pigeon-Iberville
Activity Title: Iberville-Bayou Pigeon-24PARA3601

Completed

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

12/31/2013 05/15/2015

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Urgent Need Iberville Parish

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$235,810.11
Total Budget	\$0.00	\$235,810.11
Total Obligated	\$0.00	\$235,810.11
Total Funds Drawdown	\$0.00	\$235,810.11
Program Funds Drawdown	\$0.00	\$235,810.11
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$235,810.11
Iberville Parish	\$0.00	\$235,810.11
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Area Benefit (Census)

The construction of a new public boat launch will address the failures that occurred during previous hurricanes by:

- 1. Provide additional parking for emergency personnel as well as additional parking for commercial and industrial users.
- 2. Provide additional boat launch to increase the capacity for the launching and recovery of boats and fishing vessels.
- 3. Provide for shorter waiting periods and quicker response time for boat launching during search and rescue efforts for missing boaters, water accidents and hurricanes.

The new public boat landing will provide the source of a much needed additional access point to the waterways of Iberville parish. This will provide adequate capacity to ensure residents, fisherman, oil field personnel, and local, state and federal emergency personnel access local waterways.

## **Location Description:**

Hwy 75, Bayou Pigeon Community

#### **Activity Progress Narrative:**

There were no expenditures in the quarter.



## **No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

#### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	6617	4065	25514	41.87
LMI%:				41.87

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: 26PARA2101-Grand Isle-Jefferson
Activity Title: Jefferson-Grand Isle-26PARA2101

Activity Category: Activity Status:

Construction/reconstruction of streets Under Way

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

10/01/2011 09/30/2019

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Urgent Need Jefferson Parish

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$2,915,892.00
Total Budget	\$0.00	\$2,915,892.00
Total Obligated	\$0.00	\$2,915,892.00
Total Funds Drawdown	\$52,051.82	\$2,908,293.30
Program Funds Drawdown	\$52,051.82	\$2,908,293.30
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$52,051.82	\$2,908,293.30
Jefferson Parish	\$52,051.82	\$2,908,293.30
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Area Benefit (Census)

The purpose of this project is to repair and resurface, with hot mix asphalt (HMA), approximately 17.7 miles of roadway contained by the 109 locally owned and maintained streets for the Town of Grand Isle.

#### **Location Description:**

Grand Isle, La. - Jefferson

### **Activity Progress Narrative:**

Total Invoices: \$66,598.29. Invoices for \$59,650.52 in RFP 50 is for project 26PARA2101; balance of \$6,947.77 to be paid with K/R CDBG-DR funds from project ILTR-00292. Also, action plan changed for end date.

### **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected
Total Total

# of Linear feet of Public 0 0/88783



#### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	339	321	1529	43.17
LMI%:				43.17

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: 26PARA2301-Kenner Hanson-Jefferson
Activity Title: Jefferson-Kenner Hanson-26PARA2301

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities

Under Way

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

03/30/2012 06/30/2020

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Jefferson Parish

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$814,236.60
Total Budget	\$0.00	\$814,236.60
Total Obligated	\$0.00	\$814,236.60
Total Funds Drawdown	\$9,816.58	\$814,236.55
Program Funds Drawdown	\$9,816.58	\$814,236.55
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$9,816.58	\$814,236.55
Jefferson Parish	\$9,816.58	\$814,236.55
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Area Benefit (Census)

The purpose of this project is to install a sewer lift station in Kenner, La.

#### **Location Description:**

Kenner, La. - Jefferson

### **Activity Progress Narrative:**

Jefferson Parish is requesting reimbursement in the amount of \$52,051.82. This request for payment is being reduced by \$7,598.70 to reflect the amount that the parish has determined as disallowable costs in a previous invoice.

## **Accomplishments Performance Measures**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of public facilities	0	0/2



#### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	658	360	1525	66.75

LMI%:	66.75
-------	-------

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: 26PARA2302-Harahan Sewage-Jefferson
Activity Title: Jefferson-Harahan Sewage-Jefferson

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

10/30/2011 09/30/2019

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Urgent Need Jefferson Parish

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$91,376.20
Total Budget	(\$1,172.80)	\$91,376.20
Total Obligated	(\$1,172.80)	\$91,376.20
Total Funds Drawdown	\$8,112.20	\$91,376.20
Program Funds Drawdown	\$8,112.20	\$91,376.20
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$8,112.20	\$91,376.20
Jefferson Parish	\$8,112.20	\$91,376.20
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Area Benefit (Census)

The purpose of this project is to make improvements and repairs at the City of Harahan's Waste Water Treatment Plant.

### **Location Description:**

Harahan, La. - Jefferson

### **Activity Progress Narrative:**

This request is for HGA Invoice No. 27308 for project delivery services performed from 7/1/16 through 8/31/18. Funds were moved out of Harahan Sewage and Eastbank Wastewater activities and into new activities for Gretna Downtown Drainage and Jefferson Parish Comprehensive Plan activities. All are within the same project thus no APA necessary.

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of public facilities 0 0/1



#### **Beneficiaries - Area Benefit Census Method**

Low Mod Total Lov	
# of Persons 1005 1428 9648	25.22

LMI%:	25.22
-------	-------

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: 26PARA2303-Eastbank Wastewater-Jefferson Activity Title: Jefferson-Eastbank Wastewater-26PARA2303

**Activitiy Category:** 

Rehabilitation/reconstruction of public facilities

**Project Number:** 

3081

**Projected Start Date:** 

06/01/2011

**Benefit Type:** 

Area Benefit (Census)

**National Objective:** 

**Urgent Need** 

**Activity Status:** 

Completed

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

09/30/2019

**Completed Activity Actual End Date:** 

10/17/2018

**Responsible Organization:** 

Jefferson Parish

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$2,886,346.44
Total Budget	(\$1,161,389.10)	\$2,886,346.44
Total Obligated	(\$1,161,389.10)	\$2,886,346.44
Total Funds Drawdown	\$0.00	\$2,886,346.44
Program Funds Drawdown	\$0.00	\$2,886,346.44
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,886,346.44
Jefferson Parish	\$0.00	\$2,886,346.44
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

The Jefferson Parish Council proposes to purchase and install a back-up power generation system at the East Bank Waste Water Treatment Plant in Jefferson, LA. The purchase and installation of the system will allow for the continued operation of the Plant in the event of a power outage such as that experienced during Hurricane Gustav.

#### **Location Description:**

Jefferson, La.

## **Activity Progress Narrative:**

Funds were moved out of Harahan Sewage and Eastbank Wastewater activities and into new activities for Gretna Downtown Drainage and Jefferson Parish Comprehensive Plan activities. All are within the same project thus no APA necessary.

### **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of public facilities

0 0/1



#### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	45868	39327	256746	33.18
LMI%:				33.18

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: 26PARA2306-Westwego Water Facilities-Jefferson

Activity Title: Jefferson-Westwego Water Facilities-26PARA2306

**Activitiy Category:** 

Construction/reconstruction of water/sewer lines or systems

**Project Number:** 

3081

**Projected Start Date:** 

07/29/2013

**Benefit Type:** 

Area Benefit (Census)

**National Objective:** 

Low/Mod

**Activity Status:** 

Completed

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

08/21/2018

**Completed Activity Actual End Date:** 

08/21/2018

**Responsible Organization:** 

Jefferson Parish

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$1,931,049.14
Total Budget	\$0.00	\$1,931,049.14
Total Obligated	\$0.00	\$1,931,049.14
Total Funds Drawdown	\$0.00	\$1,931,049.14
Program Funds Drawdown	\$0.00	\$1,931,049.14
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,931,049.14
Jefferson Parish	\$0.00	\$1,931,049.14
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

This project will provide a citywide benefit, which according to the 2010 U.S. Census, has a population of 8,534 persons, all of which are served by the City's water facilities. The City of Westwego consists of three (3) distinct CDP areas (CDP's 27100, 27200, & 27602). The residential population of Westwego resides in CDP's 27100 & 27200; CDP 27602 has developed as a commercial and industrial area, serving traffic on the Mississippi River. In a comprehensive review of 2010 U.S. Census data, it was found that that the City of Westwego has a low-to-moderate income (LMI) population of 5,474 residents, which constitutes a 64.1% LMI percentage.

## **Location Description:**

419 Avenue A, Westwego, LA 70094

#### **Activity Progress Narrative:**

There were no expenditures in the quarter.



This Report Period Total **Cumulative Actual Total / Expected** 

Total 0/1

# of public facilities

0

## **Beneficiaries Performance Measures**

**Beneficiaries - Area Benefit Census Method** 

	Low	Mod	Total	Low/Mod
# of Persons	5941	4431	26600	38.99

LMI%: 38.99

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 26PARA3423-Jean Lafitte/Vicinity-Jefferson Activity Title: Jefferson-Jean Lafitte/Vicinity-26PARA342

**Activitiy Category:** 

Construction/reconstruction of water/sewer lines or systems

**Project Number:** 

3081

**Projected Start Date:** 

05/30/2012

Benefit Type:

Area Benefit (Census)

**National Objective:** 

**Urgent Need** 

**Activity Status:** 

Completed

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

08/21/2018

**Completed Activity Actual End Date:** 

08/21/2018

**Responsible Organization:** 

Jefferson Parish

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$7,878,310.00
Total Budget	\$0.00	\$7,878,310.00
Total Obligated	\$0.00	\$7,878,310.00
Total Funds Drawdown	\$0.00	\$7,878,310.00
Program Funds Drawdown	\$0.00	\$7,878,310.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$7,878,310.00
Jefferson Parish	\$0.00	\$7,878,310.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

The purpose of the project is to provide subsurface and enhanced drainage in the Town of Jean Lafitte, Barataria, and Crown Point. The project will be broken down into six (6) sub-projects. These sub-projects include Crown Point Drainage Improvements, LA45 Phase I Drainage Improvements, LA45 Phase II Drainage Improvements, Lafitte Drainage, Lower Lafitte Drainage Improvements, and Perkins Street Drainage Improvements.

#### **Location Description:**

Lafitte, Lower Lafitte, Orleans Way Street, LA 45, Perkins Street Jean Lafitte, La. - Jefferson

#### **Activity Progress Narrative:**

There were no expenditures in the quarter.

### **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected
Total Total

# of Linear feet of Public 0 0/10963



#### Beneficiaries - Area Benefit Census Method

	Lov	w Mod	Total	Low/Mod
# of Persons	54	1 411	2136	44.57
LMI%:				44.57

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 26PARA3424-Willowbrook Drive-Jefferson Activity Title: Jefferson-Willowbrook Drive-26PARA3424

**Activitiy Category:** 

Construction/reconstruction of water/sewer lines or systems

**Project Number:** 

3081

**Projected Start Date:** 

03/01/2012

Benefit Type:

Area Benefit (Census)

**National Objective:** 

**Urgent Need** 

**Activity Status:** 

**Under Way** 

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

09/30/2019

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Jefferson Parish

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$730,838.00
Total Budget	\$0.00	\$730,838.00
Total Obligated	\$0.00	\$730,838.00
Total Funds Drawdown	\$0.00	\$730,838.00
Program Funds Drawdown	\$0.00	\$730,838.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$730,838.00
Jefferson Parish	\$0.00	\$730,838.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

The purpose of the project is to install a larger subsurface drainage system that will increase the conveyance of stormwater runoff to a Jefferson Parish pumping station, allowing for an improved drainage infrastructure that can handle increased stormwater capacity such as that that occurred during Hurricanes Katrina and Gustav.

#### **Location Description:**

All area between Lapalco Boulevard, Wall Boulevard, Mt. Laurel Drive, and Willowbrook Drive.

## **Activity Progress Narrative:**

Action plan changed for end date.



## **No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

#### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	90739	70007	425722	37.76
I MI%:				37 76

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 26PARA3425-Gretna Downtown Drainage-

**Jefferson** 

Activity Title: Gretna Downtown Drainage-26PARA3425

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

08/13/2018 03/31/2020

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Jefferson Parish

**Overall** Jan 1 thru Mar 31, 2019 To Date **Total Projected Budget from All Sources** N/A \$900,000,00 **Total Budget** \$900,000.00 \$900,000.00 **Total Obligated** \$900,000.00 \$900,000.00 **Total Funds Drawdown** \$0.00 \$0.00 \$0.00 \$0.00 **Program Funds Drawdown** \$0.00 **Program Income Drawdown** \$0.00 **Program Income Received** \$0.00 \$0.00 \$0.00 \$0.00 **Total Funds Expended** Jefferson Parish \$0.00 \$0.00 Most Impacted and Distressed Expended \$0.00 \$0.00 **Match Contributed** \$0.00 \$0.00

#### **Activity Description:**

Area Benefit (Census)

The Parish plans to increase drainage capacity to alleviate localized flooding and improvement to public spaces and the streetscape that create a more welcoming pedestrian-oriented environment. Phase 1 takes a layered approach alleviates localized flooding conditions and offsets downstream runoff impacts while enhancing the physical environment of the downtown area. The project reflects the importance of place making and hazard mitigation as economic development and environmental/ecological stewardship tools.

## **Location Description:**

Gretna City Hall, 740 2nd Street, Gretna, LA. 705003

### **Activity Progress Narrative:**

Funds were moved out of Harahan Sewage and Eastbank Wastewater activities and into new activities for Gretna Downtown Drainage and Jefferson Parish Comprehensive Plan activities. All are within the same project thus no APA necessary.



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

## **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: 26PARA9101-Jefferson Parish Comprehensive Plan

Activity Title: Jefferson Parish comprehensive Plan - 26PARA9101

Activity Category: Activity Status:

Planning Planned

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

10/17/2018 06/30/2020

Benefit Type: Completed Activity Actual End Date:

Area Benefit (Census)

National Objective: Responsible Organization:

N/A Jefferson Parish

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$200,000.00
Total Budget	\$200,000.00	\$200,000.00
Total Obligated	\$200,000.00	\$200,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Jefferson Parish	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Parish plans to perform additional work in conjunction with the Plan update (K/R Program Income funding) to the Jefferson Parish Comprehensive Plan as an integral part of furthering its goals for long-term resiliency and sustainability

### **Location Description:**

General Government Building, 200 Derbigny Street, 6th Floor, Gretna, LA 70053

#### **Activity Progress Narrative:**

Funds were moved out of Harahan Sewage and Eastbank Wastewater activities and into new activities for Gretna Downtown Drainage and Jefferson Parish Comprehensive Plan activities. All are within the same project thus no APA necessary.



**No Accomplishments Performance Measures** 

### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



**Grantee Activity Number:** 27PARA3201-Fenton Generator-Jefferson Davis

Activity Title: Jefferson Davis-Fenton Generator-27PARA3201

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Completed

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

07/01/2013 05/06/2016

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Jefferson Davis Parish Police Jury

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$44,856.00
Total Budget	\$0.00	\$44,856.00
Total Obligated	\$0.00	\$44,856.00
Total Funds Drawdown	\$0.00	\$44,856.00
Program Funds Drawdown	\$0.00	\$44,856.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$44,856.00
Jefferson Davis Parish Police Jury	\$0.00	\$44,856.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Area Benefit (Census)

Construction will involve the placement of a reinforced

concrete pad to support a 10 KW diesel powered generator; electrical wiring and controls to connect generator to the Fenton Maintenance Facility electrical service panel. The 10 KW diesel powered generator is equipped with an attached fuel tank to operate the generator.

### **Location Description:**

920 Third Avenue, Fenton, LA 70640

#### **Activity Progress Narrative:**

There were no expenditures in the quarter.

### **Accomplishments Performance Measures**

This Report Period
Total

**Cumulative Actual Total / Expected** 

Total



#### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	140	72	385	55.06
I MI%:				55.06

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found
Total Other Funding Sources



Grantee Activity Number: 28PARA3401-Coulee Ile des Cannes/Mine-

Lafayette

Activity Title: Lafayette-Coulee Ile des Cannes/Mine-

28PARA3401

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

03/01/2012 06/30/2019

Benefit Type: Completed Activity Actual End Date:
Area Benefit (Census)

National Objective: Responsible Organization:

Urgent Need Lafayette City Parish Consolidated Government

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$3,845,258.00
Total Budget	\$0.00	\$3,845,258.00
Total Obligated	\$0.00	\$3,845,258.00
Total Funds Drawdown	\$692,981.16	\$1,188,874.69
Program Funds Drawdown	\$692,981.16	\$1,188,874.69
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$692,981.16	\$1,188,874.69
Lafayette City Parish Consolidated Government	\$692,981.16	\$1,188,874.69
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

The purpose of this project is to clear out and reinforce Coulee IIe des Cannes and Coulee Mine. According to the LCG Public Works Department, the drainage improvement projects for these coulees would improve the combined level of flood protection for approximately 9% of Lafayette Parish.

### **Location Description:**

705 West University Avenue, Lafayette, LA 70502

### **Activity Progress Narrative:**

Construction is ongoing.



This Report Period Total **Cumulative Actual Total / Expected** 

Total

# of public facilities

0

0/1

#### **Beneficiaries Performance Measures**

**Beneficiaries - Area Benefit Census Method** 

	Low	Mod	Total	Low/Mod
# of Persons	137	125	1212	21.62

LMI%:	21.62
-------	-------

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 29PARA3204-Raceland Ag Center-Lafourche
Activity Title: Lafourche-Raceland Ag Center-29PARA3204

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Completed

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

09/01/2012 06/04/2015

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Lafourche Parish Council

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$1,575,525.75
Total Budget	\$0.00	\$1,575,525.75
Total Obligated	\$0.00	\$1,575,525.75
Total Funds Drawdown	\$0.00	\$1,575,525.75
Program Funds Drawdown	\$0.00	\$1,575,525.75
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,575,525.75
Lafourche Parish Council	\$0.00	\$1,575,525.75
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Area Benefit (Census)

The Lafourche Parish Government is requesting \$1,680,670.00 in CDBG-Disaster Recovery funding needed to cover the costs to improve the facility capacity of the Raceland Ag Center for the planning, sheltering, loading, and evacuation of cattle and other livestock during hurricane storm events.

#### **Location Description:**

Raceland, La. - Lafourche

### **Activity Progress Narrative:**

There were no expenditures in the quarter.

### **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of public facilities 0 0/1



#### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	16937	12099	75065	38.68

LMI%:	58.44
-------	-------

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 29PARA3205-Locport Comm and Rec Center-

Lafourche

Activity Title: Lafourche-Lockport Comm and Rec Center-

29PARA3205

**Under Way** 

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

12/01/2013 03/30/2020

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Lafourche Parish Council

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$3,495,194.98
Total Budget	\$110,555.01	\$3,495,194.98
Total Obligated	\$110,555.01	\$3,495,194.98
Total Funds Drawdown	\$194,659.49	\$530,835.73
Program Funds Drawdown	\$194,659.49	\$530,835.73
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$194,659.49	\$530,835.73
Lafourche Parish Council	\$194,659.49	\$530,835.73
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Area Benefit (Census)

The parish is proposing the construction of a new multi-purpose community and recreation center in the Town of Lockport, located in the southern portion of Lafourche Parish, Louisiana.

### **Location Description:**

Town of Lockport - Lafourche

### **Activity Progress Narrative:**

This reimbursement request is for one invoice from Picciola & Associates for Project Delivery/Project Management. Also, funds were moved to this activity from Lafourche Hwy 308 within same program (no APA necessary).

### **Accomplishments Performance Measures**

This Report Period

Total

**Cumulative Actual Total / Expected** 

Total



#### Beneficiaries - Area Benefit Census Method

0 306	2616	39.60
		39.6
	0 306	0 306 2616

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found
Total Other Funding Sources



Grantee Activity Number: 29PARA3303-LA HWY 308-Lafourche
Activity Title: Lafourche-LA HWY 308-29PARA3303

**Activitiy Category:** 

Rehabilitation/reconstruction of public facilities

**Project Number:** 

3081

**Projected Start Date:** 

06/01/2011

Benefit Type:

Area Benefit (Census)

**National Objective:** 

Low/Mod

**Activity Status:** 

Completed

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

09/30/2019

**Completed Activity Actual End Date:** 

08/14/2018

**Responsible Organization:** 

Lafourche Parish Council

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$710,244.99
Total Budget	(\$110,555.01)	\$710,244.99
Total Obligated	(\$110,555.01)	\$710,244.99
Total Funds Drawdown	\$0.00	\$710,244.99
Program Funds Drawdown	\$0.00	\$710,244.99
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$710,244.99
Lafourche Parish Council	\$0.00	\$710,244.99
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

The proposed project will consist of the following:Installation of approximately ten (10) flap gated in the existing ten (10) drainage culverts. Elevation of approximately 2000 linear feet of roadway along Bayou Lafourche. Construction will consist of milling approximately two inches (2") from the existing roadway to create a roper surface to bind the new layer of asphalt;Priming of the milled roadway with necessary oil mixture;Laying of approximately eighteen inches (18") of new asphalt;Installation of approximately ten (10) flap gates in the existing drainage culverts to prohibit back flow of water into the Bayou.

### **Location Description:**

Golden Meadow, La. - Lafourche

#### **Activity Progress Narrative:**

There were no expenditures in the quarter. Funds moved to Lafourche Parish Lockport Community and Recreation Center within same program (no APA necessary).

### **Accomplishments Performance Measures**

This Report Period

**Cumulative Actual Total / Expected** 

Total



#### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	644	383	2131	48.19
LMI%:				43.45

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found
Total Other Funding Sources



Grantee Activity Number: 29PARA3304 - Des Allem - Lafourche
Activity Title: Lafourche - Des Allem - 29PARA3304

Activity Category: Activity Status:

Dike/dam/stream-river bank repairs Under Way

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

02/01/2011 12/31/2018

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Urgent Need Lafourche Parish Council

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$3,617,668.01
Total Budget	\$0.00	\$3,617,668.01
Total Obligated	\$0.00	\$3,617,668.01
Total Funds Drawdown	\$0.00	\$3,617,668.01
Program Funds Drawdown	\$0.00	\$3,617,668.01
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,617,668.01
Lafourche Parish Council	\$0.00	\$3,617,668.01
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Area Benefit (Census)

The project involves the reconstruction of the bulkhead along Bayou Des Allemands and shoring up the breakwater system along an existing levee.

### **Location Description:**

Des Allemands, La. - Lafourche

### **Activity Progress Narrative:**

There were no expenditures in the quarter.

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of public facilities

0 0/1



#### **Beneficiaries - Area Benefit Census Method**

	Low	Low Mod	Total	Low/Mod
# of Persons	347	347 450	2124	37.52

# LMI%: 37.52

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: 29PARA3305-Lockport/Company Canal-Lafourche

Activity Title: Lafourche-Lockport/Company Canal-29PARA3305

**Completed Activity Actual End Date:** 

Activity Category: Activity Status:

Dike/dam/stream-river bank repairs Completed

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

06/01/2011 11/21/2017

Benefit Type:

Area Benefit (Census)

National Objective: Responsible Organization:

Urgent Need Lafourche Parish Council

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$1,224,070.53
Total Budget	\$0.00	\$1,224,070.53
Total Obligated	\$0.00	\$1,224,070.53
Total Funds Drawdown	\$0.00	\$1,224,070.53
Program Funds Drawdown	\$0.00	\$1,224,070.53
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,224,070.53
Lafourche Parish Council	\$0.00	\$1,224,070.53
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

The purpose of this project is to cover the cost to construct the Lockport/Company Canal South Bank Levee Lift. The project involves increasing the elevation and providing armoring of a section of levee along the south bank of the Company Canal Levee in Lockport.

#### **Location Description:**

Lockport, La. - Lafourche

#### **Activity Progress Narrative:**

There were no expenditures in the quarter.

## **Accomplishments Performance Measures**

This Report Period
Total

Cumulative Actual Total / Expected Total



 # of public facilities
 0
 0/1

 # of Linear feet of Public
 0
 0/1630

## **Beneficiaries Performance Measures**

#### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	315	155	1251	37.57

LMI%:	52	
	7=	

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: 29PARA3403 - Westside Drain - Lafourche
Activity Title: Lafourche- Westside Drain - 29PARA3403

**Activitiy Category:** 

Rehabilitation/reconstruction of public facilities

**Project Number:** 

3081

**Projected Start Date:** 

09/29/2011

**Benefit Type:** 

Area Benefit (Census)

**National Objective:** 

Low/Mod

**Activity Status:** 

Completed

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

09/30/2019

**Completed Activity Actual End Date:** 

01/18/2019

**Responsible Organization:** 

Lafourche Parish Council

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$1,658,836.59
Total Budget	(\$199,984.41)	\$1,658,836.59
Total Obligated	(\$199,984.41)	\$1,658,836.59
Total Funds Drawdown	\$43,057.16	\$1,658,836.59
Program Funds Drawdown	\$43,057.16	\$1,658,836.59
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$43,057.16	\$1,658,836.59
Lafourche Parish Council	\$43,057.16	\$1,658,836.59
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

The purpose of this project is to construct improvements to the existing subsurface and open ditch drainage infrastructure, commonly referred to as the Westside Drainage System.

#### **Location Description:**

Thibodeaux, La. - Lafourche

### **Activity Progress Narrative:**

This reimbursement request is for one invoice from Picciola & Associates for Project Delivery/Project Management. Also, a Lafourche Parish amendment reduced this activity's budget (no APA necessary).

### **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of public facilities 0 0/1



#### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	536	131	1412	47.24

LMI%:	69.96	
-------	-------	--

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: 29PARA3404 - Dugas Canal - Lafourche Activity Title: Lafourche - Dugas Canal - 29PARA3404

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

01/01/2011 03/30/2020

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Urgent Need Lafourche Parish Council

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$4,985,000.00
Total Budget	\$0.00	\$4,985,000.00
Total Obligated	\$0.00	\$4,985,000.00
Total Funds Drawdown	\$1,819,438.65	\$2,746,668.57
Program Funds Drawdown	\$1,819,438.65	\$2,746,668.57
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,819,438.65	\$2,746,668.57
Lafourche Parish Council	\$1,819,438.65	\$2,746,668.57
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Area Benefit (Census)

The Lafourche Parish Government is requesting \$5,785,000.00 in Hurricanes Gustav/lke CDBG funding to construct the Dugas Canal Project Pump Station and Drainage Infrastructure Improvements, which is located in the northern area of the Parish, just south of the City of Thibodaux.

#### **Location Description:**

Thibodeaux, La. - Lafourche

## **Activity Progress Narrative:**

This reimbursement request represents construction costs and project delivery fees: Waitz Engineering, Byron E. Talbot Contractor and HGA. Also, action plan changed for end date.

## **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	0/1



#### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	4367	2092	13185	48.99

LMI%:
LMI%:

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: 29PARA3405 - Pump Stn - Lafourche
Activity Title: Lafourche - Pump Stn - 29PARA3405

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Completed

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

01/01/2011 11/04/2016

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Urgent Need Lafourche Parish Council

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$3,330,586.61
Total Budget	\$0.00	\$3,330,586.61
Total Obligated	\$0.00	\$3,330,586.61
Total Funds Drawdown	\$0.00	\$3,330,586.61
Program Funds Drawdown	\$0.00	\$3,330,586.61
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,330,586.61
Lafourche Parish Council	\$0.00	\$3,330,586.61
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Area Benefit (Census)

The Lafourche Parish Government is requesting \$2,345,000.00 to construct improvements to the District 1 and District 2 of District 12 Pump Stations. The planned improvements include the following: District 1 of District 12 Pump Station.

### **Location Description:**

Raceland, La. - Lafourche

## **Activity Progress Narrative:**

There were no expenditures in the quarter.

### **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected
Total Total

# of public facilities 0 0/2



#### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	2128	1493	9724	37.24

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: 29PARA3406-Parr/Larose Pump Stations-

Lafourche

Activity Title: Lafourche-Parr/Larose Pump Stations-

29PARA3406

Under Way

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

06/01/2011 12/30/2019

Benefit Type: Completed Activity Actual End Date:

Area Benefit (Census)

National Objective: Responsible Organization:

Urgent Need Lafourche Parish Council

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$1,874,094.88
Total Budget	\$0.00	\$1,874,094.88
Total Obligated	\$0.00	\$1,874,094.88
Total Funds Drawdown	\$82,938.84	\$1,861,469.04
Program Funds Drawdown	\$82,938.84	\$1,861,469.04
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$82,938.84	\$1,861,469.04
Lafourche Parish Council	\$82,938.84	\$1,861,469.04
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

The purpose of this project is to undertake the construction of infrastructure improvements to eliminate flooding and improve drainage within the Valentine community.

### **Location Description:**

Valentine, La. - Lafourche

### **Activity Progress Narrative:**

This reimbursement request represents the final construction invoice for Sealevel Construction and A/E services.

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of public facilities

O 0/1



#### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	104	68	410	41.95
LMI%:				41.95

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 32PAAD1001 - Livingston

Activity Title: Admin Alloc to Livingston (PAAD)

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

03/19/2009 09/30/2018

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

N/A Livingston Parish Council

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$44,551.73
Total Budget	(\$11,772.27)	\$44,551.73
Total Obligated	(\$11,772.27)	\$44,551.73
Total Funds Drawdown	\$6,927.60	\$44,551.73
Program Funds Drawdown	\$6,927.60	\$44,551.73
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$6,927.60	\$44,551.73
Livingston Parish Council	\$6,927.60	\$44,551.73
Most Impacted and Distressed Expended	\$0.00	\$0.00

\$0.00

### **Activity Description:**

**Match Contributed** 

N/A

Funds for administration of the parish's grant allocation

#### **Location Description:**

Livingston Parish, LA

### **Activity Progress Narrative:**

This request is for administrative time among six parish employees. Please note that LOHSEP Director Mark Harrell is an exempt employee and does not have time sheets. Also, the action plan was changed for a reduction in budget (no APA necessary).

# **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 



\$0.00

No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: 32PARA2101 - Spring Ranch Rd - Livingston
Activity Title: Livingston - Spring Ranch Rd - 32PARA2101

Activity Category: Activity Status:

Construction/reconstruction of streets Completed

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

01/01/2011 03/13/2017

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Urgent Need Livingston Parish Council

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$2,803,158.36
Total Budget	\$0.00	\$2,803,158.36
Total Obligated	\$0.00	\$2,803,158.36
Total Funds Drawdown	\$0.00	\$2,803,158.36
Program Funds Drawdown	\$0.00	\$2,803,158.36
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,803,158.36
Livingston Parish Council	\$0.00	\$2,803,158.36
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Area Benefit (Census)

This project consist of the improving and widening of Spring Ranch Rd. in Livingston Parish.

### **Location Description:**

Livingston, La.

### **Activity Progress Narrative:**

There were no expenditures in the quarter.

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected
Total Total
# of Linear miles of Public 0 0/5



#### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	426	224	1390	46.76
I MIOZ.				37.61

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 32PARA2601 - Comm Tower - Livingston
Activity Title: Livingston - Comm Tower - 32PARA2601

**Activitiy Category:** 

Acquisition, construction, reconstruction of public facilities

**Project Number:** 

3081

**Projected Start Date:** 

01/01/2011

Benefit Type:

Area Benefit (Census)

**National Objective:** 

**Urgent Need** 

**Activity Status:** 

Under Way

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

12/31/2018

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Livingston Parish Council

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$3,686,605.06
Total Budget	\$0.00	\$3,686,605.06
Total Obligated	\$0.00	\$3,686,605.06
Total Funds Drawdown	\$0.00	\$3,686,605.06
Program Funds Drawdown	\$0.00	\$3,686,605.06
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,686,605.06
Livingston Parish Council	\$0.00	\$3,686,605.06
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

The project/activity is to construct a communications tower for Livingston Parish that will include Parish operations, the sheriff, 12 fire parish operations, 7 municipal governments, 911 and room for the Governor's Office of Homeland Security. Lower tower space between 200 and 350 feet would be available to lease to private interests, such as cell phone companies. The proposed communications tower is expected to be at elevation of 800 feet to 1,000 feet depending on the design and specified area of coverage. It will be constructed on land already owned by the parish adjacent to the sheriff's training facility.

### **Location Description:**

Livingston Parish, Louisiana

#### **Activity Progress Narrative:**

There were no expenditures in the quarter.

## **Accomplishments Performance Measures**

This Report Period
Total

Cumulative Actual Total / Expected
Total



#### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	102	50	386	39.38
LMI%:				39.38

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found
Total Other Funding Sources



Grantee Activity Number: 32PARA3201-Multi Building-Livingston
Activity Title: Livingston-Multi Building-32PARA3201

Activity Category: Activity Status:

Planning Completed

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

06/30/2011 01/17/2019

Benefit Type: Completed Activity Actual End Date:

Area Benefit (Census) 01/17/2019

National Objective: Responsible Organization:

N/A Livingston Parish Council

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$11,081.47
Total Budget	\$0.00	\$11,081.47
Total Obligated	\$0.00	\$11,081.47
Total Funds Drawdown	\$436.54	\$11,081.47
Program Funds Drawdown	\$436.54	\$11,081.47
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$436.54	\$11,081.47
Livingston Parish Council	\$436.54	\$11,081.47
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

To review the need for a multi-purpose building in Livingston Parish.

#### **Location Description:**

Livingston, La. - Livingston

### **Activity Progress Narrative:**

This request is for grant management services in connection with the pre-application for the multi-purpose center.

# **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 



### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	21329	17972	91227	43.08

LMI%: 43.08

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 32PARA3401 - Parish Drain - Livingston
Activity Title: Livingston - Parish Drain - 32PARA3401

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

03/15/2011 12/31/2018

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Livingston Parish Council

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$4,446,087.94
Total Budget	\$0.00	\$4,446,087.94
Total Obligated	\$0.00	\$4,446,087.94
Total Funds Drawdown	\$0.00	\$4,446,087.94
Program Funds Drawdown	\$0.00	\$4,446,087.94
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$4,446,087.94
Livingston Parish Council	\$0.00	\$4,446,087.94
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Area Benefit (Census)

The projects consist of demolition of old wooden piling bridges at various locations in the parish that are low/moderate income neighborhoods/communities.

#### **Location Description:**

Livingston, La. - Livingston

### **Activity Progress Narrative:**

There were no expenditures in the quarter.

### **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected
Total Total

# of public facilities

O

Cumulative Actual Total / Expected

0

0/1



#### **Beneficiaries - Area Benefit Census Method**

	Low Mod Tota	I Low/Mod
# of Persons	6078 4348 2367	44.05

LMI%: 44.05

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: 33PARA3401-Airport Drainage Project-Madison

Activity Title: Madison-Airport Drainage Project-33PARA3401

**Activitiy Category:** 

Construction/reconstruction of water/sewer lines or systems

**Project Number:** 

3081

**Projected Start Date:** 

12/01/2013

**Benefit Type:** 

Area Benefit (Census)

**National Objective:** 

Low/Mod

**Activity Status:** 

**Under Way** 

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

12/31/2019

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Madison Parish Police Jury

Overall	Jan 1 thru Mar 31, 2019	To Date	
Total Projected Budget from All Sources	N/A	\$150,000.00	
Total Budget	\$0.00	\$150,000.00	
Total Obligated	\$0.00	\$150,000.00	
Total Funds Drawdown	\$5,581.00	\$150,000.00	
Program Funds Drawdown	\$5,581.00	\$150,000.00	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$5,581.00	\$150,000.00	
Madison Parish Police Jury	\$5,581.00	\$150,000.00	
Most Impacted and Distressed Expended	\$0.00	\$0.00	
Match Contributed	\$0.00	\$0.00	

### **Activity Description:**

The primary focus of this project is the berm/plug/levee to be placed across the old, original, Southward route of Cypress Bayou, to prevent flood waters from traveling the original channel and flooding the airport. An earthen berm/plug/levee, will be constructed at the confluence of the re-routed channel, which runs Eastward and the original channel, which runs Southward. Stone riprap will be placed on the inside surface of the berm, to preventthe channel current from scouring the newly placed berm.

#### **Location Description:**

175 VTR - Airport Road, Tallulah, LA 71282

## **Activity Progress Narrative:**

Clear Lien Certificate and retainage payment and final draw for administration.



# **Accomplishments Performance Measures**

This Report Period Total Cumulative Actual Total / Expected Total

# of Linear feet of Public 0 0/18000

#### **Beneficiaries Performance Measures**

**Beneficiaries - Area Benefit Census Method** 

	Low	Mod	Total	Low/Mod
# of Persons	3904	1793	8554	66.60

LMI%: 66.6

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 34PARA3401-Staulkinghead Creek Drainage-

Morehouse

Activity Title: Morehouse-Staulkinghead Creek Drainage-

34PARA3401

**Activitiy Category:** 

Construction/reconstruction of water/sewer lines or systems

**Project Number:** 

3081

**Projected Start Date:** 

12/01/2013

Benefit Type:

Area Benefit (Census)

**National Objective:** 

**Urgent Need** 

**Activity Status:** 

**Under Way** 

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

12/31/2019

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Morehouse Parish Police Jury

Overall	Jan 1 thru Mar 31, 2019	To Date	
Total Projected Budget from All Sources	N/A	\$361,753.00	
Total Budget	\$0.00	\$361,753.00	
Total Obligated	\$0.00	\$361,753.00	
Total Funds Drawdown	\$2,175.00	\$39,427.00 \$39,427.00 \$0.00	
Program Funds Drawdown	\$2,175.00		
Program Income Drawdown	\$0.00		
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$2,175.00	\$39,427.00	
Morehouse Parish Police Jury	\$2,175.00	\$39,427.00	
Most Impacted and Distressed Expended	\$0.00	\$0.00	
Match Contributed	\$0.00	\$0.00	

## **Activity Description:**

This shall be a drainage project to facilitate drainage in Bastrop and portions of unincorporated Morehouse Parish. Please see the attached map, for the area to be served. The project is all or selected portions of Staulkinghead Creek, which begins just West of LA 3051 and our area of interest ends about Spyke Road. Lateral W-10 flows into Staulkinghead Creek. Staulkinghead Creek is designated as W-9, which is a major drainage channel for the region. Drainage-access easements may be required for construction of berms, access with heavy equipment and shaping.

#### **Location Description:**

9404 Carbon Plant Road, Bastrop, LA 71220

### **Activity Progress Narrative:**

Plans and specifications approved. Final temporary construction easements; identified bid process ready to begin.



# **Accomplishments Performance Measures**

This Report Period
Total

**Cumulative Actual Total / Expected** 

Total

# of Linear feet of Public

0

0/15000

### **Beneficiaries Performance Measures**

#### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod	
# of Persons	5599	2380	15085	52.89	
LMI%:				52.89	

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 38PARA2101-Lake Hermitage-Plaquemines
Activity Title: Plaquemines-Lake Hermitage-38PARA2101

**Activitiy Category:** 

Rehabilitation/reconstruction of public facilities

**Project Number:** 

3081

**Projected Start Date:** 

06/01/2011

**Benefit Type:** 

Area Benefit (Census)

**National Objective:** 

Low/Mod

**Activity Status:** 

**Under Way** 

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

06/30/2019

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Plaquemines Parish Government

Overall	Jan 1 thru Mar 31, 2019	To Date		
Total Projected Budget from All Sources	N/A	\$1,929,632.00		
Total Budget	\$0.00	\$1,929,632.00		
Total Obligated	\$0.00	\$1,929,632.00		
Total Funds Drawdown	\$100,695.26	\$1,929,144.50		
Program Funds Drawdown	\$100,695.26	\$1,929,144.50		
Program Income Drawdown	\$0.00	\$0.00		
Program Income Received	\$0.00	\$0.00		
Total Funds Expended	\$100,695.26	\$1,929,144.50		
Plaquemines Parish Government	\$100,695.26	\$1,929,144.50		
Most Impacted and Distressed Expended	\$0.00	\$0.00		
Match Contributed	\$0.00	\$0.00		

#### **Activity Description:**

Lake Hermitage Road Elevation

### **Location Description:**

Plaquemines Parish

### **Activity Progress Narrative:**

This request is payment of Boh Bros.

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of public facilities 0 0/1



#### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	786	261	2075	50.46
LMI%:				50.46

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 39PARA1103 - Minor Repair Program-Pointe

Coupee

Activity Title: Pointe Coupee-Minor Repair Program

Activity Category: Activity Status:

Rehabilitation/reconstruction of residential structures Under Way

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

03/10/2015 04/30/2019

Benefit Type: Completed Activity Actual End Date:

Direct Benefit (Households)

National Objective: Responsible Organization:
Low/Mod Pointe Coupee Parish Police Jury

Overall	Jan 1 thru Mar 31, 2019	To Date		
Total Projected Budget from All Sources	N/A	\$950,000.00		
Total Budget	\$0.00	\$950,000.00 \$950,000.00		
Total Obligated	\$0.00			
Total Funds Drawdown	\$84,036.00	\$686,481.03		
Program Funds Drawdown	\$84,036.00	\$686,481.03		
Program Income Drawdown	\$0.00	\$0.00		
Program Income Received	\$0.00	\$0.00		
Total Funds Expended	\$84,036.00	\$686,481.03		
Pointe Coupee Parish Police Jury	\$84,036.00	\$686,481.03		
Most Impacted and Distressed Expended	\$0.00	\$0.00		
Match Contributed	\$0.00	\$0.00		

#### **Activity Description:**

The Pointe Coupee Parish Minor Repair Housing Program (Phase II) has been established to provide assistance to single family homeowners of Pointe Coupee Parish who suffered damage to their home as a result of Hurricane Gustav and/or Ike. The program will concentrate its efforts on minor repairs such as roof repair or replacement, the repair of exterior damage to windows and doors and emergency repairs impacting health and safety.

## **Location Description:**

Pointe Coupee Parish

#### **Activity Progress Narrative:**

Construction cost and Project Delivery for the Pointe Coupee homowner rehab program.

## **Accomplishments Performance Measures**

This Report Period

Total

Cumulative Actual Total / Expected
Total



# of Housing Units	0	11/150
# of Multifamily Units	0	0/50
# of Singlefamily Units	0	11/100

	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	5	0	5	27/150	0/0	35/150	77.14
# Owner Households	0	0	0	16/100	0/0	24/100	66.67
# Renter Households	5	0	5	11/50	0/0	11/50	100.00

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: 39PARA3401 - Parish-wide Drainage - Pointe

Coupee

Activity Title: Pointe Coupee - Parish-wide Drainage -

39PARA3401

**Activitiy Category:** 

Construction/reconstruction of water/sewer lines or systems

**Project Number:** 

3081

**Projected Start Date:** 

08/31/2013

Benefit Type: Area Benefit (Census)

**National Objective:** 

Low/Mod

**Activity Status:** 

**Under Way** 

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

06/30/2020

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Pointe Coupee Parish Police Jury

Overall	Jan 1 thru Mar 31, 2019	To Date		
Total Projected Budget from All Sources	N/A	\$6,542,472.12		
Total Budget	\$0.00	\$6,542,472.12		
Total Obligated	\$0.00	\$6,542,472.12		
Total Funds Drawdown	\$20,477.44	\$4,534,835.93		
Program Funds Drawdown	\$20,477.44	\$4,534,835.93		
Program Income Drawdown	\$0.00	\$0.00		
Program Income Received	\$0.00	\$0.00		
Total Funds Expended	\$20,477.44	\$4,534,835.93		
Pointe Coupee Parish Police Jury	\$20,477.44	\$4,534,835.93		
Most Impacted and Distressed Expended	\$0.00	\$0.00		
Match Contributed	\$0.00	\$0.00		

### **Activity Description:**

The 15 identified and prioritized projects are as follows:

- 1. Fisher Bayou
- 2. Johnson Canal Pumping Station
- 3. Delta Place Drainage
- 4. Stumpy Bayou
- 5. 7970 & 8854 Island Road
- 6. Lighthouse Canal Bulkhead
- 7. Pecan Acres Subdivision
- 8. Richey and St. Paul Streets
- 9. Frisco Ridge Subdivision
- 10. Portage Canal Slides and Drop pipes
- 11. Louisiana Highway 411 Drainage
- 12. Louisiana Highway 78 Drainage
- 13. Evelina Street at Railroad14. Canezaro Road Relief
- 15. Waterloo Subdivision (Cook's Landing)

#### **Location Description:**



## **Activity Progress Narrative:**

Construction is complete on nine (9) projects, one (1) is under construction and one (1) is in the design and/or permitting phase.

# **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of Linear feet of Public 0 0/247522

### **Beneficiaries Performance Measures**

**Beneficiaries - Area Benefit Census Method** 

	Low	Mod	Total	Low/Mod
# of Persons	6307	3455	19019	51.33

LMI%:	51.33	

## **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 40PARA3301-North Bank-Rapides
Activity Title: Rapides-North Bank-40PARA3301

**Under Way** 

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

10/01/2011 06/30/2019

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Urgent Need Rapides Parish Police Jury

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$3,093,355.00
Total Budget	\$0.00	\$3,093,355.00
Total Obligated	\$0.00	\$3,093,355.00
Total Funds Drawdown	\$194,662.75	\$1,694,277.15
Program Funds Drawdown	\$194,662.75	\$1,694,277.15
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$194,662.75	\$1,694,277.15
Rapides Parish Police Jury	\$194,662.75	\$1,694,277.15
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Area Benefit (Census)

The purpose of this project is to construct a Landside Sand Seepage Berm on the 19th Levee District on the North Bank of the Red River.

### **Location Description:**

Rapides Parish

### **Activity Progress Narrative:**

RDRA was designing Control Bern & Flow Control Structure. Surveying Control & Pre/Post Construction. Construction Administration for Control Berm and Flow Control Structure and inspection of each. PROGRESSIVE began clearing and grubbing on control Berm. FRYE MAGEE - Administration and review of Davis Bacon - Certified payrolls.

## **Accomplishments Performance Measures**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of public facilities	0	0/1



#### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	873	835	6212	27.50

LMI%:	27.5
LMI%:	27.5

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



**Grantee Activity Number:** 40PARA3303-S Bank Levee-Rapides

**Activity Title:** Rapides-S Bank Levee-Rapides

**Activitiy Category: Activity Status:** 

Rehabilitation/reconstruction of public facilities **Under Way** 

**Project Number: Project Title:** 

3081 Allocation to Parishes **Projected Start Date: Projected End Date:** 

06/30/2019 03/10/2011

**Completed Activity Actual End Date: Benefit Type:** 

**Responsible Organization: National Objective:** 

**Urgent Need** Rapides Parish Police Jury

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$6,569,453.65
Total Budget	\$0.00	\$6,569,453.65
Total Obligated	\$0.00	\$6,569,453.65
Total Funds Drawdown	(\$45,400.00)	\$6,330,407.38
Program Funds Drawdown	(\$45,400.00)	\$6,330,407.38
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	(\$45,400.00)	\$6,334,787.88
Rapides Parish Police Jury	(\$45,400.00)	\$6,334,787.88
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Area Benefit (Census)

Rainfall events following Hurricane Gustav created excessive rainfall which resulted in sand boils and sinkholes in the South Bank Levee. This rainfall and damages caused decertification of levees.

#### **Location Description:**

Rapides Parish, LA

### **Activity Progress Narrative:**

Return of funds.

## **Accomplishments Performance Measures**

**This Report Period Cumulative Actual Total / Expected Total** Total # of public facilities 0 0/1



#### Beneficiaries - Area Benefit Census Method

	Lov	/ Mod	Total	Low/Mod
# of Persons	6119	9 4230	27605	37.49
LMI%:				37.49

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 46PAAD1001 - St. Helena

Activity Title: Admin Alloc to St. Helena (PAAD)

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

03/09/2009 03/09/2019

Benefit Type: Completed Activity Actual End Date:

N/A

National Objective: Responsible Organization:

N/A St. Helena Parish Police Jury

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$11,475.00
Total Budget	(\$5,536.00)	\$11,475.00
Total Obligated	(\$5,536.00)	\$11,475.00
Total Funds Drawdown	\$0.00	\$11,475.00
Program Funds Drawdown	\$0.00	\$11,475.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$11,475.00
St. Helena Parish Police Jury	\$0.00	\$11,475.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Administrative activities related to running the parish's grant allocation.

#### **Location Description:**

St. Helena Parish, LA

### **Activity Progress Narrative:**

There were no expenditures in the quarter. Action plan changed for completion of all St. Helena PARA activities and funds moved to unobligated (no APA necessary).

## **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: 46PARA1101 - Rehab - St. Helena
Activity Title: St. Helena - Rehab - 46PARA1101

**Activitiy Category:** 

Rehabilitation/reconstruction of residential structures

**Project Number:** 

3081

**Projected Start Date:** 

05/17/2010

**Benefit Type:** 

Direct Benefit (Households)

**National Objective:** 

Low/Mod

**Activity Status:** 

Under Way

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

09/30/2018

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

St. Helena Parish Police Jury

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$845,976.18
Total Budget	(\$45,295.27)	\$845,976.18
Total Obligated	(\$45,295.27)	\$845,976.18
Total Funds Drawdown	\$1,600.19	\$845,976.18
Program Funds Drawdown	\$1,600.19	\$845,976.18
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,600.19	\$845,976.18
St. Helena Parish Police Jury	\$1,600.19	\$845,976.18
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

This is a minor repair program in St. Helena Parish, LA that will concentrate efforts on roof repairs or replacements, along with repair of exterior damage to windows and emergency repairs impacting health and safety. The project will concentrate on owner-occupied households that meet LMI standards.

### **Location Description:**

Throughout St. Helena Parish, LA

## **Activity Progress Narrative:**

Construction cost for the St. Helena Minor repair program. Also, action plan changed for completion of all St. Helena PARA activities and funds moved to unobligated (no APA necessary).

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of Properties 0 89/85



	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Housing Units	0	117/85
# of Singlefamily Units	0	117/85

	Inis Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	1	0	1	84/0	22/85	121/85	87.60	
# Owner Households	1	0	1	84/0	22/85	121/85	87.60	

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found
Total Other Funding Sources



Grantee Activity Number: 47PARA1101 - Minor Repair - St James
Activity Title: St James - Minor Repair - 47PARA1101

**Under Way** 

Activity Category: Activity Status:

Rehabilitation/reconstruction of residential structures

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

06/13/2011 09/30/2018

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod St. James Parish

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$252,865.88
Total Budget	\$0.00	\$252,865.88
Total Obligated	\$0.00	\$300,000.00
Total Funds Drawdown	\$0.00	\$239,977.88
Program Funds Drawdown	\$0.00	\$239,977.88
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$239,977.88
St. James Parish	\$0.00	\$239,977.88
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Direct Benefit (Households)

To provide assistance to LMI single-family homeowners who suffered damage to their roofs as a result of Hurricane Gustav and/or lke.

### **Location Description:**

Across St. James Parish

### **Activity Progress Narrative:**

There were no expenditures in the quarter.

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of Properties 0 24/25



	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Housing Units	0	24/25
# of Singlefamily Units	0	24/25

	inis Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	7/0	0/25	24/25	29.17
# Owner Households	0	0	0	7/0	0/25	24/25	29.17

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found
Total Other Funding Sources



Grantee Activity Number: 47PARA2101-Evacuation Streets-St. James
Activity Title: St. James-Evacuation Streets-47PARA2101

Activity Category: Activity Status:

Construction/reconstruction of streets Under Way

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

11/30/2013 06/30/2019

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Urgent Need St. James Parish

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$1,587,918.50
Total Budget	\$0.00	\$1,587,918.50
Total Obligated	\$0.00	\$1,587,918.50
Total Funds Drawdown	\$30,404.22	\$215,598.88
Program Funds Drawdown	\$30,404.22	\$215,598.88
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$30,404.22	\$215,598.88
St. James Parish	\$30,404.22	\$215,598.88
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Area Benefit (Census)

The Parish is applying for disaster recovery funds to provide connecting streets that will improve the vehicle circulation during evacuations; accordingly, providing residents an alternate route to pass if the street becomes blocked by trees and debris. The urgent need for a solution to this existing condition became ever more apparent during Hurricanes Gustav and Ike. While this matter has always been a concern for area residents, the Parish is unable to finance the activity on its own and there are no other funds available.

The identified streets are Barras Farm Road, Franklin Farm Road, Kilmer Farm Road, Luther King Farm Road and Zenon Farm Road. All five streets in the project are of similar construction. All streets will be 22' wide with 4' wide aggregate shoulders and open ditch drainage. The roadway section will consists of a 95% compacted subgrade with 6" thick compacted aggregate base course, 2" thick asphaltic concrete binder course and 1 ½" thick asphaltic concrete wearing course. The roadside ditches will be graded to drain and have a 2 horizontal to 1 vertical side slopes. Bituminous coated corrugated steel culverts will be installed at all cross ditches as required. Temporary signs and barricades will be provided and installed by the contractor during the entire duration of construction. The total length of all streets within the project is approximately 6,590 linear feet.

### **Location Description:**

5800 LA Hwy 44, Convent, LA 70723



## **Activity Progress Narrative:**

Invoices for the evacuation street project from the engineering company and title research services. Also, included in the request is the report from Louisiana Coastal Services.

# **Accomplishments Performance Measures**

This Report Period
Total

0

**Cumulative Actual Total / Expected** 

**Total** 

0/6590

# of Linear feet of Public

### **Beneficiaries Performance Measures**

**Beneficiaries - Area Benefit Census Method** 

	Low	Mod	Total	Low/Mod
# of Persons	4545	2306	14570	47.02

LMI%:	47.02
-------	-------

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 47PARA2301-Waterline-St. James
Activity Title: St. James-Waterline-47PARA2301

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

06/01/2011 03/31/2019

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Urgent Need St. James Parish

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$3,524,880.00
Total Budget	\$0.00	\$3,524,880.00
Total Obligated	\$0.00	\$3,524,880.00
Total Funds Drawdown	\$0.00	\$3,524,880.00
Program Funds Drawdown	\$0.00	\$3,524,880.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,524,880.00
St. James Parish	\$0.00	\$3,524,880.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Area Benefit (Census)

The purpose of this project is to install a waterline under the Mississippi River connection.

### **Location Description:**

St. James Parish

### **Activity Progress Narrative:**

There were no expenditures in the quarter.

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of public facilities

O 0/1



### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	2344	1336	8423	43.69

43.69
4

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: 47PARA3201-Lutcher Town Hall-St. James
Activity Title: St. James-Lutcher Town Hall-47PARA3201

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities

Under Way

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

07/16/2011 06/30/2019

07/10/2011

Benefit Type: Completed Activity Actual End Date:
Area Benefit (Census)

National Objective: Responsible Organization:

Low/Mod St. James Parish

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$358,679.22
Total Budget	\$0.00	\$358,679.22
Total Obligated	\$0.00	\$358,679.22
Total Funds Drawdown	\$35,881.91	\$350,531.60
Program Funds Drawdown	\$35,881.91	\$350,531.60
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$35,881.91	\$350,531.60
St. James Parish	\$35,881.91	\$350,531.60
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

The purpose of the project is to make improvements to Lutcher Town Hall.

### **Location Description:**

Lutcher, La. - St. James

### **Activity Progress Narrative:**

This request is for URS Corporations, Providence Technical Services and Crown Architectural for work associated with the construction of the Lutcher Town Hall project. This project is complete and we will begin the close out process once payment from this request is received.

## **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	0/1



### **Beneficiaries - Area Benefit Census Method**

	Low	w Mod	Total	Low/Mod
# of Persons	629	9 246	1095	79.91
LMI%:				56.98

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 47PARA3401-Luther 2nd/3rd St. Drainage-St.

**James** 

Activity Title: St. James-Lutcher 2nd/3rd St. Drainage-

47PARA3401

**Activitiy Category:** 

Rehabilitation/reconstruction of public facilities

**Project Number:** 

3081

**Projected Start Date:** 

03/01/2012

Benefit Type: Area Benefit (Census)

Alea Bellelli (Cellsus)

National Objective:

**Urgent Need** 

**Activity Status:** 

Under Way

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

06/30/2019

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

St. James Parish

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$61,262.12
Total Budget	\$0.00	\$61,262.12
Total Obligated	\$0.00	\$61,262.12
Total Funds Drawdown	(\$61,262.12)	\$0.00
Program Funds Drawdown	(\$61,262.12)	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	(\$61,262.12)	\$0.00
St. James Parish	(\$61,262.12)	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

The proposed project is to improve drainage carrying capacities throughout the Town of Lutcher.

### **Location Description:**

2500 Louisiana Avenue, Lutcher, LA 70071

### **Activity Progress Narrative:**

Return of funds.

## **Accomplishments Performance Measures**

This Report Period
Total

Cumulative Actual Total / Expected
Total



#### Beneficiaries - Area Benefit Census Method

46.72

	Low Mod Total	Low/Mod
# of Persons	1130 587 3675	46.72

# **Activity Locations**

LMI%:

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 47PARA3402-Gramercy Drainage-St. James Activity Title: St. James-Gramercy Drainage-47PARA3402

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

06/01/2011 06/30/2019

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Urgent Need St. James Parish

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$841,460.52
Total Budget	\$0.00	\$841,460.52
Total Obligated	\$0.00	\$841,460.52
Total Funds Drawdown	\$7,802.71	\$837,794.59
Program Funds Drawdown	\$7,802.71	\$837,794.59
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$7,802.71	\$837,794.59
St. James Parish	\$7,802.71	\$837,794.59
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Area Benefit (Census)

Officials from Gramercy identified three phases of work in order to prevent flooding of homes within the town. Phase One will consist of opening, diverting, and improving segments of each canal as needed to improve the overall drainage capabilities of these canals. Phase Two would require installing the proper sized culverts on David Canal to eliminate restrictions of flows at the existing undersized culverts. Phase Three will involve the installation of flood gates at the outfall of one or more of these canals to prevent back flooding.

### **Location Description:**

Gramercy, La. - St. James

### **Activity Progress Narrative:**

This project provides additional drainage improvements to reduce storm water flooding.

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of public facilities

O 0/1



### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	873	523	3068	45.50

LMI%:	45.5	
-------	------	--

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 48PARA3202-Parish Generators (LMI) -St. John

Activity Title: St. John -Parish Generators (LMI) - 48PARA3202

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

12/01/2012 09/30/2018

Benefit Type: Completed Activity Actual End Date:

Area Benefit (Census)

National Objective: Responsible Organization:

Low/Mod St. John the Baptist Parish

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$605,412.33
Total Budget	\$0.00	\$605,412.33
Total Obligated	\$0.00	\$605,412.33
Total Funds Drawdown	\$0.00	\$605,412.33
Program Funds Drawdown	\$0.00	\$605,412.33
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$597,388.33
St. John the Baptist Parish	\$0.00	\$597,388.33
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Eleven permanent generators will be installed throughout the Parish.

### **Location Description:**

St. John the Baptist , LA 70068 2000 Census

### **Activity Progress Narrative:**

There were no expenditures in the quarter.

### **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of public facilities

0 0/9



### Beneficiaries - Area Benefit Census Method

# of Persons 3914			Low/Mod
	2382	11622	54.17

LMI%: 54.17

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: 48PARA3203-Parish Generators (UN)-St. John
Activity Title: St. John - Parish Generators (UN) - 48PARA3203

**Completed Activity Actual End Date:** 

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

12/01/2012 09/30/2018

Area Benefit (Census)

**Benefit Type:** 

Alea Dellelli (Cellous)

National Objective: Responsible Organization:

Urgent Need St. John the Baptist Parish

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$991,164.94
Total Budget	\$0.00	\$991,164.94
Total Obligated	\$0.00	\$991,164.94
Total Funds Drawdown	\$0.00	\$991,164.94
Program Funds Drawdown	\$0.00	\$991,164.94
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$991,164.94
St. John the Baptist Parish	\$0.00	\$991,164.94
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Eleven permanent generators will be installed throughout the Parish.

### **Location Description:**

St. John the Baptist, LA 70068

### **Activity Progress Narrative:**

There were no expenditures in the quarter.

## **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: 48PARA3301-Foxwood Levee-St. John the Baptist

Activity Title: St. John the Baptist-Foxwood Levee-48PARA3301

**Completed Activity Actual End Date:** 

Activity Category: Activity Status:

Dike/dam/stream-river bank repairs Completed

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

06/01/2011 11/28/2017

Benefit Type:

Area Benefit (Census)

National Objective: Responsible Organization:

Urgent Need St. John the Baptist Parish

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$2,149,479.92
Total Budget	\$0.00	\$2,149,479.92
Total Obligated	\$0.00	\$2,149,479.92
Total Funds Drawdown	\$0.00	\$2,149,479.92
Program Funds Drawdown	\$0.00	\$2,149,479.92
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,149,479.92
St. John the Baptist Parish	\$0.00	\$2,149,479.92
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

The purpose of this project is to construct a levee along the north side of Foxwood Subdivision from the Laplace Plantation Canal to the existing Laplace Park levee, and raise the entrance road leading into the subdivision.

### **Location Description:**

Laplace, La. - St. John the Baptist

### **Activity Progress Narrative:**

There were no expenditures in the quarter.

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected
Total Total

# of public facilities

O

Cumulative Actual Total / Expected

0

0/1



#### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	461	177	1557	40.98
I MI%:				55.16

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found
Total Other Funding Sources



Grantee Activity Number: 48PARA3401-Canal Clearing-St. John The Baptist

Activity Title: St. John The Baptist-Canal Clearing-48PARA3401

**Completed Activity Actual End Date:** 

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Completed

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

03/01/2012 01/12/2017

Benefit Type:

Area Benefit (Census)

National Objective: Responsible Organization:

Urgent Need St. John the Baptist Parish

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$946,324.06
Total Budget	\$0.00	\$946,324.06
Total Obligated	\$0.00	\$946,324.06
Total Funds Drawdown	\$0.00	\$946,324.06
Program Funds Drawdown	\$0.00	\$946,324.06
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$946,324.06
St. John the Baptist Parish	\$0.00	\$946,324.06
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

The purpose of this project is forreshaping the canal banks, bank stabilization where required, removal of accumulated silt and enlarging culverts as necessary.

### **Location Description:**

St. John the Baptist, LA 70068

### **Activity Progress Narrative:**

There were no expenditures in the quarter.

## **Accomplishments Performance Measures**

This Report Period

Total

Cumulative Actual Total / Expected
Total



#### Beneficiaries - Area Benefit Census Method

	Lov	v Mod	Total	Low/Mod
# of Persons	7610	6 2862	20945	50.03
LMI%:				46.21

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 48PARA3602-LaPlace Boat Facil-St. John the

**Baptist** 

Activity Title: St. John the Baptist-LaPlace Boat Facil-

48PARA3602

Activitiy Category:

Rehabilitation/reconstruction of public facilities

**Project Number:** 

3081

**Projected Start Date:** 

12/01/2012

**Benefit Type:** 

Area Benefit (Census)

**National Objective:** 

**Urgent Need** 

**Activity Status:** 

Completed

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

10/25/2017

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

St. John the Baptist Parish

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$363,928.54
Total Budget	\$0.00	\$363,928.54
Total Obligated	\$0.00	\$363,928.54
Total Funds Drawdown	\$0.00	\$363,928.54
Program Funds Drawdown	\$0.00	\$363,928.54
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$363,928.54
St. John the Baptist Parish	\$0.00	\$363,928.54
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

The Parish is proposing to replace the existing pier with a longer walking pier that extends over the current rock jetty. No structure presently exists over the jetty; therefore work would consist of installing support pilings, railings and deck boards over the entire length of the rock jetty. The existing channel must be cleared to remove any silt and the final task is to install appropriate channel marking lights for safer boat launch area ingress and egress.

## **Location Description:**

LaPlace, Cambridge Community and Edgard (West Bank) - St. John the Baptist

### **Activity Progress Narrative:**

There were no expenditures in the quarter.



# **Accomplishments Performance Measures**

This Report Period Total **Cumulative Actual Total / Expected** 

Total

# of public facilities

0

0/1

### **Beneficiaries Performance Measures**

**Beneficiaries - Area Benefit Census Method** 

	Low	Mod	Total	Low/Mod
# of Persons	16517	6638	45924	50.42

LMI%: 50.77

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 49PAAD1001 - St. Landry

Activity Title: Admin Alloc to St. Landry (PAAD)

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

03/19/2009 06/30/2019

Benefit Type: Completed Activity Actual End Date:

N/A

National Objective: Responsible Organization:

N/A St. Landry Parish

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$35,500.00
Total Budget	\$0.00	\$35,500.00
Total Obligated	\$0.00	\$35,500.00
Total Funds Drawdown	\$2,256.25	\$33,769.50
Program Funds Drawdown	\$2,256.25	\$33,769.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$2,256.25	\$33,769.50
St. Landry Parish	\$2,256.25	\$33,769.50
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Administrative activities related to running parish grant allocation.

#### **Location Description:**

St. Landry Parish, LA

### **Activity Progress Narrative:**

The Parish advertised to procure a CDBG consultant, held two citizen participation public hearings, prepared the Recovery Proposal Form for review, adopted the Recovery Proposal Form on January 20, 2010 and submitted it on January 26, 2010, submitted an amended version on April 29, 2010 and the LRA approved the Recovery Proposal on June 28, 2010. The Parish prepared a Tier III amendment which was approved on February 7, 2012, Tier I Amendments No. 5 & 6, 7 & 8. For RFP No. 6 the Parish prepared Amendment Nos. 9, 10, 11, 12 & 13. For RFP No. 7 the Parish prepared Amendment Nos. 14 & 15. For RFP No. 8, the Parish prepared Amendment Nos. 16, 17 & 18, DOB Policy & Expenditure Report. For RFP No. 9 prepared Amendment Nos. 19, 20 & 21 and miscellaneous tasks; For RFP No. 10 prepared Amendments 21, 22, 23 & 24, Fair Housing Initiative, and miscellaneous tasks; For RFP No. 11 prepared Fair Housing Initiative, 'draft' of close-out documents and miscellaneous tasks.



# **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 

### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources





Grantee Activity Number: 49PARA1101 - House Rehab LMI - Opelousas Activity Title: Opelousas - House Rehab LMI - 49PARA1101

**Activitiy Category:** 

Rehabilitation/reconstruction of residential structures

**Project Number:** 

3081

**Projected Start Date:** 

06/01/2010

**Benefit Type:** 

Direct Benefit (Households)

**National Objective:** 

Low/Mod

**Activity Status:** 

Completed

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

08/19/2015

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

St. Landry Parish

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$808,792.66
Total Budget	\$0.00	\$808,792.66
Total Obligated	\$0.00	\$808,792.66
Total Funds Drawdown	\$0.00	\$808,792.66
Program Funds Drawdown	\$0.00	\$808,792.66
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$925,665.66
St. Landry Parish	\$0.00	\$925,665.66
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Create housing program in Operlousas, St. Landry Parish, LA to assist low/mod residents with house assistance, varying from simple home repairs, homeowner rehabilitation, and possibly replacement housing. Teh assistance will have the objective to return individuals to decent, safe and sanitary conditions.

Pending details on the specific applicants and uses of the program funds, OCD-DRU has estimated the percentage that will be spent on mitigation activities. OCD-DRU utilized data from Katrina and Rita and assumed that the ratio of mitigation activities to total costs would be similar. To date LA has expended over \$8.5 billion for the Road Home program; additionally \$850 million dedicated to mitigation activities (\$750 through HMGP and \$100M through CDBG) for a total of approximately \$9.4 billion. The dollars that have (or will) go towards mitigation activities include the aforementioned \$850 million plus \$879 million that have gone to Road Home elevations plus \$880 million that have gone towards relocating Road Home applicants (this does NOT include the cost of demolition and transference of those properties to local governments) for a total of \$2.6 billion. This amounts to a total of 28% of the total homeowner program costs that have or will go towards mitigation activities. To be conservative, OCD-DRU rounded to 25% for Gustav/lke programs.

### **Location Description:**

Opelousas, St. Landry Parish, LA

## **Activity Progress Narrative:**



# **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	40/100
Activity funds eligible for DREF	0	231415/23343

This Report Period		Cumulative Actual Total / Exped		
	Total	Total		
# of Housing Units	0	40/100		
# of Singlefamily Units	0	40/100		

## **Beneficiaries Performance Measures**

	This Report Period		Cumulative	<b>Cumulative Actual Total / Expected</b>			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	24/0	16/100	40/100	100.00
# Owner Households	0	0	0	24/0	16/100	40/100	100.00

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 49PARA3203-Opel Muni Plaza Adm Bldg Gen-St.

Landry

Activity Title: St. Landry-Opel Muni Plaza Adm Bldg Gen-

49PARA3203

**Activitiy Category:** 

Rehabilitation/reconstruction of public facilities

**Project Number:** 

3081

**Projected Start Date:** 

09/30/2013

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

**Activity Status:** 

Under Way

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

12/31/2018

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

St. Landry Parish

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$177,439.46
Total Budget	\$0.00	\$177,439.46
Total Obligated	\$0.00	\$177,439.46
Total Funds Drawdown	\$0.00	\$177,439.46
Program Funds Drawdown	\$0.00	\$177,439.46
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$177,439.46
St. Landry Parish	\$0.00	\$177,439.46
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

During Hurricanes Gustav and Ike Disasters, the operations and capabilities of the Mayor, City Clerk, City Administrative Staff, Police, Fire and Utility Departments were severely hampered due to the lack of adequate alternate power as a result of extended electrical power outages experienced in Opelousas. The City's major operations are housed in the Municipal Plaza Building to provide coordination of emergency services and other disaster related assistance to the local community. These efforts include assisting citizens, distribution of bottled water and supplies and other governmental activities to those in need. Without an adequate source of power at the City's Municipal Plaza Building during periods of power outages, the City will be unable to provide these services in an efficient manner.

To mitigate the problems experienced with the power outages in Opelousas, the installation of a standby generator capable of providing power to the Municipal Plaza Building is proposed. The generator will be sized (one 250 KW diesel generator) to be capable of providing the necessary power to operate the Municipal Plaza and the generator will be installed at the rear of the Municipal Plaza Building on the west side, adjacent to the existing electrical services. The necessary wiring from the generator to the existing services will be installed below ground in the conduit in accordance with current codes and regulations. There are two electrical service entrances to the building (from the power company) and thus two (2) automatic transfer switches will also be



provided (which is more economical than redoing the services to the building) which will automatically start the generator and provide backup power to the building in the case of the loss of power from the utility company.

### **Location Description:**

105 N. Main Street Opelousas, LA 70570

### **Activity Progress Narrative:**

There were no expenditures in the quarter.

## **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 

### **Beneficiaries Performance Measures**

**Beneficiaries - Area Benefit Census Method** 

	Low	Mod	Total	Low/Mod
f Persons	4295	2889	15552	46.19

LMI%	ó:	46.19
------	----	-------

# **Activity Locations**

# of

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: 49PARA3204-Hazard Mitigation Match-St. Landry

Activity Title: St. Landry-Hazard Mitigation Match-49PARA3204

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Completed

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

12/01/2013 06/26/2017

Benefit Type: Completed Activity Actual End Date:
Area Benefit (Census)

National Objective: Responsible Organization:

Low/Mod St. Landry Parish

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$397,615.90
Total Budget	\$0.00	\$397,615.90
Total Obligated	\$0.00	\$397,615.90
Total Funds Drawdown	\$0.00	\$397,615.90
Program Funds Drawdown	\$0.00	\$397,615.90
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$397,615.90
St. Landry Parish	\$0.00	\$397,615.90
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Flooding and high wind related problems (i.e. power outages, downed trees, damaged roofs, broken windows, etc.) existed throughout the Parish. These problems identified numerous failures and the St. Landry Parish Government has been awarded \$1,037,566.00 of federal financial assistance under the FEMA Hazard Mitigation Grant Program (HMGP) to retrofit twenty-six (26) critical facilities in the Parish. The HMGP Program requires a local financial match of twenty-five percent and St. Landry Parish Government desires to utilize CDBG funds under this PIRP Program for this match.

### **Location Description:**

118 S. Court Street Opelousas, LA 70570

## **Activity Progress Narrative:**



There were no expenditures in the quarter.

## **Accomplishments Performance Measures**

This Report Period
Total

**Cumulative Actual Total / Expected** 

Total

# of public facilities

# of Persons

0

0/26

### **Beneficiaries Performance Measures**

**Beneficiaries - Area Benefit Census Method** 

Low	Mod	Total	Low/Mod
32429	14702	86175	54.69

LMI%: 52.12

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 49PARA3401-Parish Drainage-St. Landry
Activity Title: St. Landry-Parish Drainage-49PARA3401

Completed

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

07/31/2013 09/17/2018

Benefit Type: Completed Activity Actual End Date:

Area Benefit (Census) 09/17/2018

National Objective: Responsible Organization:

Low/Mod St. Landry Parish

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$4,715,499.99
Total Budget	\$0.00	\$4,715,499.99
Total Obligated	\$0.00	\$4,715,499.99
Total Funds Drawdown	\$0.00	\$4,715,499.99
Program Funds Drawdown	\$0.00	\$4,715,499.99
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$4,715,499.99
St. Landry Parish	\$0.00	\$4,715,499.99
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

This project consist of various types of work to address the failure of the drainage systems throughout portions of the unincorporated areas and in several incorporated areas of St. Landry Parish.

### **Location Description:**

Various Locations St. Landry Parish, LA

### **Activity Progress Narrative:**

There were no expenditures in the quarter.

### **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of public facilities

0 0/1



### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	0	0	86175	0.00

LMI%: 46.73

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 49PARA3402-C/Eunice Drainage Improv-St. Landry

Activity Title: St. Landry-C/Eunice Drainage Improv-49PARA3402

Completed

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

12/31/2012 06/30/2016

Benefit Type: Completed Activity Actual End Date:
Area Benefit (Census)

National Objective: Responsible Organization:

Low/Mod St. Landry Parish

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$650,000.00
Total Budget	\$0.00	\$650,000.00
Total Obligated	\$0.00	\$650,000.00
Total Funds Drawdown	\$0.00	\$650,000.00
Program Funds Drawdown	\$0.00	\$650,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$650,000.00
St. Landry Parish	\$0.00	\$650,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

This project will improve drainage in two aspects for the City. The first improvement shall consist of replacing a structural arch steel culvert drainage structure on Richard's Gully crossing Vine Street. The second improvement shall consist of replacement of a portion of a timber bulkhead along the west bank of 9 Bayou Mallet drainage lateral along East Street just north of Maple Ave. (LA Hwy 13).

### **Location Description:**

Vine Street & East Street Eunice, LA 70535 - St. Landry

### **Activity Progress Narrative:**

There were no expenditures in the quarter.

### **Accomplishments Performance Measures**

This Report Period
Total

Cumulative Actual Total / Expected
Total



#### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	0	0	10837	0.00
LMI%:				57.55

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



**Grantee Activity Number:** 50PAAD1001 - St. Martin Parish

Activity Title: Admin Alloc to St. Martin Parish (PAAD)

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

01/01/2010 12/31/2020

Benefit Type: Completed Activity Actual End Date:

N/A

National Objective: Responsible Organization:

N/A St. Martin Parish

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$26,563.00
Total Budget	\$0.00	\$26,563.00
Total Obligated	\$0.00	\$26,563.00
Total Funds Drawdown	\$789.25	\$13,801.75
Program Funds Drawdown	\$789.25	\$13,801.75
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$789.25	\$13,801.75
St. Martin Parish	\$789.25	\$13,801.75
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

These funds will be used to pay reasonable administration costs from the parishes related to the execution of disaster recovery community development activities. Program administration costs will include staff and related costs required for overall program management, coordination, monitoring, reporting and evaluation.

#### **Location Description:**

St. Martin Parish

## **Activity Progress Narrative:**

The Parish held two citizen participation public hearings, prepared the Recovery Proposal Form for review, adopted the Recovery Proposal Form on October 6, 2009 and submitted it on October 9, 2009 and the LRA approved the Recovery Proposal on November 23, 2009. Services included in RFP No. 2 included attending a meeting and providing information to the DRU. RFP No. 3 prepared for Administration Monitoring, DOB Policy and Expenditure Report. RFP No. 4 assisted with response to administration monitoring visit and miscellaneous tasks. RFP No. 5 assisted with Expenditure Projections, Fair Housing Initiatives and miscellaneous tasks.



# **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 

## **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 51PARA1101 - Rehab - St. Mary
Activity Title: St. Mary - Rehab - 51PARA1101

**Activitiy Category:** 

Rehabilitation/reconstruction of residential structures

**Project Number:** 

3081

**Projected Start Date:** 

01/01/2011

**Benefit Type:** 

Direct Benefit (Households)

**National Objective:** 

Low/Mod

**Activity Status:** 

**Under Way** 

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

06/30/2019

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

St. Mary Parish

Overell	lon 4 thru Mar 24, 2040	To Doto
Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$2,731,250.00
Total Budget	\$0.00	\$2,731,250.00
Total Obligated	\$0.00	\$2,731,250.00
Total Funds Drawdown	\$135,352.50	\$1,255,457.11
Program Funds Drawdown	\$135,352.50	\$1,255,457.11
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$135,352.50	\$1,255,457.11
St. Mary Parish	\$135,352.50	\$1,255,457.11
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

Owner occupied housing rehabilitation throughout the parish.

## **Location Description:**

Across St. Mary Parish, LA

## **Activity Progress Narrative:**

Construction cost and Project Delivery for the St. Mary homeowner rehab program.

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of Properties 0 39/270



	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Housing Units	0	39/270
# of Singlefamily Units	0	39/270

	inis Report Period		Cumulative Actual Total / Expected					
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	2	0	2	35/0	5/270	44/270	90.91	
# Owner Households	2	0	2	35/0	5/270	44/270	90.91	

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found
Total Other Funding Sources



Grantee Activity Number: 51PARA3302-Yokley Levee Improvements-St. Mary

Activity Title: St. Mary-Yokley Levee Improvements-51PARA3302

Activity Category: Activity Status:

Dike/dam/stream-river bank repairs Under Way

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

08/31/2013 06/30/2019

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod St. Mary Parish

Jan 1 thru Mar 31, 2019 To Date **Overall Total Projected Budget from All Sources** N/A \$1,725,712.58 **Total Budget** \$0.00 \$1,725,712.58 \$0.00 **Total Obligated** \$1,725,712.58 **Total Funds Drawdown** \$432.093.42 \$743,670.17 **Program Funds Drawdown** \$432,093.42 \$743,670.17 \$0.00 \$0.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received Total Funds Expended** \$432,093.42 \$743,670.17 \$432,093.42 \$743,670.17 St. Mary Parish Most Impacted and Distressed Expended \$0.00 \$0.00 **Match Contributed** \$0.00 \$0.00

## **Activity Description:**

Area Benefit (Census)

Levees will be constructed to a height of 8.0' and will have a minimum top width of 10' and side slopes of 1:3. In locations where roads and levees intersect, steel gates will be constructed that will allow traffic access during non-emergency periods and can be closed during pending storms.

## **Location Description:**

US Hwy 90, Franklin, LA 70538

## **Activity Progress Narrative:**

Construction is approximately 38% complete.

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected
Total Total



# of Linear feet of Public 0 0/15000

## **Beneficiaries Performance Measures**

#### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	440	366	1579	51.04
LMI%:				51.04

## **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 53PARA2101 - Club Deluxe Rd - Tangipahoa
Activity Title: Tangipahoa - Club Deluxe Rd - 53PARA2101

**Under Way** 

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

01/01/2011 06/30/2019

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Urgent Need Tangipahoa Parish

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$5,022,334.74
Total Budget	\$0.00	\$5,022,334.74
Total Obligated	\$0.00	\$5,022,334.74
Total Funds Drawdown	\$134,402.48	\$2,938,758.17
Program Funds Drawdown	\$134,402.48	\$2,938,758.17
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$134,402.48	\$2,938,758.17
Tangipahoa Parish	\$134,402.48	\$2,938,758.17
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

Area Benefit (Census)

The Tangipahoa Parish Council is proposing to make improvements to Club Deluxe Road, south of Hammond, Louisiana.

## **Location Description:**

Amite, La. - Tangipahoa

## **Activity Progress Narrative:**

Funding is being requested for partial payment of construction contractor, Beverly Construction, HGA, and Linfield Hunder & Junius.

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of public facilities 0 0/1



## **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	8170	5438	35603	38.22
LMI%:				38.22

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 53PARA3201-Envir Health/Serv Bldg-Tangipahoa

Activity Title: Tangipahoa-Envir Health/Serv Bldg-53PARA3201

**Completed Activity Actual End Date:** 

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Completed

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

09/01/2011 09/08/2014

Benefit Type:

Area Benefit (Census)

National Objective: Responsible Organization:

Low/Mod Tangipahoa Parish

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$2,500,000.00
Total Budget	\$0.00	\$2,500,000.00
Total Obligated	\$0.00	\$2,500,000.00
Total Funds Drawdown	\$0.00	\$2,500,000.00
Program Funds Drawdown	\$0.00	\$2,500,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,500,000.50
Tangipahoa Parish	\$0.00	\$2,500,000.50
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

Tangipahoa Parish is proposing the construction of a new multipurpose Environmental/Health Services Building on Club Deluxe Road, in the vicinity of Hammond, Louisiana.

## **Location Description:**

206 East Mulberry Street, Amite, La. - Tangipahoa

## **Activity Progress Narrative:**

There were no expenditures in the quarter.

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected
Total Total
# of public facilities 0 0/1



## **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	27046	15172	97321	43.38

LMI%:	58.58
-------	-------

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: 55PARA1301 - FTHB - Terrebonne
Activity Title: Terrebonne - FTHB - 55PARA1301

**Activitiy Category:** 

Homeownership Assistance to low- and moderate-income

**Project Number:** 

3081

**Projected Start Date:** 

01/01/2010

**Benefit Type:** 

Direct Benefit (Households)

**National Objective:** 

Low/Mod

**Activity Status:** 

Under Way

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

08/31/2019

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Terrebonne Parish

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$3,895,629.97
Total Budget	\$0.00	\$3,895,629.97
Total Obligated	\$0.00	\$3,895,629.97
Total Funds Drawdown	\$2,002.00	\$3,873,795.78
Program Funds Drawdown	\$2,002.00	\$3,873,795.78
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$2,002.00	\$3,873,795.78
Terrebonne Parish	\$2,002.00	\$3,873,795.78
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

To provide assistance to first-time low/mod homeowners in Terrebonne Parish, LA

## **Location Description:**

Across Terrebonne Parish, LA

## **Activity Progress Narrative:**

Request for program delivery expenses payments. Also, action plan change for end date.

## **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	148/130
# of Singlefamily Units	0	148/130



	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	36/0	110/130	148/130	98.65	
# Owner Households	0	0	0	36/0	110/130	148/130	98.65	

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 55PARA2302-Gray Facility-Terrebonne
Activity Title: Terrebonne-Gray Facility-55PARA2302

**Under Way** 

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

06/03/2011 12/31/2018

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Terrebonne Parish

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$2,205,416.00
Total Budget	\$0.00	\$2,205,416.00
Total Obligated	\$0.00	\$2,205,416.00
Total Funds Drawdown	\$0.00	\$2,205,416.00
Program Funds Drawdown	\$0.00	\$2,205,416.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,205,416.00
Terrebonne Parish	\$0.00	\$2,205,416.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

Area Benefit (Census)

The proposed project primarily serves as a sewerage function, and to protect from contaminated environmental conditions from improperly maintained sewerage systems.

## **Location Description:**

Gray, La. - Terrebonne

## **Activity Progress Narrative:**

There were no expenditures in the quarter.

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of public facilities

0 0/1



## Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	843	509	2613	51.74

LMI%: 51.74

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: 55PARA3203-DPW Admin Bldg-Terrebonne Activity Title: Terrebonne-DPW Admin Bldg-55PARA3203

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

**Projected Start Date:** 

12/31/2013

Benefit Type:

Area Benefit (Census)

**National Objective:** 

Low/Mod

**Activity Status:** 

Under Way

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

12/31/2019

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Terrebonne Parish

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$6,145,345.14
Total Budget	\$0.00	\$6,145,345.14
Total Obligated	\$0.00	\$6,145,345.14
Total Funds Drawdown	\$19,013.66	\$5,885,708.69
Program Funds Drawdown	\$19,013.66	\$5,885,708.69
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$19,013.66	\$5,885,708.69
Terrebonne Parish	\$19,013.66	\$5,885,708.69
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

Terrebonne Parish proposes to construct a new Public Works Facility that will provide for continuous operation that will not impose on other Governmental Functions during times of emergency. The proposed location will reside in the Northern part of Terrebonne Parish with proximity to Highway 24/90 corridor, therefore having a higher flood elevation.

## **Location Description:**

Promixity to Highway 24/90 Corridor, Gray, LA 70359

## **Activity Progress Narrative:**

Request includes Duplantis Design Group invoice for work completed through October 2018.

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of public facilities

O O/1



## Beneficiaries - Area Benefit Census Method

	Low	/ Mod	Total	Low/Mod
# of Persons	194	311	1094	46.16
LMI%:				54.43

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 55PARA3303 - Suzie Canal N - Terrebonne
Activity Title: Terrebonne - Suzie Canal N - 55PARA3303

Activity Category: Activity Status:

Dike/dam/stream-river bank repairs Under Way

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

08/17/2011 12/31/2019

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Terrebonne Parish

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$6,806,440.00
Total Budget	\$0.00	\$6,806,440.00
Total Obligated	\$0.00	\$6,806,440.00
Total Funds Drawdown	\$22,035.86	\$5,798,446.05
Program Funds Drawdown	\$22,035.86	\$5,798,446.05
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$22,035.86	\$5,798,446.05
Terrebonne Parish	\$22,035.86	\$5,798,446.05
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

Area Benefit (Census)

The proposed project is to construct approximately 13,000 linear feet of levee and necessary appurtenances to provide forced drainage and tidal/tropical storm flood protection between northern boundary of Cane Break subdivision to the community of Bobtown.

## **Location Description:**

Bobtown, La. - Terrebonne

## **Activity Progress Narrative:**

Request includes River Road Construction #15 invoice for work completed through December 2018. Also, action plan changed for end date.

## **Accomplishments Performance Measures**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of public facilities	0	0/1
# of Linear feet of Public	0	0/13000



#### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	349	174	871	60.05
LMI%:				60.05

## **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 55PARA3306 - Levee - Ward 7 - Terrebonne
Activity Title: Terrebonne - Levee - Ward 7 - 55PARA3306

Activity Category: Activity Status:

Dike/dam/stream-river bank repairs Under Way

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

06/01/2010 12/31/2019

Benefit Type: Completed Activity Actual End Date:
Area Benefit (Census)

National Objective: Responsible Organization:

Urgent Need Terrebonne Parish

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$21,210,524.89
Total Budget	\$0.00	\$21,210,524.89
Total Obligated	\$0.00	\$21,210,524.89
Total Funds Drawdown	\$21,436.00	\$19,854,830.43
Program Funds Drawdown	\$21,436.00	\$19,854,830.43
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$21,436.00	\$19,854,830.43
Terrebonne Parish	\$21,436.00	\$19,854,830.43
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

Provides for drainage and flood protection for residents and their homes of Ward 7 in Terrebonne Parish The specific purpose of each of this project is to reduce the risk of flooding in the newly protected areas. This will be accomplished either through raising levee elevations, improving pumping capacity, or some combination of the two. Raising levee elevations improves the protection of the areas against storm surge and tidal inundation. Improved pumping capacity reduces the risk of flooding from rainfall within the levees.

The parish of Terrebonne has compiled further analysis of this activity. Through analysis of the HUD study area; parcels, addresses and aerial imagery were loaded into a map document. Addresses were selected using the HUD study areas and were queried for property types – public, commercial, and residential. The parcel layer for this study was queried to located adjudicated properties and aerial imagery was used to examine the adjudicated properties for the presence of a structure. The results of the study showed that 98.4% of the structures within the benefitting area are residential.

## **Location Description:**

Terrebonne Parish, LA

#### **Activity Progress Narrative:**

Request includes Aptim Environmental invoices and a Clerk of Court invoice for work comleted through December 2018. Also action plan changed for end date.



## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

0 0/16

# of Linear miles of Public 0 0/16

Activity funds eligible for DREF 21436 13923951/214

## **Beneficiaries Performance Measures**

#### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	1127	906	4870	41.75
LMI%:				41.75

# **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 55PARA3312-Falgout Canal-Terrebonne
Activity Title: Terrebonne-Falgout Canal-55PARA3312

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

06/01/2011 09/30/2019

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Terrebonne Parish

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$15,810,355.94
Total Budget	\$0.00	\$15,810,355.94
Total Obligated	\$0.00	\$15,810,355.94
Total Funds Drawdown	\$0.00	\$15,810,355.94
Program Funds Drawdown	\$0.00	\$15,810,355.94
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$15,810,355.94
Terrebonne Parish	\$0.00	\$15,810,355.94
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

Area Benefit (Census)

The proposed project will include building a levee between an existing (8-1) forced drainage levee, located in Ward 10, Terrebonne Parish, Louisiana. The earthen levee will have a 10 crown levee using haled in material, initially construction to an elevation of +9.0 Geoid 3 NAVD 88 with two flow control structures. The flow control structures would be equipped with 9 each 6 ft. x 6 ft. flap gates, with 5 foot walkway on top of the structure for access to the gates.

## **Location Description:**

Theriot, La. - Terrebonne

## **Activity Progress Narrative:**

There were no expenditures in the quarter. Action plan change for end date.

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected
Total Total
# of public facilities 0 0/1



## Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	670	417	2921	37.21
I MI%:				52 9

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: 55PARA3314-Falgout Canal Floodgate-Terrebonne

Activity Title: Terrebonne-Falgout Canal Floodgate-55PARA3314

Activity Category: Activity Status:

Dike/dam/stream-river bank repairs Under Way

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

11/11/2016 12/31/2019

11/11/2010 12/31/2013

Benefit Type: Completed Activity Actual End Date:
Area Benefit (Census)

National Objective: Responsible Organization:

Low/Mod Terrebonne Parish

Jan 1 thru Mar 31, 2019 To Date **Overall Total Projected Budget from All Sources** N/A \$16,875,030.86 **Total Budget** \$0.00 \$16,875,030.86 \$0.00 **Total Obligated** \$16,875,030.86 **Total Funds Drawdown** \$8,344,002.96 \$14,807,832.72 **Program Funds Drawdown** \$8,344,002.96 \$14,807,832.72 \$0.00 \$0.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$14,807,832.72 **Total Funds Expended** \$8,344,002.96 \$14,807,832.72 Terrebonne Parish \$8,344,002.96 \$0.00 Most Impacted and Distressed Expended \$0.00 **Match Contributed** \$0.00 \$0.00

## **Activity Description:**

The specificpurpose of this proposed project is to mitigate future flood damage. The project will provide a flood wall and flood gate that will prevent flood waters from in undating the target area and damaging/destroying homes, businesses, and the properties of residents. It is the most cost effective measure as compared to elevating homes/businesses or buyout of all homes and businesses within the target area.

## **Location Description:**

Located 12 miles south of Houma, LA.

Crosses Falgout Canal approximately

1500' west of LA Hwy 315 bridge Houma



## **Activity Progress Narrative:**

Request includes Terrebonne Levee & Construction invoices for work completed through January 2019.

## **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 

## **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 55PARA3601-Clean Waterways-Terrebonne
Activity Title: Terrebonne-Clean Waterways-55PARA3601

Activity Category: Activity Status:

Debris removal Completed

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

01/12/2010 12/23/2015

Benefit Type: Completed Activity Actual End Date:

Area Benefit (Census)

National Objective: Responsible Organization:

Slums and Blight Terrebonne Parish

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$939,096.53
Total Budget	\$0.00	\$939,096.53
Total Obligated	\$0.00	\$939,096.53
Total Funds Drawdown	\$0.00	\$939,096.53
Program Funds Drawdown	\$0.00	\$939,096.53
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$939,096.53
Terrebonne Parish	\$0.00	\$939,096.53
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

The project objectives are to eliminate blight from Bayou Grand Caillou and the surrounding neighborhoods, and to facilitate commercial and recreational travel along the bayou

## **Location Description:**

Houma, La. - Terrebonne

## **Activity Progress Narrative:**

There were no expenditures in the quarter.

## **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 



## **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	0	56	508	11.02

LMI%: 11.02

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: 56PARA3401 - Gully St. - Union
Activity Title: Union - Gully St - 56PARA3401

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

08/01/2011 12/31/2019

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Union Parish Police Jury

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$145,000.00
Total Budget	\$0.00	\$145,000.00
Total Obligated	\$0.00	\$145,000.00
Total Funds Drawdown	\$567.50	\$36,187.22
Program Funds Drawdown	\$567.50	\$36,187.22
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$567.50	\$36,187.22
Union Parish Police Jury	\$567.50	\$36,187.22
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

Area Benefit (Census)

This project consists of an engineering (hydrologic and hydraulic) analysis and drainage improvements that will alleviate the flooding of Gulley Street that occurred during the storm events of Hurricanes Gustav and Ike.

## **Location Description:**

Farmerville, La. - Union

## **Activity Progress Narrative:**

Request for Payment Number 9 is for Grant Consulting Services for all work completed from October 30, 2017 through May 28, 2018

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of public facilities 0 0/1



## **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	1305	846	3475	61.90

LMI%:					61.9
-------	--	--	--	--	------

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: 57PAAD1001 - Vermilion Parish

Activity Title: Admin Alloc to Vermilion Parish (PAAD)

Allocation to Parishes

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

Projected Start Date: Projected End Date:

01/01/2010 12/31/2019

Benefit Type: Completed Activity Actual End Date:

N/A

3081

National Objective: Responsible Organization:

N/A Vermilion Parish Police Jury

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$41,845.00
Total Budget	\$0.00	\$41,845.00
Total Obligated	\$0.00	\$41,845.00
Total Funds Drawdown	\$1,347.50	\$25,718.94
Program Funds Drawdown	\$1,347.50	\$25,718.94
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,347.50	\$25,718.94
Vermilion Parish Police Jury	\$1,347.50	\$25,718.94
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

These funds will be used to pay reasonable administration costs from the parishes related to the execution of disaster recovery community development activities. Program administration costs will include staff and related costs required for overall program management, coordination, monitoring, reporting and evaluation.

## **Location Description:**

Vermilion Parish

## **Activity Progress Narrative:**

Funds were expended for administration of the grant in Vermilion Parish.

## **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found





Grantee Activity Number: 57PARA1301 - UN Comp - Vermilion
Activity Title: Vermilion - UN Comp - 57PARA1301

**Activitiy Category:** 

Compensation for disaster-related losses (Louisiana and

**Project Number:** 

3081

**Projected Start Date:** 

01/01/2011

**Benefit Type:** 

N/A

**National Objective:** 

**Urgent Need** 

**Activity Status:** 

Completed

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

05/30/2017

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Vermilion Parish Police Jury

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$1,597,984.61
Total Budget	\$0.00	\$1,597,984.61
Total Obligated	\$0.00	\$1,597,984.61
Total Funds Drawdown	\$0.00	\$1,597,984.61
Program Funds Drawdown	\$0.00	\$1,597,984.61
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,622,567.81
Vermilion Parish Police Jury	\$0.00	\$1,622,567.81
Vermilion Parish School Board	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Provides up to \$60,000 to eligible applicants in order to assist with unmet needs resulting from damages caused by Hurricanes Gustav and/or lke as an incentive to remain residents of the Parish. Funding recipients will be required to sign a covenant agreeing to occupy the home and maintain proper insurance for 3 years. The award is calculated as the total cost of elevation/mitigation project less funds received from other sources (intended to compensate individuals for their out of pocket expenses). The program is limited to individuals that elevated their homes or constructed floodwalls around their homes following Gustav/lke with priority given to LMI households.

## **Location Description:**

Across Vermilion Parish, LA

## **Activity Progress Narrative:**

Activity in the QPR is a result of a change in the action plan. No expenditures in the quarter.



# **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 

## **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 57PARA1302 - LMI Comp - Vermilion
Activity Title: Vermilion - LMI Comp - 57PARA1302

**Activitiy Category:** 

Compensation for disaster-related losses (Louisiana and

**Project Number:** 

3081

**Projected Start Date:** 

01/01/2011

**Benefit Type:** 

N/A

**National Objective:** 

Low/Mod

**Activity Status:** 

Completed

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

05/30/2017

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Vermilion Parish Police Jury

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$404,743.07
Total Budget	\$0.00	\$404,743.07
Total Obligated	\$0.00	\$404,743.07
Total Funds Drawdown	\$0.00	\$404,743.07
Program Funds Drawdown	\$0.00	\$404,743.07
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$5,450.00
Vermilion Parish Police Jury	\$0.00	\$5,450.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

Provides up to \$60,000 to eligible applicants in order to assist with unmet needs resulting from damages caused by Hurricanes Gustav and/or lke as an incentive to remain residents of the Parish. Funding recipients will be required to sign a covenant agreeing to occupy the home and maintain proper insurance for 3 years. The award is calculated as the total cost of elevation/mitigation project less funds received from other sources (intended to compensate individuals for their out of pocket expenses). The program is limited to individuals that elevated their homes or constructed floodwalls around their homes following Gustav/lke with priority given to LMI households.

## **Location Description:**

Across Vermilion Parish, LA

## **Activity Progress Narrative:**

Activity in the QPR is a result of a change in the action plan. No expenditures in the quarter.



# **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 

## **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



**Grantee Activity Number:** 59PARA3201-Washington Parish Facility-

Washington

Activity Title: Washington-Washington Parish Facility-

59PARA3201

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Completed

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

03/01/2012 08/26/2016

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Urgent Need Washington Parish

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$228,287.00
Total Budget	\$0.00	\$228,287.00
Total Obligated	\$0.00	\$228,287.00
Total Funds Drawdown	\$0.00	\$228,287.00
Program Funds Drawdown	\$0.00	\$228,287.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$228,287.00
Washington Parish	\$0.00	\$228,287.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

Area Benefit (Census)

The purpose of the project is to expand the current Parish Government Facility in Franklinton, Louisiana. The Building would be expanded to incorporate showers within the restrooms, allowing the building to be utilized as a base for Parish staff during emergencies. The Expansion would also include the construction of new office space in order to accommodate new Parish Positions created in response to Hurricanes Gustav and Ike and the inability of the parish to respond promptly to disaster need s due to lack of staff.

## **Location Description:**

909 Pearl Street, Franklinton, LA 70438

## **Activity Progress Narrative:**

Activity in the QPR is a result of a change in the action plan. No expenditures in the quarter.



# **Accomplishments Performance Measures**

This Report Period Total **Cumulative Actual Total / Expected** 

Total 0/1

# of public facilities

# of Persons

0

**Beneficiaries Performance Measures** 

**Beneficiaries - Area Benefit Census Method** 

Low	Mod	Total	Low/Mod
11920	8136	42134	47.60

LMI%: 47.6

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: 61PARA2302 - Lobdell Sewer - West Baton Rouge

Activity Title: West Baton Rouge - Lobdell Sewer - 61PARA2302

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Completed

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

01/01/2011 11/02/2018

Benefit Type: Completed Activity Actual End Date:

Area Benefit (Census) 11/02/2015

National Objective: Responsible Organization:

Urgent Need West Baton Rouge Parish

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$3,155,861.37
Total Budget	\$0.00	\$3,155,861.37
Total Obligated	\$0.00	\$3,155,861.37
Total Funds Drawdown	\$0.00	\$3,155,861.37
Program Funds Drawdown	\$0.00	\$3,155,861.37
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,155,861.37
West Baton Rouge Parish	\$0.00	\$3,155,861.37
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

The Parish proposes to install a sewer collection system in the Lobdell area which will benefit low to moderate income residents

### **Location Description:**

Lobdell Subdivision, Port Allen, LA 70767

### **Activity Progress Narrative:**

Activity in the QPR is a result of a change in the action plan. No expenditures in the quarter.

## **Accomplishments Performance Measures**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of public facilities	0	0/1



#### Beneficiaries - Area Benefit Census Method

	Lov	w Mod	Total	Low/Mod
# of Persons	1229	9 1025	5376	41.93
LMI%:				41.93

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 61PARA3401 - Rosedale Drain - West Baton Rouge

Activity Title: West Baton Rouge - Rosedale Drain - 61PARA3401

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Completed

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

06/01/2011 10/02/2015

Benefit Type: Completed Activity Actual End Date:
Area Benefit (Census)

National Objective: Responsible Organization:

Low/Mod West Baton Rouge Parish

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$465,455.25
Total Budget	\$0.00	\$465,455.25
Total Obligated	\$0.00	\$465,455.25
Total Funds Drawdown	\$0.00	\$465,455.25
Program Funds Drawdown	\$0.00	\$465,455.25
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$465,455.25
West Baton Rouge Parish	\$0.00	\$465,455.25
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

West Baton Rouge Parish proposes to complete drainage upgrades from Louisiana Avenue to Rosedale Road which will direct future storm waters to three existing diversion canals located along LA Highway 1. In addition to improving drainage, the project will improve evacuees' access to a major north/south evacuation route by preventing roadway flooding. This project also will include an engineering study to determine if additional work needs to be done on Louisiana Avenue west of LA. Hwy. 1 at the intersections of: The North 11th Street right-of-way on the north side of Louisiana Avenue, North 12 Street, Johnson Street, Franklin Street, and Eleanor Street.

### **Location Description:**

Rosedale Road, West Baton Rouge, LA 70767

#### **Activity Progress Narrative:**

Activity in the QPR is a result of a change in the action plan. No expenditures in the quarter.



# **Accomplishments Performance Measures**

This Report Period Total **Cumulative Actual Total / Expected** 

Total

# of public facilities

0

0/1

#### **Beneficiaries Performance Measures**

**Beneficiaries - Area Benefit Census Method** 

	Low	Mod	Total	Low/Mod
# of Persons	1755	992	5124	53.61

LMI%: 53.61

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 63PARA3201-Generators - West Feliciana
Activity Title: West Feliciana - Generators - 63PARA3201

**Activitiy Category:** 

Rehabilitation/reconstruction of public facilities

**Project Number:** 

3081

**Projected Start Date:** 

12/30/2018

Benefit Type:

Area Benefit (Census)

**National Objective:** 

**Urgent Need** 

**Activity Status:** 

**Under Way** 

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

03/31/2020

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

West Feliciana Parish Police Jury

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$113,328.81
Total Budget	\$113,328.81	\$113,328.81
Total Obligated	\$113,328.81	\$113,328.81
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
West Feliciana Parish Police Jury	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Purchase and install of a permanent generator for a critical infrastructure facility in an effort to remedy the "failure to function" and the ability to maintain critical services in the event of future power outages.

#### **Location Description:**

9681 HWY 66 St. Francisville, LA. 70775

### **Activity Progress Narrative:**

This is a new activity created from unobligated funds (no APA necessary). No expenditures in the quarter.

## **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: 67PARA3701-Gas System Improvement-Baker
Activity Title: Baker-Gas Sysytem Improvement-67PARA3701

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Completed

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

11/01/2011 10/07/2014

Benefit Type: Completed Activity Actual End Date:

Area Benefit (Census)

National Objective: Responsible Organization:

Low/Mod City of Baker

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$635,319.00
Total Budget	\$0.00	\$635,319.00
Total Obligated	\$0.00	\$635,319.00
Total Funds Drawdown	\$0.00	\$635,319.00
Program Funds Drawdown	\$0.00	\$635,319.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$635,319.00
City of Baker	\$0.00	\$635,319.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

The purpose of this gas improvement project is to replace 22 existing steel gas main lines (extending 32,842 ft) that were broken in different places due to the roots of fallen trees being intertwined in the gas mains during Hurricane Gustav.

### **Location Description:**

3325 Groom Road, Baker, LA 70714

### **Activity Progress Narrative:**

Activity in the QPR is a result of a change in the action plan. No expenditures in the quarter.

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected
Total Total
# of public facilities 0 0/1



#### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	936	766	1702	100.00

LMI%:
-------

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 68PARA2602-Fire Truck-Zachary
Activity Title: Zachary-Fire Truck-68PARA2602

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Completed

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

08/15/2012 06/18/2013

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Urgent Need City of Zachary

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$478,562.00
Total Budget	\$0.00	\$478,562.00
Total Obligated	\$0.00	\$478,562.00
Total Funds Drawdown	\$0.00	\$478,562.00
Program Funds Drawdown	\$0.00	\$478,562.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$478,562.00
City of Zachary	\$0.00	\$478,562.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Area Benefit (Census)

The purpose of this project is for the acquisition of a Standard Response Fire Truck.

### **Location Description:**

Zachary, La. - City of Zachary

### **Activity Progress Narrative:**

Activity in the QPR is a result of a change in the action plan. No expenditures in the quarter.

## **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 



### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	2132	1596	11242	33.16

LMI%: 33.16

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: 69PAAD1001-Admin-Lake Charles
Activity Title: Lake Charles-Admin-69PAAD1001

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

12/31/2013 12/31/2019

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

N/A City of Lake Charles

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	(\$14,537.00)	\$0.00
Total Obligated	(\$14,537.00)	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Lake Charles	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Overall Administration of Grant

### **Location Description:**

Lake Charles, La.

N/A

### **Activity Progress Narrative:**

This activity is in the process of being cancelled (no APA necessary). No expenditures in the quarter.

## **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: 69PARA1301 - Incent Supp LMI - Lake Charles
Activity Title: Lake Charles - Incent Supp LMI - 69PARA1301

**Under Way** 

Activity Category: Activity Status:

Housing incentives to encourage resettlement

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

10/01/2011 04/07/2014

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod City of Lake Charles

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$119,308.92
Total Budget	\$0.00	\$119,308.92
Total Obligated	\$0.00	\$119,308.92
Total Funds Drawdown	\$0.00	\$119,308.92
Program Funds Drawdown	\$0.00	\$119,308.92
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$119,679.93
City of Lake Charles	\$0.00	\$119,679.93
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

N/A

§ Supplementary Incentive is targeted at homeowners that suffered damages as a result of the storm, but had proper insurance and received a settlement. These homeowners would be eligible to receive an award up to \$60,000 to cover any uncompensated losses.

#### **Location Description:**

Throughout Lake Charles, Calcasieu Parish, LA

### **Activity Progress Narrative:**

Activity in the QPR is a result of a change in the action plan. No expenditures in the quarter.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 69PARA1302 - Incent Supp UN - Lake Charles
Activity Title: Lake Charles - Incent Supp UN - 69PARA1302

**Under Way** 

Activity Category: Activity Status:

Housing incentives to encourage resettlement

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

10/01/2011 04/07/2014

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Urgent Need City of Lake Charles

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$284,645.49
Total Budget	\$0.00	\$284,645.49
Total Obligated	\$0.00	\$284,645.49
Total Funds Drawdown	\$0.00	\$284,645.49
Program Funds Drawdown	\$0.00	\$284,645.49
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$285,016.50
City of Lake Charles	\$0.00	\$285,016.50
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

N/A

§ Supplementary Incentive is targeted at homeowners that suffered damages as a result of the storm, but had proper insurance and received a settlement. These homeowners would be eligible to receive an award up to \$60,000 to cover any uncompensated losses.

## **Location Description:**

Across Lake Charles, Calcasieu Parish, LA

### **Activity Progress Narrative:**

Activity in the QPR is a result of a change in the action plan. No expenditures in the quarter.

## **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: 69PARA1303 - Incent Stand LMI - Lake Charles

Activity Title: Lake Charles - Incent Stand LMI - 69PARA1303

**Activitiy Category:** 

Housing incentives to encourage resettlement

**Project Number:** 

3081

**Projected Start Date:** 

10/01/2011

**Benefit Type:** 

N/A

**National Objective:** 

Low/Mod

**Activity Status:** 

Under Way

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

05/13/2014

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

City of Lake Charles

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$187,733.32
Total Budget	\$0.00	\$187,733.32
Total Obligated	\$0.00	\$187,733.32
Total Funds Drawdown	\$0.00	\$187,733.32
Program Funds Drawdown	\$0.00	\$187,733.32
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$188,104.33
City of Lake Charles	\$0.00	\$188,104.33
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

## **Location Description:**

Throughout Lake Charles, Calcasieu Parish, LA

#### **Activity Progress Narrative:**

Activity in the QPR is a result of a change in the action plan. No expenditures in the quarter.



<sup>§</sup> Standardized Incentive Program is targeted at homeowners that suffered flood damage as a result of the storm, but didn't have flood insurance because they weren't in a flood zone. Awards will be disbursed in a two tier approach:

<sup>•</sup> Applicants willing to reoccupy homes within the area that received the most damage will be eligible to receive an upper tier award in the amount of \$18,000.

<sup>•</sup> Applicants that choose to reoccupy homes outside the most affected area, but within city limits will be eligible to receive a lower tier award in the amount of \$9,000.

# **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 

## **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 69PARA1304 - Incent Stand UN - Lake Charles
Activity Title: Lake Charles - Incent Stand UN - 69PARA1304

**Under Way** 

Activity Category: Activity Status:

Housing incentives to encourage resettlement

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

10/01/2011 05/13/2014

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Urgent Need City of Lake Charles

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$358,528.87
Total Budget	\$0.00	\$358,528.87
Total Obligated	\$0.00	\$358,528.87
Total Funds Drawdown	\$0.00	\$358,528.87
Program Funds Drawdown	\$0.00	\$358,528.87
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$358,899.89
City of Lake Charles	\$0.00	\$358,899.89
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

N/A

- § Standardized Incentive Program is targeted at homeowners that suffered flood damage as a result of the storm, but didn't have flood insurance because they weren't in a flood zone. Awards will be disbursed in a two tier approach:
- Applicants willing to reoccupy homes within the area that received the most damage will be eligible to receive an upper tier award in the amount of \$18,000.
- Applicants that choose to reoccupy homes outside the most affected area, but within city limits will be eligible to receive a lower tier award in the amount of \$9,000.

## **Location Description:**

Throughout Lake Charles, Calacasieu Parish, LA

#### **Activity Progress Narrative:**

Activity in the QPR is a result of a change in the action plan. No expenditures in the quarter.



## **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 

#### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

### **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Direct Benefit (Households)

Project # / Title: 3082 / Affordable Rental Housing Program

Grantee Activity Number: 17RHPP1501 - GCHP One Stop Activity Title: Top 5 - GCHP One Stop (RHPP)

Activity Category: Activity Status:

Affordable Rental Housing Under Way

Project Number: Project Title:

3082 Affordable Rental Housing Program

Projected Start Date: Projected End Date:

07/01/2013 06/30/2019

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod East Baton Rouge Parish

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$158,900.00
Total Budget	\$0.00	\$158,900.00
Total Obligated	\$0.00	\$158,900.00
Total Funds Drawdown	\$0.00	\$158,900.00
Program Funds Drawdown	\$0.00	\$158,900.00



Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$158,900.00
East Baton Rouge Parish	\$0.00	\$158,900.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

36 unit LMI development in East Baton Rouge Parish, LA. Developed as part of \$3M awarded to parish to develop affordable rental housing.

## **Location Description:**

153 N. 17th St., Baton Rouge, LA 70802

### **Activity Progress Narrative:**

Activity in the QPR is a result of a change in the action plan. No expenditures in the quarter.

### **Accomplishments Performance Measures**

•	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1
	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Housing Units	0	0/36

## **Beneficiaries Performance Measures**

	- 11	inis Report Period		Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/36	0/36	0
# Renter Households	0	0	0	0/0	0/36	0/36	0

## **Activity Locations**

# of Multifamily Units

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

## **No Other Match Funding Sources Found**

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



0/36

**Grantee Activity Number:** 17RHPP1503 - The Elysian Apts

**Top 5 - The Elysian Mixed-Income Apartments Activity Title:** 

(RHPP)

**Activitiy Category: Activity Status:** 

Completed Affordable Rental Housing

**Project Number: Project Title:** 3082 Affordable Rental Housing Program

**Projected Start Date: Projected End Date:** 

07/01/2013 09/23/2013

**Completed Activity Actual End Date:** 

Direct Benefit (Households)

**Benefit Type:** 

**Responsible Organization: National Objective:** 

Low/Mod East Baton Rouge Parish

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$841,100.00
Total Budget	\$0.00	\$841,100.00
Total Obligated	\$0.00	\$841,100.00
Total Funds Drawdown	\$0.00	\$841,100.00
Program Funds Drawdown	\$0.00	\$841,100.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$841,100.00
East Baton Rouge Parish	\$0.00	\$841,100.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

100 unit affordable rental development in East Baton Rouge Parish. Developed as part of \$3M affordable rental allocation to East Baton Rouge Parish. Performance metrics recorded under second funding activity, 17RHPS1501.

#### **Location Description:**

Spanish Town Road & N. 13th St., Baton Rouge, LA 70807

### **Activity Progress Narrative:**

Action plan change due to end date. No expenditures in the Quarter.

## **Accomplishments Performance Measures**

**This Report Period Cumulative Actual Total / Expected Total Total** 0/100 # of Properties



	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Housing Units	0	0/100
# of Multifamily Units	0	0/100

	inis Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/20	0/49	0/100	0
# Renter Households	0	0	0	0/20	0/49	0/100	0

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found
Total Other Funding Sources



Grantee Activity Number: 17RPGS1502 - Autumn Chase

Activity Title: Piggyback - Autumn Chase (RPGS)

Activity Category: Activity Status:

Affordable Rental Housing Under Way

Project Number: Project Title:

3082 Affordable Rental Housing Program

Projected Start Date: Projected End Date:

01/01/2010 12/31/2019

Benefit Type: Completed Activity Actual End Date:

Direct Benefit (Households)

National Objective: Responsible Organization:

Low/Mod 4321 Associates, LLC

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$1,940,000.00
Total Budget	\$0.00	\$1,940,000.00
Total Obligated	\$0.00	\$1,940,000.00
Total Funds Drawdown	\$0.00	\$1,940,000.00
Program Funds Drawdown	\$0.00	\$1,940,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,940,000.00
4321 Associates, LLC	\$0.00	\$1,940,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Piggyback funding for Autumn Chase Apartments in East Baton Rouge Parish

### **Location Description:**

East Baton Rouge Parish, LA

### **Activity Progress Narrative:**

Activity in the QPR is a result of a change in the action plan. No expenditures in the quarter.

# **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of Properties 0 0/1



	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Housing Units	0	0/207
# of Multifamily Units	0	0/207

	Thi	This Report Period		<b>Cumulative Actual Total / Expected</b>			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/207	0/0	0/207	0
# Renter Households	0	0	0	0/207	0/0	0/207	0

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found
Total Other Funding Sources



Grantee Activity Number: 36RHML1601 - Esplanade
Activity Title: Esplanade - 36RHML1601

Activity Category: Activity Status:

Affordable Rental Housing Completed

Project Number: Project Title:

3082 Affordable Rental Housing Program

Projected Start Date: Projected End Date:

01/01/2014 10/12/2016

Benefit Type: Completed Activity Actual End Date:

Direct Benefit (Households)

National Objective: Responsible Organization:

Low/Mod GCHP-Esplanade LLC

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$1,749,104.03
Total Budget	\$0.00	\$1,749,104.03
Total Obligated	\$0.00	\$1,749,104.03
Total Funds Drawdown	\$0.00	\$1,749,104.03
Program Funds Drawdown	\$0.00	\$1,749,104.03
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,749,104.03
GCHP-Esplanade LLC	\$0.00	\$1,749,104.03
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

40 unit rehab (100% affordable) in New Orleans with 20 units set-aside for people experiencing homelessness.

### **Location Description:**

3525 Esplanade Ave., New Orleans, LA 70119

### **Activity Progress Narrative:**

Activity in the QPR is a result of a change in the action plan. No expenditures in the quarter.

## **Accomplishments Performance Measures**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Properties	0	0/1



	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Housing Units	0	0/40
# of Multifamily Units	0	0/40

	Thi	This Report Period		<b>Cumulative Actual Total / Expected</b>			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/40	0/0	0/40	0
# Renter Households	0	0	0	0/40	0/0	0/40	0

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found
Total Other Funding Sources



Grantee Activity Number: 36RPGS1505 - Iberville On-Site Phase VI

Activity Title: Piggyback - Iberville On-Site Phase VI (RPGS)

Activity Category: Activity Status:

Affordable Rental Housing Under Way

Project Number: Project Title: 3082 Affordable Rent

Affordable Rental Housing Program

Projected Start Date: Projected End Date:

03/01/2017 12/31/2018

Benefit Type: Completed Activity Actual End Date:
Direct Benefit (Households)

National Objective: Responsible Organization:

Low/Mod On Iberville Phase VI, LLC

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$1,000,000.00
Total Budget	\$0.00	\$1,000,000.00
Total Obligated	\$0.00	\$1,000,000.00
Total Funds Drawdown	\$100,000.00	\$950,000.00
Program Funds Drawdown	\$100,000.00	\$950,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$100,000.00	\$950,000.00
On Iberville Phase VI, LLC	\$100,000.00	\$950,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Developments with Project Based Section 8 for at least 100% of the units or federally

funded (such as USDA, HUD, or PHA) rental subsidy for at least 60% of units

Developments with Project Based Section 8 for at least 60% of the units or federally

funded (such as USDA, HUD, or PHA) rental subsidy for at least 40% of units

Developments with Project Based Section 8 for at least 30% of the units or federally

funded (such as USDA, HUD, or PHA) rental subsidy for at least 20% of units

#### **Location Description:**

301 Marais Street, New Orleans, La 70112

#### **Activity Progress Narrative:**

Request for construction progress payments. The project is currently at 95% complete.



## **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/3

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Housing Units	0	0/50
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/50

## **Beneficiaries Performance Measures**

	ini	This Report Period		Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/47	0/0	0/50	0
# Renter Households	0	0	0	0/47	0/0	0/50	0

## **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 44RPGS1501 - Sacred Heart
Activity Title: Sacred Heart - St. Bernard

Activity Category: Activity Status:

Affordable Rental Housing Under Way

Project Number: Project Title:

3082 Affordable Rental Housing Program

Projected Start Date: Projected End Date:

11/01/2016 12/31/2019

Benefit Type: Completed Activity Actual End Date:

Direct Benefit (Households)

National Objective:Responsible Organization:Low/ModSacred Heart at St. Bernard LLC

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$310,000.00
Total Budget	\$0.00	\$310,000.00
Total Obligated	\$0.00	\$310,000.00
Total Funds Drawdown	\$0.00	\$310,000.00
Program Funds Drawdown	\$0.00	\$310,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$310,000.00
Sacred Heart at St. Bernard LLC	\$0.00	\$310,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

New Construction/ Historic Rehab of 53 units of mixed income housing. 41 units designated for housholds between 50-60% AMI, and 3 units designated for households less than 20% AMI and 9 market rate units.

#### **Location Description:**

1720 St. Bernard Avenue New Orleans, LA 70116

### **Activity Progress Narrative:**

Activity in the QPR is a result of a change in the action plan. No expenditures in the quarter.

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of Housing Units

Cumulative Actual Total / Expected

Total

0 0/53



# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/53

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/44	0/0	0/53	0
# Renter Households	0	0	0	0/44	0/0	0/53	0

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: 47RPGS1501

Activity Title: Central Crossing Development

**Activitiy Category:** 

Affordable Rental Housing

**Project Number:** 

3082

**Projected Start Date:** 

04/13/2018

**Benefit Type:** 

Direct Benefit (Households)

**National Objective:** 

Low/Mod

**Activity Status:** 

**Under Way** 

**Project Title:** 

Affordable Rental Housing Program

**Projected End Date:** 

04/13/2022

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

St. James Parish

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$600,000.00
Total Budget	\$0.00	\$600,000.00
Total Obligated	\$0.00	\$600,000.00
Total Funds Drawdown	\$42,657.19	\$325,672.13
Program Funds Drawdown	\$42,657.19	\$325,672.13
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$42,657.19	\$325,672.13
St. James Parish	\$42,657.19	\$325,672.13
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

St. James Parish Housing Authority subsidy

#### **Location Description:**

Lat. 30.072653, Long. -90.886010

### **Activity Progress Narrative:**

Request for construction progress payments. The project is currently at 95% complete.

### **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of Properties 0 0/36



	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Housing Units	0	0/36
# of Multifamily Units	0	0/36

	This Report Period		<b>Cumulative Actual Total / Expected</b>				
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/36	0
# Renter Households	0	0	0	0/0	0/0	0/36	0

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found
Total Other Funding Sources



Grantee Activity Number: 55RHPP1503 - Bayou Cane
Activity Title: Top 5 - Bayou Cane (RHPP)

Activity Category: Activity Status:

Affordable Rental Housing Under Way

Project Number: Project Title:

3082 Affordable Rental Housing Program

Projected Start Date: Projected End Date:

03/19/2009 12/31/2019

Benefit Type: Completed Activity Actual End Date:
Direct Benefit (Households)

National Objective: Responsible Organization:

Low/Mod Terrebonne Parish

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$6,040,000.00
Total Budget	\$0.00	\$6,040,000.00
Total Obligated	\$0.00	\$6,040,000.00
Total Funds Drawdown	\$0.00	\$5,924,903.98
Program Funds Drawdown	\$0.00	\$5,924,903.98
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$5,924,903.98
Terrebonne Parish	\$0.00	\$5,924,903.98
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

The state is required to spend at least 10.6 percent (\$46,520,525 of the first allocation) of the entire allocation on affordable rental housing activities. Fifty percent of this dedicated portion shall be allocated to the five most damaged parishes, in proportion to their damages, for eligible programs to be administered by the parish. The remaining 50 percent will be administered by the state for implementation of affordable rental housing projects. The top 5 impacted parishes will have the option of establishing their own affordable rental housing programs or using their portion of the affordable rental housing allocation to participate in the state-implemented program.

### **Location Description:**

Terrebonne Parish

#### **Activity Progress Narrative:**

Action plan change for end date. No expenditures in the quarter.

## **Accomplishments Performance Measures**

This Report Period Cu
Total

Cumulative Actual Total / Expected Total



	This Report Period			Cumulative Actual Total / Expected					
	Low	Mod	Total	Low	Mod	Total	Low/Mod		
# of Households	0	0	0	42/0	0/50	71/82	59.15		
# Renter Households	0	0	0	42/0	0/50	71/82	59.15		

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 65RHPS1502 - Pan American
Activity Title: Pan American - 65RHPS1502

Activity Category: Activity Status:

Affordable Rental Housing Under Way

Project Number: Project Title:

3082 Affordable Rental Housing Program

Projected Start Date: Projected End Date:

05/14/2015 09/30/2020

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Pan American Engineers Inc

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$16,165.00
Total Budget	\$0.00	\$16,165.00
Total Obligated	\$0.00	\$16,165.00
Total Funds Drawdown	\$0.00	\$16,165.00
Program Funds Drawdown	\$0.00	\$16,165.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$16,165.00
Pan American Engineers Inc	\$0.00	\$16,165.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Direct Benefit (Households)

This is for project delivery costs for the State - Affordable Rental (ARP) program.

### **Location Description:**

Across Louisiana

### **Activity Progress Narrative:**

No expenditures in the quarter.

## **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0
Activity funds eligible for DREF	0	4041/12150



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

	Ihis	s Report Period		Cumulative	Actual Total / Ex	xpected	
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/0	0
# Renter Households	0	0	0	0/0	0/0	0/0	0

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 65RHSD1201 - Soft Second Mortgage Program Activity Title: Soft Second Mortgage Program - 65RHSD1201

**Activitiy Category:** 

Homeownership Assistance to low- and moderate-income

**Project Number:** 

3082

**Projected Start Date:** 

04/17/2018

**Benefit Type:** 

Direct Benefit (Households)

**National Objective:** 

Low/Mod

**Activity Status:** 

Under Way

**Project Title:** 

Affordable Rental Housing Program

**Projected End Date:** 

12/31/2019

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Louisiana Housing Corporation

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$5,104,455.18
Total Budget	\$0.00	\$5,104,455.18
Total Obligated	\$0.00	\$5,104,455.18
Total Funds Drawdown	\$17,440.87	\$17,440.87
Program Funds Drawdown	\$17,440.87	\$17,440.87
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$17,440.87	\$17,440.87
Louisiana Housing Corporation	\$17,440.87	\$17,440.87
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

The objective of the Soft Second Mortgage Program is to increase homeownership and foster neighborhood revitalization in Gustav/Ike designated disaster parishes.

#### **Location Description:**

Properties located in the 53 designated Gustav-Ike Parishes

### **Activity Progress Narrative:**

Request for program delivery expense payments.

# **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 



	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/116	0/116	0
# Owner Households	0	0	0	0/0	0/116	0/116	0

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 65RPHS1501 - Pub House - La House Council
Activity Title: La House Council - Pub House - 65RPHS1501

Activity Category: Activity Status:

Affordable Rental Housing Completed

Project Number: Project Title:

3082 Affordable Rental Housing Program

Projected Start Date: Projected End Date:

01/01/2010 12/10/2014

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Louisiana Housing Council

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$1,598,235.05
Total Budget	\$0.00	\$1,598,235.05
Total Obligated	\$0.00	\$1,598,235.05
Total Funds Drawdown	\$0.00	\$1,598,235.05
Program Funds Drawdown	\$0.00	\$1,598,235.05
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,598,235.05
Louisiana Housing Council	\$0.00	\$1,598,235.05
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Direct Benefit (Households)

To provide compensation for out-of-pocket expenses for 32 public housing authorities in Louisiana

# **Location Description:**

Throughout Louisiana

### **Activity Progress Narrative:**

Activity in the QPR is a result of a change in the action plan. No expenditures in the quarter.

# **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of Properties 0 0/0



This Report Period
Total

**Cumulative Actual Total / Expected** 

**Total** 

# of Housing Units

0

This Report Period

0/0

Cumulative Actual Total / Expected

#### **Beneficiaries Performance Measures**

	The Report Fores			oumander of total foral f Exposion				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	0/0	0/0	0/0	0	
# Renter Households	0	0	0	0/0	0/0	0/0	0	

### **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Project # / Title: 3084 / Fishery Recovery and Fishery Infrastructure Program

Grantee Activity Number: 12FSCC3501 - Commercial Fishing Facility
Activity Title: Cameron Commercial Fishing Facility (FSCC)

**Activitiy Category:** 

Rehabilitation/reconstruction of public facilities

**Project Number:** 

3084

**Projected Start Date:** 

06/30/2010

**Benefit Type:** 

Area Benefit (Census)

**National Objective:** 

Slums and Blight

**Activity Status:** 

Under Way

**Project Title:** 

Fishery Recovery and Fishery Infrastructure Program

**Projected End Date:** 

09/30/2019

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Cameron Parish Police Jury

Overall
Total Projected Budget from All Sources

Total Budget

Jan 1 thru Mar 31, 2019

To Date

N/A

293

\$1,250,000.00

\$0.00

\$1,250,000.00



Total Obligated	\$0.00	\$1,250,000.00
Total Funds Drawdown	\$30,480.75	\$1,234,147.95
Program Funds Drawdown	\$30,480.75	\$1,234,147.95
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$30,480.75	\$1,234,147.95
Cameron Parish Police Jury	\$30,480.75	\$1,234,147.95
Office of Community Development (OCD), Disaster	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Cameron Commercial Fishing Facility

## **Location Description:**

Cameron Parish

# **Activity Progress Narrative:**

Cameron Fisheries Phase II Project - Full application dated 12/16/11; Application approved 1/3/12; Construction Contract dated 5/27/14; Notice to Proceed issued 6/18/14; Construction of Fisheries Facility is 100%; CEA Amendment No. 3 executed to add \$350,000; Project Amendment No. 3 approved 5/25/16; Refrigerated Space Bid Package approved 12/19/17; Bids received 2/1/18; Contract executed 2/22/18; Refrigerated Space Package 85% complete.

## **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	0/0
# of Non-business Organizations	0	0/0

## **Beneficiaries Performance Measures**

### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	2316	2081	9926	44.30
LMI%:				44.3

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 



Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 23FSCC3501 - Delcambre Fishery Recovery Activity Title: Delcambre Fishery Recovery (FSCC)

**Activitiy Category:** 

Rehabilitation/reconstruction of public facilities

**Project Number:** 

3084

**Projected Start Date:** 

06/30/2010

**Benefit Type:** 

Area Benefit (Census)

**National Objective:** 

**Urgent Need** 

**Activity Status:** 

Completed

**Project Title:** 

Fishery Recovery and Fishery Infrastructure Program

**Projected End Date:** 

02/03/2015

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Iberia Parish

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$400,000.00
Total Budget	\$0.00	\$400,000.00
Total Obligated	\$0.00	\$400,000.00
Total Funds Drawdown	\$0.00	\$400,000.00
Program Funds Drawdown	\$0.00	\$400,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$400,000.00
Iberia Parish	\$0.00	\$374,925.00
Office of Community Development (OCD), Disaster	\$0.00	\$25,075.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

The primary goal of the Delcambre Fishery Recovery Project is to create/maintain employment in the commercial fishing industry and preserve the commercial commercial fishing culture of coastal Louisiana by providing the commercial fishermen with a means to sell thier catch at higher than wholesale market prices. This venue, which does not exist anywhere else in the area, will increase retail business within the community and create an attractive incentive for the commercial fishermen.

### **Location Description:**

Iberia Parish

### **Activity Progress Narrative:**

Activity in the QPR is a result of a change in the action plan. No expenditures in the quarter.



# **Accomplishments Performance Measures**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of public facilities	0	0/0
# of Non-business Organizations	0	0/0

## **Beneficiaries Performance Measures**

#### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	599	369	2145	45.13
LMI%:				34.26

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 26FSCC3502 - Fish Market Activity Title: LaFitte Fish Market (FSCC)

**Activitiy Category:** 

Econ. development or recovery activity that creates/retains

**Project Number:** 

3084

**Projected Start Date:** 

06/30/2010

**Benefit Type:** 

Direct Benefit (Persons)

**National Objective:** 

**Urgent Need** 

**Activity Status:** 

**Under Way** 

**Project Title:** 

Fishery Recovery and Fishery Infrastructure Program

**Projected End Date:** 

03/31/2019

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Town of Jean Lafitte

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$300,000.00
Total Budget	\$0.00	\$300,000.00
Total Obligated	\$0.00	\$300,000.00
Total Funds Drawdown	\$0.00	\$300,000.00
Program Funds Drawdown	\$0.00	\$300,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$300,000.00
Jefferson Parish	\$0.00	\$300,000.00
Office of Community Development (OCD), Disaster	\$0.00	\$0.00
Town of Jean Lafitte	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Fish Market

## **Location Description:**

LaFitte

### **Activity Progress Narrative:**

Activity in the QPR is a result of a change in the action plan. No expenditures in the quarter.

## **Accomplishments Performance Measures**

This Report Period
Total

Cumulative Actual Total / Expected Total



# of buildings (non-residential)	0	0/0
# of Businesses	0	0/0

		This Report Period		Cumula	ative Actual Tota	al / Expected	
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	0/0	0/0	0/0	0

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 26FSCC3503 - Bucktown Harbor

Activity Title: Bucktown Harbor (FSCC)

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities

Under Way

Project Number:

Project Number: Project Title:

3084 Fishery Recovery and Fishery Infrastructure Program

Projected Start Date: Projected End Date:

06/30/2010 12/31/2019

Benefit Type: Completed Activity Actual End Date:
Area Benefit (Census)

National Objective: Responsible Organization:

Slums and Blight Jefferson Parish

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$200,000.00
Total Budget	\$0.00	\$200,000.00
Total Obligated	\$0.00	\$200,000.00
Total Funds Drawdown	\$0.00	\$200,000.00
Program Funds Drawdown	\$0.00	\$200,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$200,000.00
Jefferson Parish	\$0.00	\$200,000.00
Office of Community Development (OCD), Disaster	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Rebuild piers at Bucktown Harbor

### **Location Description:**

Jefferson Parish

### **Activity Progress Narrative:**

Activity in the QPR is a result of a change in the action plan. No expenditures in the quarter.

# **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected Total 4 of public facilities

Total

Total

0 0/1



#### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	96707	74423	451104	37.94
LMI%:				37.94

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 38FSCC3501-Buras Boat Harbor-Plaquemines
Fisheries

**Under Way** 

Activity Title: Plaquemines Fisheries-Buras Boat Harbor-38FSCC3501

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities

Project Number: Project Title:

3084 Fishery Recovery and Fishery Infrastructure Program

Projected Start Date: Projected End Date:

10/09/2012 03/31/2019

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Urgent Need Plaquemines Parish Government

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$1,350,000.00
Total Budget	\$0.00	\$1,350,000.00
Total Obligated	\$0.00	\$1,350,000.00
Total Funds Drawdown	\$0.00	\$1,350,000.00
Program Funds Drawdown	\$0.00	\$1,350,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,350,000.00
Office of Community Development (OCD), Disaster	\$0.00	\$0.00
Plaquemines Parish Government	\$0.00	\$1,350,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Area Benefit (Census)

Plaquemines Parish proposes to use its Gustav/Ike Sustainable Fisheries Grant Allocation of \$900,000 to mitigate the Buras Boat Harbor Site in order to provide permanent site improvements that will create capacity for current and future fisheries programs. Site improvements will consist of the following:

- Four hundred (400) linear feet of bulkhead and concrete dock
- Access to electricity and water will be set up on the dock so any vessels or equipment needing these services can have access quickly and be used to its highest efficiency
  - Grading will be performed on the property to level the ground
  - Limestone will be added to create a better road and working surface
- An eight foot (8) tall, two hundred and sixty two (262) linear feet, chain-linked fence will be erected to make sure security measures are in place.

## **Location Description:**

Buras Boat Harbor Road, Buras, LA 70041



## **Activity Progress Narrative:**

Activity in the QPR is a result of a change in the action plan. No expenditures in the quarter.

# **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	0/1
# of Non-business Organizations	0	0/0

## **Beneficiaries Performance Measures**

**Beneficiaries - Area Benefit Census Method** 

	Low	Mod	Total	Low/Mod
# of Persons	6586	4181	26028	41.37
LMI%:				41.37

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 51FSCC3501 - Boat Launch Repair
Activity Title: St. Mary Boat Launch Repair (FSCC)

**Activitiy Category:** 

Rehabilitation/reconstruction of public facilities

**Project Number:** 

3084

**Projected Start Date:** 

06/30/2010

**Benefit Type:** 

Area Benefit (Census)

**National Objective:** 

Low/Mod

**Activity Status:** 

Completed

**Project Title:** 

Fishery Recovery and Fishery Infrastructure Program

**Projected End Date:** 

04/10/2017

**Completed Activity Actual End Date:** 

04/10/2017

**Responsible Organization:** 

St. Mary Parish

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$400,000.00
Total Budget	\$0.00	\$400,000.00
Total Obligated	\$0.00	\$400,000.00
Total Funds Drawdown	\$0.00	\$400,000.00
Program Funds Drawdown	\$0.00	\$400,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$400,000.00
Office of Community Development (OCD), Disaster	\$0.00	\$0.00
St. Mary Parish	\$0.00	\$400,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

# **Activity Description:**

Boat Launch Repair

### **Location Description:**

St. Mary Parish

### **Activity Progress Narrative:**

Activity in the QPR is a result of a change in the action plan. No expenditures in the quarter.

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of public facilities 2 2/2



#### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	894	367	2376	53.07
I MI%:				43 43

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found
Total Other Funding Sources



Grantee Activity Number: 65FCGL1002 - LSU-PD-UN

Activity Title: Program Delivery - LSU-UN (FCGL)

**Activitiy Category:** 

Econ. development or recovery activity that creates/retains

**Project Number:** 

3084

**Projected Start Date:** 

03/19/2010

**Benefit Type:** 

Direct Benefit (Persons)

**National Objective:** 

**Urgent Need** 

**Activity Status:** 

Completed

**Project Title:** 

Fishery Recovery and Fishery Infrastructure Program

**Projected End Date:** 

12/17/2012

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Louisiana State University

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$94,446.99
Total Budget	\$0.00	\$94,446.99
Total Obligated	\$0.00	\$94,446.99
Total Funds Drawdown	\$0.00	\$94,446.99
Program Funds Drawdown	\$0.00	\$94,446.99
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$94,446.99
Louisiana State University	\$0.00	\$94,446.99
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Louisiana State University (LSU) assisted LAFA in program delivery for the Commercial Fishermen Grant & Loan (FCGL) program.

### **Location Description:**

Accross State

### **Activity Progress Narrative:**

Activity in the QPR is a result of a change in the action plan. No expenditures in the quarter.

## **Accomplishments Performance Measures**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of buildings (non-residential)	0	0/0
# of Businesses	0	0/0



	This Report Period		<b>Cumulative Actual Total / Expected</b>				
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Retained	0	0	0	0/0	0/0	0/0	0
	This	Report Period		Cumulative Ac	ctual Total / Expec	ted	
	Low	Mod	Total	Low	Mod	Total Lov	w/Mod

0

0/0

0/0

0/0

0

0

0

# **Activity Locations**

# of Persons

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 65FITA1000 - LSU Market Maker
Activity Title: Market Maker Program (FITA)

Activity Category: Activity Status:

Public services Completed

Project Number: Project Title:

3084 Fishery Recovery and Fishery Infrastructure Program

**Responsible Organization:** 

Projected Start Date: Projected End Date:

03/19/2010 12/07/2015

Benefit Type: Completed Activity Actual End Date:

Area Benefit (Census)

Urgent Need Louisiana State University

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$124,787.56
Total Budget	\$0.00	\$124,787.56
Total Obligated	\$0.00	\$124,787.56
Total Funds Drawdown	\$0.00	\$124,787.56
Program Funds Drawdown	\$0.00	\$124,787.56
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$124,787.56
Louisiana State University	\$0.00	\$124,787.56
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

**National Objective:** 

The Market Maker program allows fishermen to find buyers for thier catch via an online auction clearinghouse.

### **Location Description:**

Accross State

### **Activity Progress Narrative:**

Activity in the QPR is a result of a change in the action plan. No expenditures in the quarter.

## **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 



### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	1177322	713210	4332884	43.63

LMI%: 43.63

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



**Grantee Activity Number:** 65FMOD1002 - LSU-PD-UN

**Activity Title: Program Delivery - LSU-UN (FMOD)** 

**Activitiy Category: Activity Status:** 

Public services Completed

**Project Number: Project Title:** 

3084 Fishery Recovery and Fishery Infrastructure Program

**Projected Start Date: Projected End Date:** 

03/19/2010 11/13/2012

**Completed Activity Actual End Date: Benefit Type:** 

Direct Benefit (Persons) **Responsible Organization:** 

**Urgent Need** Louisiana State University

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$94,163.62
Total Budget	\$0.00	\$94,163.62
Total Obligated	\$0.00	\$94,163.62
Total Funds Drawdown	\$0.00	\$94,163.62
Program Funds Drawdown	\$0.00	\$94,163.62
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$94,163.62
Louisiana State University	\$0.00	\$94,163.62
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

**National Objective:** 

Louisiana State University (LSU) assisted LAFA in program deilivery for the Fishing Industry Modernization (FMOD) program.

### **Location Description:**

Across State

### **Activity Progress Narrative:**

Activity in the QPR is a result of a change in the action plan. No expenditures in the quarter.

### **Accomplishments Performance Measures**

**This Report Period Cumulative Actual Total / Expected** Total **Total** # of Businesses 0 0/0



This Report Period Cumulative Actual Total / Expected

 Low
 Mod
 Total
 Low
 Mod
 Total
 Low/Mod

 # of Persons
 0
 0
 0
 0/0
 0/0
 0/0
 0

## **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Area Benefit (Census)

Project # / Title: 3085 / Coastal Communities Recovery Program

Grantee Activity Number: 26CPFI3301 - Lafitte Area Levee Repairs

Activity Title: Lafitte Area Levee Repairs (CPFI)

Activity Category: Activity Status:

Dike/dam/stream-river bank repairs

Under Way

Project Number: Project Title:

3085 Coastal Communities Recovery Program

Projected Start Date: Projected End Date: 07/01/2011 03/31/2019

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Urgent Need Louisiana Office of Coastal Protection & Restoration

Overall Jan 1 thru Mar 31, 2019 To Date
Total Projected Budget from All Sources N/A \$424,475.01

 Total Budget
 (\$545,611.66)
 \$424,475.01

 Total Obligated
 (\$545,611.66)
 \$424,475.01

Total Funds Drawdown \$2,240.00 \$416,875.01



Program Funds Drawdown	\$2,240.00	\$416,875.01
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$2,240.00	\$416,875.01
Louisiana Office of Coastal Protection & Restoration	\$2,240.00	\$416,875.01
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

Lafitte Area Levee Repairs

## **Location Description:**

Lafitte Area

# **Activity Progress Narrative:**

This request is for CPRA staff time. Also, changes were made to CPFI/CRAD activities moving funds from Lafitte Area Levee Repairs, Boston Canal, and Coastal Affairs Administration to Falgout Canal and Boston Canal activities. All changes are within the same project and thus no APA necessary.

## **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	0/1
# of Linear feet of Public	0	16500/16745

#### **Beneficiaries Performance Measures**

### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod	
# of Persons	96707	74423	451104	37.94	
LMI%:				37.94	

## **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

## **No Other Match Funding Sources Found**

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 





Grantee Activity Number: 29CPFI3301 - Cut-Off / Pointe Aux Chein Levee

Activity Title: Cut-Off / Point Aux Chein Levee (CPFI)

**Activitiy Category:** 

Dike/dam/stream-river bank repairs

**Project Number:** 

3085

**Projected Start Date:** 

07/01/2011

Benefit Type:

Area Benefit (Census)

National Objective:

**Urgent Need** 

**Activity Status:** 

Under Way

**Project Title:** 

Coastal Communities Recovery Program

**Projected End Date:** 

06/30/2019

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Louisiana Office of Coastal Protection & Restoration

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$10,485,127.06
Total Budget	\$641,991.17	\$10,485,127.06
Total Obligated	\$641,991.17	\$10,485,127.06
Total Funds Drawdown	\$2,672.50	\$4,540,339.71
Program Funds Drawdown	\$2,672.50	\$4,540,339.71
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$2,672.50	\$4,540,339.71
Louisiana Office of Coastal Protection & Restoration	\$2,672.50	\$4,540,339.71
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Cut-Off / Point Aux Chein Levee

#### **Location Description:**

Lafourche Parish

### **Activity Progress Narrative:**

This request is for CPRA staff time. Also, changes were made to CPFI/CRAD activities moving funds from Lafitte Area Levee Repairs, Boston Canal, and Coastal Affairs Administration to Falgout Canal and Boston Canal activities. All changes are within the same project and thus no APA necessary.

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of Linear feet of Public 0 0/6600



#### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	21304	14191	88250	40.22

LMI%: 40.22

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: 55CPFI3301 - St. Mary Levee

Activity Title: St. Mary Levee (CPFI)

Activity Category: Activity Status:

Dike/dam/stream-river bank repairs

Completed

Project Number: Project Title:

3085 Coastal Communities Recovery Program

Projected Start Date: Projected End Date:

03/19/2009 12/28/2017

Benefit Type: Completed Activity Actual End Date:
Area Benefit (Census)

National Objective: Responsible Organization:

Low/Mod Louisiana Office of Coastal Protection & Restoration

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$5,834,168.37
Total Budget	\$0.00	\$5,834,168.37
Total Obligated	\$0.00	\$5,834,168.37
Total Funds Drawdown	\$0.00	\$5,834,168.37
Program Funds Drawdown	\$0.00	\$5,834,168.37
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$5,834,168.37
Louisiana Office of Coastal Protection & Restoration	\$0.00	\$5,834,168.37
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

The Franklin Canal floods with every surge event. The hurricane related storm surge travels up the Franklin Canal and floods approximately 300 homes and U.S. Highway 90, a major evacuation route. The Franklin Floodgate Sinkable Barge and Pump Station will not only block the surge from traveling up the Franklin Canal, but the pump station will also prevent storm water from inundating the closed system. The proposed improvements are installing a sinkable barge as a floodgate, additional levees, and a pump station. The drainage area affected is approximately 600 acres. The proposed levee would tie into the USACE Franklin and vicinity levee. The proposed pump station and sinkable barge are both new construction.

### **Location Description:**

Franklin, St. Mary Parish, Louisiana

#### **Activity Progress Narrative:**

Activity in the QPR is a result of a change in the action plan. No expenditures in the quarter.



# **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	0/1
# of Linear feet of Public	0	0/680

## **Beneficiaries Performance Measures**

#### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	1583	437	2440	82.79
LMI%:				41.67

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



**Grantee Activity Number:** 55CPFI3302 - Falgout Canal

Activity Title: Falgout Canal (CPFI)

**Activitiy Category:** 

Rehabilitation/reconstruction of public facilities

**Project Number:** 

3085

**Projected Start Date:** 

06/01/2011

Benefit Type:

Area Benefit (Census)

**National Objective:** 

Low/Mod

**Activity Status:** 

Under Way

**Project Title:** 

Coastal Communities Recovery Program

**Projected End Date:** 

03/31/2019

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Louisiana Office of Coastal Protection & Restoration

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$5,438,383.75
Total Budget	\$18,383.75	\$5,438,383.75
Total Obligated	\$18,383.75	\$5,438,383.75
Total Funds Drawdown	\$2,332.50	\$5,422,036.25
Program Funds Drawdown	\$2,332.50	\$5,422,036.25
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$2,332.50	\$5,422,036.25
Louisiana Office of Coastal Protection & Restoration	\$2,332.50	\$5,422,036.25
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

The proposed project will include building a levee between an existing (8-1) forced drainage levee, located in Ward 10, Terrebonne Parish, Louisiana. The earthen levee will have a 10 crown levee using haled in material, initially construction to an elevation of +9.0 Geoid 3 NAVD 88 with two flow control structures. The flow control structures would be equipped with 9 each 6 ft. x 6 ft. flap gates, with 5 foot walkway on top of the structure for access to the gates.

## **Location Description:**

Theriot, La. - Terrebonne

### **Activity Progress Narrative:**

This request is for CPRA staff time. Also, changes were made to CPFI/CRAD activities moving funds from Lafitte Area Levee Repairs, Boston Canal, and Coastal Affairs Administration to Falgout Canal and Boston Canal activities. All changes are within the same project and thus no APA necessary.



# **Accomplishments Performance Measures**

This Report Period Total **Cumulative Actual Total / Expected** 

Total 0/1

# of public facilities

0

## **Beneficiaries Performance Measures**

**Beneficiaries - Area Benefit Census Method** 

	Low	Mod	Total	Low/Mod
# of Persons	670	417	2921	37.21

LMI%: 52.9

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



**Grantee Activity Number:** 57CPFI3301 - Boston Canal

Flood Control Structure at Boston Canal (CPFI) **Activity Title:** 

Completed

**Activitiy Category: Activity Status:** 

**Planning** 

**Project Title: Project Number:** 

3085

Coastal Communities Recovery Program **Projected Start Date: Projected End Date:** 

07/01/2011 03/01/2019

**Completed Activity Actual End Date: Benefit Type:** Area Benefit (Census)

**National Objective: Responsible Organization:** 

N/A Louisiana Office of Coastal Protection & Restoration

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$824,364.22
Total Budget	(\$51,798.30)	\$824,364.22
Total Obligated	(\$51,798.30)	\$824,364.22
Total Funds Drawdown	\$0.00	\$824,364.22
Program Funds Drawdown	\$0.00	\$824,364.22
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$824,364.22
Louisiana Office of Coastal Protection & Restoration	\$0.00	\$824,364.22
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Located in Vermilion Parish, the flood control structure will consist of a braced (double wall) steel sheet pile structure constructed from bank to bank across the Boston Canal just south of the Intracoastal Waterway. The central 100 feet of the sheet pile structure will be open to flow and vessel traffic and will have a structure which will consist of a sill just below the existing Boston Canal bottom with a sheet pile seepage structure constructed just below the sill structure. This area has experienced flooding caused by tidal surges from tropical storms that originate in Vermilion Bay and travel inland through existing canals. These flood waters inundate homes and property causing substantial damage.

### **Location Description:**

Erath, LA

#### **Activity Progress Narrative:**

This request is for CPRA staff time. Also, changes were made to CPFI/CRAD activities moving funds from Lafitte Area Levee Repairs, Boston Canal, and Coastal Affairs Administration to Falgout Canal and Boston Canal activities. All changes are within the same project and thus no APA necessary. No expenditures in the quarter.



# **Accomplishments Performance Measures**

# **No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

#### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	543	366	2119	42.90
LMI%:				42.9

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: 99CRAD1001 - Coastal Affairs Admin
Activity Title: Office of Coastal Affairs Admin (CRAD)

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

3085 Coastal Communities Recovery Program

Projected End Date:

12/19/2019

**Completed Activity Actual End Date:** 

Responsible Organization:

Louisiana Office of Coastal Protection & Restoration

**Overall** Jan 1 thru Mar 31, 2019 To Date **Total Projected Budget from All Sources** N/A \$222,423.03 **Total Budget** \$222,423.03 (\$62,964.96)**Total Obligated** (\$62,964.96)\$222,423.03 **Total Funds Drawdown** \$12,791.63 \$74,690.76 **Program Funds Drawdown** \$12,791.63 \$74,690.76 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$12,791.63 \$74,690.76 Louisiana Office of Coastal Protection & Restoration \$12,791,63 \$74.690.76 \$0.00 \$0.00 Most Impacted and Distressed Expended **Match Contributed** \$0.00 \$0.00

### **Activity Description:**

**Projected Start Date:** 

**National Objective:** 

03/19/2009

N/A

N/A

**Benefit Type:** 

The purpose of this program is to provide a range of projects that will assist communities to recover from Hurricanes Gustav and Ike in a manner that protects them and makes them more resilient to future storms. This program includes coastal restoration and protection projects that allow coastal communities to recover and exist safely and sustainably, as well as planning and implementation projects that make the long-term transition to sustainable coastal communities possible. All projects involving construction within this program shall be managed and implemented by the State of Louisiana Office of Coastal Protection and Restoration (OCPR).

### **Location Description:**

Across Louisiana

#### **Activity Progress Narrative:**

Request for Coastal staff time for Administration. Also, changes were made to CPFI/CRAD activities moving funds from Lafitte Area Levee Repairs, Boston Canal, and Coastal Affairs Administration to Falgout Canal and Boston Canal activities. All changes are within the same project and thus no APA necessary.



## **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 

## **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found** 

**Other Funding Sources Amount** 

No Other Funding Sources Found **Total Other Funding Sources** 

Area Benefit (Census)

3086 / Municipalities Infrastructure Program Project # / Title:

**Grantee Activity Number:** 01MIPS2101-Drainage/Street Improv-Mermentau

**Activity Title:** Mermentau-Drainage/Street Improv-01MIPS2101

**Activitiy Category: Activity Status:** 

Rehabilitation/reconstruction of public facilities Completed

**Project Number: Project Title:** 

3086 Municipalities Infrastructure Program

**Projected End Date: Projected Start Date:** 

12/21/2015 05/01/2011

**Completed Activity Actual End Date: Benefit Type:** 

**National Objective: Responsible Organization:** 

Low/Mod Village of Mermentau

Jan 1 thru Mar 31, 2019 **Overall** To Date **Total Projected Budget from All Sources** N/A \$256,256.81 **Total Budget** \$0.00 \$256,256.81

**Total Obligated** \$0.00 \$256,256.81



Total Funds Drawdown	\$0.00	\$256,256.81
Program Funds Drawdown	\$0.00	\$256,256.81
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$256,256.81
Village of Mermentau	\$0.00	\$256,256.81
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

# **Activity Description:**

The proposed project consists of the creation of a storm water detention area, the replacing of inadequately sized culverts, the installation of erosion control measures and street repairs at the cross drains.

### **Location Description:**

Mermentau, La.

## **Activity Progress Narrative:**

Activity in the QPR is a result of a change in the action plan. No expenditures in the quarter.

## **Accomplishments Performance Measures**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of public facilities	0	0/1

#### **Beneficiaries Performance Measures**

**Beneficiaries - Area Benefit Census Method** 

	Low	Mod	Total	Low/Mod
# of Persons	263	99	709	51.06
LMI%:				51.06

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 



Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 02MIPS3401-Drainage Improvements-Elizabeth

Activity Title: Elizabeth-Drainage Improvements-02MIPS3401

**Activitiy Category:** 

Construction/reconstruction of water/sewer lines or systems

**Project Number:** 

3086

**Projected Start Date:** 

10/01/2016

Benefit Type:

Area Benefit (Census)

**National Objective:** 

**Urgent Need** 

**Activity Status:** 

**Under Way** 

**Project Title:** 

Municipalities Infrastructure Program

**Projected End Date:** 

12/31/2018

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Village of Elizabeth

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$598,510.76
Total Budget	\$0.00	\$598,510.76
Total Obligated	\$0.00	\$598,510.76
Total Funds Drawdown	\$0.00	\$598,510.76
Program Funds Drawdown	\$0.00	\$598,510.76
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$598,510.76
Village of Elizabeth	\$0.00	\$598,510.76
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

This project will consist of grinding vegetation, removal of debris, and stabilization of the side slopes to increase the carrying capacity and reduce the flooding potential within the Town.

### **Location Description:**

Elizabeth, La

### **Activity Progress Narrative:**

Activity in the QPR is a result of a change in the action plan. No expenditures in the quarter.

## **Accomplishments Performance Measures**

This Report Period
Total

Cumulative Actual Total / Expected
Total



#### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	138	101	533	44.84

LMI%:

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found
Total Other Funding Sources



Grantee Activity Number: 19MIPL2301-Sewer Rehab-Clinton
Activity Title: Clinton-Sewer Rehab-19MIPL2301

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title:

3086 Municipalities Infrastructure Program

Projected Start Date: Projected End Date:

04/01/2011 12/31/2019

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Town of Clinton

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$1,996,635.30
Total Budget	\$0.00	\$1,996,635.30
Total Obligated	\$0.00	\$1,996,635.30
Total Funds Drawdown	\$31,549.52	\$1,576,032.23
Program Funds Drawdown	\$31,549.52	\$1,576,032.23
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$31,549.52	\$1,576,032.23
Town of Clinton	\$31,549.52	\$1,576,032.23
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Area Benefit (Census)

The proposed project would bring the system back up to fully operable condition by replacing unrepairable system components or making repairs to equipment that is salvageable at the damaged lift station. They will also replace the damaged pumps. Additionally, they will strengthen the stations so that they are unlikely to experience damage from falling trees or flying debris.

#### **Location Description:**

Clinton, La.

#### **Activity Progress Narrative:**

Contractor's Construction Invoice No. 3, Engineering and Administration Invoice.

### **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of public facilities

0 0/1



#### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	575	282	1431	59.89

LMI%:	59.89
-------	-------

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: 26MIPL2501- Police Operations-Gretna
Activity Title: Gretna-Police Operations-26MIPL2501

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title:

3086 Municipalities Infrastructure Program

Projected Start Date: Projected End Date:

01/01/2012 03/31/2019

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod City of Gretna

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$1,800,000.00
Total Budget	\$0.00	\$1,800,000.00
Total Obligated	\$0.00	\$1,800,000.00
Total Funds Drawdown	\$0.00	\$1,800,000.00
Program Funds Drawdown	\$0.00	\$1,800,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,800,000.00
City of Gretna	\$0.00	\$1,800,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Area Benefit (Census)

The purpose of this project is for hardening to protect its critical infrastructure, from a technology component aspect as well as a human component aspect.

#### **Location Description:**

Gretna, La.

### **Activity Progress Narrative:**

Activity in the QPR is a result of a change in the action plan. No expenditures in the quarter.

### **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of public facilities

0 0/1



#### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	0	0	2538	0.00

55.91

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: 29MIPC2301-Sewerage Improvements-Golden

Under Way

Meadow

Activity Title: Golden Meadow-Sewerage Improvements-

29MIPC2301

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities

Project Number: Project Title:

3086 Municipalities Infrastructure Program

Projected Start Date: Projected End Date:

05/01/2012 06/30/2019

00/30/2012

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Town of Golden Meadow

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$1,959,400.00
Total Budget	\$0.00	\$1,959,400.00
Total Obligated	\$0.00	\$1,959,400.00
Total Funds Drawdown	\$52,905.50	\$1,322,774.63
Program Funds Drawdown	\$52,905.50	\$1,322,774.63
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$52,905.50	\$1,322,925.44
Town of Golden Meadow	\$52,905.50	\$1,322,925.44
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Area Benefit (Census)

This project consist of the extension of the existing sewer collectionand treatment systems serving the northern section of the Town of Golden Meadow.

### **Location Description:**

Golden Meadow, LA 70357

## **Activity Progress Narrative:**

Construction and sewer connection application continue.

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of public facilities 0 0/1



#### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	1085	631	3386	50.68

LMI%:	50.68
-------	-------

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: 30MIPS2302-Emergency Generators-Tullos
Activity Title: Tullos-Emergency Generators-30MIPS2302

Activitiy Category:

Rehabilitation/reconstruction of public facilities

**Project Number:** 

3086

**Projected Start Date:** 

03/01/2015

**Benefit Type:** 

Direct Benefit (Persons)

**National Objective:** 

**Urgent Need** 

**Activity Status:** 

**Under Way** 

**Project Title:** 

Municipalities Infrastructure Program

**Projected End Date:** 

12/31/2018

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Town of Tullos

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$250,000.00
Total Budget	\$0.00	\$250,000.00
Total Obligated	\$0.00	\$250,000.00
Total Funds Drawdown	\$0.00	\$250,000.00
Program Funds Drawdown	\$0.00	\$250,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$250,000.00
Town of Tullos	\$0.00	\$250,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

The installation of auxiliary power generators, with automatic switch gear, serving the Town's four (4) primary sewage pump stations, would allow the sewer system to remain in operation eliminating a serious and immediate threat to the health and welfare of the community by keeping the key wastewater collection system operational during extended periods of loss of electrical power.

#### **Location Description:**

9887 South Main Street, Tullos, LA

### **Activity Progress Narrative:**

Activity in the QPR is a result of a change in the action plan. No expenditures in the quarter.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 



		This Report Period		Cumula	Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Persons	0	0	0	0/188	0/0	0/443	0	

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 53MIPS2301-Water Well-Tangipahoa
Activity Title: Tangipahoa-Water Well-53MIPS2301

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Completed

Project Number: Project Title:

3086 Municipalities Infrastructure Program

Projected Start Date: Projected End Date:

04/20/2011 12/15/2015

Benefit Type: Completed Activity Actual End Date:

10/30/2015

National Objective: Responsible Organization:

Low/Mod Village of Tangipahoa

Overall	Jan 1 thru Mar 31, 2019	To Date
	•	
Total Projected Budget from All Sources	N/A	\$525,643.77
Total Budget	\$0.00	\$525,643.77
Total Obligated	\$0.00	\$525,643.77
Total Funds Drawdown	\$0.00	\$525,643.77
Program Funds Drawdown	\$0.00	\$525,643.77
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$525,643.77
Village of Tangipahoa	\$0.00	\$525,643.77
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Area Benefit (Census)

This project includes installing a new water well with standby generator.

### **Location Description:**

Village of Tangipahoa, LA

### **Activity Progress Narrative:**

Activity in the QPR is a result of a change in the action plan. No expenditures in the quarter.

## **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	1/1



#### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	1959	1017	7006	42.48

LMI%:	42.48
-------	-------

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: 64MIPS2301-Wastewater Power Upgrades-Calvin

Activity Title: Calvin-Wastewater Power Upgrades-64MIPS2301

**Activitiy Category:** 

Construction/reconstruction of water/sewer lines or systems

**Project Number:** 

3086

**Projected Start Date:** 

09/30/2015

Benefit Type: Area Benefit (Survey)

**National Objective:** 

**Urgent Need** 

**Activity Status:** 

**Under Way** 

**Project Title:** 

Municipalities Infrastructure Program

**Projected End Date:** 

12/31/2018

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Village of Calvin

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$167,779.89
Total Budget	\$0.00	\$167,779.89
Total Obligated	\$0.00	\$167,779.89
Total Funds Drawdown	\$0.00	\$167,779.89
Program Funds Drawdown	\$0.00	\$167,779.89
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$167,779.89
Village of Calvin	\$0.00	\$167,779.89
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

The proposed project involves the installation of four (4) permanent generators at the primary stations within the denoted target area. The proposed emergeny power installations shall provide for uninterrupted service and shall eliminate the referenced back-up and septic conditions within the collection system.

### **Location Description:**

455 Elliott Avenue, Calvin, LA 71410

#### **Activity Progress Narrative:**

Activity in the QPR is a result of a change in the action plan. No expenditures in the quarter.



# **Accomplishments Performance Measures**

**This Report Period** Total

**Cumulative Actual Total / Expected Total** 

0 0/1 # of public facilities

#### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

**Other Funding Sources Amount** 

No Other Funding Sources Found **Total Other Funding Sources** 

Project # / Title: 3087 / Economic Revitalization

**10DRLG2901 - SOWELA Grantee Activity Number:** SOWELA - 10DRLG2901 **Activity Title:** 

**Activity Status: Activitiy Category:** 

Construction of buildings for the general conduct of **Under Way** 

**Project Number: Project Title:** 

3087 **Economic Revitalization Projected End Date: Projected Start Date:** 

04/01/2013 12/31/2019

**Completed Activity Actual End Date: Benefit Type:** 

**National Objective: Responsible Organization:** 

**Urgent Need** LCTCS Facilities Corporation

**Overall** Jan 1 thru Mar 31, 2019 To Date

**Total Projected Budget from All Sources** N/A \$4,848,511.00



Area Benefit (Census)

Total Budget	\$0.00	\$4,848,511.00
Total Obligated	\$0.00	\$4,848,511.00
Total Funds Drawdown	\$0.00	\$4,848,511.00
Program Funds Drawdown	\$0.00	\$4,848,511.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$4,848,511.00
LCTCS Facilities Corporation	\$0.00	\$4,848,511.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

To provide for construction of the Workforce Training facility at SOWELA Technical Community College - partially funded by this activity and funds within the Katrina/Rita grants

### **Location Description:**

Lake Charles, LA

### **Activity Progress Narrative:**

Action plan change for end date. No expenditures in the quarter.

# **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 

#### **Beneficiaries Performance Measures**

#### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	112204	69657	417641	43.54

I MIO/ .	42.54
LMI%:	43.54

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

## **No Other Match Funding Sources Found**

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 17DRLG7001-Mary Bird Perkins-EBR
Activity Title: EBR-Mary Bird Perkins-17DRLG7001

Activity Category: Activity Status:

Public services Under Way

Project Number: Project Title:

3087 Economic Revitalization

Projected Start Date: Projected End Date:

12/31/2013 03/30/2018

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Mary Bird Perkins Cancer Center

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$250,000.00
Total Budget	\$0.00	\$250,000.00
Total Obligated	\$0.00	\$250,000.00
Total Funds Drawdown	\$0.00	\$250,000.00
Program Funds Drawdown	\$0.00	\$250,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$250,000.00
East Baton Rouge Parish	\$0.00	\$0.00
Mary Bird Perkins Cancer Center	\$0.00	\$250,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$448,433.63

#### **Activity Description:**

Area Benefit (Census)

The goal of the project is to reduce Louisiana's high cancer mortality rate, especially among low-income and under-resourced adults in 18 southeast Louisiana parishes.

### **Location Description:**

Baton Rouge, La. - EBR

### **Activity Progress Narrative:**

Activity in the QPR is a result of a change in the action plan. No expenditures in the quarter.

## **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: 31DRLG7001 - LA Tech Business Expansion
Activity Title: LA Tech Business Expansion - 31DRLG7001

**Activitiy Category:** 

Rehabilitation/reconstruction of public facilities

**Project Number:** 

3087

**Projected Start Date:** 

01/01/2015

Benefit Type:

Area Benefit (Census)

**National Objective:** 

**Urgent Need** 

**Activity Status:** 

Completed

**Project Title:** 

**Economic Revitalization** 

**Projected End Date:** 

03/31/2019

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Division of Administration Facility Planning

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$2,200,000.00
Total Budget	\$0.00	\$2,200,000.00
Total Obligated	\$0.00	\$2,200,000.00
Total Funds Drawdown	\$0.00	\$2,200,000.00
Program Funds Drawdown	\$0.00	\$2,200,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,200,000.00
Division of Administration Facility Planning	\$0.00	\$764,314.87
Louisiana Tech University	\$0.00	\$1,435,685.13
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

The addition to the Louisiana Tech University College of Business will enable the College and the University as a whole to expand our efforts to meet urgent workforce needs in key occupational and industry sectors in the coming years by increasing education attainment and skill levels of our regionsl workforce serving those key sectors. Meeting these urgent needs will create significant employment opportunities for a wide variety of jobs at varying skill levels helping to reduce out-migration, raise regional wage and earnings levels, relieve poverty and reduce unemployment.

#### **Location Description:**

Louisiana Tech University in Ruston, LA

### **Activity Progress Narrative:**

Activity in the QPR is a result of a change in the action plan. No expenditures in the quarter.



# **Accomplishments Performance Measures**

This Report Period Total **Cumulative Actual Total / Expected** 

Total

# of public facilities 0 0/1

#### **Beneficiaries Performance Measures**

**Beneficiaries - Area Benefit Census Method** 

	Low	Mod	Total	Low/Mod
# of Persons	0	0	1	0.00

LMI%: 44.63

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 65DINV7305 - ACCION TA - UN

Activity Title: ACCION Technical Assistance - UN

Activity Category: Activity Status:

Public services Completed

Project Number: Project Title:

3087 Economic Revitalization
Projected Start Date: Projected End Date:

01/01/2011 04/19/2013

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Urgent Need ACCION Texas, Inc., DBA ACCION Texas-Louisiana

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$53,565.52
Total Budget	\$0.00	\$53,565.52
Total Obligated	\$0.00	\$53,565.52
Total Funds Drawdown	\$0.00	\$53,565.52
Program Funds Drawdown	\$0.00	\$53,565.52
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$53,565.52
ACCION Texas, Inc., DBA ACCION Texas-Louisiana	\$0.00	\$53,565.52
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Direct Benefit (Persons)

See 65DINV7304 - ACCION Loan - LMI

### **Location Description:**

See 65DINV7304 - ACCION Loan - LMI

### **Activity Progress Narrative:**

Activity in the QPR is a result of a change in the action plan. No expenditures in the quarter.

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of Businesses

0 0/0



		This Report Feriod		Culliula	Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Persons	0	0	0	0/0	0/0	0/0	0	

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 65DINV7318 - IDEA TA - UN

Activity Title: IDEA TA - UN (DINV)

Activity Category: Activity Status:

Public services Completed

Project Number: Project Title:

3087 Economic Revitalization

Projected Start Date: Projected End Date:

02/01/2011 06/16/2014

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Urgent Need The Idea Village

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$500,000.00
Total Budget	\$0.00	\$500,000.00
Total Obligated	\$0.00	\$500,000.00
Total Funds Drawdown	\$0.00	\$500,000.00
Program Funds Drawdown	\$0.00	\$500,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$500,000.00
The Idea Village	\$0.00	\$500,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Direct Benefit (Persons)

Technical Assistance to small businesses and entrepreneurs.

### **Location Description:**

The Idea Village proposes to service the following parishes: Acadia, Allen, Beauregard, Calcasieu, Cameron, Iberia, Jefferson, Jefferson Davis, Lafourche, Orleans, Plaquemines, St. Bernard, St. Charles, St. John, St. Mary, St. Tammany, Tangipahoa, Terrebonne, Vermilion or Washington.

### **Activity Progress Narrative:**

Activity in the QPR is a result of a change in the action plan. No expenditures in the quarter.

## **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 



		This Report Period		Cumula	Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Persons	0	0	0	0/0	0/526	0/1052	0	

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 65DRLG7003-Boys and Girls Club-Multi Parish

Activity Title: Multi Parish-Boys and Girls Club-65DRLG7003

Activity Category: Activity Status:

Public services Completed

Project Number: Project Title:

3087 Economic Revitalization

Projected Start Date: Projected End Date:

12/31/2013 06/18/2014

Benefit Type:

Area Benefit (Census)

**Completed Activity Actual End Date:** 

National Objective: Responsible Organization:

Low/Mod Jefferson Parish

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$186,286.39
Total Budget	\$0.00	\$186,286.39
Total Obligated	\$0.00	\$186,286.39
Total Funds Drawdown	\$0.00	\$186,286.39
Program Funds Drawdown	\$0.00	\$186,286.39
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$186,286.39
East Baton Rouge Parish	\$0.00	\$0.00
Iberia Parish	\$0.00	\$0.00
Jefferson Parish	\$0.00	\$186,286.39
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

The Louisiana Alliance will expand programs to more youth as well as maintain existing programs struggling to provide services because of loss of funding.

### **Location Description:**

Multi-Parish

### **Activity Progress Narrative:**

Activity in the QPR is a result of a change in the action plan. No expenditures in the quarter.



# **Accomplishments Performance Measures**

## **No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

#### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	550	0	550	100.00

LMI%:	

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: 65DRLG9201-PEIP-18th Judicial District
Activity Title: 18th Judicial District-PEIP-65DRLG9201

Activity Category: Activity Status:

Public services Completed

Project Number: Project Title:

3087 Economic Revitalization

Projected Start Date: Projected End Date:

09/11/2012 02/19/2016

Benefit Type: Completed Activity Actual End Date:

Area Benefit (Census)

National Objective: Responsible Organization:

Low/Mod 18th Judicial District

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$299,838.91
Total Budget	\$0.00	\$299,838.91
Total Obligated	\$0.00	\$299,838.91
Total Funds Drawdown	\$0.00	\$299,838.91
Program Funds Drawdown	\$0.00	\$299,838.91
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$299,838.91
18th Judicial District	\$0.00	\$299,838.91
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

The Prosecutor's Early Intervention program targets children who are at risk for delinquency, violent crimes, and substances abuse.

### **Location Description:**

West Baton Rouge, Pointe Coupee, and Iberville Parishes

### **Activity Progress Narrative:**

Activity in the QPR is a result of a change in the action plan. No expenditures in the quarter.

## **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 



#### **Beneficiaries - Area Benefit Census Method**

 Low
 Mod
 Total
 Low/Mod

 # of Persons
 21534
 12736
 73415
 46.68

LMI%: 46.68

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Project # / Title: 3088 / Pilot Comprehensive Resiliency Program

Grantee Activity Number: 50PCPL1014 - Comp Resil - Breaux Bridge
Activity Title: Breaux Bridge - Comp Resil - 50 PCPL1014

Activity Category: Activity Status:

Planning Completed

Project Number: Project Title:

3088 Pilot Comprehensive Resiliency Program

That complete have resiliency integral

Projected Start Date: Projected End Date:

06/01/2010 09/10/2012

Benefit Type: Completed Activity Actual End Date:

Area Benefit (Census) 09/10/2012

National Objective: Responsible Organization:

N/A City of Breaux Bridge

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$182,870.00
Total Budget	\$0.00	\$182,870.00
Total Obligated	\$0.00	\$182,870.00
Total Funds Drawdown	\$0.00	\$182,870.00
Program Funds Drawdown	\$0.00	\$182,870.00
Program Income Drawdown	\$0.00	\$0.00



Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$182,870.00
City of Breaux Bridge	\$0.00	\$182,870.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

The intention of the Long-Range Development plan is to guide development in the City of Breaux Bridge so that it is more resilient to future disasters. The Long-Range Development will be created through the creation of new zoning ordinances guided by the planning process and examining the community's topographic and flood maps to learn what features can be improved on and/or mitigated. A great deal of these new ordinances will emphasize research conducted by FEMA relative to wind speeds and its effect on structures as a result of poor construction specifications, as well as flood-plain and soil-quality maps for developing new land-use ordinances .

### **Location Description:**

Breaux Bridge, St. Martin Parish, LA

### **Activity Progress Narrative:**

Activity in the QPR is a result of a change in the action plan. No expenditures in the quarter.

## **Accomplishments Performance Measures**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
Activity funds eligible for DREF	0	182870/18287

#### **Beneficiaries Performance Measures**

	Beneficiaries - Area Benefit Census Method			
	Low Mod Total Low/Mo			
# of Persons	2757	975	6734	55.42

LMI%:	Ш	LMI%:	55	.42	
LMI%:	ш	LMI%:	55		.42

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Project # / Title: 3090 / Interoperable Communications

Grantee Activity Number: 65INOP2501 - LWIN Capacity Upgrade

Activity Title: LWIN Capacity Upgrade (INOP)

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Completed

Project Number: Project Title:

3090 Interoperable Communications

Projected Start Date: Projected End Date:

04/01/2011 10/04/2013

Benefit Type: Completed Activity Actual End Date:
Area Benefit (Census)

National Objective: Responsible Organization:

Urgent Need Louisiana Governor's Office of Homeland Security and

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$13,662,251.14
Total Budget	\$0.00	\$13,662,251.14
Total Obligated	\$0.00	\$13,662,251.14
Total Funds Drawdown	\$0.00	\$13,662,251.14
Program Funds Drawdown	\$0.00	\$13,662,251.14
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$13,662,251.14
Louisiana Governor's Office of Homeland Security and	\$0.00	\$13,662,251.14
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Repairing first responder communications infrastructure damaged by Hurricanes Gustav and Ike. LWIN, a complex two-way radio interoperable communications network, provides mission critical communications to more than 59,000 first responders accross the state. These improvements will greatly enhance the public welfare and the citizens of Louisiana will be better protected in the event of future floods or hurricanes.

## **Location Description:**

Gustav Ike affected parishes

#### **Activity Progress Narrative:**

Activity in the QPR is a result of a change in the action plan. No expenditures in the quarter.



# **Accomplishments Performance Measures**

## **No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

#### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	1177322	713210	4332884	43.63

LMI%: 43.63

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: 65INOP2502 - Redundancy Improvements

Activity Title: Redundancy Improvements (INOP)

**Activitiy Category:** 

Rehabilitation/reconstruction of public facilities

**Project Number:** 

3090

**Projected Start Date:** 

07/01/2011

**Benefit Type:** 

Direct Benefit (Persons)

**National Objective:** 

**Urgent Need** 

**Activity Status:** 

Completed

**Project Title:** 

Interoperable Communications

**Projected End Date:** 

03/25/2013

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Louisiana Governor's Office of Homeland Security and

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$3,412,406.00
Total Budget	\$0.00	\$3,412,406.00
Total Obligated	\$0.00	\$3,412,406.00
Total Funds Drawdown	\$0.00	\$3,412,406.00
Program Funds Drawdown	\$0.00	\$3,412,406.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,412,406.00
Louisiana Governor's Office of Homeland Security and	\$0.00	\$3,412,406.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

To acquire and install a 4th Master Site to enhance system level redundancy and effectively provide a secondary communication path between the tower sites and an alternate Master Site.

#### **Location Description:**

7667 Independence Avenue, Baton Rouge, LA 70806

### **Activity Progress Narrative:**

Activity in the QPR is a result of a change in the action plan. No expenditures in the quarter.

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of public facilities

0 0/0



This Report Period Cumulative Actual Total / Expected

 Low
 Mod
 Total
 Low
 Mod
 Total
 Low/Mod

 # of Persons
 0
 0
 0
 0/0
 0/0
 0/0
 0

## **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

## Project # / Title: 3092 / Economic Development and Growth Infrastructure

Grantee Activity Number: 10BEDI2901 - SOWELA - PD
Activity Title: SOWELA - PD - 10BEDI2901

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title:

3092 Economic Development and Growth Infrastructure

Projected Start Date: Projected End Date:

07/01/2011 12/31/2019

Benefit Type: Completed Activity Actual End Date:

Area Benefit (Census)

National Objective: Responsible Organization:

Urgent Need Pan American Engineers Inc

 Overall
 Jan 1 thru Mar 31, 2019
 To Date

 Total Projected Budget from All Sources
 N/A
 \$1,149,164.75

 Total Budget
 \$0.00
 \$1,149,164.75

 Total Obligated
 \$0.00
 \$1,149,164.75

 Total Funds Drawdown
 \$160.00
 \$1,146,366.00



Program Funds Drawdown	\$160.00	\$1,146,366.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$160.00	\$1,148,478.50
Louisiana Solutions, LLC	\$0.00	\$772,319.75
Pan American Engineers Inc	\$160.00	\$376,158.75
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

This activity is for project delivery to Louisiana Solutions for the SOWELA project funded under 29DRLG2901 and 29WDRG2901.

### **Location Description:**

Calcasieu Parish, LA

### **Activity Progress Narrative:**

Invoice for Professional Services rendered for Grant Management Services related to the SOWELA ED Growth project. Also, action plan changed for end date.

## **Accomplishments Performance Measures**

# of public facilities	This Report Period  Total  0	Cumulative Actual Total / Expected Total 0/0
	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

### **Beneficiaries Performance Measures**

Beneficiaries -	Area	<b>Benefit</b>	Census	Method
-----------------	------	----------------	--------	--------

	Low	Mod	Total	Low/Mod
# of Persons	44528	29366	179026	41.28
LMI%:				41.28

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found



Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 17BEDI7101 - SU Computer Science
Activity Title: SU Computer Science - 17BEDI7101

**Activitiy Category:** 

Econ. development or recovery activity that creates/retains

**Project Number:** 

3092

**Projected Start Date:** 

04/04/2016

**Benefit Type:** 

N/A

**National Objective:** 

Low/Mod

**Activity Status:** 

**Under Way** 

**Project Title:** 

Economic Development and Growth Infrastructure

**Projected End Date:** 

09/30/2019

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Southern University Baton Rouge

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$720,000.00
Total Budget	\$0.00	\$720,000.00
Total Obligated	\$0.00	\$720,000.00
Total Funds Drawdown	\$68,044.54	\$311,685.99
Program Funds Drawdown	\$68,044.54	\$311,685.99
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$243,641.45
Southern University Baton Rouge	\$0.00	\$243,641.45
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

The program details a set of academic, career advancement/preparation, and outreach initiatives aimed to increasing the number of Computer Science graduates to meet the hiring needs of IT companies in the State of Louisiana, by Working with IBM to align Computer Science degree program with their emerging IT needs and enhancing our degree program via the adition of specialized concentrations, IBM has committed to create at least 800 jobs at its Baton Rouge facility by 2017 and maintain that number through 2025.

#### **Location Description:**

Southern University - Baton Rouge, La

#### **Activity Progress Narrative:**

Activity in the QPR is a result of a change in the action plan. No expenditures in the quarter.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 



No Beneficiaries Performance Measures found.

## **Activity Locations**


No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found





Grantee Activity Number: 58BEDI7201 - Fort Polk - Vernon Activity Title: Vernon - Fort Polk - 58BEDI7201

**Activitiy Category:** 

Econ. development or recovery activity that creates/retains

**Project Number:** 

3092

**Projected Start Date:** 

10/01/2012

Benefit Type:

Area Benefit (Census)

**National Objective:** 

**Urgent Need** 

**Activity Status:** 

**Under Way** 

**Project Title:** 

**Economic Development and Growth Infrastructure** 

**Projected End Date:** 

06/30/2019

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Vernon Parish Police Jury

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$13,604,633.20
Total Budget	\$0.00	\$13,604,633.20
Total Obligated	\$0.00	\$13,604,633.20
Total Funds Drawdown	\$415,891.25	\$4,157,375.92
Program Funds Drawdown	\$415,891.25	\$4,157,375.92
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,741,484.67
Louisiana Solutions, LLC	\$0.00	\$374,685.20
Vernon Parish Police Jury	\$0.00	\$3,366,799.47
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

This CDBG project is to provide infrastructure in Vernon Parish to incentivize and stimulate private development of housing and commercial activity between the City ofLeesvilleandFortPolk. It is CDBG-eligible as a public facilities project according to §24 CFR 570.201(c) and is classified as HUD Matrix Codes 03J, Water/Sewer Improvements and 03K, Street Improvements.

### **Location Description:**

Fort Polk, near Leesville, LA in Vernon Parish

### **Activity Progress Narrative:**

Activity in the QPR is a result of a change in the action plan. No expenditures in the quarter.

### **Accomplishments Performance Measures**

This Report Period
Total

Cumulative Actual Total / Expected
Total



	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/0	0
# of Permanent Jobs Retained	0	0	0	0/0	0/0	0/0	0

#### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	1912	1026	6282	46.77

L	.MI%:	46.77	l

## **Activity Locations**

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 65BEDI9102-Louisiana Job Connection-LED Activity Title: LED-Louisiana Job Connection-65BEDI9102

Activity Category: Activity Status:

Public services Under Way

Project Number: Project Title:

3092 Economic Development and Growth Infrastructure

Projected Start Date: Projected End Date:

03/31/2015 01/31/2019

Benefit Type: Completed Activity Actual End Date:

N/A

Urgent Need Louisiana Department of Economic Development

**Responsible Organization:** 

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$5,200,000.00
Total Budget	\$0.00	\$5,200,000.00
Total Obligated	\$0.00	\$5,200,000.00
Total Funds Drawdown	\$0.00	\$5,200,000.00
Program Funds Drawdown	\$0.00	\$5,200,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$5,200,000.00
Louisiana Department of Economic Development	\$0.00	\$5,200,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

**National Objective:** 

Louisiana Economic Development (LED), in partnership with the Louisiana Workforce Commission (LWC), is developing a website designed to meet the talent recruitment needs of Louisiana employers. Louisiana Job Connection has been created to match companies with qualified job seekers using a unique matching algorithm. The site is also intended to create a favorable image of the state as a place to live and work amongst prospective job seekers. Louisiana Job Connection will help match the needs of large industrial projects with skilled workers, creating more high-paying job opportunities for employees while also accelerating economic recovery of those parishes impacted by the hurricanes.

### **Location Description:**

Statewide

### **Activity Progress Narrative:**

Activity in the QPR is a result of a change in the action plan. No expenditures in the quarter.



### **Accomplishments Performance Measures**

### **No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Project # / Title: S383-Ag / Program Income-Agriculture

Grantee Activity Number: 10WBDI2901 - SOWELA Acquisition
Activity Title: SOWELA Acquisition - 10WBDI2901

**Activitiy Category:** 

Acquisition, construction, reconstruction of public facilities

**Project Number:** 

S383-Ag

**Projected Start Date:** 

04/01/2013

Benefit Type: Area Benefit (Census)

**National Objective:** 

**Urgent Need** 

**Program Income Account:** 

La G/I Agriculture Program Income Account

**Activity Status:** 

**Under Way** 

**Project Title:** 

Program Income-Agriculture

**Projected End Date:** 

12/31/2019

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

LCTCS Facilities Corporation

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$16,982.92
Total Budget	\$0.00	\$16,982.92
Total Obligated	\$0.00	\$16,982.92
Total Funds Drawdown	\$0.00	\$16,982.92
Program Funds Drawdown	\$0.00	\$0.00



Program Income Drawdown	\$0.00	\$16,982.92
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$663,371.79
LCTCS Facilities Corporation	\$0.00	\$663,371.79
Louisiana Department of Agriculture and Forestry	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

To provide for acquisition of the land for the new Workforce Training facility at SOWELA Technical Community College

### **Location Description:**

Lake Charles, LA

### **Activity Progress Narrative:**

Activity in the QPR is a result of a change in the action plan. No expenditures in the quarter.

### **Accomplishments Performance Measures**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Properties	0	0/0

### **Beneficiaries Performance Measures**

	Beneficiaries -	Beneficiaries - Area Benefit Census Method			
	Low	Mod	Total	Low/Mod	
# of Persons	112204	69657	417641	43.54	
I MI%:				43 54	

### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



10WLAI7202 - Farmers Rice Mill-PD **Grantee Activity Number:** Farmers Rice Mill-PD - 10WLAI7202 **Activity Title:** 

**Activitiy Category:** 

Rehabilitation/reconstruction of other non-residential

**Project Number:** 

S383-Ag

**Projected Start Date:** 

07/01/2013

**Benefit Type:** 

N/A

**National Objective:** 

**Urgent Need** 

**Program Income Account:** 

La G/I Agriculture Program Income Account

**Activity Status:** 

Completed

**Project Title:** 

Program Income-Agriculture

**Projected End Date:** 

12/15/2016

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Louisiana Department of Agriculture and Forestry

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$2,950.31
Total Budget	(\$74,649.69)	\$2,950.31
Total Obligated	(\$74,649.69)	\$2,950.31
Total Funds Drawdown	\$0.00	\$2,950.31
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$2,950.31
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,950.31
Louisiana Department of Agriculture and Forestry	\$0.00	\$2,950.31
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Farmers Rice Mill Program Delivery

### **Location Description:**

### **Activity Progress Narrative:**

Activity closed out and remaining funds were moved to unobligated within this project thus no APA necessary.

### **Accomplishments Performance Measures**

**This Report Period Cumulative Actual Total / Expected Total Total** 0 0/1 # of buildings (non-residential)



No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 17WEDU7001 - LSU AgCenter Activity Title: LSU AgCenter - 17WEDU7001

Activity Category: Activity Status:

Public services Under Way

Project Number: Project Title:

S383-Ag Program Income-Agriculture

Projected Start Date: Projected End Date:

01/01/2015 06/30/2019

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Louisiana State University

**Program Income Account:** 

Direct Benefit (Persons)

La G/I Agriculture Program Income Account

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$2,500,000.00
Total Budget	\$0.00	\$2,500,000.00
Total Obligated	\$0.00	\$2,500,000.00
Total Funds Drawdown	\$30,472.63	\$1,183,816.57
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$30,472.63	\$1,183,816.57
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$823,759.49
Louisiana State University	\$0.00	\$823,759.49
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

# Activity Description:

Provide technical training, services, jobs training and resourses in a turn-key food incubator that can educate new food entrepreneurs, emerging food companies and students in Louisiana. Such effort will improve economic risiliency in disaster-impacted areas by creating business opportunities and providing strategic training and networking opportunities that are accessible to citizens of all incomes in Louisiana.

### **Location Description:**

LSU Agricultural Center, Louisiana State University, Baton Rouge, LA, East Baton Rouge Parish

### **Activity Progress Narrative:**

Grant funded no expenditures in the quarter.

### **Accomplishments Performance Measures**



		inis Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	0/0	27/145	73/145	36.99

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: 17WEDU7003 - LSU AgCenter-PD Activity Title: LSU AgCenter-PD - 17WEDU7003

Activity Category: Activity Status:

Public services Completed

Project Number: Project Title:

S383-Ag Program Income-Agriculture

Projected Start Date: Projected End Date:

01/01/2015 02/05/2016

Benefit Type: Completed Activity Actual End Date:

N/A

National Objective: Responsible Organization:

Low/Mod Louisiana Department of Agriculture and Forestry

**Program Income Account:** 

La G/I Agriculture Program Income Account

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$3,519.86
Total Budget	(\$64,030.56)	\$3,519.86
Total Obligated	(\$64,030.56)	\$3,519.86
Total Funds Drawdown	\$0.00	\$3,519.86
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$3,519.86
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,519.86
Louisiana Department of Agriculture and Forestry	\$0.00	\$3,519.86
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Program Delivery for the LSU AgCenter activity.

### **Location Description:**

LSU Agricultural Center, Louisiana State University, Baton Rouge, LA, East Baton Rouge Parish

### **Activity Progress Narrative:**

Funds decreased and moved to unobligated within same project thus no APA necessary. No expenditures in the quarter.

### **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



**Grantee Activity Number:** 52WPAE7202 - St. Tammany Fairgrounds-PD **Activity Title:** St. Tammany Fairgrounds-PD - 52WPAE7202

**Activitiy Category:** 

Rehabilitation/reconstruction of public facilities

**Project Number:** 

S383-Ag

**Projected Start Date:** 

09/22/2014

**Benefit Type:** 

N/A

**National Objective:** 

**Urgent Need** 

**Program Income Account:** 

La G/I Agriculture Program Income Account

**Activity Status:** 

Completed

**Project Title:** 

Program Income-Agriculture

**Projected End Date:** 

03/16/2017

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Louisiana Department of Agriculture and Forestry

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$1,676.48
Total Budget	(\$24,173.94)	\$1,676.48
Total Obligated	(\$24,173.94)	\$1,676.48
Total Funds Drawdown	\$0.00	\$1,676.48
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$1,676.48
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,676.48
Louisiana Department of Agriculture and Forestry	\$0.00	\$1,676.48
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

St. Tammany Parish Fairgrounds

### **Location Description:**

St. Tammany Parish Fairgrounds

### **Activity Progress Narrative:**

Funds reduced and moved to unobligated within the same project thus no APA necessary. No expenditures in the quarter.

### **Accomplishments Performance Measures**

**This Report Period Cumulative Actual Total / Expected** Total **Total** # of public facilities 0 0/1



No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 65WCIT7102 - Citrus Disease-PD Activity Title: Citrus Disease-PD - 65WCIT7102

**Activitiy Category:** 

Econ. development or recovery activity that creates/retains

**Project Number:** 

S383-Ag

**Projected Start Date:** 

07/01/2012

**Benefit Type:** 

Direct Benefit (Persons)

**National Objective:** 

Low/Mod

**Program Income Account:** 

La G/I Agriculture Program Income Account

**Activity Status:** 

Completed

**Project Title:** 

Program Income-Agriculture

**Projected End Date:** 

01/15/2016

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Louisiana Department of Agriculture and Forestry

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$30,929.86
Total Budget	(\$124,270.14)	\$30,929.86
Total Obligated	(\$124,270.14)	\$30,929.86
Total Funds Drawdown	\$0.00	\$30,929.86
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$30,929.86
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$30,929.86
Louisiana Department of Agriculture and Forestry	\$0.00	\$30,929.86
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Citrus Disease Program Delivery

### **Location Description:**

### **Activity Progress Narrative:**

Funds reduced and moved to unobligated within same project thus no APA necessary. No expenditures in the quarter.

### **Accomplishments Performance Measures**



	TI	nis Report Period		Cumulative A	Actual Total / Exp	pected	
	Low	Mod	Total	Low	Mod	Tota	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/11	0/20	0
	This	s Report Period		Cumulative Ac	etual Total / Expe	cted	
	Low	Mod	Total	Low	Mod	Total Lo	w/Mod

0

0/0

0/11

0/20

0

0

## **Activity Locations**

# of Persons

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 65WEDU7004 - SU AgCenter-PD
Activity Title: SU AgCenter-PD - 65WEDU7004

Activity Category: Activity Status:

Public services Completed

Project Number: Project Title:

S383-Ag Program Income-Agriculture

Projected Start Date: Projected End Date:

01/01/2017 10/09/2017

Benefit Type: Completed Activity Actual End Date:

N/A

National Objective: Responsible Organization:

Low/Mod Louisiana Department of Agriculture and Forestry

**Program Income Account:** 

La G/I Agriculture Program Income Account

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$1,752.19
Total Budget	(\$8,247.81)	\$1,752.19
Total Obligated	(\$8,247.81)	\$1,752.19
Total Funds Drawdown	\$0.00	\$1,752.19
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$1,752.19
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,752.19
Louisiana Department of Agriculture and Forestry	\$0.00	\$1,752.19
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Program Delivery for the SU AgCenter activity.

### **Location Description:**

SU Agricultural Center, Southern University, Baton Rouge, LA, East Baton Rouge Parish

### **Activity Progress Narrative:**

Activity closed out and remaining funds were moved to unobligated within this project thus no APA necessary. No expenditures in the quarter.

### **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



**Grantee Activity Number:** 65WISE9201 - Workforce Innovation - LSBR **Activity Title:** LSBR - Workforce Innovation - 65WISE9201

**Activitiy Category: Activity Status:** 

Public services **Under Way** 

**Project Number: Project Title:** 

S383-Ag Program Income-Agriculture **Projected Start Date: Projected End Date:** 

05/17/2015 07/31/2019

**Completed Activity Actual End Date:** 

N/A

**Benefit Type:** 

**National Objective: Responsible Organization:** Low/Mod Louisiana State Board of Regents

**Program Income Account:** 

La G/I Agriculture Program Income Account

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$12,150,000.00
Total Budget	\$0.00	\$12,150,000.00
Total Obligated	\$0.00	\$12,150,000.00
Total Funds Drawdown	\$422,631.45	\$5,194,109.16
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$422,631.45	\$5,194,109.16
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$4,771,477.71
Louisiana State Board of Regents	\$0.00	\$4,771,477.71
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

The primary goals of the WISE Fund program are to help the State and citizens of Louisiana recover from the long term economic impact of hurricanes Gustav and Ike by providing aid to Louisiana public postsecondary education institutions to increase degree and certificate production in high demand fields through the Workforce Incentive Program and to spur additional research and innovation in alignment with the industry needs through the Innovation Incentive Program.

### **Location Description:**

Multi-parish

### **Activity Progress Narrative:**

Activity in the QPR is a result of a change in the action plan. No expenditures in the quarter.

### **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found





Grantee Activity Number: 65WLAD1000 - Agriculture PI Admin
Activity Title: Agriculture PI Admin - 65WLAD1000

Activity Category: Activity Status:

Administration Completed

Project Number: Project Title:

S383-Ag Program Income-Agriculture

Projected Start Date: Projected End Date:

09/22/2014 03/13/2015

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

N/A Louisiana Department of Agriculture and Forestry

**Program Income Account:** 

N/A

La G/I Agriculture Program Income Account

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$1,830.80
Total Budget	(\$27,235.46)	\$1,830.80
Total Obligated	(\$27,235.46)	\$1,830.80
Total Funds Drawdown	\$0.00	\$1,830.80
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$1,830.80
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,830.80
Louisiana Department of Agriculture and Forestry	\$0.00	\$1,830.80
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Agriculture Program Income administration

### **Location Description:**

Agriculture Program Income administration

### **Activity Progress Narrative:**

Activity closed out and remaining funds moved to unobligated within same project thus no APA necessary. No expenditures in the quarter.

### **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: Agriculture PI Activity Title: Agriculture PI

**Activitiy Category:** 

Econ. development or recovery activity that creates/retains

**Project Number:** 

S383-Ag

**Projected Start Date:** 

01/01/2011

**Benefit Type:** 

N/A

**National Objective:** 

**Urgent Need** 

**Program Income Account:** 

La G/I Agriculture Program Income Account

**Activity Status:** 

**Under Way** 

**Project Title:** 

Program Income-Agriculture

**Projected End Date:** 

06/30/2019

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Louisiana Department of Agriculture and Forestry

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$7,615,125.00
Total Budget	\$0.00	\$7,615,125.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$14,389.52	\$31,269,594.07
Total Funds Expended	\$0.00	\$0.00
Louisiana Department of Agriculture and Forestry	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Program income received for Agriculture loan and grant program.

### **Location Description:**

Across Louisiana

### **Activity Progress Narrative:**

Program income received this quarter.

### **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of buildings (non-residential)

0 0/0



	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/0	0
# of Permanent John Retained	0	0	0	0/0	0/0	0/0	0

### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Project # / Title: S383-Piggyback / Program Income-Piggyback

Grantee Activity Number: GI Piggyback PIA (GIPB)
Activity Title: GI Piggyback PIA (GIPB)

**Projected End Date:** 

**Completed Activity Actual End Date:** 

Activity Category: Activity Status:

Affordable Rental Housing Planned

Project Number: Project Title:

S383-Piggyback Program Income-Piggyback

01/01/2013 12/31/2040

J1/01/2015 12/31/20<del>4</del>0

Benefit Type: Direct Benefit (Households)

**Projected Start Date:** 

National Objective: Responsible Organization:

Low/Mod Office of Community Development (OCD), Disaster

**Program Income Account:** 

Piggyback PIA (GIPB)

Overall Jan 1 thru Mar 31, 2019 To Date



Total Projected Budget from All Sources	N/A	\$88,506.85
Total Budget	\$0.00	\$88,506.85
Total Obligated	\$0.00	\$88,056.85
Total Funds Drawdown	\$8,744.50	\$28,932.50
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$8,744.50	\$28,932.50
Program Income Received	\$0.00	\$791,368.53
Total Funds Expended	\$0.00	\$0.00
Gold Seal Lofts, LLC	\$0.00	\$0.00
Gulf Coast Housing Partnership Inc.	\$0.00	\$0.00
Historic Restoration Inc., Properties	\$0.00	\$0.00
Office of Community Development (OCD), Disaster	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Program Income received from G/I Piggyback projects

### **Location Description:**

Throughout Louisiana

### **Activity Progress Narrative:**

Grant funded no expenditures in the quarter.

### **Accomplishments Performance Measures**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Properties	0	0/0

	inis Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

### **Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/0	0
# Renter Households	0	0	0	0/0	0/0	0/0	0

## **Activity Locations**

No Activity Locations found.



## **Other Funding Sources Budgeted - Detail**

## **No Other Match Funding Sources Found**

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

## Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	21	2983
Monitoring Visits	0	2
Audit Visits	0	0
Technical Assistance Visits	21	2981
Monitoring/Technical Assistance Visits	0	0
Report/Letter Issued	0	12

