Grantee: State of Louisiana

Grant: B-06-DG-22-0001

July 1, 2012 thru September 30, 2012 Performance Report



 Grant Number:
 Obligation Date:
 Award Date:

 B-06-DG-22-0001
 05/16/2006
 05/09/2006

Grantee Name: Contract End Date: Review by HUD:

Submitted - Await for Review

Grant Amount: Grant Status: QPR Contact: \$6.210.000.000.00 Active Laurie Brown

Estimated PI/RL Funds:

\$3,464,493.16

State of Louisiana

Total Budget: \$6,213,464,493.16

Disasters:

Declaration Number

FEMA-DR-1603-LA FEMA-DR-1607-LA

Narratives

Disaster Damage:

Hurricanes Katrina and Rita's legacy to coastal Louisiana was an unprecedented wake of death, destruction and devastation. Taken together, 1,464 people lost their lives, more than 200,000 homes and 18,000 businesses were destroyed and billions of dollars in property was impacted. Hurricane Katrina approached New Orleans and the Louisiana-Mississippi state border on August 29, 2005 at a Category 5 level, and the fifth-strongest ever recorded hurricane. Before reaching land it was downgraded to a Category 3, but caused massive destruction and severe damage up to 76 miles east of the storm&rsquos center. Orleans, Plaquemines, and St. Bernard Parishes suffered widespread flooding as a result of storm surge overtopping or breaching area levees. Along the north shore of Lake Pontchartrain, up to six feet of water inundated the cities of Mandeville and Slidell. The City of New Orleans was under a mandatory evacuation for more than a month. Less than a month later on September 24, Hurricane Rita, the second strongest ever to enter the Gulf of Mexico came ashore, also as a Category 3, and flooded the coastal areas of southwestern Louisiana in the area around Lake Charles, impacting nearly a half million households. Hurricane Katrina will most likely be categorized as the third deadliest and the costliest storm in U. S. history. While hurricane Rita exacted a lower death toll, taken together, these storms wrought catastrophic destruction on the Louisiana coastal areas, exacting an enormous toll on the material, financial and emotional resources of hundred&rsquos of thousands of Louisianans. While the impact was wide-spread and indiscriminate of income and social status, the impact of the hurricanes on the poor was particularly devastating, especially in Orleans Parish where the U.S. Census in 2000 reports only a 46.5% homeownership rate (compared to 67.9% in the State), a median household income of \$27,133 (compared to \$32,566 in the State), and a poverty rate of 27.9% (compared to a state rate of 19.6%). In contrast, while Calcasieu, Cameron, Plaguemines and St. Bernard Parishes sustained major damage, they had higher homeownership rates (ranging between 71% and 85%), higher median incomes (ranging between \$34,000 and \$38,000) and lower poverty rates (12% to 18%). The concentration and number or persons in extreme poverty neighborhoods exacerbated the negative impact on the poor principally in New Orleans. According to the Brookings Institution (October 2005), one out of every four neighborhoods in the city of New Orleans was classified as an &ldquoextremepoverty&rdquo neighborhood, with at least 40% of its residents living below the federal poverty threshold. These 47 neighborhoods were home to nearly 100,000 residents and had an average household income which lagged the City&rsquos by over \$17,000. The Congressional Research Service (CRS) calculates that the poverty rate in the flooded and damaged areas in the State of Louisiana was 21.4%, confirming the widespread sentiment that high poverty neighborhoods were disproportionately flooded (CRS, November 4, 2005). The social impacts were also greater for those most vulnerable before the storms. These individuals were less connected to the workforce, had educational disadvantages, were elderly or disabled, or were children. Nearly 90,000 persons aged 65 and older were likely displaced by the storms, many of whom lived alone and had at least one disability. Displaced aged persons also were poor (an estimated 15%) and one quarter lacked vehicles. The child poverty rate in the areas affected by the hurricanes was over 30% (CRS, November 4, 2005). The fragility of the most affected populations places a greater burden on the federal, state and local resources available for recovery efforts. The poor standing of the impacted population before the hurricanes severely stretches Louisiana&rsquos state and local resources, making the need for federal assistance even more critical.

Recovery Needs:

The current and projected financial impact on Louisiana from Hurricanes Katrina and Rita has reached into the tens of billions of dollars, according to estimates from a number of groups, think tanks and government agencies. Given the extensiveness of the damage, there is a great deal of uncertainty regarding estimates of the impact on property, on governments and on the economy. The variation in the estimates of different organizations creates a greater challenge for the State in assessing its needs and the resources necessary to address those needs. For example, according to preliminary estimates from the Louisiana Recovery Authority (LRA), the Governor&rsquos State-wide coordinating body for all recovery efforts, the 2005 hurricanes had an impact of \$75 - \$100 billion on property and infrastructure and \$15 - \$20 billion in



temporary relief services. However, the Federal Emergency Management Agency (FEMA) projects an \$18 - \$25 billion impact on property and infrastructure. For the State&rsquos economy, the LRA states that the storms are expected to inflict from \$50 - \$70 billion in losses to Louisiana&rsquos economy (defined as nominal Gross State Product) and cause \$8 - \$10 billion in lost state and local revenue over the next five years. On the other hand, the Louisiana Legislative Fiscal Office projects a \$40 - \$60 billion impact on the economy and a \$4 - \$8 billion in lost revenues. Even before the hurricanes, the State was in a precarious situation, with many unmet needs in the areas of infrastructure, education, economic investment, health care and social services. The impact of the storms on the executive budget and on state revenues makes it even more difficult to deal with the critical needs caused by the hurricanes without substantial assistance from the federal government. According to FEMA, the total number of applicants for FEMA assistance related to hurricanes Katrina and Rita was 1.89 million as of January 10, 2006. These applicants have received individual level assistance such as clothing, food, and temporary housing as described below. Additional resources are needed for the estimated 900 families or 2,700 people that have exhausted the subsidized hotel room assistance as of February 7, 2006.

Public Comment:

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$8,165,277,399.20
Total Budget	\$2,079,699.45	\$6,213,461,875.16
Total Obligated	(\$3,559,885.85)	\$6,174,101,900.68
Total Funds Drawdown	\$56,313,009.86	\$5,554,118,611.42
Program Funds Drawdown	\$56,313,009.86	\$5,551,182,751.89
Program Income Drawdown	\$0.00	\$2,935,859.53
Program Income Received	\$66,587.62	\$3,379,754.27
Total Funds Expended	\$55,409,815.45	\$5,554,448,734.19
Match Contributed	\$0.00	(\$1,425,000,000.00)

Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		56.54%
Overall Benefit Percentage (Actual)		56.93%
Minimum Non-Federal Match	\$0.00	(\$1,425,000,000.00)
Limit on Public Services	\$932,019,673.97	\$104,985,383.12
Limit on Admin/Planning	\$1,242,692,898.63	\$141,150,096.72
Limit on State Admin	\$310,673,224.66	\$99,233,109.71

Progress Toward Activity Type Targets

Progress Toward National Objective Targets

Overall Progress Narrative:

Activity for 3rd quarter of 2012.



Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
0002, Housing for Renters - Multi-family	\$0.00	\$1,800,000.00	\$0.00
0003, Housing for Renters	\$289,658.02	\$261,300,000.00	\$236,875,611.24
0004, First Time Homebuyers	\$236,774.27	\$39,100,000.00	\$33,588,360.83
0005, Soft Seconds	\$3,522,002.18	\$72,600,000.00	\$8,312,828.58
0006, Non-Profit Rebuilding	\$119,838.99	\$0.00	\$9,179,327.27
0007, Restoration HomelessSupport	\$999,183.55	\$25,900,000.00	\$21,252,163.60
0008, Homeowner Rehabilitation	\$3,932.95	\$0.00	\$2,649,270.38
0009, Other Housing Activities	\$0.00	\$36,940,000.00	\$22,066,892.19
0010, Environmental Clearance	\$0.00	\$5,283,475.00	\$5,244,266.81
0021, Infrastructure - Long Term Community Recovery	\$21,418,625.59	\$621,393,334.00	\$336,698,249.71
0022, Infrastructure - Local Government	\$13,056,591.94	\$139,721,488.00	\$90,097,923.13
0023, Privately Owned Utilities	\$0.00	\$200,000,000.00	\$200,000,000.00
0024, Infrastructure - Primary and Secondary Education	\$6,320,779.42	\$243,750,000.00	\$142,976,214.84
0025, Infrastructure - Fisheries Assistance	\$337,401.30	\$26,515,608.00	\$9,754,677.88
0030, Economic Development	\$3,035,988.90	\$322,419,941.69	\$286,344,592.28
0031, Economic Development Revolving Loan Fund (RLF)	\$0.00	\$443,925.74	\$0.00
0040, Public Services	\$4,250,481.36	\$46,750,000.00	\$32,316,113.10
0065, Homeowner Programs	\$0.00	\$4,020,702,394.84	\$4,019,532,779.68
0091, Planning	\$38,367.49	\$15,500,000.00	\$13,757,362.28
0092, Technical Assistance	\$52,579.59	\$1,420,000.00	\$697,256.86
0099, Administrative Costs	\$2,630,804.31	\$131,837,000.00	\$79,838,861.23
9999, Restricted Balance	\$0.00	\$0.00	\$0.00
BCKT, Bucket Project	\$0.00	\$0.00	\$0.00



Activities

Grantee Activity Number: Admin (SAAD)
Activity Title: Admin (SAAD)

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

0099 Administrative Costs

Projected Start Date: Projected End Date:

05/09/2006 05/09/2016

Benefit Type: Completed Activity Actual End Date:

N/A

National Objective: Responsible Organization:

N/A Office of Community Development (OCD), Disaster

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$131,837,000.00
Total Budget	\$0.00	\$131,837,000.00
Total Obligated	\$0.00	\$131,837,000.00
Total Funds Drawdown	\$2,630,804.31	\$79,838,861.23
Program Funds Drawdown	\$2,630,804.31	\$79,838,861.23
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$2,599,946.33	\$79,859,925.15
ACL Services LTD ACL Software	\$0.00	\$4,389.00
Allfax Specialties Inc.	\$0.00	\$472.76
American Office Machines, Inc.	\$67.13	\$67.13
American Planning Association	\$0.00	\$645.00
Applied Language Solutions	\$0.00	\$325.84
Associated Time Instruments Co.	\$0.00	\$64.00
AT&T Computer Sciences Corporation	\$685.02	\$12,670.96
AT&T Mobility II LLC DBA AT&T Mobility	\$4,859.81	\$107,657.85
Beau Box Property Management LLC	\$0.00	\$305.00
Bellsouth Communication Systems LLC	\$0.00	\$1,056.05
Brian K. Sennett Jr.	\$0.00	\$180.00
Business Cards Tommorow "BCT"	\$0.00	\$28.00
Call One Inc.	\$0.00	\$1,236.18
Capital City Press The Advocate	\$267.12	\$3,972.17
Cellco Partnership, DBA Verizon Wireless	\$95.52	\$423.91
Central Parking System of Louisiana Inc.	\$0.00	\$3,079.51
CGI Technologies and Solutions	\$269,876.20	\$1,187,831.72
Chevron USA	\$397.24	\$10,711.11



Civigenics Inc. DBA Secon	\$0.00	\$1,288.00
Clerk U.S. District Court Eastern District of Louisiana	\$0.00	\$22.50
Com-Net Services Inc.	\$0.00	\$72,000.52
Comet Press Newspapers Inc., DBA Daily Comet	\$0.00	\$72.90
Commercial Design Interiors LLC	\$0.00	\$43,500.00
Contract Furniture Group LLC	\$0.00	\$1,106.43
Council of State Community Development Agencies	\$0.00	\$24,753.57
Covalent Logic, LLC	\$50.00	\$1,100.00
Crockett's Security Guard Service, Inc.	\$199.59	\$1,049.11
Dell Marketing LP State & Local Governments	\$11,299.92	\$50,721.47
EAN Holdings, LLC DBA Enterprise Rent A Car	\$0.00	\$1,143.44
East Skelly LLC	\$0.00	\$81,383.77
Education Research & Information Services Inc.	\$0.00	\$2,000.00
Enterprise Holdings Inc. EAN Services, LLC	\$0.00	\$344.05
Environmental Systems Research Institute Inc.	\$4,000.00	\$35,811.36
Exxon Mobil Corp.	\$165.35	\$4,061.74
Federal Express Corp.	\$682.71	\$28,094.47
FGS Building Venture LLC	\$0.00	\$0.00
Frost-Barber Inc.	\$0.00	\$11,185.00
FuelTrac Inc.	\$294.56	\$992.03
Gannett River States Pub. Corp. DBA The Times, DBA Daily	\$42.00	\$3,164.55
Gannett River States Publishing Co. DBA Gannett	\$0.00	\$584.00
Global Data Systems Inc.	\$0.00	\$1,111.30
Gordon, Arata, Mccollam, Duplantis & Eagan, LLP	\$0.00	\$257,859.28
Gregory C. Rigamer & Assoc. Inc.	\$0.00	\$30,240.00
Halifax Media Holdings LLC DBA The Courier	\$38.88	\$38.88
Hazel R. Bowser	\$0.00	\$210.00
Housing & Development Services, Inc.	\$0.00	\$229,554.97
Hunt, Guillot, & Associates, LLC	\$0.00	\$1,732,685.02
International Consulting Acquisition Co/STA Consulting	\$186,915.00	\$1,182,955.00
International Right of Way Association	\$0.00	\$1,510.00
Judicial Expense Fund for Civil District Court	\$225.00	\$225.00
Konica Minolta Business Solutions USA Inc.	\$3,009.53	\$11,849.08
KPMG LLP	\$34,236.00	\$2,222,990.60
LA Electric Co.	\$0.00	\$8,184.75
Lamar Construction & Development LLC	\$0.00	\$5,200.00
Laporte, Sehrt, Romig, & Hand, APAC	\$0.00	\$25,000.00
Louisiana Attorney Disciplinary Board	\$528.75	\$1,821.25
Louisiana Department of Culture, Recreation and Tourism	\$0.00	\$61,030.20
Louisiana Municipal Association	\$0.00	\$570.35



Louisiana Office of Telecommunications Management	\$0.00	\$74,650.65
Louisiana Solutions, LLC	\$0.00	\$1,976,950.69
Louisiana State Bar Association	\$450.00	\$1,550.00
Louisiana Weekly Publishing Co., DBA The Louisiana	\$0.00	\$397.95
Louisiana Workforce Commission	\$4,201.16	\$34,561.95
Mac Paper Converters Inc.	\$0.00	\$412.03
Michael Business Machines Corp.	\$0.00	\$290.00
National Center for Housing Management	\$0.00	\$1,950.00
National Council for Community Development	\$0.00	\$1,560.00
O'neill J. Vappie III	\$0.00	\$2,010.00
Office Facilities Corporation Division of Administration Office	\$21,107.24	\$108,798.37
Office of Community Development (OCD), Disaster Recover	ry\$1,453,374.73	\$54,898,102.13
Office of Computing Services	\$294,364.56	\$902,644.76
Police Jury Association of Louisiana	\$0.00	\$483.33
Postlethwaite & Netterville	\$0.00	\$63,660.00
Quadel Consulting Corp.	\$0.00	\$504,810.71
Quill Corporation	\$116.72	\$116.72
Reznick Group P. C.	\$213,172.00	\$7,613,925.25
Safeguard Business Systems	\$0.00	\$98.13
Salvaggio & Teal LTD Salvaggio, Teal & Associates	\$0.00	\$1,777,917.50
Sharp Electronics Corp. Government Sales	\$655.02	\$40,616.29
Shaw Environmental & Infrastructure Inc. (HMGP)	\$69,773.00	\$3,843,259.44
Shearman Company, LLC DBA American Press	\$17.50	\$614.50
SHI International Inc.	\$0.00	\$8,889.92
Signature Destination Management, LLC	\$0.00	\$120.00
Standard Parking Corporation Heal Garage	\$652.93	\$4,098.96
Steffes, Vingiello & McKenzie	\$0.00	\$3,553.71
Technical Assistance Collaborative Inc. (DRU)	\$8,456.29	\$101,618.90
Tele-Communication Inc.	\$0.00	\$410.46
Tembua, Inc.	\$0.00	\$2,391.83
The Hon Company C/O Frost-Barber Inc.	\$0.00	\$11,280.49
The Houma Courier Newspaper Corp.	\$0.00	\$679.58
The Risk Management Association	\$0.00	\$312.00
The St. Tammany Farmer	\$0.00	\$305.07
The Times-Picayune, LLC	\$164.20	\$3,405.66
Tone Commander Systems Inc.	\$0.00	\$783.82
Troy Gibson	\$0.00	\$1,650.00
U.S. Courts AO-Pacer Service Center	\$0.00	\$32.24
Unisource Worldwide, Inc.	\$2,544.50	\$19,204.74
Valassis Direct Mail Inc. One Targeting Centre	\$10,000.00	\$20,250.00



	Venyu Solutions Inc.	\$253.83	\$1,179.77
	Verizon Wireless Services LLC	\$0.00	\$32.62
	Voyager Fleet Systems Inc.	\$0.00	\$1,979.01
	West Publishing Group	\$2,707.32	\$32,120.22
	Westaff (USA) Inc.	\$0.00	\$6,482.48
	Western Economic Services LLC	\$0.00	\$307,559.98
	Xerox Corp.	\$0.00	\$9,538.02
	Zinsel Glass and Mirror LLC DBA Capital Glass and Mirror,	\$0.00	\$134.49
Matcl	h Contributed	\$0.00	\$0.00

Activity Description:

Supports the administrative work conducted to implement disaster recovery projects funded with these resources. This includes technical assistance as well as general administrative costs.

Location Description:

Office of Community Development (OCD)

Activity Progress Narrative:

The Disaster Recovery Unit (DRU) of the Office of Community Development (OCD), Division of Administration (DOA), was created in the aftermath of the 2005 hurricanes Katrina and Rita. The DRU administers the CDBG Disaster Recovery funds approved by Congress on December 23, 2005; June 30, 2007; and January 15, 2008. Personnel were hired from around the United States, as well as within Louisiana, with experience in all aspects of CDBG programs. Managers and staff were retained in the areas of homeownership housing; multifamily, rental, and supportive housing; infrastructure; economic development; policy and reporting; legal; finance and auditing.

>Experienced employees of the OCD-CDBG Program provide training as needed to newly hired. In addition, the OCD continues to supply CDBG training. The DOA&rsquos resources are available to augment the DRU with expertise in budgeting, accounting, contract review, and legal matters. The DRU is in close contact with the Louisiana Legislative Auditors, although the last contract (Agreed Upon Procedures) the DRU had with the Legislative Auditor Recovery Assistance Services (RAS) expired June 30, 2010. This contract was for RAS to review contractor invoices. RAS elected not to extend the services. The Division of Administration is currently conducting internal audits of the OCD/DRU.

>At the close of this quarter, the OCD-DRU had 6 student workers, 89 full-time, and 4 part-time employees. In July 2010, the DRU was authorized for a total of 118 positions. In July 2011, the Division of Administration reduced the number of positions to 115. In July of 2012, the Division of Administration once again reduced the number of positions; this time to 105. This leaves 6 positions not currently filled at the end of the 3rd quarter of 2012.

The administrative budget is used to fund salaries and related benefits, travel expenses, operating supplies and services, professional services, and inter-agency transfers.

Kimberly H. Jupiter

>Administrative Liaison

>225 219-9600

The Total Expended and the Total Disbursed do not equal for this quarter. This can be explained by items the State Finance Office needs to correct, various timing issues, and contract retainage. All three are outlined below.

Total Expended can be Edited on the following to Match the Total Disbursed:

- 1. Transactions the State Finance Office needs to correct: \$145.15 &ndash J6#14121 credit amt. not included in DRGR System draw. (\$10.44) J6#14250 amount not drawn out of ISIS.
- 2. Timing issue in 2nd quarter \$31,917.23 &ndash expended from ISIS in June, but drawn from DRGR System voucher 194404 on 7/2/2012. \$1,335.84 &ndash DRGR System voucher 194553 was increased for HSSD-LMI decrease on voucher 194404 in 2ndquarter. (\$6,372.39) &ndash DRGR System voucher 195437 reduced HSSD-LMI, reversed in 2ndquarter on voucher 193071 on 7/26/2012. 3,094.86 &ndash DRGR System voucher 196714 was over-drawn in error. This portion of the error was reduced in 2ndquarter on voucher 193071.
- 3. Timing issue in 4th quarter &ndash (\$3,126.71) &ndash Off-cycle payroll on 9/25/2012 not drawn in 3rdquarter. (\$1,753.51) voucher 201528, which included 9/19/2012 payroll draw was short by Isaac payroll included in error. \$60.00 (J4 139 10720130019) and \$5,038.26 (JV 265 107ROADHM16) &ndash State Financial System Interagency Transfers processes in the 4thquarter, but drawn out of the DRGR System in the 3rdquarter.
- 4. Retainage &ndash (\$45,679.11) &ndash Withheld; \$46,208.80 &ndash Paid. Conclusion after Corrections \$2,630,804.31.



Karen Bourgeois Financial Analyst 225 219-9600

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: Admin Technical Assistance - (SATA)
Activity Title: Admin Technical Assistance - (SATA)

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

0092 Technical Assistance

Projected Start Date: Projected End Date:

05/30/2006 05/30/2045

Benefit Type: Completed Activity Actual End Date:

N/A

National Objective: Responsible Organization:

N/A Office of Community Development (OCD), Disaster

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,420,000.00
Total Budget	\$0.00	\$1,420,000.00
Total Obligated	\$0.00	\$1,420,000.00
Total Funds Drawdown	\$52,579.59	\$697,256.86
Program Funds Drawdown	\$52,579.59	\$697,256.86
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$52,579.59	\$697,256.86
AT&T Computer Sciences Corporation	\$0.00	\$11.22
Louisiana Services Network Data Consortium	\$1,413.20	\$266,973.79
Office of Community Development (OCD), Disaster Reco	overy\$0.00	\$21,493.93
Southeast Louisiana Flood Protection Authority East	\$51,166.39	\$408,777.92
Match Contributed	\$0.00	\$0.00

Activity Description:

Provides funding for technical assistance to the Office of Community Development for the administration of the disaster recover program.

Location Description:

State technical assistance.

Activity Progress Narrative:

LSNDC has continued to complete the Resource Data de-duplication prior to publishing its website, as well the completion of HUD requisite reports (SHP/QPR, Statewide PIT, HPRP) and LAOCD&rsquos own customized report for their Recovery Shelter Plus Care Programs (QPR, APR). Currently under exploration is a Statewide ESGP Report for LADCFS, but the details of such are still under development. One of the foundational purposes for migrating the nine state HMIS databases was to develop the capacity for fiscal projections, periodic and annual reporting, and if our state was faced with another disaster. During the statewide response to Isaac, the LSNDC Resources Database was accessed to report on the Case Management Providers in the disaster declared parishes that had capacity to serve across a myriad demographic to include disabled and elderly for those disaster victims who would necessarily be housed in (FEMA-TSA) hotels for an extended period of time. By request of the Office of Community Development &ndash Disaster Recovery Unit, a report was generated to provide the Case Management capacities and providers in Louisiana&rsquos disaster impacted parishes.

Our contract with LAOCD has been continued and we&rsquove submitted billings for services provided from February &ndash



July 2012, which are currently being processed. As with all state contracts, payments have been delayed due to the allocation of state personnel in response to Hurricane Isaac. LSNDC has been engaged in updating and expanding all of their contractual services; Bowman Systems, Cooperative Endeavor Agreements with the regional CoCs, and between their HMIS System Administrators and Fiscal Entity for continuity of operations and sustainability after the end of the state contract, December 31, 2013. Developing budgets and approving operational processes are part of the ongoing administrative efforts, while developing training for the regions for the upgrades in ServicePoint, ART, and the subsequent implementations of CommunityPoint, SyncPoint, and Joomla at this time.

Nicole Sweazy

>Program Manager

>225 219-9600

The Southeast Louisiana Flood Protection Authority is working on a Residual Risk Compartmentalization Study, the Development of "I-Wall" Gap Analysis and Fortification of the New Orleans East Land Bridge Studies.

Alberta Pate

>Infrastructure Analyst

>225 219-9600

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Bldg Code - LMI (HBCE) **Activity Title: Bldg Code - LMI (HBCE)**

Activitiy Category: Activity Status:

Code enforcement Completed

Project Title: Project Number:

0009 Other Housing Activities **Projected End Date: Projected Start Date:**

03/31/2012

01/01/2007

Completed Activity Actual End Date: Benefit Type:

Area Benefit (Census)

National Objective: Responsible Organization:

Low/Mod Louisiana Department of Public Safety

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$6,183,103.79
Total Budget	\$0.00	\$6,183,103.79
Total Obligated	\$0.00	\$6,183,103.79
Total Funds Drawdown	\$0.00	\$6,183,103.79
Program Funds Drawdown	\$0.00	\$6,183,103.79
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$6,183,103.79
Louisiana Department of Public Safety	\$0.00	\$6,183,103.79
Match Contributed	\$0.00	\$0.00

Activity Description:

Without special assistance being provided to local governments, it is expected that a major impediment to housing development will be the lack of building, electrical and plumbing inspectors and permit processing staff. In addition, architects and builders will need inspectors and plan reviewers to help communities adapt to the new State Uniform Construction Code and to interpret the latest available advisory base flood elevations. Therefore, the State has budgeted \$13,090,000 for the hiring and training of such staff for local government over a number of years, based on the numbers of damaged/destroyed units in each parish. It is expected that this amount will fund at least 70 field inspectors and plan reviewers, as well as a limited number of support staff. The State will also support the expansion of code enforcement capacity by sponsoring additional training opportunities for inspectors, engineers and architects. While building code enforcement by local authorities will be supported by permitting and inspection fees in the long run, this initial CDBG funding is necessary to immediately expand enforcement capacity to expedite the construction of safer and stronger homes where the storm impact was most concentrated. Until the activity is started, the exact number of buildings and housing units that are brought up to code is unknown.

Location Description:

Orleans Parish.

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Total

Cumulative Actual Total / Expected Total



 # of Plans Reviewed
 0
 2110/1405

 # of Building Inspections
 0
 13016/7946

 # of Electrical Inspections
 0
 13248/9812

 # of People Trained
 0
 38/0

This Report Period Cumulative Actual Total / Expected

Total Total

of Housing Units 0 0/0

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

 Low
 Mod
 Total Low/Mod%

 175621
 79523
 467013
 54.63

Activity Locations

of Persons

Address City County State Zip Status / Accept
Louisiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: Bldg Code - SB (HBCE)
Activity Title: Bldg Code - SB (HBCE)

Activity Category: Activity Status:

Code enforcement Completed

Project Number: Project Title:

0009 Other Housing Activities

Projected Start Date: Projected End Date:

01/01/2007 03/31/2012

11/01/2007 03/31/2012

Benefit Type: Completed Activity Actual End Date:
Area Benefit (Census)

National Objective: Responsible Organization:

Slums and Blight Louisiana Department of Public Safety

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$9,746,896.21
Total Budget	\$0.00	\$9,746,896.21
Total Obligated	\$0.00	\$9,746,896.21
Total Funds Drawdown	\$0.00	\$9,737,727.36
Program Funds Drawdown	\$0.00	\$9,737,727.36
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	(\$1,171,157.45)	\$9,737,727.36
Louisiana Department of Public Safety	(\$1,171,157.45)	\$9,737,727.36
Match Contributed	\$0.00	\$0.00

Activity Description:

See Bldg Code-SB (HBCE) Activity Description.

Location Description:

Eleven parishes most impacted by Hurricanes Katrina and Rita: Orleans; Jefferson; St. Bernard; St. Tammany; Calcasieu; Plaquemines; Vermillion; Terrebonne; Cameron; Washington; and Iberia.

Activity Progress Narrative:

Expended amount was over reported in previous quarters - 4th quarter 2008, 2nd quarter 2009, 3rd quarter 2009, and the 1st quarter of 2012. The correction was made this quarter.

Laurie Brown

Katrina/Rita Reporting Manager

225 342-1951

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Plans Reviewed	0	3699/1149
# of Building Inspections	0	24479/6501
# of Electrical Inspections	0	17611/8028



# of Mechanical Inspections	0	7664/2968
# of Plumbing Inspections	0	12907/7780
# of People Trained	0	558/92

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

 Low
 Mod
 Total Low/Mod%

 0
 0
 1191370
 0.00

Activity Locations

of Persons

Address City County State Zip Status / Accept
Louisiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: Bridge Loan - (EBLP)
Activity Title: Bridge Loan - (EBLP)

Activitiy Category:

Econ. development or recovery activity that creates/retains jobs

Project Number:

0030

Projected Start Date:

09/15/2006

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Economic Development

Projected End Date:

06/30/2013

Completed Activity Actual End Date:

Responsible Organization:

LPFA LA Hurricane Small Bus

Overall	Jul 1 thru Sep 30, 2012	To Date
	• • •	
Total Projected Budget from All Sources	N/A	\$6,563,641.00
Total Budget	\$0.00	\$6,563,641.00
Total Obligated	\$0.00	\$6,563,641.00
Total Funds Drawdown	(\$5,395.31)	\$6,125,936.17
Program Funds Drawdown	(\$5,395.31)	\$6,125,936.17
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$2,810,643.69
Total Funds Expended	(\$5,395.31)	\$6,125,936.17
LPFA LA Hurricane Small Bus	(\$5,395.31)	\$6,125,936.17
Office of Community Development (OCD), Disaster Re	ecovery\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This program provided temporary six-month working capital loan guarantees to owners of small businesses with less than 100 employees. There were three different releases of bridge loan funds. Each release varied slightly in how it was administered. The first bridge loan program was for \$10 million, the second totaled \$30 million and the last installment totaled \$55 million. The Bridge Loan program had no leverage requirement; therefore, information on the amount of private funds generated by the businesses is unavailable. The number of businesses reported could include businesses that have more than one bridge loan.

Location Description:

In Hurricanes Katrina and Rita affected parishes.

Activity Progress Narrative:

As of September 30, 2012, the State of Louisiana has paid out \$4,985,160.81 in defaulted bridge loans. The state has collected back \$2,804,974.74. The amount collected back is 58.1% of the amount paid out. Harlan Smith

>Economic Development Specialist, Economic Development/OCD/DRU

>225-219-9600.

\$5,395.31 in funds returned to the State from Texas. Wired back to HUD.

Laurie Brown

Katrina/Rita Reporting Manager

225 342-1951



Accomplishments Performance Measures

This Report Period
Total

Cumulative Actual Total / Expected

Total

_

of Businesses 0 789/547

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

Low Mod Total Low/Mod%1177322 713210 4332884 43.63

Activity Locations

of Persons

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: Capacity Grant - LMI (HCAP)
Activity Title: Capacity Grant - LMI (HCAP)

Activitiy Category:

Public services

Project Number:

0009

Projected Start Date:

12/13/2006

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Other Housing Activities

Projected End Date:

05/11/2013

Completed Activity Actual End Date:

Responsible Organization:

ACORN Housing Corp.

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,552,500.00
Total Budget	\$0.00	\$1,552,500.00
Total Obligated	\$0.00	\$1,552,500.00
Total Funds Drawdown	\$0.00	\$1,207,750.17
Program Funds Drawdown	\$0.00	\$1,207,750.17
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,381,980.11
ACORN Housing Corp.	\$0.00	\$1,207,250.04
Southeast Louisiana Legal Services Corp.	\$0.00	\$174,730.07
Match Contributed	\$0.00	\$0.00

Activity Description:

The State developed a program to strengthen community-based nonprofits and/or faith-based institutions already providing housing recovery services through the investment of \$2,070,000 of CDBG funds in their activities. The funds will be used to provide housing counseling and outreach to homeowners accessing assistance under the Road Home homeowner assistance program, as well as those homeowners who have not yet completed a Road Home application. This CDBG funded activity will also be utilized for limited legal services to assist mostly low-income clients seeking assistance from the Road Home homeowner assistance program. Services to be provided shall be on a state-wide as-needed basis. Outreach and Housing Counseling assistance may be provided on a limited basis to displaced homeowners living out &ndashof &ndashstate. A single non-profit organization will be selected through an RFP process to provide coordination and administrative oversight in the delivery of the legal services through that organization as well as through other qualified non-profit organizations. The successful proposer may either subcontract services through other non-profit organizations to be approved by the State or the proposer may be a consortium of non-profits with a single designated principal organization for contracting and management purposes. For the housing counseling services, the mechanism for making these services available will be through the use of a prime contractor that would be responsible for identifying and assembling a geographically diverse group of nonprofit partners who collectively could provide these services. The selected contractor would be required to provide the variety of assistance that is needed for the preparation of a Road Home application. This includes transportation needs for displaced homeowners in the rural area parishes of the state so that homeowners with transportation challenges can attend required entrance and closing interviews at the Homeowner Assistance Center. In addition, support and application assistance to individuals in the form of language translation for individuals that have language barriers as is many times the case with applicants who are native Spanish, Vietnamese and French language users. Literacy support for individuals with low literacy levels that will experience challenges in understanding program requirements and associated paperwork is necessary. Support for persons with physical disabilities that may hinder them from completing the application process must be provided. Lastly, general support and guidance to the elderly in completing their application is essential for them to achieve maximum benefit under the program. The assistance provided under this section may also include helping clients gather all supporting documents required to complete an application from any relevant source agencies. Provision of document fee support is an allowable expense up to a certain



limit. The performance measures on which we would like to report are as follows: # of Households Assisted (Face to Face Counseling) - LMI expected - 1,815 # of Households Assisted (Call Center) - LMI expected - 619

Location Description:

Disaster affected parishes

Activity Progress Narrative:

Closeout and final payment were delayed due to SLLS billing and invoicing issues. A third party forensic accountant was hired by the OCD-DRU to reconcile SLLS invoicing and billing issue. Additionally, the third party was also hired to recommend a final payment amount based on its independent review. Based on the recommendations of the third party review, the OCD-DRU issued a final payment request and recommendation letter to SLLS on April 30, 2010. Consequently, SLLS disputed the final payment received by the OCD-DRU and issued a public records request to review all communications and records pertaining to the OCD-DRU final payment recommendation. The OCD-DRU complied with the SLLS public records request in May, 2010. No additional correspondence has been received from SLLS by the Project Manager since the public records request. To date, this activity has not been officially closed out. There are no new updates to report since the May, 2010 public records request. All matters pertaining to the SLLS contract have been turned over to the OCD-DRU Executive Counsel. Rich Gray

>DRU Dirctor >225 219-9600

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Cases opened	0	0	0	0/0	0/0	0/0	(
# of Cases closed	0	0	0	0/0	0/0	0/0	(
	This Rep	port Period		Cumulative Actu	al Total / Expect	ed	

	Low	Mod	Total	Low	Mod	Total Low/N	/lod%
# of Households	0	0	0	0/0	0/0	0/0	0

This Report Period

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Cumulative Actual Total / Expected

Grantee Activity Number: Capacity Grant - UN (HCAP)
Activity Title: Capacity Grant - UN (HCAP)

Activity Category:

Public services

Project Number:

0009

Projected Start Date:

12/13/2006

Benefit Type:

Direct Benefit (Persons)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Other Housing Activities

Projected End Date:

05/11/2013

Completed Activity Actual End Date:

Responsible Organization:

ACORN Housing Corp.

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$517,500.00
Total Budget	\$0.00	\$517,500.00
Total Obligated	\$0.00	\$517,500.00
Total Funds Drawdown	\$0.00	\$344,340.03
Program Funds Drawdown	\$0.00	\$344,340.03
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$170,110.09
ACORN Housing Corp.	\$0.00	\$170,110.09
Match Contributed	\$0.00	\$0.00

Activity Description:

The State developed a program to strengthen community-based nonprofits and/or faith-based institutions already providing housing recovery services through the investment of \$2,070,000 of CDBG funds in their activities. The funds will be used to provide housing counseling and outreach to homeowners accessing assistance under the Road Home homeowner assistance program, as well as those homeowners who have not yet completed a Road Home application. This CDBG funded activity will also be utilized for limited legal services to assist mostly low-income clients seeking assistance from the Road Home homeowner assistance program. Services to be provided shall be on a state-wide as-needed basis. Outreach and Housing Counseling assistance may be provided on a limited basis to displaced homeowners living out &ndashof &ndashstate. A single non-profit organization will be selected through an RFP process to provide coordination and administrative oversight in the delivery of the legal services through that organization as well as through other qualified non-profit organizations. The successful proposer may either subcontract services through other non-profit organizations to be approved by the State or the proposer may be a consortium of non-profits with a single designated principal organization for contracting and management purposes. For the housing counseling services, the mechanism for making these services available will be through the use of a prime contractor that would be responsible for identifying and assembling a geographically diverse group of nonprofit partners who collectively could provide these services. The selected contractor would be required to provide the variety of assistance that is needed for the preparation of a Road Home application. This includes transportation needs for displaced homeowners in the rural area parishes of the state so that homeowners with transportation challenges can attend required entrance and closing interviews at the Homeowner Assistance Center. In addition, support and application assistance to individuals in the form of language translation for individuals that have language barriers as is many times the case with applicants who are native Spanish, Vietnamese and French language users. Literacy support for individuals with low literacy levels that will experience challenges in understanding program requirements and associated paperwork is necessary. Support for persons with physical disabilities that may hinder them from completing the application process must be provided. Lastly, general support and guidance to the elderly in completing their application is essential for them to achieve maximum benefit under the program. The assistance provided under this section may also include helping clients gather all supporting documents required to complete an application from any relevant source agencies. Provision of document fee support is an allowable expense up to a certain limit. The performance measures on which we would like to report are as follows: # of Households Assisted (Face to Face Counseling) - Urgent Need expected - 605; # of Households Assisted (Call Center) - Urgent Need expected - 206



Location Description:

See Capacity Grant - LMI (HCAP) Location Description.

Activity Progress Narrative:

See Activity Narrative for HCAP - Capacity Grant - LMI.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

		This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/	Mod%	
# of Persons	0	0	0	0/0	0/0	0/0	0	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: Devt Fund - (HDEV)
Activity Title: Devt Fund - (HDEV)

Activitiy Category:

Acquisition of property for replacement housing

Project Number:

0009

Projected Start Date:

03/01/2007

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Other Housing Activities

Projected End Date:

12/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Local Initiatives Support Corporation

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$11,363,963.00
Total Budget	\$0.00	\$11,363,963.00
Total Obligated	(\$5,206,037.50)	\$10,873,962.50
Total Funds Drawdown	\$0.00	\$2,525,339.98
Program Funds Drawdown	\$0.00	\$2,525,339.98
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,531,589.98
Match Contributed	\$0.00	\$0.00

Activity Description:

The Housing Development Loan Fund would provide seed funding for a contractor or state agency to establish one or more loan funds that offer acquisition and predevelopment financing on flexible terms to developers of the most critically needed housing. Providing early, high-risk capital will be a powerful incentive for developers to build mixed-income housing in the communities that lost the most housing. Loans would be made to nonprofit and for-profit developers of new rental and singlefamily housing that is affordable to families with incomes that are below the area median, with a strong preference for welldesigned residential communities and infill housing developments that also include families with incomes higher than the area median. The Housing Development Loan Fund would be operated by a state agency or an experienced community development loan fund manager. A total of \$16,570,000 in CDBG funds, including fund management costs, will be invested as ¿top loss¿ capital in order to leverage an estimated \$30 million in additional lending capital. As two priorities, the loan fund would target developers participating in the rental assistance programs described in the previous section, as well as developers of mixed-income for-sale housing. As projects close their construction financing, the acquisition/predevelopment loans would be repaid and the lending capital would become available for additional investments. In a three-year period, it is expected that the funds will recycle two to three times. This program is scheduled to close 40 loans. During this quarter 1 loan was received, reviewed and completed. As currently planned, the Housing Development Loan Fund would be operated on a contractual basis by one or more qualified financial institutions that are experienced in providing early-stage, high-risk property acquisition and predevelopment loans, as an incentive for developers to rebuild existing housing or build new housing at different price points, including affordable homes and rental units. These types of loans are typically not offered by conventional lenders, but instead by the numerous so-called "community development loan funds" across the country. These loan funds are able to take higher risks in lending by attracting risk-tolerant capital and guarantees from foundations and socially motivated investors. The goal should be to lend the funds at 0% and to subordinate these loans to the private capital in order to provide a strong incentive for developers and to leverage private capital. Many such funds receive some of their capital as grants from the Community Development Financial Institutions (CDFI) Fund of the Department of Treasury. Congress specifically directed the states receiving supplemental CDBG funding should consider the use of up to \$20 million to fund recovery activities of two organizations that are experienced in operating such loan funds: Enterprise Community Partners, Inc., and Local Initiatives Support Corporation.



Location Description:

Disaster affected parishes

of Properties

of Housing Units

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total 0 12/40

This Report Period Cumulative Actual Total / Expected

Total Total 0 0/0

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total I	Low/Mod%
# of Households	0	0	0	0
# of Persons	404867	248723	1518570	43.04
# Renter Households	0	0	0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: Economic Development RLF
Activity Title: Economic Development RLF

Activitiy Category:

Econ. development or recovery activity that creates/retains jobs

Project Number:

0031 (RLF)

Projected Start Date:

01/01/1999

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Planned

Project Title:

Economic Development Revolving Loan Fund

Projected End Date:

01/01/1999

Completed Activity Actual End Date:

Responsible Organization:

Office of Community Development (OCD), Disaster

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$528,633.63
Total Budget	\$179,193.11	\$528,633.63
Total Obligated	(\$148,332.77)	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$66,587.62	\$443,894.74
Total Funds Expended	\$0.00	\$0.00
Office of Community Development (OCD), Disaster Reco	very\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The Economic Development Revolving Loan Fund is where we are placing returned Bridge Loans, Small Firm Loan & Grant Program loans, and repayments of PROP loans for the purpose of using them on new business loans under the guidelines of the PRoject-based Opportunity Program (PROP) described in APA 40. One activity is created for each loan. A new DRGR System activity will be created once we have the details of a loan.

Location Description:

Activity Progress Narrative:

PI was collected this quarter on the following activities and recorded in this RLF to be used on future PROP Loans: >Bridge Loans, Small Firm Loan & Grant, Healing Center, WWII Museum, Hyatt Hotel, St. Thomas, and Joy Theater Laurie Brown

>Data Manager

>225 342-1951

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total

of Businesses

Total

Total

0
0/0



Beneficiaries Performance Measures

	This Re	This Report Period		Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/0	0
# of Permanent John Petained	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: EINK1001 - JEDCO Loan - LMI

Activity Title: JEDCO Innovation Fund LMI Loans (EINK)

Activitiy Category:

Econ. development or recovery activity that creates/retains jobs

Project Number:

0030

Projected Start Date:

02/01/2011

Benefit Type:

Direct Benefit (Persons)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Economic Development

Projected End Date:

01/31/2028

Completed Activity Actual End Date:

Responsible Organization:

Jefferson Parish Economic Development Commission

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,000,000.00
Total Budget	\$0.00	\$1,000,000.00
Total Obligated	\$0.00	\$1,000,000.00
Total Funds Drawdown	\$292,548.09	\$292,548.09
Program Funds Drawdown	\$292,548.09	\$292,548.09
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$292,548.09	\$292,548.09
Jefferson Parish Economic Development Commission	\$292,548.09	\$292,548.09
Match Contributed	\$0.00	\$0.00

Activity Description:

JEDCO anticipates making an average of 20 loans in the approximate amount of \$94,928.00. Based on past experience, they estimate that about 15 loans will be for equipment and / or inventory and 5 loans for acquisition of land and building. The total term for the equipment / inventory loans will range from five years to ten years, depending upon the useful life of the assets to be acquired. Real estate loans will have a maximum term of fifteen years.

Due to limited resources, JEDCO will not entertain construction loans under the ILTAP program, due to the extensive documentation requirements of the Davis Bacon Act.

Location Description:

Jefferson Parish

Activity Progress Narrative:

Attended meeting to discuss marketinf of ILTAP program. Assisted OCD with requirements. Received approval of two ILTAP loans from Finance Committee. Participated in ILTAP conference call. Met with potential applicants.

*Note: Funds Disbursed may represent reimbursement for costs incurred in a prior period. Since Persons Assisted are reported in the period in which they occur, some disparity may arise between total amount disbursed and Performance Measures provided.

Garrett Lieux

>ED Compliance and Reporting Manager

>(225) 219-9600



Accomplishments Performance Measures

This Report Period

Total

Cumulative Actual Total / Expected

Total

of Businesses

1/10

Beneficiaries Performance Measures

This Report Period

Cumulative Actual Total / Expected

 Low
 Mod
 Total
 Low
 Mod
 Total
 Low/Mod%

 # of Permanent Jobs Created
 0
 0
 0
 0/0
 0/10
 0/10
 0

This Report Period

Cumulative Actual Total / Expected

 Low
 Mod
 Total
 Low
 Mod
 Total Low/Mod%

 # of Persons
 0
 0
 0
 0/0
 0/10
 0/10
 0

Activity Locations

AddressCityCountyStateZipStatus / Accept463 Avenue AWestwegoLouisiana70094-3644Match / Y

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



EINK1001 - JEDCO Loan - UN **Grantee Activity Number:**

Activity Title: JEDCO UN Loans (EINK)

Activitiy Category:

Econ. development or recovery activity that creates/retains jobs

Project Number:

0030

Projected Start Date:

02/01/2011

Benefit Type:

Direct Benefit (Persons)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Economic Development

Projected End Date:

01/31/2028

Completed Activity Actual End Date:

Responsible Organization:

Jefferson Parish Economic Development Commission

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,000,000.00
Total Budget	\$0.00	\$1,000,000.00
Total Obligated	\$0.00	\$1,000,000.00
Total Funds Drawdown	\$117,951.43	\$213,476.19
Program Funds Drawdown	\$117,951.43	\$213,476.19
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$117,951.43	\$213,476.19
Jefferson Parish Economic Development Commission	\$117,951.43	\$213,476.19
Match Contributed	\$0.00	\$0.00

Activity Description:

See EINK1001 JEDCO Loan - LMI

Location Description:

Jefferson Parish

Activity Progress Narrative:

See "EINK1001 - JEDCO Loan - LMI" for complete project narrative.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected Total Total 1/10 # of Businesses 1



Beneficiaries Performance Measures

	inis Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/10	0

		This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total L	.ow/Mod%
# of Persons	0	0	0	0/0	0/0	0/10	0

Activity Locations

Address	City	County	State	Zip	Status / Accept
1212 S Clearview Pkwy	Harahan		Louisiana	70123-2303	Match / Y

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: EINK1003 - Good Work Network TA - LMI

Activity Title: Good Work Network LMI TA (EINK)

Activity Category: Activity Status:

Public services Under Way

Project Number: Project Title:

0030 Economic Development

Projected Start Date: Projected End Date:

02/01/2011 01/31/2014

2/01/2011 01/31/20

Benefit Type: Completed Activity Actual End Date:
Direct Benefit (Persons)

National Objective: Responsible Organization:

Low/Mod Good Work Network

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$250,000.00
Total Budget	\$0.00	\$250,000.00
Total Obligated	\$0.00	\$250,000.00
Total Funds Drawdown	\$62,584.59	\$62,584.59
Program Funds Drawdown	\$62,584.59	\$62,584.59
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$62,584.59	\$62,584.59
Good Work Network	\$62,584.59	\$62,584.59
Match Contributed	\$0.00	\$0.00

Activity Description:

In accordance with its mission, Good Work Network will continue to focus its service on low-income and disadvantaged micro entrepreneurs in the greater New Orleans area. Community based, owner operated businesses such as day care providers, small contractors, janitorial services, sitting services, etc. need help in developing sound business infrastructures that utilize best practices so that they can stabilize their businesses. The success of these businesses is essential to the creation of a strong middle class, particularly in the African American community. GWN is a trusted business resource among this group.

Location Description:

Jefferson, Orleans, Plaquemines, St. Bernard, St. John the Baptist and St. Tammany

Activity Progress Narrative:

Good Work Network provided technical assistance to 70 unique businesses thru the OCD program for the month of August. We offered 3 QuickBooks for Contractor classes and trained 8 businesses and an Entrepreneurship Training series with 10 sessions and trained an average of 24 unique businesses.. Also, we offered a Contractor Estimating & Project Management class

>*Note: Funds Disbursed may represent reimbursement for costs incurred in a prior period. Since Persons Assisted are reported in the period in which they occur, some disparity may arise between total amount disbursed and Performance Measures provided.

Garrett Lieux

>ED Compliance and Reporting Manager

>(225) 219-9600



Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

		This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total I	_ow/Mod%
# of Persons	0	0	0	0/0	85/460	85/460	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: EINK1003 - Good Work Network TA - UN

Activity Title: Good Work Network UN TA (EINK)

Activity Category: Activity Status:

Public services Under Way

Project Number: Project Title:

0030 Economic Development

Projected Start Date: Projected End Date:

02/01/2011 01/31/2014

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Urgent Need Good Work Network

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$250,000.00 N/A **Total Budget** \$0.00 \$250,000.00 **Total Obligated** \$0.00 \$250,000.00 **Total Funds Drawdown** \$4,289.99 \$13,466.26 **Program Funds Drawdown** \$4,289.99 \$13,466.26 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$4,289.99 \$13,466.26 Good Work Network \$4,289.99 \$13,466.26

Match Contributed \$0.00 \$0.00

Activity Description:

Direct Benefit (Persons)

See EINK1003 - Good Work Network TA - LMI

Location Description:

See EINK1003 - Good Work Network TA - LMI

Activity Progress Narrative:

See "EINK1003 - Good Work Network TA - LMI" for full Activity Narrative.
Garrett Lieux
>ED Compliance and Reporting Manager
>(225) 219-9600

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

This Report Period Cumulative Actual Total / Expected

Low Mod Total Low Mod Total Low/Mod%



of Persons 0 0 0/0 0/0 2/460 0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: EINK1004 - Idea Village TA - LMI

Activity Title: Idea Village LMI TA (EINK)

Activity Category: Activity Status:

Public services Under Way

Project Number: Project Title:

0030 Economic Development

Projected Start Date: Projected End Date:

02/01/2011 01/31/2014

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod The Idea Village

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$137,065.63
Total Budget	\$0.00	\$137,065.63
Total Obligated	\$0.00	\$200,000.00
Total Funds Drawdown	\$0.00	\$120,439.42
Program Funds Drawdown	\$0.00	\$120,439.42
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$120,439.42
Match Contributed	\$0.00	\$0.00

Activity Description:

Direct Benefit (Persons)

The Idea Village has created 3 key programs to provide direct technical assistance to entrepreneurs and small businesses. Idea Village staff conduct outreach and provide technical assistance through the following programs: IDEAcorps, IDEAbank and the Idea Village Entrepreneur Challenge.

Location Description:

New Orleans MSA: Orleans, St. Bernard, Plaquemines, Jefferson, St. Charles, St, John and St. Tammany parishes

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

This Report Period Cumulative Actual Total / Expected

Low Mod Total Low Mod Total Low/Mod%



of Persons 0 0 401/0 153/954 554/954 100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: EINK1004 - Idea Village TA - UN

Activity Title: Innovation Fund Idea Village UN TA (EINK)

Activity Category: Activity Status:

Public services Under Way

Project Number: Project Title:

0030 Economic Development
Projected Start Date: Projected End Date:

02/01/2011 01/31/2014

01/31/2014

Benefit Type: Completed Activity Actual End Date:

Direct Benefit (Persons)

Responsible Organization:

Urgent Need The Idea Village

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$362,934.37 N/A **Total Budget** \$0.00 \$362,934.37 **Total Obligated** \$0.00 \$300,000.00 **Total Funds Drawdown** \$0.00 \$254,057.92 **Program Funds Drawdown** \$0.00 \$254,057.92 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$254,057.92

Match Contributed \$0.00 \$0.00

Activity Description:

National Objective:

See EINK1004 - Idea Village TA - LMI

Location Description:

See EINK1004 - Idea Village TA - LMI

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

		This Report Feriod			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total I	_ow/Mod%	
# of Persons	0	0	0	0/0	0/0	1132/954	0.00	

This Papert Period



Cumulative Actual Total / Expected

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: EINK1005 - Operation Hope TA - LMI
Activity Title: Operation Hope LMI TA (EINK)

Activitiy Category:

Public services

Project Number:

0030

Projected Start Date:

02/01/2011

Benefit Type:

Direct Benefit (Persons)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Economic Development

Projected End Date:

01/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Operation HOPE, Inc.

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$200,000.00
Total Budget	\$0.00	\$200,000.00
Total Obligated	\$0.00	\$250,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Operation HOPE, Inc.	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Operation HOPE plans to provide free technical assistance to small businesses, non-profits and entrepreneurs via one-on-one coaching sessions, seminars and workshops plus access and training at a Computer Empowerment Center. HOPE will primarily serve "mom and pop" shops with less than five employees. These micro-businesses are critical to the local economy and many are located in the neighborhoods most affected by the Hurricanes.

Location Description:

Orleans Parish

Activity Progress Narrative:

In July, Operation HOPE hosted a seminar called "How to Use Facebook to Market Your Business." Additionally, HOPE continued its weekly Entrepreneurship classes and provided small business coaching classes at the Estates via a collaboration with HANO. One-on-one coaching sessions were held for many clients in which business plans, marketing plans, websites, and f inancial projectison were created. HOPE also helped a client assemble an application for a loan. HOPE also marketed its activities and services via the Times Picayune, its email database, at the White House Summit on Urban Entrepreneurship at Xavier University and at an appearance on Citizens Together Public Access TV show. In August, Operation HOPE finished up the last few weeks of the 12 week entrepreneurship course. The students provided positive feedback and reviews of the sessions and made strong progress. HOPE began planning its seminar and program schedule for the Fall. HOPE also started interviewing entrepreneurs for the next 12 week class. HOPE also offered a credit seminar to small businesses which was marketed via email and the Times Picayune. Additionally, HOPE participated in a finan ical empowerment program hosted by the National Black Realtors Association. In September, Operation HOPE hosted a graduation event for the 23 entrepreneurs who finished the 12 week program. A keynote speaker from capital One, partners and family members of the entrepreneurs attended the event. HOPE also continued to accept applications and interview clients for the next 12 week program.



Additionally, HOPE continued to work with clients in 1 one-on-one coaching sessions creating business plans, financial projections and websites.

>*Note: Funds Disbursed may represent reimbursement for costs incurred in a prior period. Since Persons Assisted are reported in the period in which they occur, some disparity may arise between total amount disbursed and Performance Measures provided.

Garrett Lieux

>ED Compliance and Reporting Manager

>(225) 219-9600

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

		This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	1	1	0/0	9/1438	9/1438	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: EINK1005 - Operation Hope TA - UN
Activity Title: Operation Hope UN TA (EINK)

Activity Category: Activity Status:

Public services Under Way

Project Number: Project Title:

0030 Economic Development

Projected Start Date: Projected End Date:

02/01/2011 01/31/2014

Benefit Type: Completed Activity Actual End Date:

Direct Benefit (Persons)

National Objective: Responsible Organization:

Urgent Need Operation HOPE, Inc.

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$200,000.00 N/A **Total Budget** \$0.00 \$200,000.00 **Total Obligated** \$0.00 \$250,000.00 **Total Funds Drawdown** \$0.00 \$94,194.72 **Program Funds Drawdown** \$0.00 \$94,194.72 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$94,194.72

Match Contributed \$0.00 \$0.00

Activity Description:

See EINK1005 Operation Hope TA - LMI

Location Description:

See EINK1005 Operation Hope TA - LMI

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

		This Keport Feriod			Culturative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0/0	0/0	209/1438	0.00

This Papert Period



Cumulative Actual Total / Expected

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: EINK1006 - ASI Loan - LMI

Activity Title: ASI LMI Loans (EINK)

Activitiy Category:

Econ. development or recovery activity that creates/retains jobs

Project Number:

0030

Projected Start Date:

02/01/2011

Benefit Type:

Direct Benefit (Persons)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Economic Development

Projected End Date:

01/31/2028

Completed Activity Actual End Date:

Responsible Organization:

ASI Federal Credit Union

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$1,000,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Loans to disadvantaged businesses in New Orleans

Location Description:

Focus will be on the St. Claude Commercial Corridor of New Orleans

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Businesses 0 0/10



	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total Low/Mod
# of Permanent Jobs Created	0	0	0	0/0	0/10	0/10
	This	This Report Period		Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total Low/Mod%

0

0/0

0/10

0/10

0

0

Activity Locations

of Persons

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: EINK1006 - ASI Loan - UN Activity Title: ASI UN Loans (EINK)

Activitiy Category:

Econ. development or recovery activity that creates/retains jobs

Project Number:

0030

Projected Start Date:

02/01/2011

Benefit Type:

Direct Benefit (Persons)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Economic Development

Projected End Date:

01/31/2028

Completed Activity Actual End Date:

Responsible Organization:

ASI Federal Credit Union

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$512,000.00
Total Budget	\$0.00	\$512,000.00
Total Obligated	\$0.00	\$1,000,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

See EINK1006 - ASI Loan - LMI

Location Description:

See EINK1006 - ASI Loan - LMI

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected Total # of Businesses 0 0 0/10



	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/10	
	This	s Report Period		Cumulative A	Actual Total / Exp	ected	
	Low	Mod	Total	Low	Mod	Total Low/M	lod%
# of Persons	0	0	0	0/0	0/0	0/10	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: EINK1007 - NO BioInnovation Loan - LMI

Activity Title: NO BioInnovation LMI Loans (EINK)

Activitiy Category:

Econ. development or recovery activity that creates/retains jobs

Project Number:

0030

Projected Start Date:

02/01/2011

Benefit Type:

Direct Benefit (Persons)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Economic Development

Projected End Date:

01/31/2028

Completed Activity Actual End Date:

Responsible Organization:

New Orleans BioInnovation Center, Inc.

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,500,000.00
Total Budget	\$0.00	\$1,500,000.00
Total Obligated	\$0.00	\$1,000,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The NOBIC Innovation loan and technical assistance program will spur innovation driven economic development by linking market information, specialized talent, academic and institutional resources to technology startup ventures that normally don&rsquot have access to such resources, thus increasing their chances for business success. The accompanying access to innovation loan funding will aid these small ventures in realizing initial technology development milestones, which in turn can catalyze their economic growth and job creation trajectory.

Location Description:

Orleans Parish

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Businesses 0 0/15



						•	
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Permanent Jobs Created	0	0	0	0/0	0/15	0/15	
	This	s Report Period		Cumulative A	ctual Total / Expe	ected	
	Low	Mod	Total	Low	Mod	Total Low/N	lod%
# of Persons	0	0	0	0/0	0/15	0/15	0

Cumulative Actual Total / Expected

This Report Period

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: EINK1007 - NO BioInnovation Loan - UN

Activity Title: NO BioInnovation UN Loans (EINK)

Activitiy Category:

Econ. development or recovery activity that creates/retains jobs

Project Number:

0030

Projected Start Date:

02/01/2011

Benefit Type:

Direct Benefit (Persons)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Economic Development

Projected End Date:

01/31/2028

Completed Activity Actual End Date:

Responsible Organization:

New Orleans BioInnovation Center, Inc.

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,500,000.00
Total Budget	\$0.00	\$1,500,000.00
Total Obligated	\$0.00	\$1,000,000.00
Total Funds Drawdown	\$41,406.39	\$41,406.39
Program Funds Drawdown	\$41,406.39	\$41,406.39
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$41,406.39	\$41,406.39
New Orleans BioInnovation Center, Inc.	\$41,406.39	\$41,406.39
Match Contributed	\$0.00	\$0.00

Activity Description:

See EINK1007 - NO BioInnovation Loan - LMI

Location Description:

See EINK1007 - NO BioInnovation Loan - LMI

Activity Progress Narrative:

Meeting with president and loan committee regarding loan policy. Strategy changed, revised loan policy to reflect new strategy. Revised business plan to show new strategy. Met with 6 prospective borrowers, 2 will proceed with loan. Sent loan policy to State for approval.

>*Note: Funds Disbursed may represent reimbursement for costs incurred in a prior period. Since Persons Assisted are reported in the period in which they occur, some disparity may arise between total amount disbursed and Performance Measures provided.

Garrett Lieux

>ED Compliance and Reporting Manager

>(225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Businesses 0 0/15



	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/15	0

		This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total I	_ow/Mod%
# of Persons	0	0	0	0/0	0/0	0/15	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: EINK1008 - NO BioInnovation TA - LMI

Activity Title: NO BioInnovation LMI TA (EINK)

Activitiy Category:

Public services

Project Number:

0030

Projected Start Date:

02/01/2011

Benefit Type:

Direct Benefit (Persons)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Economic Development

Projected End Date:

01/31/2014

Completed Activity Actual End Date:

Responsible Organization:

New Orleans BioInnovation Center, Inc.

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$250,000.00
Total Budget	\$0.00	\$250,000.00
Total Obligated	\$0.00	\$250,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
New Orleans BioInnovation Center, Inc.	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The NOBIC Innovation loan and technical assistance program will spur innovation driven economic development by linking market information, specialized talent, academic and institutional resources to technology startup ventures that normally don&rsquot have access to such resources, thus increasing their chances for business success. The accompanying access to innovation loan funding will aid these small ventures in realizing initial technology development milestones, which in turn can catalyze their economic growth and job creation trajectory.

Location Description:

Orleans Parish

Activity Progress Narrative:

Technical assistance and programming efforts included a number of initial interviews, business plan drafting for a number of companies, market research, anesthesia data reporting software, mobile health apps, and grant support. Programming events included a seminar for budding entrepreneurs in the biotech and pharma industries and a seminar for entrepreneurs about understanding access to capital sources.

>*Note: Funds Disbursed may represent reimbursement for costs incurred in a prior period. Since Persons Assisted are reported in the period in which they occur, some disparity may arise between total amount disbursed and Performance Measures provided.

Garrett Lieux

>ED Compliance and Reporting Manager

>(225) 219-9600



Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

		This Report Period		Cumula	Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	4	4	0/0	12/303	12/303	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: EINK1008 - NO BioInnovation TA - UN

Activity Title: NO BioInnovation UN TA (EINK)

Activity Category: Activity Status:

Public services Under Way

Project Number:0030

Project Title:

Economic Development

Projected Start Date: Projected End Date:

02/01/2011 01/31/2014

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Urgent Need New Orleans BioInnovation Center, Inc.

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$250,000.00 N/A **Total Budget** \$0.00 \$250,000.00 **Total Obligated** \$0.00 \$250,000.00 **Total Funds Drawdown** \$35,737.37 \$35,737.37 **Program Funds Drawdown** \$35,737.37 \$35,737.37 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$35,737.37 \$35,737.37 \$35,737.37 New Orleans BioInnovation Center, Inc. \$35,737.37

Match Contributed \$0.00

Activity Description:

Direct Benefit (Persons)

See EINK1008 - NO BioInnovation TA - LMI

Location Description:

See EINK1008 - NO BioInnovation TA - LMI

Activity Progress Narrative:

See "EINK1008 - NO BioInnovation TA - LMI" for full Activity Narrative. Garrett Lieux >ED Compliance and Reporting Manager >(225) 219-9600

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

This Report Period Cumulative Actual Total / Expected

Low Mod Total Low Mod Total Low/Mod%



of Persons 0 0 37 0/0 0/0 68/303 0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: Enhancement (EDUC)
Activity Title: Enhancement (EDUC)

Activitiy Category:

Econ. development or recovery activity that creates/retains jobs

Project Number:

0030

Projected Start Date:

01/03/2007

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Economic Development

Projected End Date:

03/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Board of Regents

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$28,500,000.00
Total Budget	\$0.00	\$28,500,000.00
Total Obligated	\$0.00	\$28,500,000.00
Total Funds Drawdown	\$519,617.91	\$27,792,338.42
Program Funds Drawdown	\$519,617.91	\$27,792,338.42
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$519,617.91	\$27,792,338.42
Louisiana Board of Regents	\$519,617.91	\$27,792,338.42
Williams Consulting Inc. DBA David J. Williams PhD. Assoc.	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

HUD approved the release of funds for the Research Commercialization and Educational Enhancement Program; outlined in OCD's Action Plan One, Amendment 5; on January 3, 2007, to provide funding to retain and rebuild the research and educational capacity of the affected areas by developing a strategic plan and a pilot program based on the strategic plan. Eligible applicants would be limited to institutions of higher education in southeastern Louisiana. Action Plan One Amendment 5 declares eligible applicants are limited to institutions of higher education in the southeastern Louisiana: Baptist Theological Seminary, Delgado Community College, Dillard University, LSU Agricultural Center (hurricane-impacted facilities), LSU Health Sciences Center-New Orleans, Louisiana Universities Marine Consortium, Loyola University New Orleans, McNeese State University, Nunez Community College, Our Lady of Holy Cross College, Southern University-New Orleans, Sowela Technical Community College, Tulane Health Sciences Center, Tulane University, University of New Orleans, and Xavier University of Louisiana.

Projected performance measures given above include the following:

- # Businesses started as a result of program activities.
- # Permanent Jobs created, which for this program consists of new faculty recruited. There are no duplicates in this number.
- # Permanent Jobs retained, which for this program consists of faculty retained each quarter. This number is cumulative each quarter, as new hires in the previous quarter are consider retained in the current quarter and added to the total number of faculty retained to-date. It should be noted that when a faculty member leaves the university/college, he/she is no longer counted as being retained by the learning institution.

Location Description:

Disaster affected parishes.



Activity Progress Narrative:

Final invoices were paid this quarter. Waiting on final performance measures prior to closing out this activity.

Tina Powell

>Program Manager

>225 219-9600

Total # Permanent Jobs Created were reduced this quarter due to the number of students recruited being mistakenly added as part of the measure in prior quarters. The current measure only accounts for faculty recruited through this program. Joseph Rossman

>Community Development Specialist

>(225) 219-9600

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	0	0/0
# of Businesses	0	47/47

Beneficiaries Performance Measures

	This Re	This Report Period		Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	-109851	0/0	0/0	207/207	0.00
# of Permanent Jobs Retained	0	0	0	0/0	0/0	3109/3109	0.00

Beneficiaries - Area Benefit Census Method

Low	Mod	Total Lo	w/Mod%
1177322	713210	4332884	43.63

Activity Locations

of Persons

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: EPRO - Small Firm Projects

Activity Title: PROP Projects

Activitiy Category:

Econ. development or recovery activity that creates/retains jobs

Project Number:

0030

Projected Start Date:

06/30/2010

Benefit Type:

N/A

National Objective:

Low/Mod

Activity Status:

Planned

Project Title:

Economic Development

Projected End Date:

06/30/2017

Completed Activity Actual End Date:

Responsible Organization:

Office of Community Development (OCD), Disaster

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$6,299,059.74
Total Budget	\$748,802.74	\$6,299,059.74
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Bucket

Location Description:

Bucket

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Businesses 0 0/0



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: EPRO1001 - The Healing Center

Activity Title: The Healing Center

Activitiy Category:

Rehabilitation/reconstruction of other non-residential structures

Project Number:

0030

Projected Start Date:

05/26/2010

Benefit Type:

Area Benefit (Census)

National Objective:

Slums and Blight

Activity Status:

Under Way

Project Title:

Economic Development

Projected End Date:

05/01/2018

Completed Activity Actual End Date:

Responsible Organization:

Leverage Lender, LLC

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$3,500,000.00
Total Budget	\$0.00	\$3,500,000.00
Total Obligated	\$0.00	\$3,500,000.00
Total Funds Drawdown	\$0.00	\$3,500,000.00
Program Funds Drawdown	\$0.00	\$689,356.31
Program Income Drawdown	\$0.00	\$2,810,643.69
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,500,000.00
City of New Orleans - K/R	\$0.00	\$0.00
Leverage Lender, LLC	\$0.00	\$3,500,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This project aims to:

- 1. Kick start the Revitilization of the Rampart/St. Claude Corridor, attracting locals, residents of the region and tourists to the downtown corridor along the Mississippi River Total 5 year implact \$70mm to \$125mm and expand local tax base by \$61mm to \$110mm Henry and Associates Feasibility and Economic Analysis. 60 to 1 return on every Federal Dollar invested.
- 2. Incubating approximately 40 start up businesses, including 20 arts and crafts kiosks, 10 Complimentary and Alternative Healing Offices, Food Corp, Woman's Center, Spiritual Center, Community Theater, Community Assembly Space, Woodshed Music Room, Organic Restaurant, Coffee Bar, Juice Bar, Street University, Yoga Studios, Environmental Office, 5 Retail Stores, Hydroponic Garden, Child Care, Woman's Infants and Children Facility, and Police Substation. These uses were responsive to the results from 250 households surveyed in the surrounding neighborhoods and the Center is now preleaseed.
- 3. Create 200 permanent jobs and 50 construction jobs for the \$10mm facility.
- 4. Diversify New Orleans Economy and promote Entrepreneurship by building on one of the fastest growing industries in the world, Complimentary and Alternative Healing Products and Services.
- 5. Eliminate blight by restoring the largest privately owned historic building along the corridor.
- 6. The first phase was to rause \$300,000 in donations to renovate the first floor of the former Universal Furniture Building and to relocate thereto the New Orleans Fifth District Police Station from the temporary trailer facilities which they occupied since Katrina. The 2nd phase provided facilities for 56 local artists to exhibit as part of Prospect 1.

Location Description:

Corner of St. Claude and St. Roch in the Upper Ninth Ward of New Orleans, Louisiana.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	-2	0/0
# of Businesses	0	21/40

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

 Low
 Mod
 Total Low/Mod%

 # of Persons
 4301
 1525
 8151
 71.48

Activity Locations

Address City County State Zip Status / Accept
Louisiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: EPRO1002 - Hyatt Hotel
Activity Title: Hyatt Hotel (EPRO)

Activitiy Category:

ıy.

Econ. development or recovery activity that creates/retains jobs

Project Number:

0030

Projected Start Date:

06/30/2010

Benefit Type:

Direct Benefit (Persons)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Economic Development

Projected End Date:

06/30/2017

Completed Activity Actual End Date:

Responsible Organization:

CWI-HRI FQ Hotel Property LLC (Guitar Partners, LLC)

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,000,000.00
Total Budget	\$0.00	\$1,000,000.00
Total Obligated	\$0.00	\$1,000,000.00
Total Funds Drawdown	\$0.00	\$1,000,000.00
Program Funds Drawdown	\$0.00	\$1,000,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,000,000.00
CWI-HRI FQ Hotel Property LLC (Guitar Partners, LLC)	\$0.00	\$1,000,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

PROP funds will be utilized exclusively to acquire the furniture, fixtures and equipment associated with the Project which is located in the Canal Street (Downtown) target area as defined in the Unified New Orleans Plan ("UNOP") and Canal Street Vision & Development Plans. The project is also located in a CDFI (Community Development Financial Institution) Target Area. The Project will create 38 new permanent jobs for low to moderate income persons.

Location Description:

Canal St and Bourbon St New Orleans, Louisiana

Activity Progress Narrative:

Prior period correction - address entered. Garrett Lieux >ED Compliance and Reporting Manager >(225) 219-9600

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	-1	0/0
# of Businesses	1	1/1



This Report Period Cumulative Actual Total / Expected

 Low
 Mod
 Total
 Low
 Mod
 Total
 Low/Mod%

 # of Permanent Jobs Created
 0
 0
 0
 73/0
 42/28
 145/28
 79.31

This Report Period Cumulative Actual Total / Expected

 Low
 Mod
 Total
 Low
 Mod
 Total Low/Mod%

 # of Persons
 0
 0
 0
 73/0
 42/28
 145/28
 79.31

Activity Locations

AddressCityCountyStateZipStatus / Accept800 Iberville StNew OrleansLouisiana70112-3132Match / Y

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

 Other Funding Sources
 Amount

 LIHTC (GO Zone)
 \$4,000,000.00

 Private Funds
 \$55,474,156.00

Total Other Funding Sources \$59,474,156.00



Grantee Activity Number: EPRO1003 - South Market District

Activity Title: South Market District (EPRO)

Activitiy Category:

Econ. development or recovery activity that creates/retains jobs

Project Number:

0030

Projected Start Date:

10/01/2012

Benefit Type:

Direct Benefit (Persons)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Economic Development

Projected End Date:

10/01/2013

Completed Activity Actual End Date:

Responsible Organization:

Domain South Market, LLC

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$500,000.00
Total Budget	(\$300,000.00)	\$500,000.00
Total Obligated	(\$800,000.00)	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Domain South Market, LLC	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

PROP funds will be used for Infrastructure improvements (mostly sidewalks) in connection with the development of a condominium and class A retail project.

Location Description:

Girod St. (between Loyola Ave. and O'Keefe Ave.) Downtown New Orleans, LA 70130

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/8	0/15	0
# of Permanent Jobs Retained	0	0	0	0/0	0/0	0/0	0

62



This Report Period Cumulative Actual Total / Expected

 Low
 Mod
 Total
 Low
 Mod
 Total Low/Mod%

 # of Persons
 0
 0
 0
 0/0
 0/8
 0/15
 0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

Private Funds \$4,940,081.00

Total Other Funding Sources \$4,940,081.00



Grantee Activity Number: EPRO1004 - St Thomas CHC

Activity Title: St Thomas Community Health Center (EPRO)

Activitiy Category:

Rehabilitation/reconstruction of other non-residential structures

Project Number:

0030

Projected Start Date:

06/30/2010

Benefit Type:

Area Benefit (Census)

National Objective:

Slums and Blight

Activity Status:

Under Way

Project Title:

Economic Development

Projected End Date:

06/30/2017

Completed Activity Actual End Date:

Responsible Organization:

St. Thomas Community Health Center, Inc.

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$2,000,000.00
Total Budget	\$0.00	\$2,000,000.00
Total Obligated	\$0.00	\$2,000,000.00
Total Funds Drawdown	\$0.00	\$2,000,000.00
Program Funds Drawdown	\$0.00	\$2,000,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,000,000.00
St. Thomas Community Health Center, Inc.	\$0.00	\$2,000,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

St. Thomas Community Health Center ("St. Thomas CHC") is a New Orleans based comprehensive non-profit health care provider, designated as a U.S. Public Health Service ("PHS") section 330-funded Federally Qualified Health Center ("FQHC") with the single mission of serving low-income, uninsured and underinsured target population of Orleans Parish. Approximately 75% of St. Thomas CHC patients are uninsured. St, Thomas CHC currently operated two clincal sites located in the Lower Garden District Neighborhood of New Orleans. All three sites are located in census tract number 22071008200, a highly distressed low-income community census tract as defined by the U.S. Census Bureau. St. Thomas CHC proposes to expand and dramatically improve its vital health care service capacity through a capital building project acquisition, historic restoration and renovation to include 10,212 additional square feet located at 1936-1938 Magazine Street ("Magazine St. Project"). one-half block from its existing clinic location.

Location Description:

2 locations in the Lower Garden District Neighborhood of New Orleans, Louisiana.

Activity Progress Narrative:

Prior period correction - address entered. Garrett Lieux >ED Compliance and Reporting Manager >(225) 219-9600



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	-2	1/1
# of Non-business Organizations	-2	1/1

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Lov	v/Mod%
# of Persons	723	283	1746	57.62

Activity Locations

Address	City	County	State	Zip	Status / Accept
1020 Saint Andrew St	New Orleans		Louisiana	70130-5022	Match / Y

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Community Development Block Grant	\$850,000.00
LIHTC (GO Zone)	\$1,200,000.00
Private Funds	\$2,504,398.00
Total Other Funding Sources	\$4,554,398.00



Grantee Activity Number: EPRO1005 - Carver Theatre

Activity Title: Carver Theater (EPRO)

Activitiy Category:

Econ. development or recovery activity that creates/retains jobs

Project Number:

0030

Projected Start Date:

10/31/2010

Benefit Type:

Direct Benefit (Persons)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Economic Development

Projected End Date:

12/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Carver Theatre, LLC

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$2,250,000.00
Total Budget	\$1,000,000.00	\$2,250,000.00
Total Obligated	\$1,000,000.00	\$2,250,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Carver Theatre, LLC	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rennovation of the Carver Theatre. The project will create construction jobs during the rennovation, as well as permanent jobs for theatre employes upon re-opening.

Location Description:

2101 Orleans Ave, New Olreans, Louisiana

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Businesses

0 0/1



		This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total L	_ow/Mod%
# of Persons	0	0	0	0/0	0/0	0/36	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

Private Funds \$13,750,000.00

Total Other Funding Sources \$13,750,000.00



Grantee Activity Number: EPRO1006 - WWII Museum

Activity Title: Special Projects (WWII Museum)

Activitiy Category:

Econ. development or recovery activity that creates/retains jobs

Project Number:

0030

Projected Start Date:

12/31/2010

Benefit Type:

Direct Benefit (Persons)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Economic Development

Projected End Date:

12/31/2013

Completed Activity Actual End Date:

Responsible Organization:

The National WWII Museum

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$5,000,000.00
Total Budget	\$0.00	\$5,000,000.00
Total Obligated	\$0.00	\$5,000,000.00
Total Funds Drawdown	\$527,205.67	\$1,099,763.84
Program Funds Drawdown	\$527,205.67	\$1,099,763.84
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$527,205.67	\$1,099,763.84
The National WWII Museum	\$527,205.67	\$1,099,763.84
Match Contributed	\$0.00	\$0.00

Activity Description:

Requesting funds to help with a \$60 million expansion called the campaigns pavilion that is part of a \$300 million master plan.

Location Description:

945 Magazine St. New Orleans, Louisiana

Activity Progress Narrative:

Overall Project Completion: 33%

Piling is 100% complete. Pile caps are 100% complete. Structural steel erection is 55% complete. Metal decking on 2nd floor is installed. Project is on schedule with no problems to report.

Garrett Lieux

>ED Compliance and Reporting Manager

>(225) 219-9600

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	0	0/1
# of Businesses	1	1/1



This Report Period Cumulative Actual Total / Expected

Low Mod Total Low Mod Total Low/Mod%

of Permanent Jobs Created 0 1 2 0/19 3/0 5/29 60.00

This Report Period Cumulative Actual Total / Expected

 Low
 Mod
 Total
 Low
 Mod
 Total Low/Mod%

 # of Persons
 0
 1
 2
 0/19
 3/0
 5/29
 60.00

Activity Locations

AddressCityCountyStateZipStatus / Accept945 Magazine StNew OrleansLouisiana70130-3813Match / Y

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: EPRO1007 - Louisiana ArtWorks

Activity Title: Louisiana ArtWorks

Activitiy Category:

Econ. development or recovery activity that creates/retains jobs

Project Number:

0030

Projected Start Date:

10/31/2010

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Economic Development

Projected End Date:

12/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Artists Guild, Louisiana ArtWorks

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$2,250,000.00
Total Budget	\$0.00	\$2,250,000.00
Total Obligated	\$0.00	\$2,250,000.00
Total Funds Drawdown	\$0.00	\$2,250,000.00
Program Funds Drawdown	\$0.00	\$2,250,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,250,000.00
Louisiana Artists Guild, Louisiana ArtWorks	\$0.00	\$2,250,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Facility serves as a business incubator providing inexpensive studio space and technical assistance to artist-operated small businesses.

Location Description:

725 Howard Avenue >New Orleans, LA 70130

Activity Progress Narrative:

Prior period correction - address entered. Garrett Lieux >ED Compliance and Reporting Manager >(225) 219-9600

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	1	1/1
# of Businesses	1	1/1



Beneficiaries - Area Benefit Census Method

 Low
 Mod
 Total Low/Mod%

 210
 56
 357
 74.51

of Persons

Activity Locations

AddressCityCountyStateZipStatus / Accept727 Magazine StNew OrleansLouisiana70130-3629Match / Y

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: EPRO1008 - Kimble Development

Activity Title: Kimble Development (EPRO)

Activitiy Category:

Econ. development or recovery activity that creates/retains jobs

Project Number:

0030

Projected Start Date:

07/01/2011

Benefit Type:

Direct Benefit (Persons)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Economic Development

Projected End Date:

06/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Kimble Development South, LLC

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,400,000.00
Total Budget	\$0.00	\$1,400,000.00
Total Obligated	\$0.00	\$1,400,000.00
Total Funds Drawdown	\$1,124,189.10	\$1,221,947.71
Program Funds Drawdown	\$1,124,189.10	\$1,221,947.71
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,124,189.10	\$1,221,947.71
Kimble Development South, LLC	\$1,124,189.10	\$1,221,947.71
Match Contributed	\$0.00	\$0.00

Activity Description:

Our plan is to renovate and revitalize our shopping center "St. Mary Plaza" located in Bayou Vista in St. Mary Parish, Louisiana. With this renovation, we will be able to attract a major grocery retailer that will improve the local market and create more jobs. The completion of this project will allow local residents to travel less and shop within the area more often and reduce the amount of travel required for common daily shopping needs. Aside from creating jobs and reducing travel for shopping, this major grocery retailer will attract more customers to the tenants that are currently occupying the shopping center. This project will increase sales and revenue for other local businesses and improve the economic development.

Location Description:

St Mary Parish, LA

Activity Progress Narrative:

We created 31 jobs with Save a Lot, 5 employees with Divine Donuts, 3 employees with the expansion of Its Metro Fashion, 2 employees with iRepair, and 6 employees with Jack Vilas Diving.

Prior period correction - address entered.

Garrett Lieux

>ED Compliance and Reporting Manager

>(225) 219-9600

Accomplishments Performance Measures

This Report Period

Cumulative Actual Total / Expected

Total





of Businesses 5 5/5

Beneficiaries Performance Measures

This Report Period Cumulative Actual Total / Expected Low Mod Mod **Total** Low Total Low/Mod% # of Permanent Jobs Created 0 34 34 0/25 34/0 34/25 100.00

This Report Period Cumulative Actual Total / Expected

 Low
 Mod
 Total
 Low
 Mod
 Total Low/Mod%

 # of Persons
 0
 34
 34
 0/25
 34/0
 34/25
 100.00

Activity Locations

AddressCityCountyStateZipStatus / Accept841 Highway 90 EBayou VistaLouisiana70380-5154Match / Y

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: EPRO1010 - Community Green

Activity Title: Community Green (EPRO)

Activitiy Category:

Rehabilitation/reconstruction of other non-residential structures

Project Number:

0030

Projected Start Date:

07/01/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Slums and Blight

Activity Status:

Under Way

Project Title:

Economic Development

Projected End Date:

06/30/2013

Completed Activity Actual End Date:

Responsible Organization:

NOLA Community Development, LLC

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,000,000.00
Total Budget	\$0.00	\$1,000,000.00
Total Obligated	\$1,000,000.00	\$1,000,000.00
Total Funds Drawdown	\$190,332.57	\$190,332.57
Program Funds Drawdown	\$190,332.57	\$190,332.57
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$190,332.57	\$190,332.57
NOLA Community Development, LLC	\$190,332.57	\$190,332.57
Match Contributed	\$0.00	\$0.00

Activity Description:

Green Coast Enterprises, along with its partners, is undertaking a transformative redevelopment that will create a Community Green at the intersection of Washington Avenue and South Broad Street in New Orleans. The project will serve as a model for sustainable neighborhood redevelopment: we will build smarter structures that respond to local hazards, and create places that encourage healthier living. This is a true triple-bottom-line project &ndash it includes the environmentally-sound redevelopment of several buildings, increased access to medical services for the surrounding community, office space for non-profits and social innovators, and considerable value for investors.

Location Description:

Washington and Broad, New Orleans, LA 29.9508903175592 -90.1008497178555

Activity Progress Narrative:

Green Coast Enterprises began rehabilitation of 4 buildings at the intersection of Washington & Broad in New Orleans. The group has assembled 4 parcels at this intersection and is redeveloping into 3 structures (2 historic) which will house a community Health Center, Retail bakery, warehouse & office space.

Garrett Lieux

>ED Compliance and Reporting Manager

>(225) 219-9600

Accomplishments Performance Measures

This Report Period
Total

Cumulative Actual Total / Expected
Total



Beneficiaries - Area Benefit Census Method

 Low
 Mod
 Total Low/Mod%

 4000
 1233
 7805
 67.05

of Persons

Activity Locations

AddressCityCountyStateZipStatus / Accept3303 S Broad StNew OrleansLouisiana70125-2941Match / Y

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: EPRO1011 - St Margaret's Daughters

Activity Title: St Margaret's Daughters (EPRO)

Activitiy Category:

Rehabilitation/reconstruction of other non-residential structures

Project Number:

0030

Projected Start Date:

07/01/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Slums and Blight

Activity Status:

Under Way

Project Title:

Economic Development

Projected End Date:

06/30/2013

Completed Activity Actual End Date:

Responsible Organization:

St Margaret's Daughters

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$3,500,000.00
Total Budget	\$0.00	\$3,500,000.00
Total Obligated	\$0.00	\$3,500,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
St Margaret's Daughters	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Renovation of existing structure to create a nursing home facility for the elderly. Low interest construction loan. Funding is to transform the historic but blighted former Lindy Boggs and Catholic Sisters of Mercy Medical Center in Mid City, New Orleans into an interdisciplinary campus comprising of a 116-bed skilled nursing home, a 290,000 sq ft facility for specialty surgery, out-patient services, and commercial space. St. Margaret&rsquos purchased the site in 2010.

Location Description:

3525 Bienville Street, New Orleans, LA

Activity Progress Narrative:

Overall Project Completion: 75%

Walls on second and third floor are floated, taped and in the beginning stages of painting. Exterior skin is almost complete with painting set to begin in the coming weeks. Soon, first and fourth floor will see sheet rock being hanged.

Prior period correction - address entered.

Garrett Lieux

>ED Compliance and Reporting Manager

>(225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of buildings (non-residential)

0 0/2



Beneficiaries - Area Benefit Census Method

 Low
 Mod
 Total Low/Mod%

 723
 328
 1613
 65.16

Activity Locations

of Persons

AddressCityCountyStateZipStatus / Accept301 N Jefferson Davis PkwyNew OrleansLouisiana70119-5311Match / Y

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: EPRO1012 - VOA

Activity Title: Volunteers of America (EPRO)

Activitiy Category:

Econ. development or recovery activity that creates/retains jobs

Project Number:

0030

Projected Start Date:

07/01/2011

Benefit Type:

Direct Benefit (Persons)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Economic Development

Projected End Date:

06/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Volunteers of America Greater New Orleans, Inc.

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$2,500,000.00
Total Budget	\$0.00	\$2,500,000.00
Total Obligated	\$2,500,000.00	\$2,500,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Volunteers of America Greater New Orleans, Inc	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

VOGANO proposes to establish a fresh/healthy food production facility that would provide affordably priced hot meals, box lunches, and catering services to a broad range of customers including non-profit service providers, schools, offices and employers in the central core of New Orleans.

Location Description:

Centennial Cotton Press Building New Orleans, LA

Activity Progress Narrative:

Prior period correction - address entered. Garrett Lieux >ED Compliance and Reporting Manager >(225) 219-9600

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	0	0/1
# of Businesses	0	0/1



This Report Period Cumulative Actual Total / Expected

 Low
 Mod
 Total
 Low
 Mod
 Total
 Low/Mod%

 # of Permanent Jobs Created
 0
 0
 0
 0/0
 0/16
 0/30
 0

This Report Period Cumulative Actual Total / Expected

 Low
 Mod
 Total
 Low
 Mod
 Total Low/Mod%

 # of Persons
 0
 0
 0
 0/0
 0/16
 0/30
 0

Activity Locations

Address City County State Zip Status / Accept

1770 Tchoupitoulas St New Orleans Louisiana 70130-1850 Match / Y

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: EPRO1013 - Rhodes Business Center

Activity Title: Rhodes Business Center (EPRO)

Activitiy Category:

Rehabilitation/reconstruction of other non-residential structures

Project Number:

0030

Projected Start Date:

07/01/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Slums and Blight

Activity Status:

Under Way

Project Title:

Economic Development

Projected End Date:

06/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Rhodes Commercial Development, LLC

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,500,000.00
Total Budget	\$0.00	\$1,500,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Rhodes Commercial Development, LLC	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This project will renovate the old Bohn car dealership into commercial retail space for 11 tenants.

Location Description:

2700 S Broad St, New Orleans, LA

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	0	0/1
# of Businesses	0	0/11



Beneficiaries - Area Benefit Census Method

of Persons Low Mod Total Low/Mod% # of Persons 4000 1233 7805 67.05

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: EPRO1014 - Joy Theater

Activity Title: Joy Theater (EPRO)

Activitiy Category:

Rehabilitation/reconstruction of other non-residential structures

Project Number:

0030

Projected Start Date:

10/31/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Slums and Blight

Activity Status:

Under Way

Project Title:

Economic Development

Projected End Date:

11/01/2031

Completed Activity Actual End Date:

Responsible Organization:

Joy Theater, LLC

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$3,000,000.00
Total Budget	\$0.00	\$3,000,000.00
Total Obligated	\$0.00	\$3,000,000.00
Total Funds Drawdown	\$0.00	\$3,000,000.00
Program Funds Drawdown	\$0.00	\$3,000,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,000,000.00
Joy Theater, LLC	\$0.00	\$3,000,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funding to restore the historic, but vacant and blighted, Joy Theater, located on Canal St in downtown New Orleans, catty-corner from the Saenger Theatre. The Joy will be restored to commerce as a 1200-person venue for live entertainment, trade shows, and other special programming.

Location Description:

29.954749,-90.07405 1111 Tulane Ave New Orleans, LA 70112

Activity Progress Narrative:

The theater opened in late 2011 and continues to hosts events and performances. We have several part time/"as needed" employees and 2 full time employees.

Prior period correction - address entered.

Garrett Lieux

>ED Compliance and Reporting Manager

>(225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected
Total Total

of buildings (non-residential)

0 1/1



Beneficiaries - Area Benefit Census Method

 Low
 Mod
 Total Low/Mod%

 # of Persons
 230
 51
 458
 61.35

Activity Locations

AddressCityCountyStateZipStatus / Accept1200 Canal StNew OrleansLouisiana70112-2630Match / Y

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: HFHP - FANO - LMI
Activity Title: HFHP - FANO - LMI

Activitiy Category:

Homeownership Assistance to low- and moderate-income

Project Number:

0004

Projected Start Date:

03/01/2008

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

First Time Homebuyers

Projected End Date:

06/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Finance Authority of New Orleans

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$17,318,361.20
Total Budget	\$100,455.63	\$17,318,361.20
Total Obligated	(\$1,123,138.21)	\$16,094,767.36
Total Funds Drawdown	\$0.00	\$16,094,767.36
Program Funds Drawdown	\$0.00	\$16,094,767.36
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	(\$500,561.62)	\$16,094,767.36
Finance Authority of New Orleans	(\$500,561.62)	\$16,094,767.36
Match Contributed	\$0.00	\$0.00

Activity Description:

HUD approved the release of funds for the First Time Homebuyer Pilot Program; outlined in Action Plan One, Amendment 4; on December 12, 2006 to assist low to middle income borrowers in the acquisition of single family, owner occupied property in the 13 Katrina and Rita affected parishes. The FANO (Finance Authority of New Orleans) has been contracted to administer the funds for both Orleans and St. Bernard Parishes. Their program offers up to \$65,000,000 on a soft second mortgage to a low to middle income borrower for the acquisition of a single family, owner occupied property in one of the City&rsquos designated disaster zones. The LHFA (Louisiana Housing Finance Agency) is contracted to administer the remaining eleven parishes and their use of the funds is in an interest rate buy down and is also used in conjunction with Mortgage Revenue Bonds (MRB).

Location Description:

Orleans Parish

Activity Progress Narrative:

See Activity Narrative for HFHP - FANO - Admin.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	242/186
# of Singlefamily Units	0	0/0

84



	This	This Report Period		Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Lo	ow/Mod%
# of Households	0	0	0	0/0	242/186	242/186	100.00
# Owner Households	0	0	0	0/0	242/186	242/186	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: HFHP - FANO - PD
Activity Title: HFHP - FANO - PD

Activitiy Category:

Homeownership Assistance (with waiver only)

Project Number:

0004

Projected Start Date:

12/01/2008

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

First Time Homebuyers

Projected End Date:

06/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Finance Authority of New Orleans

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,053,233.00
Total Budget	(\$1,000,455.63)	\$1,053,233.00
Total Obligated	(\$1,000,455.63)	\$1,053,233.00
Total Funds Drawdown	\$0.00	\$1,019,508.85
Program Funds Drawdown	\$0.00	\$1,019,508.85
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$789,907.90	\$1,019,508.85
Finance Authority of New Orleans	\$789,907.90	\$1,019,508.85
Match Contributed	\$0.00	\$0.00

Activity Description:

HUD approved the release of funds for the First Time Homebuyer Pilot Program; outlined in Action Plan One, Amendment 4; on December 12, 2006 to assist low to middle income borrowers in the acquisition of single family, owner occupied property in the 13 Katrina and Rita affected parishes. The FANO (Finance Authority of New Orleans) has been contracted to administer the funds for Orleans Parish. Their program offers up to \$65,000,000 on a soft second mortgage to a low to middle income borrower for the acquisition of a single family, owner occupied property in one of the City's designated disaster zones. The LHFA (Louisiana Housing Finance Agency) is contracted to administer the remaining eleven parishes and their use of the funds is in an interest rate buy down and is also used in conjunction with Mortgage Revenue Bonds (MRB).

Location Description:

Orleans Parish

Activity Progress Narrative:

Expended increased due to program delivery charges previously reported in HFHP - FANO - LMI and HFHP - FANO - UN activities. Total expended amounts in these two activities will be reduced this quarter as well. Laurie Brown

Katrina/Rita Reporting Manager

225 342-1951



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low	/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0
# Owner Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: HFHP - FANO - UN Activity Title: HFHP - FANO - UN

Activitiy Category:

Homeownership Assistance to low- and moderate-income

Project Number:

0004

Projected Start Date:

03/01/2008

Benefit Type:

Direct Benefit (Households)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

First Time Homebuyers

Projected End Date:

06/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Finance Authority of New Orleans

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$9,508,405.80
Total Budget	\$0.00	\$9,508,405.80
Total Obligated	(\$697,097.67)	\$9,320,330.00
Total Funds Drawdown	\$0.00	\$9,320,330.00
Program Funds Drawdown	\$0.00	\$9,320,330.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	(\$289,346.28)	\$9,320,330.00
Finance Authority of New Orleans	(\$289,346.28)	\$9,320,330.00
Match Contributed	\$0.00	\$0.00

Activity Description:

HUD approved the release of funds for the First Time Homebuyer Pilot Program; outlined in Action Plan One, Amendment 4; on December 12, 2006 to assist low to middle income borrowers in the acquisition of single family, owner occupied property in the 13 Katrina and Rita affected parishes. The FANO (Finance Authority of New Orleans) has been contracted to administer the funds for both Orleans and St. Bernard Parishes. Their program offers up to \$65,000,000 on a soft second mortgage to a low to middle income borrower for the acquisition of a single family, owner occupied property in one of the City&rsquos designated disaster zones. The LHFA (Louisiana Housing Finance Agency) is contracted to administer the remaining eleven parishes and their use of the funds is in an interest rate buy down and is also used in conjunction with Mortgage Revenue Bonds (MRB).

Location Description:

Orleans Parish

Activity Progress Narrative:

See Activity Narrative for HFHP - FANO - Admin.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	151/179
# of Singlefamily Units	0	151/179

88



	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	151/179	0.00
# Owner Households	0	0	0	0/0	0/0	151/179	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: HFHP - Housing Authority of Jefferson Parish -

LMI

Activity Title: HFHP - Housing Authority of Jefferson Parish

Activitiy Category:

Homeownership Assistance to low- and moderate-income

Project Number:

0004

Projected Start Date:

08/01/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

First Time Homebuyers

Projected End Date:

07/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Housing Authority of Jefferson Parish

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** N/A \$1,360,000.00 **Total Budget** \$0.00 \$1,360,000.00 **Total Obligated** \$0.00 \$1,360,000.00 **Total Funds Drawdown** \$59,638.27 \$388,786.52 **Program Funds Drawdown** \$59,638.27 \$388,786.52 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$59,638.27 \$388,786.52 Housing Authority of Jefferson Parish \$59,638.27 \$388,786.52 **Match Contributed** \$0.00 \$0.00

Activity Description:

HUD approved the release of funds for the First Time Homebuyer Pilot Program; outlined in Action Plan One, Amendment 4; on December 12, 2006 to assist low to middle income borrowers in the acquisition of single family, owner occupied property in the 13 Katrina and Rita affected parishes. The FANO (Finance Authority of New Orleans) has been contracted to administer the funds for both Orleans and St. Bernard Parishes. Their program offers up to \$65,000,000 on a soft second mortgage to a low to middle income borrower for the acquisition of a single family, owner occupied property in one of the City&rsquos designated disaster zones. The LHFA (Louisiana Housing Finance Agency) is contracted to administer the remaining eleven parishes and their use of the funds is in an interest rate buy down and is also used in conjunction with Mortgage Revenue Bonds (MRB).

Location Description:

Jefferson Parish

Activity Progress Narrative:

One loan closed this quarter in Jefferson Parish. Danny Dragg >Housing Specialist >(225) 219-9600



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	1	7/25
# of Singlefamily Units	1	7/25

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	1	0	1	7/0	0/25	7/25	100.00
# Owner Households	1	0	1	7/0	0/25	7/25	100.00

Activity Locations

Address	City	County	State	Zip	Status / Accept
2555 Whippletree Dr	Harvey		Louisiana	70058-5002	Match / Y

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: HFHP - LHFA - LMI
Activity Title: HFHP - LHFA - LMI

Activitiy Category:

Homeownership Assistance to low- and moderate-income

Project Number:

0004

Projected Start Date:

09/02/2008

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

First Time Homebuyers

Projected End Date:

08/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Housing Finance Agency

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$5,165,505.36
Total Budget	\$0.00	\$5,165,505.36
Total Obligated	\$0.00	\$4,807,625.99
Total Funds Drawdown	\$0.00	\$4,405,946.47
Program Funds Drawdown	\$0.00	\$4,405,946.47
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$4,405,946.47
Match Contributed	\$0.00	\$0.00

Activity Description:

See Activity Description for HFHP - LHFA - UN.

Location Description:

Multi Parish

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected
Total Total

of Housing Units 0 40/51

of Singlefamily Units 0 40/51

Beneficiaries Performance Measures

This Report Period Cumulative Actual Total / Expected

Low Mod Total Low Mod Total Low/Mod%



92

# of Households	0	0	0	3/0	37/51	40/51	100.00
# Owner Households	0	0	0	3/0	37/51	40/51	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: HFHP - LHFA - UN
Activity Title: HFHP - LHFA - UN

Activitiy Category:

Homeownership Assistance to low- and moderate-income

Project Number:

0004

Projected Start Date:

09/02/2008

Benefit Type:

Direct Benefit (Households)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

First Time Homebuyers

Projected End Date:

08/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Housing Finance Agency

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,027,286.64
Total Budget	\$0.00	\$1,027,286.64
Total Obligated	\$0.00	\$1,027,286.64
Total Funds Drawdown	\$0.00	\$1,027,285.61
Program Funds Drawdown	\$0.00	\$1,027,285.61
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,027,285.61
Match Contributed	\$0.00	\$0.00

Activity Description:

HUD approved the release of funds for the First Time Homebuyer Pilot Program; outlined in Action Plan One, Amendment 4; on December 12, 2006 to assist low to middle income borrowers in the acquisition of single family, owner occupied property in the 13 Katrina and Rita affected parishes. The FANO (Finance Authority of New Orleans) has been contracted to administer the funds for both Orleans and St. Bernard Parishes. Their program offers up to \$65,000,000 on a soft second mortgage to a low to middle income borrower for the acquisition of a single family, owner occupied property in one of the City&rsquos designated disaster zones. The LHFA (Louisiana Housing Finance Agency) is contracted to administer the remaining eleven parishes and their use of the funds is in an interest rate buy down and is also used in conjunction with Mortgage Revenue Bonds (MRB).

Location Description:

Multi Parish

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	38/49
# of Singlefamily Units	0	38/49

94



	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/49	38/49	0.00
# Owner Households	0	0	0	0/0	0/49	38/49	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: HFHP - St. Bernard Home Mortgage Authority - LMI Activity Title: HFHP - St. Bernard Home Mortgage Authority - LMI

Activitiy Category:

Homeownership Assistance to low- and moderate-income

Project Number:

0004

Projected Start Date:

01/01/2011

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

First Time Homebuyers

Projected End Date:

12/31/2013

Completed Activity Actual End Date:

Responsible Organization:

St. Bernard Parish Home Mortgage Authority

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,522,500.00
Total Budget	\$0.00	\$1,522,500.00
Total Obligated	\$0.00	\$1,628,383.64
Total Funds Drawdown	\$40,094.00	\$381,568.00
Program Funds Drawdown	\$40,094.00	\$381,568.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$40,094.00	\$381,568.00
St. Bernard Parish Home Mortgage Authority	\$40,094.00	\$381,568.00
Match Contributed	\$0.00	\$0.00

Activity Description:

HUD approved the release of funds for the First Time Homebuyer Pilot Program; outlined in Action Plan One, Amendment 4; on December 12, 2006 to assist low to middle income borrowers in the acquisition of single family, owner occupied property in the 13 Katrina and Rita affected parishes. The FANO (Finance Authority of New Orleans) has been contracted to administer the funds for both Orleans and St. Bernard Parishes. Their program offers up to \$65,000,000 on a soft second mortgage to a low to middle income borrower for the acquisition of a single family, owner occupied property in one of the City&rsquos designated disaster zones. The LHFA (Louisiana Housing Finance Agency) is contracted to administer the remaining eleven parishes and their use of the funds is in an interest rate buy down and is also used in conjunction with Mortgage Revenue Bonds (MRB).

Location Description:

St. Bernard Parish

Activity Progress Narrative:

Two LMI loans closed in St. Bernard Parish.
Danny Dragg
>Housing Specialist
>(225) 219-9600

Accomplishments Performance Measures

This Report Period

Cumulative Actual Total / Expected
Total



# of Housing Units	2	16/44
# of Singlefamily Units	2	16/44

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Lo	ow/Mod%
# of Households	0	2	2	0/0	16/44	16/44	100.00
# Owner Households	0	2	2	0/0	16/44	16/44	100.00

Activity Locations

Address	City	County	State	Zip	Status / Accept
10008 Claiborne St	Violet		Louisiana	70092-4136	Match / Y
3200 Rosetta Dr	Chalmette		Louisiana	70043-3463	Match / Y

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: HFHP - St. Bernard Home Mortgage Authority - UN Activity Title: HFHP - St. Bernard Home Mortgage Authority - UN

Activitiy Category:

Homeownership Assistance (with waiver only)

Project Number:

0004

Projected Start Date:

01/01/2011

Benefit Type:

Direct Benefit (Households)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

First Time Homebuyers

Projected End Date:

12/31/2013

Completed Activity Actual End Date:

Responsible Organization:

St. Bernard Parish Home Mortgage Authority

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,522,500.00
Total Budget	\$0.00	\$1,522,500.00
Total Obligated	\$0.00	\$1,571,616.36
Total Funds Drawdown	\$137,042.00	\$638,257.00
Program Funds Drawdown	\$137,042.00	\$638,257.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$137,042.00	\$638,257.00
St. Bernard Parish Home Mortgage Authority	\$137,042.00	\$638,257.00
Match Contributed	\$0.00	\$0.00

Activity Description:

HUD approved the release of funds for the First Time Homebuyer Pilot Program; outlined in Action Plan One, Amendment 4; on December 12, 2006 to assist low to middle income borrowers in the acquisition of single family, owner occupied property in the 13 Katrina and Rita affected parishes. The FANO (Finance Authority of New Orleans) has been contracted to administer the funds for both Orleans and St. Bernard Parishes. Their program offers up to \$65,000,000 on a soft second mortgage to a low to middle income borrower for the acquisition of a single family, owner occupied property in one of the City&rsquos designated disaster zones. The LHFA (Louisiana Housing Finance Agency) is contracted to administer the remaining eleven parishes and their use of the funds is in an interest rate buy down and is also used in conjunction with Mortgage Revenue Bonds (MRB).

Location Description:

St. Bernard Parish

Activity Progress Narrative:

Five urgent need loans were closed this quarter in St. Bernard Parish.

Danny Dragg

>Housing Specialist
>(225) 219-9600

Accomplishments Performance Measures

This Report Period

Cumulative Actual Total / Expected
Total



# of Housing Units	5	24/43
# of Singlefamily Units	5	24/43

	This	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Lov	w/Mod%	
# of Households	0	0	5	0/0	0/43	24/43	0.00	
# Owner Households	0	0	5	0/0	0/43	24/43	0.00	

Activity Locations

Address	City	County	State	Zip	Status / Accept
3012 Mayflower St	Meraux		Louisiana	70075-2213	Match / Y
2921 Charles Dr	Chalmette		Louisiana	70043-3705	Match / Y
32 Gibbs Dr	Chalmette		Louisiana	70043-4414	Match / Y
3001 Corinne Dr	Chalmette		Louisiana	70043-3844	Match / Y
2328 Artillery Dr	Chalmette		Louisiana	70043-4302	Match / Y

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: HMLS - Homelessness - S8HA

Activity Title: HMLS - Homelessness - Permanent Supportive

Housing

Activity Category: Activity Status:

Public services Completed

Project Number: Project Title:

0007 Restoration HomelessSupport

Projected Start Date: Projected End Date:

03/01/2011 11/01/2011

Benefit Type: Completed Activity Actual End Date:

Direct Benefit (Households)

National Objective: Responsible Organization:

Low/Mod Quadel Consulting Corp.

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,048,761.24
Total Budget	\$0.00	\$1,048,761.24
Total Obligated	\$0.00	\$1,048,761.24
Total Funds Drawdown	\$0.00	\$1,048,761.24
Program Funds Drawdown	\$0.00	\$1,048,761.24
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,048,761.24
Match Contributed	\$0.00	\$0.00
Match Contributed	ΦU.UU	3 0.00

Activity Description:

Funding will be used to support the planning and development of permanent supportive housing units for the project based voucher program.

Location Description:

Gulf Opportunity Zone.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

This Report Period Cumulative Actual Total / Expected

Low Mod Total Low Mod Total Low/Mod%



of Households 0 0 0 8949/2998 27/2 8976/3000 100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: HMLS - Homelessness Original Program
Activity Title: HMLS - Homelessness Original Program

Activitiy Category:

Public services

Project Number:

0007

Projected Start Date:

05/30/2006

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Restoration HomelessSupport

Projected End Date:

03/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Department of Social Services

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$12,777,730.12
Total Budget	\$0.00	\$12,777,730.12
Total Obligated	\$0.00	\$12,777,730.12
Total Funds Drawdown	\$0.00	\$12,777,730.12
Program Funds Drawdown	\$0.00	\$12,777,730.12
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$12,777,730.12
Match Contributed	\$0.00	\$0.00
materi Contributed	ψυ.υυ	ψ0.00

Activity Description:

In hurricane-impacted areas, many organizations serving the homeless lost facilities, housing capacity, shelter beds, and staff. Thirty-six shelters sustained considerable damage, and capacity to house up to 1,759 homeless individuals (i.e., 1,759 residential &ldguobeds&rdguo operated by &ldguoContinuum of Care&rdguo organizations serving the homeless) was lost. After the hurricane there were reports that an increased number of persons were living on the streets or in parks, cars, and abandoned or uninhabitable buildings in the impacted areas. Many of these persons were not homeless prior to the storms. The proposed \$25.9 million will support the State&rsquos goal to immediately restore and expand capacity in hurricane impacted areas and provide permanent supportive housing and assistance for persons and families who are homeless and persons atrisk of becoming homeless who are low wage workers, unemployed, victims of domestic violence, low-income seniors, and/or low-income persons with any type of substantial disability (including physical or sensory disability, cognitive disability, chronic health problems, mental illness, or addictive disorders). The proposal allows for funding to be prioritized as follows: The highest priority for the use of these funds will be to repair and restore shelter capacity, transitional housing and permanent supportive housing that existed prior to Hurricanes Katrina and Rita. The cost of restoring this capacity is estimated to be \$3 to \$5 million. Priority for these funds will be given to members of the Continuums of Care. Non-member organizations may apply for funding but should document pre-storm homeless efforts in the community and indicate a commitment to coordinating with the local Continuums of Care upon receipt of these funds. A second priority will be the acquisition and rehabilitation of new permanent supportive housing and services by non-profits in the hurricane-affected areas. This priority also includes the option of funding rental assistance (i.e., &Idquobridge funding&rdquo) linked to permanent supportive housing. The prioritization of non-profits is based on the understanding that some non-profit groups working with homeless and at-risk populations will not have the capacity to apply for tax credits and supportive services funds through the &ldquopiggyback&rdquo program. This program plans to create 550 beds for the low income individuals needing temporary shelter, provide assistance to 2,400 low income households, and assist 2,400 homeless.

Location Description:

Disaster affected parishes.



Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

		This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%	
# of Households	0	0	0	8267/2000	0/0	8267/2000	100.00	
# of Persons	0	0	0	0/0	0/0	0/0	0	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: HMLS - McCaleb Activity Title: HMLS - McCaleb

Activitiy Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

0007

Projected Start Date:

06/17/2011

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Restoration HomelessSupport

Projected End Date:

06/17/2046

Completed Activity Actual End Date:

Responsible Organization:

McCaleb Supportive Housing, LLC

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$5,300,000.00
Total Budget	\$0.00	\$5,300,000.00
Total Obligated	\$0.00	\$5,300,000.00
Total Funds Drawdown	\$999,183.55	\$3,725,672.24
Program Funds Drawdown	\$999,183.55	\$3,725,672.24
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$999,183.55	\$3,725,672.24
McCaleb Supportive Housing, LLC	\$999,183.55	\$3,725,672.24
Match Contributed	\$0.00	\$0.00

Activity Description:

McCaleb Supportive Housing is a 43 unit new construction that will be 100% affordable. It will set-aside 21 units for homeless individuals. Construction began in June, 2011, and the anticipated construction completion date is July, 2012.

Location Description:

1220 South Robertson Street, New Orleans, LA 70113 - Orleans Parish

Activity Progress Narrative:

This activity is under construction, and the estimated completion date is October 2012.

Thomas LaTour

>Program Manager

>(225) 219-9600

of Properties

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

 Total
 Total

 0
 0/1

This Report Period Cumulative Actual Total / Expected
Total Total

104



# of Housing Units	0	0/43
# of Multifamily Units	0	0/43

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low	Mod%
# of Households	0	0	0	0/21	0/0	0/43	0
# Renter Households	0	0	0	0/21	0/0	0/43	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: HMLS - Tula

Activity Title: HMLS - Homelessness - 2222 Tulane

Activitiy Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

0007

Projected Start Date:

06/01/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Restoration HomelessSupport

Projected End Date:

05/31/2013

Completed Activity Actual End Date:

Responsible Organization:

2222 Tulane Apartments, LLC

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$3,700,000.00
Total Budget	\$0.00	\$3,700,000.00
Total Obligated	\$0.00	\$3,700,000.00
Total Funds Drawdown	\$0.00	\$3,700,000.00
Program Funds Drawdown	\$0.00	\$3,700,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,700,000.00
2222 Tulane Apartments, LLC	\$0.00	\$3,700,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The Katrina/Rita Homelessness component of the 2222 Tulane Project is a 29 unit new construction that will include 29 projected low income units. Construction is projected to complete in March, 2012.

Location Description:

2222 Tulane Ave, New Orleans, LA

Activity Progress Narrative:

Construction was completed in May 2012. Thomas LaTour >Program Manager >(225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Properties 1 1/1

This Report Period Cumulative Actual Total / Expected
Total Total



# of Housing Units	29	29/29
# of Multifamily Units	29	29/29

	This	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/	Mod%	
# of Households	0	0	0	0/29	0/0	0/29	0	
# Renter Households	0	0	0	0/29	0/0	0/29	0	

Activity Locations

Address	City	County	State	Zip	Status / Accept
2222 Tulane Ave	New Orleans		Louisiana	70119-7510	Match / Y

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: HNRP - 1RTNO

Activity Title: Non-Profit Rebuild - Rebuilding Together NO

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

0006

Projected Start Date:

09/01/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Non-Profit Rebuilding

Projected End Date:

12/31/2012

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Housing Corporation

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$3,221,213.20
Total Budget	\$0.00	\$3,221,213.20
Total Obligated	\$0.00	\$3,221,213.20
Total Funds Drawdown	\$47,456.73	\$1,774,650.17
Program Funds Drawdown	\$47,456.73	\$1,774,650.17
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$47,456.73	\$1,774,650.17
Louisiana Housing Corporation	\$0.00	\$0.00
Louisiana Housing Finance Agency	\$47,456.73	\$1,774,650.17
Match Contributed	\$0.00	\$0.00

Activity Description:

A large number of homeowners, whether Road Home participants or not, have faced difficulty in securing sufficient resources to fully rebuild their homes. The Road Home program has provided many homeowners with significant funding to complete this process. Unfortunately, due to increased costs of construction, materials and labor, these funds have often fallen short. Additionally, a number of homeowners have fallen victim to corrupt contractors that have taken these resources, leaving their homes unfinished and their financing need unmet. The State will initially allocate \$20 million to develop the Nonprofit Rebuilding Pilot Program to help homeowners get back into their homes - including both participants and non-participants in the Road Home program.

Location Description:

Orleans Parish

Activity Progress Narrative:

Due to environmental issue, project costs were only paid for properties cleared or exempt. Non exempt properties&rsquo project costs were not paid using Office of Community Development funding. Exempt or cleared project costs are paid per the percentage of construction complete. Project delivery/admin costs are used for payroll, staffing benefits, building rental and utilities for people working on the grant. Of the 24 applicants enrolled in the program, we show (0) closings during Q3-2012. Project delivery costs were used for the purposes of payroll and staffing and benefits. Total of (4) properties have been 100% cleared by the inspector during this quarter. In addition, project delivery costs were used for the purposes of building rental and utilities for those employees working on the grant; In addition, project costs were paid for properties environmentally exempt or cleared.

Leacy Rowe



>CDBG Compliance Specialist

>(225) 219-9600

As a correction to the 4th quarter 2010, 1 extra unit is added for the address 4140 Paris Avenue, New Orleans, 70126, and for the 1st quarter 2011, 3 extra units are added for the addresses 3421-23 Delachaise Street, 3717-19 Delachaise Street, and 3812-14 Delachaise Street in New Orleans, 70126. These properties are duplexes. The rehabilitation of both units was funded. Due to one individual who has withdrawn from the program, the race/ethnicity, income, and unit information were pulled out that were originally inputted in the 2nd quarter of 2011 (8950 Colapissa Street in New Orleans). The address will be withdrawn. Also, a prior period correction to the 1st quarter 2011 adjusts the number of Low and Moderate income individuals in this activity.

Joseph Rossman

>Community Development Specialist

>(225) 219-9600

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	-1	22/28

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	3	26/28
# of Singlefamily Units	3	26/28

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Lo	w/Mod%
# of Households	0	-1	-1	21/0	1/28	22/28	100.00
# Owner Households	0	-1	-1	21/0	1/28	22/28	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: HNRP - 2UWOGNA - LMI

Activity Title: Non-Profit Rebuild - United Way of New Orleans - L

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

0006

Projected Start Date:

09/01/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Non-Profit Rebuilding

Projected End Date:

12/31/2012

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Housing Corporation

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$3,058,359.70
Total Budget	\$0.00	\$3,058,359.70
Total Obligated	\$0.00	\$3,058,359.70
Total Funds Drawdown	\$4,096.99	\$1,326,864.40
Program Funds Drawdown	\$4,096.99	\$1,326,864.40
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$7,128.55	\$1,326,864.40
Louisiana Housing Corporation	\$0.00	\$0.00
Louisiana Housing Finance Agency	\$7,128.55	\$1,326,864.40
Match Contributed	\$0.00	\$0.00

Activity Description:

See Activity Description for HNRP - 1RTNO.

Location Description:

Orleans Parish

Activity Progress Narrative:

For environmental summary, please see HNRP - 1RTNO activity narrative.

Of the 20 applicants enrolled in the program, we show (0) closings during Q3-2012. Project delivery costs were used for the purposes of payroll and staffing and benefits. Total of (2) properties have been 100% cleared by the inspector during this quarter. In addition, project delivery costs were used for the purposes of building rental and utilities for those employees working on the grant; In addition, project costs were paid for properties environmentally exempt or cleared. Leacy Rowe

>CDBG Compliance Specialist

>(225) 219-9600

Due to a DRGR Voucher correction from the 1st quarter 2012, an additional \$3,031.56 is added to the expenditures this quarter.

As a correction to the 1st quarter 2011, 2 extra units are added for the addresses 2335-2339 General Taylor Street, New Orleans, 70115 and 1617-19 N. Rocheblave Street, New Orleans 70119. These properties are duplexes. The rehabilitation of both units was funded.

An address, as well as the race/ethnicity, income and unit information were added this quarter as a prior period correction to the 1st quarter of 2012. Additionally, a prior period correction to the 2nd quarter 2011 adjusts the number of Low and Moderate



income individuals in this activity.
Joseph Rossman
>Community Development Specialist
>(225) 219-9600

Accomplishments Performance Measures

Total Total

of Properties 1 19/16

This Report Period Cumulative Actual Total / Expected

Total 3 21/16 3 21/16

Beneficiaries Performance Measures

This Report Period Cumulative Actual Total / Expected

	Low	Mod	Total	Low	Mod	Total Lo	w/Mod%	
# of Households	2	-1	1	13/0	6/16	19/16	100.00	
# Owner Households	2	_1	1	13/0	6/16	10/16	100.00	

Activity Locations

of Housing Units

of Singlefamily Units

AddressCityCountyStateZipStatus / Accept1448 N Robertson StNew OrleansLouisiana70116-1844Match / Y

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: HNRP - 2UWOGNA - SB

Activity Title: Non-Profit Rebuild - United Way of New Orleans -

Activity Status:

Under Way

12/31/2012

N/A

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

Project Title:

Non-Profit Rebuilding **Projected End Date:**

Completed Activity Actual End Date:

To Date

\$82,823.32

\$82,823.32

\$82,823.32

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

Responsible Organization:

Louisiana Housing Corporation

Jul 1 thru Sep 30, 2012

S

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

0006

Projected Start Date:

09/01/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

Slums and Blight

Overall

Total Projected Budget from All Sources

Total Budget

Total Obligated

Total Funds Drawdown

Program Funds Drawdown
Program Income Drawdown

Program Income Received

Total Funds Expended

Match Contributed

Activity Description:

See Activity Description for HNRP - 1RTNO.

Location Description:

Orleans Parish

of Properties

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period

Cumulative Actual Total / Expected

Total

0

This Report Period

112

Cumulative Actual Total / Expected
Total

Total 0

1/1

Total

1/1

of Housing Units

(M)

Beneficiaries Performance Measures

	inis Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Lov	w/Mod%
# of Households	0	0	0	0/0	0/0	1/1	0.00
# Owner Households	0	0	0	0/0	0/0	1/1	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: HNRP - 3BROADMOOR

Activity Title: Non-Profit Rebuild - Broadmoor Development

Corp.

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

0006

Projected Start Date:

09/01/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Non-Profit Rebuilding

Projected End Date:

12/31/2012

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Housing Corporation

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$896,630.41
Total Budget	\$0.00	\$896,630.41
Total Obligated	\$0.00	\$896,630.41
Total Funds Drawdown	\$0.00	\$401,233.20
Program Funds Drawdown	\$0.00	\$401,233.20
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$401,233.20
Louisiana Housing Corporation	\$0.00	\$0.00
Louisiana Housing Finance Agency	\$0.00	\$401,233.20
Match Contributed	\$0.00	\$0.00

Activity Description:

See Activity Description for HNRP - 1RTNO.

Location Description:

Orleans Parish

Activity Progress Narrative:

For environmental summary, please see HNRP - 1RTNO activity narrative.

Of the 8 applicants enrolled in the program, we show (0) closings during Q3-2012. Project delivery costs were used for the purposes of payroll and staffing and benefits. Total of (0) properties have been 100% cleared by the inspector during this quarter. In addition, project delivery costs were used for the purposes of building rental and utilities for those employees working on the grant; In addition, project costs were paid for properties environmentally exempt or cleared. Leacy Rowe

>CDBG Compliance Specialist

>(225) 219-9600

As a correction to the 1st quarter 2011, 2 extra units are added for the addresses 3316-18 Louisiana Avenue Parkway and 3504-06 Louisiana Avenue in New Orleans, 70125. As a correction to the 3rd quarter of 2011, 1 extra unit is added for the address 3124 General Taylor Street in New Orleans, 70125. Finally, as a correction to the 4th quarter of 2011, 1 extra unit is added for the address 3733-3735 Delachaise Street in New Orleans, 70125. These properties are duplexes. The rehabilitation of both units was funded.



Due to an address entered incorrectly in the 3rd quarter of 2011, that address (3120-3122 General Taylor Street in New Orleans) was re-entered this quarter. The incorrect address will be removed. Additionally, a prior period correction to the 3rd quarter 2011 adjusts the number of Low and Moderate income individuals in this activity.

Joseph Rossman

>Community Development Specialist

>(225) 219-9600

of Properties

Accomplishments Performance Measures

This Report Period	Cumulative Actual Total / Expected
Total	Total
0	7/7

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	4	12/8
# of Singlefamily Units	4	12/8

Beneficiaries Performance Measures

	Ins	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Lo	ow/Mod%	
# of Households	-1	1	0	6/0	2/8	8/8	100.00	
# Owner Households	-1	1	0	6/0	2/8	8/8	100.00	

Activity Locations

Address	City	County	State	Zip	Status / Accept
3120-3122 General Taylor Street	New Orleans		Louisiana	70125-	Match / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: HNRP - 4BERNARD

Activity Title: Non-Profit Rebuild - St. Bernard Project

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

0006

Projected Start Date:

09/01/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Non-Profit Rebuilding

Projected End Date:

12/31/2012

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Housing Corporation

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$3,021,137.82
Total Budget	\$0.00	\$3,021,137.82
Total Obligated	\$0.00	\$3,021,137.82
Total Funds Drawdown	\$0.00	\$768,498.29
Program Funds Drawdown	\$0.00	\$768,498.29
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$768,498.29
Louisiana Housing Corporation	\$0.00	\$0.00
Louisiana Housing Finance Agency	\$0.00	\$768,498.29
Match Contributed	\$0.00	\$0.00

Activity Description:

See Activity Description for HNRP - 1RTNO.

Location Description:

Orleans and St. Bernard Parishes

Activity Progress Narrative:

For environmental summary, please see HNRP - 1RTNO activity narrative.

Of the 23 applicants enrolled in the program, we show (0) closing during Q3-2012. Project delivery costs were used for the purposes of payroll and staffing and benefits. Total of (2) properties have been 100% cleared by the inspector during this quarter. In addition, project delivery costs were used for the purposes of building rental and utilities for those employees working on the grant; In addition, project costs were paid for properties environmentally exempt or cleared. Leacy Rowe

>CDBG Compliance Specialist

>(225) 219-9600

An address was entered incorrectly for the 1st quarter of 2012, and as a prior-period correction, will be removed. An individual, property, and housing unit was removed as well.

Joseph Rossman

>Community Development Specialist

>(225) 219-9600



Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total
-1 18/22

This Report Period Cumulative Actual Total / Expected
Total Total
of Housing Units

Total
18/22

of Singlefamily Units -1 18/22

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	otal Low	Mod	Total Low/N	
# of Households	0	-1	-1	9/0	9/22	18/22	100.00
# Owner Households	0	-1	-1	9/0	9/22	18/22	100.00

Activity Locations

of Properties

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: HNRP - 5EPISCOPAL

Activity Title: Non-Profit Rebuild - Diocese of Episcopal Church

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

0006

Projected Start Date:

09/01/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Non-Profit Rebuilding

Projected End Date:

12/31/2012

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Housing Corporation

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$917,680.00
Total Budget	\$0.00	\$917,680.00
Total Obligated	\$0.00	\$917,680.00
Total Funds Drawdown	\$0.00	\$700,470.73
Program Funds Drawdown	\$0.00	\$700,470.73
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$700,470.73
Louisiana Housing Corporation	\$0.00	\$0.00
Louisiana Housing Finance Agency	\$0.00	\$700,470.73
Match Contributed	\$0.00	\$0.00

Activity Description:

See Activity Description for HNRP - 1RTNO.

Location Description:

Orleans Parish

Activity Progress Narrative:

For environmental summary, please see $\ensuremath{\mathsf{HNRP}}$ - 1RTNO activity narrative.

Of the 9 applicants enrolled in the program, we show (0) closings during Q3-2012. Project delivery costs were used for the purposes of payroll and staffing and benefits. Total of (0) properties have been 100% cleared by the inspector. In addition, project delivery costs were used for the purposes of building rental and utilities for those employees working on the grant; In addition, project costs were paid for properties environmentally exempt or cleared.

Leacy Rowe

>CDBG Compliance Specialist

>(225) 219-9600

As a correction to the 4th quarter of 2010, 1 extra unit is added for the address 1230-32 Elysian Fields Avenue, New Orleans 70119, and as a correction to the 2nd quarter 2011, 1 extra unit is added for the address 2905-2907 Martin Luther King Boulevard. These properties are duplexes. The rehabilitation of both units was funded. Joseph Rossman

>Community Development Specialist

>(225) 219-9600



Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

0 8/10

This Report Period Cumulative Actual Total / Expected

 Total
 Total

 # of Housing Units
 2
 10/10

 # of Singlefamily Units
 2
 10/10

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Lo	ow/Mod%
# of Households	0	0	0	7/0	1/10	8/10	100.00
# Owner Households	0	0	0	7/0	1/10	8/10	100.00

Activity Locations

of Properties

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: HNRP - 6CATHOLIC CHARIT

Activity Title: Non-Profit Rebuild - Catholic Charities

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

0006

Projected Start Date:

09/01/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Non-Profit Rebuilding

Projected End Date:

12/31/2012

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Housing Corporation

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,080,000.00
Total Budget	\$0.00	\$1,080,000.00
Total Obligated	\$0.00	\$1,080,000.00
Total Funds Drawdown	\$0.00	\$528,110.75
Program Funds Drawdown	\$0.00	\$528,110.75
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$528,110.75
Louisiana Housing Corporation	\$0.00	\$0.00
Louisiana Housing Finance Agency	\$0.00	\$528,110.75
Match Contributed	\$0.00	\$0.00

Activity Description:

See Activity Description for HNRP - 1RTNO.

Location Description:

Orleans Parish

Activity Progress Narrative:

For environmental summary, please see HNRP - 1RTNO activity narrative.

Of the 9 applicants enrolled in the program, we show (0) closings during Q3-2012. Project delivery costs were used for the purposes of payroll and staffing and benefits. Total of (1) properties have been 100% cleared by the inspector during this quarter. In addition, project delivery costs were used for the purposes of building rental and utilities for those employees working on the grant; In addition, project costs were paid for properties environmentally exempt or cleared. Leacy Rowe

>CDBG Compliance Specialist

>(225) 219-9600

As a correction to the 2nd quarter of 2011, 2 extra units are added for the addresses 4521-23 Tolouse Street, New Orleans 70119 and 3004-3006 Pauger Street, New Orleans, 70127. These properties are duplexes. The rehabilitation of both units was funded.

For the 4th quarter of 2010, an individual was mistakenly entered as being Low income. However, as a prior period correction, it was changed to Urgent Need this quarter.

Joseph Rossman

>Community Development Specialist



of Properties

of Housing Units

of Singlefamily Units

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total0 8/8

This Report Period Cumulative Actual Total / Expected

 Total
 Total

 2
 10/8

 2
 10/8

Beneficiaries Performance Measures

This Report Period Cumulative Actual Total / Expected Low Mod Total Low Mod Total Low/Mod% # of Households -3 2 0 2/0 5/8 8/8 87.50 # Owner Households -3 2 0 2/0 5/8 8/8 87.50

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: HNRP - 7NENA

Non-Profit Rebuild - Neighborhood Empowerment **Activity Title:**

Ntwk

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

0006

Projected Start Date:

09/01/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Overall

Total Projected Budget from All Sources

Total Budget Total Obligated

Total Funds Drawdown

Program Funds Drawdown

Program Income Drawdown

Program Income Received

Total Funds Expended

Louisiana Housing Corporation

Louisiana Housing Finance Agency

Match Contributed

Activity Status:

Under Way

Project Title:

Non-Profit Rebuilding

Projected End Date:

12/31/2012

\$55,248.86

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Housing Corporation

Jul 1 thru Sep 30, 2012 To Date N/A \$2,614,317.94 \$0.00 \$2,614,317.94 \$0.00 \$2,614,317.94 \$48,493.84 \$306,226.16 \$48,493.84 \$306,226.16 \$0.00 \$0.00 \$0.00 \$0.00 \$55,248.86 \$306,226.16 \$0.00 \$0.00

\$306,226.16

\$0.00 \$0.00

Activity Description:

See Activity Description for HNRP - 1RTNO.

Location Description:

Orleans Parish

Activity Progress Narrative:

For environmental summary, please see HNRP - 1RTNO activity narrative.

Of the 12 applicants enrolled in the program, we show (0) closings during Q3-2012. Project delivery costs were used for the purposes of payroll and staffing and benefits. Total of (2) properties have been 100% cleared by the inspector during this quarter. In addition, project delivery costs were used for the purposes of building rental and utilities for those employees working on the grant; In addition, project costs were paid for properties environmentally exempt or cleared. Leacy Rowe

>CDBG Compliance Specialist

>(225) 219-9600

Due to a DRGR Voucher correction from the 1st quarter 2012, an additional \$6,755.02 is added to the expenditures this

As a correction to the 2nd quarter of 2011, 1 extra unit is added for the address 6036-38 Burgundy Street, New Orleans 70117. This property is a duplex. The rehabilitation of both units was funded.

An address was incorrectly entered for the 2nd quarter of 2011, and will be corrected. Additionally, a prior period correction to



the same quarter adjusts the race/ethnicity information in this activity.

Joseph Rossman

>Community Development Specialist

>(225) 219-9600

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
i	0	12/13

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	1	13/13
# of Singlefamily Units	1	13/13

Beneficiaries Performance Measures

	inis Report Period		Cumuia	Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total Low	Total Low/Mod%	
# of Households	-1	1	0	11/0	1/13	12/13	100.00	
# Owner Households	-1	1	0	11/0	1/13	12/13	100.00	

Activity Locations

of Properties

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: HNRP - 8RAPIDES

Activity Title: Non-Profit Rebuild - Rapides Station Community

Min

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

0006

Projected Start Date:

09/01/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Responsible Organization:

Completed Activity Actual End Date:

Activity Status:

Under Way

12/31/2012

Project Title:

Non-Profit Rebuilding

Projected End Date:

Louisiana Housing Corporation

Overall
Total Projected Budget from All Sources
Total Budget
Total Obligated
Total Funds Drawdown
Program Funds Drawdown
Program Income Drawdown
Program Income Received
Total Funds Expended

Louisiana Housing Corporation

Louisiana Housing Finance Agency

Match Contributed

Jul 1 thru Sep 30, 2012 To Date N/A \$3,099,834.77 \$0.00 \$3,099,834.77 \$0.00 \$3,099,834.77 \$19,586.11 \$2,014,127.32 \$19,586.11 \$2,014,127.32 \$0.00 \$0.00 \$0.00 \$0.00 \$19,586.11 \$2,014,127.32 \$0.00 \$0.00 \$2,014,127.32 \$19,586.11 \$0.00 \$0.00

Activity Description:

See Activity Description for HNRP - 1RTNO.

Location Description:

Calcasieu, Cameron, St. Tammany, and Washington Parishes

Activity Progress Narrative:

For environmental summary, please see HNRP - 1RTNO activity narrative.

Of the 31 applicants enrolled in the program, we show (0) closings during Q3-2012. Project delivery costs were used for the purposes of payroll and staffing and benefits. Total of (1) properties have been 100% cleared by the inspector. In addition, project delivery costs were used for the purposes of building rental and utilities for those employees working on the grant; In addition, project costs were paid for properties environmentally exempt or cleared.

Leacy Rowe

>CDBG Compliance Specialist

>(225) 219-9600

As a prior period correction, two individuals that closed in the 4th quarter of 2010 are reported this quarter. Additionally, a prior period correction from the 3rd quarter of 2010 adjusts the number of Low and Moderate income individuals in this activity. Joseph Rossman

>Community Development Specialist

>(225) 219-9600



Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total
2 18/26

This Report Period Cumulative Actual Total / Expected
Total Total

of Housing Units 2 18/26
of Singlefamily Units 2 18/26

Beneficiaries Performance Measures

	Thi	This Report Period		Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Lo	ow/Mod%
# of Households	3	-1	2	15/0	3/26	18/26	100.00
# Owner Households	3	-1	2	15/0	3/26	18/26	100.00

Activity Locations

of Properties

Address	City	County	State	Zip	Status / Accept
2211 Maynard St	Lake Charles		Louisiana	70601-2638	Match / Y
4880 Alligator Park Rd	Starks		Louisiana	70661-3129	Match / Y

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: HNRP - LFRC

Activity Title: Non-Profit Rebuilding - (HNRP) - LA Family Recov.

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

0006

Projected Start Date:

08/11/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Non-Profit Rebuilding

Projected End Date:

12/31/2012

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Housing Finance Agency

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$8,002.84
Total Budget	\$0.00	\$8,002.84
Total Obligated	\$0.01	\$8,002.84
Total Funds Drawdown	\$0.00	\$8,002.36
Program Funds Drawdown	\$0.00	\$8,002.36
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$8,002.36
Louisiana Housing Finance Agency	\$0.00	\$8,002.36
Match Contributed	\$0.00	\$0.00

Activity Description:

See Activity Description for HNRP - 1RTNO.

Location Description:

Hurricane Katrina/Rita affected parishes.

Activity Progress Narrative:

Additional funding was obligated this quarter up to the fully budgeted amount. Joseph Rossman

- >Community Development Specialist
- >(225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Properties 0 0/0

This Report Period Cumulative Actual Total / Expected

Total Total



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low Mod T		Total	Low Mod		Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/0	0
# Owner Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: HNRP - PD

Activity Title: Non-Profit Rebuilding - (HNRP) - PD

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

0006 Non-Profit Rebuilding

Projected Start Date: Projected End Date:

08/11/2009 06/30/2013

Benefit Type: Completed Activity Actual End Date:

N/A

National Objective: Responsible Organization:

N/A Louisiana Housing Corporation

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$2,000,000.00
Total Budget	\$0.00	\$2,000,000.00
Total Obligated	\$0.00	\$2,000,000.00
Total Funds Drawdown	\$205.32	\$1,351,143.89
Program Funds Drawdown	\$205.32	\$1,351,143.89
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	(\$9,581.26)	\$1,351,143.89
Capital City Press The Advocate	\$0.00	\$54.32
Louisiana Housing Corporation	\$0.00	\$0.00
Louisiana Housing Finance Agency	(\$9,786.58)	\$1,350,837.27
Shearman Company, LLC DBA American Press	\$50.00	\$50.00
The St. Tammany Farmer	\$0.00	\$46.98
The Times-Picayune, LLC	\$46.50	\$46.50
Wick Communications Co. DBA The Daily News	\$108.82	\$108.82
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity provides for the administration of the Non-profit Rebuilding program by the Louisiana Housing Finance Agency (LHFA).

Location Description:

N/A

Activity Progress Narrative:

Currently there are 142 applicants participating in the program. A combination of project delivery costs along with administrative costs was used for the purposes of title searches, environmental, and abatement. A total of 118 homes have cleared 100% inspection.

Leacy Rowe

>CDBG Compliance Specialist

>(225) 219-9600



Due to a DRGR Voucher correction from the 1st quarter 2012, \$9,786.58 is subtracted from the expenditures this quarter. Joseph Rossman >Community Development Specialist >(225) 219-9600

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: HPSR - 1PEOPLES

Activity Title: Plaquemines Rental Housing - Peoples

Community Sta

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

8000

Projected Start Date:

08/11/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Homeowner Rehabilitation

Projected End Date:

06/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Housing Corporation

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,730,196.90
Total Budget	\$0.00	\$1,730,196.90
Total Obligated	\$0.00	\$1,730,196.90
Total Funds Drawdown	\$0.00	\$1,085,403.04
Program Funds Drawdown	\$0.00	\$1,085,403.04
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,085,403.04
Louisiana Housing Corporation	\$0.00	\$0.00
Louisiana Housing Finance Agency	\$0.00	\$1,085,403.04
Match Contributed	\$0.00	\$0.00

Activity Description:

See Activity Description for HPSR - LFRC.

Location Description:

Plaquemines Parish

Activity Progress Narrative:

Of the 6 applicants enrolled in the program, we show (0) closings during Q3-2012. Project delivery costs were used for the purposes of payroll and staffing and benefits. Total of (0) properties have been 100% cleared by the inspector during this quarter. In addition, project delivery costs were used for the purposes of building rental and utilities for those employees working on the grant; in addition to project costs.

Leacy Rowe

>CDBG Compliance Specialist

>(225) 219-9600

As a prior period correction from the 1st quarter of 2011, the number of Low and Moderate income individuals was adjusted this quarter.

Joseph Rossman

>Community Development Specialist

>(225) 219-9600



Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

0 6/6

of Properties 0 6/6

This Report Period Cumulative Actual Total / Expected

Total Total

of Housing Units

0 6/6

of Singlefamily Units

0 6/6

Beneficiaries Performance Measures

This Report Period Cumulative Actual Total / Expected Low Mod **Total** Low Mod Total Low/Mod% # of Households -1 4/0 1/6 6/6 83.33 # Renter Households 0 4/0 1/6 83.33 -1 6/6

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: HPSR - 2UWOGNA

Activity Title: Plaquemines Rental Housing - United Way of GNO

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

0008

Projected Start Date:

08/11/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Homeowner Rehabilitation

Projected End Date:

06/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Housing Corporation

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,852,196.90
Total Budget	\$0.00	\$1,852,196.90
Total Obligated	\$0.00	\$1,852,196.90
Total Funds Drawdown	\$3,932.95	\$1,335,324.16
Program Funds Drawdown	\$3,932.95	\$1,335,324.16
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$4,579.94	\$1,335,324.16
Louisiana Housing Corporation	\$0.00	\$0.00
Louisiana Housing Finance Agency	\$4,579.94	\$1,335,324.16
Match Contributed	\$0.00	\$0.00

Activity Description:

See Activity Description for HPSR - LFRC.

Location Description:

Plaquemines Parish

Activity Progress Narrative:

Due to a DRGR Voucher revision in the 1st quarter 2012, \$646.99 is added to the amount expended.

As a prior period correction from the 1st quarter of 2011, the number of Low and Moderate income individuals was adjusted this quarter.

Joseph Rossman

>Community Development Specialist

>(225) 219-9600

Of the 8 applicants enrolled in the program, we show (0) closings during Q3-2012. Project delivery costs were used for the purposes of payroll and staffing and benefits. Total of (0) properties have been 100% cleared by the inspector. In addition, project delivery costs were used for the purposes of building rental and utilities for those employees working on the grant; in addition to project costs.

Leacy Rowe

>CDBG Compliance Specialist

>(225) 219-9600



Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

0 8/8

This Report Period Cumulative Actual Total / Expected
Total Total

of Housing Units

0 8/8

of Singlefamily Units

0 8/8

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Lo	ow/Mod%
# of Households	-2	2	0	6/0	2/8	8/8	100.00
# Renter Households	-2	2	0	6/0	2/8	8/8	100.00

Activity Locations

of Properties

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: HPSR - LFRC

Activity Title: Plaquemines Rental Housing (HPSR) - LA Family

Reco

Activitiy Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

8000

Projected Start Date:

08/11/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Homeowner Rehabilitation

Projected End Date:

06/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Plaquemines Parish

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$17,606.20
Total Budget	\$7,274.67	\$17,606.20
Total Obligated	\$7,274.67	\$17,606.20
Total Funds Drawdown	\$0.00	\$17,606.20
Program Funds Drawdown	\$0.00	\$17,606.20
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$17,606.20
Plaquemines Parish	\$0.00	\$17,606.20
Match Contributed	\$0.00	\$0.00

Activity Description:

In order to balance the lack of affordable rental housing demand in Plaquemines Parish with the urgent need for current homeowners, this program would allow the conversion of a portion of the parish&rsquos Small Rental Property Program (SRPP) allocation to be used as a CDBG homeowner rehabilitation program. This homeowner rehabilitation funding would be limited to Plaquemines Parish&rsquos SRPP allocation and governed by the CDBG rehab program guidelines. The use of Federal disaster recovery program CDBG funds will require the homeowner rehabilitation program to be subject to additional requirements not generally applicable to standard SRPP Awards. For example, unless expressly allowed by the United States Department of HUD, owners&rsquo may not be able to receive funds until they have cleared Federal environmental review and have demonstrated that they will be using Lead Safe Work practices, including securing a Lead Certified contractor. Funds may also be subject to &Idquoduplication of benefit&rdquo tests &ndash unless determined otherwise by the Federal authorities. Consequently funding could be limited in amount depending on the amount of other funding the owner had received to support his rehabilitation &ndash e.g. Insurance Proceeds, SBA loans etc. In situations where the homeowner must temporarily relocate during construction, URA requirements will be enforced.

Location Description:

Plaquemines Parish

Activity Progress Narrative:

Additional funds were obligated this quarter as a prior quarter charge was moved to this activity that had mistakenly been assigned to another Non-profit activity.

Joseph Rossman

>Community Development Specialist



of Properties

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

0 0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low	/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0
# Renter Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: HPSR - PD

Activity Title: Plaquemines Rental Housing (HPSR) - PD

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

0008 Homeowner Rehabilitation

Projected Start Date: Projected End Date:

08/11/2009 06/30/2013

Benefit Type: Completed Activity Actual End Date:

N/A

National Objective:Responsible Organization:Low/ModLouisiana Housing Corporation

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$400,000.00
Total Budget	\$0.00	\$400,000.00
Total Obligated	\$0.00	\$400,000.00
Total Funds Drawdown	\$0.00	\$210,936.98
Program Funds Drawdown	\$0.00	\$210,936.98
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	(\$646.99)	\$210,936.98
Louisiana Housing Corporation	\$0.00	\$0.00
Louisiana Housing Finance Agency	(\$646.99)	\$210,936.98
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity provides funding for the administration of the Plaquemines Rental Housing program by the Louisiana Housing Finance Agency.

Location Description:

N/A

Activity Progress Narrative:

Due to a DRGR Voucher revision in the 1st quarter 2012, \$646.99 is subtracted from the amount expended and re-assigned to HPSR - 2UWOGNA.

Joseph Rossman

>Community Development Specialist

>(225) 219-9600

Currently there are 14 applicants participating in the program. A combination of project delivery costs along with administrative costs have been used for the purposes of title searches, environmental, and abatement.

Leacy Rowe

>CDBG Compliance Specialist

>(225) 219-9600



Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: HSSD - Jefferson Soft Seconds - LMI Activity Title: HSSD - Jefferson Soft Seconds - LMI

Activitiy Category:

Homeownership Assistance to low- and moderate-income

Project Number:

0005

Projected Start Date:

12/01/2011

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Soft Seconds

Projected End Date:

11/30/2014

Completed Activity Actual End Date:

Responsible Organization:

Jefferson Parish

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$4,896,000.00
Total Budget	\$4,896,000.00	\$4,896,000.00
Total Obligated	\$4,896,000.00	\$4,896,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This program will be funded with a portion of the \$75M in Small Rental Program (SRP) funds designated for the purpose of promoting homeownership and expanding housing opportunities for existing LMI renter households(those earning less than 80% of the area median income), using the supply of Louisiana Land Trust (LLT) Properties. By targeting financial support to the redevelopment of these properties selected by the local governments, this program will also promote neighborhood revitalization in critical areas throughout the Louisiana Gulf Coast. Funding for this initiative will be subject to the guiding principles of the SRP. Specifically, all funding will be restricted to four unit properties and to restoring property that received severe or major damage through Hurricanes Rita or Katrina in the 13 Parishes suffering the most severe damage to their rental housing stocks. The process is designed to work as follows. Parish government officials will be asked to select a pool of LLT parcels to be targeted for re-development as first time homebuyer properties. These properties will be grouped together in clusters whenever possible in order to take advantage of economies of scale and to ensure that their development will have a significant positive impact on the area. The selected properties and commitments for any necessary CDBG subsidies will be offered through a competitive process to qualified developers, including nonprofit and for-profit organizations, that are able to provide a finished property that meets the Program's quality standards and is affordable to the pool on income eligible buyers. Upon completion, the properties will be sold at a market price set at the full cost of development, but the actual cost to the qualified first time homebuyers will be significantly less. The difference or gap will be provided in the form of a no interest, soft second mortgage to the purchaser. The amount of the soft second loan will be scaled to ensure that the actual cost of purchasing the property is affordable to eligible buyers taking into consideration prevailing interest rates, construction and operating costs, and industry standards for affordability, such as 30% of income for housing costs. Funding for an LLT rental property would range from \$10,000 to \$100,000. This soft second loan will be forgiven over time for the period the purchaser remains in the home. However, the program will be structured to provide recapture of benefits in the event of sale. For instance, if the new homeowner sells the property before their soft second loan is completely forgiven, the outstanding principal or a portion of this principal will be due on sale depending on whether the owner has realized a gain over this initial investment, i.e. his equity and the amount of the first mortgage that he took on in order to purchase the property. Purchasers will be selected based on a lottery system. The Parish government may elect to provide priorities to select groups of eligible purchasers, e.g. uniformed workers. Where appropriate, Parish governments may also elect to select a pool of LLT properties to be developed as affordable rental housing, including rent to own developments. Again, any properties developed through an LLT rental



initiative would also have to meet the basic requirements previously stated.

Location Description:

Jefferson Parish

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/77
# of Singlefamily Units	0	0/77

Beneficiaries Performance Measures

	This Report Period			Cumula	Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/77	0/77	0
# Owner Households	0	0	0	0/0	0/77	0/77	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: HSSD - Jefferson Soft Seconds - PD
Activity Title: HSSD - Jefferson Soft Seconds - PD

Activitiy Category:

Homeownership Assistance (with waiver only)

Project Number:

0005

Projected Start Date:

12/01/2011

Benefit Type:

Direct Benefit (Households)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Soft Seconds

Projected End Date:

11/30/2014

Completed Activity Actual End Date:

Responsible Organization:

Jefferson Parish

\$0.00

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$480,000.00
Total Budget	\$480,000.00	\$480,000.00
Total Obligated	\$480,000.00	\$480,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00

Activity Description:

Match Contributed

Program delivery costs to carry out Soft Seconds Program in Jefferson Parish.

Location Description:

Jefferson Parish

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected
Total Total

of Housing Units 0 0/0

of Singlefamily Units 0 0/0

140

Beneficiaries Performance Measures

This Report Period Cumulative Actual Total / Expected

Low Mod Total Low Mod Total Low/Mod%



\$0.00

# of Households	0	0	0	0/0	0/0	0/0	0
# Owner Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: HSSD - Jefferson Soft Seconds - UN Activity Title: HSSD - Jefferson Soft Seconds - UN

Activitiy Category:

Homeownership Assistance (with waiver only)

Project Number:

0005

Projected Start Date:

12/01/2011

Benefit Type:

Direct Benefit (Households)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Soft Seconds

Projected End Date:

11/30/2014

Completed Activity Actual End Date:

Responsible Organization:

Jefferson Parish

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$4,224,000.00
Total Budget	\$4,224,000.00	\$4,224,000.00
Total Obligated	\$4,224,000.00	\$4,224,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This program will be funded with a portion of the \$75M in Small Rental Program (SRP) funds designated for the purpose of promoting homeownership and expanding housing opportunities for existing LMI renter households(those earning less than 80% of the area median income), using the supply of Louisiana Land Trust (LLT) Properties. By targeting financial support to the redevelopment of these properties selected by the local governments, this program will also promote neighborhood revitalization in critical areas throughout the Louisiana Gulf Coast. Funding for this initiative will be subject to the guiding principles of the SRP. Specifically, all funding will be restricted to four unit properties and to restoring property that received severe or major damage through Hurricanes Rita or Katrina in the 13 Parishes suffering the most severe damage to their rental housing stocks. The process is designed to work as follows. Parish government officials will be asked to select a pool of LLT parcels to be targeted for re-development as first time homebuyer properties. These properties will be grouped together in clusters whenever possible in order to take advantage of economies of scale and to ensure that their development will have a significant positive impact on the area. The selected properties and commitments for any necessary CDBG subsidies will be offered through a competitive process to qualified developers, including nonprofit and for-profit organizations, that are able to provide a finished property that meets the Program's quality standards and is affordable to the pool on income eligible buyers. Upon completion, the properties will be sold at a market price set at the full cost of development, but the actual cost to the qualified first time homebuyers will be significantly less. The difference or gap will be provided in the form of a no interest, soft second mortgage to the purchaser. The amount of the soft second loan will be scaled to ensure that the actual cost of purchasing the property is affordable to eligible buyers taking into consideration prevailing interest rates, construction and operating costs, and industry standards for affordability, such as 30% of income for housing costs. Funding for an LLT rental property would range from \$10,000 to \$100,000. This soft second loan will be forgiven over time for the period the purchaser remains in the home. However, the program will be structured to provide recapture of benefits in the event of sale. For instance, if the new homeowner sells the property before their soft second loan is completely forgiven, the outstanding principal or a portion of this principal will be due on sale depending on whether the owner has realized a gain over this initial investment, i.e. his equity and the amount of the first mortgage that he took on in order to purchase the property. Purchasers will be selected based on a lottery system. The Parish government may elect to provide priorities to select groups of eligible purchasers, e.g. uniformed workers. Where appropriate, Parish governments may also elect to select a pool of LLT properties to be developed as affordable rental housing, including rent to own developments. Again, any properties developed through an LLT rental



initiative would also have to meet the basic requirements previously stated.

Location Description:

Jefferson Parish

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected		
	Total	Total		
# of Housing Units	0	0/74		
# of Singlefamily Units	0	0/74		

Beneficiaries Performance Measures

	This Report Period		Cumula	Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total I	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/74	0
# Owner Households	0	0	0	0/0	0/0	0/74	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: HSSD - Orleans Soft Seconds - LMI Activity Title: HSSD - Orleans Soft Seconds - LMI

Activitiy Category:

Homeownership Assistance to low- and moderate-income

Project Number:

0005

Projected Start Date:

01/01/2011

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Overall

Total Projected Budget from All Sources

Total Budget
Total Obligated

Total Funds Drawdown

Program Funds Drawdown Program Income Drawdown

Program Income Received

Total Funds Expended

City of New Orleans - K/R

Match Contributed

Activity Status:

Under Way

Project Title:

Soft Seconds

Projected End Date:

12/31/2013

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans - K/R

Jul 1 thru Sep 30, 2012	To Date
N/A	\$26,660,999.25
(\$10,839,999.75)	\$26,660,999.25
(\$10,839,999.75)	\$26,660,000.25
\$3,032,763.08	\$7,230,412.28
\$3,032,763.08	\$7,230,412.28
\$0.00	\$0.00
\$0.00	\$0.00
\$3,219,369.54	\$7,427,405.28
\$3,219,369.54	\$7,427,405.28
\$0.00	\$0.00

Activity Description:

This program will be funded with \$75M from unallocated Small Rental Program (SRP) funds for the purpose of promoting homeownership and to expand housing opportunities for existing LMI renter households (those earning less than 80% of the area median income), using the supply of Louisiana Land Trust (LLT) Properties. By targeting financial support to the redevelopment of these properties selected by the local governments, this program will also promote neighborhood revitalization in critical areas throughout the Louisiana Gulf Coast. Funding for this initiative will be subject to the guiding principles of the SRP. Specifically, all funding will be restricted to four unit properties and to restoring property that received severe or major damage through Hurricanes Rita or Katrina in the 13 Parishes suffering the most severe damage to their rental housing stocks. The process is designed to work as follows. Parish government officials will be asked to select a pool of LLT parcels to be targeted for re-development as first time homebuyer properties. These properties will be grouped together in clusters whenever possible in order to take advantage of economies of scale and to ensure that their development will have a significant positive impact on the area. The selected properties and commitments for any necessary CDBG subsidies will be offered through a competitive process to qualified developers, including nonprofit and for-profit organizations, that are able to provide a finished property that meets the Program's quality standards and is affordable to the pool on income eligible buyers. Upon completion, the properties will be sold at a market price set at the full cost of development, but the actual cost to the qualified first time homebuyers will be significantly less. The difference or gap will be provided in the form of a no interest, soft second mortgage to the purchaser. The amount of the soft second loan will be scaled to ensure that the actual cost of purchasing the property is affordable to eligible buyers taking into consideration prevailing interest rates, construction and operating costs, and industry standards for affordability, such as 30% of income for housing costs. Funding for an LLT rental property would range from \$10,000 to \$100,000. This soft second loan will be forgiven over time for the period the purchaser remains in the home. However, the program will be structured to provide recapture of benefits in the event of sale. For instance, if the new homeowner sells the property before their soft second loan is completely forgiven, the outstanding principal or a portion of this principal will be due on sale depending on whether the owner has realized a gain over this initial investment, i.e. his equity and the amount of the first mortgage that he took on in order to purchase the property. Purchasers will be selected based on a lottery system. The Parish government may elect to provide priorities to select groups of eligible purchasers, e.g. uniformed workers. Where appropriate, Parish governments may also elect to select a pool of LLT properties to be developed as affordable rental housing, including rent to own developments. Again, any properties developed through an LLT rental



initiative would also have to meet the basic requirements previously stated.

Location Description:

13 most disaster affected parishes.

Activity Progress Narrative:

Two individuals are added this quarter that actually had their loans closed last quarter, but are included this quarter as a prior period correction.

Joseph Rossman

>Community Development Specialist

>(225) 219-9600

\$3,219,369.54 were drawn this quarter as advanced payments to close 55 LMI and 16 UN loans for a total of 71 loans. At the end of the quarter, 59 of the 71 loans have closed for a total of \$3,330,875.85 . For these 59 closings, \$37,269.69 will be returned to the state as 32 of these loans closed at a lower dollar value than originally thought. The remaining 12 loans will close in the 2012 4th quarter. Upon closing, any excess funds for these 12 loans will be returned to the state.

Brenda Evans > Program Manager

>225 219-9600

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	44	107/383
# of Singlefamily Units	44	107/383

Beneficiaries Performance Measures

	This	This Report Period		Cumulative Actual Total / Expected					
	Low	Mod	Total	Low	Mod	Total Lo	ow/Mod%		
# of Households	0	44	44	11/0	96/383	107/383	100.00		
# Owner Households	0	44	44	11/0	96/383	107/383	100.00		

Activity Locations

Address	City	County	State	Zip	Status / Accep
7540 Crestmont Rd	New Orleans		Louisiana	70126-1827	Match / Y
1900 7th St	New Orleans		Louisiana	70115-5126	Match / Y
4700 Rosalia Dr	New Orleans		Louisiana	70127-3559	Match / Y
4700 Corinne St	New Orleans		Louisiana	70127-3852	Match / Y
2301 Prancer St	New Orleans		Louisiana	70131-3635	Match / Y
1730-32 Joliet St.	New Orleans		Louisiana	70118-	Match / N
2335 Madrid St	New Orleans		Louisiana	70122-5513	Match / Y
3509 Magnolia St	New Orleans		Louisiana	70115-6820	Match / Y
2438 Prancer St	New Orleans		Louisiana	70131-3638	Match / Y
4510 Paris Ave	New Orleans		Louisiana	70122-2522	Match / Y
3319 N Dorgenois St	New Orleans		Louisiana	70117-5855	Match / Y
1512 Riviera Ave	New Orleans		Louisiana	70122-1939	Match / Y
3728 Mimosa Ct	New Orleans		Louisiana	70131-8308	Match / Y
7516 Primrose Dr	New Orleans		Louisiana	70126-2032	Match / Y

145



1617 Jourdan Ave	New Orleans	Louisiana	70117-4123	Match / Y
7341 Briarheath Dr	New Orleans	Louisiana	70128-2411	Match / Y
7810 Brevard Ave	New Orleans	Louisiana	70127-1104	Match / Y
4524 Crowder Blvd	New Orleans	Louisiana	70127-4083	Match / Y
4807 Virgilian St	New Orleans	Louisiana	70126-3936	Match / Y
2711 S Robertson St	New Orleans	Louisiana	70113-2626	Match / Y
819 Forstall St	New Orleans	Louisiana	70117-3816	Match / Y
13504 Saint Marie Dr	New Orleans	Louisiana	70129-2833	Match / Y
7524 Michigan St	New Orleans	Louisiana	70128-1929	Match / Y
4941 Sherwood Dr	New Orleans	Louisiana	70128-3121	Match / Y
3419 Somerset Dr	New Orleans	Louisiana	70131-5363	Match / Y
7532 Ligustrum Dr	New Orleans	Louisiana	70126-2024	Match / Y
6601 Coventry St	New Orleans	Louisiana	70126-1705	Match / Y
7030 Edgefield Dr	New Orleans	Louisiana	70128-2608	Match / Y
5311 Wildair Dr	New Orleans	Louisiana	70122-3423	Match / Y
4601 Charlmark Dr	New Orleans	Louisiana	70127-3501	Match / Y
8621 Bill St	New Orleans	Louisiana	70127-1043	Match / Y
4650 Lancelot Dr	New Orleans	Louisiana	70127-3242	Match / Y
2213 Gentilly Blvd	New Orleans	Louisiana	70122-2332	Match / Y
4866 Citrus Dr	New Orleans	Louisiana	70127-3537	Match / Y
3229 Plymouth Pl	New Orleans	Louisiana	70131-5349	Match / Y
2100 Beck St	New Orleans	Louisiana	70131-3508	Match / Y
832 N Dupre St	New Orleans	Louisiana	70119-4111	Match / Y
11555 Pressburg St	New Orleans	Louisiana	70128-3114	Match / Y
6608 Pauline Dr	New Orleans	Louisiana	70126-1041	Match / Y
4711 Elysian Fields Ave	New Orleans	Louisiana	70122-3911	Match / Y
1744 Reynes St	New Orleans	Louisiana	70117-4130	Match / Y
1332 Rapides Dr	New Orleans	Louisiana	70122-2020	Match / Y
6840 Coventry St	New Orleans	Louisiana	70126-1710	Match / Y
6710 Manchester St	New Orleans	Louisiana	70126-1746	Match / Y

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: HSSD - Orleans Soft Seconds - PD
Activity Title: HSSD - Orleans Soft Seconds - PD

Activitiy Category:

Homeownership Assistance (with waiver only)

Project Number:

0005

Projected Start Date:

01/01/2013

Benefit Type:

Direct Benefit (Households)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Soft Seconds

Projected End Date:

12/31/2013

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans - K/R

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$2,550,000.00
Total Budget	\$2,550,000.00	\$2,550,000.00
Total Obligated	\$2,550,000.00	\$2,550,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of New Orleans - K/R	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Program delivery costs for delivering the Soft Seconds Program in Orleans Parish.

Location Description:

Orleans Parish

Activity Progress Narrative:

These costs are for delivering the Soft Seconds Program.
Brenda Evans
>Program Manager
>225 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected
Total Total

of Housing Units
0 0/0

of Singlefamily Units
0 0/0



	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low	/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0
# Owner Households	0	Ο	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: HSSD - Orleans Soft Seconds - UN Activity Title: HSSD - Orleans Soft Seconds - UN

Activitiy Category:

Homeownership Assistance (with waiver only)

Project Number:

0005

Projected Start Date:

01/01/2011

Benefit Type:

Direct Benefit (Households)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Soft Seconds

Projected End Date:

12/31/2013

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans - K/R

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$23,064,000.75
Total Budget	(\$14,435,999.25)	\$23,064,000.75
Total Obligated	(\$14,435,999.25)	\$23,064,000.75
Total Funds Drawdown	\$489,239.10	\$1,082,416.30
Program Funds Drawdown	\$489,239.10	\$1,082,416.30
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$598,539.10	\$1,180,116.30
City of New Orleans - K/R	\$598,539.10	\$1,180,116.30
Match Contributed	\$0.00	\$0.00

Activity Description:

This program will be funded with \$75M from unallocated Small Rental Program (SRP) funds for the purpose of promoting homeownership and to expand housing opportunities for existing LMI renter households(those earning less than 80% of the area median income), using the supply of Louisiana Land Trust (LLT) Properties. By targeting financial support to the redevelopment of these properties selected by the local governments, this program will also promote neighborhood revitalization in critical areas throughout the Louisiana Gulf Coast. Funding for this initiative will be subject to the guiding principles of the SRP. Specifically, all funding will be restricted to four unit properties and to restoring property that received severe or major damage through Hurricanes Rita or Katrina in the 13 Parishes suffering the most severe damage to their rental housing stocks. The process is designed to work as follows. Parish government officials will be asked to select a pool of LLT parcels to be targeted for re-development as first time homebuyer properties. These properties will be grouped together in clusters whenever possible in order to take advantage of economies of scale and to ensure that their development will have a significant positive impact on the area. The selected properties and commitments for any necessary CDBG subsidies will be offered through a competitive process to qualified developers, including nonprofit and for-profit organizations, that are able to provide a finished property that meets the Program's quality standards and is affordable to the pool on income eligible buyers. Upon completion, the properties will be sold at a market price set at the full cost of development, but the actual cost to the qualified first time homebuyers will be significantly less. The difference or gap will be provided in the form of a no interest, soft second mortgage to the purchaser. The amount of the soft second loan will be scaled to ensure that the actual cost of purchasing the property is affordable to eligible buyers taking into consideration prevailing interest rates, construction and operating costs, and industry standards for affordability, such as 30% of income for housing costs. Funding for an LLT rental property would range from \$10,000 to \$100,000. This soft second loan will be forgiven over time for the period the purchaser remains in the home. However, the program will be structured to provide recapture of benefits in the event of sale. For instance, if the new homeowner sells the property before their soft second loan is completely forgiven, the outstanding principal or a portion of this principal will be due on sale depending on whether the owner has realized a gain over this initial investment, i.e. his equity and the amount of the first mortgage that he took on in order to purchase the property. Purchasers will be selected based on a lottery system. The Parish government may elect to provide priorities to select groups of eligible purchasers, e.g. uniformed workers. Where appropriate, Parish governments may also elect to select a pool of LLT properties to be developed as affordable rental housing, including rent to own developments. Again, any properties developed through an LLT rental



initiative would also have to meet the basic requirements previously stated.

Location Description:

of Properties

13 most disaster affected parishes

Activity Progress Narrative:

See Activity Narrative for HSSD - Orleans Soft Seconds - LMI.

Accomplishments Performance Measures

This Report Period	Cumulative Actual Total / Expected
Total	Total
0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	14	28/368
# of Singlefamily Units	14	28/368

Beneficiaries Performance Measures

	This	This Report Period		Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Lov	w/Mod%
# of Households	0	0	14	0/0	0/0	28/368	0.00
# Owner Households	0	0	14	0/0	0/0	28/368	0.00

Activity Locations

Address	City	County	State	Zip	Status / Accept
2375 Comet St	New Orleans		Louisiana	70131-3611	Match / Y
6967 Neptune Ct	New Orleans		Louisiana	70126-3014	Match / Y
4004-06 Piedmont Dr.	New Orleans		Louisiana	70122-	Match / N
10320 Flossmoor Dr	New Orleans		Louisiana	70127-1850	Match / Y
25 Kristen Ct	New Orleans		Louisiana	70128-1171	Match / Y
10001 Flossmoor Dr	New Orleans		Louisiana	70127-1876	Match / Y
2404-06 St. Ann St.	New Orleans		Louisiana	70119-	Match / N
11624 Pressburg St	New Orleans		Louisiana	70128-3107	Match / Y
5026 Congress Dr	New Orleans		Louisiana	70126-3623	Match / Y
7310 Arbor Dr	New Orleans		Louisiana	70126-3025	Match / Y
7623 Ebbtide Dr	New Orleans		Louisiana	70126-2063	Match / Y
4036-38 D'Hemecourt St.	New Orleans		Louisiana	70119-	Match / N
5151 Western St	New Orleans		Louisiana	70122-5140	Match / Y
6223-6225 Vermillion Blvd.	New Orleans		Louisiana	70122-	Match / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found



Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: HSSD - Plaquemines Soft Seconds - LMI
Activity Title: HSSD - Plaquemines Soft Seconds - LMI

Activitiy Category:

Homeownership Assistance to low- and moderate-income

Project Number:

0005

Projected Start Date:

01/01/1999

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Planned

Project Title:

Soft Seconds

Projected End Date:

01/01/1999

Completed Activity Actual End Date:

Responsible Organization:

Office of Community Development (OCD), Disaster

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,575,000.00
Total Budget	\$1,575,000.00	\$1,575,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This program will be funded with a portion of the \$72.6 in Small Rental Program (SRP) funds designated for the purpose of promoting homeownership and expanding housing opportunities for existing LMI renter households(those earning less than 80% of the area median income), using the supply of Louisiana Land Trust (LLT) Properties. By targeting financial support to the redevelopment of these properties selected by the local governments, this program will also promote neighborhood revitalization in critical areas throughout the Louisiana Gulf Coast. Funding for this initiative will be subject to the guiding principles of the SRP. Specifically, all funding will be restricted to four unit properties and to restoring property that received severe or major damage through Hurricanes Rita or Katrina in the 13 Parishes suffering the most severe damage to their rental housing stocks. The process is designed to work as follows. Parish government officials will be asked to select a pool of LLT parcels to be targeted for re-development as first time homebuyer properties. These properties will be grouped together in clusters whenever possible in order to take advantage of economies of scale and to ensure that their development will have a significant positive impact on the area. The selected properties and commitments for any necessary CDBG subsidies will be offered through a competitive process to qualified developers, including nonprofit and for-profit organizations, that are able to provide a finished property that meets the Program's quality standards and is affordable to the pool on income eligible buyers. Upon completion, the properties will be sold at a market price set at the full cost of development, but the actual cost to the qualified first time homebuyers will be significantly less. The difference or gap will be provided in the form of a no interest, soft second mortgage to the purchaser. The amount of the soft second loan will be scaled to ensure that the actual cost of purchasing the property is affordable to eligible buyers taking into consideration prevailing interest rates, construction and operating costs, and industry standards for affordability, such as 30% of income for housing costs. Funding for an LLT rental property would range from \$10,000 to \$100,000. This soft second loan will be forgiven over time for the period the purchaser remains in the home. However, the program will be structured to provide recapture of benefits in the event of sale. For instance, if the new homeowner sells the property before their soft second loan is completely forgiven, the outstanding principal or a portion of this principal will be due on sale depending on whether the owner has realized a gain over this initial investment, i.e. his equity and the amount of the first mortgage that he took on in order to purchase the property. Purchasers will be selected based on a lottery system. The Parish government may elect to provide priorities to select groups of eligible purchasers, e.g. uniformed workers. Where appropriate, Parish governments may also elect to select a pool of LLT properties to be developed as affordable rental housing, including rent to own developments. Again, any properties developed through an LLT rental



initiative would also have to meet the basic requirements previously stated.

Location Description:

Plaquemines Parish

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	This Report Period		Cumula	Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0
# Owner Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: HSSD - St. Bernard Soft Seconds - UN
Activity Title: HSSD - St. Bernard Soft Seconds - UN

Activitiy Category:

Homeownership Assistance (with waiver only)

Project Number:

0005

Projected Start Date:

01/01/1999

Benefit Type:

Direct Benefit (Households)

National Objective:

Urgent Need

Activity Status:

Planned

Project Title:

Soft Seconds

Projected End Date:

01/01/1999

Completed Activity Actual End Date:

Responsible Organization:

St. Bernard Parish Home Mortgage Authority

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$2,645,000.00
Total Budget	\$2,645,000.00	\$2,645,000.00
Total Obligated	\$2,645,000.00	\$2,645,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This program will be funded with a portion of the \$75M in Small Rental Program (SRP) funds designated for the purpose of promoting homeownership and expanding housing opportunities for existing LMI renter households(those earning less than 80% of the area median income), using the supply of Louisiana Land Trust (LLT) Properties. By targeting financial support to the redevelopment of these properties selected by the local governments, this program will also promote neighborhood revitalization in critical areas throughout the Louisiana Gulf Coast. Funding for this initiative will be subject to the guiding principles of the SRP. Specifically, all funding will be restricted to four unit properties and to restoring property that received severe or major damage through Hurricanes Rita or Katrina in the 13 Parishes suffering the most severe damage to their rental housing stocks. The process is designed to work as follows. Parish government officials will be asked to select a pool of LLT parcels to be targeted for re-development as first time homebuyer properties. These properties will be grouped together in clusters whenever possible in order to take advantage of economies of scale and to ensure that their development will have a significant positive impact on the area. The selected properties and commitments for any necessary CDBG subsidies will be offered through a competitive process to qualified developers, including nonprofit and for-profit organizations, that are able to provide a finished property that meets the Program's quality standards and is affordable to the pool on income eligible buyers. Upon completion, the properties will be sold at a market price set at the full cost of development, but the actual cost to the qualified first time homebuyers will be significantly less. The difference or gap will be provided in the form of a no interest, soft second mortgage to the purchaser. The amount of the soft second loan will be scaled to ensure that the actual cost of purchasing the property is affordable to eligible buyers taking into consideration prevailing interest rates, construction and operating costs, and industry standards for affordability, such as 30% of income for housing costs. Funding for an LLT rental property would range from \$10,000 to \$100,000. This soft second loan will be forgiven over time for the period the purchaser remains in the home. However, the program will be structured to provide recapture of benefits in the event of sale. For instance, if the new homeowner sells the property before their soft second loan is completely forgiven, the outstanding principal or a portion of this principal will be due on sale depending on whether the owner has realized a gain over this initial investment, i.e. his equity and the amount of the first mortgage that he took on in order to purchase the property. Purchasers will be selected based on a lottery system. The Parish government may elect to provide priorities to select groups of eligible purchasers, e.g. uniformed workers. Where appropriate, Parish governments may also elect to select a pool of LLT properties to be developed as affordable rental housing, including rent to own developments. Again, any properties developed through an LLT rental



initiative would also have to meet the basic requirements previously stated.

Location Description:

St. Bernard Parish

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/74
# of Singlefamily Units	0	0/74

Beneficiaries Performance Measures

	This Report Feriou		Cullidiative Actual Total / Expec		xpecieu	ecteu	
	Low	Mod	Total	Low	Mod	Total Low	Mod%
# of Households	0	0	0	0/0	0/0	0/74	0
# Owner Households	0	0	0	0/0	0/0	0/74	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: HSSD - St. Tammany Soft Seconds - LMI Activity Title: HSSD - St. Tammany Soft Seconds - LMI

Activitiy Category:

Homeownership Assistance to low- and moderate-income

Project Number:

0005

Projected Start Date:

01/01/1999

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Planned

Project Title:

Soft Seconds

Projected End Date:

01/01/1999

Completed Activity Actual End Date:

Responsible Organization:

St. Bernard Parish Home Mortgage Authority

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,338,750.00
Total Budget	\$1,338,750.00	\$1,338,750.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This program will be funded with a portion of the \$75M in Small Rental Program (SRP) funds designated for the purpose of promoting homeownership and expanding housing opportunities for existing LMI renter households(those earning less than 80% of the area median income), using the supply of Louisiana Land Trust (LLT) Properties. By targeting financial support to the redevelopment of these properties selected by the local governments, this program will also promote neighborhood revitalization in critical areas throughout the Louisiana Gulf Coast. Funding for this initiative will be subject to the guiding principles of the SRP. Specifically, all funding will be restricted to four unit properties and to restoring property that received severe or major damage through Hurricanes Rita or Katrina in the 13 Parishes suffering the most severe damage to their rental housing stocks. The process is designed to work as follows. Parish government officials will be asked to select a pool of LLT parcels to be targeted for re-development as first time homebuyer properties. These properties will be grouped together in clusters whenever possible in order to take advantage of economies of scale and to ensure that their development will have a significant positive impact on the area. The selected properties and commitments for any necessary CDBG subsidies will be offered through a competitive process to qualified developers, including nonprofit and for-profit organizations, that are able to provide a finished property that meets the Program's quality standards and is affordable to the pool on income eligible buyers. Upon completion, the properties will be sold at a market price set at the full cost of development, but the actual cost to the qualified first time homebuyers will be significantly less. The difference or gap will be provided in the form of a no interest, soft second mortgage to the purchaser. The amount of the soft second loan will be scaled to ensure that the actual cost of purchasing the property is affordable to eligible buyers taking into consideration prevailing interest rates, construction and operating costs, and industry standards for affordability, such as 30% of income for housing costs. Funding for an LLT rental property would range from \$10,000 to \$100,000. This soft second loan will be forgiven over time for the period the purchaser remains in the home. However, the program will be structured to provide recapture of benefits in the event of sale. For instance, if the new homeowner sells the property before their soft second loan is completely forgiven, the outstanding principal or a portion of this principal will be due on sale depending on whether the owner has realized a gain over this initial investment, i.e. his equity and the amount of the first mortgage that he took on in order to purchase the property. Purchasers will be selected based on a lottery system. The Parish government may elect to provide priorities to select groups of eligible purchasers, e.g. uniformed workers. Where appropriate, Parish governments may also elect to select a pool of LLT properties to be developed as affordable rental housing, including rent to own developments. Again, any properties developed through an LLT rental



initiative would also have to meet the basic requirements previously stated.

Location Description:

St. Tammany Parish

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/36
# of Singlefamily Units	0	0/36

Beneficiaries Performance Measures

	This Report Feriou		Cullidiative Actual Total / Expec		xpecieu	ecteu	
	Low	Mod	Total	Low	Mod	Total Low	Mod%
# of Households	0	0	0	0/0	0/36	0/36	0
# Owner Households	0	0	0	0/0	0/36	0/36	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



IEDU - 00002 **Grantee Activity Number:**

Activity Title: Walter L. Cohen Senior High

Activitiy Category: Activity Status:

Rehabilitation/reconstruction of public facilities **Under Way**

Project Number: Project Title:

0024

Infrastructure - Primary and Secondary Education

Projected Start Date: Projected End Date:

10/29/2007 01/31/2014

Completed Activity Actual End Date: Benefit Type:

Area Benefit (Census)

Low/Mod Louisiana Department of Education/Recovery School

Responsible Organization:

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,034,541.00
Total Budget	\$0.00	\$1,034,541.00
Total Obligated	\$0.00	\$1,034,541.00
Total Funds Drawdown	\$0.00	\$590,903.88
Program Funds Drawdown	\$0.00	\$590,903.88
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$590,903.88
Match Contributed	\$0.00	\$0.00

Match Contributed \$0.00 \$0.00

Activity Description:

National Objective:

This project repairs and restores Walter L. Cohen Senior High to its pre-Katrina condition.

Location Description:

3520 Dryades Street, New Orleans, LA 70115

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected Total Total # of Public Facilities 0 0/1



Beneficiaries - Area Benefit Census Method

of Persons 175621 79523 467013 54.63

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding SourcesAmountFEMA Public Assistance\$3,448,664.00Private Funds\$55,000.00Total Other Funding Sources\$3,503,664.00



Grantee Activity Number: IEDU - 00003

Activity Title: Charles J. Colton Junior High

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title:

0024 Infrastructure - Primary and Secondary Education

Projected Start Date: Projected End Date:

10/29/2007 01/31/2014

Benefit Type: Completed Activity Actual End Date:

Area Benefit (Census)

Low/Mod Louisiana Department of Education/Recovery School

Responsible Organization:

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$4,203,947.00
Total Budget	\$0.00	\$4,203,947.00
Total Obligated	\$0.00	\$4,203,947.00
Total Funds Drawdown	\$0.00	\$3,567,563.02
Program Funds Drawdown	\$0.00	\$3,567,563.02
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,567,563.02
Match Contributed	\$0.00	\$0.00

Activity Description:

National Objective:

This project repairs and restores Walter J. Cohen Junior High to its pre-Katrina condition.

Location Description:

2300 St. Claude Ave., New Orleans, LA 70117

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected Total # of Public Facilities 0 0/1



Beneficiaries - Area Benefit Census Method

of Persons 175621 79523 467013 54.63

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

FEMA Public Assistance \$88,280.00

Total Other Funding Sources \$88,280.00



Grantee Activity Number: IEDU - 00004

Activity Title: A. D. Crossman Elementary

Activitiy Category: Activity Status:

Rehabilitation/reconstruction of public facilities **Under Way**

Project Number: Project Title:

0024 Infrastructure - Primary and Secondary Education

Projected Start Date: Projected End Date:

10/27/2007 01/31/2014

Completed Activity Actual End Date: Benefit Type:

Area Benefit (Census)

Low/Mod Louisiana Department of Education/Recovery School

Responsible Organization:

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$2,779,024.00
Total Budget	\$0.00	\$2,779,024.00
Total Obligated	\$0.00	\$2,779,024.00
Total Funds Drawdown	\$0.00	\$1,537,520.88
Program Funds Drawdown	\$0.00	\$1,537,520.88
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,537,520.88
Match Contributed	\$0.00	\$0.00

Match Contributed

Activity Description:

National Objective:

This project repairs and restores A. D. Crossman Elementary to its pre-Katrina condition.

Location Description:

4407 S. Carrollton Ave., New Orleans, LA 70117

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected Total Total # of Public Facilities 0 0/1



Beneficiaries - Area Benefit Census Method

of Persons 175621 79523 467013 54.63

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding SourcesAmountFEMA Public Assistance\$198,725.00Private Funds\$55,000.00Total Other Funding Sources\$253,725.00



Grantee Activity Number: IEDU - 00005

Activity Title: John Dibert Elementary

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title:

0024 Infrastructure - Primary and Secondary Education

Projected Start Date: Projected End Date:

10/29/2007 01/31/2014

Benefit Type: Completed Activity Actual End Date:

Area Benefit (Census)

National Objective:Responsible Organization:Low/ModLouisiana Department of Education/Recovery School

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$918,241.00 N/A **Total Budget** \$0.00 \$918,241.00 **Total Obligated** \$0.00 \$918,241.00 **Total Funds Drawdown** \$0.00 \$683,492.47 **Program Funds Drawdown** \$0.00 \$683,492.47 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$683,492.47

Match Contributed \$0.00 \$0.00

Activity Description:

This project repairs and restores John Dibert Elementary to its pre-Katrina condition.

Location Description:

4217 Orleans Ave., New Orleans, LA 70119

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected Total # of Public Facilities 0 0/1



Beneficiaries - Area Benefit Census Method

of Persons 175621 79523 467013 54.63

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding SourcesAmountFEMA Public Assistance\$405,820.00Private Funds\$55,000.00Total Other Funding Sources\$460,820.00



Grantee Activity Number: IEDU - 00007

Activity Title: Dr. Charles R. Drew Elementary

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title:

0024 Infrastructure - Primary and Secondary Education

Projected Start Date: Projected End Date:

10/29/2007 01/31/2014

Benefit Type: Completed Activity Actual End Date:

Area Benefit (Census)

Low/Mod Louisiana Department of Education/Recovery School

Responsible Organization:

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$2,775,749.00
Total Budget	\$0.00	\$2,775,749.00
Total Obligated	\$0.00	\$2,775,749.00
Total Funds Drawdown	\$0.00	\$1,771,419.65
Program Funds Drawdown	\$0.00	\$1,771,419.65
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,771,419.65
Match Contributed	\$0.00	\$0.00

Match Contributed \$0.00 \$0.00

Activity Description:

National Objective:

This project repairs and restores Dr. Charles Drew Elementary to its pre-Katrina condition.

Location Description:

3819 St. Claude Ave., New Orleans, LA 70117

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected Total # of Public Facilities 0 0/1



Beneficiaries - Area Benefit Census Method

of Persons 175621 79523 467013 54.63

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

FEMA Public Assistance \$177,043.00

Total Other Funding Sources \$177,043.00



IEDU - 00008 Grantee Activity Number:

Activity Title: Gentilly Terrace Elementary

Activitiy Category: Activity Status:

Rehabilitation/reconstruction of public facilities **Under Way**

Project Number: Project Title:

0024

Infrastructure - Primary and Secondary Education

Projected Start Date: Projected End Date: 01/31/2014

10/29/2007

Completed Activity Actual End Date: Benefit Type:

Area Benefit (Census)

Low/Mod Louisiana Department of Education/Recovery School

Responsible Organization:

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$2,647,553.00
Total Budget	\$0.00	\$2,647,553.00
Total Obligated	\$0.00	\$2,647,553.00
Total Funds Drawdown	\$0.00	\$1,518,048.89
Program Funds Drawdown	\$0.00	\$1,518,048.89
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,518,048.89
Match Contributed	\$0.00	\$0.00

Activity Description:

National Objective:

This project repairs Gentilly Trace Elementary to its pre-Katrina condition.

Location Description:

4720 Painters St., New Orleans, LA 70122

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected Total Total # of Public Facilities 0 0/1



Beneficiaries - Area Benefit Census Method

of Persons 175621 79523 467013 54.63

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

FEMA Public Assistance \$1,822,475.00

Total Other Funding Sources \$1,822,475.00



Grantee Activity Number: IEDU - 00010

Activity Title: Marquis De Lafayette Elementary

Activitiy Category: Activity Status:

Rehabilitation/reconstruction of public facilities **Under Way**

Project Number: Project Title:

0024 Infrastructure - Primary and Secondary Education

Projected Start Date: Projected End Date:

10/29/2007 01/31/2014

Completed Activity Actual End Date: Benefit Type: Area Benefit (Census)

National Objective: Responsible Organization:

Low/Mod Louisiana Department of Education/Recovery School

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,556,618.00
Total Budget	\$0.00	\$1,556,618.00
Total Obligated	\$0.00	\$1,556,618.00
Total Funds Drawdown	\$0.00	\$1,162,707.56
Program Funds Drawdown	\$0.00	\$1,162,707.56
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,162,707.56
Match Contributed	\$0.00	\$0.00

Match Contributed

Activity Description:

This project repairs and restores Marquis De Lafayette Elementary to its pre-Katrina condition.

Location Description:

2727 S. Carrollton Ave., New Orleans, LA 70118

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected Total Total # of Public Facilities 0/1 0



Beneficiaries - Area Benefit Census Method

of Persons 175621 79523 467013 54.63

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

FEMA Public Assistance \$225,499.00

Total Other Funding Sources \$225,499.00



Grantee Activity Number: IEDU - 00012

Activity Title: McDonough 42 Elementary

Activitiy Category: Activity Status:

Rehabilitation/reconstruction of public facilities **Under Way**

Project Number: Project Title:

0024 Infrastructure - Primary and Secondary Education

Projected Start Date: Projected End Date:

10/29/2007 01/31/2014

Completed Activity Actual End Date: Benefit Type: Area Benefit (Census)

National Objective: Responsible Organization:

Low/Mod Louisiana Department of Education/Recovery School

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,430,520.00
Total Budget	\$0.00	\$1,430,520.00
Total Obligated	\$0.00	\$1,430,520.00
Total Funds Drawdown	\$0.00	\$1,322,241.37
Program Funds Drawdown	\$0.00	\$1,322,241.37
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,322,241.37
Match Contributed	\$0.00	\$0.00

Activity Description:

This project repairs and restores McDonough 42 Elementary to its pre-Katrina condition.

Location Description:

1651 North Tonti Street, New Orleans, LA 70119

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected Total **Total** # of Public Facilities 0 0/1



Beneficiaries - Area Benefit Census Method

of Persons 175621 79523 467013 54.63

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding SourcesAmountFEMA Public Assistance\$1,077,313.00Private Funds\$55,000.00Total Other Funding Sources\$1,132,313.00



Grantee Activity Number: IEDU - 00013

Activity Title: Martin Luther King Jr. Elementary

Activitiy Category: Activity Status:

Rehabilitation/reconstruction of public facilities **Under Way**

Project Number: Project Title:

0024

Infrastructure - Primary and Secondary Education

Projected Start Date: Projected End Date:

10/29/2007 01/31/2014

Completed Activity Actual End Date: Benefit Type:

National Objective: Responsible Organization:

Low/Mod Louisiana Department of Education/Recovery School

Overall	Jul 1 thru Sep 30, 2012	To Date			
Total Projected Budget from All Sources	N/A	\$3,884,721.00			
Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$3,884,721.00 \$3,884,721.00 \$3,169,953.55 \$3,169,953.55 \$0.00			
			Program Income Received	\$0.00	\$0.00
			Total Funds Expended	\$0.00	\$3,169,953.55
			Match Contributed	\$0.00	\$0.00

Activity Description:

Area Benefit (Census)

This project repairs and restores Martin Luther King Elementary to its pre-Katrina condition.

Location Description:

1617 Caffin Street, New Orleans, LA 70117

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected Total Total # of Public Facilities 0 0/1



Beneficiaries - Area Benefit Census Method

of Persons 175621 79523 467013 54.63

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding SourcesAmountFEMA Public Assistance\$2,519,989.00Private Funds\$3,000.00Total Other Funding Sources\$2,522,989.00



IEDU - 00014 **Grantee Activity Number:**

Activity Title: L. E. Rabouin Career Magnet

Activitiy Category: Activity Status:

Rehabilitation/reconstruction of public facilities **Under Way**

Project Number: Project Title:

0024 Infrastructure - Primary and Secondary Education

Projected End Date:

Projected Start Date: 01/31/2014

10/29/2007

Completed Activity Actual End Date: Benefit Type: Area Benefit (Census)

National Objective: Responsible Organization:

Low/Mod Louisiana Department of Education/Recovery School

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$767,843.00
Total Budget	\$0.00	\$767,843.00
Total Obligated	\$0.00	\$767,843.00
Total Funds Drawdown	\$0.00	\$346,051.35
Program Funds Drawdown	\$0.00	\$346,051.35
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$346,051.35
Match Contributed	\$0.00	\$0.00

Activity Description:

This project repairs and restores L. E. Rabouin Career Magnet to its pre-Katrina condition.

Location Description:

727 Carondelet St., New Orleans, LA 70130

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected Total Total # of Public Facilities 0 0/1



Beneficiaries - Area Benefit Census Method

of Persons 175621 79523 467013 54.63

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

FEMA Public Assistance \$81,167.00

Total Other Funding Sources \$81,167.00



Grantee Activity Number: IEDU - 00015

Activity Title: Sarah T. Reed Senior High

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title:

0024 Infrastructure - Primary and Secondary Education

Projected Start Date: Projected End Date:

10/29/2007 01/31/2014

Benefit Type: Completed Activity Actual End Date:

Area Benefit (Census)

Low/Mod Louisiana Department of Education/Recovery School

Responsible Organization:

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$3,787,699.00
Total Budget	\$0.00	\$3,787,699.00
Total Obligated	\$0.00	\$3,787,699.00
Total Funds Drawdown	\$0.00	\$3,758,580.31
Program Funds Drawdown	\$0.00	\$3,758,580.31
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,758,580.31
Match Contributed	\$0.00	\$0.00

Match Contributed \$0.00 \$0.00

Activity Description:

National Objective:

This project repairs and restores Sarah T. Reed Senior High to its pre-Katrina condition.

Location Description:

5316 Michoud Blvd., New Orleans, LA 70129

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected Total # of Public Facilities 0 0/1



Beneficiaries - Area Benefit Census Method

of Persons 175621 79523 467013 54.63

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

FEMA Public Assistance \$468,100.00

Total Other Funding Sources \$468,100.00



IEDU - 00018 **Grantee Activity Number:**

Activity Title: Booker T. Washington Senior High

Activitiy Category: Activity Status:

Rehabilitation/reconstruction of public facilities **Under Way**

Project Number: Project Title:

0024

Infrastructure - Primary and Secondary Education **Projected Start Date: Projected End Date:**

10/29/2007 01/31/2014

Completed Activity Actual End Date: Benefit Type:

National Objective: Responsible Organization:

Low/Mod Louisiana Department of Education/Recovery School

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$10,703,395.00
Total Budget	\$0.00	\$10,703,395.00
Total Obligated	\$0.00	\$10,703,395.00
Total Funds Drawdown	\$0.00	\$10,593,310.08
Program Funds Drawdown	\$0.00	\$10,593,310.08
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$10,593,310.08
Match Contributed	\$0.00	\$0.00

Activity Description:

Area Benefit (Census)

This project repairs and restores Booker T. Washington Senior High to its pre-Katrina condition.

Location Description:

2101 South Roman St., New Orleans, LA 70125

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected Total Total # of Public Facilities 0 0/1



Beneficiaries - Area Benefit Census Method

of Persons 175621 79523 467013 54.63

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

FEMA Public Assistance \$1,286,742.00

Total Other Funding Sources \$1,286,742.00



Activity Title: Sylvanie F. Williams Elementary

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title:

0024 Infrastructure - Primary and Secondary Education

Projected Start Date: Projected End Date:

10/29/2007 01/31/2014

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Louisiana Department of Education/Recovery School

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$896,091.00
Total Budget	\$0.00	\$896,091.00
Total Obligated	\$0.00	\$896,091.00
Total Funds Drawdown	\$0.00	\$896,091.00
Program Funds Drawdown	\$0.00	\$896,091.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$896,091.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Area Benefit (Census)

This project repairs and restores Sylvanie Williams Elementary to its pre-Katrina condition.

Location Description:

3127 M. L. King Jr. Blvd., New Orleans, LA 70125

Activity Progress Narrative:

Accomplishments Performance Measures



Beneficiaries - Area Benefit Census Method

of Persons 175621 79523 467013 54.63

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding SourcesAmountFEMA Public Assistance\$1,642,121.00Private Funds\$55,000.00Total Other Funding Sources\$1,697,121.00



IEDU - 00020 Grantee Activity Number:

Activity Title: Lacoste Field House

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0024

Projected Start Date:

11/07/2008

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Primary and Secondary Education

Projected End Date:

12/31/2013

Completed Activity Actual End Date:

Responsible Organization:

St. Bernard Parish School Board

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$10,188,998.16
Total Budget	(\$71,097.84)	\$10,188,998.16
Total Obligated	(\$71,097.84)	\$10,188,998.16
Total Funds Drawdown	\$0.00	\$10,188,998.16
Program Funds Drawdown	\$0.00	\$10,188,998.16
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$10,188,998.16
St. Bernard Parish School Board	\$0.00	\$10,188,998.16
Match Contributed	\$0.00	\$0.00

Activity Description:

This project consolidates the three pre-Katrina public high schools into one school, Chalmette High School. One of the aspects of this project is the building of a field house, which will incorporate an existing pool with expanded gym facilities to accommodate basketball, wrestling, and other sports.

Location Description:

1101 E. Judge Perez Drive, Chalmette, LA 70043

Activity Progress Narrative:

Funds were de-obligated this quarter due to a budget amendment. Joseph Rossman >Community Development Specialist

>(225) 219-9600

Accomplishments Performance Measures



Beneficiaries - Area Benefit Census Method

	Low	IVIOCI	i otai L	ow/wod%
# of Persons	14577	12650	66442	40.98

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
FEMA Public Assistance	\$1,894,017.00
Private Funds	\$1,632,880.13
Total Other Funding Sources	\$3,526,897.13



Activity Title: Ext. Window Repl. at Schreiver & West Park

Elemen.

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title:

0024 Infrastructure - Primary and Secondary Education

Projected Start Date: Projected End Date:

09/28/2009 12/31/2013

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Urgent Need Terrebonne Parish School Board

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$916,690.00
Total Budget	\$0.00	\$916,690.00
Total Obligated	\$0.00	\$916,690.00
Total Funds Drawdown	\$0.00	\$916,690.00
Program Funds Drawdown	\$0.00	\$916,690.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$916,690.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Area Benefit (Census)

This project replaces the windows at West Park and Schreiver Elementary Schools with hurricane-rated windows, as these schools will be used as shelters during a future disaster.

Location Description:

West Park Elementary, 7073 Park Avenue, Houma, LA 70364; Schreiver Elementary School, 2052 West Main Street, Schriever, LA 70395

Activity Progress Narrative:

Accomplishments Performance Measures



Beneficiaries - Area Benefit Census Method

of Persons Low Mod Total Low/Mod% # 0f Persons 1699 1023 6738 40.40

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

Private Funds \$130,120.00

Total Other Funding Sources \$130,120.00



Activity Title: Caneview Elementary School

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title:

0024 Infrastructure - Primary and Secondary Education

Projected Start Date: Projected End Date:

10/21/2008 12/31/2013

Benefit Type: Completed Activity Actual End Date:
Area Benefit (Census)

National Objective: Responsible Organization:

Slums and Blight Iberia Parish School Board

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$303,659.00
Total Budget	\$0.00	\$303,659.00
Total Obligated	\$0.00	\$303,659.00
Total Funds Drawdown	\$0.00	\$303,659.00
Program Funds Drawdown	\$0.00	\$303,659.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$303,659.00

Match Contributed \$0.00 \$0.00

Activity Description:

This project covers all the costs of the casework and modular laminates in the new school being constructed, Caneview Elementary School. This would include such things as bookshelves, desks and chairs, overhead cabinets, cubby holes, cabinet doors and tops, as well as other items used to store student belongings.

Location Description:

5301 U.S. Highway 90 Frontage Road, New Iberia, LA 70560

Activity Progress Narrative:

Accomplishments Performance Measures



Beneficiaries - Area Benefit Census Method

of Persons Low Mod Total Low/Mod% # of Persons 1061 1308 6532 36.27

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding SourcesAmountPrivate Funds\$21,384.80

Total Other Funding Sources \$21,384.80



Activity Title: South Lafourche High School Panel Facade

Under Way

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities

Project Number: Project Title:

0024 Infrastructure - Primary and Secondary Education

Projected Start Date: Projected End Date:

11/18/2009 12/31/2013

Benefit Type: Completed Activity Actual End Date:
Area Benefit (Census)

National Objective: Responsible Organization:

Urgent Need Lafourche Parish School Board

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$89,528.80
Total Budget	\$0.00	\$89,528.80
Total Obligated	\$0.00	\$89,528.80
Total Funds Drawdown	\$0.00	\$89,528.80
Program Funds Drawdown	\$0.00	\$89,528.80
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$89,528.80

Match Contributed \$0.00 \$0.00

Activity Description:

This project brings back South Lafourche High School to pre-disaster function and capacity. This work involves 2470 Linear Feet of new caulk and backer between panels, providing a weather-tight wall system to ensure protection from the elements.

Location Description:

16911 East Main Street, Galliano, LA 70354

Activity Progress Narrative:

Accomplishments Performance Measures



Beneficiaries - Area Benefit Census Method

of Persons Low Mod Total Low/Mod% # 46.44

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding SourcesAmountFEMA Public Assistance\$38,855.91

Total Other Funding Sources \$38,855.91



Activity Title: Central Office Repair Renovation

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0024

Projected Start Date:

02/03/2009

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure - Primary and Secondary Education

Projected End Date:

12/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Bogalusa City School Board

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$78,273.00
Total Budget	\$0.00	\$78,273.00
Total Obligated	\$0.00	\$78,273.00
Total Funds Drawdown	\$0.00	\$78,273.00
Program Funds Drawdown	\$0.00	\$78,273.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$78,273.00
Match Contributed	\$0.00	\$0.00

Match Contributed \$0.00 \$0.00

Activity Description:

This project involves reimbursement funding for needed repairs to the interior and exterior of the Bogalusa City School System Central Office. The funding from the CDBG allocation will assist in covering costs of interior and exterior repair of the Central Office, including replacing of the lost roof, flooring, drywall, insulation, ceilings, wooden trim work, doors, bathroom fixtures, siding repair, lighting and electrical wiring, as well as replacement of HVAC ductwork and units.

Location Description:

1705 Sullivan Drive, Bogalusa, LA 70427

Activity Progress Narrative:

Accomplishments Performance Measures



Beneficiaries - Area Benefit Census Method

of Persons Low Mod Total Low/Mod% # of Persons 4769 2607 13086 56.37

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

Private Funds \$851,385.00

Total Other Funding Sources \$851,385.00



Activity Title: Chalmette High School Elevated Walkway and

Clinic

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0024

Projected Start Date:

01/26/2009

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Primary and Secondary Education

Projected End Date:

12/31/2013

Completed Activity Actual End Date:

Responsible Organization:

St. Bernard Parish School Board

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$4,776,610.00
Total Budget	(\$276,685.00)	\$4,776,610.00
Total Obligated	(\$276,685.00)	\$4,776,610.00
Total Funds Drawdown	\$0.00	\$4,776,610.00
Program Funds Drawdown	\$0.00	\$4,776,610.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$4,776,610.00
St. Bernard Parish School Board	\$0.00	\$4,776,610.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This project constructs an elevated walkway across E. Judge Perez Drive, a heavily traveled four lane boulevard. The expanded Chalmette high school has facilities on both sides of the highway, and students will need to cross the boulevard several times througout the day for school classes and activities. Additionally, this project funds a clinic to serve the health and medical needs for the expanded school population for the consolidated high school.

Location Description:

1101 E. Judge Perez Drive, Chalmette, LA 70043

Activity Progress Narrative:

Funds were de-obligated this quarter due to a budget amendment. Joseph Rossman

>Community Development Specialist

>(225) 219-9600

Accomplishments Performance Measures



Beneficiaries - Area Benefit Census Method

of Persons 14577 12650 66442 40.98

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding SourcesAmountPrivate Funds\$897,839.31

Total Other Funding Sources \$897,839.31



Activity Title: Thomas Elementary Classroom Additions

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0024

Projected Start Date:

03/20/2009

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Primary and Secondary Education

Projected End Date:

12/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Washington Parish School System

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$126,492.00
Total Budget	\$0.00	\$126,492.00
Total Obligated	\$0.00	\$126,492.00
Total Funds Drawdown	\$0.00	\$126,492.00
Program Funds Drawdown	\$0.00	\$126,492.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$126,492.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This project reimburses Washington Parish School Board's Operation and Maintenance Budget for a portion of the costs incurred in the conversion of the Thomas Elementary School Auditorium/Gymnasium into nine (9) additional classrooms to accommodate the increase in the student population following Hurricane Katrina.

Location Description:

3034 Hwy. 424, Franklinton, LA 70438

Activity Progress Narrative:

Accomplishments Performance Measures



Beneficiaries - Area Benefit Census Method

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

Private Funds \$4,174,420.31

Total Other Funding Sources \$4,174,420.31



IEDU - 00050 Grantee Activity Number:

Activity Title: LeBlanc Elementary School

Activitiy Category: Activity Status:

Rehabilitation/reconstruction of public facilities **Under Way**

Project Number: Project Title:

0024 Infrastructure - Primary and Secondary Education

Projected Start Date: Projected End Date:

03/12/2009 12/31/2013

Completed Activity Actual End Date: Benefit Type: Area Benefit (Census)

National Objective: Responsible Organization:

Urgent Need Vermilion Parish School Board

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$2,501,357.59
Total Budget	\$0.00	\$2,501,357.59
Total Obligated	\$0.00	\$2,501,357.59
Total Funds Drawdown	\$0.00	\$2,499,370.88
Program Funds Drawdown	\$0.00	\$2,499,370.88
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,499,370.88
Match Contributed	\$0.00	\$0.00

Match Contributed \$0.00 \$0.00

Activity Description:

This project constructs a new elementary school to serve the needs of the relocated residents of Vermilion Parish, LeBlanc Elementary. This 103,000 sq. ft. facility will include classrooms, administrative offices, a library, a fine arts area, mini-gym with stage, cafeteria, and support spaces.

Location Description:

4511 East Louisiana Highway 338, Abbeville, LA 70510

Activity Progress Narrative:

Accomplishments Performance Measures



Beneficiaries - Area Benefit Census Method

of Persons Low Mod Total Low/Mod% # of Persons 1125 762 5507 34.27

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
FEMA Public Assistance	\$6,203,608.39
Private Funds	\$2,823,372.61
Total Other Funding Sources	\$9,026,981.00



Activity Title: Modular Classrooms

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0024

Projected Start Date:

10/12/2009

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Primary and Secondary Education

Projected End Date:

12/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Tangipahoa Parish School System

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$124,810.00
Total Budget	\$0.00	\$124,810.00
Total Obligated	\$0.00	\$124,810.00
Total Funds Drawdown	\$0.00	\$124,810.00
Program Funds Drawdown	\$0.00	\$124,810.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$124,810.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This project reimburses the cost of purchasing thirteen (13) modular classroom units from FEMA, from whom Tangipahoa Parish School System was leasing the modulars for (4) four years. These modular units are located at 12 schools around Tangipahoa Parish.

Location Description:

Amite Elementary, 301 Vernon Avenue, Amite, LA 70422; Champ Cooper Elementary, 42530 Highway 445, Ponchatoula, LA 70454; D. C. Reeves Elementary, 18026 Sisters Road, Ponchatoula, LA 70454; Hammond High School, 45168 River Road, Hammond, LA 70401; Loranger Elementary, 54101 Martin St., Loranger, LA 70446; Loranger High School, 19404 Hiatt Street, Loranger, LA 70446; Loranger Middle School, 54123 Allman Street, Loranger, LA 70446; Midway Elementary, 48405 Hwy. 51 N, Natalbany, LA 70451; Natalbany Elementary, 47370 Morrison Blvd., Natalbany, LA 70451; O. W. Dillon Elementary, 1541 C. B. Temple Road, Kentwood, LA 70444; Tucker Elementary, 310 S. 3rd St., Ponchatoula, LA 70454; Woodland Park Elementary, 1000 Range Road, Hammond, LA 70403

Activity Progress Narrative:

Accomplishments Performance Measures



Beneficiaries - Area Benefit Census Method

 Low
 Mod
 Total Low/Mod%

 # of Persons
 27050
 15174
 97321
 43.39

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding SourcesAmountFEMA Public Assistance\$582,235.00

Total Other Funding Sources \$582,235.00



Activity Title: Generator Reimbursement

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title:

0024 Infrastructure - Primary and Secondary Education

Projected Start Date: Projected End Date:

10/02/2009 12/31/2013

Benefit Type: Completed Activity Actual End Date:
Area Benefit (Census)

National Objective: Responsible Organization:

Urgent Need Tangipahoa Parish School System

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$176,176.80
Total Budget	\$0.00	\$176,176.80
Total Obligated	\$0.00	\$176,176.80
Total Funds Drawdown	\$0.00	\$176,176.80
Program Funds Drawdown	\$0.00	\$176,176.80
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$176,176.80
Match Contributed	\$0.00	\$0.00

Activity Description:

This project reimburses the cost to the Tangipahoa Parish School Board of purchasing and installation of three generators for three school facilities.

Location Description:

Tangipahoa Parish Schools Central Office Facility and Maintenance Facility, 59656 Puleston Road, Amite, LA 70422, and Hammond Westside Primary School, 2500 Westpark Avenue, Hammond, LA 70403

Activity Progress Narrative:

Accomplishments Performance Measures



Beneficiaries - Area Benefit Census Method

of Persons 27050 15174 97321 43.39

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Activity Title: Cultural Arts Center

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0024

Projected Start Date:

02/04/2009

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Primary and Secondary Education

Projected End Date:

12/31/2013

Completed Activity Actual End Date:

Responsible Organization:

St. Bernard Parish School Board

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$17,631,275.77
Total Budget	\$0.00	\$17,631,275.77
Total Obligated	\$0.00	\$17,631,275.77
Total Funds Drawdown	\$0.00	\$17,631,275.77
Program Funds Drawdown	\$0.00	\$17,631,275.77
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$17,631,275.77
Match Contributed	\$0.00	\$0.00

Activity Description:

This project will include a parking area addition, street access and a 88,390 sq. ft. structure, along with many of the supporting frameworks, such as mechanical, electrical, and plumbing systems. This cultural arts center will provide a library, theater, lecture hall, dance, music and other cultural arts activities for the two campuses of Chalmette High School and create additional cultural arts educational opportunities for students and faculty. Additionally, this project provides library services for the St. Bernard Parish community.

Location Description:

1101 E. Judge Perez Drive, Chalmette, LA 70043

Activity Progress Narrative:

Accomplishments Performance Measures



Beneficiaries - Area Benefit Census Method

Mod

Low

Total Low/Mod% # of Persons 14577 12650 66442 40.98

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

FEMA Public Assistance \$15,885,326.11

Total Other Funding Sources \$15,885,326.11



Activity Title: Emergency Generator Project

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title:

0024 Infrastructure - Primary and Secondary Education

Projected Start Date: Projected End Date:

09/28/2010 12/31/2013

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Urgent Need Lafourche Parish School Board

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$98,231.00
Total Budget	\$0.00	\$98,231.00
Total Obligated	\$0.00	\$98,231.00
Total Funds Drawdown	\$0.00	\$98,231.00
Program Funds Drawdown	\$0.00	\$98,231.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$98,231.00
Match Contributed	\$0.00	\$0.00

Match Contributed \$0.00 \$0.00

Activity Description:

Area Benefit (Census)

This project uses CDBG funds to purchase a 205 KW generator to be permanently installed at the central School Board office of Lafourche Parish. The central office, because of its hardened structure against wind damage, serves as an excellent disaster recovery center.

Location Description:

805 East 7th Street, Thibodaux, LA 70301

Activity Progress Narrative:

Accomplishments Performance Measures



Beneficiaries - Area Benefit Census Method

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

Private Funds \$86,388.00

Total Other Funding Sources \$86,388.00



Activity Title: Head Start Facility Improvements

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0024

Projected Start Date:

09/15/2010

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure - Primary and Secondary Education

Projected End Date:

11/14/2013

Completed Activity Actual End Date:

Responsible Organization:

Plaquemines Parish School Board

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$607,039.03
Total Budget	\$0.00	\$607,039.03
Total Obligated	\$0.00	\$607,039.03
Total Funds Drawdown	\$405,547.17	\$495,711.97
Program Funds Drawdown	\$405,547.17	\$495,711.97
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$405,547.17	\$495,711.97
Plaquemines Parish School Board	\$405,547.17	\$495,711.97
Match Contributed	\$0.00	\$0.00

Activity Description:

This project provides the Head Start Facility in Belle Chasse with an improved, medium duty driveway, sidewalks and drainage features as needed for student and staff access. The funding from this grant will complement and complete the work on the Head Start Facility in Belle Chasse. This is a LMI-Limited Clientele project, as the students served will be low to moderate income.

Location Description:

539 F. Edward Hebert Boulevard, Belle Chasse, LA 70039

Activity Progress Narrative:

Construction and Design. Alberta Pate >Infrastructure Analyst >(225) 219-9600

Accomplishments Performance Measures



Beneficiaries - Area Benefit Census Method

 Low
 Mod
 Total Low/Mod%

 # of Persons
 6586
 4181
 26028
 41.37

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Activity Title: Woodland Office Building Elevator

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0024

Projected Start Date:

07/12/2010

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure - Primary and Secondary Education

Projected End Date:

12/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Plaquemines Parish School Board

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$385,972.17
Total Budget	(\$105,509.83)	\$385,972.17
Total Obligated	(\$105,509.83)	\$385,972.17
Total Funds Drawdown	\$17,896.29	\$383,272.17
Program Funds Drawdown	\$17,896.29	\$383,272.17
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$17,896.29	\$383,272.17
Plaquemines Parish School Board	\$17,896.29	\$383,272.17
Match Contributed	\$0.00	\$0.00

Activity Description:

The purpose of this project is to provide the Plaquemines Parish School Board Woodland Office Building with a turnkey ADA compliant vertical transportation system that is necessary to link office areas and facilities on the upper level with those located on the first floor of the building. Additionally, this project is required to attain the necessary code compliance for the intended use of the replacement facility.

Location Description:

1484 Woodland Highway, Belle Chasse, LA 70039

Activity Progress Narrative:

Construction and Design. Alberta Pate >Infrastructure Analyst >(225) 219-9600

Accomplishments Performance Measures



Beneficiaries - Area Benefit Census Method

 Low
 Mod
 Total Low/Mod%

 # of Persons
 6586
 4181
 26028
 41.37

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Activity Title: Stadium Renovations - Chalmette High School

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0024

Projected Start Date:

11/04/2009

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Primary and Secondary Education

Projected End Date:

01/30/2013

Completed Activity Actual End Date:

Responsible Organization:

St. Bernard Parish School Board

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$679,155.00
Total Budget	(\$2,242,995.00)	\$679,155.00
Total Obligated	(\$2,242,995.00)	\$679,155.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Cameron Parish School Board	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This project includes repairs to the concrete (home side) and steel framed (visitor's side) of the existing football stadium; repairs to the concrete baseball stadium; and repairs to the girls' softball facilities. The renovated stadiums will provide expanded physical educational and athletic opportunities for the expanded student population at the consolidated Chalmette High School. In addition, the renovated stadiums will offer expanded public event services for the St. Bernard Parish community.

Location Description:

1101 E. Judge Perez Drive, Chalmette, LA 70043

Activity Progress Narrative:

Funds were de-obligated this quarter due to a budget amendment. Joseph Rossman >Community Development Specialist

>(225) 219-9600

Accomplishments Performance Measures



Beneficiaries - Area Benefit Census Method

	Low	Mod	Total L	ow/Mod%
# of Persons	14577	12650	66442	40.98

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
FEMA Public Assistance	\$6,150,638.97
Private Funds	\$124,642.00
Total Other Funding Sources	\$6,275,280.97



Activity Title: South Plaquemines High School Access Bridge

Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0024

Projected Start Date:

07/06/2010

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Primary and Secondary Education

Projected End Date:

12/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Plaquemines Parish School Board

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,081,158.00
Total Budget	\$0.00	\$1,081,158.00
Total Obligated	\$0.00	\$1,081,158.00
Total Funds Drawdown	\$379,618.13	\$594,546.42
Program Funds Drawdown	\$379,618.13	\$594,546.42
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$379,618.13	\$594,546.42
Plaquemines Parish School Board	\$379,618.13	\$594,546.42
Match Contributed	\$0.00	\$0.00

Activity Description:

This project will enable construction of an access bridge from Highway 23 over a drainage canal to the new South Plaquemines High School campus. The construction of this access bridge to the campus will accommodate the increased number of students and teachers as well as provide additional access for emergency vehicles to the campus.

Location Description:

34158 Highway 11, Buras, LA 70041

Activity Progress Narrative:

Construction and Design. Alberta Pate >Infrastructure Analyst >(225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Linear feet of Public Improvement

0 0/140



Beneficiaries - Area Benefit Census Method

of Persons | Low | Mod | Total Low/Mod% | # of Persons | 3605 | 1949 | 11548 | 48.09

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Activity Title: Phoenix High School Access Bridge

Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0024

Projected Start Date:

07/06/2010

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure - Primary and Secondary Education

Projected End Date:

11/14/2013

Completed Activity Actual End Date:

Responsible Organization:

Plaquemines Parish School Board

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$734,233.59
Total Budget	\$0.00	\$734,233.59
Total Obligated	\$0.00	\$734,233.59
Total Funds Drawdown	\$333,430.56	\$661,084.03
Program Funds Drawdown	\$333,430.56	\$661,084.03
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$333,430.56	\$661,084.03
Plaquemines Parish School Board	\$333,430.56	\$661,084.03
Match Contributed	\$0.00	\$0.00

Activity Description:

This project enables the construction of an access bridge from Highway 39 over a drainage canal to the new Phoenix High School campus. The construction of the access bridge to the campus will accommodate the increased number of students and teachers as well as provide additional access for emergency vehicles to the campus.

Location Description:

13073 Highway 15, Braithwaite, LA 70040

Activity Progress Narrative:

Construction and Design. Alberta Pate >Infrastructure Analyst >(225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Linear feet of Public Improvement 0 0/110



Beneficiaries - Area Benefit Census Method

 Low
 Mod
 Total Low/Mod%

 # of Persons
 1006
 394
 2656
 52.71

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



IEDU - 00065 Grantee Activity Number:

Activity Title: Live Oak Elementary (2)

Activitiy Category: Activity Status:

Rehabilitation/reconstruction of public facilities **Under Way**

Project Number: Project Title:

0024 Infrastructure - Primary and Secondary Education

Projected Start Date: Projected End Date:

09/29/2009 01/31/2014

Completed Activity Actual End Date: Benefit Type:

National Objective: Responsible Organization:

Low/Mod Louisiana Department of Education/Recovery School

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,344,783.00
Total Budget	\$0.00	\$1,344,783.00
Total Obligated	\$0.00	\$1,344,783.00
Total Funds Drawdown	\$66,027.42	\$1,214,197.17
Program Funds Drawdown	\$66,027.42	\$1,214,197.17
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$66,027.42	\$1,214,197.17
Louisiana Department of Education/Recovery School District	t \$66,027.42	\$1,214,197.17
Match Contributed	\$0.00	\$0.00

Match Contributed \$0.00 \$0.00

Activity Description:

Area Benefit (Census)

This project continues the repairs and restoration of Live Oak Elementary and brings it back to its pre-Katrina condition.

Location Description:

3128 Constance Street, New Orleans, LA 70115

Activity Progress Narrative:

Construction. Bethany Fields >Compliance Specialist >(225) 219-9600

Accomplishments Performance Measures



Beneficiaries - Area Benefit Census Method

Mod

Low

Total Low/Mod% # of Persons 175621 79523 467013 54.63

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount Private Funds \$76,154.00

Total Other Funding Sources \$76,154.00



Activity Title: Belle Chasse Primary School Renovations

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0024

Projected Start Date:

10/12/2010

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Primary and Secondary Education

Projected End Date:

11/24/2013

Completed Activity Actual End Date:

Responsible Organization:

Plaquemines Parish School Board

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$383,937.00
Total Budget	\$0.00	\$383,937.00
Total Obligated	\$0.00	\$383,937.00
Total Funds Drawdown	\$91,136.97	\$244,483.46
Program Funds Drawdown	\$91,136.97	\$244,483.46
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$91,136.97	\$244,483.46
Plaquemines Parish School Board	\$91,136.97	\$244,483.46
Match Contributed	\$0.00	\$0.00

Activity Description:

This project provides the Belle Chasse Primary School essential repairs needed to maintain educational and public health standards by utilizing CDBG funding for FEMA-ineligible structure improvements. The funding will help in attaining compliance with physical accessibility, state and local building codes, public health codes, and fire prevention codes.

Location Description:

539 F. Edward Hebert Boulevard, Belle Chasse, LA 70037

Activity Progress Narrative:

Construction and Design. Alberta Pate >Infrastructure Analyst >(225) 219-9600

Accomplishments Performance Measures



Beneficiaries - Area Benefit Census Method

of Persons Low Mod Total Low/Mod% # 2034 12950 34.81

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Activity Title: Belle Chase High School Renovations

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0024

Projected Start Date:

10/21/2010

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Primary and Secondary Education

Projected End Date:

12/23/2013

Completed Activity Actual End Date:

Responsible Organization:

Plaquemines Parish School Board

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$3,834,521.99
Total Budget	\$0.00	\$3,834,521.99
Total Obligated	\$0.00	\$3,834,521.99
Total Funds Drawdown	\$1,588,167.84	\$1,937,459.45
Program Funds Drawdown	\$1,588,167.84	\$1,937,459.45
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,588,167.84	\$1,937,459.45
Plaquemines Parish School Board	\$1,588,167.84	\$1,937,459.45
Match Contributed	\$0.00	\$0.00

Activity Description:

This project provides the Belle Chasse High School essential repairs needed to maintain educational and public health standards by utilizing CDBG funding for FEMA-ineligible structure improvements. The funding will help in attaining compliance with physical accessibility and the Americans with Disability Act (ADA).

Location Description:

539 F. Edward Hebert Boulevard, Belle Chasse, LA 70037

Activity Progress Narrative:

Construction and Design. Alberta Pate >Infrastructure Analyst >(225) 219-9600

Accomplishments Performance Measures



Beneficiaries - Area Benefit Census Method

of Persons Low Mod Total Low/Mod% # 2034 12950 34.81

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Activity Title: South Plaquemines High School Enhancements

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0024

Projected Start Date:

07/01/2012

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Planned

Project Title:

Infrastructure - Primary and Secondary Education

Projected End Date:

02/10/2014

Completed Activity Actual End Date:

Responsible Organization:

Plaquemines Parish School Board

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$2,106,870.00
Total Budget	\$0.00	\$2,106,870.00
Total Obligated	\$0.00	\$2,106,870.00
Total Funds Drawdown	\$6,476.25	\$6,476.25
Program Funds Drawdown	\$6,476.25	\$6,476.25
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$6,476.25	\$6,476.25
Plaquemines Parish School Board	\$6,476.25	\$6,476.25
Match Contributed	\$0.00	\$0.00

Activity Description:

This project provides CDBG funding for FEMA-ineligible site improvements, such as roadways, parking and utilities for South Plaquemeines High School.

Location Description:

34158 Highway 11, Buras, LA 70041

Activity Progress Narrative:

Construction.
Alberta Pate
>Infrastructure Analyst
>(225) 219-9600

Accomplishments Performance Measures



Beneficiaries - Area Benefit Census Method

 Low
 Mod
 Total Low/Mod%

 # of Persons
 2195
 1928
 12409
 33.23

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

FEMA Public Assistance \$410,336.00

Total Other Funding Sources \$410,336.00



Activity Title: Belle Chasse Middle School

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0024

Projected Start Date:

09/02/2010

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Primary and Secondary Education

Projected End Date:

01/14/2014

Completed Activity Actual End Date:

Responsible Organization:

Plaquemines Parish School Board

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$307,575.83
Total Budget	\$105,509.83	\$307,575.83
Total Obligated	\$105,509.83	\$307,575.83
Total Funds Drawdown	\$15,005.95	\$125,987.95
Program Funds Drawdown	\$15,005.95	\$125,987.95
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$15,005.95	\$125,987.95
Plaquemines Parish School Board	\$15,005.95	\$125,987.95
Match Contributed	\$0.00	\$0.00

Activity Description:

This CDBG project completes FEMA-ineligible renovations at the Belle Chasse Middle School. The purpose of this project is to provide this school essential repairs needed to maintain educational and health standards.

Location Description:

13476 Highway 23, Belle Chasse, LA 70037

Activity Progress Narrative:

Construction and Design. Alberta Pate >Infrastructure Analyst >(225) 219-9600

Accomplishments Performance Measures



Beneficiaries - Area Benefit Census Method

 Low
 Mod
 Total Low/Mod%

 # of Persons
 2474
 2034
 12950
 34.81

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



IEDU - 00075 Grantee Activity Number:

Activity Title: Boothville Elementary Schools Renovations

Activitiy Category: Activity Status:

Rehabilitation/reconstruction of public facilities **Under Way**

Project Number: Project Title:

0024

Infrastructure - Primary and Secondary Education

Projected End Date: Projected Start Date:

07/01/2012 07/14/2018

Completed Activity Actual End Date: Benefit Type: Area Benefit (Census)

National Objective: Responsible Organization:

Urgent Need Plaquemines Parish School Board

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,603,154.00
Total Budget	\$0.00	\$1,603,154.00
Total Obligated	\$0.00	\$1,603,154.00
Total Funds Drawdown	\$6,200.00	\$73,170.00
Program Funds Drawdown	\$6,200.00	\$73,170.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$6,200.00	\$73,170.00
Plaquemines Parish School Board	\$6,200.00	\$73,170.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Renovations to include upgrade of electrical, plumbing and mechanical systems, playground enhancements, structural repairs.

Location Description:

#1 Oiler Drive, Boothville, LA 70038

Activity Progress Narrative:

Design. Alberta Pate >Infrastructure Analyst >(225) 219-9600

Accomplishments Performance Measures



Beneficiaries - Area Benefit Census Method

 Low
 Mod
 Total Low/Mod%

 # of Persons
 2310
 1120
 7647
 44.85

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding SourcesAmountPrivate Funds\$72,420.00

Total Other Funding Sources \$72,420.00



Activity Title: Grand Lake High School Career & Technology

Center

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0024

Projected Start Date:

10/01/2010

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Primary and Secondary Education

Projected End Date:

10/08/2013

Completed Activity Actual End Date:

Responsible Organization:

Cameron Parish School Board

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,748,600.00
Total Budget	\$0.00	\$1,748,600.00
Total Obligated	\$0.00	\$1,748,600.00
Total Funds Drawdown	\$59,424.70	\$1,571,546.18
Program Funds Drawdown	\$59,424.70	\$1,571,546.18
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$59,424.70	\$1,571,546.18
Cameron Parish School Board	\$59,424.70	\$1,571,546.18
Match Contributed	\$0.00	\$0.00

Activity Description:

This project consists of construction of a new addition to the Career and Technology Center at Grand Lake High School to include an Agriscience Shop and Classroom, a Family and Consumer Science Lab, a Business lab, and boys' and girls' restrooms. Construction of the new Grand Lake High School Career and Technology Center Addition is vital to the restoration of critical educational facilities and opportunities for the students in the service delivery area of this facility.

Location Description:

1039 Highway 384, Cameron, LA 70631

Activity Progress Narrative:

Construction and Design. Alberta Pate >Infrastructure Analyst >(225) 219-9600

Accomplishments Performance Measures



Beneficiaries - Area Benefit Census Method

of Persons | Low | Mod | Total Low/Mod% | # of Persons | 2316 | 2081 | 9926 | 44.30

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Activity Title: Grand Lake H.S. New Track Facility& Softball Field

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0024

Projected Start Date:

10/01/2010

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Primary and Secondary Education

Projected End Date:

12/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Cameron Parish School Board

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$3,188,451.00
Total Budget	\$0.00	\$3,188,451.00
Total Obligated	\$0.00	\$3,188,451.00
Total Funds Drawdown	\$691,624.35	\$1,430,535.86
Program Funds Drawdown	\$691,624.35	\$1,430,535.86
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$691,624.35	\$1,430,535.86
Cameron Parish School Board	\$691,624.35	\$1,430,535.86
Match Contributed	\$0.00	\$0.00

Activity Description:

This track facility and softball field enhancements project is vital to the community because of the existing overcrowded condition, and excessive wear and tear of the facility poses a serious and immediate threat to the health and welfare of the students attending the school. Construction of the new track facility and softball field enhancements, (including a press box) is vital to the restoration of critical educational facilities and opportunities for the students in the service delivery area of this facility.

Location Description:

1039 Highway 384, Grand Lake, LA 70631

Activity Progress Narrative:

Construction.
Alberta Pate
>Infrastructure Analyst
>(225) 219-9600

Accomplishments Performance Measures



Beneficiaries - Area Benefit Census Method

 Low
 Mod
 Total Low/Mod%

 # of Persons
 2316
 2081
 9926
 44.30

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Activity Title: Renovation of Existing Bldg. for Wkfc.

Development

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0024

Projected Start Date:

05/28/2010

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Primary and Secondary Education

Projected End Date:

12/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Calcasieu Parish School Board

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,893,327.00
Total Budget	\$0.00	\$1,893,327.00
Total Obligated	\$0.00	\$1,893,327.00
Total Funds Drawdown	\$34,282.40	\$173,707.40
Program Funds Drawdown	\$34,282.40	\$173,707.40
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$34,282.40	\$173,707.40
Calcasieu Parish School Board	\$34,282.40	\$173,707.40
Match Contributed	\$0.00	\$0.00

Activity Description:

The goal of this project is to provide additional space for the expansion of the workforce development training program offered by the Calcasieu Parish School Board. This will be accomplished by renovating the vacated school lunch administration offices for use for an automotive maintenance program, automotive body shop program and the outdoor equipment repair program.

Location Description:

726 East Colllege Street, Lake Charles, LA 70607

Activity Progress Narrative:

Construction and Design. Alberta Pate >Infrastructure Analyst >(225) 219-9600

Accomplishments Performance Measures



Beneficiaries - Area Benefit Census Method

of Persons Low Mod Total Low/Mod% # 179026 41.28

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding SourcesAmountCommunity Development Block Grant\$409,105.00Total Other Funding Sources\$409,105.00



Activity Title: Grand Lake H.S. Renov., Generators &

Landscaping

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0024

Projected Start Date:

09/22/2010

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Primary and Secondary Education

Projected End Date:

09/22/2013

Completed Activity Actual End Date:

Responsible Organization:

Cameron Parish School Board

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$4,117,293.00
Total Budget	\$0.00	\$4,117,293.00
Total Obligated	\$0.00	\$4,117,293.00
Total Funds Drawdown	\$427,341.52	\$1,265,325.61
Program Funds Drawdown	\$427,341.52	\$1,265,325.61
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$427,341.52	\$1,265,325.61
Cameron Parish School Board	\$427,341.52	\$1,265,325.61
Match Contributed	\$0.00	\$0.00

Activity Description:

The Grand Lake High School project will consist of renovations of the Old Gym, Old Cafeteria, Older Wing, installation of two new emergency generators and platform, campus landscaping and a playground. In addition, this includes replacing pumps at the existing sewer lift station with 1 phase grinder pumps. The project is vital to the community because providing a safe and secure educational facility will benefit the health and welfare of the students attending the school. This project is also part of a larger project located at Grand Lake High School.

Location Description:

1039 Highway 384, Grand Lake, LA 70631

Activity Progress Narrative:

Construction and Design. Alberta Pate >Infrastructure Analyst >(225) 219-9600

Accomplishments Performance Measures



Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Lov	v/Mod%
# of Persons	2316	2081	9926	44.30

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding SourcesAmountFEMA Public Assistance\$135,815.40Total Other Funding Sources\$135,815.40



Activity Title: Madisonville Jr. High School Addition

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0024

Projected Start Date:

10/21/2010

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Primary and Secondary Education

Projected End Date:

12/31/2013

Completed Activity Actual End Date:

Responsible Organization:

St. Tammany Parish School Board

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$4,792,733.00
Total Budget	\$0.00	\$4,792,733.00
Total Obligated	\$0.00	\$4,792,733.00
Total Funds Drawdown	\$743,333.05	\$1,277,587.26
Program Funds Drawdown	\$743,333.05	\$1,277,587.26
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$743,333.05	\$1,277,587.26
St. Tammany Parish School Board	\$743,333.05	\$1,277,587.26
Match Contributed	\$0.00	\$0.00

Activity Description:

This project uses CDBG funds to construct classroom additions to Madisonville Junior High School, accommodating the projected needs for space at the school.

Location Description:

106 Cedar Street, Madisonville, LA 70447

Activity Progress Narrative:

Construction.
Alberta Pate
>Infrastructure Analyst
>(225) 219-9600

Accomplishments Performance Measures



Beneficiaries - Area Benefit Census Method

 Low
 Mod
 Total Low/Mod%

 # of Persons
 833
 846
 4583
 36.64

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Activity Title: Audrey Memorial High School Generator

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0024

Projected Start Date:

09/15/2010

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Primary and Secondary Education

Projected End Date:

12/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Cameron Parish School Board

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$199,520.00
Total Budget	\$0.00	\$199,520.00
Total Obligated	\$0.00	\$199,520.00
Total Funds Drawdown	\$124,017.00	\$176,194.20
Program Funds Drawdown	\$124,017.00	\$176,194.20
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$124,017.00	\$176,194.20
Cameron Parish School Board	\$124,017.00	\$176,194.20
Match Contributed	\$0.00	\$0.00

Activity Description:

This CDBG-Disaster Recovery project provides FEMA-ineligible funds to consist of the installation of a 500kW generator at the Audrey Memorial site to provide emergency electrical power in a loss of power event to the future Cameron Parish School Board food service and supplies storage buildings. Additionally, the project will provide site-wide landscaping at the Audrey Memorial site. This project is vital to the community because it is designed to mitigate damages and interruptions associated with power outages in the event of natural disasters.

Location Description:

3151 Trosclair Road, Cameron, LA 70631

Activity Progress Narrative:

Construction and Design. Alberta Pate >Infrastructure Analyst >(225) 219-9600

Accomplishments Performance Measures



Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Lov	v/Mod%
# of Persons	2316	2081	9926	44.30

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding SourcesAmountFEMA Public Assistance\$2,276,254.21

Total Other Funding Sources \$2,276,254.21



Activity Title: South Cameron High School Fieldhouse,

Greenhouse

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0024

Projected Start Date:

09/10/2010

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Primary and Secondary Education

Projected End Date:

05/03/2013

Completed Activity Actual End Date:

Responsible Organization:

Cameron Parish School Board

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,750,923.32
Total Budget	\$0.00	\$1,750,923.32
Total Obligated	\$0.00	\$1,750,923.32
Total Funds Drawdown	\$42,356.76	\$57,069.56
Program Funds Drawdown	\$42,356.76	\$57,069.56
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$42,356.76	\$57,069.56
Cameron Parish School Board	\$42,356.76	\$57,069.56
Match Contributed	\$0.00	\$0.00

Activity Description:

This FEMA-ineligible project consists of design and construction of an athletic fieldhouse dressing facility. This project also includes the design and construction of a 1600 SF institutional grade greenhouse, a code approved Pre-K enclosed playground. Additionally, landscaping is proposed around the entire campus and at Cameron Parish School Board Administration Building. The school currently serves students in grades Pre-K through 12th. This project is designed to provide ample additional space for student activities, involving both educational and athletic opportunities and improved safety for the students in the event of natural disasters.

Location Description:

753 Oak Grove Hwy, Grand Chenier, LA 70543; 510 Marshall Street, Cameron, LA 70634

Activity Progress Narrative:

Construction and Design. Alberta Pate >Infrastructure Analyst >(225) 219-9600

Accomplishments Performance Measures

This Report Period
Total

Cumulative Actual Total / Expected
Total



Beneficiaries - Area Benefit Census Method

of Persons | Low | Mod | Total Low/Mod% | # of Persons | 2316 | 2081 | 9926 | 44.30

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Activity Title: Johnson Bayou H. S. Generator, Playground,

Landsc.

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0024

Projected Start Date:

09/10/2010

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Primary and Secondary Education

Projected End Date:

06/08/2013

Completed Activity Actual End Date:

Responsible Organization:

Cameron Parish School Board

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$700,000.00
Total Budget	\$0.00	\$700,000.00
Total Obligated	\$0.00	\$700,000.00
Total Funds Drawdown	\$15,102.00	\$95,935.50
Program Funds Drawdown	\$15,102.00	\$95,935.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$15,102.00	\$95,935.50
Cameron Parish School Board	\$15,102.00	\$95,935.50
Match Contributed	\$0.00	\$0.00

Activity Description:

This FEMA-ineligible project consists of providing an elevated emergency generator, approximately 750kW, to serve the entire school, design and construction of a code approved Pre-K playground, and the addition of native landscaping on the campus. This project is vital to the recovery of the community and will benefit the students by allowing the ability to have key staff perform necessary duties and functions in case of emergencies, emphasizing safety and activities for the children, and restoring critical educational facilities and opportunities for the students in the service delivery area of this facility.

Location Description:

6304 Gulf Beach Hwy, Cameron, LA 700631

Activity Progress Narrative:

Construction and Design. Alberta Pate >Infrastructure Analyst >(225) 219-9600

Accomplishments Performance Measures



Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%
# of Persons	2316	2081	9926 44.30

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding SourcesAmountFEMA Public Assistance\$3,009,380.79

Total Other Funding Sources \$3,009,380.79



Activity Title: Hackberry High School Generators, Platform, Park.

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0024

Projected Start Date:

09/21/2010

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Primary and Secondary Education

Projected End Date:

12/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Cameron Parish School Board

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,350,000.00
Total Budget	\$0.00	\$1,350,000.00
Total Obligated	\$0.00	\$1,350,000.00
Total Funds Drawdown	\$47,342.25	\$131,901.00
Program Funds Drawdown	\$47,342.25	\$131,901.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$47,342.25	\$131,901.00
Cameron Parish School Board	\$47,342.25	\$131,901.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This FEMA-ineligible project consists of providing four (4) generators with automatic transfer switches on four (4) separate platforms to serve the entire campus, climate control upgrades to old fan coil units, construction of a code approved Pre-K playground, and landscaping to Hackberry High School campus. This project is designed to mitigate damages and issues associated with power outages and to increase student safety in the event of natural disasters.

Location Description:

1390 School Street, Hackberry, LA 70645

Activity Progress Narrative:

Construction and Design. Alberta Pate >Infrastructure Analyst >(225) 219-9600

Accomplishments Performance Measures



Beneficiaries - Area Benefit Census Method

 Low
 Mod
 Total Low/Mod%

 # of Persons
 2316
 2081
 9926
 44.30

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Activity Title: Chalmette H.S. Football & Baseball Field Houses

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0024

Projected Start Date:

06/01/2012

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Primary and Secondary Education

Projected End Date:

12/31/2013

Completed Activity Actual End Date:

Responsible Organization:

St. Bernard Parish School Board

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$6,466,961.07
Total Budget	\$2,590,777.84	\$6,466,961.07
Total Obligated	\$2,590,777.84	\$6,466,961.07
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
St. Bernard Parish School Board	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The goal of the St. Bernard Parish School Board is to restore the educational system as quickly as possible in order to return residents to the parish by providing a safe and modern facility. The proposed scope of work will include: (1) Construction of a 39,871 S.F. Football Field House; (2) Construction of 10,827 S.F. Baseball Field; and (3) Construction of four tennis courts. The football and baseball field houses will provide expanded physical educational and athletic opportunities for the expanded student population at the consolidated Chalmette High School. In addition, the field houses will offer expended public event services for the St. Bernard Parish Community.

Location Description:

E. Judge Perez Drive, Chalmette, LA 70043

Activity Progress Narrative:

Funds were obligated this quarter due to a budget amendment. Joseph Rossman >Community Development Specialist >(225) 219-9600

Accomplishments Performance Measures



Beneficiaries - Area Benefit Census Method

 Low
 Mod
 Total Low/Mod%

 # of Persons
 14577
 12650
 66442
 40.98

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

Private Funds \$6,389,917.96

Total Other Funding Sources \$6,389,917.96



Activity Title: Belle Chasse Primary School Enhancements

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0024

Projected Start Date:

10/12/2010

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Primary and Secondary Education

Projected End Date:

12/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Plaquemines Parish School Board

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$4,158,140.00
Total Budget	\$0.00	\$4,158,140.00
Total Obligated	\$0.00	\$4,158,140.00
Total Funds Drawdown	\$482,068.91	\$2,120,965.86
Program Funds Drawdown	\$482,068.91	\$2,120,965.86
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$482,068.91	\$2,120,965.86
Plaquemines Parish School Board	\$482,068.91	\$2,120,965.86
Match Contributed	\$0.00	\$0.00

Activity Description:

The purpose of this project is to provide the Belle Chasse Primary School with essential infrastructure and site preparation needed to facilitate the new Pre-K through Grade 1 facility and maintain educational and health standards at the existing primary school. This project would include site preparation to include clearing and grading, elevation and drainage, and construction of a sewer treatment plant, extension of utilities to the facility, driveway, parking, sidewalks, site lighting, covered areas, playground equipment, and landscaping.

Location Description:

539 F. Edward Hebert Boulevard, Belle Chasse, LA 70037

Activity Progress Narrative:

Construction and Design. Alberta Pate >Infrastructure Analyst >(225) 219-9600

Accomplishments Performance Measures



Beneficiaries - Area Benefit Census Method

of Persons Low Mod Total Low/Mod% # 2034 12950 34.81

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Activity Title: Brock Elementary School Classroom Addition

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0024

Projected Start Date:

01/01/2012

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Primary and Secondary Education

Projected End Date:

07/14/2013

Completed Activity Actual End Date:

Responsible Organization:

St. Tammany Parish School Board

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$2,288,450.00
Total Budget	\$0.00	\$2,288,450.00
Total Obligated	\$0.00	\$2,288,450.00
Total Funds Drawdown	\$339,379.90	\$459,456.75
Program Funds Drawdown	\$339,379.90	\$459,456.75
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$339,379.90	\$459,456.75
St. Tammany Parish School Board	\$339,379.90	\$459,456.75
Match Contributed	\$0.00	\$0.00

Activity Description:

This project constructs an addition to Brock Elementary School in Slidell, Louisiana at an elevation above the Advisory Base Flood Elevation for this area. It will be constructed to Historical Structure Standards, the Louisiana Building Code, Life Safety Standards and designed for long term low maintenance.

Location Description:

259 Brakefield Street, Slidell, LA 70458

Activity Progress Narrative:

Construction.
Alberta Pate
>Infrastructure Analyst
>(225) 219-9600

Accomplishments Performance Measures



Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Lov	v/Mod%
# of Persons	4555	3954	25804	32.98

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding SourcesAmountPrivate Funds\$107,064.00Total Other Funding Sources\$107,064.00



Grantee Activity Number: IEDU - 00106

Activity Title: Renewal of "Sprung Buildings" Lease

Activity Category: Activity Status:

Public services Under Way

Project Number: Project Title:

0024 Infrastructure - Primary and Secondary Education

Projected Start Date: Projected End Date:

07/14/2018

Completed Activity Actual End Date:

National Objective: Responsible Organization:

Urgent Need Plaquemines Parish School Board

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,080,000.00
Total Budget	\$0.00	\$1,080,000.00
Total Obligated	\$0.00	\$1,080,000.00
Total Funds Drawdown	\$405,000.00	\$675,000.00
Program Funds Drawdown	\$405,000.00	\$675,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$405,000.00	\$675,000.00
Plaquemines Parish School Board	\$405,000.00	\$675,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

03/23/2011

Benefit Type: Area Benefit (Census)

This project provides funding for the two (2) year lease renewal of two (2) "sprung buildings" at the site of the temporary South Plaquemines High School and Phoenix High School. These buildings were erected at the site of the temporary schools, serving a multi-purpose function by providing a large, enclosed gathering space with air conditioned environment for use by Plaquemines Parish School Board, its students, staff and the residents of the communities. The purpose of this project is to provide necessary public services to the affected areas by providing an enclosed gathering space for a variety of community and educational needs.

Location Description:

South Plaquemines High School (Temp. Location) 309 Civic Drive, Port Sulphur, LA 70083 and Phoenix High School 13073 Highway 15, Braithwaite, LA 70040

Activity Progress Narrative:

Public Service. Alberta Pate >Infrastructure Analyst >(225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Public Facilities 0 0/2



Beneficiaries - Area Benefit Census Method

	LOW	WOO	Total Lo	W/WOU%
# of Persons	4364	2253	13592	48.68

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: IEDU - 00107

Activity Title: Alice Harte Elementary School

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0024

Projected Start Date:

03/23/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure - Primary and Secondary Education

Projected End Date:

12/15/2018

Completed Activity Actual End Date:

Responsible Organization:

Orleans Parish School Board

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$18,299,554.00
Total Budget	\$70,000.00	\$18,299,554.00
Total Obligated	\$70,000.00	\$18,299,554.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Orleans Parish School Board	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This project constructs a new public school facility for Alice Harte Elementary School. CDBG Disaster funding is being requested for the construction of a new 110,000 square foot facility, in accordance with specifications set forth in the Master Facilities Plan adopted by the Orleans Parish School Board. Alice Harte is identified in the Master Plan as a Phase I school project. The design will be based on standards and guidelines for school sites (new and remodeled buildings) as outlined in the Master Plan. All new schools within the master plan will be built to LEED Silver standards, and fully ADA compliant, consisting of over thirty (30) classrooms, with four (4) classrooms dedicated to Special Education.

Location Description:

5300 Berkley Drive New Orleans, LA 70131

Activity Progress Narrative:

Additional funds were obligated this quarter due to a budget amendment. Joseph Rossman

>Community Development Specialist

>(225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Public Facilities 0 0/1



Beneficiaries - Area Benefit Census Method

 Low
 Mod
 Total Low/Mod%

 # of Persons
 175621
 79523
 467013
 54.63

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

FEMA Public Assistance \$10,633,611.70

Total Other Funding Sources \$10,633,611.70



Grantee Activity Number: IEDU - Budget for RSD Proj. in Rev.

Activity Title: IEDU - Budget for RSD Proj. in Rev.

Activity Category: Activity Status:

Planning Planned

Project Number: Project Title:

0024 Infrastructure - Primary and Secondary Education

Projected Start Date: Projected End Date:

05/20/2008 01/01/2013

Benefit Type: Completed Activity Actual End Date:

Area Benefit (Census)

National Objective: Responsible Organization:

N/A Louisiana Department of Education/Recovery School

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$26,693.86
Total Budget	(\$8.50)	\$26,693.86
Total Obligated	(\$8.50)	\$26,693.86
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Louisiana Department of Education/Recovery School District	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This project holds funds for Primary and Secondary Education projects not yet approved by OCD/DRU.

Location Description:

Louisiana disaster-impacted parishes

Activity Progress Narrative:

Funds were de-obligated this quarter to move funds to another activity. Joseph Rossman

- >Community Development Specialist
- >(225) 219-9600

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: IFIS - 00002

Activity Title: Delcambre Fisheries

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title:

0025 Infrastructure - Fisheries Assistance

Projected Start Date: Projected End Date:

12/31/2013

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Urgent Need Twin Parish Port Commission

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$2,200,000.00 N/A **Total Budget** \$0.00 \$2,200,000.00 **Total Obligated** \$0.00 \$2,200,000.00 **Total Funds Drawdown** \$34,073.10 \$485,332.45 **Program Funds Drawdown** \$34,073.10 \$485,332.45 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$34,073.10 \$485,332.45 Twin Parish Port Commission \$34,073.10 \$485,332.45 **Match Contributed** \$0.00 \$0.00

Activity Description:

02/02/2009

Area Benefit (Census)

This fisheries project develops a staging area for commercial dockside sales and constructs a new boat launch and fishing/observation pier.

Location Description:

Railroad Street, Delcambre, LA

Activity Progress Narrative:

Design. Alberta Pate >Infrastructure Analyst >(225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Public Facilities 0 0/4



Beneficiaries - Area Benefit Census Method

 Low
 Mod
 Total Low/Mod%

 # of Persons
 12387
 9230
 62972
 34.33

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

Private Funds \$615,677.00

Total Other Funding Sources \$615,677.00



Grantee Activity Number: IFIS - 00003

Activity Title: Bucktown Harbor

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title:

0025 Infrastructure - Fisheries Assistance

Projected Start Date: Projected End Date:

05/18/2010 06/30/2013

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Slums and Blight Jefferson Parish

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$2,100,000.00
Total Budget	\$0.00	\$2,100,000.00
Total Obligated	\$0.00	\$2,100,000.00
Total Funds Drawdown	\$0.00	\$2,100,000.00
Program Funds Drawdown	\$0.00	\$2,100,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,100,000.00
Match Contributed	\$0.00	\$0.00

Match Contributed \$0.00 \$0.00

Activity Description:

Area Benefit (Census)

This project constructs marina piers for commercial fishing, public boating, recreation and fishing, as well as a lakeshore recreation area with shelters, restrooms, and parking.

This project improves 2 parking lots, 3 buildings, and 66 boat slips, so 71 public facilities are reported as proposed accomplishments.

Location Description:

Bucktown Harbor Marina, 200 Hammond, Metairie, LA 70005

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Public Facilities

O 0/71



Beneficiaries - Area Benefit Census Method

 Low
 Mod
 Total Low/Mod%

 # of Persons
 96707
 74423
 451104
 37.94

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

Private Funds \$1,500,000.00

Total Other Funding Sources \$1,500,000.00



Grantee Activity Number: IFIS - 00006

Activity Title: Jesse Fontenot Boat Launch

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0025

Projected Start Date:

02/25/2010

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Fisheries Assistance

Projected End Date:

05/19/2013

Completed Activity Actual End Date:

Responsible Organization:

St. Mary Parish

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$746,750.00
Total Budget	\$0.00	\$746,750.00
Total Obligated	\$0.00	\$746,750.00
Total Funds Drawdown	\$2,444.21	\$725,243.73
Program Funds Drawdown	\$2,444.21	\$725,243.73
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$2,444.21	\$725,243.73
St. Mary Parish	\$2,444.21	\$725,243.73
Match Contributed	\$0.00	\$0.00

Activity Description:

This project involves the repair and construction of protective peninsular and wharves, installation of mooring piers, walkways, new road access, pump out station, as well as sewer, water, electrical hookups, and a parking area.

Location Description:

Texaco Bateman Ln., Berwick, LA 70342

Activity Progress Narrative:

Construction.
Alberta Pate
>Infrastructure Analyst
>(225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Public Facilities 0 0/1



Beneficiaries - Area Benefit Census Method

 Low
 Mod
 Total Low/Mod%

 # of Persons
 14792
 8170
 52874
 43.43

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

Private Funds \$101,500.00

Total Other Funding Sources \$101,500.00



Grantee Activity Number: IFIS - 00007

Activity Title: City Park Lagoon Fishing Pier

Activity Category: Activity Status:

Rehabilitation/reconstruction of a public improvement Under Way

Project Number: Project Title:

0025 Infrastructure - Fisheries Assistance

Projected Start Date: Projected End Date:

07/06/2009 09/30/2013

Benefit Type: Completed Activity Actual End Date:
Area Benefit (Census)

National Objective: Responsible Organization:

Low/Mod New Orleans City Park Improvement Association

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$375,000.00
Total Budget	\$0.00	\$375,000.00
Total Obligated	\$0.00	\$375,000.00
Total Funds Drawdown	\$0.00	\$322,011.00
Program Funds Drawdown	\$0.00	\$322,011.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$322,011.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction of a T-shaped observation and fishing pier, boardwalk walkway, and a parking lot with 12 spaces.

Location Description:

N.O. City Park Lagoon Fishing Pier along Macaroni Drive.

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected Total 4 of Linear feet of Public Improvement 0 0/470



Beneficiaries - Area Benefit Census Method

of Persons 175621 79523 467013 54.63

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

Private Funds \$42,000.00

Total Other Funding Sources \$42,000.00



Grantee Activity Number: IFIS - 00009

Oyster Conveyors Activity Title:

Activitiy Category: Activity Status:

Rehabilitation/reconstruction of a public improvement **Under Way**

Project Number: Project Title:

0025 Infrastructure - Fisheries Assistance

Projected End Date: Projected Start Date:

02/25/2010 09/21/2013

Completed Activity Actual End Date: Benefit Type:

Area Benefit (Census)

Responsible Organization: National Objective:

Urgent Need Plaquemines Parish

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$1,100,000.00 N/A **Total Budget** \$0.00 \$1,100,000.00 **Total Obligated** \$0.00 \$1,100,000.00 **Total Funds Drawdown** \$1,035.00 \$86,683.32 **Program Funds Drawdown** \$1,035.00 \$86,683.32 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$1,035.00 \$86,683.32 \$86,683.32 Plaquemines Parish \$1,035.00

Match Contributed \$0.00 \$0.00

Activity Description:

This project consists of engineering and installation of 16 oyster unloading conveyors, 4 each at 4 parish-owned boat harbors.

Location Description:

Buras Boat Harbor, 172 Buras Boat Harbor Road: Empire Boat Harbor, 33373 LA Hwy 23: Venice Boat Harbor, 138 Tiger Pass Road: Pointe a la Hache Boat Harbor, 134 Beshel Road

Activity Progress Narrative:

of Linear feet of Public Improvement

Construction. Alberta Pate >Infrastructure Analyst >(225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected Total Total

0



0/900

Beneficiaries - Area Benefit Census Method

 Low
 Mod
 Total Low/Mod%

 # of Persons
 3349
 1529
 10351
 47.13

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: IFIS - 00013

Activity Title: Rosethorne Park Improvements

Activity Category: Activity Status:

Rehabilitation/reconstruction of a public improvement Under Way

Project Number: Project Title:

0025 Infrastructure - Fisheries Assistance

10/18/2010 06/30/2013

0/10/2010 00/30/201

Benefit Type: Completed Activity Actual End Date:
Area Benefit (Census)

Projected End Date:

National Objective: Responsible Organization:

Urgent Need Jefferson Parish

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$300,000.00
Total Budget	\$0.00	\$300,000.00
Total Obligated	\$0.00	\$300,000.00
Total Funds Drawdown	\$12,422.89	\$172,823.29
Program Funds Drawdown	\$12,422.89	\$172,823.29
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$12,422.89	\$172,823.29
Jefferson Parish	\$12,422.89	\$172,823.29
Match Contributed	\$0.00	\$0.00

Activity Description:

Projected Start Date:

This project involves the construction of a boat launch ramp, demolition and removal of one courtesy dock, and construction of a fishing pier.

Location Description:

Rosethorne Park 865, Jean Lafitte Blvd. Lafitte, LA 70067

Activity Progress Narrative:

Construction.
Alberta Pate
>Infrastructure Analyst
>(225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected
Total Total

of Linear feet of Public Improvement 0 0/80



Beneficiaries - Area Benefit Census Method

Mod

Low

Total Low/Mod% # of Persons 96707 74423 451104 37.94

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: IFIS - 00021

Activity Title: Jean Lafitte Fisheries Market

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title:

0025 Infrastructure - Fisheries Assistance

Projected Start Date: Projected End Date:

03/01/2012 11/14/2021

Benefit Type: Completed Activity Actual End Date:

Area Benefit (Census)

National Objective: Responsible Organization:

Urgent Need Town of Jean Lafitte

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$1,250,000.00 N/A **Total Budget** \$0.00 \$1,250,000.00 **Total Obligated** \$0.00 \$1,250,000.00 **Total Funds Drawdown** \$164,644.60 \$164,644.60 **Program Funds Drawdown** \$164,644.60 \$164,644.60 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$164,644.60 \$164,644.60 Town of Jean Lafitte \$164,644.60 \$164,644.60

Match Contributed \$0.00 \$0.00

Activity Description:

This project funds the construction of a covered, open air market pavilion & assembly space (approximately 29,800 sq ft), which includes a fresh fish market area, restaurant sales area, wharf, pavilion & stage areas.

Location Description:

865 Jean Lafitte Blvd., Jean Lafitte, La 70037

Activity Progress Narrative:

Design. Alberta Pate >Infrastructure Analyst >(225) 219-9600

of Public Facilities

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

 Total
 Total

 0
 0/1

This Report Period Cumulative Actual Total / Expected
Total Total



272

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total I	_ow/Mod%
# of Households	0	0	0	0
# of Persons	96707	74423	451104	37.94

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Community Development Block Grant	\$300,000.00
Private Funds	\$1,497,000.00
Total Other Funding Sources	\$1,797,000.00



Grantee Activity Number: IFIS - 00022

Activity Title: South Plaquemines United Fisheries Cooperative

Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0025

Projected Start Date:

01/05/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Fisheries Assistance

Projected End Date:

07/29/2013

Completed Activity Actual End Date:

Responsible Organization:

Plaquemines Parish

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$750,000.00
Total Budget	\$0.00	\$750,000.00
Total Obligated	\$0.00	\$750,000.00
Total Funds Drawdown	\$60,731.00	\$60,731.00
Program Funds Drawdown	\$60,731.00	\$60,731.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$60,731.00	\$60,731.00
Plaquemines Parish	\$60,731.00	\$60,731.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This project constructs a docking facility, includes a bulkhead, mooring facility, and associated infrastructure. The goal of the project is to provide a more accessible and affordable facility for the small commercial fishermen to unload and market their products.

Location Description:

Grand Bayou Road, Port Sulphur, LA 70083

Activity Progress Narrative:

Design.
Alberta Pate
>Infrastructure Analyst
>(225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Linear feet of Public Improvement 0 0/520



Beneficiaries - Area Benefit Census Method

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: IFIS - Budget of Projects Not Yet Approved
Activity Title: IFIS - Budget of Projects Not Yet Approved

Activity Category: Activity Status:

Planning Under Way

Project Number: Project Title:

0025 Infrastructure - Fisheries Assistance

Projected Start Date: Projected End Date:

06/30/2008 06/30/2013

Benefit Type: Completed Activity Actual End Date:

Area Benefit (Census)

Low/Mod Office of Community Development (OCD), Disaster

Responsible Organization:

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$478,500.81
Total Budget	\$0.00	\$478,500.81
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

National Objective:

This activity holds funds for Fisheries Projects not yet approved.

Location Description:

Louisiana Coastal Fisheries

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found
Total Other Funding Sources



Grantee Activity Number: IFIS - Fisheries Startup & Consulting Fees

Activity Title: Fisheries Startup & Consulting Fees

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title:

0025 Infrastructure - Fisheries Assistance

Projected Start Date: Projected End Date:

05/06/2008 05/08/2013

Benefit Type: Completed Activity Actual End Date:
Area Benefit (Census)

National Objective: Responsible Organization:

Urgent Need Charles Pistis

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$30,296.19
Total Budget	\$0.00	\$30,296.19
Total Obligated	\$0.00	\$30,296.19
Total Funds Drawdown	\$0.00	\$30,296.19
Program Funds Drawdown	\$0.00	\$30,296.19
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$30,296.19
Match Contributed	\$0.00	\$0.00

Match Contributed \$0.00 \$0.00

Activity Description:

Consultation fees paid to nation-wide fisheries experts brought to Louisiana to evaluate program proposals.

Location Description:

Planning for all state-wide Fisheries projects, generally for coastal parishes.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found
Total Other Funding Sources



Grantee Activity Number: IFIS - Rehab/Recon. of Public Improv.

Activity Title: IFIS - Rehab/Recon. of Public Improv.

Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0025

Projected Start Date:

10/05/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Fisheries Assistance

Projected End Date:

10/05/2014

Completed Activity Actual End Date:

Responsible Organization:

Hunt, Guillot, & Associates, LLC

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,000,000.00
Total Budget	\$0.00	\$1,000,000.00
Total Obligated	\$0.00	\$1,000,000.00
Total Funds Drawdown	\$62,050.50	\$295,981.50
Program Funds Drawdown	\$62,050.50	\$295,981.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$62,050.50	\$295,981.50
Hunt, Guillot, & Associates, LLC	\$62,050.50	\$295,981.50
Match Contributed	\$0.00	\$0.00

Activity Description:

Hunt Guillot program delivery charges for Fisheries programs.

Location Description:

N/A

Activity Progress Narrative:

Project Delivery.
Jeremy Meiske
>Infrastructure Analyst
>(225) 219-9600

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: ILOC - 00005
Activity Title: The Cove

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title:

0022 Infrastructure - Local Government

Projected Start Date: Projected End Date:

07/13/2009 09/30/2013

Benefit Type: Completed Activity Actual End Date:
Area Benefit (Census)

National Objective: Responsible Organization:

Slums and Blight Louisiana Office of Facility Planning and Control

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$3,124,718.00
Total Budget	\$0.00	\$3,124,718.00
Total Obligated	\$0.00	\$3,124,718.00
Total Funds Drawdown	\$0.00	\$2,858,898.23
Program Funds Drawdown	\$0.00	\$2,858,898.23
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,858,898.23
Match Contributed	\$0.00	\$0.00

Activity Description:

This project will renovate the north and south wings of the University of New Orleans dining facility (known as The Cove), and demolish and reconstruct the central section. The renovated building will be fully restored as well.

Location Description:

2000 Lakeshore Drive, New Orleans, LA 70148

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1
# of Non-business Organizations	0	0/1



Beneficiaries - Area Benefit Census Method

of Persons 175621 79523 467013 54.63

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding SourcesAmountFEMA Public Assistance\$391,350.24Private Funds\$558,449.76Total Other Funding Sources\$949,800.00



ILOC - 00006 Grantee Activity Number:

Activity Title: Master Plan and Associated Studies

Activitiy Category: Activity Status:

Under Way Planning

Project Number: Project Title:

0022 Infrastructure - Local Government

Projected Start Date: Projected End Date:

02/09/2010 06/30/2013

Completed Activity Actual End Date: Benefit Type:

Area Benefit (Census)

National Objective: Responsible Organization:

Low/Mod Greater New Orleans Bioscience Economic Development

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$2,450,000.00
Total Budget	\$0.00	\$2,450,000.00
Total Obligated	\$0.00	\$2,450,000.00
Total Funds Drawdown	\$23,746.00	\$2,235,862.00
Program Funds Drawdown	\$23,746.00	\$2,235,862.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$23,746.00	\$2,235,862.00
Greater New Orleans Bioscience Economic Development	\$23,746.00	\$2,235,862.00
Match Contributed	\$0.00	\$0.00

Match Contributed \$0.00 \$0.00

Activity Description:

This project facilitates the programatic and physical development of GNOBEDD and promotes growth and Biosciences.

Location Description:

New Orleans (Zip code 70112)

Activity Progress Narrative:

Design. Desirae Williams >Infrastructure Analyst >(225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected Total Total # of Plans or Planning Products 0 0/1



Beneficiaries - Area Benefit Census Method

 Low
 Mod
 Total Low/Mod%

 # of Persons
 0
 0
 467013
 0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: ILOC - 00007

Activity Title: SOWELA Acquisition of Existing Modular

Classrooms

Activity Category: Activity Status:

Acquisition - general Under Way

Project Number: Project Title:

0022 Infrastructure - Local Government

Projected Start Date: Projected End Date:

06/19/2009 12/31/2013

Benefit Type: Completed Activity Actual End Date:

Area Benefit (Census)

National Objective: Responsible Organization:

Low/Mod SOWELA Technical Community College

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$550,000.00
Total Budget	\$0.00	\$550,000.00
Total Obligated	\$0.00	\$550,000.00
Total Funds Drawdown	\$0.00	\$538,151.00
Program Funds Drawdown	\$0.00	\$538,151.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$538,151.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This project acquires 10 modular classrooms (each contains 2 classrooms for total of 20 classrooms) & 1 modular bathroom building for SOWELA Technical College.

Location Description:

3820 Sen. J. Bennett Johnston Avenue, Lake Charles, 70616

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	0	11/11
# of Parcels acquired voluntarily	0	0/10
Total acquisition compensation to	0	0/538151



This Report Period Cumulative Actual Total / Expected

Total Total

0 0/0

of Housing Units

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

 Low
 Mod
 Total Low/Mod%

 # of Persons
 20832
 11160
 68210
 46.90

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: ILOC - 00008

Activity Title: Woldenberg Riverfront Park - Wharves Repair

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0022

Projected Start Date:

10/21/2010

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure - Local Government

Projected End Date:

02/28/2015

Completed Activity Actual End Date:

Responsible Organization:

Audubon Nature Institute

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$2,250,000.00
Total Budget	\$0.00	\$2,250,000.00
Total Obligated	\$0.00	\$2,250,000.00
Total Funds Drawdown	\$425,432.81	\$1,485,307.43
Program Funds Drawdown	\$425,432.81	\$1,485,307.43
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$425,432.81	\$1,485,307.43
Audubon Nature Institute	\$425,432.81	\$1,485,307.43
Match Contributed	\$0.00	\$0.00

Activity Description:

This project repairs the damages suffered to the upper and lower Bienville Street Wharves, in Woldenberg Riverfront Park as a result of damages resulting from Hurricane Katrina.

Location Description:

#1 Canal Street, New Orleans, LA 70130

Activity Progress Narrative:

Construction and Design. Alberta Pate >Infrastructure Analyst >(225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Public Facilities 0 0/1



Beneficiaries - Area Benefit Census Method

Mod

Total Low/Mod%

Low

of Persons 175621 79523 467013 54.63

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: ILOC - 00013

Activity Title: University of New Orleans - University Center

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0022

Projected Start Date:

07/13/2009

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Local Government

Projected End Date:

06/30/2014

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Office of Facility Planning and Control

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$2,404,027.00
Total Budget	\$0.00	\$2,404,027.00
Total Obligated	\$0.00	\$2,404,027.00
Total Funds Drawdown	\$955,756.71	\$1,918,912.39
Program Funds Drawdown	\$955,756.71	\$1,918,912.39
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$955,756.71	\$1,918,912.39
Louisiana Office of Facility Planning and Control	\$955,756.71	\$1,918,912.39
Match Contributed	\$0.00	\$0.00

Activity Description:

This project renovates administrative office and meeting spaces.

Location Description:

2000 Lakeshore Dr., New Orleans, LA 70148

Activity Progress Narrative:

Construction and Design. Alberta Pate >Infrastructure Analyst >(225) 219-9600

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1
# of Non-business Organizations	0	0/1



Beneficiaries - Area Benefit Census Method

of Persons 175621 79523 467013 54.63

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: ILOC - 00014A

Activity Title: Pres. Resource Cntr. - Operation Comeback -

Rehab.

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

0022

Projected Start Date:

03/08/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

Slums and Blight

Activity Status:

Under Way

Project Title:

Infrastructure - Local Government

Projected End Date:

03/31/2014

Completed Activity Actual End Date:

Responsible Organization:

New Orleans Redevelopment Authority

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,039,736.70
Total Budget	\$0.00	\$1,039,736.70
Total Obligated	\$0.00	\$1,039,736.70
Total Funds Drawdown	\$6,136.19	\$739,627.59
Program Funds Drawdown	\$6,136.19	\$739,627.59
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$6,136.19	\$739,627.59
New Orleans Redevelopment Authority	\$6,136.19	\$739,627.59
Match Contributed	\$0.00	\$0.00

Activity Description:

This project centers on the historic preservation of 5 residential locations. These locations were chosen with an eye toward revitalizing the residential areas and rebuilding the neighborhood community. Typical purchasers of the residential properties under this program are low-moderate income and new to homeownership, and providing these populations with reasonable housing is a good way to begin increasing occupancy in an area where only about 50% of the residents have returned.

Location Description:

603 Forstall St., 5450-52 Dauphine St., 1423 N. Claiborne Ave., 2200-02 St. Philip St., 2404-06 St. Ann St.

Activity Progress Narrative:

Construction and Admin. R.M. Jackson >Compliance Analyst >(225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Properties 0 0/5



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/5
# of Singlefamily Units	0	0/5

	This	This Report Period		Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low	/Mod%
# of Households	0	0	0	0/0	0/0	0/5	0
# Owner Households	0	0	0	0/0	0/0	0/5	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: ILOC - 00014B

Activity Title: Pres. Resource Cntr. - Oper. Comeback - Pub.

Fac.

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0022

Projected Start Date:

03/08/2010

Benefit Type:

Area Benefit (Census)

National Objective:

Slums and Blight

Activity Status:

Under Way

Project Title:

Infrastructure - Local Government

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

Responsible Organization:

New Orleans Redevelopment Authority

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$610,263.30
Total Budget	\$0.00	\$610,263.30
Total Obligated	\$0.00	\$610,263.30
Total Funds Drawdown	\$40,935.67	\$541,246.52
Program Funds Drawdown	\$40,935.67	\$541,246.52
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$40,935.67	\$541,246.52
New Orleans Redevelopment Authority	\$40,935.67	\$541,246.52
Match Contributed	\$0.00	\$0.00

Activity Description:

This project centers on the historic preservation of 1 public facility to be used by a neighborhood community center. This project was chosen with an eye toward revitalizing the residential areas and rebuilding the neighborhood community. The community center will be utilized by the neighborhood and provide education on sustainable housing methods/practices as well as hosting other activities.

Location Description:

5200 Dauphine St., New Orleans, LA 70117

Activity Progress Narrative:

Construction and Admin. R.M. Jackson >Compliance Analyst >(225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Public Facilities 0 0/1



Beneficiaries - Area Benefit Census Method

	LOW	WOO	lotal Lov	W/WOO%
# of Persons	1068	640	2498	68.37

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding SourcesAmountPrivate Funds\$214,634.74Total Other Funding Sources\$214,634.74



Grantee Activity Number: ILOC - 00015

Activity Title: Risk Study, I-Wall Analy., and Land Bridge Studies

Activity Category: Activity Status:

Planning Under Way

Project Number: Project Title:

0022 Infrastructure - Local Government

Projected Start Date: Projected End Date:

10/06/2010 09/30/2013

Benefit Type: Completed Activity Actual End Date:

Area Benefit (Census)

National Objective: Responsible Organization:

N/A Southeast Louisiana Flood Protection Authority East

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$900,000.00
Total Budget	\$0.00	\$900,000.00
Total Obligated	\$0.00	\$900,000.00
Total Funds Drawdown	\$136,015.68	\$395,090.13
Program Funds Drawdown	\$136,015.68	\$395,090.13
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$136,015.68	\$395,090.13
Southeast Louisiana Flood Protection Authority East	\$136,015.68	\$395,090.13
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity conducts planning and study activities related to flood protection for several risk-prone areas in St. Charles, Jefferson, and Orleans Parishes.

Location Description:

This area covers several areas in St. Charles, Jefferson, and Orleans Parishes.

Activity Progress Narrative:

Planning. Alberta Pate >Infrastructure Analyst >(225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected
Total Total

of Plans or Planning Products

0 0/1



Beneficiaries - Area Benefit Census Method

Mod

Total Low/Mod%

Low

of Persons 9098 4970 26894 52.31

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: ILOC - 00018

Activity Title: Louisiana Superdome

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title:

0022 Infrastructure - Local Government

Projected Start Date: Projected End Date:

01/01/2010 07/26/2012

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Slums and Blight Louisiana Stadium & Exposition District

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$51,321,670.00 N/A **Total Budget** \$0.00 \$51,321,670.00 **Total Obligated** \$11,321,670.00 \$51,321,670.00 **Total Funds Drawdown** \$11,321,670.00 \$51,321,670.00 **Program Funds Drawdown** \$11,321,670.00 \$51,321,670.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$11,321,670.00 \$51,321,670.00 \$23,296,362.00 Louisiana Stadium & Exposition District \$11,321,670.00

Match Contributed \$0.00 \$0.00

Activity Description:

Area Benefit (Census)

Complete renovation and selected upgrades to the LA Superdome.

Location Description:

Sugar Bowl Drive New Orleans, LA 70112

Activity Progress Narrative:

Construction.
Bethany Fields
>Compliance Specialist
>(225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Public Facilities 0 0/1



Beneficiaries - Area Benefit Census Method

 Low
 Mod
 Total Low/Mod%

 # of Persons
 175621
 79523
 467013
 54.63

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding SourcesAmountFEMA Public Assistance\$72,716,034.14Private Funds\$19,197,840.10Total Other Funding Sources\$91,913,874.24



Grantee Activity Number: ILOC - 00019

Activity Title: NORA Blight Removal Program

Activitiy Category:

Econ. development or recovery activity that creates/retains jobs

Project Number:

0022

Projected Start Date:

08/13/2010

Benefit Type:

Area Benefit (Census)

National Objective:

Slums and Blight

Activity Status:

Under Way

Project Title:

Infrastructure - Local Government

Projected End Date:

08/13/2013

Completed Activity Actual End Date:

Responsible Organization:

New Orleans Redevelopment Authority

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$2,120,000.00
Total Budget	\$0.00	\$2,120,000.00
Total Obligated	\$0.00	\$2,120,000.00
Total Funds Drawdown	\$126,682.72	\$1,900,000.00
Program Funds Drawdown	\$126,682.72	\$1,900,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$126,682.72	\$1,900,000.00
New Orleans Redevelopment Authority	\$126,682.72	\$1,900,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The disaster recovery CDBG funds will be used by the New Orleans Redevelopment Authority (NORA) as gap financing for the construction of a new mixed-use building at 1409 Oretha Castle Haley Boulevard. This project, in partnership with the non-profit developer Gulf Coast Housing Partnership, will construct an 83,000 square foot building, including 20,000 square feet of commercial space for NORA offices and three retailers and 63,000 square for a 70 unit multi-family housing development for low-moderate income seniors age 55 and over.

Location Description:

1409 Oretha Castle Haley Blvd., New Orleans, LA 70113

Activity Progress Narrative:

Construction.
Desirae Williams
>Infrastructure Analyst
>(225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of buildings (non-residential)

0 0/1



Beneficiaries - Area Benefit Census Method

	Low	WOO	lotal Lov	W/WOO%
# of Persons	3601	1568	7452	69.36

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Community Development Block Grant	\$8,181,036.00
Private Funds	\$8,468,595.00
Total Other Funding Sources	\$16,649,631.00



Grantee Activity Number: ILOC - 00020

Activity Title: Delgado Comm. Coll. Maintenance & Warehouse

Bldng.

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0022

Projected Start Date:

10/06/2010

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Local Government

Projected End Date:

12/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Office of Facility Planning and Control

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$3,000,000.00
Total Budget	\$0.00	\$3,000,000.00
Total Obligated	\$0.00	\$3,000,000.00
Total Funds Drawdown	\$4,560.00	\$38,579.85
Program Funds Drawdown	\$4,560.00	\$38,579.85
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$4,560.00	\$38,579.85
Louisiana Office of Facility Planning and Control	\$4,560.00	\$38,579.85
Match Contributed	\$0.00	\$0.00

Activity Description:

Build a new maintenance/warehouse building which will house the entire Maintenance Dept., Grounds Crew, and Property Control for Delgado Community College.

Location Description:

615 City Park Avenue, New Orleans, LA 70119

Activity Progress Narrative:

Design. Alberta Pate >Infrastructure Analyst >(225) 219-9600

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1
# of Non-business Organizations	0	0/1



Beneficiaries - Area Benefit Census Method

 Low
 Mod
 Total Low/Mod%

 # of Persons
 175621
 79523
 467013
 54.63

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

FEMA Public Assistance \$1,001,300.00

Total Other Funding Sources \$1,001,300.00



ILOC - 00027 Grantee Activity Number:

Woldenberg Riverfront Park-Splash Pad **Activity Title:**

&Landscaping

Projected End Date:

Activitiy Category: Activity Status:

Rehabilitation/reconstruction of public facilities **Under Way**

Project Number: Project Title:

0022 Infrastructure - Local Government

10/06/2010 02/28/2015

Benefit Type: Completed Activity Actual End Date: Area Benefit (Census)

National Objective: Responsible Organization:

Low/Mod Audubon Nature Institute

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** N/A \$1,469,000.00 **Total Budget** \$0.00 \$1,469,000.00 **Total Obligated** \$0.00 \$1,469,000.00 **Total Funds Drawdown** \$15,656.16 \$123,052.16 **Program Funds Drawdown** \$15,656.16 \$123,052.16 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$15,656.16 \$123,052.16 Audubon Nature Institute \$15,656.16 \$123,052.16 **Match Contributed** \$0.00 \$0.00

Activity Description:

Projected Start Date:

This activity consists of improvements to Woldenberg Riverfront Park to provide for an interactive water feature at the entrance of the aquarium and a landscaping project.

Location Description:

#1 Canal Street, New Orleans, 70130

Activity Progress Narrative:

Design. Alberta Pate >Infrastructure Analyst >(225) 219-9600

Accomplishments Performance Measures

This Report Period **Cumulative Actual Total / Expected** Total **Total** # of Public Facilities 0 0/1



Beneficiaries - Area Benefit Census Method

 Low
 Mod
 Total Low/Mod%

 # of Persons
 175621
 79523
 467013
 54.63

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding SourcesAmountPrivate Funds\$733,217.00

Total Other Funding Sources \$733,217.00



Grantee Activity Number: ILOC - 00047

Activity Title: New Orleans Maritime Military Academy

Activitiy Category:

Econ. development or recovery activity that creates/retains jobs

Project Number:

0022

Projected Start Date:

08/23/2012

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Local Government

Projected End Date:

08/22/2015

Completed Activity Actual End Date:

Responsible Organization:

New Orleans Federal Alliance (NOFA) dba Algiers

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$7,500,000.00
Total Budget	\$7,500,000.00	\$7,500,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The New Orleans Federal Alliance will utilize CDBG funding to construct the New Orleans Maritime and Military Academy on the Federal City site, the old naval base on the West Bank in New Orleans. Construction will involve the renovation of two (2) historic building structures, as well as construction of a new building, approximately 26,000 sq. ft., connecting the two existing structures. This project, considered a "special economic development activity" is part of the larger Federal City economic development initiative. When fully developed, Federal City is expected to provide at least 10,000 Federal and civilian jobs in years to come.

Location Description:

2300 General Meyer Ave., New Orleans, LA 70142

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected
Total Total
of buildings (non-residential)

0 0/3



	This Re	This Report Period		Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/15	0.00
# of Permanent Jobs Retained	0	0	0	0/0	0/0	0/15	0.00

Beneficiaries - Area Benefit Census Method

 Low
 Mod
 Total Low/Mod%

 # of Persons
 272328
 153946
 918117
 46.43

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding SourcesAmountPrivate Funds\$10,047,383.00Total Other Funding Sources\$10,047,383.00



Grantee Activity Number: ILOC - Budget for Orleans Parish Projects in Rev.

Activity Title: ILOC - Budget for Orleans Parish Projects in Rev.

Activity Category: Activity Status:

Planning Under Way

Project Number: Project Title:

0022 Infrastructure - Local Government

Projected Start Date: Projected End Date:

01/01/2010 01/01/2015

Benefit Type: Completed Activity Actual End Date:

Area Benefit (Census)

National Objective: Responsible Organization:

N/A City of New Orleans - K/R

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$233,955.00
Total Budget	(\$7,500,000.00)	\$233,955.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Matab Cantalbutad	# 0.00	# 0.00

Match Contributed \$0.00

Activity Description:

This activity holds funds for Orleans Parish for Local Government Infrastructure. Funds are obligated for this purpose and will be broken out into individual activities as they are approved.

Location Description:

Orleans Parish

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

Low Mod Total Low/Mod%175621 79523 467013 54.63

of Persons 175621 79523 467013 54.63



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found
Total Other Funding Sources



ILTR - 00001 Grantee Activity Number:

Activity Title: CityWide Master Plan and CZO Update NO1003

Activitiy Category: Activity Status:

Planning **Under Way**

Project Number: Project Title:

0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

05/23/2008 09/16/2017

Completed Activity Actual End Date: Benefit Type:

Area Benefit (Census)

National Objective: Responsible Organization:

N/A City of New Orleans - K/R

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$2,750,000.00
Total Budget	\$0.00	\$2,750,000.00
Total Obligated	\$0.00	\$2,750,000.00
Total Funds Drawdown	\$0.00	\$2,735,168.69
Program Funds Drawdown	\$0.00	\$2,735,168.69
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,735,168.69
Match Contributed	\$0.00	\$0.00

Match Contributed \$0.00

Activity Description:

The funding provided the City of New Orleans with a consultant to help with the framing of the City's Master Plan and Comprehensive Zoning Ordiance Update.

Location Description:

1300 Poydras St. New Orleans, LA 70112.

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected Total Total # of Plans or Planning Products 0 0/1



Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Lo	ow/Mod%
# of Persons	210	56	357	74.51

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Community Development Block Grant	\$750,000.00
Private Funds	\$85,000.00
Total Other Funding Sources	\$835,000.00



Grantee Activity Number: ILTR - 00003

Activity Title: Lafitte Greenway

Activity Status:

Under Way

06/02/2014

N/A

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$15,024.21

\$15,024.21

\$15,024.21

\$15,024.21

Project Title:

Projected End Date:

Responsible Organization:

City of New Orleans - K/R

Jul 1 thru Sep 30, 2012

Infrastructure - Long Term Community Recovery

To Date

\$7,600,000.00

\$7,600,000.00

\$7,600,000.00

\$1,101,339.72

\$1,101,339.72

\$1,101,339.72

\$1,101,339.72

\$0.00

\$0.00

\$0.00

Completed Activity Actual End Date:

Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0021

Projected Start Date:

03/25/2009

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Overall

Total Projected Budget from All Sources

Total Budget
Total Obligated

Total Funds Drawdown

Program Funds Drawdown Program Income Drawdown

Program Income Received

Total Funds Expended

City of New Orleans - K/R

Match Contributed

Activity Description:

Bike/pedestrian trail and greenway/cultural corridor

Location Description:

Lafitte Greenway, New Orleans, LA 70112

Activity Progress Narrative:

Design and Admin. R.M. Jackson >Compliance Analyst

>(225) 219-9600

Accomplishments Performance Measures

This Report Period

Cumulative Actual Total / Expected

Total

0/16368

of Linear feet of Public Improvement

0

Total



Beneficiaries - Area Benefit Census Method

 Low
 Mod
 Total Low/Mod%

 # of Persons
 17091
 6258
 36177
 64.54

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

Private Funds \$485,000.00

Total Other Funding Sources \$485,000.00



Grantee Activity Number: ILTR - 00005

Activity Title: Cameron Square West Annex Building/Police Jury

Adm

Activitiy Category:

Construction of buildings for the general conduct of government

Project Number:

0021

Projected Start Date:

11/10/2008

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

06/03/2018

Completed Activity Actual End Date:

Responsible Organization:

Cameron Parish Police Jury

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$6,464,964.00
Total Budget	\$0.00	\$6,464,964.00
Total Obligated	\$0.00	\$6,464,964.00
Total Funds Drawdown	\$210,010.13	\$5,535,612.50
Program Funds Drawdown	\$210,010.13	\$5,535,612.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$210,010.13	\$5,535,612.50
Louisiana Office of Facility Planning and Control	\$210,010.13	\$5,535,612.50
Match Contributed	\$0.00	\$0.00

Activity Description:

The project funded the design and construction of a new office building for Cameron Parish Police Jury officials.

Location Description:

Smith Circle, Cameron, LA 70631

Activity Progress Narrative:

Construction and Design. Alberta Pate >Infrastructure Analyst >(225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected Total 4 of buildings (non-residential)

Total 7 0 0/1



Beneficiaries - Area Benefit Census Method

 Low
 Mod
 Total Low/Mod%

 # of Persons
 2316
 2081
 9926
 44.30

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: ILTR - 00009

Activity Title: Freret Streetscape - New Orleans

Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0021

Projected Start Date:

06/03/2008

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

09/16/2017

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans - K/R

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$500,000.00
Total Budget	\$0.00	\$500,000.00
Total Obligated	\$0.00	\$500,000.00
Total Funds Drawdown	\$6,930.36	\$50,258.36
Program Funds Drawdown	\$6,930.36	\$50,258.36
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$6,930.36	\$50,258.36
City of New Orleans - K/R	\$6,930.36	\$50,258.36
Match Contributed	\$0.00	\$0.00

Activity Description:

The funding will help in the design of improved sidewalks, driveways, signage and landscaping, as well as materials testing and laboratory services by Kenall, Inc.

Location Description:

Freret Street, New Orleans, LA 70115

Due to the inability to accurately capture the project beneficiaries through census tracts and block groups, the following information is given that will reveal the project to be LMI. The percentages represent a portion of the block group that is included in the project area:

10000-1; 5.56% 10100-1; 81.96% 10100-2; 0.60% 10200-1; 6.56% 10200-2; 50.29% 10200-3; 59.18% 10200-4; 100% 10200-5; 92.3% 10900-1; 100% 10900-2; 21.08% 10900-3; 25.82% 10900-4; 100% 11100-1; 95.96% 11100-2; 100% 11100-3; 75.32% 11700-1; 96.03% 11700-2; 0.74% 11700-4; 22.33% 11900-1; 62.95% 11900-2; 48.77% 11900-3: 1.96%

Activity Progress Narrative:

Admin. R.M. Jackson >Compliance Analyst >(225) 219-9600

Accomplishments Performance Measures

This Report Period

Total

Cumulative Actual Total / Expected
Total



0

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

of Persons | Low | Mod | Total Low/Mod% | # of Persons | 5102 | 2400 | 15336 | 48.92

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: ILTR - 00023

Activity Title: Robert E. Lee Blvd. Streetscaping Project NO1028

Activity Category: Activity Status:

Rehabilitation/reconstruction of a public improvement Under Way

Project Number: Project Title:

0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

09/01/2009 12/31/2014

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Slums and Blight City of New Orleans - K/R

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$500,000.00 N/A **Total Budget** \$0.00 \$500,000.00 **Total Obligated** \$0.00 \$500,000.00 **Total Funds Drawdown** \$0.00 \$49,423.00 **Program Funds Drawdown** \$0.00 \$49,423.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$49,423.00 **Match Contributed** \$0.00 \$0.00

Activity Description:

Area Benefit (Census)

The funding will help in the design of improved sidewalks, driveways, signage and landscaping.

Location Description:

Robert E. Lee Blvd., New Orleans, LA 70122

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Linear feet of Public Improvement 0 0/6336



Beneficiaries - Area Benefit Census Method

 Low
 Mod
 Total Low/Mod%

 # of Persons
 1061
 945
 8194
 24.48

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: ILTR - 00029

Activity Title: Behrman Park Facility Improvements Project-

NewOrle

Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0021

Projected Start Date:

06/03/2008

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

06/02/2014

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans - K/R

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,296,432.00
Total Budget	\$0.00	\$1,296,432.00
Total Obligated	\$0.00	\$1,296,432.00
Total Funds Drawdown	\$0.00	\$672,194.29
Program Funds Drawdown	\$0.00	\$672,194.29
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	(\$100.00)	\$672,194.29
City of New Orleans - K/R	(\$100.00)	\$672,194.29
Match Contributed	\$0.00	\$0.00

Activity Description:

The project funded improvements to Behrman Park in New Orleans.

Location Description:

Behrman Park, New Orleans, LA 70114

Activity Progress Narrative:

The negative amount above is a prior period adjustment from the 1st quarter of 2012, as the expended amount from that quarter was incorrect, and brings the expended amount down to the disbursed amount.

Joseph Rossman

>Community Development Specialist

>(225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Linear feet of Public Improvement 0 0/2500



Beneficiaries - Area Benefit Census Method

Low Mod Total Low/Mod%

of Persons 67414 26120 148462 63.00

Activity Locations

Address City County State Zip Status / Accept

Louisiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

Private Funds \$1,081,787.00

Total Other Funding Sources \$1,081,787.00



Grantee Activity Number: ILTR - 00031

Activity Title: Vermilion Police Jury Bridge Replacement Phase I

Activity Category: Activity Status:

Rehabilitation/reconstruction of a public improvement Under Way

Project Number: Project Title:

0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

03/20/2009 07/31/2012

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Urgent Need Vermilion Parish Police Jury

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$1,038,377.68 N/A **Total Budget** (\$152.32)\$1,038,377.68 **Total Obligated** (\$152.32)\$1,038,377.68 **Total Funds Drawdown** \$1,019.20 \$1,038,377.68 **Program Funds Drawdown** \$1,019.20 \$1,038,377.68 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$1,019.20 \$1,038,377.68 Vermilion Parish Police Jury \$1,019.20 \$1,038,377.68 **Match Contributed** \$0.00 \$0.00

Activity Description:

Area Benefit (Census)

The project funded the replacement of Holly Road Bridge and Community Road Bridge in Vermilion Parish.

Location Description:

Sweet Bay Road Bridge, Community Road Bridge and Cuz Road Bridge, Vermilion Parish, LA

Activity Progress Narrative:

Admin. Closeout was completed this quarter. Alberta Pate >Infrastructure Analyst >(225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Linear feet of Public Improvement 5280 5280/5280



Beneficiaries - Area Benefit Census Method

Mod

Low

Total Low/Mod% # of Persons 1105 1182 6390 35.79

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: ILTR - 00033

Activity Title: Town of Earth Street Improvements

Activity Category:

Construction/reconstruction of streets

Project Number:

0021

Projected Start Date:

04/14/2009

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

08/24/2012

Completed Activity Actual End Date:

Responsible Organization:

Vermilion Parish Police Jury

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$434,766.27
Total Budget	(\$3,676.74)	\$434,766.27
Total Obligated	(\$3,676.73)	\$434,766.27
Total Funds Drawdown	\$1,000.00	\$434,766.27
Program Funds Drawdown	\$1,000.00	\$434,766.27
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,000.00	\$434,766.27
Vermilion Parish Police Jury	\$1,000.00	\$434,766.27
Match Contributed	\$0.00	\$0.00

Activity Description:

The project funded street improvements in the Town of Erath in Vermilion Parish. (20 streets targeted)

Location Description:

Town of Erath: N. Geoffrey Street (E. Derouen Street to Dead End) - reconstruction; Rehabilitation of the following- N. Suire Street (E. Lastie Street to E. Derouen Street)

- >N. Broadway Street (Lastie Street to Tigre Coulee)
- >N. Kibbe Street (W. Lastie Street to Veterans Memorial Drive)
- >City Park Drive (Bridge over Tigre Coulee to Dead End)
- >W. Pine Street (North Road to N. Myrtle Street)
- >Beau Chene Street (North Road to N. Myrtle Street)
- >N. Myrtle Street (W. Lastie Street to W. Pine Street)
- >LeBlanc Street (S. Kibbe Street to S. Severin Street)
- >Alley Street (S. Broadway Street to S. Severin Street)
- >S. Severin Street (Alley Street to E. LeBlanc Street)
- >S. Severin Street (E. Bourque Street to E. Edwards Street)
- >Edwards Street (S. Kibbe Street to S. Oak Street)
- >Edwards Street (S. Oak Street to S. Barras Street)
- >E. Putnam Street (N. Broadway Street to N. Patrick Toole Street)
- >S. Oak Street (E. Edwards Street to E. Bourque Street)
- >N. Gin Street (E. Lastie Street to Veterans Memorial Drive)
- >S. Gin Street (E. Lastie Street to E. Bourque)
- >N. Barras Street (E. Lastie Street to E. Putnam Street)
- >S. Barras Street (E. Edwards Street to E. Bourque Street)
- >W. Primeaux Street (S. Peach Street to Dead End)



Activity Progress Narrative:

Admin. Closeout was completed this quarter. Alberta Pate >Infrastructure Analyst >(225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Linear feet of Public Improvement 19166 19166/19166

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

 Low
 Mod
 Total Low/Mod%

 # of Persons
 543
 366
 2119
 42.90

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Activity Title: Town of Delcambre Street Improvements

Activity Category: Activity Status:

Construction/reconstruction of streets Under Way

Project Number: Project Title:

0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

04/14/2009 08/24/2012

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Urgent Need Vermilion Parish Police Jury

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$217,817.90
Total Budget	(\$1,404.10)	\$217,817.90
Total Obligated	(\$1,404.10)	\$217,817.90
Total Funds Drawdown	\$1,000.00	\$217,817.90
Program Funds Drawdown	\$1,000.00	\$217,817.90
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,000.00	\$217,817.90
Vermilion Parish Police Jury	\$1,000.00	\$217,817.90
Match Contributed	\$0.00	\$0.00

Activity Description:

Area Benefit (Census)

The project funded street improvements in the Town of Delcambre in Vermilion Parish.

Location Description:

Town of Delcambre: W. Church Street (N. Pelloat Street to N. Railroad Street); MLK Jr. Drive (Dead End to N. Landry Street); Shoulders along W. Church and N. Railroad Streets; parking area for Town Hall; N. Central Street (W. Main Street to MLK Jr. Drive); N. Saint Peter Street (W. Main Street to Dead End); Marguerite Street (Hwy 14 to W. LeBlanc Street); Lynn Street (Neil Street to 258' East of Neil, N. Marie Street to N. Aucoin Street, 258' East of Neil to N. Marie Street); W. LeBlanc Street (Coteau Road to Laodis Street)

Activity Progress Narrative:

Admin. Closeout was completed this quarter. Alberta Pate >Infrastructure Analyst >(225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Linear feet of Public Improvement 6916 6916/6916



Beneficiaries - Area Benefit Census Method

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Activity Title: Clearance and Demo. - Calcasieu Parish - SB

Activity Category: Activity Status:

Clearance and Demolition Under Way

Project Number: Project Title:

0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

07/21/2008 05/08/2009

Benefit Type: Completed Activity Actual End Date:

Area Benefit (Census)

National Objective: Responsible Organization:

Slums and Blight City of Lake Charles

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$338,000.00
Total Budget	\$0.00	\$338,000.00
Total Obligated	\$0.00	\$338,000.00
Total Funds Drawdown	\$0.00	\$326,040.00
Program Funds Drawdown	\$0.00	\$326,040.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$326,040.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project funded the demolition of the Sears building in downtown Lake Charles.

Location Description:

326 Pujo Street, Lake Charles, LA 70602

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1
# of buildings (non-residential)	0	1/1



Beneficiaries - Area Benefit Census Method

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding SourcesAmountPrivate Funds\$44,986.00

Total Other Funding Sources \$44,986.00



ILTR - 00039 **Grantee Activity Number:**

Reinventing the Crescent-Downriver Park Activity Title:

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0021

Projected Start Date:

09/25/2008

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans - K/R

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$30,000,000.00
Total Budget	\$0.00	\$30,000,000.00
Total Obligated	\$0.00	\$30,000,000.00
Total Funds Drawdown	\$1,370,586.32	\$19,076,913.25
Program Funds Drawdown	\$1,370,586.32	\$19,076,913.25
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,370,586.32	\$19,076,913.25
City of New Orleans - K/R	\$1,370,586.32	\$19,076,913.25
Match Contributed	\$0.00	\$0.00

Match Contributed \$0.00 \$0.00

Activity Description:

The funding is part of the Downriver Park renovation project, which will provide places for recreation, civic gathering, cultural amenities and natural habitat.

Location Description:

Moonwalk in the French Quarter to Mazant St., New Orleans, LA 70117

Activity Progress Narrative:

Construction and Admin. R.M. Jackson >Compliance Analyst >(225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected Total Total # of Public Facilities 0 0/1



Beneficiaries - Area Benefit Census Method

Mod

Low

Total Low/Mod% # of Persons 175621 79523 467013 54.63

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Activity Title: Code Enforcement Positions Project

Activity Category: Activity Status:

Planning Under Way

Project Number: Project Title:

0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

09/25/2008 06/13/2014

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

N/A City of New Orleans - K/R

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$1,554,829.00 **Total Budget** (\$89,097.00) \$1,554,829.00 **Total Obligated** (\$89,097.00)\$1,554,829.00 **Total Funds Drawdown** \$57,092.21 \$633,143.19 **Program Funds Drawdown** \$57,092.21 \$633,143.19 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$57,092.21 \$633,143.19 City of New Orleans - K/R \$57,092.21 \$633,143.19

Match Contributed \$0.00 \$0.00

Activity Description:

Area Benefit (Census)

The funding will allow the hire of employees needed to implement recovery efforts.

Location Description:

1300 Perdido Street, New Orleans, LA 70112

Activity Progress Narrative:

Code Enforcement and Admin. R.M. Jackson >Compliance Analyst >(225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Plans or Planning Products

0 0/1



Beneficiaries - Area Benefit Census Method

Mod

Total Low/Mod%

Low

of Persons 175621 79523 467013 54.63

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Activity Title: Village of Maurice Drainage Improvements

Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0021

Projected Start Date:

02/04/2009

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

07/31/2012

Completed Activity Actual End Date:

Responsible Organization:

Vermilion Parish Police Jury

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$117,977.00
Total Budget	\$0.00	\$117,977.00
Total Obligated	\$0.00	\$117,977.00
Total Funds Drawdown	\$1,000.00	\$117,977.00
Program Funds Drawdown	\$1,000.00	\$117,977.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,000.00	\$117,977.00
Vermilion Parish Police Jury	\$1,000.00	\$117,977.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project funded studies of and improvements to the drainage areas in Maurice in Vermilion Parish.

Location Description:

Maurice, LA 70555

Activity Progress Narrative:

Admin. Closeout was completed this quarter. Alberta Pate >Infrastructure Analyst >(225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Linear feet of Public Improvement

840

Cumulative Actual Total / Expected

Total

840/840



Beneficiaries - Area Benefit Census Method

of Persons Low Mod Total Low/Mod% # 153 125 630 44.13

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding SourcesAmountPrivate Funds\$12,563.00Total Other Funding Sources\$12,563.00



Activity Title: Construction/Recon. Streets - Orleans - LMI

Activitiy Category:

Construction/reconstruction of streets

Project Number:

0021

Projected Start Date:

10/06/2008

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

10/05/2014

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans - K/R

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$693,088.02
Total Budget	\$0.00	\$693,088.02
Total Obligated	\$0.00	\$954,755.81
Total Funds Drawdown	\$9,575.37	\$693,088.02
Program Funds Drawdown	\$9,575.37	\$693,088.02
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$9,575.37	\$693,088.02
City of New Orleans - K/R	\$9,575.37	\$693,088.02
Match Contributed	\$0.00	\$0.00

Activity Description:

The project funded the design and construction of roadway improvements.

Location Description:

St. Roch Avenue, New Orleans, LA 70117

Activity Progress Narrative:

Design and Admin. R.M. Jackson >Compliance Analyst >(225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected
Total Total

of Linear feet of Public Improvement 0 0/2112



Beneficiaries - Area Benefit Census Method

 Low
 Mod
 Total Low/Mod%

 # of Persons
 9237
 3746
 18200
 71.34

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: ILTR - 00044SS - LMI

Activity Title: Rehab./Recon. Residential Structures-Orleans-LM

Activitiy Category:

Homeownership Assistance to low- and moderate-income

Project Number:

0021

Projected Start Date:

09/25/2008

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

09/16/2017

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans - K/R

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,616,392.12
Total Budget	(\$1.00)	\$1,616,392.12
Total Obligated	(\$1.00)	\$1,616,391.12
Total Funds Drawdown	\$0.00	\$1,464,635.00
Program Funds Drawdown	\$0.00	\$1,464,635.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,464,635.00
City of New Orleans - K/R	\$0.00	\$1,464,635.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Offers eligible borrowers a second mortgage loan, at concessionary interest rates and terms, to purchase, rehabilitate, or purchase and rehabilitate single family, 1-2 unit properties.

Location Description:

Orleans Parish

Activity Progress Narrative:

Funds de-obligated this quarter down to the budgeted amount of this activity. Joseph Rossman

>Community Development Specialist

>(225) 219-9600

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	22/86
# of Singlefamily Units	0	22/86



	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total Lo	ow/Mod%
# of Households	0	0	0	4/0	18/86	22/86	100.00
# Owner Households	0	Ο	0	4/0	18/86	22/86	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: ILTR - 00044SS - P

Activity Title: Rehab./Recon. Residential Structures-Orleans-PD

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

09/25/2008 09/16/2017

Benefit Type: Completed Activity Actual End Date:

N/A

National Objective: Responsible Organization:

N/A City of New Orleans - K/R

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$93,293.52
Total Budget	\$1.00	\$93,293.52
Total Obligated	\$1.00	\$93,294.52
Total Funds Drawdown	\$0.00	\$93,293.51
Program Funds Drawdown	\$0.00	\$93,293.51
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$93,293.51
City of New Orleans - K/R	\$0.00	\$93,293.51
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity provides administrative funding for costs associated with managing the Soft Seconds Program.

Location Description:

Orleans Parish

Activity Progress Narrative:

Additional funds obligated this quater up to the budgeted amount. Joseph Rossman

- >Community Development Specialist
- >(225) 219-9600

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Activity Title: Program Administration Costs

Activity Category: Activity Status:

Planning Under Way

Project Number: Project Title:

0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

10/01/2008 06/30/2014

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

N/A City of New Orleans - K/R

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$11,076,812.00 **Total Budget** \$972,443.00 \$11,076,812.00 **Total Obligated** \$972,443.00 \$10,824,883.00 **Total Funds Drawdown** \$87,048.89 \$5,758,787.58 **Program Funds Drawdown** \$87,048.89 \$5,758,787.58 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$87,048.89 \$5,758,787.58 \$5,758,787.58 City of New Orleans - K/R \$87,048.89 **Match Contributed** \$0.00 \$0.00

Activity Description:

Area Benefit (Census)

The funding will allow the hire of employees needed to implement recovery efforts. 16 full time positions in the areas of policy and legal analysis, finance, environmental and program administration to work 100 percent on CDBG activities.

Location Description:

1300 Perdido Street, New Orleans, LA 70112

Activity Progress Narrative:

Admin. R.M. Jackson >Compliance Analyst >(225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Plans or Planning Products

0 0/1



Beneficiaries - Area Benefit Census Method

Mod

Low

Total Low/Mod% # of Persons 175621 79523 467013 54.63

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Activity Title: New Orleans East Streetscape Improvements

Project

Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0021

Projected Start Date:

03/24/2009

Benefit Type: Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans - K/R

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** N/A \$3,000,000.00 **Total Budget** \$0.00 \$3,000,000.00 **Total Obligated** \$0.00 \$3,000,000.00 **Total Funds Drawdown** \$175,747.78 \$422,318.78 **Program Funds Drawdown** \$175,747.78 \$422,318.78 \$0.00 \$0.00 **Program Income Drawdown Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$175,747.78 \$422,318.78 City of New Orleans - K/R \$175,747.78 \$422,318.78 **Match Contributed** \$0.00 \$0.00

Activity Description:

The funding will help in the design of improved sidewalks, driveways, signage and landscaping.

Location Description:

Read, Dwyer, Wright, Bundy, and Lake Forest Streets, New Orleans, LA 70127

Due to the inability to accurately capture the project beneficiaries through census tracts and block groups, the following information is given that will reveal the project to be LMI. The percentages represent a portion of the block group that is included in the project area:

1722-1; 69.66% 1722-2; 0.21% 1723-1; 31.54% 1723-2; 12.12% 1723-3; 9.45% 1723-4; 43.02% 1728-1; 45.50% 1728-2; 20.44% 1728-3; 16.64% 1732-1; 40.77% 1732-2; 8.26% 1732-5; 25.57% 1735-1; 62.68% 1736-1; 91.71% 1736-2; 99.32% 1739-1; 0.03% 1739-2; 49.21%

Activity Progress Narrative:

Admin and Construction. R.M. Jackson >Compliance Analyst >(225) 219-9600

Accomplishments Performance Measures

This Report Period
Total

Cumulative Actual Total / Expected Total



Beneficiaries - Area Benefit Census Method

of Persons | Low | Mod | Total Low/Mod% | 47.62 | 31719 | 47.62 |

0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Activity Title: City Planning Commission Positions Project

Activity Category: Activity Status:

Planning Under Way

Project Number: Project Title:

0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

12/02/2008 12/05/2018

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

N/A City of New Orleans - K/R

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$1,039,845.00 **Total Budget** (\$346,158.00) \$1,039,845.00 **Total Obligated** (\$346,158.00) \$569,649.00 **Total Funds Drawdown** \$12,881.31 \$370,989.50 **Program Funds Drawdown** \$12,881.31 \$370,989.50 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$12,881.31 \$370,989.50 City of New Orleans - K/R \$370,989.50 \$12,881.31

Match Contributed \$0.00 \$0.00

Activity Description:

Area Benefit (Census)

The funding will allow the hire of additional Staff for City Planning Commission.

Location Description:

1300 Perdido Street, New Orleans, LA 70112

Activity Progress Narrative:

Admin. R.M. Jackson >Compliance Analyst >(225) 219-9600

of Plans or Planning Products

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

0 0/1



Beneficiaries - Area Benefit Census Method

Mod

Low

Total Low/Mod% # of Persons 175621 79523 467013 54.63

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Activity Title: City Park Festival and Restoration Complex

NO1078

Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0021

Projected Start Date:

12/18/2008

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

05/31/2015

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans - K/R

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$4,000,000.00
Total Budget	\$0.00	\$4,000,000.00
Total Obligated	\$0.00	\$4,000,000.00
Total Funds Drawdown	\$287,338.57	\$2,236,244.49
Program Funds Drawdown	\$287,338.57	\$2,236,244.49
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$287,338.57	\$2,236,244.49
City of New Orleans - K/R	\$287,338.57	\$2,236,244.49
Match Contributed	\$0.00	\$0.00

Activity Description:

Demolition/construction of 4 soccer fields, construct multi-purpose path, install electrical distribution system, and deliver electrical services to site through Entergy, construct parking lot, picnic shelter and restroom for the City Park Festival and Recreation Complex.

Location Description:

1 Palm Drive, New Orleans, LA 70124

Activity Progress Narrative:

Construction.
Bethany Fields
>Compliance Specialist
>(225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Linear feet of Public Improvement 0 0/5000



Beneficiaries - Area Benefit Census Method

 Low
 Mod
 Total Low/Mod%

 # of Persons
 175621
 79523
 467013
 54.63

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Activity Title: Gentilly Temporary Library Project NO1077

Activity Category: Activity Status:

Public services Under Way

Project Number: Project Title:

0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

02/26/2009 07/31/2013

Benefit Type: Completed Activity Actual End Date:

Area Benefit (Census)

National Objective: Responsible Organization:

Slums and Blight City of New Orleans - K/R

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$395,000.00
Total Budget	\$0.00	\$395,000.00
Total Obligated	\$0.00	\$395,000.00
Total Funds Drawdown	\$0.00	\$297,990.00
Program Funds Drawdown	\$0.00	\$297,990.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$297,990.00

Match Contributed \$0.00

Activity Description:

The funding will be used to lease commercial space that will provide a temporary library in the Gentilly neighborhood of New Orleans, within walking distance of the damaged Norman Mayer Library.

Location Description:

2077 Canton Street, New Orleans, LA 70126

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Public Facilities

O 0/1



Beneficiaries - Area Benefit Census Method

 Low
 Mod
 Total Low/Mod%

 # of Persons
 17353
 8450
 53350
 48.37

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



ILTR - 00054 **Grantee Activity Number:**

Collaborative Nuisance Abatement Activity Title:

Activitiy Category: Activity Status:

Under Way Administration

Project Number: Project Title:

0021 Infrastructure - Long Term Community Recovery **Projected Start Date: Projected End Date:**

04/22/2009 02/26/2013

Completed Activity Actual End Date: Benefit Type: Area Benefit

National Objective:

Responsible Organization:

Slums and Blight City of New Orleans - K/R

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$3,000,000.00
Total Budget	\$0.00	\$3,000,000.00
Total Obligated	\$0.00	\$3,000,000.00
Total Funds Drawdown	\$45,406.50	\$1,595,448.58
Program Funds Drawdown	\$45,406.50	\$1,595,448.58
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$45,406.50	\$1,595,448.58
City of New Orleans - K/R	\$45,406.50	\$1,595,448.58
Match Contributed	\$0.00	\$0.00

Match Contributed \$0.00 \$0.00

Activity Description:

Collaborative assistance activity intended to alleviate an emergency condition of slum and blight on vacant lots within the City of New Orleans that threatens the public health and safety in post-Katrina New Orleans. This activity also funds four positions to coordinate and monitor this activity for the city.

Location Description:

1300 Perdido Street, New Orleans, LA 70112

Activity Progress Narrative:

Interim Assistance. Desirae Williams >Infrastructure Analyst >(225) 219-9600

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Activity Title: City of Harahan Wastewater Treatmeant Facility

Imp

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

0021

Projected Start Date:

11/13/2008

Benefit Type:

Area Benefit (Census)

National Objective:

Slums and Blight

Overall

Total Projected Budget from All Sources

Total Budget
Total Obligated

Total Funds Drawdown

Program Funds Drawdown

Program Income Drawdown Program Income Received

Total Funds Expended

Jefferson Parish

Match Contributed

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

02/19/2018

Completed Activity Actual End Date:

Responsible Organization:

Jefferson Parish

Jul 1 thru Sep 30, 2012 To Date N/A \$298,050.00 \$0.00 \$298,050.00 \$0.00 \$298,050.00 \$15,553.25 \$262,629.97 \$15,553.25 \$262,629.97 \$0.00 \$0.00 \$0.00 \$0.00

\$15,553.25 \$262,629.97 \$15,553.25 \$262,629.97

\$0.00 \$0.00

Activity Description:

New pump, generators & associated equipment needed to switch power sources from eletrical to generators.

Location Description:

1000 Dickory Avenue, Harahan, LA 70123

Activity Progress Narrative:

Construction and Design. Alberta Pate >Infrastructure Analyst >(225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Public Facilities 0 0/1



Beneficiaries - Area Benefit Census Method

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Activity Title: Expand and Enhance Val Reiss Park St. Bernard

Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0021

Projected Start Date:

12/15/2008

Benefit Type:

Area Benefit (Census)

National Objective:

Slums and Blight

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

06/05/2018

Completed Activity Actual End Date:

Responsible Organization:

St. Bernard Parish

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$11,000,000.00
Total Budget	\$0.00	\$11,000,000.00
Total Obligated	\$0.00	\$11,000,000.00
Total Funds Drawdown	\$697,870.12	\$10,013,845.35
Program Funds Drawdown	\$697,870.12	\$10,013,845.35
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$697,870.12	\$10,013,845.35
St. Bernard Parish	\$697,870.12	\$10,013,845.35
Match Contributed	90.00	00.02

Match Contributed \$0.00 \$0.00

Activity Description:

Reconstruct and expand Val Reiss Park consisting of roads, utilities, parking, sports fields, concessions, restrooms, playgrounds, trails, and multi-purpose building to be more in line with the new pattern of land use expected of St. Bernard due to population shifts after the storm.

Location Description:

1101 Magistrate St., Chalmette, LA 70043

Activity Progress Narrative:

Construction and Admin. R.M. Jackson >Compliance Analyst >(225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected Total Total # of Linear miles of Public 0/5280 0



Beneficiaries - Area Benefit Census Method

of Persons 14577 12650 66442 40.98

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Activity Title: Eastbank Water Treatment Plant

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

0021

Projected Start Date:

04/21/2009

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

11/30/2013

Completed Activity Actual End Date:

Responsible Organization:

St. Charles Parish

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,052,948.00
Total Budget	\$0.00	\$1,052,948.00
Total Obligated	\$0.00	\$1,052,948.00
Total Funds Drawdown	\$0.00	\$1,052,948.00
Program Funds Drawdown	\$0.00	\$1,052,948.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,052,948.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project funded the services of an engineering firm during the design and construction of a water treatment plant on the East Bank of St. Charles Parish.

Location Description:

14924 River Road, New Sarpy, LA 70078

Activity Progress Narrative:

Accomplishments Performance Measures

•	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1
# of Linear feet of Public Improvement	0	0/19



Beneficiaries - Area Benefit Census Method

 Low
 Mod
 Total Low/Mod%

 8617
 7101
 47643
 32.99

of Persons

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Activity Title: Comprehensive Master Plan

Activity Category: Activity Status:

Planning Under Way

Project Number: Project Title:

0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

01/12/2009 07/17/2018

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

N/A Plaquemines Parish

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$1,000,000.00 N/A **Total Budget** \$0.00 \$1,000,000.00 **Total Obligated** \$0.00 \$1,000,000.00 **Total Funds Drawdown** \$169,121.02 \$778,298.22 **Program Funds Drawdown** \$169,121.02 \$778,298.22 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$169,121.02 \$778,298.22 \$778,298.22 Plaquemines Parish \$169,121.02 **Match Contributed** \$0.00 \$0.00

Activity Description:

Area Benefit (Census)

Master Plan (Land use, zoning, drainage, transportation) is an activity designed to determine parish needs; set long-term goals and short-term objectives; evaluate the progress in the implementation of strategies in accomplishing these goals and objectives; and carry out management, coordination, and monitoring of activities necessary for effective planning implementation, but excluding the costs necessary to implement such plans.

Location Description:

8056 Hwy. 23, Belle Chasse, LA 70037

Activity Progress Narrative:

Planning and Admin. R.M. Jackson >Compliance Analyst >(225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Plans or Planning Products

0 0/1



Beneficiaries - Area Benefit Census Method

 Low
 Mod
 Total Low/Mod%

 # of Persons
 6586
 4181
 26028
 41.37

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Activity Title: City of Gretna Emergency Sewer Generator Lift

Stat

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

0021

Projected Start Date:

10/06/2008

Benefit Type: Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

06/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Jefferson Parish

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$532,000.00
Total Budget	\$0.00	\$532,000.00
Total Obligated	\$0.00	\$532,000.00
Total Funds Drawdown	\$0.00	\$532,000.00
Program Funds Drawdown	\$0.00	\$532,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$532,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project funded the purchase and installation of a new 500kW generator, automatic switchgear, and 480 volt generator connection plug.

Location Description:

Chilo and Hancock Streets, Gretna, LA 70053

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Public Facilities

O 0/1



Beneficiaries - Area Benefit Census Method

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Activity Title: City of Gretna Emergency Sewer Generator Lift

Sta7

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

0021

Projected Start Date:

06/02/2009

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

06/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Jefferson Parish

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$300,100.00
Total Budget	\$0.00	\$300,100.00
Total Obligated	\$0.00	\$300,100.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

New generator, automatic switchgear, and 480 volt generator connection plug

Location Description:

Gretna, LA 70053

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Public Facilities

0 0/1



Beneficiaries - Area Benefit Census Method

of Persons Low Mod Total Low/Mod% # of Persons 2087 1631 6584 56.47

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Activity Title: City of Kenner Sewer Lift Station

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

0021

Projected Start Date:

03/18/2009

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

06/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Jefferson Parish

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$500,000.00
Total Budget	\$0.00	\$500,000.00
Total Obligated	\$0.00	\$500,000.00
Total Funds Drawdown	\$222,691.82	\$365,271.40
Program Funds Drawdown	\$222,691.82	\$365,271.40
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$222,691.82	\$365,271.40
Jefferson Parish	\$222,691.82	\$365,271.40
Match Contributed	\$0.00	\$0.00

Activity Description:

Improvements to lift station including: installation of 135 KW generator, 3 new flood suction pumps with control panel, piping and electrical service. Rehabilitate existing structure.

Location Description:

2100 3rd Street, Kenner, LA 70062

Activity Progress Narrative:

Construction.
Alberta Pate
>Infrastructure Analyst
>(225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Public Facilities 0 0/1



Beneficiaries - Area Benefit Census Method

 Low
 Mod
 Total Low/Mod%

 # of Persons
 798
 449
 1898
 65.70

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding SourcesAmountPrivate Funds\$87,350.00

Total Other Funding Sources \$87,350.00



Activity Title: Town of Grand Isle- Road and Drainage

Improvements

Activity Category: Activity Status:

Construction/reconstruction of streets Under Way

Project Number: Project Title:

0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

07/01/2009 06/30/2013

Benefit Type: Completed Activity Actual End Date:

Area Benefit (Census)

National Objective: Responsible Organization:

Slums and Blight Jefferson Parish

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$2,445,335.00
Total Budget	\$0.00	\$2,445,335.00
Total Obligated	\$0.00	\$2,445,335.00
Total Funds Drawdown	\$0.00	\$2,294,376.43
Program Funds Drawdown	\$0.00	\$2,294,376.43
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,294,376.43
Match Contributed	\$0.00	\$0.00

Activity Description:

Remove existing asphalt from 2 roads & add proper sand & limestone base to elevate 12-18" to prevent flooding; resurface

Location Description:

Grand Isle, LA, 70358

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Linear feet of Public Improvement 0 0/7200



Beneficiaries - Area Benefit Census Method

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Activity Title: City of Kenner Sewer Lift Station

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

0021

Projected Start Date:

07/17/2009

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

06/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Jefferson Parish

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$2,088,375.00
Total Budget	\$0.00	\$2,088,375.00
Total Obligated	\$0.00	\$2,088,375.00
Total Funds Drawdown	\$211,470.00	\$1,653,756.20
Program Funds Drawdown	\$211,470.00	\$1,653,756.20
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$211,470.00	\$1,653,756.20
Jefferson Parish	\$211,470.00	\$1,653,756.20
Match Contributed	\$0.00	\$0.00

Activity Description:

Backup Generator, two new submersible pumps, rehabilitate concrete well.

Location Description:

Intersection of 24th and Delaware St., Kenner, LA 70065

Activity Progress Narrative:

Construction.
Alberta Pate
>Infrastructure Analyst
>(225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Public Facilities 0 0/1



Beneficiaries - Area Benefit Census Method

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

Private Funds \$224,819.00

Total Other Funding Sources \$224,819.00



Activity Title: City of Kenner Lift Station

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

0021

Projected Start Date:

07/06/2009

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Planned

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

06/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Jefferson Parish

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,278,000.00
Total Budget	\$0.00	\$1,278,000.00
Total Obligated	\$0.00	\$1,278,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Match Contributed \$0.00 \$0.00

Activity Description:

New submersible station & backup generator that will operate during flooding.

Location Description:

Intersection of 27th and Salem St., Kenner, LA 70065

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1
# of Non-business Organizations	0	0/0



Beneficiaries - Area Benefit Census Method

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

Private Funds \$238,000.00

Total Other Funding Sources \$238,000.00



Activity Title: City of Gretna Emergency Generators- Sewer Lift

St

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

0021

Projected Start Date:

05/05/2009

Benefit Type: Area Benefit (Census)

Area Derient (Census

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

09/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Jefferson Parish

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$212,410.00
Total Budget	\$0.00	\$212,410.00
Total Obligated	\$0.00	\$212,410.00
Total Funds Drawdown	\$0.00	\$212,410.00
Program Funds Drawdown	\$0.00	\$212,410.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$212,410.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Location Description:

Lift Station #2 Intersection Oconnor and Solon Streets; Lift Station #3 intersection Stumpf and New England Ct.; Lift Station #4 intersection Smithway Dr. and Gretna Blvd.; Lift Station #5 intersection Smithway and Marie Dr.; Lift Station #6 intersection Marie Dr. and Gretna Blvd.; Lift Station #8 Mason St. between Maple St. and Cedar Ln.; Lift Station #9 intersection 35th St. and Claire Ave.; Lift Station #10 intersection 31st St. and Claire Ave.; Lift Station #11 intersection 25th St. and Rose Dr.; Lift Station #12 intersection 23rd St. and Newton St.; Lift Station #13 intersection Ocean Ave at the Railroad; Gretna, LA 70053

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected Total 4 of Public Facilities 0 0/1



⁴ portable generators, generator connection plugs, concrete pads at all 11 lift stations.

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total L	_ow/Mod%
# of Households	0	0	0	0
# of Persons	9287	5150	24736	58.36

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Activity Title: City of Gretna Wastewater Treatment Plant New

Gene

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

0021

Projected Start Date:

04/21/2009

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

06/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Jefferson Parish

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$527,000.00
Total Budget	\$0.00	\$527,000.00
Total Obligated	\$0.00	\$527,000.00
Total Funds Drawdown	\$0.00	\$527,000.00
Program Funds Drawdown	\$0.00	\$527,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$527,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

1000 KW generator, double wall fuel tank, and concrete slab for the tank.

Location Description:

1101 Burmaster St., Gretna, LA 70053

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	0	0/0
# of Public Facilities	0	0/1
# of Businesses	0	0/0
# of Non-business Organizations	0	0/0



Beneficiaries - Area Benefit Census Method

of Persons | Low | Mod | Total Low/Mod% | # of Persons | 8560 | 4728 | 23002 | 57.77

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Activity Title: Gentilly Woods Shopping Center Acquisition

Activity Category: Activity Status:

Acquisition - general Under Way

Project Number: Project Title:

0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

01/12/2009 07/31/2013

Benefit Type: Completed Activity Actual End Date:

Area Benefit (Census)

National Objective: Responsible Organization:

Slums and Blight City of New Orleans - K/R

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$4,500,000.00
Total Budget	\$0.00	\$4,500,000.00
Total Obligated	\$0.00	\$4,300,000.00
Total Funds Drawdown	\$0.00	\$4,300,000.00
Program Funds Drawdown	\$0.00	\$4,300,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$4,300,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Purchased by the New Orleans Redevelopment Authority with \$4.3 million from the state, the decaying shopping center either will be rehabilitated or torn down, depending on market conditions and interest from potential clients.

Location Description:

4335 Chef Menteur Highway, New Orleans, LA 70126

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1
# of buildings (non-residential)	0	1/1
# of Parcels acquired voluntarily	0	0/1
Total acquisition compensation to	0	0/4300000



Beneficiaries - Area Benefit Census Method

 Low
 Mod
 Total Low/Mod%

 # of Persons
 31078
 16326
 86938
 54.53

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Activity Title: Communications Tower

Activity Category: Activity Status:

Public services Under Way

Project Number: Project Title:

0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

05/12/2009 09/30/2013

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Urgent Need Washington Parish

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$953,584.00
Total Budget	\$0.00	\$953,584.00
Total Obligated	\$0.00	\$953,584.00
Total Funds Drawdown	\$537,054.62	\$862,845.26
Program Funds Drawdown	\$537,054.62	\$862,845.26
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$537,054.62	\$862,845.26
Washington Parish	\$537,054.62	\$862,845.26
Match Contributed	\$0.00	\$0.00

Activity Description:

Area Benefit (Census)

Constuct a Communications Tower to link (4) parishes in Homeland Security Region #9 with State Homeland Security to prevent communication failures during future storms.

Location Description:

54100 Dollar Rd., Franklinton, LA 70438

Activity Progress Narrative:

Construction and Design. Alberta Pate >Infrastructure Analyst >(225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Public Facilities 0 0/1



Beneficiaries - Area Benefit Census Method

 Low
 Mod
 Total Low/Mod%

 # of Persons
 11920
 8136
 42134
 47.60

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

Private Funds \$129,358.00

Total Other Funding Sources \$129,358.00



ILTR - 00098 Grantee Activity Number:

Activity Title: Emergency Sewer Generators & Improvements-Lift

Sta

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

0021

Projected Start Date:

06/26/2009

Benefit Type:

Area Benefit (Census) **National Objective:**

Slums and Blight

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

02/19/2018

Completed Activity Actual End Date:

Responsible Organization:

Jefferson Parish

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$505,640.00
Total Budget	\$0.00	\$505,640.00
Total Obligated	\$0.00	\$505,640.00
Total Funds Drawdown	\$309,602.16	\$416,533.80
Program Funds Drawdown	\$309,602.16	\$416,533.80
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$309,602.16	\$416,533.80
Jefferson Parish	\$309,602.16	\$416,533.80
Match Contributed	\$0.00	\$0.00

Activity Description:

The project funded the acquisition of emergency sewer generators and improvements to prevent raw sewage backup into homes during a natural disaster. 5 portable generators on trailers, connection plugs and manual switch gear were funded as well as the installation of concrete pads at all 14 lift stations.

Location Description:

Harahan, LA 70123

Activity Progress Narrative:

Construction and Design. Alberta Pate >Infrastructure Analyst >(225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected Total Total # of Public Facilities 0 0/14



Beneficiaries - Area Benefit Census Method

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Activity Title: Water Treatment Plant Improvements

Activity Status:

Under Way

08/12/2013

N/A

\$0.00

\$0.00

\$0.00

St. Bernard Parish

\$1,149,694.00

\$1,149,694.00

\$3,141,733.93

\$3,141,733.93

\$3,141,733.93

\$3,141,733.93

Project Title:

Projected End Date:

Responsible Organization:

Jul 1 thru Sep 30, 2012

Infrastructure - Long Term Community Recovery

To Date

\$31,149,694.00

\$31,149,694.00

\$31,149,694.00

\$11,486,464.56

\$11,486,464.56

\$11,486,464.56

\$11,486,464.56

\$0.00

\$0.00

\$0.00

Completed Activity Actual End Date:

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

0021

Projected Start Date:

11/10/2009

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Overall

Total Projected Budget from All Sources

Total Budget
Total Obligated

Total Funds Drawdown

Program Funds Drawdown Program Income Drawdown

Program Income Received

Total Funds Expended

St. Bernard Parish

Match Contributed

Activity Description:

Water Treatment Plant and pump station

Location Description:

1111 East St. Bernard Highway, Chalmette, LA 70043

Activity Progress Narrative:

Construction and Admin. R.M. Jackson > Compliance Analyst

>(225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Public Facilities 0 0/1



Beneficiaries - Area Benefit Census Method

Low

Mod

Total Low/Mod% # of Persons 14577 12650 66442 40.98

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount FEMA Public Assistance \$2,163,491.00

Total Other Funding Sources \$2,163,491.00



Activity Title: Carrollton Intersection Improvements Project

NO106

Activity Category: Activity Status:

Construction/reconstruction of streets Under Way

Project Number: Project Title:

0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

11/26/2008 12/31/2014

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod City of New Orleans - K/R

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** N/A \$1,500,000.00 **Total Budget** \$0.00 \$1,500,000.00 **Total Obligated** \$1,500,000.00 \$0.00 **Total Funds Drawdown** \$45,000.00 \$67,671.05 **Program Funds Drawdown** \$45,000.00 \$67,671.05 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$45,000.00 \$67,671.05 City of New Orleans - K/R \$45,000.00 \$67,671.05 **Match Contributed** \$0.00 \$0.00

Activity Description:

Area Benefit (Census)

The project will fund a topographic survey of the project area - the Carrollton Avenue off of Interstate 10 - and improvements will be made to the sidewalks, medians, vehicle lanes, traffic signals and landscaping as needed.

Location Description:

Carrollton Ave. at I-10, New Orleans, LA 70118, 70119, 70125

Activity Progress Narrative:

Design and Admin. R.M. Jackson >Compliance Analyst >(225) 219-9600

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/1534
# of Linear miles of Public	0	0/0



Beneficiaries - Area Benefit Census Method

 Low
 Mod
 Total Low/Mod%

 # of Persons
 3508
 1192
 6157
 76.34

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



ILTR - 00112 **Grantee Activity Number:**

California Avenue and Canal 2 Culvert **Activity Title:**

Replacement

Activity Status:

Under Way

09/30/2013

Jefferson Parish

N/A

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$25,010.50

\$25,010.50

\$25,010.50

\$25,010.50

Project Title:

Projected End Date:

Responsible Organization:

Jul 1 thru Sep 30, 2012

Infrastructure - Long Term Community Recovery

To Date

\$1,310,032.00

\$1,310,032.00

\$1,310,032.00

\$1,037,603.60

\$1,037,603.60

\$1,037,603.60

\$1,037,603.60

\$0.00

\$0.00

\$0.00

Completed Activity Actual End Date:

Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0021

Projected Start Date:

06/26/2009

Benefit Type: Area Benefit (Census)

National Objective:

Slums and Blight

Overall

Total Projected Budget from All Sources

Total Budget Total Obligated

Total Funds Drawdown

Program Funds Drawdown Program Income Drawdown

Program Income Received

Total Funds Expended

Jefferson Parish

Match Contributed

Activity Description:

Street improvements to improve water surface elevation

Location Description:

California Ave. & Canal #2, Metairie, LA 70001

Activity Progress Narrative:

Construction and Design. Alberta Pate >Infrastructure Analyst

>(225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected Total

0/24 # of Linear feet of Public Improvement 0



Total

Beneficiaries - Area Benefit Census Method

 Low
 Mod
 Total Low/Mod%

 # of Persons
 45502
 38872
 255356
 33.04

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Activity Title: Jefferson ED Commission (JEDCO) Technology

Incubat

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0021

Projected Start Date:

06/04/2009

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

06/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Jefferson Parish

Jul 1 thru Sep 30, 2012 To Date **Overall Total Projected Budget from All Sources** N/A \$2,000,000.00 **Total Budget** \$0.00 \$2,000,000.00 **Total Obligated** \$0.00 \$2,000,000.00 **Total Funds Drawdown** \$54,250.98 \$1,756,443.49 **Program Funds Drawdown** \$54,250.98 \$1,756,443.49 \$0.00 \$0.00 **Program Income Drawdown Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$54,250.98 \$1,756,443.49 Jefferson Parish \$54,250.98 \$1,756,443.49 **Match Contributed** \$0.00 \$0.00

Activity Description:

The project funded the construction of a new economic incubation facility to encourage growth of new businesses & high wage jobs - technology in areas of maritime design, bio-tech, digital media & film industries.

Location Description:

Churchhill Parkway & Nicole Drive, Avondale, LA 70094

Activity Progress Narrative:

Construction.
Alberta Pate
>Infrastructure Analyst
>(225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Public Facilities 0 0/1



Beneficiaries - Area Benefit Census Method

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



ILTR - 00114 Grantee Activity Number:

Fresh Food Retailers Initiative Project NO1081 **Activity Title:**

Activitiy Category:

Rehabilitation/reconstruction of other non-residential structures

Project Number:

0021

Projected Start Date:

06/30/2009

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

01/31/2014

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans - K/R

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$7,000,000.00 N/A **Total Budget** \$0.00 \$7,000,000.00 **Total Obligated** \$0.00 \$7,000,000.00 **Total Funds Drawdown** \$40,916.34 \$54,203.76 **Program Funds Drawdown** \$40,916.34 \$54,203.76 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$40,916.34 \$54,203.76 City of New Orleans - K/R \$40,916.34 \$54,203.76 \$0.00 **Match Contributed** \$0.00

Activity Description:

Program to bring underserved areas of New Orleans fresh food

Location Description:

Maplewood Drive, Harvey, LA 70058

Activity Progress Narrative:

Admin. Desirae Williams >Infrastructure Analyst >(225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected Total Total # of buildings (non-residential) 0 0/7 0 0/11 # of Businesses



Beneficiaries - Area Benefit Census Method

 Low
 Mod
 Total Low/Mod%

 # of Persons
 175621
 79523
 467013
 54.63

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

Private Funds \$7,000,000.00

Total Other Funding Sources \$7,000,000.00



Activity Title: St. Bernard Parish Hospital Service District

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0021

Projected Start Date:

02/27/2009

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

Responsible Organization:

St. Bernard Parish

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$41,000,000.00
Total Budget	\$0.00	\$41,000,000.00
Total Obligated	\$0.00	\$41,000,000.00
Total Funds Drawdown	\$630.58	\$41,000,000.00
Program Funds Drawdown	\$630.58	\$41,000,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$630.58	\$41,000,000.00
St. Bernard Parish	\$630.58	\$41,000,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project involved design and construction of a 40-bed acute care hospital and medical office building to serve St. Bernard Parish, since the only hospital in the area was closed after storm damage. Also, this includes pre-opening activities to make the hospital operational, including, but not limited to, salaries and benefits, dues, inventory, insurances, marketing and business development, inspections, and certifications.

Location Description:

8201 West Judge Perez Drive Chalmette, LA 70043

Activity Progress Narrative:

Construction and Admin and Interim Assistance. R.M. Jackson >Compliance Analyst >(225) 219-9600

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1
# of Non-business Organizations	0	0/0



Beneficiaries - Area Benefit Census Method

of Persons 14577 12650 66442 40.98

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

Private Funds \$36,218,561.43

Total Other Funding Sources \$36,218,561.43



Activity Title: City of Abbeville Drainage Improvement on Franks

Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0021

Projected Start Date:

03/20/2009

Benefit Type: Area Benefit (Census)

National Objective:

Low/Mod

Overall

Total Projected Budget from All Sources Total Budget

Total Obligated

Total Funds Drawdown Program Funds Drawdown

Program Income Drawdown Program Income Received

Total Funds Expended

Vermilion Parish Police Jury

Match Contributed

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

09/18/2012

Completed Activity Actual End Date:

Responsible Organization:

Vermilion Parish Police Jury

Jul 1 thru Sep 30, 2012 To Date

N/A \$673,156.27 (\$999.73)\$673,156.27

(\$999.73)\$673,156.27

\$118,263.95 \$673,156.27

\$118,263.95 \$673,156.27 \$0.00 \$0.00

\$0.00 \$0.00

\$118,263.95 \$673,156.27

\$118,263.95 \$673,156.27

\$0.00 \$0.00

Activity Description:

The project funded drainage improvements on Franks Alley in Abbeville in Vermilion Parish.

Location Description:

Dearfield Rd., Daniels Rd., Diplomat St., Stumpf Blvd., Harvey, LA 70058

Activity Progress Narrative:

Admin and Construction and Design. Closeout was completed this quarter. Alberta Pate

>Infrastructure Analyst

>(225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

of Linear feet of Public Improvement 2300 2300/2300

Total



Total

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Lov	w/Mod%
# of Persons	2541	988	4924	71.67

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Community Development Block Grant \$260	,404.00
Private Funds \$35	5,600.00
Total Other Funding Sources \$296	3,004.00



Activity Title: Restoration of Old Post Office- Beauregard Parish

Activity Status:

Under Way

12/31/2013

N/A

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$63,776.45

\$63,776.45

\$63,776.45

\$63,776.45

Project Title:

Projected End Date:

Responsible Organization:

Beauregard Parish Police Jury

Jul 1 thru Sep 30, 2012

Infrastructure - Long Term Community Recovery

To Date

\$631,769.00

\$631,769.00

\$631,769.00

\$617,395.52

\$617,395.52

\$617,395.52 \$617,395.52

\$0.00

\$0.00

\$0.00

Completed Activity Actual End Date:

Activitiy Category:

Construction of buildings for the general conduct of government

Project Number:

0021

Projected Start Date:

09/25/2009

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Overall

Total Projected Budget from All Sources

Total Budget
Total Obligated

Total Funds Drawdown

Program Funds Drawdown
Program Income Drawdown

Program Income Received

Total Funds Expended

Beauregard Parish Police Jury

Match Contributed

Activity Description:

Renovation of old post office for government use

Location Description:

West First Street, Hwy. 171, DeRidder, LA

Activity Progress Narrative:

Admin and Construction and Design. Alberta Pate

>Infrastructure Analyst

>(225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of buildings (non-residential) 0 0/1



Beneficiaries - Area Benefit Census Method

 Low
 Mod
 Total Low/Mod%

 # of Persons
 7080
 5581
 31798
 39.82

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Activity Title: Maplewood Subsurface Drainage Improvements

Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0021

Projected Start Date:

08/12/2009

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

06/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Jefferson Parish

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$3,006,815.00
Total Budget	\$0.00	\$3,006,815.00
Total Obligated	\$0.00	\$3,006,815.00
Total Funds Drawdown	\$331,590.76	\$2,685,454.63
Program Funds Drawdown	\$331,590.76	\$2,685,454.63
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$331,590.76	\$2,685,454.63
Jefferson Parish	\$331,590.76	\$2,685,454.63
Match Contributed	\$0.00	\$0.00

Activity Description:

Install subsurface drainage lines to keep drainage system for 14 streets functional during heavy rains & storms by increasing capacity.

Location Description:

Maplewood Drive, Harvey, LA 70058

Activity Progress Narrative:

Construction.
Alberta Pate
>Infrastructure Analyst
>(225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Linear feet of Public Improvement

0 0/3150



Beneficiaries - Area Benefit Census Method

	Low	Mod	Total L	_ow/Mod%
# of Households	0	0	0	0
# of Persons	2365	1068	5760	59.60

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Activity Title: East and West Livingston Place Drainage

Improvemen

Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0021

Projected Start Date:

08/14/2009

Benefit Type:

Area Benefit (Census)

National Objective:

Slums and Blight

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

06/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Jefferson Parish

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** N/A \$2,000,000.00 **Total Budget** \$0.00 \$2,000,000.00 **Total Obligated** \$0.00 \$2,000,000.00 **Total Funds Drawdown** \$309,629.16 \$420,877.10 **Program Funds Drawdown** \$309,629.16 \$420,877.10 \$0.00 \$0.00 **Program Income Drawdown Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$309,629.16 \$420,877.10 Jefferson Parish \$309,629.16 \$420,877.10 **Match Contributed** \$0.00 \$0.00

Activity Description:

Install 2300 LF of subsurface drainage line to increase drainage capacity & control storm water. Resurface street.

Location Description:

East & West Livingston between Metairie Rd & Loumar Ave. Metairie, LA 70005

Activity Progress Narrative:

Construction.
Alberta Pate
>Infrastructure Analyst
>(225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Linear feet of Public Improvement 0 0/2300



Beneficiaries - Area Benefit Census Method

	Low	Mod	Total L	ow/Mod%
# of Persons	24	51	988	7.59

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding SourcesAmountPrivate Funds\$220,000.00Total Other Funding Sources\$220,000.00



Activity Title: Veteran's Administration Medical Center Land

Acqui

Activity Category: Activity Status:

Acquisition - general Under Way

Project Number: Project Title:

0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

03/11/2009 03/11/2015

Benefit Type: Completed Activity Actual End Date:

Area Benefit (Census)

National Objective: Responsible Organization:

Urgent Need City of New Orleans - K/R

Jul 1 thru Sep 30, 2012 To Date **Overall Total Projected Budget from All Sources** N/A \$72,500,000.00 **Total Budget** \$0.00 \$72,500,000.00 \$72,500,000.00 **Total Obligated** \$0.00 **Total Funds Drawdown** \$1,550,055.44 \$55,329,041.50 **Program Funds Drawdown** \$1,550,055.44 \$55,329,041.50 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$1,550,055.44 \$55,329,041.50 City of New Orleans - K/R \$1,550,055.44 \$55,329,041.50 **Match Contributed** \$0.00 \$0.00

Activity Description:

This project provides for the funding for the acquisition of land and relocation of property on the site of the new VA hospital in New Orleans.

Location Description:

Block bounded by Tulane Avenue, Galvez Street and S. Rocheblave Street, New Orleans, LA 70119

Activity Progress Narrative:

Acquisition.

Desirae Williams
>Infrastructure Analyst
>(225) 219-9600

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/200
# of buildings (non-residential)	0	0/200
# of Parcels acquired voluntarily	0	0/200



Beneficiaries - Area Benefit Census Method

 Low
 Mod
 Total Low/Mod%

 175621
 79523
 467013
 54.63

Activity Locations

of Persons

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding SourcesAmountPrivate Funds\$29,000,000.00Total Other Funding Sources\$29,000,000.00



Activity Title: Property Appraisals NO1046

Activity Category: Activity Status:

Planning Under Way

Project Number: Project Title:

0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

06/02/2009 06/01/2015

Benefit Type: Completed Activity Actual End Date:

Area Benefit (Census)

National Objective: Responsible Organization:

N/A City of New Orleans - K/R

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$13,900.00
Total Budget	(\$400,000.00)	\$13,900.00
Total Obligated	(\$400,000.00)	\$100,000.00
Total Funds Drawdown	\$0.00	\$13,900.00
Program Funds Drawdown	\$0.00	\$13,900.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$13,900.00
City of New Orleans - K/R	\$0.00	\$13,900.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This project, administered by the New Orleans Redevelopment Authority's (NORA) as sub-receipient, will appraise derelict commercial and industrial properties located citywide with an emphasis on Target Areas and Housing Opportunity Zones (HOZs), to determine whether acquisition is economically feasible. By returning these properties to commerce, NORA creates opportunities for stimulating the recovery of the communities in which they are located. Based on this strategy, NORA anticipates incentivizing development partners and tenants to participate in the properties' redevelopment and return to service.

Location Description:

1719 Oretha Castle Haley Blvd, 4525 Chef Mentuer Hwy, 4370 Louisa Dr., 4335 Chef Menteur, New Orleans, LA

Activity Progress Narrative:

Funds were de-obligated this quarter due to a budget amendment.

Joseph Rossman

>Community Development Specialist

>(225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Plans or Planning Products

0 0/1



Beneficiaries - Area Benefit Census Method

 Low
 Mod
 Total Low/Mod%

 # of Persons
 175621
 79523
 467013
 54.63

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Activity Title: Vermilion Police Jury Bridge Replacement-Phase

Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0021

Projected Start Date:

03/20/2009

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

10/24/2012

Completed Activity Actual End Date:

Responsible Organization:

Vermilion Parish Police Jury

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$2,572,895.42
Total Budget	(\$151.58)	\$2,572,895.42
Total Obligated	(\$151.58)	\$2,572,895.42
Total Funds Drawdown	\$0.00	\$2,571,687.46
Program Funds Drawdown	\$0.00	\$2,571,687.46
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,571,687.46
Vermilion Parish Police Jury	\$0.00	\$2,571,687.46
Match Contributed	\$0.00	\$0.00

Activity Description:

The project funded the replacement of Holly Road Bridge and Community Road Bridge in Vermilion Parish.

Location Description:

Alpha Road Bridge @ Kinney Coulee; Amerada Road Bridge @ Unnamed Coulee; Bluebonnet Road Bridge @ Grand Marais Bayou; Cleo Road Bridge @ Baton Coulee; Lloyd Road Bridge @Unnamed Coulee; Pioneer Road Bridge @ Baton Coulee; Prairie Road Bridge @ Seventh Ward Canal

Activity Progress Narrative:

Closeout was completed this quarter. Alberta Pate >Infrastructure Analyst >(225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Linear feet of Public Improvement 13440 13440



Beneficiaries - Area Benefit Census Method

 Low
 Mod
 Total Low/Mod%

 # of Persons
 1636
 1563
 9400
 34.03

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Activity Title: City Of Kaplan Hardening of Electrical System

Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0021

Projected Start Date:

05/04/2009

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

08/24/2012

Completed Activity Actual End Date:

Responsible Organization:

Vermilion Parish Police Jury

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$251,973.50
Total Budget	(\$834.50)	\$251,973.50
Total Obligated	(\$834.50)	\$251,973.50
Total Funds Drawdown	\$500.40	\$251,973.50
Program Funds Drawdown	\$500.40	\$251,973.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$500.40	\$251,973.50
Vermilion Parish Police Jury	\$500.40	\$251,973.50
Match Contributed	\$0.00	\$0.00

Activity Description:

The project funded a survey of the existing electrical system and upgrades and hardening of the system based on the survey results to benefit Kaplan.

Location Description:

City of Kaplan, LA 70548

Activity Progress Narrative:

Admin. Closeout was completed this quarter. Alberta Pate >Infrastructure Analyst >(225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Linear feet of Public Improvement 2000 2000/2000



Beneficiaries - Area Benefit Census Method

 Low
 Mod
 Total Low/Mod%

 # of Persons
 1719
 853
 5025
 51.18

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Activity Title: Town of Delcambre Elevating Municipal Offices

Activitiy Category:

Construction of buildings for the general conduct of government

Project Number:

0021

Projected Start Date:

05/04/2009

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

12/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Vermilion Parish Police Jury

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$454,934.00
Total Budget	\$0.00	\$454,934.00
Total Obligated	\$0.00	\$454,934.00
Total Funds Drawdown	\$0.00	\$37,367.50
Program Funds Drawdown	\$0.00	\$37,367.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$37,367.50
Match Contributed	\$0.00	\$0.00

Activity Description:

Plan improvements to Municipal government offices.

Location Description:

107 North Railroad Street, Delcambre, LA 70528

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected Total 4 of buildings (non-residential)

Total 7 0 0/1



Beneficiaries - Area Benefit Census Method

 Low
 Mod
 Total Low/Mod%

 # of Persons
 599
 369
 2145
 45.13

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Activity Title: Town of Gueydan Draniage Improvements to

Pump.Stat

Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0021

Projected Start Date:

03/20/2009

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

06/02/2018

Completed Activity Actual End Date:

Responsible Organization:

Vermilion Parish Police Jury

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$168,539.00
Total Budget	\$0.00	\$168,539.00
Total Obligated	\$0.00	\$168,539.00
Total Funds Drawdown	\$113,537.74	\$129,929.74
Program Funds Drawdown	\$113,537.74	\$129,929.74
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$113,537.74	\$129,929.74
Vermilion Parish Police Jury	\$113,537.74	\$129,929.74
Match Contributed	\$0.00	\$0.00

Activity Description:

The project funded a comprehensive study of and subsequent improvements to the drainage system in Gueydan in Vermilion Parish.

Location Description:

Town of Gueydan Protection Levee Area, LA 70542

Activity Progress Narrative:

Construction and Design. Alberta Pate >Infrastructure Analyst >(225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Linear feet of Public Improvement 0 0/91



Beneficiaries - Area Benefit Census Method

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Activity Title: Norman Mayer Library Project

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0021

Projected Start Date:

08/14/2009

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

06/30/2013

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans - K/R

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$3,707,114.00
Total Budget	\$0.00	\$3,707,114.00
Total Obligated	\$0.00	\$3,707,114.00
Total Funds Drawdown	\$11,232.97	\$3,507,841.46
Program Funds Drawdown	\$11,232.97	\$3,507,841.46
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$11,232.97	\$3,507,841.46
City of New Orleans - K/R	\$11,232.97	\$3,507,841.46
Match Contributed	\$0.00	\$0.00

Activity Description:

The project funded construction of a new library in place of the damaged one.

Location Description:

2098 Foy Street, (Gentilly) New Orleans, La. 70122

Activity Progress Narrative:

Construction.
Bethany Fields
>Compliance Specialist
>(225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected
Total Total

of Public Facilities 0 0/1

of Non-business Organizations 0 0/1



Beneficiaries - Area Benefit Census Method

	Low	Mod	Total L	ow/Mod%
# of Persons	42732	19085	104488	59.16

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
FEMA Public Assistance	\$1,879,704.00
Private Funds	\$644,550.00
Total Other Funding Sources	\$2,524,254.00



Activity Title: New Orleans East Regional Library Project

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0021

Projected Start Date:

07/13/2009

Benefit Type:

Area Benefit (Census)

National Objective:

Slums and Blight

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

06/30/2013

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans - K/R

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$5,237,377.00
Total Budget	\$0.00	\$5,237,377.00
Total Obligated	\$0.00	\$5,237,377.00
Total Funds Drawdown	\$17,340.84	\$4,541,184.58
Program Funds Drawdown	\$17,340.84	\$4,541,184.58
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$17,340.84	\$4,541,184.58
City of New Orleans - K/R	\$17,340.84	\$4,541,184.58
Match Contributed	\$0.00	\$0.00

Activity Description:

The project funded construction of a new library in place of the damaged one.

Location Description:

5641 Read Blvd. New Orleans, LA 70127

Activity Progress Narrative:

Construction.
Bethany Fields
>Compliance Specialist
>(225) 219-9600

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1
# of Non-business Organizations	0	0/1



Beneficiaries - Area Benefit Census Method

of Persons Total Low/Mod%
72055 36585 201916 53.80

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding SourcesAmountFEMA Public Assistance\$2,876,400.00Private Funds\$299,610.00Total Other Funding Sources\$3,176,010.00



Activity Title: Oakwood/Terrytown Subsurface Drainage

Improvements

Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0021

Projected Start Date:

07/28/2009

Benefit Type:

Area Benefit (Census)

National Objective:

Slums and Blight

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

12/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Jefferson Parish

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$3,412,693.00
Total Budget	\$0.00	\$3,412,693.00
Total Obligated	\$0.00	\$3,412,693.00
Total Funds Drawdown	\$13,745.00	\$174,828.10
Program Funds Drawdown	\$13,745.00	\$174,828.10
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$13,745.00	\$174,828.10
Jefferson Parish	\$13,745.00	\$174,828.10
Match Contributed	\$0.00	\$0.00

Activity Description:

Install subsurface drainage system on 5 streets to increase capacity to move stormwater.

Location Description:

Dearfield Rd., Daniels Rd., Diplomat St., Stumpf Blvd., Harvey, LA 70058

Activity Progress Narrative:

Design. Alberta Pate >Infrastructure Analyst >(225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Linear feet of Public Improvement 0 0/2000



Beneficiaries - Area Benefit Census Method

 Low
 Mod
 Total Low/Mod%

 # of Persons
 771
 1099
 5441
 34.37

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Activity Title: Rehab./Recon. Public Improvement - Jefferson -

SB

Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0021

Projected Start Date:

07/28/2009

Benefit Type:

Area Benefit (Census)

National Objective:

Slums and Blight

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

12/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Jefferson Parish

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$2,961,450.48
Total Budget	\$0.00	\$2,961,450.48
Total Obligated	\$0.00	\$3,412,693.00
Total Funds Drawdown	\$503,657.42	\$2,167,158.85
Program Funds Drawdown	\$503,657.42	\$2,167,158.85
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$503,657.42	\$2,167,158.85
Jefferson Parish	\$503,657.42	\$2,167,158.85
Match Contributed	\$0.00	\$0.00

Activity Description:

Install 1300 LF of steel sheet piling & concrete canal bottom to widen canal & increase flow to stabilize candal banks & mitigate flooding during storms.

Location Description:

Gulizo Canal & Ames Blvd., Marrero, LA 70072

Activity Progress Narrative:

Construction and Design. Alberta Pate >Infrastructure Analyst >(225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Linear feet of Public Improvement 0 0/1300



Beneficiaries - Area Benefit Census Method

of Persons | Low | Mod | Total Low/Mod% | # of Persons | 778 | 523 | 5015 | 25.94

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Activity Title: Hillings Ditch/Sauve road Drainage

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

0021

Projected Start Date:

07/17/2009

Benefit Type:

Area Benefit (Census)

National Objective:

Slums and Blight

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

09/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Jefferson Parish

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$3,095,846.00
Total Budget	\$0.00	\$3,095,846.00
Total Obligated	\$0.00	\$3,095,846.00
Total Funds Drawdown	\$9,150.00	\$203,962.00
Program Funds Drawdown	\$9,150.00	\$203,962.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$9,150.00	\$203,962.00
Jefferson Parish	\$9,150.00	\$203,962.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construct new pumping station & install backup generator to mitigate flooding during storms.

Location Description:

Hillings Ditch & Dart St., Destin & Jefferson Hwy, River Ridge, LA 70123

Activity Progress Narrative:

Design.
Alberta Pate
>Infrastructure Analyst
>(225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Public Facilities

O

O/1



Beneficiaries - Area Benefit Census Method

 Low
 Mod
 Total Low/Mod%

 # of Persons
 570
 509
 5943
 18.16

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

Private Funds \$4,901,959.00

Total Other Funding Sources \$4,901,959.00



Activity Title: Bunche Village Neighborhood Drainage

Improvements

Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0021

Projected Start Date:

07/28/2009

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

09/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Jefferson Parish

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,725,614.35
Total Budget	\$0.00	\$1,725,614.35
Total Obligated	\$0.00	\$2,000,000.00
Total Funds Drawdown	\$1,197,383.10	\$1,344,253.32
Program Funds Drawdown	\$1,197,383.10	\$1,344,253.32
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,197,383.10	\$1,344,253.32
Jefferson Parish	\$1,197,383.10	\$1,344,253.32
Match Contributed	\$0.00	\$0.00

Activity Description:

Design & install subsurface drainage system to replace substandard system & increase drainage capacity to mitigate flooding during storms.

Location Description:

Mistletoe St., Ivy St., S. Lester Ave., Little Farms Rd., Metairie, LA 70003

Activity Progress Narrative:

Construction and Design. Alberta Pate >Infrastructure Analyst >(225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Linear feet of Public Improvement 0 0/5000



	This Re	This Report Period		Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/0	0

Beneficiaries - Area Benefit Census Method

of Persons | Low | Mod | Total Low/Mod% | # of Persons | 1285 | 529 | 3230 | 56.16

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Activity Title: Napoleon, Broad&Fountainbleau Intersection

Design

Activitiy Category:

Construction/reconstruction of streets

Project Number:

0021

Projected Start Date:

06/02/2009

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

12/31/2015

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans - K/R

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** N/A \$250,000.00 **Total Budget** \$0.00 \$250,000.00 **Total Obligated** \$0.00 \$250,000.00 **Total Funds Drawdown** \$8,700.00 \$55,885.00 **Program Funds Drawdown** \$8,700.00 \$55,885.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$8,700.00 \$55,885.00 City of New Orleans - K/R \$8,700.00 \$55,885.00 **Match Contributed** \$0.00 \$0.00

Activity Description:

Drainage and streetscape plan to benefit Broadmoor.

Location Description:

Corner of Napoleon Ave, Broad St. & Fountainbleu Dr., New Orleans, LA 70125

Activity Progress Narrative:

Design and Admin. R.M. Jackson >Compliance Analyst >(225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Linear feet of Public Improvement

0 0/1056



Beneficiaries - Area Benefit Census Method

of Persons | Low | Mod | Total Low/Mod% | # of Persons | 6642 | 2076 | 15487 | 56.29

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Activity Title: Tidewater Drainage Infrastructure (Tidewater

Road)

Activity Category: Activity Status:

Construction/reconstruction of streets Under Way

Project Number: Project Title:

0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

12/28/2009 07/17/2018

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Urgent Need Plaquemines Parish

Jul 1 thru Sep 30, 2012 To Date **Overall** \$17,739,220.00 **Total Projected Budget from All Sources** N/A **Total Budget** \$0.00 \$17,739,220.00 **Total Obligated** \$0.00 \$17,739,220.00 **Total Funds Drawdown** \$310,583.00 \$1,115,475.00 **Program Funds Drawdown** \$310,583.00 \$1,115,475.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$310,583.00 \$1,115,475.00 Plaquemines Parish \$310,583.00 \$1,115,475.00 **Match Contributed** \$0.00 \$0.00

Activity Description:

Area Benefit (Census)

The project funded the evaluation of and improvements to Tidewater Road, a major traffic artery for fishermen in Plaquemines Parish.

Location Description:

Tidewater Road, Venice, LA 70091

Activity Progress Narrative:

Design and Construction and Admin. R.M. Jackson >Compliance Analyst >(225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Linear feet of Public Improvement 0 0/9000



Beneficiaries - Area Benefit Census Method

	Low	Mod	Total L	ow/Mod%
# of Persons	569	342	2211	41.20

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding SourcesAmountPrivate Funds\$2,000,000.00

Total Other Funding Sources \$2,000,000.00



Activity Title: Rehab FBO Apron at Harry P. Williams Memorial

Airp

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0021

Projected Start Date:

08/25/2009

Benefit Type: Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

06/30/2013

Completed Activity Actual End Date:

Responsible Organization:

St. Mary Parish

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$701,966.00
Total Budget	\$0.00	\$701,966.00
Total Obligated	\$0.00	\$701,966.00
Total Funds Drawdown	\$0.00	\$671,717.00
Program Funds Drawdown	\$0.00	\$671,717.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$671,717.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitate deteriorated portions of airport slab

Location Description:

Harry P. Williams Memorial Airport, Patterson, LA 70358

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected Total Total 0 0/1 # of Public Facilities



Beneficiaries - Area Benefit Census Method

 Low
 Mod
 Total Low/Mod%

 # of Persons
 14792
 8170
 52874
 43.43

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Activity Title: Napoleon Freret Roadway Improvements

Clara/Jena St

Activity Category: Activity Status:

Construction/reconstruction of streets Under Way

Project Number: Project Title:

0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

05/01/2009 12/31/2014

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod City of New Orleans - K/R

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** N/A \$855,300.00 **Total Budget** \$0.00 \$855,300.00 **Total Obligated** \$0.00 \$855,300.00 **Total Funds Drawdown** \$11,567.05 \$602,540.77 **Program Funds Drawdown** \$11,567.05 \$602,540.77 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$11,567.05 \$602,540.77 City of New Orleans - K/R \$11,567.05 \$602,540.77 **Match Contributed** \$0.00 \$0.00

Activity Description:

Area Benefit (Census)

Improvements to road to benefit area around Oschner-Baptist Hospital

Location Description:

Clara St., from Napolean Ave. to Cadiz Street, and Jena St. from South Claiborne Ave. to Clara St, New Orleans, LA 70115

Activity Progress Narrative:

Construction and Admin. R.M. Jackson >Compliance Analyst >(225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Linear feet of Public Improvement

0 0/1056



Beneficiaries - Area Benefit Census Method

of Persons 175621 79523 467013 54.63

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Oretha C. Haley Commercial Corridor Activity Title:

Revitalization

Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0021

Projected Start Date:

10/05/2009

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

01/31/2014

N/A

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans - K/R

Overall

Total Projected Budget from All Sources

Total Budget Total Obligated

Total Funds Drawdown

Program Funds Drawdown Program Income Drawdown

Program Income Received Total Funds Expended

City of New Orleans - K/R

Match Contributed

Jul 1 thru Sep 30, 2012 To Date

\$4,800,000.00 \$2,200,000.00 \$4,800,000.00

\$2,200,000.00 \$4,800,000.00 \$106,045.09 \$323,808.05

\$106,045.09 \$323,808.05

\$0.00 \$0.00 \$0.00 \$0.00

\$106,045.09 \$323,808.05

\$106,045.09 \$323,808.05

\$0.00 \$0.00

Activity Description:

Streetscape to benefit OCHaley area, as well as extending along Broad Street in New Orleans.

Location Description:

1349 Poydras Street New Orleans, LA 70112

Activity Progress Narrative:

Construction. Desirae Williams >Infrastructure Analyst >(225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected Total Total # of Linear feet of Public Improvement 0 0/396000 # of cable feet of public utility 0 0/396000



Beneficiaries - Area Benefit Census Method

 Low
 Mod
 Total Low/Mod%

 # of Persons
 4588
 1338
 8014
 73.95

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Activity Title: Town of Erath New Fire Station

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title:

0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

05/04/2009 07/31/2012

Benefit Type: Completed Activity Actual End Date:

Area Benefit (Census)

National Objective: Responsible Organization:

Urgent Need Vermilion Parish Police Jury

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$909,868.00 N/A **Total Budget** \$0.00 \$909,868.00 **Total Obligated** \$0.00 \$909,868.00 **Total Funds Drawdown** \$1,000.00 \$909,867.99 **Program Funds Drawdown** \$1,000.00 \$909,867.99 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$1,000.00 \$909,867.99 Vermilion Parish Police Jury \$1,000.00 \$909,867.99 **Match Contributed** \$0.00 \$0.00

Activity Description:

The project funded the construction of a new, elevated fire station in Erath in Vermilion Parish.

Location Description:

501 Veteran's Memorial Drive, Erath, LA

Activity Progress Narrative:

Admin. Closeout was completed this quarter. Alberta Pate >Infrastructure Analyst >(225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Public Facilities

1 1/1



Beneficiaries - Area Benefit Census Method

 Low
 Mod
 Total Low/Mod%

 # of Persons
 543
 366
 2119
 42.90

Activity Locations

Address City County State Zip Status / Accept

501 E Veterans Memorial Dr Erath Louisiana 70533-3103 Match / Y

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Activity Title: Lot Next Door Incentive Program Management

Activity Category: Activity Status:

Public services Under Way

Project Number: Project Title:

0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

04/06/2009 12/31/2013

Benefit Type: Completed Activity Actual End Date:

Area Benefit (Census)

National Objective: Responsible Organization:

Slums and Blight City of New Orleans - K/R

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$250,000.00
Total Budget	\$0.00	\$250,000.00
Total Obligated	\$0.00	\$250,000.00
Total Funds Drawdown	\$0.00	\$249,961.80
Program Funds Drawdown	\$0.00	\$249,961.80
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$249,961.80
Match Contributed	\$0.00	\$0.00

Activity Description:

The project provided landscaping samples, technical assistance and other incentives for landowners to purchase adjacent Lot Next Door properties.

Location Description:

1300 Perdido Street New Orleans, LA 70112

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

	In	This Report Period		Cumulative	Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Cases opened	0	0	0	0/0	0/0	0/5000	0.00
# of Cases closed	0	0	0	0/0	0/0	0/5000	0.00

440



Beneficiaries - Area Benefit Census Method

of Persons 175621 79523 467013 54.63

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Bridge Replacement Project Activity Title:

Activitiy Category: Activity Status:

Rehabilitation/reconstruction of a public improvement **Under Way**

Project Number: Project Title:

0021 Infrastructure - Long Term Community Recovery

Projected End Date: Projected Start Date:

08/20/2009 09/06/2013

Completed Activity Actual End Date: Benefit Type:

Area Benefit (Census) **Responsible Organization:**

Urgent Need Iberia Parish

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$1,560,416.00 N/A **Total Budget** \$0.00 \$1,560,416.00 **Total Obligated** \$0.00 \$1,560,416.00 **Total Funds Drawdown** \$59,561.48 \$1,361,216.76 **Program Funds Drawdown** \$59,561.48 \$1,361,216.76 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$62,656.34 \$1,361,216.76 Iberia Parish \$62,656.34 \$1,361,216.76 **Match Contributed** \$0.00 \$0.00

Activity Description:

National Objective:

The project funded the replacement of Hazard Road Bridge and Port Road Bridge in Iberia Parish.

Location Description:

300 Iberia St., Suite 400, Iberia, LA 70560

Activity Progress Narrative:

Admin and Construction. Alberta Pate >Infrastructure Analyst >(225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected Total Total

of Linear feet of Public Improvement 0/2175



Beneficiaries - Area Benefit Census Method

 Low
 Mod
 Total Low/Mod%

 # of Persons
 886
 558
 3727
 38.74

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Activity Title: Cameron Sheriff's Office & New Correctional Facili

Activitiy Category:

Construction of buildings for the general conduct of government

Project Number:

0021

Projected Start Date:

08/07/2009

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

06/03/2018

Completed Activity Actual End Date:

Responsible Organization:

Cameron Parish Police Jury

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$10,197,425.00 N/A **Total Budget** \$0.00 \$10,197,425.00 **Total Obligated** \$0.00 \$10,197,425.00 **Total Funds Drawdown** \$308,086.09 \$2,249,632.77 **Program Funds Drawdown** \$308,086.09 \$2,249,632.77 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$308,086.09 \$2,249,632.77 \$308,086.09 Cameron Parish Police Jury \$2,249,632.77

Match Contributed \$0.00

Activity Description:

The project funded the design and construction of a new office for the sheriff and a new correctional facility in Cameron Parish.

Location Description:

122A Recreation Lane, Cameron, LA 70631

Activity Progress Narrative:

Construction.
Alberta Pate
>Infrastructure Analyst
>(225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of buildings (non-residential)

Total

0 0/1



Beneficiaries - Area Benefit Census Method

 Low
 Mod
 Total Low/Mod%

 # of Persons
 2316
 2081
 9926
 44.30

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

Private Funds \$3,556,000.00

Total Other Funding Sources \$3,556,000.00



Activity Title: Algiers Regional Library Project

Activity Status:

Under Way

06/30/2013

N/A

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$68,332.16

\$68,332.16

\$68,332.16

\$68,332.16

Project Title:

Projected End Date:

Responsible Organization:

City of New Orleans - K/R

Jul 1 thru Sep 30, 2012

Infrastructure - Long Term Community Recovery

To Date

\$4,704,740.00

\$4,704,740.00

\$4,704,740.00

\$3,536,890.46

\$3,536,890.46

\$3,536,890.46

\$3,536,890.46

\$0.00

\$0.00

\$0.00

Completed Activity Actual End Date:

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0021

Projected Start Date:

07/16/2009

Benefit Type:

Area Benefit (Census)

National Objective:

Slums and Blight

Overall

Total Projected Budget from All Sources

Total Budget
Total Obligated

Total Funds Drawdown

Program Funds Drawdown

Program Income Drawdown
Program Income Received

Total Funds Expended

City of New Orleans - K/R

Match Contributed

Activity Description:

Construction of a new library to benefit Algiers

Location Description:

3014 Holiday Drive, New Orleans, LA 70131

Activity Progress Narrative:

Construction.
Bethany Fields
>Compliance Specialist

>(225) 219-9600

of Public Facilities

of Non-business Organizations

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

 Total
 Total

 0
 0/1

 0
 0/1



Beneficiaries - Area Benefit Census Method

	LOW	IVIOCI	i otai L	LOW/IVIOG%
# of Persons	17951	8837	55705	48.09

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
FEMA Public Assistance	\$985,376.00
Private Funds	\$3,149,726.00
Total Other Funding Sources	\$4,135,102.00



Activity Title: Robert E. Smith Library Project

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0021

Projected Start Date:

07/16/2009

Benefit Type:

Area Benefit (Census)

National Objective:

Slums and Blight

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

06/30/2013

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans - K/R

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$2,213,850.00
Total Budget	\$0.00	\$2,213,850.00
Total Obligated	\$0.00	\$2,213,850.00
Total Funds Drawdown	\$9,981.16	\$1,910,709.05
Program Funds Drawdown	\$9,981.16	\$1,910,709.05
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$9,981.16	\$1,910,709.05
City of New Orleans - K/R	\$9,981.16	\$1,910,709.05
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction of a new library to benefit Lakeview neighborhood

Location Description:

6301 Canal Blvd. New Orleans, LA 70124

Activity Progress Narrative:

Construction.
Bethany Fields
>Compliance Specialist
>(225) 219-9600

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1
# of Non-business Organizations	0	0/1



Beneficiaries - Area Benefit Census Method

	Low	IVIOCI	i otai L	OW/WOO%
# of Persons	11413	5965	45526	38.17

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
FEMA Public Assistance	\$1,824,409.00
Private Funds	\$714,217.00
Total Other Funding Sources	\$2,538,626.00



Activity Title: Administration Cost - Jefferson Parish

Activitiy Category:

Administration

Project Number:

0021

Projected Start Date:

01/04/2012

Benefit Type:

N/A

National Objective:

N/A

Responsible Organization:

Infrastructure - Long Term Community Recovery

To Date

\$267,966.00

\$267,966.00

\$267,966.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

Completed Activity Actual End Date:

Jefferson Parish

\$0.00

Activity Status:

Under Way

01/03/2017

Project Title:

Projected End Date:

Overall Jul 1 thru Sep 30, 2012 **Total Projected Budget from All Sources** N/A **Total Budget** \$0.00 **Total Obligated** \$0.00 **Total Funds Drawdown** \$0.00 **Program Funds Drawdown** \$0.00 **Program Income Drawdown** \$0.00 **Program Income Received** \$0.00 **Total Funds Expended** \$0.00

Match Contributed

Activity Description:

Pay administrative costs.

Location Description:

1221 Elmwood Park Building, Suite 601 New Orleans, LA

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found
Total Other Funding Sources



Grantee Activity Number: ILTR - 00167A

Activity Title: Methodist Hospital Acquisition

Activity Category: Activity Status:

Acquisition - general Under Way

Project Number: Project Title:

0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

05/15/2009 12/31/2016

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Urgent Need City of New Orleans - K/R

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$16,593,720.52
Total Budget	\$0.00	\$16,593,720.52
Total Obligated	(\$0.80)	\$16,593,720.52
Total Funds Drawdown	\$0.00	\$16,593,720.52
Program Funds Drawdown	\$0.00	\$16,593,720.52
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$16,593,720.52
City of New Orleans - K/R	\$0.00	\$16,593,720.52
Match Contributed	\$0.00	\$0.00

Activity Description:

Area Benefit (Census)

The funding provided for the acquisition of Methodist Hospital, Lakeland Hospital and the Surgical Center in New Orleans, all a part of the Methodist Hospital Campus.

Location Description:

5620 Read Boulevard New Orleans, La.

Activity Progress Narrative:

Funds were de-obligated this quarter down to the budgeted amount.

Joseph Rossman

>Community Development Specialist

>(225) 219-9600

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/3
# of buildings (non-residential)	0	0/3



Beneficiaries - Area Benefit Census Method

of Persons Total Low/Mod%
of P

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: ILTR - 00167B

Activity Title: Methodist Hospital Planning/Primary Facility

Activity Category: Activity Status:

Planning Under Way

Project Number: Project Title:

0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

05/15/2009 12/31/2016

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Urgent Need City of New Orleans - K/R

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$30,467,012.53 N/A **Total Budget** \$0.00 \$30,467,012.53 **Total Obligated** \$0.00 \$30,467,012.53 **Total Funds Drawdown** \$2,746,922.95 \$5,800,092.40 **Program Funds Drawdown** \$2,746,922.95 \$5,800,092.40 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$2,746,922.95 \$5,800,092.40 \$5,800,092.40 City of New Orleans - K/R \$2,746,922.95

Match Contributed \$0.00 \$0.00

Activity Description:

Area Benefit (Census)

This activity is Phase II (Methodist Hospital Campus Master Planning and Programming, Feasibility Assessment, Staffing, and Professional Services), Phase IV (Design and construction of a Primary Care and Inpatient Facility on the Methodist Hospital Campus), and Phase V (Development of an Inpatient Facility on the Methodist Hospital Campus) of the Methodist Hospital project.

Location Description:

5620 Read Boulevard New Orleans, La.

Activity Progress Narrative:

Design and Public Service. Bethany Fields >Compliance Specialist >(225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Plans or Planning Products

0 0/1



Beneficiaries - Area Benefit Census Method

of Persons Total Low/Mod%
72055 36585 201916 53.80

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

Private Funds \$18,878,450.00

Total Other Funding Sources \$18,878,450.00



Grantee Activity Number: ILTR - 00167C

Activity Title: Methodist Hospital Temporary Urgent Care Facility

Activity Category: Activity Status:

Public services Under Way

Project Number: Project Title:

0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

05/15/2009 12/31/2016

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Urgent Need City of New Orleans - K/R

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$2,742,000.00
Total Budget	\$0.00	\$2,742,000.00
Total Obligated	\$0.00	\$2,742,000.00
Total Funds Drawdown	\$621,481.22	\$1,231,117.31
Program Funds Drawdown	\$621,481.22	\$1,231,117.31
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$621,481.22	\$1,231,117.31
City of New Orleans - K/R	\$621,481.22	\$1,231,117.31
Match Contributed	\$0.00	\$0.00

Activity Description:

Area Benefit (Census)

This activity is Phase III - creation and operation for one year of Temporary Urgent Care Facility located at 5640 Read Boulevard immediately adjacent to the Methodist Hospital Campus.

Location Description:

5640 Read Boulevard New Orleans, La.

Activity Progress Narrative:

Design and Public Service. Bethany Fields >Compliance Specialist >(225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Public Facilities 0 0/1



Beneficiaries - Area Benefit Census Method

Mod

Total Low/Mod%

Low

of Persons 72055 36585 201916 53.80

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

Private Funds \$291,550.00

Total Other Funding Sources \$291,550.00



Replacement & Upgrade Curbs and Sidewalks Activity Title:

Activity Status:

Under Way

07/17/2018

N/A

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$270,781.24

\$270,781.24

\$270,781.24

\$270,781.24

Project Title:

Projected End Date:

Plaquemines Parish

Responsible Organization:

Jul 1 thru Sep 30, 2012

Infrastructure - Long Term Community Recovery

To Date

\$953,183.09

\$953,183.09

\$953,183.09

\$445,504.29

\$445,504.29

\$445,504.29

\$445,504.29

\$0.00

\$0.00

\$0.00

Completed Activity Actual End Date:

Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0021

Projected Start Date:

12/23/2009

Benefit Type:

Area Benefit (Census)

National Objective:

Slums and Blight

Overall

Total Projected Budget from All Sources

Total Budget Total Obligated

Total Funds Drawdown

Program Funds Drawdown

Program Income Drawdown

Program Income Received

Total Funds Expended

Plaquemines Parish

Match Contributed

Activity Description:

Repair to curbs and sidewalks to benefit three communities.

Location Description:

8056 Highway 23, Suite 200 Belle Chasse, LA 70037

Activity Progress Narrative:

Construction and Admin.

R.M. Jackson

>Compliance Analyst

>(225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Linear feet of Public Improvement 0/8540



Beneficiaries - Area Benefit Census Method

 Low
 Mod
 Total Low/Mod%

 # of Persons
 1769
 1012
 5383
 51.66

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Activity Title: Revitalization of Old Arabi

Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0021

Projected Start Date:

11/01/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

07/31/2013

Completed Activity Actual End Date:

Responsible Organization:

St. Bernard Parish

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$3,050,000.00
Total Budget	(\$149,030.00)	\$3,050,000.00
Total Obligated	(\$149,030.00)	\$3,050,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
St. Bernard Parish	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The intent of this project is to provide a revitalization plan for the continued recovery and redevelopment of Old Arabi and to proceed with improvement projects identified in the St. Bernard Parish Planning report. In addition, this project will fund the land acquisition of property at the entrance of Old Arabi.

Location Description:

St. Claude Avenue commercial corrdior and Friscoville Street in St. Bernard Parish, LA, 70043

Activity Progress Narrative:

Funds were de-obligated this quarter due to a budget amendment.

Joseph Rossman

>Community Development Specialist

>(225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Linear feet of Public Improvement

0 0/4000



Beneficiaries - Area Benefit Census Method

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Activity Title: Strategic Demolition for Economic Recovery

Activitiy Category:

Clearance and Demolition

Project Number:

0021

Projected Start Date:

08/24/2009

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Overall

Total Projected Budget from All Sources

Total Budget
Total Obligated

Total Funds Drawdown

Program Funds Drawdown

Program Income Drawdown
Program Income Received

Total Funds Expended

City of New Orleans - K/R

Match Contributed

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

01/31/2014

\$0.00

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans - K/R

Jul 1 thru Sep 30, 2012 N/A	To Date \$9,125,000.00
\$0.00	\$9,125,000.00
\$0.00	\$9,125,000.00
\$37,079.01	\$3,723,645.32
\$37,079.01	\$3,723,645.32
\$0.00	\$0.00
\$0.00	\$0.00
\$37,079.01	\$3,723,645.32
\$37,079.01	\$3,723,645.32

Activity Description:

Demolish vacant commercial property for blight removal.

Location Description:

1300 Perdido Street New Orleans, LA 70112

Activity Progress Narrative:

Admin.
Desirae Williams
>Infrastructure Analyst
>(225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected
Total Total

of Properties 0 0/400

of buildings (non-residential) 0 0/400



\$0.00

Beneficiaries - Area Benefit Census Method

 Low
 Mod
 Total Low/Mod%

 # of Persons
 175621
 79523
 467013
 54.63

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



ILTR - 00175 Grantee Activity Number:

Activity Title: Planning - Livingston Parish

Activitiy Category:

Planning

Project Number:

0021

Projected Start Date:

10/23/2009

Benefit Type:

Area Benefit (Census)

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

09/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Livingston Parish

376.00
0.0.00
376.00
376.00
503.48
503.48
503.48
503.48

Activity Description:

Planning

Location Description:

P.O. Box 427 Livingston, LA 70754

Activity Progress Narrative:

Planning. Alberta Pate >Infrastructure Analyst >(225) 219-9600

of Plans or Planning Products

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected Total Total 0 0/1



Beneficiaries - Area Benefit Census Method

Mod

Low

Total Low/Mod% # of Persons 21329 17972 91227 43.08

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Activity Title: Theater District Acquisition Project NO1108

Activity Category: Activity Status:

Acquisition - general Under Way

Project Number: Project Title:

0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

07/13/2009 05/31/2013

Benefit Type: Completed Activity Actual End Date:

Area Benefit (Census)

National Objective: Responsible Organization:

Slums and Blight City of New Orleans - K/R

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,843,578.03
Total Budget	\$0.00	\$1,843,578.03
Total Obligated	\$0.00	\$1,843,578.03
Total Funds Drawdown	\$0.00	\$1,843,578.03
Program Funds Drawdown	\$0.00	\$1,843,578.03
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,843,578.03
Match Contributed	\$0.00	\$0.00

materi Contributed \$0.00 \$\text{\$\psi_0.00}\$

Activity Description:

The funding provided for the purchase of a four-story building on Canal St., centrally located in New Orleans' theater district, to expand the Saenger Theatre and lease to other commercial businesses.

Location Description:

1101 Canal Street New Orleans, La.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1
# of buildings (non-residential)	0	0/1
# of Parcels acquired by	0	0/1
# of Parcels acquired by admin	0	0/1
# of Parcels acquired voluntarily	0	0/1



Beneficiaries - Area Benefit Census Method

of Persons 175621 79523 467013 54.63

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Activity Title: East Houma Surge Protection Levee & Hurricane

Evac

Activity Category: Activity Status:

Dike/dam/stream-river bank repairs

Under Way

Project Number: Project Title:

0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

04/30/2010 06/30/2013

Benefit Type: Completed Activity Actual End Date:

Area Benefit (Census)

National Objective: Responsible Organization:

Low/Mod Terrebonne Parish

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$3,580,024.00
Total Budget	\$0.00	\$3,580,024.00
Total Obligated	\$0.00	\$3,580,024.00
Total Funds Drawdown	\$0.00	\$3,580,024.00
Program Funds Drawdown	\$0.00	\$3,580,024.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,580,024.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construct surge levee to create elevated embankment to provide surge protection upstream & improve drainage.

Location Description:

Government Tower Building Houma, LA 70361

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1
# of Linear feet of Public Improvement	0	0/14606



Beneficiaries - Area Benefit Census Method

 Low
 Mod
 Total Low/Mod%

 # of Persons
 3349
 1353
 8062
 58.32

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

Private Funds \$1,573,502.00

Total Other Funding Sources \$1,573,502.00



Activity Title: Drainage Rehabilitation - Channel Restoration

Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0021

Projected Start Date:

04/06/2010

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

06/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Allen Parish Police Jury

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$421,179.00
Total Budget	\$0.00	\$421,179.00
Total Obligated	\$0.00	\$421,179.00
Total Funds Drawdown	\$601.52	\$40,613.32
Program Funds Drawdown	\$601.52	\$40,613.32
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$601.52	\$40,613.32
Allen Parish Police Jury	\$601.52	\$40,613.32
Match Contributed	\$0.00	\$0.00

Activity Description:

Restore 15 - 20 miles of drainage channels to allow agricultural land to be used for intended purpose

Location Description:

Allen Parish

Activity Progress Narrative:

of Linear feet of Public Improvement

Design. Alberta Pate >Infrastructure Analyst >(225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

0 0/79200



Beneficiaries - Area Benefit Census Method

Mod

Low

Total Low/Mod% # of Persons 5463 3414 21256 41.76

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Activity Title: Ochsner Health System Emergency Electric Power

Gen

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title:

0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

06/26/2009 06/30/2013

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Urgent Need Jefferson Parish

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** N/A \$1,162,130.00 **Total Budget** \$0.00 \$1,162,130.00 **Total Obligated** \$0.00 \$1,162,130.00 **Total Funds Drawdown** \$0.00 \$1,162,130.00 **Program Funds Drawdown** \$0.00 \$1,162,130.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$1,162,130.00 **Match Contributed** \$0.00 \$0.00

Activity Description:

Area Benefit (Census)

The project funded the purchase of three emergency generators at Ochsner Medical Center.

Location Description:

1514 Jefferson Highway, Jefferson LA

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Public Facilities 0 1/1



Beneficiaries - Area Benefit Census Method

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Activity Title: Ochsner Health System Emergency Water Well-

Reimbu

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title:

0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

07/17/2009 06/30/2013

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Urgent Need Jefferson Parish

Overall Jul 1 thru Sep 30, 2012 **To Date** \$367,737.00 **Total Projected Budget from All Sources** N/A **Total Budget** \$0.00 \$367,737.00 **Total Obligated** \$0.00 \$367,737.00 **Total Funds Drawdown** \$0.00 \$367,737.00 **Program Funds Drawdown** \$0.00 \$367,737.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$367,737.00 **Match Contributed** \$0.00 \$0.00

Activity Description:

Area Benefit (Census)

The project funded the replacement of a damaged water well at Ochsner Medical Center.

Location Description:

1514 Jefferson Highway, Jefferson LA

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Public Facilities 0 1/1



Beneficiaries - Area Benefit Census Method

 Low
 Mod
 Total Low/Mod%

 96707
 74423
 451104
 37.94

Activity Locations

of Persons

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Activity Title: Emergency Generator Belle Chasse Highway

Reibursem

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title:

0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

07/28/2009 06/30/2013

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Urgent Need Jefferson Parish

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$435,354.48
Total Budget	\$0.00	\$435,354.48
Total Obligated	\$0.00	\$435,354.48
Total Funds Drawdown	\$0.00	\$435,354.48
Program Funds Drawdown	\$0.00	\$435,354.48
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$435,354.48
Match Contributed	\$0.00	\$0.00

Activity Description:

Area Benefit (Census)

The project funded the acquisition of an emergency generator at OHS's Belle Chasse facility in Gretna.

Location Description:

2500 Belle Chasse Highway, Gretna, LA 70053

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Public Facilities 0 1/1



Beneficiaries - Area Benefit Census Method

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

Private Funds \$163,529.00

Total Other Funding Sources \$163,529.00



Activity Title: Ochsner Health Sys. Emer. Water Well Belle

Chasse

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title:

0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

07/17/2009 06/30/2013

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Urgent Need Jefferson Parish

Overall Jul 1 thru Sep 30, 2012 **To Date Total Projected Budget from All Sources** N/A \$330,648.00 **Total Budget** \$0.00 \$330,648.00 **Total Obligated** \$0.00 \$330,648.00 **Total Funds Drawdown** \$0.00 \$330,648.00 **Program Funds Drawdown** \$0.00 \$330,648.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$330,648.00 **Match Contributed** \$0.00 \$0.00

Activity Description:

Area Benefit (Census)

The project funded the replacement of the water well at OHS's Belle Chasse facility in Gretna.

Location Description:

2500 Belle Chasse Highway, Gretna, LA 70053

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Public Facilities 0 1/1



Beneficiaries - Area Benefit Census Method

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Activity Title: Ochsner Health System Emergency Generator- W.

Espl

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title:

0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

07/28/2009 06/30/2013

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Urgent Need Jefferson Parish

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$479,130.52
Total Budget	\$0.00	\$479,130.52
Total Obligated	\$0.00	\$479,130.52
Total Funds Drawdown	\$0.00	\$479,130.52
Program Funds Drawdown	\$0.00	\$479,130.52
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$479,130.52
Match Contributed	\$0.00	\$0.00

Activity Description:

Area Benefit (Census)

The project funded the acquisition of an emergency generator at OHS's facility on Esplanade Ave.

Location Description:

W. Esplanade Blvd, Kenner, LA 70065

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Public Facilities 0 1/1



Beneficiaries - Area Benefit Census Method

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Activity Title: Pontchartrain Park Recreation Improvements

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0021

Projected Start Date:

07/13/2009

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

06/30/2015

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans - K/R

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$500,000.00
Total Budget	\$0.00	\$500,000.00
Total Obligated	\$0.00	\$500,000.00
Total Funds Drawdown	\$152,500.99	\$329,133.40
Program Funds Drawdown	\$152,500.99	\$329,133.40
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$152,500.99	\$329,133.40
City of New Orleans - K/R	\$152,500.99	\$329,133.40
Match Contributed	\$0.00	\$0.00

Activity Description:

This project involves design and construction of a new Little League softball field in Pontchartrain Park in New Orleans.

Location Description:

4992 Hayne Blvd. New Orleans, La.70126

Activity Progress Narrative:

Construction.
Bethany Fields
>Compliance Specialist
>(225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected Total Total # of Public Facilities 0 0/1



Beneficiaries - Area Benefit Census Method

Mod

Low

Total Low/Mod% # of Persons 49143 25219 133927 55.52

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Broad/Washington Streetscape Project - New Activity Title:

Activity Status:

Under Way

12/31/2015

N/A

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

Project Title:

Projected End Date:

Responsible Organization:

City of New Orleans - K/R

Jul 1 thru Sep 30, 2012

Infrastructure - Long Term Community Recovery

Completed Activity Actual End Date:

Orleans

Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0021

Projected Start Date:

07/06/2009

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Overall

Total Projected Budget from All Sources

Total Budget Total Obligated

Total Funds Drawdown

Program Funds Drawdown Program Income Drawdown

Program Income Received

Total Funds Expended

Match Contributed

Activity Description:

Streetscape and amenities to neighborhood

Location Description:

1300 Perdido Street New Orleans, LA 70112

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period

Cumulative Actual Total / Expected

Total

To Date

\$200,000.00

\$200,000.00

\$200,000.00

\$11,720.00

\$11,720.00

\$11,720.00

\$0.00

\$0.00

\$0.00

Total 0 0/1056 # of Linear feet of Public Improvement



Beneficiaries - Area Benefit Census Method

 Low
 Mod
 Total Low/Mod%

 # of Persons
 7668
 1961
 13488
 71.39

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Activity Title: DBE Support Services Project

Activity Category: Activity Status:

Public services Under Way

Project Number: Project Title:

0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

07/30/2009 12/31/2013

Benefit Type: Completed Activity Actual End Date:

Area Benefit (Census)

National Objective: Responsible Organization:

Slums and Blight City of New Orleans - K/R

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$104,000.00
Total Budget	\$0.00	\$104,000.00
Total Obligated	\$0.00	\$104,000.00
Total Funds Drawdown	\$0.00	\$24,907.55
Program Funds Drawdown	\$0.00	\$24,907.55
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$24,907.55
Match Contributed	\$0.00	\$0.00

Activity Description:

Assistance to small businesses by funding the Program Assistant/Staff Augmentation services currently under contract.

Location Description:

1300 Perdido Street New Orleans, LA 70112

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/2
# of Businesses	0	0/2
# of Non-business Organizations	0	0/2



Beneficiaries - Area Benefit Census Method

Mod

Low

Total Low/Mod% # of Persons 175621 79523 467013 54.63

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Activity Title: Nora Navra Library Acquisition & Construction

Proj

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title:

0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

08/07/2009 06/30/2013

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod City of New Orleans - K/R

Overall Jul 1 thru Sep 30, 2012 To Date \$3,389,622.34 **Total Projected Budget from All Sources** N/A **Total Budget** \$0.00 \$3,389,622.34 **Total Obligated** \$0.00 \$3,389,622.34 **Total Funds Drawdown** \$0.00 \$136,676.23 **Program Funds Drawdown** \$0.00 \$136,676.23 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$136,676.23 **Match Contributed** \$0.00 \$0.00

Activity Description:

Area Benefit (Census)

The project funded the acquisition of land and construction of a new library in place of the damaged one.

Location Description:

1033 AP Tureaud Avenue, New Orleans, LA 70116

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Public Facilities 0 0/1



Beneficiaries - Area Benefit Census Method

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding SourcesAmountFEMA Public Assistance\$91,744.98Private Funds\$265,664.00Total Other Funding Sources\$357,408.98



Lafitte Greenway Land Acquisition Project NO1110 Activity Title:

Responsible Organization:

Activitiy Category: Activity Status:

Under Way Acquisition - general

Project Number: Project Title:

0021 Infrastructure - Long Term Community Recovery **Projected Start Date: Projected End Date:**

08/04/2009 07/31/2013

Completed Activity Actual End Date: Benefit Type:

Area Benefit (Census)

Low/Mod City of New Orleans - K/R

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$4,000,000.00
Total Budget	\$0.00	\$4,000,000.00
Total Obligated	\$0.00	\$4,000,000.00
Total Funds Drawdown	\$0.00	\$3,889,368.32
Program Funds Drawdown	\$0.00	\$3,889,368.32
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,889,368.32
Match Contributed	\$0.00	\$0.00

Activity Description:

National Objective:

The project acquires 16.5 acres of land that was previously sold by the City and the Alabama Great Southern Railroad Company. This land will enhance the function of the Lafitte Greenway project, a propopsed 3.1 mile bicycle/pedestrian trail and greenway/cultural corridor that connects Armstrong Park with City Park via Bayou St. John and the Marconi Boulevard bike route. Preexisting utilities will be removed and site clearance will be performed.

Location Description:

bounded by St. Louis, N. Dorgenois, Lafitte Street, N. Galvez and N. Claiborne Avenue, New Orleans, LA 70119

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1
# of Parcels acquired voluntarily	0	0/4
Total acquisition compensation to	0	0/3800000



Beneficiaries - Area Benefit Census Method

of Persons 15259 4512 26102 75.75

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Activity Title: Michoud Front Door Roadway

Activitiy Category:

Econ. development or recovery activity that creates/retains jobs

Project Number:

0021

Projected Start Date:

01/12/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

01/12/2014

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans - K/R

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$2,000,000.00
Total Budget	\$0.00	\$2,000,000.00
Total Obligated	\$0.00	\$2,000,000.00
Total Funds Drawdown	\$0.00	\$200,345.00
Program Funds Drawdown	\$0.00	\$200,345.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$200,345.00
Match Contributed	\$0.00	\$0.00

Match Contributed

Activity Description:

This project will make substantial infrastructure improvements at the entry-way to the NASA-Michoud Assembly Facility. This project involves design and construction of lanscaping, storm drains, installation of solar lighting, and asphalt cold planing and overlay of portions of Old Gentilly Road, as well as expanded roadway improvements from I-510 to Chef Menteur Highway. This activity is part of a much larger project that includes funds from Local Government for the Michoud Facility.

Location Description:

Old Gentilly Highway between Chef Menteur and I-510

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected Total Total # of Businesses 0 0/2



Beneficiaries - Area Benefit Census Method

Mod

Low

Total Low/Mod% # of Persons 175621 79523 467013 54.63

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

Community Development Block Grant \$4,258,298.00

Total Other Funding Sources \$4,258,298.00



Grantee Activity Number: ILTR - 00205S

Activity Title: St. Claude Ave. Commercial Corridor

Revitalization

Activitiy Category:

Rehabilitation/reconstruction of other non-residential structures

Project Number:

0021

Projected Start Date:

05/11/2010

Benefit Type:

Area Benefit (Census)

National Objective:

Slums and Blight

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

09/16/2017

Completed Activity Actual End Date:

Responsible Organization:

New Orleans Redevelopment Authority

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,833,100.00
Total Budget	(\$200,000.00)	\$1,833,100.00
Total Obligated	(\$200,000.00)	\$1,600,000.00
Total Funds Drawdown	\$0.00	\$1,500,000.00
Program Funds Drawdown	\$0.00	\$1,500,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,500,000.00
New Orleans Redevelopment Authority	\$0.00	\$1,500,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project funded the acquisition and either clearing or rehabilitation of commercial and residential property in the St. Claude area of New Orleans. One organization that has received funding is the Healing Center in New Orleans.

Location Description:

St. Claude Avenue, bounded by Elysian Fields and Delery Street, including all properties within one block of St. Claude Avenue. Healing Center address; 2372 St. Claude Ave., New Orleans, LA 70117

Activity Progress Narrative:

Funds were de-obligated this quarter due to a budget amendment. Joseph Rossman

>Community Development Specialist

>(225) 219-9600

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	0	0/1
# of Businesses	0	0/9
# of Non-business Organizations	0	0/5

494



Beneficiaries - Area Benefit Census Method

of Persons 15387 Mod Total Low/Mod% 49.11

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Activity Title: Reno Hills Area Sewer Collection System

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

0021

Projected Start Date:

12/21/2009

Benefit Type:

Area Benefit (Census)

National Objective:

Slums and Blight

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

05/14/2013

Completed Activity Actual End Date:

Responsible Organization:

St. Tammany Parish

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$2,875,000.00
Total Budget	\$0.00	\$2,875,000.00
Total Obligated	\$0.00	\$2,200,000.00
Total Funds Drawdown	\$96,759.35	\$171,459.35
Program Funds Drawdown	\$96,759.35	\$171,459.35
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$96,759.35	\$171,459.35
St. Tammany Parish	\$96,759.35	\$171,459.35
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity allows for the collection and transportation of sewerage and also covers expanded force mains, some surveying, and residual engineering costs for coordination and inspection for the Reno Hills Sewer Project.

Location Description:

Area bounded by Florida, Albert, LaBarre and Wilkerson Streets, Mandeville, LA 70448

Activity Progress Narrative:

Construction and Admin. R.M. Jackson >Compliance Analyst >(225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected
Total Total

of Linear feet of Public Improvement 0 0/20200



Beneficiaries - Area Benefit Census Method

 Low
 Mod
 Total Low/Mod%

 # of Persons
 1519
 1318
 20150
 14.08

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding SourcesAmountPrivate Funds\$77,075.00

Total Other Funding Sources \$77,075.00



Activity Title: Ben Thomas Road Area Sewer Collection System

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

0021

Projected Start Date:

12/21/2009

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

08/22/2013

Completed Activity Actual End Date:

Responsible Organization:

St. Tammany Parish

Jul 1 thru Sep 30, 2012	To Date
N/A	\$2,130,000.00
\$0.00	\$2,130,000.00
\$0.00	\$2,130,000.00
\$0.00	\$58,018.00
\$0.00	\$58,018.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$58,018.00
\$0.00	\$58,018.00
\$0.00	\$0.00
	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00

Activity Description:

Collection and transportation of sewerage

Location Description:

Ben Thomas Road Area, Slidell, LA 70460

Activity Progress Narrative:

Construction and Admin. R.M. Jackson >Compliance Analyst >(225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected
Total Total

of Linear feet of Public Improvement 0 0/19600



Beneficiaries - Area Benefit Census Method

 Low
 Mod
 Total Low/Mod%

 # of Persons
 661
 186
 1383
 61.24

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Activity Title: Abita River Sub Basin Detention Pond

Activity Category: Activity Status:

Rehabilitation/reconstruction of a public improvement Under Way

Project Number: Project Title:

0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

12/22/2009 06/11/2018

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Slums and Blight St. Tammany Parish

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$1,223,160.00 **Total Budget** (\$317,247.00) \$1,223,160.00 **Total Obligated** (\$317,247.00)\$1,297,970.00 **Total Funds Drawdown** \$394,599.76 \$1,056,887.61 **Program Funds Drawdown** \$394,599.76 \$1,056,887.61 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$394,599.76 \$1,056,887.61 \$394,599.76 \$1,056,887.61 St. Tammany Parish

Match Contributed \$0.00

Activity Description:

Area Benefit (Census)

Construction of detention pond to reduce flooding potential and protect up to 300 homes from the current computer models of a 100-year flood event.

Location Description:

Harrison Avenue/Singing River Subdivision (Marigold Street) Abita Springs, LA 70420

Activity Progress Narrative:

Construction and Admin. R.M. Jackson >Compliance Analyst >(225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected
Total Total

of Linear feet of Public Improvement 0 0/6841



Beneficiaries - Area Benefit Census Method

Mod

Low

Total Low/Mod% # of Persons 1417 1456 9513 30.20

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

\$353,517.00 Private Funds

Total Other Funding Sources \$353,517.00



Activity Title: Bayou Chinchuba Detention Pond

Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0021

Projected Start Date:

12/22/2009

Benefit Type:

Area Benefit (Census)

National Objective:

Slums and Blight

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

01/11/2013

Completed Activity Actual End Date:

Responsible Organization:

St. Tammany Parish

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$2,299,602.00
Total Budget	(\$1,538,379.00)	\$2,299,602.00
Total Obligated	(\$1,538,379.00)	\$2,365,514.00
Total Funds Drawdown	\$310,831.21	\$2,174,507.60
Program Funds Drawdown	\$310,831.21	\$2,174,507.60
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$310,831.21	\$2,174,507.60
St. Tammany Parish	\$310,831.21	\$2,174,507.60
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction of detention pond to delay/detain storm flow, usually in headwaters, to be most effective and allow downstream flows to decrease (run off) to lower levels, and thus decrease the potential of flooding.

Location Description:

land east of Hwy 59 where it crosses Bayou Chinchuba, Mandeville, LA 70471/70448

Activity Progress Narrative:

Construction and Admin. R.M. Jackson > Compliance Analyst > (225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Linear feet of Public Improvement

0 0/4500



Beneficiaries - Area Benefit Census Method

 Low
 Mod
 Total Low/Mod%

 # of Persons
 1615
 1127
 18521
 14.80

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

Private Funds \$468,252.93

Total Other Funding Sources \$468,252.93



Activity Title: Cypress Bayou Intermediate Detention Pond

Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0021

Projected Start Date:

12/22/2009

Benefit Type:

Area Benefit (Census)

National Objective:

Slums and Blight

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

03/30/2014

Completed Activity Actual End Date:

Responsible Organization:

St. Tammany Parish

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$5,386,160.00
Total Budget	(\$1,154,637.00)	\$5,386,160.00
Total Obligated	(\$1,154,637.00)	\$5,386,160.00
Total Funds Drawdown	\$1,210,880.98	\$3,790,610.30
Program Funds Drawdown	\$1,210,880.98	\$3,790,610.30
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,210,880.98	\$3,790,610.30
St. Tammany Parish	\$1,210,880.98	\$3,790,610.30
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction of detention pond to delay/detain storm flow, usually in headwaters, to be most effective and allow downstream flows to decrease (run off) to lower levels, and thus decrease the potential of flooding.

Location Description:

Cypress Bayou near I-12 and Brittney Drive, Lacombe, LA 70445

Activity Progress Narrative:

Construction and Admin. R.M. Jackson >Compliance Analyst >(225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Linear feet of Public Improvement 0 0/9228



Beneficiaries - Area Benefit Census Method

 Low
 Mod
 Total Low/Mod%

 # of Persons
 2081
 1752
 9759
 39.28

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

Private Funds \$649,767.00

Total Other Funding Sources \$649,767.00



Activity Title: LaBarre Street Detention Pond and Drainage

Improve

Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0021

Projected Start Date:

12/22/2009

Benefit Type:

Area Benefit (Census)

National Objective:

Slums and Blight

Overall

Total Projected Budget from All Sources

Total Budget
Total Obligated

Total Funds Drawdown

Program Funds Drawdown
Program Income Drawdown

Program Income Received

Total Funds Expended

St. Tammany Parish

Match Contributed

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

06/11/2018

\$0.00

Completed Activity Actual End Date:

Responsible Organization:

Jul 1 thru Sep 30, 2012

St. Tammany Parish

 N/A
 \$4,927,821.00

 \$0.00
 \$4,927,821.00

 \$0.00
 \$6,074,160.00

 \$90,653.75
 \$678,695.92

 \$90,653.75
 \$678,695.92

 \$0.00
 \$0.00

To Date

\$0.00

\$90,653.75 \$678,695.92 \$90,653.75 \$678,695.92

\$0.00 \$0.00

Activity Description:

Drainage pond construction.

Location Description:

This project covers the area along LaBarre Street and the adjoining streets comprising the drainage area in the unincorporated area just north of the city limits of Mandeville, LA

Activity Progress Narrative:

Construction and Admin. R.M. Jackson >Compliance Analyst >(225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Linear feet of Public Improvement 0 0/27370



Beneficiaries - Area Benefit Census Method

 Low
 Mod
 Total Low/Mod%

 # of Persons
 618
 618
 6554
 18.86

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding SourcesAmountPrivate Funds\$531,937.00Total Other Funding Sources\$531,937.00



Activity Title: Multipurpose Building Renovations & Additions

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0021

Projected Start Date:

10/13/2009

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

12/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Jefferson Davis Parish Police Jury

Jul 1 thru Sep 30, 2012	To Date
N/A	\$561,572.00
\$0.00	\$561,572.00
\$0.00	\$561,572.00
\$0.00	\$557,377.04
\$0.00	\$557,377.04
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$557,377.04
\$0.00	\$0.00
	N/A \$0.00 \$0.00 \$0.00 \$0.00 \$0.00

Activity Description:

Repair to building and construction of addition (bathrooms, kitchen, generator)

Location Description:

304 North State Street Jennings, LA 70546

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Public Facilities 0 0/1



Beneficiaries - Area Benefit Census Method

 Low
 Mod
 Total Low/Mod%

 8008
 5252
 31017
 42.75

Activity Locations

of Persons

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



ILTR - 00223 Grantee Activity Number:

Activity Title: Consolidated Parish Government Complex

Activitiy Category:

Construction of buildings for the general conduct of government

Project Number:

0021

Projected Start Date:

07/27/2010

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

07/17/2018

Completed Activity Actual End Date:

Responsible Organization:

Plaquemines Parish

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$4,000,000.00
Total Budget	\$0.00	\$4,000,000.00
Total Obligated	\$0.00	\$4,500,000.00
Total Funds Drawdown	\$0.00	\$15,000.00
Program Funds Drawdown	\$0.00	\$15,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$15,000.00
Match Contributed	\$0.00	\$0.00

Match Contributed \$0.00 \$0.00

Activity Description:

This project proposes to renovate the existing Treatment Unit, Laundry Unit, and Diagnostic and Evaluations Unit Buildings in the Plaquemines Parish Consolidated Government Complex for use by the District Attorney, Clerk of Court, and Assessors offices in Plaquemines Parish.

Location Description:

479 F. Edward Hebert Blvd., Belle Chasse, LA 70037

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected Total Total 0/3 # of buildings (non-residential) 0



Beneficiaries - Area Benefit Census Method

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



ILTR - 00227 Grantee Activity Number:

Rehabilitate Sewer Lift Station #8 Activity Title:

Activity Status:

Project Title:

06/16/2018

N/A

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$73,125.64

\$73,125.64

\$73,125.64

\$73,125.64

Projected End Date:

Town of Pearl River

Responsible Organization:

Jul 1 thru Sep 30, 2012

Infrastructure - Long Term Community Recovery

To Date

\$88,931.26

\$88,931.26

\$88,931.26

\$73,125.64

\$73,125.64

\$73,125.64

\$73,125.64

\$0.00

\$0.00

\$0.00

Completed Activity Actual End Date:

Planned

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

0021

Projected Start Date:

12/23/2009

Benefit Type:

Area Benefit (Census)

National Objective:

Slums and Blight

Overall

Total Projected Budget from All Sources

Total Budget Total Obligated

Total Funds Drawdown

Program Funds Drawdown Program Income Drawdown

Program Income Received

Total Funds Expended

Town of Pearl River

Match Contributed

Activity Description:

Construction and Rehab of Lift Station

Location Description:

Area bounded by Bancks Street, Pine Street, Ann Street, and Holmes Street, Pearl River, LA 70452

Activity Progress Narrative:

Construction. R.M. Jackson >Compliance Analyst >(225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Public Facilities 0/1 0



Beneficiaries - Area Benefit Census Method

 Low
 Mod
 Total Low/Mod%

 # of Persons
 110
 52
 383
 42.30

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



ILTR - 00229 Grantee Activity Number:

Acadia Parish Construc. Gov. Build. - UN **Activity Title:**

Activitiy Category:

Construction of buildings for the general conduct of government

Project Number:

0021

Projected Start Date:

11/19/2009

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Overall

Total Projected Budget from All Sources

Total Budget Total Obligated

Total Funds Drawdown

Program Funds Drawdown Program Income Drawdown

Program Income Received

Total Funds Expended

Acadia Parish Police Jury

Match Contributed

Activity Description:

Construction of building for government use

Location Description:

Crowley, LA

Activity Progress Narrative:

Construction. Alberta Pate >Infrastructure Analyst >(225) 219-9600

Accomplishments Performance Measures

This Report Period

Total Total

of buildings (non-residential) 0 0/1

Project Title:

Activity Status:

Infrastructure - Long Term Community Recovery

Projected End Date:

08/31/2013

\$0.00

Under Way

Completed Activity Actual End Date:

Responsible Organization:

Acadia Parish Police Jury

Jul 1 thru Sep 30, 2012	To Date
N/A	\$631,769.00
\$0.00	\$631,769.00
\$0.00	\$631,769.00
\$138,043.24	\$630,473.85
\$138,043.24	\$630,473.85
\$0.00	\$0.00
\$0.00	\$0.00
\$138,043.24	\$630,473.85
\$138,043.24	\$630,473.85

\$0.00

Cumulative Actual Total / Expected

Beneficiaries - Area Benefit Census Method

Mod

Total Low/Mod%

Low

of Persons 18468 10133 57876 49.42

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Activity Title: Southwest LA Entrepreneurial Economic Devl.

Center

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0021

Projected Start Date:

12/23/2009

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

06/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Calcasieu Parish Police Jury

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$7,000,000.00
Total Budget	\$0.00	\$7,000,000.00
Total Obligated	\$0.00	\$7,000,000.00
Total Funds Drawdown	\$1,071,309.30	\$6,501,305.61
Program Funds Drawdown	\$1,071,309.30	\$6,501,305.61
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,071,309.30	\$6,501,305.61
Calcasieu Parish Police Jury	\$1,071,309.30	\$6,501,305.61
Match Contributed	\$0.00	\$0.00

Activity Description:

Economic Development (Infrastructure improvements and building construction)

Location Description:

McNeese State University Campus, Lake Charles, LA 70602

Activity Progress Narrative:

Construction.
Alberta Pate
>Infrastructure Analyst
>(225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Public Facilities

O 0/1



Beneficiaries - Area Benefit Census Method

 Low
 Mod
 Total Low/Mod%

 # of Persons
 44528
 29366
 179026
 41.28

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

Private Funds \$6,000,000.00

Total Other Funding Sources \$6,000,000.00



Activity Title: Program Management and Monitoring

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

02/18/2010 09/16/2017

Benefit Type: Completed Activity Actual End Date:

N 41 1011 41

Area Benefit

National Objective: Responsible Organization:
N/A City of New Orleans - K/R

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$9,251,626.00 **Total Budget** (\$537,188.00) \$9,251,626.00 **Total Obligated** (\$537,188.00)\$9,251,626.00 **Total Funds Drawdown** \$327,995.71 \$3,910,079.66 **Program Funds Drawdown** \$327,995.71 \$3,910,079.66 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$327,995.71 \$3,910,079.66 City of New Orleans - K/R \$327,995.71 \$3,910,079.66

Match Contributed \$0.00

Activity Description:

The funding will allow the hire of employees needed to implement recovery efforts.

Location Description:

1300 Perdido Street New Orleans, LA 70112

Activity Progress Narrative:

Admin. R.M. Jackson >Compliance Analyst >(225) 219-9600

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Activity Title: Sanchez Center

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0021

Projected Start Date:

01/01/2013

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

07/01/2015

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans - K/R

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$5,600,000.00
Total Budget	\$0.00	\$5,600,000.00
Total Obligated	\$1,000,000.00	\$3,300,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of New Orleans - K/R	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This project includes the design and construction of a community center in the Lower Ninth Ward neighborhood. The CDBG element of the project will rehabilitate the pool in the community center.

Location Description:

1616 Caffin Avenue New Olreans, LA 70117

Activity Progress Narrative:

Additional funds were obligated this quarter due to a budget amendment.

- Joseph Rossman
- >Community Development Specialist
- >(225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Public Facilities 0 0/1



Beneficiaries - Area Benefit Census Method

 Low
 Mod
 Total Low/Mod%

 # of Persons
 5601
 2660
 12242
 67.48

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding SourcesAmountFEMA Public Assistance\$13,667,936.00Private Funds\$1,360,545.53Total Other Funding Sources\$15,028,481.53



Activity Title: Tangipahoa Parish Library

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0021

Projected Start Date:

06/29/2010

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

12/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Tangipahoa Parish

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,551,093.00
Total Budget	\$0.00	\$1,551,093.00
Total Obligated	\$0.00	\$1,551,093.00
Total Funds Drawdown	\$0.00	\$1,551,093.00
Program Funds Drawdown	\$0.00	\$1,551,093.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,551,093.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construct new library

Location Description:

downtown Amite, LA 70422

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected
Total Total

of Public Facilities 0 0/1



Beneficiaries - Area Benefit Census Method

 Low
 Mod
 Total Low/Mod%

 # of Persons
 3658
 1747
 10030
 53.89

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

Private Funds \$3,472,885.00

Total Other Funding Sources \$3,472,885.00



Activity Title: Congress Street Roadway Improvement

Activity Category: Activity Status:

Construction/reconstruction of streets Under Way

Project Number: Project Title:

0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

07/01/2012 05/04/2013

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Slums and Blight City of New Orleans - K/R

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,516,580.00
Total Budget	\$0.00	\$1,516,580.00
Total Obligated	\$0.00	\$1,516,580.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	00.02

Match Contributed \$0.00 \$0.00

Activity Description:

Area Benefit (Census)

The Congress Street Roadway Improvement Project is a public improvements activity eliminating SB. CNO Dept of Public Works is sponsor organization.

Location Description:

Congress Street between Hayne Boulevard to Chef Meneur Highway (U.S. Highway 90).

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Linear feet of Public Improvement

0 0/4752



Beneficiaries - Area Benefit Census Method

 Low
 Mod
 Total Low/Mod%

 # of Persons
 1813
 1698
 8045
 43.64

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

Private Funds \$1,953,874.00

Total Other Funding Sources \$1,953,874.00



ILTR - 00256 **Grantee Activity Number:**

Activity Title: Central City Library

Activitiy Category: Activity Status:

Public services **Under Way**

Project Number: Project Title:

0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

09/21/2010 01/31/2014

Completed Activity Actual End Date: Benefit Type:

Area Benefit (Census)

National Objective: Responsible Organization:

Low/Mod City of New Orleans - K/R

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$250,000.00
Total Budget	\$0.00	\$250,000.00
Total Obligated	\$0.00	\$250,000.00
Total Funds Drawdown	\$0.00	\$41,036.39
Program Funds Drawdown	\$0.00	\$41,036.39
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$41,036.39
Match Contributed	\$0.00	\$0.00

Activity Description:

This project will fund the operations costs and purchase books, equipment and furnishings for a neighborhood/storefront library in Central City, New Orleans.

Location Description:

2405 Jackson Avenue New Orleans, LA 70113

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1
# of Businesses	0	0/1
# of Non-business Organizations	0	0/1



Beneficiaries - Area Benefit Census Method

 Low
 Mod
 Total Low/Mod%

 # of Persons
 19334
 5189
 31992
 76.65

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Activity Title: High Hope Road Area

Activity Status:

Under Way

07/22/2013

N/A

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$902,382.73

\$902,382.73

\$902,382.73

\$902,382.73

Project Title:

Projected End Date:

Responsible Organization:

Calcasieu Parish Police Jury

Jul 1 thru Sep 30, 2012

Infrastructure - Long Term Community Recovery

To Date

\$2,021,358.00

\$2,021,358.00

\$2,021,358.00

\$1,600,098.68

\$1,600,098.68

\$1,600,098.68

\$1,600,098.68

\$0.00

\$0.00

\$0.00

Completed Activity Actual End Date:

Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0021

Projected Start Date:

11/04/2010

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Overall

Total Projected Budget from All Sources

Total Budget
Total Obligated

Total Funds Drawdown

Program Funds Drawdown

Program Income Drawdown

Program Income Received

Total Funds Expended

Calcasieu Parish Police Jury

Match Contributed

Activity Description:

Construct new outfall to divert waters to Houston River.

Location Description:

Sulphur, LA 70663

Activity Progress Narrative:

Construction.
Alberta Pate
>Infrastructure Analyst
>(225) 219-9600

Accomplishments Performance Measures

This Report Period

Cumulative Actual Total / Expected

Total

Total

0/7100

of Linear feet of Public Improvement

0

528



Beneficiaries - Area Benefit Census Method

 Low
 Mod
 Total Low/Mod%

 # of Persons
 292
 390
 1939
 35.17

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

Private Funds \$1,528,642.00

Total Other Funding Sources \$1,528,642.00



Activity Title: Street Light Repairs

Activity Category: Activity Status:

Construction/reconstruction of streets Under Way

Project Number: Project Title:

0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

12/23/2010 12/31/2013

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod City of New Orleans - K/R

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$12,000,000.00
Total Budget	\$0.00	\$12,000,000.00
Total Obligated	\$0.00	\$12,000,000.00
Total Funds Drawdown	\$0.00	\$3,999,798.09
Program Funds Drawdown	\$0.00	\$3,999,798.09
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,999,798.09
Match Contributed	\$0.00	\$0.00

Activity Description:

Area Benefit (Census)

This project reimburses the City of New Orleans for repairs and replacements of wirings and light fixtures for the streetlights spread throughout the city. In addition, this activity includes project management services.

Location Description:

New Orleans, citywide

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Linear feet of Public Improvement

0 0/894538



Beneficiaries - Area Benefit Census Method

 Low
 Mod
 Total Low/Mod%

 175621
 79523
 467013
 54.63

Activity Locations

of Persons

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Activity Title: University Medical Center (UMC)House

Moving/Dry-In

Activitiy Category:

Clearance and Demolition

Project Number:

0021

Projected Start Date:

05/11/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

05/11/2014

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans - K/R

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$148,595.49
Total Budget	(\$432,854.51)	\$148,595.49
Total Obligated	(\$432,854.51)	\$148,595.49
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of New Orleans - K/R	\$0.00	\$0.00
Jefferson Parish	\$0.00	\$0.00
Orleans Parish	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This project removes two (2) historically significant residential structures from the University Medical Center (UMC) project site footprint, and an interim move of eight (8) structures to the area of a temporary staging site; and relocate the residential structures to available lots located throughout the City of New Orleans.

Location Description:

University Medical Center project site footprint bounded by Canal Street, Tulane Avenue, South Claiborne Avenue, and South Galvez Street

Activity Progress Narrative:

Funds de-obligated this quarter due to a budget amendment. Joseph Rossman

>Community Development Specialist

>(225) 219-9600

Accomplishments Performance Measures

This Report Period
Total

Cumulative Actual Total / Expected

Total



# of Properties	0	0/10
# of buildings (non-residential)	0	0/1
# of Public Facilities	0	0/2
# of Businesses	0	0/3
# of Non-business Organizations	0	0/3

This Report Period Cumulative Actual Total / Expected

	Total	Total
# of Housing Units	0	0/10
# of Singlefamily Units	0	0/10

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total I	_ow/Mod%
# of Households	0	0	0	0
# of Persons	175621	79523	467013	54.63

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Activity Title: NORA D-CDBG Administration and Project

Delivery

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

08/03/2011 08/03/2014

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

I/A City of New Orleans - K/R

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** N/A \$2,487,500.00 **Total Budget** \$0.00 \$2,487,500.00 **Total Obligated** \$0.00 \$2,487,500.00 **Total Funds Drawdown** \$25,793.37 \$645,661.72 **Program Funds Drawdown** \$25,793.37 \$645,661.72 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$25,793.37 \$645,661.72 City of New Orleans - K/R \$25,793.37 \$645,661.72

Match Contributed \$0.00 \$0.00

Activity Description:

N/A

This project covers costs of the New Orleans Redevelopment Authority (NORA) for project designs, implementation, staff time and administrative costs associated with administration of the Disaster CDBG funding and delivery.

Location Description:

1340 Poydras Street, New Orleans, LA 70112

Activity Progress Narrative:

Admin.
Desirae Williams
>Infrastructure Analyst
>(225) 219-9600

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Activity Title: Gentilly Woods Shopping Center

Activitiy Category:

Econ. development or recovery activity that creates/retains jobs

Project Number:

0021

Projected Start Date:

09/17/2007

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

09/16/2017

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans - K/R

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$200,000.00
Total Budget	(\$1,600,000.00)	\$200,000.00
Total Obligated	(\$1,600,000.00)	\$200,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of New Orleans - K/R	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This project funds the redevelopment of the Gentilly Woods Shopping Center in New Orleans, LA.

Location Description:

4335 Chef Menteur Highway, New Orleans, LA 70126

Activity Progress Narrative:

Funds were de-obligated this quarter due to a budget amendment. Joseph Rossman > Community Development Specialist

>(225) 219-9600

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries - Area Benefit Census Method

of Persons 175621 79523 467013 54.63

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Activity Title: Univ. Med. Ctr. (UMC) Infrastructure Improvements

Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0021

Projected Start Date:

12/06/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

12/06/2014

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans - K/R

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$3,351,404.51
Total Budget	\$432,854.51	\$3,351,404.51
Total Obligated	\$432,854.51	\$3,351,404.51
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of New Orleans - K/R	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This project undertakes infrastructure improvements to facilitate the development of the new University Medical Center (UMC). This includes site clearance, drainage improvements, ATT fiber relocation, sewer improvements, utility connections, and street improvements in the footprint of the UMC..

Location Description:

UMC footprint bounded by Canal Street, South Claiborne Avenue, Tulane Avenue and South Galvez Street, New Orleans, 70112

Activity Progress Narrative:

Funds were obligated this quarter due to a budget amendment. Joseph Rossman

>Community Development Specialist

of Linear feet of Public Improvement

>(225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total Total

Total

0 0/5000



Beneficiaries - Area Benefit Census Method

 Low
 Mod
 Total Low/Mod%

 # of Persons
 175621
 79523
 467013
 54.63

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Activity Title: Bridge Replacement Phase IV

Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0021

Projected Start Date:

07/26/2012

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

07/25/2015

Completed Activity Actual End Date:

Responsible Organization:

Vermilion Parish Police Jury

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$228,210.25
Total Budget	(\$871,789.75)	\$228,210.25
Total Obligated	(\$871,789.75)	\$228,210.25
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Vermilion Parish Police Jury	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This project proposes to replace the Wright Road Bridge (which is considered a weak link in the Vermilion Parish road system) over an unnamed coulee.

Location Description:

Wright Road Bridge - 70542

Activity Progress Narrative:

Funds were de-obligated this quarter due to a budget amendment. Joseph Rossman

>Community Development Specialist

>(225) 219-9600

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries - Area Benefit Census Method

 Low
 Mod
 Total Low/Mod%

 # of Persons
 1023
 570
 3965
 40.18

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

Private Funds \$67,337.75

Total Other Funding Sources \$67,337.75



Grantee Activity Number: ILTR - Budget for St.Tammany Parish Proj. in Rev. Activity Title: ILTR - Budget for St.Tammany Parish Proj. in Rev.

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0021

Projected Start Date:

07/15/2008

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Planned

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

07/14/2018

Completed Activity Actual End Date:

Responsible Organization:

St. Tammany Parish

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$4,613,597.00
Total Budget	\$3,010,263.00	\$4,613,597.00
Total Obligated	\$3,010,263.00	\$3,108,450.69
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
St. Tammany Parish	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity holds funds for Long Term Community Recovery projects not yet approved for St. Tammany Parish.

Location Description:

St. Tammany Parish

Activity Progress Narrative:

Additional funds were obligated this quarter as application amendments were approved, increasing the funds available for activities not yet approved for the St. Tammany Parish Long Term Recovery Program.

Joseph Rossman

>Community Development Specialist

>(225) 219-9600

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: ILTR - Budget for Vermilion Parish Proj. in Rev. ILTR - Budget for Vermilion Parish Proj. in Rev. **Activity Title:**

Activitiy Category:

Planning

Project Number:

0021

Projected Start Date:

06/03/2008

Benefit Type: Area Benefit (Census)

National Objective:

N/A

Activity Status:

Planned

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

06/02/2018

Completed Activity Actual End Date:

Responsible Organization:

Vermilion Parish Police Jury

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$6,925.96
Total Budget	(\$221,284.28)	\$6,925.96
Total Obligated	(\$221,284.29)	\$6,925.96
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Vermilion Parish Police Jury	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity holds funds for Vermilion Parish for Long Term Community Recovery. Funds are obligated for this purpose and will be broken out into individual activities as they are approved.

Location Description:

Vermilion Parish

Activity Progress Narrative:

Funds were de-obligated this guarter as application amendments were approved, decreasing the funds available for activities not yet approved for the Vermilion Parish Long Term Recovery Program. Joseph Rossman

>Community Development Specialist

>(225) 219-9600

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number:

Review

Activity Title:

ILTR -Budget for Orleans Parish Projects in
Review

ILTR -Budget for Orleans Parish Projects in
Review

Activity Category: Activity Status:

Planning Planned

Project Number: Project Title:

0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

09/16/2017

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

N/A City of New Orleans - K/R

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$5,187,537.97
Total Budget	\$613,224.48	\$5,187,537.97
Total Obligated	\$613,225.28	\$9,370,488.87
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of New Orleans - K/R	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity holds funds for Orleans Parish for Long Term Community Recovery. Funds are obligated for this purpose and will be broken out into individual activities as they are approved.

Location Description:

Orleans Parish

09/17/2007

Area Benefit (Census)

Activity Progress Narrative:

Additional funds were obligated this quarter as application amendments were approved, increasing the funds available for activities not yet approved for the Orleans Parish Long Term Recovery Program.

Joseph Rossman

>Community Development Specialist

>(225) 219-9600

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Land (HLAS)
Activity Title: Land (HLAS)

Activitiy Category:

Acquisition of property for replacement housing

Project Number:

0009

Projected Start Date:

03/01/2007

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Other Housing Activities

Projected End Date:

12/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Local Initiatives Support Corporation

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$2,070,000.00
Total Budget	\$0.00	\$2,070,000.00
Total Obligated	\$0.00	\$2,070,000.00
Total Funds Drawdown	\$0.00	\$2,068,630.86
Program Funds Drawdown	\$0.00	\$2,068,630.86
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,068,630.86
Match Contributed	\$0.00	\$0.00

Activity Description:

The Land Assembly component of the housing program will serve as an additional way to jump-start development in the communities that lost the most housing as a result of hurricanes Katrina and Rita. This will be done by providing seed money to acquire multiple properties in good locations for replacement housing and package them for sale or grant to maximize further affordable housing development for example, to developers using CDBG-supported LIHTC tax incentives to develop rental housing, to supportive housing developers, to self-help ownership housing developers, etc. This program component will operate only in those jurisdictions where: 1. These activities are requested or supported by local governments; and 2. Local governments have substantially engaged in the planning work required to target areas that are suitable for the development of replacement housing. A total of \$2,070,000 of CDBG funds are budgeted for capital to purchase residential properties as well as operating costs. The capital used to purchase properties will be recycled through sales of properties to developers. As a related activity, properties assembled through buy-out programs, funded through the State's homeowner assistance program, might be offered at below-market costs to developers of affordable or special needs housing. One of the targets of these sales of State-purchased properties would be to encourage the development of mixed income developments that include renters with incomes below 40% of area median income. If such assembled properties were not purchased and developed by affordable developers in accordance with strict income requirements, they still might carry a requirement that a certain percentage of the units developed on CDBG assembled land would be affordable with less stringent income and pricing requirements, but still ensuring that mixed-income developments occur in redevelopment areas. However, the \$2 million Land Assembly fund is fundamentally different from and should not be confused with the buyout provisions of the Homeowner Assistance Program. This budget line item is not intended for purchases of single-family homes. Instead, the intention is to contract out to one or more qualified organizations that can identify suitable sites for housing development in the most distressed parishes and obtain options on them. The State intends, through contractual arrangements, to fund a small team of property acquisition experts who will scout out, analyze and obtain options on suitable sites that are not currently on the open market. These could include surplus properties held by government agencies, nonprofits, churches and businesses. Some might be Brownfield sites that could be cleaned up quickly and at feasible costs. This Land Assembly operation would result in assignable options in the name of the State of Louisiana or some designated quasi-public entity. These options, in turn, would be offered to developers on an open, competitive basis.



Location Description:

Disaster affected parishes

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total Total Total

of Properties 0 2/40

This Report Period Cumulative Actual Total / Expected

Total Total 0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent John Created	0	0	0	0/0	0/0	0/0	0

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total I	Total Low/Mod%	
# of Households	0	0	0	0	
# of Persons	404867	248723	1518570	43.04	
# Renter Households	0	0	0	0	

Activity Locations

of Housing Units

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Piggyback - Douglas & Andry (HTXC-)
Activity Title: Piggyback - Douglas & Andry (HTXC-)

Activitiy Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

0002

Projected Start Date:

05/30/2006

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Planned

Project Title:

Housing for Renters - Multi-family

Projected End Date:

05/29/2036

Completed Activity Actual End Date:

Responsible Organization:

Douglas & Andry Sustainable Apartments, LLC

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$2,700,000.00
Total Budget	\$0.00	\$2,700,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

18 unit energy efficient "Green" development in the Lower 9th Ward of New Orleans, LA.

Location Description:

Orleans Parish.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1
# of buildings (non-residential)	0	0/0
# of Public Facilities	0	0/0

This Report Period Cumulative Actual Total / Expected
Total Total





# of Housing Units	0	0/18
# of Multifamily Units	0	0/18

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/3	0/9	0/18	0
# Renter Households	0	0	0	0/3	0/9	0/18	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Piggyback - Orleans Place (HTXC-64)
Activity Title: Piggyback - Orleans Place (HTXC-64)

Activitiy Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

0002

Projected Start Date:

03/12/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Planned

Project Title:

Housing for Renters - Multi-family

Projected End Date:

03/12/2040

Completed Activity Actual End Date:

Responsible Organization:

Maumas Partners, LP

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$2,859,650.00
Total Budget	\$0.00	\$2,859,650.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

60 single family rentals.

Location Description:

Orleans Parish

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected Total # of Properties 0 0/1

This Report Period Cumulative Actual Total / Expected

Total Total

of Housing Units 0 0/60

of Multifamily Units 0 0/60



	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low	/Mod%
# of Households	0	0	0	0/12	0/48	0/60	0
# Renter Households	0	0	0	0/12	0/48	0/60	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Piggyback - Program Delivery (HTXC)
Activity Title: Piggyback - Program Delivery (HTXC)

Activitiy Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

0002

Projected Start Date:

05/30/2006

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing for Renters - Multi-family

Projected End Date:

05/30/2045

Completed Activity Actual End Date:

Responsible Organization:

Hunt, Guillot, & Associates, LLC

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$13,747.00
Total Budget	\$1,800,000.00	\$13,747.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$8,316,291.81
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity is a bucket for all unbudgeted Piggyback projects and administrative costs.

Location Description:

Disaster affected parishes.

Activity Progress Narrative:

Accomplishments Performance Measures

•		
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0
# of Public Facilities	0	0/0
# of Non-business Organizations	0	0/0

This Report Period Cumulative Actual Total / Expected
Total Total



	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total Low	/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0
# of Persons	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Planning (PLAN)
Activity Title: Planning (PLAN)

Activity Category: Activity Status:

Planning Under Way

Project Number: Project Title:

0091 Planning

Projected Start Date: Projected End Date:

05/09/2006 06/30/2016

Benefit Type: Completed Activity Actual End Date:

Benefit Type:
Area Benefit (Census)

National Objective: Responsible Organization:

N/A Office of Community Development (OCD), Disaster

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$15,500,000.00
Total Budget	\$0.00	\$15,500,000.00
Total Obligated	(\$378,197.68)	\$15,121,802.32
Total Funds Drawdown	\$38,367.49	\$13,757,362.28
Program Funds Drawdown	\$38,367.49	\$13,757,362.28
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$38,367.49	\$13,757,362.28
Calcasieu Parish Police Jury	\$0.00	\$198,953.10
Cameron Parish Police Jury	\$0.00	\$56,613.42
Gregory C. Rigamer & Assoc. Inc.	\$0.00	\$77,815.10
Iberia Parish	\$18,740.26	\$137,704.48
Lafourche Parish	\$19,627.20	\$67,604.86
Louisiana Recovery Authority	\$0.00	\$12,164,140.93
Louisiana State University	\$0.00	\$48,987.88
Office of Community Development (OCD), Disaster Recover	ery\$0.03	\$435,684.10
Office of Computing Services	\$0.00	\$847.75
Tangipahoa Parish	\$0.00	\$157,325.00
Terrebonne Parish	\$0.00	\$87,191.43
University Medical Center Management Corporation	\$0.00	\$324,494.23
Match Contributed	\$0.00	\$0.00

Activity Description:

In the wake of the devastation wrought by Hurricanes Katrina and Rita, Governor Blanco established the Louisiana Recovery Authority (LRA) to plan the recovery and rebuilding of Louisiana. The LRA was established by Executive Order KBB 2005-63 on October 17, 2005. Due to the unprecedented scale of destruction to southern Louisiana, the Governor determined that a single state agency should coordinate the resources committed by various state, federal, and private entities toward disaster recovery. The LRA coordinates, leverages, and targets these newly committed resources with existing state and federal resources to improve their efficiency and effectiveness and to avoid duplication of efforts. In accord with the scale of the disaster, LRA&rsquos planning responsibilities are broad in scope. The LRA is charged with securing funding and other resources for recovery efforts. The LRA has established priorities and continues to develop strategies for disaster recovery. The LRA leads



long-term community and regional planning efforts and works to ensure transparency and accountability. It also assists coordination of resource allocations as it pertains to issues that may include, but are not limited to the following: 1) economic and workforce development; 2) environmental quality and review; 3) temporary and permanent housing; 4) healthcare; 5) infrastructure and transportation; 6) education; 7) fiscal stability; 8) family services; and 9) law and order.

Location Description:

Disaster affected parishes.

Activity Progress Narrative:

Iberia Parish has completed its scope of services under the CEA. This reflects the final invoice and the parish is in the process of preparing a close-out report. The parish has successfully set up a comprehensive GIS system and has transitioned the planner to permanent status under the parish&rsquos general fund budget.

Lafourche Parish replaced the previous planner, who resigned to take another position, and has requested an extension on the CEA from 12/31/12 to 12/31/2013 to coincide with the completion of the comprehensive plan.

Sandra Gunner

- >Program Manager
- >225 219-9600

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod%
# of Persons	1177322	713210	4332884	43.63

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding SourcesAmountPrivate Funds\$5,375,341.00Total Other Funding Sources\$5,375,341.00



Grantee Activity Number: Rapid Rehousing - LMI (HRRP)
Activity Title: Rapid Rehousing - LMI (HRRP)

Activity Category: Activity Status:

Relocation payments and assistance Under Way

Project Number:0003

Project Title:
Housing for Renters

Projected Start Date: Projected End Date:

08/11/2009 06/10/2013

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Mir, Fox, & Rodriguez

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$4,875,000.00
Total Budget	\$0.00	\$4,875,000.00
Total Obligated	\$0.00	\$4,875,000.00
Total Funds Drawdown	\$279,866.36	\$4,708,602.58
Program Funds Drawdown	\$279,866.36	\$4,708,602.58
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$279,866.36	\$4,708,602.58
Housing Authority of New Orleans	\$0.00	\$541,719.46
Mir, Fox, & Rodriguez	\$279,866.36	\$4,166,883.12
Match Contributed	\$0.00	\$0.00

Match Contributed \$0.00

Activity Description:

Direct Benefit (Households)

These resources are available to all Louisiana residents impacted by the hurricanes of 2005, and will be available to families earning 80% AMI and below that are treatened with homelessness. Currently, there is \$9 million remaining in the Rapid Re-Housing program. These funds pay for temporary rental assistance, utility connections and other costs under the program in order to protect an individual from the threat of homelessness.

Location Description:

Hurricane Katrina/Rita affected parishes.

Activity Progress Narrative:

See Activity Narrative for Rapid Re-housing (HRRP) - Admin.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total Lo	w/Mod%
# of Households	85	6	91	950/0	67/0	1228/0	82.82
# of Persons	0	0	0	0/0	0/0	0/0	0
# Renter Households	85	6	91	950/0	67/0	1228/0	82.82

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Rapid Rehousing - PD (HRRP)
Activity Title: Rapid Rehousing - PD (HRRP)

Activity Category: Activity Status:

Administration Under Way

Project Number:0003

Project Title:
Housing for Renters

Projected Start Date: Projected End Date:

08/11/2009 06/10/2013

Benefit Type: Completed Activity Actual End Date:

N/A

National Objective: Responsible Organization:

Low/Mod Mir, Fox, & Rodriguez

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$125,000.00
Total Budget	\$0.00	\$125,000.00
Total Obligated	\$0.00	\$125,000.00
Total Funds Drawdown	\$9,791.66	\$57,945.80
Program Funds Drawdown	\$9,791.66	\$57,945.80
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$9,791.66	\$57,945.80
Mir, Fox, & Rodriguez	\$9,791.66	\$57,945.80
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity provides funding for the administration of the Rapid Rehousing program by Mir, Fox, & Rodriguez.

Location Description:

N/A

Activity Progress Narrative:

During this quarter MFR wrapped up any outstanding needs for the families who are still in the STARS program. The general change is that most families have reached their 12 months of assistance and are transitioning off of the program. Hurricane Isaac made landfall during this quarter. MFR reached out to those in the STARS program in the impacted parishes to ensure that they were returning to stable housing if they evacuated. Also, they worked with Landlords to make the necessary repairs and inspections on units so families could return to their units.

Adrienne Duncan

>Program Manager

>504 556-9798

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Ratepayer Mitigation - LMI (IRMP)
Activity Title: Ratepayer Mitigation - LMI (IRMP)

Activity Category: Activity Status:

Privately owned utilities Completed

Project Number: Project Title:

0023 Privately Owned Utilities

Projected Start Date: Projected End Date:

02/09/2007 07/31/2013

Benefit Type: Completed Activity Actual End Date:

Area Benefit (Census)

National Objective: Responsible Organization:

Low/Mod Entergy of New Orleans

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$200,000,000.00
Total Budget	\$0.00	\$200,000,000.00
Total Obligated	\$0.00	\$200,000,000.00
Total Funds Drawdown	\$0.00	\$200,000,000.00
Program Funds Drawdown	\$0.00	\$200,000,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$200,000,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

HUD approved the release of funds for the Ratepayer Mitigation Program; outlined in Action Plan One, Amendment 6; on February 9, 2007, to defray gas and electric utility system repair cost in an effort to mitigate rate increases that would otherwise be passed on to the New Orleans gas and electric utility ratepayers. The 118,800 people this program is designed to benefit is 54% of the total New Orleans population.

Location Description:

Disaster affected parishes

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Linear feet of Public Improvement

0 0/1214400



Beneficiaries - Area Benefit Census Method

Mod

Low

Total Low/Mod% # of Persons 175621 79523 467013 54.63

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Road Home-LMI (HAOO)
Activity Title: Road Home-LMI (HAOO)

Activitiy Category:

Payment for compensation and incentives (Louisiana only)

Project Number:

0065

Projected Start Date:

05/30/2006

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Homeowner Programs

Projected End Date:

05/30/2016

Completed Activity Actual End Date:

Responsible Organization:

ICF International Emergency Management, LLC

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$2,257,741,895.80
Total Budget	\$0.00	\$2,257,741,895.80
Total Obligated	\$0.00	\$2,257,741,895.80
Total Funds Drawdown	\$0.00	\$2,257,741,895.80
Program Funds Drawdown	\$0.00	\$2,257,677,309.47
Program Income Drawdown	\$0.00	\$64,586.33
Program Income Received	\$0.00	\$64,586.33
Total Funds Expended	\$0.00	\$2,257,741,895.80
Match Contributed	\$0.00	\$0.00

Activity Description:

The Road Home Homeowner Assistance program provides financial compensation and advisory services will be available for homeowners who wish to select from one of the three following options: 1. Repair/Rebuild financial incentives to repair or reconstruct on the same site; 2. Sell and Relocate within the state purchase of the home by the program in exchange for an agreement to resettle in Louisiana; or 3. Sell and Relocate out of the state voluntary sale of the home with no expectation of resettlement in the state. The allocation for this program represents uses an estimated 55% benefit to low and moderate income citizens. This estimate is based on first and second quarter data which differs from the Road Home registry data. The registry data showed 76.2% of the 107,713 registrants earned at or below \$50,000. Since the registry did not collect data on household size, it is impossible to estimate the number of low income households. This allocation amount and estimated performance will be continually modified as data on the actual applicants is collected. The amount allocated to LMI includes \$8,229,915 of Road Home start up costs that funded program design, the Road Home Registry call center and other start up costs.

Location Description:

The program will serve homeowners in at least 17 permanent and mobile homeowner assistance centers in disaster affected parishes and other areas in and out of state where concentrations of displaced citizens are located.

Activity Progress Narrative:



Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Properties 0 8/0

This Report Period Cumulative Actual Total / Expected

Total Total

of Housing Units 0 44362/0

Beneficiaries Performance Measures

	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total Lo	ow/Mod%
# of Households	0	0	0	0/0	44362/67500	44362/67500	100.00
# Owner Households	0	0	0	0/0	44362/67500	44362/67500	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding SourcesAmountHMGP\$630,432,448.00

Total Other Funding Sources \$630,432,448.00



Road Home-UN (HAOO) Grantee Activity Number: Activity Title: Road Home-UN (HAOO)

Activitiy Category:

Payment for compensation and incentives (Louisiana only)

Project Number:

0065

Projected Start Date:

05/30/2006

Benefit Type:

Direct Benefit (Households)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Homeowner Programs

Projected End Date:

05/30/2016

Completed Activity Actual End Date:

Responsible Organization:

ICF International Emergency Management, LLC

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,762,960,499.04
Total Budget	\$0.00	\$1,762,960,499.04
Total Obligated	\$0.00	\$1,761,916,099.72
Total Funds Drawdown	\$0.00	\$1,761,916,099.72
Program Funds Drawdown	\$0.00	\$1,761,855,470.21
Program Income Drawdown	\$0.00	\$60,629.51
Program Income Received	\$0.00	\$60,629.51
Total Funds Expended	\$0.00	\$1,761,916,099.72
Match Contributed	\$0.00	\$0.00

Match Contributed

Activity Description:

See Road Home-LMI (HAOO) Activity Description.

Location Description:

See Road Home-LMI (HAOO) Location Description.

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected Total **Total** 0 95/0 # of Properties

> **This Report Period Cumulative Actual Total / Expected** Total **Total**

0 60376/0 # of Housing Units



	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Lo	w/Mod%
# of Households	0	0	0	0/0	0/0	60376/55500	0.00
# Owner Households	0	0	0	0/0	0/0	60376/55500	0.00

Activity Locations

Total Other Funding Sources

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding SourcesAmountHMGP\$515,808,367.00



\$515,808,367.00

Grantee Activity Number: Small Loan - LMI (ESLG)
Activity Title: Small Loan - LMI (ESLG)

Activitiy Category:

Econ. development or recovery activity that creates/retains jobs

Project Number:

0030

Projected Start Date:

02/09/2007

Benefit Type:

Direct Benefit (Persons)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Economic Development

Projected End Date:

06/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Department of Economic Development

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$88,024,762.22
Total Budget	\$0.00	\$88,024,762.22
Total Obligated	\$0.00	\$88,024,762.22
Total Funds Drawdown	\$0.00	\$87,972,262.22
Program Funds Drawdown	\$0.00	\$87,972,262.22
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$87,972,262.22
Match Contributed	\$0.00	\$0.00

Activity Description:

The Small Firm Recovery Loan and Grant Program is proposed as a program to target assistance to small firms that are deemed to have a chance to survive, contribute to the economy, and maintain and create jobs. Funds would support low-cost loans on flexible terms, small grants to reimburse for tangible losses, and technical assistance to support the firms receiving the financial support, some of which may not qualify for or have received bank and/or Small Business Administration (SBA) loans. Firms assisted would be those expected to survive and pay back the funds if given an opportunity for a loan. Firms will be asked to provide a plan showing how they would use the loans, grants, and technical assistance to survive and move ahead. Louisiana plans to implement a program that is similar to that developed and used in New York after the terrorist attacks on 9/11/2001. Through a Request for Proposals (RFP), Louisiana will seek proposals from nonprofits and community development financial institutions that would be used as intermediaries to provide working capital loans on flexible terms and small grants to reimburse for tangible losses to small firms, including nonprofits, and technical assistance services to companies receiving loans and grants. Results after 9/11 showed that technical assistance linked to the loans and grants was found to be important for the success of the small firms and subsequent repayment of the loans. Among other things, potential contractors seeking to offer assistance to small firms through this program will define in their RFP response information about the amount of funding to be dedicated to the loan category, grant category, or for technical assistance. Firms to be assisted would be those located in the parishes in southeast and southwest Louisiana most affected by hurricanes Katrina and Rita, including but not limited to those with substantial infrastructure damage. This program is planned to close 140 loans, award 2,400 grants, and create or retain 2,400 jobs.

Location Description:

Disaster affected parishes.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	0	0/0
# of Businesses	0	3200/3200

Beneficiaries Performance Measures

	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/0	0
# of Permanent Jobs Retained	0	0	0	0/0	4027/7490	7490/7490	53.77

		This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total L	.ow/Mod%
# of Persons	0	0	0	0/0	7490/7490	7490/7490	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Small Loan - PD (ESLG)

Activity Title: PD for Loan & Grant Programs

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

0030 Economic Development

Projected Start Date: Projected End Date:

02/09/2007 06/30/2017

Benefit Type: Completed Activity Actual End Date:

National Objective:

N/A

Urgent Need Louisiana Department of Economic Development

Responsible Organization:

Overall Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	Jul 1 thru Sep 30, 2012 N/A (\$999,999.66) (\$999,999.66) \$125,521.10 \$125,521.10 \$0.00	To Date \$11,665,367.98 \$11,665,367.98 \$10,520,570.46 \$10,520,570.46 \$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$125,440.80	\$10,520,570.46
American Office Machines, Inc.	\$35.80	\$214.80
AT&T Computer Sciences Corporation	\$1.03	\$58.07
AT&T Mobility II LLC DBA AT&T Mobility	\$109.15	\$1,165.27
Call One Inc.	\$0.00	\$532.50
Cellco Partnership, DBA Verizon Wireless	\$114.87	\$532.27
Chevron USA	\$0.00	\$58.79
Downhome Solutions	\$0.00	\$3,670.00
EAN Holdings, LLC DBA Enterprise Rent A Car	\$0.00	\$1,159.40
East Skelly LLC	\$0.00	\$5,759.14
Entergy Gulf States Inc.	\$0.00	\$0.00
FuelTrac Inc.	\$23.01	\$488.09
Help Software Systems Inc. DBA Help Solutions	\$0.00	\$20,544.25
Louisiana Department of Economic Development	\$103,275.16	\$10,291,851.93
Louisiana Office of Telecommunications Management	\$0.00	\$8,219.84
Louisiana Solutions, LLC	\$0.00	\$1,279.75
Office Facilities Corporation Division of Administration Office	\$11,257.20	\$45,517.88
Office of Community Development (OCD), Disaster Recovery	y\$6,695.60	\$117,073.90
Office of Computing Services	\$3,540.88	\$18,686.35
Sharp Electronics Corp. Government Sales	\$179.16	\$179.16
Standard Parking Corporation Heal Garage	\$208.94	\$1,358.00



Matc	h Contributed	\$0.00	\$0.00
	Zinsel Glass and Mirror LLC DBA Capital Glass and Mirror,	\$0.00	\$26.01
	Voyager Fleet Systems Inc.	\$0.00	\$839.00
	Verizon Wireless Services LLC	\$0.00	\$1,230.50
	Unisource Worldwide, Inc.	\$0.00	\$125.56

Activity Description:

This activity provides funding for the administration of the Small Firm Loan & Grant Programs.

Location Description:

N/A

Activity Progress Narrative:

All loans have been closed and all loan funds have been disbursed. Monitoring of intermediaries, the Revolving Capital Fund and monthly reporting are funded from this activity.

Garrett Lieux

>Program Manager

>225 219-9600

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Small Loan - UN (ESLG)
Activity Title: Small Loan - UN (ESLG)

Activitiy Category:

Econ. development or recovery activity that creates/retains jobs

Project Number:

0030

Projected Start Date:

02/09/2007

Benefit Type:

Direct Benefit (Persons)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Economic Development

Projected End Date:

06/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Department of Economic Development

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$66,073,841.80
Total Budget	\$0.00	\$66,073,841.80
Total Obligated	\$0.00	\$66,073,841.80
Total Funds Drawdown	\$0.00	\$66,035,841.80
Program Funds Drawdown	\$0.00	\$66,035,841.80
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$66,035,841.80
Match Contributed	\$0.00	\$0.00

Activity Description:

The Small Firm Recovery Loan and Grant Program is proposed as a program to target assistance to small firms that are deemed to have a chance to survive, contribute to the economy, and maintain and create jobs. Funds would support low-cost loans on flexible terms, small grants to reimburse for tangible losses, and technical assistance to support the firms receiving the financial support, some of which may not qualify for or have received bank and/or Small Business Administration (SBA) loans. Firms assisted would be those expected to survive and pay back the funds if given an opportunity for a loan. Firms will be asked to provide a plan showing how they would use the loans, grants, and technical assistance to survive and move ahead. Louisiana plans to implement a program that is similar to that developed and used in New York after the terrorist attacks on 9/11/2001. Through a Request for Proposals (RFP), Louisiana will seek proposals from nonprofits and community development financial institutions that would be used as intermediaries to provide working capital loans on flexible terms and small grants to reimburse for tangible losses to small firms, including nonprofits, and technical assistance services to companies receiving loans and grants. Results after 9/11 showed that technical assistance linked to the loans and grants was found to be important for the success of the small firms and subsequent repayment of the loans. Among other things, potential contractors seeking to offer assistance to small firms through this program will define in their RFP response information about the amount of funding to be dedicated to the loan category, grant category, or for technical assistance. Firms to be assisted would be those located in the parishes in southeast and southwest Louisiana most affected by hurricanes Katrina and Rita, including but not limited to those with substantial infrastructure damage. This program is planned to close 140 loans, award 2,400 grants, and create or retain 2,400 jobs.

Location Description:

Disaster affected parishes.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	0	0/0
# of Businesses	0	1346/1346

Beneficiaries Performance Measures

	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/0	0
# of Permanent Jobs Retained	0	0	0	0/0	0/0	7305/7305	0.00

		This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total L	.ow/Mod%
# of Persons	0	0	0	0/0	0/0	7305/7305	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Small Rental (HSRP)
Activity Title: Small Rental (HSRP)

Activitiy Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

0003

Projected Start Date:

05/30/2006

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing for Renters

Projected End Date:

05/29/2013

Completed Activity Actual End Date:

Responsible Organization:

ICF International Emergency Management, LLC

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$232,300,000.00
Total Budget	\$0.00	\$232,300,000.00
Total Obligated	\$0.00	\$232,300,000.00
Total Funds Drawdown	\$0.00	\$232,109,062.86
Program Funds Drawdown	\$0.00	\$232,109,062.86
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$232,117,178.70
ACS State and Local Solutions	\$0.00	\$21,891,011.61
AT&T Computer Sciences Corporation	\$0.00	\$4.81
AT&T Global Network Services LLC AT&T Corp.	\$0.00	\$404.62
AT&T Mobility II LLC DBA AT&T Mobility	\$0.00	\$22,292.73
Atlassian Pty Ltd.	\$0.00	\$3,456.00
Atmosphere Movers Inc.	\$0.00	\$28,433.60
Bayou Title Inc.	\$0.00	\$66,751,495.27
Beau Box Property Management LLC	\$0.00	\$1,490.00
Blue Streak Technologies LLC	\$0.00	\$9,600.00
CGI Technologies and Solutions	\$0.00	\$5,006,360.44
Dell Marketing LP State & Local Governments	\$0.00	\$77,470.51
Embarcadero Technologies	\$0.00	\$2,373.48
Environ International Corp.	\$0.00	\$0.00
Federal Express Corp.	\$0.00	\$867.85
FGS Building Venture LLC	\$0.00	\$209,689.54
First American Title Insurance Company of Louisiana	\$0.00	\$92,127,485.23
Gannett River States Pub. Corp. DBA The Times, DBA Daily	\$0.00	\$0.00
Global Data Systems Inc.	\$0.00	\$49,229.31
Housing & Development Services, Inc.	\$0.00	\$1,177,637.58
ICF International Emergency Management, LLC	\$0.00	\$43,680,872.04



	InCircuit Development Corp.	\$0.00	\$750.00
	JAT Bureau of Protective Services & Management Inc.	\$0.00	\$9,699.33
	Louisiana Office of Telecommunications Management	\$0.00	\$14,332.39
	Metastorm Inc.	\$0.00	\$17,717.70
	Office Furniture World Inc.	\$0.00	\$6,770.00
	Office of Community Development (OCD), Disaster Recov	ery\$0.00	\$129,150.61
	Office of Computing Services	\$0.00	\$2,033.76
	Proofpoint Inc.	\$0.00	\$13,876.80
	Reed Elsevier Inc. DBA Lexis-Nexis	\$0.00	\$888.07
	River Parish Security	\$0.00	\$77.00
	Secure Data Solutions Inc.	\$0.00	\$2,781.28
	Shaw Environmental, Inc.	\$0.00	\$88,102.32
	SHI International Inc.	\$0.00	\$149,725.90
	Shred It Dallas-New Orleans	\$0.00	\$2,227.66
	Solarwinds Inc. Solarwinds Worldwide LLC	\$0.00	\$1,379.70
	Specialty Sales & Service Inc. DBA Absolute Document	\$0.00	\$833.60
	Venyu Solutions Inc.	\$0.00	\$580,620.98
	Voyager Fleet Systems Inc.	\$0.00	\$903.57
	Worley Catastrophe Response	\$0.00	\$31,113.00
	Xerox Corp.	\$0.00	\$17,576.41
	Zoho Corp.	\$0.00	\$6,444.00
Matcl	h Contributed	\$0.00	\$0.00

Activity Description:

Before the disaster, a large portion of very low income working families resided in single-family homes, &ldquodoubles&rdquo and small, multi-family buildings that were owned and operated by small-scale landlords. Many of these properties were underinsured or uninsured, and no longer available for occupancy. The state proposes to provide up to \$869,000,000 in financial assistance to small rental property owners so that they effectively might return an estimated 18,000 affordable and ready-to-be-occupied units to the rental housing market.

A portion of the funds (\$40 million) is set aside as a pilot program to assist in the creation of homeownership opportunities for renters and will be administered by the Louisiana Housing Finance Agency. The primary purposes of this incentive program is to enable small-scale rental properties to return to the market while limiting the amount of debt (and therefore debt service) required for the properties, so that the owners will be able to charge affordable rents. The program will, on a competitive basis, offer incentives in the form of forgivable loans to qualified owners who agree to offer apartments to be occupied by lower income households at affordable rents. Subsidies will be provided on a sliding scale, and the minimum subsidy will be provided for units made available at affordable market rents to households with incomes at or below 80% of median. The maximum amount of subsidy will go to units affordable to families with incomes at or below 50% of AMI. In addition to funding incentives for providing affordable units in small rental properties, the program will, where practical, make funds available to improve building design and make properties less susceptible to damage from natural events. In general, higher per unit amounts will be available to property owners who agree to offer lower rents to reflect the lower amount of rental income the properties will receive. The assistance will be offered as deferred payment loans at zero percent interest, due only upon resale of the property or failure to comply with the agreed-upon restrictions on rents and household incomes. The program will, on a competitive basis, provide zero interest gap financing to restore units that are rented at affordable rates.

Higher funding amounts, up to \$100,000 per unit are available to qualified landlords who agree to offer lower rents, with the maximum amount of subsidy going for larger rental units where rents are for families with incomes at or below 50% area median income. This program is planned to create 18,000 units - 8,100 Low and 5,400 Moderate income; 13,500 affordable units - 8,100 Low and 5,400 Moderate income; 1,500 assisted units occupied by the low income elderly; 600 units subsidized with project based rental assistance; 4,500 lead safe units; and 1,500 units which meet Sec. 504 accessibility standards.



Location Description:

Disaster affected parishes.

Activity Progress Narrative:

Contract retainage in the amount of \$8,115.84 is the difference between expended and disbursed. Laurie Brown
Katrina/Rita Reporting Manager
225 342-1951

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	3387/3387
# of Singlefamily Units	0	3387/3387

Beneficiaries Performance Measures

	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total Lo	w/Mod%
# of Households	0	0	0	0/0	2897/2897	3387/3387	85.53
# Renter Households	0	0	0	0/0	2897/2897	3387/3387	85 53

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Small TA - LMI (ETAS)
Activity Title: Small TA - LMI (ETAS)

Activity Category: Activity Status:

Public services Completed

Project Number: Project Title:

0030 Economic Development

Projected Start Date: Projected End Date:

09/15/2006 06/30/2013

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Louisiana Department of Economic Development

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$3,579,247.01
Total Budget	(\$95,776.17)	\$3,579,247.01
Total Obligated	(\$95,776.17)	\$3,579,247.01
Total Funds Drawdown	\$0.00	\$3,579,247.01
Program Funds Drawdown	\$0.00	\$3,579,247.01
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,579,247.01
Match Contributed	\$0.00	\$0.00

Activity Description:

Direct Benefit (Persons)

Firms to be assisted would be those located in the parishes in southeast and southwest Louisiana most affected by Katrina and Rita, including but not limited to those with substantial infrastructure damage. Because of the impacts of the storms, many firms need assistance in dealing with changed circumstances. Small firms in niche sectors such as fisheries, tourism, or the cultural economy may require unique assistance that can be provided by nonprofits with a proven track record within that sector. Through this program, technical assistance will be provided in areas such as business management, strategic planning, accounting, insurance, marketing, and legal. Similar to a technical assistance program created in New York after 9/11/2001, Louisiana will seek proposals from intermediaries, which would provide some form of technical assistance. The technical assistance may be provided to existing small firms, to entrepreneurs/persons seeking to start a new business to locate within and take advantage of opportunities in the most affected parishes, and/or provided in other ways that help address the unique needs for local/regional business recovery. The contracting agency will retain the right to select all or some of the applicants, reject any or all proposals, select all or fewer than all responding to the RFP as part of a consortia or partnership, allocate funds in any amount depending on the number and quality of the proposals, and negotiate any part(s) of any proposal. Respondent organizations will be encouraged to develop partnerships with other groups to provide a team that might serve a specific geographic area or specific type of company or industry.

Location Description:

Disaster affected parishes.

Activity Progress Narrative:



Accomplishments Performance Measures

This Report Period
Total

Cumulative Actual Total / Expected
Total

1559/1559

of Businesses

0

Beneficiaries Performance Measures

		This Report Period		Cumula	Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0/0	2788/2788	2788/2788	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Small TA - UN (ETAS)
Activity Title: Small TA - UN (ETAS)

Activity Category: Activity Status:

Public services Completed

Project Number: Project Title:

0030 Economic Development

Projected Start Date: Projected End Date:

09/15/2006 06/30/2013

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Urgent Need Louisiana Department of Economic Development

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$6,260,386.94
Total Budget	(\$42,383.22)	\$6,260,386.94
Total Obligated	(\$42,383.22)	\$6,260,386.94
Total Funds Drawdown	\$0.00	\$6,260,386.94
Program Funds Drawdown	\$0.00	\$6,260,386.94
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$6,260,386.94
Match Contributed	\$0.00	\$0.00

Match Contributed \$0.00 \$0.00

Activity Description:

Direct Benefit (Persons)

Firms to be assisted would be those located in the parishes in southeast and southwest Louisiana most affected by Katrina and Rita, including but not limited to those with substantial infrastructure damage. Because of the impacts of the storms, many firms need assistance in dealing with changed circumstances. Small firms in niche sectors such as fisheries, tourism, or the cultural economy may require unique assistance that can be provided by nonprofits with a proven track record within that sector. Through this program, technical assistance will be provided in areas such as business management, strategic planning, accounting, insurance, marketing, and legal. Similar to a technical assistance program created in New York after 9/11/2001, Louisiana will seek proposals from intermediaries, which would provide some form of technical assistance. The technical assistance may be provided to existing small firms, to entrepreneurs/persons seeking to start a new business to locate within and take advantage of opportunities in the most affected parishes, and/or provided in other ways that help address the unique needs for local/regional business recovery. The contracting agency will retain the right to select all or some of the applicants, reject any or all proposals, select all or fewer than all responding to the RFP as part of a consortia or partnership, allocate funds in any amount depending on the number and quality of the proposals, and negotiate any part(s) of any proposal. Respondent organizations will be encouraged to develop partnerships with other groups to provide a team that might serve a specific geographic area or specific type of company or industry.

Location Description:

Disaster affected parishes.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	0	0/0
# of Businesses	0	2355/2355

Beneficiaries Performance Measures

	Th	nis Report Perio	d	Cumulativ	e Actual Tota	al / Expected		
	Low	Mod	Total	Low	M	od To	tal Low	/Mod%
# of Permanent Jobs Created	0	C	0	0/0	(0/0	0/0	0
	This	s Report Period		Cumulative	Actual Total	/ Expected		
	Low	Mod	Total	Low	Mod	Total Lo	w/Mod%	
# of Persons	0	0	0	0/0	0/0	3477/3477	0.00	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Support HSG (HSHO)
Activity Title: Support HSG (HSHO)

Activity Category: Activity Status:

Public services Under Way

Project Number:0040

Project Title:
Public Services

Projected Start Date: Projected End Date:

05/30/2006 12/30/2016

0/30/2000 12/30/20

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Louisiana Department of Health and Hospitals

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$46,750,000.00
Total Budget	\$0.00	\$46,750,000.00
Total Obligated	\$0.00	\$46,750,000.00
Total Funds Drawdown	\$4,250,481.36	\$32,316,113.10
Program Funds Drawdown	\$4,250,481.36	\$32,316,113.10
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$4,250,481.36	\$32,316,113.10
Louisiana Department of Health and Hospitals	\$4,250,481.36	\$32,316,113.10
Match Contributed	00.02	¢0.00

Match Contributed \$0.00 \$0.00

Activity Description:

Direct Benefit (Households)

HUD approved the release of funds for the Supportive Housing Services program; outlined in Action Plan One, Amendment 1; on May 30, 2006, to offer grants for Permanent Supportive Housing (PSH) which are designed to provide flexible, community-based supportive services for special needs households linked to affordable rental housing units in community-integrated, non-institutional settings. The Louisiana Department of Health and Hospitals (DHH) will serve as the lead agency for funding, administration, and monitoring of CDBG funds for the Grants. Grants will also be made to sub-recipient Local Lead Agencies designated by DHH and by the Louisiana Department of Social Services (DSS). The Local Lead Agencies will conduct outreach to identify individuals eligible for PSH, develop and maintain waiting lists, enter into agreements with providers of PSH units, pre-screen, prioritize and refer eligible individuals for PSH, and provide the necessary services. This program is planned to assist 3,000 low income people by providing them with new access to a service.

Location Description:

Disaster Affected Parishes.

Activity Progress Narrative:

273 new PSH households received services in 3nd Quarter (July-September) 2012. This brought the total number of households receiving assistance since the inception of the program to 5038. All of the households served have incomes below 50% AMI. 153 of the households served are female headed households. 189 of the households were served in the New Orleans Metro area. Of the 273 households served, 44 were homeless and 22 individuals were chronically homeless. As of the end of the 3rd Quarter 2012, there are a total of 2745 female headed households served and 3152 served in the New Orleans Metro area. Since the beginning of the program 1410 homeless and 659 chronically homeless households have received supportive services.

Eileen Fisher >225-763-8670



Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Public Facilities 0 0/0

Beneficiaries Performance Measures

	Th	This Report Period		Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Lo	ow/Mod%
# of Households	278	-5	273	5038/3000	0/0	5038/3000	100.00
# of Persons	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Tourism (ECRT)
Activity Title: Tourism (ECRT)

Activitiy Category:

Tourism (Louisiana and Mississippi only)

Project Number:

0030

Projected Start Date:

09/15/2006

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Economic Development

Projected End Date:

03/09/2012

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Department of Culture, Recreation and Tourism

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$28,500,000.00
Total Budget	\$0.00	\$28,500,000.00
Total Obligated	\$0.00	\$28,500,000.00
Total Funds Drawdown	\$0.00	\$28,425,065.57
Program Funds Drawdown	\$0.00	\$28,425,065.57
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$28,425,065.57
Louisiana Department of Culture, Recreation and Tourism	\$0.00	\$28,425,065.57
Match Contributed	\$0.00	\$0.00

Activity Description:

In 2004, the State of Louisiana hosted 24.6 million visitors, of which 76 percent were from outside of the State. Those 24.6 million visitors spent \$9.9 billion in the State and contributed \$600 million in state and local tax revenues (Source: Travel Industry Association of America). Out-of-state tourists come to Louisiana as a result of marketing and promotion of Louisiana¿s many cultural and natural assets, family recreation destinations, and various special events Louisiana hosts each year. South Louisiana is the largest draw for the State¿s tourism and convention business. Prior to the storms, tourism was the second largest industry in the State in terms of employment (Louisiana Office of Tourism), and the cultural economy was the fastest growing industry in the State (Source: Louisiana: Where Culture Means Business, Mt. Auburn Associates, July 31, 2005). The tourism and cultural industries combined sustained 260,000 jobs for Louisiana residents. This funding will be allocated to local tourism agencies and bureaus to promote recovery tourism in their areas. Activities to be funded include advertising and event promotions.

Location Description:

Disaster affected parishes.

Activity Progress Narrative:

The Louisiana Department of Tourism has paid back funds required as a result of the HUD finding. This activity will be closed out next quarter.

Tina Powell

>Program Manager

>225 219-9600



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Total People reached through	0	1304296/13042
# of Posted Advertisements for	0	68868912/6888
# of Distributed Materials	0	280200/253000
Total Visitor Spending	0	950000000/95
Number of new visitors attracted	0	2440000/2440
# of events held	0	41/5

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	140000/0	C

Beneficiaries - Area Benefit Census Method

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Workforce (ERWT)
Activity Title: Workforce (ERWT)

Activity Category: Activity Status:

Public services Completed

Project Number: Project Title:

0030 Economic Development

Projected Start Date: Projected End Date:

09/15/2006 03/31/2013

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Louisiana Workforce Commission

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$37,053,635.00
Total Budget	\$0.00	\$37,053,635.00
Total Obligated	\$0.00	\$37,053,632.36
Total Funds Drawdown	\$0.00	\$37,053,632.31
Program Funds Drawdown	\$0.00	\$37,053,632.31
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$37,053,632.31
Match Contributed	\$0.00	\$0.00

Activity Description:

Direct Benefit (Persons)

Hurricanes Katrina and Rita dealt a devastating blow to the economic engine in South Louisiana. Approximately 360,000 Louisiana citizens are estimated to have been displaced outside of the State (LRA analysis of population estimates). Some 1.3 Million FEMA applicants were scattered across 50 states by Hurricane Katrina alone (FEMA). It is reported that approximately 18,000 businesses were severely damaged or destroyed, and 220,000 jobs are estimated to have been lost due to the hurricanes (BLS). The loss of jobs from the hurricanes impacted every sector from healthcare and construction to retail and tourism. The Recovery Workforce Training Program (RWTP) will address the loss of jobs and the re-employment of our workforce as a top priority in the recovery of the impacted areas and the long-term recovery of the State¿s overall economy. The program is centered on three inter-related factors critical to the recovery of Louisiana¿s economy: the return of the displaced workforce; the retention of the existing workforce; and a concerted effort to increase skills development for new jobs in sectors related to the immediate and long-term recovery and rebuilding efforts and the future of our economy. This program is planned to train 9,526 people total to be productive members of the workforce. 4,858 will be in the moderate income range.

Location Description:

Disaster-impacted Louisiana parishes.

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period
Total

Cumulative Actual Total / Expected Total



# of Public Facilities	0	0/0
# of Businesses	0	0/0
# of Non-business Organizations	0	0/0

		This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%	
# of Persons	0	0	0	0/0	22673/0	28632/0	79.19	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Monitoring, Audit, and Technical Assistance

This Report Period	To Date
49	263
1	24
0	5
149	932
0	0
0	18
	49 1 0 149 0

