

# Apr 1, 2023 thru Jun 30, 2023 Performance Report

**Grant Number:**  
B-18-DP-22-0001

**Obligation Date:**

**Grantee Name:**  
Louisiana

**Award Date:**

**Grant Award Amount:**  
\$1,213,917,000.00

**Contract End Date:**  
09/16/2032

**LOCCS Authorized Amount:**  
\$1,213,917,000.00

**Reviewed By HUD:**  
Original - In Progress

**Estimated PI/RL Funds:**  
\$0.00

**Total Budget:**  
\$1,213,917,000.00

**Grant Status:**  
Active

**QPR Contact:**  
Amanda Clark

**Disasters:**  
**Declaration Number**  
FEMA-4272-TX  
FEMA-4263-LA  
FEMA-4277-LA

## Mitigation Needs Assessment:

Beginning with Hurricane Katrina's landfall in August 2005, each of Louisiana's 64 parishes has been included in a federal major disaster declaration as a result of a named tropical event. Moreover, the Great Floods of 2016 – two rainfall events six months apart affected wide swaths of the state – causing severe flash and riverine floods. These floods led to major disaster declarations in 56 parishes. These events have left an indelible mark on Louisiana and have exposed new challenges within the state's approach to flood risk reduction.

Since Hurricanes Katrina and Rita, the state has adopted stricter building codes, newer flood maps in some areas, and has formed the Coastal Protection and Restoration Authority (CPRA), which relies on science and engineering to produce, implement, and regularly update the state's Coastal Master Plan. After Hurricane Isaac, with funds provided by HUD's National Disaster Resilience Competition, Louisiana created the Strategic Adaptations for Future Environments Program (LA SAFE) which became a model for engaging citizens in planning for the long-term resilience of their communities.

The Great Floods of 2016 exposed another challenge the state faces: the need to better manage riverine and flash flooding caused by extreme precipitation events. The state identified regional watershed-based flood risk management as a means to systematically address water management and avoid interventions that may unintentionally increase runoff or subsequent flooding on adjacent communities, upstream and downstream.

Soon after, the state began its investigation of this new approach. Per the Bipartisan Budget Act of 2018, Congress allocated \$1,213,917,000 CDBG-MIT funds to the State of Louisiana for the specific purpose of mitigation activities as specified in Public Law 115-123 and FR-6109-N-02.

As the next step in Louisiana's response to its increasingly complex flood risk profile, the state completed its investigation of watershed management and Governor John Bel Edwards charged state agencies with coordinating statewide floodplain management efforts through a watershed-based approach, referred to as the Louisiana Watershed Initiative or LWI.

Building on the efforts and methodologies of both the Coastal Master Plan and LA SAFE, the LWI takes a statewide approach to watershed-based floodplain management to reduce flood risk vulnerabilities through pre-disaster mapping, modeling, and watershed management planning – backed by large-scale investments in projects and programs that directly mitigate risks.

The LWI combines the Coastal Master Plan's focus on data, science and engineering with the community engagement lessons learned through LA SAFE to work across all sectors of government. The state commits to working in partnership with local communities statewide toward an integrated, watershed-based approach to floodplain management that combines physical, biological, ecological, socioeconomic, and policy-based solutions emanating from a comprehensive scientific understanding of the state's hydrologic processes.

**Most Impacted and Distressed Areas:** Combined, these disasters affected 56 of the state's 64 parishes, with 51 parishes declared eligible for FEMA IA. HUD has identified the 10 most impacted parishes from these two events as Acadia, Ascension, East Baton Rouge, Lafayette, Livingston, Ouachita, St. Tammany, Tangipahoa, Vermilion and Washington.

## Proposed Use of Funds:

Program Area No. 1: Local and Regional Watershed Projects and Programs

As local, regional and state governments and organizations work through the LWI toward regional, watershed-based coordination and as the LWI develops datasets and modeling tools to inform watershed management policy and project mitigation activities (see Program Areas 3 and 4 in this Section for more detail), the LWI will provide funding and assistance to local and regional organizations to implement identified projects and programs with demonstrable and quantifiable mitigation outcomes. These projects and programs may include, but are not limited to, direct physical improvements to the watershed, ecological and waterway restoration projects, code enforcement activities, floodplain/floodway easements, and strategic land acquisitions and other projects that demonstrably enhance the storage and ecosystem capacity of the land and water systems within the state's respective watersheds.

**Program Area No. 2: State Projects and Programs**

Following the Great Floods of 2016, the state identified numerous projects and/or programs that are necessary for immediate implementation of a more comprehensive flood mitigation strategy. In these cases, the state through the LWI will award projects, as selected through a non-competitive process for immediate implementation. These projects and programs must align with the LWI's approach to comprehensive statewide and regional watershed management focused on four dimensions: (1) evidence-backed flood control projects, (2) innovative floodplain management, (3) public education and (4) changing development patterns. For activities that use Urgent Need Mitigation as their national objective, the state will demonstrate how projects will result in a measurable and verifiable reduction in the risk of loss of life and property.

**Program Area No. 3: Watershed Monitoring, Mapping and Modeling**

This program addresses the unmet mitigation need for watershed data and modeling, and will enable long-term flood resilience, more targeted flood control project selection and regional coordination along watershed boundaries. This program can also be anticipated to reduce the need for disaster response and enhance such response efforts when deployed, aid in the provision of critical lifelines and enable a demonstrable reduction in flood risk within HUD-MID and LA-MID parishes.

**Program Area No. 4: Watershed Policy, Planning and Local Capacity Assistance**

While different levels of capacity and integration exist in various agencies and regions of the state, these entities are not currently coordinated on a regional watershed basis and their activities and authorities are often circumscribed within the boundaries of a single parish or municipality. State and local agencies, communities, and stakeholders must collaborate, organize, and make decisions on a watershed basis in order to plan for and manage water and flood events effectively.

Through this program, the state will partner with federal, state, local agencies and experts, as well as private industry, to complete an assessment of state, regional, and local programs, as well as to offer technical assistance, educational and capacity building support services to state agencies, local governments, non-profit organizations, planning and development organizations, chambers of commerce, and other public-serving agencies and organizations in order to encourage the alignment of effort across watersheds to promote the LWI's approach to watershed management. This technical assistance will also facilitate the establishment of coalitions among parishes and municipal governments based on watersheds to implement regional policies and projects funded through other programs within this grant. For activities that use Urgent Need Mitigation as their national objective, the state will require sub-grantees to demonstrate how their projects will result in a measurable and verifiable reduction in the risk of loss of life and property.

Many existing state, regional and local organizations have limited experience or capacity related to watershed-specific issues, such as floodplain policy development and implementation, or related to analyzing impacts of floodplain policies on local and regional economies, natural and built environments, and wildlife and fisheries. Under this program, the LWI will coordinate extensive public engagement, training, and research, and ultimately, will develop informed and collaborative policies and planning tools. This program area includes three specific elements: technical assistance, development of statewide and regional watershed management plans, and administration.

<b>Supporting Documents</b>
None

<b>Supporting Links</b>
None

<b>Overall</b>	<b>This Report Period</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	(\$7,328,641.01)	\$746,018,517.39
<b>Total Budget</b>	(\$7,328,641.01)	\$746,018,517.39
<b>Total Obligated</b>	\$35,892,475.00	\$449,458,293.50
<b>Total Funds Drawdown</b>	\$17,422,291.22	\$79,807,171.93
<b>Program Funds Drawdown</b>	\$17,422,291.22	\$79,807,171.93
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$17,652,359.20	\$80,037,239.91
<b>HUD Identified Most Impacted and Distressed Expended</b>	\$3,359,914.42	\$17,153,033.99
<b>Other Funds</b>	\$0.00	\$0.00
<b>Match Funds</b>	\$0.00	\$0.00
<b>Non-Match Funds</b>	\$0.00	\$0.00

<b>Funds Expended</b>	<b>This Report Period</b>	<b>To Date</b>
<b>Overall</b>		
<b>Ascension Parish Government</b>	\$0.00	\$0.00
<b>City of Monroe</b>	\$0.00	\$0.00
<b>City of Pineville</b>	\$347,935.00	\$347,935.00

City of Shreveport	\$0.00	\$0.00
City of Slidell	\$0.00	\$0.00
City of West Monroe	\$0.00	\$0.00
City of Youngsville	\$0.00	\$0.00
Coushatta Tribe of Louisiana	\$9,951.25	\$70,206.25
Division of Administration Facility Planning	\$24,936.55	\$2,621,573.86
East Baton Rouge Parish	\$0.00	\$0.00
East Baton Rouge Parish MOHSEP	\$0.00	\$0.00
Assumption Parish	\$0.00	\$0.00
East Baton Rouge Recreation and Park Commission (BREC)	\$0.00	\$0.00
Franklin Parish Police Jury	\$0.00	\$0.00
HESSMER VILLAGE OF	\$0.00	\$0.00
Iberville Parish	\$37,755.00	\$212,108.88
KINDER, TOWN OF	\$0.00	\$0.00
Lafayette City Parish Consolidated Government	\$0.00	\$0.00
Lafourche Parish Government	\$1,429,105.00	\$1,894,850.00
Livingston Parish Council	\$61,585.87	\$61,585.87
Livingston Parish Office of Homeland Security and Emergency Preparedness	\$0.00	\$0.00
Louisiana Department of Environmental Quality	\$0.00	\$0.00
CITY OF OAKDALE	\$0.00	\$0.00
Louisiana Department of Transportation and Development	\$0.00	\$0.00
Morehouse Parish Police Jury	\$0.00	\$0.00
Natchitoches Parish	\$0.00	\$0.00
Office of Community Development (OCD), Disaster Recovery Unit (DRU) - Admin	\$14,423,276.09	\$70,276,152.87
Ouachita Parish Police Jury	\$880,287.70	\$1,230,000.00
PONTCHARTRAIN LEVEE DISTRICT	\$24,148.40	\$200,719.50
Pan American Engineers Inc	\$1,310.00	\$87,315.00
Pontchartrain Levee District	\$0.00	\$0.00
Ramboll US Corporation	\$0.00	\$7,135.36
St. Charles Parish	\$0.00	\$0.00
COLUMBIA, TOWN OF	\$0.00	\$0.00
St. James Parish	\$0.00	\$0.00
St. Martin Parish	\$0.00	\$0.00
St. Tammany Parish Government	\$0.00	\$0.00
TOWN OF DELHI	\$0.00	\$0.00
Town of Ball	\$76,284.46	\$211,446.96
Town of Church Point	\$83,000.00	\$83,000.00
Town of Colfax	\$0.00	\$0.00
Town of Farmerville	\$0.00	\$0.00
Town of Haughton	\$0.00	\$0.00
Town of Jonesville	\$0.00	\$0.00
Cameron Parish Police Jury	\$252,783.88	\$787,103.82
Town of Mansura	\$0.00	\$0.00
Town of Maringouin	\$0.00	\$82,300.00
UPPER DELTA SOIL AND WATER CONSERVATION DISTRICT	\$0.00	\$0.00
University Lakes LLC	\$0.00	\$0.00
University Lakes, LLC	\$0.00	\$1,863,806.54
VILLAGE OF HODGE	\$0.00	\$0.00
Vermilion Parish Police Jury	\$0.00	\$0.00
West Feliciana Parish Police Jury	\$0.00	\$0.00
City of Alexandria	\$0.00	\$0.00
City of Bunkie	\$0.00	\$0.00
City of Covington	\$0.00	\$0.00
City of Leesville	\$0.00	\$0.00

**Progress Toward Required Numeric Targets**

Requirement	Target	Projected	Actual
Overall Benefit Percentage	50.00%	32.19%	1.24%
Overall Benefit Amount	\$500,505,970.00	\$171,592,754.56	\$12,366,222.51
Limit on Public Services	\$182,087,550.00	\$0.00	\$0.00
Limit on Admin/Planning	\$242,783,400.00	\$212,905,060.00	\$49,115,190.38
Limit on Admin	\$60,695,850.00	\$48,556,680.00	\$2,652,339.30
Most Impacted and Distressed Threshold	\$606,958,500.00	\$317,393,783.68	\$17,153,033.99

**Overall Progress Narrative:**

**Administration Activity**

Implementation of [State Agency Operational Guidance](#) (OGSA) continued this quarter with updates on the following recommendations:

- A1 ? Develop a simple, accurate depiction of the role and responsibilities of state agencies in relation to flood risk management for use by agencies and stakeholders
  - LWI Staff Guide and LWI Users Guide completed. Once finalized determine appropriate distribution method.

- A2 ? Ensure parish and municipal applicants are aware of the limitations and constraints of funding sources and establish a project proposal review process that facilitate
  - Solicitation of Information survey was drafted and the content refined with LWI agencies and regional coordinators.
  - Process and mechanism for implementation underdevelopment
  - Process for integration of the Solicitation of project Information? into the Round 2 Pre-application process ongoing
  - Development of Survey 123 tool in collaboration with CSRS
    - Round 2
- Development of joint approach for Round 2 pre-application and A2 Solicitation of Project Information
- Development of Pre-application for Round 2
- Drafting of scoring criteria for Round 2
- Review and feedback on draft Round 2 P&P and NOFA
- B2 - Aligning freeboard standards across state agency nonstructural mitigation programs
  - Freeboard standards are aligned across state agency nonstructural mitigation programs, freeboard memo developed in support of aligned standards
- B3 - Creating a common set of data to be collected for all state agency nonstructural program projects
  - In collaboration with state agency staffed work group, finalized common data list for buyout/acquisition projects and elevation projects
- C1 - Utilize the Nature-Based Solutions group within LWI to share information and resources among agencies and with stakeholders, and develop proactive mechanisms
  - Final draft of 'NBS for Flood Risk Management: An Information Guide' completed March 2022. Distributed to Regional Coordinators and posted on the LWI website
- D2 ? The program continues to make progress with quality reviews of the watershed H&H models that are being developed by the modeling consultants. To accelerate hydraulic together at calibration and at the validation phases.

Expenditures this quarter were for:

65MTAD1001: Expenditures this quarter were for state administrative expenses of the MIT grant.

#### **Watershed Projects Grants Program: Local and Regional**

- **Round 1** Agreements have been finalized for 28 of the 28 Round 1 projects. City of Alexandria, Horseshoe Canal Hardening, Groundbreaking for construction set for completed, will issue an award for construction. Ouachita Parish Police Jury, Portable Pumps Parish Wide have clearance for purchasing pumps and are working on re beginning closeout process. All others are working on acquisition process, finalizing Plans and Specs or advertising their RFQ's for A/E services.

Expenditures this quarter were for:

- 01MTR17701 - R1: Expenditures this quarter were for professional engineering services.
- 02MTR17701 - R1: Expenditures this quarter were for soft cost for engineering services and grant management.
- 24MTR17702 - R1: Expenditures this quarter were for professional engineering services.
- 29MTR17701 - R1: Expenditures this quarter were for the purchase of Pumps.
- 37MTR17703 - R1: Expenditures this quarter were for the purchase of Pumps.
- 40MTR17703 - R1: Expenditures this quarter were for professional engineering services.
- 40MTR17704 - R1: Expenditures this quarter were for engineering services.

#### **State Projects and Programs**

- **Large Area Buyouts Program:** In 2023 Q2, OCD continued the development, outreach, and application and buyout phases of its CDBG-MIT Buyout activities. To date, buyouts have been completed in Denham Springs, Victoria Acres, and in the City of Scott. Program staff continues to review and process applications for all areas. CEAs for the City of West Monroe

Expenditures this quarter were for:

- 65MTAB7203: Expenditures this quarter were to continue with large area buyouts in LMI areas.
- 65MTAB7204: Expenditures this quarter were to continue with large area buyouts with LMI Direct Housing Incentives.
- 65MTAB7205: Expenditures this quarter were to continue with large area buyouts in UN areas.

- **Regional Retention, Detention and Natural Flood Plain Management Program:**

OCD has approved agreements with six State Projects and Programs applicants. LSU-A is substantially completed and awaiting closeout. LSU Lakes received the Authorization

Expenditures this quarter were for:

- 06MTRR7701: Expenditures this quarter were for management services to Pan American Engineers.
- 09MTRR7701: Expenditures this quarter were for management services to Pan American Engineers.
- 21MTRR7701: Expenditures this quarter were for management services to Pan American Engineers.
- 22MTRR7701: Expenditures this quarter were for management services to Pan American Engineers.

- 25MTRR7701: Expenditures this quarter were for management services to Pan American Engineers.
- 32MTRR7701: Expenditures this quarter were for administration, engineering services and grant management.
- 58MTRR7701: Expenditures this quarter were for management services to Pan American Engineers.
- 65MTRR7701: Expenditures this quarter were for soft costs, engineering services and grant management.
- 65MTRR7702: Expenditures this quarter were for management services to Pan American Engineers.
- 65MTRR7704: Expenditures this quarter were the last draw requests. Grantee is now working to close out the project.
- 65MTRR7705: Expenditures this quarter were for professional engineering services.

#### Non-Federal Cost Share Assistance Program

- All potential applications have been submitted. Current grantees are providing information to finalize CEAs. While this is ongoing, OCD is coordinating with GOHSI forward in the cost share assistance program.

#### Watershed Monitoring, Mapping and Modeling

In 2023 Q2, Watershed Monitoring, Mapping and Modeling activities under the MIT program, which are all planning activities, include:

- Statewide Modeling Program:**
  - TO 1: LADOTD held 3 Coordination Meetings between regional modeling consultants and TDQ, on 4/8/2023, 5/13/2023, and 6/10/2023 to address questions on model update, new model version, and stakeholder meetings.
  - TO 2: LADOTD has issued Task order 2 for all Regions.
  - TO 3: LADOTD has issued Task Order 3 for all Regions.
  - General overall modeling updates.
    - Regions ready in contracting:
    - All 14 Task Orders have been issued Notice to Proceed
    - Note: Task order period is 24 months, modeling portion of schedule is only 20 months. We should have all the models substantially complete by October 2023.
    - All Survey Plans have been approved
    - All Series I hydrologic model setups in Regions 1- 7 have been approved. Series I hydraulic model setup for R2, 5 and 6 have been approved. R1, 3, 4, and 7 continue to be in progress.
    - All Series II hydrologic model setups in Region 2, 4, and 5 have been approved. TDQ review of the Series II hydrologic model setups for Region 1 is ongoing. TDQ review of the Series II hydraulic model setups for Region 1 is ongoing. Region 1, 2, 3, and 7's hydraulic model setups are underway. R6 is working on TDQ's comments on their Series II hydraulic model setups.
- River and Rain Gauge Enhancement Program:**
  - Gauges installed at 63 sites.
  - (MIT funds) The state continues to make progress as part the statewide River and Rain Gauge Enhancement program, which includes acquisition, installation and related to the operation, monitoring, collection and review of data from the gauges. To this end OCD entered into a \$15,419,380 CEA for six years with DEQ. A will also be collected at certain locations. Rainfall and river height data are available immediately upon installation. Discharge, also called streamflow, data is available through the USGS Current Conditions For selected counties in Louisiana.
  - [Or a spatial map for the LWI gauges only \(https://maps.waterdata.usgs.gov/mapper/nwisquery.html?URL=https://waterdata.usgs.gov/la/nwis/current?type=LWI&group\\_key=basin\\_cd&format=sitetfile\\_output&sitetfile\\_output\\_format=xml&column\\_name=agency\\_cd&column\\_name=site\\_no&column\\_name=site\\_no\)](https://maps.waterdata.usgs.gov/mapper/nwisquery.html?URL=https://waterdata.usgs.gov/la/nwis/current?type=LWI&group_key=basin_cd&format=sitetfile_output&sitetfile_output_format=xml&column_name=agency_cd&column_name=site_no&column_name=site_no)

Expenditures this quarter were for:

- 66MTMM7501: Expenditures this quarter were to continue to advance statewide modeling services.
- 66MTPL7501: Voucher revisions were made this quarter.
- 66MTPL7502: Phase I and Phase II of the work continues in the regions with work on reforming the Regional Steering Committees and ongoing planning activities.

NOTE: For all activities in this QPR with no narratives, there were no expenditures in this quarter.

#### Project Summary

Project#, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
<b>3105, State Administration and Planning</b>	93,040.57	48,556,680	2,652,339.3
<b>3106, Local and Regional Watershed Projects and Programs</b>	2,864,318.41	570,666,243	4,131,847.09
<b>3107, State Infrastructure and Housing</b>	3,891,767.83	297,757,590	26,560,134.46
<b>3108, Non-Federal Cost Share Assistance</b>	0	111,988,107	0
<b>3109, Watershed Monitoring, Mapping, and Modeling</b>	10,356,912.04	145,670,040	45,720,864.63
<b>3110, Watershed Policy, Planning, and Local Capacity Assistance</b>	216,252.37	24,278,340	741,986.45
<b>3111, State Economic Development and Resilience</b>	0	15,000,000	0
<b>9999, Restricted Balance</b>	0	0	0

#### Project/Activity Index:

Project #	Project Title	Grantee Activity #	Activity Title
<a href="#">3105</a>	<a href="#">State Administration and Planning</a>	<a href="#">65MTAD1001</a>	<a href="#">State Administration</a>
<a href="#">3106</a>	<a href="#">Local and Regional Watershed Projects and Programs</a>	<a href="#">01MTR17701 - R1</a>	<a href="#">Church Point Detention and Flood Proofing</a>
<a href="#">3106</a>	<a href="#">Local and Regional Watershed Projects and Programs</a>	<a href="#">02MTDS7701</a>	<a href="#">Nixon Addition Drainage Improvements</a>
<a href="#">3106</a>	<a href="#">Local and Regional Watershed Projects and Programs</a>	<a href="#">02MTDS7702</a>	<a href="#">Oak Park Drainage improvements</a>
<a href="#">3106</a>	<a href="#">Local and Regional Watershed Projects and Programs</a>	<a href="#">02MTDS7703</a>	<a href="#">Fullers Park Drainage improvements</a>
<a href="#">3106</a>	<a href="#">Local and Regional Watershed Projects and Programs</a>	<a href="#">02MTR17701 - R1</a>	<a href="#">Coushatta Casino Resort Wastewater Treatment Plant Floodwall</a>
<a href="#">3106</a>	<a href="#">Local and Regional Watershed Projects and Programs</a>	<a href="#">03MTR17701 - R1</a>	<a href="#">Bonadona-Cataldo Drainage Pump</a>
<a href="#">3106</a>	<a href="#">Local and Regional Watershed Projects and Programs</a>	<a href="#">03MTR17702 - R1</a>	<a href="#">Bayou Lafourche Pump Project</a>
<a href="#">3106</a>	<a href="#">Local and Regional Watershed Projects and Programs</a>	<a href="#">04MTDS7701</a>	<a href="#">Cancienne Canal Improvements</a>
<a href="#">3106</a>	<a href="#">Local and Regional Watershed Projects and Programs</a>	<a href="#">05MTDS7701</a>	<a href="#">Bunkie East Side Drainage Improvements</a>
<a href="#">3106</a>	<a href="#">Local and Regional Watershed Projects and Programs</a>	<a href="#">05MTDS7702</a>	<a href="#">West Side Drainage Improvements</a>
<a href="#">3106</a>	<a href="#">Local and Regional Watershed Projects and Programs</a>	<a href="#">05MTDS7703</a>	<a href="#">Hessmer East Side Drainage Improvements</a>
<a href="#">3106</a>	<a href="#">Local and Regional Watershed Projects and Programs</a>	<a href="#">05MTR17701 - R1</a>	<a href="#">Bayou Lacombe</a>
<a href="#">3106</a>	<a href="#">Local and Regional Watershed Projects and Programs</a>	<a href="#">08MTR17701 - R1</a>	<a href="#">Foxskin Bayou Drainage</a>
<a href="#">3106</a>	<a href="#">Local and Regional Watershed Projects and Programs</a>	<a href="#">09MTR17701 - R1</a>	<a href="#">Ockley Basin Storage</a>
<a href="#">3106</a>	<a href="#">Local and Regional Watershed Projects and Programs</a>	<a href="#">11MTDS7701</a>	<a href="#">Columbia Sherman Lake</a>
<a href="#">3106</a>	<a href="#">Local and Regional Watershed Projects and Programs</a>	<a href="#">13MTDS7701</a>	<a href="#">Glenn Ditch Pumping Station</a>
<a href="#">3106</a>	<a href="#">Local and Regional Watershed Projects and Programs</a>	<a href="#">17MTDS7701</a>	<a href="#">Dawson Creek Drainage Improvements</a>
<a href="#">3106</a>	<a href="#">Local and Regional Watershed Projects and Programs</a>	<a href="#">17MTR17701 - R1</a>	<a href="#">Cypress Bayou Green Infrastructure</a>
<a href="#">3106</a>	<a href="#">Local and Regional Watershed Projects and Programs</a>	<a href="#">17MTR17702 - R1</a>	<a href="#">Jones Creek Detention Project</a>
<a href="#">3106</a>	<a href="#">Local and Regional Watershed Projects and Programs</a>	<a href="#">21MTDS7701</a>	<a href="#">Ash Slough Drainage Improvements</a>
<a href="#">3106</a>	<a href="#">Local and Regional Watershed Projects and Programs</a>	<a href="#">22MTDS7701</a>	<a href="#">Sugarhouse Bayou Outfall</a>
<a href="#">3106</a>	<a href="#">Local and Regional Watershed Projects and Programs</a>	<a href="#">24MTR17701 - R1</a>	<a href="#">Town of Maringouin Drainage Improvements</a>
<a href="#">3106</a>	<a href="#">Local and Regional Watershed Projects and Programs</a>	<a href="#">24MTR17702 - R1</a>	<a href="#">White Castle Canal Drainage Improvements Project</a>
<a href="#">3106</a>	<a href="#">Local and Regional Watershed Projects and Programs</a>	<a href="#">25MTDS7701</a>	<a href="#">Village of Hodge Drainage Improvements</a>
<a href="#">3106</a>	<a href="#">Local and Regional Watershed Projects and Programs</a>	<a href="#">28MTDS7701</a>	<a href="#">Anslem Coulee Regional Detention Pond</a>
<a href="#">3106</a>	<a href="#">Local and Regional Watershed Projects and Programs</a>	<a href="#">28MTR17701 - R1</a>	<a href="#">Coulee Mine East Detention Project</a>
<a href="#">3106</a>	<a href="#">Local and Regional Watershed Projects and Programs</a>	<a href="#">29MTDS7701</a>	<a href="#">Lafourche New Pump Station Construction</a>
<a href="#">3106</a>	<a href="#">Local and Regional Watershed Projects and Programs</a>	<a href="#">29MTR17701 - R1</a>	<a href="#">Lafourche Emergency Backup Pumps</a>
<a href="#">3106</a>	<a href="#">Local and Regional Watershed Projects and Programs</a>	<a href="#">34MTDS7701</a>	<a href="#">Staulkinghead Creek Rehabilitation</a>
<a href="#">3106</a>	<a href="#">Local and Regional Watershed Projects and Programs</a>	<a href="#">35MTR17701 - R1</a>	<a href="#">East Natchitoches Drainage Improvements</a>
<a href="#">3106</a>	<a href="#">Local and Regional Watershed Projects and Programs</a>	<a href="#">37MTDS7701</a>	<a href="#">West Parkview Drainage Improvements</a>
<a href="#">3106</a>	<a href="#">Local and Regional Watershed Projects and Programs</a>	<a href="#">37MTDS7702</a>	<a href="#">Cypress Detention - South</a>
<a href="#">3106</a>	<a href="#">Local and Regional Watershed Projects and Programs</a>	<a href="#">37MTR17701 - R1</a>	<a href="#">Youngs Bayou Detention Pond</a>
<a href="#">3106</a>	<a href="#">Local and Regional Watershed Projects and Programs</a>	<a href="#">37MTR17702 - R1</a>	<a href="#">Georgia Street Pump Station Round 1</a>
<a href="#">3106</a>	<a href="#">Local and Regional Watershed Projects and Programs</a>	<a href="#">37MTR17703 - R1</a>	<a href="#">Portable Pumps Parish Wide</a>
<a href="#">3106</a>	<a href="#">Local and Regional Watershed Projects and Programs</a>	<a href="#">39MTDS7701</a>	<a href="#">Upper Terrebonne Basin Drainage Improvements</a>
<a href="#">3106</a>	<a href="#">Local and Regional Watershed Projects and Programs</a>	<a href="#">40MTR17701 - R1</a>	<a href="#">Horseshoe Canal Hardening</a>
<a href="#">3106</a>	<a href="#">Local and Regional Watershed Projects and Programs</a>	<a href="#">40MTR17702 - R1</a>	<a href="#">Chatlin Lake Canal Backwater Overflow Relief Structure</a>
<a href="#">3106</a>	<a href="#">Local and Regional Watershed Projects and Programs</a>	<a href="#">40MTR17703 - R1</a>	<a href="#">Huffman Creek Pump Station and Outfall Improvements</a>
<a href="#">3106</a>	<a href="#">Local and Regional Watershed Projects and Programs</a>	<a href="#">40MTR17704 - R1</a>	<a href="#">Town of Ball Drainage Crossing Replacements</a>
<a href="#">3106</a>	<a href="#">Local and Regional Watershed Projects and Programs</a>	<a href="#">42MTDS7701</a>	<a href="#">Salter Street Stormwater Retention</a>
<a href="#">3106</a>	<a href="#">Local and Regional Watershed Projects and Programs</a>	<a href="#">45MTDS7701</a>	<a href="#">Ormond Area Flood Mitigation Project</a>
<a href="#">3106</a>	<a href="#">Local and Regional Watershed Projects and Programs</a>	<a href="#">47MTDS7701</a>	<a href="#">St. James Parish Wide Drainage Improvements</a>
<a href="#">3106</a>	<a href="#">Local and Regional Watershed Projects and Programs</a>	<a href="#">50MTR17701 - R1</a>	<a href="#">Cypress Bayou/Coulee Lasalle Drainage Improvements</a>
<a href="#">3106</a>	<a href="#">Local and Regional Watershed Projects and Programs</a>	<a href="#">52MTDS7701</a>	<a href="#">Covington Lift Station Panel Elevations</a>
<a href="#">3106</a>	<a href="#">Local and Regional Watershed Projects and Programs</a>	<a href="#">52MTR17702 - R1</a>	<a href="#">Dellwood Drainage Pump Station Hardening</a>
<a href="#">3106</a>	<a href="#">Local and Regional Watershed Projects and Programs</a>	<a href="#">52MTR17703 - R1</a>	<a href="#">Lee Street Drainage Pump Station Hardening</a>
<a href="#">3106</a>	<a href="#">Local and Regional Watershed Projects and Programs</a>	<a href="#">56MTDS7701</a>	<a href="#">James Addition Drainage</a>
<a href="#">3106</a>	<a href="#">Local and Regional Watershed Projects and Programs</a>	<a href="#">56MTDS7702</a>	<a href="#">Hwy 33 Ditch Hardening</a>

<a href="#">3106</a>	<a href="#">Local and Regional Watershed Projects and Programs</a>	<a href="#">56MTDS7703</a>	<a href="#">Gulley Street Drainage</a>
<a href="#">3106</a>	<a href="#">Local and Regional Watershed Projects and Programs</a>	<a href="#">57MTR17701 - R1</a>	<a href="#">Abbeville Area Vermillion River Bridge Debris Barrier System</a>
<a href="#">3106</a>	<a href="#">Local and Regional Watershed Projects and Programs</a>	<a href="#">58MTR17701 - R1</a>	<a href="#">Replacement of Ball Park Lift System</a>
<a href="#">3106</a>	<a href="#">Local and Regional Watershed Projects and Programs</a>	<a href="#">63MTDS7701</a>	<a href="#">Jones Vaughn Creek Bridge</a>
<a href="#">3107</a>	<a href="#">State Infrastructure and Housing</a>	<a href="#">06MTRR7701</a>	<a href="#">Bundick Lake Flood Surcharge Mgt</a>
<a href="#">3107</a>	<a href="#">State Infrastructure and Housing</a>	<a href="#">09MTRR7701</a>	<a href="#">Black Bayou Structure Hardening and Runoff Retention Improvements</a>
<a href="#">3107</a>	<a href="#">State Infrastructure and Housing</a>	<a href="#">17MTRR7701</a>	<a href="#">LSU University Lakes Flood Risk Reduction Project</a>
<a href="#">3107</a>	<a href="#">State Infrastructure and Housing</a>	<a href="#">21MTRR7701</a>	<a href="#">Turkey Creek Retention Improvements and Critical Infrastructure Hardening</a>
<a href="#">3107</a>	<a href="#">State Infrastructure and Housing</a>	<a href="#">22MTRR7701</a>	<a href="#">Iatt Lake Drawdown Improvements</a>
<a href="#">3107</a>	<a href="#">State Infrastructure and Housing</a>	<a href="#">25MTRR7701</a>	<a href="#">Caney Lake Flood Surcharge Mgt</a>
<a href="#">3107</a>	<a href="#">State Infrastructure and Housing</a>	<a href="#">32MTRR7701</a>	<a href="#">Livingston Parish Drainage Improvements</a>
<a href="#">3107</a>	<a href="#">State Infrastructure and Housing</a>	<a href="#">49MTRR7701</a>	<a href="#">Three Mile Lake Backwater Flood Reduction</a>
<a href="#">3107</a>	<a href="#">State Infrastructure and Housing</a>	<a href="#">58MTRR7701</a>	<a href="#">Anacoco Creek Watershed Improvements</a>
<a href="#">3107</a>	<a href="#">State Infrastructure and Housing</a>	<a href="#">65MTAB7201</a>	<a href="#">Large Area Buyouts - LMI Area</a>
<a href="#">3107</a>	<a href="#">State Infrastructure and Housing</a>	<a href="#">65MTAB7202</a>	<a href="#">Large Area Buyouts - UN Area</a>
<a href="#">3107</a>	<a href="#">State Infrastructure and Housing</a>	<a href="#">65MTAB7203</a>	<a href="#">Large Area Buyouts - LMI Direct</a>
<a href="#">3107</a>	<a href="#">State Infrastructure and Housing</a>	<a href="#">65MTAB7204</a>	<a href="#">Large Area Buyouts - LMI Direct Hsg Incentive</a>
<a href="#">3107</a>	<a href="#">State Infrastructure and Housing</a>	<a href="#">65MTAB7205</a>	<a href="#">Large Area Buyouts - UN Direct</a>
<a href="#">3107</a>	<a href="#">State Infrastructure and Housing</a>	<a href="#">65MTAB7206</a>	<a href="#">Large Area Buyouts - LMI Area Hsg Incentive</a>
<a href="#">3107</a>	<a href="#">State Infrastructure and Housing</a>	<a href="#">65MTRR7701</a>	<a href="#">Mermentau Basin Inundation Relief Project</a>
<a href="#">3107</a>	<a href="#">State Infrastructure and Housing</a>	<a href="#">65MTRR7702</a>	<a href="#">Bayou Cocodrie Runoff Retention and Critical Infrastructure Improvements</a>
<a href="#">3107</a>	<a href="#">State Infrastructure and Housing</a>	<a href="#">65MTRR7704</a>	<a href="#">LSUA Drainage Improvements</a>
<a href="#">3107</a>	<a href="#">State Infrastructure and Housing</a>	<a href="#">65MTRR7705</a>	<a href="#">LA22 Bridge Reconstruction and Drainage Improvements</a>
<a href="#">3108</a>	<a href="#">Non-Federal Cost Share Assistance</a>	<a href="#">03MTCS7701</a>	<a href="#">Marvin Braud Pump Station Protection Levee Elevation and Upgrades</a>
<a href="#">3108</a>	<a href="#">Non-Federal Cost Share Assistance</a>	<a href="#">17MTCS7701</a>	<a href="#">Airline Highway Park Safe Room</a>
<a href="#">3108</a>	<a href="#">Non-Federal Cost Share Assistance</a>	<a href="#">17MTCS7702</a>	<a href="#">Memorial Sports Complex Safe Room</a>
<a href="#">3108</a>	<a href="#">Non-Federal Cost Share Assistance</a>	<a href="#">17MTCS7703</a>	<a href="#">Ward Creek Watershed Detention Project</a>
<a href="#">3108</a>	<a href="#">Non-Federal Cost Share Assistance</a>	<a href="#">37MTCS7701</a>	<a href="#">River Styx Pump Station</a>
<a href="#">3108</a>	<a href="#">Non-Federal Cost Share Assistance</a>	<a href="#">37MTCS7702</a>	<a href="#">Black Bayou Canal Drainage Improvements</a>
<a href="#">3108</a>	<a href="#">Non-Federal Cost Share Assistance</a>	<a href="#">37MTCS7703</a>	<a href="#">Oregon Trail Floodwall</a>
<a href="#">3108</a>	<a href="#">Non-Federal Cost Share Assistance</a>	<a href="#">37MTCS7704</a>	<a href="#">Georgia Street Pump Station</a>
<a href="#">3109</a>	<a href="#">Watershed Monitoring, Mapping, and Modeling</a>	<a href="#">66MTMM7501</a>	<a href="#">Watershed Monitoring, Mapping, and Modeling</a>
<a href="#">3110</a>	<a href="#">Watershed Policy, Planning, and Local Capacity Assistance</a>	<a href="#">66MTPL7501</a>	<a href="#">Statewide and Regional Watershed Management Planning</a>
<a href="#">3110</a>	<a href="#">Watershed Policy, Planning, and Local Capacity Assistance</a>	<a href="#">66MTPL7502</a>	<a href="#">Regional Cap Bldg Grant</a>

## Activities

**Project # / Project Title:** 3105 / State Administration and Planning

**Grantee Activity Number:**  
65MTAD1001

**Activity Type:**  
Administration

**Project Number:**  
3105

**Projected Start Date:**

**Activity Title:**  
State Administration

**Activity Status:**  
Under Way

**Project Title:**  
State Administration and Planning

**Projected End Date:**

09/16/2020

09/16/2032

**National Objective:**  
NA

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Office of Community Development (OCD), Disaster Recovery Unit (DRU) - Admin

**Benefit Type:**  
N/A

Overall	Apr 1 thru Jun 30, 2023	To Date
<b>Total Projected Budget from All Sources:</b>	\$0.00	\$48,556,680.00
<b>Total Budget:</b>	\$0.00	\$48,556,680.00
<b>Total Obligated:</b>	\$0.00	\$48,556,680.00
<b>Total Funds Drawdown</b>	\$93,040.57	\$2,652,339.30
Program Funds Drawdown:	\$93,040.57	\$2,652,339.30
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$93,040.57	\$2,652,339.30
Office of Community Development (OCD), Disaster Recovery Unit (DRU) - Admin	\$93,040.57	\$2,652,339.30
<b>Most Impacted and Distressed Expended:</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$0.00	\$0.00
Match Funds	\$0.00	\$0.00
Non-Match Funds	\$0.00	\$0.00

Other Funds	This Report Period	To Date
<b>Overall</b>		
<b>Match Funds</b>	\$0.00	\$0.00

**Activity Description:**

This activity funds the costs necessary for the general administration of the LWI, to include but not limited to the state's and subrecipients' time administering programs, compliance, and monitoring of the state's subrecipients, vendors, and other recipients of funding and other costs specified as eligible administrative expenses in 24 CFR 570.206

**Location Description:**

**Activity Progress Narrative:**

**Activity Progress Narrative Type:**

**Activity Location:**

Address	City	State	Zip	Status / Accept Visible on PDF?
No Activity Locations Found				

**Other Funding Sources Budgeted - Detail**

Match Sources	Amount
No Other Match Funding Sources Found	

Other Funding Sources	Amount
No Other Funding Sources Found	

**Activity Supporting Documents:**

**Activity Supporting Documents:**  
None



**Project # / Project Title:** 3106 / Local and Regional Watershed Projects and Programs

**Grantee Activity Number:**  
01MTR17701 - R1

**Activity Title:**  
Church Point Detention and Flood Proofing

**Activity Type:**  
MIT - Public Facilities and Improvements-Non Covered Projects

**Activity Status:**  
Under Way

**Project Number:**  
3106

**Project Title:**  
Local and Regional Watershed Projects and Programs

**Projected Start Date:**  
09/17/2020

**Projected End Date:**  
11/20/2025

**National Objective:**  
Low/Mod

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Town of Church Point

**Benefit Type:**  
Area Benefit (Survey)

Overall	Apr 1 thru Jun 30, 2023	To Date
<b>Total Projected Budget from All Sources:</b>	\$0.00	\$2,937,196.00
<b>Total Budget:</b>	\$0.00	\$2,937,196.00
<b>Total Obligated:</b>	\$0.00	\$2,937,196.00
<b>Total Funds Drawdown</b>	\$83,000.00	\$83,000.00
Program Funds Drawdown:	\$83,000.00	\$83,000.00
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$83,000.00	\$83,000.00
Town of Church Point	\$83,000.00	\$83,000.00
<b>Most Impacted and Distressed Expended:</b>	\$83,000.00	\$83,000.00
<b>Other Funds</b>	\$0.00	\$0.00
Match Funds	\$0.00	\$0.00
Non-Match Funds	\$0.00	\$0.00

Other Funds	This Report Period	To Date
<b>Overall</b>		
<b>Match Funds</b>	\$0.00	\$0.00

**Accomplishments Performance Measures**

	This Report Period Total	Cumulative Actual Total / Expected Total
# cubic feet of stormwater storage added	0	0/10
# of Elevated Structures	0	0/0
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor Hours	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

**Beneficiaries Performance Measures**

	Beneficiaries - Area Benefit / Survey Method			
	Low	Mod	Total	Low/Mod%
# of Persons	2,020	685	4,405	61.41

**Activity Description:**

This activity is for construction of flood storage areas and risk reduction improvements. "Place Data Used."

**Location Description:**

Throughout Acadia Parish, LA.

**Activity Progress Narrative:**

**Activity Progress Narrative Type:**

**Section 3 Qualitative Efforts:**

-Other  
Construction has not begun, and there are no hours to report.

**Activity Location:**

Address	City	State	Zip	Status / Accept Visible on PDF?
No Activity Locations Found				

**Other Funding Sources Budgeted - Detail**

Match Sources	Amount
No Other Match Funding Sources Found	

**Other Funding Sources**

Other Funding Sources	Amount
No Other Funding Sources Found	

**Activity Supporting Documents:**

**Activity Supporting Documents:**  
None

**Grantee Activity Number:**  
02MTDS7701

**Activity Title:**  
Nixon Addition Drainage Improvements

**Activity Type:**  
MIT - Public Facilities and Improvements-Non Covered Projects

**Activity Status:**  
Under Way

**Project Number:**  
3106

**Project Title:**  
Local and Regional Watershed Projects and Programs

**Projected Start Date:**  
09/30/2022

**Projected End Date:**  
12/31/2027

**National Objective:**  
Urgent Need Mitigation

**Completed Activity Actual End Date:**

**Responsible Organization:**  
KINDER, TOWN OF

**Benefit Type:**  
Area Benefit (Census)

Overall	Apr 1 thru Jun 30, 2023	To Date
<b>Total Projected Budget from All Sources:</b>	\$0.00	\$3,578,800.00
<b>Total Budget:</b>	\$0.00	\$3,578,800.00
<b>Total Obligated:</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
Program Funds Drawdown:	\$0.00	\$0.00
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00

<b>Total Funds Expended:</b>	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended:</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$0.00	\$0.00
Match Funds	\$0.00	\$0.00
Non-Match Funds	\$0.00	\$0.00

**Other Funds**

<b>Overall</b>	<b>This Report Period</b>	<b>To Date</b>
<b>Match Funds</b>	\$0.00	\$0.00

**Accomplishments Performance Measures**

	<b>This Report Period Total</b>	<b>Cumulative Actual Total / Expected Total</b>
# cubic feet of stormwater storage added	0	0/567,896
# of Elevated Structures	0	0/0
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor Hours	0	0/0
# of Total Labor Hours	0	0/0

	<b>This Report Period Total</b>	<b>Cumulative Actual Total / Expected Total</b>
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

**Beneficiaries Performance Measures**

	<b>Beneficiaries - Area Benefit / Census Method</b>			
	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low/Mod%</b>
# of Persons	0	0	1,435	0

LMI%: 47.39

**Activity Description:**

This activity is for drainage improvements.

**Location Description:**

In the Town of Kinder, in Allen Parish, LA.

**Activity Progress Narrative:**

**Activity Progress Narrative Type:**

**Section 3 Qualitative Efforts:**

-Other  
In the process of completing the CEA.

**Activity Location:**

Address	City	State	Zip	Status / Accept Visible on PDF?
No Activity Locations Found				

**Other Funding Sources Budgeted - Detail**

Match Sources	Amount
No Other Match Funding Sources Found	

Other Funding Sources	Amount
-----------------------	--------

No Other Funding Sources Found

**Activity Supporting Documents:**

**Activity Supporting Documents:**

None

**Grantee Activity Number:**

02MTDS7702

**Activity Title:**

Oak Park Drainage improvements

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered Projects

**Activity Status:**

Under Way

**Project Number:**

3106

**Project Title:**

Local and Regional Watershed Projects and Programs

**Projected Start Date:**

09/30/2022

**Projected End Date:**

12/31/2027

**National Objective:**

Low/Mod

**Completed Activity Actual End Date:**

**Responsible Organization:**

CITY OF OAKDALE

**Benefit Type:**

Area Benefit (Census)

Overall	Apr 1 thru Jun 30, 2023	To Date
<b>Total Projected Budget from All Sources:</b>	\$0.00	\$10,354,715.00
<b>Total Budget:</b>	\$0.00	\$10,354,715.00
<b>Total Obligated:</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
Program Funds Drawdown:	\$0.00	\$0.00
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended:</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$0.00	\$0.00
Match Funds	\$0.00	\$0.00
Non-Match Funds	\$0.00	\$0.00

**Other Funds**

Overall	This Report Period	To Date
<b>Match Funds</b>	\$0.00	\$0.00

**Accomplishments Performance Measures**

	This Report Period Total	Cumulative Actual Total / Expected Total
<b># cubic feet of stormwater storage added</b>	0	0/993,452
<b># of Elevated Structures</b>	0	0/0
<b># of Section 3 Labor Hours</b>	0	0/0
<b># of Targeted Section 3 Labor Hours</b>	0	0/0
<b># of Total Labor Hours</b>	0	0/0

	This Report Period Total	Cumulative Actual Total / Expected Total
<b># of Housing Units</b>	0	0/0
<b># of Multifamily Units</b>	0	0/0
<b># of Singlefamily Units</b>	0	0/0

**Beneficiaries Performance Measures**

	Beneficiaries - Area Benefit / Census Method			
	Low	Mod	Total	Low/Mod%
<b># of Persons</b>	1,255	855	3,925	53.76

**LMI%:** 53.76

**Activity Description:**

This activity is for drainage improvements.

**Location Description:**

In the City of Oakdale, in Allen Parish, LA.

**Activity Progress Narrative:**

**Activity Progress Narrative Type:**

**Section 3 Qualitative Efforts:**

-Other  
In the process of completing the CEA

**Activity Location:**

Address	City	State	Zip	Status / Accept Visible on PDF?
---------	------	-------	-----	---------------------------------

No Activity Locations Found

**Other Funding Sources Budgeted - Detail**

Match Sources	Amount
---------------	--------

No Other Match Funding Sources Found

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

**Activity Supporting Documents:**

**Activity Supporting Documents:**

None

**Grantee Activity Number:**

02MTDS7703

**Activity Title:**

Fullers Park Drainage improvements

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered Projects

**Activity Status:**

Under Way

**Project Number:**

3106

**Project Title:**

Local and Regional Watershed Projects and Programs

**Projected Start Date:**

09/30/2022

**Projected End Date:**

12/31/2027

**National Objective:**

Low/Mod

**Completed Activity Actual End Date:**

**Responsible Organization:**

CITY OF OAKDALE

**Benefit Type:**

Area Benefit (Census)

Overall	Apr 1 thru Jun 30, 2023	To Date
<b>Total Projected Budget from All Sources:</b>	\$0.00	\$6,996,945.00
<b>Total Budget:</b>	\$0.00	\$6,996,945.00
<b>Total Obligated:</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00

Program Funds Drawdown:	\$0.00	\$0.00
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended:</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$0.00	\$0.00
Match Funds	\$0.00	\$0.00
Non-Match Funds	\$0.00	\$0.00

**Other Funds**

<b>Overall</b>	<b>This Report Period</b>	<b>To Date</b>
<b>Match Funds</b>	\$0.00	\$0.00

**Accomplishments Performance Measures**

	<b>This Report Period Total</b>	<b>Cumulative Actual Total / Expected Total</b>
# cubic feet of stormwater storage added	0	0/77,905
# of Elevated Structures	0	0/0
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor Hours	0	0/0
# of Total Labor Hours	0	0/0

	<b>This Report Period Total</b>	<b>Cumulative Actual Total / Expected Total</b>
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

**Beneficiaries Performance Measures**

# of Persons	<b>Beneficiaries - Area Benefit / Census Method</b>			
	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low/Mod%</b>
	1,540	1,120	4,655	57.14

LMI%: 57.14

**Activity Description:**

This activity is for drainage improvements.

**Location Description:**

In the City of Oakdale, in Allen Parish, LA.

**Activity Progress Narrative:**

**Activity Progress Narrative Type:**

**Section 3 Qualitative Efforts:**

-Other  
In the process of completing the CEA

**Activity Location:**

<b>Address</b>	<b>City</b>	<b>State</b>	<b>Zip</b>	<b>Status / Accept Visible on PDF?</b>
----------------	-------------	--------------	------------	--

No Activity Locations Found

**Other Funding Sources Budgeted - Detail**

<b>Match Sources</b>	<b>Amount</b>
----------------------	---------------

No Other Match Funding Sources Found

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

**Activity Supporting Documents:**

**Activity Supporting Documents:**

None

**Grantee Activity Number:**

02MTR17701 - R1

**Activity Title:**

Coushatta Casino Resort Wastewater Treatment Plant Floodwall

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered Projects

**Activity Status:**

Under Way

**Project Number:**

3106

**Project Title:**

Local and Regional Watershed Projects and Programs

**Projected Start Date:**

09/17/2020

**Projected End Date:**

12/31/2023

**National Objective:**

Urgent Need Mitigation

**Completed Activity Actual End Date:**

**Responsible Organization:**

Coushatta Tribe of Louisiana

**Benefit Type:**

Area Benefit (Census)

Overall	Apr 1 thru Jun 30, 2023	To Date
<b>Total Projected Budget from All Sources:</b>	\$0.00	\$749,000.00
<b>Total Budget:</b>	\$0.00	\$749,000.00
<b>Total Obligated:</b>	\$0.00	\$749,000.00
<b>Total Funds Drawdown</b>	\$9,951.25	\$70,206.25
Program Funds Drawdown:	\$9,951.25	\$70,206.25
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$9,951.25	\$70,206.25
Coushatta Tribe of Louisiana	\$9,951.25	\$70,206.25
<b>Most Impacted and Distressed Expended:</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$0.00	\$0.00
Match Funds	\$0.00	\$0.00
Non-Match Funds	\$0.00	\$0.00

**Other Funds**

Overall	This Report Period	To Date
<b>Match Funds</b>	\$0.00	\$0.00

**Accomplishments Performance Measures**

	This Report Period Total	Cumulative Actual Total / Expected Total
<b># of Elevated Structures</b>	0	0/1
<b># of Section 3 Labor Hours</b>	0	0/0
<b># of Targeted Section 3 Labor Hours</b>	0	0/0
<b># of Total Labor Hours</b>	0	0/0

	This Report Period Total	Cumulative Actual Total / Expected Total
<b># of Housing Units</b>	0	0/0
<b># of Multifamily Units</b>	0	0/0
<b># of Singlefamily Units</b>	0	0/0

**Beneficiaries Performance Measures**

Beneficiaries - Area Benefit / Census Method			
Low	Mod	Total	Low/Mod%
0	0	2,215	0

# of Persons

LMI%: 31.38

**Activity Description:**

This activity is for construction of a floodwall around the perimeter of the wastewater treatment plant.

**Location Description:**

Panther Trail Drive, Kinder, LA 70648

**Activity Progress Narrative:**

**Activity Progress Narrative Type:**

**Section 3 Qualitative Efforts:**

-Other  
Construction has not begun, and there are no hours to report.

**Activity Location:**

Address	City	State	Zip	Status / Accept Visible on PDF?
No Activity Locations Found				

**Other Funding Sources Budgeted - Detail**

Match Sources	Amount
No Other Match Funding Sources Found	

**Other Funding Sources**

Other Funding Sources	Amount
No Other Funding Sources Found	

**Activity Supporting Documents:**

Activity Supporting Documents:  
None

**Grantee Activity Number:**

03MTR17701 - R1

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered Projects

**Project Number:**

3106

**Projected Start Date:**

09/17/2020

**National Objective:**

Low/Mod

**Responsible Organization:**

Ascension Parish Government

**Benefit Type:**

Area Benefit (Census)

**Activity Title:**

Bonadona-Cataldo Drainage Pump

**Activity Status:**

Under Way

**Project Title:**

Local and Regional Watershed Projects and Programs

**Projected End Date:**

12/31/2024

**Completed Activity Actual End Date:**



<b>Total Projected Budget from All Sources:</b>	\$0.00	\$1,250,000.00
<b>Total Budget:</b>	\$0.00	\$1,250,000.00
<b>Total Obligated:</b>	\$0.00	\$1,250,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
Program Funds Drawdown:	\$0.00	\$0.00
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$0.00	\$0.00
Ascension Parish Government	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended:</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$0.00	\$0.00
Match Funds	\$0.00	\$0.00
Non-Match Funds	\$0.00	\$0.00

**Other Funds**

<b>Overall</b>	<b>This Report Period</b>	<b>To Date</b>
<b>Match Funds</b>	\$0.00	\$0.00

**Accomplishments Performance Measures**

	<b>This Report Period Total</b>	<b>Cumulative Actual Total / Expected Total</b>
# of Elevated Structures	0	0/0
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor Hours	0	0/0
# of Total Labor Hours	0	0/0
# of water control structures repaired/replaced	0	0/131

	<b>This Report Period Total</b>	<b>Cumulative Actual Total / Expected Total</b>
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

**Beneficiaries Performance Measures**

# of Persons	<b>Beneficiaries - Area Benefit / Census Method</b>			
	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low/Mod%</b>
	1,955	460	4,130	58.47

LMI%: 58.47

**Activity Description:**

This activity is for drainage improvements.

**Location Description:**

Throughout Ascension Parish, LA.

**Activity Progress Narrative:**

**Activity Progress Narrative Type:**

**Section 3 Qualitative Efforts:**

-Other  
Activity hasn't started. Grantee is in the process of awarding the Construction Contract.

**Activity Location:**

<b>Address</b>	<b>City</b>	<b>State</b>	<b>Zip</b>	<b>Status / Accept Visible on PDF?</b>
----------------	-------------	--------------	------------	--

No Activity Locations Found

**Other Funding Sources Budgeted - Detail**

**Match Sources**

**Amount**

No Other Match Funding Sources Found

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

**Activity Supporting Documents:**

**Activity Supporting Documents:**

None

**Grantee Activity Number:**

03MTR17702 - R1

**Activity Title:**

Bayou Lafourche Pump Project

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered Projects

**Activity Status:**

Under Way

**Project Number:**

3106

**Project Title:**

Local and Regional Watershed Projects and Programs

**Projected Start Date:**

09/17/2020

**Projected End Date:**

12/31/2024

**National Objective:**

Low/Mod

**Completed Activity Actual End Date:**

**Responsible Organization:**

Ascension Parish Government

**Benefit Type:**

Area Benefit (Census)

Overall	Apr 1 thru Jun 30, 2023	To Date
<b>Total Projected Budget from All Sources:</b>	\$0.00	\$2,066,500.00
<b>Total Budget:</b>	\$0.00	\$2,066,500.00
<b>Total Obligated:</b>	\$0.00	\$2,066,500.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
Program Funds Drawdown:	\$0.00	\$0.00
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$0.00	\$0.00
Ascension Parish Government	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended:</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$0.00	\$0.00
Match Funds	\$0.00	\$0.00
Non-Match Funds	\$0.00	\$0.00

**Other Funds**

Overall	This Report Period	To Date
<b>Match Funds</b>	\$0.00	\$0.00

**Accomplishments Performance Measures**

	This Report Period Total	Cumulative Actual Total / Expected Total
<b># of Elevated Structures</b>	0	0/0
<b># of pump stations repaired/replaced</b>	0	0/2
<b># of Section 3 Labor Hours</b>	0	0/0
<b># of Targeted Section 3 Labor Hours</b>	0	0/0
<b># of Total Labor Hours</b>	0	0/0

	This Report Period Total	Cumulative Actual Total / Expected Total	
# of Housing Units	0		0/0
# of Multifamily Units	0		0/0
# of Singlefamily Units	0		0/0

**Beneficiaries Performance Measures**

# of Persons	Beneficiaries - Area Benefit / Census Method			
	Low	Mod	Total	Low/Mod%
	2,750	580	5,695	58.47

LMI%: 58.47

**Activity Description:**

This activity is for drainage improvements and construction of two pump stations.

**Location Description:**

LA Hwy 308, Donaldsonville, LA 70346

**Activity Progress Narrative:**

**Activity Progress Narrative Type:**

**Section 3 Qualitative Efforts:**

-Other  
Activity hasn't started. Project is in the design phase.

**Activity Location:**

Address	City	State	Zip	Status / Accept Visible on PDF?
No Activity Locations Found				

**Other Funding Sources Budgeted - Detail Match Sources**

Amount
No Other Match Funding Sources Found

**Other Funding Sources**

Amount
No Other Funding Sources Found

**Activity Supporting Documents:**

Activity Supporting Documents:  
None

**Grantee Activity Number:**  
04MTDS7701

**Activity Type:**  
MIT - Public Facilities and Improvements-Non Covered Projects

**Project Number:**  
3106

**Projected Start Date:**  
09/30/2022

**National Objective:**  
Low/Mod

**Responsible Organization:**

**Activity Title:**  
Cancienne Canal Improvements

**Activity Status:**  
Under Way

**Project Title:**  
Local and Regional Watershed Projects and Programs

**Projected End Date:**  
12/30/2027

**Completed Activity Actual End Date:**

Assumption Parish

**Benefit Type:**

Area Benefit (Census)

Overall	Apr 1 thru Jun 30, 2023	To Date
<b>Total Projected Budget from All Sources:</b>	\$0.00	\$4,297,262.50
<b>Total Budget:</b>	\$0.00	\$4,297,262.50
<b>Total Obligated:</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
Program Funds Drawdown:	\$0.00	\$0.00
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended:</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$0.00	\$0.00
Match Funds	\$0.00	\$0.00
Non-Match Funds	\$0.00	\$0.00

**Other Funds**

Overall	This Report Period	To Date
<b>Match Funds</b>	\$0.00	\$0.00

**Accomplishments Performance Measures**

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Elevated Structures	0	0/0
# of Linear feet of Public Improvement	0	0/132,000
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor Hours	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

**Beneficiaries Performance Measures**

	Beneficiaries - Area Benefit / Census Method			
	Low	Mod	Total	Low/Mod%
# of Persons	1,720	540	4,055	55.73

LMI%: 55.73

**Activity Description:**

This activity is for canal improvements.

**Location Description:**

Throughout Assumption Parish, LA.

**Activity Progress Narrative:**

**Activity Progress Narrative Type:**

**Section 3 Qualitative Efforts:**

-Other  
In the process of completing the CEA

**Activity Location:**

Address	City	State	Zip	Status / Accept Visible on PDF?
---------	------	-------	-----	---------------------------------

No Activity Locations Found

**Other Funding Sources Budgeted - Detail**

Match Sources	Amount
---------------	--------

No Other Match Funding Sources Found

Other Funding Sources	Amount
-----------------------	--------

No Other Funding Sources Found

**Activity Supporting Documents:**

**Activity Supporting Documents:**

None

**Grantee Activity Number:**  
05MTDS7701

**Activity Title:**  
Bunkie East Side Drainage Improvements

**Activity Type:**  
MIT - Public Facilities and Improvements-Non Covered Projects

**Activity Status:**  
Under Way

**Project Number:**  
3106

**Project Title:**  
Local and Regional Watershed Projects and Programs

**Projected Start Date:**  
09/30/2022

**Projected End Date:**  
12/31/2027

**National Objective:**  
Urgent Need Mitigation

**Completed Activity Actual End Date:**

**Responsible Organization:**  
City of Bunkie

**Benefit Type:**  
Area Benefit (Census)

Overall	Apr 1 thru Jun 30, 2023	To Date
<b>Total Projected Budget from All Sources:</b>	\$0.00	\$3,665,050.00
<b>Total Budget:</b>	\$0.00	\$3,665,050.00
<b>Total Obligated:</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
Program Funds Drawdown:	\$0.00	\$0.00
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended:</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$0.00	\$0.00
Match Funds	\$0.00	\$0.00
Non-Match Funds	\$0.00	\$0.00

Other Funds	This Report Period	To Date
<b>Overall</b>		
<b>Match Funds</b>	\$0.00	\$0.00

**Accomplishments Performance Measures**

	This Report Period Total	Cumulative Actual Total / Expected Total
<b># of Elevated Structures</b>	0	0/0
<b># of Linear feet of Public Improvement</b>	0	0/20,374
<b># of Section 3 Labor Hours</b>	0	0/0
<b># of Targeted Section 3 Labor Hours</b>	0	0/0

# of Total Labor Hours 0 0/0

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

**Beneficiaries Performance Measures**

# of Persons	Beneficiaries - Area Benefit / Census Method			
	Low	Mod	Total	Low/Mod%
	0	0	3,170	0

LMI%: 41.96

**Activity Description:**

This activity is for drainage improvements.

**Location Description:**

In the City of Bunkie, in Avoyelles Parish, LA.

**Activity Progress Narrative:**

**Activity Progress Narrative Type:**

**Section 3 Qualitative Efforts:**

-Other  
In the process of completing the CEA

**Activity Location:**

Address	City	State	Zip	Status / Accept Visible on PDF?
No Activity Locations Found				

**Other Funding Sources Budgeted - Detail**

Match Sources	Amount
No Other Match Funding Sources Found	

**Other Funding Sources**

Other Funding Sources	Amount
No Other Funding Sources Found	

**Activity Supporting Documents:**

Activity Supporting Documents:  
None

**Grantee Activity Number:**  
05MTDS7702

**Activity Type:**  
MIT - Public Facilities and Improvements-Non Covered Projects

**Project Number:**  
3106

**Projected Start Date:**  
09/30/2022

**Activity Title:**  
West Side Drainage Improvements

**Activity Status:**  
Under Way

**Project Title:**  
Local and Regional Watershed Projects and Programs

**Projected End Date:**  
12/31/2027

**National Objective:**  
Low/Mod

**Completed Activity Actual End Date:**

**Responsible Organization:**  
City of Bunkie

**Benefit Type:**  
Area Benefit (Census)

Overall	Apr 1 thru Jun 30, 2023	To Date
<b>Total Projected Budget from All Sources:</b>	\$0.00	\$2,735,390.00
<b>Total Budget:</b>	\$0.00	\$2,735,390.00
<b>Total Obligated:</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
Program Funds Drawdown:	\$0.00	\$0.00
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended:</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$0.00	\$0.00
Match Funds	\$0.00	\$0.00
Non-Match Funds	\$0.00	\$0.00

Other Funds	This Report Period	To Date
<b>Overall</b>		
<b>Match Funds</b>	\$0.00	\$0.00

**Accomplishments Performance Measures**

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Elevated Structures	0	0/0
# of Linear feet of Public Improvement	0	0/18,294
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor Hours	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

**Beneficiaries Performance Measures**

	Beneficiaries - Area Benefit / Census Method			
	Low	Mod	Total	Low/Mod%
# of Persons	860	530	2,570	54.09

LMI%: 54.09

**Activity Description:**  
This activity is for drainage improvements.

**Location Description:**  
In the City of Bunkie, in Avoyelles Parish, LA.

**Activity Progress Narrative:**

**Activity Progress Narrative Type:**

**Section 3 Qualitative Efforts:**

-Other  
In the process of completing the CEA

**Activity Location:**

Address	City	State	Zip	Status / Accept Visible on PDF?
---------	------	-------	-----	---------------------------------

No Activity Locations Found

**Other Funding Sources Budgeted - Detail**

Match Sources	Amount
---------------	--------

No Other Match Funding Sources Found

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

**Activity Supporting Documents:**

**Activity Supporting Documents:**

None

**Grantee Activity Number:**  
05MTDS7703

**Activity Title:**  
Hessmer East Side Drainage Improvements

**Activity Type:**  
MIT - Public Facilities and Improvements-Non Covered Projects

**Activity Status:**  
Under Way

**Project Number:**  
3106

**Project Title:**  
Local and Regional Watershed Projects and Programs

**Projected Start Date:**  
09/30/2022

**Projected End Date:**  
12/31/2027

**National Objective:**  
Urgent Need Mitigation

**Completed Activity Actual End Date:**

**Responsible Organization:**  
HESSMER VILLAGE OF

**Benefit Type:**  
Area Benefit (Census)

Overall	Apr 1 thru Jun 30, 2023	To Date
<b>Total Projected Budget from All Sources:</b>	\$0.00	\$2,252,965.00
<b>Total Budget:</b>	\$0.00	\$2,252,965.00
<b>Total Obligated:</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
Program Funds Drawdown:	\$0.00	\$0.00
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$0.00	\$0.00
HESSMER VILLAGE OF	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended:</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$0.00	\$0.00
Match Funds	\$0.00	\$0.00
Non-Match Funds	\$0.00	\$0.00

**Other Funds**

Overall	This Report Period	To Date
<b>Match Funds</b>	\$0.00	\$0.00

**Accomplishments Performance Measures**

This Report Period	Cumulative Actual Total / Expected
--------------------	------------------------------------



	Total	Total
# of Elevated Structures	0	0/0
# of Linear feet of Public Improvement	0	0/19,203
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor Hours	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

**Beneficiaries Performance Measures**

	Beneficiaries - Area Benefit / Census Method			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	885	0

LMI%: 42.37

**Activity Description:**

This activity is for drainage improvements.

**Location Description:**

In the Village of Hessmer, in Avoyelles Parish, LA.

**Activity Progress Narrative:**

**Activity Progress Narrative Type:**

**Section 3 Qualitative Efforts:**

-Other  
In the process of completing the CEA

**Activity Location:**

Address	City	State	Zip	Status / Accept Visible on PDF?
---------	------	-------	-----	---------------------------------

No Activity Locations Found

**Other Funding Sources Budgeted - Detail Match Sources**

**Amount**

No Other Match Funding Sources Found

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

**Activity Supporting Documents:**

**Activity Supporting Documents:**

None

**Grantee Activity Number:**  
05MTR17701 - R1

**Activity Title:**  
Bayou Lacombe

**Activity Type:**  
MIT - Public Facilities and Improvements-Non Covered Projects

**Activity Status:**  
Under Way

**Project Number:**  
3106

**Project Title:**  
Local and Regional Watershed Projects and Programs

**Projected Start Date:**  
09/17/2020

**Projected End Date:**  
03/01/2025

**National Objective:**  
Urgent Need Mitigation

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Town of Mansura

**Benefit Type:**  
Area Benefit (Census)

Overall	Apr 1 thru Jun 30, 2023	To Date
<b>Total Projected Budget from All Sources:</b>	\$0.00	\$5,683,000.00
<b>Total Budget:</b>	\$0.00	\$5,683,000.00
<b>Total Obligated:</b>	\$0.00	\$5,683,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
Program Funds Drawdown:	\$0.00	\$0.00
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended:</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$0.00	\$0.00
Match Funds	\$0.00	\$0.00
Non-Match Funds	\$0.00	\$0.00

Other Funds	This Report Period	To Date
<b>Overall</b>		
<b>Match Funds</b>	\$0.00	\$0.00

**Accomplishments Performance Measures**

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Elevated Structures	0	0/0
# of linear feet of stream restored	0	0/3,500
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor Hours	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

**Beneficiaries Performance Measures**

	Beneficiaries - Area Benefit / Census Method			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	4,620	0

LMI%: 40.69

**Activity Description:**

This activity is for drainage improvements.

**Location Description:**

Rabalais St., Mansura, LA 71350

**Activity Progress Narrative:**

**Activity Progress Narrative Type:**

**Section 3 Qualitative Efforts:**

-Other  
Construction not started. Project amendment requested.

**Activity Location:**

Address	City	State	Zip	Status / Accept Visible on PDF?
---------	------	-------	-----	---------------------------------

No Activity Locations Found

**Other Funding Sources Budgeted - Detail**

Match Sources	Amount
---------------	--------

No Other Match Funding Sources Found

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

**Activity Supporting Documents:**

**Activity Supporting Documents:**

None

**Grantee Activity Number:**

08MTR17701 - R1

**Activity Title:**

Foxskin Bayou Drainage

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered Projects

**Activity Status:**

Under Way

**Project Number:**

3106

**Project Title:**

Local and Regional Watershed Projects and Programs

**Projected Start Date:**

09/17/2020

**Projected End Date:**

11/01/2024

**National Objective:**

Urgent Need Mitigation

**Completed Activity Actual End Date:**

**Responsible Organization:**

Town of Haughton

**Benefit Type:**

Area Benefit (Census)

Overall	Apr 1 thru Jun 30, 2023	To Date
<b>Total Projected Budget from All Sources:</b>	\$0.00	\$2,274,656.00
<b>Total Budget:</b>	\$0.00	\$2,274,656.00
<b>Total Obligated:</b>	\$2,274,656.00	\$2,274,656.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
Program Funds Drawdown:	\$0.00	\$0.00
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$0.00	\$0.00
Town of Haughton	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended:</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$0.00	\$0.00
Match Funds	\$0.00	\$0.00
Non-Match Funds	\$0.00	\$0.00

**Other Funds**

Overall	This Report Period	To Date
<b>Match Funds</b>	\$0.00	\$0.00

**Accomplishments Performance Measures**

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Elevated Structures	0	0/0
# of Linear feet of Public Improvement	0	0/6,605
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor Hours	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

**Beneficiaries Performance Measures**

	Beneficiaries - Area Benefit / Census Method			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	3,105	0

LMI%: 42.35

**Activity Description:**

This activity is for drainage improvements.

**Location Description:**

West Jackson St to Lincoln Ave, Haughton, LA 71037

**Activity Progress Narrative:**

**Activity Progress Narrative Type:**

**Section 3 Qualitative Efforts:**

-Other  
Construction has not begun, and there are no hours to report.

**Activity Location:**

Address	City	State	Zip	Status / Accept Visible on PDF?
---------	------	-------	-----	---------------------------------

No Activity Locations Found

**Other Funding Sources Budgeted - Detail Match Sources**

**Amount**

No Other Match Funding Sources Found

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

**Activity Supporting Documents:**

**Activity Supporting Documents:**

None

**Grantee Activity Number:**

09MTR17701 - R1

**Activity Title:**

Ockley Basin Storage

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered Projects

**Activity Status:**

Under Way

**Project Number:**

3106

**Project Title:**

Local and Regional Watershed Projects and Programs

**Projected Start Date:**

09/17/2020

**Projected End Date:**

01/15/2024

**National Objective:**

Low/Mod

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Shreveport

**Benefit Type:**

Area Benefit (Census)

Overall	Apr 1 thru Jun 30, 2023	To Date
<b>Total Projected Budget from All Sources:</b>	\$0.00	\$5,358,784.00
<b>Total Budget:</b>	\$0.00	\$5,358,784.00
<b>Total Obligated:</b>	\$0.00	\$5,358,784.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
Program Funds Drawdown:	\$0.00	\$0.00
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended:</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$0.00	\$0.00
Match Funds	\$0.00	\$0.00
Non-Match Funds	\$0.00	\$0.00

Other Funds	This Report Period	To Date
<b>Overall</b>		
<b>Match Funds</b>	\$0.00	\$0.00

**Accomplishments Performance Measures**

	This Report Period Total	Cumulative Actual Total / Expected Total
# cubic feet of stormwater storage added	0	0/8,360
# of Elevated Structures	0	0/0
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor Hours	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

**Beneficiaries Performance Measures**

	Beneficiaries - Area Benefit / Census Method			
	Low	Mod	Total	Low/Mod%
# of Persons	570	240	1,100	73.64

LMI%: 73.64

**Activity Description:**

This activity is for construction of flood storage areas.

**Location Description:**

Throughout Shreveport, LA.

**Activity Progress Narrative:**

**Activity Progress Narrative Type:**

**Section 3 Qualitative Efforts:**

-Other  
Activity hasn't started. Project is in the design phase.

**Activity Location:**

Address	City	State	Zip	Status / Accept Visible on PDF?
---------	------	-------	-----	---------------------------------

No Activity Locations Found

**Other Funding Sources Budgeted - Detail**

Match Sources	Amount
---------------	--------

No Other Match Funding Sources Found

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

**Activity Supporting Documents:**

**Activity Supporting Documents:**

None

**Grantee Activity Number:**

11MTDS7701

**Activity Title:**

Columbia Sherman Lake

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered Projects

**Activity Status:**

Under Way

**Project Number:**

3106

**Project Title:**

Local and Regional Watershed Projects and Programs

**Projected Start Date:**

09/30/2022

**Projected End Date:**

12/31/2027

**National Objective:**

Low/Mod

**Completed Activity Actual End Date:**

**Responsible Organization:**

COLUMBIA, TOWN OF

**Benefit Type:**

Area Benefit (Census)

Overall	Apr 1 thru Jun 30, 2023	To Date
<b>Total Projected Budget from All Sources:</b>	\$0.00	\$5,981,495.00
<b>Total Budget:</b>	\$0.00	\$5,981,495.00
<b>Total Obligated:</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
Program Funds Drawdown:	\$0.00	\$0.00
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended:</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$0.00	\$0.00
Match Funds	\$0.00	\$0.00
Non-Match Funds	\$0.00	\$0.00

**Other Funds**  
**Overall**  
**Match Funds**

<b>This Report Period</b>	<b>To Date</b>
\$0.00	\$0.00

**Accomplishments Performance Measures**

	<b>This Report Period Total</b>	<b>Cumulative Actual Total / Expected Total</b>	
# cubic feet of stormwater storage added	0	0/217,800	
# of Elevated Structures	0	0/0	
# of Section 3 Labor Hours	0	0/0	
# of Targeted Section 3 Labor Hours	0	0/0	
# of Total Labor Hours	0	0/0	

	<b>This Report Period Total</b>	<b>Cumulative Actual Total / Expected Total</b>	
# of Housing Units	0	0/0	
# of Multifamily Units	0	0/0	
# of Singlefamily Units	0	0/0	

**Beneficiaries Performance Measures**

	<b>Beneficiaries - Area Benefit / Census Method</b>			
	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low/Mod%</b>
# of Persons	525	205	1,380	52.9

LMI%: 52.9

**Activity Description:**

This activity is for the expansion of a flood storage area.

**Location Description:**

Throughout Caldwell Parish, LA.

**Activity Progress Narrative:**

**Activity Progress Narrative Type:**

**Section 3 Qualitative Efforts:**

-Other  
 In the process of completing the CEA

**Activity Location:**

Address	City	State	Zip	Status / Accept Visible on PDF?
No Activity Locations Found				

**Other Funding Sources Budgeted - Detail**

Match Sources	Amount
No Other Match Funding Sources Found	

**Other Funding Sources**

Other Funding Sources	Amount
No Other Funding Sources Found	

**Activity Supporting Documents:**

**Activity Supporting Documents:**  
 None

**Grantee Activity Number:**  
13MTDS7701

**Activity Title:**  
Glenn Ditch Pumping Station

**Activity Type:**  
MIT - Public Facilities and Improvements-Non Covered Projects

**Activity Status:**  
Under Way

**Project Number:**  
3106

**Project Title:**  
Local and Regional Watershed Projects and Programs

**Projected Start Date:**  
09/30/2022

**Projected End Date:**  
12/31/2027

**National Objective:**  
Low/Mod

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Town of Jonesville

**Benefit Type:**  
Area Benefit (Census)

Overall	Apr 1 thru Jun 30, 2023	To Date
<b>Total Projected Budget from All Sources:</b>	\$0.00	\$1,965,102.75
<b>Total Budget:</b>	\$0.00	\$1,965,102.75
<b>Total Obligated:</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
Program Funds Drawdown:	\$0.00	\$0.00
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended:</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$0.00	\$0.00
Match Funds	\$0.00	\$0.00
Non-Match Funds	\$0.00	\$0.00

Other Funds	This Report Period	To Date
<b>Overall</b>		
<b>Match Funds</b>	\$0.00	\$0.00

**Accomplishments Performance Measures**

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Elevated Structures	0	0/0
# of pump stations repaired/replaced	0	0/2
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor Hours	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

**Beneficiaries Performance Measures**

	Beneficiaries - Area Benefit / Census Method			
	Low	Mod	Total Low/Mod%	
# of Persons	700	320	1,715	59.48

LMI%: 59.48

**Activity Description:**

This activity is for flood storage and drainage improvements. Currently using temporary pumps. Will install two permanent pumps.



**Location Description:**

In the town of Jonesville, in Catahoula Parish, LA.

**Activity Progress Narrative:**

**Activity Progress Narrative Type:**

**Section 3 Qualitative Efforts:**

-Other  
In the process of completing the CEA

**Activity Location:**

Address	City	State	Zip	Status / Accept Visible on PDF?
No Activity Locations Found				

**Other Funding Sources Budgeted - Detail**

Match Sources	Amount
No Other Match Funding Sources Found	

**Other Funding Sources**

Other Funding Sources	Amount
No Other Funding Sources Found	

**Activity Supporting Documents:**

**Activity Supporting Documents:**  
None

**Grantee Activity Number:**

17MTDS7701

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered Projects

**Project Number:**

3106

**Projected Start Date:**

09/30/2022

**National Objective:**

Urgent Need Mitigation

**Responsible Organization:**

East Baton Rouge Parish MOHSEP

**Benefit Type:**

Area Benefit (Census)

**Activity Title:**

Dawson Creek Drainage Improvements

**Activity Status:**

Under Way

**Project Title:**

Local and Regional Watershed Projects and Programs

**Projected End Date:**

12/31/2027

**Completed Activity Actual End Date:**

Overall	Apr 1 thru Jun 30, 2023	To Date
<b>Total Projected Budget from All Sources:</b>	\$0.00	\$8,266,430.00
<b>Total Budget:</b>	\$0.00	\$8,266,430.00
<b>Total Obligated:</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
Program Funds Drawdown:	\$0.00	\$0.00
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended:</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$0.00	\$0.00
Match Funds	\$0.00	\$0.00

Non-Match Funds

\$0.00

\$0.00

**Other Funds**

<b>Overall</b>	<b>This Report Period</b>	<b>To Date</b>
<b>Match Funds</b>	\$0.00	\$0.00

**Accomplishments Performance Measures**

	<b>This Report Period Total</b>	<b>Cumulative Actual Total / Expected Total</b>
# of Elevated Structures	0	0/0
# of Linear feet of Public Improvement	0	0/11,034
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor Hours	0	0/0
# of Total Labor Hours	0	0/0

	<b>This Report Period Total</b>	<b>Cumulative Actual Total / Expected Total</b>
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

**Beneficiaries Performance Measures**

	<b>Beneficiaries - Area Benefit / Census Method</b>			
	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low/Mod%</b>
# of Persons	0	0	97,740	0

LMI%: 44.16

**Activity Description:**

This activity is for channel improvements.

**Location Description:**

Throughout East Baton Rouge Parish, LA.

**Activity Progress Narrative:**

**Activity Progress Narrative Type:**

**Section 3 Qualitative Efforts:**

-Other  
In the process of completing the CEA

**Activity Location:**

Address	City	State	Zip	Status / Accept Visible on PDF?
No Activity Locations Found				

**Other Funding Sources Budgeted - Detail Match Sources**

**Amount**

No Other Match Funding Sources Found

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

**Activity Supporting Documents:**

**Activity Supporting Documents:**

None

**Grantee Activity Number:**

17MTR17701 - R1

**Activity Title:**

Cypress Bayou Green Infrastructure

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered Projects

**Activity Status:**

Under Way

**Project Number:**

3106

**Project Title:**

Local and Regional Watershed Projects and Programs

**Projected Start Date:**

09/17/2020

**Projected End Date:**

05/30/2024

**National Objective:**

Low/Mod

**Completed Activity Actual End Date:**

**Responsible Organization:**

East Baton Rouge Recreation and Park Commission (BREC)

**Benefit Type:**

Area Benefit (Census)

Overall	Apr 1 thru Jun 30, 2023	To Date
<b>Total Projected Budget from All Sources:</b>	\$0.00	\$4,689,805.00
<b>Total Budget:</b>	\$0.00	\$4,689,805.00
<b>Total Obligated:</b>	\$0.00	\$4,689,805.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
Program Funds Drawdown:	\$0.00	\$0.00
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$0.00	\$0.00
East Baton Rouge Recreation and Park Commission (BREC)	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended:</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$0.00	\$0.00
Match Funds	\$0.00	\$0.00
Non-Match Funds	\$0.00	\$0.00

Other Funds	This Report Period	To Date
<b>Overall</b>		
<b>Match Funds</b>	\$0.00	\$0.00

**Accomplishments Performance Measures**

	This Report Period Total	Cumulative Actual Total / Expected Total
<b># of acres green infrastructure created</b>	0	0/1,000
<b># of Elevated Structures</b>	0	0/0
<b># of Section 3 Labor Hours</b>	0	0/0
<b># of Targeted Section 3 Labor Hours</b>	0	0/0
<b># of Total Labor Hours</b>	0	0/0

	This Report Period Total	Cumulative Actual Total / Expected Total
<b># of Housing Units</b>	0	0/0
<b># of Multifamily Units</b>	0	0/0
<b># of Singlefamily Units</b>	0	0/0

**Beneficiaries Performance Measures**

	Beneficiaries - Area Benefit / Census Method			
	Low	Mod	Total	Low/Mod%
<b># of Persons</b>	3,880	2,010	9,895	59.53

LMI%: 59.53

**Activity Description:**

This activity is for flood storage and drainage improvements.

**Location Description:**

13350 Highway 19, Baton Rouge, LA 70807

**Activity Progress Narrative:**

**Activity Progress Narrative Type:**

**Section 3 Qualitative Efforts:**

-Other  
Construction not started. Project in design phase.

**Activity Location:**

Address	City	State	Zip	Status / Accept Visible on PDF?
No Activity Locations Found				

**Other Funding Sources Budgeted - Detail Match Sources**

**Amount**

No Other Match Funding Sources Found

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

**Activity Supporting Documents:**

**Activity Supporting Documents:**

None

**Grantee Activity Number:**

17MTR17702 - R1

**Activity Title:**

Jones Creek Detention Project

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered Projects

**Activity Status:**

Under Way

**Project Number:**

3106

**Project Title:**

Local and Regional Watershed Projects and Programs

**Projected Start Date:**

09/17/2020

**Projected End Date:**

08/01/2024

**National Objective:**

Urgent Need Mitigation

**Completed Activity Actual End Date:**

**Responsible Organization:**

East Baton Rouge Parish

**Benefit Type:**

Area Benefit (Census)

Overall	Apr 1 thru Jun 30, 2023	To Date
<b>Total Projected Budget from All Sources:</b>	\$0.00	\$6,000,000.00
<b>Total Budget:</b>	\$0.00	\$6,000,000.00
<b>Total Obligated:</b>	\$0.00	\$6,000,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
Program Funds Drawdown:	\$0.00	\$0.00
Program Income Drawdown:	\$0.00	\$0.00

<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended:</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$0.00	\$0.00
Match Funds	\$0.00	\$0.00
Non-Match Funds	\$0.00	\$0.00

**Other Funds**

<b>Overall</b>	<b>This Report Period</b>	<b>To Date</b>
<b>Match Funds</b>	\$0.00	\$0.00

**Accomplishments Performance Measures**

	This Report Period Total	Cumulative Actual Total / Expected Total
# of acres green infrastructure created	0	0/65
# of Elevated Structures	0	0/0
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor Hours	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

**Beneficiaries Performance Measures**

	Beneficiaries - Area Benefit / Census Method			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	107,175	0

LMI%: 43.44

**Activity Description:**

This activity is for construction of flood storage areas and risk reduction improvements.

**Location Description:**

1655 Sherwood Forest Blvd., Baton Rouge, LA 70816

**Activity Progress Narrative:**

**Activity Progress Narrative Type:**

**Section 3 Qualitative Efforts:**

-Other  
Construction not started. Working with landowner on terms/price of acquisition and hiring consultant by 9/23 to start ERR work..

**Activity Location:**

Address	City	State	Zip	Status / Accept Visible on PDF?
---------	------	-------	-----	---------------------------------

No Activity Locations Found

**Other Funding Sources Budgeted - Detail**

Match Sources	Amount
---------------	--------

No Other Match Funding Sources Found

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

**Activity Supporting Documents:**

**Activity Supporting Documents:**

None

**Grantee Activity Number:**

21MTDS7701

**Activity Title:**

Ash Slough Drainage Improvements

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered Projects

**Activity Status:**

Under Way

**Project Number:**

3106

**Project Title:**

Local and Regional Watershed Projects and Programs

**Projected Start Date:**

09/30/2022

**Projected End Date:**

12/31/2027

**National Objective:**

Low/Mod

**Completed Activity Actual End Date:**

**Responsible Organization:**

Franklin Parish Police Jury

**Benefit Type:**

Area Benefit (Census)

Overall	Apr 1 thru Jun 30, 2023	To Date
<b>Total Projected Budget from All Sources:</b>	\$0.00	\$3,871,279.50
<b>Total Budget:</b>	\$0.00	\$3,871,279.50
<b>Total Obligated:</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
Program Funds Drawdown:	\$0.00	\$0.00
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended:</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$0.00	\$0.00
Match Funds	\$0.00	\$0.00
Non-Match Funds	\$0.00	\$0.00

**Other Funds**

Overall	This Report Period	To Date
<b>Match Funds</b>	\$0.00	\$0.00

**Accomplishments Performance Measures**

	This Report Period Total	Cumulative Actual Total / Expected Total
<b># of Elevated Structures</b>	0	0/0
<b># of Linear feet of Public Improvement</b>	0	0/113,130
<b># of Section 3 Labor Hours</b>	0	0/0
<b># of Targeted Section 3 Labor Hours</b>	0	0/0
<b># of Total Labor Hours</b>	0	0/0

	This Report Period Total	Cumulative Actual Total / Expected Total
<b># of Housing Units</b>	0	0/0
<b># of Multifamily Units</b>	0	0/0
<b># of Singlefamily Units</b>	0	0/0

**Beneficiaries Performance Measures**

**Beneficiaries - Area Benefit / Census Method**

	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low/Mod%</b>
<b># of Persons</b>	3,295	1,155	8,520	52.23

**LMI%:** 52.23

**Activity Description:**

This activity is for drainage improvements.

**Location Description:**

Throughout Franklin Parish, LA.

**Activity Progress Narrative:**

**Activity Progress Narrative Type:**

**Section 3 Qualitative Efforts:**

-Other  
In the process of completing the CEA

**Activity Location:**

Address	City	State	Zip	Status / Accept Visible on PDF?
---------	------	-------	-----	---------------------------------

No Activity Locations Found

**Other Funding Sources Budgeted - Detail**

Match Sources	Amount
---------------	--------

No Other Match Funding Sources Found

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

**Activity Supporting Documents:**

**Activity Supporting Documents:**

None

**Grantee Activity Number:**

22MTDS7701

**Activity Title:**

Sugarhouse Bayou Outfall

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered Projects

**Activity Status:**

Under Way

**Project Number:**

3106

**Project Title:**

Local and Regional Watershed Projects and Programs

**Projected Start Date:**

09/30/2022

**Projected End Date:**

12/31/2027

**National Objective:**

Low/Mod

**Completed Activity Actual End Date:**

**Responsible Organization:**

Town of Colfax

**Benefit Type:**

Area Benefit (Census)

Overall	Apr 1 thru Jun 30, 2023	To Date
<b>Total Projected Budget from All Sources:</b>	\$0.00	\$1,362,750.00
<b>Total Budget:</b>	\$0.00	\$1,362,750.00

<b>Total Obligated:</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
Program Funds Drawdown:	\$0.00	\$0.00
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended:</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$0.00	\$0.00
Match Funds	\$0.00	\$0.00
Non-Match Funds	\$0.00	\$0.00

<b>Other Funds</b>		
<b>Overall</b>	<b>This Report Period</b>	<b>To Date</b>
<b>Match Funds</b>	\$0.00	\$0.00

**Accomplishments Performance Measures**

	<b>This Report Period Total</b>	<b>Cumulative Actual Total / Expected Total</b>
# of Elevated Structures	0	0/0
# of Linear feet of Public Improvement	0	0/4,840
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor Hours	0	0/0
# of Total Labor Hours	0	0/0

	<b>This Report Period Total</b>	<b>Cumulative Actual Total / Expected Total</b>
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

**Beneficiaries Performance Measures**

	<b>Beneficiaries - Area Benefit / Census Method</b>			
	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low/Mod%</b>
# of Persons	705	315	1,815	56.2

LMI%: 56.2

**Activity Description:**

This activity is for drainage improvements.

**Location Description:**

Throughout Colfax, LA.

**Activity Progress Narrative:**

**Activity Progress Narrative Type:**

**Section 3 Qualitative Efforts:**

-Other  
In the process of completing the CEA

**Activity Location:**

<b>Address</b>	<b>City</b>	<b>State</b>	<b>Zip</b>	<b>Status / Accept Visible on PDF?</b>
----------------	-------------	--------------	------------	--

No Activity Locations Found

**Other Funding Sources Budgeted - Detail**

<b>Match Sources</b>	<b>Amount</b>
----------------------	---------------



No Other Match Funding Sources Found

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

**Activity Supporting Documents:**

**Activity Supporting Documents:**

None

**Grantee Activity Number:**

24MTR17701 - R1

**Activity Title:**

Town of Maringouin Drainage Improvements

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered Projects

**Activity Status:**

Under Way

**Project Number:**

3106

**Project Title:**

Local and Regional Watershed Projects and Programs

**Projected Start Date:**

09/17/2020

**Projected End Date:**

10/01/2023

**National Objective:**

Urgent Need Mitigation

**Completed Activity Actual End Date:**

**Responsible Organization:**

Town of Maringouin

**Benefit Type:**

Area Benefit (Census)

Overall	Apr 1 thru Jun 30, 2023	To Date
<b>Total Projected Budget from All Sources:</b>	\$0.00	\$659,500.00
<b>Total Budget:</b>	\$0.00	\$659,500.00
<b>Total Obligated:</b>	\$0.00	\$659,500.00
<b>Total Funds Drawdown</b>	\$0.00	\$82,300.00
Program Funds Drawdown:	\$0.00	\$82,300.00
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$0.00	\$82,300.00
<b>Most Impacted and Distressed Expended:</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$0.00	\$0.00
Match Funds	\$0.00	\$0.00
Non-Match Funds	\$0.00	\$0.00

**Other Funds**

Overall	This Report Period	To Date
<b>Match Funds</b>	\$0.00	\$0.00

**Accomplishments Performance Measures**

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Elevated Structures	0	0/0
# of Linear feet of Public Improvement	0	0/9,500
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor Hours	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

**Beneficiaries Performance Measures**

**Beneficiaries - Area Benefit / Census Method**

# of Persons	Beneficiaries - Area Benefit / Census Method		Total Low/Mod%	
	Low	Mod	Total	Low/Mod%
	0	0	1,605	0

LMI%: 49.84

**Activity Description:**

This activity is for drainage improvements.

**Location Description:**

77510 Landry Dr., Maringouin, LA 70757

**Activity Progress Narrative:**

**Activity Progress Narrative Type:**

**Section 3 Qualitative Efforts:**

-Other  
Construction has not begun, and there are no hours to report.

**Activity Location:**

Address	City	State	Zip	Status / Accept Visible on PDF?
No Activity Locations Found				

**Other Funding Sources Budgeted - Detail**

Match Sources	Amount
No Other Match Funding Sources Found	

**Other Funding Sources**

Other Funding Sources	Amount
No Other Funding Sources Found	

**Activity Supporting Documents:**

**Activity Supporting Documents:**  
None

**Grantee Activity Number:**

24MTR17702 - R1

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered Projects

**Project Number:**

3106

**Projected Start Date:**

09/17/2020

**National Objective:**

Urgent Need Mitigation

**Responsible Organization:**

Iberville Parish

**Benefit Type:**

Area Benefit (Census)

**Activity Title:**

White Castle Canal Drainage Improvements Project

**Activity Status:**

Under Way

**Project Title:**

Local and Regional Watershed Projects and Programs

**Projected End Date:**

03/01/2025

**Completed Activity Actual End Date:**

Overall	Apr 1 thru Jun 30, 2023	To Date
<b>Total Projected Budget from All Sources:</b>	\$0.00	\$2,564,000.00
<b>Total Budget:</b>	\$0.00	\$2,564,000.00
<b>Total Obligated:</b>	\$0.00	\$2,564,000.00
<b>Total Funds Drawdown</b>	\$37,755.00	\$212,108.88
Program Funds Drawdown:	\$37,755.00	\$212,108.88
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$37,755.00	\$212,108.88
Iberville Parish	\$37,755.00	\$212,108.88
<b>Most Impacted and Distressed Expended:</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$0.00	\$0.00
Match Funds	\$0.00	\$0.00
Non-Match Funds	\$0.00	\$0.00

Other Funds	This Report Period	To Date
<b>Overall</b>		
<b>Match Funds</b>	\$0.00	\$0.00

**Accomplishments Performance Measures**

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Elevated Structures	0	0/0
# of Linear miles of Public Improvement	0	0/4
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor Hours	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

**Beneficiaries Performance Measures**

	Beneficiaries - Area Benefit / Census Method			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	4,755	0

LMI%: 47.63

**Activity Description:**

This activity is for drainage improvements.

**Location Description:**

LA Hwy 993 and New Camp Road, White Castle, LA 70788

**Activity Progress Narrative:**

**Activity Progress Narrative Type:**

**Section 3 Qualitative Efforts:**

-Other  
Applicant in design and engineering phase.

**Activity Location:**

Address	City	State	Zip	Status / Accept Visible on
---------	------	-------	-----	----------------------------

No Activity Locations Found

**Other Funding Sources Budgeted - Detail**

**Match Sources**

Amount

No Other Match Funding Sources Found

**Other Funding Sources**

Amount

No Other Funding Sources Found

**Activity Supporting Documents:**

**Activity Supporting Documents:**

None

**Grantee Activity Number:**

25MTDS7701

**Activity Title:**

Village of Hodge Drainage Improvements

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered Projects

**Activity Status:**

Under Way

**Project Number:**

3106

**Project Title:**

Local and Regional Watershed Projects and Programs

**Projected Start Date:**

09/30/2022

**Projected End Date:**

12/31/2027

**National Objective:**

Urgent Need Mitigation

**Completed Activity Actual End Date:**

**Responsible Organization:**

VILLAGE OF HODGE

**Benefit Type:**

Area Benefit (Census)

Overall	Apr 1 thru Jun 30, 2023	To Date
<b>Total Projected Budget from All Sources:</b>	\$0.00	\$1,571,820.00
<b>Total Budget:</b>	\$0.00	\$1,571,820.00
<b>Total Obligated:</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
Program Funds Drawdown:	\$0.00	\$0.00
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended:</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$0.00	\$0.00
Match Funds	\$0.00	\$0.00
Non-Match Funds	\$0.00	\$0.00

**Other Funds**

Overall	This Report Period	To Date
<b>Match Funds</b>	\$0.00	\$0.00

**Accomplishments Performance Measures**

	This Report Period Total	Cumulative Actual Total / Expected Total
<b># of Elevated Structures</b>	0	0/0
<b># of Linear feet of Public Improvement</b>	0	0/1,290
<b># of Section 3 Labor Hours</b>	0	0/0
<b># of Targeted Section 3 Labor Hours</b>	0	0/0
<b># of Total Labor Hours</b>	0	0/0

	This Report Period Total	Cumulative Actual Total / Expected Total	
# of Housing Units	0		0/0
# of Multifamily Units	0		0/0
# of Singlefamily Units	0		0/0

**Beneficiaries Performance Measures**

# of Persons	Beneficiaries - Area Benefit / Census Method			
	Low	Mod	Total	Low/Mod%
	0	0	1,755	0

LMI%: 40.74

**Activity Description:**

This activity is for drainage improvements.

**Location Description:**

Throughout Jackson Parish, LA.

**Activity Progress Narrative:**

**Activity Progress Narrative Type:**

**Section 3 Qualitative Efforts:**

-Other  
In the process of completing the CEA

**Activity Location:**

Address	City	State	Zip	Status / Accept Visible on PDF?
No Activity Locations Found				

**Other Funding Sources Budgeted - Detail**

Match Sources	Amount
No Other Match Funding Sources Found	

**Other Funding Sources**

Other Funding Sources	Amount
No Other Funding Sources Found	

**Activity Supporting Documents:**

Activity Supporting Documents:  
None

**Grantee Activity Number:**  
28MTDS7701

**Activity Type:**  
MIT - Public Facilities and Improvements-Non Covered Projects

**Project Number:**  
3106

**Projected Start Date:**  
09/30/2022

**National Objective:**  
Urgent Need Mitigation

**Activity Title:**  
Anslem Coulee Regional Detention Pond

**Activity Status:**  
Under Way

**Project Title:**  
Local and Regional Watershed Projects and Programs

**Projected End Date:**  
12/31/2027

**Completed Activity Actual End Date:**

**Responsible Organization:**  
City of Youngsville

**Benefit Type:**  
Area Benefit (Census)

Overall	Apr 1 thru Jun 30, 2023	To Date
<b>Total Projected Budget from All Sources:</b>	\$0.00	\$3,567,339.45
<b>Total Budget:</b>	\$0.00	\$3,567,339.45
<b>Total Obligated:</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
Program Funds Drawdown:	\$0.00	\$0.00
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended:</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$0.00	\$0.00
Match Funds	\$0.00	\$0.00
Non-Match Funds	\$0.00	\$0.00

Other Funds	This Report Period	To Date
<b>Overall</b>		
<b>Match Funds</b>	\$0.00	\$0.00

**Accomplishments Performance Measures**

	This Report Period Total	Cumulative Actual Total / Expected Total
# cubic feet of stormwater storage added	0	0/559,405
# of Elevated Structures	0	0/0
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor Hours	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

**Beneficiaries Performance Measures**

	Beneficiaries - Area Benefit / Census Method			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	20,100	0

LMI%: 22.36

**Activity Description:**

This activity is for drainage improvements.

**Location Description:**

In the City of Youngsville, in Lafayette Parish, LA.

**Activity Progress Narrative:**

**Activity Progress Narrative Type:**

**Section 3 Qualitative Efforts:**

-Other  
In the process of completing the CEA

**Activity Location:**

Address	City	State	Zip	Status / Accept Visible on PDF?
---------	------	-------	-----	---------------------------------

No Activity Locations Found

**Other Funding Sources Budgeted - Detail Match Sources**

**Amount**

No Other Match Funding Sources Found

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

**Activity Supporting Documents:**

**Activity Supporting Documents:**

None

**Grantee Activity Number:**

28MTR17701 - R1

**Activity Title:**

Coulee Mine East Detention Project

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered Projects

**Activity Status:**

Under Way

**Project Number:**

3106

**Project Title:**

Local and Regional Watershed Projects and Programs

**Projected Start Date:**

09/17/2020

**Projected End Date:**

10/01/2025

**National Objective:**

Urgent Need Mitigation

**Completed Activity Actual End Date:**

**Responsible Organization:**

Lafayette City Parish Consolidated Government

**Benefit Type:**

Area Benefit (Census)

Overall	Apr 1 thru Jun 30, 2023	To Date
<b>Total Projected Budget from All Sources:</b>	\$0.00	\$4,725,000.00
<b>Total Budget:</b>	\$0.00	\$4,725,000.00
<b>Total Obligated:</b>	\$0.00	\$4,725,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
Program Funds Drawdown:	\$0.00	\$0.00
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended:</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$0.00	\$0.00
Match Funds	\$0.00	\$0.00
Non-Match Funds	\$0.00	\$0.00

**Other Funds**

Overall	This Report Period	To Date
<b>Match Funds</b>	\$0.00	\$0.00

**Accomplishments Performance Measures**

	This Report Period Total	Cumulative Actual Total / Expected Total
<b># of Elevated Structures</b>	0	0/0
<b># of Linear feet of Public Improvement</b>	0	0/200

# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor Hours	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

**Beneficiaries Performance Measures**

# of Persons	Beneficiaries - Area Benefit / Census Method			
	Low	Mod	Total	Low/Mod%
	0	0	3,475	0

LMI%: 38.85

**Activity Description:**

This activity is for construction of a flood storage area.

**Location Description:**

400 Block of Prejean Rd, Carencro, LA 70520

**Activity Progress Narrative:**

**Activity Progress Narrative Type:**

**Section 3 Qualitative Efforts:**

-Other  
Construction not started; ERR phase then acquisition.

**Activity Location:**

Address	City	State	Zip	Status / Accept Visible on PDF?
No Activity Locations Found				

**Other Funding Sources Budgeted - Detail Match Sources**

No Other Match Funding Sources Found

**Other Funding Sources**

No Other Funding Sources Found

**Activity Supporting Documents:**

**Activity Supporting Documents:**  
None

**Grantee Activity Number:**  
29MTDS7701

**Activity Type:**  
MIT - Public Facilities and Improvements-Non Covered Projects

**Project Number:**  
3106

**Activity Title:**  
Lafourche New Pump Station Construction

**Activity Status:**  
Under Way

**Project Title:**  
Local and Regional Watershed Projects and Programs



**Projected Start Date:**  
09/30/2022

**Projected End Date:**  
12/31/2027

**National Objective:**  
Urgent Need Mitigation

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Lafourche Parish Government

**Benefit Type:**  
Area Benefit (Census)

Overall	Apr 1 thru Jun 30, 2023	To Date
<b>Total Projected Budget from All Sources:</b>	\$0.00	\$1,592,707.51
<b>Total Budget:</b>	\$0.00	\$1,592,707.51
<b>Total Obligated:</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
Program Funds Drawdown:	\$0.00	\$0.00
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended:</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$0.00	\$0.00
Match Funds	\$0.00	\$0.00
Non-Match Funds	\$0.00	\$0.00

Other Funds	This Report Period	To Date
<b>Overall</b>		
<b>Match Funds</b>	\$0.00	\$0.00

**Accomplishments Performance Measures**

	This Report Period Total	Cumulative Actual Total / Expected Total
<b># of Elevated Structures</b>	0	0/0
<b># of pump stations repaired/replaced</b>	0	0/1
<b># of Section 3 Labor Hours</b>	0	0/0
<b># of Targeted Section 3 Labor Hours</b>	0	0/0
<b># of Total Labor Hours</b>	0	0/0

	This Report Period Total	Cumulative Actual Total / Expected Total
<b># of Housing Units</b>	0	0/0
<b># of Multifamily Units</b>	0	0/0
<b># of Singlefamily Units</b>	0	0/0

**Beneficiaries Performance Measures**

	Beneficiaries - Area Benefit / Census Method			
	Low	Mod	Total Low/Mod%	Total
<b># of Persons</b>	0	0	1,575	0

LMI%: 17.14

**Activity Description:**  
This activity is for drainage improvements and construction of a pump station.

**Location Description:**  
Throughout Lafourche Parish, LA.

**Activity Progress Narrative:**

**Activity Progress Narrative Type:**

**Section 3 Qualitative Efforts:**

-Other  
In the process of completing the CEA

**Activity Location:**

Address	City	State	Zip	Status / Accept Visible on PDF?
No Activity Locations Found				

**Other Funding Sources Budgeted - Detail Match Sources**

No Other Match Funding Sources Found

**Amount**

**Other Funding Sources**

No Other Funding Sources Found

**Amount**

**Activity Supporting Documents:**

**Activity Supporting Documents:**  
None

**Grantee Activity Number:**  
29MTR17701 - R1

**Activity Title:**  
Lafourche Emergency Backup Pumps

**Activity Type:**  
MIT - Public Facilities and Improvements-Non Covered Projects

**Activity Status:**  
Under Way

**Project Number:**  
3106

**Project Title:**  
Local and Regional Watershed Projects and Programs

**Projected Start Date:**  
09/17/2020

**Projected End Date:**  
09/30/2023

**National Objective:**  
Urgent Need Mitigation

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Lafourche Parish Government

**Benefit Type:**  
Area Benefit (Census)

Overall	Apr 1 thru Jun 30, 2023	To Date
<b>Total Projected Budget from All Sources:</b>	\$0.00	\$1,895,000.00
<b>Total Budget:</b>	\$0.00	\$1,895,000.00
<b>Total Obligated:</b>	\$0.00	\$1,895,000.00
<b>Total Funds Drawdown</b>	\$1,429,105.00	\$1,894,850.00
Program Funds Drawdown:	\$1,429,105.00	\$1,894,850.00
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$1,429,105.00	\$1,894,850.00
Lafourche Parish Government	\$1,429,105.00	\$1,894,850.00
<b>Most Impacted and Distressed Expended:</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$0.00	\$0.00
Match Funds	\$0.00	\$0.00
Non-Match Funds	\$0.00	\$0.00

**Other Funds**

Overall	This Report Period	To Date
<b>Match Funds</b>	\$0.00	\$0.00

**Accomplishments Performance Measures**

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Elevated Structures	0	0/0
# of pump stations repaired/replaced	0	0/9
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor Hours	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

**Beneficiaries Performance Measures**

	Beneficiaries - Area Benefit / Census Method			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	95,430	0

LMI%: 37.22

**Activity Description:**

This activity is for nine new backup pumps for pump stations.

**Location Description:**

Throughout Lafourche Parish, LA.

**Activity Progress Narrative:**

**Activity Progress Narrative Type:**

**Section 3 Qualitative Efforts:**

-Other  
No construction, pump purchase only

**Activity Location:**

Address	City	State	Zip	Status / Accept Visible on PDF?
No Activity Locations Found				

**Other Funding Sources Budgeted - Detail Match Sources**

No Other Match Funding Sources Found

**Other Funding Sources**

No Other Funding Sources Found

**Activity Supporting Documents:**

Activity Supporting Documents:  
None

**Grantee Activity Number:**  
34MTDS7701

**Activity Title:**  
Staulkinghead Creek Rehabilitation

**Activity Type:**  
MIT - Public Facilities and Improvements-Non Covered Projects

**Activity Status:**  
Under Way

**Project Number:**  
3106

**Project Title:**  
Local and Regional Watershed Projects and Programs

**Projected Start Date:**  
09/30/2022

**Projected End Date:**  
12/31/2027

**National Objective:**  
Low/Mod

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Morehouse Parish Police Jury

**Benefit Type:**  
Area Benefit (Census)

Overall	Apr 1 thru Jun 30, 2023	To Date
<b>Total Projected Budget from All Sources:</b>	\$0.00	\$5,076,778.50
<b>Total Budget:</b>	\$0.00	\$5,076,778.50
<b>Total Obligated:</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
Program Funds Drawdown:	\$0.00	\$0.00
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended:</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$0.00	\$0.00
Match Funds	\$0.00	\$0.00
Non-Match Funds	\$0.00	\$0.00

Other Funds	This Report Period	To Date
<b>Overall</b>		
<b>Match Funds</b>	\$0.00	\$0.00

**Accomplishments Performance Measures**

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Elevated Structures	0	0/0
# of Linear feet of Public Improvement	0	0/17,684
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor Hours	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

**Beneficiaries Performance Measures**

	Beneficiaries - Area Benefit / Census Method			
	Low	Mod	Total	Low/Mod%
# of Persons	3,780	2,005	10,100	57.28

LMI%: 57.28

**Activity Description:**  
This activity is for drainage improvements.

**Location Description:**  
Throughout Morehouse Parish, LA.

**Activity Progress Narrative:**

**Activity Progress Narrative Type:**

**Section 3 Qualitative Efforts:**

-Other  
In the process of completing the CEA

**Activity Location:**

Address	City	State	Zip	Status / Accept Visible on PDF?
No Activity Locations Found				

**Other Funding Sources Budgeted - Detail Match Sources**

**Amount**

No Other Match Funding Sources Found

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

**Activity Supporting Documents:**

**Activity Supporting Documents:**

None

**Grantee Activity Number:**

35MTR17701 - R1

**Activity Title:**

East Natchitoches Drainage Improvements

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered Projects

**Activity Status:**

Under Way

**Project Number:**

3106

**Project Title:**

Local and Regional Watershed Projects and Programs

**Projected Start Date:**

09/17/2020

**Projected End Date:**

11/01/2024

**National Objective:**

Urgent Need Mitigation

**Completed Activity Actual End Date:**

**Responsible Organization:**

Natchitoches Parish

**Benefit Type:**

Area Benefit (Census)

Overall	Apr 1 thru Jun 30, 2023	To Date
<b>Total Projected Budget from All Sources:</b>	\$0.00	\$3,430,000.00
<b>Total Budget:</b>	\$0.00	\$3,430,000.00
<b>Total Obligated:</b>	\$3,430,000.00	\$3,430,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
Program Funds Drawdown:	\$0.00	\$0.00
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$0.00	\$0.00
Natchitoches Parish	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended:</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$0.00	\$0.00
Match Funds	\$0.00	\$0.00
Non-Match Funds	\$0.00	\$0.00

**Other Funds**

Overall	This Report Period	To Date
<b>Match Funds</b>	\$0.00	\$0.00

**Accomplishments Performance Measures**

	This Report Period Total	Cumulative Actual Total / Expected Total
# cubic feet of stormwater storage added	0	0/5,280
# of Elevated Structures	0	0/0
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor Hours	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

**Beneficiaries Performance Measures**

	Beneficiaries - Area Benefit / Census Method			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	8,840	0

LMI%: 38.63

**Activity Description:**

This activity is for drainage improvements.

**Location Description:**

1947-1973 Upper Cane River Road, Natchitoches, LA 71547

**Activity Progress Narrative:**

**Activity Progress Narrative Type:**

**Section 3 Qualitative Efforts:**

-Other  
Construction not started. Project amendment requested.

**Activity Location:**

Address	City	State	Zip	Status / Accept Visible on PDF?
---------	------	-------	-----	---------------------------------

No Activity Locations Found

**Other Funding Sources Budgeted - Detail Match Sources**

**Amount**

No Other Match Funding Sources Found

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

**Activity Supporting Documents:**

**Activity Supporting Documents:**

None

**Grantee Activity Number:**  
37MTDS7701

**Activity Type:**  
MIT - Public Facilities and Improvements-Non Covered Projects

**Project Number:**  
3106

**Projected Start Date:**  
09/30/2022

**National Objective:**  
Low/Mod

**Responsible Organization:**  
City of Monroe

**Benefit Type:**  
Area Benefit (Census)

**Activity Title:**  
West Parkview Drainage Improvements

**Activity Status:**  
Under Way

**Project Title:**  
Local and Regional Watershed Projects and Programs

**Projected End Date:**  
12/31/2027

**Completed Activity Actual End Date:**

Overall	Apr 1 thru Jun 30, 2023	To Date
<b>Total Projected Budget from All Sources:</b>	\$0.00	\$3,253,523.31
<b>Total Budget:</b>	\$0.00	\$3,253,523.31
<b>Total Obligated:</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
Program Funds Drawdown:	\$0.00	\$0.00
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended:</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$0.00	\$0.00
Match Funds	\$0.00	\$0.00
Non-Match Funds	\$0.00	\$0.00

Other Funds	This Report Period	To Date
<b>Overall</b>		
<b>Match Funds</b>	\$0.00	\$0.00

**Accomplishments Performance Measures**

	This Report Period Total	Cumulative Actual Total / Expected Total
<b># of Elevated Structures</b>	0	0/0
<b># of Linear feet of Public Improvement</b>	0	0/2,200
<b># of Section 3 Labor Hours</b>	0	0/0
<b># of Targeted Section 3 Labor Hours</b>	0	0/0
<b># of Total Labor Hours</b>	0	0/0

	This Report Period Total	Cumulative Actual Total / Expected Total
<b># of Housing Units</b>	0	0/0
<b># of Multifamily Units</b>	0	0/0
<b># of Singlefamily Units</b>	0	0/0

**Beneficiaries Performance Measures**

	Beneficiaries - Area Benefit / Census Method			
	Low	Mod	Total	Low/Mod%
<b># of Persons</b>	2,895	1,890	6,970	68.65

LMI%: 68.65

**Activity Description:**  
This activity is for drainage improvements.

**Location Description:**

Throughout Ouachita Parish, LA.

**Activity Progress Narrative:**

**Activity Progress Narrative Type:**

**Section 3 Qualitative Efforts:**

-Other  
In the process of completing the CEA

**Activity Location:**

Address	City	State	Zip	Status / Accept Visible on PDF?
No Activity Locations Found				

**Other Funding Sources Budgeted - Detail Match Sources**

**Amount**

No Other Match Funding Sources Found

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

**Activity Supporting Documents:**

**Activity Supporting Documents:**  
None

**Grantee Activity Number:**  
37MTDS7702

**Activity Title:**  
Cypress Detention - South

**Activity Type:**  
MIT - Public Facilities and Improvements-Non Covered Projects

**Activity Status:**  
Under Way

**Project Number:**  
3106

**Project Title:**  
Local and Regional Watershed Projects and Programs

**Projected Start Date:**  
09/30/2022

**Projected End Date:**  
12/31/2027

**National Objective:**  
Urgent Need Mitigation

**Completed Activity Actual End Date:**

**Responsible Organization:**  
City of West Monroe

**Benefit Type:**  
Area Benefit (Census)

Overall	Apr 1 thru Jun 30, 2023	To Date
<b>Total Projected Budget from All Sources:</b>	\$0.00	\$1,281,764.70
<b>Total Budget:</b>	\$0.00	\$1,281,764.70
<b>Total Obligated:</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
Program Funds Drawdown:	\$0.00	\$0.00
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$0.00	\$0.00
City of West Monroe	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended:</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$0.00	\$0.00
Match Funds	\$0.00	\$0.00
Non-Match Funds	\$0.00	\$0.00



**Other Funds**

<b>Overall</b>	<b>This Report Period</b>	<b>To Date</b>
<b>Match Funds</b>	\$0.00	\$0.00

**Accomplishments Performance Measures**

	<b>This Report Period Total</b>	<b>Cumulative Actual Total / Expected Total</b>
# cubic feet of stormwater storage added	0	0/312,099
# of Elevated Structures	0	0/0
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor Hours	0	0/0
# of Total Labor Hours	0	0/0

	<b>This Report Period Total</b>	<b>Cumulative Actual Total / Expected Total</b>
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

**Beneficiaries Performance Measures**

	<b>Beneficiaries - Area Benefit / Census Method</b>			
	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low/Mod%</b>
# of Persons	0	0	995	0

LMI%: 50.25

**Activity Description:**

This activity is for flood storage and channel improvements.

**Location Description:**

Throughout Ouachita Parish, LA.

**Activity Progress Narrative:**

**Activity Progress Narrative Type:**

**Section 3 Qualitative Efforts:**

-Other  
In the process of completing the CEA

**Activity Location:**

Address	City	State	Zip	Status / Accept Visible on PDF?
---------	------	-------	-----	---------------------------------

No Activity Locations Found

**Other Funding Sources Budgeted - Detail**

Match Sources	Amount
---------------	--------

No Other Match Funding Sources Found

Other Funding Sources	Amount
-----------------------	--------

No Other Funding Sources Found

**Activity Supporting Documents:**

**Activity Supporting Documents:**

None

**Grantee Activity Number:**

37MTR17701 - R1

**Activity Title:**

Youngs Bayou Detention Pond

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered Projects

**Activity Status:**

Under Way

**Project Number:**

3106

**Project Title:**

Local and Regional Watershed Projects and Programs

**Projected Start Date:**

09/17/2020

**Projected End Date:**

02/01/2025

**National Objective:**

Low/Mod

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Monroe

**Benefit Type:**

Area Benefit (Census)

Overall	Apr 1 thru Jun 30, 2023	To Date
<b>Total Projected Budget from All Sources:</b>	\$0.00	\$2,680,050.00
<b>Total Budget:</b>	\$0.00	\$2,680,050.00
<b>Total Obligated:</b>	\$2,680,050.00	\$2,680,050.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
Program Funds Drawdown:	\$0.00	\$0.00
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$0.00	\$0.00
City of Monroe	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended:</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$0.00	\$0.00
Match Funds	\$0.00	\$0.00
Non-Match Funds	\$0.00	\$0.00

Other Funds	This Report Period	To Date
<b>Overall</b>		
<b>Match Funds</b>	\$0.00	\$0.00

**Accomplishments Performance Measures**

	This Report Period Total	Cumulative Actual Total / Expected Total
<b># acres of wetlands created</b>	0	0/60
<b># of Elevated Structures</b>	0	0/0
<b># of Section 3 Labor Hours</b>	0	0/0
<b># of Targeted Section 3 Labor Hours</b>	0	0/0
<b># of Total Labor Hours</b>	0	0/0

	This Report Period Total	Cumulative Actual Total / Expected Total
<b># of Housing Units</b>	0	0/0
<b># of Multifamily Units</b>	0	0/0
<b># of Singlefamily Units</b>	0	0/0

**Beneficiaries Performance Measures**

	Beneficiaries - Area Benefit / Census Method			
	Low	Mod	Total	Low/Mod%
<b># of Persons</b>	3,780	1,815	8,560	65.36

LMI%: 65.36

**Activity Description:**

This activity is for construction of a flood storage area.

**Location Description:**

512 S. 24th St., Monroe, LA 71201

**Activity Progress Narrative:**

**Activity Progress Narrative Type:**

**Section 3 Qualitative Efforts:**

-Other  
Construction has not begun, and there are no hours to report.

**Activity Location:**

Address	City	State	Zip	Status / Accept Visible on PDF?
No Activity Locations Found				

**Other Funding Sources Budgeted - Detail**

Match Sources	Amount
No Other Match Funding Sources Found	

**Other Funding Sources**

Other Funding Sources	Amount
No Other Funding Sources Found	

**Activity Supporting Documents:**

**Activity Supporting Documents:**

None

**Grantee Activity Number:**

37MTR17702 - R1

**Activity Title:**

Georgia Street Pump Station Round 1

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered Projects

**Activity Status:**

Under Way

**Project Number:**

3106

**Project Title:**

Local and Regional Watershed Projects and Programs

**Projected Start Date:**

09/17/2020

**Projected End Date:**

10/31/2024

**National Objective:**

Low/Mod

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Monroe

**Benefit Type:**

Area Benefit (Census)

Overall	Apr 1 thru Jun 30, 2023	To Date
<b>Total Projected Budget from All Sources:</b>	\$0.00	\$500,000.00
<b>Total Budget:</b>	\$0.00	\$500,000.00
<b>Total Obligated:</b>	\$500,000.00	\$500,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
Program Funds Drawdown:	\$0.00	\$0.00
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00

<b>Total Funds Expended:</b>	\$0.00	\$0.00
City of Monroe	\$0.00	\$0.00
Ouachita Parish Police Jury	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended:</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$0.00	\$0.00
Match Funds	\$0.00	\$0.00
Non-Match Funds	\$0.00	\$0.00

**Other Funds**

<b>Overall</b>	<b>This Report Period</b>	<b>To Date</b>
<b>Match Funds</b>	\$0.00	\$0.00

**Accomplishments Performance Measures**

	<b>This Report Period Total</b>	<b>Cumulative Actual Total / Expected Total</b>
# of Elevated Structures	0	0/0
# of pump stations repaired/replaced	0	0/1
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor Hours	0	0/0
# of Total Labor Hours	0	0/0

	<b>This Report Period Total</b>	<b>Cumulative Actual Total / Expected Total</b>
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

**Beneficiaries Performance Measures**

# of Persons	<b>Beneficiaries - Area Benefit / Census Method</b>			
	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low/Mod%</b>
	2,315	1,355	4,730	77.59

LMI%: 77.59

**Activity Description:**

This activity involves construction of a sump area, pump station and force main to pump storm water runoff from a low lying residential area in the Georgia Street/Winnsboro Road vicinity to the Ouachita River.

**Location Description:**

2203 Georgia St., Monroe, LA 71202

**Activity Progress Narrative:**

**Activity Progress Narrative Type:**

**Section 3 Qualitative Efforts:**

-Other  
Construction has not begun, and there are no hours to report.

**Activity Location:**

<b>Address</b>	<b>City</b>	<b>State</b>	<b>Zip</b>	<b>Status / Accept Visible on PDF?</b>
No Activity Locations Found				

**Other Funding Sources Budgeted - Detail**

<b>Match Sources</b>	<b>Amount</b>
No Other Match Funding Sources Found	

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

**Activity Supporting Documents:**

**Activity Supporting Documents:**

None

**Grantee Activity Number:**

37MTR17703 - R1

**Activity Title:**

Portable Pumps Parish Wide

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered Projects

**Activity Status:**

Under Way

**Project Number:**

3106

**Project Title:**

Local and Regional Watershed Projects and Programs

**Projected Start Date:**

09/17/2020

**Projected End Date:**

10/01/2023

**National Objective:**

Urgent Need Mitigation

**Completed Activity Actual End Date:**

**Responsible Organization:**

Ouachita Parish Police Jury

**Benefit Type:**

Area Benefit (Census)

Overall	Apr 1 thru Jun 30, 2023	To Date
<b>Total Projected Budget from All Sources:</b>	\$0.00	\$1,730,000.00
<b>Total Budget:</b>	\$0.00	\$1,730,000.00
<b>Total Obligated:</b>	\$0.00	\$1,730,000.00
<b>Total Funds Drawdown</b>	\$880,287.70	\$1,230,000.00
Program Funds Drawdown:	\$880,287.70	\$1,230,000.00
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$880,287.70	\$1,230,000.00
Ouachita Parish Police Jury	\$880,287.70	\$1,230,000.00
<b>Most Impacted and Distressed Expended:</b>	\$880,287.70	\$1,230,000.00
<b>Other Funds</b>	\$0.00	\$0.00
Match Funds	\$0.00	\$0.00
Non-Match Funds	\$0.00	\$0.00

**Other Funds**

Overall	This Report Period	To Date
<b>Match Funds</b>	\$0.00	\$0.00

**Accomplishments Performance Measures**

	This Report Period Total	Cumulative Actual Total / Expected Total
<b># of Elevated Structures</b>	0	0/0
<b># of pump stations repaired/replaced</b>	9	9/10
<b># of Section 3 Labor Hours</b>	0	0/0
<b># of Targeted Section 3 Labor Hours</b>	0	0/0
<b># of Total Labor Hours</b>	0	0/0

	This Report Period Total	Cumulative Actual Total / Expected Total
<b># of Housing Units</b>	0	0/0
<b># of Multifamily Units</b>	0	0/0
<b># of Singlefamily Units</b>	0	0/0

**Beneficiaries Performance Measures**

Beneficiaries - Area Benefit / Census Method				
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	334,615	0

LMI%: 46.84

**Activity Description:**

This activity is for 10 new portable pumps for pump stations.

**Location Description:**

301 South Grand #201, Monroe, LA 71201

**Activity Progress Narrative:**

**Activity Progress Narrative Type:**

**Section 3 Qualitative Efforts:**

-Other  
Construction has not begun, and there are no hours to report.

**Activity Location:**

Address	City	State	Zip	Status / Accept Visible on PDF?
No Activity Locations Found				

**Other Funding Sources Budgeted - Detail**

Match Sources	Amount
No Other Match Funding Sources Found	

**Other Funding Sources**

Other Funding Sources	Amount
No Other Funding Sources Found	

**Activity Supporting Documents:**

**Activity Supporting Documents:**  
None

**Grantee Activity Number:**  
39MTDS7701

**Activity Type:**  
MIT - Public Facilities and Improvements-Non Covered Projects

**Project Number:**  
3106

**Projected Start Date:**  
09/30/2022

**National Objective:**  
Urgent Need Mitigation

**Responsible Organization:**  
UPPER DELTA SOIL AND WATER CONSERVATION DISTRICT

**Benefit Type:**  
Area Benefit (Census)

**Activity Title:**  
Upper Terrebonne Basin Drainage Improvements

**Activity Status:**  
Under Way

**Project Title:**  
Local and Regional Watershed Projects and Programs

**Projected End Date:**  
12/31/2027

**Completed Activity Actual End Date:**

Overall	Apr 1 thru Jun 30, 2023	To Date
<b>Total Projected Budget from All Sources:</b>	\$0.00	\$9,177,232.30
<b>Total Budget:</b>	\$0.00	\$9,177,232.30
<b>Total Obligated:</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
Program Funds Drawdown:	\$0.00	\$0.00
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended:</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$0.00	\$0.00
Match Funds	\$0.00	\$0.00
Non-Match Funds	\$0.00	\$0.00

Other Funds Overall	This Report Period	To Date
<b>Match Funds</b>	\$0.00	\$0.00

**Accomplishments Performance Measures**

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Elevated Structures	0	0/0
# of Linear feet of Public Improvement	0	0/21,000
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor Hours	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

**Beneficiaries Performance Measures**

	Beneficiaries - Area Benefit / Census Method			
	Low	Mod	Total	Low/Mod%
# of Persons	7,990	4,395	26,995	45.88

LMI%: 45.88

**Activity Description:**

This activity is for drainage improvements.

**Location Description:**

Throughout Pointe Coupee Parish, LA.

**Activity Progress Narrative:**

**Activity Progress Narrative Type:**

**Section 3 Qualitative Efforts:**

-Other  
In the process of completing the CEA

**Activity Location:**

Address	City	State	Zip	Status / Accept Visible on PDF?
---------	------	-------	-----	---------------------------------

No Activity Locations Found

**Other Funding Sources Budgeted - Detail**

**Match Sources**

**Amount**

No Other Match Funding Sources Found

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

**Activity Supporting Documents:**

**Activity Supporting Documents:**

None

**Grantee Activity Number:**

40MTR17701 - R1

**Activity Title:**

Horseshoe Canal Hardening

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered Projects

**Activity Status:**

Under Way

**Project Number:**

3106

**Project Title:**

Local and Regional Watershed Projects and Programs

**Projected Start Date:**

09/17/2020

**Projected End Date:**

12/31/2024

**National Objective:**

Urgent Need Mitigation

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Alexandria

**Benefit Type:**

Area Benefit (Census)

Overall	Apr 1 thru Jun 30, 2023	To Date
<b>Total Projected Budget from All Sources:</b>	\$0.00	\$1,911,600.00
<b>Total Budget:</b>	\$0.00	\$1,911,600.00
<b>Total Obligated:</b>	\$0.00	\$1,911,600.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
Program Funds Drawdown:	\$0.00	\$0.00
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$0.00	\$0.00
City of Alexandria	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended:</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$0.00	\$0.00
Match Funds	\$0.00	\$0.00
Non-Match Funds	\$0.00	\$0.00

**Other Funds**

Overall	This Report Period	To Date
<b>Match Funds</b>	\$0.00	\$0.00

**Accomplishments Performance Measures**

	This Report Period Total	Cumulative Actual Total / Expected Total
<b>% decrease in affluent discharged</b>	0	0/50
<b># of Elevated Structures</b>	0	0/0
<b># of Section 3 Labor Hours</b>	0	0/0
<b># of Targeted Section 3 Labor Hours</b>	0	0/0
<b># of Total Labor Hours</b>	0	0/0



	This Report Period Total	Cumulative Actual Total / Expected Total	
# of Housing Units	0		0/0
# of Multifamily Units	0		0/0
# of Singlefamily Units	0		0/0

**Beneficiaries Performance Measures**

# of Persons	Beneficiaries - Area Benefit / Census Method			
	Low	Mod	Total	Low/Mod%
	0	0	11,640	0

LMI%: 24.7

**Activity Description:**

This activity is for construction of a reinforced concrete box culvert at Horseshoe Canal.

**Location Description:**

U.S. Hwy. 165 Horseshoe Drainage Canal, Alexandria, LA 71301

**Activity Progress Narrative:**

**Activity Progress Narrative Type:**

**Section 3 Qualitative Efforts:**

-Other  
Activity is scheduled to begin at the end of the month.

**Activity Location:**

Address	City	State	Zip	Status / Accept Visible on PDF?
No Activity Locations Found				

**Other Funding Sources Budgeted - Detail**

Match Sources	Amount
No Other Match Funding Sources Found	

**Other Funding Sources**

Other Funding Sources	Amount
No Other Funding Sources Found	

**Activity Supporting Documents:**

Activity Supporting Documents:  
None

**Grantee Activity Number:**  
40MTR17702 - R1

**Activity Type:**  
MIT - Public Facilities and Improvements-Non Covered Projects

**Project Number:**  
3106

**Projected Start Date:**  
09/17/2020

**National Objective:**  
Low/Mod

**Activity Title:**  
Chatlin Lake Canal Backwater Overflow Relief Structure

**Activity Status:**  
Under Way

**Project Title:**  
Local and Regional Watershed Projects and Programs

**Projected End Date:**  
12/01/2023

**Completed Activity Actual End Date:**

**Responsible Organization:**  
City of Alexandria

**Benefit Type:**  
Area Benefit (Census)

Overall	Apr 1 thru Jun 30, 2023	To Date
<b>Total Projected Budget from All Sources:</b>	\$0.00	\$10,000,000.00
<b>Total Budget:</b>	\$0.00	\$10,000,000.00
<b>Total Obligated:</b>	\$0.00	\$10,000,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
Program Funds Drawdown:	\$0.00	\$0.00
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended:</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$0.00	\$0.00
Match Funds	\$0.00	\$0.00
Non-Match Funds	\$0.00	\$0.00

Other Funds	This Report Period	To Date
<b>Overall</b>		
<b>Match Funds</b>	\$0.00	\$0.00

**Accomplishments Performance Measures**

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Elevated Structures	0	0/0
# of Linear Feet of Water Lines	0	0/2,500
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor Hours	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

**Beneficiaries Performance Measures**

	Beneficiaries - Area Benefit / Census Method			
	Low	Mod	Total	Low/Mod%
# of Persons	6,500	4,345	19,125	56.71

LMI%: 56.71

**Activity Description:**

This activity is for construction of an outfall from Chatlin Lake Canal to the Red River.

**Location Description:**

LA Hwy 1, Alexandria, LA 71301

**Activity Progress Narrative:**

**Activity Progress Narrative Type:**

**Section 3 Qualitative Efforts:**

-Other  
Activity hasn't started. Project is in the design phase.

**Activity Location:**

Address	City	State	Zip	Status / Accept Visible on PDF?
---------	------	-------	-----	---------------------------------

No Activity Locations Found

**Other Funding Sources Budgeted - Detail Match Sources**

**Amount**

No Other Match Funding Sources Found

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

**Activity Supporting Documents:**

**Activity Supporting Documents:**

None

**Grantee Activity Number:**

40MTR17703 - R1

**Activity Title:**

Huffman Creek Pump Station and Outfall Improvements

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered Projects

**Activity Status:**

Under Way

**Project Number:**

3106

**Project Title:**

Local and Regional Watershed Projects and Programs

**Projected Start Date:**

09/17/2020

**Projected End Date:**

06/01/2024

**National Objective:**

Low/Mod

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Pineville

**Benefit Type:**

Area Benefit (Census)

Overall	Apr 1 thru Jun 30, 2023	To Date
<b>Total Projected Budget from All Sources:</b>	\$0.00	\$5,290,000.00
<b>Total Budget:</b>	\$0.00	\$5,290,000.00
<b>Total Obligated:</b>	\$0.00	\$5,290,000.00
<b>Total Funds Drawdown</b>	\$347,935.00	\$347,935.00
Program Funds Drawdown:	\$347,935.00	\$347,935.00
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$347,935.00	\$347,935.00
City of Pineville	\$347,935.00	\$347,935.00
<b>Most Impacted and Distressed Expended:</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$0.00	\$0.00
Match Funds	\$0.00	\$0.00
Non-Match Funds	\$0.00	\$0.00

**Other Funds**

Overall	This Report Period	To Date
<b>Match Funds</b>	\$0.00	\$0.00

**Accomplishments Performance Measures**

	This Report Period Total	Cumulative Actual Total / Expected Total
<b># of Elevated Structures</b>	0	0/0

# of pump stations repaired/replaced	0	0/2
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor Hours	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

**Beneficiaries Performance Measures**

# of Persons	Beneficiaries - Area Benefit / Census Method			
	Low	Mod	Total	Low/Mod%
	1,520	605	3,255	65.28

LMI%: 65.28

**Activity Description:**

This activity is for the demolition of two pump stations and development of an enlarged sump pump.

**Location Description:**

Corner of Monnett Street and Baker Street, Pineville, LA 71360

**Activity Progress Narrative:**

**Activity Progress Narrative Type:**

**Section 3 Qualitative Efforts:**

-Other  
Activity hasn't started. The acquisition process is underway.

**Activity Location:**

Address	City	State	Zip	Status / Accept Visible on PDF?
No Activity Locations Found				

**Other Funding Sources Budgeted - Detail**

Match Sources	Amount
No Other Match Funding Sources Found	

Other Funding Sources	Amount
No Other Funding Sources Found	

**Activity Supporting Documents:**

Activity Supporting Documents:  
None

**Grantee Activity Number:**  
40MTR17704 - R1

**Activity Type:**  
MIT - Public Facilities and Improvements-Non Covered Projects

**Project Number:**  
3106

**Activity Title:**  
Town of Ball Drainage Crossing Replacements

**Activity Status:**  
Under Way

**Project Title:**  
Local and Regional Watershed Projects and Programs

**Projected Start Date:**  
09/17/2020

**Projected End Date:**  
03/01/2025

**National Objective:**  
Urgent Need Mitigation

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Town of Ball

**Benefit Type:**  
Area Benefit (Census)

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2023</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources:</b>	\$0.00	\$3,414,305.00
<b>Total Budget:</b>	\$0.00	\$3,414,305.00
<b>Total Obligated:</b>	\$0.00	\$3,414,305.00
<b>Total Funds Drawdown</b>	\$76,284.46	\$211,446.96
Program Funds Drawdown:	\$76,284.46	\$211,446.96
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$76,284.46	\$211,446.96
Town of Ball	\$76,284.46	\$211,446.96
<b>Most Impacted and Distressed Expended:</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$0.00	\$0.00
Match Funds	\$0.00	\$0.00
Non-Match Funds	\$0.00	\$0.00

<b>Other Funds</b>	<b>This Report Period</b>	<b>To Date</b>
<b>Overall</b>		
<b>Match Funds</b>	\$0.00	\$0.00

**Accomplishments Performance Measures**

	<b>This Report Period Total</b>	<b>Cumulative Actual Total / Expected Total</b>
# of Elevated Structures	0	0/0
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor Hours	0	0/0
# of Total Labor Hours	0	0/0
# of water control structures repaired/replaced	0	0/12

	<b>This Report Period Total</b>	<b>Cumulative Actual Total / Expected Total</b>
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

**Beneficiaries Performance Measures**

	<b>Beneficiaries - Area Benefit / Census Method</b>			
	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low/Mod%</b>
# of Persons	0	0	5,360	0

**LMI%:** 30.13

**Activity Description:**

This activity is to reconstruct twelve drainage crossings and one bridge replacement.

**Location Description:**

211 Beeson Drive, Ball, LA 71405

**Activity Progress Narrative:**

**Activity Progress Narrative Type:**

**Section 3 Qualitative Efforts:**

-Other  
Construction has not begun, and there are no hours to report.

**Activity Location:**

Address	City	State	Zip	Status / Accept Visible on PDF?
---------	------	-------	-----	---------------------------------

No Activity Locations Found

**Other Funding Sources Budgeted - Detail**

Match Sources	Amount
---------------	--------

No Other Match Funding Sources Found

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

**Activity Supporting Documents:**

**Activity Supporting Documents:**

None

**Grantee Activity Number:**

42MTDS7701

**Activity Title:**

Salter Street Stormwater Retention

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered Projects

**Activity Status:**

Under Way

**Project Number:**

3106

**Project Title:**

Local and Regional Watershed Projects and Programs

**Projected Start Date:**

09/30/2022

**Projected End Date:**

12/31/2027

**National Objective:**

Urgent Need Mitigation

**Completed Activity Actual End Date:**

**Responsible Organization:**

TOWN OF DELHI

**Benefit Type:**

Area Benefit (Census)

Overall	Apr 1 thru Jun 30, 2023	To Date
<b>Total Projected Budget from All Sources:</b>	\$0.00	\$10,229,822.70
<b>Total Budget:</b>	\$0.00	\$10,229,822.70
<b>Total Obligated:</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
Program Funds Drawdown:	\$0.00	\$0.00
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended:</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$0.00	\$0.00
Match Funds	\$0.00	\$0.00
Non-Match Funds	\$0.00	\$0.00

**Other Funds**

Overall	This Report Period	To Date
<b>Match Funds</b>	\$0.00	\$0.00

**Accomplishments Performance Measures**

	<b>This Report Period Total</b>	<b>Cumulative Actual Total / Expected Total</b>	
# cubic feet of stormwater storage added	0		0/566,280
# of Elevated Structures	0		0/0
# of Section 3 Labor Hours	0		0/0
# of Targeted Section 3 Labor Hours	0		0/0
# of Total Labor Hours	0		0/0

	<b>This Report Period Total</b>	<b>Cumulative Actual Total / Expected Total</b>	
# of Housing Units	0		0/0
# of Multifamily Units	0		0/0
# of Singlefamily Units	0		0/0

**Beneficiaries Performance Measures**

	<b>Beneficiaries - Area Benefit / Census Method</b>			
	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low/Mod%</b>
# of Persons	0	0	925	0

LMI%: 40

**Activity Description:**

This activity is for drainage improvements.

**Location Description:**

In the Town of Delhi, in Richland Parish, LA.

**Activity Progress Narrative:**

**Activity Progress Narrative Type:**

**Section 3 Qualitative Efforts:**

-Other  
In the process of completing the CEA

**Activity Location:**

Address	City	State	Zip	Status / Accept Visible on PDF?
No Activity Locations Found				

**Other Funding Sources Budgeted - Detail Match Sources**

No Other Match Funding Sources Found

**Other Funding Sources**

No Other Funding Sources Found

**Activity Supporting Documents:**

**Activity Supporting Documents:**  
None

**Grantee Activity Number:**  
45MTDS7701

**Activity Title:**  
Ormond Area Flood Mitigation Project

**Activity Type:**  
MIT - Public Facilities and Improvements-Non Covered Projects

**Activity Status:**  
Under Way

**Project Number:**  
3106

**Project Title:**  
Local and Regional Watershed Projects and Programs

**Projected Start Date:**  
09/30/2022

**Projected End Date:**  
12/31/2027

**National Objective:**  
Urgent Need Mitigation

**Completed Activity Actual End Date:**

**Responsible Organization:**  
St. Charles Parish

**Benefit Type:**  
Area Benefit (Census)

Overall	Apr 1 thru Jun 30, 2023	To Date
<b>Total Projected Budget from All Sources:</b>	\$0.00	\$6,314,616.00
<b>Total Budget:</b>	\$0.00	\$6,314,616.00
<b>Total Obligated:</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
Program Funds Drawdown:	\$0.00	\$0.00
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended:</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$0.00	\$0.00
Match Funds	\$0.00	\$0.00
Non-Match Funds	\$0.00	\$0.00

Other Funds	This Report Period	To Date
<b>Overall</b>		
<b>Match Funds</b>	\$0.00	\$0.00

**Accomplishments Performance Measures**

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Elevated Structures	0	0/0
# of Linear feet of Public Improvement	0	0/450
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor Hours	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

**Beneficiaries Performance Measures**

	Beneficiaries - Area Benefit / Census Method			
	Low	Mod	Total Low/Mod%	
# of Persons	0	0	7,180	0

LMI%: 26.95

**Activity Description:**  
This activity is for drainage improvements.

**Location Description:**  
Throughout St. Charles Parish, LA.



**Activity Progress Narrative:**

**Activity Progress Narrative Type:**

**Section 3 Qualitative Efforts:**

-Other  
In the process of completing the CEA

**Activity Location:**

Address	City	State	Zip	Status / Accept Visible on PDF?
No Activity Locations Found				

**Other Funding Sources Budgeted - Detail Match Sources**

**Amount**

No Other Match Funding Sources Found

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

**Activity Supporting Documents:**

**Activity Supporting Documents:**  
None

**Grantee Activity Number:**  
47MTDS7701

**Activity Title:**  
St. James Parish Wide Drainage Improvements

**Activity Type:**  
MIT - Public Facilities and Improvements-Non Covered Projects

**Activity Status:**  
Under Way

**Project Number:**  
3106

**Project Title:**  
Local and Regional Watershed Projects and Programs

**Projected Start Date:**  
09/30/2022

**Projected End Date:**  
12/31/2027

**National Objective:**  
Urgent Need Mitigation

**Completed Activity Actual End Date:**

**Responsible Organization:**  
St. James Parish

**Benefit Type:**  
Area Benefit (Census)

Overall	Apr 1 thru Jun 30, 2023	To Date
<b>Total Projected Budget from All Sources:</b>	(\$7,328,641.01)	\$814,294.00
<b>Total Budget:</b>	(\$7,328,641.01)	\$814,294.00
<b>Total Obligated:</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
Program Funds Drawdown:	\$0.00	\$0.00
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$0.00	\$0.00
St. James Parish	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended:</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$0.00	\$0.00
Match Funds	\$0.00	\$0.00
Non-Match Funds	\$0.00	\$0.00

**Other Funds**

<b>Overall</b>	<b>This Report Period</b>	<b>To Date</b>
<b>Match Funds</b>	\$0.00	\$0.00

**Accomplishments Performance Measures**

	<b>This Report Period Total</b>	<b>Cumulative Actual Total / Expected Total</b>	
# of Elevated Structures	0		0/0
# of Linear feet of Public Improvement	0		0/19,384
# of Section 3 Labor Hours	0		0/0
# of Targeted Section 3 Labor Hours	0		0/0
# of Total Labor Hours	0		0/0

	<b>This Report Period Total</b>	<b>Cumulative Actual Total / Expected Total</b>	
# of Housing Units	0		0/0
# of Multifamily Units	0		0/0
# of Singlefamily Units	0		0/0

**Beneficiaries Performance Measures**

	<b>Beneficiaries - Area Benefit / Census Method</b>			
	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low/Mod%</b>
# of Persons	3,690	1,320	12,715	39.4

LMI%: 39.4

**Activity Description:**

This activity is for drainage improvements.

**Location Description:**

Throughout St. James Parish, LA.

**Activity Progress Narrative:**

**Activity Progress Narrative Type:**

**Section 3 Qualitative Efforts:**

-Other  
In the process of completing the CEA

**Activity Location:**

Address	City	State	Zip	Status / Accept Visible on PDF?
No Activity Locations Found				

**Other Funding Sources Budgeted - Detail**

Match Sources	Amount
No Other Match Funding Sources Found	

**Other Funding Sources**

Other Funding Sources	Amount
No Other Funding Sources Found	

**Activity Supporting Documents:**

**Activity Supporting Documents:**

None

**Grantee Activity Number:**  
50MTR17701 - R1

**Activity Title:**  
Cypress Bayou/Coulee Lasalle Drainage Improvements

**Activity Type:**  
MIT - Public Facilities and Improvements-Non Covered Projects

**Activity Status:**  
Under Way

**Project Number:**  
3106

**Project Title:**  
Local and Regional Watershed Projects and Programs

**Projected Start Date:**  
09/17/2020

**Projected End Date:**  
09/01/2026

**National Objective:**  
Urgent Need Mitigation

**Completed Activity Actual End Date:**

**Responsible Organization:**  
St. Martin Parish

**Benefit Type:**  
Area Benefit (Census)

Overall	Apr 1 thru Jun 30, 2023	To Date
<b>Total Projected Budget from All Sources:</b>	\$0.00	\$1,000,000.00
<b>Total Budget:</b>	\$0.00	\$1,000,000.00
<b>Total Obligated:</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
Program Funds Drawdown:	\$0.00	\$0.00
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended:</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$0.00	\$0.00
Match Funds	\$0.00	\$0.00
Non-Match Funds	\$0.00	\$0.00

Other Funds	This Report Period	To Date
<b>Overall</b>		
<b>Match Funds</b>	\$0.00	\$0.00

**Accomplishments Performance Measures**

	This Report Period Total	Cumulative Actual Total / Expected Total
<b># of Elevated Structures</b>	0	0/0
<b># of Linear feet of Public Improvement</b>	0	0/4,580
<b># of Section 3 Labor Hours</b>	0	0/0
<b># of Targeted Section 3 Labor Hours</b>	0	0/0
<b># of Total Labor Hours</b>	0	0/0

	This Report Period Total	Cumulative Actual Total / Expected Total
<b># of Housing Units</b>	0	0/0
<b># of Multifamily Units</b>	0	0/0
<b># of Singlefamily Units</b>	0	0/0

**Beneficiaries Performance Measures**

	Beneficiaries - Area Benefit / Census Method			
	Low	Mod	Total Low/Mod%	
<b># of Persons</b>	0	0	9,640	0

**LMI%:** 31.95

**Activity Description:**

This activity is for drainage improvements. Channel improvements for Cypress Bayou and Coulee LaSalle.

**Location Description:**

1410 Duchamp Rd., St. Martinville, LA 70518

**Activity Progress Narrative:**

**Activity Progress Narrative Type:**

**Section 3 Qualitative Efforts:**

-Other  
Activity hasn't started. Awaiting executed CEA from Grantee. Project is in the design phase.

**Activity Location:**

Address	City	State	Zip	Status / Accept Visible on PDF?
No Activity Locations Found				

**Other Funding Sources Budgeted - Detail**

Match Sources	Amount
No Other Match Funding Sources Found	

**Other Funding Sources**

Other Funding Sources	Amount
No Other Funding Sources Found	

**Activity Supporting Documents:**

**Activity Supporting Documents:**  
None

**Grantee Activity Number:**

52MTDS7701

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered Projects

**Project Number:**

3106

**Projected Start Date:**

09/30/2022

**National Objective:**

Urgent Need Mitigation

**Responsible Organization:**

City of Covington

**Benefit Type:**

Area Benefit (Census)

**Activity Title:**

Covington Lift Station Panel Elevations

**Activity Status:**

Under Way

**Project Title:**

Local and Regional Watershed Projects and Programs

**Projected End Date:**

12/31/2027

**Completed Activity Actual End Date:**

Overall	Apr 1 thru Jun 30, 2023	To Date
<b>Total Projected Budget from All Sources:</b>	\$0.00	\$2,631,200.00
<b>Total Budget:</b>	\$0.00	\$2,631,200.00
<b>Total Obligated:</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
Program Funds Drawdown:	\$0.00	\$0.00
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended:</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$0.00	\$0.00
Match Funds	\$0.00	\$0.00

Non-Match Funds

\$0.00

\$0.00

**Other Funds**

<b>Overall</b>	<b>This Report Period</b>	<b>To Date</b>
<b>Match Funds</b>	\$0.00	\$0.00

**Accomplishments Performance Measures**

	<b>This Report Period Total</b>	<b>Cumulative Actual Total / Expected Total</b>
# of Elevated Structures	0	0/26
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor Hours	0	0/0
# of Total Labor Hours	0	0/0

	<b>This Report Period Total</b>	<b>Cumulative Actual Total / Expected Total</b>
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

**Beneficiaries Performance Measures**

	<b>Beneficiaries - Area Benefit / Census Method</b>			
	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low/Mod%</b>
# of Persons	2,395	1,350	7,905	47.38

LMI%: 47.38

**Activity Description:**

This activity is to reduce flood risk for one or more critical facilities.

**Location Description:**

Throughout Covington, LA.

**Activity Progress Narrative:**

**Activity Progress Narrative Type:**

**Section 3 Qualitative Efforts:**

-Other  
In the process of completing the CEA

**Activity Location:**

Address	City	State	Zip	Status / Accept Visible on PDF?
---------	------	-------	-----	---------------------------------

No Activity Locations Found

**Other Funding Sources Budgeted - Detail**

Match Sources	Amount
---------------	--------

No Other Match Funding Sources Found

Other Funding Sources	Amount
-----------------------	--------

No Other Funding Sources Found

**Activity Supporting Documents:**

**Activity Supporting Documents:**

None

**Grantee Activity Number:**

52MTR17702 - R1

**Activity Title:**

Dellwood Drainage Pump Station Hardening

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered Projects

**Activity Status:**

Under Way

**Project Number:**

3106

**Project Title:**

Local and Regional Watershed Projects and Programs

**Projected Start Date:**

09/17/2020

**Projected End Date:**

05/31/2025

**National Objective:**

Urgent Need Mitigation

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Slidell

**Benefit Type:**

Area Benefit (Census)

Overall	Apr 1 thru Jun 30, 2023	To Date
<b>Total Projected Budget from All Sources:</b>	\$0.00	\$4,008,592.00
<b>Total Budget:</b>	\$0.00	\$4,008,592.00
<b>Total Obligated:</b>	\$4,008,592.00	\$4,008,592.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
Program Funds Drawdown:	\$0.00	\$0.00
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$0.00	\$0.00
City of Slidell	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended:</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$0.00	\$0.00
Match Funds	\$0.00	\$0.00
Non-Match Funds	\$0.00	\$0.00

**Other Funds**

Overall	This Report Period	To Date
<b>Match Funds</b>	\$0.00	\$0.00

**Accomplishments Performance Measures**

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Elevated Structures	0	0/0
# of pump stations repaired/replaced	0	0/1
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor Hours	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

**Beneficiaries Performance Measures**

	Beneficiaries - Area Benefit / Census Method			
	Low	Mod	Total Low/Mod%	
# of Persons	0	0	2,085	0

LMI%: 36.93

**Activity Description:**

This activity is for construction of mechanical bar screens at the drainage pump station intake basin.

**Location Description:**

100 Bermuda Dr., Slidell, LA 70458 (approximate street address)

**Activity Progress Narrative:**

**Activity Progress Narrative Type:**

**Section 3 Qualitative Efforts:**

-Other  
Construction not started. ERR Phase then bidding out job.

**Activity Location:**

Address	City	State	Zip	Status / Accept Visible on PDF?
No Activity Locations Found				

**Other Funding Sources Budgeted - Detail**

Match Sources	Amount
No Other Match Funding Sources Found	

**Other Funding Sources**

Other Funding Sources	Amount
No Other Funding Sources Found	

**Activity Supporting Documents:**

**Activity Supporting Documents:**

None

**Grantee Activity Number:**

52MTR17703 - R1

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered Projects

**Project Number:**

3106

**Projected Start Date:**

09/17/2020

**National Objective:**

Urgent Need Mitigation

**Responsible Organization:**

City of Slidell

**Benefit Type:**

Area Benefit (Census)

**Activity Title:**

Lee Street Drainage Pump Station Hardening

**Activity Status:**

Under Way

**Project Title:**

Local and Regional Watershed Projects and Programs

**Projected End Date:**

05/31/2025

**Completed Activity Actual End Date:**

Overall	Apr 1 thru Jun 30, 2023	To Date
<b>Total Projected Budget from All Sources:</b>	\$0.00	\$2,368,277.00
<b>Total Budget:</b>	\$0.00	\$2,368,277.00
<b>Total Obligated:</b>	\$2,368,277.00	\$2,368,277.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
Program Funds Drawdown:	\$0.00	\$0.00
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00

<b>Total Funds Expended:</b>		\$0.00	\$0.00
City of Slidell		\$0.00	\$0.00
<b>Most Impacted and Distressed Expended:</b>		\$0.00	\$0.00
<b>Other Funds</b>		\$0.00	\$0.00
Match Funds		\$0.00	\$0.00
Non-Match Funds		\$0.00	\$0.00

**Other Funds**

<b>Overall</b>	<b>This Report Period</b>	<b>To Date</b>
<b>Match Funds</b>	\$0.00	\$0.00

**Accomplishments Performance Measures**

	<b>This Report Period Total</b>	<b>Cumulative Actual Total / Expected Total</b>
# of Elevated Structures	0	0/0
# of pump stations repaired/replaced	0	0/1
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor Hours	0	0/0
# of Total Labor Hours	0	0/0

	<b>This Report Period Total</b>	<b>Cumulative Actual Total / Expected Total</b>
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

**Beneficiaries Performance Measures**

	<b>Beneficiaries - Area Benefit / Census Method</b>			
	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low/Mod%</b>
# of Persons	0	0	2,085	0

LMI%: 36.93

**Activity Description:**

This activity is for construction of mechanical bar screens at the drainage pump station intake basin.

**Location Description:**

100 Lee St., Slidell, LA 70458 (approximate street address)

**Activity Progress Narrative:**

**Activity Progress Narrative Type:**

**Section 3 Qualitative Efforts:**

-Other  
Construction not started. ERR Phase then bidding out job.

**Activity Location:**

<b>Address</b>	<b>City</b>	<b>State</b>	<b>Zip</b>	<b>Status / Accept Visible on PDF?</b>
----------------	-------------	--------------	------------	--

No Activity Locations Found

**Other Funding Sources Budgeted - Detail**

<b>Match Sources</b>	<b>Amount</b>
----------------------	---------------

No Other Match Funding Sources Found



**Other Funding Sources**

**Amount**

No Other Funding Sources Found

**Activity Supporting Documents:**

**Activity Supporting Documents:**

None

**Grantee Activity Number:**

56MTDS7701

**Activity Title:**

James Addition Drainage

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered Projects

**Activity Status:**

Under Way

**Project Number:**

3106

**Project Title:**

Local and Regional Watershed Projects and Programs

**Projected Start Date:**

09/30/2022

**Projected End Date:**

12/31/2027

**National Objective:**

Low/Mod

**Completed Activity Actual End Date:**

**Responsible Organization:**

Town of Farmerville

**Benefit Type:**

Area Benefit (Census)

Overall	Apr 1 thru Jun 30, 2023	To Date
<b>Total Projected Budget from All Sources:</b>	\$0.00	\$1,513,170.00
<b>Total Budget:</b>	\$0.00	\$1,513,170.00
<b>Total Obligated:</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
Program Funds Drawdown:	\$0.00	\$0.00
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended:</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$0.00	\$0.00
Match Funds	\$0.00	\$0.00
Non-Match Funds	\$0.00	\$0.00

**Other Funds**

Overall	This Report Period	To Date
<b>Match Funds</b>	\$0.00	\$0.00

**Accomplishments Performance Measures**

	This Report Period Total	Cumulative Actual Total / Expected Total
# cubic feet of stormwater storage added	0	0/490,007
# of Elevated Structures	0	0/0
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor Hours	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

**Beneficiaries Performance Measures**

**Beneficiaries - Area Benefit / Census Method**

	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low/Mod%</b>
<b># of Persons</b>	1,980	325	3,340	69.01

**LMI%:** 69.01

**Activity Description:**

This activity is for drainage improvements.

**Location Description:**

In the Town of Farmerville, in Union Parish, LA.

**Activity Progress Narrative:**

**Activity Progress Narrative Type:**

**Section 3 Qualitative Efforts:**

-Other  
In the process of completing the CEA

**Activity Location:**

Address	City	State	Zip	Status / Accept Visible on PDF?
---------	------	-------	-----	---------------------------------

No Activity Locations Found

**Other Funding Sources Budgeted - Detail**

Match Sources	Amount
---------------	--------

No Other Match Funding Sources Found

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

**Activity Supporting Documents:**

**Activity Supporting Documents:**

None

**Grantee Activity Number:**

56MTDS7702

**Activity Title:**

Hwy 33 Ditch Hardening

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered Projects

**Activity Status:**

Under Way

**Project Number:**

3106

**Project Title:**

Local and Regional Watershed Projects and Programs

**Projected Start Date:**

09/30/2022

**Projected End Date:**

12/31/2027

**National Objective:**

Low/Mod

**Completed Activity Actual End Date:**

**Responsible Organization:**

Town of Farmerville

**Benefit Type:**

Area Benefit (Census)

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2023</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources:</b>	\$0.00	\$2,334,500.00
<b>Total Budget:</b>	\$0.00	\$2,334,500.00

<b>Total Obligated:</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
Program Funds Drawdown:	\$0.00	\$0.00
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended:</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$0.00	\$0.00
Match Funds	\$0.00	\$0.00
Non-Match Funds	\$0.00	\$0.00

**Other Funds**

<b>Overall</b>	<b>This Report Period</b>	<b>To Date</b>
<b>Match Funds</b>	\$0.00	\$0.00

**Accomplishments Performance Measures**

	<b>This Report Period Total</b>	<b>Cumulative Actual Total / Expected Total</b>
# cubic feet of stormwater storage added	0	0/319,777
# of Elevated Structures	0	0/0
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor Hours	0	0/0
# of Total Labor Hours	0	0/0

	<b>This Report Period Total</b>	<b>Cumulative Actual Total / Expected Total</b>
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

**Beneficiaries Performance Measures**

	<b>Beneficiaries - Area Benefit / Census Method</b>			
	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low/Mod%</b>
# of Persons	1,730	460	4,115	53.22

LMI%: 53.22

**Activity Description:**

This activity is for drainage improvements.

**Location Description:**

In the Town of Farmerville, in Union Parish, LA.

**Activity Progress Narrative:**

**Activity Progress Narrative Type:**

**Section 3 Qualitative Efforts:**

-Other  
In the process of completing the CEA

**Activity Location:**

<b>Address</b>	<b>City</b>	<b>State</b>	<b>Zip</b>	<b>Status / Accept Visible on PDF?</b>
----------------	-------------	--------------	------------	--

No Activity Locations Found

**Other Funding Sources Budgeted - Detail**

<b>Match Sources</b>	<b>Amount</b>
----------------------	---------------

No Other Match Funding Sources Found

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

**Activity Supporting Documents:**

**Activity Supporting Documents:**

None

**Grantee Activity Number:**

56MTDS7703

**Activity Title:**

Gulley Street Drainage

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered Projects

**Activity Status:**

Under Way

**Project Number:**

3106

**Project Title:**

Local and Regional Watershed Projects and Programs

**Projected Start Date:**

09/30/2022

**Projected End Date:**

12/31/2027

**National Objective:**

Low/Mod

**Completed Activity Actual End Date:**

**Responsible Organization:**

Town of Farmerville

**Benefit Type:**

Area Benefit (Census)

Overall	Apr 1 thru Jun 30, 2023	To Date
<b>Total Projected Budget from All Sources:</b>	\$0.00	\$1,266,840.00
<b>Total Budget:</b>	\$0.00	\$1,266,840.00
<b>Total Obligated:</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
Program Funds Drawdown:	\$0.00	\$0.00
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended:</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$0.00	\$0.00
Match Funds	\$0.00	\$0.00
Non-Match Funds	\$0.00	\$0.00

**Other Funds**

Overall	This Report Period	To Date
<b>Match Funds</b>	\$0.00	\$0.00

**Accomplishments Performance Measures**

	This Report Period Total	Cumulative Actual Total / Expected Total
# cubic feet of stormwater storage added	0	0/512,788
# of Elevated Structures	0	0/0
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor Hours	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

**Beneficiaries Performance Measures**

**Beneficiaries - Area Benefit / Census Method**

# of Persons	Beneficiaries - Area Benefit / Census Method		Beneficiaries - Area Benefit / Census Method	
	Low	Mod	Total	Low/Mod%
	520	70	1,005	58.71

LMI%: 58.71

**Activity Description:**

This activity is for drainage improvements.

**Location Description:**

In the Town of Farmerville, in Union Parish, LA.

**Activity Progress Narrative:**

**Activity Progress Narrative Type:**

**Section 3 Qualitative Efforts:**

-Other  
In the process of completing the CEA

**Activity Location:**

Address	City	State	Zip	Status / Accept Visible on PDF?
No Activity Locations Found				

**Other Funding Sources Budgeted - Detail**

Match Sources	Amount
No Other Match Funding Sources Found	

**Other Funding Sources**

Other Funding Sources	Amount
No Other Funding Sources Found	

**Activity Supporting Documents:**

Activity Supporting Documents:  
None

**Grantee Activity Number:**

57MTR17701 - R1

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered Projects

**Project Number:**

3106

**Projected Start Date:**

09/17/2020

**National Objective:**

Urgent Need Mitigation

**Responsible Organization:**

Vermilion Parish Police Jury

**Benefit Type:**

Area Benefit (Census)

**Activity Title:**

Abbeville Area Vermillion River Bridge Debris Barrier System

**Activity Status:**

Under Way

**Project Title:**

Local and Regional Watershed Projects and Programs

**Projected End Date:**

02/28/2025

**Completed Activity Actual End Date:**

Overall	Apr 1 thru Jun 30, 2023	To Date
<b>Total Projected Budget from All Sources:</b>	\$0.00	\$550,000.00
<b>Total Budget:</b>	\$0.00	\$550,000.00
<b>Total Obligated:</b>	\$0.00	\$550,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
Program Funds Drawdown:	\$0.00	\$0.00
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$0.00	\$0.00
Vermilion Parish Police Jury	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended:</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$0.00	\$0.00
Match Funds	\$0.00	\$0.00
Non-Match Funds	\$0.00	\$0.00

Other Funds	This Report Period	To Date
<b>Overall</b>		
<b>Match Funds</b>	\$0.00	\$0.00

**Accomplishments Performance Measures**

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Elevated Structures	0	0/0
# of Linear feet of Public Improvement	0	0/13,650
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor Hours	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

**Beneficiaries Performance Measures**

	Beneficiaries - Area Benefit / Census Method			
	Low	Mod	Total Low/Mod%	Total
# of Persons	0	0	267,725	0

LMI%: 44.03

**Activity Description:**

This activity is for drainage improvements. Installation of four debris barriers along the Vermillion River bridge.

**Location Description:**

Louisiana Hwy 14, Bypass Bridge, Abbeville, LA 70510

**Activity Progress Narrative:**

**Activity Progress Narrative Type:**

**Section 3 Qualitative Efforts:**

-Other  
Activity hasn't started. Project is in the design phase.

**Activity Location:**

Address	City	State	Zip	Status / Accept Visible on
---------	------	-------	-----	----------------------------

No Activity Locations Found

**Other Funding Sources Budgeted - Detail Match Sources**

Amount

No Other Match Funding Sources Found

**Other Funding Sources**

Amount

No Other Funding Sources Found

**Activity Supporting Documents:**

Activity Supporting Documents:

None

**Grantee Activity Number:**

58MTR17701 - R1

**Activity Title:**

Replacement of Ball Park Lift System

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered Projects

**Activity Status:**

Under Way

**Project Number:**

3106

**Project Title:**

Local and Regional Watershed Projects and Programs

**Projected Start Date:**

09/17/2020

**Projected End Date:**

05/31/2025

**National Objective:**

Urgent Need Mitigation

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Leesville

**Benefit Type:**

Area Benefit (Census)

Overall	Apr 1 thru Jun 30, 2023	To Date
<b>Total Projected Budget from All Sources:</b>	\$0.00	\$630,900.00
<b>Total Budget:</b>	\$0.00	\$630,900.00
<b>Total Obligated:</b>	\$630,900.00	\$630,900.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
Program Funds Drawdown:	\$0.00	\$0.00
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$0.00	\$0.00
City of Leesville	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended:</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$0.00	\$0.00
Match Funds	\$0.00	\$0.00
Non-Match Funds	\$0.00	\$0.00

**Other Funds**

Overall	This Report Period	To Date
<b>Match Funds</b>	\$0.00	\$0.00

**Accomplishments Performance Measures**

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Elevated Structures	0	0/0
# of pump stations repaired/replaced	0	0/1
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor Hours	0	0/0
# of Total Labor Hours	0	0/0

	<b>This Report Period Total</b>	<b>Cumulative Actual Total / Expected Total</b>	
<b># of Housing Units</b>	0		0/0
<b># of Multifamily Units</b>	0		0/0
<b># of Singlefamily Units</b>	0		0/0

**Beneficiaries Performance Measures**

	<b>Beneficiaries - Area Benefit / Census Method</b>			
	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low/Mod%</b>
<b># of Persons</b>	0	0	7,120	0

**LMI%:** 43.75

**Activity Description:**

This activity is to replace an existing pump station.

**Location Description:**

Between S. 1st St and Smith St. in Leesville, LA 71446

**Activity Progress Narrative:**

**Activity Progress Narrative Type:**

**Section 3 Qualitative Efforts:**

-Other  
Construction not started. ERR Phase then bidding out job.

**Activity Location:**

<b>Address</b>	<b>City</b>	<b>State</b>	<b>Zip</b>	<b>Status / Accept Visible on PDF?</b>
No Activity Locations Found				

**Other Funding Sources Budgeted - Detail**

<b>Match Sources</b>	<b>Amount</b>
No Other Match Funding Sources Found	

**Other Funding Sources**

<b>Other Funding Sources</b>	<b>Amount</b>
No Other Funding Sources Found	

**Activity Supporting Documents:**

**Activity Supporting Documents:**  
None

**Grantee Activity Number:**  
63MTDS7701

**Activity Type:**  
MIT - Public Facilities and Improvements-Non Covered Projects

**Project Number:**  
3106

**Projected Start Date:**  
09/30/2022

**National Objective:**

**Activity Title:**  
Jones Vaughn Creek Bridge

**Activity Status:**  
Under Way

**Project Title:**  
Local and Regional Watershed Projects and Programs

**Projected End Date:**  
12/31/2027

**Completed Activity Actual End Date:**



Urgent Need Mitigation

**Responsible Organization:**  
West Feliciana Parish Police Jury

**Benefit Type:**  
Area Benefit (Census)

Overall	Apr 1 thru Jun 30, 2023	To Date
<b>Total Projected Budget from All Sources:</b>	\$0.00	\$1,407,600.00
<b>Total Budget:</b>	\$0.00	\$1,407,600.00
<b>Total Obligated:</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
Program Funds Drawdown:	\$0.00	\$0.00
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended:</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$0.00	\$0.00
Match Funds	\$0.00	\$0.00
Non-Match Funds	\$0.00	\$0.00

Other Funds Overall	This Report Period	To Date
<b>Match Funds</b>	\$0.00	\$0.00

**Accomplishments Performance Measures**

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Elevated Structures	0	0/0
# of Linear feet of Public Improvement	0	0/9,384
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor Hours	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

**Beneficiaries Performance Measures**

	Beneficiaries - Area Benefit / Census Method			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	2,265	0

LMI%: 17

**Activity Description:**  
This activity is to reduce flood risk for one or more critical lifelines.

**Location Description:**  
Throughout West Feliciana Parish, LA.

**Activity Progress Narrative:**

**Activity Progress Narrative Type:**

**Section 3 Qualitative Efforts:**

-Other  
In the process of completing the CEA

**Activity Location:**

Address	City	State	Zip	Status / Accept Visible on PDF?
---------	------	-------	-----	---------------------------------

No Activity Locations Found

**Other Funding Sources Budgeted - Detail**

Match Sources	Amount
---------------	--------

No Other Match Funding Sources Found

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

**Activity Supporting Documents:**

**Activity Supporting Documents:**

None

**Project # / Project Title:** 3107 / State Infrastructure and Housing

**Grantee Activity Number:**

06MTRR7701

**Activity Title:**

Bundick Lake Flood Surcharge Mgt

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered Projects

**Activity Status:**

Under Way

**Project Number:**

3107

**Project Title:**

State Infrastructure and Housing

**Projected Start Date:**

02/01/2021

**Projected End Date:**

01/31/2026

**National Objective:**

Urgent Need Mitigation

**Completed Activity Actual End Date:**

**Responsible Organization:**

Louisiana Department of Transportation and Development

**Benefit Type:**

Area Benefit (Census)

Overall	Apr 1 thru Jun 30, 2023	To Date
<b>Total Projected Budget from All Sources:</b>	\$0.00	\$12,963,720.00
<b>Total Budget:</b>	\$0.00	\$12,963,720.00
<b>Total Obligated:</b>	\$0.00	\$12,963,720.00
<b>Total Funds Drawdown</b>	\$40.00	\$3,331.25
Program Funds Drawdown:	\$40.00	\$3,331.25
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$40.00	\$3,331.25
Louisiana Department of Transportation and Development	\$0.00	\$0.00
Pan American Engineers Inc	\$40.00	\$3,331.25
<b>Most Impacted and Distressed Expended:</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$0.00	\$0.00
Match Funds	\$0.00	\$0.00
Non-Match Funds	\$0.00	\$0.00

**Other Funds**

Overall	This Report Period	To Date
<b>Match Funds</b>	\$0.00	\$0.00

**Accomplishments Performance Measures**

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/1
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor Hours	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

**Beneficiaries Performance Measures**

	Beneficiaries - Area Benefit / Census Method			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	2,885	0

LMI%: 38.82

**Activity Description:**

This activity is for spillway modifications to include new drawdown gates.

**Location Description:**

Spillway Road, DeRidder, LA 70634

**Activity Progress Narrative:**

**Activity Progress Narrative Type:**

**Section 3 Qualitative Efforts:**

-Other  
Construction has not begun, and there are no hours to report.

**Activity Location:**

Address	City	State	Zip	Status / Accept Visible on PDF?
---------	------	-------	-----	---------------------------------

No Activity Locations Found

**Other Funding Sources Budgeted - Detail**

Match Sources	Amount
---------------	--------

No Other Match Funding Sources Found

Other Funding Sources	Amount
-----------------------	--------

No Other Funding Sources Found

**Activity Supporting Documents:**

**Activity Supporting Documents:**

None

**Grantee Activity Number:**

09MTRR7701

**Activity Title:**

Black Bayou Structure Hardening and Runoff Retention Improvements

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered Projects

**Activity Status:**

Under Way

**Project Number:**

3107

**Project Title:**

State Infrastructure and Housing

**Projected Start Date:**

02/01/2021

**Projected End Date:**

01/31/2026

**National Objective:**

Urgent Need Mitigation

**Completed Activity Actual End Date:**

**Responsible Organization:**

Louisiana Department of Transportation and Development

**Benefit Type:**

Area Benefit (Census)

Overall	Apr 1 thru Jun 30, 2023	To Date
<b>Total Projected Budget from All Sources:</b>	\$0.00	\$6,679,600.00
<b>Total Budget:</b>	\$0.00	\$6,679,600.00
<b>Total Obligated:</b>	\$0.00	\$6,679,600.00
<b>Total Funds Drawdown</b>	\$345.00	\$1,896.25
Program Funds Drawdown:	\$345.00	\$1,896.25
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$345.00	\$1,896.25
Louisiana Department of Transportation and Development	\$0.00	\$0.00
Pan American Engineers Inc	\$345.00	\$1,896.25
<b>Most Impacted and Distressed Expended:</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$0.00	\$0.00
Match Funds	\$0.00	\$0.00
Non-Match Funds	\$0.00	\$0.00

Other Funds	This Report Period	To Date
<b>Overall</b>		
<b>Match Funds</b>	\$0.00	\$0.00

**Accomplishments Performance Measures**

	This Report Period Total	Cumulative Actual Total / Expected Total
<b># of Elevated Structures</b>	0	0/0
<b># of public facilities</b>	0	0/1
<b># of Section 3 Labor Hours</b>	0	0/0
<b># of Targeted Section 3 Labor Hours</b>	0	0/0
<b># of Total Labor Hours</b>	0	0/0

	This Report Period Total	Cumulative Actual Total / Expected Total
<b># of Housing Units</b>	0	0/0
<b># of Multifamily Units</b>	0	0/0
<b># of Singlefamily Units</b>	0	0/0

**Beneficiaries Performance Measures**

	Beneficiaries - Area Benefit / Census Method			
	Low	Mod	Total Low/Mod%	0
<b># of Persons</b>	0	0	3,845	0

LMI%: 49.54

**Activity Description:**

This activity is for a new spillway with drawdown gates and embankment hardening.

**Location Description:**

LA Highway 2, Houston, LA 71043

**Activity Progress Narrative:**

**Activity Progress Narrative Type:**

**Section 3 Qualitative Efforts:**

-Other  
Construction has not begun, and there are no hours to report.

**Activity Location:**

Address	City	State	Zip	Status / Accept Visible on PDF?
No Activity Locations Found				

**Other Funding Sources Budgeted - Detail Match Sources**

**Amount**

No Other Match Funding Sources Found

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

**Activity Supporting Documents:**

**Activity Supporting Documents:**

None

**Grantee Activity Number:**

17MTRR7701

**Activity Title:**

LSU University Lakes Flood Risk Reduction Project

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered Projects

**Activity Status:**

Under Way

**Project Number:**

3107

**Project Title:**

State Infrastructure and Housing

**Projected Start Date:**

09/17/2020

**Projected End Date:**

12/31/2024

**National Objective:**

Urgent Need Mitigation

**Completed Activity Actual End Date:**

**Responsible Organization:**

University Lakes, LLC

**Benefit Type:**

Area Benefit (Census)

Overall	Apr 1 thru Jun 30, 2023	To Date
<b>Total Projected Budget from All Sources:</b>	\$0.00	\$10,000,000.00
<b>Total Budget:</b>	\$0.00	\$10,000,000.00
<b>Total Obligated:</b>	\$0.00	\$10,000,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$1,863,806.54
Program Funds Drawdown:	\$0.00	\$1,863,806.54
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$0.00	\$1,863,806.54
<b>Most Impacted and Distressed Expended:</b>	\$0.00	\$1,863,806.54
<b>Other Funds</b>	\$0.00	\$0.00
Match Funds	\$0.00	\$0.00

Non-Match Funds

\$0.00

\$0.00

**Other Funds**

<b>Overall</b>	<b>This Report Period</b>	<b>To Date</b>
<b>Match Funds</b>	\$0.00	\$0.00

**Accomplishments Performance Measures**

	<b>This Report Period Total</b>	<b>Cumulative Actual Total / Expected Total</b>
# of Elevated Structures	0	0/0
# of Linear feet of Public Improvement	0	0/53,080
# of Section 3 Labor Hours	0	618/596
# of Targeted Section 3 Labor Hours	0	123/119
# of Total Labor Hours	0	2,472/2,387

	<b>This Report Period Total</b>	<b>Cumulative Actual Total / Expected Total</b>
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

**Beneficiaries Performance Measures**

	<b>Beneficiaries - Area Benefit / Census Method</b>			
	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low/Mod%</b>
# of Persons	0	0	17,025	0

LMI%: 46.43

**Activity Description:**

This activity is for construction of flood risk reduction improvements at City Park, Erie, College, and Campus Lakes.

**Location Description:**

901 Stanford Ave., Baton Rouge, LA 70808

**Activity Progress Narrative:**

**Activity Progress Narrative Type:**

**Section 3 Qualitative Efforts:**

-Other  
No Section 3 hrs reported this quarter

**Activity Location:**

<b>Address</b>	<b>City</b>	<b>State</b>	<b>Zip</b>	<b>Status / Accept Visible on PDF?</b>
No Activity Locations Found				

**Other Funding Sources Budgeted - Detail**

<b>Match Sources</b>	<b>Amount</b>
No Other Match Funding Sources Found	

**Other Funding Sources** **Amount**

No Other Funding Sources Found

**Activity Supporting Documents:**

**Activity Supporting Documents:**

None

**Grantee Activity Number:**

21MTRR7701

**Activity Title:**

Turkey Creek Retention Improvements and Critical Infrastructure Hardening

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered Projects

**Activity Status:**

Under Way

**Project Number:**

3107

**Project Title:**

State Infrastructure and Housing

**Projected Start Date:**

02/01/2021

**Projected End Date:**

01/31/2026

**National Objective:**

Urgent Need Mitigation

**Completed Activity Actual End Date:**

**Responsible Organization:**

Louisiana Department of Transportation and Development

**Benefit Type:**

Area Benefit (Census)

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2023</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources:</b>	\$0.00	\$10,319,880.00
<b>Total Budget:</b>	\$0.00	\$10,319,880.00
<b>Total Obligated:</b>	\$0.00	\$10,319,880.00
<b>Total Funds Drawdown</b>	\$212.50	\$1,660.00
Program Funds Drawdown:	\$212.50	\$1,660.00
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$212.50	\$1,660.00
Louisiana Department of Transportation and Development	\$0.00	\$0.00
Pan American Engineers Inc	\$212.50	\$1,660.00
<b>Most Impacted and Distressed Expended:</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$0.00	\$0.00
Match Funds	\$0.00	\$0.00
Non-Match Funds	\$0.00	\$0.00

**Other Funds**

<b>Overall</b>	<b>This Report Period</b>	<b>To Date</b>
<b>Match Funds</b>	\$0.00	\$0.00

**Accomplishments Performance Measures**

	<b>This Report Period Total</b>	<b>Cumulative Actual Total / Expected Total</b>
<b># of Elevated Structures</b>	0	0/0
<b># of public facilities</b>	0	0/1
<b># of Section 3 Labor Hours</b>	0	0/0
<b># of Targeted Section 3 Labor Hours</b>	0	0/0
<b># of Total Labor Hours</b>	0	0/0

	<b>This Report Period Total</b>	<b>Cumulative Actual Total / Expected Total</b>
<b># of Housing Units</b>	0	0/0
<b># of Multifamily Units</b>	0	0/0
<b># of Singlefamily Units</b>	0	0/0

**Beneficiaries Performance Measures**

	<b>Beneficiaries - Area Benefit / Census Method</b>			
	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low/Mod%</b>
<b># of Persons</b>	0	0	4,290	0

**LMI%:** 43.47

**Activity Description:**

This activity is for spillway modifications to include new drawdown gates and embankment hardening.

**Location Description:**

KC Brown Road, Wisner, LA 71378

**Activity Progress Narrative:**

**Activity Progress Narrative Type:**

**Section 3 Qualitative Efforts:**

-Other  
Construction has not begun, and there are no hours to report.

**Activity Location:**

Address	City	State	Zip	Status / Accept Visible on PDF?
---------	------	-------	-----	---------------------------------

No Activity Locations Found

**Other Funding Sources Budgeted - Detail**

Match Sources	Amount
---------------	--------

No Other Match Funding Sources Found

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

**Activity Supporting Documents:**

**Activity Supporting Documents:**

None

**Grantee Activity Number:**

22MTRR7701

**Activity Title:**

Iatt Lake Drawdown Improvements

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered Projects

**Activity Status:**

Under Way

**Project Number:**

3107

**Project Title:**

State Infrastructure and Housing

**Projected Start Date:**

02/01/2021

**Projected End Date:**

01/31/2026

**National Objective:**

Urgent Need Mitigation

**Completed Activity Actual End Date:**

**Responsible Organization:**

Louisiana Department of Transportation and Development

**Benefit Type:**

Area Benefit (Census)

Overall	Apr 1 thru Jun 30, 2023	To Date
<b>Total Projected Budget from All Sources:</b>	\$0.00	\$1,141,600.00
<b>Total Budget:</b>	\$0.00	\$1,141,600.00
<b>Total Obligated:</b>	\$0.00	\$1,141,600.00
<b>Total Funds Drawdown</b>	\$155.00	\$1,005.00



Program Funds Drawdown:	\$155.00	\$1,005.00
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$155.00	\$1,005.00
Louisiana Department of Transportation and Development	\$0.00	\$0.00
Pan American Engineers Inc	\$155.00	\$1,005.00
<b>Most Impacted and Distressed Expended:</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$0.00	\$0.00
Match Funds	\$0.00	\$0.00
Non-Match Funds	\$0.00	\$0.00

**Other Funds**

<b>Overall</b>	<b>This Report Period</b>	<b>To Date</b>
<b>Match Funds</b>	\$0.00	\$0.00

**Accomplishments Performance Measures**

	<b>This Report Period Total</b>	<b>Cumulative Actual Total / Expected Total</b>
# of Elevated Structures	0	0/0
# of public facilities	0	0/1
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor Hours	0	0/0
# of Total Labor Hours	0	0/0

	<b>This Report Period Total</b>	<b>Cumulative Actual Total / Expected Total</b>
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

**Beneficiaries Performance Measures**

	<b>Beneficiaries - Area Benefit / Census Method</b>			
	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low/Mod%</b>
# of Persons	0	0	1,820	0

LMI%: 47.25

**Activity Description:**

This activity is for drawdown gates.

**Location Description:**

Iatt Dam Road, Colfax, LA 71417

**Activity Progress Narrative:**

**Activity Progress Narrative Type:**

**Section 3 Qualitative Efforts:**

-Other  
Construction has not begun, and there are no hours to report.

**Activity Location:**

<b>Address</b>	<b>City</b>	<b>State</b>	<b>Zip</b>	<b>Status / Accept Visible on PDF?</b>
----------------	-------------	--------------	------------	--

No Activity Locations Found

**Other Funding Sources Budgeted - Detail**

<b>Match Sources</b>	<b>Amount</b>
----------------------	---------------

No Other Match Funding Sources Found

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

**Activity Supporting Documents:**

**Activity Supporting Documents:**

None

**Grantee Activity Number:**

25MTRR7701

**Activity Title:**

Caney Lake Flood Surcharge Mgt

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered Projects

**Activity Status:**

Under Way

**Project Number:**

3107

**Project Title:**

State Infrastructure and Housing

**Projected Start Date:**

02/01/2021

**Projected End Date:**

01/31/2026

**National Objective:**

Urgent Need Mitigation

**Completed Activity Actual End Date:**

**Responsible Organization:**

Louisiana Department of Transportation and Development

**Benefit Type:**

Area Benefit (Census)

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2023</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources:</b>	\$0.00	\$2,809,000.00
<b>Total Budget:</b>	\$0.00	\$2,809,000.00
<b>Total Obligated:</b>	\$0.00	\$2,809,000.00
<b>Total Funds Drawdown</b>	\$172.50	\$993.75
Program Funds Drawdown:	\$172.50	\$993.75
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$172.50	\$993.75
Louisiana Department of Transportation and Development	\$0.00	\$0.00
Pan American Engineers Inc	\$172.50	\$993.75
<b>Most Impacted and Distressed Expended:</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$0.00	\$0.00
Match Funds	\$0.00	\$0.00
Non-Match Funds	\$0.00	\$0.00

**Other Funds**

<b>Overall</b>	<b>This Report Period</b>	<b>To Date</b>
<b>Match Funds</b>	\$0.00	\$0.00

**Accomplishments Performance Measures**

	<b>This Report Period Total</b>	<b>Cumulative Actual Total / Expected Total</b>
<b># of Elevated Structures</b>	0	0/0
<b># of public facilities</b>	0	0/1
<b># of Section 3 Labor Hours</b>	0	0/0
<b># of Targeted Section 3 Labor Hours</b>	0	0/0
<b># of Total Labor Hours</b>	0	0/0

	<b>This Report Period Total</b>	<b>Cumulative Actual Total / Expected Total</b>
<b># of Housing Units</b>	0	0/0

# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

**Beneficiaries Performance Measures**

	<b>Beneficiaries - Area Benefit / Census Method</b>			
	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low/Mod%</b>
# of Persons	0	0	2,405	0

LMI%: 37.84

**Activity Description:**

This activity is to modify an existing spillway.

**Location Description:**

Spillway Rd 451-101 Spillway Rd, Chatham, LA 71226

**Activity Progress Narrative:**

**Activity Progress Narrative Type:**

**Section 3 Qualitative Efforts:**

-Other  
Construction has not begun, and there are no hours to report.

**Activity Location:**

Address	City	State	Zip	Status / Accept Visible on PDF?
No Activity Locations Found				

**Other Funding Sources Budgeted - Detail Match Sources**

**Amount**

No Other Match Funding Sources Found

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

**Activity Supporting Documents:**

**Activity Supporting Documents:**  
None

**Grantee Activity Number:**  
32MTRR7701

**Activity Title:**  
Livingston Parish Drainage Improvements

**Activity Type:**  
MIT - Public Facilities and Improvements-Non Covered Projects

**Activity Status:**  
Under Way

**Project Number:**  
3107

**Project Title:**  
State Infrastructure and Housing

**Projected Start Date:**  
09/17/2020

**Projected End Date:**  
12/30/2026

**National Objective:**  
Urgent Need Mitigation

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Livingston Parish Council

**Benefit Type:**

Area Benefit (Census)

Overall	Apr 1 thru Jun 30, 2023	To Date
<b>Total Projected Budget from All Sources:</b>	\$0.00	\$15,000,000.00
<b>Total Budget:</b>	\$0.00	\$15,000,000.00
<b>Total Obligated:</b>	\$0.00	\$15,000,000.00
<b>Total Funds Drawdown</b>	\$61,585.87	\$61,585.87
Program Funds Drawdown:	\$61,585.87	\$61,585.87
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$61,585.87	\$61,585.87
Livingston Parish Council	\$61,585.87	\$61,585.87
Livingston Parish Office of Homeland Security and Emergency Preparedness	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended:</b>	\$61,585.87	\$61,585.87
<b>Other Funds</b>	\$0.00	\$0.00
Match Funds	\$0.00	\$0.00
Non-Match Funds	\$0.00	\$0.00

Other Funds	This Report Period	To Date
<b>Overall</b>		
<b>Match Funds</b>	\$0.00	\$0.00

**Accomplishments Performance Measures**

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/1
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor Hours	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

**Beneficiaries Performance Measures**

	Beneficiaries - Area Benefit / Census Method			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	132,935	0

LMI%: 39.54

**Activity Description:**

This activity is for drainage improvements and floodwater inundation reduction.

**Location Description:**

Parish waterways in Livingston Parish, Louisiana.

**Activity Progress Narrative:**

**Activity Progress Narrative Type:**

**Section 3 Qualitative Efforts:**

-Other  
Construction has not begun, and there are no hours to report.

**Activity Location:**

Address	City	State	Zip	Status / Accept Visible on PDF?
---------	------	-------	-----	---------------------------------

No Activity Locations Found

**Other Funding Sources Budgeted - Detail**

Match Sources	Amount
---------------	--------

No Other Match Funding Sources Found

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

**Activity Supporting Documents:**

**Activity Supporting Documents:**

None

**Grantee Activity Number:**

49MTRR7701

**Activity Title:**

Three Mile Lake Backwater Flood Reduction

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered Projects

**Activity Status:**

Under Way

**Project Number:**

3107

**Project Title:**

State Infrastructure and Housing

**Projected Start Date:**

02/01/2021

**Projected End Date:**

01/31/2026

**National Objective:**

Urgent Need Mitigation

**Completed Activity Actual End Date:**

**Responsible Organization:**

Louisiana Department of Transportation and Development

**Benefit Type:**

Area Benefit (Census)

Overall	Apr 1 thru Jun 30, 2023	To Date
<b>Total Projected Budget from All Sources:</b>	\$0.00	\$3,029,320.00
<b>Total Budget:</b>	\$0.00	\$3,029,320.00
<b>Total Obligated:</b>	\$0.00	\$3,029,320.00
<b>Total Funds Drawdown</b>	\$0.00	\$2,107.50
Program Funds Drawdown:	\$0.00	\$2,107.50
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$0.00	\$2,107.50
<b>Most Impacted and Distressed Expended:</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$0.00	\$0.00
Match Funds	\$0.00	\$0.00
Non-Match Funds	\$0.00	\$0.00

**Other Funds**

Overall	This Report Period	To Date
<b>Match Funds</b>	\$0.00	\$0.00

**Accomplishments Performance Measures**

	This Report Period Total	Cumulative Actual Total / Expected Total
<b># of Elevated Structures</b>	0	0/0
<b># of public facilities</b>	0	0/1
<b># of Section 3 Labor Hours</b>	0	0/0
<b># of Targeted Section 3 Labor Hours</b>	0	0/0

# of Total Labor Hours 0 0/0

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

**Beneficiaries Performance Measures**

# of Persons	Beneficiaries - Area Benefit / Census Method			
	Low	Mod	Total	Low/Mod%
	0	0	1,055	0

LMI%: 24.17

**Activity Description:**

This activity is for backwater flood prevention.

**Location Description:**

Three Mile Avenue, Port Barre, LA 70577

**Activity Progress Narrative:**

**Activity Progress Narrative Type:**

**Section 3 Qualitative Efforts:**

-Other  
Construction has not begun, and there are no hours to report.

**Activity Location:**

Address	City	State	Zip	Status / Accept Visible on PDF?
No Activity Locations Found				

**Other Funding Sources Budgeted - Detail**

Match Sources	Amount
No Other Match Funding Sources Found	

**Other Funding Sources**

Other Funding Sources	Amount
No Other Funding Sources Found	

**Activity Supporting Documents:**

Activity Supporting Documents:  
None

**Grantee Activity Number:**  
58MTRR7701

**Activity Type:**  
MIT - Public Facilities and Improvements-Non Covered Projects

**Project Number:**  
3107

**Projected Start Date:**  
02/01/2021

**Activity Title:**  
Anacoco Creek Watershed Improvements

**Activity Status:**  
Under Way

**Project Title:**  
State Infrastructure and Housing

**Projected End Date:**  
01/31/2026

**National Objective:**  
Urgent Need Mitigation

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Louisiana Department of Transportation and Development

**Benefit Type:**  
Area Benefit (Census)

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2023</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources:</b>	\$0.00	\$14,395,800.00
<b>Total Budget:</b>	\$0.00	\$14,395,800.00
<b>Total Obligated:</b>	\$0.00	\$14,395,800.00
<b>Total Funds Drawdown</b>	\$40.00	\$1,371.25
Program Funds Drawdown:	\$40.00	\$1,371.25
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$40.00	\$1,371.25
Louisiana Department of Transportation and Development	\$0.00	\$0.00
Pan American Engineers Inc	\$40.00	\$1,371.25
<b>Most Impacted and Distressed Expended:</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$0.00	\$0.00
Match Funds	\$0.00	\$0.00
Non-Match Funds	\$0.00	\$0.00

<b>Other Funds</b>	<b>This Report Period</b>	<b>To Date</b>
<b>Overall</b>		
<b>Match Funds</b>	\$0.00	\$0.00

**Accomplishments Performance Measures**

	<b>This Report Period Total</b>	<b>Cumulative Actual Total / Expected Total</b>
<b># of Elevated Structures</b>	0	0/0
<b># of public facilities</b>	0	0/1
<b># of Section 3 Labor Hours</b>	0	0/0
<b># of Targeted Section 3 Labor Hours</b>	0	0/0
<b># of Total Labor Hours</b>	0	0/0

	<b>This Report Period Total</b>	<b>Cumulative Actual Total / Expected Total</b>
<b># of Housing Units</b>	0	0/0
<b># of Multifamily Units</b>	0	0/0
<b># of Singlefamily Units</b>	0	0/0

**Beneficiaries Performance Measures**

	<b>Beneficiaries - Area Benefit / Census Method</b>			
	<b>Low</b>	<b>Mod</b>	<b>Total Low/Mod%</b>	<b></b>
<b># of Persons</b>	0	0	8,045	0

**LMI%:** 35.8

**Activity Description:**

This activity is for spillway modifications to include new drawdown gates.

**Location Description:**

Spillway Road (Vernon Lake) and 247 Anacoco Lake Rd (Anacoco), Leesville, LA 71446

**Activity Progress Narrative:**

**Activity Progress Narrative Type:**

**Section 3 Qualitative Efforts:**

-Other  
Construction has not begun, and there are no hours to report.

**Activity Location:**

Address	City	State	Zip	Status / Accept Visible on PDF?
---------	------	-------	-----	---------------------------------

No Activity Locations Found

**Other Funding Sources Budgeted - Detail Match Sources**

**Amount**

No Other Match Funding Sources Found

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

**Activity Supporting Documents:**

**Activity Supporting Documents:**

None

**Grantee Activity Number:**

65MTAB7201

**Activity Title:**

Large Area Buyouts - LMI Area

**Activity Type:**

MIT - Buyout of Properties

**Activity Status:**

Under Way

**Project Number:**

3107

**Project Title:**

State Infrastructure and Housing

**Projected Start Date:**

04/01/2021

**Projected End Date:**

03/31/2030

**National Objective:**

Low/Mod

**Completed Activity Actual End Date:**

**Responsible Organization:**

Office of Community Development (OCD), Disaster Recovery Unit (DRU) - Admin

**Benefit Type:**

Area Benefit (Census)

Overall	Apr 1 thru Jun 30, 2023	To Date
<b>Total Projected Budget from All Sources:</b>	\$10,000,000.00	\$10,000,000.00
<b>Total Budget:</b>	\$10,000,000.00	\$10,000,000.00
<b>Total Obligated:</b>	\$10,000,000.00	\$10,000,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
Program Funds Drawdown:	\$0.00	\$0.00
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$0.00	\$0.00
Office of Community Development (OCD), Disaster Recovery Unit (DRU) - Admin	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended:</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$0.00	\$0.00
Match Funds	\$0.00	\$0.00
Non-Match Funds	\$0.00	\$0.00

**Other Funds**

Overall	This Report Period	To Date
<b>Match Funds</b>	\$0.00	\$0.00



**Accomplishments Performance Measures**

	<b>This Report Period Total</b>	<b>Cumulative Actual Total / Expected Total</b>
# of acres green space created	0	0/15
# of Properties	0	0/60

	<b>This Report Period Total</b>	<b>Cumulative Actual Total / Expected Total</b>
# of Housing Units	0	0/60
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/60

**Beneficiaries Performance Measures**

	<b>Beneficiaries - Area Benefit / Census Method</b>			
	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low/Mod%</b>
# of Persons	2,880	1,130	6,700	59.85

LMI%: 59.85

**Activity Description:**

The Large Area Buyout Program will purchase properties at high risk of future flooding. This activity will be comprised of demolition, clearance, & disposition of properties bought out.

**Location Description:**

In Calcasieu, Lafayette, and Ouachita parishes in Louisiana.

**Activity Progress Narrative:**

**Activity Progress Narrative Type:**

**Activity Location:**

<b>Address</b>	<b>City</b>	<b>State</b>	<b>Zip</b>	<b>Status / Accept Visible on PDF?</b>
No Activity Locations Found				

**Other Funding Sources Budgeted - Detail**

<b>Match Sources</b>	<b>Amount</b>
No Other Match Funding Sources Found	

<b>Other Funding Sources</b>	<b>Amount</b>
No Other Funding Sources Found	

**Activity Supporting Documents:**

Activity Supporting Documents:  
None

**Grantee Activity Number:**  
65MTAB7202

**Activity Type:**  
MIT - Buyout of Properties

**Project Number:**  
3107

**Activity Title:**  
Large Area Buyouts - UN Area

**Activity Status:**  
Cancelled

**Project Title:**  
State Infrastructure and Housing

**Projected Start Date:**  
04/01/2021

**Projected End Date:**  
03/31/2030

**National Objective:**  
Urgent Need Mitigation

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Office of Community Development (OCD), Disaster Recovery Unit (DRU) - Admin

**Benefit Type:**  
Area Benefit (Census)

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2023</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources:</b>	\$0.00	\$0.00
<b>Total Budget:</b>	\$0.00	\$0.00
<b>Total Obligated:</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
Program Funds Drawdown:	\$0.00	\$0.00
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$0.00	\$0.00
Office of Community Development (OCD), Disaster Recovery Unit (DRU) - Admin	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended:</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$0.00	\$0.00
Match Funds	\$0.00	\$0.00
Non-Match Funds	\$0.00	\$0.00

<b>Other Funds</b>	<b>This Report Period</b>	<b>To Date</b>
<b>Overall</b>		
<b>Match Funds</b>	\$0.00	\$0.00

**Accomplishments Performance Measures**

	<b>This Report Period Total</b>	<b>Cumulative Actual Total / Expected Total</b>
<b># of acres green space created</b>	0	0/0
<b># of Properties</b>	0	0/0

	<b>This Report Period Total</b>	<b>Cumulative Actual Total / Expected Total</b>
<b># of Housing Units</b>	0	0/0
<b># of Multifamily Units</b>	0	0/0
<b># of Singlefamily Units</b>	0	0/0

**Beneficiaries Performance Measures**

	<b>Beneficiaries - Area Benefit / Census Method</b>			
	<b>Low</b>	<b>Mod</b>	<b>Total Low/Mod%</b>	
<b># of Persons</b>	0	0	0	0

**LMI%:** 36.85

**Activity Description:**

The Large Area Buyout Program will purchase properties at high risk of future flooding. This activity will be comprised of demolition, clearance, & disposition of properties bought out.

**Location Description:**

In Calcasieu, Livingston, St. Tammany, and Vermilion parishes in Louisiana.

**Activity Progress Narrative:**

**Activity Progress Narrative Type:**

**Activity Location:**

Address	City	State	Zip	Status / Accept Visible on PDF?
---------	------	-------	-----	---------------------------------

No Activity Locations Found

**Other Funding Sources Budgeted - Detail Match Sources**

**Amount**

No Other Match Funding Sources Found

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

**Activity Supporting Documents:**

**Activity Supporting Documents:**

None

**Grantee Activity Number:**

65MTAB7203

**Activity Title:**

Large Area Buyouts - LMI Direct

**Activity Type:**

MIT - Buyout of Properties

**Activity Status:**

Under Way

**Project Number:**

3107

**Project Title:**

State Infrastructure and Housing

**Projected Start Date:**

04/01/2021

**Projected End Date:**

03/31/2030

**National Objective:**

Low/Mod

**Completed Activity Actual End Date:**

**Responsible Organization:**

Office of Community Development (OCD), Disaster Recovery Unit (DRU) - Admin

**Benefit Type:**

Direct Benefit (Households)

Overall	Apr 1 thru Jun 30, 2023	To Date
<b>Total Projected Budget from All Sources:</b>	(\$10,000,000.00)	\$26,540,000.00
<b>Total Budget:</b>	(\$10,000,000.00)	\$26,540,000.00
<b>Total Obligated:</b>	\$0.00	\$10,000,000.00
<b>Total Funds Drawdown</b>	\$1,155,571.51	\$6,872,437.51
Program Funds Drawdown:	\$1,155,571.51	\$6,872,437.51
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$1,155,571.51	\$6,872,437.51
Office of Community Development (OCD), Disaster Recovery Unit (DRU) - Admin	\$1,155,571.51	\$6,872,437.51
<b>Most Impacted and Distressed Expended:</b>	\$757,130.45	\$4,502,821.06
<b>Other Funds</b>	\$0.00	\$0.00
Match Funds	\$0.00	\$0.00
Non-Match Funds	\$0.00	\$0.00

**Other Funds**

Overall	This Report Period	To Date
<b>Match Funds</b>	\$0.00	\$0.00

**Accomplishments Performance Measures**

	This Report Period Total	Cumulative Actual Total / Expected Total
<b># households relocated</b>	22	53/90

# of Parcels acquired voluntarily	22	53/90
# of Properties	22	53/90

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	22	53/90
# of Multifamily Units	0	0/0
# of Singlefamily Units	22	53/90

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	8	12	22	28/60	23/30	53/90	96.23
# Owner Households	8	12	22	28/60	23/30	53/90	96.23
# Renter Households	0	0	0	0/0	0/0	0/0	0

**Cumulative Race Total**

	This Report Period						Cumulative Actual Total					
	Owner		Renter		Total Households		Owner		Renter		Total Households	
	Total	Hispanic/Latino	Total	Hispanic/Latino	Total	Hispanic/Latino	Total	Hispanic/Latino	Total	Hispanic/Latino	Total	Hispanic/Latino
White	4	1	0	0	4	1	9	2	0	0	9	2
Black/African American	15	0	0	0	15	0	36	0	0	0	36	0
Black/African American and White	1	0	0	0	1	0	2	0	0	0	2	0
Other multi-racial	2	0	0	0	2	0	6	0	0	0	6	0

**Activity Description:**

The Large Area Buyout Program will purchase properties at high risk of future flooding. This activity will be comprised of funds used for buyout of properties.

**Location Description:**

In Livingston, Vermilion, and Washington parishes in Louisiana.

**Activity Progress Narrative:**

**Activity Progress Narrative Type:**

**Activity Location:**

Address	City	State	Zip	Status / Accept Visible on PDF?
---------	------	-------	-----	---------------------------------

No Activity Locations Found

**Other Funding Sources Budgeted - Detail**

**Match Sources**

**Amount**

No Other Match Funding Sources Found

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

**Activity Supporting Documents:**

**Activity Supporting Documents:**

None

**Grantee Activity Number:**  
65MTAB7204

**Activity Title:**  
Large Area Buyouts - LMI Direct Hsg Incentive

**Activity Type:**  
MIT - Buyout of Properties

**Activity Status:**  
Under Way

**Project Number:**  
3107

**Project Title:**  
State Infrastructure and Housing

**Projected Start Date:**  
04/01/2021

**Projected End Date:**  
03/31/2030

**National Objective:**  
Low/Mod Housing Incentive

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Office of Community Development (OCD), Disaster Recovery Unit (DRU) - Admin

**Benefit Type:**  
Direct Benefit (Households)

Overall	Apr 1 thru Jun 30, 2023	To Date
<b>Total Projected Budget from All Sources:</b>	(\$10,000,000.00)	\$20,450,000.00
<b>Total Budget:</b>	(\$10,000,000.00)	\$20,450,000.00
<b>Total Obligated:</b>	\$0.00	\$10,000,000.00
<b>Total Funds Drawdown</b>	\$550,800.00	\$5,062,850.00
Program Funds Drawdown:	\$550,800.00	\$5,062,850.00
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$550,800.00	\$5,062,850.00
Office of Community Development (OCD), Disaster Recovery Unit (DRU) - Admin	\$550,800.00	\$5,062,850.00
<b>Most Impacted and Distressed Expended:</b>	\$360,884.16	\$3,317,179.32
<b>Other Funds</b>	\$0.00	\$0.00
Match Funds	\$0.00	\$0.00
Non-Match Funds	\$0.00	\$0.00

Other Funds	This Report Period	To Date
<b>Overall</b>		
<b>Match Funds</b>	\$0.00	\$0.00

**Accomplishments Performance Measures**

	This Report Period Total	Cumulative Actual Total / Expected Total
# households relocated	19	71/90
# of Parcels acquired voluntarily	19	71/90
# of Properties	19	71/90

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	19	71/90
# of Multifamily Units	0	0/0
# of Singlefamily Units	19	71/90

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	8	9	19	25/60	17/30	71/90	59.15
# Owner Households	8	9	19	25/60	17/30	71/90	59.15
# Renter Households	0	0	0	0/0	0/0	0/0	0

**Cumulative Race Total**

	This Report Period						Cumulative Actual Total					
	Owner		Renter		Total Households		Owner		Renter		Total Households	
Direct Benefit (Households)	Total	Hispanic/Latino	Total	Hispanic/Latino	Total	Hispanic/Latino	Total	Hispanic/Latino	Total	Hispanic/Latino	Total	Hispanic/Latino

White	3	1	0	0	3	1	13	1	0	0	13	1
Black/African American	13	0	0	0	13	0	50	0	0	0	50	0
Black/African American and White	1	0	0	0	1	0	2	0	0	0	2	0
Other multi-racial	2	0	0	0	2	0	6	0	0	0	6	0

**Activity Description:**

The Large Area Buyout Program will purchase properties at high risk of future flooding. This activity will be comprised of Housing incentives to encourage relocation to areas at lower risk of future flooding.

**Location Description:**

In Livingston, Vermilion, and Washington parishes in Louisiana.

**Activity Progress Narrative:**

**Activity Progress Narrative Type:**

**Activity Location:**

Address	City	State	Zip	Status / Accept Visible on PDF?
---------	------	-------	-----	---------------------------------

No Activity Locations Found

**Other Funding Sources Budgeted - Detail**

Match Sources	Amount
---------------	--------

No Other Match Funding Sources Found

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

**Activity Supporting Documents:**

**Activity Supporting Documents:**

None

**Grantee Activity Number:**

65MTAB7205

**Activity Type:**

MIT - Buyout of Properties

**Project Number:**

3107

**Projected Start Date:**

04/01/2021

**National Objective:**

Urgent Need Mitigation

**Responsible Organization:**

Office of Community Development (OCD), Disaster Recovery Unit (DRU) - Admin

**Benefit Type:**

Direct Benefit (Households)

**Activity Title:**

Large Area Buyouts - UN Direct

**Activity Status:**

Under Way

**Project Title:**

State Infrastructure and Housing

**Projected End Date:**

03/31/2030

**Completed Activity Actual End Date:**

Overall	Apr 1 thru Jun 30, 2023	To Date
<b>Total Projected Budget from All Sources:</b>	\$0.00	\$20,010,000.00
<b>Total Budget:</b>	\$0.00	\$20,010,000.00

<b>Total Obligated:</b>	\$0.00	\$10,550,000.00
<b>Total Funds Drawdown</b>	\$1,820,631.62	\$8,995,607.00
Program Funds Drawdown:	\$1,820,631.62	\$8,995,607.00
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$1,820,631.62	\$8,995,607.00
Office of Community Development (OCD), Disaster Recovery Unit (DRU) - Admin	\$1,820,631.62	\$8,995,607.00
<b>Most Impacted and Distressed Expended:</b>	\$1,192,877.84	\$5,893,921.70
<b>Other Funds</b>	\$0.00	\$0.00
Match Funds	\$0.00	\$0.00
Non-Match Funds	\$0.00	\$0.00

**Other Funds**

<b>Overall</b>	<b>This Report Period</b>	<b>To Date</b>
<b>Match Funds</b>	\$0.00	\$0.00

**Accomplishments Performance Measures**

	<b>This Report Period Total</b>	<b>Cumulative Actual Total / Expected Total</b>
# households relocated	49	123/30
# of Parcels acquired voluntarily	49	123/30
# of Properties	49	123/30

	<b>This Report Period Total</b>	<b>Cumulative Actual Total / Expected Total</b>
# of Housing Units	49	123/30
# of Multifamily Units	4	4/0
# of Singlefamily Units	45	119/30

**Beneficiaries Performance Measures**

	<b>This Report Period</b>			<b>Cumulative Actual Total / Expected</b>			
	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low/Mod%</b>
# of Households	0	0	49	0/0	0/0	123/30	0
# Owner Households	0	0	45	0/0	0/0	119/30	0
# Renter Households	0	0	4	0/0	0/0	4/0	0

**Cumulative Race Total**

	<b>This Report Period</b>						<b>Cumulative Actual Total</b>					
	<b>Owner</b>		<b>Renter</b>		<b>Total Households</b>		<b>Owner</b>		<b>Renter</b>		<b>Total Households</b>	
<b>Direct Benefit (Households)</b>	<b>Total</b>	<b>Hispanic/Latino</b>	<b>Total</b>	<b>Hispanic/Latino</b>	<b>Total</b>	<b>Hispanic/Latino</b>	<b>Total</b>	<b>Hispanic/Latino</b>	<b>Total</b>	<b>Hispanic/Latino</b>	<b>Total</b>	<b>Hispanic/Latino</b>
White	2	0	1	0	3	0	26	0	1	0	27	0
Black/African American	41	0	3	0	44	0	70	0	3	0	73	0
Other multi-racial	2	0	0	0	2	0	4	0	0	0	4	0
Unknown	0	0	0	0	0	0	19	0	0	0	19	0

**Activity Description:**

The Large Area Buyout Program will purchase properties at high risk of future flooding. This activity will be comprised of Housing incentives to encourage relocation to areas at lower risk of future flooding.

**Location Description:**

In Livingston, Vermilion, and Washington parishes in Louisiana.

**Activity Progress Narrative:**

**Activity Progress Narrative Type:**

**Activity Location:**

Address	City	State	Zip	Status / Accept Visible on PDF?
---------	------	-------	-----	---------------------------------

No Activity Locations Found

**Other Funding Sources Budgeted - Detail Match Sources**

**Amount**

No Other Match Funding Sources Found

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

**Activity Supporting Documents:**

**Activity Supporting Documents:**

None

**Grantee Activity Number:**  
65MTAB7206

**Activity Title:**  
Large Area Buyouts - LMI Area Hsg Incentive

**Activity Type:**  
MIT - Buyout of Properties

**Activity Status:**  
Under Way

**Project Number:**  
3107

**Project Title:**  
State Infrastructure and Housing

**Projected Start Date:**  
04/01/2021

**Projected End Date:**  
03/31/2030

**National Objective:**  
Low/Mod Housing Incentive

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Office of Community Development (OCD), Disaster Recovery Unit (DRU) - Admin

**Benefit Type:**  
Area Benefit (Census)

Overall	Apr 1 thru Jun 30, 2023	To Date
<b>Total Projected Budget from All Sources:</b>	\$10,000,000.00	\$10,000,000.00
<b>Total Budget:</b>	\$10,000,000.00	\$10,000,000.00
<b>Total Obligated:</b>	\$10,000,000.00	\$10,000,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
Program Funds Drawdown:	\$0.00	\$0.00
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$0.00	\$0.00
Office of Community Development (OCD), Disaster Recovery Unit (DRU) - Admin	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended:</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$0.00	\$0.00
Match Funds	\$0.00	\$0.00
Non-Match Funds	\$0.00	\$0.00

**Other Funds**

Overall	This Report Period	To Date
<b>Match Funds</b>	\$0.00	\$0.00

**Beneficiaries Performance Measures**

# of Persons	Beneficiaries - Area Benefit / Census Method		
	Low	Mod	Total Low/Mod%
	2,880	1,130	6,700 59.85

LMI%: 59.85



**Activity Description:**

The Large Area Buyout Program will purchase properties at high risk of future flooding. This activity will be comprised of Housing incentives to encourage relocation to areas at lower risk of future flooding.

**Location Description:**

In Calcasieu, Lafayette, and Ouachita parishes in Louisiana.

**Activity Progress Narrative:**

**Activity Progress Narrative Type:**

**Activity Location:**

Address	City	State	Zip	Status / Accept Visible on PDF?
No Activity Locations Found				

**Other Funding Sources Budgeted - Detail**

Match Sources	Amount
No Other Match Funding Sources Found	

**Other Funding Sources**

Other Funding Sources	Amount
No Other Funding Sources Found	

**Activity Supporting Documents:**

**Activity Supporting Documents:**  
None

**Grantee Activity Number:**  
65MTRR7701

**Activity Type:**  
MIT - Public Facilities and Improvements-Non Covered Projects

**Project Number:**  
3107

**Projected Start Date:**  
03/01/2021

**National Objective:**  
Urgent Need Mitigation

**Responsible Organization:**  
Cameron Parish Police Jury

**Benefit Type:**  
Area Benefit (Census)

**Activity Title:**  
Mermentau Basin Inundation Relief Project

**Activity Status:**  
Under Way

**Project Title:**  
State Infrastructure and Housing

**Projected End Date:**  
03/31/2025

**Completed Activity Actual End Date:**

Overall	Apr 1 thru Jun 30, 2023	To Date
<b>Total Projected Budget from All Sources:</b>	\$0.00	\$25,400,000.00
<b>Total Budget:</b>	\$0.00	\$25,400,000.00
<b>Total Obligated:</b>	\$0.00	\$25,027,125.00
<b>Total Funds Drawdown</b>	\$252,783.88	\$818,675.07
Program Funds Drawdown:	\$252,783.88	\$818,675.07
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$252,783.88	\$818,675.07
Cameron Parish Police Jury	\$252,783.88	\$787,103.82
Pan American Engineers Inc	\$0.00	\$31,571.25
<b>Most Impacted and Distressed Expended:</b>	\$0.00	\$0.00

<b>Other Funds</b>	\$0.00	\$0.00
Match Funds	\$0.00	\$0.00
Non-Match Funds	\$0.00	\$0.00

<b>Other Funds</b>		
<b>Overall</b>	<b>This Report Period</b>	<b>To Date</b>
<b>Match Funds</b>	\$0.00	\$0.00

**Accomplishments Performance Measures**

	<b>This Report Period Total</b>	<b>Cumulative Actual Total / Expected Total</b>
# of Elevated Structures	0	0/0
# of public facilities	0	0/1
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor Hours	0	0/0
# of Total Labor Hours	0	0/0

	<b>This Report Period Total</b>	<b>Cumulative Actual Total / Expected Total</b>
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

**Beneficiaries Performance Measures**

	<b>Beneficiaries - Area Benefit / Census Method</b>			
	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low/Mod%</b>
# of Persons	0	0	65,315	0

LMI%: 40.4

**Activity Description:**

This activity is for natural functions restoration and flood storage. Original purpose of this activity changed, activity was re-used for current funding of \$25.4 Million with different proposed accomplishments and beneficiaries.

**Location Description:**

In Cameron and Vermilion parishes in Louisiana.

**Activity Progress Narrative:**

**Activity Progress Narrative Type:**

**Section 3 Qualitative Efforts:**

-Other  
Construction has not begun, and there are no hours to report.

**Activity Location:**

<b>Address</b>	<b>City</b>	<b>State</b>	<b>Zip</b>	<b>Status / Accept Visible on PDF?</b>
No Activity Locations Found				

**Other Funding Sources Budgeted - Detail**

<b>Match Sources</b>	<b>Amount</b>
No Other Match Funding Sources Found	

<b>Other Funding Sources</b>	<b>Amount</b>
No Other Funding Sources Found	

**Activity Supporting Documents:**

**Activity Supporting Documents:**

None

**Grantee Activity Number:**  
65MTRR7702

**Activity Title:**  
Bayou Cocodrie Runoff Retention and Critical Infrastructure Improvements

**Activity Type:**  
MIT - Public Facilities and Improvements-Non Covered Projects

**Activity Status:**  
Under Way

**Project Number:**  
3107

**Project Title:**  
State Infrastructure and Housing

**Projected Start Date:**  
02/01/2021

**Projected End Date:**  
01/31/2026

**National Objective:**  
Urgent Need Mitigation

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Louisiana Department of Transportation and Development

**Benefit Type:**  
Area Benefit (Census)

Overall	Apr 1 thru Jun 30, 2023	To Date
<b>Total Projected Budget from All Sources:</b>	\$0.00	\$2,243,200.00
<b>Total Budget:</b>	\$0.00	\$2,243,200.00
<b>Total Obligated:</b>	\$0.00	\$2,243,200.00
<b>Total Funds Drawdown</b>	\$345.00	\$1,332.50
Program Funds Drawdown:	\$345.00	\$1,332.50
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$345.00	\$1,332.50
Louisiana Department of Transportation and Development	\$0.00	\$0.00
Pan American Engineers Inc	\$345.00	\$1,332.50
<b>Most Impacted and Distressed Expended:</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$0.00	\$0.00
Match Funds	\$0.00	\$0.00
Non-Match Funds	\$0.00	\$0.00

**Other Funds**

Overall	This Report Period	To Date
<b>Match Funds</b>	\$0.00	\$0.00

**Accomplishments Performance Measures**

	This Report Period Total	Cumulative Actual Total / Expected Total
<b># of Elevated Structures</b>	0	0/0
<b># of public facilities</b>	0	0/1
<b># of Section 3 Labor Hours</b>	0	0/0
<b># of Targeted Section 3 Labor Hours</b>	0	0/0
<b># of Total Labor Hours</b>	0	0/0

	This Report Period Total	Cumulative Actual Total / Expected Total
<b># of Housing Units</b>	0	0/0
<b># of Multifamily Units</b>	0	0/0
<b># of Singlefamily Units</b>	0	0/0

**Beneficiaries Performance Measures**

Beneficiaries - Area Benefit / Census Method		
Low	Mod	Total Low/Mod%

# of Persons 0 0 5,765 0

LMI%: 38.33

**Activity Description:**

This activity is for drawdown gate and hardening. Original purpose of this activity changed, activity was re-used for current funding of \$2.2 Million with different proposed accomplishments and beneficiaries.

**Location Description:**

In Rapides and Evangeline parishes in Louisiana.

**Activity Progress Narrative:**

**Activity Progress Narrative Type:**

**Section 3 Qualitative Efforts:**

-Other  
Construction has not begun, and there are no hours to report.

**Activity Location:**

Address	City	State	Zip	Status / Accept Visible on PDF?
No Activity Locations Found				

**Other Funding Sources Budgeted - Detail Match Sources**

**Amount**

No Other Match Funding Sources Found

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

**Activity Supporting Documents:**

**Activity Supporting Documents:**  
None

**Grantee Activity Number:**  
65MTRR7704

**Activity Title:**  
LSUA Drainage Improvements

**Activity Type:**  
MIT - Public Facilities and Improvements-Non Covered Projects

**Activity Status:**  
Under Way

**Project Number:**  
3107

**Project Title:**  
State Infrastructure and Housing

**Projected Start Date:**  
09/17/2020

**Projected End Date:**  
09/30/2023

**National Objective:**  
Urgent Need Mitigation

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Division of Administration Facility Planning

**Benefit Type:**  
Area Benefit (Census)

Overall	Apr 1 thru Jun 30, 2023	To Date
<b>Total Projected Budget from All Sources:</b>	\$0.00	\$3,515,672.50
<b>Total Budget:</b>	\$0.00	\$3,515,672.50

<b>Total Obligated:</b>	\$0.00	\$3,515,672.50
<b>Total Funds Drawdown</b>	\$24,936.55	\$2,670,755.47
Program Funds Drawdown:	\$24,936.55	\$2,670,755.47
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$24,936.55	\$2,670,755.47
Division of Administration Facility Planning	\$24,936.55	\$2,621,573.86
Pan American Engineers Inc	\$0.00	\$42,046.25
Ramboll US Corporation	\$0.00	\$7,135.36
<b>Most Impacted and Distressed Expended:</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$0.00	\$0.00
Match Funds	\$0.00	\$0.00
Non-Match Funds	\$0.00	\$0.00

**Other Funds**

<b>Overall</b>	<b>This Report Period</b>	<b>To Date</b>
<b>Match Funds</b>	\$0.00	\$0.00

**Accomplishments Performance Measures**

	<b>This Report Period Total</b>	<b>Cumulative Actual Total / Expected Total</b>
# of Elevated Structures	0	0/0
# of Linear feet of Public Improvement	0	0/4,920
# of Section 3 Labor Hours	0	1,426/2,800
# of Targeted Section 3 Labor Hours	0	285/560
# of Total Labor Hours	0	5,705/11,200

	<b>This Report Period Total</b>	<b>Cumulative Actual Total / Expected Total</b>
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

**Beneficiaries Performance Measures**

# of Persons	<b>Beneficiaries - Area Benefit / Census Method</b>			
	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low/Mod%</b>
	0	0	184,520	0

LMI%: 40.92

**Activity Description:**

This activity is for drainage improvements to LSU Alexandria campus.

**Location Description:**

In Rapides, Grant, and Avoyelles parishes in Louisiana.

**Activity Progress Narrative:**

**Activity Progress Narrative Type:**

**Section 3 Qualitative Efforts:**

-Other  
No Section 3 hrs reported this quarter

**Activity Location:**

<b>Address</b>	<b>City</b>	<b>State</b>	<b>Zip</b>	<b>Status / Accept Visible on PDF?</b>
----------------	-------------	--------------	------------	--

No Activity Locations Found

**Other Funding Sources Budgeted - Detail**

**Match Sources**

**Amount**

No Other Match Funding Sources Found

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

**Activity Supporting Documents:**

**Activity Supporting Documents:**

None

**Grantee Activity Number:**

65MTRR7705

**Activity Title:**

LA22 Bridge Reconstruction and Drainage Improvements

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered Projects

**Activity Status:**

Under Way

**Project Number:**

3107

**Project Title:**

State Infrastructure and Housing

**Projected Start Date:**

09/17/2020

**Projected End Date:**

12/30/2026

**National Objective:**

Urgent Need Mitigation

**Completed Activity Actual End Date:**

**Responsible Organization:**

PONTCHARTRAIN LEVEE DISTRICT

**Benefit Type:**

Area Benefit (Census)

Overall	Apr 1 thru Jun 30, 2023	To Date
<b>Total Projected Budget from All Sources:</b>	\$0.00	\$41,700,000.00
<b>Total Budget:</b>	\$0.00	\$41,700,000.00
<b>Total Obligated:</b>	\$0.00	\$41,700,000.00
<b>Total Funds Drawdown</b>	\$24,148.40	\$200,719.50
Program Funds Drawdown:	\$24,148.40	\$200,719.50
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$24,148.40	\$200,719.50
PONTCHARTRAIN LEVEE DISTRICT	\$24,148.40	\$200,719.50
<b>Most Impacted and Distressed Expended:</b>	\$24,148.40	\$200,719.50
<b>Other Funds</b>	\$0.00	\$0.00
Match Funds	\$0.00	\$0.00
Non-Match Funds	\$0.00	\$0.00

**Other Funds**

Overall	This Report Period	To Date
<b>Match Funds</b>	\$0.00	\$0.00

**Accomplishments Performance Measures**

	This Report Period Total	Cumulative Actual Total / Expected Total
<b># of Elevated Structures</b>	0	0/0
<b># of Linear feet of Public Improvement</b>	0	0/262,100
<b># of Section 3 Labor Hours</b>	0	0/0
<b># of Targeted Section 3 Labor Hours</b>	0	0/0
<b># of Total Labor Hours</b>	0	0/0

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

LMI%: 34.46

**Activity Description:**

Construction of two new bridge structures and the excavation of two drainage basins.

**Location Description:**

LA Hwy 22, Saint Amant, LA 70774

**Activity Progress Narrative:**

**Activity Progress Narrative Type:**

**Section 3 Qualitative Efforts:**

-Other  
Applicant in design and engineering phase.

**Activity Location:**

Address	City	State	Zip	Status / Accept Visible on PDF?
---------	------	-------	-----	---------------------------------

No Activity Locations Found

**Other Funding Sources Budgeted - Detail Match Sources**

Amount

No Other Match Funding Sources Found

**Other Funding Sources**

Amount

No Other Funding Sources Found

**Activity Supporting Documents:**

**Activity Supporting Documents:**

None

**Project # / Project Title:** 3108 / Non-Federal Cost Share Assistance

**Grantee Activity Number:**  
03MTCS7701

**Activity Type:**  
MIT - Public Facilities and Improvements-Non Covered Projects

**Project Number:**  
3108

**Projected Start Date:**  
09/17/2020

**National Objective:**  
Urgent Need Mitigation

**Responsible Organization:**  
Ascension Parish Government

**Benefit Type:**

**Activity Title:**  
Marvin Braud Pump Station Protection Levee Elevation and Upgrades

**Activity Status:**  
Under Way

**Project Title:**  
Non-Federal Cost Share Assistance

**Projected End Date:**  
09/17/2027

**Completed Activity Actual End Date:**

Area Benefit (Census)

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2023</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources:</b>	\$0.00	\$37,275,788.67
<b>Total Budget:</b>	\$0.00	\$37,275,788.67
<b>Total Obligated:</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
Program Funds Drawdown:	\$0.00	\$0.00
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended:</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$0.00	\$0.00
Match Funds	\$0.00	\$0.00
Non-Match Funds	\$0.00	\$0.00

<b>Other Funds</b>	<b>This Report Period</b>	<b>To Date</b>
<b>Overall</b>		
<b>Match Funds</b>	\$0.00	\$0.00

**Accomplishments Performance Measures**

	<b>This Report Period Total</b>	<b>Cumulative Actual Total / Expected Total</b>
# of Elevated Structures	0	0/0
# of Linear feet of Public Improvement	0	0/170
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor Hours	0	0/0
# of Total Labor Hours	0	0/0

	<b>This Report Period Total</b>	<b>Cumulative Actual Total / Expected Total</b>
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

**Beneficiaries Performance Measures**

	<b>Beneficiaries - Area Benefit / Census Method</b>			
	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low/Mod%</b>
# of Persons	0	0	103,440	0

LMI%: 29.63

**Activity Description:**

This activity is to mitigate the Marvin Braud Levee System and Pump Station.

**Location Description:**

8300 Highway 3140 Ext, Sorrento, LA, 70778

**Activity Progress Narrative:**

**Activity Progress Narrative Type:**

**Section 3 Qualitative Efforts:**

-Other  
CEA has not been approved. Project has not awarded construction contract.

**Activity Location:**



Address	City	State	Zip	Status / Accept Visible on PDF?
---------	------	-------	-----	---------------------------------

No Activity Locations Found

**Other Funding Sources Budgeted - Detail Match Sources**

**Amount**

No Other Match Funding Sources Found

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

**Activity Supporting Documents:**

**Activity Supporting Documents:**

None

**Grantee Activity Number:**  
17MTCS7701

**Activity Title:**  
Airline Highway Park Safe Room

**Activity Type:**  
MIT - Public Facilities and Improvements-Non Covered Projects

**Activity Status:**  
Under Way

**Project Number:**  
3108

**Project Title:**  
Non-Federal Cost Share Assistance

**Projected Start Date:**  
09/17/2020

**Projected End Date:**  
09/17/2027

**National Objective:**  
Urgent Need Mitigation

**Completed Activity Actual End Date:**

**Responsible Organization:**  
East Baton Rouge Parish

**Benefit Type:**  
Area Benefit (Census)

Overall	Apr 1 thru Jun 30, 2023	To Date
<b>Total Projected Budget from All Sources:</b>	\$0.00	\$12,894,655.00
<b>Total Budget:</b>	\$0.00	\$12,894,655.00
<b>Total Obligated:</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
Program Funds Drawdown:	\$0.00	\$0.00
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended:</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$0.00	\$0.00
Match Funds	\$0.00	\$0.00
Non-Match Funds	\$0.00	\$0.00

**Other Funds**

Overall	This Report Period	To Date
<b>Match Funds</b>	\$0.00	\$0.00

**Accomplishments Performance Measures**

	This Report Period Total	Cumulative Actual Total / Expected Total
<b># of Elevated Structures</b>	0	0/0
<b># of public facilities</b>	0	0/1
<b># of Section 3 Labor Hours</b>	0	0/0
<b># of Targeted Section 3 Labor Hours</b>	0	0/0
<b># of Total Labor Hours</b>	0	0/0

	This Report Period Total	Cumulative Actual Total / Expected Total	
# of Housing Units	0		0/0
# of Multifamily Units	0		0/0
# of Singlefamily Units	0		0/0

**Beneficiaries Performance Measures**

# of Persons	Beneficiaries - Area Benefit / Census Method			
	Low	Mod	Total	Low/Mod%
	0	0	11,385	0

LMI%: 31.88

**Activity Description:**

This activity is to design and construct a dual-use, one story, hurricane safe room.

**Location Description:**

17200 Airline Hwy, Baton Rouge, LA, 70817

**Activity Progress Narrative:**

**Activity Progress Narrative Type:**

**Section 3 Qualitative Efforts:**

-Other  
CEA has not been approved. Project has not awarded construction contract.

**Activity Location:**

Address	City	State	Zip	Status / Accept Visible on PDF?
---------	------	-------	-----	---------------------------------

No Activity Locations Found

**Other Funding Sources Budgeted - Detail**

Match Sources	Amount
---------------	--------

No Other Match Funding Sources Found

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

**Activity Supporting Documents:**

**Activity Supporting Documents:**

None

**Grantee Activity Number:**

17MTCS7702

**Activity Title:**

Memorial Sports Complex Safe Room

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered Projects

**Activity Status:**

Under Way

**Project Number:**

3108

**Project Title:**

Non-Federal Cost Share Assistance

**Projected Start Date:**

09/17/2020

**Projected End Date:**

09/17/2027

**National Objective:**

**Completed Activity Actual End Date:**

Low/Mod

**Responsible Organization:**  
East Baton Rouge Parish

**Benefit Type:**  
Area Benefit (Census)

Overall	Apr 1 thru Jun 30, 2023	To Date
<b>Total Projected Budget from All Sources:</b>	\$0.00	\$11,608,682.00
<b>Total Budget:</b>	\$0.00	\$11,608,682.00
<b>Total Obligated:</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
Program Funds Drawdown:	\$0.00	\$0.00
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended:</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$0.00	\$0.00
Match Funds	\$0.00	\$0.00
Non-Match Funds	\$0.00	\$0.00

Other Funds Overall	This Report Period	To Date
<b>Match Funds</b>	\$0.00	\$0.00

**Accomplishments Performance Measures**

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/1
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor Hours	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

**Beneficiaries Performance Measures**

	Beneficiaries - Area Benefit / Census Method			
	Low	Mod	Total	Low/Mod%
# of Persons	1,830	720	3,670	69.48

LMI%: 69.48

**Activity Description:**  
This activity is to design and construct a dual-use, two story, hurricane safe room.

**Location Description:**  
1702 Foss Street, Baton Rouge, LA, 70802

**Activity Progress Narrative:**

**Activity Progress Narrative Type:**

**Section 3 Qualitative Efforts:**

-Other  
CEA has not been approved. Project has not awarded construction contract.

**Activity Location:**

Address	City	State	Zip	Status / Accept Visible on PDF?
---------	------	-------	-----	---------------------------------

No Activity Locations Found

**Other Funding Sources Budgeted - Detail**

Match Sources	Amount
---------------	--------

No Other Match Funding Sources Found

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

**Activity Supporting Documents:**

**Activity Supporting Documents:**

None

**Grantee Activity Number:**

17MTCS7703

**Activity Title:**

Ward Creek Watershed Detention Project

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered Projects

**Activity Status:**

Under Way

**Project Number:**

3108

**Project Title:**

Non-Federal Cost Share Assistance

**Projected Start Date:**

09/17/2020

**Projected End Date:**

09/17/2027

**National Objective:**

Urgent Need Mitigation

**Completed Activity Actual End Date:**

**Responsible Organization:**

East Baton Rouge Parish

**Benefit Type:**

Area Benefit (Census)

Overall	Apr 1 thru Jun 30, 2023	To Date
<b>Total Projected Budget from All Sources:</b>	\$0.00	\$25,544,789.00
<b>Total Budget:</b>	\$0.00	\$25,544,789.00
<b>Total Obligated:</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
Program Funds Drawdown:	\$0.00	\$0.00
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended:</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$0.00	\$0.00
Match Funds	\$0.00	\$0.00
Non-Match Funds	\$0.00	\$0.00

**Other Funds**

Overall	This Report Period	To Date
<b>Match Funds</b>	\$0.00	\$0.00

**Accomplishments Performance Measures**

This Report Period Total	Cumulative Actual Total / Expected Total
--------------------------	--

# of Elevated Structures	0	0/0
# of Linear feet of Public Improvement	0	0/325
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor Hours	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

**Beneficiaries Performance Measures**

	Beneficiaries - Area Benefit / Census Method			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	42,560	0

LMI%: 27.48

**Activity Description:**

The activity will provide approximately 1,271,307 cubic yards of additional storage capacity to East Baton Rouge's currently stressed drainage system. This additional storage will consist of constructing 197 acres of detention at approximately 4 ft. deep throughout the upper reaches of Ward Creek Watershed.

**Location Description:**

17200 Airline Hwy, Baton Rouge, LA, 70817

**Activity Progress Narrative:**

**Activity Progress Narrative Type:**

**Section 3 Qualitative Efforts:**

-Other  
CEA has not been approved. Project has not awarded construction contract.

**Activity Location:**

Address	City	State	Zip	Status / Accept Visible on PDF?
---------	------	-------	-----	---------------------------------

No Activity Locations Found

**Other Funding Sources Budgeted - Detail**

Match Sources	Amount
---------------	--------

No Other Match Funding Sources Found

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

**Activity Supporting Documents:**

**Activity Supporting Documents:**

None

**Grantee Activity Number:**

37MTCS7701

**Activity Title:**

River Styx Pump Station

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered Projects

**Activity Status:**

Under Way

**Project Number:**  
3108

**Project Title:**  
Non-Federal Cost Share Assistance

**Projected Start Date:**  
09/17/2020

**Projected End Date:**  
09/17/2027

**National Objective:**  
Urgent Need Mitigation

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Ouachita Parish Police Jury

**Benefit Type:**  
Area Benefit (Census)

Overall	Apr 1 thru Jun 30, 2023	To Date
<b>Total Projected Budget from All Sources:</b>	\$0.00	\$2,452,206.00
<b>Total Budget:</b>	\$0.00	\$2,452,206.00
<b>Total Obligated:</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
Program Funds Drawdown:	\$0.00	\$0.00
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended:</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$0.00	\$0.00
Match Funds	\$0.00	\$0.00
Non-Match Funds	\$0.00	\$0.00

Other Funds	This Report Period	To Date
<b>Overall</b>		
<b>Match Funds</b>	\$0.00	\$0.00

**Accomplishments Performance Measures**

	This Report Period Total	Cumulative Actual Total / Expected Total
<b># of Elevated Structures</b>	0	0/0
<b># of Linear feet of Public Improvement</b>	0	0/1,740
<b># of Section 3 Labor Hours</b>	0	0/0
<b># of Targeted Section 3 Labor Hours</b>	0	0/0
<b># of Total Labor Hours</b>	0	0/0

	This Report Period Total	Cumulative Actual Total / Expected Total
<b># of Housing Units</b>	0	0/0
<b># of Multifamily Units</b>	0	0/0
<b># of Singlefamily Units</b>	0	0/0

**Beneficiaries Performance Measures**

	Beneficiaries - Area Benefit / Census Method			
	Low	Mod	Total	Low/Mod%
<b># of Persons</b>	0	0	1,255	0

LMI%: 15.14

**Activity Description:**

This activity is to increase the flow capacity of the River Styx Pump Station.

**Location Description:**

Throughout District C in Ouachita Parish, Louisiana.

**Activity Progress Narrative:**

**Activity Progress Narrative Type:**

**Section 3 Qualitative Efforts:**

-Other  
CEA has not been approved. Project has not awarded construction contract.

**Activity Location:**

Address	City	State	Zip	Status / Accept Visible on PDF?
---------	------	-------	-----	---------------------------------

No Activity Locations Found

**Other Funding Sources Budgeted - Detail**

Match Sources	Amount
---------------	--------

No Other Match Funding Sources Found

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

**Activity Supporting Documents:**

**Activity Supporting Documents:**

None

**Grantee Activity Number:**

37MTCS7702

**Activity Title:**

Black Bayou Canal Drainage Improvements

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered Projects

**Activity Status:**

Under Way

**Project Number:**

3108

**Project Title:**

Non-Federal Cost Share Assistance

**Projected Start Date:**

09/17/2020

**Projected End Date:**

09/17/2027

**National Objective:**

Low/Mod

**Completed Activity Actual End Date:**

**Responsible Organization:**

Ouachita Parish Police Jury

**Benefit Type:**

Area Benefit (Census)

Overall	Apr 1 thru Jun 30, 2023	To Date
<b>Total Projected Budget from All Sources:</b>	\$0.00	\$3,181,710.67
<b>Total Budget:</b>	\$0.00	\$3,181,710.67
<b>Total Obligated:</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
Program Funds Drawdown:	\$0.00	\$0.00
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended:</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$0.00	\$0.00
Match Funds	\$0.00	\$0.00
Non-Match Funds	\$0.00	\$0.00

**Other Funds**

Overall	This Report Period	To Date
<b>Match Funds</b>	\$0.00	\$0.00

**Accomplishments Performance Measures**

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Elevated Structures	0	0/0
# of Linear feet of Public Improvement	0	0/8,450
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor Hours	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

**Beneficiaries Performance Measures**

	Beneficiaries - Area Benefit / Census Method			
	Low	Mod	Total	Low/Mod%
# of Persons	630	190	1,225	66.94

LMI%: 66.94

**Activity Description:**

This activity is to improve the flow characteristics and capacity of the Black Bayou Canal.

**Location Description:**

North 7th Street Hwy 143, Monroe, LA, 71201

**Activity Progress Narrative:**

**Activity Progress Narrative Type:**

**Section 3 Qualitative Efforts:**

-Other  
CEA has not been approved. Project has not awarded construction contract.

**Activity Location:**

Address	City	State	Zip	Status / Accept Visible on PDF?
---------	------	-------	-----	---------------------------------

No Activity Locations Found

**Other Funding Sources Budgeted - Detail**

Match Sources	Amount
---------------	--------

No Other Match Funding Sources Found

Other Funding Sources	Amount
-----------------------	--------

No Other Funding Sources Found

**Activity Supporting Documents:**

**Activity Supporting Documents:**

None



**Grantee Activity Number:**  
37MTCS7703

**Activity Type:**  
MIT - Public Facilities and Improvements-Non Covered Projects

**Project Number:**  
3108

**Projected Start Date:**  
09/17/2020

**National Objective:**  
Low/Mod

**Responsible Organization:**  
Ouachita Parish Police Jury

**Benefit Type:**  
Area Benefit (Census)

**Activity Title:**  
Oregon Trail Floodwall

**Activity Status:**  
Under Way

**Project Title:**  
Non-Federal Cost Share Assistance

**Projected End Date:**  
09/17/2027

**Completed Activity Actual End Date:**

Overall	Apr 1 thru Jun 30, 2023	To Date
<b>Total Projected Budget from All Sources:</b>	\$0.00	\$1,332,200.00
<b>Total Budget:</b>	\$0.00	\$1,332,200.00
<b>Total Obligated:</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
Program Funds Drawdown:	\$0.00	\$0.00
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended:</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$0.00	\$0.00
Match Funds	\$0.00	\$0.00
Non-Match Funds	\$0.00	\$0.00

Other Funds	This Report Period	To Date
<b>Overall</b>		
<b>Match Funds</b>	\$0.00	\$0.00

**Accomplishments Performance Measures**

	This Report Period Total	Cumulative Actual Total / Expected Total
<b># of Elevated Structures</b>	0	0/0
<b># of Linear feet of Public Improvement</b>	0	0/3,000
<b># of Section 3 Labor Hours</b>	0	0/0
<b># of Targeted Section 3 Labor Hours</b>	0	0/0
<b># of Total Labor Hours</b>	0	0/0

	This Report Period Total	Cumulative Actual Total / Expected Total
<b># of Housing Units</b>	0	0/0
<b># of Multifamily Units</b>	0	0/0
<b># of Singlefamily Units</b>	0	0/0

**Beneficiaries Performance Measures**

	Beneficiaries - Area Benefit / Census Method			
	Low	Mod	Total	Low/Mod%
<b># of Persons</b>	1,280	875	3,725	57.85

LMI%: 57.85

**Activity Description:**  
This activity is to construct a levee/floodwall.

**Location Description:**

Nutland Road, Monroe, LA 71210

**Activity Progress Narrative:**

**Activity Progress Narrative Type:**

**Section 3 Qualitative Efforts:**

-Other  
CEA has not been approved. Project has not awarded construction contract.

**Activity Location:**

Address	City	State	Zip	Status / Accept Visible on PDF?
No Activity Locations Found				

**Other Funding Sources Budgeted - Detail**

Match Sources	Amount
No Other Match Funding Sources Found	

**Other Funding Sources**

Other Funding Sources	Amount
No Other Funding Sources Found	

**Activity Supporting Documents:**

**Activity Supporting Documents:**  
None

**Grantee Activity Number:**  
37MTCS7704

**Activity Title:**  
Georgia Street Pump Station

**Activity Type:**  
MIT - Public Facilities and Improvements-Non Covered Projects

**Activity Status:**  
Under Way

**Project Number:**  
3108

**Project Title:**  
Non-Federal Cost Share Assistance

**Projected Start Date:**  
09/17/2020

**Projected End Date:**  
09/17/2027

**National Objective:**  
Low/Mod

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Ouachita Parish Police Jury

**Benefit Type:**  
Area Benefit (Census)

Overall	Apr 1 thru Jun 30, 2023	To Date
<b>Total Projected Budget from All Sources:</b>	\$0.00	\$2,698,075.33
<b>Total Budget:</b>	\$0.00	\$2,698,075.33
<b>Total Obligated:</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
Program Funds Drawdown:	\$0.00	\$0.00
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended:</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$0.00	\$0.00
Match Funds	\$0.00	\$0.00
Non-Match Funds	\$0.00	\$0.00

**Other Funds**  
**Overall**  
**Match Funds**

<b>This Report Period</b>	<b>To Date</b>
\$0.00	\$0.00

**Accomplishments Performance Measures**

	<b>This Report Period Total</b>	<b>Cumulative Actual Total / Expected Total</b>	
# of Elevated Structures	0		0/0
# of pump stations repaired/replaced	0		0/1
# of Section 3 Labor Hours	0		0/0
# of Targeted Section 3 Labor Hours	0		0/0
# of Total Labor Hours	0		0/0

	<b>This Report Period Total</b>	<b>Cumulative Actual Total / Expected Total</b>	
# of Housing Units	0		0/0
# of Multifamily Units	0		0/0
# of Singlefamily Units	0		0/0

**Beneficiaries Performance Measures**

	<b>Beneficiaries - Area Benefit / Census Method</b>			
	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low/Mod%</b>
# of Persons	2,315	1,355	4,730	77.59

LMI%: 77.59

**Activity Description:**

The activity involves construction of a sump area, pump station and force main to pump storm water runoff from a low lying residential area in the Georgia Street/Winnsboro Road vicinity to the Ouachita River.

**Location Description:**

2203 Georgia St., Monroe, LA 71202

**Activity Progress Narrative:**

**Activity Progress Narrative Type:**

**Section 3 Qualitative Efforts:**

-Other  
 CEA has not been approved. Project has not awarded construction contract.

**Activity Location:**

Address	City	State	Zip	Status / Accept Visible on PDF?
---------	------	-------	-----	---------------------------------

No Activity Locations Found

**Other Funding Sources Budgeted - Detail**

Match Sources	Amount
---------------	--------

No Other Match Funding Sources Found

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

**Activity Supporting Documents:**

**Activity Supporting Documents:**

None

**Project # / Project Title:** 3109 / Watershed Monitoring, Mapping, and Modeling

**Grantee Activity Number:**  
66MTMM7501

**Activity Title:**  
Watershed Monitoring, Mapping, and Modeling

**Activity Type:**  
MIT - Planning and Capacity Building

**Activity Status:**  
Under Way

**Project Number:**  
3109

**Project Title:**  
Watershed Monitoring, Mapping, and Modeling

**Projected Start Date:**  
09/17/2020

**Projected End Date:**  
09/16/2032

**National Objective:**  
NA

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Office of Community Development (OCD), Disaster Recovery Unit (DRU) - Admin

**Benefit Type:**  
Area Benefit (Census)

Overall	Apr 1 thru Jun 30, 2023	To Date
<b>Total Projected Budget from All Sources:</b>	\$0.00	\$145,670,040.00
<b>Total Budget:</b>	\$0.00	\$145,670,040.00
<b>Total Obligated:</b>	\$0.00	\$102,031,367.00
<b>Total Funds Drawdown</b>	\$10,356,912.04	\$45,720,864.63
Program Funds Drawdown:	\$10,356,912.04	\$45,720,864.63
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$10,356,912.04	\$45,720,864.63
Louisiana Department of Environmental Quality	\$0.00	\$0.00
Office of Community Development (OCD), Disaster Recovery Unit (DRU) - Admin	\$10,356,912.04	\$45,720,864.63
<b>Most Impacted and Distressed Expended:</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$0.00	\$0.00
Match Funds	\$0.00	\$0.00
Non-Match Funds	\$0.00	\$0.00

Other Funds	This Report Period	To Date
<b>Overall</b>		
<b>Match Funds</b>	\$0.00	\$0.00

**Beneficiaries Performance Measures**

	Beneficiaries - Area Benefit / Census Method			
	Low	Mod	Total	Low/Mod%
<b># of Persons</b>	912,900	534,989	3,448,480	41.99

**LMI%:** 41.99

**Activity Description:**

Informed decision-making requires the use of best available scientific data. Consequently, it is imperative for there to be detailed, accurate, dynamic, upgradable, accessible and consistent mapping and modeling that allows the state, regional and local governments and private industry to make smart immediate, intermediate, and long-term decisions related to development, investment in structural and nonstructural infrastructure, land-use decisions, and other public and private mechanisms for investment. This activity funds the acquisition and monitoring of data necessary for and the development of a comprehensive set of hydraulic and hydrologic models for all watersheds within Louisiana.

- The data and models developed will enable long-term flood resilience, more targeted flood control project selection and regional coordination along watershed boundaries. Specifically, the data and models will:
- ? Enable strategic decision-making in flood or disaster preparation and response scenarios based on projected water elevation and inundation. Examples of this include using the H&H models to plan evacuation routes, evacuation or closure of hospitals and medical facilities, and estimate shelter needs based on a given flood scenario;
  - ? Enable the analysis and prioritization of structural and nonstructural flood control projects;
  - ? Illustrate the benefits of implementing policy changes to foster more resilient development;
  - ? Enable resilient infrastructure design;

- ? Enable businesses and industrial facilities to implement flood-proofing or resilient site design;
- ? Enable local leaders within a given watershed to work from the same set of hydrologic assumptions, thereby enabling consensus;
- ? Empower homeowners and residents to understand their flood risk profile under different weather and climate scenarios; and
- ? Predict runoff and/or drainage impacts to avoid ecosystem disruption by flood control projects or other types of projects.

**Location Description:**

In Acadia, Allen, Ascension, Assumption, Avoyelles, Beauregard, Bienville, Bossier, Caddo, Calcasieu, Caldwell, Cameron, Catahoula, Claiborne, De Soto, East Baton Rouge, East Carroll, East Feliciana, Evangeline, Franklin, Grant, Iberia, Iberville, Jackson, Jefferson Davis, Lafayette, Lafourche, LaSalle, Lincoln, Livingston, Madison, Morehouse, Natchitoches, Ouachita, Pointe Coupee, Rapides, Red River, Richland, Sabine, St. Charles, St. Helena, St. James, St. John the Baptist, St. Landry, St. Martin, St. Tammany, Tangipahoa, Union, Vermilion, Vernon, Washington, Webster, West Baton Rouge, West Carroll, West Feliciana, and Winn parishes in Louisiana.

**Activity Progress Narrative:**

**Activity Progress Narrative Type:**

**Activity Location:**

Address	City	State	Zip	Status / Accept Visible on PDF?
No Activity Locations Found				

**Other Funding Sources Budgeted - Detail**

Match Sources	Amount
No Other Match Funding Sources Found	

Other Funding Sources	Amount
No Other Funding Sources Found	

**Activity Supporting Documents:**

**Activity Supporting Documents:**  
None

**Project # / Project Title:** 3110 / Watershed Policy, Planning, and Local Capacity Assistance

**Grantee Activity Number:**  
66MTPL7501

**Activity Title:**  
Statewide and Regional Watershed Management Planning

**Activity Type:**  
MIT - Planning and Capacity Building

**Activity Status:**  
Under Way

**Project Number:**  
3110

**Project Title:**  
Watershed Policy, Planning, and Local Capacity Assistance

**Projected Start Date:**  
01/01/2021

**Projected End Date:**  
09/01/2032

**National Objective:**  
NA

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Office of Community Development (OCD), Disaster Recovery Unit (DRU) - Admin

**Benefit Type:**  
Area Benefit (Census)

Overall	Apr 1 thru Jun 30, 2023	To Date
<b>Total Projected Budget from All Sources:</b>	\$0.00	\$12,278,340.00
<b>Total Budget:</b>	\$0.00	\$12,278,340.00
<b>Total Obligated:</b>	\$0.00	\$1,529,164.00
<b>Total Funds Drawdown</b>	(\$115,033.99)	\$410,700.09

Program Funds Drawdown:	(\$115,033.99)	\$410,700.09
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	<b>\$0.00</b>	<b>\$0.00</b>
<b>Total Funds Expended:</b>	<b>\$115,033.99</b>	<b>\$640,768.07</b>
Office of Community Development (OCD), Disaster Recovery Unit (DRU) - Admin	\$115,033.99	\$640,768.07
<b>Most Impacted and Distressed Expended:</b>	<b>\$0.00</b>	<b>\$0.00</b>
<b>Other Funds</b>	<b>\$0.00</b>	<b>\$0.00</b>
Match Funds	\$0.00	\$0.00
Non-Match Funds	\$0.00	\$0.00

**Other Funds**

<b>Overall</b>	<b>This Report Period</b>	<b>To Date</b>
<b>Match Funds</b>	\$0.00	\$0.00

**Beneficiaries Performance Measures**

	<b>Beneficiaries - Area Benefit / Census Method</b>			
	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low/Mod%</b>
<b># of Persons</b>	912,900	534,989	3,448,480	41.99

LMI%: 41.99

**Activity Description:**

The Statewide and Regional Watershed Management Planning activity focuses on large-scale regional and statewide floodplain management planning activities utilizing a watershed management approach. The activity includes planning and planning support efforts by state agencies and the development of the statewide and regional watershed management plans. It also includes the production of planning tools and local tools such as open space maps, model codes and ordinances for flood-safe development and CRS tools and capacity support.

**Location Description:**

In Acadia, Allen, Ascension, Assumption, Avoyelles, Beauregard, Bienville, Bossier, Caddo, Calcasieu, Caldwell, Cameron, Catahoula, Claiborne, De Soto, East Baton Rouge, East Carroll, East Feliciana, Evangeline, Franklin, Grant, Iberia, Iberville, Jackson, Jefferson Davis, Lafayette, Lafourche, LaSalle, Lincoln, Livingston, Madison, Morehouse, Natchitoches, Ouachita, Pointe Coupee, Rapides, Red River, Richland, Sabine, St. Charles, St. Helena, St. James, St. John the Baptist, St. Landry, St. Martin, St. Tammany, Tangipahoa, Union, Vermilion, Vernon, Washington, Webster, West Baton Rouge, West Carroll, West Feliciana, and Winn parishes in Louisiana.

**Activity Progress Narrative:**

**Activity Progress Narrative Type:**

**Activity Location:**

Address	City	State	Zip	Status / Accept Visible on PDF?
No Activity Locations Found				

**Other Funding Sources Budgeted - Detail**

<b>Match Sources</b>	<b>Amount</b>
----------------------	---------------

No Other Match Funding Sources Found

<b>Other Funding Sources</b>	<b>Amount</b>
------------------------------	---------------

No Other Funding Sources Found

**Activity Supporting Documents:**

**Activity Supporting Documents:**

None

**Activity Type:**  
MIT - Planning and Capacity Building

**Activity Status:**  
Under Way

**Project Number:**  
3110

**Project Title:**  
Watershed Policy, Planning, and Local Capacity Assistance

**Projected Start Date:**  
08/01/2022

**Projected End Date:**  
12/31/2025

**National Objective:**  
NA

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Office of Community Development (OCD), Disaster Recovery Unit (DRU) - Admin

**Benefit Type:**  
Area Benefit (Census)

Overall	Apr 1 thru Jun 30, 2023	To Date
<b>Total Projected Budget from All Sources:</b>	\$0.00	\$6,400,000.00
<b>Total Budget:</b>	\$0.00	\$6,400,000.00
<b>Total Obligated:</b>	\$0.00	\$6,400,000.00
<b>Total Funds Drawdown</b>	\$331,286.36	\$331,286.36
Program Funds Drawdown:	\$331,286.36	\$331,286.36
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$331,286.36	\$331,286.36
Office of Community Development (OCD), Disaster Recovery Unit (DRU) - Admin	\$331,286.36	\$331,286.36
<b>Most Impacted and Distressed Expended:</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$0.00	\$0.00
Match Funds	\$0.00	\$0.00
Non-Match Funds	\$0.00	\$0.00

Other Funds	This Report Period	To Date
<b>Overall</b>		
<b>Match Funds</b>	\$0.00	\$0.00

**Accomplishments Performance Measures**

	This Report Period Total	Cumulative Actual Total / Expected Total
<b># of community engagement meetings/events</b>	0	0/288

**Beneficiaries Performance Measures**

	Beneficiaries - Area Benefit / Census Method			
	Low	Mod	Total	Low/Mod%
<b># of Persons</b>	912,900	534,989	3,448,480	41.99

LMI%: 41.99

**Activity Description:**

A competitive grant program to increase local capability and capacity to support collaborative efforts of parishes and communities within watershed regions to find more effective ways to support and create more proactive approaches flood and water risk management.

**Location Description:**

In Acadia, Allen, Ascension, Assumption, Avoyelles, Beauregard, Bienville, Bossier, Caddo, Calcasieu, Caldwell, Cameron, Catahoula, Claiborne, De Soto, East Baton Rouge, East Carroll, East Feliciana, Evangeline, Franklin, Grant, Iberia, Iberville, Jackson, Jefferson Davis, Lafayette, Lafourche, LaSalle, Lincoln, Livingston, Madison, Morehouse, Natchitoches, Ouachita, Pointe Coupee, Rapides, Red River, Richland, Sabine, St. Charles, St. Helena, St. James, St. John the Baptist, St. Landry, St. Martin, St. Tammany, Tangipahoa, Union, Vermilion, Vernon, Washington, Webster, West Baton Rouge, West Carroll, West Feliciana, and Winn parishes in Louisiana.

**Activity Progress Narrative:**

**Activity Progress Narrative Type:**

**Activity Location:**

Address	City	State	Zip	Status / Accept Visible on PDF?
---------	------	-------	-----	---------------------------------

No Activity Locations Found

**Other Funding Sources Budgeted - Detail Match Sources**

**Amount**

No Other Match Funding Sources Found

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

**Activity Supporting Documents:**

**Activity Supporting Documents:**

None

## Monitoring, Audits, and Technical Assistance

	This Report Period	To Date
<b>Monitoring, Audits, and Technical Assistance</b>	69	406
<b>Monitoring Visits</b>	0	0
<b>Audit Visits</b>	0	0
<b>Technical Assistance Visits</b>	69	406
<b>Monitoring/Technical Assistance Visits</b>	0	0
<b>Report/Letter Issued</b>	0	0

**Review Checklist History**

Status	Date	Action
--------	------	--------