**Grantee: Louisiana** 

**Grant:** B-08-DI-22-0001

April 1, 2018 thru June 30, 2018 Performance Report



 Grant Number:
 Obligation Date:
 Award Date:

 B-08-DI-22-0001
 04/27/2009
 04/27/2009

Grantee Name: Contract End Date: Review by HUD:

Louisiana Original - In Progress

Grant Award Amount: Grant Status: QPR Contact:

\$1,093,212,571.00 Active No QPR Contact Found

LOCCS Authorized Amount: Estimated PI/RL Funds:

\$1,093,212,571.00 \$31,125,285.97

\$1,124,337,856.97 **Disasters:** 

**Total Budget:** 

**Declaration Number** 

FEMA-1792-LA

#### **Narratives**

#### **Disaster Damage:**

Hurricane Gustav caused major wind and flood damage throughout the state, from the southern coastal parishes through central and north Louisiana. Two weeks later Hurricane Ike hit sending tidal surges across the States southern coastal communities. Ike exceeded storm surge caused by hurricanes Rita and Katrina. More than 1.9 million Louisiana residents were forced to evacuate for hurricanes Gustav and Ike. Many of these residents were unable to return to their homes and jobs for a number of days and a large number of residents whose homes remain unlivable continue to need short-term shelter and longer-term transitional housing. The State was forced to evacuate 30,000 critical transportation-need residents, including 10,400 medical evacuations, which is the largest medical evacuation in U.S. history. The State was also left with 1.5 million cubic yards of debris from Hurricane Gustav along federal and state highways. Approximately 150,000 to 300,000 homes experienced some level of damage in the storm; more than 12,000 homes were flooded. Preliminary estimates show that approximately \$2 to 7 billion in residential property loss was incurred. Even homes built to the Federal Emergency Management Agencies Advisory Base Flood Elevations flooded as a result of this storm. The state also estimates more than \$1 billion in public infrastructure damage. The state has spent more than \$400 million in emergency response and immediate recovery activities. Fifty-three of the States 64 parishes were included in the Presidents disaster declaration for individual assistance; all 64 were declared for public assistance. The two storms caused tremendous damage, which, in turn, left most communities without electricity for days, and many for weeks. More than 120,000 homes received some damage.

#### **Recovery Needs:**

A large percentage of the States educational facilities received damage from the storm. Preliminary estimates indicate that there was at least \$100 to \$150 million in damages to the primary (including pre-K) and secondary education facilities. While most of these repairs will be covered through FEMAs public assistance program, certain repairs or necessary rebuilds may be deemed ineligible through FEMAs program. Hurricanes Gustav and Ike impacted many of the States port facilities resulting in large economic losses to the State and exposing the nation to large and significant economic impacts if long term disruptions were to occur from hurricane impacts as much of the Nations oil and gas, commodity and cargo traffic flows through south Louisiana facilities. While oil and gas enter the Nation through facilities in south Louisiana, many more commodities that are vital to the upper Midwest, and north and central Louisiana flow down the Mississippi River and are maintained at specific temperatures at port warehouse facilities along the Mississippi River before becoming exports. These raw products in turn employ thousands of Louisianans and create millions of dollars in economic value.

While the majority of public infrastructure repairs will be covered by FEMA programs, it is known from experience with the 2005



storms that there are certain costs of repair including improvements or rebuilding will be deemed ineligible for FEMA funding. Preliminary cost estimates for the repair of Federal Highway Administration (FHWA) eligible roads and bridges sustained as a result of Hurricane Gustav total \$127 million. Federal-aid highway damage estimates are about \$119 million. While funding to address these damages is authorized under current law, the backlog associated with these needs may prevent the restoration or threaten the integrity of this critical law, the backlog associated with these needs may prevent the restoration or threaten the integrity of this critical infrastructure. To repair this critical infrastructure, \$119 million would be needed for Louisiana (Gustav - \$53 million; Ike - \$66 million) through the Federal Highway Administrations Emergency Relief program.

Preliminary estimates indicate approximately \$1.7 billion in uninsured housing losses, with over half of that amount likely being homeowners. Hurricanes Katrina and Rita have taught us that repair costs generally outstrip insurance proceeds. Initial damage models based on flood and wind damage vary widely, but have a midpoint between \$3 and 4 billion dollars. Half of this damage may be uninsured losses due to uninsured and underinsured properties.

With losses of housing stock concentrated in certain communities, Louisiana could have up to \$1.5 billion in uncompensated housing losses. Of this, the State will need to design programs in concert with local communities to rebuild and make up this loss. The State will develop the programs in concert with local communities to rebuild and make up this loss.

Based of the 2007 Summary of Agriculture and Natural Resources by the LSU Agriculture Center and NMFS Revenue Data, the seafood industries experienced nearly \$250 million in revenue loss as a result of the two storms. Even prior to hurricanes Gustav and Ike, Louisianas fisheries were struggling to recover from more than \$528 million in losses resulting from hurricanes Katrina and Rita in 2005. Hurricanes Gustav and Ike moved across the central Gulf of Mexico through some of the Nations most valuable and productive fishing grounds at the start of the States most valuable shrimp season.

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$1,110,589,591.71
Total Budget	\$1,866,693.16	\$1,110,589,591.71
Total Obligated	\$1,730,418.49	\$1,102,318,290.94
Total Funds Drawdown	\$13,962,992.23	\$963,718,538.50
Program Funds Drawdown	\$13,797,911.33	\$952,857,640.57
Program Income Drawdown	\$165,080.90	\$10,860,897.93
Program Income Received	\$142,937.24	\$31,919,093.86
Total Funds Expended	\$13,906,194.72	\$957,948,319.12
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$454,782.02

# **Progress Toward Required Numeric Targets**

Requirement	Target	Actual
Overall Benefit Percentage (Projected)		54.01%
Overall Benefit Percentage (Actual)		54.91%
Minimum Non-Federal Match	\$0.00	\$454,782.02
Limit on Public Services	\$163,981,885.65	\$0.00
Limit on Admin/Planning	\$54,660,628.55	\$65,410,064.79
Limit on Admin	\$0.00	\$40,319,226.40
Most Impacted and Distressed Threshold (Projected)	\$0.00	\$1,900,000.00

# **Overall Progress Narrative:**

Quarter 2: April 1, 2018 - June 30, 2018



The State of Louisiana, Office of Community Development, Disaster Recovery Unit continued to move projects to completion. Total expenditures reached over 87% during the quarter. Although expenditure rates have not significantly increased, the rate of expenditures remained steady from last quarter. The stagnant growth in expenditures is attributed to ongoing effects of the 2016 flooding events and the delay in start-up of a number of large projects. Close out of completed projects and programs continues to be a major focus. Program managers and outreach representatives continue to work with grantees to reallocate remaining funds from completed projects and programs to existing programs or new initiatives.

#### State Programs

State-run programs continue to expend funds at a steady rate, with a number of programs at or near completion. Several programs exceeded \$200,000 in expenditures this quarter including the \$30 million Coastal Communities Recovery Program and the \$35 million Municipal Infrastructure Program. As stated above, a number of programs were zeroed out with the recently approved APA, including Interoperable Communications, Recovery Public Service and Vessel Monitoring System. The number of active programs is being steadily reduced by reaollcating funds as programs reach completion.

#### Parish, Municipal and Non-Profit Assistance

Parish grantees continue to amend allocation budgets due to projects coming in under budget or acquiring other funding sources and other projects being deemed no longer viable due to permitting or other issues. The budget reallocations are resulting in additional funds for existing projects and alternate projects being moved up to priority status. Among approved parish projects representing over \$562 million in funding, more than \$472 million has been expended among 56 parish grantees.

Management and close-out staff continue to systematically track project completions and notify grantees that close-outs are due. As of the end of this quarter, 442 G/I activities have been closed with 432 of those in final close-out status and ten of those conditioned upon final audits. Close-out efforts at the local level is also enabling grantees to reallocate funds as needed to existing disaster recovery projects, in particular drainage, sewage and road repair that may require additional mitigation or adjustments once the work needed can be thoroughly assessed.

The OCD-DRU's Outreach Team continues to conduct technical assistance and pre-monitoring visits as well as convene weekly and/or monthly calls with grantees and OCD-DRU program analysts to ensure that progress is continually being made on projects that have impediments – i.e. right of way issues, stalled permits with the U.S. Corps of Engineers, mitigation requirements, etc.

# **Project Summary**

Project #, Project Title

This Report Period
Program Funds
Drawdown

Project Funds
Budgeted
Program Funds
Budgeted
Program Funds
State
Project Funds
State
State
Project Funds
State
State
State
Project Funds
State



3081, Allocation to Parishes	\$11,585,532.80	\$562,526,122.00	\$472,385,858.85
3082, Affordable Rental Housing Program	(\$3,768.56)	\$123,503,300.20	\$116,541,399.61
3083, Agriculture	\$0.00	\$58,808,336.94	\$58,655,888.09
3084, Fishery Recovery and Fishery Infrastructure Program	\$20,768.40	\$33,515,955.94	\$32,826,324.25
3085, Coastal Communities Recovery Program	\$711,863.16	\$30,398,297.00	\$20,747,968.13
3086, Municipalities Infrastructure Program	\$381,728.89	\$35,092,337.80	\$30,750,639.64
3087, Economic Revitalization	\$65,693.69	\$62,990,234.24	\$62,960,673.68
3088, Pilot Comprehensive Resiliency Program	\$37,864.00	\$13,030,716.68	\$12,924,438.46
3089, Nonprofit Homeowner Rehab Program	\$0.00	\$0.00	\$0.00
3090, Interoperable Communications	\$0.00	\$17,074,657.14	\$17,074,657.14
3091, Recovery Public Services Program	\$0.00	\$19,845,472.07	\$19,845,472.07
3092, Economic Development and Growth Infrastructure	\$165,249.40	\$80,000,000.00	\$68,068,174.22
9998, Allocation Pending HUD Approval	\$0.00	\$0.00	\$0.00
9999, Restricted Balance	\$0.00	\$0.00	\$0.00
S383-Ag, Program Income-Agriculture	\$0.00	\$30,607,127.67	\$0.00
S383-Parishes, Program Income-Allocation to Parishes	\$0.00	\$0.00	\$0.00
S383-Piggyback, Program Income-Piggyback	\$0.00	\$498,047.36	\$0.00



## **Activities**

Project # / Title: 3080 / Planning and Grant Administration

Grantee Activity Number: 66GIAD1001 - State Level Admin Activity Title: State Level Admin - 66GIAD1001

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

3080 Planning and Grant Administration

Projected Start Date: Projected End Date:

03/19/2009 12/31/2019

Benefit Type: Completed Activity Actual End Date:

N/A

Overall

National Objective: Responsible Organization:

N/A Office of Community Development (OCD), Disaster

Apr 1 thru lun 30, 2018

Overall	Apr 1 thru Jun 30, 2016	10 Date
Total Projected Budget from All Sources	N/A	\$49,960,104.00
Total Budget	\$0.00	\$49,960,104.00
Total Obligated	\$0.00	\$49,960,104.00
Total Funds Drawdown	\$832,979.55	\$36,698,121.96
Program Funds Drawdown	\$832,979.55	\$36,698,121.96
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$832,979.55	\$36,605,455.03
Louisiana Recovery Authority	\$0.00	\$4,241,828.99
Office of Community Development (OCD), Disaster	\$832,979.55	\$32,363,626.04
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

Supports the administrative work conducted to implement disaster recovery projects funded with these resources. This includes technical assistance as well as general administrative costs.

#### **Location Description:**

Baton Rouge, Louisiana

#### **Activity Progress Narrative:**

The State of Louisiana, Office of Community Development, Disaster Recovery Unit continued to move projects to



To Date

completion. Total expenditures reached over 87% during the quarter. Although expenditure rates have not significantly increased, the rate of expenditures remained steady from last quarter. The stagnant growth in expenditures is attributed to ongoing effects of the 2016 flooding events and the delay in start-up of a number of large projects. Close out of completed projects and programs continues to be a major focus. Program managers and outreach representatives continue to work with grantees to reallocate remaining funds from completed projects and programs to existing programs or new initiatives.

## **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 

#### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

#### **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

**Project # / Title: 3081 / Allocation to Parishes** 

Grantee Activity Number: 01PARA3202 - Morse Hall - Acadia
Activity Title: Acadia - Morse Hall - 01PARA3202

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Completed

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

05/24/2011 11/13/2017

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Acadia Parish Police Jury



Area Benefit (Census)

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$505,688.30
Total Budget	\$0.00	\$505,688.30
Total Obligated	\$0.00	\$505,688.30
Total Funds Drawdown	\$0.00	\$505,688.30
Program Funds Drawdown	\$0.00	\$505,688.30
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$505,688.30
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

The purpose of this project is to construct a new Village Hall in Morse, La.

## **Location Description:**

Morse, La. - Acadia

### **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.

## **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	0/1

## **Beneficiaries Performance Measures**

#### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	240	173	763	54.13
LMI%:				54.13

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 



Other Funding Sources Amount



Grantee Activity Number: 03PAAD1001 - Ascension

Activity Title: Admin Alloc to Ascension (PAAD)

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

03/19/2009 03/19/2019

Benefit Type: Completed Activity Actual End Date:

N/A

National Objective: Responsible Organization:

N/A Ascension Parish Government

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$96,064.00
Total Budget	\$0.00	\$96,064.00
Total Obligated	\$0.00	\$96,064.00
Total Funds Drawdown	\$3,449.20	\$95,755.23
Program Funds Drawdown	\$3,449.20	\$95,755.23
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$3,449.20	\$95,755.23
Ascension Parish Government	\$3,449.20	\$95,755.23
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Administrative activities to adminster parish grant allocation

#### **Location Description:**

Ascension Parish, LA

#### **Activity Progress Narrative:**

This project is currently 98% complete. The drawdown request in the amount of \$3,449.20 is for Project Delivery - Fresh Architecture in the amount of \$3,016.21, Office Supplies - Office Depot - \$131.24, and Office Supplies - Staples - \$301.75.

## **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: 03PARA1101 - House Rehab - Ascension
Activity Title: Ascension - House Rehab - 03PARA1101

**Activitiy Category:** 

Rehabilitation/reconstruction of residential structures

**Project Number:** 

3081

**Projected Start Date:** 

06/01/2010

**Benefit Type:** 

Direct Benefit (Households)

**National Objective:** 

Low/Mod

**Activity Status:** 

Planned

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

09/30/2018

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Ascension Parish Government

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$270,000.00
Total Budget	\$0.00	\$270,000.00
Total Obligated	\$0.00	\$270,000.00
Total Funds Drawdown	\$19,236.89	\$238,709.66
Program Funds Drawdown	\$19,236.89	\$238,709.66
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$19,236.89	\$238,709.66
Ascension Parish Government	\$19,236.89	\$238,709.66
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Create housing program in Ascension Parish, LA to assist low/mod residents with house assistance, varying from simple home repairs, homeowner rehabilitation, and possibly replacement housing. Teh assistance will have the objective to return individuals to decent, safe and sanitary conditions.

Pending details on the specific applicants and uses of the program funds, OCD-DRU has estimated the percentage that will be spent on mitigation activities. OCD-DRU utilized data from Katrina and Rita and assumed that the ratio of mitigation activities to total costs would be similar. To date LA has expended over \$8.5 billion for the Road Home program; additionally \$850 million dedicated to mitigation activities (\$750 through HMGP and \$100M through CDBG) for a total of approximately \$9.4 billion. The dollars that have (or will) go towards mitigation activities include the aforementioned \$850 million plus \$879 million that have gone to Road Home elevations plus \$880 million that have gone towards relocating Road Home applicants (this does NOT include the cost of demolition and transference of those properties to local governments) for a total of \$2.6 billion. This amounts to a total of 28% of the total homeowner program costs that have or will go towards mitigation activities. To be conservative, OCD-DRU rounded to 25% for Gustav/lke programs.

#### **Location Description:**

Throughout Ascension Parish, LA

### **Activity Progress Narrative:**



# **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	2	22/8
Activity funds eligible for DREF	4809	58009/67500

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	2	22/8
# of Singlefamily Units	2	22/8

## **Beneficiaries Performance Measures**

	This	This Report Period		Cumulative	<b>Cumulative Actual Total / Expected</b>			
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	2	0	2	15/0	0/8	22/8	68.18	
# Owner Households	2	0	2	15/0	0/8	22/8	68.18	

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



Grantee Activity Number: 03PARA3205-Sorrento Comm Ctr-Ascension
Activity Title: Ascension-Sorrento Comm Ctr-03PARA3205

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

08/01/2011 12/31/2018

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Ascension Parish Government

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$654,792.08
Total Budget	\$0.00	\$654,792.08
Total Obligated	\$0.00	\$654,792.08
Total Funds Drawdown	\$0.00	\$654,792.08
Program Funds Drawdown	\$0.00	\$654,792.08
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$654,792.08
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Area Benefit (Census)

The purpose of the project is to build, maintain and operate a new and appropriate facility in the town of Sorrento that the town can use.

#### **Location Description:**

Sorrento, La. - Ascension

## **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.

#### **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of public facilities

0 0/1



#### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	240	77	539	58.81
LMI%:				58.81

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



**Grantee Activity Number:** 04PAAD1001 - Assumption

Activity Title: Admin Alloc to Assumption (PAAD)

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

Projected Start Date: Projected End Date:

03/19/2009 03/19/2019

Benefit Type: Completed Activity Actual End Date:

Allocation to Parishes

National Objective: Responsible Organization:

N/A Assumption Parish

Apr 1 thru Jun 30, 2018 **Overall** To Date **Total Projected Budget from All Sources** \$134,397.00 N/A **Total Budget** \$0.00 \$134,397.00 **Total Obligated** \$0.00 \$134,397.00 **Total Funds Drawdown** (\$71,369.64)\$18,317.25 **Program Funds Drawdown** (\$71,369.64)\$18,317.25 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$91,346.87 **Assumption Parish** \$0.00 \$91,346.87 \$0.00 \$0.00 Most Impacted and Distressed Expended

\$0.00

**Activity Description:** 

**Match Contributed** 

3081

N/A

Administrative activities to adminster parish grant allocation

**Location Description:** 

Assumption Parish LA

**Activity Progress Narrative:** 

In QPR due to return of grant funds by the parish.

**Accomplishments Performance Measures** 

**No Accomplishments Performance Measures** 



\$0.00

No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: 05PARA3410 - Marksville Legion Dr - Avoyelles

Activity Title: Avoyellse - Marksville Legion Dr - 05PARA3410

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

09/15/2011 12/31/2018

Benefit Type: Completed Activity Actual End Date:

Area Benefit (Census) 03/16/2018

National Objective:Responsible Organization:Low/ModAvoyelles Parish Police Jury

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$200,098.01
Total Budget	\$0.00	\$200,098.01
Total Obligated	\$0.00	\$200,098.01
Total Funds Drawdown	\$0.00	\$200,098.01
Program Funds Drawdown	\$0.00	\$200,098.01
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$200,098.01
Avoyelles Parish Police Jury	\$0.00	\$200,098.01
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

The purpose of this project is to alleviate flooding along Legion Drive in the City of Marksville. This project will consist of eliminating flow restrictions and reshaping drainage features as well as installing additional drainage features along Legion Drive.

#### **Location Description:**

Marksville, La. - Avoyelles

#### **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.

### **Accomplishments Performance Measures**

This Report Period
Total

Cumulative Actual Total / Expected
Total



#### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	2149	742	5216	55.43
LMI%:				55.43

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



Grantee Activity Number: 05PARA3429-Luke Martin-Avoyelles
Activity Title: Avoyelles-Luke Martin-05PARA3429

**Activitiy Category:** 

Construction/reconstruction of water/sewer lines or systems

**Project Number:** 

3081

**Projected Start Date:** 

07/01/2012

Benefit Type:

Area Benefit (Census)

**National Objective:** 

Low/Mod

**Activity Status:** 

Completed

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

11/15/2017

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Avoyelles Parish Police Jury

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$579,743.78
Total Budget	\$0.00	\$579,743.78
Total Obligated	\$0.00	\$579,743.78
Total Funds Drawdown	\$0.00	\$579,743.78
Program Funds Drawdown	\$0.00	\$579,743.78
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$579,743.78
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

This project consists of drainage improvements to Turner Canal, beginning at its intersection with La. Hwy. 115, thence extending a distance of approximately 2.8 miles in a southerly direction. The project also includes drainage improvements to an un-named tributary of Turner Canal, beginning at its intersection with Turner Canal, thence extending a distance of approximately 2,600' in an easterly direction to the corporate limits of the City of Bunkie. This project will increase the hydraulic capacity of the Canal. The probability of flooding in the area will be significantly reduced.

### **Location Description:**

Bunkie, La. - Avoyelles Parish

#### **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of public facilities 0 0/1



#### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	2076	498	4662	55.21
LMI%:				58.21

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



Grantee Activity Number: 05PARA3430-Drainage Hwy 114-Avoyelles
Activity Title: Avoyelles-Drainage Hwy 114-05PARA3430

**Under Way** 

Allocation to Parishes

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities

Project Number: Project Title:

3081

Projected Start Date: Projected End Date:

10/01/2012 12/31/2018

Benefit Type: Completed Activity Actual End Date:

Area Benefit (Census) 04/19/2018

National Objective: Responsible Organization:

Low/Mod Avoyelles Parish Police Jury

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$1,228,603.65
Total Budget	(\$831.25)	\$1,228,603.65
Total Obligated	(\$831.25)	\$1,228,603.65
Total Funds Drawdown	\$6,082.00	\$1,228,603.65
Program Funds Drawdown	\$6,082.00	\$1,228,603.65
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$6,082.00	\$1,228,603.65
Avoyelles Parish Police Jury	\$6,082.00	\$1,228,603.65
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

The purpose is this project is to alleviate flooding in the Village of Hessmer and the Town of Mansura.

#### **Location Description:**

Hessmer & Mansura, Louisiana-Avoyelles Parish

#### **Activity Progress Narrative:**

Grant Consulting Services for all work completed from July 31, 2017 through January 28, 2018.

### **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	0/1



#### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	5777	3671	22902	41.25
LMI%:				41.25

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: 05PARA3431 - Bayou Choctaw - Avoyelles
Activity Title: Avoyelles - Bayou Choctaw - 05PARA3431

Activitiy Category:

Rehabilitation/reconstruction of public facilities

**Project Number:** 

3081

**Projected Start Date:** 

11/01/2011

**Benefit Type:** 

Area Benefit (Census)

**National Objective:** 

**Urgent Need** 

**Activity Status:** 

Under Way

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

12/31/2018

**Completed Activity Actual End Date:** 

02/05/2018

**Responsible Organization:** 

Avoyelles Parish Police Jury

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$1,622,508.40
Total Budget	\$0.00	\$1,622,508.40
Total Obligated	(\$0.01)	\$1,622,508.40
Total Funds Drawdown	\$0.00	\$1,622,508.40
Program Funds Drawdown	\$0.00	\$1,622,508.40
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,622,508.40
Avoyelles Parish Police Jury	\$0.00	\$1,622,508.40
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Bayou Choctaw

The purpose of this portion of the project is to alleviate flooding in the communities of Fifth Ward, Hickory Hill, and Moncla.

La. Highway 1191

The purpose of this portion of the project is to alleviate flooding in the community of Hickory Hill.

Little River Road

The purpose of this portion of the project is to improve vehicular access on Little River Road to allow ingress and egress from the Little River Road area during rain events such as that which occurred during Hurricane Gustav.

#### **Location Description:**

Marksville, La. - Avoyelles

### **Activity Progress Narrative:**

Activity in the QPR as a result of obligation/deobligation of funds. No expenditures in the quarter.



# **Accomplishments Performance Measures**

This Report Period Total **Cumulative Actual Total / Expected** 

Total 0/1

# of public facilities

# of Persons

0

**Beneficiaries Performance Measures** 

**Beneficiaries - Area Benefit Census Method** 

Low	Mod	Total Lo	ow/Mod
3561	2313	14026	41.88

LMI%: 41.88

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: 05PARA3432 - Bunkie Drainage Imp - Avoyelles

Activity Title: Avoyelles - Bunkie Drainage Imp - 05PARA3432

**Activitiy Category:** 

Construction/reconstruction of water/sewer lines or systems

**Project Number:** 

3081

**Projected Start Date:** 

06/30/2018

Benefit Type: Area Benefit (Survey)

**National Objective:** 

Low/Mod

**Activity Status:** 

**Under Way** 

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

01/31/2019

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Avoyelles Parish Police Jury

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$248,500.00
Total Budget	\$248,500.00	\$248,500.00
Total Obligated	\$248,500.00	\$248,500.00
Total Funds Drawdown	\$4,125.00	\$4,125.00
Program Funds Drawdown	\$4,125.00	\$4,125.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$4,125.00	\$4,125.00
Avoyelles Parish Police Jury	\$4,125.00	\$4,125.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

The purpose of the project is to alleviate flooding in the City of Bunkie.

#### **Location Description:**

Bunkie, LA 71322

### **Activity Progress Narrative:**

Request for Payment Number 01 is for Grant Consulting Services consisting of all work completed from October 30, 2017 through March 04, 2018.

# **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of Linear feet of Public 0 0/408



#### **Beneficiaries - Area Benefit Survey Method**

 Low
 Mod
 Total
 Low/Mod

 # of Persons
 1000
 400
 2520
 55.56

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



Grantee Activity Number: 10PARA2101-Elevate Lightning St. Bridge-

Calcasieu

Activity Title: Calcasieu-Elevate Lightning St. Bridge-

10PARA2101

**Activitiy Category:** 

Construction/reconstruction of streets

**Project Number:** 

3081

**Projected Start Date:** 

12/03/2013

Benefit Type:

Area Benefit (Census)

**National Objective:** 

**Urgent Need** 

**Activity Status:** 

Under Way

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

12/31/2018

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Calcasieu Parish Police Jury

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$538,072.00
Total Budget	\$0.00	\$538,072.00
Total Obligated	\$0.00	\$538,072.00
Total Funds Drawdown	\$3,662.65	\$538,072.00
Program Funds Drawdown	\$3,662.65	\$538,072.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$3,662.65	\$538,072.00
Calcasieu Parish Police Jury	\$3,662.65	\$538,072.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

This project involves the reconstruction of the Lightning Street Bridge to adjust the elevation. The existing bridge spans approximately 76 feet and consists of precast concrete deck panels, precast concrete pile caps with timber pile substructure. The timber piles are in poor condition with substantial physical deterioration. Proposed improvements consists of the demolition of the existing bridge in its entirety and replacement with a new bridge structure consisting of drilled concrete shaft piling with precast concrete caps, deck panels and guardrail. The existing concrete revetment under the bridge will be replaced with new cast in place revetment. An existing water main attached to the existing bridge will be replaced with a new water main to be attached to the new bridge structure. The new bridge superstructure (caps, deck and guardrail) will be located above the 100 year base flood elevation as established by FEMA Flood Studies for the City of Sulphur incorporated area. Street approaches for the bridge will be rebuilt/raised to accommodate the new higher bridge.

## **Location Description:**

Lightning Street, Sulphur, LA

### **Activity Progress Narrative:**



This invoice is for project delivery services provided during this period.

## **Accomplishments Performance Measures**

This Report Period
Total

**Cumulative Actual Total / Expected** 

Total

# of Linear feet of Public

0

0/76

#### **Beneficiaries Performance Measures**

**Beneficiaries - Area Benefit Census Method** 

Low	Mod	Total	Low/Mod
4204	3221	20118	36.91

LMI%: 36.91

# **Activity Locations**

# of Persons

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: 10PARA3206-Sulphur Public Works-Calcasieu Activity Title: Calcasieu-Sulphur Public Works-10PARA3206

**Activitiy Category:** 

Rehabilitation/reconstruction of public facilities

**Project Number:** 

3081

**Projected Start Date:** 

07/15/2011

**Benefit Type:** 

Area Benefit (Census)

**National Objective:** 

**Urgent Need** 

**Activity Status:** 

**Under Way** 

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

12/31/2018

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Calcasieu Parish Police Jury

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$268,300.00
Total Budget	\$0.00	\$268,300.00
Total Obligated	\$0.00	\$268,300.00
Total Funds Drawdown	\$0.00	\$268,300.00
Program Funds Drawdown	\$0.00	\$268,300.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$268,300.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
•	*	*
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

The purpose of this project is to increase the capacity of the facility to accommodate the personnel required to remain on site, install additional security measures to ensure personnel and material safety by providing monitoring of the hallways and maintenance yard during and after storm events and construct sanitation improvements to provide appropriate facilities for personnel to utilize during storm events.

### **Location Description:**

Sulphur, La. - Calcasieu

#### **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of public facilities

0 0/1



#### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	4204	3221	20118	36.91

36.91

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



Grantee Activity Number: 10PARA3207-Vinton Water Plant- Calcasieu

Activity Title: Calcasieu-Vinton Water Plant-10PARA3207

**Activitiy Category:** 

Rehabilitation/reconstruction of public facilities

**Project Number:** 

3081

**Projected Start Date:** 

08/01/2011

**Benefit Type:** 

Area Benefit (Census)

**National Objective:** 

Low/Mod

**Activity Status:** 

Under Way

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

12/31/2018

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Calcasieu Parish Police Jury

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$2,626.00
Total Budget	\$0.00	\$2,626.00
Total Obligated	\$0.00	\$2,626.00
Total Funds Drawdown	\$0.00	\$2,626.00
Program Funds Drawdown	\$0.00	\$2,626.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,626.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

The purpose of this project is to remove existing sheeting and replace with 26 gauge sheeting around the water pump shed, install insulation in the walls and ceiling, replace the door, install a steel canopy to cover water filters and construct a 120 mph wind rated building to be utilized as an equipment shed.

#### **Location Description:**

Vinton, La. - Calcasieu

## **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.

#### **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of public facilities 0 0/1



#### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total I	Low/Mod
# of Persons	1159	700	3287	56.56

LMI%:	56.56
-------	-------

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



Grantee Activity Number: 10PARA3209-Retrofit Bay Doors-Calcasieu
Activity Title: Calcasieu-Retrofit Bay Doors-10PARA3209

**Activitiy Category:** 

Rehabilitation/reconstruction of public facilities

**Project Number:** 

3081

**Projected Start Date:** 

09/30/2013

**Benefit Type:** 

Area Benefit (Census)

**National Objective:** 

**Urgent Need** 

**Activity Status:** 

**Under Way** 

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

12/31/2018

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Calcasieu Parish Police Jury

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$9,605.00
Total Budget	\$0.00	\$9,605.00
Total Obligated	\$0.00	\$9,605.00
Total Funds Drawdown	\$0.00	\$9,605.00
Program Funds Drawdown	\$0.00	\$9,605.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$9,605.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

The Parish completed extensive research with all of the Fire Districts located within the unincorporated areas of the Parish to determine the need for new wind rated bay doors. The need is tremendous. The total list of bay doors needed is sixty five. The current budget for the project will only allow for the installation of ten of the sixty five bay doors. The list of doors requested was reviewed and prioritized. The current budget for the project will allow for the installation of new bay doors at the following locations:

- 1738 Sutherland Road 2 doors
- 1000 Topsy Road 2 doors
- 134 Fire House Road 3 doors
- 2888 Cardinal Lane 2 doors
   5599 Hwy 14 East 2 doors
- 2991 Gauthier Road 6 doors
- 9253 Gulf Hwy 2 doors
- 789 W Houston River Road 4 doors
- 1786 Hwy 90 2 doors
- 3495 Hecker 4 doors

All bay doors at each station will be replaced to ensure the entire facility is secure from wind and water damage.

#### **Location Description:**

1015 Pithon Street, Lake Charles, LA 70602



## **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of public facilities

0 0/10

## **Beneficiaries Performance Measures**

**Beneficiaries - Area Benefit Census Method** 

	Low	Mod	Total	Low/Mod
# of Persons	22347	15370	98551	38.27

LMI%: 38.27

# **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: 10PARA3211-Animal Services-Calcasieu

Activity Title: Calcasieu-Animal Services-10PARA3211

Activitiy Category:

Rehabilitation/reconstruction of public facilities

**Project Number:** 

3081

**Projected Start Date:** 

09/01/2011

**Benefit Type:** 

Area Benefit (Census)

**National Objective:** 

**Urgent Need** 

**Activity Status:** 

Under Way

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

12/31/2018

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Calcasieu Parish Police Jury

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$10,850.00
Total Budget	\$0.00	\$10,850.00
Total Obligated	\$0.00	\$10,850.00
Total Funds Drawdown	\$0.00	\$10,850.00
Program Funds Drawdown	\$0.00	\$10,850.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$10,850.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

The purpose of the project is for the hardening of the Parish Animal Services Facility. In order to provide protection to the animals housed at the Animal Services Facility during Hurricane Gustav, parish employees were required to relocate the animals to alternate facilities. The hardening of this facility will provide the necessary protection required to safely accommodate the animals and Parish staff required to care for the animals during future storm events.

### **Location Description:**

5500-A Swift Plant Road, Lake Charles, La. - Calcasieu

#### **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.

#### **Accomplishments Performance Measures**

This Report Period
Total

Cumulative Actual Total / Expected
Total



#### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	14630	9768	63048	38.70
LMI%:				38.7

## **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 10PARA3213-Westlake Generators-Calcasieu Activity Title: Calcasieu-Westlake Generators-10PARA3213

**Activitiy Category:** 

Construction/reconstruction of water lift stations

**Project Number:** 

3081

**Projected Start Date:** 

10/31/2016

**Benefit Type:** 

Area Benefit (Census)

**National Objective:** 

Low/Mod

**Activity Status:** 

**Under Way** 

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

06/30/2019

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Calcasieu Parish Police Jury

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$264,000.00
Total Budget	\$0.00	\$264,000.00
Total Obligated	\$0.00	\$264,000.00
Total Funds Drawdown	\$80,787.16	\$80,787.16
Program Funds Drawdown	\$80,787.16	\$80,787.16
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$80,787.16	\$80,787.16
Calcasieu Parish Police Jury	\$80,787.16	\$80,787.16
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Calcasieu Parish Police Jury is requesting CDBG Disaster Recovery funds for the purchase and installation of two (2) permanent auxiliary power generators for the Louisiana Way Sewer Pump Station and Water Well No. 5 and associated appurtenances. The proposed generators will provide full power to the sewer pump station and water well allowing them to remain fully functional during future power outages.

### **Location Description:**

903 Miller Ave and 1400 1/2 National Dr., Westlake, LA 70669

#### **Activity Progress Narrative:**

This request is for Professional Engineering and Inspection Services for this period and Contractor Pay Request No. 1 and No. 2.



# **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 

## **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 10PARA3402 - 2 Lift Stns - Calcasieu
Activity Title: Calcasieu - 2 Lift Stns - 10PARA3402

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

01/01/2011 12/31/2018

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Urgent Need Calcasieu Parish Police Jury

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$4,384.00
Total Budget	\$0.00	\$4,384.00
Total Obligated	\$0.00	\$4,384.00
Total Funds Drawdown	\$0.00	\$4,384.00
Program Funds Drawdown	\$0.00	\$4,384.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$4,384.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Area Benefit (Census)

The Parish is requesting CDBG Disaster Recovery funds for the elevation of two sewer lift stations within the City of Sulphur. Improvements to the Maplewood Lift Station #2 and the GNB Lift Station will include elevating the lift stations to protect against future storm surges.

## **Location Description:**

Driftwood Lane, Maplewood Drive, Sulfur, La 70665

### **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total

# of public facilities

Total

0
0/0



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 10PARA3403 - Maple Bridge - Calcasieu

Activity Title: Calcasieu - Maple Bridge - 10PARA3403

**Under Way** 

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

07/01/2011 12/31/2018

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Urgent Need Calcasieu Parish Police Jury

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$17,856.00
Total Budget	\$0.00	\$17,856.00
Total Obligated	\$0.00	\$17,856.00
Total Funds Drawdown	\$0.00	\$17,856.00
Program Funds Drawdown	\$0.00	\$17,856.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$17,856.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

Area Benefit (Census)

The purpose of this project is the mitigation of the Maplewood Drive Bridge.

### **Location Description:**

Sulphur, La.

### **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected Total Total # of public facilities 0 0/0



#### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	4204	3221	20118	36.91

36.91
ა ა ა ა ა ა ა ა ა ა ა ა ა ა ა ა ა ა ა

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: 12PARA1201 - FTHB - Cameron Activity Title: Cameron - FTHB - 12PARA1201

**Activitiy Category:** 

Homeownership Assistance to low- and moderate-income

**Project Number:** 

3081

**Projected Start Date:** 

03/19/2009

**Benefit Type:** 

Direct Benefit (Households)

**National Objective:** 

Low/Mod

**Activity Status:** 

**Under Way** 

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

12/31/2018

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Cameron Parish Police Jury

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$1,111,455.37
Total Budget	(\$538,544.63)	\$1,111,455.37
Total Obligated	(\$538,544.63)	\$1,111,455.37
Total Funds Drawdown	\$0.00	\$1,111,455.37
Program Funds Drawdown	\$0.00	\$1,111,455.37
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,124,838.56
Cameron Parish Police Jury	\$0.00	\$1,124,838.56
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

To provide first time homebuyer assistance within Cameron Parish.

## **Location Description:**

Cameron Parish, LA

### **Activity Progress Narrative:**

Activity in the QPR as a result of obligation/deobligation of funds. No expenditures in the quarter.

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of Housing Units

O 8/0



	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	7/0	12/0	58.33
# Owner Households	0	0	0	0/0	7/0	12/0	58.33

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 12PARA3202 - Courthouse - Cameron Activity Title: Cameron - Courthouse - 12PARA3202

**Activitiy Category:** 

Rehabilitation/reconstruction of public facilities

**Project Number:** 

3081

**Projected Start Date:** 

01/31/2011

**Benefit Type:** 

Area Benefit (Census)

**National Objective:** 

**Urgent Need** 

**Activity Status:** 

**Under Way** 

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

06/30/2019

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Cameron Parish Police Jury

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$7,050,000.00
Total Budget	\$0.00	\$7,050,000.00
Total Obligated	\$0.00	\$7,050,000.00
Total Funds Drawdown	\$1,377,804.34	\$4,315,428.58
Program Funds Drawdown	\$1,377,804.34	\$4,315,428.58
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,377,804.34	\$4,315,428.58
Cameron Parish Police Jury	\$1,377,804.34	\$4,315,428.58
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Renovation of parish courthouse.

#### **Location Description:**

Cameron Parish, LA

### **Activity Progress Narrative:**

Courthouse Renovations Project - Full application dated 7/26/10; Application approved 9/16/10; ERR Exemption Certificate submitted 11/11/10; procured Randy Goodloe Architect to perform design; ERR cleared 12/20/12; bids received on HVAC system equipment on 8/13/12; HVAC equipment 100% complete; plans and specifications approved 12/11/13 & 12/12/16; bids received 3/31/17; Construction is 72% complete.

### **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of public facilities

0 0/1



#### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	1400	1402	6357	44.08

LMI%:	44.08
-------	-------

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 13PARA3404 - L-3 Debris - Catahoula
Activity Title: Catahoula - L-3 Debris - 13PARA3404

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

08/01/2011 12/31/2018

Benefit Type: Completed Activity Actual End Date:

Area Benefit (Census)

National Objective: Responsible Organization:

Low/Mod Catahoula Parish Police Jury

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$46,840.00
Total Budget	\$0.00	\$46,840.00
Total Obligated	\$0.00	\$46,840.00
Total Funds Drawdown	\$0.00	\$46,840.00
Program Funds Drawdown	\$0.00	\$46,840.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$46,840.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

This project will consist of channel reshaping, and clearing of fallen trees, grubbing of roots and stumps, in the channel banks. Accumulated storm debris shall be removed and disposed of. The linear area consists of approximately 11.5 acres. The channel shall be reshaped, smoothed and improved to provide adequate hydraulic capacity along some 10,000 LF of L-3 drainage channel located between Norris Hill Church Road and Big Bayou.

#### **Location Description:**

Sicily Island, La. - Catahoula

## **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.

### **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of public facilities 0 0/1



#### Beneficiaries - Area Benefit Census Method

	Lov	v Mod	Total	Low/Mod
# of Persons	200	0 79	467	59.74
I MI%:				59 74

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: 13PARA3408 - Wallace Lake - Catahoula
Activity Title: Catahoula - Wallace Lake - 13PARA3408

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

08/01/2011 12/31/2018

Benefit Type: Completed Activity Actual End Date:

Area Benefit (Census) 02/05/2018

National Objective: Responsible Organization:

Urgent Need Catahoula Parish Police Jury

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$414,483.11
Total Budget	\$0.00	\$414,483.11
Total Obligated	\$0.00	\$414,483.11
Total Funds Drawdown	\$0.00	\$414,483.11
Program Funds Drawdown	\$0.00	\$414,483.11
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$414,483.11
Catahoula Parish Police Jury	\$0.00	\$414,483.11
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

This project consists of the construction of an adequately sized drainage control structure, which would drain storm water out of Wallace Lake and into Ouachita River. It will involve replacing the existing control structure under Patton Church Road with a new 48" diameter culvert, 36" diameter overflow standpipe, control gates, a walkway, and bedding material.

#### **Location Description:**

Jonesville, La. - Catahoula

### **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.

### **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of public facilities

0 0/1



#### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	848	850	3525	48.17
LMI%:				48.17

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 13PARA3409-T/Jonesville HMGP Drainage-

Catahoula

Activity Title: Catahoula-T/Jonesville HMGP Drainage-

13PARA3409

**Activitiy Category:** 

Construction/reconstruction of water lift stations

**Project Number:** 

3081

**Projected Start Date:** 

06/30/2013

Benefit Type: Area Benefit (Census)

**National Objective:** 

Low/Mod

**Activity Status:** 

Under Way

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

12/31/2018

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Catahoula Parish Police Jury

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$316,116.02
Total Budget	\$0.00	\$316,116.02
Total Obligated	\$0.00	\$316,116.02
Total Funds Drawdown	\$1,915.00	\$46,370.02
Program Funds Drawdown	\$1,915.00	\$46,370.02
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,915.00	\$46,370.02
Catahoula Parish Police Jury	\$1,915.00	\$46,370.02
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

This project consists of upgrading the existing pump station facility, for the Town of Jonesville using funds from the Office of Community Development (OCD) Disaster Recovery Unit (DRU). The Town of Jonesville is protected from floodwaters by a ring-levee and a Pump Station. During heavy rain events, the water level in Little River rises and causes back flooding which floods the Town's streets, residents, and sewer system. The Pump Station removes rain water inside the ring-levee and conveys the storm water to Little River through an existing channel. The existing Pump Station contains an existing metal building, discharge pumps, pump discharge pipes, and gravity discharge pipes with cast-iron slide gates.

The purpose of the project is to increase the station's capacity for gravity discharge; thereby, enabling the Pump Station to reduce flooding issues within the Town. Improvements will include installing two (2) 108" diameter RCP gravity drainage pipes with cast-iron slide grates, anti-seep collars, grading and related site work. The slide gates will allow the option of gravity drainage during smaller rain events, and will close to allow the activation of the pumps during heavier rain events. In addition, the gates will prevent backwater flooding from entering the pump station.

### **Location Description:**

West Park Street @ Ring Levee, Jonesville, LA 71343



## **Activity Progress Narrative:**

Request for Payment Number 13 is for Grant Consulting Services for all work completed from January 29, 2018 through April 01, 2018.

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of public facilities 0 0/1

### **Beneficiaries Performance Measures**

**Beneficiaries - Area Benefit Census Method** 

	Low	Mod	Total	Low/Mod
# of Persons	955	367	2358	56.06

## **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 17PAAD1001 - EBR

Activity Title: Admin Alloc for EBR (PAAD)

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

Projected Start Date: Projected End Date:

01/01/2010 09/30/2018

Benefit Type: Completed Activity Actual End Date:

Allocation to Parishes

National Objective: Responsible Organization:

N/A East Baton Rouge Parish

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$171,502.88
Total Budget	\$0.00	\$171,502.88
Total Obligated	\$0.00	\$171,502.88
Total Funds Drawdown	\$1,500.89	\$159,598.07
Program Funds Drawdown	\$1,500.89	\$159,598.07
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,500.89	\$159,778.07
East Baton Rouge Parish	\$1,500.89	\$159,778.07
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

3081

N/A

Administrative activites for East Baton Rouge Parish.

#### **Location Description:**

East Baton Rouge Parish

### **Activity Progress Narrative:**

This request is for travel for DRU/LRA meeting in New Orleans, payroll 10/29/16-11/11/16 for J. Mcdonnell that has not been submitted, and 06/10/17-12/22/17 payroll.

## **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: 17PARA1101 - Home Repair - EBR
Activity Title: EBR - Home Repair - 17PARA1101

Activity Category: Activity Status:

Rehabilitation/reconstruction of residential structures Under Way

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

01/01/2011 04/06/2016

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod East Baton Rouge Parish

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$338,169.50
Total Budget	\$0.00	\$338,169.50
Total Obligated	\$0.00	\$338,169.50
Total Funds Drawdown	\$11,869.25	\$338,169.50
Program Funds Drawdown	\$11,869.25	\$338,169.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$11,869.25	\$338,169.50
East Baton Rouge Parish	\$11,869.25	\$338,169.50
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Direct Benefit (Households)

To provide home repair to residents of East Baton Rouge Parish who's homes were damaged from Hurricane Gustav.

### **Location Description:**

Throughout East Baton Rouge Parish, LA

### **Activity Progress Narrative:**

PAE program delivery.

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of Properties 0 28/19



	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Housing Units	0	28/19
# of Singlefamily Units	0	28/19

	This Report Period		Cumulative Actual Total / Expected					
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	28/19	0/0	28/19	100.00	
# Owner Households	0	0	0	28/19	0/0	28/19	100.00	

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found
Total Other Funding Sources



Grantee Activity Number: 17PARA1203 - GAP Financing PD - EBR
Activity Title: EBR - GAP Financing PD - 17PARA1203

Activity Category: Activity Status:

Affordable Rental Housing Under Way

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

01/01/2011 09/30/2018

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod East Baton Rouge Parish

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$201,079.71
Total Budget	\$0.00	\$201,079.71
Total Obligated	\$0.00	\$201,079.71
Total Funds Drawdown	\$2,113.55	\$170,378.36
Program Funds Drawdown	\$2,113.55	\$170,378.36
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$2,113.55	\$170,378.36
East Baton Rouge Parish	\$2,113.55	\$170,378.36
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Direct Benefit (Households)

GAP Financing Program - Parish is using part of its regular parish allocation to supplement the GAP Financing Program as part of its Affordable Rental Housing allocation

#### **Location Description:**

Throughout East Baton Rouge Parish, LA

### **Activity Progress Narrative:**

All funds expended during this quarter were for program delivery

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of Properties 0 0/0



	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/0	0
# Renter Households	0	0	0	0/0	0/0	0/0	0

# **Activity Locations**

No Activity Locations found.

# Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



**Grantee Activity Number:** 17PARA1502 - Rental Rehab PD - EBR **Activity Title:** EBR - Rental Rehab PD - 17PARA1502

**Activitiy Category: Activity Status:** 

Affordable Rental Housing **Under Way** 

**Project Number: Project Title:** 

3081 Allocation to Parishes **Projected Start Date: Projected End Date:** 

01/01/2011 07/27/2011

**Completed Activity Actual End Date: Benefit Type:** Direct Benefit (Households)

**National Objective: Responsible Organization:** 

Low/Mod East Baton Rouge Parish

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$33,790.97
Total Budget	\$0.00	\$33,790.97
Total Obligated	\$0.00	\$33,790.97
Total Funds Drawdown	\$5,915.00	\$33,790.97
Program Funds Drawdown	\$5,915.00	\$33,790.97
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$5,915.00	\$33,790.97
East Baton Rouge Parish	\$5,915.00	\$33,790.97
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Rental Rehab Program - Parish is using part of its regular parish allocation to supplement the Rental Rehab Program as part of its Affordable Rental Housing allocation

### **Location Description:**

Across East Baton Rouge Parish, LA

### **Activity Progress Narrative:**

PAE program delivery.

## **Accomplishments Performance Measures**

**This Report Period Cumulative Actual Total / Expected** Total Total # of Properties 0 0/0



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/0	0
# Renter Households	0	0	0	0/0	0/0	0/0	0

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 17PARA2101-E Chimes Bridge Repair-EBR
Activity Title: EBR-E Chimes Bridge Repair-17PARA2101

**Activitiy Category:** 

Rehabilitation/reconstruction of public facilities

**Project Number:** 

3081

**Projected Start Date:** 

03/01/2011

Benefit Type:

Area Benefit (Census)

**National Objective:** 

Low/Mod

**Activity Status:** 

**Under Way** 

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

06/30/2019

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

East Baton Rouge Parish

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$2,661,847.57
Total Budget	\$0.00	\$2,661,847.57
Total Obligated	\$0.00	\$2,661,847.57
Total Funds Drawdown	\$510,995.19	\$1,879,948.41
Program Funds Drawdown	\$510,995.19	\$1,879,948.41
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$510,995.19	\$1,879,948.41
East Baton Rouge Parish	\$510,995.19	\$1,879,948.41
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

The purpose of this project is to construct new bridges on E Chimes, E Garfield, and Taylor St to reduce water backup that caused significant flooding during Hurricane Gustav.

#### **Location Description:**

Baton Rouge, La. - East Baton Rouge

### **Activity Progress Narrative:**

Courthouse Renovations Project - Full application dated 7/26/10; Application approved 9/16/10; ERR Exemption Certificate submitted 11/11/10; procured Randy Goodloe Architect to perform design; ERR cleared 12/20/12; bids received on HVAC system equipment.

## **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	0/1



#### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	7177	2046	11759	78.43

LMI%: 78.43

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 17PARA2102-Amelia Earhart-Sally Ride-EBR Activity Title: EBR-Amelia Earhart-Sally Ride-17PARA2102

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

**Projected Start Date:** 

12/29/2012

**Benefit Type:** 

Area Benefit (Census)

**National Objective:** 

Low/Mod

**Activity Status:** 

Under Way

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

12/31/2018

**Completed Activity Actual End Date:** 

04/10/2018

**Responsible Organization:** 

East Baton Rouge Parish

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$1,379,646.99
Total Budget	\$0.00	\$1,379,646.99
Total Obligated	\$0.00	\$1,379,646.99
Total Funds Drawdown	\$6,500.00	\$1,379,646.99
Program Funds Drawdown	\$6,500.00	\$1,379,646.99
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$6,500.00	\$1,379,646.99
East Baton Rouge Parish	\$6,500.00	\$1,379,646.99
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

The purpose of this project is to repair bridges on Amelia Earhart and Sally Ride.

### **Location Description:**

Baton Rouge, La. - East Baton Rouge

### **Activity Progress Narrative:**

Project delivery for PAE.

### **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of public facilities

O 0/1



#### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	974	126	1316	83.59

LMI%:				83.59
-------	--	--	--	-------

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: 17PARA2104-Bridge Repair-EBR
Activity Title: EBR-Bridge Repair-17PARA2104

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

01/03/2012 02/07/2017

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod East Baton Rouge Parish

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$766,065.57
Total Budget	\$0.00	\$766,065.57
Total Obligated	\$0.00	\$766,065.57
Total Funds Drawdown	\$7,902.75	\$766,065.57
Program Funds Drawdown	\$7,902.75	\$766,065.57
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$7,902.75	\$766,065.57
East Baton Rouge Parish	\$7,902.75	\$766,065.57
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Area Benefit (Census)

The purpose of this project is for bridge improvements in East Baton Rouge Parish.

### **Location Description:**

E. Brookstown near Howell Park Baton Rouge, LA 70805

### **Activity Progress Narrative:**

This request is for engineering services and is the final request for this project.

### **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of public facilities

Cumulative Actual Total / Expected

Total

1/1



#### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	1039	332	2349	58.37

57.24

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: 17PARA2105-Bridge Repair UN Group-EBR
Activity Title: EBR-Bridge Repair UN Group-17PARA2105

**Activitiy Category:** 

Rehabilitation/reconstruction of public facilities

**Project Number:** 

3081

**Projected Start Date:** 

06/28/2013

Benefit Type:

Area Benefit (Census)

**National Objective:** 

**Urgent Need** 

**Activity Status:** 

Under Way

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

06/30/2019

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

East Baton Rouge Parish

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$5,348,138.62
Total Budget	\$0.00	\$5,348,138.62
Total Obligated	\$0.00	\$5,348,138.62
Total Funds Drawdown	\$683,701.80	\$3,850,472.44
Program Funds Drawdown	\$683,701.80	\$3,850,472.44
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$683,701.80	\$3,850,472.44
East Baton Rouge Parish	\$683,701.80	\$3,850,472.44
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Fifty-seven (57) bridges in East Baton Rouge Parish are currently rated four (out of 9) or below, a marginally poor to critical condition warranting major rehabilitation to replacement, or closure. Nineteen (19) of these fifty-seven are load rated to 15 tons or below for safety reasons and are not considered adequate for heavy trucks, traffic associated with heavy vehicles utilized by first responders (fire trucks, debris movers...), garbage trucks, or school buses. These bridges are mostly structurally supported by timber. Woodland Ridge at Jones Creek, Cayhanga Parkway at Jones Creek, Claycut Road at Ward Creek, Port Hudson-Pride Road at Little Sandy Creek and Mollylea at Jones Creek are some of the aforementioned bridges. These bridges are considered structurally inadequate to withstand the forces associated with surge waters and riverine flooding from storms such as hurricanes. The possibility of a failure occurring on one or more of these bridges during a future storm event such as a hurricane, would create an unnecessary and dangerous burden on those trying to evacuate or service the area. New bridges will be all concrete and surge resistant and structurally superior to what exist today with new approaches to handle any type of vehicle that may be subject to crossing during an evacuation or emergency situation.

It was also noticed bridges with a timber substructure pile configuration tended to "hang-up" more debris increasing the likelihood of upstream flooding. These bridges have notable hydraulic grade jumps (increase in flood water surface elevation) at the upstream side caused by constrictions in the stream channel at the bridge locations. During intense rainfall events associated with hurricanes, upstream flooding is a real potential threat in these immediate watersheds. Hydraulic capacity of each of these bridges is considered to be inadequate. The bridges are not adequately sized to handle the large amounts of water associated with stream flooding and extreme rainfall. The accumulation of excess water at these undersized structures, immediately after Hurricane Gustav, caused water to back up resulting in significant flooding upstream and downstream of the bridges and



along the roadside ditches. The installation of an adequately sized bridge would prevent this problem from occurring in the event of future floods or hurricanes.

For these structures, it will be necessary to conduct a complete topographic survey, create a comprehensive design study, and prepare plans and specifications to construct a new and functional bridge. These proposed bridge improvements will not only increase the load capacity and safety of each bridge but will also aid the parish in the economic recovery of Hurricane Gustav. Increasing the bridge spans will increase their hydraulic capacity and reduce the upstream impoundment of storm water by allowing it to flow more freely and recede at a much quicker rate during future events of storm and riverine flooding.

### **Location Description:**

9647 Cuyhanga Parkway, Baton Rouge, LA 70815

### **Activity Progress Narrative:**

Construction costs for Claycut Rd Bridge, Port Hudson-Pride Rd and project delivery for PAE.

### **Accomplishments Performance Measures**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of public facilities	0	0/5

#### **Beneficiaries Performance Measures**

Daniel Catantan	A	Daniel Cir.	A	March - J
Beneficiaries -	Area	Renetit	census	wethod

	Low	Mod	Total	Low/Mod
# of Persons	2919	2938	19453	30.11

### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

### No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 17PARA2106-Bridge Repair,LMI Group II-EBR Activity Title: EBR-Bridge Repair, LMI Group II-17PARA2106

**Activitiy Category:** 

Rehabilitation/reconstruction of public facilities

**Project Number:** 

3081

**Projected Start Date:** 

05/31/2013

Benefit Type:

Area Benefit (Census)

**National Objective:** 

Low/Mod

**Activity Status:** 

**Under Way** 

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

06/30/2019

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

East Baton Rouge Parish

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$7,179,822.51
Total Budget	\$0.00	\$7,179,822.51
Total Obligated	\$0.00	\$7,179,822.51
Total Funds Drawdown	\$597,041.05	\$4,526,365.85
Program Funds Drawdown	\$597,041.05	\$4,526,365.85
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$597,041.05	\$4,526,365.85
East Baton Rouge Parish	\$597,041.05	\$4,526,365.85
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

During intense rainfall events associated with hurricanes, upstream flooding is a real potential threat in these immediate watersheds. Hydraulic capacity of each of these bridges is considered to be inadequate. The bridges are not adequately sized to handle the large amounts of water associated with stream flooding and extreme rainfall. The accumulation of excess water at these undersized structures, immediately after Hurricane Gustav, caused water to back up resulting in significant flooding upstream and downstream of the bridges and along the roadside ditches. The installation of an adequately sized bridge would prevent this problem from occurring in the event of future floods or hurricanes. Majority of the areas drained through the channels that pass beneath these bridges are low to moderate income areas (LMI).

### **Location Description:**

East Baton Rouge Parish

#### **Activity Progress Narrative:**

This request is for acquisition costs for Fraternity St, construction costs for Silverleaf Ave bridge, recovering previous requests #15 & #17 shortages, and retainage has been released for Morvant 1 & 2 bridges and Maribel bridge.



# **Accomplishments Performance Measures**

## **No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

#### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	26982	17920	112437	39.94

39.94	
	39.94

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: 17PARA2107-Bridge Repair LMI Group 3-EBR Activity Title: EBR-Bridge Repair LMI Group 3-17PARA2107

**Activitiy Category:** 

Rehabilitation/reconstruction of public facilities

**Project Number:** 

3081

**Projected Start Date:** 

10/29/2013

**Benefit Type:** 

Area Benefit (Census)

**National Objective:** 

Low/Mod

**Activity Status:** 

**Under Way** 

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

06/30/2019

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

East Baton Rouge Parish

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$2,109,981.15
Total Budget	\$0.00	\$2,109,981.15
Total Obligated	\$0.00	\$2,109,981.15
Total Funds Drawdown	\$97,823.41	\$1,477,667.33
Program Funds Drawdown	\$97,823.41	\$1,477,667.33
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$97,823.41	\$1,477,667.33
East Baton Rouge Parish	\$97,823.41	\$1,477,667.33
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Fifty-seven (57) bridges in East Baton Rouge Parish are currently rated four (out of 9) or below, a marginally poor to critical condition warranting major rehabilitation to replacement, or closure. Nineteen (19) of these fifty-seven are load rated to 15 tons or below for safety reasons and are not considered adequate for heavy trucks, traffic associated with heavy vehicles utilized by first responders (fire trucks, debris movers...), garbage trucks, or school buses. These bridges are mostly structurally supported by timber. Claycut at Dawson Creek, Greenwell Street at Roberts Canal and Milldale at Beaver Bayou are some of the aforementioned bridges. These bridges are considered structurally inadequate to withstand the forces associated with surge waters and riverine flooding from storms such as hurricanes. The possibility of a failure occurring on one or more of these bridges during a future storm event such as a hurricane, would create an unnecessary and dangerous burden on those trying to evacuate or service the area. New bridges will be all concrete and surge resistant and structurally superior to what exist today with new approaches to handle any type of vehicle that may be subject to crossing during an evacuation or emergency situation.

It was also noticed bridges with a timber substructure pile configuration tended to "hang-up" more debris increasing the likelihood of upstream flooding. These bridges have notable hydraulic grade jumps (increase in flood water surface elevation) at the upstream side caused by constrictions in the stream channel at the bridge locations. During intense rainfall events associated with hurricanes, upstream flooding is a real potential threat in these immediate watersheds. Hydraulic capacity of each of these bridges is considered to be inadequate. The bridges are not adequately sized to handle the large amounts of water associated with stream flooding and extreme rainfall. The accumulation of excess water at these undersized structures, immediately after Hurricane Gustav, caused water to back up resulting in significant flooding upstream and downstream of the bridges and



along the roadside ditches. The installation of an adequately sized bridge would prevent this problem from occurring in the event of future floods or hurricanes. Majority of the areas drained through the channels that pass beneath these bridges are low to moderate income areas (LMI).

For these structures, it will be necessary to conduct a complete topographic survey, create a comprehensive design study, and prepare plans and specifications to construct a new and functional bridge. These proposed bridge improvements will not only increase the load capacity and safety of each bridge but will also aid the parish in the economic recovery of Hurricane Gustav. Increasing the bridge spans will increase their hydraulic capacity and reduce the upstream impoundment of storm water by allowing it to flow more freely and recede at a much quicker rate during future events of storm and riverine flooding.

The target structures for this project, shown in the attached Project Map, include the geographical areas of these bridges. No acquisitions are expected to be required for these projects. All improvements will be completely within the existing right-of-ways of East Baton Rouge Parish; however temporary construction servitude may be required. East Baton Rouge Parish will retain ownership of the replaced bridges and approach spans and be responsible for the future inspection and maintenance of the proposed replacements. The replacement of this bridge is expected to reduce the cost of maintenance; therefore, no additional funds will be necessary for maintenance following these improvements.

#### **Location Description:**

8232 Greenwell Street, Baton Rouge, LA 70812

### **Activity Progress Narrative:**

This request is for the final costs for Greenwell St. bridge construction costs, recovering shortage request #13 for rounding (for Milldale Rd.), and retainage (for Milldale Rd.) has been released and paid.

### **Accomplishments Performance Measures**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of public facilities	0	0/3

#### **Beneficiaries Performance Measures**

	Beneficiaries - Area Benefit Census Method			
	Low	Mod	Total	Low/Mod
# of Persons	21217	16750	106791	35.55

LMI%:	35.55
-------	-------

## **Activity Locations**

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found



Other Funding Sources Amount



Grantee Activity Number: 17PARA3201-St Vincent DePaul-EBR
Activity Title: EBR-St Vincent DePaul-17PARA3201

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities

Project Number: Project Title:

3081

Area Benefit (Census)

Projected Start Date: Projected End Date:

07/01/2011 12/31/2018

Benefit Type: Completed Activity Actual End Date:

04/05/2016

**Under Way** 

Allocation to Parishes

National Objective: Responsible Organization:

Low/Mod East Baton Rouge Parish

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$527,559.37
Total Budget	\$0.00	\$527,559.37
Total Obligated	\$0.00	\$527,559.37
Total Funds Drawdown	\$0.00	\$527,559.37
Program Funds Drawdown	\$0.00	\$527,559.37
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$527,559.37
East Baton Rouge Parish	\$0.00	\$527,559.37
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

The purpose of this project is for the construction of a facility for emergency shelter during disaster times.

#### **Location Description:**

Baton Rouge, La. - East Baton Rouge

### **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of public facilities

O 0/1



#### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	109813	64652	398290	43.80

LMI%: 43.8

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



**Grantee Activity Number:** 17PARA3202

Activity Title: RENOVATE 1701 MAIN STREET

**Activitiy Category:** 

Rehabilitation/reconstruction of public facilities

**Project Number:** 

3081

**Projected Start Date:** 

04/01/2019

**Benefit Type:** 

Area Benefit (Census)

**National Objective:** 

Low/Mod

**Activity Status:** 

**Under Way** 

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

07/01/2020

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

East Baton Rouge Parish

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$1,300,000.00
Total Budget	\$1,300,000.00	\$1,300,000.00
Total Obligated	\$1,300,000.00	\$1,300,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
East Baton Rouge Parish	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Renovation of 1701 Main Street

### **Location Description:**

1701 Main Street Baton Rouge, LA

### **Activity Progress Narrative:**

Activity in the QPR as a result of obligation/deobligation of funds. No expenditures in the quarter.

## **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	0/1
# of Non-business Organizations	0	0/1



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



Grantee Activity Number: 17PARA3203-O'Brien House-EBR
Activity Title: EBR-O'Brien House-17PARA3203

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

08/01/2011 12/31/2018

Benefit Type: Completed Activity Actual End Date:

Area Benefit (Census) 12/02/2016

National Objective: Responsible Organization:

Low/Mod East Baton Rouge Parish

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$461,532.01
Total Budget	\$0.00	\$461,532.01
Total Obligated	\$0.00	\$461,532.01
Total Funds Drawdown	\$0.00	\$461,532.01
Program Funds Drawdown	\$0.00	\$461,532.01
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$461,532.01
East Baton Rouge Parish	\$0.00	\$461,532.01
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

This project entails the renovation of an existing O'Brien House structure for the purpose of housing homeless individuals in need of shelter whilereceiving substance use disorder services.

#### **Location Description:**

Baton Rouge, La. - East Baton Rouge

### **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of public facilities

0 0/1



#### **Beneficiaries - Area Benefit Census Method**

Low Mod To	Low/Mod
# of Persons 109813 64652 3982	43.80

LMI%: 43.8

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: 17PARA3204-Salvation Army-EBR
Activity Title: EBR-Salvation Army-17PARA3204

**Under Way** 

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

09/01/2011 12/31/2018

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod East Baton Rouge Parish

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$510,908.62
Total Budget	\$0.00	\$510,908.62
Total Obligated	\$0.00	\$510,908.62
Total Funds Drawdown	\$365.53	\$510,507.01
Program Funds Drawdown	\$365.53	\$510,507.01
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$365.53	\$510,507.01
East Baton Rouge Parish	\$365.53	\$510,507.01
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Area Benefit (Census)

The purpose of this project is to construct a new 50-bed facility for the homeless that will replace an existing 20-bed facility.

## **Location Description:**

Baton Rouge, La. - East Baton Rouge

### **Activity Progress Narrative:**

This is the final RFP for project delivery for OCD's staff payroll.

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of public facilities 0 0/1



#### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	295	307	1164	51.72
LMI%:				51.72

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: 17PARA3601-Smiley Heights-East Baton Rouge

Activity Title: East Baton Rouge-Smiley Heights-17PARA3601

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

01/01/2012 02/28/2012

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod East Baton Rouge Parish

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$1,505,000.00
Total Budget	\$0.00	\$1,505,000.00
Total Obligated	\$0.00	\$1,505,000.00
Total Funds Drawdown	\$5,000.00	\$1,505,000.00
Program Funds Drawdown	\$5,000.00	\$1,505,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$5,000.00	\$1,505,000.00
East Baton Rouge Parish	\$5,000.00	\$1,505,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Area Benefit (Census)

The East Baton Rouge Redevelopment Authority ("RDA"), as part of the disaster recovery initiative, will purchase and develop a 196-acre tract of vacant land commonly referred to as Smiley Heights ("property"); located in a distressed urban community in North Baton Rouge called Melrose East. The development of this property will realize a community-driven strategic vision for a mix of educational institutions, new retail, commercial development, and mixed-income residential units in a green, walkable setting. In addition, the physical and natural conditions of the site lend an opportunity to introduce sustainable approaches to site resource management. Once completed, this project will create educational campuses, thriving commercial areas, successful neighborhood businesses, access to equitable quality jobs, and new affordable and market-rate housing options.

#### **Location Description:**

Smiley Heights Neighborhood, Baton Rouge, LA 70806

#### **Activity Progress Narrative:**

The East Baton Rouge Redevelopment Authority purchased 200 acres of land for the Smiley Heights project and closed on the Tuesday January 31, 2012.



## **Accomplishments Performance Measures**

This Report Period
Total

**Cumulative Actual Total / Expected** 

Total

# of public facilities

0

1/1

### **Beneficiaries Performance Measures**

**Beneficiaries - Area Benefit Census Method** 

	Low	Mod	Total	Low/Mod
# of Persons	4064	1348	6992	77.40

LMI%: 77.4

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: 18PARA3401-DOTD Drainage Improvements-East

**Carroll** 

Activity Title: East Carroll-DOTD Drainage Improvements-

18PARA3401

**Activitiy Category:** 

Construction/reconstruction of water/sewer lines or systems

**Project Number:** 

3081

**Projected Start Date:** 

04/30/2015

Benefit Type: Area Benefit (Survey)

**National Objective:** 

Low/Mod

**Activity Status:** 

**Under Way** 

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

12/31/2018

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

East Carroll Parish Police Jury

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$267,495.00
Total Budget	(\$59,505.00)	\$267,495.00
Total Obligated	(\$59,505.00)	\$267,495.00
Total Funds Drawdown	\$11,982.70	\$93,091.98
Program Funds Drawdown	\$11,982.70	\$93,091.98
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$11,982.70	\$93,091.98
East Carroll Parish Police Jury	\$11,982.70	\$93,091.98
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

The proposed improvements are designed to mitigate flooding around the Town of Lake Providence. The project improvements will ensure increased flow during storm events, relieve the Town of flooding, and help to ensure the health and safety of the residents.

Construction includes clearing, de-snagging, removal of structures and obstructions, channel excavation and widening, and removal and replacement of culverts within L- 25A Canal.

## **Location Description:**

Town of Lake Providence, Lake Providence, LA 71254

#### **Activity Progress Narrative:**

Phase I of the project is complete. Phase II design is complete and awaiting DOTD's approval to advertise.



# **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 

### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount





**Grantee Activity Number:** 18PARA3403-CDBG Drainage Improvements-East

Carroll

Activity Title: East Carroll-CDBG Drainage Improvements-

18PARA3403

**Activitiy Category:** 

Construction/reconstruction of water/sewer lines or systems

**Project Number:** 

3081

**Projected Start Date:** 

04/30/2015

Benefit Type: Area Benefit (Survey)

**National Objective:** 

Low/Mod

**Activity Status:** 

**Under Way** 

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

12/31/2018

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

East Carroll Parish Police Jury

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$935,812.00
Total Budget	\$65,522.00	\$935,812.00
Total Obligated	\$65,522.00	\$935,812.00
Total Funds Drawdown	\$7,596.48	\$183,604.39
Program Funds Drawdown	\$7,596.48	\$183,604.39
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$7,596.48	\$183,604.39
East Carroll Parish Police Jury	\$7,596.48	\$183,604.39
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

The proposed improvements are designed to mitigate flooding within the Town of Lake Providence. The project improvements will ensure increased flow during rain events, relieve the Town of flooding, and help to ensure the health and safety of the residents.

Construction includes clearing, de-snagging, removal of structures and obstructions, cleaning and replacing culverts, and channel excavation within designated drainageways.

## **Location Description:**

Town of Lake Providence, Lake Providence, LA 71254

#### **Activity Progress Narrative:**

The project is currently being re-bid due to recent changes in the LDOTD Drainage Project which is downstream of the CDBG Project and caused the re-design of the project.



# **Accomplishments Performance Measures**

## **No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

#### **Beneficiaries - Area Benefit Survey Method**

Low	Mod To		Low/Mod
2189	881	4755	64 56

# **Activity Locations**

# of Persons

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



Grantee Activity Number: 19PARA2101 - Road/Drain - E Feliciana
Activity Title: E Feliciana - Road/Drain - 19PARA2101

**Under Way** 

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

09/15/2011 12/31/2018

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod East Feliciana Parish Police Jury

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$2,250,079.96
Total Budget	\$0.00	\$2,250,079.96
Total Obligated	\$0.00	\$2,250,079.96
Total Funds Drawdown	\$0.00	\$2,250,079.96
Program Funds Drawdown	\$0.00	\$2,250,079.96
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,250,079.96
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Area Benefit (Census)

The East Feliciana Parish Police Jury proposes to repair roads in five (5) targeted areas of the Parish, as well as to address a section of storm-damaged roadway in the incorporated Village of Wilson.

#### **Location Description:**

Clinton, La. - East Feliciana

#### **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.

### **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of public facilities 0 0/1



#### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	1974	1126	6192	50.06

50.06

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



Grantee Activity Number: 20PARA3602-Crooked Creek Pavillion-Evangeline

Activity Title: Evangeline-Crooked Creek Pavillion-20PARA3602

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

08/30/2012 12/31/2018

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Evangeline Parish Police Jury

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$293,555.00
Total Budget	\$0.00	\$293,555.00
Total Obligated	\$0.00	\$293,555.00
Total Funds Drawdown	\$0.00	\$293,555.00
Program Funds Drawdown	\$0.00	\$293,555.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$293,555.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Area Benefit (Census)

The Crooked Creek Pavilion project will include the construction of a building approximately 2,000 sq.ft. adjacent to the existing pavilion at the Crooked Creek Recreational Facility, as well as, make improvements to the existing pavilion to harden and stabilize the structure that was weakened by the excessive winds from Hurricane Gustav. The project will involve adding amenities such as handicap accessible restrooms and meeting area. The objective of the project is to improve the pavilion at the Crooked Creek Recreational Facility in order to be used year-round for regional group meetings and as a staging area during disasters.

#### **Location Description:**

1300 Sandy Beach Drive, Ville Platte, LA 70586

### **Activity Progress Narrative:**



Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.

## **Accomplishments Performance Measures**

This Report Period
Total

**Cumulative Actual Total / Expected** 

Total

# of public facilities

# of Persons

0

0/1

#### **Beneficiaries Performance Measures**

**Beneficiaries - Area Benefit Census Method** 

Low/Mod	Total	Mod	Low
51.90	33705	5216	12278

LMI%: 51.9

## **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: 21PARA3401-Ash Slough-Franklin
Activity Title: Franklin-Ash Slough-21PARA3401

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

06/01/2011 12/31/2018

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Franklin Parish Police Jury

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$288,570.00
Total Budget	\$0.00	\$288,570.00
Total Obligated	\$0.00	\$288,570.00
Total Funds Drawdown	\$10,200.00	\$72,556.57
Program Funds Drawdown	\$10,200.00	\$72,556.57
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$10,200.00	\$72,556.57
Franklin Parish Police Jury	\$10,200.00	\$72,556.57
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Area Benefit (Census)

Consist of removing and replacing a bridge across Ash Slough following the rechanneling of it.

#### **Location Description:**

Winnsboro, La. - Franklin

### **Activity Progress Narrative:**

Request for Payment Number 13 is for Professional Engineering Services consisting of Project Surveying (100% Complete) for all work completed from June 21, 2016 through March 14, 2018.

## **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	0/1



#### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	2395	923	5194	63.88

63.88

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: 23PARA1301 - Comp UN - Iberia
Activity Title: Iberia - Comp UN - 23PARA1301

**Activitiy Category:** 

Compensation for disaster-related losses (Louisiana and

**Project Number:** 

3081

**Projected Start Date:** 

01/01/2011

**Benefit Type:** 

N/A

**National Objective:** 

**Urgent Need** 

**Activity Status:** 

Completed

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

06/05/2017

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Iberia Parish

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$1,101,979.77
Total Budget	\$0.00	\$1,101,979.77
Total Obligated	\$0.00	\$1,101,979.77
Total Funds Drawdown	\$0.00	\$1,101,979.77
Program Funds Drawdown	\$0.00	\$1,101,979.77
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$129,200.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Provides up to \$40,000 to eligible applicants in order to assist with unmet needs resulting from damages caused by Hurricanes Gustav and/or Ike as an incentive to remain residents of the Parish. Funding recipients will be required to sign a covenant agreeing to occupy the home and maintain proper insurance for 3 years. The award is calculated as the total cost of elevation project less funds received from other sources (intended to compensate individuals for their out of pocket expenses). The program is limited to individuals that have already completed the elevation project or obtained a permit to complete the work by 2/1/11 with priority given to LMI households.

### **Location Description:**

Across Iberia Parish, LA

#### **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found





Grantee Activity Number: 23PARA1302 - Comp LMI - Iberia
Activity Title: Iberia - Comp LMI - 23PARA1302

**Activitiy Category:** 

Compensation for disaster-related losses (Louisiana and

**Project Number:** 

3081

**Projected Start Date:** 

01/01/2011

**Benefit Type:** 

N/A

**National Objective:** 

Low/Mod

**Activity Status:** 

Completed

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

05/24/2017

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Iberia Parish

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$118,388.57
Total Budget	\$0.00	\$118,388.57
Total Obligated	\$0.00	\$118,388.57
Total Funds Drawdown	\$0.00	\$118,388.57
Program Funds Drawdown	\$0.00	\$118,388.57
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$11,750.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Provides up to \$40,000 to eligible applicants in order to assist with unmet needs resulting from damages caused by Hurricanes Gustav and/or lke as an incentive to remain residents of the Parish. Funding recipients will be required to sign a covenant agreeing to occupy the home and maintain proper insurance for 3 years. The award is calculated as the total cost of elevation project less funds received from other sources (intended to compensate individuals for their out of pocket expenses). The program is limited to individuals that have already completed the elevation project or obtained a permit to complete the work by 2/1/11 with priority given to LMI households.

### **Location Description:**

Across Iberia Parish, LA

#### **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: 24PARA1101 - House Rehab - Iberville
Activity Title: Iberville - House Rehab - 24PARA1101

**Activitiy Category:** 

Rehabilitation/reconstruction of residential structures

**Project Number:** 

3081

**Projected Start Date:** 

06/01/2010

**Benefit Type:** 

Direct Benefit (Households)

**National Objective:** 

Low/Mod

**Activity Status:** 

**Under Way** 

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

12/31/2018

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Iberville Parish

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$444,075.00
Total Budget	(\$269,825.00)	\$444,075.00
Total Obligated	(\$269,825.00)	\$444,075.00
Total Funds Drawdown	\$6,694.00	\$429,103.00
Program Funds Drawdown	\$6,694.00	\$429,103.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$6,694.00	\$429,103.00
Iberville Parish	\$6,694.00	\$429,103.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Create housing program in Iberville Parish (Unicorporate), LA to assist low/mod residents with house assistance, varying from simple home repairs, homeowner rehabilitation, and possibly replacement housing. Teh assistance will have the objective to return individuals to decent, safe and sanitary conditions.

Iberville Parish is the third most impacted parish in the state, enduring considerable flooding to homes. Pending details on the specific applicants and uses of the program funds, OCD-DRU has estimated the percentage that will be spent on mitigation activities. OCD-DRU utilized data from Katrina and Rita and assumed that the ratio of mitigation activities to total costs would be similar. To date LA has expended over \$8.5 billion for the Road Home program; additionally \$850 million dedicated to mitigation activities (\$750 through HMGP and \$100M through CDBG) for a total of approximately \$9.4 billion. The dollars that have (or will) go towards mitigation activities include the aforementioned \$850 million plus \$879 million that have gone to Road Home elevations plus \$880 million that have gone towards relocating Road Home applicants (this does NOT include the cost of demolition and transference of those properties to local governments) for a total of \$2.6 billion. This amounts to a total of 28% of the total homeowner program costs that have or will go towards mitigation activities. To be conservative, OCD-DRU rounded to 25% for Gustav/lke programs.

## **Location Description:**

Iberville Parish (Unincorporated), LA

### **Activity Progress Narrative:**



# **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	27/160
Activity funds eligible for DREF	1673	124498/47632

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	30/160
# of Singlefamily Units	0	30/160

## **Beneficiaries Performance Measures**

	This	Report Period		Cumulative	Actual Total / E	xpected	
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	22/0	8/160	30/160	100.00
# Owner Households	0	0	0	22/0	8/160	30/160	100.00

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



Grantee Activity Number: 24PARA1102 - House Rehab - Iberville - LMI Activity Title: LMI - Iberville - House Rehab - 24PARA1102

**Activitiy Category:** 

Rehabilitation/reconstruction of residential structures

**Project Number:** 

3081

**Projected Start Date:** 

06/01/2010

**Benefit Type:** 

Direct Benefit (Households)

**National Objective:** 

Low/Mod

**Activity Status:** 

Under Way

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

12/31/2018

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Iberville Parish

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$79,146.00
Total Budget	(\$170,854.00)	\$79,146.00
Total Obligated	(\$170,854.00)	\$79,146.00
Total Funds Drawdown	\$0.00	\$79,146.00
Program Funds Drawdown	\$0.00	\$79,146.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$79,146.00
Iberville Parish	\$0.00	\$79,146.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Create housing program in Iberville Parish (Unicorporate), LA to assist low/mod residents with house assistance, varying from simple home repairs, homeowner rehabilitation, and possibly replacement housing. Teh assistance will have the objective to return individuals to decent, safe and sanitary conditions.

Iberville Parish is the third most impacted parish in the state, enduring considerable flooding to homes. Pending details on the specific applicants and uses of the program funds, OCD-DRU has estimated the percentage that will be spent on mitigation activities. OCD-DRU utilized data from Katrina and Rita and assumed that the ratio of mitigation activities to total costs would be similar. To date LA has expended over \$8.5 billion for the Road Home program; additionally \$850 million dedicated to mitigation activities (\$750 through HMGP and \$100M through CDBG) for a total of approximately \$9.4 billion. The dollars that have (or will) go towards mitigation activities include the aforementioned \$850 million plus \$879 million that have gone to Road Home elevations plus \$880 million that have gone towards relocating Road Home applicants (this does NOT include the cost of demolition and transference of those properties to local governments) for a total of \$2.6 billion. This amounts to a total of 28% of the total homeowner program costs that have or will go towards mitigation activities. To be conservative, OCD-DRU rounded to 25% for Gustav/lke programs.

#### **Location Description:**

Iberville Parish (Unincorporated), LA

### **Activity Progress Narrative:**



Activity in the QPR as a result of obligation/deobligation of funds. No expenditures in the quarter.

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

**Total**0 11/160

This Report Period Cumulative Actual Total / Expected

**Total**0 11/160
0 11/160

### **Beneficiaries Performance Measures**

This Report Period Cumulative Actual Total / Expected

	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	10/0	1/160	11/160	100.00
# Owner Households	0	0	0	10/0	1/160	11/160	100.00

## **Activity Locations**

# of Properties

# of Housing Units
# of Singlefamily Units

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



Grantee Activity Number: 24PARA1103 - House Rehab - ST. Gabriel
Activity Title: St. Gabiel - House Rehab - 24PARA1103

**Activitiy Category:** 

Rehabilitation/reconstruction of residential structures

**Project Number:** 

3081

**Projected Start Date:** 

06/01/2010

**Benefit Type:** 

Direct Benefit (Households)

**National Objective:** 

Low/Mod

**Activity Status:** 

Under Way

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

09/30/2018

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Iberville Parish

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$126,692.00
Total Budget	(\$27,376.00)	\$126,692.00
Total Obligated	(\$27,376.00)	\$126,692.00
Total Funds Drawdown	\$0.00	\$126,692.00
Program Funds Drawdown	\$0.00	\$126,692.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$126,692.00
Iberville Parish	\$0.00	\$126,692.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Create housing program in St. Gabriel, Iberville Parish, LA to assist low/mod residents with house assistance, varying from simple home repairs, homeowner rehabilitation, and possibly replacement housing. Teh assistance will have the objective to return individuals to decent, safe and sanitary conditions. It is estimated that 25% of the costs will go towards indivdual mitigation measures.

Pending details on the specific applicants and uses of the program funds, OCD-DRU has estimated the percentage that will be spent on mitigation activities. OCD-DRU utilized data from Katrina and Rita and assumed that the ratio of mitigation activities to total costs would be similar. To date LA has expended over \$8.5 billion for the Road Home program; additionally \$850 million dedicated to mitigation activities (\$750 through HMGP and \$100M through CDBG) for a total of approximately \$9.4 billion. The dollars that have (or will) go towards mitigation activities include the aforementioned \$850 million plus \$879 million that have gone to Road Home elevations plus \$880 million that have gone towards relocating Road Home applicants (this does NOT include the cost of demolition and transference of those properties to local governments) for a total of \$2.6 billion. This amounts to a total of 28% of the total homeowner program costs that have or will go towards mitigation activities. To be conservative, OCD-DRU rounded to 25% for Gustav/lke programs.

## **Location Description:**

St. Gabriel, Iberville Parish, LA

### **Activity Progress Narrative:**



Activity in the QPR as a result of obligation/deobligation of funds. No expenditures in the quarter.

# **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	6/215
Activity funds eligible for DREF	0	30983/385143

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	9/215
# of Singlefamily Units	0	9/215

## **Beneficiaries Performance Measures**

	This Report Period			<b>Cumulative Actual Total / Expected</b>			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	8/0	1/215	9/215	100.00
# Owner Households	0	0	0	8/0	1/215	9/215	100.00

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



Grantee Activity Number: 24PARA1104 - House Rehab - White Castle Activity Title: White Castle - House Rehab - 24PARA1104

**Activitiy Category:** 

Rehabilitation/reconstruction of residential structures

**Project Number:** 

3081

**Projected Start Date:** 

06/01/2010

**Benefit Type:** 

Direct Benefit (Households)

**National Objective:** 

Low/Mod

**Activity Status:** 

**Under Way** 

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

09/30/2018

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Iberville Parish

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$185,093.00
Total Budget	(\$30,637.00)	\$185,093.00
Total Obligated	(\$30,637.00)	\$185,093.00
Total Funds Drawdown	\$0.00	\$185,093.00
Program Funds Drawdown	\$0.00	\$185,093.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$185,093.00
Iberville Parish	\$0.00	\$185,093.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Create housing program in White Castle, Iberville Parish, LA to assist low/mod residents with house assistance, varying from simple home repairs, homeowner rehabilitation, and possibly replacement housing. Teh assistance will have the objective to return individuals to decent, safe and sanitary conditions.

At this time we do not have detailed information on the parish housing programs, so to estimate the percentage that will be spent on mitigation activities we utilized data from Katrina and Rita and assumed that the ratio of mitigation activities to total costs would be similar. To date we have expended over \$8.512 billion for the Road Home program; additionally we will spend an additional \$850 million on mitigation activities (\$750 through HMGP and \$100M through CDBG) for a total of approximately \$9.362 billion. The dollars that have (or will) go towards mitigation activities include the aforementioned \$850 million plus \$879 million that have gone to Road Home elevations plus \$880 million that have gone towards relocating Road Home applicants (this does NOT include the cost of demolition and transference of those properties to local governments) for a total of \$2.609 billion. This amounts to a total of 28% of the total homeowner program costs that have or will go towards mitigation activities. We rounded 28% down to an even 25% just to be conservative.

#### **Location Description:**

White Castle, Iberville Parish, LA

### **Activity Progress Narrative:**



Activity in the QPR as a result of obligation/deobligation of funds. No expenditures in the quarter.

# **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	14/125
Activity funds eligible for DREF	0	46273/109200

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	16/125
# of Singlefamily Units	0	16/125

## **Beneficiaries Performance Measures**

	This Report Period			<b>Cumulative Actual Total / Expected</b>			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	14/0	2/125	16/125	100.00
# Owner Households	0	0	0	14/0	2/125	16/125	100.00

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



Grantee Activity Number: 24PARA1105 - House Rehab - Maringuion
Activity Title: Maringuion - House Rehab - 24PARA1105

**Activitiy Category:** 

Rehabilitation/reconstruction of residential structures

**Project Number:** 

3081

**Projected Start Date:** 

06/01/2010

**Benefit Type:** 

Direct Benefit (Households)

**National Objective:** 

Low/Mod

**Activity Status:** 

Under Way

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

09/30/2018

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Iberville Parish

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$295,507.00
Total Budget	(\$44,758.00)	\$295,507.00
Total Obligated	(\$44,758.00)	\$295,507.00
Total Funds Drawdown	\$0.00	\$295,507.00
Program Funds Drawdown	\$0.00	\$295,507.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$295,507.00
Iberville Parish	\$0.00	\$295,507.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Create housing program in Maringouin, Iberville Parish, LA to assist low/mod residents with house assistance, varying from simple home repairs, homeowner rehabilitation, and possibly replacement housing. The assistance will have the objective to return individuals to decent, safe and sanitary conditions.

Pending details on the specific applicants and uses of the program funds, OCD-DRU has estimated the percentage that will be spent on mitigation activities. OCD-DRU utilized data from Katrina and Rita and assumed that the ratio of mitigation activities to total costs would be similar. To date LA has expended over \$8.5 billion for the Road Home program; additionally \$850 million dedicated to mitigation activities (\$750 through HMGP and \$100M through CDBG) for a total of approximately \$9.4 billion. The dollars that have (or will) go towards mitigation activities include the aforementioned \$850 million plus \$879 million that have gone to Road Home elevations plus \$880 million that have gone towards relocating Road Home applicants (this does NOT include the cost of demolition and transference of those properties to local governments) for a total of \$2.6 billion. This amounts to a total of 28% of the total homeowner program costs that have or will go towards mitigation activities. To be conservative, OCD-DRU rounded to 25% for Gustav/lke programs.

#### **Location Description:**

Maringouin, Iberville Parish, LA

### **Activity Progress Narrative:**



Activity in the QPR as a result of obligation/deobligation of funds. No expenditures in the quarter.

# **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	50/45
Activity funds eligible for DREF	0	73877/130921

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	19/45
# of Singlefamily Units	0	19/45

## **Beneficiaries Performance Measures**

	This Report Period			<b>Cumulative Actual Total / Expected</b>			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	15/0	4/45	19/45	100.00
# Owner Households	0	0	0	15/0	4/45	19/45	100.00

## **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



Grantee Activity Number: 24PARA1106 - House Rehab - Rosedale Activity Title: Rosedale - House Rehab - 24PARA1106

**Activitiy Category:** 

Rehabilitation/reconstruction of residential structures

**Project Number:** 

3081

**Projected Start Date:** 

06/01/2010

**Benefit Type:** 

Direct Benefit (Households)

**National Objective:** 

Low/Mod

**Activity Status:** 

**Under Way** 

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

12/31/2018

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Iberville Parish

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$12,474.00
Total Budget	(\$1,367.00)	\$12,474.00
Total Obligated	(\$1,367.00)	\$12,474.00
Total Funds Drawdown	\$0.00	\$12,474.00
Program Funds Drawdown	\$0.00	\$12,474.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$12,474.00
Iberville Parish	\$0.00	\$12,474.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Create housing program in Iberville, Iberville Parish, LA to assist low/mod residents with house assistance, varying from simple home repairs, homeowner rehabilitation, and possibly replacement housing. Teh assistance will have the objective to return individuals to decent, safe and sanitary conditions.

Pending details on the specific applicants and uses of the program funds, OCD-DRU has estimated the percentage that will be spent on mitigation activities. OCD-DRU utilized data from Katrina and Rita and assumed that the ratio of mitigation activities to total costs would be similar. To date LA has expended over \$8.5 billion for the Road Home program; additionally \$850 million dedicated to mitigation activities (\$750 through HMGP and \$100M through CDBG) for a total of approximately \$9.4 billion. The dollars that have (or will) go towards mitigation activities include the aforementioned \$850 million plus \$879 million that have gone to Road Home elevations plus \$880 million that have gone towards relocating Road Home applicants (this does NOT include the cost of demolition and transference of those properties to local governments) for a total of \$2.6 billion. This amounts to a total of 28% of the total homeowner program costs that have or will go towards mitigation activities. To be conservative, OCD-DRU rounded to 25% for Gustav/lke programs.

#### **Location Description:**

Rosedale, Iberville Parish, LA

## **Activity Progress Narrative:**



Activity in the QPR as a result of obligation/deobligation of funds. No expenditures in the quarter.

# **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/15
Activity funds eligible for DREF	0	3119/39276

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/15
# of Singlefamily Units	0	1/15

## **Beneficiaries Performance Measures**

	This Report Period		<b>Cumulative Actual Total / Expected</b>				
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	1/15	1/15	100.00
# Owner Households	0	0	0	0/0	1/15	1/15	100.00

## **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



Grantee Activity Number: 24PARA1107 - House Rehab - C/Plaquemine Activity Title: C/Plaquemine - House Rehab - 24PARA1107

**Activitiy Category:** 

Rehabilitation/reconstruction of residential structures

**Project Number:** 

3081

**Projected Start Date:** 

06/01/2010

**Benefit Type:** 

Direct Benefit (Households)

**National Objective:** 

Low/Mod

**Activity Status:** 

**Under Way** 

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

12/31/2018

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Iberville Parish

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$561,231.25
Total Budget	(\$88,438.75)	\$561,231.25
Total Obligated	(\$88,438.75)	\$561,231.25
Total Funds Drawdown	\$0.00	\$561,231.25
Program Funds Drawdown	\$0.00	\$561,231.25
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$561,231.25
Iberville Parish	\$0.00	\$561,231.25
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Create housing program in City of Plaquemine, Iberville Parish, LA to assist low/mod residents with house assistance, varying from simple home repairs, homeowner rehabilitation, and possibly replacement housing. The assistance will have the objective to return individuals to decent, safe and sanitary conditions.

Pending details on the specific applicants and uses of the program funds, OCD-DRU has estimated the percentage that will be spent on mitigation activities. OCD-DRU utilized data from Katrina and Rita and assumed that the ratio of mitigation activities to total costs would be similar. To date LA has expended over \$8.5 billion for the Road Home program; additionally \$850 million dedicated to mitigation activities (\$750 through HMGP and \$100M through CDBG) for a total of approximately \$9.4 billion. The dollars that have (or will) go towards mitigation activities include the aforementioned \$850 million plus \$879 million that have gone to Road Home elevations plus \$880 million that have gone towards relocating Road Home applicants (this does NOT include the cost of demolition and transference of those properties to local governments) for a total of \$2.6 billion. This amounts to a total of 28% of the total homeowner program costs that have or will go towards mitigation activities. To be conservative, OCD-DRU rounded to 25% for Gustav/lke programs.

#### **Location Description:**

City of Plaquemine, Iberville Parish, LA

## **Activity Progress Narrative:**



Activity in the QPR as a result of obligation/deobligation of funds. No expenditures in the quarter.

## **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	38/90
Activity funds eligible for DREF	0	155815/45822

This Report Period	Cumulative Actual Total / Expected
Total	Total
0	40/90

# of Singlefamily Units 0 40/90

## **Beneficiaries Performance Measures**

	This Report Period		<b>Cumulative Actual Total / Expected</b>				
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	30/0	10/90	44/90	90.91
# Owner Households	0	0	0	30/0	10/90	44/90	90.91

# **Activity Locations**

# of Housing Units

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



Grantee Activity Number: 24PARA1108 - Grosse Tete - Iberville
Activity Title: Iberville - Grosse Tete - 24PARA1108

**Activitiy Category:** 

Rehabilitation/reconstruction of residential structures

**Project Number:** 

3081

**Projected Start Date:** 

01/01/2011

**Benefit Type:** 

Direct Benefit (Households)

**National Objective:** 

Low/Mod

**Activity Status:** 

Under Way

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

09/30/2018

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Iberville Parish

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$33,503.63
Total Budget	(\$12,115.37)	\$33,503.63
Total Obligated	(\$12,115.37)	\$33,503.63
Total Funds Drawdown	\$0.00	\$33,503.63
Program Funds Drawdown	\$0.00	\$33,503.63
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$33,503.63
Iberville Parish	\$0.00	\$33,503.63
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Housign Rehabilitation program in Grosse Tete, Iberville Parish, LA

### **Location Description:**

Grosse Tete, Iberville Parish, LA

### **Activity Progress Narrative:**

Activity in the QPR as a result of obligation/deobligation of funds. No expenditures in the quarter.

## **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	3/0
# of Singlefamily Units	0	3/0



	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	3/0	3/0	100.00
# Owner Households	0	0	0	0/0	3/0	3/0	100.00

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



Grantee Activity Number: 24PARA2305-St. Gabriel Sewer Expansion-Iberville

Activity Title: Iberville-St. Gabriel Sewer Expansion-24PARA2305

**Activitiy Category:** 

Rehabilitation/reconstruction of public facilities

**Project Number:** 

3081

**Projected Start Date:** 

04/05/2013

**Benefit Type:** 

Area Benefit (Census)

**National Objective:** 

**Urgent Need** 

**Activity Status:** 

Completed

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

12/11/2017

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Iberville Parish

Overall	Apr 1 thru Jun 30, 2018	To Date		
Total Projected Budget from All Sources	N/A	\$1,429,908.05		
Total Budget	\$0.00	\$1,429,908.05		
Total Obligated	\$0.00	\$1,429,908.05		
Total Funds Drawdown	\$0.00	\$1,429,908.05		
Program Funds Drawdown	\$0.00	\$1,429,908.05		
Program Income Drawdown	\$0.00	\$0.00		
Program Income Received	\$0.00	\$0.00		
Total Funds Expended	\$0.00	\$1,429,908.05		
Most Impacted and Distressed Expended	\$0.00	\$0.00		
Match Contributed	\$0.00	\$0.00		

#### **Activity Description:**

During Hurricanes Gustav and Ike, the Sunshine WWTP became nonoperational, however the plant continued to receive wastewater from those drainage basins that still had electrical service for pump stations or had direct gravity flow connection to the treatment plant. As flow reached the plant on the front end, it continued to be routed through the treatment plant, although much of the equipment was inoperative and still discharged out the backend of the plant into Bayou Paul. The effluent was being discharged into the coulee that was at that time suffering from backwater flooding. The circumstances of continued discharge of sewage combined with backwater flooding resulted in sewage effluent being spread over the flooded topography. The situation did not improve until the swamps drained down thereby allowing Bayou Paul to also drain.

The construction of a new pump station and force main to discharge directly into the Mississippi River will provide a solution to the unsanitary situation that existed when flooding of the Bayou Paul basin occurs, by rerouting sewage effluent to the Mississippi River.

#### **Location Description:**

1697 Besson Lane St. Gabriel, LA

## **Activity Progress Narrative:**



Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.

## **Accomplishments Performance Measures**

This Report Period
Total

**Cumulative Actual Total / Expected** 

Total

# of public facilities

# of Persons

0

0/1

#### **Beneficiaries Performance Measures**

**Beneficiaries - Area Benefit Census Method** 

Low/Mod	Total	Mod	Low
47 41	2510	417	773

LMI%: 47.41

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: 24PARA2307 - St Gabriel - Iberville
Activity Title: Iberville - St Gabriel - 24PARA2307

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

12/01/2010 12/31/2018

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Urgent Need Iberville Parish

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$209,438.55
Total Budget	\$0.00	\$209,438.55
Total Obligated	\$0.00	\$209,438.55
Total Funds Drawdown	\$0.00	\$209,438.55
Program Funds Drawdown	\$0.00	\$209,438.55
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$209,438.55
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

Area Benefit (Census)

#### Nature of Project:

The purpose of this project is to provide standby emergency power for critical services in the City of St. Gabriel. The critical services covered will be three sewer treatment plants.

#### Description of the Problem:

During time of Hurricanes Gustav/Ike, The City of St. Gabriel, experienced widespread loss of electricity. With this loss of electrical power, the City lost its ability to treat raw sewage, posing an immediate threat and harm to the safety and welfare of the citizens of the City of St. Gabriel. There was also a loss in the supply of potable water. Due to the City's loss of critical systems during Hurricane's Gustav/Ike, maintaining critical services during power outages is essential to the health and safety of the community.

## **Location Description:**

St. Gabriel, Iberville Parish, LA

### **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.



# **Accomplishments Performance Measures**

This Report Period Total **Cumulative Actual Total / Expected** 

Total 0/3

# of public facilities

0

#### **Beneficiaries Performance Measures**

**Beneficiaries - Area Benefit Census Method** 

	Low	Mod	Total	Low/Mod
# of Persons	773	417	2510	47.41

LMI%: 47.41

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: 24PARA3406-Alligator Bayou Drainage-Iberville

Activity Title: Iberville-Alligator Bayou Drainage-24PARA3406

Activitiy Category:

Rehabilitation/reconstruction of public facilities

**Project Number:** 

3081

**Projected Start Date:** 

06/30/2014

**Benefit Type:** 

Area Benefit (Census)

**National Objective:** 

**Urgent Need** 

**Activity Status:** 

Under Way

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

06/30/2019

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Iberville Parish

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$2,756,887.41
Total Budget	\$0.00	\$2,756,887.41
Total Obligated	\$0.00	\$2,756,887.41
Total Funds Drawdown	\$982,167.35	\$1,947,308.44
Program Funds Drawdown	\$982,167.35	\$1,947,308.44
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$982,167.35	\$1,947,308.44
Iberville Parish	\$982,167.35	\$1,947,308.44
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

The proposed improvements would consist of erosion protection where Alligator Bayou discharges into Bayou Manchac, demolition of an undersized 8' x 8' box culvert, installation of a double 8' x 8' reinforced concrete box culvert with automatic controlled flood gates and operators, construction of a water access ramp to Alligator Bayou and Bayou Manchac to allow for access for maintenance and clearing of debris from the improvements, and construction of a control tower and related scada communications equipment and auxiliary power generator for operations of scada and automatic gate closure equipment in times of local power outages. The auxiliary power generator would be sized to handle small horsepower motors that drive the gates for lifting and for control panel and scada operation. The generator would be diesel and have a rating of 10 kW.

## **Location Description:**

St. Gabriel, LA

#### **Activity Progress Narrative:**

Wharton-Smith Pay Application #7 in the amount of \$222,183.15 for Construction Services; Manchac Consulting Invoice #4531 in the amount of \$19,872. Wharton-Smith Pay Application #6 in the amount of \$371,234.42 for Construction Services; Manchac Consulting Invoice #4416 in the amount of \$10,144.00; Pan American Engineers



# **Accomplishments Performance Measures**

## **No Accomplishments Performance Measures**

## **Beneficiaries Performance Measures**

#### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	773	417	2510	47.41
LMI%:				47.41

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

**Other Funding Sources Amount** 



Grantee Activity Number: 24PARA3408-Iron Farm Drainage-Iberville
Activity Title: Iberville-Iron Farm Drainage-24PARA3408

**Activitiy Category:** 

Construction/reconstruction of water/sewer lines or systems

**Project Number:** 

3081

**Projected Start Date:** 

03/01/2017

Benefit Type:

Area Benefit (Census)

**National Objective:** 

Low/Mod

**Activity Status:** 

**Under Way** 

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

12/31/2018

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Iberville Parish

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$627,326.00
Total Budget	(\$80,024.00)	\$627,326.00
Total Obligated	(\$80,024.00)	\$627,326.00
Total Funds Drawdown	\$13,357.47	\$627,326.00
Program Funds Drawdown	\$13,357.47	\$627,326.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$13,357.47	\$627,326.00
Iberville Parish	\$13,357.47	\$627,326.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

The proposed improvements are designed to mitigate flooding in the City of

Plaquemine similar to what occurred during Hurricane Gustav/Ike. The revetment or slopping will

provide bank stabilization and will ensure increased flow during future storm events, relieving the

City of flooding and erosion, alleviating current maintenance issues, and ensuring the health and safety of the residents. IbervilleParish'sHazard Mitigation Plan (2010) contains flood control as a

high priority and the proposed Project will mitigate localized flooding around the channel.

#### **Location Description:**

Sherwood Drive, Plaquemine, LA 70765

### **Activity Progress Narrative:**

Forte and Tablada Invoice #33514 for Engineering Services in the Amount of \$9,309.26 and Pan American



# **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 

## **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



Grantee Activity Number: 24PARA3410-Maringouin Drainage Improv-Iberville

Activity Title: Iberville-Maringouin Drainage Improv-24PARA3410

**Activitiy Category:** 

Construction/reconstruction of water/sewer lines or systems

**Project Number:** 

3081

**Projected Start Date:** 

12/15/2017

**Benefit Type:** 

Area Benefit (Census)

**National Objective:** 

Low/Mod

**Activity Status:** 

**Under Way** 

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

10/31/2018

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Iberville Parish

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$580,000.00
Total Budget	\$0.00	\$580,000.00
Total Obligated	\$0.00	\$580,000.00
Total Funds Drawdown	\$19,410.60	\$64,456.80
Program Funds Drawdown	\$19,410.60	\$64,456.80
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$19,410.60	\$64,456.80
Iberville Parish	\$19,410.60	\$64,456.80
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

This drainage lateral was one of many throughout the Parish that was flooded and severely eroded which hampers drainage conveyance producing large runoff as was experienced during Hurricanes Gustav and Ike. The drainage basin serves as a major drainage lateral for the Town. In its current condition, the canal has issues such as erosion, encroachment into adjacent properties, and it is inefficient for conveyance of flows from large rain events. The existing steep side slopes also prevent routine maintenance and mowing by Parish personnel. Herbicides currently used to control vegetation along the existing outfall has resulted in further erosion problems by killing vegetation that tends to aid in stabilizing the existing outfall side slopes. Because of the very steep eroded side slopes, the Parish has determined that the outfall would better accommodate hydraulic flows and result in the resolution of on-going severe erosion, if the outfall was constructed with a subsurface piping system of catch-basins, pipes, and backfill.

## **Location Description:**

Winstock Lane and LA Hwy.77 Maringouin , LA 70757

#### **Activity Progress Narrative:**



## **Accomplishments Performance Measures**

This Report Period
Total

**Cumulative Actual Total / Expected** 

Total

# of public facilities

0

0/1

#### **Beneficiaries Performance Measures**

**Beneficiaries - Area Benefit Census Method** 

Low	Mod	Total	Low/Mod
122	0	122	100.00

LMI%:

# of Persons

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: 24PARA3601-Bayou Pigeon-Iberville
Activity Title: Iberville-Bayou Pigeon-24PARA3601

**Activitiy Category:** 

Rehabilitation/reconstruction of public facilities

**Project Number:** 

3081

**Projected Start Date:** 

12/31/2013

Benefit Type:

Area Benefit (Census)

**National Objective:** 

**Urgent Need** 

**Activity Status:** 

Completed

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

05/15/2015

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Iberville Parish

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$235,810.11
Total Budget	\$0.00	\$235,810.11
Total Obligated	\$0.00	\$235,810.11
Total Funds Drawdown	\$0.00	\$235,810.11
Program Funds Drawdown	\$0.00	\$235,810.11
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$235,810.11
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

The construction of a new public boat launch will address the failures that occurred during previous hurricanes by:

- 1. Provide additional parking for emergency personnel as well as additional parking for commercial and industrial users.
- 2. Provide additional boat launch to increase the capacity for the launching and recovery of boats and fishing vessels.
- 3. Provide for shorter waiting periods and quicker response time for boat launching during search and rescue efforts for missing boaters, water accidents and hurricanes.

The new public boat landing will provide the source of a much needed additional access point to the waterways of Iberville parish. This will provide adequate capacity to ensure residents, fisherman, oil field personnel, and local, state and federal emergency personnel access local waterways.

#### **Location Description:**

Hwy 75, Bayou Pigeon Community

### **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.



# **Accomplishments Performance Measures**

## **No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

#### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	6617	4065	25514	41.87
LMI%:				41.87

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: 26PARA2305-Helios and West Napoleon-Jefferson

Activity Title: Jefferson-Helios and West Napoleon-26PARA2305

**Under Way** 

**Completed Activity Actual End Date:** 

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

06/01/2011 12/31/2018

Benefit Type:

Area Benefit (Census)

National Objective: Responsible Organization:

Urgent Need Jefferson Parish

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$156,117.46
Total Budget	\$0.00	\$156,117.46
Total Obligated	\$0.00	\$156,117.46
Total Funds Drawdown	\$0.00	\$156,117.46
Program Funds Drawdown	\$0.00	\$156,117.46
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$156,117.46
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

The Jefferson Parish Council proposes to purchase and install two (2) emergency back-up power generation systems, the first to be placed at the Helios Avenue Sewage Lift Station; the second to be placed at the West Napoleon Sewage Lift Station.

### **Location Description:**

Metairie, La. - Jefferson

### **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.

## **Accomplishments Performance Measures**

This Report Period

Total

Cumulative Actual Total / Expected Total



#### Beneficiaries - Area Benefit Census Method

# of Persons	38.02
LMI%:	38.02
LMI%:	

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



Grantee Activity Number: 26PARA2306-Westwego Water Facilities-Jefferson

Activity Title: Jefferson-Westwego Water Facilities-26PARA2306

**Activitiy Category:** 

Construction/reconstruction of water/sewer lines or systems

**Project Number:** 

3081

**Projected Start Date:** 

07/29/2013

**Benefit Type:** 

Area Benefit (Census)

**National Objective:** 

Low/Mod

**Activity Status:** 

**Under Way** 

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

09/30/2018

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Jefferson Parish

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$1,931,049.16
Total Budget	\$105,759.16	\$1,931,049.16
Total Obligated	\$105,759.16	\$1,931,049.16
Total Funds Drawdown	\$76,773.75	\$1,872,842.89
Program Funds Drawdown	\$76,773.75	\$1,872,842.89
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$76,773.75	\$1,872,842.89
Jefferson Parish	\$76,773.75	\$1,872,842.89
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

This project will provide a citywide benefit, which according to the 2010 U.S. Census, has a population of 8,534 persons, all of which are served by the City's water facilities. The City of Westwego consists of three (3) distinct CDP areas (CDP's 27100, 27200, & 27602). The residential population of Westwego resides in CDP's 27100 & 27200; CDP 27602 has developed as a commercial and industrial area, serving traffic on the Mississippi River. In a comprehensive review of 2010 U.S. Census data, it was found that that the City of Westwego has a low-to-moderate income (LMI) population of 5,474 residents, which constitutes a 64.1% LMI percentage.

## **Location Description:**

419 Avenue A, Westwego, LA 70094

#### **Activity Progress Narrative:**

This request for reimbursement is for two invoices for project delivery services performed by HGA from 11/1/16 through 8/31/17.



# **Accomplishments Performance Measures**

This Report Period Total **Cumulative Actual Total / Expected** 

Total 0/1

# of public facilities

0

## **Beneficiaries Performance Measures**

**Beneficiaries - Area Benefit Census Method** 

	Low	Mod	Total	Low/Mod
# of Persons	5941	4431	26600	38.99

LMI%: 38.99

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: 26PARA3202-Jean Lafitte Auditorium-Jefferson

Activity Title: Jefferson-Jean Lafitte Auditorium-26PARA3202

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

09/30/2011 12/31/2018

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Urgent Need Jefferson Parish

Apr 1 thru Jun 30, 2018 To Date **Overall** \$5,714,661.74 **Total Projected Budget from All Sources** N/A **Total Budget** \$0.00 \$5,714,661.74 \$0.00 **Total Obligated** \$5,714,661.74 **Total Funds Drawdown** \$377,680.22 \$5,513,393.62 \$377,680.22 **Program Funds Drawdown** \$5,513,393.62 \$0.00 \$0.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$377,680.22 \$5,513,393.62 **Total Funds Expended** \$377,680.22 \$5,513,393.62 Jefferson Parish Most Impacted and Distressed Expended \$0.00 \$0.00 **Match Contributed** \$0.00 \$0.00

#### **Activity Description:**

Area Benefit (Census)

The purpose of this project is to reconstruct a new multipurpose Auditorium on the same site.

#### **Location Description:**

Jean Lafitte, La. - Jefferson

## **Activity Progress Narrative:**

This RFP is for the following construction invoices from Pete Vicari General Contractor: Pay App 30, Pay App 31, Pay App 34, Pay App 35, Pay App 36 and Pay App 38.

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of public facilities 0 0/1



#### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	541	411	2136	44.57

LMI%:	44.57	1
LIVII / 0.	14.07	

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: 26PARA3424-Willowbrook Drive-Jefferson
Activity Title: Jefferson-Willowbrook Drive-26PARA3424

**Activitiy Category:** 

Construction/reconstruction of water/sewer lines or systems

**Project Number:** 

3081

**Projected Start Date:** 

03/01/2012

**Benefit Type:** 

Area Benefit (Census)

**National Objective:** 

**Urgent Need** 

**Activity Status:** 

**Under Way** 

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

12/31/2018

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Jefferson Parish

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$730,838.00
Total Budget	\$0.00	\$730,838.00
Total Obligated	\$0.00	\$730,838.00
Total Funds Drawdown	\$0.00	\$730,838.00
Program Funds Drawdown	\$0.00	\$730,838.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$730,838.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

The purpose of the project is to install a larger subsurface drainage system that will increase the conveyance of stormwater runoff to a Jefferson Parish pumping station, allowing for an improved drainage infrastructure that can handle increased stormwater capacity such as that that occurred during Hurricanes Katrina and Gustav.

### **Location Description:**

All area between Lapalco Boulevard, Wall Boulevard, Mt. Laurel Drive, and Willowbrook Drive.

### **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.



# **Accomplishments Performance Measures**

## **No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

#### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	90739	70007	425722	37.76
LMI%:				37.76

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



**Grantee Activity Number: 27PARA3201-Fenton Generator-Jefferson Davis** 

Activity Title: Jefferson Davis-Fenton Generator-27PARA3201

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Completed

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

07/01/2013 05/06/2016

Benefit Type: Completed Activity Actual End Date:

National Objective:Responsible Organization:Low/ModJefferson Davis Parish Police Jury

To Date **Overall** Apr 1 thru Jun 30, 2018 **Total Projected Budget from All Sources** N/A \$44,856.00 \$0.00 **Total Budget** \$44,856.00 \$0.00 **Total Obligated** \$44,856.00 **Total Funds Drawdown** \$0.00 \$44,856.00 **Program Funds Drawdown** \$0.00 \$44,856.00 \$0.00 \$0.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$44,856.00 \$0.00 **Total Funds Expended** \$0.00 \$0.00 **Most Impacted and Distressed Expended** 

# **Activity Description:**

Match Contributed

Area Benefit (Census)

Construction will involve the placement of a reinforced

concrete pad to support a 10 KW diesel powered generator; electrical wiring and controls to connect generator to the Fenton Maintenance Facility electrical service panel. The 10 KW diesel powered generator is equipped with an attached fuel tank to operate the generator.

\$0.00

### **Location Description:**

920 Third Avenue, Fenton, LA 70640

#### **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.

### **Accomplishments Performance Measures**

This Report Period

Total

Cumulative Actual Total / Expected Total

\$0.00



#### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	140	72	385	55.06
I MI%:				55.06

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



Grantee Activity Number: 29PARA3204-Raceland Ag Center-Lafourche
Activity Title: Lafourche-Raceland Ag Center-29PARA3204

Activitiy Category:

Rehabilitation/reconstruction of public facilities

**Project Number:** 

3081

**Projected Start Date:** 

09/01/2012

**Benefit Type:** 

Area Benefit (Census)

**National Objective:** 

Low/Mod

**Activity Status:** 

Under Way

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

12/31/2018

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Lafourche Parish Council

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$1,575,525.75
Total Budget	\$0.00	\$1,575,525.75
Total Obligated	\$0.00	\$1,575,525.75
Total Funds Drawdown	\$0.00	\$1,575,525.75
Program Funds Drawdown	\$0.00	\$1,575,525.75
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,575,525.75
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

The Lafourche Parish Government is requesting \$1,680,670.00 in CDBG-Disaster Recovery funding needed to cover the costs to improve the facility capacity of the Raceland Ag Center for the planning, sheltering, loading, and evacuation of cattle and other livestock during hurricane storm events.

#### **Location Description:**

Raceland, La. - Lafourche

#### **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.

### **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of public facilities

O 0/1



#### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	29	75	290	35.86
LMI%:				58.44

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



Grantee Activity Number: 29PARA3303-LA HWY 308-Lafourche
Activity Title: Lafourche-LA HWY 308-29PARA3303

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities

Project Number: Project Title:

3081

Area Benefit (Census)

Projected Start Date: Projected End Date:

06/01/2011 12/31/2018

Benefit Type: Completed Activity Actual End Date:

**Under Way** 

Allocation to Parishes

National Objective: Responsible Organization:

Low/Mod Lafourche Parish Council

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$820,800.00
Total Budget	\$0.00	\$820,800.00
Total Obligated	\$0.00	\$820,800.00
Total Funds Drawdown	\$59,042.20	\$676,023.73
Program Funds Drawdown	\$59,042.20	\$676,023.73
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$59,042.20	\$676,023.73
Lafourche Parish Council	\$59,042.20	\$676,023.73
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

The proposed project will consist of the following:Installation of approximately ten (10) flap gated in the existing ten (10) drainage culverts. Elevation of approximately 2000 linear feet of roadway along Bayou Lafourche. Construction will consist of milling approximately two inches (2") from the existing roadway to create a roper surface to bind the new layer of asphalt; Priming of the milled roadway with necessary oil mixture; Laying of approximately eighteen inches (18") of new asphalt; Installation of approximately ten (10) flap gates in the existing drainage culverts to prohibit back flow of water into the Bayou.

### **Location Description:**

Golden Meadow, La. - Lafourche

### **Activity Progress Narrative:**

This reimbursement request represents two (2) invoices from Huey P. Stockstill, LLC for construction.

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total



#### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	644	383	2131	48.19
LMI%:				43.45

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



Grantee Activity Number: 29PARA3304 - Des Allem - Lafourche
Activity Title: Lafourche - Des Allem - 29PARA3304

Activity Category: Activity Status:

Dike/dam/stream-river bank repairs Under Way

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

02/01/2011 12/31/2018

Benefit Type: Completed Activity Actual End Date:

**Responsible Organization:** 

Area Benefit (Census)

Urgent Need Lafourche Parish Council

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$3,617,668.01
Total Budget	\$0.00	\$3,617,668.01
Total Obligated	\$0.00	\$3,617,668.01
Total Funds Drawdown	\$0.00	\$3,617,668.01
Program Funds Drawdown	\$0.00	\$3,617,668.01
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,617,668.01
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

**National Objective:** 

The project involves the reconstruction of the bulkhead along Bayou Des Allemands and shoring up the breakwater system along an existing levee.

#### **Location Description:**

Des Allemands, La. - Lafourche

## **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.

### **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of public facilities 0 0/1



#### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	347	450	2124	37.52
LMI%:				37.52

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 29PARA3305-Lockport/Company Canal-Lafourche

Activity Title: Lafourche-Lockport/Company Canal-29PARA3305

**Projected End Date:** 

**Completed Activity Actual End Date:** 

Activity Category: Activity Status:

Dike/dam/stream-river bank repairs Completed

Project Number: Project Title:

3081 Allocation to Parishes

06/01/2011 11/21/2017

00/01/2011

Area Benefit (Census)

**Benefit Type:** 

**Projected Start Date:** 

National Objective: Responsible Organization:

Urgent Need Lafourche Parish Council

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$1,224,070.53
Total Budget	\$0.00	\$1,224,070.53
Total Obligated	\$0.00	\$1,224,070.53
Total Funds Drawdown	\$0.00	\$1,224,070.53
Program Funds Drawdown	\$0.00	\$1,224,070.53
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,224,070.53
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

The purpose of this project is to cover the cost to construct the Lockport/Company Canal South Bank Levee Lift. The project involves increasing the elevation and providing armoring of a section of levee along the south bank of the Company Canal Levee in Lockport.

#### **Location Description:**

Lockport, La. - Lafourche

#### **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of public facilities

O 0/1



#### Beneficiaries - Area Benefit Census Method

	Lov	v Mod	Total	Low/Mod
# of Persons	31	5 155	1251	37.57
LMI%:				52

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



Grantee Activity Number: 29PARA3403 - Westside Drain - Lafourche
Activity Title: Lafourche- Westside Drain - 29PARA3403

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

09/29/2011 06/30/2019

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Lafourche Parish Council

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$1,858,821.00
Total Budget	\$0.00	\$1,858,821.00
Total Obligated	\$0.00	\$1,858,821.00
Total Funds Drawdown	\$104,228.03	\$1,554,877.69
Program Funds Drawdown	\$104,228.03	\$1,554,877.69
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$104,228.03	\$1,554,877.69
Lafourche Parish Council	\$104,228.03	\$1,554,877.69
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

Area Benefit (Census)

The purpose of this project is to construct improvements to the existing subsurface and open ditch drainage infrastructure, commonly referred to as the Westside Drainage System.

### **Location Description:**

Thibodeaux, La. - Lafourche

## **Activity Progress Narrative:**

This reimbursement request represents invoices from Byron E. Talbot Contractor for construction.

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of public facilities

0 0/1



### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	1286	386	2390	69.96

69.96

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources





Grantee Activity Number: 29PARA3405 - Pump Stn - Lafourche
Activity Title: Lafourche - Pump Stn - 29PARA3405

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

01/01/2011 12/31/2018

Benefit Type: Completed Activity Actual End Date:
Area Benefit (Census)

National Objective: Responsible Organization:

Urgent Need Lafourche Parish Council

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$3,330,586.61
Total Budget	\$0.00	\$3,330,586.61
Total Obligated	\$0.00	\$3,330,586.61
Total Funds Drawdown	\$0.00	\$3,330,586.61
Program Funds Drawdown	\$0.00	\$3,330,586.61
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,330,586.61
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

The Lafourche Parish Government is requesting \$2,345,000.00 to construct improvements to the District 1 and District 2 of District 12 Pump Stations. The planned improvements include the following:District 1 of District 12 Pump Station.

### **Location Description:**

Raceland, La. - Lafourche

# **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected
Total Total

# of public facilities

0 0/2



### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	2128	1493	9724	37.24

.MI%:	37.24
-------	-------

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: 29PARA3406-Parr/Larose Pump Stations-

Lafourche

Activity Title: Lafourche-Parr/Larose Pump Stations-

29PARA3406

Under Way

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

06/01/2011 06/30/2019

Benefit Type: Completed Activity Actual End Date:

Area Benefit (Census)

National Objective: Responsible Organization:

Urgent Need Lafourche Parish Council

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$1,874,094.88
Total Budget	\$0.00	\$1,874,094.88
Total Obligated	\$0.00	\$1,874,094.88
Total Funds Drawdown	\$16,117.13	\$1,653,911.08
Program Funds Drawdown	\$16,117.13	\$1,653,911.08
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$16,117.13	\$1,653,911.08
Lafourche Parish Council	\$16,117.13	\$1,653,911.08
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

The purpose of this project is to undertake the construction of infrastructure improvements to eliminate flooding and improve drainage within the Valentine community.

## **Location Description:**

Valentine, La. - Lafourche

## **Activity Progress Narrative:**

This reimbursement request represents invoices from Byron E. Talbot Contractor for construction.

# **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected
Total Total
# of public facilities 0 0/1



### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	104	68	410	41.95
LMI%:				41.95

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: 32PARA2101 - Spring Ranch Rd - Livingston
Activity Title: Livingston - Spring Ranch Rd - 32PARA2101

Activity Category: Activity Status:

Construction/reconstruction of streets Completed

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

01/01/2011 03/13/2017

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Urgent Need Livingston Parish Council

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$2,803,158.36
Total Budget	\$0.00	\$2,803,158.36
Total Obligated	\$0.00	\$2,803,158.36
Total Funds Drawdown	\$0.00	\$2,803,158.36
Program Funds Drawdown	\$0.00	\$2,803,158.36
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,803,158.36
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

Area Benefit (Census)

This project consist of the improving and widening of Spring Ranch Rd. in Livingston Parish.

## **Location Description:**

Livingston, La.

# **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.

# **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of Linear miles of Public 0 0/5



### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	426	224	1390	46.76
LMI%:				37.61

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: 32PARA2601 - Comm Tower - Livingston Activity Title: Livingston - Comm Tower - 32PARA2601

**Activitiy Category:** 

Acquisition, construction, reconstruction of public facilities

**Project Number:** 

3081

**Projected Start Date:** 

01/01/2011

**Benefit Type:** 

Area Benefit (Census)

**National Objective:** 

**Urgent Need** 

**Activity Status:** 

Under Way

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

12/31/2018

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Livingston Parish Council

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$3,711,543.53
Total Budget	\$0.00	\$3,711,543.53
Total Obligated	\$0.00	\$3,711,543.53
Total Funds Drawdown	\$109,225.52	\$3,676,794.98
Program Funds Drawdown	\$109,225.52	\$3,676,794.98
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$109,225.52	\$3,676,794.98
Livingston Parish Council	\$109,225.52	\$3,676,794.98
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

The project/activity is to construct a communications tower for Livingston Parish that will include Parish operations, the sheriff, 12 fire parish operations, 7 municipal governments, 911 and room for the Governor's Office of Homeland Security. Lower tower space between 200 and 350 feet would be available to lease to private interests, such as cell phone companies. The proposed communications tower is expected to be at elevation of 800 feet to 1,000 feet depending on the design and specified area of coverage. It will be constructed on land already owned by the parish adjacent to the sheriff's training facility.

## **Location Description:**

Livingston Parish, Louisiana

### **Activity Progress Narrative:**

This request is for expenses incurred to clear land and construct an access road in connection with the Livingston Parish Emergency Response Communication Tower.

## **Accomplishments Performance Measures**

This Report Period

**Cumulative Actual Total / Expected** 

Total



#### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	102	50	386	39.38
LMI%:				39.38

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found
Total Other Funding Sources



Grantee Activity Number: 32PARA3401 - Parish Drain - Livingston
Activity Title: Livingston - Parish Drain - 32PARA3401

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

03/15/2011 12/31/2018

Benefit Type: Completed Activity Actual End Date:

08/14/2017

National Objective: Responsible Organization:

Low/Mod Livingston Parish Council

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$4,446,087.94
Total Budget	\$0.00	\$4,446,087.94
Total Obligated	\$0.00	\$4,446,087.94
Total Funds Drawdown	\$0.00	\$4,446,087.94
Program Funds Drawdown	\$0.00	\$4,446,087.94
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$4,446,087.94
Livingston Parish Council	\$0.00	\$4,446,087.94
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Area Benefit (Census)

The projects consist of demolition of old wooden piling bridges at various locations in the parish that are low/moderate income neighborhoods/communities.

### **Location Description:**

Livingston, La. - Livingston

## **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of public facilities

0 0/1



### Beneficiaries - Area Benefit Census Method

	Low Mod Total	Low/Mod
# of Persons	6078 4348 23671	44.05

LMI%: 44.05

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 37PARA3402-Ouachita T 1A Canal-Ouachita Activity Title: Ouachita-Ouachita T 1A Canal-37PARA3402

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

07/31/2013 12/31/2018

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Ouachita Parish Police Jury

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$606,872.47
Total Budget	\$60.00	\$606,872.47
Total Obligated	\$60.00	\$606,872.47
Total Funds Drawdown	\$0.00	\$425,804.18
Program Funds Drawdown	\$0.00	\$425,804.18
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$425,804.18
Ouachita Parish Police Jury	\$0.00	\$425,804.18
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

Area Benefit (Census)

The T-1A Canal project consists of improvements to an existing canal and its associated tributaries in an area in the southwest quadrant of the parish draining into Black Bayou.

### **Location Description:**

West Monroe, La. - Ouachita

## **Activity Progress Narrative:**

Activity in the QPR as a result of obligation/deobligation of funds. No expenditures in the quarter.

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of public facilities

0 0/1



### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	24683	12292	78108	47.34

47.34	
	47.34

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: 37PARA3403-Ouachita J 1D Canal-Ouachita Activity Title: Ouachita-Ouachita J 1D Canal-37PARA3403

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

08/31/2013 12/31/2018

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Ouachita Parish Police Jury

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$401,404.53
Total Budget	(\$60.00)	\$401,404.53
Total Obligated	(\$60.00)	\$401,404.53
Total Funds Drawdown	\$0.00	\$401,404.53
Program Funds Drawdown	\$0.00	\$401,404.53
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$401,404.53
Ouachita Parish Police Jury	\$0.00	\$401,404.53
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Area Benefit (Census)

The J-1D Canal Project consists of improvements to existing canals including Pine Bayou and its associated tributaries in an area in the southeast guadrant of the parish.

### **Location Description:**

Monroe, La. - Ouachita

## **Activity Progress Narrative:**

Activity in the QPR as a result of obligation/deobligation of funds. No expenditures in the quarter.

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of public facilities

0 0/1



### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	2284	1371	6030	60.61

LMI%:			
LMI%:			

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: 38PARA2101-Lake Hermitage-Plaquemines
Activity Title: Plaquemines-Lake Hermitage-38PARA2101

**Activitiy Category:** 

Rehabilitation/reconstruction of public facilities

**Project Number:** 

3081

**Projected Start Date:** 

06/01/2011

**Benefit Type:** 

Area Benefit (Census)

**National Objective:** 

Low/Mod

**Activity Status:** 

**Under Way** 

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

06/30/2019

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Plaquemines Parish Government

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$1,929,632.00
Total Budget	\$0.00	\$1,929,632.00
Total Obligated	\$0.00	\$1,929,632.00
Total Funds Drawdown	\$1,430,515.11	\$1,448,742.01
Program Funds Drawdown	\$1,430,515.11	\$1,448,742.01
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,430,515.11	\$1,448,742.01
Plaquemines Parish Government	\$1,430,515.11	\$1,448,742.01
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Lake Hermitage Road Elevation

### **Location Description:**

Plaquemines Parish

## **Activity Progress Narrative:**

This request is for partial payment of Boh Bros for class II base course and asphalt tic concrete pavement.

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of public facilities 0 0/1



### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	786	261	2075	50.46
I MI%				50.46

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: 39PARA1103 - Minor Repair Program-Pointe

**Completed Activity Actual End Date:** 

Coupee

Activity Title: Pointe Coupee-Minor Repair Program

Activity Category: Activity Status:

Rehabilitation/reconstruction of residential structures Under Way

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

03/10/2015 12/31/2018

Benefit Type:

Direct Benefit (Households)

National Objective: Responsible Organization:

Low/Mod Pointe Coupee Parish Police Jury

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$950,000.00
Total Budget	\$0.00	\$950,000.00
Total Obligated	\$0.00	\$950,000.00
Total Funds Drawdown	\$81,410.12	\$465,629.56
Program Funds Drawdown	\$81,410.12	\$465,629.56
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$81,410.12	\$465,629.56
Pointe Coupee Parish Police Jury	\$81,410.12	\$465,629.56
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

The Pointe Coupee Parish Minor Repair Housing Program (Phase II) has been established to provide assistance to single family homeowners of Pointe Coupee Parish who suffered damage to their home as a result of Hurricane Gustav and/or Ike. The program will concentrate its efforts on minor repairs such as roof repair or replacement, the repair of exterior damage to windows and doors and emergency repairs impacting health and safety.

## **Location Description:**

Pointe Coupee Parish

### **Activity Progress Narrative:**

Funds used were for direct construction costs

## **Accomplishments Performance Measures**

This Report Period
Total

Cumulative Actual Total / Expected Total



# of Housing Units	3	11/150
# of Multifamily Units	0	0/50
# of Singlefamily Units	3	11/100

	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	3	0	3	15/150	0/0	23/150	65.22
# Owner Households	3	0	3	12/100	0/0	20/100	60.00
# Renter Households	0	0	0	3/50	0/0	3/50	100.00

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 39PARA3401 - Parish-wide Drainage - Pointe

Coupee

Activity Title: Pointe Coupee - Parish-wide Drainage -

39PARA3401

**Activitiy Category:** 

Construction/reconstruction of water/sewer lines or systems

**Project Number:** 

3081

**Projected Start Date:** 

08/31/2013

Benefit Type: Area Benefit (Census)

National Objective:

Low/Mod

**Activity Status:** 

Under Way

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

06/30/2019

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Pointe Coupee Parish Police Jury

Apr 1 thru Jun 30, 2018	To Date
N/A	\$6,522,892.12
\$0.00	\$6,522,892.12
\$0.00	\$6,522,892.12
\$5,209.56	\$4,401,122.77
\$5,209.56	\$4,401,122.77
\$0.00	\$0.00
\$0.00	\$0.00
\$5,209.56	\$4,401,122.77
\$5,209.56	\$4,401,122.77
\$0.00	\$0.00
\$0.00	\$0.00
	\$0.00 \$0.00 \$5,209.56 \$5,209.56 \$0.00 \$0.00 \$5,209.56 \$5,209.56 \$0.00

## **Activity Description:**

The 15 identified and prioritized projects are as follows:

- 1. Fisher Bayou
- 2. Johnson Canal Pumping Station
- 3. Delta Place Drainage
- 4. Stumpy Bayou
- 5. 7970 & 8854 Island Road
- 6. Lighthouse Canal Bulkhead
- 7. Pecan Acres Subdivision
- 8. Richey and St. Paul Streets
- 9. Frisco Ridge Subdivision
- 10. Portage Canal Slides and Drop pipes
- 11. Louisiana Highway 411 Drainage
- 12. Louisiana Highway 78 Drainage
- 13. Evelina Street at Railroad
- 14. Canezaro Road Relief
- 15. Waterloo Subdivision (Cook's Landing)

## **Location Description:**



# **Activity Progress Narrative:**

Construction is complete on nine (9) projects, one (1) project is under construction, and one (1) is in the design and/or permitting phase.

# **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of Linear feet of Public

Total

0 0/247522

## **Beneficiaries Performance Measures**

#### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	6307	3455	19019	51.33

LMI%:		51.33
-------	--	-------

## **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 40PARA3301-North Bank-Rapides
Activity Title: Rapides-North Bank-40PARA3301

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

10/01/2011 06/30/2019

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Urgent Need Rapides Parish Police Jury

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$3,093,355.00
Total Budget	\$0.00	\$3,093,355.00
Total Obligated	\$0.00	\$3,093,355.00
Total Funds Drawdown	\$60,790.46	\$1,472,614.20
Program Funds Drawdown	\$60,790.46	\$1,472,614.20
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$60,790.46	\$1,472,614.20
Rapides Parish Police Jury	\$60,790.46	\$1,472,614.20
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Area Benefit (Census)

The purpose of this project is to construct a Landside Sand Seepage Berm on the 19th Levee District on the North Bank of the Red River.

### **Location Description:**

Rapides Parish

### **Activity Progress Narrative:**

Request for Payment Number 45 is for Professional Engineering Services consisting of Engineering Design-Berm Drainage (100% Complete), Surveying- Construction Easements (100% Complete), USACE Section 10 & 404 Permitting (100% Completed), T&ES Monitoring (31.97% Complete), LPDES-NOI Prep (100% Complete), NWP for Berm Drainage (100% Complete), Section 408 Permitting (100% Completed).

## **Accomplishments Performance Measures**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of public facilities	0	0/1



### **Beneficiaries - Area Benefit Census Method**

	Low Mod To	al Low/Mod
# of Persons	873 835 62	12 27.50

LMI%:	27.5	
-------	------	--

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: 40PARA3303-S Bank Levee-Rapides

Activity Title: Rapides-S Bank Levee-Rapides

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

03/10/2011 12/31/2018

12/01/2010

Benefit Type: Completed Activity Actual End Date:
Area Benefit (Census)

National Objective: Responsible Organization:

Urgent Need Rapides Parish Police Jury

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$6,569,453.65
Total Budget	\$0.00	\$6,569,453.65
Total Obligated	\$0.00	\$6,569,453.65
Total Funds Drawdown	\$2,120.00	\$6,375,807.38
Program Funds Drawdown	\$2,120.00	\$6,375,807.38
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$2,120.00	\$6,380,187.88
Rapides Parish Police Jury	\$2,120.00	\$6,380,187.88
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

Rainfall events following Hurricane Gustav created excessive rainfall which resulted in sand boils and sinkholes in the South Bank Levee. This rainfall and damages caused decertification of levees.

### **Location Description:**

Rapides Parish, LA

## **Activity Progress Narrative:**

Request for Payment Number 75 is for Grant Consulting Services for all work completed from October 2, 2017 through December 31, 2017.

## **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	0/1



### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	6119	4230	27605	37.49
LMI%:				37.49

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources





Grantee Activity Number: 40PARA3305 - Spanish Bayou - Rapides
Activity Title: Rapides - Spanish Bayou - 40PARA3305

Allocation to Parishes

Activity Category: Activity Status:

Dike/dam/stream-river bank repairs Under Way

Project Number: Project Title:

Projected Start Date: Projected End Date:

06/30/2011 12/31/2018

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Urgent Need Rapides Parish Police Jury

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$1,502,148.00
Total Budget	\$0.00	\$1,502,148.00
Total Obligated	\$0.00	\$1,502,148.00
Total Funds Drawdown	\$1,807.50	\$1,016,498.50
Program Funds Drawdown	\$1,807.50	\$1,016,498.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,807.50	\$1,016,498.50
Rapides Parish Police Jury	\$1,807.50	\$1,016,498.50
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

3081

Area Benefit (Census)

The purpose of the project is to replace flood gates at Spanish Bayou and replacement of outfall structure at Huffman Creek.

## **Location Description:**

Huffman Creek/Spanish Bayou - Rapides

## **Activity Progress Narrative:**

Request for Payment Number 44 is for Grant Consulting Services for all work completed from January 1, 2018 through April 2, 2018.

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of public facilities 0 0/1



### **Beneficiaries - Area Benefit Census Method**

	Low	/ Mod	Total	Low/Mod
# of Persons	6119	4230	27605	37.49
LMI%:				37.49

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: 46PARA1101 - Rehab - St. Helena
Activity Title: St. Helena - Rehab - 46PARA1101

Activitiy Category:

Rehabilitation/reconstruction of residential structures

**Project Number:** 

3081

**Projected Start Date:** 

05/17/2010

**Benefit Type:** 

Direct Benefit (Households)

**National Objective:** 

Low/Mod

**Activity Status:** 

Under Way

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

09/30/2018

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

St. Helena Parish Police Jury

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$891,271.45
Total Budget	\$0.00	\$891,271.45
Total Obligated	\$0.00	\$891,271.45
Total Funds Drawdown	\$2,375.42	\$827,044.99
Program Funds Drawdown	\$2,375.42	\$827,044.99
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$2,375.42	\$827,044.99
St. Helena Parish Police Jury	\$2,375.42	\$827,044.99
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

This is a minor repair program in St. Helena Parish, LA that will concentrate efforts on roof repairs or replacements, along with repair of exterior damage to windows and emergency repairs impacting health and safety. The project will concentrate on owner-occupied households that meet LMI standards.

### **Location Description:**

Throughout St. Helena Parish, LA

## **Activity Progress Narrative:**

Project delivery costs

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of Properties 0 89/85



	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Housing Units	0	117/85
# of Singlefamily Units	0	117/85

	This Report Period		Cumulative	Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	81/0	22/85	118/85	87.29
# Owner Households	0	0	0	81/0	22/85	118/85	87.29

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found
Total Other Funding Sources



Grantee Activity Number: 47PARA2301-Waterline-St. James
Activity Title: St. James-Waterline-47PARA2301

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

06/01/2011 12/31/2018

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Urgent Need St. James Parish

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$3,524,880.00
Total Budget	\$0.00	\$3,524,880.00
Total Obligated	\$0.00	\$3,524,880.00
Total Funds Drawdown	\$0.00	\$3,524,880.00
Program Funds Drawdown	\$0.00	\$3,524,880.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,524,880.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

Area Benefit (Census)

The purpose of this project is to install a waterline under the Mississippi River connection.

## **Location Description:**

St. James Parish

## **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.

# **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected Total Total # of public facilities 0 0/1



### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	2344	1336	8423	43.69

43.69
4

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: 47PARA2303-Waterline/Hydrant Replacement-St.

Under Way

**Responsible Organization:** 

**James** 

Activity Title: St. James-Waterline/Hydrant Replacement-

47PARA2303

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

06/01/2011 12/31/2018

Benefit Type: Completed Activity Actual End Date:

Area Benefit (Census)

Low/Mod St. James Parish

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$684,698.00
Total Budget	\$0.00	\$684,698.00
Total Obligated	\$0.00	\$684,698.00
Total Funds Drawdown	\$477.45	\$683,153.45
Program Funds Drawdown	\$477.45	\$683,153.45
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$477.45	\$683,153.45
St. James Parish	\$477.45	\$683,153.45
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

**National Objective:** 

The purpose of this project is to replace waterlines and hydrants in St. James Parish.

### **Location Description:**

St. James Parish

## **Activity Progress Narrative:**

The project is now complete. This is the last Draw Request. Once this draw is approved St. James will prepare a Tier I amendment to move any remaining funds to other projects and close out the grant.

# **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of public facilities

Cumulative Actual Total / Expected

Total

O/1



### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	6047	3205	20952	44.16
I MI%:				44 16

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: 47PARA3401-Luther 2nd/3rd St. Drainage-St.

**James** 

Activity Title: St. James-Lutcher 2nd/3rd St. Drainage-

47PARA3401

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

03/01/2012 12/31/2018

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Urgent Need St. James Parish

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$61,262.12
Total Budget	\$0.00	\$61,262.12
Total Obligated	\$0.00	\$61,262.12
Total Funds Drawdown	\$0.00	\$61,262.12
Program Funds Drawdown	\$0.00	\$61,262.12
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$61,262.12
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Area Benefit (Census)

The proposed project is to improve drainage carrying capacities throughout the Town of Lutcher.

### **Location Description:**

2500 Louisiana Avenue, Lutcher, LA 70071

### **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of public facilities 0 0/1



### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total I	Low/Mod
# of Persons	1130	587	3675	46.72

₋MI%:	46.72
-------	-------

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: 48PARA3202-Parish Generators (LMI) -St. John

Activity Title: St. John -Parish Generators (LMI) - 48PARA3202

Activitiy Category:

Rehabilitation/reconstruction of public facilities

**Project Number:** 

3081

**Projected Start Date:** 

12/01/2012

**Benefit Type:** 

Area Benefit (Census)

**National Objective:** 

Low/Mod

**Activity Status:** 

Under Way

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

09/30/2018

**Completed Activity Actual End Date:** 

04/03/2018

**Responsible Organization:** 

St. John the Baptist Parish

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$605,412.33
Total Budget	\$0.00	\$605,412.33
Total Obligated	\$0.00	\$605,412.33
Total Funds Drawdown	\$29,464.00	\$605,412.33
Program Funds Drawdown	\$29,464.00	\$605,412.33
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$29,464.00	\$597,388.33
St. John the Baptist Parish	\$29,464.00	\$597,388.33
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Eleven permanent generators will be installed throughout the Parish.

### **Location Description:**

St. John the Baptist , LA 70068 2000 Census

### **Activity Progress Narrative:**

This is the final draw request, requesting partial payment of Wharton Smith retainage, GEC Inv. #19 and HGA Inv. # 25715. Balances are being requested under 48PARA3203.

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of public facilities 0 0/9



#### **Beneficiaries - Area Benefit Census Method**

Low	Mod	Total Low/Mod
3914	2382	11622 54.17

LMI%: 54.17

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found





Grantee Activity Number: 48PARA3203-Parish Generators (UN)-St. John
Activity Title: St. John - Parish Generators (UN) - 48PARA3203

**Activitiy Category:** 

Rehabilitation/reconstruction of public facilities

**Project Number:** 

3081

**Projected Start Date:** 

12/01/2012

**Benefit Type:** 

Area Benefit (Census)

**National Objective:** 

**Urgent Need** 

**Activity Status:** 

Under Way

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

09/30/2018

**Completed Activity Actual End Date:** 

04/05/2018

**Responsible Organization:** 

St. John the Baptist Parish

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$991,164.94
Total Budget	\$0.00	\$991,164.94
Total Obligated	\$0.00	\$991,164.94
Total Funds Drawdown	\$48,311.98	\$991,164.94
Program Funds Drawdown	\$48,311.98	\$991,164.94
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$48,311.98	\$991,164.94
St. John the Baptist Parish	\$48,311.98	\$991,164.94
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Eleven permanent generators will be installed throughout the Parish.

#### **Location Description:**

St. John the Baptist, LA 70068

### **Activity Progress Narrative:**

This is the final draw request, requesting partial payment of Wharton Smith retainage, GEC Inv. #19 and HGA Inv. # 25715. Balances are being requested under 48PARA3202.

## **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 





Grantee Activity Number: 48PARA3301-Foxwood Levee-St. John the Baptist

Activity Title: St. John the Baptist-Foxwood Levee-48PARA3301

**Completed Activity Actual End Date:** 

Activity Category: Activity Status:

Dike/dam/stream-river bank repairs Completed

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

06/01/2011 11/28/2017

Benefit Type:

Area Benefit (Census)

National Objective: Responsible Organization:

Urgent Need St. John the Baptist Parish

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$2,149,479.92
Total Budget	\$0.00	\$2,149,479.92
Total Obligated	\$0.00	\$2,149,479.92
Total Funds Drawdown	\$0.00	\$2,149,479.92
Program Funds Drawdown	\$0.00	\$2,149,479.92
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,149,479.92
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

The purpose of this project is to construct a levee along the north side of Foxwood Subdivision from the Laplace Plantation Canal to the existing Laplace Park levee, and raise the entrance road leading into the subdivision.

#### **Location Description:**

Laplace, La. - St. John the Baptist

### **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.

## **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	0/1
# of Linear feet of Public	0	0/5274



#### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	461	177	1557	40.98

LMI%: 55.16

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: 48PARA3401-Canal Clearing-St. John The Baptist

Activity Title: St. John The Baptist-Canal Clearing-48PARA3401

**Completed Activity Actual End Date:** 

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Completed

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

03/01/2012 01/12/2017

Benefit Type:

Area Benefit (Census)

National Objective: Responsible Organization:

Urgent Need St. John the Baptist Parish

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$946,324.06
Total Budget	\$0.00	\$946,324.06
Total Obligated	\$0.00	\$946,324.06
Total Funds Drawdown	\$0.00	\$946,324.06
Program Funds Drawdown	\$0.00	\$946,324.06
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$946,324.06
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

The purpose of this project is forreshaping the canal banks, bank stabilization where required, removal of accumulated silt and enlarging culverts as necessary.

### **Location Description:**

St. John the Baptist, LA 70068

#### **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of public facilities

0 0/1



#### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	7616	2862	20945	50.03

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 48PARA3602-LaPlace Boat Facil-St. John the

**Baptist** 

Activity Title: St. John the Baptist-LaPlace Boat Facil-

48PARA3602

Activitiy Category:

Rehabilitation/reconstruction of public facilities

**Project Number:** 

3081

**Projected Start Date:** 

12/01/2012

Benefit Type:

Area Benefit (Census)

**National Objective:** 

**Urgent Need** 

**Activity Status:** 

Completed

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

10/25/2017

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

St. John the Baptist Parish

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$363,928.54
Total Budget	\$0.00	\$363,928.54
Total Obligated	\$0.00	\$363,928.54
Total Funds Drawdown	\$0.00	\$363,928.54
Program Funds Drawdown	\$0.00	\$363,928.54
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$363,928.54
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

The Parish is proposing to replace the existing pier with a longer walking pier that extends over the current rock jetty. No structure presently exists over the jetty; therefore work would consist of installing support pilings, railings and deck boards over the entire length of the rock jetty. The existing channel must be cleared to remove any silt and the final task is to install appropriate channel marking lights for safer boat launch area ingress and egress.

### **Location Description:**

LaPlace, Cambridge Community and Edgard (West Bank) - St. John the Baptist

### **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.



# **Accomplishments Performance Measures**

This Report Period Total **Cumulative Actual Total / Expected** 

Total 0/1

# of public facilities

0

#### **Beneficiaries Performance Measures**

**Beneficiaries - Area Benefit Census Method** 

	Low	Mod	Total	Low/Mod
# of Persons	16517	6638	45924	50.42

LMI%: 50.77

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 49PAAD1001 - St. Landry

Activity Title: Admin Alloc to St. Landry (PAAD)

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

03/19/2009 03/19/2019

Benefit Type: Completed Activity Actual End Date:

N/A

National Objective: Responsible Organization:

N/A St. Landry Parish

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$35,500.00
Total Budget	(\$28,000.00)	\$35,500.00
Total Obligated	(\$28,000.00)	\$35,500.00
Total Funds Drawdown	\$0.00	\$31,513.25
Program Funds Drawdown	\$0.00	\$31,513.25
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$31,513.25
St. Landry Parish	\$0.00	\$31,513.25
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Administrative activities related to running parish grant allocation.

### **Location Description:**

St. Landry Parish, LA

### **Activity Progress Narrative:**

Activity in the QPR as a result of obligation/deobligation of funds. No expenditures in the quarter.

## **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: 49PARA1101 - House Rehab LMI - Opelousas Activity Title: Opelousas - House Rehab LMI - 49PARA1101

**Activitiy Category:** 

Rehabilitation/reconstruction of residential structures

**Project Number:** 

3081

**Projected Start Date:** 

06/01/2010

**Benefit Type:** 

Direct Benefit (Households)

**National Objective:** 

Low/Mod

**Activity Status:** 

**Under Way** 

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

12/31/2018

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

St. Landry Parish

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$933,725.36
Total Budget	\$0.00	\$933,725.36
Total Obligated	\$0.00	\$925,665.66
Total Funds Drawdown	\$0.00	\$925,665.66
Program Funds Drawdown	\$0.00	\$925,665.66
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$925,665.66
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Create housing program in Operlousas, St. Landry Parish, LA to assist low/mod residents with house assistance, varying from simple home repairs, homeowner rehabilitation, and possibly replacement housing. Teh assistance will have the objective to return individuals to decent, safe and sanitary conditions.

Pending details on the specific applicants and uses of the program funds, OCD-DRU has estimated the percentage that will be spent on mitigation activities. OCD-DRU utilized data from Katrina and Rita and assumed that the ratio of mitigation activities to total costs would be similar. To date LA has expended over \$8.5 billion for the Road Home program; additionally \$850 million dedicated to mitigation activities (\$750 through HMGP and \$100M through CDBG) for a total of approximately \$9.4 billion. The dollars that have (or will) go towards mitigation activities include the aforementioned \$850 million plus \$879 million that have gone to Road Home elevations plus \$880 million that have gone towards relocating Road Home applicants (this does NOT include the cost of demolition and transference of those properties to local governments) for a total of \$2.6 billion. This amounts to a total of 28% of the total homeowner program costs that have or will go towards mitigation activities. To be conservative, OCD-DRU rounded to 25% for Gustav/lke programs.

### **Location Description:**

Opelousas, St. Landry Parish, LA

## **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.



## **Accomplishments Performance Measures**

•	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	40/100
Activity funds eligible for DREF	0	231415/23343

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	40/100
# of Singlefamily Units	0	40/100

## **Beneficiaries Performance Measures**

	This	This Report Period		Cumulative	<b>Cumulative Actual Total / Expected</b>		
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	24/0	16/100	40/100	100.00
# Owner Households	0	0	0	24/0	16/100	40/100	100.00

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 49PARA3203-Opel Muni Plaza Adm Bldg Gen-St.

Landry

Activity Title: St. Landry-Opel Muni Plaza Adm Bldg Gen-

49PARA3203

**Activitiy Category:** 

Rehabilitation/reconstruction of public facilities

**Project Number:** 

3081

**Projected Start Date:** 

09/30/2013

**Benefit Type:** 

Area Benefit (Census)

**National Objective:** 

Low/Mod

**Activity Status:** 

Under Way

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

12/31/2018

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

St. Landry Parish

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$177,439.46
Total Budget	\$0.00	\$177,439.46
Total Obligated	\$0.00	\$177,439.46
Total Funds Drawdown	\$0.00	\$177,439.46
Program Funds Drawdown	\$0.00	\$177,439.46
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$177,439.46
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

During Hurricanes Gustav and Ike Disasters, the operations and capabilities of the Mayor, City Clerk, City Administrative Staff, Police, Fire and Utility Departments were severely hampered due to the lack of adequate alternate power as a result of extended electrical power outages experienced in Opelousas. The City's major operations are housed in the Municipal Plaza Building to provide coordination of emergency services and other disaster related assistance to the local community. These efforts include assisting citizens, distribution of bottled water and supplies and other governmental activities to those in need. Without an adequate source of power at the City's Municipal Plaza Building during periods of power outages, the City will be unable to provide these services in an efficient manner.

To mitigate the problems experienced with the power outages in Opelousas, the installation of a standby generator capable of providing power to the Municipal Plaza Building is proposed. The generator will be sized (one 250 KW diesel generator) to be capable of providing the necessary power to operate the Municipal Plaza and the generator will be installed at the rear of the Municipal Plaza Building on the west side, adjacent to the existing electrical services. The necessary wiring from the generator to the existing services will be installed below ground in the conduit in accordance with current codes and regulations. There are two electrical service entrances to the building (from the power company) and thus two (2) automatic transfer switches will also be



provided (which is more economical than redoing the services to the building) which will automatically start the generator and provide backup power to the building in the case of the loss of power from the utility company.

### **Location Description:**

105 N. Main Street Opelousas, LA 70570

### **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.

## **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 

### **Beneficiaries Performance Measures**

**Beneficiaries - Area Benefit Census Method** 

Low	Mod	Total	Low/Mod
4295	2889	15552	46 19

## **Activity Locations**

# of Persons

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: 49PARA3204-Hazard Mitigation Match-St. Landry

Activity Title: St. Landry-Hazard Mitigation Match-49PARA3204

Completed

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

12/01/2013 06/26/2017

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod St. Landry Parish

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$397,615.90
Total Budget	\$0.00	\$397,615.90
Total Obligated	\$0.00	\$397,615.90
Total Funds Drawdown	\$0.00	\$397,615.90
Program Funds Drawdown	\$0.00	\$397,615.90
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$397,615.90
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Area Benefit (Census)

Flooding and high wind related problems (i.e. power outages, downed trees, damaged roofs, broken windows, etc.) existed throughout the Parish. These problems identified numerous failures and the St. Landry Parish Government has been awarded \$1,037,566.00 of federal financial assistance under the FEMA Hazard Mitigation Grant Program (HMGP) to retrofit twenty-six (26) critical facilities in the Parish. The HMGP Program requires a local financial match of twenty-five percent and St. Landry Parish Government desires to utilize CDBG funds under this PIRP Program for this match.

#### **Location Description:**

118 S. Court Street Opelousas, LA 70570

### **Activity Progress Narrative:**



Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.

## **Accomplishments Performance Measures**

This Report Period
Total

**Cumulative Actual Total / Expected** 

Total

# of public facilities

# of Persons

0

0/26

#### **Beneficiaries Performance Measures**

**Beneficiaries - Area Benefit Census Method** 

Low/Mod	Total	Mod	Low
54.69	86175	14702	32429

LMI%: 52.12

## **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 49PARA3401-Parish Drainage-St. Landry Activity Title: St. Landry-Parish Drainage-49PARA3401

Activitiy Category:

Rehabilitation/reconstruction of public facilities

**Project Number:** 

3081

**Projected Start Date:** 

07/31/2013

Benefit Type:

Area Benefit (Census)

**National Objective:** 

Low/Mod

**Activity Status:** 

Under Way

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

12/31/2018

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

St. Landry Parish

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$4,715,499.99
Total Budget	\$0.00	\$4,715,499.99
Total Obligated	\$0.00	\$4,715,499.99
Total Funds Drawdown	\$62,050.00	\$4,658,604.43
Program Funds Drawdown	\$62,050.00	\$4,658,604.43
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$62,050.00	\$4,658,604.43
St. Landry Parish	\$62,050.00	\$4,658,604.43
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

This project consist of various types of work to address the failure of the drainage systems throughout portions of the unincorporated areas and in several incorporated areas of St. Landry Parish.

#### **Location Description:**

Various Locations St. Landry Parish, LA

### **Activity Progress Narrative:**

Parish Wide Drainage Improvements Project - Full application dated 11/1/12; Application approved 12/11/12; ERR cleared 3/14/13; Morgan Goudeau & Associates procured as engineer, Project subdivided into seven (7) areas; Area 1 bids received 9/10/13; Area 2 bids received 2/13/14; Area 3 bids received 11/16/13. Area 4 bids received 1/15/14; Area 5 bids received 1/29/14; Area 6 bids received 2/20/14; Area 7 bids received 4/15/14; Area 8 bids received 10/6/16; Area 1 construction is 100% complete; Area 2 construction is 100% complete; Area 3 construction is 100% complete; Area 4 construction is 100% complete; Area 5 construction is 100% complete; Area 6 construction is 100% complete; Area 7 construction is 100% complete; Area 8 construction is 100% complete.



# **Accomplishments Performance Measures**

This Report Period Total **Cumulative Actual Total / Expected** 

Total

# of public facilities

0

0/1

#### **Beneficiaries Performance Measures**

**Beneficiaries - Area Benefit Census Method** 

	Low	Mod	Total	Low/Mod
# of Persons	0	0	30605	0.00

46.73

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 49PARA3402-C/Eunice Drainage Improv-St. Landry

Activity Title: St. Landry-C/Eunice Drainage Improv-49PARA3402

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

12/31/2012 12/31/2018

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod St. Landry Parish

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$650,000.00
Total Budget	\$0.00	\$650,000.00
Total Obligated	\$0.00	\$650,000.00
Total Funds Drawdown	\$0.00	\$650,000.00
Program Funds Drawdown	\$0.00	\$650,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$650,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Area Benefit (Census)

This project will improve drainage in two aspects for the City. The first improvement shall consist of replacing a structural arch steel culvert drainage structure on Richard's Gully crossing Vine Street. The second improvement shall consist of replacement of a portion of a timber bulkhead along the west bank of 9 Bayou Mallet drainage lateral along East Street just north of Maple Ave. (LA Hwy 13).

### **Location Description:**

Vine Street & East Street Eunice, LA 70535 - St. Landry

#### **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.

### **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected
Total Total



#### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	0	0	10837	0.00
I MI%.				57 55

## **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found
Total Other Funding Sources



Grantee Activity Number: 50PARA3402-Bayou De Portage-St. Martin Activity Title: St. Martin-Bayou De Portage-50PARA3402

**Activitiy Category:** 

Rehabilitation/reconstruction of public facilities

**Project Number:** 

3081

**Projected Start Date:** 

10/31/2012

Benefit Type:

Area Benefit (Census)

**National Objective:** 

**Urgent Need** 

**Activity Status:** 

**Under Way** 

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

06/30/2019

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

St. Martin Parish

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$3,000,000.00
Total Budget	\$0.00	\$3,000,000.00
Total Obligated	\$0.00	\$3,000,000.00
Total Funds Drawdown	\$86,054.25	\$1,242,771.78
Program Funds Drawdown	\$86,054.25	\$1,242,771.78
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$86,054.25	\$1,242,771.78
St. Martin Parish	\$86,054.25	\$1,242,771.78
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

The proposed improvements for this project are to excavate the channel to dimensions capable of handling a 5-year storm, remove the built-up sediment at the mouth of the Bayou, and construct a sediment trap at the mouth of the Bayou.

#### **Location Description:**

Bayou Du Portage, Iberia & St. Martin Parishes, LA

#### **Activity Progress Narrative:**

Bayou Du Portage Drainage Improvements Project - Intergovernmental Agreement with Iberia Parish dated 4/5/11; Full application dated 6/13/11; Application approved 8/3/11; ERR Exemption Certificate submitted 8/8/11; Sellers & Associates procured as engineer, project subdivided into Phase I and Phase II; Phase I Spoil Disposal Site Agreement executed 10/1/13; ERR for Phase I cleared 11/13/13; plans and specifications for Phase I submitted 11/27/13; Phase I bids received on 9/11/14; Phase I Construction Costs to be paid 50% by each Parish & Phase I Construction is 100% complete; Phase II Land Acquisition Phase and engineering plans initiated.



# **Accomplishments Performance Measures**

This Report Period Total **Cumulative Actual Total / Expected** 

Total

# of public facilities

0

0/1

### **Beneficiaries Performance Measures**

**Beneficiaries - Area Benefit Census Method** 

	Low	Mod	Total	Low/Mod
# of Persons	16462	8562	52879	47.32

LMI%: 47.32

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 51PARA1101 - Rehab - St. Mary
Activity Title: St. Mary - Rehab - 51PARA1101

Activitiy Category:

Rehabilitation/reconstruction of residential structures

**Project Number:** 

3081

**Projected Start Date:** 

01/01/2011

**Benefit Type:** 

Direct Benefit (Households)

**National Objective:** 

Low/Mod

**Activity Status:** 

Under Way

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

06/30/2019

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

St. Mary Parish

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$2,731,250.00
Total Budget	\$0.00	\$2,731,250.00
Total Obligated	\$0.00	\$2,731,250.00
Total Funds Drawdown	\$63,948.00	\$1,006,079.61
Program Funds Drawdown	\$63,948.00	\$1,006,079.61
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$63,948.00	\$1,006,079.61
St. Mary Parish	\$63,948.00	\$1,006,079.61
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Owner occupied housing rehabilitation throughout the parish.

### **Location Description:**

Across St. Mary Parish, LA

### **Activity Progress Narrative:**

Funds used were for direct construction costs

### **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of Properties 1 39/270



	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Housing Units	1	39/270
# of Singlefamily Units	1	39/270

	inis	This Report Period Cumulative Actual Total / Expected						
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	1	0	1	31/0	5/270	40/270	90.00	
# Owner Households	1	0	1	31/0	5/270	40/270	90.00	

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found
Total Other Funding Sources



Grantee Activity Number: 51PARA3303-Morgan City Levee Improv-St. Mary

Activity Title: St. Mary-Morgan City Levee Improv-51PARA3303

**Activitiy Category:** 

Rehabilitation/reconstruction of public facilities

**Project Number:** 

3081

**Projected Start Date:** 

02/28/2014

**Benefit Type:** 

Area Benefit (Census)

**National Objective:** 

Low/Mod

**Activity Status:** 

Under Way

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

12/31/2018

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

St. Mary Parish

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$2,503,406.61
Total Budget	\$0.00	\$2,503,406.61
Total Obligated	\$0.00	\$2,503,406.61
Total Funds Drawdown	\$969,354.68	\$2,495,456.61
Program Funds Drawdown	\$969,354.68	\$2,495,456.61
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$969,354.68	\$2,495,456.61
St. Mary Parish	\$969,354.68	\$2,495,456.61
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

It includes funds to address levee enlargement and construction will consist of compacted earthen embankment, aggregate access roadway, seeding, fertilizing, etc. Also included in this project are improvements to Pump Station #8. The work to be performed at pump station #8 will be required because the levee crosses the pump station discharge piping and separates the suction basin from the discharge basin. When the levee is enlarged/widened it will be required to stabilize the levee slopes on each side to prevent sloughing into the suction and discharge basins. Stabilization will be accomplished by using stone/rip-rap, sheet piling and/or lengthening the discharge pipes. The pump station access walkway also ties into the existing levee so it may require relocation to accommodate the levee enlargement.

## **Location Description:**

Hwy 90 E, Morgan City, LA 70380

### **Activity Progress Narrative:**

Project is substantially complete.



# **Accomplishments Performance Measures**

## **No Accomplishments Performance Measures**

## **Beneficiaries Performance Measures**

#### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	76	12	201	43.78

LMI%:	43.78
-------	-------

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 52PARA3601-Fishing Pier-St. Tammany
Activity Title: St. Tammany-Fishing Pier-52PARA3601

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

05/03/2011 12/31/2018

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Slums and Blight St. Tammany Parish Government

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$999,561.00
Total Budget	(\$439.00)	\$999,561.00
Total Obligated	\$0.00	\$999,561.00
Total Funds Drawdown	\$0.00	\$677,811.00
Program Funds Drawdown	\$0.00	\$677,811.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$677,811.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

Area Benefit (Census)

The purpose of this project is to construct a fishing pier in Slidell, La.

### **Location Description:**

Slidell, La. - St. Tammany

### **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected Total # of public facilities

Total

Total

0 0/1



#### **Beneficiaries - Area Benefit Census Method**

	Low	, Mod	Total	Low/Mod
# of Persons	4456	3850	25226	32.93
LMI%:				32.93

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 53PARA1101 - Minor Rehab - Tangipahoa
Activity Title: Tangipahoa - Minor Rehab - 53PARA1101

**Under Way** 

Activity Category: Activity Status:

Rehabilitation/reconstruction of residential structures

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

08/30/2010 09/30/2018

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Tangipahoa Parish

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$450,000.00
Total Budget	\$0.00	\$450,000.00
Total Obligated	\$0.00	\$450,000.00
Total Funds Drawdown	\$3,938.35	\$431,103.26
Program Funds Drawdown	\$3,938.35	\$431,103.26
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$3,938.35	\$431,103.26
Tangipahoa Parish	\$3,938.35	\$431,103.26
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Direct Benefit (Households)

To assist home owners with minor rehab repairs from damages resulting from Hurricane Gustav

### **Location Description:**

Across Tangipahoa Parish, LA

### **Activity Progress Narrative:**

Funds used were for direct construction costs

### **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of Properties 1 30/80



	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Housing Units	1	30/80
# of Singlefamily Units	1	30/80

	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	1	0	1	23/0	6/80	31/80	93.55
# Owner Households	1	0	1	23/0	6/80	31/80	93.55

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found
Total Other Funding Sources



Grantee Activity Number: 53PARA2101 - Club Deluxe Rd - Tangipahoa Activity Title: Tangipahoa - Club Deluxe Rd - 53PARA2101

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

01/01/2011 06/30/2019

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Urgent Need Tangipahoa Parish

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$5,003,438.00
Total Budget	\$0.00	\$5,003,438.00
Total Obligated	\$0.00	\$5,003,438.00
Total Funds Drawdown	\$460,283.39	\$2,457,114.04
Program Funds Drawdown	\$460,283.39	\$2,457,114.04
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$460,283.39	\$2,457,114.04
Tangipahoa Parish	\$460,283.39	\$2,457,114.04
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Area Benefit (Census)

The Tangipahoa Parish Council is proposing to make improvements to Club Deluxe Road, south of Hammond, Louisiana.

#### **Location Description:**

Amite, La. - Tangipahoa

### **Activity Progress Narrative:**

Funding is being requested for HGA Invoices No. 26836 and 26946 for project delivery, and partial payment of Beverly Construction Pay App 2. Balance of Beverly Pay App will be paid with HMGP funding.

### **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	0/1



#### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	8170	5438	35603	38.22
LMI%:				38.22

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 53PARA3201-Envir Health/Serv Bldg-Tangipahoa

Activity Title: Tangipahoa-Envir Health/Serv Bldg-53PARA3201

**Responsible Organization:** 

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

09/01/2011 12/31/2018

Benefit Type: Completed Activity Actual End Date:

Area Benefit (Census)

Low/Mod Tangipahoa Parish

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$2,500,000.00
Total Budget	\$0.00	\$2,500,000.00
Total Obligated	\$0.00	\$2,500,000.00
Total Funds Drawdown	\$0.00	\$2,500,000.00
Program Funds Drawdown	\$0.00	\$2,500,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,500,000.50
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

**National Objective:** 

Tangipahoa Parish is proposing the construction of a new multipurpose Environmental/Health Services Building on Club Deluxe Road, in the vicinity of Hammond, Louisiana.

### **Location Description:**

206 East Mulberry Street, Amite, La. - Tangipahoa

### **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.

# **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	0/1



#### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	3896	1736	9615	58.58

LMI%:	58.58
-------	-------

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: 55PARA1701 - Neighbor Revit - Terrebonne
Activity Title: Terrebonne - Neighbor - Revit - 55PARA1701

**Activitiy Category:** 

Rehabilitation/reconstruction of public facilities

**Project Number:** 

3081

**Projected Start Date:** 

01/01/2012

**Benefit Type:** 

Direct Benefit (Households)

**National Objective:** 

Low/Mod

**Activity Status:** 

Under Way

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

12/31/2018

**Completed Activity Actual End Date:** 

09/08/2015

**Responsible Organization:** 

Terrebonne Parish

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$49,420.98
Total Budget	\$0.00	\$49,420.98
Total Obligated	\$0.00	\$49,420.98
Total Funds Drawdown	\$0.00	\$49,420.98
Program Funds Drawdown	\$0.00	\$49,420.98
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$49,420.98
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

Provide for neighborhood revitalization throughout the parish by clearing or destroying residential units affected by Gustav and/or lke that have a negaitive impact on the community and leave land that can be returned to commerce.

### **Location Description:**

Across Terrebonne Parish, LA

### **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.

## **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	2/10
# of Singlefamily Units	0	2/10



	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	1/0	0/10	2/10	50.00
# Owner Households	0	0	0	1/0	0/10	2/10	50.00

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 55PARA2302-Gray Facility-Terrebonne
Activity Title: Terrebonne-Gray Facility-55PARA2302

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities

Project Number: Project Title:

3081

Area Benefit (Census)

Projected Start Date: Projected End Date:

06/03/2011 12/31/2018

Benefit Type: Completed Activity Actual End Date:

04/24/2017

**Under Way** 

Allocation to Parishes

National Objective: Responsible Organization:

Low/Mod Terrebonne Parish

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$2,205,416.00
Total Budget	(\$4.48)	\$2,205,416.00
Total Obligated	(\$4.48)	\$2,205,416.00
Total Funds Drawdown	\$0.00	\$2,205,416.00
Program Funds Drawdown	\$0.00	\$2,205,416.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,205,416.00
Terrebonne Parish	\$0.00	\$2,205,416.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

The proposed project primarily serves as a sewerage function, and to protect from contaminated environmental conditions from improperly maintained sewerage systems.

### **Location Description:**

Gray, La. - Terrebonne

### **Activity Progress Narrative:**

Activity in the QPR as a result of obligation/deobligation of funds. No expenditures in the quarter.

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of public facilities 0 0/1



### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	843	509	2613	51.74
LMI%:				51.74

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: 55PARA3201-Juvenile Facility-Terrebonne
Activity Title: Terrebonne-Juvenile Facility-55PARA3201

**Under Way** 

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

06/01/2011 12/31/2018

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Urgent Need Terrebonne Parish

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$10,379,340.56
Total Budget	\$45,000.00	\$10,379,340.56
Total Obligated	\$45,000.00	\$10,379,340.56
Total Funds Drawdown	\$0.00	\$10,228,499.01
Program Funds Drawdown	\$0.00	\$10,228,499.01
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$10,228,499.01
Terrebonne Parish	\$0.00	\$10,228,499.01
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Area Benefit (Census)

The purpose of the project is to construct a new Juvenile Detention Facility that will provide for continuous operation that will not impose on other Governmental Functions during time of emergency.

### **Location Description:**

Terrebonne Parish

### **Activity Progress Narrative:**

Activity in the QPR as a result of obligation/deobligation of funds. No expenditures in the quarter.

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of public facilities

0 0/1



### **Beneficiaries - Area Benefit Census Method**

	Lov	v Mod	Total	Low/Mod
# of Persons	936	2 6120	36926	41.93
LMI%:				41.93

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: 55PARA3203-DPW Admin Bldg-Terrebonne
Activity Title: Terrebonne-DPW Admin Bldg-55PARA3203

**Activitiy Category:** 

Rehabilitation/reconstruction of public facilities

**Project Number:** 

3081

**Projected Start Date:** 

12/31/2013

Benefit Type:

Area Benefit (Census)

**National Objective:** 

Low/Mod

**Activity Status:** 

**Under Way** 

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

12/31/2018

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Terrebonne Parish

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$6,145,345.14
Total Budget	\$155,004.48	\$6,145,345.14
Total Obligated	\$155,004.48	\$6,145,345.14
Total Funds Drawdown	\$40,952.15	\$5,858,171.33
Program Funds Drawdown	\$40,952.15	\$5,858,171.33
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$40,952.15	\$5,858,171.33
Terrebonne Parish	\$40,952.15	\$5,858,171.33
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Terrebonne Parish proposes to construct a new Public Works Facility that will provide for continuous operation that will not impose on other Governmental Functions during times of emergency. The proposed location will reside in the Northern part of Terrebonne Parish with proximity to Highway 24/90 corridor, therefore having a higher flood elevation.

### **Location Description:**

Promixity to Highway 24/90 Corridor, Gray, LA 70359

## **Activity Progress Narrative:**

Request includes advertisement, recording fees and Duplantis Design Group invoice #123830716 for work completed through July 29,2016.

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of public facilities 0 0/1



### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	194	311	1094	46.16
I MI%				54 43

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 55PARA3303 - Suzie Canal N - Terrebonne
Activity Title: Terrebonne - Suzie Canal N - 55PARA3303

Activity Category: Activity Status:

Dike/dam/stream-river bank repairs Under Way

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

08/17/2011 06/30/2019

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Terrebonne Parish

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$6,806,440.00
Total Budget	\$0.00	\$6,806,440.00
Total Obligated	\$0.00	\$6,806,440.00
Total Funds Drawdown	\$1,550,324.94	\$4,932,628.49
Program Funds Drawdown	\$1,550,324.94	\$4,932,628.49
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,550,324.94	\$4,932,628.49
Terrebonne Parish	\$1,550,324.94	\$4,932,628.49
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Area Benefit (Census)

The proposed project is to construct approximately 13,000 linear feet of levee and necessary appurtenances to provide forced drainage and tidal/tropical storm flood protection between northern boundary of Cane Break subdivision to the community of Bobtown.

### **Location Description:**

Bobtown, La. - Terrebonne

## **Activity Progress Narrative:**

Request includes B.E.T. Construction Survey Invoices 5 & 6 completed through March 2017.

## **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	0/1
# of Linear feet of Public	0	0/13000



#### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	349	174	871	60.05
LMI%:				60.05

## **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 55PARA3306 - Levee - Ward 7 - Terrebonne
Activity Title: Terrebonne - Levee - Ward 7 - 55PARA3306

Activity Category: Activity Status:

Dike/dam/stream-river bank repairs Under Way

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

06/01/2010 06/30/2019

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Urgent Need Terrebonne Parish

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$21,210,524.89
Total Budget	(\$200,000.00)	\$21,210,524.89
Total Obligated	(\$200,000.00)	\$21,210,524.89
Total Funds Drawdown	\$187,463.26	\$18,715,532.88
Program Funds Drawdown	\$187,463.26	\$18,715,532.88
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$187,463.26	\$18,715,532.88
Terrebonne Parish	\$187,463.26	\$18,715,532.88
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Area Benefit (Census)

Provides for drainage and flood protection for residents and their homes of Ward 7 in Terrebonne Parish The specific purpose of each of this project is to reduce the risk of flooding in the newly protected areas. This will be accomplished either through raising levee elevations, improving pumping capacity, or some combination of the two. Raising levee elevations improves the protection of the areas against storm surge and tidal inundation. Improved pumping capacity reduces the risk of flooding from rainfall within the levees.

The parish of Terrebonne has compiled further analysis of this activity. Through analysis of the HUD study area; parcels, addresses and aerial imagery were loaded into a map document. Addresses were selected using the HUD study areas and were queried for property types – public, commercial, and residential. The parcel layer for this study was queried to located adjudicated properties and aerial imagery was used to examine the adjudicated properties for the presence of a structure. The results of the study showed that 98.4% of the structures within the benefitting area are residential.

### **Location Description:**

Terrebonne Parish, LA

#### **Activity Progress Narrative:**

Request includes Aptim Environmental invoices for work completed through April 2018.



## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected
Total Total

 # of Linear miles of Public
 0
 0/16

 Activity funds eligible for DREF
 187463
 13902515/214

## **Beneficiaries Performance Measures**

#### **Beneficiaries - Area Benefit Census Method**

41.75

	Low Mod Total	Low/Mod
# of Persons	1127 906 4870	41.75

# **Activity Locations**

LMI%:

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 55PARA3308 - Levee - Cedar Grove - Terrebonne

Activity Title: Terrebonne - Levee - Cedar Grove - 55PARA3308

Activity Category: Activity Status:

Dike/dam/stream-river bank repairs Under Way

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

06/01/2010 12/31/2018

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Terrebonne Parish

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$721,854.05
Total Budget	(\$1,785,075.95)	\$721,854.05
Total Obligated	(\$1,785,075.95)	\$721,854.05
Total Funds Drawdown	\$0.00	\$721,854.05
Program Funds Drawdown	\$0.00	\$721,854.05
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$721,854.05
Terrebonne Parish	\$0.00	\$721,854.05
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Area Benefit (Census)

Provides for drainage and flood protection for residents and their homes of Ashland in Terrebonne Parish
The specific purpose of each of this project is to reduce the risk of flooding in the newly protected areas. This will be
accomplished either through raising levee elevations, improving pumping capacity, or some combination of the two. Raising
levee elevations improves the protection of the areas against storm surge and tidal inundation. Improved pumping capacity
reduces the risk of flooding from rainfall within the levees.

Through analysis of the beneficiary area; parcels, addresses and aerial imagery were loaded into a map document. Addresses were selected using the HUD study areas and were queried for property types – public, commercial, and residential. The parcel layer for this study was queried to located adjudicated properties and aerial imagery was used to examine the adjudicated properties for the presence of a structure.

The results of the study showed that 96.8% of the structures within the benefitting area are residential.

### **Location Description:**

Terrebonne Parish, LA

### **Activity Progress Narrative:**

Activity in the QPR as a result of obligation/deobligation of funds. No expenditures in the quarter.



## **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear miles of Public	0	0/2
Activity funds eligible for DREF	0	712265/25069

### **Beneficiaries Performance Measures**

**Beneficiaries - Area Benefit Census Method** 

	Low	Mod	Total	Low/Mod
# of Persons	17946	11630	72143	41.00

LMI%:	41
-------	----

## **Activity Locations**

#

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



**Grantee Activity Number:** 55PARA3312-Falgout Canal-Terrebonne **Activity Title:** Terrebonne-Falgout Canal-55PARA3312

**Activitiy Category: Activity Status:** 

Rehabilitation/reconstruction of public facilities **Under Way** 

**Project Title: Project Number:** 

3081 Allocation to Parishes **Projected End Date:** 

**Projected Start Date:** 

06/01/2011 12/31/2018

**Completed Activity Actual End Date: Benefit Type:** Area Benefit (Census)

**National Objective: Responsible Organization:** 

Low/Mod Terrebonne Parish

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$15,810,355.94
Total Budget	\$1,810,356.94	\$15,810,355.94
Total Obligated	\$1,810,356.94	\$15,810,355.94
Total Funds Drawdown	\$1,185,575.97	\$15,000,759.85
Program Funds Drawdown	\$1,185,575.97	\$15,000,759.85
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,185,575.97	\$15,000,759.85
Terrebonne Parish	\$1,185,575.97	\$15,000,759.85
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

The proposed project will include building a levee between an existing (8-1) forced drainage levee, located in Ward 10, Terrebonne Parish, Louisiana. The earthen levee will have a 10 crown levee using haled in material, initially construction to an elevation of +9.0 Geoid 3 NAVD 88 with two flow control structures. The flow control structures would be equipped with 9 each 6 ft. x 6 ft. flap gates, with 5 foot walkway on top of the structure for access to the gates.

### **Location Description:**

Theriot, La. - Terrebonne

### **Activity Progress Narrative:**

Request includes invoices from Terrebonne Levee & Construction for work completed through April 2018.

## **Accomplishments Performance Measures**

**This Report Period Cumulative Actual Total / Expected** Total Total # of public facilities ٥  $\Omega/1$ 



### **Beneficiaries - Area Benefit Census Method**

	Low Mod	Total	Low/Mod
# of Persons	670 417	2921	37.21

LMI%: 52.9

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: 55PARA3404-Buquet Drainage-Terrebonne
Activity Title: Terrebonne-Buquet Drainage-55PARA3404

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Completed

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

07/01/2011 02/11/2014

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Urgent Need Terrebonne Parish

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$916,536.73
Total Budget	\$0.00	\$916,536.73
Total Obligated	\$0.00	\$916,536.73
Total Funds Drawdown	\$0.00	\$916,536.73
Program Funds Drawdown	\$0.00	\$916,536.73
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$916,536.73
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

Area Benefit (Census)

The proposed project is intended to provide flood risk reduction and facilitate more effective stormwater drainage for the residents of Buquet St, Daigle St, and Mike St located in Houma, La.

### **Location Description:**

Houma, La. - Terrebonne

### **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.

### **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of public facilities 0 1/1



### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	1721	1159	6742	42.72

LMI%:	42.72
-------	-------

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: 55PARA3601-Clean Waterways-Terrebonne
Activity Title: Terrebonne-Clean Waterways-55PARA3601

Activity Category: Activity Status:

Debris removal Completed

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

01/12/2010 12/23/2015

Benefit Type: Completed Activity Actual End Date:

Area Benefit (Census)

National Objective: Responsible Organization:

Slums and Blight Terrebonne Parish

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$939,096.53
Total Budget	\$0.00	\$939,096.53
Total Obligated	\$0.00	\$939,096.53
Total Funds Drawdown	\$0.00	\$939,096.53
Program Funds Drawdown	\$0.00	\$939,096.53
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$939,096.53
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

The project objectives are to eliminate blight from Bayou Grand Caillou and the surrounding neighborhoods, and to facilitate commercial and recreational travel along the bayou

## **Location Description:**

Houma, La. - Terrebonne

### **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.

## **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 



### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	0	56	508	11.02

LMI%: 11.02

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 55PARA3702-Parkwood Place-Terrebonne
Activity Title: Terrebonne-Parkwood Place-55PARA3702

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

10/11/2011 12/31/2018

Benefit Type: Completed Activity Actual End Date:
Area Benefit (Census)

National Objective: Responsible Organization:

Low/Mod Terrebonne Parish

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$3,100,000.00
Total Budget	\$0.00	\$3,100,000.00
Total Obligated	\$0.00	\$3,100,000.00
Total Funds Drawdown	\$82,224.99	\$3,072,075.60
Program Funds Drawdown	\$82,224.99	\$3,072,075.60
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$82,224.99	\$3,072,075.60
Terrebonne Parish	\$82,224.99	\$3,072,075.60
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

This project is to construct streets (with associated drainage and other amenities), water, and sewer as a subsidy for a new 144-lot residential subdivision, Parkwood Place, located in East Houma on 43.89 acres.

### **Location Description:**

Houma, La. - Terrebonne

### **Activity Progress Narrative:**

Request includes legal invoices for program delivery.

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of public facilities

0 0/1



### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	1684	558	4736	47.34
I MI9/-				51.08

# **Activity Locations**


No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found





Grantee Activity Number: 56PARA3401 - Gully St. - Union
Activity Title: Union - Gully St - 56PARA3401

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

08/01/2011 12/31/2018

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Union Parish Police Jury

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$145,000.00
Total Budget	\$0.00	\$145,000.00
Total Obligated	\$0.00	\$145,000.00
Total Funds Drawdown	\$1,987.00	\$35,619.72
Program Funds Drawdown	\$1,987.00	\$35,619.72
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,987.00	\$35,619.72
Union Parish Police Jury	\$1,987.00	\$35,619.72
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Area Benefit (Census)

This project consists of an engineering (hydrologic and hydraulic) analysis and drainage improvements that will alleviate the flooding of Gulley Street that occurred during the storm events of Hurricanes Gustav and Ike.

### **Location Description:**

Farmerville, La. - Union

### **Activity Progress Narrative:**

Request for Payment Number 08 is for Grant Consulting Services for all work completed from November 28, 2016 through November 26, 2017.

### **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of public facilities

0 0/1



### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	1305	846	3475	61.90

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: 57PARA1301 - UN Comp - Vermilion
Activity Title: Vermilion - UN Comp - 57PARA1301

**Activitiy Category:** 

Compensation for disaster-related losses (Louisiana and

**Project Number:** 

3081

**Projected Start Date:** 

01/01/2011

**Benefit Type:** 

N/A

**National Objective:** 

**Urgent Need** 

**Activity Status:** 

Completed

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

05/30/2017

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Vermilion Parish Police Jury

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$1,597,984.61
Total Budget	\$0.00	\$1,597,984.61
Total Obligated	\$0.00	\$1,597,984.61
Total Funds Drawdown	\$0.00	\$1,597,984.61
Program Funds Drawdown	\$0.00	\$1,597,984.61
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,622,567.81
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

Provides up to \$60,000 to eligible applicants in order to assist with unmet needs resulting from damages caused by Hurricanes Gustav and/or lke as an incentive to remain residents of the Parish. Funding recipients will be required to sign a covenant agreeing to occupy the home and maintain proper insurance for 3 years. The award is calculated as the total cost of elevation/mitigation project less funds received from other sources (intended to compensate individuals for their out of pocket expenses). The program is limited to individuals that elevated their homes or constructed floodwalls around their homes following Gustav/lke with priority given to LMI households.

### **Location Description:**

Across Vermilion Parish, LA

### **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: 57PARA1302 - LMI Comp - Vermilion Activity Title: Vermilion - LMI Comp - 57PARA1302

**Activitiy Category:** 

Compensation for disaster-related losses (Louisiana and

**Project Number:** 

3081

**Projected Start Date:** 

01/01/2011

**Benefit Type:** 

N/A

**National Objective:** 

Low/Mod

**Activity Status:** 

Completed

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

05/30/2017

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Vermilion Parish Police Jury

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$404,743.07
Total Budget	\$0.00	\$404,743.07
Total Obligated	\$0.00	\$404,743.07
Total Funds Drawdown	\$0.00	\$404,743.07
Program Funds Drawdown	\$0.00	\$404,743.07
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$5,450.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

Provides up to \$60,000 to eligible applicants in order to assist with unmet needs resulting from damages caused by Hurricanes Gustav and/or Ike as an incentive to remain residents of the Parish. Funding recipients will be required to sign a covenant agreeing to occupy the home and maintain proper insurance for 3 years. The award is calculated as the total cost of elevation/mitigation project less funds received from other sources (intended to compensate individuals for their out of pocket expenses). The program is limited to individuals that elevated their homes or constructed floodwalls around their homes following Gustav/Ike with priority given to LMI households.

### **Location Description:**

Across Vermilion Parish, LA

### **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: 57PARA2101 - Parish Bridge Replacements -

Vermilion

Activity Title: Vermilion - Parish Bridge Replacements -

57PARA2101

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

12/30/2014 12/31/2018

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Urgent Need Vermilion Parish Police Jury

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$2,085,893.84
Total Budget	\$0.00	\$2,085,893.84
Total Obligated	\$0.00	\$2,085,893.84
Total Funds Drawdown	\$11,770.00	\$1,971,750.74
Program Funds Drawdown	\$11,770.00	\$1,971,750.74
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$11,770.00	\$1,971,750.74
Vermilion Parish Police Jury	\$11,770.00	\$1,971,750.74
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Area Benefit (Census)

This project proposes to replace the following bridges which are considered weak links in the parish road system:
Raoul Road Bridge
Oliver Road Bridge
Ovey Road Bridge
Proster Road Bridge

Ovey Road Bridge Preston Road Bridge South Airport Road Bridge Semmens Road Bridge Gene Road Bridge

## **Location Description:**

Various Locations

### **Activity Progress Narrative:**

Bridge Replacement Project - Application submitted 5/14/14; DRU approved application 7/23/14; ERR approved, authority to Use Grant Funds dated 11/21/14; Project Amendment No. 1 approved 3/20/15; Phase I bids received 7/23/15; Phase I (3 Bridges) Construction is 100% complete; Phase I Clear Lien Certificate dated 5/24/16; Phase II



bids received 12/10/15; Phase II (4 Bridges) Construction is 100% complete. Phase II Clear Lien Certificate dated 2/21/17. Project Amendment No. 3 approved 9/17/17 for Phase III (Dotsay Road Bridge); Phase III bids received 3/21/18.

## **Accomplishments Performance Measures**

## **No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

#### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	14063	8614	53037	42.76
LMI%:				42.76

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 59PARA3201-Washington Parish Facility-

Washington

Activity Title: Washington-Washington Parish Facility-

59PARA3201

**Under Way** 

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

03/01/2012 12/31/2018

Benefit Type: Completed Activity Actual End Date:

Area Benefit (Census)

National Objective: Responsible Organization:

Urgent Need Washington Parish

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$228,287.00
Total Budget	\$0.00	\$228,287.00
Total Obligated	\$0.00	\$228,287.00
Total Funds Drawdown	\$0.00	\$228,287.00
Program Funds Drawdown	\$0.00	\$228,287.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$228,287.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

The purpose of the project is to expand the current Parish Government Facility in Franklinton, Louisiana. The Building would be expanded to incorporate showers within the restrooms, allowing the building to be utilized as a base for Parish staff during emergencies. The Expansion would also include the construction of new office space in order to accommodate new Parish Positions created in response to Hurricanes Gustav and Ike and the inability of the parish to respond promptly to disaster need s due to lack of staff.

### **Location Description:**

909 Pearl Street, Franklinton, LA 70438

### **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.



# **Accomplishments Performance Measures**

This Report Period Total **Cumulative Actual Total / Expected** 

Total

# of public facilities

0

0/1

### **Beneficiaries Performance Measures**

**Beneficiaries - Area Benefit Census Method** 

	Low	Mod	Total	Low/Mod
# of Persons	11920	8136	42134	47.60

LMI%: 47.6

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 61PARA2302 - Lobdell Sewer - West Baton Rouge

Activity Title: West Baton Rouge - Lobdell Sewer - 61PARA2302

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

01/01/2011 09/30/2018

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Urgent Need West Baton Rouge Parish

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$3,155,861.37
Total Budget	\$0.00	\$3,155,861.37
Total Obligated	\$0.00	\$3,155,861.37
Total Funds Drawdown	\$5,193.25	\$3,138,478.52
Program Funds Drawdown	\$5,193.25	\$3,138,478.52
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$5,193.25	\$3,138,478.52
West Baton Rouge Parish	\$5,193.25	\$3,138,478.52
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Area Benefit (Census)

The Parish proposes to install a sewer collection system in the Lobdell area which will benefit low to moderate income residents

## **Location Description:**

Lobdell Subdivision, Port Allen, LA 70767

## **Activity Progress Narrative:**

This request for reimbursement is for project delivery services performed by HGA from 1/1/18 through 5/31/18.

## **Accomplishments Performance Measures**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of public facilities	0	0/1



### **Beneficiaries - Area Benefit Census Method**

# of Persons	Lov 1229	Total 5376	<b>Low/Mod</b> 41.93
LMI%:			41.93

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: 61PARA3401 - Rosedale Drain - West Baton Rouge

Activity Title: West Baton Rouge - Rosedale Drain - 61PARA3401

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

06/01/2011 12/31/2018

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod West Baton Rouge Parish

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$465,455.25
Total Budget	\$0.00	\$465,455.25
Total Obligated	\$0.00	\$465,455.25
Total Funds Drawdown	\$0.00	\$465,455.25
Program Funds Drawdown	\$0.00	\$465,455.25
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$465,455.25
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Area Benefit (Census)

West Baton Rouge Parish proposes to complete drainage upgrades from Louisiana Avenue to Rosedale Road which will direct future storm waters to three existing diversion canals located along LA Highway 1. In addition to improving drainage, the project will improve evacuees' access to a major north/south evacuation route by preventing roadway flooding. This project also will include an engineering study to determine if additional work needs to be done on Louisiana Avenue west of LA. Hwy. 1 at the intersections of: The North 11th Street right-of-way on the north side of Louisiana Avenue, North 12 Street, Johnson Street, Franklin Street, and Eleanor Street.

### **Location Description:**

Rosedale Road, West Baton Rouge, LA 70767

### **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.



# **Accomplishments Performance Measures**

This Report Period Total **Cumulative Actual Total / Expected** 

Total

# of public facilities

0

0/1

### **Beneficiaries Performance Measures**

**Beneficiaries - Area Benefit Census Method** 

	Low	Mod	Total	Low/Mod
# of Persons	1755	992	5124	53.61

LMI%: 53.61

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 61PARA3402 - Div Canal - West Baton Rouge Activity Title: West Baton Rouge - Div Canal - 61PARA3402

**Activitiy Category:** 

Rehabilitation/reconstruction of a public improvement

**Project Number:** 

3081

**Projected Start Date:** 

11/10/2010

Benefit Type:

Area Benefit (Census)

**National Objective:** 

Low/Mod

**Activity Status:** 

Under Way

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

12/31/2018

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

West Baton Rouge Parish

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$754,580.57
Total Budget	\$0.00	\$754,580.57
Total Obligated	\$0.00	\$754,580.57
Total Funds Drawdown	\$28,912.55	\$641,713.63
Program Funds Drawdown	\$28,912.55	\$641,713.63
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$28,912.55	\$641,713.63
West Baton Rouge Parish	\$28,912.55	\$641,713.63
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

To build a diversion canal. The Parish is experiencing flooding along the upper reaches of the Port Allen Canal. This drainage system appears to drain to all of the area along La Hwy 415 and the Commercial Drive Business Park. It is the desire of the West Baton Rouge Council to improve this drainage system by diverting the majority of its flow more directly into the Intracoastal Canal. The Port Allen Canal drains into Bayou Choctow and ultimately into the Intracoastal Canal. However, the confluence of the Port Allen Canal and Bayou Choctaw is approximately 5 miles further east from where the diversion planned in this project is designed to occur. This will allow the flow from the Port Allen Canal to reach the Intracoastal Canal faster and ultimately allow this system to drain better. This will provide relief for the homeowner's and businesses located throughout this area.

#### **Location Description:**

West Baton Rouge Parish, LA

#### **Activity Progress Narrative:**

This Request for Reimbursement is for 6 invoices from Providence Engineering for engineering services performed from June 1, 2016 through February 28, 2018.



# **Accomplishments Performance Measures**

This Report Period Total Cumulative Actual Total / Expected Total

# of Linear feet of Public 0 0/4100

#### **Beneficiaries Performance Measures**

**Beneficiaries - Area Benefit Census Method** 

	Low	Mod	Total	Low/Mod
# of Persons	4004	2835	14817	46.16

LMI%: 46.16

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 63PARA3404-Hardwood Solitude Turner-West

**Feliciana** 

Activity Title: West Feliciana-Hardwood Solitude Turner-

63PARA3404

**Activitiy Category:** 

Construction/reconstruction of water/sewer lines or systems

**Project Number:** 

3081

**Projected Start Date:** 

07/23/2013

Benefit Type: Area Benefit (Census)

**National Objective:** 

Low/Mod

**Activity Status:** 

**Under Way** 

**Project Title:** 

Allocation to Parishes

**Projected End Date:** 

12/31/2018

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

West Feliciana Parish Police Jury

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$759,136.87
Total Budget	\$0.00	\$759,136.87
Total Obligated	\$0.00	\$759,136.87
Total Funds Drawdown	\$32,121.95	\$739,229.00
Program Funds Drawdown	\$32,121.95	\$739,229.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$32,121.95	\$739,229.00
West Feliciana Parish Police Jury	\$32,121.95	\$739,229.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Phase Two will use the balance of funds, within the Target area, to further reduce flooding conditions. These improvements will consist of removal of drainage obstructions within the sub water sheds of the area. Engineering budgets indicate that as many as one hundred and eighty seven culverts can be replaced, improvement to internal drainage within Hardwood and Turner Subdivisions as well as re-direction and improvement for some open ditches. These improvements are constant and in support of Phase One national objective as outlined by application.

#### **Location Description:**

Hardwood-Solitude-Turner, W.Feliciana, LA 70775

#### **Activity Progress Narrative:**

Request is being made for construction contractor Pay Application No. 4. Contractor currently completing punch list items.



# **Accomplishments Performance Measures**

This Report Period

Total

**Cumulative Actual Total / Expected** 

Total

# of Linear feet of Public

0

0/9350

#### **Beneficiaries Performance Measures**

**Beneficiaries - Area Benefit Census Method** 

	Low	Mod	Total	Low/Mod
# of Persons	2251	1060	7718	42.90

LMI%: 42.9

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 67PARA3701-Gas System Improvement-Baker
Activity Title: Baker-Gas Sysytem Improvement-67PARA3701

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Completed

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

11/01/2011 10/07/2014

Benefit Type: Completed Activity Actual End Date:

Area Benefit (Census)

National Objective: Responsible Organization:

Low/Mod City of Baker

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$635,319.00
Total Budget	\$0.00	\$635,319.00
Total Obligated	\$0.00	\$635,319.00
Total Funds Drawdown	\$0.00	\$635,319.00
Program Funds Drawdown	\$0.00	\$635,319.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$635,319.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

The purpose of this gas improvement project is to replace 22 existing steel gas main lines (extending 32,842 ft) that were broken in different places due to the roots of fallen trees being intertwined in the gas mains during Hurricane Gustav.

#### **Location Description:**

3325 Groom Road, Baker, LA 70714

#### **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.

#### **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of public facilities 0 0/1



#### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	936	766	1702	100.00

55.96

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 68PARA2602-Fire Truck-Zachary
Activity Title: Zachary-Fire Truck-68PARA2602

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Completed

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

08/15/2012 06/18/2013

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Urgent Need City of Zachary

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$478,562.00
Total Budget	\$0.00	\$478,562.00
Total Obligated	\$0.00	\$478,562.00
Total Funds Drawdown	\$0.00	\$478,562.00
Program Funds Drawdown	\$0.00	\$478,562.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$478,562.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Area Benefit (Census)

The purpose of this project is for the acquisition of a Standard Response Fire Truck.

# **Location Description:**

Zachary, La. - City of Zachary

### **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 



#### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	2132	1596	11242	33.16

LMI%: 33.16

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 69PARA1301 - Incent Supp LMI - Lake Charles
Activity Title: Lake Charles - Incent Supp LMI - 69PARA1301

**Under Way** 

Activity Category: Activity Status:

Housing incentives to encourage resettlement

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

10/01/2011 12/31/2018

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod City of Lake Charles

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$119,308.92
Total Budget	\$0.00	\$119,308.92
Total Obligated	\$0.00	\$119,308.92
Total Funds Drawdown	\$0.00	\$119,308.92
Program Funds Drawdown	\$0.00	\$119,308.92
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$119,679.93
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

N/A

§ Supplementary Incentive is targeted at homeowners that suffered damages as a result of the storm, but had proper insurance and received a settlement. These homeowners would be eligible to receive an award up to \$60,000 to cover any uncompensated losses.

#### **Location Description:**

Throughout Lake Charles, Calcasieu Parish, LA

# **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: 69PARA1302 - Incent Supp UN - Lake Charles
Activity Title: Lake Charles - Incent Supp UN - 69PARA1302

**Under Way** 

Activity Category: Activity Status:

Housing incentives to encourage resettlement

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

10/01/2011 12/31/2018

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod City of Lake Charles

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$284,645.49
Total Budget	\$0.00	\$284,645.49
Total Obligated	\$0.00	\$284,645.49
Total Funds Drawdown	\$0.00	\$284,645.49
Program Funds Drawdown	\$0.00	\$284,645.49
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$285,016.50
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

N/A

§ Supplementary Incentive is targeted at homeowners that suffered damages as a result of the storm, but had proper insurance and received a settlement. These homeowners would be eligible to receive an award up to \$60,000 to cover any uncompensated losses.

#### **Location Description:**

Across Lake Charles, Calcasieu Parish, LA

# **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.

## **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



**Grantee Activity Number:** 69PARA1303 - Incent Stand LMI - Lake Charles

Activity Title: Lake Charles - Incent Stand LMI - 69PARA1303

Activity Category: Activity Status:

Housing incentives to encourage resettlement Under Way

Project Number: Project Title:

3081 Allocation to Parishes

Projected Start Date: Projected End Date:

10/01/2011 12/31/2018

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod City of Lake Charles

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$187,733.32
Total Budget	\$0.00	\$187,733.32
Total Obligated	\$0.00	\$187,733.32
Total Funds Drawdown	\$0.00	\$187,733.32
Program Funds Drawdown	\$0.00	\$187,733.32
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$188,104.33
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

### **Location Description:**

Throughout Lake Charles, Calcasieu Parish, LA

### **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.



<sup>§</sup> Standardized Incentive Program is targeted at homeowners that suffered flood damage as a result of the storm, but didn't have flood insurance because they weren't in a flood zone. Awards will be disbursed in a two tier approach:

Applicants willing to reoccupy homes within the area that received the most damage will be eligible to receive an upper tier award in the amount of \$18,000.

<sup>•</sup> Applicants that choose to reoccupy homes outside the most affected area, but within city limits will be eligible to receive a lower tier award in the amount of \$9,000.

# **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 

#### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: 69PARA1304 - Incent Stand UN - Lake Charles
Activity Title: Lake Charles - Incent Stand UN - 69PARA1304

**Under Way** 

Allocation to Parishes

Activity Category: Activity Status:

Housing incentives to encourage resettlement

Project Number: Project Title:

3081

N/A

Projected Start Date: Projected End Date:

10/01/2011 12/31/2018

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Urgent Need City of Lake Charles

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$358,528.87
Total Budget	\$0.00	\$358,528.87
Total Obligated	\$0.00	\$358,528.87
Total Funds Drawdown	\$0.00	\$358,528.87
Program Funds Drawdown	\$0.00	\$358,528.87
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$358,899.89
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

#### **Location Description:**

Throughout Lake Charles, Calacasieu Parish, LA

#### **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.



<sup>§</sup> Standardized Incentive Program is targeted at homeowners that suffered flood damage as a result of the storm, but didn't have flood insurance because they weren't in a flood zone. Awards will be disbursed in a two tier approach:

<sup>•</sup> Applicants willing to reoccupy homes within the area that received the most damage will be eligible to receive an upper tier award in the amount of \$18,000.

<sup>•</sup> Applicants that choose to reoccupy homes outside the most affected area, but within city limits will be eligible to receive a lower tier award in the amount of \$9,000.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 

#### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

**Other Funding Sources Amount** 

No Other Funding Sources Found **Total Other Funding Sources** 

Direct Benefit (Households)

3082 / Affordable Rental Housing Program Project # / Title:

**Grantee Activity Number:** 17RHPP1501 - GCHP One Stop **Activity Title: Top 5 - GCHP One Stop (RHPP)** 

**Activitiy Category: Activity Status:** 

Affordable Rental Housing **Under Way** 

**Project Number: Project Title:** 

3082 Affordable Rental Housing Program

**Projected End Date: Projected Start Date:** 

07/01/2013 12/31/2018

**Completed Activity Actual End Date: Benefit Type:** 

**National Objective: Responsible Organization:** 

Low/Mod East Baton Rouge Parish

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$158,900.00
Total Budget	\$0.00	\$158,900.00
Total Obligated	\$0.00	\$158,900.00
Total Funds Drawdown	\$0.00	\$158,900.00
Program Funds Drawdown	\$0.00	\$158,900.00



Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$158,900.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

36 unit LMI development in East Baton Rouge Parish, LA. Developed as part of \$3M awarded to parish to develop affordable rental housing.

#### **Location Description:**

153 N. 17th St., Baton Rouge, LA 70802

#### **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.

### **Accomplishments Performance Measures**

/ to complication of care	manoo moacaroo	
	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Properties	0	0/1
	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Housing Units	0	0/36
# of Multifamily Units	0	0/36

## **Beneficiaries Performance Measures**

		This Report Period		Cumula	Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/36	0/36	0
# Renter Households	0	0	0	0/0	0/36	0/36	0

# **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

## **No Other Match Funding Sources Found**

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 17RHPP1503 - The Elysian Apts

Activity Title: Top 5 - The Elysian Mixed-Income Apartments

Affordable Rental Housing Program

(RHPP)

Activity Category: Activity Status:

Affordable Rental Housing Completed

Project Number: Project Title:

Projected Start Date: Projected End Date:

07/01/2013 09/23/2013

Benefit Type: Completed Activity Actual End Date:

Direct Benefit (Households)

3082

National Objective: Responsible Organization:

Low/Mod East Baton Rouge Parish

Apr 1 thru Jun 30, 2018	To Date
N/A	\$841,100.00
\$0.00	\$841,100.00
\$0.00	\$841,100.00
\$0.00	\$841,100.00
\$0.00	\$841,100.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$841,100.00
\$0.00	\$0.00
\$0.00	\$0.00
	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00

#### **Activity Description:**

100 unit affordable rental development in East Baton Rouge Parish. Developed as part of \$3M affordable rental allocation to East Baton Rouge Parish. Performance metrics recorded under second funding activity, 17RHPS1501.

#### **Location Description:**

Spanish Town Road & N. 13th St., Baton Rouge, LA 70807

### **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.

#### **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of Properties 0 0/100



	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Housing Units	0	0/100
# of Multifamily Units	0	0/100

	inis Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/20	0/49	0/100	0
# Renter Households	0	0	0	0/20	0/49	0/100	0

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found
Total Other Funding Sources



Grantee Activity Number: 17RPGS1502 - Autumn Chase

Activity Title: Piggyback - Autumn Chase (RPGS)

Activity Category: Activity Status:

Affordable Rental Housing Under Way

Project Number: Project Title:

3082 Affordable Rental Housing Program

Projected Start Date: Projected End Date:

01/01/2010 12/31/2018

Benefit Type: Completed Activity Actual End Date:

Direct Benefit (Households)

Low/Mod 4321 Associates, LLC

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$1,940,000.00
Total Budget	\$0.00	\$1,940,000.00
Total Obligated	\$0.00	\$1,940,000.00
Total Funds Drawdown	\$0.00	\$1,940,000.00
Program Funds Drawdown	\$0.00	\$1,940,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,940,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

**National Objective:** 

Piggyback funding for Autumn Chase Apartments in East Baton Rouge Parish

### **Location Description:**

East Baton Rouge Parish, LA

### **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of Properties 0 0/1

This Report Period Cumulative Actual Total / Expected

Total Total

**Responsible Organization:** 



# of Housing Units	0	0/207
# of Multifamily Units	0	0/207

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/207	0/0	0/207	0
# Renter Households	0	0	0	0/207	0/0	0/207	0

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: 36RHML1601 - Esplanade
Activity Title: Esplanade - 36RHML1601

Activity Category: Activity Status:

Affordable Rental Housing Completed

Project Number: Project Title:

3082 Affordable Rental Housing Program

Projected Start Date: Projected End Date:

01/01/2014 10/12/2016

Benefit Type: Completed Activity Actual End Date:

Direct Benefit (Households)

National Objective: Responsible Organization:

Low/Mod GCHP-Esplanade LLC

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$1,749,104.03
Total Budget	\$0.00	\$1,749,104.03
Total Obligated	\$0.00	\$1,749,104.03
Total Funds Drawdown	\$0.00	\$1,749,104.03
Program Funds Drawdown	\$0.00	\$1,749,104.03
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,749,104.03
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

40 unit rehab (100% affordable) in New Orleans with 20 units set-aside for people experiencing homelessness.

#### **Location Description:**

3525 Esplanade Ave., New Orleans, LA 70119

### **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of Properties 0 0/1

This Report Period Cumulative Actual Total / Expected

Total Total



# of Housing Units	0	0/40
# of Multifamily Units	0	0/40

	This	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/40	0/0	0/40	0
# Renter Households	0	0	0	0/40	0/0	0/40	0

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: 47RPGS1501

Activity Title: Central Crossing Development

**Activitiy Category:** 

Affordable Rental Housing

**Project Number:** 

3082

**Projected Start Date:** 

04/13/2018

**Benefit Type:** 

Direct Benefit (Households)

**National Objective:** 

Low/Mod

**Activity Status:** 

**Under Way** 

**Project Title:** 

Affordable Rental Housing Program

**Projected End Date:** 

04/13/2022

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

St. James Parish

Overall
Total Project

**Total Projected Budget from All Sources** 

Total Budget
Total Obligated

**Total Funds Drawdown** 

Program Funds Drawdown

Program Income Drawdown

**Program Income Received** 

St. James Parish

Total Funds Expended

Most Impacted and Distressed Expended

**Match Contributed** 

Apr 1 thru Jun 30, 2018

**To Date** \$600,000.00

N/A

\$600,000.00

\$600,000.00 \$600,000.00

\$600,000.00 \$27,878.69

\$27,878.69

\$27,878.69

\$27,878.69 \$0.00

\$0.00 \$0.00

\$0.00

\$27,878.69

\$27,878.69

\$27,878.69 \$0.00 \$27,878.69

\$0.00

\$0.00 \$0.00

### **Activity Description:**

St. James Parish Housing Authority subsidy

#### **Location Description:**

Lat. 30.072653, Long. -90.886010

#### **Activity Progress Narrative:**

Construction reimbursement expenditures on LHC administered G/I Piggyback multi-family affordable housing project

### **Accomplishments Performance Measures**

This Report Period

Total

**Cumulative Actual Total / Expected** 

l otal 0 **Total** 0/36



# of Properties

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Housing Units	0	0/36
# of Multifamily Units	0	0/36

	inis	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	0/0	0/0	0/36	0	
# Renter Households	0	0	0	0/0	0/0	0/36	0	

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found
Total Other Funding Sources



Grantee Activity Number: 65RHML1604 - Options Foundation
Activity Title: Options Foundation (RHML)

Affordable Rental Housing Program

Activity Category: Activity Status:

Affordable Rental Housing Under Way

Project Number: Project Title:

Projected Start Date: Projected End Date:

09/10/2013 12/31/2018

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Options Foundation, Inc.

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$500,000.00
Total Budget	\$0.00	\$500,000.00
Total Obligated	\$0.00	\$500,000.00
Total Funds Drawdown	\$0.00	\$500,000.00
Program Funds Drawdown	\$0.00	\$500,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$386,496.75
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

3082

Direct Benefit (Households)

Funds will be used for the operational costs incurred by two facilities, Villa Care and Options for Ascension ensuring the facilities will remain open to provide housing and services to disabled homeless and mentally impaired.

#### **Location Description:**

Villa Care, 2624 Toulon Ave.BRLA and Options for Ascension, 101 Memorial Dr. Donaldsonville, LA

#### **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.

#### **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of Properties

0 0/0



	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	24/0	24/0	49/0	97.96	
# Renter Households	0	0	0	24/0	24/0	49/0	97 96	

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 65RHPS1501 - Compass Group
Activity Title: 65RHPS1501 - Compass Group

Activity Category: Activity Status:

Affordable Rental Housing Under Way

Project Number: Project Title:

3082 Affordable Rental Housing Program

Projected Start Date: Projected End Date:

01/01/2010 12/31/2018

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod The Compass Group, LLC

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$281,700.00
Total Budget	\$0.00	\$281,700.00
Total Obligated	\$0.00	\$281,700.00
Total Funds Drawdown	(\$28,599.75)	\$160,167.25
Program Funds Drawdown	(\$28,599.75)	\$160,167.25
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$188,767.00
The Compass Group, LLC	\$0.00	\$188,767.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Direct Benefit (Households)

This is for project delivery costs for the State - Affordable Rental (ARP) program.

#### **Location Description:**

Across Louisiana

#### **Activity Progress Narrative:**

In QPR due to return of grant funds by the parish.

# **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0
Activity funds eligible for DREF	0	41763/54778



	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0

	inis	inis Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	0/0	0/0	0/0	0	
# Renter Households	0	0	0	0/0	0/0	0/0	0	

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found
Total Other Funding Sources



Grantee Activity Number: 65RHPS1503 - Gordon Arata
Activity Title: Gordon Arata - 65RHPS1503

**Activitiy Category:** 

Administration

**Project Number:** 

3082

**Projected Start Date:** 

09/30/2016

**Benefit Type:** 

N/A

**National Objective:** 

N/A

**Activity Status:** 

**Under Way** 

**Project Title:** 

Affordable Rental Housing Program

**Projected End Date:** 

09/30/2018

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Gordon, Arata, Mccollam, Duplantis & Eagan, LLP

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$24,233.00
Total Budget	\$0.00	\$24,233.00
Total Obligated	\$0.00	\$24,233.00
Total Funds Drawdown	(\$6,201.50)	\$4,356.75
Program Funds Drawdown	(\$6,201.50)	\$4,356.75
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$10,558.25
Gordon, Arata, Mccollam, Duplantis & Eagan, LLP	\$0.00	\$10,558.25
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Legal services

#### **Location Description:**

#### **Activity Progress Narrative:**

In QPR due to return of grant funds by the parish.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 



No Beneficiaries Performance Measures found.

# **Activity Locations**


No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found





Grantee Activity Number: 65RPGS1501 - Compass Group
Activity Title: 65RPGS1501 - Compass Group

Activity Category: Activity Status:

Affordable Rental Housing Under Way

Project Number: Project Title:

3082 Affordable Rental Housing Program

Projected Start Date: Projected End Date:

01/01/2010 12/31/2018

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod The Compass Group, LLC

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$243,451.00
Total Budget	\$0.00	\$243,451.00
Total Obligated	\$0.00	\$243,451.00
Total Funds Drawdown	\$3,154.00	\$139,760.80
Program Funds Drawdown	\$3,154.00	\$139,760.80
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$3,154.00	\$139,760.80
The Compass Group, LLC	\$3,154.00	\$139,760.80
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Direct Benefit (Households)

This is for program delivery for the Gustav/Ike Piggyback program.

#### **Location Description:**

Throughout the state.

#### **Activity Progress Narrative:**

Program Delivery for consulting fees for financial analysis of G/I Piggyback transactions and for review of annual audited financial statements for completed G/I Piggyback projects.

### **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0
Activity funds eligible for DREF	788	32554/60862



	This Report Period	Cumulative Actual Total / Expected			
	Total	Total			
# of Housing Units	0	0/0			
# of Multifamily Units	0	0/0			
# of Singlefamily Units	0	0/0			

	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/0	0
# Renter Households	0	0	0	0/0	0/0	0/0	0

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: 65RPHS1501 - Pub House - La House Council Activity Title: La House Council - Pub House - 65RPHS1501

Activity Category: Activity Status:

Affordable Rental Housing Under Way

Project Number: Project Title:

3082 Affordable Rental Housing Program

Projected Start Date: Projected End Date:

01/01/2010 12/31/2018

Benefit Type: Completed Activity Actual End Date:

Direct Benefit (Households)

National Objective: Responsible Organization:

Low/Mod Louisiana Housing Council

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$1,598,235.05
Total Budget	\$0.00	\$1,598,235.05
Total Obligated	\$0.00	\$1,598,235.05
Total Funds Drawdown	\$0.00	\$1,598,235.05
Program Funds Drawdown	\$0.00	\$1,598,235.05
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,598,235.05
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

To provide compensation for out-of-pocket expenses for 32 public housing authorities in Louisiana

#### **Location Description:**

Throughout Louisiana

#### **Activity Progress Narrative:**

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

 Total
 Total

 0
 0/0

This Report Period Cumulative Actual Total / Expected
Total Total

286



# of Properties

	Th	This Report Period		Cumulative	<b>Cumulative Actual Total / Expected</b>		
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/0	0
# Renter Households	0	0	0	0/0	0/0	0/0	0

### **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

**Other Funding Sources Amount** 

No Other Funding Sources Found **Total Other Funding Sources** 

3084 / Fishery Recovery and Fishery Infrastructure Program Project # / Title:

12FSCC3501 - Commercial Fishing Facility **Grantee Activity Number: Activity Title:** Cameron Commercial Fishing Facility (FSCC)

**Activity Status: Activitiy Category:** 

Rehabilitation/reconstruction of public facilities **Under Way** 

**Project Title: Project Number:** 

3084 Fishery Recovery and Fishery Infrastructure Program

**Projected Start Date: Projected End Date:** 

06/30/2010 12/31/2018

**Completed Activity Actual End Date: Benefit Type:** Area Benefit (Census)

**National Objective: Responsible Organization:** 

Slums and Blight Cameron Parish Police Jury

**Overall** Apr 1 thru Jun 30, 2018 To Date **Total Projected Budget from All Sources** N/A \$1,250,000.00 **Total Budget** \$0.00 \$1,250,000.00 **Total Obligated** \$0.00 \$1,250,000,00 **Total Funds Drawdown** \$20,768.40 \$920,768.40 **Program Funds Drawdown** \$20,768.40 \$920,768.40



Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$20,768.40	\$920,768.40
Cameron Parish Police Jury	\$20,768.40	\$920,768.40
Office of Community Development (OCD), Disaster	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Cameron Commercial Fishing Facility

### **Location Description:**

Cameron Parish

# **Activity Progress Narrative:**

Cameron Fisheries Phase II Project - Full application dated 12/16/11; Application approved 1/3/12; Construction Contract dated 5/27/14; Notice to Proceed issued 6/18/14; Construction of Fisheries Facility is 100%; CEA Amendment No. 3 executed to add \$350,000; Project Amendment No. 3 approved 5/25/16; Refrigerated Space Bid Package approved 12/19/17; Bids received 2/1/18; Contract executed 2/22/18; Refrigerated Space Package 5% complete.

## **Accomplishments Performance Measures**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of public facilities	0	0/0
# of Non-business Organizations	0	0/0

#### **Beneficiaries Performance Measures**

#### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	2316	2081	9926	44.30
LMI%:				44.3

# **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found



Other Funding Sources Amount



Grantee Activity Number: 23FSCC3501 - Delcambre Fishery Recovery

Activity Title: Delcambre Fishery Recovery (FSCC)

**Activitiy Category:** 

Rehabilitation/reconstruction of public facilities

**Project Number:** 

3084

**Projected Start Date:** 

06/30/2010

**Benefit Type:** 

Area Benefit (Census)

**National Objective:** 

**Urgent Need** 

**Activity Status:** 

Under Way

**Project Title:** 

Fishery Recovery and Fishery Infrastructure Program

**Projected End Date:** 

12/31/2018

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Iberia Parish

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$400,000.00
Total Budget	\$0.00	\$400,000.00
Total Obligated	\$0.00	\$400,000.00
Total Funds Drawdown	\$0.00	\$400,000.00
Program Funds Drawdown	\$0.00	\$400,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$400,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

The primary goal of the Delcambre Fishery Recovery Project is to create/maintain employment in the commercial fishing industry and preserve the commercial commercial fishing culture of coastal Louisiana by providing the commercial fishermen with a means to sell thier catch at higher than wholesale market prices. This venue, which does not exist anywhere else in the area, will increase retail business within the community and create an attractive incentive for the commercial fishermen.

### **Location Description:**

Iberia Parish

### **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of public facilities 0 0/0



#### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	0	0	7402	0.00
LMI%:				34.26

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



Grantee Activity Number: 26FSCC3502 - Fish Market Activity Title: LaFitte Fish Market (FSCC)

**Activitiy Category:** 

Econ. development or recovery activity that creates/retains

**Project Number:** 

3084

**Projected Start Date:** 

06/30/2010

**Benefit Type:** 

Direct Benefit (Persons)

**National Objective:** 

**Urgent Need** 

**Activity Status:** 

**Under Way** 

**Project Title:** 

Fishery Recovery and Fishery Infrastructure Program

**Projected End Date:** 

12/31/2018

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Town of Jean Lafitte

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$300,000.00
Total Budget	\$0.00	\$300,000.00
Total Obligated	\$0.00	\$300,000.00
Total Funds Drawdown	\$0.00	\$300,000.00
Program Funds Drawdown	\$0.00	\$300,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$300,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

Fish Market

## **Location Description:**

LaFitte

## **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.

# **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	0	0/0
# of Businesses	0	0/0



		This Report Period		Cumula	Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Persons	0	0	0	0/0	0/0	0/0	0	

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



Grantee Activity Number: 38FSCC3501-Buras Boat Harbor-Plaquemines Fisheries

Activity Title: Plaquemines Fisheries-Buras Boat Harbor-

38FSCC3501

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities

Project Number: Project Title:

3084 Fishery Recovery and Fishery Infrastructure Program

**Under Way** 

Projected Start Date: Projected End Date:

10/09/2012 12/31/2018

Benefit Type: Completed Activity Actual End Date:

National Objective:Responsible Organization:Urgent NeedPlaquemines Parish Government

Apr 1 thru Jun 30, 2018 **Overall** To Date **Total Projected Budget from All Sources** N/A \$1,350,000.00 \$0.00 **Total Budget** \$1,350,000.00 \$0.00 **Total Obligated** \$1,350,000.00 **Total Funds Drawdown** \$0.00 \$1,350,000.00 **Program Funds Drawdown** \$0.00 \$1,350,000.00 \$0.00 **Program Income Drawdown** \$0.00 \$0.00 \$0.00 **Program Income Received** \$0.00 **Total Funds Expended** \$1,350,000.00 \$0.00 **Most Impacted and Distressed Expended** \$0.00 Match Contributed \$0.00 \$0.00

#### **Activity Description:**

Area Benefit (Census)

Plaquemines Parish proposes to use its Gustav/Ike Sustainable Fisheries Grant Allocation of \$900,000 to mitigate the Buras Boat Harbor Site in order to provide permanent site improvements that will create capacity for current and future fisheries programs. Site improvements will consist of the following:

- Four hundred (400) linear feet of bulkhead and concrete dock
- Access to electricity and water will be set up on the dock so any vessels or equipment needing these services can have access quickly and be used to its highest efficiency
  - · Grading will be performed on the property to level the ground
  - Limestone will be added to create a better road and working surface
- An eight foot (8) tall, two hundred and sixty two (262) linear feet, chain-linked fence will be erected to make sure security measures are in place.

#### **Location Description:**

Buras Boat Harbor Road, Buras, LA 70041

Plaquemines Parish



## **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.

# **Accomplishments Performance Measures**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of public facilities	0	0/1
# of Non-business Organizations	0	0/0

## **Beneficiaries Performance Measures**

**Beneficiaries - Area Benefit Census Method** 

	Lov	v Mod	Total	Low/Mod
# of Persons	6586	6 4181	26028	41.37
LMI%:				41.37

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



Grantee Activity Number: 51FSCC3501 - Boat Launch Repair
Activity Title: St. Mary Boat Launch Repair (FSCC)

**Activitiy Category:** 

Rehabilitation/reconstruction of public facilities

**Project Number:** 

3084

**Projected Start Date:** 

06/30/2010

**Benefit Type:** 

Area Benefit (Census)

**National Objective:** 

Low/Mod

**Activity Status:** 

**Under Way** 

**Project Title:** 

Fishery Recovery and Fishery Infrastructure Program

**Projected End Date:** 

12/31/2018

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

St. Mary Parish

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$400,000.00
Total Budget	\$0.00	\$400,000.00
Total Obligated	\$0.00	\$400,000.00
Total Funds Drawdown	\$0.00	\$400,000.00
Program Funds Drawdown	\$0.00	\$400,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$400,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

Boat Launch Repair

## **Location Description:**

St. Mary Parish

## **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.

# **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	0/1
# of Non-business Organizations	0	0/0



#### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	14792	8170	52874	43.43
LMI%:				43.43

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



Grantee Activity Number: 65FCGL1002 - LSU-PD-UN

Activity Title: Program Delivery - LSU-UN (FCGL)

**Activitiy Category:** 

Econ. development or recovery activity that creates/retains

**Project Number:** 

3084

**Projected Start Date:** 

03/19/2010

**Benefit Type:** 

Direct Benefit (Persons)

**National Objective:** 

**Urgent Need** 

**Activity Status:** 

Completed

**Project Title:** 

Fishery Recovery and Fishery Infrastructure Program

**Projected End Date:** 

12/17/2012

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Louisiana State University

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$94,446.99
Total Budget	\$0.00	\$94,446.99
Total Obligated	\$0.00	\$94,446.99
Total Funds Drawdown	\$0.00	\$94,446.99
Program Funds Drawdown	\$0.00	\$94,446.99
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$94,446.99
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

Louisiana State University (LSU) assisted LAFA in program delivery for the Commercial Fishermen Grant & Loan (FCGL) program.

#### **Location Description:**

Accross State

### **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.

## **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	0	0/0
# of Businesses	0	0/0



	This Report Period		<b>Cumulative Actual Total / Expected</b>				
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Retained	0	0	0	0/0	0/0	0/0	0
	This	Report Period		Cumulative Ac	ctual Total / Expec	ted	
	Low	Mod	Total	Low	Mod	Total Lov	w/Mod

0

0/0

0/0

0/0

0

0

0

# **Activity Locations**

# of Persons

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



Grantee Activity Number: 65FITA1000 - LSU Market Maker
Activity Title: Market Maker Program (FITA)

Activity Category: Activity Status:

Public services Completed

Project Number: Project Title:

3084 Fishery Recovery and Fishery Infrastructure Program

**Responsible Organization:** 

Projected Start Date: Projected End Date:

03/19/2010 12/07/2015

Benefit Type: Completed Activity Actual End Date:

Area Benefit (Census)

Urgent Need Louisiana State University

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$124,787.56
Total Budget	\$0.00	\$124,787.56
Total Obligated	\$0.00	\$124,787.56
Total Funds Drawdown	\$0.00	\$124,787.56
Program Funds Drawdown	\$0.00	\$124,787.56
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$124,787.56
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

**National Objective:** 

The Market Maker program allows fishermen to find buyers for thier catch via an online auction clearinghouse.

### **Location Description:**

Accross State

## **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.

## **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 



### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	1177322	713210	4332884	43.63

LMI%: 43.63

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: 65FMOD1002 - LSU-PD-UN

Activity Title: Program Delivery - LSU-UN (FMOD)

Activity Category: Activity Status:

Public services Completed

Project Number: Project Title:

3084 Fishery Recovery and Fishery Infrastructure Program

Projected Start Date: Projected End Date:

03/19/2010 11/13/2012

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Urgent Need Louisiana State University

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$94,163.62
Total Budget	\$0.00	\$94,163.62
Total Obligated	\$0.00	\$94,163.62
Total Funds Drawdown	\$0.00	\$94,163.62
Program Funds Drawdown	\$0.00	\$94,163.62
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$94,163.62
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

Direct Benefit (Persons)

Louisiana State University (LSU) assisted LAFA in program deilivery for the Fishing Industry Modernization (FMOD) program.

#### **Location Description:**

Across State

### **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of Businesses

0 0/0



This Report Period Cumulative Actual Total / Expected

 Low
 Mod
 Total
 Low
 Mod
 Total
 Low/Mod

 # of Persons
 0
 0
 0
 0/0
 0/0
 0/0
 0

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Area Benefit (Census)

Project # / Title: 3085 / Coastal Communities Recovery Program

**Grantee Activity Number:** 26CPFI3301 - Lafitte Area Levee Repairs

Activity Title: Lafitte Area Levee Repairs (CPFI)

Activity Category: Activity Status:

Dike/dam/stream-river bank repairs

Under Way

Project Number: Project Title:

3085 Coastal Communities Recovery Program

Projected Start Date: Projected End Date: 07/01/2011 12/31/2018

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Urgent Need Louisiana Office of Coastal Protection & Restoration

OverallApr 1 thru Jun 30, 2018To DateTotal Projected Budget from All SourcesN/A\$970,086.67Total Budget\$0.00\$970,086.67

 Total Obligated
 \$0.00
 \$970,086.67

 Total Funds Drawdown
 \$4,575.00
 \$357,259.58



Program Funds Drawdown	\$4,575.00	\$357,259.58
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$4,575.00	\$357,259.58
Louisiana Office of Coastal Protection & Restoration	\$4,575.00	\$357,259.58
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

# **Activity Description:**

Lafitte Area Levee Repairs

# **Location Description:**

Lafitte Area

## **Activity Progress Narrative:**

CPRA Lafitte Area Levee-PAE program delivery.

# **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	0/1
# of Linear feet of Public	0	16500/16745

## **Beneficiaries Performance Measures**

**Beneficiaries - Area Benefit Census Method** 

	Low	Mod	Total	Low/Mod
# of Persons	96707	74423	451104	37.94

LMI%:	37.94
-------	-------

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount





Grantee Activity Number: 29CPFI3301 - Cut-Off / Pointe Aux Chein Levee

Activity Title: Cut-Off / Point Aux Chein Levee (CPFI)

**Activitiy Category:** 

Dike/dam/stream-river bank repairs

**Project Number:** 

3085

**Projected Start Date:** 

07/01/2011

Benefit Type:

Area Benefit (Census)

National Objective:

**Urgent Need** 

**Activity Status:** 

Under Way

**Project Title:** 

Coastal Communities Recovery Program

**Projected End Date:** 

06/30/2019

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Louisiana Office of Coastal Protection & Restoration

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$9,843,135.89
Total Budget	\$0.00	\$9,843,135.89
Total Obligated	\$0.00	\$9,843,135.89
Total Funds Drawdown	\$217,371.94	\$1,729,504.28
Program Funds Drawdown	\$217,371.94	\$1,729,504.28
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$217,371.94	\$1,729,504.28
Louisiana Office of Coastal Protection & Restoration	\$217,371.94	\$1,729,504.28
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Cut-Off / Point Aux Chein Levee

#### **Location Description:**

Lafourche Parish

### **Activity Progress Narrative:**

This request includes CPRA Staff Time, reimbursements for Advertisement for Bids in The Advocate and the Houma Daily Comet and Contractor Pay Request No. 1 for Phylway Construction.

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of Linear feet of Public 0 0/6600



#### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	21304	14191	88250	40.22

LMI%: 40.22

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: 55CPFI3301 - St. Mary Levee

Activity Title: St. Mary Levee (CPFI)

Activity Category: Activity Status:

Dike/dam/stream-river bank repairs Completed

Project Number: Project Title:

3085 Coastal Communities Recovery Program

Projected Start Date: Projected End Date:

03/19/2009 12/28/2017

Benefit Type: Completed Activity Actual End Date:
Area Benefit (Census)

National Objective: Responsible Organization:

Low/Mod Louisiana Office of Coastal Protection & Restoration

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$5,834,168.37
Total Budget	\$0.00	\$5,834,168.37
Total Obligated	\$0.00	\$5,834,168.37
Total Funds Drawdown	\$0.00	\$5,834,168.37
Program Funds Drawdown	\$0.00	\$5,834,168.37
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$5,834,168.37
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

The Franklin Canal floods with every surge event. The hurricane related storm surge travels up the Franklin Canal and floods approximately 300 homes and U.S. Highway 90, a major evacuation route. The Franklin Floodgate Sinkable Barge and Pump Station will not only block the surge from traveling up the Franklin Canal, but the pump station will also prevent storm water from inundating the closed system. The proposed improvements are installing a sinkable barge as a floodgate, additional levees, and a pump station. The drainage area affected is approximately 600 acres. The proposed levee would tie into the USACE Franklin and vicinity levee. The proposed pump station and sinkable barge are both new construction.

### **Location Description:**

Franklin, St. Mary Parish, Louisiana

### **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.

### **Accomplishments Performance Measures**

This Report Period

**Cumulative Actual Total / Expected** 

Total



 # of public facilities
 0
 0/1

 # of Linear feet of Public
 0
 0/680

### **Beneficiaries Performance Measures**

#### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	1583	437	2440	82.79

LMI%: 41.67

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



**Grantee Activity Number:** 55CPFI3302 - Falgout Canal

Activity Title: Falgout Canal (CPFI)

**Activitiy Category:** 

Rehabilitation/reconstruction of public facilities

**Project Number:** 

3085

**Projected Start Date:** 

06/01/2011

**Benefit Type:** 

Area Benefit (Census)

**National Objective:** 

Low/Mod

**Activity Status:** 

Under Way

**Project Title:** 

Coastal Communities Recovery Program

**Projected End Date:** 

09/30/2018

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Louisiana Office of Coastal Protection & Restoration

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$5,420,000.00
Total Budget	\$0.00	\$5,420,000.00
Total Obligated	\$0.00	\$5,420,000.00
Total Funds Drawdown	\$473,051.39	\$4,803,682.76
Program Funds Drawdown	\$473,051.39	\$4,803,682.76
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$473,051.39	\$4,803,682.76
Louisiana Office of Coastal Protection & Restoration	\$473,051.39	\$4,803,682.76
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

The proposed project will include building a levee between an existing (8-1) forced drainage levee, located in Ward 10, Terrebonne Parish, Louisiana. The earthen levee will have a 10 crown levee using haled in material, initially construction to an elevation of +9.0 Geoid 3 NAVD 88 with two flow control structures. The flow control structures would be equipped with 9 each 6 ft. x 6 ft. flap gates, with 5 foot walkway on top of the structure for access to the gates.

### **Location Description:**

Theriot, La. - Terrebonne

#### **Activity Progress Narrative:**

This request is for Contractor Pay Request Number 26 for Ceres Environmental Services related to Segment 1.

## **Accomplishments Performance Measures**

This Report Period
Total

Cumulative Actual Total / Expected Total



#### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	670	417	2921	37.21

LMI%: 52.9

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



Grantee Activity Number: 99CRAD1001 - Coastal Affairs Admin
Activity Title: Office of Coastal Affairs Admin (CRAD)

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

3085 Coastal Communities Recovery Program

Projected Start Date: Projected End Date:

03/19/2009 09/30/2018

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

N/A Louisiana Office of Coastal Protection & Restoration

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$236,892.36
Total Budget	\$149,650.00	\$236,892.36
Total Obligated	\$149,650.00	\$236,892.36
Total Funds Drawdown	\$16,864.83	\$44,107.19
Program Funds Drawdown	\$16,864.83	\$44,107.19
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$16,864.83	\$44,107.19
Louisiana Office of Coastal Protection & Restoration	\$16,864.83	\$44,107.19
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

N/A

The purpose of this program is to provide a range of projects that will assist communities to recover from Hurricanes Gustav and Ike in a manner that protects them and makes them more resilient to future storms. This program includes coastal restoration and protection projects that allow coastal communities to recover and exist safely and sustainably, as well as planning and implementation projects that make the long-term transition to sustainable coastal communities possible. All projects involving construction within this program shall be managed and implemented by the State of Louisiana Office of Coastal Protection and Restoration (OCPR).

### **Location Description:**

Across Louisiana

#### **Activity Progress Narrative:**

This request is related to CPRA Staff time for overall administration of their G/I CDBG-DRU allocation.



## **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 

## **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Project # / Title: 3086 / Municipalities Infrastructure Program

Grantee Activity Number: 01MIPS2101-Drainage/Street Improv-Mermentau

Activity Title: Mermentau-Drainage/Street Improv-01MIPS2101

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Completed

Project Number: Project Title:

3086 Municipalities Infrastructure Program

Projected Start Date: Projected End Date:

05/01/2011 12/21/2015

Benefit Type: Completed Activity Actual End Date:
Area Benefit (Census)

National Objective: Responsible Organization:

Low/Mod Village of Mermentau

OverallApr 1 thru Jun 30, 2018To DateTotal Projected Budget from All SourcesN/A\$256,256.81Total Budget\$0.00\$256,256.81

 Total Obligated
 \$0.00
 \$256,256.81



Total Funds Drawdown	\$0.00	\$256,256.81
Program Funds Drawdown	\$0.00	\$256,256.81
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$256,256.81
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

The proposed project consists of the creation of a storm water detention area, the replacing of inadequately sized culverts, the installation of erosion control measures and street repairs at the cross drains.

## **Location Description:**

Mermentau, La.

### **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.

## **Accomplishments Performance Measures**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of public facilities	0	0/1

# **Beneficiaries Performance Measures**

### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	263	99	709	51.06
LMI%:				51.06

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

## **No Other Match Funding Sources Found**

Other Funding Sources Amount



Grantee Activity Number: 02MIPS3401-Drainage Improvements-Elizabeth

Activity Title: Elizabeth-Drainage Improvements-02MIPS3401

**Activitiy Category:** 

Construction/reconstruction of water/sewer lines or systems

**Project Number:** 

3086

**Projected Start Date:** 

10/01/2016

Benefit Type:

Area Benefit (Census)

National Objective:

**Urgent Need** 

**Activity Status:** 

Under Way

**Project Title:** 

Municipalities Infrastructure Program

**Projected End Date:** 

12/31/2018

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Village of Elizabeth

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$617,320.00
Total Budget	\$0.00	\$617,320.00
Total Obligated	\$0.00	\$617,320.00
Total Funds Drawdown	\$80,246.78	\$598,510.76
Program Funds Drawdown	\$80,246.78	\$598,510.76
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$80,246.78	\$598,510.76
Village of Elizabeth	\$80,246.78	\$598,510.76
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

This project will consist of grinding vegetation, removal of debris, and stabilization of the side slopes to increase the carrying capacity and reduce the flooding potential within the Town.

## **Location Description:**

Elizabeth, La

## **Activity Progress Narrative:**

Project complete.

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of Linear feet of Public 0 0/5700



#### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	138	101	533	44.84

LMI%:	
V   % -	
=1111701	

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: 05MIPS2301-Stabilization Water Main-Plaucheville

Activity Title: Plaucheville-Stabilization Water Main-05MIPS2301

**Activitiy Category:** 

Construction/reconstruction of water/sewer lines or systems

**Project Number:** 

3086

**Projected Start Date:** 

05/01/2016

Benefit Type:

Area Benefit (Census)

**National Objective:** 

**Urgent Need** 

**Activity Status:** 

**Under Way** 

**Project Title:** 

Municipalities Infrastructure Program

**Projected End Date:** 

12/31/2018

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Village of Plaucheville

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$305,384.47
Total Budget	\$0.00	\$305,384.47
Total Obligated	\$0.00	\$305,384.47
Total Funds Drawdown	\$136,363.21	\$189,560.21
Program Funds Drawdown	\$136,363.21	\$189,560.21
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$136,363.21	\$189,560.21
Village of Plaucheville	\$136,363.21	\$189,560.21
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

### **Location Description:**

Plaucheville, La

## **Activity Progress Narrative:**

Request for Payments for Grant Consulting Services for all work completed from April 02, 2018 through July 02, 2018. This request also includes Professional Engineering Services consisting of Basic Services (100% Complete) and Construction Observation Services (100% Complete). Also included is the Contractor's Application for Payment Number 3 for all work completed through June 20, 2018.



# **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 

### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



Grantee Activity Number: 26MIPL2501- Police Operations-Gretna
Activity Title: Gretna-Police Operations-26MIPL2501

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title:

3086 Municipalities Infrastructure Program

Projected Start Date: Projected End Date:

01/01/2012 12/31/2018

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod City of Gretna

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$1,800,000.00
Total Budget	\$0.00	\$1,800,000.00
Total Obligated	\$0.00	\$1,800,000.00
Total Funds Drawdown	\$0.00	\$1,800,000.00
Program Funds Drawdown	\$0.00	\$1,800,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,800,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

Area Benefit (Census)

The purpose of this project is for hardening to protect its critical infrastructure, from a technology component aspect as well as a human component aspect.

#### **Location Description:**

Gretna, La.

#### **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.

### **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of public facilities 0 0/1



#### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	0	0	2538	0.00

LMI%:	55.91
-------	-------

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



**Grantee Activity Number:** 29MIPC2301-Sewerage Improvements-Golden

**Under Way** 

Municipalities Infrastructure Program

Meadow

Golden Meadow-Sewerage Improvements-**Activity Title:** 

29MIPC2301

**Activitiy Category: Activity Status:** 

Rehabilitation/reconstruction of public facilities

**Project Number: Project Title:** 

3086

**Projected Start Date: Projected End Date:** 

05/01/2012 06/30/2019

**Completed Activity Actual End Date: Benefit Type:** Area Benefit (Census)

**National Objective: Responsible Organization:** 

Low/Mod Town of Golden Meadow

Apr 1 thru Jun 30, 2018 To Date **Overall Total Projected Budget from All Sources** N/A \$1,959,400.00 **Total Budget** \$0.00 \$1,959,400.00 \$0.00 **Total Obligated** \$1,959,400.00 **Total Funds Drawdown** \$53,770.00 \$544,057.28 **Program Funds Drawdown** \$53,770.00 \$544,057.28 \$0.00 \$0.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$544,208.09 **Total Funds Expended** \$53,770.00 \$544,208.09 Town of Golden Meadow \$53,770.00 Most Impacted and Distressed Expended \$0.00 \$0.00

**Match Contributed** \$0.00 \$0.00

#### **Activity Description:**

This project consist of the extension of the existing sewer collectionand treatment systems serving the northern section of the Town of Golden Meadow.

#### **Location Description:**

Golden Meadow, LA 70357

## **Activity Progress Narrative:**

The project is under construction.

## **Accomplishments Performance Measures**

This Report Period **Cumulative Actual Total / Expected** Total **Total** # of public facilities 0 0/1



#### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	1085	631	3386	50.68

_MI%:	50.68	
-------	-------	--

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: 30MIPS2302-Emergency Generators-Tullos
Activity Title: Tullos-Emergency Generators-30MIPS2302

**Activitiy Category:** 

Rehabilitation/reconstruction of public facilities

**Project Number:** 

3086

**Projected Start Date:** 

03/01/2015

**Benefit Type:** 

Direct Benefit (Persons)

**National Objective:** 

**Urgent Need** 

**Activity Status:** 

**Under Way** 

**Project Title:** 

Municipalities Infrastructure Program

**Projected End Date:** 

12/31/2018

**Completed Activity Actual End Date:** 

08/24/2017

**Responsible Organization:** 

Town of Tullos

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$250,000.00
Total Budget	\$0.00	\$250,000.00
Total Obligated	\$0.00	\$250,000.00
Total Funds Drawdown	\$0.00	\$250,000.00
Program Funds Drawdown	\$0.00	\$250,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$250,000.00
Town of Tullos	\$0.00	\$250,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

The installation of auxiliary power generators, with automatic switch gear, serving the Town's four (4) primary sewage pump stations, would allow the sewer system to remain in operation eliminating a serious and immediate threat to the health and welfare of the community by keeping the key wastewater collection system operational during extended periods of loss of electrical power.

## **Location Description:**

9887 South Main Street, Tullos, LA

## **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.

## **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 



		This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	0/188	0/0	0/443	0

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: 32MIPS2302-Sewer Collection System-Springfield

Activity Title: Springfield-Sewer Collection System-32MIPS2302

**Activitiy Category:** 

Construction/reconstruction of water/sewer lines or systems

**Project Number:** 

3086

**Projected Start Date:** 

11/30/2017

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

**Activity Status:** 

**Under Way** 

**Project Title:** 

Municipalities Infrastructure Program

**Projected End Date:** 

12/31/2019

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Town of Springfield

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$662,000.00
Total Budget	\$662,000.00	\$662,000.00
Total Obligated	\$662,000.00	\$662,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Springfield	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

The Town has a critical need for a sewer system expansion in the project area. The project will include construction of newer collection lines to serve unsewered low to moderate income areas within the Town.

#### **Location Description:**

Cullom Road and Pitcher Road, Springfield, La

#### **Activity Progress Narrative:**

Activity in the QPR as a result of obligation/deobligation of funds. No expenditures in the quarter.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: 49MIPL2101-McCarthy Lane-Opelousas
Activity Title: Opelousas-McCarthy Lane-49MIPL2101

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

3086

**Projected Start Date:** 

06/30/2011

**Benefit Type:** 

Area Benefit (Census)

**National Objective:** 

Low/Mod

**Activity Status:** 

Completed

**Project Title:** 

Municipalities Infrastructure Program

**Projected End Date:** 

04/11/2017

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

City of Opelousas

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$606,019.90
Total Budget	\$0.00	\$606,019.90
Total Obligated	\$0.00	\$606,019.90
Total Funds Drawdown	\$0.00	\$602,844.90
Program Funds Drawdown	\$0.00	\$602,844.90
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$606,019.90
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

The proposed project includes the replacement of the McCarthy Lane with a new twenty-four foot wide bridge along with other associated items of work such as channel restoration, utilities, relocation, realignment of bridge approach and other related work

#### **Location Description:**

Opelousas, La.

#### **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.

#### **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of public facilities 0 1/1



#### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	2975	1008	5420	73.49
LMI%:				73.49

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: 49MIPS3202-Generator Project-Palmetto
Activity Title: Palmetto-Generator Project-49MIPS3202

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

3086

**Projected Start Date:** 

05/01/2016

Benefit Type:

Area Benefit (Census)

National Objective:

**Urgent Need** 

**Activity Status:** 

**Under Way** 

**Project Title:** 

Municipalities Infrastructure Program

**Projected End Date:** 

12/31/2018

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Village of Palmetto

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$80,243.00
Total Budget	\$0.00	\$80,243.00
Total Obligated	\$0.00	\$80,243.00
Total Funds Drawdown	\$42,406.40	\$62,806.40
Program Funds Drawdown	\$42,406.40	\$62,806.40
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$42,406.40	\$62,806.40
St. Landry Parish	\$0.00	\$0.00
Village of Palmetto	\$42,406.40	\$62,806.40
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

This project consists of the design and installation of a natural gas generator which will provide emergency power to the Palmetto Municipal Building.

#### **Location Description:**

224 Railroad Ave, Palmetto, La 71358

#### **Activity Progress Narrative:**

Request for Payments for Professional Engineering Services consisting of Basic Services (88% Complete), Construction Staking (100% Complete), and Construction Observation Services (88% Complete). This request also includes the Contractor's Application for Payment Number 1 for all work completed through April 27, 2018.

### **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of public facilities 0 0/1



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 51MIPC3401 - Levee - Baldwin
Activity Title: Baldwin - Levee - 51MIPC3401

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title:

3086 Municipalities Infrastructure Program

Projected Start Date: Projected End Date:

07/01/2011 12/31/2018

Benefit Type: Completed Activity Actual End Date:
Area Benefit (Census)

National Objective: Responsible Organization:

Low/Mod Town of Baldwin

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$1,000,000.00
Total Budget	\$0.00	\$1,000,000.00
Total Obligated	\$0.00	\$1,000,000.00
Total Funds Drawdown	\$68,942.50	\$140,889.54
Program Funds Drawdown	\$68,942.50	\$140,889.54
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$68,942.50	\$140,889.54
Town of Baldwin	\$68,942.50	\$140,889.54
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

To add a levee protection system around neighborhoods in the west side of Baldwin.

#### **Location Description:**

Baldwin, St. Mary Parish, LA

#### **Activity Progress Narrative:**

Application submitted and approved, wetland delination and study/report phase are complete, topographic survey and rights-of-way survey phases are over 50% complete, preliminary and final design phases are 100% complete. This request is for engineering services connected with project design. The environmental review process has been completed and approved. Rights-of-way have been identified and are currently being acquired.

#### **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of public facilities

O 0/1



#### **Beneficiaries - Area Benefit Census Method**

	Low		Total	
# of Persons	825	440	2395	52.82
LMI%:				52.82

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 53MIPL2301-Sewer Lift/Generators-Ponchatoula

Activity Title: Ponchatoula-Sewer Lift/Generators-53MIPL2301

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Completed

Project Number: Project Title:

3086 Municipalities Infrastructure Program

Projected Start Date: Projected End Date:

04/20/2011 12/23/2013

Benefit Type: Completed Activity Actual End Date:

Area Benefit (Census) 12/23/2013

National Objective: Responsible Organization:

Low/Mod City of Ponchatoula

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$493,592.25
Total Budget	\$0.00	\$493,592.25
Total Obligated	\$0.00	\$493,592.25
Total Funds Drawdown	\$0.00	\$493,592.25
Program Funds Drawdown	\$0.00	\$493,592.25
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$493,592.25
City of Ponchatoula	\$0.00	\$493,592.25
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

The project includes the placement of auxiliary power to major lift stations at 10 locations throughout the city of Ponchatoula.

#### **Location Description:**

Ponchatoula, La.

#### **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.

### **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of public facilities

Cumulative Actual Total / Expected

Total

10/10



#### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	1922	832	5180	53.17

LMI%:				58.47
-------	--	--	--	-------

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: 64MIPS2301-Wastewater Power Upgrades-Calvin

Activity Title: Calvin-Wastewater Power Upgrades-64MIPS2301

**Activitiy Category:** 

Construction/reconstruction of water/sewer lines or systems

**Project Number:** 

3086

**Projected Start Date:** 

09/30/2015

Benefit Type: Area Benefit (Survey)

**National Objective:** 

**Urgent Need** 

**Activity Status:** 

Under Way

**Project Title:** 

Municipalities Infrastructure Program

**Projected End Date:** 

12/31/2018

**Completed Activity Actual End Date:** 

10/10/2017

**Responsible Organization:** 

Village of Calvin

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$167,779.89
Total Budget	\$0.00	\$167,779.89
Total Obligated	\$0.00	\$167,779.89
Total Funds Drawdown	\$0.00	\$167,779.89
Program Funds Drawdown	\$0.00	\$167,779.89
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$167,779.89
Village of Calvin	\$0.00	\$167,779.89
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

The proposed project involves the installation of four (4) permanent generators at the primary stations within the denoted target area. The proposed emergeny power installations shall provide for uninterrupted service and shall eliminate the referenced back-up and septic conditions within the collection system.

#### **Location Description:**

455 Elliott Avenue, Calvin, LA 71410

#### **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.

### **Accomplishments Performance Measures**

This Report Period
Total

Cumulative Actual Total / Expected Total



No Beneficiaries Performance Measures found.

#### **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Project # / Title: 3087 / Economic Revitalization

Grantee Activity Number: 10DRLG2901 - SOWELA Activity Title: SOWELA - 10DRLG2901

Activity Category: Activity Status:

Construction of buildings for the general conduct of Under Way

Project Number: Project Title:

3087 Economic Revitalization

Projected Start Date: Projected End Date:

04/01/2013 12/31/2018

Benefit Type: Completed Activity Actual End Date:
Area Benefit (Census)

National Objective: Responsible Organization:

Urgent Need LCTCS Facilities Corporation

 Overall
 Apr 1 thru Jun 30, 2018
 To Date

 Total Projected Budget from All Sources
 N/A
 \$4,848,511.00

 Total Budget
 \$0.00
 \$4,848,511.00

 Total Obligated
 \$0.00
 \$4,848,511.00

 Total Funds Drawdown
 \$0.00
 \$4,848,511.00



Program Funds Drawdown	\$0.00	\$4,848,511.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$4,848,511.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

To provide for construction of the Workforce Training facility at SOWELA Technical Community College - partially funded by this activity and funds within the Katrina/Rita grants

#### **Location Description:**

Lake Charles, LA

## **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 

#### **Beneficiaries Performance Measures**

**Beneficiaries - Area Benefit Census Method** 

	Low	Mod	Total	Low/Mod
# of Persons	112204	69657	417641	43.54

LMI%:	43.54	

### **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

### **No Other Match Funding Sources Found**

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: 17DRLG7001-Mary Bird Perkins-EBR
Activity Title: EBR-Mary Bird Perkins-17DRLG7001

Activity Category: Activity Status:

Public services Under Way

Project Number: Project Title:

3087 Economic Revitalization

Projected Start Date: Projected End Date:

12/31/2013 03/30/2018

Benefit Type: Completed Activity Actual End Date:

Area Benefit (Census)

National Objective:Responsible Organization:Low/ModMary Bird Perkins Cancer Center

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$250,000.00
Total Budget	\$0.00	\$250,000.00
Total Obligated	\$0.00	\$250,000.00
Total Funds Drawdown	\$0.00	\$250,000.00
Program Funds Drawdown	\$0.00	\$250,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$250,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$448,433.63

### **Activity Description:**

The goal of the project is to reduce Louisiana's high cancer mortality rate, especially among low-income and under-resourced adults in 18 southeast Louisiana parishes.

## **Location Description:**

Baton Rouge, La. - EBR

#### **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: 17DRLG9201 - SU AgCenter Activity Title: SU AgCenter - 17DRLG9201

Activity Category: Activity Status:

Public services Under Way

Project Number: Project Title:

3087 Economic Revitalization

Projected Start Date: Projected End Date:

05/01/2016 12/31/2018

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Southern University at New Orleans

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$1,500,000.00
Total Budget	\$0.00	\$1,500,000.00
Total Obligated	\$0.00	\$1,500,000.00
Total Funds Drawdown	\$60,791.19	\$829,532.54
Program Funds Drawdown	\$60,791.19	\$829,532.54
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$60,791.19	\$829,532.54
Southern University at New Orleans	\$60,791.19	\$829,532.54
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Area Benefit (Census)

The SUAREC will use all of its available resources to recruit participants into the planned programs being offered with this opportunity. These resources include, but are not limited to using data bases, working with extension agents currently employed with Cooperative Extension Services, referrals from other local/state agencies.

#### **Location Description:**

Baton Rouge, La

#### **Activity Progress Narrative:**

Reimbursements this quarter were project delivery and administrative cost associated with conducting training and certification courses in Food/Farm Safety and Small Business Development to farmers and business owners both locally and in various parishes within Louisiana.

# **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 



#### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	I otal	Low/Mod
# of Persons	0	0	3500	0.00

LMI%:

# **Activity Locations**

No Activity Locations found.

# Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 31DRLG7001 - LA Tech Business Expansion
Activity Title: LA Tech Business Expansion - 31DRLG7001

**Activitiy Category:** 

Rehabilitation/reconstruction of public facilities

**Project Number:** 

3087

**Projected Start Date:** 

01/01/2015

Benefit Type:

Area Benefit (Census)

**National Objective:** 

**Urgent Need** 

**Activity Status:** 

Under Way

**Project Title:** 

**Economic Revitalization** 

**Projected End Date:** 

12/31/2018

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Division of Administration Facility Planning

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$2,200,000.00
Total Budget	\$0.00	\$2,200,000.00
Total Obligated	\$0.00	\$2,200,000.00
Total Funds Drawdown	\$4,902.50	\$2,200,000.00
Program Funds Drawdown	\$4,902.50	\$2,200,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$4,902.50	\$2,200,000.00
Division of Administration Facility Planning	\$4,902.50	\$764,314.87
Louisiana Tech University	\$0.00	\$1,435,685.13
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

The addition to the Louisiana Tech University College of Business will enable the College and the University as a whole to expand our efforts to meet urgent workforce needs in key occupational and industry sectors in the coming years by increasing education attainment and skill levels of our regionsl workforce serving those key sectors. Meeting these urgent needs will create significant employment opportunities for a wide variety of jobs at varying skill levels helping to reduce out-migration, raise regional wage and earnings levels, relieve poverty and reduce unemployment.

#### **Location Description:**

Louisiana Tech University in Ruston, LA

#### **Activity Progress Narrative:**

Fees for project management Consultants.



# **Accomplishments Performance Measures**

This Report Period Total Cumulative Actual Total / Expected Total

# of public facilities 0 0/1

### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 36DRLG7004-St. Thomas Comm Health Ctr-

**Orleans** 

Activity Title: Orleans-St. Thomas Comm Health Ctr-

36DRLG7004

**Activitiy Category:** 

Acquisition, construction, reconstruction of public facilities

**Project Number:** 

3087

**Projected Start Date:** 

06/01/2016

**Benefit Type:** 

Direct Benefit (Persons)

**National Objective:** 

Low/Mod

**Activity Status:** 

**Under Way** 

**Project Title:** 

**Economic Revitalization** 

**Projected End Date:** 

12/31/2018

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Orleans Parish

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$500,000.00
Total Budget	\$0.00	\$500,000.00
Total Obligated	\$0.00	\$500,000.00
Total Funds Drawdown	\$0.00	\$500,000.00
Program Funds Drawdown	\$0.00	\$500,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$500,000.00
Orleans Parish	\$0.00	\$500,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

STTCHC proposes to expand comprehensive preventive and primary care services currently being provided in the Columbia Parc neighborhood of New Orleans, LA. Columbia Parc is located within zip code 70122, the service area for both the health center and this G/I PLAN application, and of which is predominantly comprised of City of New Orleans Planning District No. 6 census tracts 138.00, 33.08, 33.02, 25.04, 133.02, 25.02, and 17.01. The total population of the MUA service area is 29,038. The total zip code low-income population is almost 13,000 based on HRSA's Uniform Data System (UDS) Mapper reporting. The demographics are 79% Black, 4% Hispanic, 16% White, 1% Asian and .21% American Indian/Other. Males and females are 46% and 54% respectively.

#### **Location Description:**

3943 St. Bernard Avenue, New Orleans, LA 70122 (Orleans Parish)

#### **Activity Progress Narrative:**



# **Accomplishments Performance Measures**

## **No Accomplishments Performance Measures**

#### **Beneficiaries Performance Measures**

		This Report Per	riod	Cumula	Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	1	2	0/7	1/0	2/9	50.00

# **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 65DINV7304 - ACCION Loan - LMI

Activity Title: ACCION Loan - LMI (DINV)

**Activitiy Category:** 

Econ. development or recovery activity that creates/retains

**Project Number:** 

3087

**Projected Start Date:** 

12/31/2010

**Benefit Type:** 

Direct Benefit (Persons)

**National Objective:** 

Low/Mod

**Activity Status:** 

Cancelled

**Project Title:** 

**Economic Revitalization** 

**Projected End Date:** 

12/31/2012

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

ACCION Texas, Inc., DBA ACCION Texas-Louisiana

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

ACCION Louisiana will provide microloans to small business owners or micro entrepreneurs in the parishes of: Ascension, Assumption, Calcasieu, Cameron, East Baton Rouge, Iberia, Iberville, Jefferson, Lafourche, Livingston, Orleans, Plaquemines, Pointe Coupee, Rapides, St. Bernard, St. Landry, St. Mary, St. Tammany, Terrobonne and/or Vermillion. ACCION Louisiana is capable and ready to serve small businesses in these parishes which are need of economic recovery from the recent hurricanes, and has already provided small business loans to individuals in eight (40%) of those parishes.

#### **Location Description:**

Gustav/Ike Affected Parishes

#### **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.

### **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected
Total Total
# of Businesses 0 0/0



		•		•				
	Low	Mod	Total	Low	Mod	Tot	tal Low/Mod%	
# of Permanent Jobs Created	0	0	0	0/0	0/0	(	0/0 0	
# of Permanent Jobs Retained	0	0	0	0/0	0/0	(	0/0 0	
	This	Report Period		Cumulative A	actual Total / Exp	pected		
	Low	Mod	Total	Low	Mod	Total L	_ow/Mod	

**Cumulative Actual Total / Expected** 

0/0

0/0

0/0

**This Report Period** 

# **Activity Locations**

# of Persons

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

**Other Funding Sources Amount** 

No Other Funding Sources Found **Total Other Funding Sources** 



**Grantee Activity Number:** 65DINV7305 - ACCION TA - UN

Activity Title: ACCION Technical Assistance - UN

Activity Category: Activity Status:

Public services Completed

Project Number: Project Title:

3087 Economic Revitalization

Projected Start Date: Projected End Date:

01/01/2011 04/19/2013

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Urgent Need ACCION Texas, Inc., DBA ACCION Texas-Louisiana

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$53,565.52
Total Budget	\$0.00	\$53,565.52
Total Obligated	\$0.00	\$53,565.52
Total Funds Drawdown	\$0.00	\$53,565.52
Program Funds Drawdown	\$0.00	\$53,565.52
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$53,565.52
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Direct Benefit (Persons)

See 65DINV7304 - ACCION Loan - LMI

## **Location Description:**

See 65DINV7304 - ACCION Loan - LMI

### **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of Businesses

0 0/0



		This Report Period		Cumula	Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	0/0	0/0	0/0	0

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



**Grantee Activity Number:** 65DINV7310 - SCP Loan - LMI

**Activity Title:** SCP Loan - LMI (DINV)

**Activitiy Category:** 

Econ. development or recovery activity that creates/retains

**Project Number:** 

3087

**Projected Start Date:** 

12/31/2010

**Benefit Type:** 

Direct Benefit (Persons)

**National Objective:** 

Low/Mod

**Activity Status:** 

Cancelled

**Project Title:** 

**Economic Revitalization** 

**Projected End Date:** 

12/31/2017

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

South Central Planning & Development Commission

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Loans to small and start-up business

### **Location Description:**

Lafourche, St. Charles, St. John the Baptist, and Terrebonne Parishes

### **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.

## **Accomplishments Performance Measures**

**This Report Period Cumulative Actual Total / Expected** Total **Total** # of Businesses 0 0/6



	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/6	0/6	0
# of Permanent Jobs Retained	0	0	0	0/0	0/0	0/0	0
	This	Report Period		Cumulative A	Actual Total / Ex	pected	
	Low	Mod	Total	Low	Mod	Total Lo	w/Mod

**Cumulative Actual Total / Expected** 

0/6

0/6

0/0

**This Report Period** 

# **Activity Locations**

# of Persons

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

**Other Funding Sources Amount** 

No Other Funding Sources Found **Total Other Funding Sources** 



Grantee Activity Number: 65DINV7310 - SCP Loan - UN

Activity Title: SCP Loan - UN (DINV)

**Activitiy Category:** 

Econ. development or recovery activity that creates/retains

**Project Number:** 

3087

**Projected Start Date:** 

01/01/2011

**Benefit Type:** 

Direct Benefit (Persons)

**National Objective:** 

**Urgent Need** 

**Activity Status:** 

**Under Way** 

**Project Title:** 

**Economic Revitalization** 

**Projected End Date:** 

09/30/2018

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

South Central Planning & Development Commission

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$3,472,512.65
Total Budget	(\$27,487.35)	\$3,472,512.65
Total Obligated	(\$27,487.35)	\$3,472,512.65
Total Funds Drawdown	\$0.00	\$3,472,512.65
Program Funds Drawdown	\$0.00	\$3,472,512.65
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,481,512.65
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

See 65DINV7310 - SCP Loan - LMI

### **Location Description:**

See 65DINV7310 - SCP Loan - LMI

### **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of Businesses

0 13/6



	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/6	0
# of Permanent Jobs Retained	0	0	0	0/0	0/0	0/0	0
	This	Report Period		Cumulative /	Actual Total / Ex	pected	
	Low	Mod	Total	Low	Mod	Total Lov	w/Mod

0

0/0

**Cumulative Actual Total / Expected** 

0/0

0/6

**This Report Period** 

# **Activity Locations**

# of Persons

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

0

**No Other Match Funding Sources Found** 

**Other Funding Sources Amount** 

No Other Funding Sources Found **Total Other Funding Sources** 



Grantee Activity Number: 65DINV7318 - IDEA TA - UN
Activity Title: IDEA TA - UN (DINV)

Activity Category: Activity Status:

Public services Completed

Project Number: Project Title:

3087 Economic Revitalization

Projected Start Date: Projected End Date:

02/01/2011 06/16/2014

Benefit Type: Completed Activity Actual End Date:

Direct Benefit (Persons)

National Objective: Responsible Organization:

Urgent Need The Idea Village

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$500,000.00
Total Budget	\$0.00	\$500,000.00
Total Obligated	\$0.00	\$500,000.00
Total Funds Drawdown	\$0.00	\$500,000.00
Program Funds Drawdown	\$0.00	\$500,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$500,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Technical Assistance to small businesses and entrepreneurs.

#### **Location Description:**

The Idea Village proposes to service the following parishes: Acadia, Allen, Beauregard, Calcasieu, Cameron, Iberia, Jefferson, Jefferson Davis, Lafourche, Orleans, Plaquemines, St. Bernard, St. Charles, St. John, St. Mary, St. Tammany, Tangipahoa, Terrebonne, Vermilion or Washington.

### **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.

#### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 



		inis Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	0/0	0/526	0/1052	0

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



**Grantee Activity Number:** 65DINV7320 - JEDCO Loan - UN

**Activity Title: JEDCO Loan - UN (DINV)** 

**Activitiy Category:** 

Econ. development or recovery activity that creates/retains

**Project Number:** 

3087

**Projected Start Date:** 

10/01/2013

**Benefit Type:** 

Direct Benefit (Persons)

**National Objective:** 

**Urgent Need** 

**Activity Status:** 

Completed

**Project Title:** 

**Economic Revitalization** 

**Projected End Date:** 

01/14/2016

**Completed Activity Actual End Date:** 

01/14/2016

**Responsible Organization:** 

Jefferson Parish Economic Development Commission

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$370,983.08
Total Budget	\$0.00	\$370,983.08
Total Obligated	\$0.00	\$370,983.08
Total Funds Drawdown	\$0.00	\$370,983.08
Program Funds Drawdown	\$0.00	\$370,983.08
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$370,983.08
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

JEDCO will provide low interest loans to small businesses in hurricane affected area of Jefferson parish.

#### **Location Description:**

Jefferson Parish

### **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 

# **Beneficiaries Performance Measures**

**Cumulative Actual Total / Expected** 

Low Mod **Total** Mod **Total** Low/Mod% Low



**This Report Period** 

# of Permanent Jobs Created 0 0 0/0 0/0 11/11 0.00

		This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	0/0	0/0	0/11	0

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 65DRLG7003-Boys and Girls Club-Multi Parish

Activity Title: Multi Parish-Boys and Girls Club-65DRLG7003

**Completed Activity Actual End Date:** 

Activity Category: Activity Status:

Public services Completed

Project Number: Project Title:

3087 Economic Revitalization

Projected Start Date: Projected End Date:

12/31/2013 06/18/2014

Benefit Type:

Area Benefit (Census)

National Objective: Responsible Organization:

Low/Mod Jefferson Parish

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$186,286.39
Total Budget	\$0.00	\$186,286.39
Total Obligated	\$0.00	\$186,286.39
Total Funds Drawdown	\$0.00	\$186,286.39
Program Funds Drawdown	\$0.00	\$186,286.39
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$186,286.39
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

The Louisiana Alliance will expand programs to more youth as well as maintain existing programs struggling to provide services because of loss of funding.

#### **Location Description:**

Multi-Parish

### **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 



#### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	550	0	550	100.00

LN	11%:	

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: 65DRLG9201-PEIP-18th Judicial District
Activity Title: 18th Judicial District-PEIP-65DRLG9201

Activity Category: Activity Status:

Public services Under Way

Project Number: Project Title:

3087 Economic Revitalization

Projected Start Date: Projected End Date:

09/11/2012 12/31/2018

Benefit Type: Completed Activity Actual End Date:

Area Benefit (Census)

National Objective: Responsible Organization:

Low/Mod 18th Judicial District

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$299,838.91
Total Budget	\$0.00	\$299,838.91
Total Obligated	\$0.00	\$299,838.91
Total Funds Drawdown	\$0.00	\$299,838.91
Program Funds Drawdown	\$0.00	\$299,838.91
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$299,838.91
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

The Prosecutor's Early Intervention program targets children who are at risk for delinquency, violent crimes, and substances abuse.

#### **Location Description:**

West Baton Rouge, Pointe Coupee, and Iberville Parishes

#### **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 



#### **Beneficiaries - Area Benefit Census Method**

LMI%: 46.68

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Project # / Title: 3088 / Pilot Comprehensive Resiliency Program

Grantee Activity Number: 29PCPL1018 - Comp Resil - Ctr Plan Excel
Activity Title: Ctr Plan Excel - Comp Resil - 29PCPL1018

Activity Category: Activity Status:

Planning Completed

Project Number: Project Title:

3088 Pilot Comprehensive Resiliency Program

Projected Start Date: Projected End Date:

06/01/2010 06/26/2014

Benefit Type: Completed Activity Actual End Date:

Area Benefit (Census) 06/26/2014

National Objective: Responsible Organization:

N/A Center for Planning Excellence

Apr 1 thru Jun 30, 2018	To Date
N/A	\$500,000.00
\$0.00	\$500,000.00
\$0.00	\$500,000.00
\$0.00	\$500,000.00
\$0.00	\$500,000.00
\$0.00	\$0.00
	\$0.00 \$0.00 \$0.00 \$0.00



Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$500,000.00
Center for Planning Excellence	\$0.00	\$500,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

Complete two Comprehensive Plans and to tailor the Louisiana Land Use Toolkit to one pilot parish, Lafourche Parish, and one pilot town, Jean Lafitte

### **Location Description:**

Lafourche Parish and Jean Lafitte, LA

### **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.

## **Accomplishments Performance Measures**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
Activity funds eligible for DREF	0	500000/50000
# of Plans or Planning Products	0	2/2

## **Beneficiaries Performance Measures**

**Beneficiaries - Area Benefit Census Method** 

	Low	Mod	Total	Low/Mod
# of Persons	21304	14191	88250	40.22

LI	Л1%:	40.22
----	------	-------

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

## **No Other Match Funding Sources Found**

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 44PCPL1017 - Comp Resil - St. Bernard
Activity Title: St. Bernard - Comp Resil - 44PCPL1017

Activity Category: Activity Status:

Planning Under Way

Project Number: Project Title:

3088 Pilot Comprehensive Resiliency Program

Projected Start Date: Projected End Date:

06/01/2010 12/31/2018

Benefit Type: Completed Activity Actual End Date:

04/13/2018

National Objective:Responsible Organization:N/ASt. Bernard Parish Government

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$305,000.00
Total Budget	\$0.00	\$305,000.00
Total Obligated	(\$46,530.30)	\$258,469.70
Total Funds Drawdown	\$37,864.00	\$258,469.70
Program Funds Drawdown	\$37,864.00	\$258,469.70
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$37,864.00	\$258,469.70
St. Bernard Parish Government	\$37,864.00	\$258,469.70
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Area Benefit (Census)

Development of a water management plan which includes a series of land use and zoning recommendations, project development scenarios, a financial strategy, and potential institutional approaches to implement plan recommendations.

### **Location Description:**

St. Bernard Parish, LA

### **Activity Progress Narrative:**

Completed the Intergrated Water Management Plan for St. Bernard Parish.

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected
Total Total

Activity funds eligible for DREF 37864 230669/30500



#### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	14577	12650	66442	40.98

LMI%: 40.98

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: 52PCPL1009 - Comp Resil - Northshore Comm

Activity Title: Northshore Comm - Comp Resil - 52PCPL1009

Activity Category: Activity Status:

Planning Completed

Project Number: Project Title:

3088 Pilot Comprehensive Resiliency Program

Projected Start Date: Projected End Date:

06/01/2010 12/10/2012

Benefit Type: Completed Activity Actual End Date:

Area Benefit (Census) 12/10/2012

National Objective:Responsible Organization:N/ANorthshore Community Foundation

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$177,525.00
Total Budget	\$0.00	\$177,525.00
Total Obligated	\$0.00	\$177,525.00
Total Funds Drawdown	\$0.00	\$177,525.00
Program Funds Drawdown	\$0.00	\$177,525.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$177,525.00
Northshore Community Foundation	\$0.00	\$177,525.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Create a highly detailed "specific area plan" for the Mandeville Town Center, one that is resilient and on higher ground.

### **Location Description:**

St. Tammany, LA

### **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.

## **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

Activity funds eligible for DREF 0 177525/17752



#### **Beneficiaries - Area Benefit Census Method**

# of Persons 10440 Total Low/Mod 26063 188926 29.91

LMI%: 29.91

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Project # / Title: 3090 / Interoperable Communications

Grantee Activity Number: 65INOP2501 - LWIN Capacity Upgrade

Activity Title: LWIN Capacity Upgrade (INOP)

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities

Completed

Project Number:

Project Title:

3090 Interoperable Communications

Projected Start Date: Projected End Date:

04/01/2011 10/04/2013

Benefit Type: Completed Activity Actual End Date:
Area Benefit (Census)

National Objective: Responsible Organization:

Urgent Need Louisiana Governor's Office of Homeland Security and

Overall Apr 1 thru Jun 30, 2018 To Date

Total Projected Budget from All Sources N/A \$13,662,251.14



Total Budget	\$0.00	\$13,662,251.14
Total Obligated	\$0.00	\$13,662,251.14
Total Funds Drawdown	\$0.00	\$13,662,251.14
Program Funds Drawdown	\$0.00	\$13,662,251.14
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$13,662,251.14
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

Repairing first responder communications infrastructure damaged by Hurricanes Gustav and Ike. LWIN, a complex two-way radio interoperable communications network, provides mission critical communications to more than 59,000 first responders accross the state. These improvements will greatly enhance the public welfare and the citizens of Louisiana will be better protected in the event of future floods or hurricanes.

### **Location Description:**

Gustav Ike affected parishes

#### **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.

# **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 

#### **Beneficiaries Performance Measures**

**Beneficiaries - Area Benefit Census Method** 

	Low	Mod	Total	Low/Mod
# of Persons	1177322	713210	4332884	43.63

LMI%:	43.63
-------	-------

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

### **No Other Match Funding Sources Found**

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: 65INOP2502 - Redundancy Improvements
Activity Title: Redundancy Improvements (INOP)

Activitiy Category:

Rehabilitation/reconstruction of public facilities

**Project Number:** 

3090

**Projected Start Date:** 

07/01/2011

**Benefit Type:** 

Direct Benefit (Persons)

**National Objective:** 

**Urgent Need** 

**Activity Status:** 

Completed

**Project Title:** 

Interoperable Communications

**Projected End Date:** 

03/25/2013

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Louisiana Governor's Office of Homeland Security and

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$3,412,406.00
Total Budget	\$0.00	\$3,412,406.00
Total Obligated	\$0.00	\$3,412,406.00
Total Funds Drawdown	\$0.00	\$3,412,406.00
Program Funds Drawdown	\$0.00	\$3,412,406.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,412,406.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

To acquire and install a 4th Master Site to enhance system level redundancy and effectively provide a secondary communication path between the tower sites and an alternate Master Site.

#### **Location Description:**

7667 Independence Avenue, Baton Rouge, LA 70806

#### **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.

### **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of public facilities 0 0/0



This Report Period Cumulative Actual Total / Expected

 Low
 Mod
 Total
 Low
 Mod
 Total
 Low/Mod

 # of Persons
 0
 0
 0
 0/0
 0/0
 0/0
 0

### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

## Project # / Title: 3092 / Economic Development and Growth Infrastructure

Grantee Activity Number: 10BEDI2901 - SOWELA - PD
Activity Title: SOWELA - PD - 10BEDI2901

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title:

3092 Economic Development and Growth Infrastructure

Projected Start Date: Projected End Date:

07/01/2011 12/31/2018

Benefit Type: Completed Activity Actual End Date:
Area Benefit (Census)

National Objective: Responsible Organization:

Urgent Need Pan American Engineers Inc

Overall Apr 1 thru Jun 30, 2018 To Date

 Total Projected Budget from All Sources
 N/A
 \$1,149,164.75

 Total Budget
 \$0.00
 \$1,149,164.75

 Total Obligated
 \$0.00
 \$1,149,164.75

 Total Obligated
 \$0.00
 \$1,149,164.75

**Total Funds Drawdown** (\$2,112.50) \$1,145,966.00



Program Funds Drawdown	(\$2,112.50)	\$1,145,966.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,148,078.50
Louisiana Solutions, LLC	\$0.00	\$772,319.75
Pan American Engineers Inc	\$0.00	\$375,758.75
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

This activity is for project delivery to Louisiana Solutions for the SOWELA project funded under 29DRLG2901 and 29WDRG2901.

### **Location Description:**

Calcasieu Parish, LA

## **Activity Progress Narrative:**

In QPR due to return of grant funds by the parish.

## **Accomplishments Performance Measures**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of public facilities	0	0/0
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

### **Beneficiaries Performance Measures**

#### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	44528	29366	179026	41.28
I MI%-				41 28

# **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 



Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 17BEDI9201 - LSU Computer Science
Activity Title: LSU Computer Science - 17BEDI9201

Activity Category: Activity Status:

Public services Under Way

Project Number: Project Title:

3092 Economic Development and Growth Infrastructure

Projected Start Date: Projected End Date:

01/01/2015 12/31/2018

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Louisiana State University

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$2,593,106.65
Total Budget	\$0.00	\$2,593,106.65
Total Obligated	\$0.00	\$2,593,106.65
Total Funds Drawdown	\$51,113.90	\$2,557,359.34
Program Funds Drawdown	\$51,113.90	\$2,557,359.34
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$51,113.90	\$2,557,359.34
Louisiana State University	\$51,113.90	\$2,557,359.34
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Direct Benefit (Persons)

To meet the projected enrollment increases in Computer Science, over the course of this project, LSU will hire four new faculty, four teaching assistants and three staff members to maintain and enhance the quality standards of the Computer Science program.

## **Location Description:**

Louisiana State University, College of Engineering, Baton Rouge, LA, East Baton Rouge Parish

### **Activity Progress Narrative:**

Ancillary expenses include operating services, such as printing and postage for mailing brochures; training related supplies; and other recuriting and outreach related expenses.

### **Accomplishments Performance Measures**

No Accomplishments Performance Measures



		inis Report Period		Cumula	Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	12	61	0/0	83/107	365/107	22.74

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



Grantee Activity Number: 53BEDI9201-Southeastern Computer Science Activity Title: Southeastern Computer Science-53BEDI9201

**Activitiy Category:** 

Econ. development or recovery activity that creates/retains

**Project Number:** 

3092

**Projected Start Date:** 

03/17/2017

**Benefit Type:** 

Area Benefit (Census)

**National Objective:** 

Low/Mod

**Activity Status:** 

**Under Way** 

**Project Title:** 

Economic Development and Growth Infrastructure

**Projected End Date:** 

12/31/2018

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Southeastern University

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$720,000.00
Total Budget	\$0.00	\$720,000.00
Total Obligated	\$0.00	\$720,000.00
Total Funds Drawdown	\$101,039.50	\$284,610.13
Program Funds Drawdown	\$101,039.50	\$284,610.13
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$101,039.50	\$284,610.13
Southeastern University	\$101,039.50	\$284,610.13
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Funding received through this program will help Southeastern increase its number of yearly graduates in its Computer Science and Information Technology

program. A recent Baton Rouge Area Chamber (BRAC) report predicts there to be an annual workforce shortfall of approximately 32 individuals in the

technology sector and BRAC expects there to be approximately 150 annual openings in the technology sector in the Baton Rouge area. Southeastern was

selected by LED as a university partner to help Louisiana meet its commitments under the agreement. Southeastern's main campus is located in

Tangipahoa parish. As a regional institution, Southeastern's feeder parishes are Ascension, East Baton Rouge, Jefferson, Livingston, St. Charles, St.

James, St. Tammany, Tangipahoa, and Washington Parishes. According to a report issued by the US Department of Housing and Urban Development

Southeastern's feeder parishes received damage due to Hurricane Gustav.

#### **Location Description:**

548 Ned McGehee Drive, Hammond, LA, 70402

### **Activity Progress Narrative:**



# **Accomplishments Performance Measures**

## **No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

	Th	is Report Period		Cumulative	Actual Total / E	Expected	
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Cases opened	0	0	0	0/99	0/0	0/99	100.00

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 58BEDI7201 - Fort Polk - Vernon Activity Title: Vernon - Fort Polk - 58BEDI7201

**Activitiy Category:** 

Econ. development or recovery activity that creates/retains

**Project Number:** 

3092

**Projected Start Date:** 

10/01/2012

**Benefit Type:** 

Area Benefit (Census)

**National Objective:** 

**Urgent Need** 

**Activity Status:** 

Under Way

**Project Title:** 

Economic Development and Growth Infrastructure

**Projected End Date:** 

06/30/2019

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Vernon Parish Police Jury

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$13,604,633.20
Total Budget	\$0.00	\$13,604,633.20
Total Obligated	\$0.00	\$13,604,633.20
Total Funds Drawdown	\$15,208.50	\$3,505,153.57
Program Funds Drawdown	\$15,208.50	\$3,505,153.57
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$15,208.50	\$3,505,153.57
Louisiana Solutions, LLC	\$0.00	\$374,685.20
Vernon Parish Police Jury	\$15,208.50	\$3,130,468.37
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

This CDBG project is to provide infrastructure in Vernon Parish to incentivize and stimulate private development of housing and commercial activity between the City ofLeesvilleandFortPolk. It is CDBG-eligible as a public facilities project according to §24 CFR 570.201(c) and is classified as HUD Matrix Codes 03J, Water/Sewer Improvements and 03K, Street Improvements.

### **Location Description:**

Fort Polk, near Leesville, LA in Vernon Parish

## **Activity Progress Narrative:**

Phase 2a, b, c - Water and Sewer Plans and Specs are 95% Complete, Roadway Under Design & Property Acquisition ongoing.

## **Accomplishments Performance Measures**

This Report Period Total Cumulative Actual Total / Expected Total



	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod%	
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/0	0	
# of Permanent Jobs Retained	0	0	0	0/0	0/0	0/0	0	

#### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total	Low/Mod
# of Persons	1912	1026	6282	46.77

L	.MI%:	46.77	ĺ

# **Activity Locations**

No Activity Locations found.

# Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 65BEDI9102-Louisiana Job Connection-LED LED-Louisiana Job Connection-65BEDI9102

Activitiy Category:

Public services

Project Number:

3092

**Projected Start Date:** 

03/31/2015

**Benefit Type:** 

N/A

**National Objective:** 

**Urgent Need** 

**Activity Status:** 

**Under Way** 

**Project Title:** 

Economic Development and Growth Infrastructure

**Projected End Date:** 

12/31/2018

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Louisiana Department of Economic Development

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$5,200,000.00
Total Budget	\$0.00	\$5,200,000.00
Total Obligated	\$0.00	\$5,200,000.00
Total Funds Drawdown	\$0.00	\$5,200,000.00
Program Funds Drawdown	\$0.00	\$5,200,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$5,200,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Louisiana Economic Development (LED), in partnership with the Louisiana Workforce Commission (LWC), is developing a website designed to meet the talent recruitment needs of Louisiana employers. Louisiana Job Connection has been created to match companies with qualified job seekers using a unique matching algorithm. The site is also intended to create a favorable image of the state as a place to live and work amongst prospective job seekers. Louisiana Job Connection will help match the needs of large industrial projects with skilled workers, creating more high-paying job opportunities for employees while also accelerating economic recovery of those parishes impacted by the hurricanes.

#### **Location Description:**

Statewide

### **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.



## **Accomplishments Performance Measures**

## **No Accomplishments Performance Measures**

## **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Project # / Title: S383-Ag / Program Income-Agriculture

Grantee Activity Number: 10WBDI2901 - SOWELA Acquisition
Activity Title: SOWELA Acquisition - 10WBDI2901

**Activitiy Category:** 

Acquisition, construction, reconstruction of public facilities

**Project Number:** 

S383-Ag

**Projected Start Date:** 

04/01/2013

Benefit Type: Area Benefit (Census)

National Objective:

**Urgent Need** 

**Program Income Account:** 

La G/I Agriculture Program Income Account

**Activity Status:** 

**Under Way** 

**Project Title:** 

Program Income-Agriculture

**Projected End Date:** 

12/31/2018

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

**LCTCS Facilities Corporation** 

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$16,982.92
Total Budget	\$0.00	\$16,982.92
Total Obligated	\$0.00	\$16,982.92
Total Funds Drawdown	\$0.00	\$16,982.92
Program Funds Drawdown	\$0.00	\$0.00



Program Income Drawdown	\$0.00	\$16,982.92
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$663,371.79
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

To provide for acquisition of the land for the new Workforce Training facility at SOWELA Technical Community College

## **Location Description:**

Lake Charles, LA

### **Activity Progress Narrative:**

Activity in the QPR as a result of a change in the action plan. No expenditures in the quarter.

## **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0

#### **Beneficiaries Performance Measures**

**Beneficiaries - Area Benefit Census Method** 

	Low	Mod	Total	Low/Mod
# of Persons	112204	69657	417641	43.54
LMI%:				43.54

## **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 17WEDU7001 - LSU AgCenter Activity Title: LSU AgCenter - 17WEDU7001

Activity Category: Activity Status:

Public services Under Way

Project Number: Project Title:

S383-Ag Program Income-Agriculture

Projected Start Date: Projected End Date:

01/01/2015 06/30/2019

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Louisiana State University

**Program Income Account:** 

Direct Benefit (Persons)

La G/I Agriculture Program Income Account

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$2,500,000.00
Total Budget	\$0.00	\$2,500,000.00
Total Obligated	\$0.00	\$2,500,000.00
Total Funds Drawdown	\$165,080.90	\$988,840.39
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$165,080.90	\$988,840.39
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$823,759.49
Louisiana State University	\$0.00	\$823,759.49
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Provide technical training, services, jobs training and resourses in a turn-key food incubator that can educate new food entrepreneurs, emerging food companies and students in Louisiana. Such effort will improve economic risiliency in disaster-impacted areas by creating business opportunities and providing strategic training and networking opportunities that are accessible to citizens of all incomes in Louisiana.

#### **Location Description:**

LSU Agricultural Center, Louisiana State University, Baton Rouge, LA, East Baton Rouge Parish

### **Activity Progress Narrative:**

Funds expended for project delivery and employee activity reports.

## **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 



		inis Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	19	44	0/0	27/145	73/145	36.99

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



**Grantee Activity Number: Agriculture PI Agriculture PI Activity Title:** 

**Activitiy Category:** 

Econ. development or recovery activity that creates/retains

**Project Number:** 

S383-Ag

**Projected Start Date:** 

01/01/2011

**Benefit Type:** 

N/A

**National Objective:** 

**Urgent Need** 

**Program Income Account:** 

La G/I Agriculture Program Income Account

**Activity Status:** 

**Under Way** 

**Project Title:** 

Program Income-Agriculture

**Projected End Date:** 

06/30/2019

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Louisiana Department of Agriculture and Forestry

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$7,615,125.00
Total Budget	\$0.00	\$7,615,125.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$125,981.24	\$31,201,010.68
Total Funds Expended	\$0.00	\$0.00
Louisiana Department of Agriculture and Forestry	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Program income received for Agriculture loan and grant program.

### **Location Description:**

Across Louisiana

### **Activity Progress Narrative:**

In QPR due to program income received.

## **Accomplishments Performance Measures**

**This Report Period Cumulative Actual Total / Expected** Total Total # of buildings (non-residential) 0 0/0



	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod%	
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/0	0	
# of Permanent Jobs Retained	0	0	0	0/0	0/0	0/0	0	

### **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Project # / Title: S383-Piggyback / Program Income-Piggyback

Grantee Activity Number: GI Piggyback PIA (GIPB)
Activity Title: GI Piggyback PIA (GIPB)

Activity Category: Activity Status:

Affordable Rental Housing Planned

Project Number: Project Title:

S383-Piggyback Program Income-Piggyback

Projected Start Date: Projected End Date:

01/01/2013 12/31/2040

Benefit Type:

Direct Benefit (Households)

National Objective: Responsible Organization:

Low/Mod Office of Community Development (OCD), Disaster

**Program Income Account:** 

Piggyback PIA (GIPB)

Overall Apr 1 thru Jun 30, 2018 To Date



**Completed Activity Actual End Date:** 

Total Projected Budget from All Sources	N/A	\$88,506.85
Total Budget	\$0.00	\$88,506.85
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$16,956.00	\$680,836.18
Total Funds Expended	\$0.00	\$0.00
Gold Seal Lofts, LLC	\$0.00	\$0.00
Gulf Coast Housing Partnership Inc.	\$0.00	\$0.00
Historic Restoration Inc., Properties	\$0.00	\$0.00
Office of Community Development (OCD), Disaster	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

# **Activity Description:**

Program Income received from G/I Piggyback projects

## **Location Description:**

Throughout Louisiana

## **Activity Progress Narrative:**

In QPR due to program income received.

# **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

## **Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/0	0
# Renter Households	0	0	0	0/0	0/0	0/0	0

# **Activity Locations**

No Activity Locations found.



# **Other Funding Sources Budgeted - Detail**

# **No Other Match Funding Sources Found**

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

# Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	0	2906
Monitoring Visits	0	2
Audit Visits	0	0
Technical Assistance Visits	0	2904
Monitoring/Technical Assistance Visits	0	0
Report/Letter Issued	0	12

