Grantee: Louisiana

Grant: B-06-DG-22-0001

January 1, 2015 thru March 31, 2015 Performance Report



Grant Number:B-06-DG-22-0001

Obligation Date:

05/16/2006

Grantee Name: Contract End Date: Review by HUD:
Louisiana Reviewed and Approved

Award Date:

05/09/2006

Grant Award Amount: Grant Status: QPR Contact: \$6,210,000,000.00 Active Laurie Brown

LOCCS Authorized Amount: Estimated PI/RL Funds:

\$6,210,000,000.00 \$7,800,120.33

Disasters:

Total Budget: \$6,217,800,120.33

Declaration Number

FEMA-DR-1603-LA FEMA-DR-1607-LA

Narratives

Disaster Damage:

Recovery Needs:

Public Comment:

Overall This Report Period To Date **Total Projected Budget from All Sources** N/A \$8,103,994,705.91 **Total Budget** (\$54,574.38)\$6,217,797,502.33 **Total Obligated** \$1,830,441.64 \$6,213,579,681.96 **Total Funds Drawdown** \$24,030,827.05 \$6,012,125,988.28 **Program Funds Drawdown** \$23,821,372.92 \$6,006,063,919.35 **Program Income Drawdown** \$209,454.13 \$6,062,068.93 **Program Income Received** \$367,000.12 \$7,279,020.04 **Total Funds Expended** \$23,948,774.43 \$6,011,668,526.20 **Match Contributed** \$0.00 (\$1,425,000,000.00)



Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		56.23%
Overall Benefit Percentage (Actual)		56.25%
Minimum Non-Federal Match	\$0.00	(\$1,425,000,000.00)
Limit on Public Services	\$932,670,018.05	\$166,860,414.18
Limit on Admin/Planning	\$1,243,560,024.07	\$178,356,493.55
Limit on State Admin	\$310,890,006.02	\$134,574,607.20

Progress Toward Activity Type Targets

Progress Toward National Objective Targets

Overall Progress Narrative:

During the 1stquarter of 2015, almost \$17 million in disaster recovery grant funds were expended on thehousing programs designed to assist Louisianans in the recovery from Hurricanes Katrina and Rita, while over \$20 million was expended on infrastructure projects and over \$1.3 million on economic development programs. The Louisiana Office of Community Development/Disaster Recovery Unit (OCD/DRU) managed these efforts with a staff of 79 fulltime employees and 5 part-time workers, at a cost of approximately \$2.3 million, approximately 5% of the total in recovery grant funds expended this quarter.

Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
0002, Housing for Renters - Multi-family	\$0.00	\$11,681,715.15	\$2,518,334.11
0003, Housing for Renters - Single Family	(\$206,614.08)	\$237,190,795.43	\$236,103,985.02
0004, First Time Homebuyer	\$0.00	\$39,100,000.00	\$36,731,608.67
0005, Soft Seconds	\$4,038,289.29	\$72,600,000.00	\$62,894,548.50
0006, Non-Profit Rebuilding	\$0.00	\$20,000,000.00	\$10,856,441.92
0007, Restoration HomelessSupport	\$0.00	\$26,510,329.49	\$24,199,145.18
0008, Homeowner Rehabilitation	\$0.00	\$4,000,000.00	\$3,096,707.94



0009, Other Housing Activities	\$71,666.22	\$26,929,201.06	\$24,668,327.42
0010, Environmental Clearance	\$0.00	\$5,283,475.00	\$5,244,266.81
0012P, Cameron Parish Revitalization-Parish	\$0.00	\$563,231.00	\$0.00
0021, Infrastructure - Long Term Community Recovery	\$12,870,621.82	\$621,393,334.00	\$540,560,561.34
0022, Infrastructure - Local Government	\$1,998,858.43	\$139,721,488.00	\$131,025,918.77
0023, Privately Owned Utilities	\$0.00	\$200,000,000.00	\$200,000,000.00
0024, Infrastructure - Primary and Secondary Education	\$114,720.43	\$243,750,000.00	\$206,350,629.14
0025, Infrastructure - Fisheries Assistance	\$1,083,839.75	\$25,489,735.59	\$18,571,034.74
0026, Recovery Workforce Training Program	\$0.00	\$2,525,554.90	\$0.00
0030, Economic Development	\$1,329,230.79	\$322,531,987.60	\$309,595,623.25
0031, Economic Development Revolving Loan Fund (RLF)	\$0.00	\$551,544.82	\$0.00
0040, Public Services	\$0.00	\$46,750,000.00	\$46,750,000.00
0065, Homeowner Programs	\$0.00	\$4,020,702,394.84	\$4,020,577,179.00
0066, Piggyback PIA	\$0.00	\$0.00	\$0.00
0091, Planning	\$107,028.02	\$15,500,000.00	\$14,370,864.49
0092, Technical Assistance	\$6,280.01	\$1,420,000.00	\$843,549.71
0099, Administrative Costs	\$2,407,452.24	\$132,998,748.32	\$111,105,193.34
9999, Restricted Balance	\$0.00	\$0.00	\$0.00
BCKT, Bucket Project	\$0.00	\$0.00	\$0.00



Activities

Project # / Title: 0002 / Housing for Renters - Multi-family

Grantee Activity Number: Piggyback - Lafitte 89 (HTXC-0071)
Activity Title: Piggyback - Lafitte 89 (HTXC-0071)

Activity Category: Activity Status:

Affordable Rental Housing Under Way

Project Number: Project Title:

0002 Housing for Renters - Multi-family

Projected Start Date: Projected End Date:

02/13/2014 02/12/2049

Benefit Type: Completed Activity Actual End Date:
Direct Benefit (Households)

National Objective:Responsible Organization:Low/ModLafitte Market Rate Rental LLC

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$7,375,678.15
Total Budget	\$4,675,678.15	\$7,375,678.15
Total Obligated	\$4,675,678.15	\$7,375,678.15
Total Funds Drawdown	\$0.00	\$2,518,334.11
Program Funds Drawdown	\$0.00	\$2,518,334.11
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,518,334.11
Lafitte Market Rate Rental LLC	\$0.00	\$2,518,334.11
Match Contributed	\$0.00	\$0.00

Activity Description:

89 unit mixed-income (46 units @ or below 80% AMI, 43 units unrestricted) development in New Orleans, LA. Katrina/Rita Recovery Grant 2 funds \$15,278,156.98 of the program.

Location Description:

2200 Lafitte Street New Orleans, LA 70119

Activity Progress Narrative:

Funds fully obligated this quarter up to the approved activity budget.



Accomplishments Performance Measures

•	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0
# of buildings (non-residential)	0	0/0
# of Public Facilities	0	0/0

This Report Period Cumulative Actual Total / Expected

	Total	Total
# of Housing Units	0	0/11
# of Multifamily Units	0	0/11

Beneficiaries Performance Measures

	This	This Report Period		Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/6	0/11	0
# Renter Households	0	0	0	0/0	0/6	0/11	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Piggyback - Program Delivery (HTXC)
Activity Title: Piggyback - Program Delivery (HTXC)

Activity Category: Activity Status:

Affordable Rental Housing Under Way

Project Number: Project Title:

0002 Housing for Renters - Multi-family

Projected Start Date: Projected End Date:

05/30/2006 05/30/2045

Benefit Type: Completed Activity Actual End Date:

National Objective:Responsible Organization:Low/ModHunt, Guillot, & Associates, LLC

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$13,747.00
Total Budget	\$0.00	\$13,747.00
Total Obligated	\$13,747.00	\$13,747.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$8,316,291.81
Hunt, Guillot, & Associates, LLC	\$0.00	\$8,316,291.81
Match Contributed	\$0.00	\$0.00

Activity Description:

Direct Benefit (Households)

This activity is a bucket for all unbudgeted Piggyback projects and administrative costs.

Location Description:

Disaster affected parishes.

Activity Progress Narrative:

Funds fully obligated this quarter up to the approved activity budget. The expended amount shown is an error and should reflect \$0 expended. - Joseph Rossman, Disaster Recovery Analyst, (225) 219-9600

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0
# of Public Facilities	0	0/0
# of Non-business Organizations	0	0/0



This Report Period Total

Cumulative Actual Total / Expected

Total

0 0/0 # of Housing Units

Beneficiaries Performance Measures

		This Report Period		Cumula	Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	0/0	0/0	0/0	0	
# of Persons	0	0	0	0/0	0/0	0/0	0	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found **Total Other Funding Sources**

Direct Benefit (Households)

0003 / Housing for Renters - Single Family Project # / Title:

Grantee Activity Number: Small Rental (HSRP) Activity Title: Small Rental (HSRP)

Activitiy Category: Activity Status:

Under Way Affordable Rental Housing

Project Number: Project Title:

0003 Housing for Renters - Single Family

Projected Start Date: Projected End Date:

05/30/2016 05/30/2006

Completed Activity Actual End Date: Benefit Type:

National Objective: Responsible Organization:

Low/Mod ICF International Emergency Management, LLC

Jan 1 thru Mar 31, 2015 **Overall** To Date

Total Projected Budget from All Sources N/A \$232,300,000.00 \$0.00 \$232,300,000.00 **Total Budget**



Total Obligated Total Funds Drawdown	\$0.00 (\$206,614.08)	\$232,300,000.00 \$231,213,189.59
Program Funds Drawdown	(\$206,614.08)	\$231,213,189.59
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	(\$206,614.08)	\$231,401,043.79
ACS State and Local Solutions	\$0.00	\$21,891,011.61
AT&T Computer Sciences Corporation	\$0.00	\$4.81
AT&T Global Network Services LLC AT&T Corp.	\$0.00	\$404.62
AT&T Mobility II LLC DBA AT&T Mobility	\$0.00	\$22,292.73
Atlassian Pty Ltd.	\$0.00	\$3,456.00
Atmosphere Movers Inc.	\$0.00	\$28,433.60
Bayou Title Inc.	\$0.00	\$66,751,345.27
Beau Box Property Management LLC	\$0.00	\$1,490.00
Blue Streak Technologies LLC	\$0.00	\$9,600.00
CGI Technologies and Solutions	\$0.00	\$5,006,360.44
Dell Marketing LP State & Local Governments	\$0.00	\$77,470.51
Embarcadero Technologies	\$0.00	\$2,373.48
Environ International Corp.	\$0.00	\$0.00
Federal Express Corp.	\$0.00	\$867.85
FGS Building Venture LLC	\$0.00	\$209,689.54
First American Title Insurance Company of Louisiana	(\$206,614.08)	\$91,411,500.32
Gannett River States Pub. Corp. DBA The Times, DBA	\$0.00	\$0.00
Global Data Systems Inc.	\$0.00	\$49,229.31
Housing & Development Services, Inc.	\$0.00	\$1,177,637.58
ICF International Emergency Management, LLC	\$0.00	\$43,680,872.04
InCircuit Development Corp.	\$0.00	\$750.00
JAT Bureau of Protective Services & Management Inc.	\$0.00	\$9,699.33
Metastorm Inc.	\$0.00	\$17,717.70
Office Furniture World Inc.	\$0.00	\$6,770.00
Office of Community Development (OCD), Disaster	\$0.00	\$129,150.61
Office of Computing Services	\$0.00	\$2,033.76
Office Telecommunications Mgmt	\$0.00	\$14,332.39
Proofpoint Inc.	\$0.00	\$13,876.80
Reed Elsevier Inc. DBA Lexis-Nexis	\$0.00	\$888.07
River Parish Security	\$0.00	\$77.00
Secure Data Solutions Inc.	\$0.00	\$2,781.28
Shaw Environmental, Inc.	\$0.00	\$88,102.32
SHI International Inc.	\$0.00	\$149,725.90
Shred It Dallas-New Orleans	\$0.00	\$2,227.66
Solarwinds Inc. Solarwinds Worldwide LLC	\$0.00	\$1,379.70



	Specialty Sales & Service Inc. DBA Absolute Document	\$0.00	\$833.60
	Venyu Solutions Inc.	\$0.00	\$580,620.98
	Voyager Fleet Systems Inc.	\$0.00	\$903.57
	Worley Catastrophe Response	\$0.00	\$31,113.00
	Xerox Corp.	\$0.00	\$17,576.41
	Zoho Corp.	\$0.00	\$6,444.00
Matc	h Contributed	\$0.00	\$0.00

Activity Description:

Before the disaster, a large portion of very low income working families resided in single-family homes, "doubles" and small, multi-family buildings that were owned and operated by small-scale landlords. Many of these properties were underinsured or uninsured, and no longer available for occupancy. The state proposes to provide up to \$869,000,000 in financial assistance to small rental property owners so that they effectively might return an estimated 18,000 affordable and ready-to-be-occupied units to the rental housing market.

A portion of the funds (\$40 million) is set aside as a pilot program to assist in the creation of homeownership opportunities for renters and will be administered by the Louisiana Housing Finance Agency. The primary purposes of this incentive program is to enable small-scale rental properties to return to the market while limiting the amount of debt (and therefore debt service) required for the properties, so that the owners will be able to charge affordable rents. The program will, on a competitive basis, offer incentives in the form of forgivable loans to qualified owners who agree to offer apartments to be occupied by lower income households at affordable rents.. Subsidies will be provided on a sliding scale, and the minimum subsidy will be provided for units made available at affordable market rents to households with incomes at or below 80% of median. The maximum amount of subsidy will go to units affordable to families with incomes at or below 50% of AMI. In addition to funding incentives for providing affordable units in small rental properties, the program will, where practical, make funds available to improve building design and make properties less susceptible to damage from natural events. In general, higher per unit amounts will be available to property owners who agree to offer lower rents to reflect the lower amount of rental income the properties will receive. The assistance will be offered as deferred payment loans at zero percent interest, due only upon resale of the property or failure to comply with the agreed-upon restrictions on rents and household incomes. The program will, on a competitive basis, provide zero interest gap financing to restore units that are rented at affordable rates.

Higher funding amounts, up to \$100,000 per unit are available to qualified landlords who agree to offer lower rents, with the maximum amount of subsidy going for larger rental units where rents are for families with incomes at or below 50% area median income. This program is planned to create 18,000 units - 8,100 Low and 5,400 Moderate income; 13,500 affordable units - 8,100 Low and 5,400 Moderate income; 1,500 assisted units occupied by the low income elderly; 600 units subsidized with project based rental assistance; 4,500 lead safe units; and 1,500 units which meet Sec. 504 accessibility standards.

Location Description:

Disaster affected parishes.

Activity Progress Narrative:

\$82,049.15 in applicant returns wired back to HUD in February. \$124,564.93 wired back in April, but for some reason it is showing up in this QPR, so we are entering it in the expended amount this quarter.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	3387/3387
# of Singlefamily Units	0	3387/3387



Beneficiaries Performance Measures

		This report i chou			Odificiative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	2897/2897	3387/3387	85.53
# Renter Households	0	0	0	0/0	2897/2897	3387/3387	85.53

This Report Period

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Project # / Title: 0005 / Soft Seconds

Grantee Activity Number: HSSD - Cameron Soft Seconds - LMI
Activity Title: HSSD - Cameron Soft Seconds - LMI

Activitiy Category:

Homeownership Assistance to low- and moderate-income

Project Number:

0005

Projected Start Date:

03/19/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Soft Seconds

Projected End Date:

04/04/2049

Completed Activity Actual End Date:

Cumulative Actual Total / Expected

Responsible Organization:

Cameron Parish Police Jury

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$267,750.00
Total Budget	\$0.00	\$267,750.00
Total Obligated	\$0.00	\$525,000.00
Total Funds Drawdown	\$63,436.12	\$63,436.12
Program Funds Drawdown	\$63,436.12	\$63,436.12
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00



Total Funds Expended	\$63,436.12	\$63,436.12
Cameron Parish Police Jury	\$63,436.12	\$63,436.12
Match Contributed	\$0.00	\$0.00

Activity Description:

This program will be funded with a portion of the \$72.6 in Small Rental Program (SRP) funds designated for the purpose of promoting homeownership and expanding housing opportunities for existing LMI renter households(those earning less than 80% of the area median income), using the supply of Louisiana Land Trust (LLT) Properties. By targeting financial support to the redevelopment of these properties selected by the local governments, this program will also promote neighborhood revitalization in critical areas throughout the Louisiana Gulf Coast. Funding for this initiative will be subject to the guiding principles of the SRP. Specifically, all funding will be restricted to four unit properties and to restoring property that received severe or major damage through Hurricanes Rita or Katrina in the 13 Parishes suffering the most severe damage to their rental housing stocks. The process is designed to work as follows. Parish government officials will be asked to select a pool of LLT parcels to be targeted for re-development as first time homebuyer properties. These properties will be grouped together in clusters whenever possible in order to take advantage of economies of scale and to ensure that their development will have a significant positive impact on the area. The selected properties and commitments for any necessary CDBG subsidies will be offered through a competitive process to qualified developers, including nonprofit and for-profit organizations, that are able to provide a finished property that meets the Program's quality standards and is affordable to the pool on income eligible buyers. Upon completion, the properties will be sold at a market price set at the full cost of development, but the actual cost to the qualified first time homebuyers will be significantly less. The difference or gap will be provided in the form of a no interest, soft second mortgage to the purchaser. The amount of the soft second loan will be scaled to ensure that the actual cost of purchasing the property is affordable to eligible buyers taking into consideration prevailing interest rates, construction and operating costs, and industry standards for affordability, such as 30% of income for housing costs. Funding for an LLT rental property would range from \$10,000 to \$100,000. This soft second loan will be forgiven over time for the period the purchaser remains in the home. However, the program will be structured to provide recapture of benefits in the event of sale. For instance, if the new homeowner sells the property before their soft second loan is completely forgiven, the outstanding principal or a portion of this principal will be due on sale depending on whether the owner has realized a gain over this initial investment, i.e. his equity and the amount of the first mortgage that he took on in order to purchase the property. Purchasers will be selected based on a lottery system. The Parish government may elect to provide priorities to select groups of eligible purchasers, e.g. uniformed workers. Where appropriate, Parish governments may also elect to select a pool of LLT properties to be developed as affordable rental housing, including rent to own developments. Again, any properties developed through an LLT rental initiative would also have to meet the basic requirements previously stated.

Location Description:

Cameron Parish

Activity Progress Narrative:

Soft Second Mortgage Program offering two (2) types of assistance to eligible homebuyers up to 120% AMI. There are two (2) that offer a Soft-Second Mortgage with zero interest and zero payments. In addition the borrower may receive Closing Cost assistance up to \$10,000 or 9% of the sales price, whichever is less. Option #1 provides a possible maximum allowable award of \$75,000 for the purchase of newly constructed properties and Option #2 provides up to \$25,000 for the purchase of existing properties. 1 LMI loan closed this quarter.

Brenda Evans Program Administrator 225 763-8852

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	1	1/0
# of Singlefamily Units	1	1/0



Beneficiaries Performance Measures

		This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	1	1	0/0	1/0	1/0	100.00
# Owner Households	0	1	1	0/0	1/0	1/0	100.00

Activity Locations

Address	City	County	State	Zip	Status / Accept
130 Pierre Street	Cameron		Louisiana	70631	Match / Y

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: HSSD - Jefferson Soft Seconds - LMI
Activity Title: HSSD - Jefferson Soft Seconds - LMI

Activitiy Category:

Homeownership Assistance to low- and moderate-income

Project Number:

0005

Projected Start Date:

12/01/2011

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Soft Seconds

Projected End Date:

07/31/2016

Completed Activity Actual End Date:

Responsible Organization:

Jefferson Parish

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$6,596,000.00
Total Budget	\$1,700,000.00	\$6,596,000.00
Total Obligated	\$1,700,000.00	\$6,596,000.00
Total Funds Drawdown	\$1,654,806.90	\$5,437,057.37
Program Funds Drawdown	\$1,654,806.90	\$5,437,057.37
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,654,806.90	\$5,437,057.37
Jefferson Parish	\$1,654,806.90	\$5,437,057.37
Match Contributed	\$0.00	\$0.00

Activity Description:

This program will be funded with a portion of the \$75M in Small Rental Program (SRP) funds designated for the purpose of promoting homeownership and expanding housing opportunities for existing LMI renter households (those earning less than 80% of the area median income), using the supply of Louisiana Land Trust (LLT) Properties. By targeting financial support to the redevelopment of these properties selected by the local governments, this program will also promote neighborhood revitalization in critical areas throughout the Louisiana Gulf Coast. Funding for this initiative will be subject to the guiding principles of the SRP. Specifically, all funding will be restricted to four unit properties and to restoring property that received severe or major damage through Hurricanes Rita or Katrina in the 13 Parishes suffering the most severe damage to their rental housing stocks. The process is designed to work as follows. Parish government officials will be asked to select a pool of LLT parcels to be targeted for re-development as first time homebuyer properties. These properties will be grouped together in clusters whenever possible in order to take advantage of economies of scale and to ensure that their development will have a significant positive impact on the area. The selected properties and commitments for any necessary CDBG subsidies will be offered through a competitive process to qualified developers, including nonprofit and for-profit organizations, that are able to provide a finished property that meets the Program's quality standards and is affordable to the pool on income eligible buyers. Upon completion, the properties will be sold at a market price set at the full cost of development, but the actual cost to the qualified first time homebuyers will be significantly less. The difference or gap will be provided in the form of a no interest, soft second mortgage to the purchaser. The amount of the soft second loan will be scaled to ensure that the actual cost of purchasing the property is affordable to eligible buyers taking into consideration prevailing interest rates, construction and operating costs, and industry standards for affordability, such as 30% of income for housing costs. Funding for an LLT rental property would range from \$10,000 to \$100,000. This soft second loan will be forgiven over time for the period the purchaser remains in the home. However, the program will be structured to provide recapture of benefits in the event of sale. For instance, if the new homeowner sells the property before their soft second loan is completely forgiven, the



outstanding principal or a portion of this principal will be due on sale depending on whether the owner has realized a gain over this initial investment, i.e. his equity and the amount of the first mortgage that he took on in order to purchase the property. Purchasers will be selected based on a lottery system. The Parish government may elect to provide priorities to select groups of eligible purchasers, e.g. uniformed workers. Where appropriate, Parish governments may also elect to select a pool of LLT properties to be developed as affordable rental housing, including rent to own developments. Again, any properties developed through an LLT rental initiative would also have to meet the basic requirements previously stated.

Location Description:

Jefferson Parish

Activity Progress Narrative:

The Soft Seconds Mortgage Program allows first time homebuyers with household income up to 120% AMI. The Soft Second Assistance maximum is determined based on the homebuyers AMI with assistance ranging from \$40,000 to \$60,000. Closing Costs Assistance up to \$10,000 is provided to cover reasonable closing cost and prepaid expenses. The homebuyer must contribute the greater of \$1500 or 1% of the purchase price of the property to be acquired. 31 LMI loans closed this quarter. Brenda Evans

Program Administrator 225 763-8852

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	31	109/77
# of Singlefamily Units	31	109/77

Beneficiaries Performance Measures

	This	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	4	27	31	36/0	73/77	109/77	100.00	
# Owner Households	4	27	31	36/0	73/77	109/77	100.00	

Activity Locations

Address	City	County	State	Zip	Status / Accept
2402 Oxford Place	Gretna		Louisiana	70056	Match / Y
433 Bellemeade Blvd.	Gretna		Louisiana	70056	Match / Y
808 Holt Place	Gretna		Louisiana	70056	Match / Y
549 Stratford Drive	Harahan		Louisiana	70123	Match / Y



2204 Stall Drive	Harvey	Louisiana	70058	Match / Y
3440 Louise Street	Harvey	Louisiana	70058	Match / Y
217 W. Loyola Drive	Kenner	Louisiana	70065	Match / Y
3025 Tennessee Avenue	Kenner	Louisiana	70065	Match / Y
3345 Castle Drive	Kenner	Louisiana	70065	Match / Y
4212 Rhone Drive	Kenner	Louisiana	70065	Match / Y
60 Bimini Avenue	Kenner	Louisiana	70065	Match / Y
60 Monterrey Avenue	Kenner	Louisiana	70065	Match / Y
621 Ronson Drive	Kenner	Louisiana	70065	Match / Y
2512 Delta Point Drive	Marrero	Louisiana	70072	Match / Y
2705 Bayou Carencro Drive	Marrero	Louisiana	70072	Match / Y
2712 Bayou Adois Court	Marrero	Louisiana	70072	Match / Y
2853 Dove Avenue	Marrero	Louisiana	70072	Match / Y
3224 Nature Drive	Marrero	Louisiana	70072	Match / Y



5237 Richland Drive	Marrero	Louisiana	70072	Match / Y
5325 Pritchard Road	Marrero	Louisiana	70072	Match / Y
556 St. Ann Street	Marrero	Louisiana	70072	Match / Y
1028 Lynnette Drive	Metairie	Louisiana	70003	Match / Y
1431 N. Cumberland Street	Metairie	Louisiana	70003	Match / Y
2416 Haring Road	Metairie	Louisiana	70001	Match / Y
2433 Maryland Avenue	Metairie	Louisiana	70003	Match / Y
417 N. Bengal Road	Metairie	Louisiana	70003	Match / Y
536 Beverly Garden Drive	Metairie	Louisiana	70001	Match / Y
5823 DiMaggio Place	Metairie	Louisiana	70003	Match / Y
8533 W. Napoleon Avenue	Metairie	Louisiana	70003	Match / Y
28 Canberra Court	Metarie	Louisiana	70003	Match / Y
725 Barbe Street	Westwego	Louisiana	70094	Match / Y

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found



Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: HSSD - Jefferson Soft Seconds - PD
Activity Title: HSSD - Jefferson Soft Seconds - PD

Under Way

Activity Category: Activity Status:

Homeownership Assistance (with waiver only)

Project Number:0005

Project Title:
Soft Seconds

Projected Start Date: Projected End Date:

12/01/2011 07/31/2016

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Urgent Need Jefferson Parish

Jan 1 thru Mar 31, 2015 To Date **Overall** \$480,000.00 **Total Projected Budget from All Sources** N/A **Total Budget** \$0.00 \$480,000.00 **Total Obligated** \$0.00 \$480,000.00 **Total Funds Drawdown** \$380.00 \$1,120.00 \$380.00 \$1,120.00 **Program Funds Drawdown Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$380.00 \$1,120.00 Jefferson Parish \$380.00 \$1,120.00 **Match Contributed** \$0.00 \$0.00

Activity Description:

Direct Benefit (Households)

Program delivery costs to carry out Soft Seconds Program in Jefferson Parish.

Location Description:

Jefferson Parish

Activity Progress Narrative:

Funds expended on training. Brenda Evans Program Administrator 225 763-8852

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Housing Units

Cumulative Actual Total / Expected

Total

0
0/0



Beneficiaries Performance Measures

	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/0	0
# Owner Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: HSSD - Jefferson Soft Seconds - UN
Activity Title: HSSD - Jefferson Soft Seconds - UN

Activitiy Category:

Homeownership Assistance (with waiver only)

Project Number:

0005

Projected Start Date:

12/01/2011

Benefit Type:

Direct Benefit (Households)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Soft Seconds

Projected End Date:

07/31/2016

Completed Activity Actual End Date:

Responsible Organization:

Jefferson Parish

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$2,524,000.00
Total Budget	(\$1,700,000.00)	\$2,524,000.00
Total Obligated	(\$1,700,000.00)	\$2,524,000.00
Total Funds Drawdown	\$428,118.00	\$1,919,378.14
Program Funds Drawdown	\$428,118.00	\$1,919,378.14
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$428,118.00	\$1,919,378.14
Jefferson Parish	\$428,118.00	\$1,919,378.14
Match Contributed	\$0.00	\$0.00

Activity Description:

This program will be funded with a portion of the \$75M in Small Rental Program (SRP) funds designated for the purpose of promoting homeownership and expanding housing opportunities for existing LMI renter households (those earning less than 80% of the area median income), using the supply of Louisiana Land Trust (LLT) Properties. By targeting financial support to the redevelopment of these properties selected by the local governments, this program will also promote neighborhood revitalization in critical areas throughout the Louisiana Gulf Coast. Funding for this initiative will be subject to the guiding principles of the SRP. Specifically, all funding will be restricted to four unit properties and to restoring property that received severe or major damage through Hurricanes Rita or Katrina in the 13 Parishes suffering the most severe damage to their rental housing stocks. The process is designed to work as follows. Parish government officials will be asked to select a pool of LLT parcels to be targeted for re-development as first time homebuyer properties. These properties will be grouped together in clusters whenever possible in order to take advantage of economies of scale and to ensure that their development will have a significant positive impact on the area. The selected properties and commitments for any necessary CDBG subsidies will be offered through a competitive process to qualified developers, including nonprofit and for-profit organizations, that are able to provide a finished property that meets the Program's quality standards and is affordable to the pool on income eligible buyers. Upon completion, the properties will be sold at a market price set at the full cost of development, but the actual cost to the qualified first time homebuyers will be significantly less. The difference or gap will be provided in the form of a no interest, soft second mortgage to the purchaser. The amount of the soft second loan will be scaled to ensure that the actual cost of purchasing the property is affordable to eligible buyers taking into consideration prevailing interest rates, construction and operating costs, and industry standards for affordability, such as 30% of income for housing costs. Funding for an LLT rental property would range from \$10,000 to \$100,000. This soft second loan will be forgiven over time for the period the purchaser remains in the home. However, the program will be structured to provide recapture of benefits in the event of sale. For instance, if the new homeowner sells the property before their soft second loan is completely forgiven, the



outstanding principal or a portion of this principal will be due on sale depending on whether the owner has realized a gain over this initial investment, i.e. his equity and the amount of the first mortgage that he took on in order to purchase the property. Purchasers will be selected based on a lottery system. The Parish government may elect to provide priorities to select groups of eligible purchasers, e.g. uniformed workers. Where appropriate, Parish governments may also elect to select a pool of LLT properties to be developed as affordable rental housing, including rent to own developments. Again, any properties developed through an LLT rental initiative would also have to meet the basic requirements previously stated.

Location Description:

Jefferson Parish

Activity Progress Narrative:

See Activity Narrative for HSSD - Orleans Soft Seconds - LMI. 13 UN loans closed this quarter. Brenda Evans
Program Administrator
225 763-8852

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	13	58/74
# of Singlefamily Units	13	58/74

Beneficiaries Performance Measures

	This	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	13	0/0	0/0	58/74	0.00	
# Owner Households	0	0	13	0/0	0/0	58/74	0.00	

Activity Locations

Activity Locations Address	City	County	State	Zip	Status / Accept
209 Briarwood Drive	Gretna	County	Louisiana	70056	Match / Y
1316 Generes Drive	Harahan		Louisiana	70123	Match / Y
1105 Curtis Street	Harvey		Louisiana	70058	Match / Y
116 Harding Street	Jefferson		Louisiana	70121	Match / Y
2012 Illinois Avenue	Kenner		Louisiana	70062	Match / Y



1604 Caitlin Court	Marrero	Louisiana	70058	Match / Y
2633 Crestway Road	Marrero	Louisiana	70072	Match / Y
5188 Towering Oaks Avenue	Marrero	Louisiana	70072	Match / Y
5533 Trinity Drive	Marrero	Louisiana	70072	Match / Y
2652 Missouri Avenue	Metairie	Louisiana	70003	Match / Y
3 Albert Court	Metairie	Louisiana	70003	Match / Y
8744 25th Street	Metairie	Louisiana	70003	Match / Y
901 Toulouse Street	Metairie	Louisiana	70005	Match / Y

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: HSSD - Orleans Soft Seconds - LMI
Activity Title: HSSD - Orleans Soft Seconds - LMI

Activitiy Category:

Homeownership Assistance to low- and moderate-income

Project Number:

0005

Projected Start Date:

01/01/2011

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Soft Seconds

Projected End Date:

07/31/2016

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans - K/R

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$42,767,640.12
Total Budget	\$170,692.36	\$42,767,640.12
Total Obligated	\$170,692.36	\$42,767,640.12
Total Funds Drawdown	\$756,901.02	\$42,558,702.58
Program Funds Drawdown	\$756,901.02	\$42,558,702.58
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$819,643.74	\$43,214,027.98
City of New Orleans - K/R	\$819,643.74	\$43,214,027.98
Match Contributed	\$0.00	\$0.00

Activity Description:

This program will be funded with \$75M from unallocated Small Rental Program (SRP) funds for the purpose of promoting homeownership and to expand housing opportunities for existing LMI renter households (those earning less than 80% of the area median income), using the supply of Louisiana Land Trust (LLT) Properties. By targeting financial support to the redevelopment of these properties selected by the local governments, this program will also promote neighborhood revitalization in critical areas throughout the Louisiana Gulf Coast. Funding for this initiative will be subject to the guiding principles of the SRP. Specifically, all funding will be restricted to four unit properties and to restoring property that received severe or major damage through Hurricanes Rita or Katrina in the 13 Parishes suffering the most severe damage to their rental housing stocks. The process is designed to work as follows. Parish government officials will be asked to select a pool of LLT parcels to be targeted for re-development as first time homebuyer properties. These properties will be grouped together in clusters whenever possible in order to take advantage of economies of scale and to ensure that their development will have a significant positive impact on the area. The selected properties and commitments for any necessary CDBG subsidies will be offered through a competitive process to qualified developers, including nonprofit and for-profit organizations, that are able to provide a finished property that meets the Program's quality standards and is affordable to the pool on income eligible buyers. Upon completion, the properties will be sold at a market price set at the full cost of development, but the actual cost to the qualified first time homebuyers will be significantly less. The difference or gap will be provided in the form of a no interest, soft second mortgage to the purchaser. The amount of the soft second loan will be scaled to ensure that the actual cost of purchasing the property is affordable to eligible buyers taking into consideration prevailing interest rates, construction and operating costs, and industry standards for affordability, such as 30% of income for housing costs. Funding for an LLT rental property would range from \$10,000 to \$100,000. This soft second loan will be forgiven over time for the period the purchaser remains in the home. However, the program will be structured to provide recapture of benefits in the event of sale. For instance, if the new homeowner sells the property before their soft second loan is completely forgiven, the outstanding



principal or a portion of this principal will be due on sale depending on whether the owner has realized a gain over this initial investment, i.e. his equity and the amount of the first mortgage that he took on in order to purchase the property. Purchasers will be selected based on a lottery system. The Parish government may elect to provide priorities to select groups of eligible purchasers, e.g. uniformed workers. Where appropriate, Parish governments may also elect to select a pool of LLT properties to be developed as affordable rental housing, including rent to own developments. Again, any properties developed through an LLT rental initiative would also have to meet the basic requirements previously stated.

Location Description:

13 most disaster affected parishes.

Activity Progress Narrative:

Soft Second Mortgage Program providing for a Soft Second Mortgage at 0% interest up to \$65,000 depending upon the borrower's AMI and location of property. A borrower with an Area Median Income (AMI) at or below 80% is provided up to \$10,000 and up to \$5,000 for homebuyers earning above 80% AMI for Closing Cost Assistance. The City of New Orleans is moving funds as needed to address the AMI population that applications are being submitted for. 17 LMI loans closed this quarter.

Brenda Evans Program Administrator 225 763-8852

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	17	705/383
# of Singlefamily Units	17	705/383

Beneficiaries Performance Measures

	This	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	17	17	69/0	615/383	684/383	100.00	
# Owner Households	0	17	17	69/0	615/383	684/383	100.00	

Activity Locations

Address	City	County	State	Zip	Status / Accept
11231 N. Idlewood Court	New Orleans		Louisiana	70128	Match / Y
1433 France St.	New Orleans		Louisiana	70117	Match / Y
1433 France St.	New Orleans		Louisiana	70117	Match / Y
1617 S. Saratoga St.	New Orleans		Louisiana	70113	Match / Y



1621 S. Saratoga St.	New Orleans	Louisiana	70113	Match / Y
4417 Mendez St.	New Orleans	Louisiana	70126	Match / Y
5461 St. Ferdinand Dr.	New Orleans	Louisiana	70126	Match / Y
5714 Elysian Fields Ave.	New Orleans	Louisiana	70122	Match / Y
5825 Providence Place	New Orleans	Louisiana	70126	Match / Y
6737 Coventry St.	New Orleans	Louisiana	70126	Match / Y
6811 Coventry St.	New Orleans	Louisiana	70126	Match / Y
7113 W. Tamaron Blvd.	New Orleans	Louisiana	70128	Match / Y
7401 Ligustrum Dr.	New Orleans	Louisiana	70126	Match / Y
7410 Bullard Ave.	New Orleans	Louisiana	70128	Match / Y
7430 Fieldston Rd.	New Orleans	Louisiana	70126	Match / Y
7516 Ligustrum Dr.	New Orleans	Louisiana	70126	Match / Y
7921 Cynthia Drive	New Orleans	Louisiana	70126	Match / Y

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found



Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: HSSD - Orleans Soft Seconds - PD
Activity Title: HSSD - Orleans Soft Seconds - PD

Activitiy Category:

Homeownership Assistance (with waiver only)

Project Number:

0005

Projected Start Date:

01/01/2013

Benefit Type:

Direct Benefit (Households)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Soft Seconds

Projected End Date:

07/31/2016

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans - K/R

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$2,172,975.29
Total Budget	(\$142,024.71)	\$2,172,975.29
Total Obligated	(\$142,024.71)	\$2,172,975.29
Total Funds Drawdown	\$67,180.42	\$1,004,548.38
Program Funds Drawdown	\$67,180.42	\$1,004,548.38
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$63,425.15	\$1,137,531.20
City of New Orleans - K/R	\$63,425.15	\$1,137,531.20
Match Contributed	\$0.00	\$0.00

Activity Description:

Program delivery costs for delivering the Soft Seconds Program in Orleans Parish.

Location Description:

Orleans Parish

Activity Progress Narrative:

Soft Second Mortgage Program providing for a Soft Second Mortgage at 0% interest up to \$65,000 depending upon the borrower's AMI and location of property. A borrower with an Area Median Income (AMI) at or below 80% is provided up to \$10,000 and up to \$5,000 for homebuyers earning above 80% AMI for Closing Cost Assistance. The City of New Orleans is moving funds as needed to address the AMI population that applications are being submitted for. Brenda Evans

Program Administrator 225 763-8852



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	inis Report Period		Cumulative Actual Total / Expected					
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	0/0	0/0	0/0	0	
# Owner Households	0	0	0	0/0	0/0	0/0	0	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: HSSD - Orleans Soft Seconds - UN
Activity Title: HSSD - Orleans Soft Seconds - UN

Activitiy Category:

Homeownership Assistance (with waiver only)

Project Number:

0005

Projected Start Date:

01/01/2011

Benefit Type:

Direct Benefit (Households)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Soft Seconds

Projected End Date:

07/31/2016

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans - K/R

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$7,334,384.59
Total Budget	(\$28,667.65)	\$7,334,384.59
Total Obligated	(\$28,667.65)	\$7,334,384.59
Total Funds Drawdown	(\$23,428.12)	\$7,217,905.32
Program Funds Drawdown	(\$23,428.12)	\$7,217,905.32
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$123,325.00	\$7,268,679.22
City of New Orleans - K/R	\$123,325.00	\$7,268,679.22
Match Contributed	\$0.00	\$0.00

Activity Description:

This program will be funded with \$75M from unallocated Small Rental Program (SRP) funds for the purpose of promoting homeownership and to expand housing opportunities for existing LMI renter households (those earning less than 80% of the area median income), using the supply of Louisiana Land Trust (LLT) Properties. By targeting financial support to the redevelopment of these properties selected by the local governments, this program will also promote neighborhood revitalization in critical areas throughout the Louisiana Gulf Coast. Funding for this initiative will be subject to the guiding principles of the SRP. Specifically, all funding will be restricted to four unit properties and to restoring property that received severe or major damage through Hurricanes Rita or Katrina in the 13 Parishes suffering the most severe damage to their rental housing stocks. The process is designed to work as follows. Parish government officials will be asked to select a pool of LLT parcels to be targeted for re-development as first time homebuyer properties. These properties will be grouped together in clusters whenever possible in order to take advantage of economies of scale and to ensure that their development will have a significant positive impact on the area. The selected properties and commitments for any necessary CDBG subsidies will be offered through a competitive process to qualified developers, including nonprofit and for-profit organizations, that are able to provide a finished property that meets the Program's quality standards and is affordable to the pool on income eligible buyers. Upon completion, the properties will be sold at a market price set at the full cost of development, but the actual cost to the qualified first time homebuyers will be significantly less. The difference or gap will be provided in the form of a no interest, soft second mortgage to the purchaser. The amount of the soft second loan will be scaled to ensure that the actual cost of purchasing the property is affordable to eligible buyers taking into consideration prevailing interest rates, construction and operating costs, and industry standards for affordability, such as 30% of income for housing costs. Funding for an LLT rental property would range from \$10,000 to \$100,000. This soft second loan will be forgiven over time for the period the purchaser remains in the home. However, the program will be structured to provide recapture of benefits in the event of sale. For instance, if the new homeowner sells the property before their soft second loan is completely forgiven, the outstanding



principal or a portion of this principal will be due on sale depending on whether the owner has realized a gain over this initial investment, i.e. his equity and the amount of the first mortgage that he took on in order to purchase the property. Purchasers will be selected based on a lottery system. The Parish government may elect to provide priorities to select groups of eligible purchasers, e.g. uniformed workers. Where appropriate, Parish governments may also elect to select a pool of LLT properties to be developed as affordable rental housing, including rent to own developments. Again, any properties developed through an LLT rental initiative would also have to meet the basic requirements previously stated.

Location Description:

13 most disaster affected parishes

Activity Progress Narrative:

See Activity Narrative for HSSD - Orleans Soft Seconds - LMI. 5 UN loans closed this quarter. Brenda Evans Program Administrator 225 763-8852

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	5	232/368
# of Singlefamily Units	5	232/368

Beneficiaries Performance Measures

	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	5	0/0	0/0	216/368	0.00
# Owner Households	0	0	5	0/0	0/0	216/368	0.00
Activity Locations							

Address City County State Status / Accept Zip 3944 Mithra St. **New Orleans** Louisiana 70126 Match / Y 4016 Athis Ct. **New Orleans** Match / Y Louisiana 70126

6303 Burgundy St.	New Orleans	Louisiana	70117	Match / Y

New Orleans



4230 St. Anthony Ave.

70122

Louisiana

Match / Y

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: HSSD - Plaquemines Soft Seconds - PD
Activity Title: HSSD - Plaquemines Soft Seconds - PD

Activitiy Category:

Homeownership Assistance to low- and moderate-income

Project Number:

0005

Projected Start Date:

01/01/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Soft Seconds

Projected End Date:

12/31/2015

Completed Activity Actual End Date:

Responsible Organization:

United Way of Southeast Louisiana.

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$274,282.00
Total Budget	\$0.00	\$274,282.00
Total Obligated	\$0.00	\$274,282.00
Total Funds Drawdown	\$6,067.85	\$136,384.83
Program Funds Drawdown	\$6,067.85	\$136,384.83
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$9,823.12	\$137,516.56
United Way of Southeast Louisiana.	\$9,823.12	\$137,516.56
Match Contributed	\$0.00	\$0.00

Activity Description:

Program delivery costs.

Location Description:

Plaquemines Parish

Activity Progress Narrative:

First Time Homebuyer Program providing assistance for families with income up to 120% AMI. The homebuyer will be provided a soft second loan at 0% interest up to 50% of the sales price of the house, or \$100,000, whichever is less. All homebuyers are eligible to receive up to \$10,000 in Closing Cost Assistance. Funds expended this quarter are for Admin of the Plaquemines Soft Seconds program.

Brenda Evans Program Administrator 225 763-8852



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	inis Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/0	0
# Owner Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: HSSD - St. Bernard Soft Seconds - LMI
Activity Title: HSSD - St. Bernard Soft Seconds - LMI

Activitiy Category:

Homeownership Assistance to low- and moderate-income

Project Number:

0005

Projected Start Date:

03/01/2013

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Soft Seconds

Projected End Date:

06/30/2016

Completed Activity Actual End Date:

Responsible Organization:

St. Bernard Parish Home Mortgage Authority

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$3,060,000.00
Total Budget	\$0.00	\$3,060,000.00
Total Obligated	\$0.00	\$3,060,000.00
Total Funds Drawdown	\$363,251.03	\$799,812.28
Program Funds Drawdown	\$363,251.03	\$799,812.28
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$363,251.03	\$799,812.28
St. Bernard Parish Home Mortgage Authority	\$363,251.03	\$799,812.28
Match Contributed	\$0.00	\$0.00

Activity Description:

This program will be funded with a portion of the \$75M in Small Rental Program (SRP) funds designated for the purpose of promoting homeownership and expanding housing opportunities for existing LMI renter households (those earning less than 80% of the area median income), using the supply of Louisiana Land Trust (LLT) Properties. By targeting financial support to the redevelopment of these properties selected by the local governments, this program will also promote neighborhood revitalization in critical areas throughout the Louisiana Gulf Coast. Funding for this initiative will be subject to the guiding principles of the SRP. Specifically, all funding will be restricted to four unit properties and to restoring property that received severe or major damage through Hurricanes Rita or Katrina in the 13 Parishes suffering the most severe damage to their rental housing stocks. The process is designed to work as follows. Parish government officials will be asked to select a pool of LLT parcels to be targeted for re-development as first time homebuyer properties. These properties will be grouped together in clusters whenever possible in order to take advantage of economies of scale and to ensure that their development will have a significant positive impact on the area. The selected properties and commitments for any necessary CDBG subsidies will be offered through a competitive process to qualified developers, including nonprofit and for-profit organizations, that are able to provide a finished property that meets the Program's quality standards and is affordable to the pool on income eligible buyers. Upon completion, the properties will be sold at a market price set at the full cost of development, but the actual cost to the qualified first time homebuyers will be significantly less. The difference or gap will be provided in the form of a no interest, soft second mortgage to the purchaser. The amount of the soft second loan will be scaled to ensure that the actual cost of purchasing the property is affordable to eligible buyers taking into consideration prevailing interest rates, construction and operating costs, and industry standards for affordability, such as 30% of income for housing costs. Funding for an LLT rental property would range from \$10,000 to \$100,000. This soft second loan will be forgiven over time for the period the purchaser remains in the home. However, the program will be structured to provide recapture of benefits in the event of sale. For instance, if the new homeowner sells the property before their soft second loan is completely forgiven, the



outstanding principal or a portion of this principal will be due on sale depending on whether the owner has realized a gain over this initial investment, i.e. his equity and the amount of the first mortgage that he took on in order to purchase the property. Purchasers will be selected based on a lottery system. The Parish government may elect to provide priorities to select groups of eligible purchasers, e.g. uniformed workers. Where appropriate, Parish governments may also elect to select a pool of LLT properties to be developed as affordable rental housing, including rent to own developments. Again, any properties developed through an LLT rental initiative would also have to meet the basic requirements previously stated.

Location Description:

St. Bernard Parish

Activity Progress Narrative:

See Activity Narrative for HSSD - Orleans Soft Seconds - LMI. 12 LMI loans closed this quarter. Brenda Evans
Program Administrator
225 763-8852

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	12	26/77
# of Singlefamily Units	12	26/77

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	3	9	12	3/0	22/77	25/77	100.00
# Owner Households	3	9	12	3/0	22/77	25/77	100.00

Activity Locations

Activity Locations Address	City	County	State	Zip	Status / Accept
128 Ocelot Dr.	Arabi		Louisiana	70032	Match / Y
1323 Mehle Street	Arabi		Louisiana	70032	Match / Y
2133 Brigade Dr.	Chalmette		Louisiana	70043	Match / Y
2912 Charles Drive	Chalmette		Louisiana	70043	Match / Y
2100 Valmar St.	Meraux		Louisiana	70075	Match / Y



2421 Munster Blvd.	Meraux	Louisiana	70075	Match / Y
2513 Paul St.	Meraux	Louisiana	70075	Match / Y
3416 Bradbury Street	Meraux	Louisiana	70075	Match / Y
2121 Livaccari Dr.	Violet	Louisiana	70092	Match / Y
2124 River Queen Dr.	Violet	Louisiana	70092	Match / Y
2325 River Queen Drive	Violet	Louisiana	70092	Match / Y
7504 Saturn Court	Violet	Louisiana	70092	Match / Y

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: HSSD - St. Bernard Soft Seconds - PD
Activity Title: HSSD - St. Bernard Soft Seconds - PD

Activitiy Category:

Homeownership Assistance (with waiver only)

Project Number:

0005

Projected Start Date:

03/01/2013

Benefit Type:

Direct Benefit (Households)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Soft Seconds

Projected End Date:

06/30/2016

Completed Activity Actual End Date:

Responsible Organization:

St. Bernard Parish Home Mortgage Authority

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$295,000.00
Total Budget	\$0.00	\$295,000.00
Total Obligated	\$0.00	\$295,000.00
Total Funds Drawdown	\$48,775.00	\$65,925.00
Program Funds Drawdown	\$48,775.00	\$65,925.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$48,775.00	\$65,925.00
St. Bernard Parish Home Mortgage Authority	\$48,775.00	\$65,925.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Program delivery costs to carry out Soft Seconds Program in St. Bernard Parish.

Location Description:

St. Bernard Parish

Activity Progress Narrative:

Soft Second Mortgage Program allows household incomes at or below 120% Area Median Income. CDBG Assistance allows for a soft second loan of 20% of the purchase price up to \$40,000 per borrower and a grant up to \$5,000 for Closing Cost. The Soft Second is at 0% interest, no payment required and forgivable 100% after 5 years. Borrower is required to have a minimum investment of 1% of purchase price or \$1000, whichever is greater.

Brenda Evans Program Administrator 225 763-8852



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	inis	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod		
# of Households	0	0	0	0/0	0/0	0/0	0		
# Owner Households	0	0	0	0/0	0/0	0/0	0		

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: HSSD - St. Bernard Soft Seconds - UN
Activity Title: HSSD - St. Bernard Soft Seconds - UN

Activitiy Category:

Homeownership Assistance (with waiver only)

Project Number:

0005

Projected Start Date:

03/01/2013

Benefit Type:

Direct Benefit (Households)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Soft Seconds

Projected End Date:

06/30/2016

Completed Activity Actual End Date:

Responsible Organization:

St. Bernard Parish Home Mortgage Authority

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$2,645,000.00
Total Budget	\$0.00	\$2,645,000.00
Total Obligated	\$0.00	\$2,645,000.00
Total Funds Drawdown	\$672,801.07	\$1,107,821.33
Program Funds Drawdown	\$672,801.07	\$1,107,821.33
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$672,801.07	\$1,107,821.33
St. Bernard Parish Home Mortgage Authority	\$672,801.07	\$1,107,821.33
Match Contributed	\$0.00	\$0.00

Activity Description:

This program will be funded with a portion of the \$75M in Small Rental Program (SRP) funds designated for the purpose of promoting homeownership and expanding housing opportunities for existing LMI renter households (those earning less than 80% of the area median income), using the supply of Louisiana Land Trust (LLT) Properties. By targeting financial support to the redevelopment of these properties selected by the local governments, this program will also promote neighborhood revitalization in critical areas throughout the Louisiana Gulf Coast. Funding for this initiative will be subject to the guiding principles of the SRP. Specifically, all funding will be restricted to four unit properties and to restoring property that received severe or major damage through Hurricanes Rita or Katrina in the 13 Parishes suffering the most severe damage to their rental housing stocks. The process is designed to work as follows. Parish government officials will be asked to select a pool of LLT parcels to be targeted for re-development as first time homebuyer properties. These properties will be grouped together in clusters whenever possible in order to take advantage of economies of scale and to ensure that their development will have a significant positive impact on the area. The selected properties and commitments for any necessary CDBG subsidies will be offered through a competitive process to qualified developers, including nonprofit and for-profit organizations, that are able to provide a finished property that meets the Program's quality standards and is affordable to the pool on income eligible buyers. Upon completion, the properties will be sold at a market price set at the full cost of development, but the actual cost to the qualified first time homebuyers will be significantly less. The difference or gap will be provided in the form of a no interest, soft second mortgage to the purchaser. The amount of the soft second loan will be scaled to ensure that the actual cost of purchasing the property is affordable to eligible buyers taking into consideration prevailing interest rates, construction and operating costs, and industry standards for affordability, such as 30% of income for housing costs. Funding for an LLT rental property would range from \$10,000 to \$100,000. This soft second loan will be forgiven over time for the period the purchaser remains in the home. However, the program will be structured to provide recapture of benefits in the event of sale. For instance, if the new homeowner sells the property before their soft second loan is completely forgiven, the



outstanding principal or a portion of this principal will be due on sale depending on whether the owner has realized a gain over this initial investment, i.e. his equity and the amount of the first mortgage that he took on in order to purchase the property. Purchasers will be selected based on a lottery system. The Parish government may elect to provide priorities to select groups of eligible purchasers, e.g. uniformed workers. Where appropriate, Parish governments may also elect to select a pool of LLT properties to be developed as affordable rental housing, including rent to own developments. Again, any properties developed through an LLT rental initiative would also have to meet the basic requirements previously stated.

Location Description:

St. Bernard Parish

Activity Progress Narrative:

See Activity Narrative for HSSD - Orleans Soft Seconds - LMI. 18 UN loans closed this quarter, one of which is a double. Brenda Evans
Program Administrator
225 763-8852

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	19	31/74
# of Singlefamily Units	19	31/74

Beneficiaries Performance Measures

	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	18	0/0	0/0	30/74	0.00
# Owner Households	0	0	18	0/0	0/0	30/74	0.00

Activity Locations

Address	City	County	State	Zip	Status / Accept
104 Ocelot Dr.	Arabi		Louisiana	70032	Match / Y
1917 Mehle St.	Arabi		Louisiana	70032	Match / Y
2709 Campagna Dr.	Chalmett		Louisiana	70043	Match / Y
2105 Gallo Dr.	Chalmette		Louisiana	70043	Match / Y
2501 Plaza Drive	Chalmette		Louisiana	70043	Match / Y



2512 Gallo Drive	Chalmette	Louisiana	70043	Match / Y
2812 Gallo Drive	Chalmette	Louisiana	70043	Match / Y
29 Carroll Drive	Chalmette	Louisiana	70043	Match / Y
3001 Charles Drive	Chalmette	Louisiana	70043	Match / Y
308-310 E. Magnolia Dr.	Chalmette	Louisiana	70043	Match / Y
3217 Marietta St.	Chalmette	Louisiana	70043	Match / Y
3405 Marietta St.	Chalmette	Louisiana	70043	Match / Y
3612 Gallo Dr.	Chalmette	Louisiana	70043	Match / Y
3809 Lyndell Dr.	Chalmette	Louisiana	70043	Match / Y
2520 Judy Drive	Meraux	Louisiana	70075	Match / Y
3425 St. Marie St.	Meraux	Louisiana	70075	Match / Y
4508 Colony Dr.	Meraux	Louisiana	70075	Match / Y
2905 Moss Ln.	Violet	Louisiana	70092	Match / Y



Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Project # / Title: 0006 / Non-Profit Rebuilding

Grantee Activity Number: HNRP - PHASE III - 10BOGALUSA - AD

Activity Title: Non-Profit Rebuild - City of Bogalusa - AD

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

0006 Non-Profit Rebuilding

Projected Start Date: Projected End Date:

09/01/2015 09/30/2015

Benefit Type: Completed Activity Actual End Date:

NI/A

National Objective: Responsible Organization:

N/A City of Bogalusa

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$15,750.00
Total Budget	\$15,750.00	\$15,750.00
Total Obligated	\$15,750.00	\$15,750.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Bogalusa	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity funds administrative expenses for the Sub Recipient.

Location Description:



Activity Progress Narrative:

Budget broken into grant, project delivery and admin line items at program managers' request

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: HNRP - PHASE III - 10BOGALUSA - LMI

Activity Title: Non-Profit Rebuild - City of Bogalusa - LMI

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

0006

Projected Start Date:

09/01/2015

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Non-Profit Rebuilding

Projected End Date:

09/30/2015

Completed Activity Actual End Date:

Responsible Organization:

City of Bogalusa

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$299,250.00
Total Budget	(\$31,500.00)	\$299,250.00
Total Obligated	(\$31,500.00)	\$252,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Bogalusa	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

A large number of homeowners have faced difficulty in securing sufficient resources to fully rebuild their homes. The Road Home program has provided many homeowners with significant funding to complete this process. Unfortunately, due to increased costs of construction, materials and labor, these funds have often fallen short. Additionally, a number of homeowners have fallen victim to corrupt contractors that have taken these resources, leaving their homes unfinished and their financing need unmet. The State has initially allocate \$20 million to develop the Nonprofit Rebuilding Pilot Program to help homeowners get back into their homes - including both participants and non-participants in the Road Home program.

Location Description:

Washington Parish

Activity Progress Narrative:

Budget broken into grant, project delivery and admin line items at program managers' request.



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/10
# of Singlefamily Units	0	0/10

Beneficiaries Performance Measures

	inis	inis Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/10	0/10	0
# Owner Households	0	0	0	0/0	0/10	0/10	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: HNRP - PHASE III - 11HABITAT - AD

Activity Title: Non-Profit Rebuild - N. O. Hab. for Humanity - AD

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

0006 Non-Profit Rebuilding

Projected Start Date: Projected End Date:

09/01/2015 09/30/2015

Benefit Type: Completed Activity Actual End Date:

N/A

National Objective: Responsible Organization:

N/A New Orleans Area Habitat For Humanity, Inc.

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$79,700.00
Total Budget	\$79,700.00	\$79,700.00
Total Obligated	\$79,700.00	\$79,700.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
New Orleans Area Habitat For Humanity, Inc.	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity funds the Administrative expenses for the Sub Recipient.

Location Description:

New Orleans, LA

Activity Progress Narrative:

Budget broken into grant, project delivery and admin line items at program managers' request.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: HNRP - PHASE III - 11HABITAT - LMI

Activity Title: Non-Profit Rebuild - N. O. Hab. for Humanity - LMI

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

0006

Projected Start Date:

09/01/2015

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Non-Profit Rebuilding

Projected End Date:

09/30/2015

Completed Activity Actual End Date:

Responsible Organization:

New Orleans Area Habitat For Humanity, Inc.

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,514,300.00
Total Budget	(\$159,400.00)	\$1,514,300.00
Total Obligated	(\$159,400.00)	\$1,275,200.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
New Orleans Area Habitat For Humanity, Inc.	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

A large number of homeowners have faced difficulty in securing sufficient resources to fully rebuild their homes. The Road Home program has provided many homeowners with significant funding to complete this process. Unfortunately, due to increased costs of construction, materials and labor, these funds have often fallen short. Additionally, a number of homeowners have fallen victim to corrupt contractors that have taken these resources, leaving their homes unfinished and their financing need unmet. The State has initially allocate \$20 million to develop the Nonprofit Rebuilding Pilot Program to help homeowners get back into their homes - including both participants and non-participants in the Road Home program.

Location Description:

Jefferson and Orleans Parishes

Activity Progress Narrative:

Budget broken into grant, project delivery and admin line items at program managers' request.



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/15
# of Multifamily Units	0	0/2
# of Singlefamily Units	0	0/13

Beneficiaries Performance Measures

	Inis	inis Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/15	0/15	0
# Owner Households	0	0	0	0/0	0/15	0/15	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



HNRP - PHASE III - 12TAMMANY - AD **Grantee Activity Number:**

Non-Profit Rebuild - St. Tamm. Parish Gov. - AD **Activity Title:**

Activitiy Category: Activity Status:

Administration **Under Way**

Project Number: Project Title:

Non-Profit Rebuilding 0006 **Projected End Date:**

Projected Start Date:

09/01/2015 09/30/2015

Completed Activity Actual End Date: Benefit Type:

N/A

National Objective: Responsible Organization:

N/A St. Tammany Parish Government

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$62,598.79
Total Budget	\$62,598.79	\$62,598.79
Total Obligated	\$62,598.79	\$62,598.79
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
St. Tammany Parish Government	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity funds the Administrative expenses for the Sub Recipient.

Location Description:

St. Tammany Parish

Activity Progress Narrative:

Budget broken into grant, project delivery and admin line items at program managers' request.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: HNRP - PHASE III - 12TAMMANY - LMI

Activity Title: Non-Profit Rebuild - St. Tamm. Parish Gov. - LMI

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

0006

Projected Start Date:

09/01/2015

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Non-Profit Rebuilding

Projected End Date:

09/30/2015

Completed Activity Actual End Date:

Responsible Organization:

St. Tammany Parish Government

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,189,377.11
Total Budget	(\$125,197.59)	\$1,189,377.11
Total Obligated	(\$125,197.59)	\$1,001,580.72
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
St. Tammany Parish Government	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

A large number of homeowners have faced difficulty in securing sufficient resources to fully rebuild their homes. The Road Home program has provided many homeowners with significant funding to complete this process. Unfortunately, due to increased costs of construction, materials and labor, these funds have often fallen short. Additionally, a number of homeowners have fallen victim to corrupt contractors that have taken these resources, leaving their homes unfinished and their financing need unmet. The State has initially allocate \$20 million to develop the Nonprofit Rebuilding Pilot Program to help homeowners get back into their homes - including both participants and non-participants in the Road Home program.

Location Description:

St. Tammany Parish

Activity Progress Narrative:

Budget broken into grant, project delivery and admin line items at program managers' request.



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/10
# of Singlefamily Units	0	0/10

Beneficiaries Performance Measures

	inis	inis Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/10	0/10	0
# Owner Households	0	0	0	0/0	0/10	0/10	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: HNRP - PHASE III - 13JAMES - AD

Non-Profit Rebuild - St. James Parish Gov. - AD **Activity Title:**

Activitiy Category: Activity Status:

Administration **Under Way Project Number:**

Project Title:

Non-Profit Rebuilding 0006

Projected Start Date: Projected End Date:

09/01/2015 09/30/2015

Completed Activity Actual End Date: Benefit Type:

N/A

National Objective: Responsible Organization:

N/A St. James Parish

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$50,000.00
Total Budget	\$50,000.00	\$50,000.00
Total Obligated	\$50,000.00	\$50,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
St. James Parish	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity funds the Administrative expenses for the Sub Recipient.

Location Description:

St. James Parish

Activity Progress Narrative:

Budget broken into grant, project delivery and admin line items at program managers' request.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: HNRP - PHASE III - 13JAMES - LMI

Activity Title: Non-Profit Rebuild - St. James Parish Gov. - LMI

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

0006

Projected Start Date:

09/01/2014

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Non-Profit Rebuilding

Projected End Date:

09/30/2015

Completed Activity Actual End Date:

Responsible Organization:

St. James Parish

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$950,000.00
Total Budget	(\$100,000.00)	\$950,000.00
Total Obligated	(\$100,000.00)	\$800,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
St. James Parish	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

A large number of homeowners have faced difficulty in securing sufficient resources to fully rebuild their homes. The Road Home program has provided many homeowners with significant funding to complete this process. Unfortunately, due to increased costs of construction, materials and labor, these funds have often fallen short. Additionally, a number of homeowners have fallen victim to corrupt contractors that have taken these resources, leaving their homes unfinished and their financing need unmet. The State has initially allocate \$20 million to develop the Nonprofit Rebuilding Pilot Program to help homeowners get back into their homes - including both participants and non-participants in the Road Home program.

Location Description:

St. James Parish

Activity Progress Narrative:

Budget broken into grant, project delivery and admin line items at program managers' request.



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/10
# of Singlefamily Units	0	0/10

Beneficiaries Performance Measures

	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/10	0/10	0
# Owner Households	0	0	0	0/0	0/10	0/10	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: HNRP - PHASE III - 4BERNARD - AD

Activity Title: Non-Profit Rebuild - St. Bernard Project - AD

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

0006 Non-Profit Rebuilding

Projected Start Date: Projected End Date:

09/01/2015 09/30/2015

Benefit Type: Completed Activity Actual End Date:

N/A

National Objective: Responsible Organization:

N/A St. Bernard Project

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$50,000.00
Total Budget	\$50,000.00	\$50,000.00
Total Obligated	\$50,000.00	\$50,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
St. Bernard Project	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity funds the Administrative expenses for the Sub Recipient.

Location Description:

St. Bernard Parish

Activity Progress Narrative:

Budget broken into grant, project delivery and admin line items at program managers' request.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: HNRP - PHASE III - 4BERNARD - LMI

Activity Title: Non-Profit Rebuild - St. Bernard Project - LMI

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

0006

Projected Start Date:

09/01/2015

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Non-Profit Rebuilding

Projected End Date:

09/30/2015

Completed Activity Actual End Date:

Responsible Organization:

St. Bernard Project

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$950,000.00
Total Budget	(\$100,000.00)	\$950,000.00
Total Obligated	(\$100,000.00)	\$800,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
St. Bernard Project	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

A large number of homeowners have faced difficulty in securing sufficient resources to fully rebuild their homes. The Road Home program has provided many homeowners with significant funding to complete this process. Unfortunately, due to increased costs of construction, materials and labor, these funds have often fallen short. Additionally, a number of homeowners have fallen victim to corrupt contractors that have taken these resources, leaving their homes unfinished and their financing need unmet. The State has initially allocate \$20 million to develop the Nonprofit Rebuilding Pilot Program to help homeowners get back into their homes - including both participants and non-participants in the Road Home program.

Location Description:

Orleans Parish

Activity Progress Narrative:

Budget broken into grant, project delivery and admin line items at program managers' request.



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/10
# of Multifamily Units	0	0/4
# of Singlefamily Units	0	0/6

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/10	0/10	0
# Owner Households	0	0	0	0/0	0/10	0/10	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: HNRP - PHASE III - 9HOMECOMING - AD

Activity Title: Non-Profit Rebuild - Project Homecoming - AD

Completed Activity Actual End Date:

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

0006 Non-Profit Rebuilding

Projected Start Date: Projected End Date:

09/01/2015 09/30/2015

Benefit Type:

N/A

National Objective: Responsible Organization:

N/A Project Homecoming

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$78,726.25
Total Budget	\$78,726.25	\$78,726.25
Total Obligated	\$78,726.25	\$78,726.25
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Project Homecoming	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity funds the Administrative expenses for the Sub Recipient.

Location Description:

Orleans Parish

Activity Progress Narrative:

Budget broken into grant, project delivery and admin line items at program managers' request.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources





Grantee Activity Number: HNRP - PHASE III - 9HOMECOMING - LMI

Activity Title: Non-Profit Rebuild - Project Homecoming - LMI

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

0006

Projected Start Date:

09/01/2015

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Non-Profit Rebuilding

Projected End Date:

09/30/2015

Completed Activity Actual End Date:

Responsible Organization:

Project Homecoming

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,495,798.75
Total Budget	(\$157,452.50)	\$1,495,798.75
Total Obligated	(\$157,452.50)	\$1,259,620.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Project Homecoming	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

A large number of homeowners have faced difficulty in securing sufficient resources to fully rebuild their homes. The Road Home program has provided many homeowners with significant funding to complete this process. Unfortunately, due to increased costs of construction, materials and labor, these funds have often fallen short. Additionally, a number of homeowners have fallen victim to corrupt contractors that have taken these resources, leaving their homes unfinished and their financing need unmet. The State has initially allocate \$20 million to develop the Nonprofit Rebuilding Pilot Program to help homeowners get back into their homes - including both participants and non-participants in the Road Home program.

Location Description:

Orleans Parish

Activity Progress Narrative:

Budget broken into grant, project delivery and admin line items at program managers' request.



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/17
# of Multifamily Units	0	0/2
# of Singlefamily Units	0	0/15

Beneficiaries Performance Measures

	This Report Period		Cumulative Actual Total / Expected					
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	0/0	0/17	0/17	0	
# Owner Households	0	0	0	0/0	0/17	0/17	0	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Project # / Title: 0007 / Restoration HomelessSupport

Grantee Activity Number: HMLS - McCaleb
Activity Title: HMLS - McCaleb

Activity Category: Activity Status:

Affordable Rental Housing Under Way

Project Number: Project Title:

0007 Restoration HomelessSupport

Projected Start Date: Projected End Date:

06/17/2011 06/17/2046

00/11/2011

Direct Benefit (Households)

Benefit Type:

National Objective: Responsible Organization:

Low/Mod McCaleb Supportive Housing, LLC

Overall Jan 1 thru Mar 31, 2015 To Date



Completed Activity Actual End Date:

Total Projected Budget from All Sources	N/A	\$5,244,154.00
Total Budget	\$0.00	\$5,244,154.00
Total Obligated	\$0.00	\$5,244,154.00
Total Funds Drawdown	\$0.00	\$5,244,154.00
Program Funds Drawdown	\$0.00	\$5,244,154.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$5,244,154.00
McCaleb Supportive Housing, LLC	\$0.00	\$5,244,154.00
Match Contributed	\$0.00	\$0.00

Activity Description:

McCaleb Supportive Housing is a 43 unit new construction that will be 100% affordable. It will set-aside 21 units for homeless individuals. Construction began in June, 2011, and the anticipated construction completion date is July, 2012.

Location Description:

1220 South Robertson Street, New Orleans, LA 70113 - Orleans Parish

Activity Progress Narrative:

Activity in QPR due to Action Plan updates.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	43/43
# of Multifamily Units	0	43/43

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	43/21	0/0	43/43	100.00
# Renter Households	0	0	0	43/21	0/0	43/43	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found



Other Funding Sources Amount



Grantee Activity Number: HMLS - Unity Canal HMLS - Unity Canal Activity Title:

Activitiy Category: Activity Status:

Affordable Rental Housing **Under Way**

Project Number: Project Title:

0007 Restoration HomelessSupport **Projected Start Date: Projected End Date:**

04/01/2011 03/31/2018

Completed Activity Actual End Date: Benefit Type: Direct Benefit (Households)

National Objective: Responsible Organization:

Low/Mod 3222 Canal Apartments LLC

Program Income Account:

Piggyback PIA

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$2,001,124.92
Total Budget	\$0.00	\$2,001,124.92
Total Obligated	\$0.00	\$2,001,124.92
Total Funds Drawdown	\$0.00	\$1,929,624.74
Program Funds Drawdown	\$0.00	\$1,428,499.82
Program Income Drawdown	\$0.00	\$501,124.92
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,929,624.74
3222 Canal Apartments LLC	\$0.00	\$1,929,624.74
Match Contributed	\$0.00	\$0.00

Activity Description:

Renovation of two vacant residential buildings in which 100% of the units will serve LMI individuals. The buildings were flooded by Hurricane Katrina and have been vacant ever since. The first floor has been gutted to the studs. The building will also have office space, meeting rooms, and a common multi-purpose room for residents in addition to the 54 residential units. \$500,000 for this project will be coming from K/R Grant 1. In total, 27 units for households under 30% AMI + 27 units for households under 60% AMI = 54 housing units total.

Location Description:

3222 Canal St., New Orleans, LA. 70119

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected Total Total # of Properties 0 0/1



This Report Period Cumulative Actual Total / Expected
Total Total

of Housing Units

0 22/41

of Multifamily Units

0 22/41

This Report Period

Beneficiaries Performance Measures

	The state of the s						
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	22/14	0/27	22/41	100.00
# Renter Households	0	0	0	22/14	0/27	22/41	100.00

Cumulative Actual Total / Expected

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Project # / Title: 0009 / Other Housing Activities

Grantee Activity Number: Capacity Grant - HCAP-0001
Activity Title: Capacity Grant - HCAP-0001

Activity Category: Activity Status:

Rehabilitation/reconstruction of residential structures Under Way

Project Number: Project Title:

0009 Other Housing Activities

Projected Start Date: Projected End Date:

10/08/2013 01/01/2016

Benefit Type:

Direct Benefit (Households)

National Objective: Responsible Organization:

Low/Mod Louisiana Land Trust

Overall Jan 1 thru Mar 31, 2015 To Date

Total Projected Budget from All Sources N/A \$200,000.00



Completed Activity Actual End Date:

Total Budget	\$0.00	\$200,000.00
Total Obligated	\$0.00	\$200,000.00
Total Funds Drawdown	\$61,200.00	\$140,598.50
Program Funds Drawdown	\$61,200.00	\$140,598.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$61,200.00	\$140,598.50
Louisiana Land Trust	\$61,200.00	\$140,598.50
Match Contributed	\$0.00	\$0.00

Activity Description:

Reconstruction of single family home owned by Trula Thornton that was mistakenly demolished by LLT due to an error in the Road Home closing process.

Location Description:

11218 Grosse Isle Road, Abbeville, Louisiana 70510

Activity Progress Narrative:

Construction on Trula Thornton's home is complete. Final punch list items should be cleared by 3/31/15. Thomas LaTour Project Manager 225 219-9600

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected			
	Total	Total			
# of Housing Units	0	0/1			
# of Singlefamily Units	0	0/1			

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/1	0/1	0
# Owner Households	0	0	0	0/0	0/1	0/1	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount





Grantee Activity Number: Devt Fund - (HDEV)
Activity Title: Devt Fund - (HDEV)

Activitiy Category:

Acquisition of property for replacement housing

Project Number:

0009

Projected Start Date:

03/01/2007

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Other Housing Activities

Projected End Date:

12/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Local Initiatives Support Corporation

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$6,689,653.99
Total Budget	(\$4,675,678.15)	\$6,689,653.99
Total Obligated	(\$4,675,678.15)	\$6,689,653.99
Total Funds Drawdown	\$10,466.22	\$4,488,181.85
Program Funds Drawdown	\$10,466.22	\$4,488,181.85
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$10,466.22	\$4,537,579.32
Enterprise Community Partners, Inc.	\$10,466.22	\$2,021,117.93
Local Initiatives Support Corporation	\$0.00	\$2,516,461.39
Match Contributed	\$0.00	\$0.00

Activity Description:

The Housing Development Loan Fund would provide seed funding for a contractor or state agency to establish one or more loan funds that offer acquisition and predevelopment financing on flexible terms to developers of the most critically needed housing. Providing early, high-risk capital will be a powerful incentive for developers to build mixed-income housing in the communities that lost the most housing. Loans would be made to nonprofit and for-profit developers of new rental and singlefamily housing that is affordable to families with incomes that are below the area median, with a strong preference for welldesigned residential communities and infill housing developments that also include families with incomes higher than the area median. The Housing Development Loan Fund would be operated by a state agency or an experienced community development loan fund manager. A total of \$16,570,000 in CDBG funds, including fund management costs, will be invested as ¿top loss¿ capital in order to leverage an estimated \$30 million in additional lending capital. As two priorities, the loan fund would target developers participating in the rental assistance programs described in the previous section, as well as developers of mixed-income for-sale housing. As projects close their construction financing, the acquisition/predevelopment loans would be repaid and the lending capital would become available for additional investments. In a three-year period, it is expected that the funds will recycle two to three times. This program is scheduled to close 40 loans. During this quarter 1 loan was received, reviewed and completed. As currently planned, the Housing Development Loan Fund would be operated on a contractual basis by one or more qualified financial institutions that are experienced in providing early-stage, high-risk property acquisition and predevelopment loans, as an incentive for developers to rebuild existing housing or build new housing at different price points, including affordable homes and rental units. These types of loans are typically not offered by conventional lenders, but instead by the numerous so-called "community development loan funds" across the country. These loan funds are able to take higher risks in lending by attracting risk-tolerant capital and guarantees from foundations and socially motivated



investors. The goal should be to lend the funds at 0% and to subordinate these loans to the private capital in order to provide a strong incentive for developers and to leverage private capital. Many such funds receive some of their capital as grants from the Community Development Financial Institutions (CDFI) Fund of the Department of Treasury. Congress specifically directed the states receiving supplemental CDBG funding should consider the use of up to \$20 million to fund recovery activities of two organizations that are experienced in operating such loan funds: Enterprise Community Partners, Inc., and Local Initiatives Support Corporation.

Location Description:

Disaster affected parishes

Activity Progress Narrative:

Within the Louisiana Loan Fund, there is a total of 49 HDEV properties. There was not a change from the previous quarter. Here is the breakdown:

- Enterprise 18 Properties
- LISC 31 Properties

The Housing Development Loan Fund Expended \$10,466.22 in the 1st Quarter of 2015. These expenditures consisted of the following:

- >Interest Rate Buy Downs \$10,466.22
- >Payment Points \$0
- >Loan Closed None

For Neighbor Hood Housing Services of New Orleans, the LLF Loan repaid a construction loan from First NBC Bank for 4 of the 5 homes that had not sold when construction was completed. Currently, all of the homes are listed with Latter & Blum which has listed the homes on its website and has held showings throughout March 2015.

One home has been sold and one is currently under contract. These properties include:

- >2032 Seventh Ave, New Orleans, La. 70115 sold on 2/19/15.
- >2321 Washington, New Orleans, La. 70113 Under contract Purchase agreement signed on 2/26/15, closing set for mid April 2015.
- >2320 Washington, New Orleans, La. 70113 available
- >2301 Washington, New Orleans, La. 70113 available
- >Willie Plain
- >Housing Specialist
- >225 763-8667

Accomplishments Performance Measures

-	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	26/40
	TU D D	
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census Method			
	Low Mod To			Low/Mod
# of Households	0	0	0	0
# of Persons	404867	248723	1518570	43.04
# Renter Households	0	0	0	0
LMI%:				43.04



Activity Locations

Address	City	County	State	Zip	Status / Accept
28371 Longfellow Lane	Albany		Louisiana	70711	Match / Y
28372 Longfellow Lane	Albany		Louisiana	70711	Not Validated / N
28400 Longfellow Lane	Albany		Louisiana	70711	Match / Y
28414 Evangeline Lane	Albany		Louisiana	70711	Match / N
28415 Longfellow Lane	Albany		Louisiana	70711	Match / Y
28416 Longfellow Lane	Albany		Louisiana	70711	Match / Y
28417 Evangeline Lane	Albany		Louisiana	70711	Match / N
28426 Evangeline Lane	Albany		Louisiana	70711	Match / Y
28435 Longfellow Lane	Albany		Louisiana	70711	Match / Y
28437 Evangeline Lane	Albany		Louisiana	70711	Match / Y
28444 Longfellow Lane	Albany		Louisiana	70711	Match / Y
28458 Evangeline Lane	Albany		Louisiana	70711	Match / Y
28468 Longfellow Lane	Albany		Louisiana	70711	Match / Y



28469 Evangeline Lane	Albany	Louisiana	70711	Match / Y
30280 Gabriel Lane	Albany	Louisiana	70711	Match / Y
30283 Mouton Lane	Albany	Louisiana	70711	No Match / N
1319 General Ogden Street	New Orleans	Louisiana	70118	Match / Y
1603 Gentilly Blvd.	New Orleans	Louisiana	70118	Match / Y
1715 Laharpe Street	New Orleans	Louisiana	70116	Match / Y
1715 Monticello Avenue	New Orleans	Louisiana	70118	Match / Y
1719 Monticello Avenue	New Orleans	Louisiana	70118	Match / Y
1796 Gentilly Blvd.	New Orleans	Louisiana	70118	Match / Y
1817 South Liberty Street	New Orleans	Louisiana	70113	Match / Y
1919 Joliet Street	New Orleans	Louisiana	70118	Match / Y
1927 Toledano Street	New Orleans	Louisiana	70115	Match / Y
2322 Amelia Street	New Orleans	Louisiana	70115	Match / Y
2429 Amelia Street	New Orleans	Louisiana	70115	Match / Y



2525 Amelia Street	New Orleans	Louisiana	70115	Match / Y
2529 St. Peter Street	New Orleans	Louisiana	70119	Match / Y
2701 Mistletoe Street	New Orleans	Louisiana	70118	Match / Y
3106 St. Thomas Street	New Orleans	Louisiana	70115	Match / Y
3109 St. Thomas Street	New Orleans	Louisiana	70115	Match / Y
3119 Jefferson Ave.	New Orleans	Louisiana	70125	Match / Y
3125-27 Milan Street	New Orleans	Louisiana	70125	Match / Y
3201 Louisiana Avenue Parkway	New Orleans	Louisiana	70125	Match / Y
3300 Robert Street	New Orleans	Louisiana	70125	Match / Y
3324 General Ogden Street	New Orleans	Louisiana	70118	Match / Y
3508 S. Tonti St.	New Orleans	Louisiana	70125	Match / Y
3611 General Taylor St.	New Orleans	Louisiana	70125	Match / Y
3713-3715 General Pershing Street	New Orleans	Louisiana	70125	Match / N
3726 Eagle Street	New Orleans	Louisiana	70118	Match / Y



3818 Louisiana Ave. Parkway	New Orleans	Louisiana	70125	Match / Y
4218 S. Dorgenois Street	New Orleans	Louisiana	70125	Match / Y
4601 South Johnson Street	New Orleans	Louisiana	70125	Match / Y
8200 Edinburgh Street	New Orleans	Louisiana	70118	Match / Y
8335 Hickory Street	New Orleans	Louisiana	70118	Match / Y
8605 Hickory Street	New Orleans	Louisiana	70118	Match / Y
8817 Plum Street	New Orleans	Louisiana	70118	Match / Y
9015 Green Street	New Orleans	Louisiana	70118	Match / Y
9234 Apple Street	New Orleans	Louisiana	70118	Match / Y
9304 Hickory Street	New Orleans	Louisiana	70118	No Match / N
9310 Belfast Street	New Orleans	Louisiana	70118	Match / Y

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Project # / Title: 0012P / Cameron Parish Revitalization-Parish

Grantee Activity Number: I12P - 00001

Activity Title: Cameron Square Waterfront Development

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0012P

Projected Start Date:

07/01/2009

Benefit Type:

Area Benefit (Census)

National Objective:

Slums and Blight

Program Income Account:

Cameron Parish Revitalization - Parish PIA

Activity Status:

Under Way

Project Title:

Cameron Parish Revitalization-Parish

Projected End Date:

12/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Cameron Parish Police Jury

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$563,231.00
Total Budget	\$0.00	\$563,231.00
Total Obligated	\$563,231.00	\$563,231.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$563,231.00
Total Funds Expended	\$0.00	\$0.00
Cameron Parish Police Jury	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This fisheries project accomplishes the construction of a 6,000 s.f. seafood processing facility, a dock, and purchase of seafood processing equipment. Additional funding for this project comes from IFIS - 00001 in the 1st Katrina/Rita grant (and performance measure) and 12FSCC3501 in the Gustav/lke grant. Other funding sources include \$150.92 of program income that was wired back to Cameron Parish of state-held funds.

Location Description:

Hwy 82, Cameron LA 70631

Activity Progress Narrative:

Program income moved from 2nd grant Katrina/Rita to 1st grant as supplemental funding to IFIS - 00001 (Cameron Square Waterfront Development) and obligated this quarter. - Joseph Rossman, Disaster Recovery Analyst, (225) 219-9600



Accomplishments Performance Measures

This Report Period

Cumulative Actual Total / Expected
Total

of Public Facilities 0 0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Project # / Title: 0021 / Infrastructure - Long Term Community Recovery

Grantee Activity Number: ILTR - 00003

Activity Title: Lafitte Greenway

Activity Category: Activity Status:

Rehabilitation/reconstruction of a public improvement

Under Way

Project Number: Project Title:

0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

03/25/2009 06/30/2016

Benefit Type: Completed Activity Actual End Date:
Area Benefit (Census)

National Objective: Responsible Organization:

Low/Mod City of New Orleans - K/R

Overall Jan 1 thru Mar 31, 2015 To Date

Total Projected Budget from All Sources N/A \$8,710,631.68



Total Budget	\$0.00	\$8,710,631.68
Total Obligated	\$0.00	\$8,710,631.68
Total Funds Drawdown	\$1,168,113.91	\$5,363,513.88
Program Funds Drawdown	\$1,168,113.91	\$5,363,513.88
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,168,113.91	\$5,363,513.88
City of New Orleans - K/R	\$1,168,113.91	\$5,363,513.88
Match Contributed	\$0.00	\$0.00

Activity Description:

Bike/pedestrian trail and greenway/cultural corridor.

Location Description:

Lafitte Greenway, New Orleans, LA 70112

Activity Progress Narrative:

Funds were expended this quarter for Admin and Construction. - R.M. Jackson, Compliance Analyst, (225) 219-9600

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/16368

Beneficiaries Performance Measures

Beneficiaries - A	Area Benefit Cer	nsus Method		
Low	Mod	Total	Low/Mod	
17091	6258	36177	64.54	

LMI%:	64.54	

Activity Locations

of Persons

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

Total Other Funding Sources \$485,000.00



Private Funds \$485,000.00

Total Other Funding Sources \$485,000.00



Activity Title: Cameron Square West Annex Building/Police Jury

Adm

Activitiy Category:

Construction of buildings for the general conduct of

Project Number:

0021

Projected Start Date:

11/10/2008

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

09/02/2014

Completed Activity Actual End Date:

02/12/2015

Responsible Organization:

Cameron Parish Police Jury

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$6,125,770.24
Total Budget	\$0.00	\$6,125,770.24
Total Obligated	\$0.00	\$6,125,770.24
Total Funds Drawdown	\$0.00	\$6,125,770.24
Program Funds Drawdown	\$0.00	\$6,125,770.24
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$6,125,770.24
Cameron Parish Police Jury	\$0.00	\$6,125,770.24
Division of Administration Facility Planning	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project funded the design and construction of a new office building for Cameron Parish Police Jury officials.

Location Description:

Smith Circle, Cameron, LA 70631

Activity Progress Narrative:

Closeout occurred this quarter. - Nechelle Polk, Recovery Specialist, (225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of buildings (non-residential)

1 1/1



Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod	d
# of Persons	2316	2081	9926 44.3	0

LMI%:	44.3
-------	------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found



Activity Title: Lower 9th Ward Streetscaping - New Orleans

Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0021

Projected Start Date:

06/03/2008

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

09/16/2017

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans - K/R

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,900,000.00
Total Budget	\$0.00	\$1,900,000.00
Total Obligated	\$0.00	\$1,900,000.00
Total Funds Drawdown	\$4,719.79	\$1,283,854.58
Program Funds Drawdown	\$4,719.79	\$1,283,854.58
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$4,719.79	\$1,283,854.58
City of New Orleans - K/R	\$4,719.79	\$1,283,854.58
Match Contributed	\$0.00	\$0.00

Activity Description:

The funding will help in the design of improved sidewalks, driveways, signage and landscaping.

Location Description:

Lower Ninth Ward, N. Claiborne Ave., New Orleans, LA 70117

Activity Progress Narrative:

Funds were expended this quarter for Admin and Construction. - R.M. Jackson, Compliance Analyst, (225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected
Total Total

of Linear feet of Public 0 0/5094



Beneficiaries - Area Benefit Census Method

	Lov	/ Mod	Total	Low/Mod
# of Persons	7294	3164	14916	70.11
LMI%:				70.11

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found



Activity Title: Bayou Road Streetscaping - New Orleans

Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0021

Projected Start Date:

06/03/2008

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

09/16/2017

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans - K/R

Overall	Jan 1 thru Mar 31, 2015	To Date
Overall	Jan i unu war 31, 2013	10 Date
Total Projected Budget from All Sources	N/A	\$1,075,000.00
Total Budget	\$0.00	\$1,075,000.00
Total Obligated	\$0.00	\$1,075,000.00
Total Funds Drawdown	\$231,859.73	\$747,587.20
Program Funds Drawdown	\$231,859.73	\$747,587.20
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$231,859.73	\$747,587.20
City of New Orleans - K/R	\$231,859.73	\$747,587.20
Match Contributed	\$0.00	\$0.00

Activity Description:

The funding will help in the design of improved sidewalks, driveways, signage and landscaping.

Location Description:

Bayou Road (North Broad to North Rocheblave Street), New Orleans, LA

Activity Progress Narrative:

Funds were expended this quarter for Admin and Construction. - R.M. Jackson, Compliance Analyst, (225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected
Total Total

of Linear feet of Public 0 0/1207



Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	5049	2387	10623	70.00

LMI%:	70
	,

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found



Activity Title: Gentilly Avenue Streetscape Project NO1025

Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0021

Projected Start Date:

06/03/2008

Benefit Type:

Area Benefit (Census)

National Objective:

Slums and Blight

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

06/30/2016

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans - K/R

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$744,464.10
Total Budget	\$0.00	\$744,464.10
Total Obligated	\$0.00	\$744,464.10
Total Funds Drawdown	\$482.20	\$615,749.48
Program Funds Drawdown	\$482.20	\$615,749.48
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$482.20	\$615,749.48
City of New Orleans - K/R	\$482.20	\$615,749.48
Match Contributed	\$0.00	\$0.00

Activity Description:

The funding will help in the design of improved sidewalks, driveways, signage and landscaping.

Location Description:

Gentilly Avenue, New Orleans, LA 70122

Activity Progress Narrative:

Funds were expended this quarter for Admin. - R.M. Jackson, Compliance Analyst, (225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total

Total

of Linear feet of Public

0 0/7942



Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	2905	1850	9955	47.76

LMI%:	47.76	3	
	11.11	•	1

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found



Activity Title: Robert E. Lee Blvd. Streetscaping Project NO1028

Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0021

Projected Start Date:

09/01/2009

Benefit Type:

Area Benefit (Census)

National Objective:

Slums and Blight

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

06/30/2016

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans - K/R

Jan 1 thru Mar 31, 2015	To Date
N/A	\$619,998.41
\$0.00	\$619,998.41
\$0.00	\$769,935.94
\$36,241.60	\$619,998.41
\$36,241.60	\$619,998.41
\$0.00	\$0.00
\$0.00	\$0.00
\$36,241.60	\$619,998.41
\$36,241.60	\$619,998.41
\$0.00	\$0.00
	N/A \$0.00 \$0.00 \$36,241.60 \$36,241.60 \$0.00 \$36,241.60 \$36,241.60

Activity Description:

The funding will help in the design of improved sidewalks, driveways, signage and landscaping.

Location Description:

Robert E. Lee Blvd., New Orleans, LA 70122

Activity Progress Narrative:

Funds were expended this quarter for Construction and Admin. - R.M. Jackson, Compliance Analyst, (225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Linear feet of Public 0 0/6336



Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	1061	945	8194	24.48

LMI%:	24.48
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Activity Title: St. Bernard Streetscaping Project - New Orleans

Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0021

Projected Start Date:

06/03/2008

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

09/16/2017

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans - K/R

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$409,437.00
Total Budget	\$0.00	\$409,437.00
Total Obligated	\$0.00	\$455,000.00
Total Funds Drawdown	\$5,259.12	\$366,835.60
Program Funds Drawdown	\$5,259.12	\$366,835.60
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$5,259.12	\$412,398.60
City of New Orleans - K/R	\$5,259.12	\$412,398.60
Match Contributed	\$0.00	\$0.00

Activity Description:

The funding will help in the design of improved sidewalks, driveways, signage and landscaping.

Location Description:

St. Bernard Avenue from N. Claiborne to N. Miro and at the intersection of N. Claiborne and St. Bernard Avenues, New Orleans, LA 70116

Activity Progress Narrative:

Funds were expended this quarter on Construction and Admin. - R.M. Jackson, Compliance Analyst, (225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Linear feet of Public 0 0/4678



Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	9880	3762	17709	77.03
# of Persons	9880	3762	17709	77.03

77.03

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found



Delcambre Redevelopment Project-Fisheries Activity Title:

Infrastr

Activitiy Category: Activity Status:

Rehabilitation/reconstruction of public facilities **Under Way**

Project Number: Project Title: 0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

01/27/2009 06/02/2018

Completed Activity Actual End Date:

Benefit Type:

National Objective: Responsible Organization:

Urgent Need Iberia Parish

Overall Jan 1 thru Mar 31, 2015 To Date **Total Projected Budget from All Sources** N/A \$812.876.24 **Total Budget** \$0.00 \$812,876.24 **Total Obligated** \$0.00 \$812,876.24 **Total Funds Drawdown** \$812,876.24 \$3.000.00 \$3,000.00 **Program Funds Drawdown** \$812,876.24 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$3,000.00 \$812,876.24 Iberia Parish \$3,000.00 \$812,876.24 **Match Contributed** \$0.00 \$0.00

Activity Description:

Area Benefit (Census)

The project funded the acquisition of 13.2 acres of property along the Delcambre Canal and construction of a new public boat launch and fishing pier. Additional funding for this project comes from IFIS - 00002 in the 1st Katrina Rita grant, and 23FSCC3501 in the Gustav/lke grant. \$667,208.16 was also provided in Other Private Funds.

Location Description:

300 Iberia St., Suite 400, Iberia, LA 70560

Activity Progress Narrative:

Funds were expended this quarter for Admin. - Nechelle Polk, Recovery Specialist, (225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected Total **Total** # of Public Facilities 0 0/1



Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	599	369	2145	45.13
LMI%:				45.13

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding SourcesAmountPrivate Funds\$667,208.16Total Other Funding Sources\$667,208.16



Activity Title: Reinventing the Crescent-Downriver Park

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0021

Projected Start Date:

09/25/2008

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

06/30/2016

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans - K/R

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$31,200,000.00
Total Budget	\$0.00	\$31,200,000.00
Total Obligated	\$0.00	\$31,000,000.00
Total Funds Drawdown	\$1,666,404.17	\$29,336,961.65
Program Funds Drawdown	\$1,666,404.17	\$29,336,961.65
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,666,404.17	\$29,336,961.65
City of New Orleans - K/R	\$1,666,404.17	\$29,336,961.65
Match Contributed	\$0.00	\$0.00

Activity Description:

The funding is part of the Downriver Park renovation project, which will provide places for recreation, civic gathering, cultural amenities and natural habitat.

Location Description:

Moonwalk in the French Quarter to Mazant St., New Orleans, LA 70117

Activity Progress Narrative:

Funds were expended this quarter for Admin and Construction. - R.M. Jackson, Compliance Analyst, (225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Public Facilities 0 0/1



Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	175621	79523	467013	54.63

LMI%: 54.63

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found



Activity Title: Code Enforcement Positions Project

Activity Category: Activity Status:

Planning Under Way

Project Number: Project Title:

0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

09/25/2008 12/01/2017

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

N/A City of New Orleans - K/R

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,862,607.49
Total Budget	\$0.00	\$1,862,607.49
Total Obligated	\$0.00	\$1,554,829.00
Total Funds Drawdown	\$89,812.47	\$1,436,003.45
Program Funds Drawdown	\$89,812.47	\$1,436,003.45
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$89,812.47	\$1,436,003.45
City of New Orleans - K/R	\$89,812.47	\$1,436,003.45
Match Contributed	\$0.00	\$0.00

Activity Description:

Area Benefit (Census)

The funding will allow the hire of employees needed to implement recovery efforts.

Location Description:

1300 Perdido Street, New Orleans, LA 70112

Activity Progress Narrative:

Funds were expended this quarter for Admin. - R.M. Jackson, Compliance Analyst, (225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected Total # of Plans or Planning Products

Cumulative Actual Total / Expected Total # 0 0/1



Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	175621	79523	467013	54.63

LMI%: 54.63

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources





Activity Title: Program Administration Costs

Activity Category: Activity Status:

Planning Under Way

Project Number: Project Title:

0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

10/01/2008 12/01/2017

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

N/A City of New Orleans - K/R

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$12,983,247.19
Total Budget	\$0.00	\$12,983,247.19
Total Obligated	\$0.00	\$11,954,363.44
Total Funds Drawdown	\$640,442.46	\$10,518,342.69
Program Funds Drawdown	\$640,442.46	\$10,518,342.69
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$640,442.46	\$10,518,342.69
City of New Orleans - K/R	\$640,442.46	\$10,518,342.69
Match Contributed	\$0.00	\$0.00

Activity Description:

Area Benefit (Census)

The funding will allow the hire of employees needed to implement recovery efforts. 19 full time positions in the areas of policy and legal analysis, finance, environmental and program administration to work 100 percent on CDBG activities.

Location Description:

1300 Perdido Street, New Orleans, LA 70112

Activity Progress Narrative:

Funds were expended this quarter for Admin. - R.M. Jackson, Compliance Analyst, (225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected
Total Total
of Plans or Planning Products

0 0/1



Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	175621	79523	467013	54.63

LMI%: 54.63

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found





Activity Title: City Planning Commission Positions Project

Activity Category: Activity Status:

Planning Under Way

Project Number: Project Title:

0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

12/02/2008 12/05/2018

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

N/A City of New Orleans - K/R

Overall	Jan 1 thru Mar 31, 2015	To Date		
Total Projected Budget from All Sources	N/A	\$1,181,035.00		
Total Budget	\$0.00	\$1,181,035.00		
Total Obligated	\$0.00	\$1,181,035.00		
Total Funds Drawdown	\$120,336.97	\$1,019,205.90		
Program Funds Drawdown	\$120,336.97	\$1,019,205.90		
Program Income Drawdown	\$0.00	\$0.00		
Program Income Received	\$0.00	\$0.00		
Total Funds Expended	\$120,336.97	\$1,019,205.90		
City of New Orleans - K/R	\$120,336.97	\$1,019,205.90		
Match Contributed	\$0.00	\$0.00		

Activity Description:

Area Benefit (Census)

The funding will allow the hire of additional Staff for City Planning Commission.

Location Description:

1300 Perdido Street, New Orleans, LA 70112

Activity Progress Narrative:

Funds were expended this quarter for Admin. - R.M. Jackson, Compliance Analyst, (225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected Total # of Plans or Planning Products

Cumulative Actual Total / Expected Total # 0 0/1



Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	175621	79523	467013	54.63

LMI%: 54.63

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found



Activity Title: Collaborative Nuisance Abatement

Activity Category: Activity Status:

Public services Under Way

Project Number: Project Title:

0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

04/22/2009 02/26/2018

- " -

Benefit Type: Completed Activity Actual End Date:
Area Benefit (Census)

National Objective: Responsible Organization:

Slums and Blight City of New Orleans - K/R

Overall	Jan 1 thru Mar 31, 2015	To Date	
Total Projected Budget from All Sources	N/A	\$3,000,000.00	
Total Budget	\$0.00	\$3,000,000.00	
Total Obligated	\$0.00	\$3,000,000.00	
Total Funds Drawdown	\$128,323.95	\$2,395,566.03	
Program Funds Drawdown	\$128,323.95	\$2,395,566.03	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$128,323.95	\$2,395,566.03	
City of New Orleans - K/R	\$128,323.95	\$2,395,566.03	
Match Contributed	\$0.00	\$0.00	

Activity Description:

Collaborative assistance activity intended to alleviate an emergency condition of slum and blight on vacant lots within the City of New Orleans that threatens the public health and safety in post-Katrina New Orleans. This activity also funds four positions to coordinate and monitor this activity for the city.

Location Description:

1300 Perdido Street, New Orleans, LA 70112

Activity Progress Narrative:

Funds were expended this quarter for Admin and Interim Assistance. - Desirae Williams, Infrastructure Analyst, (225) 219-9600

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	175621	79523	467013	54.63

LMI%: 54.63

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found



Activity Title: Expand and Enhance Val Reiss Park St. Bernard

Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0021

Projected Start Date:

12/15/2008

Benefit Type:

Area Benefit (Census)

National Objective:

Slums and Blight

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

06/05/2018

Completed Activity Actual End Date:

Responsible Organization:

St. Bernard Parish Government

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$10,826,773.51
Total Budget	\$0.00	\$10,826,773.51
Total Obligated	\$0.00	\$10,826,773.51
Total Funds Drawdown	\$4,676.25	\$10,762,199.01
Program Funds Drawdown	\$4,676.25	\$10,762,199.01
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$4,676.25	\$10,762,199.01
St. Bernard Parish Government	\$4,676.25	\$10,762,199.01
Match Contributed	\$0.00	\$0.00

Activity Description:

Reconstruct and expand Val Reiss Park consisting of roads, utilities, parking, sports fields, concessions, restrooms, playgrounds, trails, and multi-purpose building to be more in line with the new pattern of land use expected of St. Bernard due to population shifts after the storm.

Location Description:

1101 Magistrate St., Chalmette, LA 70043

Activity Progress Narrative:

Funds were expended for Construction and Admin. - R.M. Jackson, Compliance Analyst, (225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Linear miles of Public 0 0/5280



Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	14577	12650	66442	40.98

40.98	
	40.98

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found



Activity Title: Lower Ninth Ward Land Acquisition Project

NO1041

Activity Category: Activity Status:

Acquisition - general Under Way

Project Number: Project Title:

0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

12/15/2008 09/16/2017

Benefit Type: Completed Activity Actual End Date:

Area Benefit (Census)

National Objective: Responsible Organization:

Slums and Blight City of New Orleans - K/R

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$334,734.59
Total Budget	(\$265,265.41)	\$334,734.59
Total Obligated	(\$265,265.41)	\$334,734.59
Total Funds Drawdown	\$0.00	\$334,734.59
Program Funds Drawdown	\$0.00	\$334,734.59
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$334,734.59
Match Contributed	\$0.00	\$0.00

Activity Description:

Land Acquistion to make way for a fire station and community services center.

Location Description:

Block between Derbigny, Flood, N. Roman, and Caffin Streets, Lower Ninth Ward, New Orleans, LA 70117

Activity Progress Narrative:

Project decreased to reflect actual project cost and prepare for project closeout. - Desirae Williams, Infrastructure Analyst, (225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Properties 0 0/19



Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	9261	4138	19405	69.05

-MI%:	69.05	;
-------	-------	---

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found



Activity Title: Comprehensive Master Plan

Activity Category: Activity Status:

Planning Completed

Project Number: Project Title:

0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

01/12/2009 09/12/2014

Benefit Type: Completed Activity Actual End Date:

02/12/2015

National Objective:Responsible Organization:N/APlaquemines Parish Government

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,000,000.00
Total Budget	\$0.00	\$1,000,000.00
Total Obligated	\$0.00	\$1,000,000.00
Total Funds Drawdown	\$0.00	\$1,000,000.00
Program Funds Drawdown	\$0.00	\$1,000,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,000,000.00
Plaquemines Parish Government	\$0.00	\$1,000,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Area Benefit (Census)

Master Plan (Land use, zoning, drainage, transportation) is an activity designed to determine parish needs; set long-term goals and short-term objectives; evaluate the progress in the implementation of strategies in accomplishing these goals and objectives; and carry out management, coordination, and monitoring of activities necessary for effective planning implementation, but excluding the costs necessary to implement such plans.

Location Description:

8056 Hwy. 23, Belle Chasse, LA 70037

Activity Progress Narrative:

Closeout occurred this quarter. - Lisa Samuels, Recovery Specialist, (225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total

of Plans or Planning Products

1 1/1



Beneficiaries - Area Benefit Census Method

	Lov	w Mod	Total	Low/Mod
# of Persons	6586	6 4181	26028	41.37
LMI%:				41.37

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found



Activity Title: West Jefferson Medical Center-Patient Room

Windows

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title:

0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

05/01/2012 02/19/2018

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Slums and Blight Jefferson Parish

Overall Jan 1 thru Mar 31, 2015 To Date **Total Projected Budget from All Sources** N/A \$2,358,500,00 **Total Budget** (\$416,500.00) \$2,358,500.00 **Total Obligated** (\$416,500.00) \$2,358,500.00 **Total Funds Drawdown** \$259.086.68 \$2,150,051,09 **Program Funds Drawdown** \$259,086.68 \$2,150,051.09 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$259,086.68 \$2,150,051.09 Jefferson Parish \$259,086.68 \$2,150,051.09 **Match Contributed** \$0.00 \$0.00

Activity Description:

Area Benefit (Census)

Replacement of 350 patient room windows w/high strength frames & glazing to meet International Building Codes. Additionally hurricane screens will be provided to selected windows and storefront systems, upgrades to manual and automatic exterior doors to impact resistant, strengthening of skylight glazing, and associated work.

Location Description:

1101 Medical Center Drive, Marrero, LA 70072

Activity Progress Narrative:

Transferred to Unallocated Funds to cover Grant Management Services. Funds were expended this quarter for Construction. - Nechelle Polk, Recovery Specialist, (225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Public Facilities 0 0/1



Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	46862	33084	184200	43.40
LMI%:				43.4

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding SourcesAmountFEMA Public Assistance\$400,000.00Total Other Funding Sources\$400,000.00



Activity Title: Lancaster Drive Drainage Improvements

Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0021

Projected Start Date:

10/06/2008

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

02/19/2018

Completed Activity Actual End Date:

Responsible Organization:

Jefferson Parish

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$3,191,709.00
Total Budget	(\$215,075.00)	\$3,191,709.00
Total Obligated	(\$215,075.00)	\$3,191,709.00
Total Funds Drawdown	\$159,224.99	\$3,183,217.32
Program Funds Drawdown	\$159,224.99	\$3,183,217.32
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$159,224.99	\$3,183,217.32
Jefferson Parish	\$159,224.99	\$3,183,217.32
Match Contributed	\$0.00	\$0.00

Activity Description:

Install new subsurface drainline; remove & replace concrete street, curbs, gutters & driveway aprons.

Location Description:

Wedmore Drive, Marrero, LA 70072

Activity Progress Narrative:

Transferred to Unallocated Funds to cover Grant Management Services. Funds were expended this quarter for Construction. - Nechelle Polk, Recovery Specialist, (225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Linear feet of Public 0 0/1420



Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	533	244	1085	71.61
LMI%:				71.61

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding SourcesAmountPrivate Funds\$575,291.00Total Other Funding Sources\$575,291.00



Activity Title: Gentilly Woods Shopping Center Acquisition

Activity Category: Activity Status:

Acquisition - general Under Way

Project Number: Project Title:

0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

01/12/2009 06/30/2016

Benefit Type: Completed Activity Actual End Date:

Benefit Type:
Area Benefit (Census)

National Objective: Responsible Organization:

Slums and Blight City of New Orleans - K/R

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$4,457,880.20
Total Budget	(\$42,119.80)	\$4,457,880.20
Total Obligated	(\$42,119.80)	\$4,457,880.20
Total Funds Drawdown	\$0.00	\$4,457,880.20
Program Funds Drawdown	\$0.00	\$4,457,880.20
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$4,457,880.20
Match Contributed	\$0.00	\$0.00

Activity Description:

Purchased by the New Orleans Redevelopment Authority with \$4.3 million from the state, the decaying shopping center either will be rehabilitated or torn down, depending on market conditions and interest from potential clients.

Location Description:

4335 Chef Menteur Highway, New Orleans, LA 70126

Activity Progress Narrative:

Project decreased to reflect actual project cost and prepare for project closeout. - Desirae Williams, Infrastructure Analyst, (225) 219-9600

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1
# of buildings (non-residential)	0	1/1
# of Parcels acquired voluntarily	0	0/1



Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	31078	16326	86938	54.53

LMI%: 54.53

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found
Total Other Funding Sources



Activity Title: Communications Tower

Activity Category: Activity Status:

Public services Completed

Project Number: Project Title:

0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

05/12/2009 03/01/2013

Benefit Type: Completed Activity Actual End Date:

Area Benefit (Census) 02/12/2015

National Objective: Responsible Organization:

Urgent Need Washington Parish

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$953,584.00
Total Budget	\$0.00	\$953,584.00
Total Obligated	\$0.00	\$953,584.00
Total Funds Drawdown	\$0.00	\$953,584.00
Program Funds Drawdown	\$0.00	\$953,584.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$953,584.00
Washington Parish	\$0.00	\$953,584.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Constuct a Communications Tower to link (4) parishes in Homeland Security Region #9 with State Homeland Security to prevent communication failures during future storms. Other funds include \$129,358.00 in local parish funding.

Location Description:

54100 Dollar Rd., Franklinton, LA 70438

Activity Progress Narrative:

Closeout occurred this quarter. - Regina Robertson, Infrastructure Analyst, (225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Public Facilities 1 1/1



Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	11920	8136	42134	47.60
LMI%:				47.6

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Private Funds	\$0.00
Total Other Funding Sources	\$0.00



Grantee Activity Number: ILTR - 00094 700 MHZ Radios **Activity Title:**

Activitiy Category: Activity Status:

Public services Completed

Project Number: Project Title:

Projected Start Date: Projected End Date:

03/03/2009 01/25/2010

Completed Activity Actual End Date: Benefit Type:

02/12/2015

Infrastructure - Long Term Community Recovery

Responsible Organization: National Objective:

Urgent Need Washington Parish

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,333,098.28
Total Budget	\$0.00	\$1,333,098.28
Total Obligated	\$0.00	\$1,333,098.28
Total Funds Drawdown	\$0.00	\$1,333,098.28
Program Funds Drawdown	\$0.00	\$1,333,098.28
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,333,098.28
Washington Parish	\$0.00	\$1,333,098.28
Match Contributed	\$0.00	\$0.00

Activity Description:

0021

Area Benefit (Census)

Purchase ~563 radios to allow for total interoperability parish & state-wide & to maintain communications during future storms.

Location Description:

909 Pearl Street, Franklinton, LA 70438

Activity Progress Narrative:

Closeout occurred this quarter. - Regina Robertson, Infrastructure Analyst, (225) 219-9600

Performance measure reported is the total persons benefitting, which would be the target area population of this activity, given in this report. - Joseph Rossman, Disaster Recovery Analyst, (225) 219-9600

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	11920	8136	42134	47.60

LMI%: 47.6

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found



Activity Title: Water Treatment Plant Improvements

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

0021

Projected Start Date:

11/10/2009

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

06/30/2018

Completed Activity Actual End Date:

Responsible Organization:

St. Bernard Parish Government

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$29,449,694.00
Total Budget	\$100,000.00	\$29,449,694.00
Total Obligated	\$100,000.00	\$29,449,694.00
Total Funds Drawdown	\$89,784.15	\$28,655,230.71
Program Funds Drawdown	\$89,784.15	\$28,655,230.71
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$89,784.15	\$28,655,230.71
St. Bernard Parish Government	\$89,784.15	\$28,655,230.71
Match Contributed	\$0.00	\$0.00

Activity Description:

Water Treatment Plant and pump station. In the Other Funds section, \$800,000 in State funds is also included, for a total of \$2,963,491.00 in Other Funds.

Location Description:

1111 East St. Bernard Highway, Chalmette, LA 70043

Activity Progress Narrative:

Funds expended this quarter was for Admin and Construction. - R.M. Jackson, Compliance Analyst, (225) 219-9600 Funds fully obligated this quarter. - Joseph Rossman, Disaster Recovery Analyst, (225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Public Facilities 0 0/1



Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	14577	12650	66442	40.98
LMI%:				40.98

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding SourcesAmountFEMA Public Assistance\$2,163,491.00Total Other Funding Sources\$2,163,491.00



Activity Title: Press Drive Landscape Project New Orleans

Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0021

Projected Start Date:

11/06/2008

Benefit Type:

Area Benefit (Census)

National Objective:

Slums and Blight

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

11/06/2018

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans - K/R

lan 4 thur. Man 24 204E

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$245,966.10
Total Budget	\$0.00	\$245,966.10
Total Obligated	\$0.00	\$245,966.10
Total Funds Drawdown	\$17,085.75	\$210,754.45
Program Funds Drawdown	\$17,085.75	\$210,754.45
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$17,085.75	\$210,754.45
City of New Orleans - K/R	\$17,085.75	\$210,754.45
Match Contributed	\$0.00	\$0.00

Activity Description:

Replanting in Pontchartrain Park and Gentilly Woods

Location Description:

Press Drive, New Orleans, LA 70126

Activity Progress Narrative:

Funds expended this quarter was for Admin and Construction. - R.M. Jackson, Compliance Analyst, (225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Linear feet of Public 0 0/9504



Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	4141	2557	14835	45.15

45.15	
	45.15

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found



Carrollton Intersection Improvements Project Activity Title:

NO106

Activitiy Category: Activity Status:

Construction/reconstruction of streets **Under Way**

Project Number: Project Title:

Infrastructure - Long Term Community Recovery **Projected Start Date: Projected End Date:**

11/26/2008 06/30/2016

Completed Activity Actual End Date: Benefit Type: Area Benefit (Census)

Responsible Organization: National Objective:

Low/Mod City of New Orleans - K/R

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,750,000.00
Total Budget	\$0.00	\$1,750,000.00
Total Obligated	\$0.00	\$1,750,000.00
Total Funds Drawdown	\$30,650.62	\$1,317,424.49
Program Funds Drawdown	\$30,650.62	\$1,317,424.49
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$30,650.62	\$1,317,424.49
City of New Orleans - K/R	\$30,650.62	\$1,317,424.49
Match Contributed	\$0.00	\$0.00

Activity Description:

0021

The project will fund a topographic survey of the project area - the Carrollton Avenue off of Interstate 10 - and improvements will be made to the sidewalks, medians, vehicle lanes, traffic signals and landscaping as needed.

Location Description:

Carrollton Ave. at I-10, New Orleans, LA 70118, 70119, 70125

Activity Progress Narrative:

Funds were expended this quarter for Admin and Construction. - R.M. Jackson, Compliance Analyst, (225) 219-9600

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/1534
# of Linear miles of Public	0	0/0



Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	3508	1192	6157	76.34

LMI%:	76.34
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found



Jefferson ED Commission (JEDCO) Technology Activity Title:

Incubat

Activitiy Category: Activity Status:

Rehabilitation/reconstruction of public facilities **Under Way**

Project Number: Project Title:

Infrastructure - Long Term Community Recovery **Projected Start Date: Projected End Date:**

06/04/2009 12/31/2015

Completed Activity Actual End Date: Benefit Type:

National Objective: Responsible Organization:

Urgent Need Jefferson Parish

Overall Jan 1 thru Mar 31, 2015 To Date **Total Projected Budget from All Sources** N/A \$2,000,000,00 **Total Budget** \$0.00 \$2,000,000.00 **Total Obligated** \$0.00 \$2,000,000.00 **Total Funds Drawdown** \$2,000,000.00 \$6.255.65 **Program Funds Drawdown** \$6,255.65 \$2,000,000.00 **Program Income Drawdown** \$0.00 \$0.00 \$0.00 \$0.00 **Program Income Received** \$2,000,000.00 **Total Funds Expended** \$6,255.65 Jefferson Parish \$6,255.65 \$2,000,000.00 **Match Contributed** \$0.00 \$0.00

Activity Description:

0021

Area Benefit (Census)

The project funded the construction of a new economic incubation facility to encourage growth of new businesses & high wage jobs - technology in areas of maritime design, bio-tech, digital media & film industries.

Location Description:

Churchhill Parkway & Nicole Drive, Avondale, LA 70094

Activity Progress Narrative:

Funds were expended this quarter for Construction. - Nechelle Polk, Recovery Specialist, (225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected Total **Total** # of Public Facilities 0 0/1



Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	96707	74423	451104	37.94

LMI%:	37.94
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found



Activity Title: Fresh Food Retailers Initiative Project NO1081

Activitiy Category:

Rehabilitation/reconstruction of other non-residential

Project Number:

0021

Projected Start Date:

06/30/2009

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

09/16/2017

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans - K/R

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$7,000,000.00
Total Budget	\$0.00	\$7,000,000.00
Total Obligated	\$0.00	\$7,000,000.00
Total Funds Drawdown	\$1,000,000.00	\$3,664,659.38
Program Funds Drawdown	\$1,000,000.00	\$3,664,659.38
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,000,000.00	\$3,664,659.38
City of New Orleans - K/R	\$1,000,000.00	\$3,664,659.38
Match Contributed	\$0.00	\$0.00

Activity Description:

The Fresh Food Retailer Intiative is a three (3) year program that will award forgivable loans and low-interest loans to supermarkets, grocery stores, and other fresh food retailers located in, or plan to locate in, designated underserved areas of Orleans Parish that have been affected adversely by Hurricane Katrina. The intent of the program is to enable vendors to open, renovate, or expand retail outlets that sell fresh fruits and vegetables in underserved areas. This investment will directly benefit low and moderate income residents throughout the City by providing access to healthy foods, create jobs and revitalize neighborhoods.

Location Description:

Maplewood Drive, Harvey, LA 70058

Activity Progress Narrative:

Funds were expended this quarter on purchased restaurant equipment. - Tomorr LeBeouf, Project Manager, (225) 219-9600

Accomplishments Performance Measures

This Report Period
Total

Cumulative Actual Total / Expected
Total



Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	175621	79523	467013	54.63

LMI%:	54.63
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding SourcesAmountPrivate Funds\$7,000,000.00

Total Other Funding Sources \$7,000,000.00



Activity Title: Veteran's Administration Medical Center Land

Acqui

Activity Category: Activity Status:

Acquisition - general Under Way

Project Number: Project Title:

0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

03/11/2009 06/30/2016

Benefit Type: Completed Activity Actual End Date:

Area Benefit (Census)

National Objective: Responsible Organization:

Urgent Need City of New Orleans - K/R

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$73,793,703.34
Total Budget	\$0.00	\$73,793,703.34
Total Obligated	\$0.00	\$72,500,000.00
Total Funds Drawdown	\$482,019.58	\$62,433,872.43
Program Funds Drawdown	\$482,019.58	\$62,433,872.43
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$482,019.58	\$62,433,872.43
City of New Orleans - K/R	\$482,019.58	\$62,433,872.43
Match Contributed	\$0.00	\$0.00

Activity Description:

This project provides for the funding for the acquisition of land and relocation of property on the site of the new VA hospital in New Orleans.

Location Description:

Block bounded by Tulane Avenue, Galvez Street and S. Rocheblave Street, New Orleans, LA 70119

Activity Progress Narrative:

Funds were expended this quarter for Construction. - Desirae Williams, Infrastructure Analyst, (225) 219-9600

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/200
# of buildings (non-residential)	0	0/200



Total acquisition compensation to

0

0/32200000

0/200

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	175621	79523	467013	54.63

LMI%: 54.63

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

Private Funds \$29,000,000.00

Total Other Funding Sources \$29,000,000.00



Activity Title: Town of Delcambre Elevating Municipal Offices

Activitiy Category:

Construction of buildings for the general conduct of

Project Number:

0021

Projected Start Date:

05/04/2009

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

08/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Vermilion Parish Police Jury

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$454,745.32
Total Budget	(\$188.68)	\$454,745.32
Total Obligated	(\$188.68)	\$454,745.32
Total Funds Drawdown	\$47,643.76	\$444,230.33
Program Funds Drawdown	\$47,643.76	\$444,230.33
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$47,643.76	\$444,230.33
Vermilion Parish Police Jury	\$47,643.76	\$444,230.33
Match Contributed	\$0.00	\$0.00

Activity Description:

Plan improvements to Municipal government offices.

Location Description:

107 North Railroad Street, Delcambre, LA 70528

Activity Progress Narrative:

Transferred to ILTR-00278. Funds were expended on Construction this quarter. - Nechelle Polk, Recovery Specialist, (225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of buildings (non-residential)

0 0/1



Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	599	369	2145	45.13
LMI%:				45.13

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Activity Title: Oakwood/Terrytown Subsurface Drainage

Improvements

Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0021

Projected Start Date:

07/28/2009

Benefit Type:

Area Benefit (Census)

National Objective:

Slums and Blight

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

10/01/2015

Completed Activity Actual End Date:

Responsible Organization:

Jefferson Parish

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$2,601,650.50
Total Budget	\$0.00	\$2,601,650.50
Total Obligated	\$0.00	\$3,412,693.00
Total Funds Drawdown	\$218,279.14	\$2,591,900.50
Program Funds Drawdown	\$218,279.14	\$2,591,900.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$218,279.14	\$2,591,900.50
Jefferson Parish	\$218,279.14	\$2,591,900.50
Match Contributed	\$0.00	\$0.00

Activity Description:

Install subsurface drainage system on 5 streets to increase capacity to move stormwater.

Location Description:

Dearfield Rd., Daniels Rd., Diplomat St., Stumpf Blvd., Harvey, LA 70058

Activity Progress Narrative:

Funds were expended this quarter for Construction. - Nechelle Polk, Recovery Specialist, (225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected
Total Total

of Linear feet of Public 0 0/2000



Beneficiaries - Area Benefit Census Method

	Low Mod Total	Low/Mod
# of Persons	771 1099 5441	34.37

LMI%: 34.37

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found



Rehab./Recon. Public Improvement - Jefferson -**Activity Title:**

SB

Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0021

Projected Start Date:

07/28/2009

Benefit Type:

Area Benefit (Census)

National Objective:

Slums and Blight

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

10/01/2015

Completed Activity Actual End Date:

Responsible Organization:

Jefferson Parish

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$2,961,385.19
Total Budget	\$0.00	\$2,961,385.19
Total Obligated	\$0.00	\$2,961,450.48
Total Funds Drawdown	\$110.88	\$2,961,385.19
Program Funds Drawdown	\$110.88	\$2,961,385.19
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$110.88	\$2,961,385.19
Jefferson Parish	\$110.88	\$2,961,385.19
Match Contributed	\$0.00	\$0.00

Activity Description:

Install 1300 LF of steel sheet piling & concrete canal bottom to widen canal & increase flow to stabilize candal banks & mitigate flooding during storms.

Location Description:

Gulizo Canal & Ames Blvd., Marrero, LA 70072

Activity Progress Narrative:

Funds were expended this quarter for Construction. - Nechelle Polk, Recovery Specialist, (225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected Total Total # of Linear feet of Public 0 0/1300



Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	778	523	5015	25.94

LMI%: 25.94

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found



Activity Title: Bunche Village Neighborhood Drainage

Improvements

Infrastructure - Long Term Community Recovery

Activity Category: Activity Status:

Rehabilitation/reconstruction of a public improvement Under Way

Project Number: Project Title:

Projected Start Date: Projected End Date:

Tojected Start Date.

07/28/2009 12/31/2015

Benefit Type: Completed Activity Actual End Date:
Area Benefit (Census)

National Objective: Responsible Organization:

Low/Mod Jefferson Parish

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,725,614.34
Total Budget	\$0.00	\$1,725,614.34
Total Obligated	(\$0.01)	\$1,725,614.34
Total Funds Drawdown	\$112.20	\$1,725,614.34
Program Funds Drawdown	\$112.20	\$1,725,614.34
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$112.20	\$1,725,614.34
Jefferson Parish	\$112.20	\$1,725,614.34
Match Contributed	\$0.00	\$0.00

Activity Description:

0021

Design & install subsurface drainage system to replace substandard system & increase drainage capacity to mitigate flooding during storms.

Location Description:

Mistletoe St., Ivy St., S. Lester Ave., Little Farms Rd., Metairie, LA 70003

Activity Progress Narrative:

Transferred to Unallocated funds in order to reconcile final budget for close-out. Funds were expended this quarter for Construction. - Nechelle Polk, Recovery Specialist, (225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Linear feet of Public 0 0/5000



	This Re	eport Period Cumulative Actual Total / Expected		This Report Period		Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Т	otal Lo	ow/Mod%	
# of Permanent Jobs Created	0	0	0	0/0	0/0		0/0	0	
			Beneficiaries - Area Benefit Census Method						
				Low	Mod	Total	Low/Mod		
# of Persons				1285	529	3230	56.16		

LMI%: 56.16

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found



Activity Title: St. Roch Market New Orleans

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title:

0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

05/29/2012 06/30/2016

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod City of New Orleans - K/R

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,939,166.09
Total Budget	\$0.00	\$1,939,166.09
Total Obligated	\$0.00	\$2,139,166.09
Total Funds Drawdown	\$0.00	\$1,434,368.26
Program Funds Drawdown	\$0.00	\$1,434,368.26
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,434,368.26
Match Contributed	\$0.00	\$0.00

Activity Description:

Area Benefit (Census)

Improvements to market, will provide access to and economic benefit from food to the neighborhood; supplements and enhances FEMA repairs.

Location Description:

2381 St. Claude Avenue, NO, LA 70117

Activity Progress Narrative:

Construction and Admin were conducted this quarter. - R.M. Jackson, Compliance Analyst, (225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected
Total Total

of Public Facilities 0 0/1



Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	14051	5916	28456	70.17
I MI%:				70 17

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding SourcesAmountFEMA Public Assistance\$1,225,087.08Total Other Funding Sources\$1,225,087.08



Activity Title: Napoleon, Broad&Fountainbleau Intersection

Design

Activity Category: Activity Status:

Construction/reconstruction of streets Under Way

Project Number: Project Title:
0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

rojected Start Bate.

06/02/2009 12/31/2015

Benefit Type: Completed Activity Actual End Date:

Area Benefit (Census)

National Objective: Responsible Organization:

Low/Mod City of New Orleans - K/R

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$61,685.00
Total Budget	\$0.00	\$61,685.00
Total Obligated	\$0.00	\$250,000.00
Total Funds Drawdown	\$0.00	\$61,685.00
Program Funds Drawdown	\$0.00	\$61,685.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$61,685.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Drainage and streetscape plan to benefit Broadmoor.

Location Description:

Corner of Napoleon Ave, Broad St. & Fountainbleu Dr., New Orleans, LA 70125

Activity Progress Narrative:

Construction and Admin were conducted this quarter. - R.M. Jackson, Compliance Analyst, (225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected
Total Total

of Linear feet of Public 0 0/1056



Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	6642	2076	15487	56.29

LMI%: 56.29

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Activity Title: Joe Brown Park Improvements NO1007

Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0021

Projected Start Date:

02/26/2009

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

06/30/2016

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans - K/R

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$4,195,000.00
Total Budget	\$400,000.00	\$4,195,000.00
Total Obligated	\$400,000.00	\$4,195,000.00
Total Funds Drawdown	\$108,771.44	\$3,822,934.35
Program Funds Drawdown	\$108,771.44	\$3,822,934.35
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$108,771.44	\$3,822,934.35
City of New Orleans - K/R	\$108,771.44	\$3,822,934.35
Match Contributed	\$0.00	\$0.00

Activity Description:

The project funded improvements to the park facilities, including the creation of a multi-use field and a new parking lot.

Location Description:

5601 Read Boulevard New Orleans, La. 70127

Activity Progress Narrative:

The budget increase occurred via transfers from New Orleans East ILTR 00132 and Norman Mayer ILTR 00133 Libraries. Funds were expended this quarter for Admin and Construction. - R.M. Jackson, Compliance Analyst, (225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected
Total Total

of Linear feet of Public 0 0/5000



Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	175621	79523	467013	54.63

LMI%:	54.63
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Tidewater Drainage Infrastructure (Tidewater Activity Title:

Road)

Activity Status: Activitiy Category:

Construction/reconstruction of streets **Under Way**

Project Number: Project Title:

Infrastructure - Long Term Community Recovery **Projected Start Date: Projected End Date:**

12/28/2009 07/17/2018

Completed Activity Actual End Date: Benefit Type:

Area Benefit (Census)

0021

Responsible Organization: National Objective: Urgent Need Plaquemines Parish Government

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$17,739,220.00
Total Budget	\$0.00	\$17,739,220.00
Total Obligated	\$0.00	\$17,739,220.00
Total Funds Drawdown	\$125,355.29	\$17,739,210.20
Program Funds Drawdown	\$125,355.29	\$17,739,210.20
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$125,355.29	\$17,739,210.20
Plaquemines Parish Government	\$125,355.29	\$17,739,210.20
Match Contributed	\$0.00	\$0.00

Activity Description:

The project funded the evaluation of and improvements to Tidewater Road, a major traffic artery for fishermen in Plaquemines Parish.

Location Description:

Tidewater Road, Venice, LA 70091

Activity Progress Narrative:

Funds were expended this quarter on Construction. - Lisa Samuels, Recovery Specialist, (225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected Total Total 0 # of Linear feet of Public 0/9000



Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	569	342	2211	41.20
LMI%:				41.2

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding SourcesAmountPrivate Funds\$2,000,000.00Total Other Funding Sources\$2,000,000.00



Activity Title: Napoleon Freret Roadway Improvements

Clara/Jena St

Activity Category: Activity Status:

Construction/reconstruction of streets Under Way

Project Number: Project Title:

0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

05/01/2009 12/31/2015

Benefit Type: Completed Activity Actual End Date:

Area Benefit (Census)

National Objective: Responsible Organization:

Low/Mod City of New Orleans - K/R

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$629,473.18
Total Budget	\$0.00	\$629,473.18
Total Obligated	\$0.00	\$630,835.90
Total Funds Drawdown	\$0.00	\$629,473.18
Program Funds Drawdown	\$0.00	\$629,473.18
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$629,473.18
Match Contributed	\$0.00	\$0.00

Activity Description:

Improvements to road to benefit area around Oschner-Baptist Hospital

Location Description:

Clara St., from Napolean Ave. to Cadiz Street, and Jena St. from South Claiborne Ave. to Clara St, New Orleans, LA 70115

Activity Progress Narrative:

Admin and Construction was conducted this quarter. - R.M. Jackson, Compliance Analyst, (225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Linear feet of Public 0 0/1056



Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	175621	79523	467013	54.63

LMI%: 54.63

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Activity Title: Gentilly Roadway Improvement Project NO1033v2

Activity Category: Activity Status:

Construction/reconstruction of streets Under Way

Project Number: Project Title:

0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

07/01/2012 06/30/2016

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Slums and Blight City of New Orleans - K/R

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$612,030.57
Total Budget	\$0.00	\$612,030.57
Total Obligated	\$0.00	\$612,030.57
Total Funds Drawdown	\$1,235.00	\$509,750.77
Program Funds Drawdown	\$1,235.00	\$509,750.77
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,235.00	\$509,750.77
City of New Orleans - K/R	\$1,235.00	\$509,750.77
Match Contributed	\$0.00	\$0.00

Activity Description:

Area Benefit (Census)

Streetscape to benefit neighborhood and increase economic revival

Location Description:

Gentilly between Caton and Sere Streets, New Orleans, LA 70122

Activity Progress Narrative:

Funds were expended this quarter for Admin and Construction. - R.M. Jackson, Compliance Analyst, (225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Linear feet of Public 0 0/2112



Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	2772	1765	8973	50.56

50.56	i
	50.56

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Activity Title: Oretha C. Haley Commercial Corridor

Revitalization

Activity Category: Activity Status:

Rehabilitation/reconstruction of other non-residential Under Way

Project Number: Project Title:

0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

10/05/2009 09/16/2017

Benefit Type: Completed Activity Actual End Date:
Area Benefit (Census)

National Objective: Responsible Organization:

Slums and Blight City of New Orleans - K/R

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$4,800,000.00
Total Budget	\$0.00	\$4,800,000.00
Total Obligated	\$0.00	\$4,800,000.00
Total Funds Drawdown	\$445,970.00	\$3,030,551.35
Program Funds Drawdown	\$445,970.00	\$3,030,551.35
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$445,970.00	\$3,030,551.35
City of New Orleans - K/R	\$445,970.00	\$3,030,551.35
Match Contributed	\$0.00	\$0.00

Activity Description:

Streetscape to benefit OCHaley area, as well as extending along Broad Street in New Orleans.

Location Description:

1349 Poydras Street New Orleans, LA 70112

Activity Progress Narrative:

Funds were expended this quarter on Admin and Construction. - Tomorr LeBeouf, Project Manager, (225) 219-9600

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	0	0/5
# of Businesses	0	0/5



Beneficiaries - Area Benefit Census Method

Low Mod Tota	Low/Mod
# of Persons 4588 1338 8014	73.95

73.95

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Activity Title: Jefferson-unincorporated St. Peter's Ditch Drainag

Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0021

Projected Start Date:

06/16/2009

Benefit Type:

Area Benefit (Census)

National Objective:

Slums and Blight

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

12/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Jefferson Parish

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$4,399,816.17
Total Budget	\$0.00	\$4,399,816.17
Total Obligated	\$0.00	\$4,899,275.17
Total Funds Drawdown	\$1,742,750.64	\$3,019,605.83
Program Funds Drawdown	\$1,742,750.64	\$3,019,605.83
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,742,750.64	\$3,019,605.83
Jefferson Parish	\$1,742,750.64	\$3,019,605.83
Match Contributed	\$0.00	\$0.00

Activity Description:

Improvements to drainage

Location Description:

W. Metairie Ave. & Canal #5, Cross Canal, Earhart Expwy, Jefferson , LA 70123

Activity Progress Narrative:

Funds were expended this quarter for Construction. - Nechelle Polk, Recovery Specialist, (225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected
Total Total

of Linear feet of Public 0 0/600



Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	1628	1346	9092	32.71

LMI%:	32.71	
	02	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding SourcesAmountPrivate Funds\$640,000.00

Total Other Funding Sources \$640,000.00



Activity Title: Cameron Sheriff's Office & New Correctional Facili

Activitiy Category:

Construction of buildings for the general conduct of

Project Number:

0021

Projected Start Date:

08/07/2009

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

06/03/2018

Completed Activity Actual End Date:

Responsible Organization:

Cameron Parish Police Jury

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$10,458,111.76
Total Budget	\$0.00	\$10,458,111.76
Total Obligated	\$0.00	\$10,458,111.76
Total Funds Drawdown	\$75,067.44	\$9,747,772.74
Program Funds Drawdown	\$75,067.44	\$9,747,772.74
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$75,067.44	\$9,747,772.74
Cameron Parish Police Jury	\$75,067.44	\$9,747,772.74
Match Contributed	\$0.00	\$0.00

Activity Description:

The project funded the design and construction of a new office for the sheriff and a new correctional facility in Cameron Parish.

Location Description:

122A Recreation Lane, Cameron, LA 70631

Activity Progress Narrative:

Funds were expended this quarter for Construction. - Nechelle Polk, Recovery Specialist, (225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of buildings (non-residential)

0 0/1



Beneficiaries - Area Benefit Census Method

	Low	/ Mod	Total Low	/Mod
# of Persons	2316	2081	9926	44.30
LMI%:				44.3

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding SourcesAmountPrivate Funds\$2,315,252.13Total Other Funding Sources\$2,315,252.13



Activity Title: Pump Station Quiet Rooms

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0021

Projected Start Date:

02/03/2010

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

07/17/2018

Completed Activity Actual End Date:

Responsible Organization:

Plaquemines Parish Government

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$2,655,914.08
Total Budget	\$0.00	\$2,655,914.08
Total Obligated	\$0.00	\$2,655,914.08
Total Funds Drawdown	\$282,826.32	\$2,507,371.66
Program Funds Drawdown	\$282,826.32	\$2,507,371.66
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$282,826.32	\$2,507,371.66
Plaquemines Parish Government	\$282,826.32	\$2,507,371.66
Match Contributed	\$0.00	\$0.00

Activity Description:

Improve safety for pump workers

Location Description:

8056 Highway 23, Suite 200 Belle Chasse, LA 70037

Activity Progress Narrative:

Funds were expended this quarter for Construction. - Lisa Samuels, Recovery Specialist, (225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected Total Total # of Public Facilities 0 0/11



Beneficiaries - Area Benefit Census Method

# of Persons	Lo: 658		Low/Mod 41.37
<i>"</i> 0. 1 0.00.10	000	 20020	11.07
LMI%:			41.37

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Activity Title: Build Affordable Housing

Activity Category: Activity Status:

Construction of new housing Under Way

Project Number: Project Title:

0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

10/12/2018

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Lafayette City Parish Consolidated Government

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$491,376.00
Total Budget	\$0.00	\$491,376.00
Total Obligated	\$0.00	\$491,376.00
Total Funds Drawdown	\$1,721.56	\$476,459.56
Program Funds Drawdown	\$1,721.56	\$476,459.56
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,721.56	\$476,459.56
Lafayette City Parish Consolidated Government	\$1,721.56	\$476,459.56
Match Contributed	\$0.00	\$0.00

Activity Description:

10/13/2008

Direct Benefit (Households)

New Low/Mod Housing. See attached document giving documentation showing no excess program income is being generated by this activity.

Location Description:

201 Marne St., 203 Marne St., 205 Marne St., 217 Marne St., 715 South Sterling St., 701 12th St., Lafayette, LA 70501

Activity Progress Narrative:

Funds were expended this quarter for Admin. - Lisa Samuels, Recovery Specialist, (225) 219-9600

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
#Units ¿ other green	0	0/6
# ELI Households (0-30% AMI)	0	0/2



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/6
# of Singlefamily Units	0	0/6

	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/6	0/0	0/6	0
# Owner Households	0	0	0	0/6	0/0	0/6	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Activity Title: Revitalization of Old Arabi

Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0021

Projected Start Date:

11/01/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

06/30/2018

Completed Activity Actual End Date:

Responsible Organization:

St. Bernard Parish Government

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$3,050,000.00
Total Budget	\$0.00	\$3,050,000.00
Total Obligated	\$0.00	\$3,050,000.00
Total Funds Drawdown	\$0.00	\$107,326.80
Program Funds Drawdown	\$0.00	\$107,326.80
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$107,326.80
Match Contributed	\$0.00	\$0.00

Activity Description:

The intent of this project is to provide a revitalization plan for the continued recovery and redevelopment of Old Arabi and to proceed with improvement projects identified in the St. Bernard Parish Planning report. In addition, this project will fund the land acquisition and survey of property at the entrance of Old Arabi.

Location Description:

St. Claude Avenue commercial corrdior and Friscoville Street in St. Bernard Parish, LA, 70043

Activity Progress Narrative:

Planning and Design and Admin was conducted this quarter. - R.M. Jackson, Compliance Analyst, (225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Linear feet of Public 0 0/4000



Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	706	560	5597	22.62
LMI%:				22.62

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Activity Title: Strategic Demolition for Economic Recovery

Activity Category: Activity Status:

Clearance and Demolition Under Way

Project Number: Project Title:

0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

08/24/2009 08/09/2015

Benefit Type: Completed Activity Actual End Date:
Area Benefit (Census)

National Objective: Responsible Organization:

Slums and Blight City of New Orleans - K/R

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$8,817,221.51
Total Budget	\$0.00	\$8,817,221.51
Total Obligated	\$0.00	\$9,125,000.00
Total Funds Drawdown	\$115,831.17	\$6,303,799.13
Program Funds Drawdown	\$115,831.17	\$6,303,799.13
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$115,831.17	\$6,303,799.13
City of New Orleans - K/R	\$115,831.17	\$6,303,799.13
Match Contributed	\$0.00	\$0.00

Activity Description:

Demolish approximately 400 vacant blighted commercial and residential properties that have been identified for demolition within the City of New Orleans' Housing Opportunity Zones and along the most highly traveled commercial corridors of New Orleans.

Location Description:

Approximately 50 commercial corridors and specified Housing Opportunity Zones throughout the City of New Orleans, LA

Activity Progress Narrative:

Funds were expended this quarter for Construction and Admin. - Desirae Williams, Infrastructure Analyst, (225) 219-9600

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/400
# of buildings (non-residential)	0	0/400



Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	175621	79523	467013	54.63

LMI%:	54.63
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Activity Title: Broad/Washington Streetscape Project - New

Orleans

Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0021

Projected Start Date:

07/06/2009

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

12/31/2015

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans - K/R

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$407,593.16
Total Budget	\$0.00	\$407,593.16
Total Obligated	\$0.00	\$407,593.16
Total Funds Drawdown	\$11,151.71	\$248,031.71
Program Funds Drawdown	\$11,151.71	\$248,031.71
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$11,151.71	\$248,031.71
City of New Orleans - K/R	\$11,151.71	\$248,031.71
Match Contributed	\$0.00	\$0.00

Activity Description:

The Broad/Washington Streetscape design and construction of roadway enhancements include sidewalks, driveways, pedestrian walkway improvements, bikeways, vehicular and pedestrian signalization and signage, landscaping, benches, trash receptacles, bike parking facilities, crosswalks, lighting, public art, pocket park improvements, minor drainage modifications/improvements, and minor curb, gutter, sidewalk, street surface and other improvements where repair and/or transition to adjacent improvements are necessary.

Location Description:

South Broad Street from Fourth Street to Louisiana Avenue and on Washington Avenue from South White Street to South Dorgenois Street (a bike lane striping only Napoleon Ave. to Earhart Blvd. along Broad Street), New Orleans, LA 70125

Activity Progress Narrative:

Funds were expended this quarter for Admin and Construction. - R.M. Jackson, Compliance Analyst, (225) 219-9600



Accomplishments Performance Measures

This Report Period Total **Cumulative Actual Total / Expected**

Total

of Linear feet of Public

0

0/1056

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	7668	1961	13488	71.39

LMI%: 71.39

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Activity Title: Michoud Front Door Roadway

Activity Status: Activitiy Category:

Construction/reconstruction of streets **Under Way**

Project Title: Project Number:

0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

01/12/2011 06/30/2016

Completed Activity Actual End Date: Benefit Type: Area Benefit (Census)

National Objective: Responsible Organization:

Urgent Need City of New Orleans - K/R

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$2,000,000.00
Total Budget	\$0.00	\$2,000,000.00
Total Obligated	\$0.00	\$2,000,000.00
Total Funds Drawdown	\$0.00	\$263,113.00
Program Funds Drawdown	\$0.00	\$263,113.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$263,113.00
Match Contributed	\$0.00	\$0.00

Match Contributed \$0.00 \$0.00

Activity Description:

This project will make substantial infrastructure improvements at the entry-way to the NASA-Michoud Assembly Facility. This project involves design and construction of lanscaping, storm drains, installation of solar lighting, and asphalt cold planing and overlay of portions of Old Gentilly Road, as well as expanded roadway improvements from I-510 to Chef Menteur Highway. This activity is part of a much larger project that includes funds from Local Government for the Michoud Facility in I2OC - 00009 in the 2nd Katrina/Rita grant.

Location Description:

Old Gentilly Highway between Chef Menteur and I-510

Activity Progress Narrative:

Admin and Construction was conducted this quarter. - R.M. Jackson, Compliance Analyst, (225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected Total Total # of Linear feet of Public 0 0/3717



Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	175621	79523	467013	54.63

LMI%: 54.63

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Activity Title: Reno Hills Area Sewer Collection System

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

0021

Projected Start Date:

12/21/2009

Benefit Type:

Area Benefit (Census)

National Objective:

Slums and Blight

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

12/31/2015

Completed Activity Actual End Date:

Responsible Organization:

St. Tammany Parish Government

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$5,246,230.50
Total Budget	\$460,790.50	\$5,246,230.50
Total Obligated	\$460,790.50	\$5,246,230.50
Total Funds Drawdown	\$610,751.46	\$2,877,180.51
Program Funds Drawdown	\$610,751.46	\$2,877,180.51
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$610,751.46	\$2,827,783.04
St. Tammany Parish Government	\$610,751.46	\$2,827,783.04
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity allows for the collection and transportation of sewerage and also covers expanded force mains, some surveying, and residual engineering costs for coordination and inspection for the Reno Hills Sewer Project.

Location Description:

Area bounded by Florida, Albert, LaBarre and Wilkerson Streets, Mandeville, LA 70448

Activity Progress Narrative:

Budget increased and received from LaBarre ILTR 00218. Funds were expended this quarter on Admin and Planning and Design. - R.M. Jackson, Compliance Analyst, (225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total

of Linear feet of Public

Total

0
0/20200



Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	1519	1318	20150	14.08
LMI%:				14.08

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding SourcesAmountPrivate Funds\$77,075.00Total Other Funding Sources\$77,075.00



Activity Title: LaBarre Street Detention Pond and Drainage

Improve

Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0021

Projected Start Date:

12/22/2009

Benefit Type:

Area Benefit (Census)

National Objective: Slums and Blight **Activity Status:**

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

06/11/2018

Completed Activity Actual End Date:

Responsible Organization:

St. Tammany Parish Government

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$4,467,030.50
Total Budget	(\$460,790.50)	\$4,467,030.50
Total Obligated	(\$460,790.50)	\$4,467,030.50
Total Funds Drawdown	\$0.00	\$4,467,030.50
Program Funds Drawdown	\$0.00	\$4,467,030.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$4,467,030.50
St. Tammany Parish Government	\$0.00	\$4,467,030.50
Match Contributed	\$0.00	\$0.00

Activity Description:

Drainage pond construction.

Location Description:

This project covers the area along LaBarre Street and the adjoining streets comprising the drainage area in the unincorporated area just north of the city limits of Mandeville, LA

Activity Progress Narrative:

Budget decreased and transferred to Reno Hills ILTR 00208 from LaBarre ILTR 00218. Project to be closed out; funds transferred to Reno Hills project. - R.M. Jackson, Compliance Analyst, (225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Linear feet of Public 0 0/27370



Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	618	618	6554	18.86
LMI%:				18.86

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding SourcesAmountPrivate Funds\$531,937.00Total Other Funding Sources\$531,937.00



Activity Title: South Lafourche Storm Harbor Marina

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0021

Projected Start Date:

05/25/2010

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

12/30/2015

Completed Activity Actual End Date:

Responsible Organization:

Lafourche Parish Council

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,000,000.00
Total Budget	\$0.00	\$1,000,000.00
Total Obligated	\$0.00	\$1,000,000.00
Total Funds Drawdown	\$83,966.30	\$722,365.91
Program Funds Drawdown	\$83,966.30	\$722,365.91
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$83,966.30	\$722,365.91
Lafourche Parish Council	\$83,966.30	\$722,365.91
Match Contributed	\$0.00	\$0.00

Activity Description:

Construct marina & boat launch; install (10) mooring piles; install rip-rap to stabilize shoreline. Additional funding for this project comes from the IFIS - 00023 activity in the first Katrina/Rita grant.

Location Description:

Golden Meadow, LA

Activity Progress Narrative:

Funds were expended this quarter for Construction and Design. - Jared Lee, Recovery Analyst, (225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Public Facilities 0 0/1



Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	21304	14191	88250	40.22

LMI%:	40.2
LIVII%:	40

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding SourcesAmountPrivate Funds\$25,000.00Total Other Funding Sources\$25,000.00



Activity Title: Program Management and Monitoring

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

0021 Infrastructure - Long Term Community Recovery

Projected End Date:

09/16/2017

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans - K/R

Jan 1 thru Mar 31, 2015 **Overall** To Date **Total Projected Budget from All Sources** N/A \$8,631,555.78 \$0.00 **Total Budget** \$8,631,555.78 **Total Obligated** \$0.00 \$8,374,074.56 **Total Funds Drawdown** \$458,927.83 \$6,909,194.10 \$458,927.83 \$6,909,194.10 **Program Funds Drawdown Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$458,927.83 \$6,909,194.10 City of New Orleans - K/R \$458,927.83 \$6,909,194.10

Activity Description:

Match Contributed

Projected Start Date:

National Objective:

02/18/2010

N/A

N/A

Benefit Type:

The Program Management and Monitoring staffing project will ensure that the funded projects further the goals and objectives of the Disaster CDBG grant under the Louisiana Long Term Community Recovery Program. The staff is primarily responsible for monitoring all the sub-recipients/contractors/city departments associated with Disaster CDBG projects. This activity funds 16 Disaster CDBG staff positions and several part-time 15% Disaster CDBG staff positions through at least 6 years.

\$0.00

Location Description:

1300 Perdido Street New Orleans, LA 70112

Activity Progress Narrative:

Funds were expended this quarter for Admin. - R.M. Jackson, Compliance Analyst, (225) 219-9600

Accomplishments Performance Measures

No Accomplishments Performance Measures



\$0.00

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: ILTR - 00240
Activity Title: Sanchez Center

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0021

Projected Start Date:

01/01/2013

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

06/30/2016

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans - K/R

Overall	Jan 1 thru Mar 31, 2015 To I	
Total Projected Budget from All Sources	N/A	\$6,015,265.41
Total Budget	\$0.00	\$6,015,265.41
Total Obligated	\$0.00	\$5,600,000.00
Total Funds Drawdown	\$402,474.16	\$4,667,791.01
Program Funds Drawdown	\$402,474.16	\$4,667,791.01
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$402,474.16	\$4,667,791.01
City of New Orleans - K/R	\$402,474.16	\$4,667,791.01
Match Contributed	\$0.00	\$0.00

Activity Description:

This project includes the design and construction of a community center in the Lower Ninth Ward neighborhood. The CDBG element of the project will rehabilitate the pool in the community center.

Location Description:

1616 Caffin Avenue New Olreans, LA 70117

Activity Progress Narrative:

Funds were expended for Admin and Construction. - R.M. Jackson, Compliance Analyst, (225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Public Facilities 0 0/1



Beneficiaries - Area Benefit Census Method

	Low	/ Mod	Total	Low/Mod
# of Persons	5601	2660	12242	67.48
LMI%:				67.48

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Amount
\$13,667,936.00
\$1,360,545.53
\$15,028,481.53



Activity Title: Public Greenspace Tree Replacement Phase II

Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0021

Projected Start Date:

08/16/2010

Benefit Type:

Area Benefit (Census)

National Objective:

Slums and Blight

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

12/31/2015

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans - K/R

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,250,032.31
Total Budget	\$0.00	\$1,250,032.31
Total Obligated	\$0.00	\$1,250,032.31
Total Funds Drawdown	\$2,360.01	\$745,813.24
Program Funds Drawdown	\$2,360.01	\$745,813.24
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$2,360.01	\$745,813.24
City of New Orleans - K/R	\$2,360.01	\$745,813.24
Match Contributed	\$0.00	\$0.00

Activity Description:

This project will fund the planting of approximately 1,520 trees, turf refurbishment, arboreal care for 212 trees, 19,200 square feet of walking path restoration and ornamental planting beds consisting of 4,471 shrubs and 41,188 ground covers along the neutral grounds and rights-of-way of strategic corridors and in parks throughout the City of New Orleans.

Location Description:

Alcee Fortier Blvd. (Canal to Dwyer); Almonaster Blvd. (Franklin to Law); Bundy Rd. (I-10 to Chef Menteur); Canal Street (Claiborne to Carrollton); Carrollton Avenue (Claiborne to Orleans Avenue); Desaix Boulevard (Moss to Gentilly); Earhart Boulevard (Hamilton St. to Broadway); Esplanade Avenue (from Moss to Rampart); Jefferson Avenue (Claiborne to Tonti); Higgans Boulevard (Almonaster to Alvar); Holiday Drive (Gen. DeGaulle to Gen. Meyer); Mayo Dr. (I-10 to Dwyer); Orleans Avenue (City Park Avenue to Claiborne); Pontchartrain Park Golf Course; Poydras Street (from S. Peters Street to the I-10 overpass), New Orleans, LA

Activity Progress Narrative:

Funds were expended for Admin and Construction. - R.M. Jackson, Compliance Analyst, (225) 219-9600



Accomplishments Performance Measures

This Report Period
Total

Cumulative Actual Total / Expected

Total

of Linear feet of Public

0

0/5000

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

Low	Mod	Total	Low/Mod
76614	34749	188569	59.06

LMI%: 59.06

Activity Locations

of Persons

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Activity Title: Street Light Repairs

Activity Category: Activity Status:

Construction/reconstruction of streets Under Way

Project Number: Project Title:

0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

12/23/2010 12/31/2016

Benefit Type: Completed Activity Actual End Date:
Area Benefit (Census)

National Objective: Responsible Organization:

Low/Mod City of New Orleans - K/R

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$22,036,022.60
Total Budget	\$0.00	\$22,036,022.60
Total Obligated	\$0.00	\$22,038,525.91
Total Funds Drawdown	\$35,002.43	\$22,036,022.60
Program Funds Drawdown	\$35,002.43	\$22,036,022.60
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$35,002.43	\$22,036,022.60
City of New Orleans - K/R	\$35,002.43	\$22,036,022.60
Match Contributed	\$0.00	\$0.00

Activity Description:

This project reimburses the City of New Orleans for repairs and replacements of wirings and light fixtures for the streetlights spread throughout the city. In addition, this activity includes project management services.

Location Description:

New Orleans, citywide

Activity Progress Narrative:

Funds were expended for Admin and Construction. - R.M. Jackson, Compliance Analyst, (225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Linear feet of Public 0 0/894538



Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	175621	79523	467013	54.63

LMI%: 54.63

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Activity Title: Public Facilities Environ. Testing & Remediation

Activity Category: Activity Status:

Clearance and Demolition Under Way

Project Number: Project Title:

0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

10/21/2011 12/14/2016

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod City of New Orleans - K/R

Overall	Jan 1 thru Mar 31, 2015 To Da	
Total Projected Budget from All Sources	N/A	\$3,408,398.80
Total Budget	\$0.00	\$3,408,398.80
Total Obligated	\$0.00	\$3,408,398.80
Total Funds Drawdown	\$680,446.52	\$1,684,933.71
Program Funds Drawdown	\$680,446.52	\$1,684,933.71
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$680,446.52	\$1,684,933.71
City of New Orleans - K/R	\$680,446.52	\$1,684,933.71
Match Contributed	\$0.00	\$0.00

Activity Description:

Area Benefit (Census)

This project will use funds for environmental testing and contaminant remediation for parks and playgrounds throughout the city of New Orleans, as well as for public facility recovery project with insufficient funding for these purposes.

Location Description:

Palmer Park, S. Claiborne @ S. Carrollton, New Orleans, LA 70118; Evans Playground, 5100 LaSalle St., New Orleans, LA 70115; Danneel Playground 5501 St. Charles Ave., New Orleans 70115; Taylor Playground 3101 Washington Ave., New Orleans, LA 70125; Burke Playground, 2524 Annunciation St., New Orleans, LA 70130; Annunciation Playground, 800 Race St., New Orleans, LA 70130; Van McMurray Playground, 2000 Phillip St., New Orleans, LA 70113; A.L. Davis Playground, 2600 LaSalle St., New Orleans, LA 70113; Hunterfield Playground, 1600 N. Claiborne Ave., New Orleans, LA 70116; Treme Center Playground, 1400 St. Phillip St., New Orleans, LA 70116; Lemann II Playground, 1600 Lafitte St., New Orleans, LA 70112; Easton Playground 600 N. Lopez St., New Orleans 70119; Stallings Center Playground, 1900 Desire St., New Orleans, LA 70117; Sam Bonart Playground, Forstall & Marias St., New Orleans, LA 70117; Village De L'est Playground, 13512 Granville St., New Orleans, LA 70129

Activity Progress Narrative:

Funds were expended this quarter for Construction. - Desirae Williams, Infrastructure Analyst, (225) 219-9600



Accomplishments Performance Measures

This Report Period Total **Cumulative Actual Total / Expected**

Total

of Properties

of Persons

0

0/18

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

Low/Mod	Total	Mod	Low
54.63	467013	79523	175621

LMI%: 54.63

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Activity Title: Univ. Med. Ctr. (UMC) Infrastructure Improvements

Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0021

Projected Start Date:

12/06/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

12/31/2016

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans - K/R

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$3,351,404.51
Total Budget	\$0.00	\$3,351,404.51
Total Obligated	\$0.00	\$3,351,404.51
Total Funds Drawdown	\$643,948.70	\$2,632,227.71
Program Funds Drawdown	\$643,948.70	\$2,632,227.71
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$643,948.70	\$2,632,227.71
City of New Orleans - K/R	\$643,948.70	\$2,632,227.71
Match Contributed	\$0.00	\$0.00

Activity Description:

This project undertakes infrastructure improvements to facilitate the development of the new University Medical Center (UMC). This includes site clearance, drainage improvements, ATT fiber relocation, sewer improvements, utility connections, and street improvements in the footprint of the UMC..

Location Description:

UMC footprint bounded by Canal Street, South Claiborne Avenue, Tulane Avenue and South Galvez Street, New Orleans, 70112

Activity Progress Narrative:

Funds were expended this quarter for Construction. - Desirae Williams, Infrastructure Analyst, (225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Linear feet of Public 0 0/5000



Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	175621	79523	467013	54.63

LMI%:	54.63
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: ILTR - 00275 - LM

Activity Title: Iberville Soft Second Mortgage - LMI

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

0021

Projected Start Date:

12/19/2011

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

06/30/2016

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans - K/R

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,020,000.00
Total Budget	(\$980,000.00)	\$1,020,000.00
Total Obligated	(\$980,000.00)	\$1,020,000.00
Total Funds Drawdown	\$324,170.69	\$324,170.69
Program Funds Drawdown	\$324,170.69	\$324,170.69
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$324,170.69	\$324,170.69
City of New Orleans - K/R	\$324,170.69	\$324,170.69
Match Contributed	\$0.00	\$0.00

Activity Description:

This project implements a Soft Second Mortgage Program for homebuyers in the Iberville target area. The Iberville Soft-Second Mortgage Program will strategically promote homeownership opportunities for low to moderate and mid-income individuals and families who are buying their first homes in the Iberville Redevelopment Target area. This activity

Location Description:

Area bounded by Broad Street to the north, Rampart Street to the south, St. Bernard Avenue to the east and Tulane Avenue to the west, New Orleans, LA 70112

Activity Progress Narrative:

Funds were moved from the \$52 million Soft Second State allocation to this project. One of the applicants was UN. Funds were expended this quarter on Admin. - Desirae Williams, Infrastructure Analyst, (225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Properties 0 6/17



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	6/17
# of Singlefamily Units	0	6/17

	This	s Report Period		Cumulative	Actual Total / E	xpected	
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	2/0	4/17	6/17	100.00
# Owner Households	0	0	0	2/0	4/17	6/17	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found
Total Other Funding Sources



Grantee Activity Number: ILTR - 00275 - UN

Activity Title: Iberville Soft Second Mortgage - UN

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

0021

Projected Start Date:

12/19/2011

Benefit Type:

Direct Benefit (Households)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

06/30/2016

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans - K/R

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$980,000.00
Total Budget	\$980,000.00	\$980,000.00
Total Obligated	\$980,000.00	\$980,000.00
Total Funds Drawdown	\$33,500.00	\$33,500.00
Program Funds Drawdown	\$33,500.00	\$33,500.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$33,500.00	\$33,500.00
City of New Orleans - K/R	\$33,500.00	\$33,500.00
Match Contributed	\$0.00	\$0.00

Activity Description:

See Activity Description for ILTR - 00275 - LMI.

Location Description:

Area bounded by Broad Street to the north, Rampart Street to the south, St. Bernard Avenue to the ast and Tulane Avenue to the west, New Orleans, LA 70112

Activity Progress Narrative:

Funds were moved from the \$52 million Soft Second State allocation to this project. One of the applicants was UN. Funds were expended this quarter on Admin. - Desirae Williams, Infrastructure Analyst, (225) 219-9601

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Properties 0 1/16



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/16
# of Singlefamily Units	0	1/16

	inis	s Report Period		Cumulative	Actual Total / E	xpectea	
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	1/16	0.00
# Owner Households	0	0	0	0/0	0/0	1/16	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found
Total Other Funding Sources



Activity Title: Bridge Replacement Phase IV

Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0021

Projected Start Date:

07/26/2012

Benefit Type: Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

12/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Vermilion Parish Police Jury

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$235,324.89
Total Budget	\$7,114.64	\$235,324.89
Total Obligated	\$7,114.64	\$235,324.89
Total Funds Drawdown	\$9,945.89	\$235,324.89
Program Funds Drawdown	\$9,945.89	\$235,324.89
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$9,945.89	\$235,324.89
Vermilion Parish Police Jury	\$9,945.89	\$235,324.89
Match Contributed	\$0.00	\$0.00

Activity Description:

This project proposes to replace the Wright Road Bridge (which is considered a weak link in the Vermilion Parish road system) over an unnamed coulee. Other funds include \$72,337.75 in Other Federal and \$65,570.49 in local funds.

Location Description:

Wright Road Bridge - 70542

Activity Progress Narrative:

Amendment Number 2 added funds to Public Facilities from another project. Amendment Number 3 added unallocated funds to Public Facilities reducing the amount of local funds interjected. Funds were expended this quarter for Admin and Construction. - Nechelle Polk, Recovery Specialist, (225) 219-9600

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	1023	570	3965	40.18
LMI%:				40.18

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Private Funds	\$0.00
Total Other Funding Sources	\$0.00



Activity Title: Sharp Road and Century Oaks

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

0021

Projected Start Date:

05/01/2014

Benefit Type:

Area Benefit (Census)

National Objective:

Slums and Blight

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

12/01/2015

Completed Activity Actual End Date:

Responsible Organization:

St. Tammany Parish Government

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,979,602.40
Total Budget	\$484,573.40	\$1,979,602.40
Total Obligated	\$484,573.40	\$2,270,540.70
Total Funds Drawdown	\$25,599.00	\$148,575.00
Program Funds Drawdown	\$25,599.00	\$148,575.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$25,599.00	\$148,575.00
St. Tammany Parish Government	\$25,599.00	\$148,575.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity funds road and drainage improvements for Sharp Road in St. Tammany Parish.

Location Description:

St. Tammany Parish

Activity Progress Narrative:

Budget increase from transfer from Lapin Street ILTR 00283. Funds were expended this quarter for Admin and Planning and Design. - R.M. Jackson, Compliance Analyst, (225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected
Total Total

of Linear feet of Public 0 0/2500



Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	1188	1170	18271	12.91

LMI%:	12.91
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Activity Title: Lapin St., Quail Creek and Forest Brook Drain. Imp

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

0021

Projected Start Date:

05/01/2014

Benefit Type:

Area Benefit (Census)

National Objective:

Slums and Blight

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

12/01/2015

Completed Activity Actual End Date:

Responsible Organization:

St. Tammany Parish Government

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$2,362,364.40
Total Budget	(\$820,373.60)	\$2,362,364.40
Total Obligated	(\$820,373.60)	\$2,071,426.10
Total Funds Drawdown	\$103,686.31	\$265,444.53
Program Funds Drawdown	\$103,686.31	\$265,444.53
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$103,686.31	\$265,444.53
St. Tammany Parish Government	\$103,686.31	\$265,444.53
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity funds road and drainage improvements for Lapin Road in St. Tammany Parish.

Location Description:

Bayou Castine Sub-Basin near the Quail Creek and Forrest Brook subdivisions.

Activity Progress Narrative:

Budget was decreased and transferred funds to Sharp Road ILTR 00281 and put remaining funds in Unallocated Funds line item for Grant Management Services. Funds were expended this quarter for Admin and Planning and Construction. - R.M. Jackson, Compliance Analyst, (225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Linear feet of Public 0 0/7000



Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	681	662	8408	15.97
LMI%:				15.97

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Activity Title: Gernon Brown Gym

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0021

Projected Start Date:

12/31/2012

Benefit Type:

Area Benefit (Census)

National Objective:

Slums and Blight

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

12/31/2015

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans - K/R

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,680,032.00
Total Budget	\$200,000.00	\$1,680,032.00
Total Obligated	\$200,000.00	\$1,680,032.00
Total Funds Drawdown	\$75,416.40	\$1,508,328.25
Program Funds Drawdown	\$75,416.40	\$1,508,328.25
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$75,416.40	\$1,508,328.25
City of New Orleans - K/R	\$75,416.40	\$1,508,328.25
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity is for the repair and renovation of the Gernon Brown Gym.

Location Description:

1001 Harrison Avenue, New Orleans, LA 70124

Activity Progress Narrative:

Budget was increased from transfer from Robert E Smith Library ILTR 00165. Funds were expended this quarter for Admin and Construction. - R.M. Jackson, Compliance Analyst, (225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Public Facilities 0 0/1



Beneficiaries - Area Benefit Census Method

# of Persons	Low 9448	Total 39232	Low/Mod 35.61
LMI%:			35.61

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
FEMA Public Assistance	\$48,995.00
Private Funds	\$373,785.00
Total Other Funding Sources	\$422,780.00



Activity Title: Joseph Bartholomew Multi-Purpose Community

Center

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title:

0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

12/31/2012 12/31/2015

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod City of New Orleans - K/R

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,200,000.00
Total Budget	\$0.00	\$1,200,000.00
Total Obligated	\$0.00	\$1,200,000.00
Total Funds Drawdown	\$56,575.03	\$1,119,141.54
Program Funds Drawdown	\$56,575.03	\$1,119,141.54
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$56,575.03	\$1,119,141.54
City of New Orleans - K/R	\$56,575.03	\$1,119,141.54
Match Contributed	\$0.00	\$0.00

Activity Description:

Area Benefit (Census)

This activity funds the construction of a multi-purpose community center as part of the rebuilding/renovation/rehabilitation of a golf course clubhouse ravaged by flooding after Hurricane Katrina.

Location Description:

6520 Congress Drive, New Orleans, LA 70126

Activity Progress Narrative:

Funds were expended this quarter for Admin and Construction. - R.M. Jackson, Compliance Analyst, (225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Public Facilities

O 0/1



Beneficiaries - Area Benefit Census Method

	Low		Total	Low/Mod
# of Persons	8037	3456	16952	67.80
LMI%:				67.8

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
FEMA Public Assistance	\$726,303.03
Private Funds	\$2,384,986.87
Total Other Funding Sources	\$3,111,289.90



Activity Title: Office of Fair Housing

Activity Category: Activity Status:

Public services Under Way

Project Number:

Project Title

Project Number: Project Title:

0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

08/01/2013 12/31/2016

Benefit Type: Completed Activity Actual End Date:

National Objective:Responsible Organization:Urgent NeedSt. Bernard Parish Government

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$323,226.49
Total Budget	\$23,226.49	\$323,226.49
Total Obligated	\$23,226.49	\$323,226.49
Total Funds Drawdown	\$3,244.50	\$66,719.87
Program Funds Drawdown	\$3,244.50	\$66,719.87
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$3,244.50	\$66,719.87
St. Bernard Parish Government	\$3,244.50	\$66,719.87
Match Contributed	\$0.00	\$0.00

Activity Description:

Area Benefit (Census)

The parish of St. Bernard is to hire a Coordinator, train council, staff and any and all personnel in FHEO (Fair Housing Equal Opportunity) and federal requirements for Equal Opportunity and assure that they comply with any and all regulations for the expenditure of CDBG/federal funds. This activity funds the Fair Housing Coordinator position, office supplies/printing, marketing, advertising, rental land appraisals, and titles/closings.

Location Description:

8201 West Judge Perez Drive, Chalmette, LA 70043

Activity Progress Narrative:

Budget was increased from transfer from Val Reiss Park ILTR 00060. Funds were expended this quarter for Admin. - R.M. Jackson, Compliance Analyst, (225) 219-9600

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	14577	12650	66442	40.98

LMI%: 40.98

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: ILTR - Budget for St. Bernard Parish Proj. in Rev.

Activity Title: ILTR - Budget for St. Bernard Parish Proj. in Rev.

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0021

Projected Start Date:

06/05/2008

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Planned

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

06/04/2018

Completed Activity Actual End Date:

Responsible Organization:

St. Bernard Parish Government

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$150,000.00
Total Budget	(\$123,226.49)	\$150,000.00
Total Obligated	(\$123,226.49)	\$450,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
St. Bernard Parish Government	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity holds funds for Long Term Community Recovery projects not yet approved for St. Bernard Parish in Grant 1.

Location Description:

St. Bernard Parish

Activity Progress Narrative:

This activity holds funds for St. Bernard Parish for Long Term Community Recovery. Funds are obligated for this purpose and were moved into individual activities as the activity application amendments are approved.

Joseph Rossman

Disaster Recovery Analyst (225) 219-9600



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources





Grantee Activity Number: ILTR - St. Tammany Parish Projects in Review
Activity Title: ILTR - St. Tammany Parish Projects in Review

Activitiy Category:

Planning

Project Number:

0021

Projected Start Date:

06/12/2008

Benefit Type:

Area Benefit (Census)

National Objective:

N/A

Activity Status:

Planned

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

06/11/2018

Completed Activity Actual End Date:

Responsible Organization:

St. Tammany Parish Government

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$346,891.18
Total Budget	\$335,800.20	\$346,891.18
Total Obligated	\$335,800.20	\$335,800.20
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
St. Tammany Parish Government	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity holds funds for St. Tammany Parish, including the remaining funds in the Cooperative Endeavor Agreements for the Village of Folsom, and the Towns of Pearl River and Abita Springs for Long Term Community Recovery. Funds are obligated for this purpose and will be broken out into individual activities as they are approved.

Location Description:

St. Tammany Parish

Activity Progress Narrative:

Funds obligated this quarter due to St. Tammany Parish setting aside a portion of their Long Term Community Recovery allocation for grants management services.

Joseph Rossman Disaster Recovery Analyst (225) 219-9600



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: ILTR -Budget for Jefferson Parish Proj. in Review

Activity Title: ILTR -Budget for Jefferson Parish Proj. in Review

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0021

Projected Start Date:

11/04/2008

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Planned

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

02/19/2018

Completed Activity Actual End Date:

Responsible Organization:

Jefferson Parish

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$2,931,950.12
Total Budget	\$631,575.01	\$2,931,950.12
Total Obligated	\$631,575.01	\$631,575.01
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Jefferson Parish	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity holds funds for Jefferson Parish for Long Term Community Recovery Infrastructure. Funds are obligated for this purpose and will be broken out into indivdual activities as they are approved.

Location Description:

Jefferson Parish

Activity Progress Narrative:

Funds obligated this quarter due to Jefferson Parish setting aside a portion of their Long Term Community Recovery allocation for grants management services.

Joseph Rossman Disaster Recovery Analyst





Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources





Grantee Activity Number: ILTR -Budget for Orleans Parish Projects in **Review ILTR** -Budget for Orleans Parish Projects in **Activity Title:**

Activitiy Category: Activity Status:

Planning Planned

Project Number: Project Title:

0021 Infrastructure - Long Term Community Recovery

Projected Start Date: Projected End Date:

09/17/2007 09/16/2017

Benefit Type:

Completed Activity Actual End Date: Area Benefit (Census)

National Objective: Responsible Organization:

N/A City of New Orleans - K/R

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,026,890.55
Total Budget	(\$292,614.79)	\$1,026,890.55
Total Obligated	(\$292,614.79)	\$2,813,452.27
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of New Orleans - K/R	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity holds funds for Orleans Parish for Long Term Community Recovery. Funds are obligated for this purpose and will be broken out into individual activities as they are approved.

Location Description:

Orleans Parish

Activity Progress Narrative:

This activity holds funds for the City of New Orleans for Long Term Community Recovery. Funds are obligated for this purpose and were moved into individual activities as the activity application amendments are approved. Joseph Rossman

Disaster Recovery Analyst (225) 219-9600



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

National Objective:

Project # / Title: 0022 / Infrastructure - Local Government

Grantee Activity Number: ILOC - 00005

Activity Title: The Cove

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Completed

Project Number: Project Title:

0022 Infrastructure - Local Government

Projected Start Date: Projected End Date:

07/13/2009 01/03/2013

Benefit Type: Completed Activity Actual End Date:

Area Benefit (Census) 02/12/2015

Slums and Blight Division of Administration Facility Planning

Jan 1 thru Mar 31, 2015 To Date **Overall Total Projected Budget from All Sources** N/A \$3,071,675.71 **Total Budget** \$0.00 \$3,071,675.71 **Total Obligated** \$0.00 \$3,071,675.71 **Total Funds Drawdown** \$0.00 \$3,071,675.71 **Program Funds Drawdown** \$0.00 \$3,071,675.71



Responsible Organization:

Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,071,675.71
Division of Administration Facility Planning	\$0.00	\$3,071,675.71
Match Contributed	\$0.00	\$0.00

Activity Description:

This project will renovate the north and south wings of the University of New Orleans dining facility (known as The Cove), and demolish and reconstruct the central section. The renovated building will be fully restored as well.

Location Description:

2000 Lakeshore Drive, New Orleans, LA 70148

Activity Progress Narrative:

Closeout occurred this quarter. - Jeremy Meiske, Infrastructure Analyst, (225) 219-9600

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	1	1/1
# of Non-business Organizations	1	1/1

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	175621	79523	467013	54.63

LMI%:	54.63	
LIVII 70:	54.63	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
FEMA Public Assistance	\$391,350.24
Private Funds	\$558,449.76
Total Other Funding Sources	\$949.800.00





Activity Title: Woldenberg Riverfront Park - Wharves Repair

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0022

Projected Start Date:

10/21/2010

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure - Local Government

Projected End Date:

12/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Audubon Nature Institute Inc

Overall	Jan 1 thru Mar 31, 2015	To Date	
Total Projected Budget from All Sources	N/A	\$2,134,891.39	
Total Budget	(\$238.15)	\$2,134,891.39	
Total Obligated	(\$238.15)	\$2,134,891.39	
Total Funds Drawdown	\$0.00	\$2,134,891.39	
Program Funds Drawdown	\$0.00	\$2,134,891.39	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$0.00	\$2,134,891.39	
Match Contributed	\$0.00	\$0.00	

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
Audubon Nature Institute Inc	Rehabilitation/reconstru ction of a public improvement	0022	ILOC - 00027	Woldenberg Riverfront Park- Splash Pad &Landscaping	General Account
Audubon Nature Institute Inc	Rehabilitation/reconstru ction of a public improvement	0022	ILOC - 00028	Woldenberg Riverfront Park -Plaza Peimeter Repairs	General Account
Audubon Nature Institute Inc	Rehabilitation/reconstru ction of a public improvement	0022	ILOC - 00029	Woldenberg Riverfront Park - Sculpture Restoration	General Account

Association Description:

All of the activities associated fund the Woldenberg Riverfront Park in New Orleans, and are grouped together to form one public facility to be reported as such in the DRGR. The majority of the funding is with ILOC - 00008 (Wharves Repair), so the performance measure is given there.

Activity Description:



This project repairs the damages suffered to the upper and lower Bienville Street Wharves, in Woldenberg Riverfront Park as a result of damages resulting from Hurricane Katrina.

Location Description:

#1 Canal Street, New Orleans, LA 70130

Activity Progress Narrative:

With Construction complete and project closeout in progress, the remaining available balance was de-obligated through Project Amendment Number 2 for use in ILOC-00028. - Jared Lee, Recovery Specialist, (225) 219-9600

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	175621	79523	467013	54.63
LMI%:				54.63

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding SourcesAmountPrivate Funds\$67,727.29Total Other Funding Sources\$67,727.29



Activity Title: Risk Study, I-Wall Analy., and Land Bridge Studies

Activity Category: Activity Status:

Planning Under Way

Project Number: Project Title:

0022 Infrastructure - Local Government

Projected Start Date: Projected End Date:

10/06/2010 12/31/2015

Benefit Type: Completed Activity Actual End Date:

Area Benefit (Census)

National Objective: Responsible Organization:

N/A Southeast Louisiana Flood Protection Authority East

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$900,000.00
Total Budget	\$0.00	\$900,000.00
Total Obligated	\$0.00	\$900,000.00
Total Funds Drawdown	\$11,160.00	\$653,991.64
Program Funds Drawdown	\$11,160.00	\$653,991.64
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$11,160.00	\$653,991.64
Southeast Louisiana Flood Protection Authority East	\$11,160.00	\$653,991.64
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity conducts planning and study activities related to flood protection for several risk-prone areas in St. Charles, Jefferson, and Orleans Parishes. Additionally, a "Levee Information Management System" will added to the project studies for the development and implementation of a Document Management System to manage and store electronic dcouments to the Southeast Louisiana Flood Protection Authority assets.

Location Description:

This area covers several areas in St. Charles, Jefferson, and Orleans Parishes.

Activity Progress Narrative:

Funds were expended this quarter for Planning. - Jared Lee, Recovery Specialist, (225) 219-9600

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Plans or Planning Products	0	0/1



Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	9098	4970	26894	52.31
LMI%:				52.31

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Activity Title: Louisiana Superdome

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Completed

Project Number: Project Title:

0022 Infrastructure - Local Government

Projected Start Date: Projected End Date:

01/01/2010 07/26/2012

Benefit Type: Completed Activity Actual End Date:

Area Benefit (Census) 02/12/2015

National Objective: Responsible Organization:

Slums and Blight Louisiana Stadium & Exposition District

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$51,321,670.00
Total Budget	\$0.00	\$51,321,670.00
Total Obligated	\$0.00	\$51,321,670.00
Total Funds Drawdown	\$0.00	\$51,321,670.00
Program Funds Drawdown	\$0.00	\$51,321,670.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$51,321,670.00
Louisiana Stadium & Exposition District	\$0.00	\$51,321,670.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Complete renovation and selected upgrades to the LA Superdome.

Location Description:

Sugar Bowl Drive New Orleans, LA 70112

Activity Progress Narrative:

Closeout occurred this quarter. - Desirae Williams, Infrastructure Analyst, (225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Public Facilities

1 1/1



Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	175621	79523	467013	54.63
LMI%:				54.63

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
FEMA Public Assistance	\$72,716,034.14
Private Funds	\$19,197,840.10
Total Other Funding Sources	\$91,913,874.24



Activity Title: Woldenberg Riverfront Park -Plaza Peimeter

Repairs

Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0022

Projected Start Date:

10/06/2010

Benefit Type: Area Benefit (Census)

Alea Dellelli (Cellsus

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure - Local Government

Projected End Date:

02/28/2016

Completed Activity Actual End Date:

Responsible Organization:

Audubon Nature Institute Inc

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$609,277.61
Total Budget	\$3,238.15	\$609,277.61
Total Obligated	\$238.15	\$606,277.61
Total Funds Drawdown	\$110,704.13	\$556,982.76
Program Funds Drawdown	\$110,704.13	\$556,982.76
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$110,704.13	\$556,982.76
Audubon Nature Institute Inc	\$110,704.13	\$556,982.76
Match Contributed	\$0.00	\$0.00

Activity Description:

This project completes repairs and improvements to plaza perimeter, wayfaring signage, public restrooms, and general restoration throughout Woldenberg Riverfront Park.

Location Description:

#1 Canal Street, New Orleans, 70130

Activity Progress Narrative:

Project Amendment Number 4 increased the DR-CDBG budget (from ILOC-00008) to cover increased construction costs approved by change orders. Funds were expended this quarter for construction. - Jared Lee, Recovery Specialist, (225) 219-9600

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	175621	79523	467013	54.63

LMI%: 54.63

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding SourcesAmountPrivate Funds\$26,000.00Total Other Funding Sources\$26,000.00



Activity Title: Woldenberg Riverfront Park - Sculpture

Restoration

Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0022

Projected Start Date:

10/06/2010

Benefit Type: Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Infrastructure - Local Government

Projected End Date:

03/14/2013

Completed Activity Actual End Date:

10/02/2014

Responsible Organization:

Audubon Nature Institute Inc

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$286,831.00
Total Budget	(\$3,000.00)	\$286,831.00
Total Obligated	(\$3,000.00)	\$286,831.00
Total Funds Drawdown	\$0.00	\$286,831.00
Program Funds Drawdown	\$0.00	\$286,831.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$286,831.00
Audubon Nature Institute Inc	\$0.00	\$286,831.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This project completes repairs and reconditions of sculptures and monuments located in Woldenberg Riverfront Park.

Location Description:

#1 Canal Street, New Orleans, LA 70130

Activity Progress Narrative:

Project Amendment Number 3 transferred budget of returned funds (duplicate payment on same activity) from this project to ILOC-00028. Closeout reported last quarter incorrectly, completed this quarter, when funds moved out. - Jared Lee, Recovery Specialist, (225) 219-9600

The measure will be reported when ILOC - 00008 (Wharves Repair) completes closeout, as this is all part of the same public facility, Woldenberg Riverfront Park. - Joseph Rossman, Disaster Recovery Analyst, (225) 219-9600



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	175621	79523	467013	54.63

LMI%: 54.63

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Activity Title: Greater New Orleans Community Health

Connection

Infrastructure - Local Government

Activity Category: Activity Status:

Public services Under Way

Project Number: Project Title:

Projected Start Date: Projected End Date:

12/17/2010 06/30/2016

Benefit Type: Completed Activity Actual End Date:

Direct Benefit (Persons)

0022

National Objective: Responsible Organization:

Low/Mod Louisiana Department of Health and Hospitals

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$32,500,000.00
Total Budget	\$0.00	\$32,500,000.00
Total Obligated	\$0.00	\$32,500,000.00
Total Funds Drawdown	\$1,876,994.30	\$32,500,000.00
Program Funds Drawdown	\$1,876,994.30	\$32,500,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,876,994.30	\$32,500,000.00
Louisiana Department of Health and Hospitals	\$1,876,994.30	\$32,500,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The Greater New Orleans Community Health Connection (GNOCHC) is a new Medicaid Section 1115 Waiver Demonstration program to provide primary and behavioral health care services to low-income, uninsured adults in the Greater New Orleans area between October 1, 2010 and Deember 31, 2013. This program is an outgrowth of a three-year Primary Care Access and Stabilization Grant (PCASG) that ended in September 2010. This program (GNOCHC) will transition PCASG providers to a financially sustainability model that incorporates Medicaid, LaCHIP, and other payor sources as the revenue base by January 1, 2014, when a majority of low-income uninsured adults will have health care coverage either through Medicaid or the State Health Benefits Exchange as mandated by the federal health care reform Affordable Care Act (ACA). The direct beneficiaries benefitting from this program will be reported once this activity goes through closeout.

Location Description:

Greater New Orleans area, including Orleans, St. Bernard, Plaquemines, and Jefferson Parishes

Activity Progress Narrative:

Funds were expended this quarter for Public Service. - Desirae Williams, Infrastructure Analyst, (225) 219-9600



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/25
# of Non-business Organizations	0	0/25

Beneficiaries Performance Measures

		inis Report Period		Cumula	Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Persons	0	0	0	0/0	0/0	0/0	0	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding SourcesAmountPrivate Funds\$54,774,086.00Total Other Funding Sources\$54,774,086.00



Activity Title: Univ. of Louisiana Lafayette - Earl K. Long Gym

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0022

Projected Start Date:

10/27/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Infrastructure - Local Government

Projected End Date:

03/05/2013

Completed Activity Actual End Date:

02/12/2015

Responsible Organization:

Division of Administration Facility Planning

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$203,650.00
Total Budget	\$0.00	\$203,650.00
Total Obligated	\$0.00	\$203,650.00
Total Funds Drawdown	\$0.00	\$203,650.00
Program Funds Drawdown	\$0.00	\$203,650.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$203,650.00
Division of Administration Facility Planning	\$0.00	\$203,650.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This project complements FEMA funds that are being used to repair the plaster ceiling and the damaged ceiling tile of the Earl K. Long Gymnasium on the University of Louisiana at Lafayette campus. These CDBG funds will be used to extend the ceiling replacement to the remaining ceiling tiles for aesthetic and acoustical purposes, as well as lighting replacement and natural gas piping of the two story, 33,000 square foot gymnasium.

Location Description:

500 East St. Mary Blvd. Lafayette LA 70504

Activity Progress Narrative:

Closeout occurred this quarter. - Jeremy Meiske, Infrastructure Analyst, (225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Public Facilities

1 1/1



Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	45013	29434	185650	40.10

LMI%:	40.1	
-------	------	--

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding SourcesAmountFEMA Public Assistance\$13,540.22Total Other Funding Sources\$13,540.22



Activity Title: Jefferson Parish Parkway Drainage

Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0022

Projected Start Date:

09/04/2013

Benefit Type: Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure - Local Government

Projected End Date:

09/03/2016

Completed Activity Actual End Date:

Responsible Organization:

Jefferson Parish

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,744,265.00
Total Budget	(\$55,735.00)	\$1,744,265.00
Total Obligated	(\$55,735.00)	\$1,744,265.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This project funds improvements to drainage of the 17th Street Canal, which forms a portion of the border between Jefferson and Orleans Parish, Louisiana. The project will involve widening, deepening, and lining the canal to increase its drainage conveyance. Additional funds includes \$1,408,205.34 in Jefferson Parish Capital projects and \$4,584,222.93 from the Orleans Parish Sewerage and Water Board budget.

Location Description:

Airline Highway & Hoey Canal, Metairie, LA 70002

Activity Progress Narrative:

Amount was transferred to unallocated funds to cover Grant Management Services for Pan American Engineers. - Nechelle Polk, Recovery Specialist, (225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Linear feet of Public 0 0/730



Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	14647	6893	39192	54.96

54.96

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: ILOC - Budget for Jefferson Parish Proj. in Rev. Activity Title: ILOC - Budget for Jefferson Parish Proj. in Rev.

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0022

Projected Start Date:

09/04/2013

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Planned

Project Title:

Infrastructure - Local Government

Projected End Date:

09/03/2016

Completed Activity Actual End Date:

Responsible Organization:

Jefferson Parish

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$55,735.00
Total Budget	\$55,735.00	\$55,735.00
Total Obligated	\$55,735.00	\$55,735.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Jefferson Parish	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity holds funds for Jefferson Parish for Local Government Infrastructure. Funds are obligated for this purpose and will be broken out into indivdual activities as they are approved.

Location Description:

Jefferson Parish

Activity Progress Narrative:

Funds obligated this quarter due to Jefferson Parish setting aside a portion of their Infrastructure Local government allocation for grants management services.

Joseph Rossman
Disaster Recovery Analyst

(225) 219-9600

Accomplishments Performance Measures

No Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Project # / Title: 0024 / Infrastructure - Primary and Secondary Education

Grantee Activity Number: IEDU - 00048

Activity Title: Thomas Elementary Classroom Additions

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Completed

Project Number: Project Title:

0024 Infrastructure - Primary and Secondary Education

Projected Start Date: Projected End Date:

03/20/2009 12/22/2009

Benefit Type: Completed Activity Actual End Date:

Area Benefit (Census) 03/17/2015

National Objective:Responsible Organization:Urgent NeedWashington Parish School System

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$126,492.00
Total Budget	\$0.00	\$126,492.00
Total Obligated	\$0.00	\$126,492.00
Total Funds Drawdown	\$0.00	\$126,492.00
Program Funds Drawdown	\$0.00	\$126,492.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$126,492.00



Washington Parish School System	\$0.00	\$126,492.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This project reimburses Washington Parish School Board's Operation and Maintenance Budget for a portion of the costs incurred in the conversion of the Thomas Elementary School Auditorium/Gymnasium into nine (9) additional classrooms to accommodate the increase in the student population following Hurricane Katrina.

Location Description:

3034 Hwy. 424, Franklinton, LA 70438

Activity Progress Narrative:

Closeout occurred this quarter. - Jared Lee, Recovery Specialist, (225) 219-9600

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	1	1/1

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	1824	1312	6776	46.28

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
FEMA Public Assistance	\$3,798.40
Private Funds	\$4,170,621.91
Total Other Funding Sources	\$4,174,420.31



Activity Title: Modular Classrooms

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0024

Projected Start Date:

10/12/2009

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Infrastructure - Primary and Secondary Education

Projected End Date:

07/04/2018

Completed Activity Actual End Date:

Responsible Organization:

Tangipahoa Parish School System

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$124,810.00
Total Budget	\$0.00	\$124,810.00
Total Obligated	\$0.00	\$124,810.00
Total Funds Drawdown	\$0.00	\$124,810.00
Program Funds Drawdown	\$0.00	\$124,810.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$124,810.00
Tangipahoa Parish School System	\$0.00	\$124,810.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This project reimburses the cost of purchasing thirteen (13) modular classroom units from FEMA, from whom Tangipahoa Parish School System was leasing the modulars for (4) four years. These modular units are located at 12 schools around Tangipahoa Parish.

Location Description:

Amite Elementary, 301 Vernon Avenue, Amite, LA 70422; Champ Cooper Elementary, 42530 Highway 445, Ponchatoula, LA 70454; D. C. Reeves Elementary, 18026 Sisters Road, Ponchatoula, LA 70454; Hammond High School, 45168 River Road, Hammond, LA 70401; Loranger Elementary, 54101 Martin St., Loranger, LA 70446; Loranger High School, 19404 Hiatt Street, Loranger, LA 70446; Loranger Middle School, 54123 Allman Street, Loranger, LA 70446; Midway Elementary, 48405 Hwy. 51 N, Natalbany, LA 70451; Natalbany Elementary, 47370 Morrison Blvd., Natalbany, LA 70451; O. W. Dillon Elementary, 1541 C. B. Temple Road, Kentwood, LA 70444; Tucker Elementary, 310 S. 3rd St., Ponchatoula, LA 70454; Woodland Park Elementary, 1000 Range Road, Hammond, LA 70403

Activity Progress Narrative:

Closed previous quarter, but remaining actual performance measures included this quarter. - Regina Robertson, Infrastructure Analyst, (225) 219-9600



Accomplishments Performance Measures

This Report Period
Total

Cumulative Actual Total / Expected

Total

of Public Facilities

12

13/1

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	27050	15174	97321	43.39

LMI%: 43.39

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding SourcesAmountFEMA Public Assistance\$582,235.00

Total Other Funding Sources \$582,235.00



Activity Title: South Plaquemines High School Enhancements

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0024

Projected Start Date:

07/01/2012

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Primary and Secondary Education

Projected End Date:

12/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Plaquemines Parish School Board

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$2,106,870.00
Total Budget	\$0.00	\$2,106,870.00
Total Obligated	\$0.00	\$2,106,870.00
Total Funds Drawdown	\$22,602.76	\$1,361,896.37
Program Funds Drawdown	\$22,602.76	\$1,361,896.37
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$22,602.76	\$1,361,896.37
Plaquemines Parish School Board	\$22,602.76	\$1,361,896.37
Match Contributed	\$0.00	\$0.00

Activity Description:

This project provides CDBG funding for FEMA-ineligible site improvements, such as roadways, parking and utilities for South Plaquemeines High School.

Location Description:

34158 Highway 11, Buras, LA 70041

Activity Progress Narrative:

Funds were expended this quarter for Construction and Design. - Jared Lee, Recovery Specialist, (225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Public Facilities 0 0/1



Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	2195	1928	12409	33.23
I MI%:				33 23

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding SourcesAmountFEMA Public Assistance\$410,336.00Total Other Funding Sources\$410,336.00



Activity Title: South Plaquemines Elementary School

Enhancements

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title:

0024 Infrastructure - Primary and Secondary Education

Projected Start Date: Projected End Date:

06/01/2012 12/31/2015

Benefit Type: Completed Activity Actual End Date:

Benefit Type: Area Benefit (Census)

National Objective:Responsible Organization:Low/ModPlaquemines Parish School Board

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$663,416.00
Total Budget	\$0.00	\$663,416.00
Total Obligated	\$0.00	\$663,416.00
Total Funds Drawdown	\$26,822.20	\$663,416.00
Program Funds Drawdown	\$26,822.20	\$663,416.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$26,822.20	\$663,416.00
Plaquemines Parish School Board	\$26,822.20	\$663,416.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This project provides CDBG funding for FEMA-ineligible site improvements, such as roadways, parking, and drainage for South Plaquemines Elementary School.

Location Description:

309 Civic Drive, Port Sulphur, LA 70083

Activity Progress Narrative:

Funds were expended this quarter for Construction and Design. - Jared Lee, Recovery Specialist, (225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Public Facilities 0 0/1



Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	2608	1386	8225	48.56
I MI%:				48 56

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding SourcesAmountFEMA Public Assistance\$286,983.00Total Other Funding Sources\$286,983.00



Activity Title: Grand Lake H.S. Renov., Generators &

Landscaping

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0024

Projected Start Date:

09/22/2010

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Primary and Secondary Education

Projected End Date:

09/30/2015

Completed Activity Actual End Date:

Responsible Organization:

Cameron Parish School Board

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$4,630,875.27
Total Budget	(\$8,892.48)	\$4,630,875.27
Total Obligated	(\$8,892.48)	\$4,630,875.27
Total Funds Drawdown	\$64,295.47	\$4,630,875.27
Program Funds Drawdown	\$64,295.47	\$4,630,875.27
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$64,295.47	\$4,630,875.27
Cameron Parish School Board	\$64,295.47	\$4,630,875.27
Match Contributed	\$0.00	\$0.00

Activity Description:

The Grand Lake High School project will consist of renovations of the Old Gym, Old Cafeteria, Older Wing, installation of two new emergency generators and platform, campus landscaping and a playground. In addition, this includes replacing pumps at the existing sewer lift station with 1 phase grinder pumps. The project is vital to the community because providing a safe and secure educational facility will benefit the health and welfare of the students attending the school. This project is also part of a larger project located at Grand Lake High School.

Location Description:

1039 Highway 384, Grand Lake, LA 70631

Activity Progress Narrative:

Construction Complete - Project Amendment Number 6 was approved in this quarter to de-obligate the remaining balance of \$8,892.48 to cover grant admin costs under this grantee's IEDU program. Funds were expended this quarter on Construction. - Jared Lee, Recovery Specialist, (225) 219-9600



Accomplishments Performance Measures

This Report Period Total **Cumulative Actual Total / Expected**

Total 0/1

of Public Facilities

0

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	2316	2081	9926	44.30

LMI%:	44.3
-------	------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding SourcesAmountFEMA Public Assistance\$135,815.40

Total Other Funding Sources \$135,815.40



Activity Title: Madisonville Jr. High School Addition

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0024

Projected Start Date:

10/21/2010

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Primary and Secondary Education

Projected End Date:

09/30/2015

Completed Activity Actual End Date:

Responsible Organization:

St. Tammany Parish School Board

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$4,801,686.36
Total Budget	(\$46,544.64)	\$4,801,686.36
Total Obligated	(\$46,544.64)	\$4,801,686.36
Total Funds Drawdown	\$1,000.00	\$4,801,686.36
Program Funds Drawdown	\$1,000.00	\$4,801,686.36
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,000.00	\$4,801,686.36
St. Tammany Parish School Board	\$1,000.00	\$4,801,686.36
Match Contributed	\$0.00	\$0.00

Activity Description:

This project uses CDBG funds to construct classroom additions to Madisonville Junior High School, accommodating the projected needs for space at the school.

Location Description:

106 Cedar Street, Madisonville, LA 70447

Activity Progress Narrative:

Construction Complete - Project Amendment Number 4 was approved in this quarter to de-obligate the remaining balance of \$46,544.64 to cover grant admin costs under this grantee's IEDU program. Funds were expended this quarter for Construction. - Jared Lee, Recovery Specialist, (225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Public Facilities 0 0/1



Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	833	846	4583	36.64

LMI%: 36.64

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Activity Title: Alice Harte Elementary School

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0024

Projected Start Date:

03/23/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure - Primary and Secondary Education

Projected End Date:

12/15/2018

Completed Activity Actual End Date:

Responsible Organization:

Orleans Parish School Board

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$18,275,819.00
Total Budget	\$0.00	\$18,275,819.00
Total Obligated	\$0.00	\$18,299,554.00
Total Funds Drawdown	\$0.00	\$17,521,715.85
Program Funds Drawdown	\$0.00	\$17,521,715.85
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$17,521,715.85
Match Contributed	\$0.00	\$0.00

Activity Description:

This project constructs a new public school facility for Alice Harte Elementary School. CDBG Disaster funding is being requested for the construction of a new 110,000 square foot facility, in accordance with specifications set forth in the Master Facilities Plan adopted by the Orleans Parish School Board. Alice Harte is identified in the Master Plan as a Phase I school project. The design will be based on standards and guidelines for school sites (new and remodeled buildings) as outlined in the Master Plan. All new schools within the master plan will be built to LEED Silver standards, and fully ADA compliant, consisting of over thirty (30) classrooms, with four (4) classrooms dedicated to Special Education.

Location Description:

5300 Berkley Drive New Orleans, LA 70131

Activity Progress Narrative:

Received amendment Number 2 to transfer funds to Unallocated Funds for General Management Services for Orleans Parish School Board. - R.M. Jackson, Compliance Analyst, (225) 219-9600

Accomplishments Performance Measures

This Report Period

Total

Cumulative Actual Total / Expected Total



Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	175621	79523	467013	54.63
LMI%:				54.63

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

FEMA Public Assistance \$10,633,611.70

Total Other Funding Sources \$10,633,611.70



Grantee Activity Number: IEDU - Budget for Cameron Parish Proj. in Rev. Activity Title: IEDU - Budget for Cameron Parish Proj. in Rev.

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0024

Projected Start Date:

10/13/2008

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Planned

Project Title:

Infrastructure - Primary and Secondary Education

Projected End Date:

10/12/2018

Completed Activity Actual End Date:

Responsible Organization:

Cameron Parish School Board

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$42,240.00
Total Budget	\$8,892.48	\$42,240.00
Total Obligated	\$8,892.48	\$42,242.48
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Cameron Parish School Board	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity holds funds for Cameron Parish for Primary and Secondary Education. Funds are obligated for this purpose and will be broken out into indivdual activities as they are approved.

Location Description:

Cameron Parish

Activity Progress Narrative:

Funds obligated this quarter due to the Cameron Parish School Board setting aside a portion of their Primary and Secondary Education allocation for grants management services.

Joseph Rossman

Disaster Recovery Analyst

(225) 219-9600

Accomplishments Performance Measures

No Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: IEDU - Budget for St. Tammany Parish Proj. in Rev.

Activity Title: IEDU - Budget for St. Tammany Parish Proj. in Rev.

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0024

Projected Start Date:

06/12/2008

Benefit Type:

N/A

National Objective:

Urgent Need

Activity Status:

Planned

Project Title:

Infrastructure - Primary and Secondary Education

Projected End Date:

06/11/2018

Completed Activity Actual End Date:

Responsible Organization:

St. Tammany Parish School Board

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,622,394.67
Total Budget	\$46,544.64	\$1,622,394.67
Total Obligated	\$46,544.64	\$1,619,545.64
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
St. Tammany Parish School Board	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity holds funds for St. Tammany Parish Education projects not yet approved.

Location Description:

St. Tammany Parish

Activity Progress Narrative:

Funds obligated this quarter due to the St. Tammany Parish School Board setting aside a portion of their Primary and Secondary Education allocation for grants management services.

Joseph Rossman

Disaster Recovery Analyst
(225) 219-9600



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found **Total Other Funding Sources**

Project # / Title: 0025 / Infrastructure - Fisheries Assistance

IFIS - 00001 **Grantee Activity Number:**

Activity Title: Cameron Square Waterfront Development

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0025

Projected Start Date:

07/01/2009

Benefit Type: Area Benefit (Census)

National Objective:

Slums and Blight

Activity Status:

Under Way

Project Title:

Infrastructure - Fisheries Assistance

Projected End Date:

12/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Cameron Parish Police Jury

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$3,299,539.48
Total Budget	\$184,539.48	\$3,299,539.48
Total Obligated	\$184,539.48	\$3,299,539.48
Total Funds Drawdown	\$1,080,839.75	\$3,129,916.70
Program Funds Drawdown	\$1,080,839.75	\$3,129,916.70



Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,080,839.75	\$3,129,916.70
Cameron Parish Police Jury	\$1,080,839.75	\$3,129,916.70
Match Contributed	\$0.00	\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
Cameron Parish Police Jury	Rehabilitation/reconstruction of public facilities		I12P - 00001	Cameron Square Waterfront	Cameron Parish Revitalization - Parish
	-			Development	PIA

Association Description:

This Louisiana Land Trust program income activity for Cameron Parish is contributing funds for the Cameron Square Waterfront Development (IFIS - 00001).

Activity Description:

This fisheries project accomplishes the construction of a 6,000 s.f. seafood processing facility, a dock, and purchase of seafood processing equipment. Additional funding for this project comes from F12P - 00001 in the 1st Katrina/Rita grant and 12FSCC3501 in the Gustav/lke grant.

Location Description:

Hwy 82, Cameron, LA 70631

Activity Progress Narrative:

Added additional K/R Fisheries Funds. Funds expended this quarter on Construction. - Nechelle Polk, Recovery Specialist, (225) 219-9600

Accomplishments Performance Measures

	This Report Period Cumulative Actual Total / Ex	
	Total	Total
# of Public Facilities	0	0/1

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	2316	2081	9926	44.30

LMI%:	44.3

Activity Locations

No Activity Locations found.



Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: IFIS - 00002

Activity Title: Delcambre Fisheries

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0025

Projected Start Date:

02/02/2009

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Fisheries Assistance

Projected End Date:

10/01/2015

Completed Activity Actual End Date:

Responsible Organization:

Twin Parish Port District

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$2,200,000.00
Total Budget	\$0.00	\$2,200,000.00
Total Obligated	\$0.00	\$2,200,000.00
Total Funds Drawdown	\$3,000.00	\$2,200,000.00
Program Funds Drawdown	\$3,000.00	\$2,200,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$3,000.00	\$2,200,000.00
Twin Parish Port District	\$3,000.00	\$2,200,000.00
Match Contributed	\$0.00	\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
Iberia Parish	Rehabilitation/reconstru ction of public facilities	0021	ILTR - 00038	Delcambre Redevelopment Project-Fisheries Infrastr	General Account

Association Description:

This ILTR - 00038 activity funds the acquisition and a portion of construction of the Delcambre Redevelopment Project under IFIS - 00001.

Activity Description:

This fisheries project develops a staging area for commercial dockside sales and constructs a new boat launch and fishing/observation pier. Additional funding for this project comes from ILTR - 00038 in the 1st Katrina Rita grant (and performance measures), and 23FSCC3501 in the Gustav/Ike grant. \$667,208.16 was also provided in Other Private Funds.

Location Description:

Railroad Street, Delcambre, LA



Activity Progress Narrative:

Funds were expended this quarter for Admin. - Nechelle Polk, Recovery Specialist, (225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Public Facilities 0 0/3

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	12387	9230	62972	34.33

LMI%: 34.33

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding SourcesAmountPrivate Funds\$667,208.16Total Other Funding Sources\$667,208.16



Grantee Activity Number: IFIS - 00007

Activity Title: City Park Lagoon Fishing Pier

Activity Category: Activity Status:

Rehabilitation/reconstruction of a public improvement Completed

Project Number: Project Title:

0025 Infrastructure - Fisheries Assistance

Projected End Date:

11/01/2011

Completed Activity Actual End Date:

02/12/2015

Responsible Organization:

New Orleans City Park Improvement Association

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$322,011.00
Total Budget	\$0.00	\$322,011.00
Total Obligated	\$0.00	\$322,011.00
Total Funds Drawdown	\$0.00	\$322,011.00
Program Funds Drawdown	\$0.00	\$322,011.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$322,011.00
Audubon Nature Institute Inc	\$0.00	\$0.00
New Orleans City Park Improvement Association	\$0.00	\$322,011.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Projected Start Date:

National Objective:

07/06/2009

Low/Mod

Benefit Type: Area Benefit (Census)

Construction of a T-shaped observation and fishing pier, boardwalk walkway, and a parking lot with 12 spaces.

Location Description:

N.O. City Park Lagoon Fishing Pier along Macaroni Drive.

Activity Progress Narrative:

Closeout occurred this quarter. - Nechelle Polk, Recovery Specialist, (225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Linear feet of Public 470 470/470



Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	175621	79523	467013	54.63
LMI%:				54.63

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding SourcesAmountPrivate Funds\$42,000.00Total Other Funding Sources\$42,000.00



Grantee Activity Number: IFIS - 00010

Activity Title: Morgan City-Ice and Cold Storage Facility

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0025

Projected Start Date:

06/01/2012

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Fisheries Assistance

Projected End Date:

11/03/2018

Completed Activity Actual End Date:

Responsible Organization:

City of Morgan City

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,260,000.00
Total Budget	(\$40,000.00)	\$1,260,000.00
Total Obligated	(\$40,000.00)	\$1,260,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
Pan American Engineers Inc	Acquisition, construction,reconstructi on of public facilities	0025	IFPD - 00001	IFPD - Public Facilities - UN	General Account

Association Description:

IFPD - 00001 is the program delivery activity for IFIS - 00010 (Morgan City-Ice and Cold Storage Facility).

Activity Description:

Improvements will consist of repair and rehabilitation of approximately 1000 feet of wharf and waterfront. As part of the development, the timber, pile-supported structure will be rehabilitated, and the timber retaining walls will replaced with steel sheet piling. Fenders and mooring points will be included to facilitate use by recreational watercraft, and a portable restroom with shower facilities will be provided. Other funds include \$335,118 in City of Morgan City funding.

Location Description:



Activity Progress Narrative:

Project Amendment 1 was approved in this quarter to de-obligate funds from the project to cover grant admin costs under this grantee's IFIS program. - Lisa Samuels, Recovery Specialist, (225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Public Facilities

O 0/1

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	14792	8170	52874	43.43

LMI%: 43.43

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: IFIS - Budget of Projects Not Yet Approved **IFIS - Budget of Projects Not Yet Approved Activity Title:**

Activitiy Category:

Planning

Project Number:

0025

Projected Start Date:

06/30/2008

Benefit Type: Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure - Fisheries Assistance

Projected End Date:

06/30/2018

Completed Activity Actual End Date:

Responsible Organization:

Office of Community Development (OCD), Disaster

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	(\$184,539.48)	\$0.00
Total Obligated	(\$184,539.48)	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Office of Community Development (OCD), Disaster	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity holds funds for Fisheries Projects not yet approved.

Location Description:

Louisiana Coastal Fisheries

Activity Progress Narrative:

Due to a recently approved Cooperative Endeavor Agreement for IFIS - 00001 (Cameron Square Waterfront), funds are moved out of this holding activity into IFIS - 00001.

Joseph Rossman

Disaster Recovery Analyst

(225) 219-9600

Accomplishments Performance Measures

No Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: IFIS - Rehab/Recon. of Public Improv.

Activity Title: IFIS - Rehab/Recon. of Public Improv.

Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0025

Projected Start Date:

10/05/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Fisheries Assistance

Projected End Date:

12/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Hunt, Guillot, & Associates, LLC

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,000,000.00
Total Budget	\$0.00	\$1,000,000.00
Total Obligated	(\$1,270.00)	\$998,730.00
Total Funds Drawdown	\$0.00	\$998,730.00
Program Funds Drawdown	\$0.00	\$998,730.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$998,730.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Hunt Guillot program delivery charges for Fisheries programs.

Location Description:

N/A

Activity Progress Narrative:

Grant management services/Project Delivery funds were moved to other projects - R.M. Jackson, Compliance Analyst, (225) 219-9600

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	1177322	713210	4332884	43.63

LMI%: 43.63

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: IFPD - 00001

Activity Title: IFPD - Public Facilities - UN

Activitiy Category:

Acquisition, construction, reconstruction of public facilities

Project Number:

0025

Projected Start Date:

02/23/2015

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Fisheries Assistance

Projected End Date:

11/03/2018

Completed Activity Actual End Date:

Responsible Organization:

Pan American Engineers Inc

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$40,000.00
Total Budget	\$40,000.00	\$40,000.00
Total Obligated	\$40,000.00	\$40,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity is grant administration (program delivery) charges for the Morgan City Ice & Cold Storage Wharf Repairs.

Location Description:

Morgan City Waterfront, Front Street & Railroad Avenue, Morgan City, LA 70380

Activity Progress Narrative:

This project is a holding project for de-obligated funds (specifically from IFIS-00010) that will be moved into grant admin of that project once a Cooperative Endeavor Agreement is set up. - R.M. Jackson, Compliance Analyst, (225) 219-9600

Accomplishments Performance Measures

No Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Project # / Title: 0030 / Economic Development

Grantee Activity Number: Bridge Loan - (EBLP)
Activity Title: Bridge Loan - (EBLP)

Activitiy Category:

Econ. development or recovery activity that creates/retains

Project Number:

0030

Projected Start Date:

09/15/2006

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Economic Development

Projected End Date:

07/06/2012

Completed Activity Actual End Date:

Responsible Organization:

LPFA LA Hurricane Small Bus

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$6,125,936.17
Total Budget	\$0.00	\$6,125,936.17
Total Obligated	\$0.00	\$6,125,936.17
Total Funds Drawdown	\$0.00	\$6,125,936.17
Program Funds Drawdown	\$0.00	\$6,125,936.17
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$2,810,643.69
Total Funds Expended	\$0.00	\$6,125,936.17
LPFA LA Hurricane Small Bus	\$0.00	\$6,125,936.17



Office of Community Development (OCD), Disaster	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This program provided temporary six-month working capital loan guarantees to owners of small businesses with less than 100 employees. There were three different releases of bridge loan funds. Each release varied slightly in how it was administered. The first bridge loan program was for \$10 million, the second totaled \$30 million and the last installment totaled \$55 million. The Bridge Loan program had no leverage requirement; therefore, information on the amount of private funds generated by the businesses is unavailable. The number of businesses reported could include businesses that have more than one bridge loan.

Location Description:

In Hurricanes Katrina and Rita affected parishes.

Activity Progress Narrative:

As of March, 2015, the State of Louisiana has paid out \$4,985,160.81 in defaulted bridge loans. The state has collected back \$2,897,399.57. The amount collected back is 58.1% of the amount paid out.

Economic Development Specialist 225-219-9600

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Businesses	0	789/547

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	1177322	713210	4332884	43.63

LMI%:	43.
LMI%:	4

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources





Grantee Activity Number: EINK1008 - NO BioInnovation TA - LMI
Activity Title: NO BioInnovation LMI TA (EINK)

Activity Category: Activity Status:

Public services Under Way

Project Number: Project Title:

0030 Economic Development

Projected Start Date: Projected End Date:

02/01/2011 09/30/2015

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod New Orleans BioInnovation Center, Inc.

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$111,613.94
Total Budget	\$0.00	\$111,613.94
Total Obligated	\$0.00	\$132,500.00
Total Funds Drawdown	\$3,097.70	\$102,143.55
Program Funds Drawdown	\$3,097.70	\$102,143.55
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$3,097.70	\$102,143.55
New Orleans BioInnovation Center, Inc.	\$3,097.70	\$102,143.55
Match Contributed	\$0.00	\$0.00

Activity Description:

Direct Benefit (Persons)

The NOBIC Innovation loan and technical assistance program will spur innovation driven economic development by linking market information, specialized talent, academic and institutional resources to technology startup ventures that normally don't have access to such resources, thus increasing their chances for business success. The accompanying access to innovation loan funding will aid these small ventures in realizing initial technology development milestones, which in turn can catalyze their economic growth and job creation trajectory.

Location Description:

Orleans Parish

Activity Progress Narrative:

Continue to provide Technical Assistance to businesses in hurricane affected parishes. Services provided include: Educational Seminars, Institutional Inventor Interviews, Disclosure of Invention, Preliminary Market analysis and Patent Prior Atr Search, Provisional Patent Drafting, Advanced Market Analysis, Facilitating Partnerships and Raising Financing through venture capital, SBIR grants and strategic partnerships. Note: Funds Disbursed may represent reimbursement for costs incurred in a prior period. Since Persons Assisted are reported in the period in which they occur, some disparity may arise between total amount disbursed and Performance Measures provided. Garrett Lieux, ED Reporting and Compliance Mgr, (225) 219-9600



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

		inis Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	5	5	0/0	102/303	102/303	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: EINK1008 - NO BioInnovation TA - UN
Activity Title: NO BioInnovation UN TA (EINK)

Activity Category: Activity Status:

Public services Under Way

Project Number: Project Title:

0030 Economic Development
Projected Start Date: Projected End Date:

02/01/2011 09/30/2015

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Urgent Need New Orleans BioInnovation Center, Inc.

Jan 1 thru Mar 31, 2015 **Overall** To Date **Total Projected Budget from All Sources** N/A \$569,160.27 **Total Budget** \$0.00 \$569,160.27 **Total Obligated** \$0.00 \$567,500.00 **Total Funds Drawdown** \$20,328.84 \$515,319.63 \$20,328.84 **Program Funds Drawdown** \$515,319.63 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$20,328.84 \$515,319.63 \$515,319.63 New Orleans BioInnovation Center, Inc. \$20,328.84

Match Contributed \$0.00 \$0.00

Activity Description:

Direct Benefit (Persons)

See EINK1008 - NO BioInnovation TA - LMI

Location Description:

See EINK1008 - NO BioInnovation TA - LMI

Activity Progress Narrative:

See EINK1008 - NO BioInnovation TA - LMI for complete Activity Narrative. Garrett Lieux, ED Reporting and Compliance Mgr, (225) 219-9600

Accomplishments Performance Measures

No Accomplishments Performance Measures



		inis Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Persons	0	0	29	0/0	0/0	368/303	0.00	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: EPRO1005 - Carver Theatre

Activity Title: Carver Theater (EPRO)

Activitiy Category:

Econ. development or recovery activity that creates/retains

Project Number:

0030

Projected Start Date:

10/31/2010

Benefit Type:

Direct Benefit (Persons)

National Objective:

Slums and Blight

Activity Status:

Under Way

Project Title:

Economic Development

Projected End Date:

12/03/2022

Completed Activity Actual End Date:

Responsible Organization:

Carver Theatre, LLC

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$2,250,000.00
Total Budget	\$0.00	\$2,250,000.00
Total Obligated	\$0.00	\$2,250,000.00
Total Funds Drawdown	\$0.00	\$2,250,000.00
Program Funds Drawdown	\$0.00	\$2,250,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,250,000.00
Carver Theatre, LLC	\$0.00	\$2,250,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rennovation of the Carver Theatre. The project will create construction jobs during the rennovation, as well as permanent jobs for theatre employes upon re-opening.

Location Description:

2101 Orleans Ave, New Olreans, Louisiana

Activity Progress Narrative:

In QPR to report Performance Measures only. No Eexpenditures this quarter. Garrett Lieux, ED Reporting and Compliance Mgr, (225) 219-9600

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Businesses

0 0/1



		IIIIs Kepoit Fe	riou	Cumula	alive Actual Tota	17 Expected	
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	5	5	0/0	24/0	25/36	96.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding SourcesAmountPrivate Funds\$13,750,000.00

Total Other Funding Sources \$13,750,000.00



Grantee Activity Number: EPRO1038 - South Market District

Activity Title: South Market District (EPRO)

Activitiy Category:

Econ. development or recovery activity that creates/retains

Project Number:

0030

Projected Start Date:

10/01/2012

Benefit Type:

Direct Benefit (Persons)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Economic Development

Projected End Date:

04/01/2021

Completed Activity Actual End Date:

Responsible Organization:

South Market District LLC

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$500,000.00
Total Budget	\$0.00	\$500,000.00
Total Obligated	\$0.00	\$500,000.00
Total Funds Drawdown	\$25,000.00	\$500,000.00
Program Funds Drawdown	\$25,000.00	\$500,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$25,000.00	\$500,000.00
South Market District LLC	\$25,000.00	\$500,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

PROP funds will be used for Infrastructure improvements (mostly sidewalks) in connection with the development of a condominium and class A retail project.

Location Description:

Girod St. (between Loyola Ave. and O'Keefe Ave.) Downtown New Orleans, LA 70130

Activity Progress Narrative:

Since the last quarterly update dated December 30 2014, all work under contract on Girod Street was completed, and OCD funded the final draw in accordance with Section 4.3 of the loan and regulatory agreement. Garrett Lieux, ED Reporting and Compliance Mgr, (225) 219-9600

Accomplishments Performance Measures

No Accomplishments Performance Measures



	This	Report Period		Cumulative	Actual Total / E	xpected	
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/8	0/15	0
# of Permanent Jobs Retained	0	0	0	0/0	0/0	0/0	0

		This Report Period		Cumula	Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Persons	0	0	0	0/0	0/8	0/15	0	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding SourcesAmountPrivate Funds\$4,940,081.00Total Other Funding Sources\$4,940,081.00



Grantee Activity Number: EPRO1049 - Martin Wine Cellar

Activity Title: Martin Wine Cellar (EPRO)

Activitiy Category:

Econ. development or recovery activity that creates/retains

Project Number:

0030

Projected Start Date:

07/29/2013

Benefit Type:

Direct Benefit (Persons)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Economic Development

Projected End Date:

07/29/2023

Completed Activity Actual End Date:

Responsible Organization:

David Y. Martin, Jr., LLC Martin Wines Cellar Wine

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$2,000,000.00
Total Budget	\$0.00	\$2,000,000.00
Total Obligated	\$0.00	\$2,000,000.00
Total Funds Drawdown	\$1,280,804.25	\$1,280,804.25
Program Funds Drawdown	\$1,280,804.25	\$1,280,804.25
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,280,804.25	\$1,280,804.25
David Y. Martin, Jr., LLC Martin Wines Cellar Wine Unltd	\$1,280,804.25	\$1,280,804.25
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction of a new Martin's Wine Cellar store and restaurant located at 3801-27 Baronne Street in New Orleans, Louisiana.

Location Description:

3801-27 Baronne Street, New Orleans, LA, Orleans Parish

Activity Progress Narrative:

Punch list of minor items are complete. A certificate of occupancy and completion was issued on January 15, 2015. Project operating as intended. Garrett Lieux, ED Reporting and Compliance Mgr, (225) 219-9600

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	0	0/1
# of Businesses	0	0/1



	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	4	4	0/0	55/26	61/50	90.16

	This Report Period		Cumula	Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	4	4	0/0	56/26	62/50	90.32

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found **Total Other Funding Sources**



Grantee Activity Number: EPRO1055 - St Bernard Project Activity Title: St Bernard Project (EPRO1055)

Activitiy Category:

Econ. development or recovery activity that creates/retains

Project Number:

0030

Projected Start Date:

02/18/2015

Benefit Type:

Direct Benefit (Persons)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Economic Development

Projected End Date:

03/31/2020

Completed Activity Actual End Date:

Responsible Organization:

St. Bernard Project

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,500,000.00
Total Budget	\$1,500,000.00	\$1,500,000.00
Total Obligated	\$1,500,000.00	\$1,500,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
St. Bernard Project	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This project will create a headquarters for St. Bernard Project's Disaster Resilience and Recovery Lab, a national training entity that helps communities, small to mid-sized businesses and citizens understand and mitigate risks before and after disasters strike.

Location Description:

2635 Toulouse St, New Orleans, LA 70117 (Orleans Parish)

Activity Progress Narrative:

In QPR due to initial obligation of funds for newly created Activity. No expenditures during this quarter. Garrett Lieux, ED Reporting and Compliance Mgr, (225) 219-9600

Accomplishments Performance Measures

No Accomplishments Performance Measures



	inis Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/25	0/34	0

This Report Period Cumulative Actual Total / Expected

 Low
 Mod
 Total
 Low
 Mod
 Total
 Low/Mod

 # of Persons
 0
 0
 0
 0/0
 0/25
 0/34
 0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Area Benefit (Census)

Project # / Title: 0031 / Economic Development Revolving Loan Fund (RLF)

Grantee Activity Number: Economic Development RLF
Activity Title: Economic Development RLF

Activity Category: Activity Status:

Econ. development or recovery activity that creates/retains Planned

Project Number: Project Title:

0031 (RLF) Economic Development Revolving Loan Fund

Projected Start Date: Projected End Date:

01/01/1999 01/01/1999

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Urgent Need Office of Community Development (OCD), Disaster

OverallJan 1 thru Mar 31, 2015To DateTotal Projected Budget from All SourcesN/A\$1,024,781.70

 Total Budget
 \$275,014.24
 \$1,024,781.70

 Total Obligated
 \$0.00
 \$0.00

279

Total Funds Drawdown \$0.00 \$0.00



Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$284,133.37	\$551,544.82
Total Funds Expended	\$0.00	\$0.00
Office of Community Development (OCD), Disaster	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The Economic Development Revolving Loan Fund is where we are placing returned Bridge Loans, Small Firm Loan & Grant Program loans, and repayments of PROP loans for the purpose of using them on new business loans under the guidelines of the PRoject-based Opportunity Program (PROP) described in APA 40. One activity is created for each loan. A new DRGR System activity will be created once we have the details of a loan.

Location Description:

Circle Foods **Jacquet Construction** Laurie Brown

225 342-1951

Katrina/Rita Reporting Manager

Activity Progress Narrative:

PI was collected this quarter on the following activities and recorded in this RLF to be used on future PROP Loans: Bridge Loans Small Firm Loan & Grant Program Loans **Healing Center** WWII Museum Hyatt Hotel St. Thomas Joy Theater Kimble Development Community Green St. Margaret's Daughters Carver Theater Volunteers of America GNO GCHP Polybar

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Businesses	0	0/0

Beneficiaries Performance Measures

	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/0	0
# of Permanent Jobs Retained	0	0	0	0/0	0/0	0/0	0



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Projected Start Date:

Project # / Title: 0091 / Planning

Grantee Activity Number: Planning (PLAN)
Activity Title: Planning (PLAN)

Activity Category: Activity Status:

Planning Under Way

Project Number: Project Title:

0091 Planning

05/09/2006 06/30/2016

Benefit Type: Completed Activity Actual End Date:
Area Benefit (Census)

National Objective: Responsible Organization:

N/A Office of Community Development (OCD), Disaster

Projected End Date:

Overall Jan 1 thru Mar 31, 2015 To Date **Total Projected Budget from All Sources** N/A \$15,500,000.00 **Total Budget** \$0.00 \$15,500,000.00 **Total Obligated** \$87,322.27 \$15,352,423.27 **Total Funds Drawdown** \$107,028.02 \$14,370,864.49 **Program Funds Drawdown** \$107,028.02 \$14,370,864.49 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 \$107,028.02 \$14,370,864.49 **Total Funds Expended** Associated Reporters Inc \$0.00 \$1,527.60



	Calcasieu Parish Police Jury	\$0.00	\$239,417.80
	Cameron Parish Police Jury	\$0.00	\$209,209.61
	City of New Orleans - K/R	\$0.00	\$336,338.11
	Concordia LLC	\$0.00	\$51,375.00
	Covalent Logic, LLC	\$0.00	\$20,550.00
	Gregory C. Rigamer & Assoc. Inc.	\$0.00	\$285,980.72
	Iberia Parish	\$0.00	\$182,700.00
	ICF Incorporated LLC.	\$0.00	\$344,250.97
	Lafourche Parish Council	\$0.00	\$67,604.86
	Louisiana Public Health Institute.	\$0.00	\$274,058.18
	Louisiana Recovery Authority	\$0.00	\$8,570,825.88
	Louisiana State University	\$0.00	\$48,987.88
	Office of Community Development (OCD), Disaster	\$0.00	\$435,684.10
	Office of Computing Services	\$0.00	\$847.75
	Plaquemines Parish Government	\$0.00	\$172,784.50
	St. Bernard Parish Government	\$9,597.20	\$9,597.20
	St. Tammany Parish Government	\$97,430.82	\$215,979.47
	Tangipahoa Parish	\$0.00	\$182,700.00
	Technology Engineers Inc	\$0.00	\$54,130.00
	Terrebonne Parish	\$0.00	\$341,820.63
	The New Orleans Community Support Foundation.	\$0.00	\$2,000,000.00
	University Medical Center Management Corporation	\$0.00	\$324,494.23
Match	n Contributed	\$0.00	\$0.00

Activity Description:

In the wake of the devastation wrought by Hurricanes Katrina and Rita, Governor Blanco established the Louisiana Recovery Authority (LRA) to plan the recovery and rebuilding of Louisiana. The LRA was established by Executive Order KBB 2005-63 on October 17, 2005. Due to the unprecedented scale of destruction to southern Louisiana, the Governor determined that a single state agency should coordinate the resources committed by various state, federal, and private entities toward disaster recovery. The LRA coordinates, leverages, and targets these newly committed resources with existing state and federal resources to improve their efficiency and effectiveness and to avoid duplication of efforts. In accord with the scale of the disaster, LRA's planning responsibilities are broad in scope. The LRA is charged with securing funding and other resources for recovery efforts. The LRA has established priorities and continues to develop strategies for disaster recovery. The LRA leads long-term community and regional planning efforts and works to ensure transparency and accountability. It also assists coordination of resource allocations as it pertains to issues that may include, but are not limited to the following: 1) economic and workforce development; 2) environmental quality and review; 3) temporary and permanent housing; 4) healthcare; 5) infrastructure and transportation; 6) education; 7) fiscal stability; 8) family services; and 9) law and order.

Location Description:

Disaster affected parishes.

Activity Progress Narrative:

Q1 expenditures for APA and the Urban Land Institute were attributable to advertising costs associated with the publication of a Request for Information OCD-DRU produced in conjunction with a newly-launched initiative to analyze the impact of its CDBG-DR programs and recovery activities.

Sandra Gunner



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

Low	Mod	Total	Low/Mod
1177322	713210	4332884	43.63

LMI%: 43.63

Activity Locations

of Persons

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Project # / Title: 0092 / Technical Assistance

Grantee Activity Number: Admin Technical Assistance - (SATA)
Activity Title: Admin Technical Assistance - (SATA)

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

0092 Technical Assistance

Projected Start Date: Projected End Date:

05/30/2006 05/30/2045

Benefit Type: Completed Activity Actual End Date:

Nathanal Obi

N/A

National Objective: Responsible Organization:

N/A Office of Community Development (OCD), Disaster



Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,420,000.00
Total Budget	\$0.00	\$1,420,000.00
Total Obligated	\$0.00	\$931,054.00
Total Funds Drawdown	\$6,280.01	\$843,549.71
Program Funds Drawdown	\$6,280.01	\$843,549.71
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$6,350.00	\$843,549.71
American Planning Association	\$4,000.00	\$4,000.00
AT&T Computer Sciences Corporation	\$0.00	\$11.22
Louisiana Services Network Data Consortium	\$0.00	\$315,554.31
Office of Community Development (OCD), Disaster	\$140.46	\$21,634.39
Southeast Louisiana Flood Protection Authority East	(\$140.46)	\$499,999.79
Urban Land Institute	\$2,350.00	\$2,350.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Provides funding for technical assistance to the Office of Community Development for the administration of the disaster recover program.

Location Description:

State technical assistance.

Activity Progress Narrative:

Expenditures are corrected this quarter based on incorrect expenditures inputted in the 2nd quarter 2014 quarterly report. Joseph Rossman

Disaster Recovery Analyst

(225) 219-9600

St. Bernard permanently hired and promoted as director the original planner hired under the K/R Planning Capacity Grant and was able

to expand the department, through an additional planner, whose focus is on implementing the comprehensive plan the parish just approved. St. Tammany is completing the environmental coordinator study which will have a significant impact on resiliency measures needed for the parish.

Sandra Gunner

Program Manager

504 556-9728

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Project # / Title: 0099 / Administrative Costs

Grantee Activity Number: Admin (SAAD)
Activity Title: Admin (SAAD)

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

0099 Administrative Costs

Projected Start Date: Projected End Date:

05/09/2006 05/09/2016

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

N/A Office of Community Development (OCD), Disaster

Ove	erall	Jan 1 thru Mar 31, 2015	To Date
Tota	al Projected Budget from All Sources	N/A	\$132,674,810.65
Tota	al Budget	\$0.00	\$132,674,810.65
Tota	al Obligated	\$0.00	\$132,674,810.65
Tota	al Funds Drawdown	\$2,407,452.24	\$111,107,471.70
Р	Program Funds Drawdown	\$2,407,452.24	\$111,105,193.34
Р	Program Income Drawdown	\$0.00	\$2,278.36
Prog	gram Income Received	\$0.00	\$2,278.36
Tota	al Funds Expended	\$2,325,287.92	\$111,035,025.06
	ACL Services LTD ACL Software	\$0.00	\$4,389.00
	Allfax Specialties Inc.	\$0.00	\$472.76
	American Office Machines, Inc.	\$0.00	\$67.13
	American Planning Association	\$0.00	\$645.00



Andrus Security Co #786	\$0.00	\$530.90
Applied Language Solutions	\$0.00	\$325.84
Associated Time Instruments Co.	\$0.00	\$90.40
AT&T Computer Sciences Corporation	\$0.00	\$14,269.76
AT&T Corporation	\$0.00	\$915.32
AT&T Mobility II LLC DBA AT&T Mobility	\$0.00	\$130,006.03
Beau Box Property Management LLC	\$0.00	\$335.56
Bellsouth Communication Systems LLC	\$0.00	\$1,056.05
Brian K. Sennett Jr.	\$0.00	\$180.00
Brookwood Properties LLC DBA The Storage Center	\$0.00	\$146.00
Business Cards Tommorow "BCT"	\$0.00	\$28.00
Call One Inc.	\$0.00	\$1,236.18
Capital City Press The Advocate	\$0.00	\$5,715.55
Capital Glass & Mirror LLC	\$0.00	\$92.64
CB&I GOVERNMENT SOLUTIONS INC (HMGP)	\$0.00	\$4,833,588.30
Cellco Partnership, DBA Verizon Wireless	\$0.00	\$1,047.49
Central Parking System of Louisiana Inc.	\$0.00	\$3,079.51
CGI Technologies and Solutions	\$0.00	\$2,048,272.81
Chevron USA	\$0.00	\$11,711.08
Cintas Corporation #2	\$0.00	\$955.00
Civigenics Inc. DBA Secon	\$0.00	\$1,344.00
Clerk U.S. District Court Eastern District of Louisiana	\$0.00	\$22.50
CohnrReznick LLP Operating Account	\$0.00	\$749,736.33
Com-Net Services Inc.	\$0.00	\$72,000.52
Comet Press Newspapers Inc., DBA Daily Comet	\$0.00	\$194.40
Commercial Design Interiors LLC	\$0.00	\$43,500.00
Community Coffee Co. LLC	\$0.00	\$368.90
Contract Furniture Group LLC	\$0.00	\$1,106.43
Council of State Community Development Agencies	\$0.00	\$27,418.57
Covalent Logic, LLC	\$0.00	\$2,250.00
Crockett's Security Guard Service, Inc.	\$0.00	\$1,609.49
Dell Marketing LP State & Local Governments	\$0.00	\$86,595.74
Division of Administration Facility Planning	\$0.00	\$92,270.28
DPS&C Public Safety Services Office of State Police	\$0.00	\$24,380.85
EAN Holdings, LLC DBA Enterprise Rent A Car	\$0.00	\$1,775.44
East Skelly LLC	\$0.00	\$81,383.77
Education Research & Information Services Inc.	\$0.00	\$2,000.00
Enterprise Holdings Inc. EAN Services, LLC	\$0.00	\$344.05
Environmental Systems Research Institute Inc.	\$0.00	\$35,811.36
Exxon Mobil Corp.	\$0.00	\$4,246.74
Federal Express Corp.	\$0.00	\$36,187.04



FGS Building Venture LLC	\$0.00	\$30,316.56
FIA Card Services NA DBA Bank of America	\$0.00	\$476.62
Frost-Barber Inc.	\$0.00	\$11,335.00
FuelTrac Inc.	\$0.00	\$4,862.66
Gannett River States Pub. Corp. DBA The Times, DBA	\$0.00	\$3,787.66
Gannett River States Publishing Co. DBA Gannett	\$0.00	\$584.00
Global Data Systems Inc.	\$0.00	\$1,111.30
Gordon, Arata, Mccollam, Duplantis & Eagan, LLP	\$0.00	\$293,600.71
Gregory C. Rigamer & Assoc. Inc.	\$0.00	\$30,240.00
Halifax Media Holdings LLC DBA The Courier	\$0.00	\$145.80
Hazel R. Bowser	\$0.00	\$210.00
Housing & Development Services, Inc.	\$0.00	\$229,554.97
Hunt, Guillot, & Associates, LLC	\$0.00	\$7,088,259.87
International Consulting Acquisition Co/STA Consulting	\$0.00	\$2,576,795.00
International Right of Way Association	\$0.00	\$1,510.00
Judicial Expense Fund for Civil District Court	\$0.00	\$225.00
Konica Minolta Business Solutions USA Inc.	\$0.00	\$21,148.40
KPMG LLP	\$0.00	\$2,222,990.60
LA Electric Co.	\$0.00	\$8,184.75
Lamar Construction & Development LLC	\$0.00	\$5,200.00
Lantec of Louisiana LLC DBA Lantec Computer Trng Ctr	\$0.00	\$4,972.50
Laporte, Sehrt, Romig, & Hand, APAC	\$0.00	\$25,000.00
Louisiana Association of Affordable Housing Provider	\$0.00	\$87.50
Louisiana Attorney Disciplinary Board	\$0.00	\$1,821.25
Louisiana Department of Culture, Recreation and	\$0.00	\$236,884.85
Louisiana Housing Corporation	\$113,538.39	\$1,057,968.39
Louisiana Municipal Association	\$0.00	\$570.35
Louisiana Office of Finance and Support Services	\$0.00	\$167,727.34
Louisiana Office of Risk Management	\$0.00	\$115,870.39
Louisiana Office of Technology Services	\$343,927.86	\$343,927.86
Louisiana Secretary of State	\$0.00	\$60.00
Louisiana Solutions, LLC	\$0.00	\$1,976,950.69
Louisiana State Bar Association	\$0.00	\$1,550.00
Louisiana State Mail	\$0.00	\$18,727.74
Louisiana State Printing	\$0.00	\$592.46
Louisiana State Senate	\$0.00	\$75.00
Louisiana Weekly Publishing Co., DBA The Louisiana	\$0.00	\$397.95
Louisiana Workforce Commission	\$0.00	\$39,637.46
Mac Paper Converters Inc.	\$0.00	\$412.03
Michael Business Machines Corp.	\$0.00	\$290.00
National Center for Housing Management	\$0.00	\$1,950.00



National Council for Community Development	\$0.00	\$1,560.00
O'neill J. Vappie III	\$0.00	\$2,010.00
Office Facilities Corporation Division of Administration	\$113,580.68	\$578,138.77
Office of Community Development (OCD), Disaster	\$1,448,767.49	\$71,021,527.52
Office of Computing Services	\$0.00	\$1,264,935.82
Office Telecommunications Mgmt	\$0.00	\$189,057.28
Open Text, Inc.	\$0.00	\$25,020.23
Pan American Engineers Inc	\$305,473.50	\$305,473.50
Police Jury Association of Louisiana	\$0.00	\$483.33
Postlethwaite & Netterville	\$0.00	\$63,660.00
Providence Technical Services LLC	\$0.00	\$1,930,925.09
Quadel Consulting Corp.	\$0.00	\$504,810.71
Quality Movers of Louisiana	\$0.00	\$500.00
Quill Corporation	\$0.00	\$116.72
Reznick Group P. C.	\$0.00	\$7,835,130.25
RN Expertise Inc	\$0.00	\$26.50
Safeguard Business Systems	\$0.00	\$98.13
Salvaggio & Teal LTD Salvaggio, Teal & Associates	\$0.00	\$1,777,917.50
Sharp Electronics Corp. Government Sales	\$0.00	\$47,128.71
Shearman Company, LLC DBA American Press	\$0.00	\$1,129.72
SHI International Inc.	\$0.00	\$17,124.33
Signature Destination Management, LLC	\$0.00	\$120.00
Standard Parking Corporation Heal Garage	\$0.00	\$7,965.78
State Buildings IAT	\$0.00	\$46,135.14
Steffes, Vingiello & McKenzie	\$0.00	\$3,553.71
Technical Assistance Collaborative Inc. (DRU)	\$0.00	\$105,960.27
Tele-Communication Inc.	\$0.00	\$410.46
Tembua, Inc.	\$0.00	\$3,895.69
The Hon Company C/O Frost-Barber Inc.	\$0.00	\$11,280.49
The Houma Courier Newspaper Corp.	\$0.00	\$679.58
The Moody Company	\$0.00	\$30.00
The Risk Management Association	\$0.00	\$312.00
The St. Tammany Farmer	\$0.00	\$305.07
The Times-Picayune, LLC	\$0.00	\$4,640.25
Tone Commander Systems Inc.	\$0.00	\$783.82
Troy Gibson	\$0.00	\$1,650.00
U.S. Courts AO-Pacer Service Center	\$0.00	\$32.24
Unisource Worldwide, Inc.	\$0.00	\$20,714.49
Valassis Direct Mail Inc. One Targeting Centre	\$0.00	\$30,250.00
Venyu Solutions Inc.	\$0.00	\$8,182.85
Verizon Wireless Services LLC	\$0.00	\$32.62



	Voyager Fleet Systems Inc.	\$0.00	\$1,979.01
	West Publishing Group	\$0.00	\$45,684.56
	Westaff (USA) Inc.	\$0.00	\$6,482.48
	Western Economic Services LLC	\$0.00	\$307,559.98
	Xerox Corp.	\$0.00	\$9,538.02
	Zelia LLC	\$0.00	\$222.57
	Zinsel Glass and Mirror LLC DBA Capital Glass and	\$0.00	\$134.49
Matc	h Contributed	\$0.00	\$0.00

Activity Description:

Supports the administrative work conducted to implement disaster recovery projects funded with these resources. This includes technical assistance as well as general administrative costs.

Location Description:

Office of Community Development (OCD)

Activity Progress Narrative:

The Disaster Recovery Unit (DRU) of the Office of Community Development (OCD), Division of Administration (DOA), was created in the aftermath of the 2005 hurricanes Katrina and Rita. The DRU administers the CDBG Disaster Recovery funds approved by Congress on December 23, 2005; June 30, 2007; and January 15, 2008. Personnel were hired from around the United States, as well as within Louisiana, with experience in all aspects of CDBG programs. Managers and staff were retained in the areas of homeownership housing; multifamily, rental, and supportive housing; infrastructure; economic development; policy and reporting; legal; finance and auditing.

Experienced employees of the OCD-CDBG Program provide training as needed to newly hired. In addition, the OCD continues to supply CDBG training in partnership with the Council of State Community Development Agencies. The DOA's resources are available to augment the DRU with expertise in budgeting, accounting, contract review, and legal matters. The DRU is in close contact with the Louisiana Legislative Auditors, although the last contract (Agreed Upon Procedures) the DRU had with the Legislative Auditor Recovery Assistance Services (RAS) expired June 30, 2010. This contract was for RAS to review contractor invoices. RAS elected not to extend the services. The Division of Administration is currently conducting internal audits of the OCD/DRU.

At the close of this quarter, the OCD-DRU had 3 student workers, 79 full-time, and 5 part-time employees. In July 2010, the DRU was authorized for a total of 118 positions. In July 2011, the Division of Administration reduced the number of positions to 115. In July of 2012, the Division of Administration once again reduced the number of positions; this time to 111. This leaves 32 positions not currently filled. Included in the full-time employee count are 2 classified positions and 8 positions not in the State's Table of Organization.

The administrative budget is used to fund salaries and related benefits, travel expenses, operating supplies and services, professional services, and inter-agency transfers. As the OCD-DRU further develops and implements program monitoring plans this quarter, travel expenses remain steady. The State follows the State Procurement Code. All sub-recipients are required to follow Title 24 Part 84 and Part 85. Monitoring plans are still being developed for the new disaster recovery activities funded under this program.

Kimberly H. Jupiter
Administrative Liaison
225 219-9600
See attached financial reconciliation for the quarter.
Karen Bourgeois
Budget Analyst
225 219-9600

Accomplishments Performance Measures

No Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Activity Supporting Documents

Document SAAD - 1st Qtr 2015 Final Reconciliation.xlsx



Grantee Activity Number: Admin (SAAD) - PI

Activity Title: Program Income used for State Admin

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

Projected Start Date: Projected End Date:

07/01/2014 07/01/2023

Benefit Type: Completed Activity Actual End Date:

N/A

0099

National Objective: Responsible Organization:

N/A Office of Community Development (OCD), Disaster

Administrative Costs

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$454,667.92
Total Budget	\$260.46	\$454,667.92
Total Obligated	\$260.46	\$323,937.67
Total Funds Drawdown	\$209,454.13	\$304,629.13
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$209,454.13	\$304,629.13
Program Income Received	\$82,866.75	\$302,834.10
Total Funds Expended	\$0.00	\$209,193.67
Office of Community Development (OCD), Disaster	\$0.00	\$209,193.67
Match Contributed	\$0.00	\$0.00

Activity Description:

This is the program income to be used on the state administration costs.

Location Description:

State of Louisiana Office of Community Development/Disaster Recovery Unit - 617 North Third Street, Baton Rouge, LA 70802

Activity Progress Narrative:

This activity houses Program Income generated by other activities and used to pay state administrative costs. Laurie Brown
Katrina/Rita Reporting Manager
225 342-1951
See attached financial reconciliation for the quarter.
Karen Bourgeois
Budget Analyst
225 219-9600



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents

Document SAPI - 1st Qtr 2015 Final Reconciliation.xlsx

Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	0	692
Monitoring Visits	0	23
Audit Visits	0	5
Technical Assistance Visits	0	3440
Monitoring/Technical Assistance Visits	0	0
Report/Letter Issued	0	18

